

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2014-2015

As on 31-MAR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	10%	0%	0%	0		DEC-15	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	46%	35%	15%	0		SEP-15	Works under progress.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0		MAR-18	Award placed.
6	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
7	Angul Pooling Station. S/S (4x1500)	765/400	1500		100%	100%	100%	100%	1500		MAR-15	Commissioned 03/15.
8	Aurangabad ICT-II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
9	Bareilly (2x1500) S/S	765/400	1500		100%	100%	100%	100%	1500		MAR-15	Commissioned 03/15.
10	Bhiwani (Addl.) S/S	765/400	333		0%	0%	0%	0%	0			
11	Champa Pooling Station	765/400	3000		100%	20%	10%	0%	0		DEC-15	Award placed in Oct'11. Engg. & civil works under progress. Work delayed due to delay in Land acquisition (Apr'13).
12	Dharamjaygarh/ Korba Pooling station	765/400	1500		100%	100%	100%	100%	1500		JUN-14	Commissioned 06/14.
13	Dharamjaygarh/ Korba Pooling station ICT -II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
14	Fatehpur (Addl.) S/S	765/400	500		0%	0%	0%	0%	0			
15	Jharsuguda (2nd ICT)	765/400	1500		100%	100%	100%	100%	1500		OCT-14	Commissioned 10/14.
16	Jharsuguda Pooling Station	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
17	Jhatikara S/S	765/400	500		0%	0%	0%	0%	0			
18	Kanpur S/S	765/400	2x1500		100%	75%	40%	30%	0		DEC-15	Award placed in Jun'13. Supply, civil works & erection under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Kurnool S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-14	commissioned 6/14.
20	Narendra S/S	765/400	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg in progress.
21	Nellore I & II - ICT	765/400	3000		100%	100%	100%	100%	3000		OCT-14	Commissioned 10/14.
22	Padghe S/S	765/400	2x1500		100%	50%	40%	10%	0		DEC-15	Award placed in May'12. Engg., civil works & erection under progress.
23	Pune (GIS) S/S	765/400	3000		100%	100%	100%	100%	0		FEB-15	Sub station commissioned alongwith both ICT's in Feb'14
24	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
25	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
26	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14.Engg. in progress.
27	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
28	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
29	Sholapur (GIS) S/S	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
30	Srikakulam S/S	765/400	2x1500		100%	75%	55%	25%	0		JUN-15	Engg., Civil workd, Supply & erection under progress.
31	Thiruvalam S/S (2x1500)	765/400	1500		100%	100%	100%	100%	1500		MAR-15	Commissioned 03/15.
32	Vadodara S/S	765/400	2x1500		100%	80%	75%	65%	0		MAY-15	Award placed in May'12. Engg., civil works & erection under progress.Land acquired in Jun'13.
33	Varanasi (GIS) S/S	765/400	2x1500		100%	55%	80%	15%	0		SEP-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
34	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0		JUN-14	Scheme under review as per CERC's direction.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	Vindhyachal Pooling Station (2x1500)	765/400	1500		100%	100%	100%	100%	1500	NOV-12	MAR-15	Commissioned 03/15.
36	Agra (Aug.)	400/220	4x105		100%	32%	10%	0%	0		MAR-15	Works under progress. Completion matching with line
37	Alipurduar (HVDC) S/S	400/220	630		0%	10%	0%	0%	0		DEC-15	land under acquisition (partly land acquired).Civil work under progress.
38	Allahabad (Aug.) S/S	400/220	315		100%	100%	100%	100%	315		OCT-14	Commissioned 10/14.
39	Aurangabad (Extn.)	400/220	630		100%	0%	0%	0%	0			
40	Bagpat (GIS) S/S	400/220	2x500		100%	75%	80%	50%	0		MAR-16	Completion matching with line.
41	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0		MAY-17	Award placed in Dec'14. Engg. in progress.
42	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.
43	Baripada (Addl.)	400/220	500		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
44	Bassi (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.
45	Betul (GIS) S/S	400/220	630		100%	0%	0%	0%	0		MAY-16	Award placed in Dec'14. Engg. in progress.
46	Bhadrawati (Aug.)	400/220	315		100%	100%	100%	100%	315		MAR-15	Commissioned 03/15.
47	Bhinmal S/S	400/220	315		0%	0%	0%	0%	0			
48	Birpara (160-100)	400/220	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
49	Biswanath Chariyali Pooling Station	400/132	2x200		100%	46%	35%	15%	0	AUG-13	SEP-15	Award placed in Mar'11.Engg. & civil works under progress. Completion affected due to delayed in Lnd acquisition & awarded. Severe ROW problm faced in site works.affected. 400KV by Jun'15 & balance by Sep'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Boisor (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		DEC-14	Commissioned 12/14.
51	Chaibasa (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
52	Chaibasa S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Commissioned 11/14.
53	Cuddapah (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
54	Daltonganj	400/220	2x315		0%	0%	62%	0%	0		MAR-16	Award placed. Supply under progress. Completion likely to be delayed due to delay in land acquisition.(yet to be acquired)
55	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award under progress.
56	Dehradun	400/220	2x315		100%	95%	90%	60%	0		MAR-16	Engg. , civil works, supply & erection under progress. Completion delay due to delay in land acquisition. completion matching with line.
57	Farakka (Aug.) (500-315)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
58	Gooty (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
59	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	0%	0%	0%	0		JUN-16	Award placed in Dec'14.
60	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
61	Hamirpur (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
62	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
63	Jalandhar (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
64	Jallandhar S/S	400/220	315		0%	0%	0%	0%	0			
65	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
66	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
67	Kaithal S/S	400/220	315		0%	0%	0%	0%	0			
68	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
69	Kishanganj	400/220	2x315		100%	65%	45%	40%	0		JUN-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
70	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
71	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0		DEC-15	Completion matching with line.
72	Kurukshetra S/S	400/220	0		100%	50%	25%	5%	0		JUN-15	Works under progress.
73	Lakhisarai S/S (2nd Trf)	400/132	200		100%	100%	100%	100%	200			commissioned 5/14.
74	Madhugiri S/S	400/220	500		100%	99%	99%	95%	0		SEP-15	Works under progress.
75	Magarwada S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
76	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
77	Malekuttaiyur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg in progress.
78	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
79	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
80	Meerut (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.
81	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
82	Mysore (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
83	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
84	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0		MAR-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
85	Navsari S/S	400/220	500		100%	100%	100%	100%	500		JUL-14	Commissioned 07/14.
86	Panchkula (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14.Engg. in progress.
87	Parbati (PS)	400/220	630		100%	0%	0%	0%	0		JUN-16	Award under progress.
88	Patna (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
89	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
90	Purnea (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
91	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
92	Rajarhat (GIS) S/S	400/220	1000		100%	0%	0%	0%	0		APR-16	Award under progress. Land acquired in Feb'14.
93	Rangpo (2nd ICT) S/S	400/220	315		100%	100%	100%	100%	315		MAY-14	Commissioned 05/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
94	Rangpo 3rd & 4th ICT	400/220	630		100%	100%	100%	100%	630		JUN-14	Commissioned 06/14.
95	Rangpo ICT - V	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
96	Rangpoo (GIS)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
97	Sahajahanpur (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		SEP-14	Commissioned 09/14.
98	Saharanpur	400/220	2x315		100%	90%	100%	65%	0		DEC-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
99	Samba (With 80 MVAR B. Reactor)	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
100	Shahajanpur	400/220	315		100%	100%	100%	100%	315		JUN-14	Commissioned 06/14.
101	Sholapur (Extn.)	400/220	315		100%	75%	75%	70%	0		APR-15	Award placed in May'14. Works under progress.
102	Somanahalli (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
103	Subhashgram (ICT) S/S	400/220	500		100%	100%	100%	100%	500		JAN-15	Commissioned 01/15.
104	Sumba (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
105	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
106	Uttara	400/220	2x315		100%	30%	20%	0%	0		JUL-15	Alternate land acquired at pandiyabil in Mar'13. Supply & civil works under progress.
107	Vijayawada (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
108	Wagoora S/Stn. 4th ICT (3x105) (Spare)	400/220	105		100%	100%	100%	100%	105		JAN-15	Commissioned 01/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
109	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
110	Wanpoo ICT-II	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
111	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
112	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JAN-13	DEC-15	Erection completed Completion matching with line.
113	Ara (ICT)	220/132	160		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
114	Mokokchung (New)	220/132	70		100%	85%	75%	30%	0		MAY-15	Engg., supply, civil works & erection under progress.
115	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
116	Purnea S/S	220/132	160		100%	100%	100%	100%	160		SEP-14	Commissioned 09/14
117	Rangpo (2nd ICT) S/S	220/132	100		100%	100%	100%	100%	100		MAY-14	Commissioned 05/14.
118	Rangpo 3rd ICT)	220/132	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
119	Rangpoo (GIS)	220/132	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
120	Siliguri (160 - 100)	220/132	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
121	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
122	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	52%	0%	0%	0		MAR-16	Engg. in progress. Civil works under progress.
123	Namsai S/S	132/33	2x15		100%	56%	55%	10%	0		MAR-16	Supply & Civil works under progress .Completion matching with line
124	Roing S/S	132/33	2x15		100%	84%	95%	72%	0		SEP-15	Civil works & supply under progress
125	Tezu S/S	132/33	2x15		100%	87%	76%	58%	0		NOV-15	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
126	Kukurmara S/S	400/220	630		100%	100%	100%	100%	630		JUN-14	Completed
127	Boko (Add.Trf)	220/132	100		100%	70%	80%	50%	0		DEC-14	Work in progress.
128	Kukumara S/S (2x50)	220/132	100		100%	35%	70%	55%	0		DEC-13	Work in progress.
129	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0		JUL-14	Completed
130	Sonabil (2x100)	220/132	200		100%	40%	65%	0%	0		MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
131	Sonapur (2x100)	220/132	200		100%	0%	0%	0%	200		MAY-15	Work in progress.
132	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	90%	50%	0		OCT-14	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
133	Galwel S/S	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
134	Garividi (Marala)	400/220	630		0%	0%	0%	0%	0			
135	Jammalamadugu	400/220	630		0%	0%	0%	0%	0			
136	Kalikiri	400/220	630		0%	0%	0%	0%	0			
137	Kamavarapukota	400/220	630		0%	0%	0%	0%	0			
138	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
139	Podili S/S	400/220	630		0%	0%	0%	0%	0			
140	Sattenapally	400/220	630		100%	50%	0%	0%	0		NOV-13	Contract was terminated, because of the poor performance of the contractor. Work was awarded on 30.11.2012. 549 out of 586 Nos. foundations are completed. 2 Nos. transformer foundations completed. Construction of control room, compound wall and DG building is under progress. 405 Nos. out of 670 Nos. structure erection completed. 62 Nos. out of 417 Nos. equipment erection completed.
141	Uravakondat	400/220/132	630		0%	0%	0%	0%	0			
142	Bobbili (Vizianagaram)	220/132	100		100%	55%	75%	20%	0	DEC-12	AUG-15	225/234 structure foundations are completed. Works commenced and schedule date of commission is Aug'2015.
143	Chakrayapet	220/13	200		0%	0%	0%	0%	0			Work awarded on 26.09.2013. Site yet to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										be handed over.
144	Dairy Farm (Addl. Trf)	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
145	Gaddamvaripalli	220/11	50		100%	100%	95%	95%	0			Works under progress
146	Goddumarri	220/11	100		100%	100%	100%	95%	0		SEP-12	Works under progress.
147	Gollapuram	220/132	200		100%	27%	27%	0%	0		DEC-15	Civil works are under progress and foundation works commenced.
148	Gooty (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
149	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Works stopped as per the instructions of Hon'ble High Court regarding the Substation site issue.
150	Ongole S/S (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
151	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
152	Podili S/S (Add Trf)	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
153	Porumamilla	220/132	200		100%	70%	0%	0%	0		OCT-15	Work awarded on 20.11.2013.Levelling under progress.
154	Sadasivpet S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
155	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
156	Vajrakarur	220/132	100		100%	50%	70%	80%	0		JUL-15	works are under progress.
157	Yellanur	220/11	50		100%	100%	100%	75%	0		DEC-12	Works under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

158	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			
159	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
160	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
161	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
162	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
163	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
164	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
165	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
166	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
167	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
168	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
169	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

170	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0		NOV-14	Final forest approval received on 27.08.2014.
171	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
172	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
173	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
174	Chhuri (Korba)	220/132	160		100%	100%	100%	100%	160		JUL-14	Commissioned 07/14.
175	Doma (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
176	Girwani S/S	220/132	160		100%	25%	0%	0%	0		MAR-15	Work U/P
177	Mungeli (160+40)	220/132	200		100%	100%	100%	100%	200		NOV-14	Commissioned 11/14.
178	Saraipali (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
179	Vishrampur S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

180	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
181	Harsh Vihar (Loni) GIS (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-12	SEP-14	Commissioned 9/14.
182	Harsh Vihar GIS	220/66	320		100%	100%	100%	100%	320	DEC-12	SEP-14	Commissioned 9/14.
183	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
184	Peera Garhi (2x100)	220/33	200		100%	93%	90%	46%	0	FEB-13	AUG-14	1.2. 33kV GIS Erected, tested and its relay and protection testing completed. 3. 2x100MVA (220/33kV) T/Fs are Erected and tested. 4. 220kV GIS erection work in progress.
185	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
186	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

187

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

188	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
189	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
190	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

191	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
192	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
193	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
194	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
195	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
196	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
197	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
198	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
199	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
200	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
201	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
202	Vadavi S/S	400/220	315		100%	100%	100%	100%	315		FEB-15	Commissioned 02/15.
203	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
204	Ambetha S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
205	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
206	Asoj S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
207	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
208	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
209	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
210	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
211	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
212	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
213	Charanka (Addl.)	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
214	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
215	Dahej S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
216	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
217	Dhokadava (Kansari) S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
218	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
219	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
220	Hadala S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
221	Halvad (Addl.)	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
222	Halvad S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
223	Jantral S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
224	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
225	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
226	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
227	Karjan (2nd Trf) S/S	220/66	100		100%	100%	100%	100%	100		NOV-14	Ready for commissioning.
228	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
229	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
230	Kim S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
231	Manjuwas S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
232	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
233	Mitha S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
234	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
235	Mota (Bardoli)	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
236	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
237	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
238	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
239	Rajkot Nayara S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
240	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
241	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
242	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
243	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
244	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
245	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
246	Tharad S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.
247	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
248	Vadavi S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
249	Vallabhipur S/S	220/13	100		100%	100%	85%	78%	100		FEB-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
250	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
251	Vapi S/S	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
252	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
253	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
254	Wagra S/S	220/66	50		100%	100%	100%	100%	50		FEB-15	Commissioned 02/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

255	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
256	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
257	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
258	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
259	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
260	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
261	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
262	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
263	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
264	Koti S/S	220/132	200		0%	0%	0%	0%	0			
265	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
266	Mandhala	220/66	100		0%	0%	0%	0%	0			
267	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
268	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
269	A-4 Faridabad (GIS)	220/66	200		100%	100%	100%	100%	200		NOV-14	Ready for commissioning.
270	Barhi S/S	220/132	200		10%	55%	0%	0%	0		JUN-15	work in progress
271	Gurgaon Sector - 33	220/66	200		100%	45%	0%	0%	0		JUN-15	Work awarded and under progress.
272	Gurgoan Sector - 20 (GIS)	220/66	300		100%	40%	20%	0%	0		JUN-15	work under progress
273	Gurgoan Sector -57	220/66	200		100%	40%	40%	0%	0		JUN-15	work under progress
274	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Work awarded to M/S TBEA Shenyang Transformer group company Limited on dated 7.02.14
275	Hukmawali S/S	220/132	200		100%	96%	98%	98%	0		JAN-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
276	Meerpur Kurali S/S	220/66	200		100%	0%	0%	0%	0		MAY-15	Work allotted and under progress.
277	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		MAR-15	
278	Nawada S/S	220/66	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
279	Panchgaon S/S	220/66	200		100%	42%	0%	0%	0		MAY-15	Work awarded to M/s Emirates Technical Associates JV M/s ETA Star International LLC Abu Dhabi on dt. 13.01.14. Work under progress
280	Panchkul Sector- 32 S/S	220/66	200		100%	50%	20%	0%	0		MAY-15	Work awarded to M/S Inabansa Spain on dt. 25/9/13
281	RGEC, Sonipat S/S	220/33	200		100%	30%	30%	0%	0		JUL-15	Work under progress.
282	Sector -6, Sonipat S/S	220/33	200		100%	15%	0%	0%	0			Work under progress
283	Sonta S/S	220/66	200		100%	98%	98%	98%	0		MAR-15	Work awarded on 29.02.2012. Two transformer of rating 220/66 kV 100 MVA will be install in 220 kV Sonta.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

284	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
285	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
286	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
287	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
288	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
289	Khangral (Bodhkhharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
290	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
291	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
292	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
293	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
294	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
295	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
296	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
297	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
298	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
299	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
300	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
301	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

302	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
303	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
304	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
305	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
306	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
307	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
308	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
309	Hoody (3rd Trf) S/S	400/220	500		100%	100%	100%	100%	500	AUG-12	NOV-14	Commissioned 11/14.
310	Neelmangla (Addl. 3rd Trf.)	400/220	500		100%	100%	100%	100%	500	AUG-12	APR-14	Commissioned 04/14.
311	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected except 11kV NCT. Jelly spreading 90% complete. CI pipe earthing, control cable laying & termination, 220kV battery set erection & road work under progress. Minor works to be taken up. Materials to be supplied. 1) 11kV NCT-1No 2) Lightning Mast fixtures-9sets
312	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		MAR-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
313	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed. Source line awaited.

As on 31-MAR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
314	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
315	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
316	Manglore SEZ SS	220/110	200		100%	100%	100%	100%	200		DEC-14	Commissioned 12/14.
317	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
318	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		JUN-15	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited.
												220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

under progress.

319	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.
-----	-------------------------	--------	-----	--	------	-----	------	------	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

320	Madakkathara (3rd Trf.)S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
321	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			
322	Punnapra S/S	220/132	200		100%	100%	100%	100%	200		SEP-14	Commissioned 09/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

323	Ashta New (2nd Trf.)	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
324	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
325	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
326	Handia S/S	400/220	630		0%	0%	0%	0%	0			
327	Julwania S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
328	Katni (Addl.)	400/220	315		0%	0%	0%	0%	0			
329	Nagda (Addl.)	400/220	315		100%	25%	0%	0%	315		MAR-15	Total 5%work completed.civil work under progress.
330	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
331	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
332	Ashoknagar S/S	220/132	320		0%	0%	0%	0%	0			
333	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
334	Bhanpura S/S	220/132	160		100%	100%	100%	100%	160		FEB-15	Commissioned 02/15.
335	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
336	Bina S/S	220/132	160		0%	0%	0%	0%	0			
337	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
338	Datia S/S	220/132	160		100%	33%	0%	0%	160		DEC-14	Work under progress.About 6% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
339	Dhar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
340	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
341	Ganj Basoda S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
342	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
343	Gwalior-II S/S	220/132	160		100%	36%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.About 07% work completed.
344	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
345	Indore - II	220/132	160		0%	0%	0%	0%	0			
346	Indore S/S	220/132	160		0%	0%	0%	0%	0			
347	Julwania S/S	220/132	320		100%	20%	0%	0%	320		MAR-15	Work commenced recently. Civil work under progress.4% work completed.
348	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
349	Mahalgaoon (Addl.)	220/132	1x160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
350	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
351	Morena S/S	220/132	320		0%	0%	0%	0%	0			
352	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
353	Panagar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
354	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
355	Pipariya S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
356	Pithampur S/S	220/132	160		0%	0%	0%	0%	0			
357	Rajgarh (Biora) (Addl) S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
358	Ratlam S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
359	Shajapur - I S/S	220/132	160		100%	100%	100%	100%	160		MAR-15	Commissioned 03/15.
360	Shajapur - II S/S	220/132	160		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
361	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
362	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
363	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
364	Sirmour S/S	220/132	160		100%	5%	0%	0%	160		DEC-15	Civil Work under progress.About 01% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

365	Aurangabad - III S/S	765/400	3000		100%	60%	80%	5%	0		MAR-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
366	Aurangabad II	400/220	1000		100%	84%	62%	38%	0		MAR-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015)
367	Chandrapur-II	400/220	500		100%	84%	96%	65%	0		MAR-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
368	Koradi -II	400/220	500		100%	77%	91%	62%	0		MAR-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs.
369	Koyna S/S	400/220	4x167		100%	0%	0%	0%	0			Substation to be deleted.
370	Kudus S/S	400/220	2x500		100%	58%	30%	13%	0		MAR-16	Due to slow progress previous contract cancelled & new order issued recently to other agency.
371	Nanded S/S	400/22	500		100%	85%	100%	95%	0		MAR-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										Work in progress.
372	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
373	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
374	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		SEP-15	Work in progress.
375	Bhalwani S/S	220/33	2x25		100%	59%	50%	47%	0		SEP-15	Civil & electrical work in progress.
376	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-16	Substation to be dropped due to land problem
377	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
378	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
379	Butibori II	220/132	2x100		0%	40%	10%	0%	0		MAR-16	To be deleted.
380	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		MAR-16	Work order placed to M/s. Alstom
381	Kopergaon S/S	220/132	200		100%	98%	100%	94%	0		MAR-15	scope : 2X 200 MVA , 220/132 kV & 2x 50 MVA , 220/33 kV T/F's.2x 200MVA ICTs commissioned on dtd.29.03.2014. & 1X 50 MVA T/F commissioned on dtd.29.03.2014.1 X 50 MVA expected by March 2015.
382	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
383	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	JUN-15	Under arbitral group B- Work order placed to M/s. oberon.
384	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
385	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
386	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
387	Nandgaon Peth S/S	220/33	100		100%	90%	100%	93.85%	0	SEP-12	DEC-15	Work in Progress.
388	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
389	Narsi S/S	220/33	2x25		100%	0%	0%	0%	0			Substation repeated. Please delete this substation.
390	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
391	New Pardi	220/33	1x50		0%	0%	0%	0%	0		MAR-16	SCOPE INCLUDED IN SR. NO 25. to be deleted. Repeated substation.
392	New Pardi S/S	220/132	200		100%	47%	95%	52%	0		MAR-16	Work in Progress.
393	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		FEB-15	Commissioned 02/15.
394	Phulambri S/S	220/132	100		100%	47.72%	75%	44.92%	0		JUN-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
395	Phursungi S/S	220/33	50		100%	100%	100%	100%	50		JUN-14	Commissioned 06/14.
396	Sayane S/S	220/33	50		100%	87%	85%	27.45%	0		AUG-16	Under Arbitral Group B. Retenderised. Work allotted to SP Power.
397	Shirsuphal S/S	220/33	50		100%	100%	100%	100%	50		DEC-14	Commissioned 12/14.
398	Theur S/S	220/22	50		100%	85%	100%	95%	0		MAR-16	To be deleted.
399	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
400	Vile Bhagad S/S	220/33	50		100%	90%	85%	76%	0		MAR-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
401	Wada-II S/S	220/22	100		100%	75%	75%	60%	0		MAR-15	Work in progress.
402	Warud S/S	220/13	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
403	Killing S/S	400/220	630		100%	95%	100%	100%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed.
404	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
405	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall completed. Work for levelling of land, boundary wall fencing, temporary shed, staff barrack & 33kV switchyard is in progress.
406	Lad Nongkrem S/S	132/33	40		100%	20%	0%	0%	null		JUL-16	Land levelling completed. Retaining wall, approach road & culvert completed. Fencing works is in progress. Materials procurement is under progress.
407	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
408	Mendipathar S/S	132/33	40		100%	90%	90%	90%	0		JUN-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad. Transformer pad for the second transformer is also completed. Overall progress 90% completed.
409	Mustem S/S	132/33	40		100%	95%	80%	75%	0		MAY-15	Levelling of land, retaining wall, security barrack, boundary fencing, transformer pads completed. Control room

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												plastering works completed.33kV switchyard completed. 2 nos. 20MVA transformer received & placed in the pad. Approach Road completed.Foundation works of 132kV column 70% completed.
410	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
411	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

OPTCL

412	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
413	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
414	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for column. Sir. & equipment is in progress.
415	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
416	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
417	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
418	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
419	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
420	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
421	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
422	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
423	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
424	Mendhasal S/S	220/33	200		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

As on 31-MAR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,trans former,su bstation eqpt. received	Structure,trans former,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

425 connective with DTL

400

2x315

0%

0%

0%

0%

0

•

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
426	Mukatsar (2x315)	400/220	630		100%	100%	100%	100%	630	JAN-13	SEP-14	Commissioned 09/14.
427	Nakodar (1st Trf.)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
428	Nakodar(2nd Trf.)	400/220	315		100%	100%	100%	100%	315		MAY-14	commissioned 5/14.
429	Rajpura S/S (2x500)	400/220	1000		100%	80%	80%	80%	0		JUN-15	Work is in progress
430	Abhoar S/S	220/66	100		100%	85%	95%	85%	0		APR-15	Work completed. Transformer test charged on 66 KV on 21.03.15
431	Algon (Addl.)	220/66	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
432	Badal (New) S/S	220/66	100		100%	85%	95%	80%	0		MAY-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
433	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
434	Banur (Aug.)	220/66	100		100%	80%	0%	0%	100		MAR-15	Transformer commissioned on 27.03.15 on no load
435	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
436	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
437	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	0%	0%	0%	0			
438	Chohla Sahib (Addl.) (Trf.)	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
439	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	93%	60%	30%	0		JUN-15	Work is in progress
440	Dharamkot S/S	220/66	160		100%	100%	100%	100%	160		JUN-14	Commissioned 06/14.
441	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0			
442	Ghubaya (Aug)	220/66	50		100%	0%	0%	0%	0		SEP-15	
443	Ghulal (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
444	Jadla S/S	220/132	160		100%	55%	25%	15%	0		JUN-15	Work is in progress.
445	Kakrala (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
446	Kotkapura (New) S/S	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
447	Kotla Jangan (Aug.)	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
448	Majra S/S	220/66	160		100%	35%	10%	10%	0		JUN-15	Work in progress
449	Malout (Addl.)	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
450	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
451	Mehalpur (Aug.)	220/66	50		100%	40%	0%	0%	0		JUN-15	Civil works in progress.
452	Mohali -I (Aug)	220/66	60		100%	100%	100%	100%	60		FEB-15	Commissioned 02/15.
453	Naraingarh S/S	220/132	60		100%	65%	15%	0%	0		JUN-15	Civil Works in progress
454	Nurmehal (Aug.)	220/66	100		100%	30%	0%	0%	0		MAR-16	Civil Works in progress
455	Passiana (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
456	Rehana Jattan (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
457	Sandhaur (New) S/S	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
458	Sarna (Aug.)	220/66	100		100%	0%	0%	0%	0		SEP-15	Tenders for civil works called
459	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
460	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
461	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
462	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
463	Srinagar S/S	400/220	630		100%	77%	82%	80%	0	DEC-12	DEC-15	Work in progress.total progress 80 %
464	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
465	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
466	Dehradun S/S	220/132	320		100%	100%	100%	100%	320	NOV-12	JUN-14	Commissioned 06/14.
467	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared
468	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
469	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
470	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
471	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
472	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
473	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
474	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
475	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.
476	SIDCUL Haridwar (Aug.)	220/33	120		0%	0%	0%	0%	0		DEC-14	Tendering is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
477	Anta (Distt. Banra) Pooling Station	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
478	Phagi (jaipur South) (2x1500) S/S	765/400	3000		100%	100%	100%	100%	3000		FEB-15	Commissioned 02/15.
479	Ajmer S/S	400/220	315		100%	95%	100%	63%	0		MAR-15	
480	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
481	Babai S/S	400/220	630		100%	78%	80%	63%	0		MAR-16	
482	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
483	Barmer (Aug) S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	315 MVA New Transformer commissioned on 25.9.2014. Reported in Nov'14.
484	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
485	Chitorgarh S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Ready for commissioning.
486	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
487	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
488	Ramgarh S/S	400/220	1500		100%	100%	85%	70%	0			
489	Aau S/S	220/132	160		100%	80%	30%	69%	0		MAR-15	
490	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
491	Badnu (Upgradation)	220/132	160		100%	100%	100%	100%	160	DEC-12	MAY-14	Commissioned 05/14.
492	Baithwasia S/S	220/13	100		100%	100%	100%	100%	100		MAR-15	Commissioned 03/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
493	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
494	Bamantukda S/S	220/132	100		100%	100%	100%	100%	100		MAR-15	Commissioned 03/15.
495	Banar S/S	220/132	320		0%	0%	0%	0%	0			
496	Bansur S/S	220/132	100		100%	20%	100%	0%	0			
497	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	62%	0		MAR-16	
498	Behro S/S	220/132	100		0%	0%	0%	0%	0			
499	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
500	Bhadla (UC 400 kV)	220/132	160		100%	100%	100%	100%	160		NOV-14	New Transformer commissioned on 9.8.2014. Reported in Nov'14.
501	Bhadra S/S	220/132	50		100%	100%	100%	100%	50		NOV-14	New Transformer commissioned on 5.9.2014. Reported in Nov'14.
502	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
503	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
504	Bidisid S/S	220/132	160		100%	100%	100%	100%	160		MAR-15	Commissioned 03/15.
505	Bundi (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
506	Bundi (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		MAY-14	Commissisoned 05/14.
507	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
508	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			

As on 31-MAR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
509	Chonkarwada S/S	220/132	100		0%	0%	0%	0%	0			
510	Danta Ramgarh	220/132	100		100%	100%	80%	36%	0		MAR-16	
511	Gajner (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		FEB-15	Commissioned 02/15.
512	Hanumangarh (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 7.5.2014. Reported in Nov'2014.
513	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
514	Jethana S/S	220/132	100		100%	10%	0%	0%	0			
515	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
516	Kanasar S/S	220/132	320		0%	80%	0%	0%	0			
517	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
518	Kuchera S/S	220/132	100		100%	5%	5%	1%	0			
519	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
520	Madri (Udaipur)	220/132	100		100%	100%	100%	100%	100	JUN-12	APR-14	Commissioned 04/14.
521	Nala PH (Jaipur)	220/132	360		100%	100%	100%	100%	360		MAR-15	Commissioned 03/15.
522	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	
523	Niwana S/S	220/132	100		100%	5%	4%	0%	0			
524	Nokha (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 29.5.2014. Reported in Nov'2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
525	Padampur (Addl.)S/S	220/132	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
526	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
527	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			
528	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
529	Sikar (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 2.10.2014. Reported in Nov'2014.
530	Sitapura S/S	220/132	160		100%	95%	100%	98%	0		MAR-15	
531	Tehendesar S/S	220/132	100		100%	100%	100%	100%	0		FEB-15	220/132kV 100MVA transformer test charged from 132kV side on 18.03.13
532	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
533	mandelgarh S/S	220/132	100		100%	5%	0%	0%	0			Civil work started & Scheme shall be completed on turnkey

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSKO												
534	Almathy (3rd ICT)	400/230	315		100%	100%	100%	100%	315		MAY-14	Commissisoned 05/14.
535	Anaikadavu S/S	400/230	515		100%	40%	20%	20%	0		SEP-15	Work under progress. Control room lintel level completed. Company addressed to speed up the work.
536	Dharmapuri (Palavady)	400/230-110	515		100%	5%	0%	0%	0		MAR-17	Work awarded. Civil works are under progress. Site levelling 60% completed.
537	Kanarapatty S/S	400/230	700		100%	15%	15%	15%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
538	Kayathar (2nd ICT)	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
539	Kayathar (Addl.) S/S	400/110	200		100%	100%	100%	100%	200		AUG-14	Commissioned 08/14.
540	Kayathar S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
541	Rasipalayam S/S	400/230	630		100%	20%	5%	5%	0		MAR-16	Work commenced. Control room upto plinth level completed. 400 KV side earth excavation work is under progress. Transformer plinth work is under progress. compound wall construction works are under progress.
542	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	60%	10%	10%	0		MAR-16	Civil work under progress. Control room 50% completed. Tower erection 100% completed. Other works are under progress.
543	Sungavarchatram 4th ICT	400/110	200		100%	100%	100%	100%	200		JUN-14	Commissioned 06/14.
544	Thappakujindu S/S	400/110	200		100%	25%	10%	10%	0		SEP-15	Work under progress. 400 KV side Main bus - tower

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
545	Thervaigandigai S/S	400/230	630		100%	95%	90%	90%	0		MAY-15	foundation 100% completed. Control room lintel beam concrete level completed. Company has been addressed to speed up the work
546	Thiruvalam (2nd ICT)	400/230	315		100%	100%	100%	100%	315		NOV-14	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level. Commissioned 11/14.
547	Thiruvalam S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
548	Ambattur (3dr Main Road)	230/110	100		100%	25%	0%	0%	0		DEC-15	Control room and plinth works are under progress.
549	Anthiyur S/S	230/110	100		100%	100%	100%	100%	100		JAN-15	Commissioned 01/15.
550	Arasur 400KV S/S (4th ICT)	230/110	100		100%	100%	100%	100%	100		MAY-14	Commissioned 05/14.
551	Coimbatore (Addil Trans.)	230/110	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
552	Coimbatore S/S	230/110	100		100%	100%	100%	100%	100	DEC-12	JUL-14	Commissioned 07/14.
553	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
554	Eachangadu S/S	230/110	50		100%	100%	100%	100%	50		AUG-14	Commissioned 08/14
555	Guindy S/S	230/110	200		100%	95%	95%	95%	0		MAR-15	All works are completed and will be commissioned, on completion of cable work.
556	Gurubarapally S/S	230/110	100		100%	30%	5%	5%	0		SEP-15	Control room and plinth work is under progress.
557	Karamadai (2nd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
558	Karamdai (New)	230/110	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.

As on 31-MAR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
559	Karimangalam (3rd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
560	Karuvalur S/S	230/110	100		100%	60%	10%	10%	0		AUG-15	Control room:Ground floor roof slab shuttering work is under progress. Tower foundation on 230 KV side completed. Equipment foundation is under progress.
561	Kinnimangalam S/S	220/110	100		100%	50%	0%	0%	0			Work under progress. Control room up to ground level completed. 230 KV/110 KV Side tower foundation completed.
562	Kumbakonam S/S	230/110	100		100%	15%	30%	30%	0		MAY-16	Civil and structure erection works are under progress.
563	Kurukathi S/S	220/110	100		100%	95%	50%	50%	0		DEC-15	Control room final finishing work is under progress. Structure erection works are completed and equipment erection is to be taken up.
564	Omega S/S	230/110	100		100%	80%	60%	10%	0		MAY-15	Work under progress. Control room and plinth work is under progress.
565	Pallakapalayam S/S	230/110	200		100%	100%	100%	100%	200	FEB-13	AUG-14	Commissioned 08/14.
566	Poiyur S/S	230/110	200		100%	30%	35%	35%	0		MAR-16	Control room and structure erection works are under progress.
567	Pugalur (Addl.) (3rd Trf.)	230/110	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
568	Purisai S/S	230/110	100		100%	5%	0%	0%	0		MAR-16	Filling work completed. Control room excavation is under progress.
569	Sempatty (3rd auto)	230/110	100		100%	100%	100%	100%	100		FEB-15	Commissioned 02/15.
570	Singapuram S/S	230/110	100		100%	40%	50%	50%	0		JUN-15	Work under progress. As the progress are very slow, the contractor has been instructed to speed up the work.
571	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 310/352 piles completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Tender opened for GIS and under process.
572	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		MAY-15	SAS Panels supply awaited. SAS Panels supply awaited.
573	Thiruvarur (Enhancement) S/S	230/110	20		100%	100%	100%	100%	20		FEB-15	Commissioned 02/15.
574	Thiruvekkadu	230/110	200		100%	25%	0%	0%	0		MAR-16	Control room ground floor roof works are under progress.
575	Ulundurpet S/S	230/110	200		100%	100%	80%	80%	0	FEB-13	MAY-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress.
576	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
577	Veerapuram S/S	230/110	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
578	Vyasarpadi	230/110	100		100%	80%	10%	10%	0	DEC-12	JUN-15	Work awarded and under progress. 1st floor roof level completed. Yard filling 40% and Transformer plinth 1 no. completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

579	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
580	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
581	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
582	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
583	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

584	Agra (UP) S/S	765/400	3000		0%	0%	0%	0%	0		DEC-16	
585	Anpara D. S/S	765/400	1000		100%	100%	100%	100%	1000		JUN-14	Commissioned 06/14.
586	Agra (South) S/S	400/132	600		0%	0%	0%	0%	0		DEC-16	
587	Aligarh S/s	400/220	1000		100%	58%	100%	26%	0		APR-15	Work is in progress.
588	Banda S/S	400/220	630		100%	9%	60%	0%	0		MAR-15	WIP.
589	Greater Noida (Extn.)	400/132	185		100%	100%	100%	100%	185		OCT-14	Commissioned 10/14.
590	Mathura S/S	400/220	2x315		100%	0%	0%	0%	0			
591	Muradnagar - II S/S	400/220	480		100%	66%	95%	26%	0		JUN-15	Work is in progress.
592	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
593	Orai S/S	400/220	630		100%	68%	80%	24%	0		DEC-15	WIP.
594	Baghpat S/S	220/132	200		100%	93%	98%	36%	0		JUN-15	WIP.
595	Bah S/S	220/132	200		100%	44%	0%	3%	0		DEC-15	WIP.
596	Bahraich S/S	220/132	2x100		100%	12%	0%	0%	0		APR-15	WIP.
597	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	87%	90%	30%	0		MAR-15	WIP.
598	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.Rep. of M/S Technofab has approached site on 23.02.2015.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
599	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	APR-15	Work is in Progress. One no. 220/33KV, 60 MVA T/F erected. Decision taken by Hon'ble Supreme Court regarding construction of two nos. well type foundation work to be taken up by civil unit now progress 95%.
600	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
601	Chhatta S/S	220/132	320		100%	58%	7%	10%	0		MAR-15	WIP.
602	Debai S/S	220/132	200		100%	93%	91%	72%	0		APR-15	WIP.
603	Faridnagar (New) S/S	220/132/33	160		100%	100%	100%	100%	160		APR-14	Commissioned 04/14.
604	Firozabad (Extn.)	220/132	23		100%	100%	100%	100%	23		SEP-14	Commissioned 09/14.
605	Harhua S/S	220/33	120		100%	58%	0%	32%	0		APR-15	WIP.
606	Jansath	220/132	2x100		100%	100%	100%	100%	0	DEC-12	DEC-14	Energised on 28.11.2014.
607	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JUN-15	Work not started.
608	Khair	220/132	320		100%	100%	100%	100%	320		AUG-14	Commissioned 08/14.
609	Lalitpur S/S	220/132	630		100%	83%	70%	27%	0		DEC-16	The original capacity of Lalitpur Sub-station is 2*100 instead of 630 MVA. Land Identified.
610	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			
611	Mahoba S/S	220/132	200		100%	10%	20%	0%	0		JUL-15	
612	Mirzapur S/S	220/132	100		100%	100%	100%	100%	100		OCT-14	Commissioned 10/14.
613	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
614	Nehtour	220/132	100		100%	100%	100%	100%	100		AUG-14	Commissioned 08/14.
615	Nighasan (Lakhimpur) S/S	220/132	200		100%	80%	100%	81%	0		APR-15	Work is in progress.
616	Noida Sec-20 S/S (Extn.)	220/132	23		100%	100%	100%	100%	23		OCT-14	Commissioned 10/14.
617	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
618	Noida Sec-62 (Addl.)	220/132	63		100%	100%	100%	100%	63		OCT-14	Commissioned 10/14.
619	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
620	Rampur S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
621	Rasra (Balua) S/S	220/132	320		100%	100%	100%	100%	320	JUN-12	OCT-14	ICT-I (160 MVA) commissioned 10/14. ICT-II Ready for Commissioning
622	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
623	Sikandara S/S	220/132	200		100%	55%	3%	11%	0		JUL-15	Work in Progress.
624	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
625	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
626	Sirsaganj (Firozabad) S/S	220/132/33	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
627	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
628	Tanda	220/132	320		100%	91%	95%	75%	0		APR-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

629	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
630	Gokarna (Aug) Add	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.
631	Hura (Addl.) (2nd Trf.)	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.
632	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14
633	New Bishnupur (Aug) Add	220/132	160		100%	100%	100%	100%	160	NOV-14		Commissioned 11/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
634	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
635	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
636	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
637	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
638	Morena S/S	400/220	630		0%	0%	0%	0%	0			
639	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
640	Koradi - III S/S	765/400	3000		100%	100%	100%	100%	3000	MAR-15		Commissioned 03/15.

APL

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

641	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

642	Gurgaon	400/220	2x500		0%	0%	0%	0%	0		SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

643 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SEUPPTCL

644	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
645	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
646	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
647	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
648	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
649	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
650	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
651	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

652	Agaria (Bhopal) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		JUL-14	Commissioned 07/14.
653	Dhule S/S (BDTCL) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		SEP-14	Ready for commissioning 9/14
654	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	OCT-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSC

655 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
656	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
657	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
658	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
659	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
660	Erragadda (3x160)	220/132	160		100%	95%	95%	95%	0	SEP-12	JUL-14	All control & Module room works completed. Module erection completed. HV Testing done. Cable termination works to be taken up.
661	Fabcity S/S	220/132	2x100		100%	70%	80%	70%	0		JUL-14	239/241 Foundations, 279/294 structure erection, 253/285 equipment erection completed.
662	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
663	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
664	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
665	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
666	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
667	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
668	Miyapur S/S	220/132/33	200		0%	0%	0%	0%	0			
669	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
670	Parigi S/S	220/132	200		0%	0%	0%	0%	0			
671	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
672	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
673	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

674	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

675 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

676	Greater Noida AIS	765/400	2x1500		100%	78%	40%	18%	0		AUG-15	
677	Hapur AIS	765/400	2x1500		100%	56%	18%	5%	0		AUG-15	
678	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
679	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
680	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
681	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
682	Indirapuram GIS	400/220	2x500		50%	0%	0%	0%	0			
683	Nehtaur (Bijnor) AIS	400/132	2x200		100%	3%	0%	0%	null			
684	Sikandrabad AIS	400/220	2x500		0%	93%	45%	30%	0			
685	Ataur GIS	220/33	3x60		0%	0%	0%	0%	0			
686	Dasna GIS	220/132	2x100		0%	0%	0%	0%	0			
687	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
688	Darbhangha (GIS)	400/220	1000		100%	null%	0%	0%	null		JUN-16	Land Acquisition 100% completed.Boundary wall work in progress.
689	Motihari (GIS)	400/132	400		100%	null%	0%	0%	null		AUG-16	Land Acquisition 100% Completed.Approach road work in progress.