

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS
PROGRAMME DURING 2015-2016

As on 31-AUG-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	140	91	0	NOV-14	SEP-15	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note raised by SER has been paid. SER being persued for agreement in this respect.PTCC: proposal submitted to concerned authority on 27.8.14. Matter is being persued with H'bag, BSNL & Ranchi, BSNL. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	Kodarma-Giridih	D/C	220	212	324	324	324	212	FEB-10	AUG-15	Commissioned 08/15.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	SEP-15	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issue cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed. 28 km of line charged at 220 KV from MTPS end on 15.7.15.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	431	274	AUG-10	MAR-15	Forest: Working clearance obtained in January 2013.PTCC clearance:issued on 18.2.14. Aviation clearance: Obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
2	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3483	4369	4369	4368	3496	AUG-13	SEP-15	Matching with HVDC converter. Pole-I expected by Sep'15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Allahabad - Kanpur line	D/C	400	486	629	302	180		JUN-16	JUN-16	Work under progress.
4	Alusteng(Srinagar) - Drass	S/C	220	120	0	0	0	0		MAR-16	.
5	Angul - Dhenkanal	D/C	765								
6	Angul - Jharsauguda line	D/C	765	570	792	477	219	42	DEC-15	JUN-16	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	509	505	248	MAR-13	OCT-15	Forest clearance received in May'14. Severe ROW in 32Loc/50Km at Angul end. Work being executed with police protection.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	635	592	126	AUG-14	SEP-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	666	561	291	JUL-14	JUN-16	Stage-I Forest clearance (138ha.) received in Aug'15. Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	560	760	757	757	547	MAR-16	DEC-15	Effort being made to complete earlier. Severe ROW problem in 03 locations.
12	Bairasuil HEP - Sarna	D/C	220	80							Work yet to stared.
13	Balia - Varanasi	S/C	765	165	463	463	463	164	AUG-14	DEC-15	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	164	113	AUG-13	SEP-15	Completion matching with HVDC link.
15	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
16	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
17	Betul - Khandwa (Quad) line	D/C	400	338	440	287	180	24	MAY-16	MAY-16	Work under progress.
18	Bhiwani - Hissar line	D/C	400	116	159	159	159	95	MAR-16	SEP-15	06 ckm stringing held up due to severe ROW problem at Bhiwani end.
19	Biharshariff - Sasaram line	D/C	400	133	344	344	317	145		DEC-15	Completion matching with Varanasi Sub station.
20	Bypassing of Bhatapara - Raipur as Bhatapara - Bhilai	S/C	400	2	4				NOV-11	OCT-13	
21	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL E	±800	2573	3474	3285	1687	650	JUN-15	JUN-16	Completion matching with Champa HVDC Station. Forest clearance (Chattisgarh portion) stg.-I obtained in Aug'14. Stage -II awaited. Stage-I for WR-II portion awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	LILO of 2nd ckt of Neyveli - Trichy at Nagapattnam	D/C	400	46	65	65	65	46	JUL-15	AUG-15	Ready for Commissioning 08/15.
66	LILO of Abdullapur - Sonapat at Kurukshetra (Tripal)	D/C	400	30	45	45	45	4	JUN-15	DEC-15	Work under progress.
67	LILO of Agra - Bharatpur at Agra	S/C	220	120	300				JUL-17	JUL-17	Award placed in Mar'15.
68	LILO of Agra - Meerut at Aligarh	D/C	765		87				APR-18	APR-18	Award placed in Mar'15.Engg. & survey under progress.
69	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	45	0	0	0	DEC-12	JUN-16	Package under re-tendering.
70	LILO of Baripada - Mendhasal at Pindiabil	D/C	400	54	106	88	56			DEC-15	Completion matching with Sub station. Severe ROW problem being faced.
71	LILO of Birpara - Salakati at Alipurduar	D/C	220	8					JAN-15	SEP-15	Scpoe deleted.
72	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	±800	24	36	19	2		JAN-15	DEC-16	Gen. Project delayed (ant. in 2016-17). Work under progress.
73	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	24	11	3		JAN-15	DEC-16	Work under progress.
74	LILO of Both Ckt of Bawana - Mandola at Rajgarh	D/C	400						MAY-17	MAY-17	Award under progress.
75	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	78	35	0	0	NOV-12	MAR-16	Severe ROW problem in western UP.Line proposed for deletion as advised by State Govt. (referred to CEA). Completion Uncertain
76	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	67	1			JUN-16	JUN-16	Foundation commenced in Aug'15.
77	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	29	43	43	43	29	AUG-14	JUL-15	Commissioned 07/15.
78	LILO of Gangtok - Melli at Rangpo	S/C	132	19	34						Award placed in Aug/11. Engg. in progress.
79	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
80	LILO of Gaya - Fatehpur at Varanasi line	S/C	765	7	9	9	9	6	MAY-15	DEC-15	Commissioning matching with S/stn.
81	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	95				JUN-14	JUN-16	Scheme under review in view of CERC direction.LILO line canelled in schemen & added another scheme.
82	LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400		0				MAR-18	MAR-18	Award placed in Mar'15.Engg. & survey in progress.
83	LILO of Jiribam - Aizawl at Tural	D/C	132								
84	LILO of Kadapa (Cuddapah) - Kolar at Kunta Pooling Station	D/C	400		30					MAY-16	Award placed in Jun'15.
85	LILO of Kanpur - Jhatikara at Aligarh	D/C	765		87				APR-18	APR-18	Award placed in Mar'15.Engg. & survey under progress.
86	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
87	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	18	25	25	23	13	SEP-10	DEC-15	Balance protion of line using under ground cable. Award placed in Sep'13.ROW problem for laying of cable continue. Critical
88	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	171	160	62	FEB-12	MAR-16	Completion matching with Bagpat S/Stn. (delay in land acqusition).

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 6 of 123

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
169	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	JUN-16	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL. Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
170	Vapi-Boisar	D/C	400	258	388	149	99	27			
171	Varanasi - Kanpur	D/C	765	652	885	880	710	335	OCT-14	JUN-16	
172	Vijayawada - Nellore line	D/C	400	661	887	887	887	661	NOV-14	JUL-15	
173	Vindhyachal Pooling Station - Satna Ckt-II	S/C	765	271	586	586	586	271		AUG-15	
174	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	851	604	145	OCT-12	DEC-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.Remaning 01 pkg. also terminated in Aug'15due to poor performance & fresh tender is being taken up.
175	Wardha - Hyderabad	D/C	765	1032	1474	21	2		MAY-18	MAY-18	Tower packages award in March 2015. Tower erection commenced from Jul'15.
176	Wardha - Hyderabad line	D/C	765	1032	1474	45	2		MAY-18	MAY-18	Award placed in Mar'15. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia	D/C	220	322	517	491	452	77		JUN-16	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of One Ckt Langpi - Sarusajai at Sonapur	D/C	220	2	1	1	1	2	JAN-13	AUG-15	Commissioned 08/15.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	5	2	DEC-13	JUN-16	in progress.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JUN-16	RoW & Water logging problems adversely affected erection work.
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUN-16	commissioned on July 2015.
14	Namrup - Mariani	S/C on D/C	220	141	448	448	448	145	DEC-13	JUN-16	Railway Crossing & Gantry is not ready at Namrup GSS.
15	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
18	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
19	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1

Uhl-III - Hamir Pur

S/C on
D/C

132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	350	0	0	0	JUN-16	JUN-16	Work yet to start.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta (New) - Bihta	D/C	220	34					JUL-15		No Progress.
4	Bihta - Sipara	D/C	220	108						SEP-15	
5	Darbhangha - Darbhanga	D/C	220	20	16	3	0	0	MAR-16	MAR-16	
6	Darbhangha - Motipur	D/C	220	200	397	230	86	0	DEC-15	DEC-15	
7	Darbhangha - Samastipur (New)	D/C	220	50	178	4	0	0	MAR-16	MAR-16	
8	Darbhangha - Supaul/Lokhi	D/C	220	190	326	0	0	0	JUN-16	JUN-16	
9	Gaurichak - Bihta (New)	D/C	220	118	207	89	81	11			
10	Gaya (PG) - Sonenagar (New)	D/C	220	200	299	252	188	0	JAN-16	JAN-16	
11	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						MAR-16	Severe ROW issues.
12	Kishanganj (New) - Madhepura	D/C	220	250					JUN-16	JUN-15	Detailed survey of APO to AP 18 done, rest under progress.
13	Kishanganj (PG) - Kishanganj (New)	D/C	220	16	29	0	0	0	FEB-15	FEB-16	
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	4					MAY-15		Likely to start soon.
15	LILO of Begusarai - Kanti at Samastipur	D/C	220	60	53	6	0	0	JAN-16	JAN-16	
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		AUG-15	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	140	251	197	142	0	DEC-15	DEC-15	
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	84	166	7	0	0	MAR-16	JUN-16	
20	LILO of Pusouli (PG) - Ara (PG) at Pusouli (New)	D/C	220	5	19	19	19	5	MAY-15	AUG-15	Ready for Commissioning 08/15.
21	Madhepura - Lokhi	D/C	220	150						AUG-16	Detailed survey of APO to AP 14 done, rest under progress.
22	Patna (PG) - Gourichak	D/C	220	1						AUG-15	Not yet decided due to incorporation of Multi-Ckt. Towers in the scope of work.
23	Pusouli (New) - Dehri	D/C	220	62	199	125	23	5	MAY-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	345	189	FEB-11	AUG-15	Work is under progress.
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				48	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	18	FEB-14	AUG-15	Commissioned 08/15.
6	Raita - Jagadalpur	D/C	400	658	901	819	746	386	MAY-14	MAR-16	Work is under progress. 2nd Phase forest clearance obtained. Compliance of Avifauna as per forest office letter no. 1085 dtd. 01.05.2015 is under process. Work in forest is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	35	35	11		JUL-15	Commissioned 07/15.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance depts. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1 LILO of Ranganadi - Nirjuli at Pare HEP

D/C

132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Line dropped as scheme changed
2	Amreli - Kasor line	D/C	400	470	676	584	471	0		MAR-16	W I P / Severe RoW problems
3	BECL (Padva) - Botad line	D/C	220	188	292	138	87	0		MAR-16	WIP
4	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
5	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
6	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
7	Chanranka - Veloda	D/C	400	199	275	217	192	53		MAR-16	
8	Charanka - Jangral	D/C	220	193	302	302	302	193		JUN-15	Ready for Commissioning 06/15.
9	Charanka - Langral	D/C	220	191	302	302	302	193		JUN-15	Line test charged on 01.06.2015 from Jangral to AP-13.
10	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
11	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
12	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
13	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
14	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
15	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
16	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	70	MAR-12	OCT-15	Severe ROW Problem.
17	Gavasad - Salejada line	D/C	220	194	313	245	96	0		MAR-16	wip
18	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
19	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
20	Halvad-Sadla	D/C	220	76	124	97	87	31		DEC-15	W I P / Severe RoW problems
21	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		MAR-16	W I P/Row problems
22	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
23	Kalawad-Kangasiyali	D/C	220	112	191	154	129	56		DEC-15	W I P / Severe RoW problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Kasor - Herang	D/C	400	37	73	71	71	38		OCT-15	WIP
25	Keshod - Keshod	D/C	220	10		0	0	0		MAR-15	Yet to award
26	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
27	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-15	Yet toaward
28	Kosamba- Achhalia	D/C	400	140		0	0	0		MAR-17	Yet to award
29	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-16	Yet to award
30	LILO of Asoj - Karamsad at Mogar S/S	D/C	220	15				15		APR-15	Commissioned 04/15.
31	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	0		MAR-15	Yet to award
32	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
33	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
34	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100	695	26	1	0		MAR-16	WIP
35	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-15	
36	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
37	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
38	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-15	Yet to be awarded.
39	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	112	83	0		APR-15	WIP
40	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	0		MAR-15	yet to award
41	LILO of Kangasiyali - Nyara at Hadala	D/C	220	33	69	69	69	33		AUG-15	Commissioned 08/15.
42	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.15
43	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-15	Work in Progress.
44	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
45	LILO of Kasor-Amerli line at Fedra	D/C	400	80						MAR-16	
46	LILO of Kasor-Boated at Dhuvaran CCPP-III	D/C	220	82	148	145	144	58		DEC-15	WIP
47	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-16	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
97	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad)	D/C	220	15	33	33	33	15		SEP-15	Line almost completed. only stringing pending between tower location no. 46 to 48 as the matter pending in Lok Adalat, Faridabad. Forest clearance received from MoEF, Lucknow.Nomenclature of line has changed as A-5 to A-4, Faridabad line.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
4	Deepalpur - Sonapat	D/C	220	5	27	15	7	0		DEC-15	Work under progress.
5	Deepalpur-Sonapat HSIIDC Rai	M/C	220	42	113	96	13	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year.The nomenclature of work is Const. of multi-circuit line emanating from 400 kV Sub station Deepalpur -RGEC enrouting 220 kV HSIIDC Rai & 132 kV HSIIDC Rai, Khewra.(RS Infra)
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
8	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	146	318	318	318	146	APR-11	SEP-15	Line almost completed. Line is expected to be commissioned by 15 September 2015 after obtaining statutory clearances.
9	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	165	132	16	0	JUL-13	DEC-15	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.work awarded to m/s Isolex. Work under progress.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
12	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2				2	JAN-11	AUG-15	Ready for Commissioning 08/15.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
14	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	102	56	0	JUL-13	NOV-15	work under progress
15	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						SEP-15	Work yet to be award.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Balwal	D/C	220	37	64	64	64	37		JUL-15	Commissioned 07/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	106	53	SEP-15		Work in progress.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15					AUG-16		The contractor has been blacklisted. Work is yet to be re-awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100					MAR-17	MAR-17	Delay FAC approval.
2	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
3	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-16	Delay FAC approval.
4	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	OCT-15	
5	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	23	OCT-15	OCT-15	
6	Kashang - Jangi Pooling Station	D/C	220								Yet to award, PGCIL is to construction Jhangi Pooling Station.
7	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	13	24	24	24	13		JUL-15	Commissioned 07/15.
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							DEC-16	Work yet to start
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400						MAR-17	JUL-16	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
14	Lahal -Budhil HEP	D/C	220	3					OCT-16	SEP-16	Delay FCA approval.
15	Lahal-Chamera	D/C	400	72					OCT-18	MAR-17	Delay FCA approval.
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-16	
19	Sunda-Hatkoti	D/C	220	54					MAR-17	DEC-16	Delay FCA approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400							DEC-15	Work yet to start.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	498	313	251	51		DEC-16	Work under progress.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	LOI issued on 25-Aug-15.
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work short closed.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		SEP-15	21/21 sections laid. 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP has given permission to open link boxes. Balance Works: 1. OFC cable to be laid in 11 th section (approx 510 Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance link box at JB-1. 4. Testing and commissioning of cable.
6	Ittagi - Kudligi line	D/C	220	65	119	59	49	0		DEC-15	Work under progress.
7	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
8	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	21	19	10		NOV-15	Work under progress.
9	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
10	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
11	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-16	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.
12	LILO of RTPS - Btps at YTPS	D/C	400	33	43	43	43	33		JUN-15	Commissioned 06/15.
13	LILO of RTPS - Lingasugur S/C line at Mallat	D/C	220	6	13	12	12	6		NOV-15	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(Manvi)										
14	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	FEB-16	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Intimation received from the Principal Chief Conservator of forest, Hassan to accord Stage-II clearance in view of clearing the required payments by KPTCL on 20.04.2015.Stage-II clearance approval awaited.
15	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	29	0		NOV-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued. (ii) Loc 16: Case filed at DC Court on 26.11.2014. Being pursued.
16	Madhugiri - Pavagada	D/C	220	120	214	155	140	18		MAR-16	Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem. Correspondence made with the railway authorities. A meeting was held by Deputy Commissioner, Tumkur with Railway authorities and KPTCL and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey is under approval.
17	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	OCT-15	Work under progress. Constraints : (i) ROW problem at loc 15 & 16 being pursued. (ii) Case filed in DC Court, Hassan for ROW problems at loc. 15 & 16

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

18	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140		JUL-15	during March 2013. Being pursued. Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress. Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case pending in High Court since 31.08.2013. Being pursued. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
19	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		MAR-16	Work under progress. Due to severe ROW problems for the earlier awarded line routes, new proposal of converting SC Singarpet line to MC line from crossing point of Somanahalli-Malur line to Yerandanahalli S/s & DC line from Bommasandra I/A to Jigani s/s in the KIADB road median has been submitted. Estimate for MC line submitted to P&C on 25.10.2014 and for UG cable on 08.01.2015. DPR approved for 220kV MC line on 01.06.2015.
20	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
21	Tubinakere- Kothipura	D/C	220	137	278	278	256	87	JUN-09	MAR-16	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a) Loc 129-130 since 2009 (2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders. (3)ROW problems at locations 208: being pursued locally. 220-66 kV MC line from 220 kV Kothipura to Bidadi S/s:

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

(1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012.
(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

22	Vajamangala - Kadakola	D/C	220	39	55	49	45	0		AUG-15	Work under progress.
23	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C	220	226	420	419	419	245	JUL-08	MAR-16	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. 220kV line portion completed. Pending Work: 1 No of Tower erection, 2 spans DC line stringing. ROW problem pending at Civil court :
24	Yermarus TPS - Bellary Pooling Station	D/C	400	284							(i) For Corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, Interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civi Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued. Proposal is before Central Purchase Committee for acceptance of Tender.
25	Yermarus TPS - Gulbarga	D/C	400							DEC-15	Line survey work completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		MAR-16	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		MAR-16	Spill Over. Turnkey contract terminated. Work is being re-tendered.
4	Thottiyar - Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158		JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	13	0	0		DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
12	LILO of Handia - Barwaha at Handia	D/C	220	40							
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
14	LILO of Indore - Itarsi at Handia	D/C	400	40							
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							.
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
19	LILO of Nagda - Ujjain at Ujjain	D/C	220	40							Double entry previously as LILO of both ckt Nagda - Ujjain at Ujjain
20	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
21	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10		JUN-15	Ready for Commissioning 06/15.
22	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
23	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
24	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
26	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							
27	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
28	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
29	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
30	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
31	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
32	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
33	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
34	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0			
35	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							Double entry previously as Maheshwar - Rajgarh
36	Moondi Pooling Point - Handia	D/C	400	240							
37	Morena - Malapur	D/C	220	80							
38	Nagda - Ujjain line	D/C	400	150							Double entry previously as Nagda - Ujjain
39	Nigri TPP - Satna	D/C	400								
40	Pithampur - Badnawar DCDS	D/C	400	150							
41	Pithampur - Gandhinagar	D/C	220	60							
42	Pithampur - Moondi Pooling Point	D/C	400	280							
43	REVA TPP - Moondi Pooling Point	D/C	400	70							
44	Satna - Chhatarpur (2nd ckt)	S/C	220	160				15		MAR-16	
45	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
46	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	63	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	447	683	572	481	175		MAR-16	Line is 447 CKm long. Forest: Total 26 Loc. Nos are in Forest. Proposal submitted at forest office. ROW Issue: 39 Locs. - Cases filed at Collector Pune.Cases refered to SDO , Revenue , Manchar dtd. 17.07.14.Hon Collctor Pune delegated power to SDO , Manchar.Hearing carried on dtd . 25.11.14. 22 Nos Loc Pending at Collector Office Thane. Railway - 4 loc NOC awaited Highway - 4 Loc, Loc.No. 26-27 foundation & erection completed. Loc No. 221 &222, 304 & 305, 247-248,297/2-297/3 Proposal submitted on dt 12.09.2014 to highway authority.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Court cases-2 nos. Next hearing on 21.12.13. Contract of M/s. M.M.Ghatge is closed at Zone office & that of M/s. B. N. Chaudhari closed at C.O. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted.
9	Boisar II-Borivali	M/C	220	329	259	257	256	322	DEC-11	NOV-15	Work in Progress.
10	Bridgestone-II - Chakan-II	M/C	220	24	23	22	10	0		SEP-15	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	20		MAR-16	Manpower not available at site. Material shortage. Railway status : For Loc No 53 & 54 Proposal submitted on 12.12.12 & Revised Proposal submitted on dtd.26.09.2013 Way leave charges paid on dt. 05.02.2015.
12	Chandrapur II - Tadali	D/C	220	40	79	57	36	5		SEP-15	Railway Crossing - Proposal preparation in process. PTCC approval is awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

13	Chinchwad - Apta	M/C	220	30				30		JUN-15	ROW- 16 Nos: Order received from District Magistrate Chandrapur under section 16(1). Police protection- Letter submitted to The S.P.Chandrapur for police Protection vide letter no.452 Dtd.31.03.2015 for which Collector Order received.Remainder request letter given to SP Chandrapur vide T.O. Letter No. 980 Dtd 19.05.2015. Follow up being done. Commissioned 06/15.
14	Eklahare - Pimpalgaon	D/C	220	87	157	157	157	44		SEP-15	collector order received for balance 23 foundations,2 cases order awaited, 2 kept for alignment(total 27). police protection letter issued to concerned police station for balance works.
15	Ghatodi - Hingoli line	S/C	220	85	269	269	269	86	MAR-11	SEP-15	Work in Progress. Forest- 0.94 Ha- NOC received.Railway block awaited.1 no of location increase for railway crossing. stringing work balance.
16	Jejuri - Hinjewadi - I	D/C	400	93	137	105	94	27		MAR-16	ROW Issues: Loc. No. 32 to 36 (Sec A), 1 to 10(Sec B), 17,18, 21 to 25 (Sec B), 28:Opposition from Local MLA Loc. No. 53 (Sec B): Pending in Court. Loc. No. 56 to 77 (Sec B): ROW problems from members of Grampanchayat & ZP & local farmers of village Shivre & Khopi. Highway Crossing:Involved however, Loc No. are not identified as survey is pending due to ROW. Total no of locations are tentative as the survey from Loc No. 59 to 69 is to be carried out. WIP
17	Jejuri - Hinjewadi -II	D/C	400	114	128	87	71	13		DEC-15	Forest Involved Loc. between AP8-A9 (Velhe) & AP44-AP52 (Mulshi). Proposal submitted on Dt. 13.04.2015. Row Invovled: Negotiation under Process.
18	Kalmeshwar - Warud	D/C	220	170	276	159	72	0		MAR-16	1) Forest: Proposal online submitted on dt: 5.11.2014by reference no. FP/MH/Trans/7908/2014. Letter from DCF Nagpur received vide No.Desk-11/forestconsevation/Case No. 434/5106/14-15 dtd 21/1/2015 2) ROW: 17 cases filed on dt: 20.10.2014 3) Railway: Proposal send to Railway ofc Nagpur 1. AP-10 to AP-11 (Kal-Katol section) vide ltr no. 3002 dt: 20.09.14 2. AP-04 to AP-05 (Katol-Warud) vide ltr no. 3003dt: 20.09.14 Demand for Joint site visit received on dt: 20.10.2014 vide rly letter dt:

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

08.10.2014
Joint inspection charges paid vide this office letter No. 3482, 3841 dt: 26.11.2014

19	Kalwa-Borivali	M/C	220	68	53	52	10	2		NOV-15	Forest NOC received. ROW: Loc no. 24 & 25 - Execution proposal pending with BMC. PTCC proposal is initiated by C.O. vide L.No. 9730 dt. 23.07.2013. NOC received for Railway crossing.
20	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0		MAR-16	L.No. 2133 dt. 13.11.13 has given to agency to start the work. But agency has given a letter for cancellation of work on 13.11.13.
21	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	DEC-15	10.36 Ha Received FRA certificate & submitted to DCF Nagpur vide ltr no. 946dt: 16.04.2015. ROW Issues: 17 nos cases filed under 16(1) is under hearing at District Magistrate Nagpur. Hearing held on 16.03.2015 Next date of hearing not intimated. Railway: Demand for traffic block for 2 hrs paid vide no. 3659 dt: 12.12.14 of Rs. 3093360/-
22	Koradi TPS - Wardha	D/C	400	239	336	336	334	224	APR-11	DEC-15	Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892) FRA certificate received from Nagpur collector on dt: 18.02.2015 & FRA Certificate from wardha collector received vide ltr no. AK/land/FRA/ws-140/15 dt: 29.04.2015. ROW: 6 cases are under hearing at Collector office Nagpur, for Loc no. 11/1 (3 leg),11/1 (1 leg),11/2,36/6, AP-15 (2 leg) & AP-13 05 case for Loc No.11/1 (1leg),11/2,36/6, AP-15 (2 leg) & AP-13 solved through negotiation 01 case for Loc No, 11/1 (3 leg) order received on dt: 06.04.2015 Railway:For Loc. No. AP 18 - AP 19 WORK NOT TAKEN UP. Approval received from from SRDEE, TRD, Central Rly Nagpur & Traffic Block charges paid. Traffice block on 22.07.2014 differed due to heavy rains. National highway: : 'National Highway crossing proposal submitted to project manager NHAI Amravati for crossing NH-6 (near village Gondkhairi) vide letter No 255 dt 21.01.2012 & Nagpur for NH-69 near Village Koradi vide letter No 256

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Koradi TPS-New Khaparhkeda	D/C	220	29	72	68	65	22	DEC-13	DEC-15	dt.21.01.2012. Forest area involved 4.122 Ha. Final Compliance (FRA) submitted to Addl PCCF (Central) from Addl PCCF & nodal officer for approval vide ltr no. 172 dt: 06.05.2015. PTCC approval is awaited from Mumbai office.
24	Koradi-II - Koradi-III	D/C	400	239	110	74	44	0		DEC-15	Forest: Area involved 0.5523 Ha Proposal Submitted to DCF Nagpur vide ltr no. 1159 dt: 06.05.2015 NHAI: NH-69 between Loc No. AP-1A to AP-2 near village panjara tehsil nagpur (R) of Nagpur District Proposal Submitted to Project Director NHAI, Ramnagar Nagpur, vide ltr no. 1243 dt: 15.05.2015 PTCC : Submitted to Construction Circle office vide letter no. 1436 on dt: 03.06.2015 for onward submission to Corporate office, Mumbai
25	LILO (Tapping) of Dhule - Malegaon at Sayne	S/C	220	5	18	18	18	5		JUN-15	Commissioned 06/15.
26	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	99	98	92	7		SEP-15	Work in progress.
27	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	13	0		DEC-15	ROW: , 03 cases closed on dt: 15.11.2014 for Loc No. 1/2, (1/0,1/3 &2/0), 2/1 10 cases under hearing For Loc No. ,(H1,H2,H3,H4), ,10/0,9/0, (H1,H2,H3,H4,10/0), ,(2/4 & 2/5), ,3/2,5/0,6/0,5/1,(7/0 & 8/0).Next date of hearing not intimated. PTCC: Submitted to Construction Circle office vide letter no. 1220 on dt: 22.04.2014 for onward submission to Corporate office, Mumbai.
28	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	22	12	2		DEC-15	NOC for non- involvement of forest received on dtd. 05.12.2014. ROW Issues: 13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. PTCC: Approval received vide letter no.IC/MBI/PTCC/MRA-2168 Dated at Mumbai, the 30.08.2014. Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Work in Progress.
29	LILO of Chinchwad - Phursungi at Kondhwa	D/C	220	1				1		AUG-15	Ready for Commissioning 08/15.
30	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	11	11	11	8		JUL-15	Commissioned 07/15.
31	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	42	39	4		SEP-15	Work in progress. ROW issues pending for 2, 32, 42 locations.
32	LILO of Mhaisal - Jath at Mendhegiri S/S (Ckt-I)	D/C	220	20				20		AUG-15	Commissioned 08/15.
33	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	16	8	0		SEP-15	Arbitral award- Group B. Work order for balance works of line are awarded to M/S Vishwas Elect, Nanded on 26.02.14.
34	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved. The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
35	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	Commissioned 04/15.
36	LILO of Warora - Wardha at Warora	D/C	220	50	42	22	12	2		DEC-15	13 Nos Order received from District Magistrate Chandrapur under section 16(1) of Indian Telegraph Act to this office on dated 27.03.2015 . Police Protection: Letter submitted to The S.P.Chandrapur for police Protection vide letter no. 550 Dtd.31.03.2015 for 13 locations. Railway Crossing: The joint site inspection done on dtd:- 05.02.15 Highway Crossing- Proposal preparation in progress.
37	LILO of both ckt 400 kV Bhusawal II - Aurangabad I at Aurangabad-II	D/C	400	154	230	230	230	154	MAY-12	MAY-14	Line commissioned on 21.05.2014
38	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
39	LILO point of IEPL to LILO point of Warora-Wardha line	D/C	400	97				97		MAY-15	Commissioned 05/15.
40	Malegaon - Kalwan	D/C	220	97	171	153	124	0		DEC-15	Slow Work by agency..
41	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
42	Nanded - Bhokar	D/C	220	73	122	120	111	30		MAR-16	Slow work by agency. Forest NOC received.
43	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
44	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Nanded - Waghala	D/C	220	30	52	51	51	30	MAR-11	AUG-15	Ready for Commissioning 08/15.
46	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	Work yet to be started by MSETCL.
47	New Bhusawal - Chalisgaon	D/C	220	247	431	431	428	245		SEP-15	Work stopped due to ROW issues.
48	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW for remaining 9 locations. PTCC Proposal initiated by C.O. Approval awaited.
49	Sawangi - Bhokardhan	D/C	220	133	224	224	224	133		SEP-15	Forest: Rs. 1749000.00 deposited in the n/o Tahsildar Phulambri as per valuation of land & awaited order from Collector Abad.
50	Shedyal - Jath line	D/C	220	37				37		JUN-15	Commissioned 06/15.
51	Shivajinagar - Malegaon	S/C	220	114				114		JUN-15	Commissioned 06/15.
52	Shivajinagar - Satana	S/C	220	96				96		JUN-15	Commissioned 06/15.
53	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1		APR-15	Commissioned 04/15.
54	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-16	Work not started since land not available.Forest involved (Loc. No. 1, 7, & 8) . railway:- Loc No. 3-4 & 5-6
55	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		MAR-16	Work not started. Shifting of U/G cable involved o start work.Railway status: Loc No.3-4 & 21-22 involved
56	Wardha (PGCIL) - Ghatodi	D/C	220	322	510	338	204	0		MAR-16	Work in progress.
57	Warora - Wardha	D/C	220	165	280	251	242	95		MAR-16	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	8		DEC-15	No issues of forest clearance and no court cases. Work held up due to non payment of compensation to the land owners.At the present the assessment is prepared and likely to be cleared within this financial year.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	4	1		AUG-15	No issues on forest clearance. Work is completed. Line & Substation was test charged on 07.08.2015
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0		JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0		DEC-16	Land for the substation has been identified and procurement of the same is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4		MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	9	0	0	0		DEC-15	No issues of forest clearance. Survey completed. Re-survey carried out due to construction of a new building in the corridor of the approved profile survey & due to crossing of 132 kV D/C Killing-EPIP-II line. Materials procurement is in process.
11	Rongkhon S/S - Ampati	D/C	132	33	102	97	86	12		DEC-15	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15. (By passing Pandiabil S/S)
2	Bidanasi -Cuttack	D/C	220	20	38	31	30	2	DEC-09	DEC-15	Work for river bed piling was held up due to flood in the river.However work has already resumed
3	Bolangir - Kesinga	D/C	220	160	315	189	0	0	JAN-15	SEP-16	Forest clearance pending with DFO Bolangir & Kalahandi North for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line.
4	Brkote - Deogarh.	D/C	220	60						MAR-17	The project is likely to be taken up on a later date. Tendering not done
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Re-routing required due to acute ROW proble. Survey completed. Location details is being worked out
6	Ib-Meramundali	D/C	220	470	625	625	625	470		SEP-15	As informed by SLDC Odisha, 50 KM. OPGW work is in progress. Line is ready and has been test charged.
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-16	Severe ROW problem.
8	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16	19	19	19	6		DEC-15	Both the Transformers was charged on T connecttion. The LILO line is already completed and charged on 21.03.2015.
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						MAR-14	The survey work is in progress
10	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29						SEP-13	Work offloaded from Contractors scope.
11	LILO of (Existing) KV TPPS - Joda at Gopinathpur,Keonjhar	D/C	220	9	16					SEP-13	Dropped
12	LILO of (Existing) Rengali - Tarkera at Bonai.	D/C	220	5	18					JUN-13	The line is repeated. Plz refer sl. no 2
13	LILO of Duburi - Balasore at Dhamara	D/C	220	79						DEC-16	Survey in progress. Location details is being worked out
14	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11						JUN-13	The line work will be taken through other modalities. Survey in progress. However S/s order already placed on M/s Alsthom
15	LILO of Indravati - Theruvali at Kasipur	D/C	220	4						AUG-16	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
16	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10						MAR-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
17	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10						MAR-17	The project is likely to be taken up on a later date. Tendering not done
18	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7	8	8	7	0		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

19	LILO of Pratapsasan - Cuttack at Jagatsinghpur	D/C	220	200						MAR-17	The project is not taken up
20	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	Work is deffered
21	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	0	0		MAR-16	All foundation work completed. Since the balance work of S/s is re-tendered even though line is completed total project can not be completed.However line work is taken up through OPTCL empanelled contractor
22	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	The project is not taken up right now.
23	Malibrahmani - Angul	D/C	400	62	108	100	80	20		MAR-16	
24	Meramundali-Duburi (1st Ckt)	D/C	400	192	279	279	279	192		AUG-15	Ready for Commissioning 08/15.
25	Mukhiguda (OHPC) - Jaypatna.	D/C	220	28						DEC-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
26	Puri (Samangra) - Pandiabil	D/C	220	92	155	155	155	92		JUL-15	Commissioned 07/15. (By passing Pandiabil S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10						MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG)	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	S/S Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10% The work at Loharinaggpala HEP stopped as per GOI order.
18	Loharinaggpala-Koteswar line	D/C	400	180	0	0	0	0			
19	Mahuakheraganj-Kashipur S/S	D/C	220	34	61	61	61	34		AUG-14	Commissioned 08/14.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
22	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	0	0	0		DEC-15	excavation and benching is in progress at tower no. 15,19 and 39 Total Progress 12%.
23	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 168 Km completed.Forest case preparation in progress and profile potting in progress
24	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	1	0			DEC-15	Tower foundation-1/21 and Tower erection-0/21.Total progress-11%
25	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		SEP-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	58	53	12		SEP-15	Work is in progress.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	121	0		DEC-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	54		SEP-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29	54	53	32			MAR-16	Work is in progress. Forest case cleared. Railway case pending.
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Dhuri - Bangan at Chhajali (Loop in)	D/C	220	29				29		JUL-15	Commissioned 07/15.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48		SEP-15	Work is in progress.
11	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6		OCT-15	Forest case pending. loop in work in progress.loop out work is held up due to stay by court in some portion of line.
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	30	8		SEP-15	Work is in progress.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	73	47			DEC-15	Work is in progress. Forest case pending.Railway case cleared.
14	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		SEP-15	Loop out work completed.Further work is in progress.
15	Ludhiana - Doraha	D/C	220	28	95	95	78	12		DEC-15	Work is in progress. Shut down / ROW problem at Doraha end.
16	Makhu - Algaon	D/C	220	101	159	47	40	0		DEC-15	Work is in progress. Forest & Railway cases pending
17	Makhu - Rashiana	D/C	220	92	146	121	73	20		DEC-15	Work is in progress.Work also exist at sr. no 32.
18	Makhu - Taran Tarn	D/C	220	60	146	121	73	20		DEC-15	Also exist at Sr.no.11. Work is in progress.
19	Malout - Abohar	D/C	220	30	95	35	11			DEC-15	Work is in progress. Forest and Railway cases pending.
20	Moga - Mehal Kalan	D/C	220	105	170	100	65			DEC-15	Work is in progress. forest case pending.
21	Mukatsar - Abohar	D/C	220	87	134	134	134	87		AUG-15	Commissioned 08/15.
22	Mukatsar - Kotkapura	D/C	220	76	126	58	38	0		DEC-15	Forest and railway cases pending.
23	Mukatsar - Malout	D/C	220	47	84	68	38			MAR-16	Work is in progress. Forest case pending.Railway case not involved.
24	Nakodar - Rehana	D/C	220	71	121	121	92	12		DEC-15	Work is in progress. Forest case pending.Railway case cleared.
25	Rajpura - Devigarh	D/C	220	37	114	98	31	0		MAR-16	Work in progress. Forest case pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Rajpura - Lalru	D/C	220	59	98	98	82	45		SEP-15	Work is in progress.
27	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
28	Talwandi - Dharamkot	D/C	220	63	113	113	113	63		JUN-15	Commissioned 06/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	190	112			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	141	23				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	160	37		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	140	313					MAR-16	
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	360	511	491	468	229		MAR-16	1. Forest Clearance required at 22 locations (Indira Gandhi Canal crossings). Case is pending at DFO (Bikaner, Jaisalmer, Jodhpur). 2. Aviation clearance issue is pending at Delhi Airport Authority. 3. Severe ROW issues.
13	Bhadla-Kanasar	D/C	220	50	83	41				MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	300	432	424	404	15		MAR-16	
15	Bhinmal - Sayla line	D/C	220	78	132	131	129	73	JAN-12	JUL-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172		AUG-15	
18	Chatrail-Ramgarh	D/C	220	120	149	140	132	30		MAR-16	
19	Chittorgarh - Sawa	D/C	220	53	91	89	88	38			
20	Chittorgarh-Bhilwara	D/C	400	99	134	134	127	12		OCT-15	Delayed on Contractor part, likely to be completed up to Oct,15.
21	Dahanu - Degchu GSS	D/C	132								.
22	Debari - Salumber (2nd Ckt)	S/C	220	77	5	5	5	64	DEC-13	MAR-16	Line work completed & charged on 23.11.14 upto dead end tower but modification of 5 nos. towers is pending between dead end & gantry
23	Dhod-Danta Ramgarh	S/C	220	35	101	44				MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

50	LILO of Chittorgarh - Debari at Udaipur	D/C	220	10							
51	LILO of Heerapura - Babai at Niwana	D/C	220	1	4	4	4	1	JUL-13		
52	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	4	2		MAR-16	work held up due to court stay on 132kV line
53	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	139	139	134	100	AUG-09	DEC-15	
54	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-16	
55	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320	608	63	24			MAR-16	.
56	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		AUG-15	Ready for Commissioning 08/15.
57	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	59	58	27		SEP-15	
58	LILO of Khetri - Heerapura line at Babai	D/C	220	5	13	13	13	5		JUN-15	Ready for Commissoioning 06/15.
59	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	76	76	39		DEC-15	
60	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	88	146	146	146	88		JUN-15	Commissioned 06/15.
61	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	5	10	10	10	5		JUL-15	Commissioned 07/15.
62	LILO of Nagaur -Merta at Kuchera	D/C	220	24						MAR-14	
63	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-16	
64	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220								
65	LILO of VKIA - Kukas line at GSS Jaipur (North) (Turnkey)	D/C	220								
66	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		APR-15	
67	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-16	
68	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	18	18	12				
69	LILO of one ckt Jaipur (South) to Chaksu at Goner	D/C	220	56	101	101	37	0		MAR-16	
70	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAY-15	Commissioned 05/15.
71	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	31	53	53	53	31		MAY-15	Commissioned 05/15.
72	LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	D/C	400	200	138	138	138	102		MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

73	Mansarovar - Chambal (Cable System)	D/C	220	5							
74	Mansarovar - Chambal (Cable)	D/C	220	5							
75	Mansarovar - Jawahar Nagar	S/C	220	11					AUG-13		
76	Neemrana-(PG)-Behror	D/C	220	54	100	100	100	54		SEP-15	work pending due to pipe line exist, subject to NOC from IOCL
77	PS 1 /Bajju -Bhadla	D/C	220	40	105	98	76			MAR-16	
78	Phagi GSS (Jaipur) - Heerpura	D/C	400	89	123	121	100	17		DEC-15	Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. Likely to be completed up to Dec,15.
79	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	213	283	257	184	0	DEC-11	DEC-15	Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. Likely to be completed up to Dec,15.
80	Pratapgarh- Chittorgarh	D/C	220	240	314	83				JAN-16	
81	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200	293	91				MAR-16	
82	Ramgarh -Bhadla	D/C	400	360	440	347	156			MAR-16	
83	Renwal -Danta Ramgarh	S/C	220	28	113	111	67			MAR-16	
84	Sanganer- Sitapura (Upgradation) Ckt-II	D/C	220	11	40	40	40	11	MAR-14	APR-15	Commissioned 04/15.
85	Sanganer-Chaksu (Upgradation)	D/C	220	84	144	144	144	81	MAR-14	JUN-15	balance work under progress.220 KV D/C line one portion of 7.955 Km from 400 KV PGCIL-Chaksu to 220 KV GSS Chaksu is completed on 24.10.2013.railway crossing work balance
86	Sirohi-Pindwara	S/C	220	25	106	59				MAR-16	
87	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	3	1		JUN-15	shifting of 11kV & 33kV lines required for further execution of work.Pursuance is being made with Jaipur discom.Line Commissioned/completed on 132 KV Level voltage on 24.7.15
88	Soorpara - Banar line	D/C	220	11	35	33	25	0	AUG-11	MAR-16	
89	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	542	512	101		MAR-16	case for diverting route due to air force is under process
90	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
91	Tehandesar(proposed)-Bandnu	S/C	220	40	111	111	111	32		JUL-15	
92	Undoo - Pokaran	D/C	220	140							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu - Mangan	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400						MAR-16		Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable energised on 01.09.15
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	72	66	27		DEC-15	Issues involved and is being followed up. (i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 12 Locations: Case at National Green tirubunal. Case cleared and work is being taken up. Subsequently stay obtained by the villagers and hearing on 14.07.15 postponed and next hearing date is awaited. (iii) 4 locations: Court case. Status quo maintained.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	13		SEP-15	Works are under progress. ROW issues at 3 locations. Work held up by the contrator.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	SEP-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC.
9	Karaikudi-Pugalur	D/C	400	320	460	460	460	320		JUN-15	Commissioned 06/15.
10	Koladi - PH Road	D/C	220	23	76	47	46	15		OCT-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
33	MTPS Stage-III - Thiruvalem (Ckt-II) (Balance)	D/C	400	338				338		MAY-15	Commissioned 05/15.
34	MTPS-Malco 50th tower-New common point towards Thingalur	D/C	220	39	0	0	0	38		SEP-14	Work completed.
35	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0		OCT-15	Work under progress. Cable laying work completed in 20/26 sections.
36	Ottiyambakkam - Omega	D/C	220	70	153	140	120	16		MAR-16	SC line works are under progress.
37	PH Road - Koyambedu (UG Cable)	D/C	220	6	0	0	0	0		MAR-16	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender opened on 17.07.15. Evaluation is under process.
38	Palladam - Ingur	S/C on D/C	220	62	249	236	208			MAR-16	Work under progress. Objection by land owners involved at locations 160 to 190. Issues are being followed up. Multi circuit tower involved at loc.236 to 249. Loc 94: ROW issue involved and enter upon permission awaited from District Collector. Location :187court case. Last hearing on 20.08.15. Issues are being followed up.
39	Rasipalayam - Anaikadavu	D/C	400	86	115	115	115	77		SEP-15	Line work completed. Will be energised along with the commissioning of the SS.
40	Rasipalayam - Salem	D/C	765	390	556	543	533	305		MAR-16	Works are under progress. ROW issues involved at 15 locations. Distict collectors Tiruppur, Erode and Dharmapuri approached for solving the issues.
41	Sholinganallur - KITS	D/C	220	1	50	34	23	2		OCT-15	Stub setting and tower erection is under progress.
42	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
43	Thappakundu - Anaikadavu	D/C	400	358	499	497	494	321		SEP-15	works are under progress.Court case and Railway crossing involved and issues are being followed up.
44	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
45	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
46	Thiruvalem - Almathy	D/C	400	143	198	198	198	143		AUG-15	Ready for Commissioning 08/15.
47	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	41	35	11		SEP-15	Work under progress. ROW issue at one location. Enter upon permission awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
48	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Due to poor progress by the contractor, termination notice issued for
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 58 of 123			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

termination of the contract.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	269	269	132		AUG-15	Works Under Progress. Work delayed due to Natural calamities LYLA, HUD HUD and Row ,standing crops.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	22		DEC-10	DEC-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		MAR-16	Works terminated due to poor progress. Tenders to be called for balance works.
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	280	276	161	JAN-15	DEC-15	Works are under progress. AP Transco deposited land cost to district collector, Kadapa for handing over site for erection of SS. Substation site yet to be handed over by the Revenue Department,Govt. of AP is under process.
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	274	266	118	JUL-15	DEC-15	RoW Issues Foundation :52A/1,52A/2, 55/0, 56/0,57,58,58A/0 Stringing 45/0-45/6 . (These locations are held up due to huge compensation demanded by the farmers)
10	Jammalamadugu - Porumamilla	D/C	220	198	338	318	312	164	JAN-15	OCT-15	Forest Clearance: 4/15, 4/16, 4/17, 4/18. The proposals (in Sept'2015) were addressed to Chief Conservator of Forest, Kurnool. Works are under progress.Forest Cleanrence : DGPS Survey completed for forest clearence for laying 2.5 km of transmission lines in 9.05 Hectres of forest land. Field report from the FRO along with DGPS survey report of APTransco were submitted at Divisional Forest officer, Proddutur . Further the report from DFO is to be submitted to the Higher Authorities of Forest Departement for clearence.
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	61	45		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	252	199	45	JUL-15	DEC-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	128	9	0		MAR-16	Works under progress.
14	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
15	Kamavarapukota - Kamavarapukota	D/C	220	30							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

37	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		AUG-14	Commissioned 08/14.
38	Sattenapalli - Guntur	D/C	220	110							
39	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	MAR-14	Charged on 27-03-2014
40	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	54	19	JUL-15	OCT-15	Works under progress.
41	Uravakonda - Borampalli	D/C	220	72	111	0	0	0	MAR-15		
42	Uravakonda - Kalyanduring	D/C	220	100	160	100	92	0	NOV-14	MAR-16	Line is re-routed through the 220/132 kV SS Borampally SS and hence line length increased.
43	Uravakonda - Vajrakarur	D/C	220	32	57	39	32	0	DEC-14	AUG-15	ROW at 17 Locations. Farmers demanded High compensation and not allowing to enter in to the fields.
44	Vemagiri - Kamavarapukota	D/C	400								Tenders opened.Evaluation under process.
45	Vizag TPP - KamavarapukotaKota	D/C	400	500	716	249	35	0	NOV-15	MAR-16	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenasation fixed up by Revenue authories and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.
46	Vizag TPP - Kalpaka	D/C	400	14				14		JUL-15	Commissioned 07/15.
47	Yemmiganur - Uravakonda	D/C	400	205	271	267	259	147	JUL-15	SEP-15	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Transmission Corporation of Telangana Limited (TCTL)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25							
3	Chinnakorukondi - Suryapet	D/C	400	170	234	206	165	28		NOV-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36	72	60	58	4		OCT-15	
6	Jagityal - Nirmal	D/C	400	145	216	0	0	0		MAY-15	
7	Jaipur TPP - Gajwel (Quad)	D/C	400	328	458	454	451	291		AUG-15	
8	Jaipuram - Jagityal	D/C	400	144	233	0	0	0		MAY-15	
9	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
10	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
11	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212	234	188	141	18	SEP-15	NOV-15	
12	LILO of VTS - Malkaram (Ckt-I) at Suryapet	D/C	400	8	12	8	2	0		NOV-15	
13	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
14	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	0	0		SEP-15	
15	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	0	0		SEP-15	
16	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
17	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							
18	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34	49	49	49	34		JUL-15	
19	LILO of RSS - Warangal at Manthani	D/C	220	60							
20	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
21	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	221	221	158	OCT-14	AUG-15	
22	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		JAN-16	P.O.issued on 18.05.2013.Work completed.Substation works yet to be completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.
24	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2				2		JUL-15	Commissioned 07/15.
25	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	29	25	3		AUG-14	Works are under progress. JC foundation works are under progress.
26	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
27	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	Stringing works completed. OPGW work to be taken up.
28	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				11		MAR-15	Works are under progress.7/14 Nos Cable joints completed and remaining works are under progress
29	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works to be taken up.
30	Nagole - Ghanapur	M/C	220	36						OCT-15	
31	Nandiwanaparathi - Shankarpalli	D/C	400	222	313	284	213	0		NOV-15	
32	Pulichintala - Huzumnagar	D/C	220							DEC-15	
33	Pulichintala - Huzurnagar	D/C	220	112							
34	Singareni - Nirmal	D/C	400	298				174		JUN-17	
35	Singareni TPS - Gajwel	D/C	400	325	460	451	444	218		AUG-15	
36	Suryapet - Nandiwanaparathi	D/C	400	240	343	342	340	220		SEP-15	
37	Suryapet - Shankarpalli	D/C	400	462	656	623	546	220		NOV-15	
38	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-15	
39	Veltoor - Thungabhadra	D/C	400	147	200	168	138	0		NOV-15	
40	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
41	Yeddumailram - Pargi	D/C	220	135							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) - Mathura line	S/C	400	142	388	189	0	0	AUG-16	MAY-16	Foundation WIP.
2	Agra(UP) - Agra (South)	D/C	400	142	212	123	13	0	AUG-16	MAY-16	Foundation WIP.
3	Aligarh - Atrauli	D/C	220	69	125	80	68	2		SEP-15	Tower material reached at site.The proposed date of complition 18.05.16.
4	Aligarh - Sikandarabad	D/C	400	190	258	254	254	167		SEP-15	Line energised date not issued due to incomplition of Aligarh substation. Balance work of line on hold due to DFCC work. Restoration work is in progress on 9 towers. The proposed date of energization is 25.09.2015 Work yet to be awarded.
5	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								
6	Anpara B-Anpara D	D/C	400	10	23	23	21	6		SEP-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
7	Anpara D - Unnao	S/C	765	416	1215	1033	985	300	JAN-12	DEC-15	1.Apnara D - Jhusi section. (a) Wild life approval: line passes through Kaimpur Wild Life Sanctuary (45.132 Ha). Govt. of U.P. forwarded recommendation to MOEF on 24-12-2013. Proposal has been approved by National Wild Life Board. Writ Petition IA no. 3846-3847/2015, dated- 24.02.2015, has been filed at Supreme Court, New Delhi. Case was listed on 5 & 6 May, 2015 but could not be heard and court closed. After summer vacation court has been opened however hearing of the case is pending in Green Bench. (b). Forest Clearance: 765 kV S/C Anpara D - Jhusi line (315.716 Ha) Proposal has been submitted by Secretary (Forest), Govt. of U.P. to MOEF on 21-06-2013. Regional empowered committee in meeting dated 28.05.2015 has deferred the case due to non receipt of essential document sought from Nodal Officer, Lucknow and also instructed to get fresh site inspection done to know the status of violation and to submit list of trees to be felled.
8	Aurai - Mizapur	S/C	220	43	147	129	82	0		SEP-15	Termination point at 400kv s/s Aurai not yet decided. Severe ROW at 15 loc's being pursued. The proposed date of complition 31.10.15.
9	Aurai - Phoolpur	S/C	220	71	216	210	195	48		SEP-15	Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. ROW at loc. 2/1 , 3/0, 4/0, 5/0, 12/0, 12/1, 12/2,17/5, 39/3,53/0,53/3, 53/2 being persued. The proposed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Badaun - Sambhal	S/C	220	86	250	250	250	86		SEP-15	date of complition 31.10.15.
11	Baghpat - Baghpat	S/C	220	13	49	45	33	0		SEP-15	Work completed except 15 km OPGW stringing pending gang to be mobilized , firm debared for period of one year.
12	Balrampur - Utraula	S/C	132	19	56	56	56	18			It was decided by DM to make payment to farmers on pro rata basis of PGCIL compensation and instructed CE(TW) to arrange for funds so that work can be started. SE,ETC informed that necessary approval from higher authorities has been sent .The proposed date of complition 31.10.15.
13	Banda - Allahabad (Rewa Road) DCQ	D/C	400	350	484	355	39	0		SEP-15	Energised 31.10.11
14	Banda - Orai DCQ	D/C	400	216	295	211	130	0		SEP-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14. Foundation work is in progress on Banda - Allahabad line. Proposal of Profile and tower scheduling is handed over to the EE (Banda) after the survey of Banda - Orai line.
15	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.Survey is in progress. The physical verification of Ms. MPTL store is pending on the reconcillation field level.
16	Bayas - Dohna	D/C	132								Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
17	Bayas - Pilibhit	D/C	132								
18	Bhognipur - Gatampur	S/C	765								.
19	Bhognipur - Jawarharpur	S/C	765								
20	Bhognipur - Moradabad/Rampur	S/C	765								
21	Bhognipur - Orai (PG)	2xS/C	765								.
22	Bilhaur - Sandila	S/C	765								
23	Bilhaur - Kanpur (PG)	D/C	400								
24	Chhatta - Mathura	D/C	220	60	114	11	0	0		MAR-16	FDN (1 gang) work is hampered due to rain,firm debared for a period of one year.The proposed date of complition 31.03.16.
25	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		SEP-15	
26	Deoria - Rasra	S/C	220	83	253	253	252	82		SEP-15	Shifting of 11KV line to be done by Distribution wing is awaited for balance work, FR for Rly crossing required to be cleared. The proposed date of complition is 30.09.15.
27	Dohna - C.B. Ganj	S/C	220	48	92	92	82	29		SEP-15	Rly xing approval pending for loc 26-27, Crop compensation cases
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 67 of 123			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											pending, work stop at loc. No. 61 &25 due to crop compensation not paid . The proposed date of complition 30.09.15.
28	Dopaha - Anpara	D/C	765								.
29	Dopaha - Ghazipur	D/C	765								.
30	Dopaha - Varanasi / Jaunpur	D/C	765								.
31	Dumariaganj- - Utraula	S/C	132		114	108	107	32		SEP-15	FdnWIP,Fdn ROW at Loc-32 shall be resolved by month end, under court case, anchor tower excavation work will start on 06.09.15. The proposed date of complition is 31.10.15.
32	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	32	AUG-09	SEP-15	Earthwire arranged , stringing work in progress, one tower still remains to be erected but no gang has been deployed since long for erection.
33	Ghatampur - Moradabad / Rampur	2xS/C	765								.
34	Ghatampur - Kanpur (PG)	D/C	400								.
35	Ghazipur - Varanasi / Jaunpur	S/C	400								.
36	Gokul-Mitai(Hathras)	S/C	220	41	135	128	123	6		SEP-15	Tower material reached at site.
37	Gonda - Shahjehanpur (PG)	D/C	400	460							.
38	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			.
39	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Land of Pratap Vihar Sub-station not finalised.
40	Jawaharpur - G Noida	D/C	765								.
41	Jawaharpur - Agra (UP)	D/C	765								.
42	Jawarpur - Mainpuri	D/C	765								.
43	Khurja - Hapur	S/C	765								.
44	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								.
45	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	107	46	0		SEP-15	Tower material reached at site.
46	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	33	0	0	AUG-16	MAY-16	Tower erection shall start from 8/2015, material for 12 towers supplied.
47	LILO of Agra - Muradnagar at Kurja	D/C	4.4								.
48	LILO of Aligarh - Sikandarabad	D/C	400		258	254	254	166		AUG-15	Line energised date not issued due to incompletion of Aligarh substation. Balance work of line on hold due to DFCC work. Restoration work is in progress on 9 towers. The proposed date of energization is 25.09.2015
49	LILO of Anpara - Mau at Ghazipur	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
89	Sitapur - Nighasan	S/C	220	110	336	335	317	80		SEP-15	Row in Foundation at loc no. 84, under court case. S/s Ready.The proposed date of complition 31.10.15.
90	Sohawal - Tanda	D/C	220	185	348	335	216	24		OCT-15	FDN, ROW at 10 locs loc no- 11,12,23,29,157,183,190,248,249,250 Er ROW at loc no 145, Str ROW at loc no.-92, crop compensation cases pending.
91	Tanda - Gonda	D/C	400	200							
92	Varanasi / Jaunpur - Gorakhpur	D/C	400								
93	Varanasi/Jaunpur - Aurai	D/C	400								
94	Varanasi/Jaunpur - Azamgarh	D/C	400								
95	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	0	0	0	0	MAY-17	MAR-16	
2	Gokarna - Krishnanagar	D/C	220	210	389	388	382	192	JUN-14	SEP-15	
3	Gokarna - N. Chanditala	D/C	400	340	514	167	0	0	JAN-17	FEB-16	
4	Kharagpur - Egra	D/C	220	107	205	152	135	20	APR-16	APR-16	
5	Kharagpur - N. Chanditala	D/C	400	277	405	357	232	14	SEP-16	FEB-16	
6	Kharagpur - Vidyasagar Park	D/C	220	92	133	126	114	70	APR-14	SEP-15	Work under progress. Progress delayed due to ROW problem and court cases.
7	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAR-16	Server RoW issue rerouting line is proposed.
8	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	27	1	0	0	SEP-16	MAR-16	
9	LILO of Jeerat - Rishra at Dharampur	D/C	220	9	21	0	0	0		FEB-16	
10	Sagardighi - Gokarna	D/C	400	89	154	130	52	0	JUL-15	FEB-16	
11	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
12	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
13	Teest LDP -III - Teesta LDP-IV	S/C	220	21	94	83	67	6	SEP-08	DEC-15	
14	Teesta LDP - III - New Jalpaiguri (NJP)	D/C	220	145	250	250	250	138	SEP-08	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400	110							.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								
7	Ellora TPP - Seoni	D/C	765								
8	Gadarwara STPS - Jabalpur Pool	D/C	765								
9	Gadarwara STPS - Warora	D/C	765								
10	Gwalior - Morena	D/C	765								
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400								
12	Karchanna - Rewa Road Allahabad	D/C	400								
13	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
14	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
15	LILO of Gazuwaka - Behrampure at Bhavanapaddu TPP	D/C	400								
16	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
17	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
18	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
19	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
20	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
21	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
22	Mohindergarh - Bhiwani	D/C	400								
23	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.
24	NNTPS - Villupuram (Ginjee)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
26	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								.
27	PLNGL TPP - Vadodra	D/C	400								.
28	Parli (New) - Parli (PG)	D/C	400								
29	Parli (New) - Solapur	D/C	765								
30	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
31	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400								.
32	Raipur (Pool) - Rajnandgaon	D/C	765								
33	Rajnadgaon - Warora	D/C	765								
34	Reliable TPP - Vindhyachal Pooling Station	D/C	765								.
35	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			.
36	Sasan UMPP - Vindhyachal (PS)	S/C	765	30							
37	Sipat - Bilaspur (3rd PS)	S/C	765								
38	Suzlon wind farm - Bhachau (PG)	D/C	220								.
39	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400							JUN-15	Line under construction.
40	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
41	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
42	Warora (PS) - Parli (New)	D/C	765								
43	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1

LILO of Korba-Mopka at Swastic TPP

D/C

132

132

Commissioned

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	72	40		SEP-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1

Balrampur-Utraula line

D/C

132

Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	OCT-15	Stage-I Clearance is awaited.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	-------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22		DEC-15	The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	33	0		AUG-15	Tower foundation work and erection of all tower upto the inter connection point as been completed. Stringing of only 2 spans out of a total of 15 spans is balance.
---	---------------------------	-----	-----	----	----	----	----	---	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	416	29	0	JUL-16	AUG-16	1)Forest proposal was submitted to Nodal Officer Patna on 11-09-2014.2)Powerlines increased from 8 to 14no.(3)Gandak river bed remains flooded from May/June to Jan in a year leaving only 3-4 months working period.The transportation of material up to the location is very challenging due to several no. of creek in both side of gandak river.All the creeks have been overflowed before the monsoon and and approach road to locations in river bed have been blocked.5)Excise duty has been increased from 12.36% to 12.5% and sevice tax from 12.36% to 14%.(6)Approx 16000 trees are in route of t/l line and is affecting site progress work.
2	Muzaffarpur - Darbhanga line	D/C	400	129	173	512	106	7	JUL-16	JUN-16	(1)Forest proposal was submitted to Nodal Officer, Patna on 11-9-2014.(2)Powerlines increased from 2 to 8 no.(3)As per survey report enclosed in RFP documents,there is no forest in route of lines but trees planted along roads,canals,rivers come under reserve forest department,in view of this,we need to prepare and submit forest proposals to concerned forest officials and also deposit charges towards like NPV and compensatory afforestation cost etc.(4)The excise duty has been increased from 12.36% to 12.5% and service tax from 12.36% to 14%.(5)As per survey report enclosed with RFP documents,there is no forest in route of T/L but trees planted along roads,canals,rivers comes under reserve forest department.In this view,we need to prepare and submit forest proposals to concerned forest officials and to deposit charges like NPV and Compensatory Afforestation cost etc.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	394		MAR-16	Due to monsoon the work progress of MSTL is very slow.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Raikheda (GMR) - Raipur Pooling Station	D/C	400	131	181	181	181	131		JUL-15	Commissioned in February 2014. Reported in July 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang	D/C	400	6	11	11	11	6		AUG-15	LILO connection is pending.
---	---	-----	-----	---	----	----	----	---	--	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50		DEC-15	The progress of Koradi-Wardha line is slow . Forest clearence awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	119	115	60		AUG-15	
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	D/C	400	57	152	152	152	57	AUG-15	Ready for commissioning 08/15.
---	------------------------------	-----	-----	----	-----	-----	-----	----	--------	--------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1 Jain Energy TPS - Dharamjaygarh Korba Pooling station

D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110		JUN-14	Interim arrangement removed.
---	---	-----	-----	-----	-----	-----	-----	-----	--	--------	------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	46	64	53	43	14		AUG-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105		JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	2xD/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-------	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi TPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	Ready for Commissioning 08/15.
2	Madhugiri - Bidadi	D/C	400	186	256	221	189	36	DEC-15	DEC-15	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	758	870	789	720	384	DEC-15	DEC-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		APR-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220
2	Ka Dogri - Jangi Pooling Station	D/C	400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	215	60	2	SEP-16	SEP-16	Kurukshetra Malerkotla line, court case at location no. 35/0 and 13/2. Land owners near Malerkotla sub-station are not allowing to proceed with Check Survey for Kurukshetra Malerkotla and Malerkotla Amritsar lines. We have tried a no. of times but could not complete the Check survey in that portion. The Excise Duty has been increased from 12.36% to 12.5% and Service Tax from 12.36% to 14%. The coordinates provided by RECPTCL in the survey report enclosed with RFP Documents for Kurukshetra Line terminating at Malerkotla are 584292 E ; 3380586 N, however, same actually lies in PSPTCL substation. However, line to be terminated at PGCII S/S. Due to this, the line length has increased by approx. 1.5 Km. 4)The work is hampering as the locations are filled with water (being Paddy field). Farmers are not allowing to dry the fields.
2	Malerkotal - Amritsar line	D/C	400	298	412	177	75	0	SEP-16	SEP-16	1)As per survey report enclosed with RFP documents, there is no forest in the route of Malerkotla Amritsar Transmission Lines. However, the crossing of Roads, canals and Railway lines can not be avoided in the route of transmission lines. All strips along Roads, Canals and Railways have been notified as protected Forests. As involvement of forest in the route of transmission line is a deviation from RFP Documents and the same will have cost as well as time implication. However, all strips along Roads, Canals and Railways have been notified as protected Forests in the states of Punjab and Haryana. In view of above, we need to prepare & submit the forest proposals to the concerned Forest Officials and also to deposit the charges towards Greening Punjab Mission applicable in the state of Punjab only in addition to the regular expenditure for forest approval like NPV and Compensatory Afforestation cost etc.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1 LILO of both ckt of Patiala - Kaithal at Patran D/C 400 MAR-16

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAR-16	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.
3	Rosa - Shahjehanpur (PG)	D/C	400	16				16		JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400								Commissioned (Interim Arrangement)
2	Uchpinda - Raigarh line	D/C	400	57	96	96	96	56		SEP-15	1. Server ROW Issue. 2. Bay at Dharmjaygard completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SHIGA ENERGY PVT. LTD. ()

1	Legship - New Malli	D/C	220	20	33	0	0	0		MAR-16	
2	Tashiding - Legship	D/C	220	14	21	0	0	0			Preliminary survey for selection of the final transmission line route as well as detailed survey along the selected transmission line route has been completed. Actions for land acquisition and obtaining various clearances as well as finalizing the design consultant are in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55		MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Commissioned.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jharsuguda

2x D/C400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	760	992	992	992	760	MAR-14	SEP-15	398 hec. of forest involved covering 400 locs and 125 kMs of route length. The element is affected by Force Majeure Event and Petition has been filed in CERC for force majeure & change in law.Stage-I forest Clearance Obtained.Excise duty has been increased from 8% to 12% as intimated earlier.As per stay order of National Green Tribunal Vide M.A. No. 156 of 2015; dated 20th February 2015, the element still is in force majeure upto working permission and Stage-II is granted by MoEF. Which we are perusing very closely.We have been granted the Forest Clearance and working permission in State of Madhya Pradesh and Chhattisgarh.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. Custom duty has been changed due to Finance Act. The same has been intimated to all LTTCs. We intent to connect the line by 10th Sep 2015.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	207	143	1	AUG-18	FEB-16	Transmission licensee granted by CERC. Tariff adoption done by CERC. Stage-II is pending with Regional MoEF Chandigarh.Force mejure events flood ,Border Ceasefire violation, unseasonal heavy snow fall, rain fall and land slides notices sent to all LTTC's. As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015. Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. Custom duty has been changed due to Finance Act.line expected to commission by February, 2016.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400		421	306	258	21	MAR-16		Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. Custom duty has been changed due to Finance Act. The same has been intimated to all LTTCs.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

fall and land slides notices sent to all LTTC's.Wild Life proposal is pending with Honorable Forest Minister(Chairman State Wildlife Board) for fixing the date for SBWL Meeting .As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015. Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. Custom duty has been changed due to Finance Act.Line expected to commission by August,2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	40	107	0	0	0		SEP-15	
2	Sikar - Nawalgarh line	S/C	220	20	78	0	0	0		SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	279	140	0		FEB-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	133	131	51		FEB-16	2/0 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
5	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
7	Mainpuri - Aligarh	D/C	400	186	219	214	193	18		FEB-16	
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	608	315	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
9	Mainpuri - Bara Ckt-II	S/C	765	375	899	814	624	116		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	254	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri.
11	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed.
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	241	92	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	569	393	366	160		MAR-16	Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	92	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4	Sandila TPP - ATS not defin	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Salora TPS - Dharamjaigarh (Korba) Pooling Station	D/C	400	140							Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 Km). Intrim arrangement available.
---	--	-----	-----	-----	--	--	--	--	--	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	58	3	0	0		OCT-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	46	132	30	7	0		DEC-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	16		OCT-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	152	127	64	0		DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	159	37	0		DEC-15	
6	Hapur-dasna	D/C	400	14	44	21	0	0		OCT-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	9	35	35	35	0		SEP-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0		SEP-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	17	0	0		OCT-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0		DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	190	179		AUG-15	
12	Mainpuri-Hapur	S/C	765	217	599	586	441	191		OCT-15	