

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 31-AUG-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	13	0	0	FEB-17	DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	666	152	DEC-08	DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	770	698	115	OCT-14	DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
5	Parulia - Burdwan line	D/C	220	184	296	9	0	0	JUN-19		Separate P.O. and W.O. placed on 09.05.18. Check survey is under progress. Total locations shown is tentative.
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	350	290	37	OCT-14	DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	33					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	55					DEC-18		Yet to be awarded.
20	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
21	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
22	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
23	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	92					DEC-18		Yet to be awarded.
24	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	MAR-19	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
25	(PMDP - Jammu) LILO of Hiranagar - Bishmah at Samba	D/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(PMDP - Leh) Kargil - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
29	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
30	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
31	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
32	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
33	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
34	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
42	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
54	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
63	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
66	(Arunachal Pradesh) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
71	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
73	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
74	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
75	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
76	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
78	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
79	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
82	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
83	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
84	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
86	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
87	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
88	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
89	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
91	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
92	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
93	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
94	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
95	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	(PMDP - Kashmir) Habak - Khanyar (Cable)	D/C	132	28	0	0	0		MAR-20	NOV-19	[Cable Pkg.] E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
97	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
98	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
99	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
100	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
106	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
107	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
108	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
109	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
110	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
111	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4595	3465	2073	233	NOV-19	NOV-19	Progress slow in Tamilnadu due to severe ROW -Critical. Huge forest involvement (432 Ha.) in WR portion incl. Wildlife Sanctuary clearance. Critical
2	Ajmer (new) - Bikaner line	D/C	765	525	717	717	653	170		MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	590	790	790	790	560	DEC-15	OCT-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Banaskanta - Chittorgarh line	D/C	765	604	841	833	809	460	APR-18	DEC-18	Matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Dec'18). Forest clearance in Rajasthan portion received. Working permission awaited. ROW in Gujarat portion.
6	Bhadla - Bikaner line	D/C	765	350	455	377	197	1		JAN-19	Work under progress.
7	Bhuj Pool - Banaskanta line	D/C	765	583	755	752	732	450	JUL-18	DEC-18	Severe ROW problem faced. Gen. Proj. delayed (ant. by Dec'18). Work slowed-down to the extent possible to match Gen.
8	Bikaner - Moga (PG) line	D/C	765	702	980	980	764	182		MAY-19	Work under progress. 29 locs. defecne avination clearance awaited in Punjab portion.
9	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	768	754	747	531	APR-19	APR-19	Wildlife clearance awaited.
10	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	837	616	NOV-17	JUN-18	Ready for Commissioning 06/18.
11	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	407	407	293	DEC-15	OCT-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion. Hilly terrain and heavy rain affecting the work progress.
12	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	267	190		SEP-18	Erection completed. Testing/rectification under progress.
13	LILO of Tilaiya - Balia line at Gaya	D/C	765								
14	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	461	145	57		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
15	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	311	311	236	JAN-18	APR-18	Commissioned 04/18.
16	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	716	467	305	37	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
17	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	573	573	191	DEC-15	SEP-18	Severe ROW problem being faced in Karnataka. Issue highlight to PMO level. ROW getting resolved with the help of administration.
18	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	644	239	SEP-14	SEP-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
19	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-18	being expedited for system improvement
20	Vemagiri - Chilikaluripeta (PSITL - TBCB)	D/C	765	504	748	699	634	401	APR-19	APR-19	Work under progress. ROW being faced.
21	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	995	963	574	JUN-18	OCT-18	ROW being faced in Vindhyachal area. Issue highlight to PMO level.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Vindhyanchal PS - Varanasi line (WR-NR PTL -TBCB)	D/C	765	0	519	7	0			JUL-21	Award placed in Apr'18. Work under progress.
23	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	920	920	920	694	JAN-18	JUN-18	Commissioned 06/18.
24	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
25	Banaskanta - Sankhari line	D/C	400	43	59	59	59	43	APR-18	DEC-18	Testing/rectification work under progress. Matching with Bhuj - Banaskantha line (Generation at Bhuj ant. by Dec'18).
26	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	183	122	80		SEP-18	JUN-19	Award placed in May'17. Work under progress. Completion matching with Banaskantha (Radhanesda) S/stn. (Sch. by Jun'19)
27	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	74	67	33		JAN-19	Work under progress.
28	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	42	41	21		SEP-18	Commissioning matching with NTPC bay at Kahalgaon.
29	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	81	81	81	60	APR-19	APR-19	Final checking under progress.
30	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		SEP-18	Erection completed. Testing/rectification under progress.
31	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	649	616	609	416	APR-19	FEB-19	ROW being faced.
32	Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)	D/C	400	161	178	37	0		MAR-21	MAR-21	Work under progress.
33	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	332	327	208	AUG-14	SEP-18	Severe ROW problem faced in Karnataka. ROW issues are being resolved with the support of State Govt. .
34	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	25	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
35	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	400	345	121	NOV-08	DEC-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 . Progress also affected due to heavy rain/ floods.
36	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	150	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
37	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	229	229	164		AUG-18	Commissioned 08/18.
38	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
39	Hiriyur - Mysore line	D/C	400	412	565	484	324	180	JAN-19	JAN-19	ROW problem affecting the progress.
40	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	449	300	245	16		MAR-19	Line passing through Tiger reserve area. Wildlife clearance proposal submitted. Clearance awaited. Critical. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS ready)
41	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	81	22	12		JUL-20	JUL-20	Award placed on Mar'17. Work under progress.
42	Jeerat (New) Subhasgram (PM-JTL-TBCB)	D/C	400	0	303	3	0		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
44	Kota - Jaipur (South)	D/C	400	356	496	488	486	344	NOV-17	OCT-18	Stage-I forest clearance obtained in May'18. Working permission awaited. Work slowed down to extent possible to match Generation.
45	LILO-In of Cuddapah - Hindupur at N. P. Kunta	D/C	400	18	0	0	0	18		AUG-18	Commissioned 08/18
46	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	198	96	58	8	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
47	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
48	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	130	190	0	0		MAR-21	MAR-21	Award placed in Jan'18. Engg. & survey under progress.
49	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	86	85	91	JUL-17	OCT-18	Tree cutting permission in delhi portion awaited. Critical.
50	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	89	68	15		MAY-17	JUN-19	DPTA case submitted. Forest proposal under submission.Tree cutting permission awaited. Work under progress.
51	LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL- TBCB)	D/C	400	24	15	0	0		MAR-21	MAR-21	Award placed in Jan'18. Engg. & survey under progress.
52	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
53	LILO of Exiting Neyveli TS-II - Pondycherry at NNTPS Gen. Yard	D/C	400	7	10	10	10	7	JUL-19	JUN-18	Commissioned 06/18.
54	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	Work completed in Aug'18.
55	LILO of Farakka - Jeerat line at Sagahdighi	D/C	400	38	54	54	54	38		JUL-18	Commissioned 07/18.
56	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
57	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
58	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
59	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
60	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	26	24	19			MAY-19	Work under progress.
61	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	22	0		MAY-17	DEC-18	Forest approval & tree cutting permission awaited.
62	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		NOV-19	Schedule extended due to corridor constraint at Jeerat.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
64	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	D/C	400	196	269	269	269	196	NOV-17	MAY-18	Commissioned 05/18.
65	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	0	0		JUN-20	JUN-20	Award placed in Dec'17. Engg. in progress.
66	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of local disturbance /agitation against big dam. Generation sch. uncertain.
67	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of local disturbance /agitation against big dam. Gen. schedule uncertain.
68	Madhugiri - Yelhanka	D/C	400	132	176	152	139	20	JUN-14	DEC-18	Severe ROW in Karnataka. Issue are being resolved with the help of administration.
69	Mohindergarh - Bhiwani line	D/C	400	130	181	121	62			DEC-18	Forest clearance awaited. ROW in Bhiwani portion affected progress.
70	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	216	183	84		DEC-18	Severe ROW problem.
71	Nabinagar-II - Patna (Q)	D/C	400	278	390	369	355	195		JUN-19	Work under progress.
72	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	205	73	46		JUL-19	JUL-19	Work under progress.
73	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
74	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	205	61	33		SEP-19	JUL-19	
75	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	6	0	0		APR-20	APR-20	Award placed in Sep'17. Engg. in progress.
76	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	52	52	36	JAN-18	APR-18	Commissioned 04/18.
77	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
78	Pugalur HVDC - Arasur line (Q)	D/C	400	120	170	2	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
79	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	155	4	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
80	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	170	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
81	Pugalur HVDC - Thiruvalem line (Q)	D/C	400	780	1118	194	97		FEB-20	FEB-20	Work under progress.
82	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1200	1190	810	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.2017 due to protest. Matter being folowed up at all levels for early resolution. Now work re-started on 12.08.18 with the help of local administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
83	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	0	JUN-19	JUN-19	Award placed in Oct'17. Engg. in progress.
84	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	451	450	272	DEC-12	SEP-18	Major portion of line is in forest .
85	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		
86	Singrauli - Allahabad line	S/C	400	153	435	416	394	123	JUN-16	SEP-18	ROW at Singrauli end. Also work affected due to poor performance by executing agency. Working permission received in Jul'18 for MP. portion
87	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	187	249	20	0		MAR-21	MAR-21	Award placed in Jan'18. Work under progress.
88	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	393	393	288	FEB-19	AUG-18	Commissioned 08/18.
89	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	34	8	NOV-17	SEP-19	04 locations under ROW. Line linked with Tehri Generation completion expected by December 2020.
90	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
91	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	302	214		SEP-18	Efforts are being made to complete earlier.
92	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	181	166	21	FEB-19	FEB-19	Progress being affected due to ROW.
93	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	472	3	0		APR-20	APR-20	Progress affected due to severe ROW problem.
94	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	45	14	FEB-19	FEB-19	Work of down stream TL yet to be taken up by UT Chandigarh. Underground cable laying in 2.5 Kms. 04 location under severe ROW.
95	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	75	2	0		DEC-19	DEC-19	Award placed in Mar'17. Work under progress.
96	Kishanganga - Wagoora	D/C	220	228	252	251	250	215	MAR-18	OCT-18	Slow progress due to resolve compensation issue. Govt. help required to resolve compensation issues. Critical. Severe ROW at 01 loc. & 5 kms stringing.
97	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	183	183	108	JUL-17	OCT-18	03 tower Collapsed in thunder stone. The supply received in Jul'18. Work held up in view of water logging.
98	NLC - Karaikal line	D/C	220	190	317	317	315	180		SEP-18	Work under progress.
99	Purnea - Purnea (New)	D/C	220	2	0	0	0		MAY-20	MAY-20	Award placed in Jan'18. Engg. in progress.
100	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	SEP-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
101	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
102	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
103	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	SEP-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
104	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
105	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
106	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	JUL-18	Line commissioned in Apr'18.
107	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
108	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
109	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUN-18	Line ready for commissioning in Jun'18 & commissioned in Jul'18.
110	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	938	536	OCT-12	FEB-19	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered. Due to thunderstrom and cyclone in Jun'18, about 10 fdn, 15 tower erection & approx. 9 ckm stringing damaged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-18	Due to no response tender was cancelled. Draft tender submitted to JKPDD on 26.03.2018. NIT to be issued by JKPDD for retendering
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
4	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
5	(PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	0	MAR-19	MAR-18	LOA issued in favour of M/S Sterlite Grid Ventures Ltd. Erection of towers completed: 13, Stringing work completed but line yet not charged.
6	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
7	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	MAR-19	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Draft Tender Document resubmitted to JKPDD on 20.02.2018. NIT to be issued by JKPDD for retendetrng. Timeline for Completion of work (18 months from LOA)
8	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Pre bid meeting was held on 09.02.2018. Techno Commercial Bid opened on 23.03.2018. 12 nos. Bids Received. Bid evaluation under process. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
9	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		NIT floated by SE-II S&O Kashmir. Last date for Bid submission was 14-03-2018. Techno-Commercial Bids opened on 19-03-2018. 5 nos of bidders has submitted their bid. RECTPCL has submitted their pre-clarification bid evaluation report to JKPDD on 12.04.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19		Comments from RECTPCL received and ACCC included in the tender. Retendering done after reviewing the estimated cost. Nit issued. Last date for submission of e-bids is 21-04-2018. Bid Opening -27.04.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	517	515	279	JAN-13	DEC-18	1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
2	Sonabil to Biswanath Chariali	S/C	220	40	136	130	4	0		AUG-18	Out of 5 nos. of Pile Foundation, 3 nos. are completed and the 4th & 5th Pile Foundation Work has been started.
3	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
4	Amguri solar park - Mariani line (GEC-II)	D/C	132	0							
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	112	76	0		AUG-17	Part of material is supplied
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		SEP-18	Part of material is supplied.
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	33	12	2	0	DEC-11	DEC-18	80% material supplied.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	60	32	0		AUG-18	Row survey is in progress (47 Loc Cleared) 80% material supplied.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	7	0		MAY-18	Test Charged on 30.01.18.
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018
18	Sonapur - Jagirod line	D/C	132	52	107	105	101	12	NOV-13	OCT-18	Letters requesting resolve of ROW Problem are issued to the Circle Officers of Mayong and Sonapur Revenue Circles respectively.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							UNDER TENDERING STAGE
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							M/s BGCL (Detailed survey submitted)
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							Land to be acquired
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38						MAR-22	UNDER TENDERING STAGE
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52						MAR-22	UNDER TENDERING STAGE
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51						MAR-22	UNDER TENDERING STAGE
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	403	214	JUN-16	JUN-18	Commissioned 06/18.
8	Begusarai-Purnea line	D/C	220	372	586	586	586	372	SEP-03	AUG-18	Commissioned 08/18.
9	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15	SEP-18	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		DEC-18	Completed & yet to be charged
11	Darbhangha (Essel) - Darbhanga (BSPTCL)	D/C	220	5	15	15	15	5	MAR-16	JUN-18	Commissioned 06/18.
12	Gaurichak - Bihta (New) line	D/C	220	86	147	147	144	78		SEP-18	work under progress
13	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							UNDER TENDERING STAGE
14	Kishanganj (New) - Madhepura	D/C	220	284	510	510	510	284	JUN-16	AUG-18	Commissioned 08/18.
15	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							work under progress
16	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							M/s BGCL (Detailed survey submitted)
17	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							M/s BGCL (Detailed survey submitted)
18	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60						MAR-22	UNDER TENDERING STAGE
19	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							UNDER TENDERING STAGE
20	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							Land to be acquired
21	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							M/s BGCL (Detailed survey submitted)
22	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	216	216	124		JUN-18	Commissioned 06/18.
23	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100						MAR-22	UNDER TENDERING STAGE
24	Naubatpur (New) - Bhusaula (New)	D/C	220	18							M/s BGCL
25	Naubatpur (New) - Bhusaula (New)	D/C	220	18							M/s BGCL

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							M/s BGCL
27	Pusouli (New) - Dehri	D/C	220	62	159	109	84	7	MAY-15	MAR-19	work under progress
28	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130						MAR-22	UNDER TENDERING STAGE
29	Saharsa (New) - Begusarai	D/C	220	160							UNDER TENDERING STAGE
30	Saharsa (New) - Khagaria (New)	D/C	220	80							UNDER TENDERING STAGE
31	Sitamarhi (New) - Motihari (New)	D/C	220	120							UNDER TENDERING STAGE
32	Sitamarhi(New) - Motipur	D/C	220	140							UNDER TENDERING STAGE
33	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160						MAR-22	UNDER TENDERING STAGE
34	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
35	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
36	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
37	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed and charged

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita - Jagdalpur at Kurud	D/C	400	2	4	0	0			AUG-19	order placed.
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	80	23		MAR-19		Work in progress.
6	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
7	Dhamtari - Gurur DCDS line	D/C	220	50	115	18	0		MAR-19	AUG-19	Tender in process
8	Gurur - Kurud (Bangoli)	D/C	220	74	0	115	81		AUG-19	AUG-19	Work in progress.
9	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0							
10	Korba - Vishrampur (2nd Ckt.)	D/C	220	155	0	0	0	155	DEC-17	AUG-18	Commissioned 08/18.
11	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
12	LILO of Gurur - Barsoor at Narayanpur	D/C	220	1	2	2	2	1	JUN-18	SEP-18	work in progress.
13	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	0	3	7				order placed.
14	LILO of Korba - Vishrampur at Churri	D/C	220	17	30	30	30	17		AUG-18	Commissioned 08/18.
15	LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower)	D/C	220	64	148	126	83		MAR-20	SEP-18	Work in progress.
16	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
17	Mungeli - Kawardha	D/C	220	77	123	123	123	77	MAR-18	JUL-18	Commissioned 07/18.
18	Raipur - Doma	D/C	220	118	0	0	0	118		MAY-18	Commissioned 11/17 (Late Reported).
19	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.
20	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12	0	0	0			FEB-20	1) Work has been awarded to M/s. Universal Cable Limited. 2) Contract Agreement signed between M/s. DTL and M/s. UCL on 01.03.2018. 3) The L-2 Network has been approved on 20.03.2018. 4)Route Drawing No. UCL/EHV-29/Route/05(Sheet No. I&II) has been approved on 15.05.2018. 5) Drum lengths for the section 1 to 15 i.e. 46080mtrs. has been approved on 30.05.2018. Remaining Drum lengths for the sections 16 to 18 will be finalized after finalization on 220kV GIS bays at 220kV Budella substation. 6) FAT/Inspection of 1st lot of cable i.e. 18106 mtrs. has been carried out and cleared for dispatch by DTL Inspector. 7) The matter for granting of ROW permission is being vigorously followed up :- (i) Letters have been sent to I&FC and DDA for getting ROW permission on 10.07.18. (ii) Letter has been sent to PWD for getting ROW permission on 19.07.18.
5	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	5		0	0			DEC-18	Two section of approx. 1 KM length laid.
7	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				Route survey in Progress
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10					MAR-20	MAR-19	
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
11	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3	8	8	5			OCT-18	work in progress
12	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
13	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
14	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
15	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
16	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
17	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
18	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5			MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
20	LILO of Pragati - Sarita Vihar at Maharaniabagh	D/C	220	1							
21	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
22	Okhla - Tughlakabad	D/C	220	3	0	0	0			MAR-18	
23	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) LOA placed on 06.12.2017. 2) The activity of Contract Agreement and Contract Performance Guarantee has been complete. 3) Site survey route plan has been approved on 27.03.2018. 4) Survey-Profile approved on 28.05.2018. For ROW & PTCC clearance matter has been taken up with different agencies. 5) For ROW Permission, meetings are being held with MCD, PWD, FC&I and DMRC. Detailed reply to DMRC observations, has been sent on 13.07.18. 6) Drawings of C-type tower has been approved on 18.07.2018.
24	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
25	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	679	628	574	188		MAR-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	141	101	0		JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	107	42	0		MAR-20	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	104	93	0		MAR-19	WIP.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	96	24		MAR-19	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
13	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34	24	18	0		SEP-18	WIP
14	LILO of one ckt. Kosamba - Choraina at Sanand-II GIDC	D/C	400	89	132	132	132	89	MAY-16	JUN-18	Commissioned 06/18.
15	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	125	125	125	89		JUL-18	line commissioned on 25.06.2018
16	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
17	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	72	63	63	33	FEB-17	DEC-18	WIP/Severe RoW issue
18	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
19	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	89	83	42		SEP-18	WIP
20	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80	0	0	0	0		MAR-23	Yet to award
21	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
22	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	20	15	0		DEC-18	WIP
23	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-20	W I P / Severe RoW problems
24	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
25	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	0	0	0			MAR-21	WIP
27	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
28	Soja-Zerda Line	D/C	400	268	447	380	372	188		DEC-18	WIP/Severe RoW issue
29	Vadavi-Halvad	D/C	400	290	411	336	225	140		MAR-19	WIP
30	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	447	435	235	NOV-09	DEC-18	A/T issued on 19.07.2018.
31	Varsana-halvad	D/C	400	237	378	217	181	19		MAR-19	Tender to be invited at Risk & Cost of EPC Contractor.
32	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144		DEC-18	WIP
33	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 17-07-2018
34	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
35	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
36	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-19	Contractual notice issued to EPC Agency.
37	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
38	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	29	25	0		SEP-19	WIP.
39	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-20	Contractual notice issued to EPC Agency.
40	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	85	72	0		OCT-19	WIP
41	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	91	60	0		DEC-18	WIP.
42	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
43	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
44	Chorania - Botad	D/C	220	104	196	104	91	0		MAR-19	WIP
45	Chorania - Salejada line (AL-59)	D/C	220	135	240	136	122	13		FEB-19	WIP .
46	Gavasad - Bhayali (DFCC) line	D/C	220	47	84	84	84	47	JAN-16	AUG-18	Commissioned 08/18.
47	Gavasad - Salejada line	D/C	220	194	313	277	208	54		MAR-19	W I P / Severe RoW problems
48	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
49	Halvad-Sadla line	D/C	220	76	124	101	101	60		MAR-19	Contractual notice issued to EPC Agency.
50	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JAN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
51	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
52	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		DEC-20	Contractual notice issued to EPC Agency.
53	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Keshod - Veraval line	D/C	220	180						MAR-21	
55	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet toaward
56	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	85	83	29	NOV-15	MAR-19	WIP
57	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
58	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	7	5	0	JAN-18	SEP-19	WIP.
59	LILO of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	12	6	0	JUL-18	SEP-19	WIP.
60	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	44		FEB-19	WIP
61	LILO of Amreli - Dhasa line at Botad	D/C	220	100	170	170	170	100	MAY-15	JUL-18	Commissioned 07/18.
62	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
63	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
64	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
65	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	54	45	0	MAR-18	SEP-18	WIP.
66	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	50	47	0		SEP-18	WIP
67	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
68	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
69	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
70	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
71	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
72	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
73	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
74	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
75	LILO of Kasor - Vartej and Karamsad - Vartej at Pachchaam	M/C	220	40	33	33	33	40		JUN-18	Commissioned 06/18.
76	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
77	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismentalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	32	0	0		JAN-19	WIP
78	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
79	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
80	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	223	220	211	80	JUN-16	DEC-18	WIP
81	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50	52	38	37	10		APR-19	WIP
82	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	90	0	0	0		MAR-19	A/T issued on 27.06.2018
83	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14	0		DEC-19	WIP
84	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
85	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
86	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
87	LILO of pne ckt GPEC - Karamsad lani at Bil	D/C	220	20						MAR-19	
88	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
89	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
90	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
91	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	62	56	52	31	APR-09	SEP-18	WIP/Severe RoW issue
92	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
93	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
94	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
95	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
96	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
97	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	28	69	60	1	AUG-13	MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
98	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
99	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
100	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
102	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
103	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-20	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
104	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-20	Contractual notice issued to EPC Agency.
105	Pipava - Bagasara line	D/C	220	160						MAR-21	
106	Pipavav - Otha line	D/C	220	100						MAR-21	
107	Pipavav - Rajula line	D/C	220	80						MAR-21	
108	Pirana (PG) - Barejadi line	D/C	220	50	92	48	35	0		DEC-18	WIP
109	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
110	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
111	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
112	Radhanpur - Sankhari line	D/C	220	96	152	152	152	95	AUG-18	AUG-18	WIP.
113	Shapar - Babara line (AL-59)	D/C	220	120	258	0	0	0		MAR-20	A/T issued on 18.07.2018.
114	Soja - Joumang (DFCC) line	D/C	220	43	75	53	49	0	AUG-15	DEC-19	WIP
115	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
116	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
117	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	130	124	124	44		SEP-18	WIP
118	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
119	Vadavi - Sanand (DFCC) line	D/C	220	61	196	104	91	0	APR-15	MAR-19	WIP
120	Vadodara (PG) - Jambuva line	D/C	220	68	131	42	33	0		OCT-18	WIP
121	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
122	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
123	Virpore - Chikhli line	D/C	220	120						MAR-20	
124	Vondh - Radhanpur line	D/C	220	340						MAR-21	
125	Vyankatpura - Halol line	D/C	220	100						MAR-20	
126	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		NOV-18	The contract has been terminated .Re-tendering of balance work is in process.
4	Bhiwani - Isharwal	D/C	220	65	218	62	0	0		NOV-18	The contract has been terminated .Re-tendering of balance work is in process.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0	22		AUG-18	Commissioned 02/16 (Late Reported).
7	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			DEC-19	The progress is slow.The notice for termination of contract has been issued. The work re-awarded to M/s Skipper Ltd.
8	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan	D/C	220	100	69	69	69	100		AUG-18	Commissioned 05/18 (Late Reported).
9	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	115	13	0		SEP-19	Contract terminated. Re-tender is awarded to R.S Infra.
10	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		NOV-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
11	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			NOV-18	The contract has been terminated .Re-tendering of balance work is in process.
12	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	7	0			MAY-19	Work under Progress.
13	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			SEP-19	The contract has been terminated .Re-tendering of balance work is in process.
14	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	14	JUL-13	NOV-18	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
15	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	18	0			APR-19	work awarded to M/S RS infra and Work in progress.
16	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	work awarded to M/S RS infra and Work in progress.
17	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	Tendering process initiated.
18	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			SEP-18	Work awarded to M/S Infra and work in progress
19	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		DEC-18	Work in progress
20	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		DEC-18	work awarded to M/S Feeder and Work in progress.
21	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		SEP-18	The contract has been terminated .Re-tendering of balance work is in process.
22	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	0			APR-19	work awarded to M/S RS infra and Work in progress.
23	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	6	6	0			APR-19	work awarded to M/S RS infra and Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			AUG-18	work awarded to M/S RS infra and Work in progress.
25	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	138	43	0		SEP-19	Contract terminated. Re-tender is awarded to R.S Infra.
26	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			OCT-18	NIT yet to be floated
27	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-18	The contract re-awarded to R.S Infra.
28	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			OCT-18	The contract has been terminated .Re-tendering of balance work is in process.
29	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	14		DEC-18	Work in progress.
30	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Work in Progress
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6	0	0	0			DEC-18	-
4	LILO of both ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	15	9	4		MAR-17	DEC-18	
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	0	0			DEC-18	
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
8	Palchan-Prini line (GEC-I)	N/A	33	0							
9	Bajoli Holi HEP - Lahal GISS	D/C	220	36	61	0	0		OCT-16	JUN-19	Work in Progress
10	Charor -Banala	D/C	220	38	63	52	45	12	MAR-17	DEC-18	
11	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	0	0	0		MAR-18	APR-20	Delay in FC.
12	Hatkoti - Gumma	D/C	220	52	80	80	80	52		AUG-18	Ready for Commissioning 08/18.
13	Hatkoti-Pragati Nagar	D/C	220	56	0	0	0		MAR-17	MAR-20	-
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
16	Lahal - bhudhil line	D/C	220	6	8	6	2		DEC-18	DEC-18	
17	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0							
18	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
19	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
20	Mazra GISS - Chamba- Karian GISS	D/C	220	18	0	0	0				Tender in Progress.
21	Rauri-Kunihar	D/C	220	28						MAR-17	
22	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	25	20		MAR-17	DEC-18	
23	Sunda-Hatkoti	D/C	220	50	69	45	21		MAR-17	MAR-19	Delay FCA approval.
24	Chanju-I - Chanju-II	D/C	132	12							
25	Chanju-II - Chanju-III	D/C	132	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
27	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
28	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
29	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
4	Essar (Latehar) - Latehar	D/C	400	81	115	109	91	22		SEP-18	Forest proposal (73.166 Ha):The Compliance of some queries raised on 23.04.18 has been uploaded on MOEF portal and verification of the same is pending at Nodal office.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
6	Latehar (JSEB) - PTPS	D/C	400	220	306	266	249	73		NOV-18	Severe public agitation observed in Dhurwa and Bhajkum villages. The proposal of diverted corridor has been returned with some queries on 23.04.2018.The Compliance to queries has been uploaded on 25.06.18 and verification is under process at nodal office.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	135	133	87		SEP-18	Forest proposal (10.94 Ha)- Demand note raised by DFO / Ramgarh & Ranchi has been uploaded on MOEF portal and same has been verified on 11.06.2018.Payment released and working permission awaited.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
23	Chaibasa - Gua	D/C	220	220	278	173	106	0	JAN-18	JAN-20	Railway Crossing clearance : -Office order for payment towards Way leave, supervision charges and power cum traffic block charges has been issued. Forest Area - 51.266 Ha. FRA field work completed expected to issued next week. DFO issued letter for nonavailability of degraded forest land for Compensatory afforestation.
24	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
25	Chandil GSS - Chandil	D/C	220	10	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
26	Chandil GSS - Tamar	D/C	220	25	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
27	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
28	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-19	Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) .Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Stage-I Forest clearance awaited
29	Chatra - PBCMP (Barkagaon)	D/C	220	114	179	62	47	0	FEB-17	DEC-19	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ). CF inspection completed. File forwarded to RCCF on 19.06.2018. Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ). PCCF General's office has forwarded the combined file to the Government along with the documents of Hazaribagh Forest Division.
30	Daltonganj - Garhwa	D/C	220	66	110	103	95	44	FEB-17	DEC-18	04 Nos. pile foundations is to be carried out in Koyal River.
31	Dumka - Jasidih	D/C	220	148	238	224	190	78	JAN-18	JAN-19	Dumka section - JJ land- 0.3 Ha;FRA completed & NOC awaited from DC. Deoghar section -JJ land- 4.4 Ha;All Gram sabha completed; FRA & NOC awaited. ROW: ROW resolving in progress with the help of administration at Loc. No. 62/0 & 66/0- Railway: Malda division -NOC issued and date of blockage to be finalized. Asansol Division . Demand note awaited from Railway .
32	Giridih - Jamua	D/C	220	160	97	43	10		MAY-18	MAY-19	Forest proposal submitted in forest department
33	Giridih - Jasidih	D/C	220	160	288	260	220	50	MAY-18	MAY-19	Forest Area-53.75Ha All Gram Sabha completed under Girdih & Deoghar-Division. Presently all Document for FRA & NOC of JJ & GM land is at DC-Deoghar for issuing the FRA.
34	Godda - Lalmatia	D/C	220	100	77	72	72	41	MAY-18	MAY-19	No forest identified as per topo sheet. However Land schedule submitted to A.C for taking NOC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
35	Govindpur - Dumka	D/C	220	203	332	331	331	168		FEB-19	Forest proposal (16.2636 Ha)- Stage-I clearance approved by RMoEF on 18.05.2018. Revised demand note has been uploaded on MoEF portal on 06.07.2018 for verification.
36	Govindpur - Govindpur	D/C	220	7	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
37	Hatia - Namkum (PGCIL)	D/C	220	65	127	99	84	23		DEC-19	Forest proposal (13.22 Ha)- The proposal has been approved for stage-I in REC meeting on 29.05.2018 subject to clarification from concerned DFO regarding CA scheme.
38	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
39	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
40	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
41	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
42	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
43	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
44	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
45	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
46	Mander - Tamar	D/C	220	56	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
47	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018
48	Noamundi - Jadugoda	D/C	220	80	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
49	P.T.P.S. - Ratu	D/C	220	70	117	105	97	28	MAY-18	DEC-18	Forest Area - 12.424 Ha. Ranchi Dist.(Burmu)-Forest proposal Uploaded on 10.05.18 and pending at nodal officer, FRA awaited at DC Ranchi. Ramgarh Dist.(Patratu)- All Gram sabha completed on 29.05.18 & dispatched to AC, SDO & DWO. FRA NOC under process.
50	Ratu - Mander	D/C	220	15	0	0	0				Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended upto 14.09.2018
51	Simdega - Chaibasa	D/C	220	165	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
52	Tenughat - Chandrapura	D/C	220	55	0	0	0			MAR-22	Line is deleted as per last revised & approved list of project by CEA. latter issued on 12.01.2018
53	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - RFQ Finalized, RFP Expected to be issued by 10.09.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is 14.08.2018 is extended up to 14.09.2018
55	TTPS - Govindpur	D/C	220	181	295	230	220	69		FEB-19	Forest proposal (103.67 Ha)- The payment towards demand note for NPV has been released on 04.04.2018. The working permission received from GoJ on 05.07.18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	LILO of one ckt. of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	8	16	16	16	8		MAY-18	Ready for Commissioning 05/18.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0			MAR-20	Works for laying of Tower Foundations re-tendered again after poor response to earlier NITs . NIT issued vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. Last date for submission of e-bids extended to 03-08-2018. Six Bids received. Techno-Commercial Bids opened on 09-08-2018. Bids under evaluation.
6	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
7	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	DEC-19	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues and Paddy/Fruits in fields and orchards.
8	Wagoora-Mirbazar	D/C	220	104	177	177	171	64		DEC-18	ROW, compensation issues delayed completion. Contractor not resuming work. Final Notice issued.
9	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	DEC-18	Tendering of Alusteng-Mirbazar section under process. Works on Zainakote-Alusteng section under progress.
10	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
11	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
6	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
7	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-2018. Detailed check survey under progress. Contour survey submitted
9	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
10	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-18	Slow progress by agency. ROW issue at loc No: 21,21A,25,42A, &59 for foundation work
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-19	Farmers stopped the work and insisting higher land compensation. 220kV line passes through Balekatte minor forest area (1.724Hectares). Alternative land needed
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriyur S/S	D/C	220	73	149	40	0	0	MAR-19	APR-19	Work is under progress.
18	Gowribidnur - Mitemmari	D/C	220	91	189	189	173	62	SEP-17	NOV-18	Work under progress
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
20	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	18	0	0		APR-19	APR-19	DWA issued on 19-Apr-2018.
21	Honnali - Channagiri (Benkikere)	D/C	220	95	188	38	23		MAR-19	DEC-18	Work under progress. Row problem arised at Somashettihalli, Didagur & Bidaragadde villages.
22	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
23	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	SEP-19	LOI issued on 15-Mar-2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
25	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	84	72	0	DEC-17	AUG-18	Work under progress.
26	Jagalur - Chitradurga	D/C	220	71	154	48	26		SEP-18	AUG-18	Work under progress.
27	Jagalur - Kudligi	D/C	220		155	66	56		SEP-18	AUG-18	Work under progress
28	Jagalur - Thallak	D/C	220		108	92	90	19	SEP-18	AUG-18	Work under progress
29	Kolar - Malur at Somanahalli	D/C	220	180	280	267	267	146	MAR-18	SEP-18	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm).Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
30	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	114	49		SEP-17	DEC-18	Work under progress.
31	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	267	209	141	2	FEB-17	FEB-19	Work is under progress
32	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220		0	0	0		SEP-18	SEP-18	Cable work. LOI issued on 15-Mar-18. Check survey approved. Applied for BBMP /NHAI/KIADB approval on 13-Jun-2018.
33	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220		0	0	0			NOV-18	Estimate to be prepared.
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1	0			JAN-19	Work short closed and LOI issued on 23.01.2018 for balance work.
35	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220		0	0	0		SEP-17	NOV-18	UG cable work. 5/6 section cable laying completed. BBMP road cutting approval applied on 28.02.2018 and permission received on 16.05.2018. National Highway (NHAI) permission applied on 28.12.2017 and approved on 23.05.2018.
36	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-19	A site meeting held on 18.8.17 with farmers/ land owners for approaching D.C rural for suitable land compensation. Till date , work is not yet commenced. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. LHD: 26.04.2018. Case adjourned.
37	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
38	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220		0	0	0		SEP-17	NOV-18	Applied to traffic police permission on 31.01.2018 and received on 16.05.2018. .Re-applied for BBMP road cutting permission extension on 28.02.2018 & received on 23.3.2018(23.3.2018 to 30.5.2018). Trial pit work commenced on 17.05.2018 from KENDRIYA SADAN end. JB 1 and 2 excavation completed.
39	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
40	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted.
41	LILO of Narendra-Haveri at Bidnal (GEC-I)	D/C	220	31	61	61	61	31	MAR-18	JUL-18	Commissioned 07/18.
42	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-19	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
43	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
44	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
45	Madhugiri - Pavagada line	D/C	220	121	214	214	214	118	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
46	Myasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220		0	0	0		SEP-17	SEP-19	LOI issued on 24-Mar-18. Detailed check survey under progress. Counter survey submitted.
47	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
48	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
49	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
50	Nelmangala - Brindavan Alloys	D/C	220		0	0	0		SEP-17	JUN-19	LOI issued on 30-Dec-2017.
51	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
52	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-19	Work terminated on 12.05.2016. Balance works to be retendered.
53	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
54	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
55	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
56	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	Tubinakere- Kothipura	D/C	220	138	278	274	269	80	JUN-09	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW problem at location no 208 is being persued locally.
58	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	JAN-19	Work terminated on 19-Sep-15. Balance works to be retendered.
59	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	SEP-18	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.
60	Yelanhanka CCPP - Yelanhanka (KPTCL)	D/C	220	1	3	3	3	1		MAY-18	Commissioned 12/15 (Late Reported)
61	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	4		AUG-18	U/G Cable, 14/17 sections (4.8/5.9 km) cable laying completed from Yelahanka station end, 12/16 Cable Jointing work completed and balance cable laying is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0							
2	Mylatti - Wayanad (GEC-II)	D/C	400	0	0	0	0				
3	Karukadom - Kothamangalam	D/C	220	14	10	10	9		FEB-19	SEP-18	
4	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0							
5	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Babhaleshwar - Kudus	D/C	400	447	730	548	480	175		MAY-19	According to committee report, detailed survey carried out. The map of diverted route was sent to committee for NOC, Clearance received from Committee members. NOC given abiding to recommendations made by expert committee. The progress is excluding GMRT Wastage. The wastage due to GMRT is Fdn-79 nos and erections -60 nos which will be dismantled. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. Second stage approval received vide FC-111/MH-11/2016-NGP/3464 dtd 06.04.2018.
2	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	187	71		MAY-19	ROW problem at 17 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
3	Jejuri - Lonand	D/C	400	20					MAR-19		
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	The work is to be executed up to LOA cost i.e F-241, E-234. stg-126km by M/s BNC.
6	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
7	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
8	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
9	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
10	LILO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
11	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	0	0	0		MAR-22		LOA placed recently.
12	Solapur (PG) - NArangwadi	D/C	400	140	131	0	0		MAR-20	APR-20	Part A-Check survey work is in progress, Part-A total locs 131. Part B- LOA yet to be finalised
13	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar- Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	118	116	10	0	0	JUL-19	JUL-19	Area involved 2.95 Ha (Appr) online proposal submission : FP/ MH/ TrANS /30204/2017 dt 13.11.2017 Queries raise online dt 15.11.2017 are complied on dt 20.11.2017 Joint inspection balance due to revision in line route to minimise forest.
14	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
15	2nd ckt. stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
16	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35					MAR-23		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
18	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
19	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	0	0	0		MAR-18		Stuck up project.
20	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	111	86	9	DEC-18	SEP-19	Railway crossing at AP/6 & AP/7, proposal submitted to DRM Nagpur.
21	Balapur - Malegaon line (Ckt-II)	D/C	220	36	0	0	0	36		MAY-18	Commissioned 04/18 (Late Reported).
22	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
23	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
24	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
25	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	0	0	0		DEC-19	DEC-19	
26	Colourchem - Kolshet	D/C	220	8					MAR-21		
27	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
28	Eklahare - Pimpalgaon	D/C	220	87	158	155	140	13		DEC-18	New LOA issued to M/s BNC for labour part only. Work started on 27.05.2018.
29	Georai - Thapti Tanda s/s	D/C	220	140	166	17	0	0	MAR-22	OCT-19	Work in progress.
30	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
31	Kalmeshwar - Warud	D/C	220	170	303	209	101	0		MAR-19	Forest involved in Kalmeshwar- Warud section -0.74 Ha, approved vide 4171 dtd 23.11.15. Forest involved in Kalmeshwar- Warud section, bypassed in revised route. Railway proposal submitted.Line is to be executed in 5 parts on Risk & cost basis. Order placed for 3 parts to M/s. BNC , Power Engineers ,Amit-Asha.
32	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
33	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
34	Khaperkheda-II -Khaperkheda-I (Reorientation work of one ckt.)	D/C	220	1	0	0	0	1		JUN-18	Commissioned 06/18.
35	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
36	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-19	Work is stopped.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
37	Kumbhari S/S - Bale	D/C	220	108	134	130	91	47		MAR-19	The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending.
38	Lamboti - Karkamb	D/C	220	60					MAR-20		
39	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
40	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
41	LILO of Bhugaon - Warora-I at Warora	M/C	220	40	42	42	42	40		JUL-18	Commissioned 07/18.
42	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
43	LILO of one Ckt. Ahmednagar Bhose at Supa	D/C	220	40					MAR-22		
44	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16					MAR-19		
45	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
46	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	M/C	220	26	44	11	0		NOV-18	DEC-18	Area involved 11ha (Appr) Online submission of proposal: FP/ MH/TRANS/30180/2017 dt 9.11.2017 . Joint inspection carried out on dt 25.1.2018 with forest officer Estimation of tree cutting & CA land is under process at RFO, Padghe. Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018. Forest Proposal submitted to CCF office by DFO vide FCA/25/905/2018-19 Dt: 14.8.2018
47	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
48	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	230	210	163	77	MAR-19	DEC-18	Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note received & payment done.
49	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	15		DEC-18	Work in progress.ROW cases filed Order awaited[7 nos locs].
50	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	12	11	9	2	MAR-19	OCT-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
52	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20	0	0	0		MAR-21		LOA placed recently.
53	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
54	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
55	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
56	LILO on Boisar - Nalasopara at Palghar	D/C	220	20					MAR-19		
57	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
58	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
59	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	33	26	0	MAR-19	DEC-18	Work in progress.
60	LILO on Kandalgaon - Lanand at Kesurdi	S/C	220	10					MAR-22		
61	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
62	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
63	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
64	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
65	LILO on Padghe - Wada at Kudus	D/C	220	10	44	11	0	0	MAR-18	DEC-18	Forest involved-11Ha. Online submitted on 9.11.2017, queries on 20.11.2017 Joint inspection carried out on dt 25.1.2018. Estimation of tree cutting & CA land is under process at DFO, Thane Application for FRA submitted to Hon'ble Collector, Thane vide 136 dt 22.2.2018 Forest Proposal submitted to CCF office by DFO vide FCA/25/905/2018-19
66	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	116	10	0	0	MAR-19	JUL-19	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Proposal to be resubmitted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
67	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	8	3	0	0	MAR-20	MAR-19	Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Total ckm 2.33
68	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
69	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
70	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
71	Nanded (Kumbhargaoon) - Jalkot line	D/C	220	107	166	166	166	107	MAR-18	MAY-18	Commissioned 05/18.
72	Nanded (Kumbhargaoon) - Nanded (Waghala) Ckt.-II	D/C	220	5	0	0	0	5		MAY-18	Commissioned 05/18.
73	Raymonds - Girnare	D/C	220	30					MAR-22		
74	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17	0	0	0		DEC-17	DEC-19	Tender under process.
75	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-19	Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
76	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-19	Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is yet to be tenderized.
77	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
78	Vashi - Pawane	D/C	220	3					MAR-22		
79	Wardha (PGCIL) - Ghatodi	D/C	220	322	524	389	208	0		MAR-19	Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 220kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km. (Balance portion of Deoli (PGCIL) - Ghatodi) (84 ckm)
80	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
81	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	200	0	0	0	0				Tender to be cancelled and refloated.
82	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	0	0	0				Tender to be cancelled and refloated.
83	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0				Technical bid evaluation report submitted to KFW on 30.7.2018, approval awaited
84	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				No bid till lastdate of submission i.e 27.06.2018 . Extended till 06.08.2018. Proposed to be cancelled and refloated with revised SOR.
85	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Yet to be tenderized.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
86	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	0	0	0			JUL-19	Tower profile handed over on 13.06.2018
87	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	0	0	0				Tender to be cancelled and refloated.
88	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	0	0	0				Tender to be cancelled and refloated.
89	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0				Tender to be cancelled and refloated.
90	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0			JUL-19	Tower profile handed over on 13.06.2018.
91	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	0	0	0				Only single bid received.Permission to open single tender is in process.
92	Ahmednagar - Supa line (GEC-I)	D/C	132	0	0	0	0				Tender to be cancelled and refloated.
93	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	0	0	0				Tender to be cancelled and refloated.
94	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	0	0	0				Revised LOA issued on 5.5.2018.
95	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	0	0	0				Revised LOA issued on 5.5.2018.
96	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	0	0	0				Revised LOA issued on 5.5.2018.
97	Khorda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	0	0	0				Technical bid evaluation report submitted to KFW on 30.7.2018, approval awaited
98	LILO of Ashti - Khorda at Patoda (GEC-II)	D/C	132	0	0	0	0				Yet to be tenderized.
99	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Tender to be floated (Not in GEC)
100	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30					MAR-20		
101	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Mhaswad s/s not in STU Plan(kept on Hold)
102	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				To keep on Hold as ICT not there in Phulambri S/Stn
103	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				To keep on Hold as ICT not there in Phulambri S/Stn
104	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
105	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
106	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	0	0	0				LOA issued on 22.2.2018 to M/S.S.D. Harpale. Line name renamed as LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I)
107	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
108	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				Two bids received,permission to open tender is under process

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
109	Vish Wind - Bhenda (GEC-I)	D/C	132	0					MAR-21		
110	LILO on Kalwa - Vashi at Pawane	D/C	110	1					MAR-20		
111	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		JUN-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2018. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		JUN-18	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2018. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	257	79	35		FEB-20	MAR-19	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	D/C	400	85	117	95	79	16	NOV-19	MAR-19	
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30	10	9	4	0	MAR-19	MAR-19	
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40	22	21	14	5	MAR-19	MAR-19	
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I)	S/C	400	56	79	69	4		JAN-20	MAR-19	
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	MalwaTPP(Stage-II)-Pithampur	D/C	400	284	380	357	321	156		SEP-18	Work Under Progress
16	Moondi Pooling Point - Handia	D/C	400	240							
17	Nagda - Mandsaur (GEC-I)	D/C	400	137	199	141	56		FEB-20	MAR-19	
18	Nagda - Ujjain line (GEC-I)	D/C	400	53	149	102	30		FEB-20	FEB-20	
19	Pithampur - Badnawar DCDS	D/C	400	140	201	194	160	65		SEP-18	Work Under Progress
20	Pithampur - Moondi Pooling Point	D/C	400	280							
21	REVA TPP - Moondi Pooling Point	D/C	400	70							
22	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
23	Ashta - Shajapur	D/C	220	95							
24	Badnawar - Kanwan line (GEC-I)	D/C	220	64	103	83	0		JUL-19	MAR-19	
25	Badod - Nalkheda (GEC)	D/C	220	70							
26	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
27	Badod - Susner (GEC-I)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Badwar PS - PGCIL S/s	D/C	220	4	8	2	0	0		MAR-19	Work to be commenced.
29	Betul - Gudgaon (GEC-I)	D/C	220	94	158	153	113	30	JAN-20	MAR-19	
30	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018
31	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018
32	Julwaniya - Kukshi	D/C	220	160	200	108	34			MAR-20	
33	Julwaniya - Sendhwa (GEC-I)	D/C	220	70	123	113	89	12	OCT-19	OCT-19	
34	Kanwan - Dhar line (GEC-I)	D/C	220	62	106	76	19		JUL-19	JUL-19	
35	Katni - Damoh	D/C	220	220							
36	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
37	LILO of 2nd Ckt. of Itarsi (MP) - Hoshangabad (PG) at Itarsi (PG) line	D/C	220	1	0	0	0	1		APR-18	Commissioned 08/17 (Late Reporeted).
38	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	18	16	16	16	18	JUN-18	JUN-18	Commissioned 06/18.
39	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
40	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	136	48	0		FEB-20	FEB-20	
41	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
42	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	28	24	5		MAR-17	MAR-20	Work stopped.
43	LILO of Both ckt. of Badod - Ujjain at Ujjain	D/C	220	80							
44	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
45	LILO of Handia - Barwaha at Handia	D/C	220	40							
46	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
47	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18	0		APR-17	MAR-20	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
55	LILO of Ratlam-Daloda line at Jaora (GEC-I)	D/C	220	7	13	13	0		JUL-19	JUL-19	
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	35	35	24	7	DEC-17	MAR-19	Work under progress.
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
60	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	145	82	17		FEB-20	JUL-20	
61	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	290	290	290	157	JUN-17		Line charged on 15.08.2018
62	Morena - Malapur	D/C	220	80							
63	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
64	Neemuch - Ratangarh line (GEC-I)	D/C	220	85	144	63	21		JAN-20	JAN-20	
65	Pithampur -Depalpur	D/C	220	71	129	126	63		JUN-17	MAR-20	
66	Pithampur - Gandhinagar	D/C	220	60							
67	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144							
68	Rajgarh - Susner (GEC-I)	D/C	220	0							
69	Sailana - Ratlam switching (GEC-I)	D/C	220	66	114	114	99	9	JUL-19	JUL-20	
70	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	112		MAR-19	Work under progress.
71	Second circuiting of Ratlam - Daloda line (GEC-I)	S/C	220	72	0	0	0	65	JUL-19	JUL-19	
72	Shujalpur - Narsinghgarh Line	D/C	220	44	144	84	24		JUN-17	MAR-20	Work stopped.
73	Ujjain - Dewas	D/C	220	90							
74	Ujjain - Nalkheda (GEC)	D/C	220	200							
75	Ujjain - Susner (GEC-I)	D/C	220	0							
76	2nd Circuiting of Agar - Susner (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
77	2nd Circuiting of Ashta- Ichhawar (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
78	2nd Circuiting of Birsinghpur - Shahdol (GEC-I)	S/C	132	40	0	0	0			MAR-19	This Line is deleted.
79	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
80	2nd Circuiting of Maihar - Amarpatan (GEC-I)	S/C	132	26	0	0	0			MAR-19	This Line is deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
82	2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
83	2nd Circuiting of Sidhi - Mauganj (GEC-I)	S/C	132	46	0	0	0			MAR-19	This Line is deleted.
84	2nd Circuiting of Susner - Jeerapur (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
85	2nd Circuiting of Tarana - Makdon (GEC-I)	S/C	132	0	0	0	0				This Line is deleted.
86	Agar - Makdon (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.
87	Alot - Zarda (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.
88	BLA- Gadarwara line	D/C	132	0	0	0	0				This Line is deleted.
89	Gudgaon(220) - Gudgaon(132) (GEC-I)	D/C	132	19	35	1	0			MAR-19	This Line is deleted.
90	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	43	20	0			MAR-19	This Line is deleted.
91	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	45	34	0			MAR-19	This Line is deleted.
92	LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I)	2xD/C	132	0	0	0	0				This Line is deleted.
93	LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I)	2xD/C	132	0	0	0	0				This Line is deleted.
94	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132		0	0	0				This Line is deleted.
95	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)	D/C	132	143	0	0	0			MAR-19	This Line is deleted from the list
96	Ratangarh(400)- Ratangarh(132) (GEC-I)	D/C	132	4	8	0	0			MAR-19	This Line is deleted.
97	Sailana(400) - Sailana(132) (GEC-I)	D/C	132	37	69	26	0			MAR-19	This Line is deleted.
98	Second circuiting of Alot - Sitamau 132 kV line (GEC-I)	S/C	132	40	0	0	0			MAR-19	This Line is deleted.
99	Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)	S/C	132	26	0	0	0			MAR-19	This Line is deleted.
100	Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)	S/C	132	48	0	0	0			MAR-19	This Line is deleted.
101	Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)	S/C	132	54	0	0	0			MAR-19	This Line is deleted.
102	Sendhwa (220) - Pansemal (132) (GEC-I)	D/C	132	95	165	19	0			MAR-19	This Line is deleted.
103	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	16	0	0			MAR-19	This Line is deleted.
104	Susner - Nalkheda (GEC-I)	D/C	132	0	0	0	0				This Line is deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	42	62	62	62	40	JUN-13	SEP-18	The ckm should be corrected to 42.044ckm
2	Bhanjanagar - Aska	D/C	220	56	105	105	105	56	JUN-20	MAR-19	The ckm may be revised to 56 ckm due to re-routing of the line
3	Bolangir - Kesinga	D/C	220	160	323	295	264	0	JAN-15	DEC-18	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	51	3	0		MAR-19	Re-tendering done by offloading from the Executing Agency
5	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	16		DEC-18	
6	Katapalli-Kiakata	D/C	220	250	418	0	0		JAN-20	JAN-20	The Tower details will be finalised after check survey
7	Kesinga - Baliguda	D/C	220	200	376	295	195		JUN-17	JUN-19	
8	Keunjhar - Keunjhar PG	D/C	220	15	31	31	30	15	SEP-17	SEP-18	
9	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	99	146	40	0		JAN-20	JAN-20	
10	LILO of Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	21	21	10		AUG-18	Commissioned 08/18.
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	24	9	MAR-17	MAR-19	
12	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	2	DEC-16	DEC-18	
13	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	0	0		JAN-20	JAN-20	Tower details is yet to be finalised
14	LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s	D/C	220	10	19	0	0		MAY-19	MAY-19	
15	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	27	0	0	FEB-18	MAR-19	
16	LILO of one ckt. of Rengali-Barkote at Deogarh	D/C	220	25	50	13	0		MAY-19	MAY-19	
17	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	MAR-19	
18	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	90	76	0	MAR-17	MAR-19	
19	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		SEP-19	All 3 packages had been awarded in Sep 2017.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		SEP-20	Award for the scheme is expected by July 2018. Implementation time of 26 months has been specified in the tender document from the date of award.
6	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			DEC-19	Route alignment and forest proposal preparation is in progress.
7	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
8	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
9	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
10	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
11	Jakhhol -Sankri -Mori and LILO of Jakhhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
12	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-20	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Utrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.
13	Lakhwar- Dehradun	D/C	220	60	0	0	0			DEC-20	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
15	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
16	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-19	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
17	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
18	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generations in Yamuna Valley
19	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-20	Construction of line as per Schedule of construction of Langrasu.
20	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	1	1	1	1		AUG-18	Commissioned 08/18.
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-20	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
23	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0			
24	Puhana- Imlekhera (Pirankaliyar) (LILO of Roshanabad - Puhana)	D/C	220	10	21	21	19			DEC-18	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
25	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	70	0	0		MAR-19	Stage-II forest clearance is awaited. Possibility of commissioning the line in the matching time frame of generation project i.e. March 2019 is very low . Interim/ alternative arrangement for connecting the Singoli Bhatwari HEP to 220 kV grid is suggested.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	Goindwal Sahib - Bottianwala	D/C	220	129	203	203	203	129		AUG-18	Work completed. Commissioning pending due to ban on cutting of trees by NGT. PTCC clearance pending
4	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
5	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	SEP-18	Work in Progress.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	39	37	19	DEC-16	SEP-18	Court case at TL No.31 to 36 and 38 to 39. PTCC clearance is pending.
8	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	SEP-18	Work in progress
9	Makhu - Algaon	D/C	220	101	159	158	155	96		NOV-18	Work in progress. Pile type foundation, tender in process. Police Protection sought. Court case at TL No.19 & 21. Ban on cutting of trees by NGT. PTCC clearance pending.
10	Makhu - Rashiana	D/C	220	92	148	148	145	88		NOV-18	Work is in progress.
11	Makhu - Taran Tarn	D/C	220	60							
12	Malout - Abohar	D/C	220	30	101	100	86	12		OCT-18	Work in progress . Ban on cutting of trees by NGT. PTCC clearance pending.
13	Moga - Mehal Kalan	D/C	220	105	170	170	170	105		SEP-18	Work completed. Commissioning pending due to ban on cutting of trees by NGT. PTCC clearance pending.
14	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Pile type foundation, tender in process. Agenda sent. Court case at TL No.78. PTCC clearance pending.
15	Rajpura - Devigarh	D/C	220	74	117	117	117	74		SEP-18	Work Completed. Commissioning pending due to Ban on cutting of trees by NGT.
16	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
17	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0			MAR-20	Amount not yet deposited by Punjab State Power Corporation Limited.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0	0		MAR-19	NOC received from KFW for award of contract on 30.05.2018. NOA issued in favor of M/s Skipper on dated 01.06.2018.
2	Akal -Jodhpur (New)	D/C	400	447	620	620	620	447		AUG-18	Ready for Commissioning 08/18.
3	Anta-Chhabra TPS	S/C	400	100	212	212	212	100	JUL-18	JUL-18	Ready for commissioning 07/18
4	Anta -Kota (PG) (Extension)	D/C	400	45	135	135	135	45		AUG-18	Commissioned 08/18.
5	Barmer-Bhinmal (PG)	D/C	400	280	399	394	389	240		DEC-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. In principle approval issued by NHAI & Forest deptt. PTW issued on 29.08.18. Route approval certificate issued.
6	Chittorgarh-Bhilwara	D/C	400	100	135	135	135	100		JUL-18	Ready for commissioning 07/18
7	Jaisalmer-2 - Akal line	S/C	400	100	0	0	0	0		MAR-19	NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018.
8	Jaisalmer -2 -Barmer	D/C	400	260	332	328	320	169		SEP-18	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Route approval certificate issued. Final approval issued by State Govt. on 01.06.2018.
9	LILO of Chabra TPS -Dahra at Anta (Ckt. -II)	D/C	400	1	5	5	5	1		AUG-18	Commissioned 08/18.
10	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	557	557	391		SEP-18	W.O. awarded to M/s TATA Project. Aviation , NHAI & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. Re-routing work started. 25 out of 25 tower erection completed in re-routing work. Stringing under progress.
11	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	0	0	0	0		MAR-19	W/O not placed yet. Price Bid opened on dated 28.08.2018.
12	Phagi (Jaipur South) - Ajmer Ckt-II	D/C	400	106	0	0	0	106		MAY-18	Commissioned 04/18 (Late Reported).
13	Ramgarh -Bhadla	D/C	400	320	446	437	428	222		SEP-18	W/O awarded to M/S SEW Hyderabad. Aviation NOC issued. Forest involved, Approval awaited.
14	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	428	JAN-13	AUG-18	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing work under progress.
15	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	167	164	98		SEP-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Forest involved. In principal approval issued by Forest deptt. PTW issued on dated 26.07.2018. Work under progress in forest area.
16	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	150	0	0	0	0			NOC received from KFW for award of contract on 30.05.2018. LOA issued in favor of M/s Skipper on dated 01.06.2018.
17	Badisid-Bap	D/C	220	30	0	0	0	0		MAR-17	
18	Dhod-Danta Ramgarh	S/C	220	31	109	109	107	29		AUG-18	W.O. awarded to M/s Ramjee Power. work stopped due to ROW.
19	Gajner - Chhatargarh line (GEC-I)	D/C	220	200	0	0	0	0		MAR-19	NOA issued on dated 05.06.18 in favor of M/s Man structural. Contract agreement signed. Route Survey in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	35	33	21	OCT-12	SEP-18	W.O. awarded to M/s Hitech. Line work completed except Railway Crossing. Permission to work received from Railway on dated 27.07.2018.
21	Jodhpur CHB - Soorsagar	D/C	220	16	31	26	2	0		SEP-18	Work order issued on dated 10.05.2018 to M/S Astvinayak. Revised Profile approved. Stub-setting work completed.
22	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	90	APR-10	AUG-18	Ready for Commissioning 12/16 (Late Reported).
23	Jodhpur - NPH Jodhpur	D/C	220	12	18	8	0	0		SEP-18	W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. All Monopole tower foundation drawings approved. One monopole stub setting work in progress.
24	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14	0	0	0	0			
25	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6	0	0	0	0		MAR-17	
26	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0	0		MAR-20	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
27	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0	0		MAR-20	under KFW. Scheme under review
28	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20	0	0	0	0		MAR-20	under KFW
29	Mansarovar - Chambal (Cable System)	D/C	220	5	0	0	0	0			
30	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-18	Bajju has been dropped and extension of line is under planning. Line charged on 33 KV on dt 08.02.16 for anti-theft
31	Sirohi-Pindwara	S/C	220	23	80	79	62	10		OCT-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work started.
32	Soorpara - Banar line	D/C	220	21	39	35	33	21	AUG-11	JUL-18	W.O. awarded to M/s Hitech. For Railway Crossing: Case submitted on 24.1.18, Demand note deposited on 21.06.18. Permission awaited.
33	Chhatargarh - Loonkarnsar (GEC-I)	D/C	132	144	0	0	0	0			
34	Dahanu - Degchu GSS	D/C	132		0	0	0	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Legship - New Malli	D/C	220	20	35	35	35	20		JUN-18	Commissioned 10/17 (Late Reported).
3	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	499	482	482	254		DEC-18	Work awarded to M/s.Transrail Works are under progress
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	790	228	23		APR-19	SEP-19	Work under progress.
3	Uppur SCTPP - Virudhunagar	D/C	765	204					MAR-21		
4	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	0	0	0	0	SEP-18	MAR-19	Work awarded to Transrail on 13.08.18
7	ETPS exp.- Ennore SEZ	D/C	400	24	0	0	0		APR-19		Work awarded and to be commenced.
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18	MAR-19	Work awarded and to be commenced.
9	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-19	Part of the work awarded and is being taken up. For balance portion tender is to be floated.
10	Kayathar - Thennamapatti	D/C	400	48	76	72	41			OCT-18	Work are under progress.
11	LILO of Jaipur - Nirmal at Sundilla LI (Ckt.-II)	D/C	400	28	0	0	0	28		AUG-18	Commissioned 08/18.
12	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAY-19	Work awarded Check survey under progress.
13	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		DEC-18	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector/ Thirupur & Dindigul
14	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	15	15	13	1	APR-17	MAR-19	Work under progress.
15	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	34	17			MAR-19	Work are under progresws. ROW issues involved.
16	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	JUN-18	Work completed.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAY-19	Work awarded and check survey in progress.
18	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAY-19	Work awarded and check survey in progress.
19	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17	APR-20	Retender to be floated.
20	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process.
22	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	562	497	432	80	JUN-17	MAR-19	Work under progress. Row issues involved.
23	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	14	5			MAR-19	Work awarded. Stub setting under progress.RF Clearence to be obtained for 22 locations Pallikaranai Marsh Land.
24	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAR-20	ReTender to be floated
25	Thennampatty - SEPC IPP	D/C	400	100					DEC-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
27	Thervaikandikai - Korattur	D/C	400	74	104	90	66		APR-15	MAR-19	Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.
28	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
29	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-20	Retender to be floated.
30	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Estimate is under preparation
31	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Estimate is under preparation
32	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Estimate is under preparation
33	Arasur - Gobi	S/C	230	48	190	190	190	48	DEC-16	MAY-18	Commissioned 05/18.
34	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-19	Placing of order applied by the Board. LOA issued.
35	Checkanurani - Sembatty feeder	S/C on D/C	230	26	91	24	0		SEP-18	MAR-19	Work under progress.
36	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated
37	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-19	Tender under process. Price bid to be opened.
38	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	210	110	3	MAR-19	DEC-18	Work under progress.
39	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-19	Baywork completed. line to be energized.
40	Karaikudy - Sembatty	S/C	230	136	559	559	559	136	DEC-11	MAY-18	Commissioned 05/18.
41	Koyambedu 230kV AIS - Guindy 230 kV GIS	S/C	230	8	0	0	0	8		MAY-18	Commissioned 05/18.
42	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20	0	0	0		SEP-18	MAR-19	Placing of order approved by the board . LOA to be issued.
43	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	0	0	0		SEP-18	MAR-19	placing of order approved by the board . LOA to be issued.
44	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	137	5	0		SEP-18	NOV-19	LOI issued on 07.05.18 . Work under progress.
45	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender under finalisation.
46	LILO in the existing 230 kV Shoolagiri - Karimangalam at the propsosed Uddanapally 230kV SS	D/C	230	30	0	0	3		SEP-18		
47	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	245	210	110	3	SEP-18	DEC-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	122	17	0		SEP-18	JUN-19	Work awarded to M/s BGR . Check survey under progress.
49	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	24	0	0		SEP-18	JAN-19	Work commenced.
50	LILOf Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-19	For OH Portion work under progress.UG cable work awarded to M/s Universal cable on 16.02.17 Total section 12 Nos. Cable laying 9/12 laying in 2/12 sections completed. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
51	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-18	Cable already laid. LILO to be made at the time of commissioned of Sub stations
52	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	0	0	0		SEP-18	MAR-19	Tender under process.
53	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-19	Placing of order approved by the Board. LOA to be issued.
54	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Placing of order approved by the board.LOA to be issued.
55	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	14	14	13		SEP-18	SEP-18	Lenght of the line 6.06 ckm Status Work under progress.
56	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	17	13	4		SEP-18	SEP-18	Lenght of the line 9.5 ckm Status Work under progress.
57	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6	4	4	4	2	SEP-18	SEP-18	Lenght of the line 1.99 Status Work completed.
58	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-19	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
59	Sholinganallur - KITS	D/C	230	24	50	47	44	21		DEC-18	Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority
60	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-20	Line work is under modification. Revised administrative approval is under process.
61	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	0	0	0		SEP-18	MAR-19	LOI issued on 07.05.18 Check survey completed .Profile under preparation
62	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
63	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
64	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
65	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	0	0	0		SEP-18	NOV-19	Work awarded and check survey in progress.
66	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	SEP-18	Termination notice issued to M/s GET.Work awarded for balance work and under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
67	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-19	(i) Basin Bridge - Tondiarpet cable energised on 30.07.17 (ii) Basin Bridge - Vyasarpadi: Cable energised on 01.08.17 Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
68	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
69	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	705	697	691	331	SEP-16	OCT-18	Work under progress. ROW issues involved in line work. 8 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
70	Guindy - Porur GIS (Cable)	S/C	220	8	0	0	0	8		JUL-18	Commissioned 07/18.
71	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			OCT-18	cable laying completed. Termination to be taken up.
72	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	DEC-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition pending at High Court, chennai and yet to be listed.
73	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	168	MAR-15	SEP-18	All works have been completed expect Railway crossing locations.
74	Kayathar - Tuticorin	D/C	220	113	230	230	230	113	DEC-16	JUL-18	Ready for Commissioning 07/18.
75	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			JUL-20	Tender opened on 07.03.18 and Technical evaluation is under process.
76	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	44		OCT-18	Work under progress.PWD approval obtained for river crossing at 6 locations.
77	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	124	124	62		SEP-18	OPGW Stringing to be completed.
78	LILO of Shoolagiri - Karimanagalam at Uddanapalli	D/C	220	1	0	0	0	1		JUL-18	Commissioned 07/18.
79	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			MAR-19	Work held up due to ROW issues.
80	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	49	15			MAR-19	Work held up due to ROW issues.
81	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		MAY-19	Work under progress. Reserved forest clearence involved in 6 locations. now proposal is at conserveter of forest Chennai.
82	Ottiyambakkam - Omega	D/C	220	70	150	147	141	32	APR-14	MAR-19	works are under progress. Forest clearence approval is under process for 3 locations.
83	Shoolagiri - Hosur S/s	D/C	220	60	93	91	85	28		SEP-18	Work under progress.
84	Veeranam-Tirunelveli (PG)(GEC-I)	S/C on D/C	220	31	0	0	0	31		JUL-18	Commissioned 12/17 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Preliminary Survey works under progress
3	Gani/ Panyam - Kurnool (GEC-II)	D/C	400	33	50	50	50	33		JAN-17	Commissioned 07/17 (Late Reported)
4	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	
5	Hindupur - Uravakonda	D/C	400	253	350	347	345	253	OCT-17	OCT-18	Works nearing completion.
6	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	MAR-19	The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt tenders will be called for.
7	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	DEC-19	Tender published on ap-e-procurement platform on 13.06.2018.price bids opened on 29.08.2018.Evaluation under progress.
8	Kalpaka - Maradam line	D/C	400	230		0	0	230		APR-18	Commissioned 04/18.
9	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
11	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
12	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	3	6	5	4		AUG-18	OCT-18	Works nearing completion.
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	179	65	0		AUG-18	MAY-19	Detailed purchase order issued on 31.01.2018.Survey works and Tower Foundation works under progress.
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
15	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18							
16	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14							
17	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	Tenders will be called for shortly.
18	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0	0	0	0			DEC-19	Tenders published on AP e-Procurement platform on 13.06.2018
19	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-20	
20	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
21	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	
22	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	299	299	206	JUL-17	OCT-18	Works nearing completion.
23	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	
24	Vemagiri - Kamavarapukota	D/C	400	185	268	156	112	25	OCT-17	DEC-18	Works under progress.
25	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
27	Garividi - Garividi	D/C	220	70							
28	Garividi - Pydibhimavaram	D/C	220	100							
29	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
30	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	180							
31	Hindupur - Penukonda	D/C	220	253							
32	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
33	Jammalamadugu - Betamacherla	D/C	220	136							
34	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-18	Line works are under progress
35	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-18	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
36	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-18	works are under progress.
37	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
38	Kalikiri - Madanapalli line	D/C	220	30					MAR-19		
39	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
40	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		DEC-20	Works are under progress
41	Kamavarapukota - Nuziveedu	D/C	220	90							
42	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-19	Works are under progress.
43	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0		MAR-20	Works are under progress
44	LILO of Podili - Nellore at Atmakur	D/C	220	80							
45	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
46	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
47	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
48	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
49	Narsapur-Doultabad	S/C	220	15						DEC-16	
50	Narsapur-Manoharabad	S/C	220	15						DEC-16	
51	Nirmal-Nandipeta	S/C	220	20						DEC-16	
52	Nizamabad-Janakampeta	S/C	220	10						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
54	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
55	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
56	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
57	Sattenapalli - Guntur	D/C	220	110							
58	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
59	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-19	Works are under progress.
60	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
61	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
62	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
63	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jangaon - Tippapur LI	D/C	400	138	193	193	159	20	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works are Under Progress.
8	Julurupadu - Jangaon	D/C	400	349	489	468	386	140	SEP-18	SEP-18	works are U/P.
9	Julurupadu SS - Manuguru TPP	D/C	400	222	313	313	310	221	MAR-17	OCT-17	Work Under Progress .
10	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	4	9	9	9	7	AUG-17	APR-18	Commissioned 04/18.
11	LILO of 400kV Gajwel - Yeddumallaram (Shankarpally) Ckt.-II at Narsapur S/S	D/C	400	5	0	0	0	5		JUN-18	Commissioned 06/18.
12	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
13	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
14	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
15	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
16	LILO of Jaipur - Nirmal at Sundilla LI (Ckt.-I)	D/C	400	28	0	0	0	28		JUL-18	Commissioned 07/18.
17	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
18	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
19	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
20	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
21	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
22	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
23	Telangana STPP - Narsapur	D/C	400	360					DEC-19		
24	Telangana STPP - Ramadugu	D/C	400	110					DEC-19		
25	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
27	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
28	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
29	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
30	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
31	Budidampadu (PG) - Budidampadu	S/C	220	1	0	0	0	1		JUN-18	Commissioned 06/18.
32	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-19	
33	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
34	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
35	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
36	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
37	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
38	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
39	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
40	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
41	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		OCT-18	
42	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		OCT-18	
43	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
44	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
45	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
46	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
47	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
48	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
49	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
50	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
51	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
52	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
53	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
54	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
55	Narapur - Borampe	M/C	220	86					MAR-18		
56	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
57	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
58	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
59	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
60	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
61	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
62	Timmajipet - Balanagar	D/C	220	60					SEP-17		
63	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
64	Yellampalli - Goliwada	D/C	220	1					SEP-17		
65	Yellampalli - Sundla	D/C	220	30					SEP-17		
66	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	152	133	92	24		DEC-18	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0			MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1195	1106	346	JAN-12	MAR-19	765 kV Jhusi- Unnao section is completed and charged at 132 kV as anti theft measure. Line erector M/s Jyoti Structures Ltd. has become bankrupt. Firm was unable to commit required resources for completion of the line. Therefore Contract of M/s Jyoti was terminated on 26-07-2018 and fresh tenders invited. Process for finalization of tender is expected to be completed shortly.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Khurja - Hapur	S/C	765								
16	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
17	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
18	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
19	LILO of Ghatampur - Mbd at Sandila	D/C	765								
20	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
21	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
22	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
23	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Unnao - Mainpur at Bilhaur	D/C	765		450	380	274	0			Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux.
25	Meja - Bargarh	D/C	765								
26	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
27	Modipuram-Gajraula Line	D/C	765	65						MAR-19	
28	Modipuram-Jansath Line	D/C	765	45						MAR-19	
29	Modipuram-Shamli Line	D/C	765	60						MAR-20	
30	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
31	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
32	Varanasi/Jaunpur - Meja	D/C	765								
33	aligarh - Shamli Line	D/C	400	180						MAR-20	
34	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
35	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0			MAR-19	
36	Banda - Orai	D/C	400	217	297	297	297	217		MAY-18	Commissioned 05/18.
37	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
38	Bilhaur - Kanpur (PG)	D/C	400								
39	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
40	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
41	Ghazipur - Varanasi / Jaunpur	S/C	400								
42	Gonda-Basti	S/C	400	50	0	0	0		JUL-19	OCT-19	Tender has been floated.
43	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
44	Jawahapur TPS-Firozabad Line	D/C	400	80						MAR-18	
45	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
46	Lalu Kheri-Shamli Line	D/C	400	20						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	LILO Agra(South)-Fahteabad(Agra) at Firozabad	D/C	400	20						MAR-18	
48	LILO of Agra - Muradnagar at Kurja	D/C	400	100	0	0	0				
49	LILO of Anpara - Mau at Ghazipur	D/C	400								
50	LILO of Azamgarh - Sultanpur at Tanda TPS Extn	D/C	400	120	206	199	122	29		OCT-18	"1. Efforts are being made to resolve 01 no. RoW at Location 137. 2. Railway and NHAI crossing proposal submitted, approval awaited. Foundation, Erection & Stringing works in progress."
51	LILO of both Ckts. of Lucknow (PG) - Bareilly (PG) at Shahjahanpur	D/C	400	0							
52	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20						MAR-18	
53	LILO of jaunpur -Gajokhar at Junpur Lne	S/C	400	60						MAR-19	
54	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50	84	39	2			MAR-19	Foundation & Erection , work in progress.
55	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
56	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	
57	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
58	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
59	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
60	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
61	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
62	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
63	Mathura - Jawaharpuram	D/C	400	220							
64	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
65	Panki TPS-Panki Line	D/C	400	6						MAR-19	
66	Raebareli-Amethi Line	D/C	400	160						MAR-20	
67	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
68	Rasra-Rasra Line	D/C	400	20						MAR-20	
69	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
70	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
71	Sandila - Farrukhabad	S/C	400								
72	Sandila - Lucknow Hardoi Road	S/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
73	Simbholi-Meerut Line	D/C	400	40						MAR-20	
74	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
75	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
76	Tanda TPS Extn- Basti (Q)	S/C	400	50	0	0	0			OCT-19	Tender has been floated.
77	Varanasi/Jaunpur - Aurai	D/C	400								
78	Varanasi/Jaunpur - Azamgarh	D/C	400								
79	Varanasi / Jaunpur - Gorakhpur	D/C	400								
80	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
81	Tikar-II (Solar Plant) - Rahaiya (Orai) line (Panther Conductor) (GEC-II)	D/C	33	0							
82	Aligarh - Atrauli	D/C	220	69	129	129	129	76	MAR-16	AUG-18	Stringing work under progress.
83	Aligarh-Kasganj Line	D/C	220	80						MAR-22	
84	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0			MAR-21	
85	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
86	Aurai - Mizapur	S/C	220	43	147	140	82	0		DEC-18	
87	Aurai - Phoolpur	S/C	220	71	223	210	195	48		MAR-19	Work held up.
88	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
89	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
90	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Line Length is 39.79 km. The line is kept on hold as fund has not been made available by UPNEDA.
91	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
92	Banda-Chitrakoot Line	D/C	220	226	362	360	358	208		AUG-18	Work in progress.
93	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				
94	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	185	93	83	0			Line kept on hold
95	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
96	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
97	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
98	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
99	Deoria - Rasra	S/C	220	83	253	253	252	82		MAR-19	M/s SEW gangs have not turned up yet, blacklisted for 2 years
100	Dohna - C.B. Ganj	S/C	220	48	92	92	88	43		JUL-18	M/s SEW gangs have not turned up yet, Firm not responding

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
102	Fatehpur PG - Sarh	D/C	220	150	0	0	0	150	JUL-18	MAY-18	Commissioned 05/18.
103	Firozabad (400)-Tundla	D/C	220	50						MAR-18	
104	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
105	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
106	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
107	Gorakhpur - Hata	D/C	220	53	0	0	0	53		AUG-18	Commissioned 08/18.
108	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
109	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
110	Hamirppur-Banda Line	D/C	220	140						MAR-20	
111	Hamirpur-Sarh Line	D/C	220	140	0	0	0			MAR-21	
112	Hapur(765) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
113	Hapur (765) - Simbhaoli	D/C	220	57	0	0	0	57		JUL-18	Commissioned 07/18.
114	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
115	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
116	Hardoi Road-Sandila Line	D/C	220	60	0	0	0			MAR-21	
117	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
118	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
119	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
120	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	193	174	168	98		AUG-18	Route diversion due to Yamuna Expressway. Work in progress
121	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
122	LILO of Amawan PG - Sarojni Nagar at Bachrawan	D/C	220	49	0	0	0	49		MAY-18	Commissioned 05/18.
123	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	362	360	351	102		JUN-18	Work in progress.
124	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	105	105	62		MAY-18	Commissioned 05/18.
125	LILO of Harduaganj - Jahangirabad Ckt.-I at Rukhi	D/C	220	69	0	0	0	69		JUL-18	Commissioned 07/18.
126	LILO of Khara (HPS) - Shamli at Saharanpur (PG)	D/C	220	8	0	0	0	8		JUN-18	Commissioned 06/18.
127	LILO of Loni - Muradnagar line at Ator	D/C	220	12	27	27	27	12		JUL-18	Commissioned 07/18.
128	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15	49	47	40	9		AUG-18	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
129	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
130	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
131	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20	0	0	0	0		MAR-19	
132	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
133	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7		JUN-18	line charge on 5.5.2018
134	LILO of Sahibabad - Noida Sec-62 at Indirapuram	D/C	220	7	0	0	0	7		JUN-18	Commissioned 06/18.
135	LILO of Sarojnagar-Gomtinagar	D/C	220	40						MAR-21	
136	LILO of Simbhaoli - Shatabdinagar at Hapur (765)	D/C	220	23	0	0	0	23		JUN-18	Commissioned 06/18.
137	Math-Kiraoli Line	D/C	220	80						MAR-22	
138	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
139	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
140	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
141	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
142	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
143	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
144	Mohangadda - Sarsawa	D/C	220	22	38	38	38	22		AUG-18	Commissioned 06/18 (Late Reported).
145	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
146	Morta-Muradnagar-A & Muradnagar-II Line	D/C	220	70						MAR-19	
147	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
148	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
149	Muradnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
150	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
151	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
152	Rasra-Balia Line	D/C	220	70						MAR-21	
153	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
154	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	370	370	370	181		SEP-18	Work in progress.
155	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			JUN-18	Firm is not turning up.
156	Saharanpur (PG) -Sarsawa	D/C	220	22	0	0	0	22		JUN-18	Commissioned 06/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
157	Sarangapur (Allahabad)PG - Phulpur line	S/C	220	68	0	0	0	68		APR-18	Commissioned 04/18.
158	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
159	Sarsawa-Rampur Maniharan Line	D/C	220	52	0	0	0			MAR-18	On hold
160	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
161	Shamli-Khatauli Line	D/C	220	50						MAR-20	
162	Sikandarabad - Rookhi (Siyana)	D/C	220	116	202	202	202	113	AUG-18	JUL-18	Stringing at loc no. 104 is under RoW.
163	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
164	Sohawal PG - Barabanki line	D/C	220	138	225	225	225	138		APR-18	Commissioned 04/18.
165	Sohawal - Tanda	D/C	220	226	349	341	334	204		JUL-18	Severe RoW at several locs.
166	Sultanpur Road-Lucknow Line	D/C	220	20	0	0	0			MAR-21	
167	Tanda (NTPC) - Tanda (New)	D/C	220	0							
168	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
169	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
170	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
171	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
172	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
173	Bayas - Dohna	D/C	132								
174	Bayas - Pilibhit	D/C	132								
175	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	106	101	22	0			Line kept on hold.
176	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charge on 11.04.2018. (69.600 ckm)
177	Dumariaganj- - Utraula	S/C	132		114	114	114	40		APR-18	line complete
178	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				Line Length 22 Km
179	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				
180	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			line charge on 07.03.2018
181	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
182	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Energised on 06/11/2017
183	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
184	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauri (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				
185	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
186	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0							
187	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				Line length 18 km.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	449	114	0	JAN-17	JUN-19	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	133	127	90	FEB-17	DEC-18	Suffering at New Chanditala SS end due to acute ROW issue.
4	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
5	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
6	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	JUL-15	DEC-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
7	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	AUG-18	Commissioned 05/18 (Late Reported).
8	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
9	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	49	48	16	AUG-17	DEC-18	Work under progress at slow pace due to ROW problem.
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14	21	9	0			JAN-19	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	21	20	10	FEB-17	OCT-18	Balance will be completed during commissioning of the SS
21	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
22	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18	20	0	0			JAN-19	
23	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
24	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
26	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
27	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
28	N. Chanditala - Domjur	D/C	220	17	31	31	31	17		AUG-18	Completed, will be charged shortly
29	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
30	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-19	
31	STPS - Raghunathpur	D/C	220	100						MAR-21	
32	Subashgram (PG) - Baruipur	D/C	220	58	117	95	91	17	AUG-17	MAR-19	Work under progress at slow rate due to acute ROW problem.
33	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
34	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	94	21	SEP-08	SEP-18	Work has been resumed and under progress
35	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
36	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
37	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 31-AUG-2018

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	428	428	324	MAR-19	MAR-18	Works Completed. a) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched.
2	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	51	150	150	150	51	NOV-18	JUL-18	Commissioned 07/18.
3	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	0	0	0	0			SEP-19	
4	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	155	147	85	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched. c) Force Majeure notice issued to LTTCs on account of Maratha Reservations and the Farmers Agitation for milk procurement prices as the works were affected from 18.07.2018 to 30.08.2018.
5	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	97	261	261	261	97	NOV-18	AUG-18	Commissioned 08/18.
6	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	80	NOV-18	MAY-17	Works Completed.
7	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission ans Stage II approval still awaited continuing Force Majeure. As per TSA provisions, LTTCs were once again requested on 12.06.2018 to assist in obtaining forest approval. c) Completion of interconnected upstream / downstream facilities being constructed by Essel Infra under Warangal project to be matched with completion of line. d) PTCC approval awaited. e) FM notice issued to LTTCs on account of protest against Maratha Reservation, Farmers agitations for milk procurement prices and heavy rains.
8	Sasan UMPP - Vindhyachal PS (Q) (C-WRTL- TBCB)	S/C	765	6	22	22	22	6	NOV-18	APR-18	Commissioned 04/18.
9	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	73	73	24	NOV-18	AUG-18	Commissioned 08/18.
10	Gwalior-Morena (Quad) (C-WRTL-TBCB)	D/C	400	96	145	145	145	96	MAY-18	MAY-18	Commissioned 05/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
12	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
13	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
14	Suratgarh TPS- Bikaner	D/C	400	279	351	351	351	279	JUL-18	JUL-18	Commissioned 07/18.
<u>ATHENA CHHATTISGARH POWER LIMITED(ACPL)</u>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
<u>BAJAJ ENERGY PVT. LTD.(BEPL)</u>											
1	Balrampur-Utraula line	D/C	132								Existing line.
<u>CORPORATE POWER LTD.(CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B. POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	942	942	622		AUG-18	The construction work is in full swing. 02 Nos TSE and 04 Manual stringing gang is deployed and working at site to achieve the desire completion. Although sever row issues is being faced at site resulting delay in completion.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	422	227	137		NOV-19	NOV-19	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60A AP 60B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	565	363	272		NOV-19	NOV-19	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 76 AP 78, AP 84- AP 85 & AP 89 AP 90. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals submitted on :23.08.2017. Currently , Proposal recommended by Nodal Officer Guntur and forwarded to State Government (Andhra Pradesh).
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	344	255	120		NOV-19	NOV-19	Severe RoW issue at loc no. 2/6, on which stay order granted by Honble High Court of Telangana. A FIR is already lodged for the ongoing RoW issue at loc. no. 47/2 and 47/3. Severe RoW is also exisitng in the stretch of AP 10 - AP 11, AP 34 - AP 35, AP 37- AP 38, and AP 41- AP 42. Land owner for the stretch between the location no. 30 to 31 of 765 kV D/C Warangal Hyderabad has approached the District Court (Nalgonda) to accord permanent injunction.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	827	660	233		NOV-19	NOV-19	Severe RoW issue in the stretch of AP 5B - AP 6, AP 15 AP 16, AP 27 AP 28 , AP 58, AP 99A AP 102, AP 89 AP 90 and AP 95 AP 96 .
5	Babai (RRVPNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	299	231	68		JUN-19	JUN-19	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by Chief Minister, Rajasthan to NBWL (Central Govt. MoEF & CC New Delhi).
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	106	2	0		DEC-19	DEC-19	Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	130	0	0		NOV-19	NOV-19	Forest : Nil
GATI INFRASTRUCTURE LIMITED(GISL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232	321	259	159	12	MAY-19		Severe ROW throughout the line. Line Length -116 KM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrapur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-20	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILo-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILo-II.
STERLITE GRID LTD.(SGL)											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	0							
2	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	782	782	774	518	AUG-19	SEP-18	
3	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	486	455	345	154	JUL-19	OCT-18	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	243	239	193	80	JUL-19	OCT-18	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	92	66	8	MAY-19	MAR-19	Delay in getting NOC from Civil Aviation for Jewar Airport and Yamuna Expressway Crossing. Requested CEA to resolve the issue Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	6	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	1. Delay in getting clearance for carrier frequency from Ministry of Communication. Proposal submitted on 13-3-2018 Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
9	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	109	106	76	MAY-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
11	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	41	22	0	MAY-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	547	761	761	761	547	OCT-18	AUG-18	Commissioned 08/18.
13	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	349	489	117	22		NOV-20	JUL-19	
14	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	211	20	0		JUL-20	JUL-19	
15	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							
16	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0							
17	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	239	45	19		MAR-20	JUL-19	
18	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	204	29	0		MAR-20	JUL-19	1. NOC from AAI is pending for Itanagar Halongi green field Airport 2. NOC is pending for the Private Air field at Kolapani
19	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	0	0		MAR-20	JUL-19	
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	427	590	583	577	381		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.