

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 30-APR-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	11	0			DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	657	143		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	756	689	106		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
5	Parulia - Burdwan line	D/C	220	184	0	0	0	0		JUN-19	LOA Placed on 30.10.17. Check survey is under progress.
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	338	290	37		AUG-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	0					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	0					DEC-18		Yet to be awarded.
20	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
21	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
22	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
23	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	0					DEC-18		Yet to be awarded.
24	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	DEC-17	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
25	(PMDP - Jammu) LILO of Hiranagar - Bishmah at Samba	D/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(PMDP - Leh) Kargil - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
29	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
30	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
31	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
32	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
33	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
34	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
42	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
54	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
63	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
66	(Arunachal Pradesh) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
71	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
73	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
74	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
75	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
76	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
78	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
79	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
82	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
83	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
84	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
86	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
87	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
88	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
89	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
91	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
92	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
93	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
94	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
95	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	(PMDP - Kashmir) Habak - Khanyar (Cable)	D/C	132	28	0	0	0		MAR-20	NOV-19	[Cable Pkg.] E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
97	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
98	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
99	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
100	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
106	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
107	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
108	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
109	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
110	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
111	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4595	2777	1467	201	NOV-19	NOV-19	Work held up in Tamilnadu due to severe ROW -Critical. Huge forest involvement (432 Ha.) in WR portion incl. Wildlife Sanctuary clearance. Critical.
2	Ajmer (new) - Bikaner line	D/C	765	525	717	705	564	170		MAY-19	Efforts being made to complete in FY 2018-19 matching with Bhadla Gen.
3	Angul - Jharsauguda line	D/C	765	590	790	779	768	450	DEC-15	JUN-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Banaskanta - Chittorgarh line	D/C	765	604	841	831	807	410	APR-18	SEP-18	Gen. proj. delayed (ant. by Sep'18). Works slowed down to the extent possible to match Generation. Forest clearance also awaited.
6	Bhadla - Bikaner line	D/C	765	350	455	332	159			JAN-19	Work under progress.
7	Bhuj Pool - Banaskanta line	D/C	765	583	755	702	640	302	JUL-18	SEP-18	Severe ROW problem faced.
8	Bikaner - Moga (PG) line	D/C	765	702	980	903	644	182		MAY-19	Work under progress.
9	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	768	734	728	495	APR-19	APR-19	Forest clearance awaited.
10	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	832	594	NOV-17	MAY-18	Severe ROW being faced in Maharastra. Work was stalled at waive due to Law & order problem created. Work restarted, progress slow.
11	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	400	388	273	DEC-15	JUN-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion.
12	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	265	186		JUL-18	Work under progress.
13	LILO of Tilaiya - Balia line at Gaya	D/C	765								
14	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	89	19		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
15	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	311	311	236	JAN-18	APR-18	Commissioned 04/18.
16	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	359	141	10	JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
17	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	573	569	159	DEC-15	JUN-18	Severe ROW problem being faced in Karnataka. Issue highlight to PMO level, issue remain unsolved. 02 locs. Wildlife clearance awaited.
18	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	644	222	SEP-14	SEP-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
19	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-18	being expedited for system improvement
20	Vemagiri - Chilikaluripeta (PSITL - TBCB)	D/C	765	504	739	674	607	347	APR-19	APR-19	Work under progress. ROW being faced.
21	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	914	838	400	JUN-18	JUN-18	ROW being faced in Vindhyachal area. Working permission in Wildlife awaited. Issue highlight to PMO level.
22	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	919	920	919	692	JAN-18	MAY-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
24	Banaskanta - Sankhari line	D/C	400	43	59	59	59	42	APR-18	SEP-18	Gen. proj. delayed (ant. by Sep'18). Commissioning matching with Generation.
25	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	187	95	52		SEP-18	SEP-18	Award placed in May'17. Work under progress.
26	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	69	53	23		JAN-19	Work under progress.
27	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		JUN-18	Completion of bay by NTPC delayed.
28	Chilikaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	80	78	68	8	APR-19	APR-19	Work under progress.
29	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		JUL-18	Erection completed. Testing/rectification under progress. Commissioning earlier matching with Wind Gen. at Hindupur.
30	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	649	592	565	279	APR-19	FEB-19	ROW being faced. Forest clearance awaited.
31	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	332	318	199	AUG-14	SEP-18	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
32	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	22	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
33	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	337	288	102	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn. Foundation works affcted due to non-availibility of aggregate. Matter has been taken up Secy. level.
34	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	150	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
35	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	202	182	90		JUN-18	Work under progress.
36	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
37	Hiriyur - Mysore line	D/C	400	412	567	352	270	102	JAN-19	JAN-19	Severe ROW faced
38	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	449	291	216	10		MAR-19	Line passing through Tiger reserve area. Wildlife clearance proposal submitted. Clearance awaited. Critical. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS ready)
39	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	9	0		JUL-20	JUL-20	Award placed on Mar'17. Work under progress.
40	Jeerat (New) Subhasgram (PM-JTL-TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
41	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
42	Kota - Jaipur (South)	D/C	400	356	496	486	482	308	NOV-17	OCT-18	Forest clearance awaited. Work slowed down to extent possible to match Generation (Gen. ant. by Mar'20).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	68	29		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
44	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	15	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
45	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	84	61	20	JUL-17	SEP-18	Major portion in forest. Working permission obtained in Feb'18. Tree cutting permission in delhi awaited. Critical.
46	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	34	9		MAY-17	JUN-19	Tree cutting permission awaited. Work under progress. Commisisoning matching with S/stn.
47	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
48	LILO of existing Neyveli TS-II - Pondycherry at New Neyveli TPP	D/C	400	12	10	10	10	4	JUL-19	JUL-19	Award placed in May'17. Work under progress.
49	LILO of Exiting Neyveli TS-II - Pondycherry at NNTPS Gen. Yard	S/C	400	12	10	10	10	4	JUL-19	JUL-19	
50	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	Award placed in Apr'16. Engg. & survey under progress.
51	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	54	53	52	46		JUN-18	Work under progress.
52	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
53	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
54	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
55	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	26	21	12			MAY-19	Efforts being made to complete in FY 2018-19 matching with Bhadla Gen.
56	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	4	0		MAY-17	OCT-18	Award placed, Work under progress. Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
57	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		JUN-18	Award placed in Apr'16. Engg. & survey underprogress.
58	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	19	DEC-15	MAR-18	Line completed & charged in March 18.
59	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
60	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	196	269	269	269	196	NOV-17	MAY-18	Erection works completed. Testing under progress.
61	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	50	3	0		JUN-20	JUN-20	LILO-Out was deferred due to involvement of reserve forest. Award placed in Dec'17. Work under progress.
62	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
64	Madhugiri - Yelhanka	D/C	400	132	176	138	113		JUN-14	DEC-18	Severe ROW in Karnataka. Balance work re-awarded in Dec'17. work under progress.
65	Mohindergarh - Bhiwani line	D/C	400	130	181	104	33			AUG-18	Forest clearance awaited.
66	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	166	143	39		DEC-18	Severe ROW problem.
67	Nabinagar-II - Patna (Q)	D/C	400	278	390	363	323	154		JUN-19	Work under progress.
68	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	205	42	4		JUL-19	JUL-19	Work under progress.
69	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
70	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	205	42	4		SEP-19	JUL-19	
71	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	2	0	0		APR-20	APR-20	Award placed in Mar'17. Engg. in progress.
72	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	52	52	36	JAN-18	APR-18	Commissioned 04/18.
73	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
74	Pugalur HVDC - Arasur line (Q)	D/C	400	120	170	2	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
75	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	155	4	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
76	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	170	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
77	Pugalur HVDC - Thiruvalem line (Q)	D/C	400	780	1118	96	6		FEB-20	FEB-20	
78	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1223	1197	1188	770	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.17 due to protest. Matter being folowed up at all levels for early resolution & efforts being made to complete earlier.
79	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	10	JUN-19	JUN-19	Award placed in Oct'17. Engg. & survey under progress.
80	Sholapur STPP - Sholapur line - II	D/C	400	25	40	40	40	25	MAR-17	SEP-17	Line commissioned in Sep'17.
81	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	448	436	238	DEC-12	JUN-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
82	Silchar (PG) - Misa (PG) (Q) line	D/C	400	46					NOV-20		
83	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		
84	Singrauli - Allahabad line	S/C	400	153	436	405	367	106	JUN-16	SEP-17	ROW at Singrauli end. Also work affected due to poor performance by executing agency.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	385	378	213	FEB-19	FEB-19	Efforts being made to complete earlier.
86	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	32	7	NOV-17	SEP-19	04 locations under ROW
87	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
88	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	301	154		DEC-18	Slow progress due to ROW problem.
89	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	133	111		FEB-19	FEB-19	
90	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	472	2	0		APR-20	FEB-20	Progress affected due to severe ROW problem.
91	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	49	39		FEB-19	FEB-19	
92	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	65	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
93	Kishanganga - Wagoora	D/C	220	228	252	239	203	151	MAR-18	SEP-18	Slow progress to resolve compensation issue. State/MOP help required to resolve compensation issues. Critical. All efforts are being made to complete earlier.
94	Legship - New Malli	D/C	220	20	35	35	35	20		OCT-17	Work completed. Tashiding HEP expected to commission by Nov-17.
95	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	183	183	104	JUL-17	MAY-18	Severe ROW problem at 01 location. State admn. help being taken .
96	NLC - Karaikal line	D/C	220	190	317	283	268	89		JUN-18	ROW problem affecting in implementation.
97	Purnea - Purnea (New)	D/C	220	2	0	0	0		MAY-20	MAY-20	Award placed in Jan'18. Engg. in progress.
98	Biswanath Chariyalli (PG) - Itanagar (Zebra) line	D/C	132	43	0	0	0		MAR-20		
99	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	JUN-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
100	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
101	LILO of one circuit of Biswanath Chariyalli (POWERGRID)) - Itanagar (Zebra conductor) line at Gohpur (AEGCL)	D/C	132	10					MAR-20		
102	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
103	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	JUN-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
104	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
105	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
106	Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor.	S/C	132	1	0	0	0	1	JUL-18	JUL-18	Line commissioned in Apr'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
107	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
108	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
109	Tezu - Namsai line.	S/C on D/C	132	96	332	332	331	93	DEC-12	MAY-18	Progress affected due to ROW problem and geographical condition. Tree cutting affecting progress.
110	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	938	536	OCT-12	DEC-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-18	Due to no response tender was cancelled. Draft tender submitted to JKPDD on 26.03.2018. NIT to be issued by JKPDD for retendering
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
4	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 20-04-2018. There is No response yet.
5	(PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	0	MAR-19	MAR-18	LOA issued in favour of M/S Sterlite Grid Ventures Ltd. Erection of towers completed: 13, Stringing work completed but line yet not charged.
6	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		NIT for supply and erection of towers initially floated on 31-07-2017. Techno-Commercial bids opened on 22-02-2018. Price Bids also opened. Bids Evaluated and case sent to Director Finance, Financial Organization.
7	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	MAR-19	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Draft Tender Document resubmitted to JKPDD on 20.02.2018. NIT to be issued by JKPDD for retendetring. Timeline for Completion of work (18 months from LOA)
8	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Pre bid meeting was held on 09.02.2018. Techno Commercial Bid opened on 23.03.2018. 12 nos. Bids Received. Bid evaluation under process. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
9	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		NIT floated by SE-II S&O Kashmir. Last date for Bid submission was 14-03-2018. Techno-Commercial Bids opened on 19-03-2018. 5 nos of bidders has submitted their bid. RECTPCL has submitted their pre-clarification bid evaluation report to JKPDD on 12.04.2018.
10	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19		Comments from RECTPCL received and ACCC included in the tender. Retendering done after reviewing the estimated cost. Nit issued. Last date for submission of e-bids is 21-04-2018. Bid Opening -27.04.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	513	511	243	JAN-13	MAR-18	"1 . All normal Foundations have been completed, 2. Out of total 10 nos., 6 nos. of Pile foundations completed, work of 2nos. Are being in progress and rest 2 nos. of Pile Foundation work are held up due to Erosion. 3. 128.024 ckm of line are idle charged."
2	Sonabil to Biswanath Chariali	S/C	220	40	136	130	4	0		AUG-18	Out of 5 nos. of Pile Foundation, 3 nos. are completed and the 4th & 5th Pile Foundation Work has been started.
3	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
4	Amguri solar park - Mariani line (GEC-II)	D/C	132	0							
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	112	76	0		AUG-17	Part of material is supplied
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		SEP-18	Part of material is supplied.
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	33	12	2	0	DEC-11	DEC-18	80% material supplied.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	60	32	0		AUG-18	Row survey is in progress (47 Loc Cleared) 80% material supplied.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	7	0		MAY-18	Test Charged on 30.01.18.
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018
18	Sonapur - Jagirod line	D/C	132	52	107	105	101	12	NOV-13	OCT-18	Letters requesting resolve of ROW Problem are issued to the Circle Officers of Mayong and Sonapur Revenue Circles respectively.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	400	210	JUN-16	MAY-18	ROW in 2 KM Stringing
8	Begusarai-Purnea line	D/C	220	372	586	574	560	305	SEP-03	JUN-18	work under progress
9	Bihta (New) - Bihta	D/C	220	36	74	61	40	4	JUL-15	JUN-18	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhangha - Darbhanga	D/C	220	6	15	14	14	5	MAR-16	MAY-18	work under progress
12	Gaurichak - Bihta (New) line	D/C	220	86	146	146	143	78		MAY-18	work under progress
13	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
14	Kishanganj (New) - Madhepura	D/C	220	284	510	508	507	265	JUN-16	APR-18	ROW at 02 locations
15	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
16	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
17	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
18	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							
19	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
20	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
21	LILO oof Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
22	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	216	216	124		MAY-18	Completed
23	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
24	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
25	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
26	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	MAY-15	DEC-17	
28	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
29	Saharsa (New) - Begusarai	D/C	220	160							
30	Saharsa (New) - Khagaria (New)	D/C	220	80							
31	Sitamarhi (New) - Motihari (New)	D/C	220	120							
32	Sitamarhi(New) - Motipur	D/C	220	140							
33	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
34	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
35	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
36	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
37	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed and likely to be charged on 13.10.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtari	D/C	400	5	0	0	0				Tender in Process.
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	20	0		JUN-18	JUN-18	Work in progress.
6	DCDS Mungeli - Kawardha	D/C	220	77	123	120	109	27	MAR-18	JUN-18	Work under progress.
7	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
8	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
9	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0							
10	Korba (E) - Vishrampur 2nd Ckt.	D/C	220	155	0	0	0	138	DEC-17	JUN-18	Work under progress.
11	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
12	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2		0	0		MAR-20		Tender in Process.
13	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	55	0		MAR-20	JUN-18	Work under progress.
14	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
15	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
16	LILO of Urla - PGCIL at Borjhara	D/C	220	8	4	4	4	1	MAR-19	DEC-17	Charged on 16.12.2018
17	Mungeli - Kawardha DCDS line	D/C	220	110	123	120	109	28	MAR-20	JUN-18	Work in progress.
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.
19	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12						MAR-19	
5	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	5						MAR-17	
7	Kashmiri Gate - Rajghat line	D/C	220	10							
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10					MAR-20	MAR-19	
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
11	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
12	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
13	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
14	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
15	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
16	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
17	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
18	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5			MAR-18	
19	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		3	3	3	0	MAR-15	NOV-17	
20	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
21	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
22	Okhla - Tughlakabad	D/C	220	3						MAR-18	
23	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8						MAR-19	
24	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
25	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Construction of LILO of one circuit of Ranganadi-Itanagar 132 KV D/C line is completed except Jumpering work but one tower damaged due to land slide. The ractification work is under progress. Tower erection has been sarterd. Line is expected to be test charged on 20.03.18. Terminal bay at Itanagar would be completed b y Mar'18 the Ranganadi terminal bay is completed.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	621	561	137		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	53	0			JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	45	30	0		MAR-20	WIP
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	87	66			MAR-19	WIP
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	85	1		MAR-18	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
13	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34	11	9			MAR-18	WIP
14	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	117	116	68		MAR-18	WIP
15	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
16	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	117	116	68	MAY-16	MAR-18	WIP
17	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	55	48		FEB-17	MAR-18	WIP
18	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
19	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	73	60			JUL-18	WIP
20	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
21	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
22	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	16	6	0		APR-18	WIP
23	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
24	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
25	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
27	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
28	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
29	Soja-Zerda Line	D/C	400	268	447	348	325	95		NOV-18	WIP
30	Vadavi-Halvad	D/C	400	290	411	308	215	133		MAR-18	WIP
31	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	Price Bid opened on 22.01.2018 and tender under scrutiny.
32	Varsana-halvad	D/C	400	237	378	217	179	0		MAR-18	WIP
33	Wanakbori TPS-Soja	D/C	400	212	343	240	239	100		MAY-18	WIP
34	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 09.01.2018
35	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
36	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
37	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-18	W I P / Severe RoW problems
38	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
39	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	28	25			MAR-19	WIP
40	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-18	WIP/Severe RoW issue
41	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	53	33			MAR-20	WIP
42	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	64	32			MAR-20	WIP
43	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
44	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
45	Chorania - Botad	D/C	220	104	196	78	48	0		MAR-18	WIP
46	Chorania - Salejada line (AL-59)	D/C	220	135	240	92	71				WIP - Total length 134.5 CKm
47	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
48	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
49	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	48	JAN-16	JAN-18	Work in progress.
50	Gavasad - Salejada line	D/C	220	194	313	269	189	44		MAR-18	W I P / Severe RoW problems
51	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
52	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
53	Halvad-Sadla line	D/C	220	76	124	101	101	60		MAR-18	W I P / Severe RoW problems
54	Hazaira (GSEC) - Mota	D/C	220	111	182	110	95	27		JAN-19	A/T given on 22.11.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
55	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
56	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		MAR-18	W I P / Severe RoW problems
57	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
58	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
59	Keshod - Veraval line	D/C	220	180						MAR-21	
60	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet to award
61	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	65	52	0	NOV-15	MAR-19	Tender to be invited at Risk & Cost of Contractor
62	LILO of one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
63	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	2	0	0	JAN-18	FEB-18	WIP.
64	LILO of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	7	0	0	JUL-18	JUL-18	WIP.
65	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	31		FEB-18	WIP
66	LILO of Amreli - Dhasa line at Botad S/s	D/C	220	100	186	151	146	53	MAY-15	MAR-18	Work in progress.
67	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
68	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kV/g cable)	D/C	220	5						MAR-18	
69	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
70	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
71	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
72	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	30	3	0	MAR-18	MAR-18	WIP.
73	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	44	33			MAR-19	WIP
74	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
75	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
76	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
77	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
78	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
79	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
80	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
82	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
83	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
84	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	29	26	0		MAR-18	WIP
85	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
86	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39	33	29	26			MAR-18	WIP
87	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	29	26	0		MAR-18	WIP
88	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
89	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismantalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	17	0			MAR-19	WIP
90	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
91	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
92	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
93	LILO of Navsari - Vav at Popada	D/C	220	17							
94	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
95	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	192	163	9	JUN-16	JUN-18	WIP
96	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
97	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50	52	18	0			MAR-19	WIP
98	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
99	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
100	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14			MAR-18	WIP
101	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28	0	0	0				
102	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
103	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
104	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
105	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
106	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
107	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
108	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
109	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
110	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	48	47	27	APR-09	MAR-18	WIP
111	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award
112	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
113	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
114	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
115	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
116	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
117	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
118	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	1	AUG-13	MAR-18	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
119	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
120	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
121	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
122	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
123	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
124	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-18	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
125	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
126	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	110	64	0	MAY-16	MAR-18	Work in progress.
127	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
128	Pipava - Bagasara line	D/C	220	160						MAR-21	
129	Pipavav - Otha line	D/C	220	100						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
130	Pipavav - Rajula line	D/C	220	80						MAR-21	
131	Pirana (PG) - Barejadi line	D/C	220	50	92	27	18			JUN-18	WIP
132	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
133	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
134	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
135	Radhanpur - Sankhari line	D/C	220	96	170	141	135	59	AUG-18	AUG-18	WIP.
136	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
137	Soja - Joumang (DFCC) line	D/C	220	43	75	51	33	0	AUG-15	MAR-18	Tender to be invited at Risk & Cost of Contractor.
138	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
139	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
140	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	124	124	31		MAR-18	WIP
141	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
142	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
143	Vadavi - Sanand (DFCC) line	D/C	220	61	108	53	40	0	APR-15	MAR-18	Work in progress.
144	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
145	Vadodara (PG) - Jambuva line	D/C	220	68	131	15	0			JAN-19	WIP
146	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
147	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
148	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
149	Virpore - Chikhli line	D/C	220	120						MAR-20	
150	Vondh - Radhanpur line	D/C	220	340						MAR-21	
151	Vyankatpura - Halol line	D/C	220	100						MAR-20	
152	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
4	Bhiwani - Isharwal	D/C	220	65	218	62	0	0		JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			FEB-16	Line commissioned on 29.02.2016
7	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			JUN-18	The progress is slow.The notice for termination of contract has been issued. Re-tendering of balance work in progress
8	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	69	64	95		JUL-18	work awarded to M/S RS infra and Work in progress
9	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	21	0	0		JUN-18	Contract terminated. Re-tender is awarded to R.S Infra.
10	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
11	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
12	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	Tendering process initiated.
13	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
14	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	JUL-18	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
15	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			APR-19	work awarded to M/S RS infra and Work in progress.
16	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	work awarded to M/S RS infra and Work in progress.
17	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	Tendering process initiated.
18	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			JUN-18	Work awarded to M/S Infra and work in progress
19	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		DEC-18	Work in progress
20	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1			DEC-18	work awarded to M/S Feeder and Work in progress.
21	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
22	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	0			APR-19	work awarded to M/S RS infra and Work in progress.
23	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	6	5	0			APR-19	work awarded to M/S RS infra and Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			JUN-18	work awarded to M/S RS infra and Work in progress.
25	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	20	0	0		JUN-18	Contract terminated. Re-tender is awarded to R.S Infra.
26	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			JUN-18	NIT yet to be floated
27	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-18	The contract re-awarded to R.S Infra.
28	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			JUN-18	The contract has been terminated .Re-tendering of balance work is in process.
29	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	0		DEC-18	Work in progress.
30	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
31	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		DEC-17	Line commissioned on 17.11.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Forest proposal would be submitted shortly. Bid is to be opened on 28.08.17. HPPTCL is yet apply for connectivity for termination at Chamera (PGCIL) substation.
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6						MAR-17	
4	LILO of one ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	15	5	1		MAR-17	MAY-18	Delay FAC approval pending for the last three year. Stage -I clearance in July 2015. Work has started
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1							
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
8	Palchan-Prini line (GEC-I)	N/A	33	0							
9	Bajoli Holi HEP - Lahal GISS	D/C	220	36	0	0	0		OCT-16	JUN-19	Forest proposal would be submitted shortly. Fund is being arranged from ADB and proposal has been submitted and after its approval, the LOA would be issued.
10	Charor -Banala	D/C	220	38	63	49	36	4	MAR-17	JUN-18	
11	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110					MAR-18	APR-20	
12	Hatkoti - Gumma	D/C	220	52	80	80	79	46		DEC-18	
13	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
16	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0							
17	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
18	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
19	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
20	Rauri-Kunihar	D/C	220	28						MAR-17	
21	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	26	11		MAR-17	NOV-18	
22	Sunda-Hatkoti	D/C	220	50	69	41	13		MAR-17	AUG-18	Delay FCA approval.
23	Chanju-I - Chanju-II	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chanju-II - Chanju-III	D/C	132	8							
25	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
26	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
27	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
28	Tangnu Romain-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85		DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. RMoEF raised some query on 23.06.2017. Pr.Sec(F) has to issue letter to PCCF for compliance.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	Chaibasa - Gua	D/C	220	220	278	60	28		JAN-18	JAN-18	The proposal for forest NOC for JJ & GM land under process with commissioner west Singhbhum. FRA under under process with DC Chaibasa
24	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
25	Chandil GSS - Chandil	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Chandil GSS - Tamar	D/C	220	25	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-18	Proposal uploaded via ref no FR/JH/TRANS/1908/2014.Proposal is at MOEF office Ranchi.MoEF stage-I approval is expected by November-2017
29	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	62	39	0	FEB-17	DEC-17	Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA issued by DC Hazaribagh. DFO Hazaribagh is to process.
30	Daltonganj - Garhwa	D/C	220	66	110	96	84	0	FEB-17	AUG-18	14/110 foundation, 26/110 erection and 32/32 Km stringing balance
31	Dumka - Jasidih	D/C	220	148	240	153	77	2	JAN-18	JAN-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Giridih - Jamua	D/C	220	160	97	43	10		MAY-18	MAY-18	Forest proposal submitted in forest department
33	Giridih - Jasidih	D/C	220	160	269	178	20		MAY-18	MAY-18	
34	Godda - Lalmatia	D/C	220	100	74	64	46		MAY-18	MAY-18	Forest proposal submitted in forest department
35	Govindpur - Dumka	D/C	220	203	332	331	331	167		FEB-18	01/332 foundation, 01/332 erection and 17.93/101.5 Km stringing balance, forest proposal (30.99 Ha) is at Regional Office. RMoEF raised 12 queries from Pr. Sec (F) on 29.06.17. Compliance of queries has been submitted on 22.07.17 to DFO, Dhanbad, Deoghar, Dumka & Jamtara. District level and sub divisional level Proceeding of Gramsabha was not issued from DC, Deogarh office with FRA certificate. Sub divisional level received on 12.09.17. District level certificate is awaited. Compliance of quires have been submitted to RMOEF on 23.09.17.
36	Govindpur - Govindpur	D/C	220	7	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
37	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	76	21		DEC-17	37/127 foundation, 51/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.
38	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
39	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
40	Koderma - Giridih	D/C	220	140	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
41	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
42	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
43	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
44	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
45	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
46	Mander - Tamar	D/C	220	56	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
48	Noamundi - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
49	P.T.P.S. - Ratu	D/C	220	70	107	57	20		MAY-18	MAY-18	
50	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.yet to be invited.
51	Simdega - Chaibasa	D/C	220	165	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
52	Tenughat - Chandrapura	D/C	220	55	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
53	Tenughat - Gomia	D/C	220	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
54	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
55	TTPS - Govindpur	D/C	220	181	295	230	220	68		FEB-18	65/295 foundation, 75/295 erection and 56.72/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	8	16	16	16	8		DEC-17	Ready for commission
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0				Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 05-04-2018.
6	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
7	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
8	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
9	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be around 18 months from the date of availability of revised funds.
10	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
11	Solar Park - Samba line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	181	175	86	SEP-18	MAR-19	Work is in progress.
6	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
7	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
9	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
10	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
11	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
12	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
13	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	MAY-18	Work under progress. Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
14	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-19	Work is in progress. Severe ROW issues, demanding higher compensation in par with PGCIL.
15	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Work is under progress. Severe ROW issues.
16	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chintamani - Srinivasapura	D/C	220		0	0	0		SEP-19	SEP-19	
18	Chitradurga - Hiriyur S/S	D/C	220	73	149	4	0	0	MAR-19	APR-19	Work is under progress.
19	Gowribidnur - Mittermari	D/C	220	91	189	173	160	55	SEP-17	JUL-18	Work under progress
20	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
21	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	0	0	0		APR-19	APR-19	LOI issued on 25-Jan-18. Work involves only stringing of second circuit on existing towers, stringing work to be commenced.
22	Honnali - Channagiri (Benkikere)	D/C	220	95	188	9	1		MAR-19		Work under progress.
23	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
24	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
25	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	83	72	0	DEC-17	JAN-18	Work under progress.
27	Jagalur - Chitradurga	D/C	220	71	154	14	0		SEP-18	AUG-18	Work under progress.
28	Jagalur - Kudligi	D/C	220		155	40	2		SEP-18	MAR-19	Work under progress
29	Jagalur - Thallak	D/C	220		105	47	3		SEP-18	MAR-19	Work under progress
30	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	146	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered.Case pending in High Court:(i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued.(ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued.(iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.(iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
31	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	91	0		SEP-17	MAR-19	Work under progress.
32	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	277	107	66	0	FEB-17	JAN-18	Work is under progress
33	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						SEP-18	MAR-19	
34	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220		0	0	0			NOV-18	Estimate to be prepared.
35	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
36	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220		0	0	0		SEP-17	MAR-18	UG cable work under progress
37	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. A site meeting held on 18.8.17 with farmers/ land owners for approaching D.C rural for suitable land compensation. Till date work is not yet commenced. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injuncion. LHD: 17.07.2017, No. of hearings: 07, NHD: To be intimated.
38	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
39	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220		0	0	0		SEP-17	MAR-18	UG cable work under progress
40	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	
41	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
42	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220	31	61	45	41	10	OCT-18	AUG-18	Work under progress.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
45	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
46	LILO one ckt of Narendra-Haveri at 220kV Bidnal (GEC-I)	D/C	220	31					MAR-18		
47	Madhugiri - Pavagada line	D/C	220	121	214	213	213	76	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
48	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
49	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
50	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
51	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
52	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
53	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
54	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
55	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
56	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
57	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
58	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
59	Tubinakere- Kothipura	D/C	220	138	278	278	257	87	JUN-09	JUN-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 20092)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
60	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
61	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	DEC-17	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0							
2	Mylatti - Wayanad (GEC-II)	D/C	400	0							
3	Karukadom - Kothamangalam	D/C	220	14					FEB-19		
4	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0							
5	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Babhaleshwar - Kudus	D/C	400	447	713	596	519	155		DEC-18	According to committee report, detailed survey carried out. The map of diverted route is sent to committee for NOC, Clearance received from Committee members. Now, the NOC for diverted route from GMRT awaited. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. Second stage approval received vide FC-111/MH-11/2016-NGP/3464 dtd 06.04.2018.
4	Chandrapur-II - Chandrapur MIDC	D/C	400	22	88	88	88	81	MAR-18	MAR-18	Commissioned on 31.03.2018
5	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	186	71		DEC-18	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
6	Jejuri - Lonand	D/C	400	20					MAR-19		
7	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0							
8	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	212	92		JUN-18	Work in progress. Tower material available at site.
9	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
10	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
11	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
12	LILO of one ckt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
13	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
14	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
15	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
16	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-18	Forest involvement: Work Stopped, new survey carried out. New scheme for both ckt LILO on Tarapur- Padghe by M/C Towers submitted to Corporate Office.
17	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
18	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
19	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
20	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		
22	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
23	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
24	Nanded - Jalkot line	D/C	400	107	166	166	165	106	MAR-18	JUN-18	Line is 220kV Nanded- Jalkot D/C line.
25	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
26	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
27	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
28	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
29	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
30	Ambazari - Mankapur	M/C	220	13					MAR-22		
31	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
32	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42					DEC-18		
33	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
34	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-18	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placed new contract.
35	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
36	Chimur - Umred s/s	D/C	220	100					MAR-19		
37	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
38	Colourchem - Kolshet	D/C	220	8					MAR-21		
39	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
40	Eklahare - Pimpalgaon	D/C	220	87	158	155	127	13		MAR-18	Work in progress.
41	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		
42	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		
43	Kalmeshwar - Warud	D/C	220	170	303	191	97	0		JUN-18	Forest involved in Kalmeshwar- Warud section -0.74 Ha, approved vide 4171 dtd 23.11.15. Forest involved in Kalmeshwar- Warud section, bypassed in revised route. Railway proposal submitted.Line is to be executed in 5 parts on Risk & cost basis. Tenders floated by ZO, Amaravati. Submitted to CE, DCM on dt 28.12.2017 for approval for accepting of tender for Ph.I to Ph IV and on dt 8.1.2018 for Ph V. Order placed for 3 parts to M/s. BNC , Power Engineers ,Amit-Asha.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
45	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		JUN-18	Severe ROW problem. Work stopped since June-2016. proposal for short closure submitted by zone.
46	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
47	Khorda - Jeur	D/C	220	70					MAR-22		
48	Khorda - Washi	D/C	220	40					MAR-22		
49	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		SEP-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
50	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha In-Principal approval received vide 2394 dtd 7/09/17. Letter for demand note sent to DCF NGR vide 1722 dtd 20/09/17. ROW Case Filed, Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure. Work is stopped. The proposal for carrying out balance work on risk and cost is under process at C.O.
51	Koyna Left Bank - Koyna line	D/C	220	0							
52	Kumbhari S/S - Bale	D/C	220	108	134	128	90	47		SEP-18	ROW:Cases filed but order awaited [2]. Loc. No. 88 - Filed civil suit in session court & hearing is under process.
53	Lamboti - Karkamb	D/C	220	60					MAR-20		
54	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
55	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	41	41	29		JUN-18	Railway crossing loc 4/0,5/0, proposal submitted to railway authority. collector order received for balance loc. 0/5 &6/0. On dtd 07/06/17, railway authority asked to submit revised proposal. MSETCL will submit shortly.
56	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
57	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
58	LILO of Boisar - Borivali at Boisar(PG)	D/C	220	4					MAR-20		
59	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0							
60	LILO of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		
61	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		
62	LILO of one Ckt. of Beed - Patoda line at Manjarumbha s/s (GEC-I)	D/C	220	0							
63	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	230	201	156	48	MAR-19	JUN-18	Work in progress. Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note awaited.
65	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	12		JUN-18	Work in progress.ROW cases filed Order awaited[1]. Tower material & disc insulator received at site,
66	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	13	9	0	0	MAR-19	JUN-18	
67	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-18	The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
68	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
69	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
70	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
71	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
72	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
73	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
74	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
75	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
76	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
77	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	11	3	0	MAR-19	JUN-18	
78	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
79	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
80	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
81	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
82	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
83	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
84	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		
85	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
86	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
87	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
88	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
89	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
90	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
91	LILO on Padghe - Wada at Kudus	D/C	220	10	50	8	0	0	MAR-18	JUN-18	LOA placed recently.
92	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
93	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
94	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
95	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
96	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
97	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	0	0	0		MAR-20		
98	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
99	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
100	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
101	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-18	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
102	Nanded - Krishnoor	M/C	220	32	54	54	52	20		JUN-18	Ckt-II charged on 25-03-2018
103	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
104	Raymonds - Girnare	D/C	220	30					MAR-20		
105	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		
106	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
107	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-18	Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
108	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-18	Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is yet to be tenderized.
109	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
110	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
111	Vashi - Pawane	D/C	220	3					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Vish Wind - Bhenda (GEC-I)	D/C	220	0							
113	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
114	Wardha (PGCIL) - Ghatodi	D/C	220	322	548	288	173	0		SEP-18	Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 20kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km. (Balance portion of Deoli (PGCIL) - Ghatodi) (84 ckm)
115	Washi - Washi s/s	D/C	220	40					MAR-22		
116	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		
117	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	200	0							
118	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0							
119	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0							
120	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0							
121	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0							
122	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0							
123	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0							
124	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0							
125	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0							
126	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0							
127	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0							
128	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0							
129	Ahmednagar - Supa line (GEC-I)	D/C	132	0							
130	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0							
131	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0							
132	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0							
133	Kavthemahankal - Jath line (GEC-I)	D/C	132	0							
134	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
135	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0							
136	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0							
137	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0							
138	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0							
139	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0							
140	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0							
141	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0							
142	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0							
143	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0							
144	Sawantwadi - Kudal line (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		JUN-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2018. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		JUN-18	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is June 2018. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		JUN-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is June 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	257	31	7			MAR-19	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	D/C	400	85	117	71	38			MAR-19	
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I)	S/C	400	56	98	19	0			MAR-19	
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	Moondi Pooling Point - Handia	D/C	400	240							
16	Nagda - Mandsaur (GEC-I)	D/C	400	137	199	72	0			MAR-19	
17	Nagda - Ujjain line (GEC-I)	D/C	400	53	149	40	0			FEB-20	
18	Pithampur - Badnawar DCDS	D/C	400	150							
19	Pithampur - Moondi Pooling Point	D/C	400	280							
20	REVA TPP - Moondi Pooling Point	D/C	400	70							
21	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
22	Ashta - Shajapur	D/C	220	95							
23	Badnawar - Kanwan line (GEC-I)	D/C	220	64	103	39	0			MAR-19	
24	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
25	Badod - Susner (GEC-I)	D/C	220	0							
26	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		JUN-18	Work to be commenced.
27	Betul - Gudgaon (GEC-I)	D/C	220	94	158	130	72			MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		MAY-18	
29	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		MAY-18	Work under progress.
30	Julwaniya - Kukshi	D/C	220	160							
31	Julwaniya - Sendhwa (GEC-I)	D/C	220	70	130	81	33			OCT-19	
32	Kanwan - Dhar line (GEC-I)	D/C	220	62	106	45	0			JUL-19	
33	Katni - Damoh	D/C	220	220							
34	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
35	LILO of 2nd Ckt. of Itarsi (MP) - Hoshangabad (PG) at Itarsi (PG) line	D/C	220	1	0	0	0	1		APR-18	Commissioned 08/17 (Late Reporeted).
36	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	16	16	15			MAY-18	Work under progress.
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	150	0	0			FEB-20	
39	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
40	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
41	LILO of Both ckt. of Badod - Ujjain at Ujjain	D/C	220	80							
42	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Handia - Barwaha at Handia	D/C	220	40							
44	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
45	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
46	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
47	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
48	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
49	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
50	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
51	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
52	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
53	LILO of Ratlam-Daloda line at Jaora (GEC-I)	D/C	220	7	12	0	0			JUL-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	37	28	23			MAY-18	Work under progress.
55	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
56	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
57	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
58	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	160	29	0			JUL-20	
59	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
60	Morena - Malapur	D/C	220	80							
61	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
62	Neemuch - Ratangarh line (GEC-I)	D/C	220	84	144	34	0			JAN-20	
63	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
64	Pithampur - Gandhinagar	D/C	220	60							
65	Rajgarh - Susner (GEC-I)	D/C	220	0							
66	Sailana - Ratlam switching (GEC-I)	D/C	220	66	114	95	35			JUL-20	
67	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	26		MAY-18	Work under progress.
68	Second circuiting of Ratlam - Daloda line (GEC-I)	S/C	220	72	0	0	0	20		JUL-19	
69	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
70	Ujjain - Dewas	D/C	220	90							
71	Ujjain - Susner (GEC-I)	D/C	220	0							
72	2nd Circuiting of Agar - Susner (GEC-I)	S/C	132	0							
73	2nd Circuiting of Ashta- Ichhawar (GEC-I)	S/C	132	0							
74	2nd Circuiting of Birsinghpur - Shahdol (GEC-I)	S/C	132	40	0	0	0			MAR-19	
75	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0							
76	2nd Circuiting of Maihar - Amarpatan (GEC-I)	S/C	132	26	0	0	0			MAR-19	
77	2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I)	S/C	132	0							
78	2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)	S/C	132	0							
79	2nd Circuiting of Sidhi - Mauganj (GEC-I)	S/C	132	46	0	0	0			MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
80	2nd Circuiting of Susner - Jeerapur (GEC-I)	S/C	132	0							
81	2nd Circuiting of Tarana - Makdon (GEC-I)	S/C	132	0							
82	Agar - Makdon (GEC-I)	D/C	132	0							
83	Alot - Zarda (GEC-I)	D/C	132	0							
84	BLA- Gadarwara line	D/C	132	0							
85	Gudgaon(220) - Gudgaon(132) (GEC-I)	D/C	132	19	35	1	0			MAR-19	
86	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	43	20	0			MAR-19	
87	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	45	34	0			MAR-19	
88	LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I)	2xD/C	132	0							
89	LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I)	2xD/C	132	0							
90	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
91	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)	D/C	132	143	0	0	0			MAR-19	
92	Ratangarh(400) - Ratangarh(132) (GEC-I)	D/C	132	4	8	0	0			MAR-19	
93	Sailana(400) - Sailana(132) (GEC-I)	D/C	132	37	69	26	0			MAR-19	
94	Second circuiting of Alot - Sitamau 132 kV line (GEC-I)	S/C	132	40	0	0	0			MAR-19	
95	Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)	S/C	132	26	0	0	0			MAR-19	
96	Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)	S/C	132	48	0	0	0			MAR-19	
97	Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)	S/C	132	54	0	0	0			MAR-19	
98	Sendhwa (220) - Pansemal (132) (GEC-I)	D/C	132	95	165	19	0			MAR-19	
99	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	16	0	0			MAR-19	
100	Susner - Nalkheda (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	40	62	62	60	20	JUN-13	JUN-18	
2	Angul pooling station - Meramundali line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
3	Balasore pooling station - Balasore line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
4	Bhanjanagar - Aska	D/C	220	80	105	105	104	1	JUN-20	JUN-18	Total no. of LoThe ckm may be revised to 56 ckm due to re-routing of the line
5	Bolangir - Kesinga	D/C	220	160	323	279	162	0	JAN-15	DEC-18	
6	Boudh pooling station - Bolangir line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
7	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	51	3	0		DEC-18	Re-tendering done by offloading from the Executing Agency
8	Deogarh pooling station - Barkote line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
9	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	10		JUN-18	
10	Kalahandi pooling station - Therubali line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
11	Keonjhar pooling station - Joda line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
12	Kesinga - Baliguda	D/C	220	200	376	289	65		JUN-17	DEC-18	
13	Keunjhar - Keunjhar PG	D/C	220	15	31	28	28	8	SEP-17	MAY-18	
14	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	20	19	5		JUN-18	
15	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	20	4	MAR-17	DEC-18	
16	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	2	DEC-16	MAY-18	
17	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	22	0	0	FEB-18	DEC-18	
18	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	DEC-18	
19	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	90	72	0	MAR-17	NOV-18	
20	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	71	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105							
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		SEP-19	All 3 packages had been awarded in Sep 2017.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		SEP-20	Award for the scheme is expected by July 2018. Implementation time of 26 months has been specified in the tender document from the date of award.
6	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			DEC-19	Route alignment and forest proposal preparation is in progress.
7	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
8	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	Revised DPR under preperation.
9	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
10	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
11	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
12	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Utrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.
13	Lakhwar- Dehradun	D/C	220	60	0	0	0				Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
15	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
16	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-17	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
17	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
18	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generations in Yamuna Valley
19	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
20	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	1	1	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
23	Puhana- Imlekhera (Pirankaliyar) (LILO of Roshanabad - Puhana)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
24	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	70	0	0		MAR-19	Stage-II forest clearance is awaited. Possibility of commissioning the line in the matching time frame of generation project i.e. March 2019 is very low . Interim/ alternative arrangement for connecting the Singoli Bhatwari HEP to 220 kV grid is suggested.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	Goindwal Sahib - Bottianwala	D/C	220	129	203	203	203	124		JUN-18	Work completed. Forest case approval received. Railway approved, tree cutting pending
4	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
5	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4					OCT-18		
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	JUN-18	Work in progress. Forest case approved, court case pending
8	LILO ofs - Jagraon at Ajital	D/C	220	6					SEP-18		
9	Makhu - Algaon	D/C	220	101	159	157	155	96		NOV-18	Work is in progress. Forest case - 1 case approval received, other case-in principle approval received. Court case pending
10	Makhu - Rashiana	D/C	220	92	148	145	143	86		JUN-18	Work is in progress. Forest case- approved, Railway case approved
11	Makhu - Taran Tarn	D/C	220	60							
12	Malout - Abohar	D/C	220	30	101	99	71	0		JUN-18	Work is in progress. Forest case and Railway case approved
13	Moga - Mehal Kalan	D/C	220	105	170	170	170	105		MAY-18	Work completed. Forest case approved. But commissioning pending due to tree cutting
14	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Work is in Progress. Forest case and both Railway cases approved. Court case pending
15	Rajpura - Devigarh	D/C	220	74	116	116	116	63		MAY-18	Work completed. Railway case approved. Forest case approved. Subject to the decision of court case.
16	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
17	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0			MAR-19	Analysis note is being prepared for TCBE meeting.
2	Akal -Jodhpur (New)	D/C	400	445	620	620	617	444		JUN-18	"W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.2017. Work is under progress. NHAI : Final approval pending"
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	135	135	45		MAY-18	"W.O. placed M/s Unique Structures & Towers Ltd. Forest: Forest involved. In-Principal approval issued on dt. 28.7.2017. Permission to work received on Dt.:-18.10.17. ROW at 1 no. location. Next Hearing in civil court on 04.05.2018. PTCC: approval received"
4	Barmer-Bhinmal (PG)	D/C	400	280	398	376	349	157		DEC-18	"KFW funded scheme .W.O. awarded to M/S Monte Carlo. "
5	Chittorgarh-Bhilwara	D/C	400	99	135	135	135	99		MAY-18	W.O. awarded to M/s SPML Infra.Delayed on contractor part. OPGW work at PGCIL line crossing is pending.
6	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
7	Jaisalmer -2 -Barmer	D/C	400	260	390	270	232	169		SEP-18	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Work Under Progress.
8	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5			MAY-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.). Line work completed except Gantry work at 765kV GSS Anta . 2 Nos. 400kV Bays at 765kV GSS Anta not yet ready. Bay work delayed by the firm M/s GE. Most of the equipments arranged , work now being expedited.
9	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	551	547	386		JUN-18	W.O. awarded to M/s TATA Project.,Aviation , NHAI & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. Due to re-routing of line new 25 locations are to be casted . 19 Loc. Out of 25 stub setting completed on dated 23.04.2018 and 2 tower erection completed in re routing work.
10	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	0	0	0			MAR-19	W/O not placed yet. Bid to be opened on 22.05.2018
11	Ramgarh -Bhadla	D/C	400	320	446	437	418	198		AUG-18	W/O awarded to M/S SEW Hyderabad Aviation approval awaited.Forest involved.Approval awaited.
12	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	672	395	JAN-13	JUL-18	"Work order awarded to M/s Aster Chennai. work under progress PTCC :Pending with BSNL for details. "
13	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	164	161	83		MAY-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Work under Progress.
14	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	150							
15	Badisid-Bap	D/C	220	30						MAR-17	
16	Dhod-Danta Ramgarh	S/C	220	31	109	102	81	2		JUL-18	W.O. awarded to M/s Ramjee Power. Work was stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. The firm restarted the work. work under progress.
17	Gajner - Chhatargarh line (GEC-I)	D/C	220	200	0	0	0			MAR-19	Bids opened on 28.02.18. Replies of shortcomings received from bidders, statement is being prepared and will be sent for check-vet
18	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-18	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Kolayat has been dropped.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
19	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	35	33	19	OCT-12	MAY-18	"W.O. awarded to M/s Hitech. For Railway Crossing: Case submitted on 24.1.18, Approval awaited "
20	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		AUG-18	LOI issued on dated 26.4.2018 to M/S Astvinayak.Line route & survey work under process
21	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JUN-18	Anti Theft charging on 132KV on 23.12.16
22	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0			AUG-18	Detailed work order issued on 26.12.17 to M/s Transrail. Monopole foundation design yet to be submitted by the firm. Route profile for 2.222 kms is approved. Soil testing work is under progress.
23	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
24	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
25	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-18	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
26	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
27	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0			MAR-17	under KFW. Scheme under review
28	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
29	Mansarovar - Chambal (Cable System)	D/C	220	5							
30	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 08.02.16.
31	Sirohi-Pindwara	S/C	220	23	106	65	62	10		JUL-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work under progress.
32	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
33	Undoo - Pokaran	D/C	220	140	0	0	0			MAR-18	KFW funded scheme . Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
34	Chhatargarh - Loonkarnsar (GEC-I)	D/C	132	144							
35	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	499	482	459	194		JUN-18	Work awarded to M/s.Transrail Works are under progress
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	790	14	0		APR-19	SEP-19	Work under progress.
3	Uppur SCTPP - Virudhunagar	D/C	765	204					MAR-21		
4	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
7	ETPS exp.- Ennore SEZ	D/C	400	24	0	0	0		APR-19		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
9	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	JAN-19	Part of the work awarded and is being taken up. For balance portion tender is to be floated.
10	Kayathar - Thennamapatti	D/C	400	48	76	58	19			JUL-18	Work are under progress.
11	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	MAY-18	Work under progress. Laying completed 16/19 sections and 44/54 joints completed. Balance work under progress.
12	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAR-19	LOI to be issued
13	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		JUN-18	Word under progress. ROW issued involved.
14	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	11	0		APR-17	MAR-18	Work under progress.
15	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	28	12			JUN-18	Work are under progresws. ROW issues involved.
16	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	MAY-18	Work completed.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAR-18	LOI to be issued.
18	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAR-18	LOI to be issued.
19	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Tender to be flaoted.
20	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process
22	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	560	495	429	80	JUN-17	MAY-17	Work under progress. Row issues involved.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	12	3			DEC-18	Work awarded. Stub setting under progress. RF Clearance to be obtained for 19 Locations.
24	Sholinganallur - Guindy	D/C	400	12	0	0	0				Tender to be floated
25	Thennampatty - SEPC IPP	D/C	400	100					DEC-18		
26	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
27	Thervaikandikai - Korattur	D/C	400	74	104	85	59		APR-15	JUL-18	Court cases involved and is being followed up. Enterupon permission granted by District Collector for 22 Locations. Forest clearance awaited for 7 Location.
28	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
29	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	ReTender to be floated.
30	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Estimate is under preparation
31	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Estimate is under preparation
32	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Estimate is under preparation
33	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-19	BLTC note put up for placing of order.
34	Checkanurani - Sembatty feeder	S/C on D/C	230	26	26	22	0		SEP-18	JUL-18	Work under progress
35	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated
36	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-19	Price bid opened.
37	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	160	50		MAR-19	DEC-18	Work under progress.
38	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
39	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarapalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
40	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
41	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender under finalisation
42	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender to be floated
43	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	0		SEP-18	MAR-19	Work awarded
44	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	245	160	50		SEP-18	DEC-18	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	0	0	0		SEP-18	MAR-19	Work awarded and to be commenced.
46	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Work awarded and commenced.
47	LILO of Sriperumbudur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
48	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	For OH Portion work under progress.UG cable work awarded to M/s Universal cable on 16.02.17 Total section 12 Nos. Cable laying 2/12 laying in 2/12 sections completed. UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
49	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		MAY-18	Energized on 04.05.18
50	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
51	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	0	0	0		SEP-18	MAR-19	Tender to be floated
52	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-19	Included in SS Package. Technical evaluation completed and price bid to be opened.
53	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Tender under process
54	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	13	1	0		SEP-18	AUG-18	Work awarded for the reach. Tender under neogotation for balance reach.
55	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	17	5	0		SEP-18	AUG-18	Work awarded and to be commenced.
56	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6	4	4	1		SEP-18	JUN-18	Work held up due to ROW issue
57	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-18	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
58	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-18	Work under progress. Reserved forest clearance involved in 6 locations. Now proposal is at CF/Chennai.
59	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
60	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	0	0	0		SEP-18	MAR-19	Price bid opened on 02.02.18 and evaluation is under process
61	Veeranam-Tirunelveli (PG)(GEC-I)	S/C on D/C	230	66							
62	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	0	0	0		SEP-18	MAR-19	LOI to be issued
63	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	0	0	0		SEP-18	MAR-19	LOI to be issued
64	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	0	0	0		SEP-18	MAR-19	LOI to be issued

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
65	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	0	0	0		SEP-18	MAR-19	LOI to be issued
66	Villupuram - Ulundurpet	S/C	230	55	183	180	121	18	MAR-12	JUN-18	Termination notice issued to M/s GET by the head quarters. work awarded for balance work are under progress.
67	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	190	190	48	DEC-16	MAY-18	ROW issues at Loc: 35and 36 for 0.158 Kms. Orders to be issued by DC /Tiruppur to carry out the line work.
68	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-19	Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
69	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
70	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	692	683	320	SEP-16	MAY-18	Work under progress. ROW issues involved in line work. 11 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
71	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			JUL-18	Work under progress. Laying completed in 20/21 sections.. Joints 30/57 Completed. Balance works rae under progress.
72	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	JUL-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition pending at High Court, chennai and yet to be listed.
73	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	DEC-11	MAY-17	Work completed. Programmed to be energised in May '18.
74	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	130	MAR-15	MAR-18	Work under progress.LC applied for OH Line crossing.
75	Kayathar - Tuticorin S/S	D/C	220	130	230	230	230	110	DEC-16	MAR-18	Work under progress. Railway crossing approval awaited. Court case at one location and is being followed up. All other works are completed.
76	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			JUL-18	Tender opened on 07.03.18 and Technical evaluation is under process.
77	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	44		JUL-18	Work under progress.PWD approval awaited for river crossing at 6 locations.
78	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	124	124	62		APR-18	OPGW Stringing to be completed.
79	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			JUN-18	Work Obstructed due to Row issues.
80	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	47	15			SEP-18	Work Obstructed due to Row issues.
81	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		MAY-19	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
82	Ottiyambakkam - Omega	D/C	220	70	150	147	141	32	APR-14	MAR-19	works are under progress. Forest clearence approval is under process for 3 locations.
83	Shoolagiri - Hosur S/s	D/C	220	60	93	87	85	24		JUN-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Preliminary Survey works under progress
3	Gani/ Panyam - Kurnool (GEC-II)	D/C	400	0	50	50	50	33		JAN-17	Circuit -I of the line is charged on 20.01.2017 and Circuit-II charged on 25.01.2017
4	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	
5	Hindupur - Uravakonda	D/C	400	253	350	327	319	177	OCT-17	JUL-18	Works under progress.
6	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	MAR-19	The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt tenders will be called for.
7	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	DEC-19	Estimates are under preparation.Tenders will be called for shortly.
8	Kalpaka - Maradam line	D/C	400	230		0	0	230		APR-18	Commissioned 04/18.
9	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	354	354	230	JUL-17	APR-18	All the Tower Foundations,Erection and stringing was completed.Circuit-II of the line is charged on 02.04.2018 and Circuit-I is charged on 07.04.2018.
10	Kondapalli TPS- Nunna	D/C	400	44	0	0	0				Commissioned Oct-09
11	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
12	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
13	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
14	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	2	6	0	0		AUG-18	SEP-18	Line Survey works are completed.Please change the line length as in ckm as 1.6 km).Foundation works under progress
15	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		AUG-18	MAR-19	Detailed purchase order issued on 31.01.2018.Survey works and detailed engineering under progress.
16	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
17	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18							
18	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14							
19	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	
20	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0							
21	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-20	
22	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
23	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	Not belongs to APTRANSCO
24	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	
25	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	296	286	129	JUL-17	JUL-18	Works under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	
27	Vemagiri - Kamavarapukota	D/C	400	185	268	112	93	17	OCT-17	DEC-18	Works under progress.
28	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
29	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
30	Garividi - Garividi	D/C	220	70							
31	Garividi - Pydibhimavaram	D/C	220	100							
32	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
33	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	180							
34	Hindupur - Penukonda	D/C	220	253							
35	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
36	Jammalamadugu - Betamacherla	D/C	220	136							
37	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
38	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
39	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
40	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
41	Kalikiri - Madanapalli line	D/C	220	30					MAR-19		
42	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
43	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
44	Kamavarapukota - Nuziveedu	D/C	220	90							
45	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
46	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
47	LILO of Podili - Nellore at Atmakur	D/C	220	80							
48	LILO of Urvakonda - Kalyandurga at Borampalli	D/C	220	22							
49	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
50	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
51	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
52	Narsapur-Doultabad	S/C	220	15						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Narsapur-Manoharabad	S/C	220	15						DEC-16	
54	Nirmal-Nandipeta	S/C	220	20						DEC-16	
55	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
56	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
57	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
58	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
59	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
60	Sattenapalli - Guntur	D/C	220	110							
61	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
62	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.
63	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
64	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
65	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
66	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jangaon - Tippapur LI	D/C	400	138	200	119	29		SEP-18		Profiles handed over on 27.02.2017, 64.343 Kms check survey completed
8	Julurupadu - Jangaon	D/C	400	349	489	298	166	0	SEP-18	SEP-18	Detailed survey profile for 174.72 kms was handed over to contractor on 31.03.2017
9	Julurupadu SS - Manuguru TPP	D/C	400	222	313	313	310	220	MAR-17	OCT-17	Work Under Progress
10	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	4	9	9	9	7	AUG-17	APR-18	Commissioned 04/18.
11	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
12	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
13	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
14	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
15	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
16	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
17	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
18	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
19	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
20	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
21	Telangana STPP - Narsapur	D/C	400	360					DEC-19		
22	Telangana STPP - Ramadugu	D/C	400	110					DEC-19		
23	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
24	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
25	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
26	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
27	Yedula SS - Vattem SS	D/C	400	100					SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
29	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
30	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
31	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
32	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
33	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
34	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
35	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
36	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
37	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
38	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
39	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
40	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
41	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
42	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
43	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
44	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
45	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
46	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
47	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
48	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
49	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
50	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
51	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	Narapur - Borampe	M/C	220	86					MAR-18		
53	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
54	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
55	Parigi SS to Lakshmidhevipalli	D/C	220	20					SEP-17		
56	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
57	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
58	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
59	Timmajipet - Balanagar	D/C	220	60					SEP-17		
60	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
61	Yellampalli - Goliwada	D/C	220	1					SEP-17		
62	Yellampalli - Sundla	D/C	220	30					SEP-17		
63	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	152	133	92	24		DEC-18	RoW issues.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0			MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1187	1104	346	JAN-12	JUN-18	Work in progress.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Khurja - Hapur	S/C	765								
16	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
17	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
18	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
19	LILO of Ghatampur - Mbd at Sandila	D/C	765								
20	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
21	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
22	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
23	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
24	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
25	Meja - Bargarh	D/C	765								
26	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
27	Modipuram-Gajraula Line	D/C	765	65						MAR-19	
28	Modipuram-Jansath Line	D/C	765	45						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
29	Modipuram-Shamli Line	D/C	765	60						MAR-20	
30	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
31	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
32	Varanasi/Jaunpur - Meja	D/C	765								
33	aligarh - Shamli Line	D/C	400	180						MAR-20	
34	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
35	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0			MAR-19	
36	Banda - Orai DCQ	D/C	400	216	297	297	297	212		MAY-18	stringing work in progress.
37	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
38	Bilhaur - Kanpur (PG)	D/C	400								
39	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
40	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
41	Ghazipur - Varanasi / Jaunpur	S/C	400								
42	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
43	Jawahapur TPS-Firozabad Line	D/C	400	80						MAR-18	
44	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
45	Lalu Kheri-Shamli Line	D/C	400	20						MAR-20	
46	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20						MAR-18	
47	LILO of Agra - Muradnagar at Kurja	D/C	400	100							
48	LILO of Anpara - Mau at Ghazipur	D/C	400								
49	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
50	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20						MAR-18	
51	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400	60						MAR-19	
52	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
53	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
54	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	
55	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
56	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
58	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
59	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
60	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
61	Mathura - Jawaharpuram	D/C	400	220							
62	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
63	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
64	Panki TPS-Panki Line	D/C	400	6						MAR-19	
65	Raebareli-Amethi Line	D/C	400	160						MAR-20	
66	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
67	Rasra-Rasra Line	D/C	400	20						MAR-20	
68	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
69	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
70	Sandila - Farrukhabad	S/C	400								
71	Sandila - Lucknow Hardoi Road	S/C	400								
72	Simbholi-Meerut Line	D/C	400	40						MAR-20	
73	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
74	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
75	Tanda - Gonda	D/C	400	200	241	97	54	0			Work is held up.
76	Varanasi/Jaunpur - Aurai	D/C	400								
77	Varanasi/Jaunpur - Azamgarh	D/C	400								
78	Varanasi / Jaunpur - Gorakhpur	D/C	400								
79	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
80	Tikar-II (Solar Plant) - Rahaiya (Orai) line (Panther Conductor) (GEC-II)	D/C	33	0							
81	Aligarh - Atrauli	D/C	220	69	129	127	126	69	MAR-16	MAY-18	Work in progress.
82	Aligarh-Kasganj Line	D/C	220	80						MAR-22	
83	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
84	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
85	Aurai - Mizapur	S/C	220	43	147	140	82	0			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
86	Aurai - Phoolpur	S/C	220	71	223	210	195	48			Work held up.
87	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
88	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
89	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0							
90	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
91	Banda-Chitrakoot Line	D/C	220	226	362	360	352	200		MAY-18	Work is in progress.Line length is 226 ckm.
92	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0							
93	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0							
94	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
95	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
96	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
97	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
98	Deoria - Rasra	S/C	220	83	253	253	252	82			M/s SEW gangs have not turned up yet, Firm not responding
99	Dohna - C.B. Ganj	S/C	220	48	92	92	89	43		APR-18	
100	Fatehpur PGCIL - Sarh	D/C	220	150					JUL-18		
101	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
102	Firozabad (400)-Tundla	D/C	220	50						MAR-18	
103	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
104	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
105	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
106	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
107	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
108	Hamirppur-Banda Line	D/C	220	140						MAR-20	
109	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
110	Hapur(765) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
111	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
112	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
113	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
114	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
115	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
116	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
117	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	173	168	98		APR-18	Route diversion due to Yamuna Expressway. Work in progress
118	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
119	LILO of Banda-Karvi at Chitrakoot Line	S/C	220	8						MAR-22	
120	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	101	0	43		APR-18	Work in progress.Line length is 62 ckm.
121	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15							
122	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
123	LILO of Muradnagar - Loni at Aaur	S/C	220	30	27	23	22	5		APR-18	Work is held up due to RoW problem.
124	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
125	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	27	27	14		APR-18	Line is ready to charge. Electrical safety clearance is awaited.
126	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
127	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
128	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	3		APR-18	Work in progress.
129	LILO of Sarojninagar-Gomtinagar	D/C	220	40						MAR-21	
130	Math-Kiraoli Line	D/C	220	80						MAR-22	
131	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
132	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
133	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
134	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
135	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
136	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
137	Mohangadda-PGCIL-Sarsawa Line	D/C	220	22	38	21	9	0		FEB-18	ROW issues still not resolved, being pursued with help of administration.
138	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
139	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						MAR-19	
140	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
141	Muradabad-Tajpur Line	D/C	220	60						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
142	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
143	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
144	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
145	Rasra-Balia Line	D/C	220	70						MAR-21	
146	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
147	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	367	358	244	35		APR-18	Work in progress.
148	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.
149	Sarangapur (Allahabad)PG - Phulpur line	S/C	220	68	0	0	0	68		APR-18	Commissioned 04/18.
150	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
151	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
152	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
153	Shamli-Khatauli Line	D/C	220	50						MAR-20	
154	Sikandarabad - Rookhi (Siyana)	D/C	220	116					AUG-18		
155	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
156	Sohawal PG - Barabanki line	D/C	220	138	225	225	225	138		APR-18	Commissioned 04/18.
157	Sohawal - Tanda	D/C	220	226	349	341	328	172		APR-18	At present 02 nos erection & 1 no. stringing gang are working.
158	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	
159	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
160	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
161	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
162	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
163	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. II ckt. On 14.2.12
164	Bayas - Dohna	D/C	132								
165	Bayas - Pilibhit	D/C	132								
166	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0							
167	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
168	Dumariaganj- - Utraula	S/C	132		114	114	114	40		APR-18	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
169	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
170	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
171	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0							
172	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
173	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Energised on 06/11/2017
174	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
175	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0							
176	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
177	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0							
178	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	448	106	0	JAN-17	DEC-18	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	132	127	87	FEB-17	JUN-18	Suffering at New Chanditala SS end due to acute ROW issue.
4	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
5	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
6	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	152	84	JUL-15	JUN-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
7	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	JUN-18	Line has been completed will be charged after tree trimming
8	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
9	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	49	48	16	AUG-17	AUG-18	Work under progress at slow pace due to ROW problem.
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14	21	3	0			JAN-19	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	20	18	9	FEB-17	JUN-18	Balance 1 location are held up due to court case.
21	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
22	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
23	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
24	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
26	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
27	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
28	N. Chanditala - Domjur	D/C	220	17	31	30	29	9		JUN-18	Work in Progress
29	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
30	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
31	STPS - Raghunathpur	D/C	220	100						MAR-21	
32	Subashgram (PG) - Baruipur	D/C	220	58	117	78	70	5	AUG-17	SEP-18	Work under progress at slow rate due to acute ROW problem.
33	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
34	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	93	19	SEP-08	JUN-18	Work has been resumed and under progress
35	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
36	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
37	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2018-19

As on 30-APR-2018

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	428	428	324	MAR-19	MAR-18	Works Completed. a) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule. b) Connection agreement submitted on 29.11.2017 which is yet to be signed.
2	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	149	149	46	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Stage I approval received on 21.09.2017. Stage II approval awaited. c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	141	120	47	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.
4	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	94	261	255	252	79	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	80	NOV-18	MAY-17	Works Completed. a) Interconnected upstream Bays at Raipur being constructed by PGCIL to be completed. b) Connection agreement submitted on 18.12.2017 which is yet to be signed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited. c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line. d) Connection agreement submitted on 18.12.2017 which is yet to be signed. e) PTCC approval awaited.
7	Sasan UMPP - Vindhyachal PS (Q) (C-WRTL- TBCB)	S/C	765	6	22	22	22	6	NOV-18	APR-18	Commissioned 04/18.
8	Sipat STPS - Bilaspur (Quad) (STL- TBCB)	S/C	765	24	73	73	71	23	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Dealy in PTCC approval. c) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule. d) Connection agreement submitted on 29.11.2017 which is yet to be signed.
9	Gwalior-Morena (Quad) (C-WRTL- TBCB)	D/C	400	96	145	145	145	96	MAY-18	SEP-17	Works Completed.
10	LILO of both ckt. of Ranchi - Maithon- RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	a) NOC awaited from Ministry of Coal / CCL which has stalled the survey / finalization of line route, Financial Closure, Forest Proposal and all works at site. b) TSA terminated on 13.04.2018 under Force Majuere clause and LTTCs are requested to return the CPBG.
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	a) NOC awaited from Ministry of Coal / CCL which has stalled the survey / finalization of line route, Financial Closure, Forest Proposal and all works at site. b) TSA terminated on 13.04.2018 under Force Majuere clause and LTTCs are requested to return the CPBG.
12	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	a) NOC awaited from Ministry of Coal / CCL which has stalled the survey / finalization of line route, Financial Closure, Forest Proposal and all works at site. b) TSA terminated on 13.04.2018 under Force Majuere clause and LTTCs are requested to return the CPBG.
13	Suratgarh TPS- Bikaner	D/C	400	280	351	351	349	267	JUL-18	JUN-18	a) Approval of forest clearance (3.45 Ha) is awaited. b) PTCC approval awaited.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B. POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	942	942	577		MAR-18	The construction work is in full swing. 03 Nos Tower erection gang and 07 Nos stringing gang is deployed and working at site to achieve the desire completion.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jhharkhand Pooling Station	D/C	400								
<u>Essel Infraprojects Ltd.(ESSEL)</u>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	422	167	75		NOV-19	NOV-19	Forest area affected (ha) : Nil
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	565	289	143		NOV-19	NOV-19	RoW issue: Severe RoW issue existing in the stretch of AP-08 to AP-09, AP-25 to AP-28, AP-76 to AP-77 and AP-89 to AP-90. Forest Details of Tr. Line Falling under Forest:- Locations : 07 nos. Length:Forest area affected (ha) : 18.442 ha (2.75 Kms) in Andhra pradesh Forest proposals submitted on : 23.08.2017 Current status : Proposal forwarded by Nodal Officer to DFO.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	344	213	82		NOV-19	NOV-19	Forest : Nil . RoW issue: Severe RoW issue at loc no. 4/6, on which stay order granted by High Court of Telangana. A FIR is already lodged for the ongoing RoW issue at loc. no. 47/2 and 47/3. Severe RoW is also exisitng in the stretch of AP-37 to AP-38 and AP-46 to AP-49.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	827	536	143		NOV-19	NOV-19	Details of Tr. Line Falling under Forest:- Locations: 22 No. Length : 10.057 Kms Forest area affected (ha) : 19.793 ha (2.954 Kms) in Maharastra + 47.592 ha (7.103 Kms) in Telangana Forest proposals submitted on:Maha 04th Aug 17, Telengana 23 Aug 17 Current status:Maharashtra Proposal recomended by DFO (Central Chanda) and currently under approval of CF (Chandrapur) Telengana - Proposal forwarded by Nodal Officer to DFO. Details of Tr. Line Falling under Wildlife:- Locations:01 No. Length: 0.465 Kms Forest area affected (ha) :3.1142 ha (0.465 Kms) in Telangana Forest proposals submitted on: Telangana 26th Feb 18 Current status: Telangana- Proposal forwarded to FDO (Asifabad) RoW: Severe RoW issue at tower locations of Ghanpur, Distt. Jangaon
5	Babai (RRVPL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	297	159	8		JUN-19	JUN-19	Forest : Haryana Proposal- Stage I approval received on 27 Mar 2018. Rajashthan Proosal - under approval with RMOEF, Lucknow. Wildlife Clearance Details of Tr. Line Falling under Wildlife : Length: Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16-02-2018 Current status: Proposal under approval with Chief Wild life Warden, Rajasthan.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	103	0	0		DEC-19	DEC-19	Details of Tr. Line Falling under Forest:- length: 22.2 Km. Forest proposals submitted on 24th Oct 2017. Current status: File with Nodal Officer.Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	130	0	0		NOV-19	NOV-19	Forest : Nil
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232	321	259	159	12	MAY-19		Severe ROW throughout the line. Line Length -116 KM
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
STERLITE GRID LTD.(SGL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	782	759	708	396	AUG-19	JUN-18	RoW issue: Yes - Facing Severe RoW Issues in the following locations: a) 7 Nos Locations in between 128/0 to 129/0 Village - Banjhikochar (Jamkani reserve forest area), Tehsil Hemgir, Dist Sundargarh. b) 2 Nos Locations in between 104/0 & 104A/0, Village - Banipathar, District- Raigarh. c) 3 Nos Locations in between 108/2, 108/3 & 108/4 - Village- Binijkote ,Tehsil- Kharsia, District- Raigarh. Change in Law- Govt. of Odisha vide their letter dated 21.09.2016 and Govt. of Chhattisgarh vide their letter dated 01.06.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs and CEA Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	377	263	72	JUL-19	JUN-18	Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	243	211	168	25	JUL-19	JUN-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	74	47	0	MAY-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
8	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	106	104	54	MAY-19	JUN-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	24	7	0	MAY-19	MAR-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
10	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	761	761	752	537	OCT-18	JUN-18	1. RoW Issue at Location No. 33/5, 34/0 and 35/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. Help required from District Collector, Jammu for police protection so that work can be started and Location No. 459-469 in Tehsil Chadoora, Khansahab and District Budgam. Help required from District Collector, Budgam for police protection. 2. PTCC Approval is pending 4. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	430	590	570	558	355		MAR-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 13.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) line section is complete but could not be charged due to ROW near tower no. AP 36A in vicinity of church. Due to the unavailability of statutory electrical clearance, some part of the Elim Church in East Sikkim at tower no. 36A needs to be dismantled. An agreement has been reached with Church authorities for demolition of part of church on 18.11.2017 with the help of GoS. Based on Demand note issued by District Collector - East Sikkim, TPTL has deposited compensation amount on 24.01.2018 with DC- East Sikkim. Demolition of the Church has commenced ROW in Bihar is being resolved with the help of District Authority. AP 311 AP 322 : line charged successfully of 10.8 Kms on 13.11.2017, 18:36 hrs for anti theft purpose. AP 302 AP 311 : line charged successfully of 7.66 Kms on 13.02.2018, for anti theft purpose.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<u>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</u>											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not definid	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
<u>VANDANA VIDYUT LTD.(VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.