

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 30-APR-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	10%	0%	0%	0		DEC-15	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	75%	55%	30%	0		SEP-15	Works under progress. Pole-I expected by Jun'15 & Pole-II by Sep'15.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0		MAR-18	Award placed.
6	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
7	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
8	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
9	Bhiwani (Addl.) S/S	765/400	333		0%	0%	0%	0%	0			
10	Champa Pooling Station	765/400	3000		100%	30%	15%	0%	0		DEC-15	Award placed in Oct'11. Engg. supply & civil works under progress. Work delayed due to delay in Land acquisition (Apr'13).
11	Fatehpur (Addl.) S/S	765/400	500		0%	0%	0%	0%	0			
12	Jhatikara S/S	765/400	500		0%	0%	0%	0%	0			
13	Kanpur S/S	765/400	2x1500		100%	75%	40%	30%	0		DEC-15	Award placed in Jun'13. Supply, civil works & erection under progress.
14	Narendra S/S	765/400	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg in progress.
15	Padghe S/S	765/400	2x1500		100%	60%	60%	20%	0		DEC-15	Award placed in May'12. Engg., civil works & erection under progress.
16	Pune (GIS) S/S	765/400	3000		100%	100%	100%	100%	0		FEB-15	Sub station commissioned alongwith both ICT's in Feb'14
17	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
19	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14. Engg. in progress.
20	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
21	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
22	Srikakulam S/S	765/400	2x1500		100%	75%	60%	35%	0		DEC-15	Engg., Civil workd, Supply & erection under progress.
23	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
24	Vadodara S/S	765/400	2x1500		100%	90%	90%	75%	0		JUN-15	Award placed in May'12. Engg., civil works & erection under progress. Land acquired in Jun'13.
25	Varanasi (GIS) S/S	765/400	2x1500		100%	55%	80%	15%	0		SEP-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
26	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0		JUN-14	Scheme under review as per CERC's direction.
27	Agra (Aug.)	400/220	4x105		100%	65%	80%	60%	0		JUN-15	Works under progress. Completion matching with line
28	Alipurduar (HVDC) S/S	400/220	630		0%	15%	0%	0%	0		DEC-15	land under acquisition (partly land acquired). Civil work under progress.
29	Aurangabad (Extn.)	400/220	630		100%	0%	0%	0%	0			
30	Bagpat (GIS) S/S	400/220	2x500		100%	85%	90%	80%	0		MAR-16	Completion matching with line.
31	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0		MAY-17	Award placed in Dec'14. Engg. in progress.
32	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.
33	Baripada (Addl.)	400/220	500		100%	2%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	Betul (GIS) S/S	400/220	630		100%	0%	0%	0%	0		MAY-16	Award placed in Dec'14. Engg. in progress.
35	Bhinmal S/S	400/220	315		0%	0%	0%	0%	0			
36	Birpara (160-100)	400/220	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
37	Biswanath Chariyali Pooling Station	400/132	2x200		100%	80%	90%	75%	0	AUG-13	SEP-15	Severe ROW problem faced in site works affected. 400KV by Jun'15 & balance by Sep'15.
38	Cuddapah (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
39	Daltonganj	400/220	2x315		0%	0%	62%	0%	0		MAR-16	Award placed. Supply under progress. Completion likely to be delayed due to delay in land acquisition. (yet to be acquired)
40	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award under progress.
41	Dehradun	400/220	2x315		100%	95%	90%	80%	0		MAR-16	Engg. , civil works, supply & erection under progress. Completion delay due to delay in land acquisition. completion matching with line.
42	Farakka (Aug.) (500-315)	400/220	185		100%	2%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. & civil work under progress.
43	Gooty (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
44	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	0%	0%	0%	0		JUN-16	Award placed in Dec'14. Engg. in progress.
45	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
46	Hamirpur (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
47	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
48	Jalandhar (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg in progress.
49	Jallandhar S/S	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Civil work being taken up.
50	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
51	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
52	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award under progress.
53	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
54	Kishanganj	400/220	2x315		100%	70%	60%	55%	0		JUN-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
55	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
56	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0		JUN-15	Completion matching with line.
57	Kurukshetra S/S	400/220	0		100%	50%	0%	0%	0		SEP-15	Works under progress.
58	Madhugiri S/S	400/220	500		100%	99%	99%	95%	0		SEP-15	Works under progress.
59	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
60	Malekuttaiyur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg in progress.
61	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
62	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
63	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
64	Mysore (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
65	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
66	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0		DEC-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
67	Panchkula (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14.Engg. in progress.
68	Parbati (PS)	400/220	630		100%	0%	0%	0%	0		JUN-16	Award under progress.
69	Patna (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
70	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
71	Purnea (Aug.) (500-315)	400/220	370		100%	0%	40%	0%	0		NOV-16	Award placed in Jun'14. Engg. & supply under progress.
72	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
73	Rajarhat (GIS) S/S	400/220	1000		100%	0%	0%	0%	0		APR-16	Award under progress. Land acquired in Feb'14.
74	Saharanpur	400/220	2x315		100%	90%	100%	80%	0		DEC-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
75	Samba (With 80 MVAR B. Reactor)	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
76	Sholapur (Extn.)	400/220	315		100%	75%	75%	70%	0		APR-15	Award placed in May'14. Works under progress.
77	Somanahalli (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
78	Sumba (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
79	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
80	Uttara	400/220	2x315		100%	30%	20%	0%	0		JUL-15	Alternate land acquired at pandiyabil in Mar'13. Supply & civil works under progress.
81	Vijayawada (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
82	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
83	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
84	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JAN-13	DEC-15	Erection completed Completion matching with line.
85	Ara (ICT)	220/132	160		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
86	Mokokchung (New)	220/132	70		100%	80%	90%	85%	0		MAY-15	Engg., supply, civil works & erection under progress.
87	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
88	Siliguri (160 - 100)	220/132	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
89	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
90	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	55%	15%	0%	0		MAR-16	Engg., supply & civil works under progress.
91	Namsai S/S	132/33	2x15		100%	56%	65%	12%	0		FEB-16	Supply & Civil works under progress .Completion matching with line

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
92	Roing S/S	132/33	2x15		100%	84%	95%	77%	0		SEP-15	Civil works & supply under progress. Completion matching with associated line
93	Tezu S/S	132/33	2x15		100%	87%	77%	65%	0		FEB-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

94	Kukurmara S/S	400/220	630		100%	100%	100%	100%	630		JUN-14	Completed
95	Boko (Add.Trf)	220/132	100		100%	70%	80%	50%	0		DEC-14	Work in progress.
96	Kukumara S/S (2x50)	220/132	100		100%	35%	70%	55%	0		DEC-13	Work in progress.
97	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0		JUL-14	Completed
98	Sonabil (2x100)	220/132	200		100%	40%	65%	0%	0		MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
99	Sonapur (2x100)	220/132	200		100%	0%	0%	0%	200		MAY-15	Work in progress.
100	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	90%	50%	0		OCT-14	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
101	Garividi (Marala)	400/220	630		0%	0%	0%	0%	0			
102	Jammalamadugu	400/220	630		0%	0%	0%	0%	0			
103	Kalikiri	400/220	630		0%	0%	0%	0%	0			
104	Kamavarapukota	400/220	630		0%	0%	0%	0%	0			
105	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
106	Podili S/S	400/220	630		0%	0%	0%	0%	0			
107	Sattenapally	400/220	630		100%	50%	0%	0%	0	NOV-13		Contract was terminated, because of the poor performance of the contractor. Work was awarded on 30.11.2012. 549 out of 586 Nos. foundations are completed. 2 Nos. transformer foundations completed. Construction of control room, compound wall and DG building is under progress. 405 Nos. out of 670 Nos. structure erection completed. 62 Nos. out of 417 Nos. equipment erection completed.
108	Uravakondat	400/220/132	630		0%	0%	0%	0%	0			
109	Bobbili (Vizianagaram)	220/132	100		100%	60%	75%	35%	0	DEC-12	AUG-15	Structure foundations are completed. 219/234 structure erections completed. remaining works are under Work awarded on 26.09.2013. Site yet to be handed over by the Revenue Dept.
110	Chakrayapet	220/132	200		0%	0%	0%	0%	0			
111	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		JUN-15	Works under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
112	Goddummarri	220/11	100		100%	100%	100%	100%	0		JUN-15	Works completed.
113	Gollapuram	220/132	200		100%	27%	40%	0%	0		DEC-15	Civil works are under progress and 85/258 foundation works completed
114	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
115	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Works stopped as per the instructions of Hon'ble High Court regarding the Substation site issue.
116	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
117	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
118	Porumamilla	220/132	200		100%	70%	0%	0%	0		OCT-15	Control room and other civil works and structure foundation works are under progress.
119	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
120	Vajrakarur	220/132	100		100%	55%	70%	80%	0		AUG-15	works are under progress.
121	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

122	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			
123	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
124	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
125	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
126	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
127	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
128	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
129	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
130	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
131	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
132	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
133	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

134	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0		NOV-14	Final forest approval received on 27.08.2014.
135	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
136	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
137	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
138	Girwani S/S	220/132	160		100%	25%	0%	0%	0		MAR-15	Work U/P

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

139	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
140	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
141	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
142	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
143	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

144

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

145	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
146	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
147	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
148	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
149	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
150	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
151	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
152	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
153	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
154	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
155	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
156	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
157	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
158	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
159	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
160	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
161	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
162	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
163	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
164	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
165	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
166	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
167	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
168	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
169	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
170	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
171	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
172	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
173	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
174	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
175	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
176	Manjuwas S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
177	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
178	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
179	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
180	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
181	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
182	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
183	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
184	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.:

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												06.06.14
185	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
186	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
187	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
188	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
189	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
190	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
191	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
192	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

193	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
194	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
195	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
196	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
197	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
198	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
199	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
200	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
201	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
202	Koti S/S	220/132	200		0%	0%	0%	0%	0			
203	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
204	Mandhala	220/66	100		0%	0%	0%	0%	0			
205	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
206	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
207	Barhi S/S	220/132	200		10%	55%	0%	0%	0		JUN-15	work in progress
208	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
209	Gurgaon Sector - 33	220/66	200		100%	45%	0%	0%	0		JUN-15	Work awarded and under progress.
210	Gurgoan Sector - 20 (GIS)	220/66	300		100%	40%	20%	0%	0		JUN-15	work under progress
211	Gurgoan Sector -57	220/66	200		100%	40%	40%	0%	0		JUN-15	work under progress
212	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Work awarded to M/S TBEA Shenyang Transformer group company Limited on dated 7.02.14
213	Hukmawali S/S	220/132	200		100%	96%	98%	98%	0		JAN-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
214	Meerpur Kurali S/S	220/66	200		100%	0%	0%	0%	0		MAY-15	Work allotted and under progress.
215	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
216	Panchgaon S/S	220/66	200		100%	42%	0%	0%	0		MAY-15	Work awarded to M/s Emirates Technical Associates JV M/s ETA Star International LLC Abu Dhabi on dt. 13.01.14. Work under progress
217	Panchkul Sector- 32 S/S	220/66	200		100%	50%	20%	0%	0		MAY-15	Work awarded to M/S Inabansa Spain on dt. 25/9/13
218	RGEC, Sonipat S/S	220/33	200		100%	30%	30%	0%	0		JUL-15	Work under progress.
219	Sector -6, Sonipat S/S	220/33	200		100%	15%	0%	0%	0			Work under progress
220	Sonta S/S	220/66	200		100%	98%	98%	98%	0		MAR-15	Work awarded on 29.02.2012. Two transformer of rating 220/66 kV 100 MVA will be install in 220 kV Sonta.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

221	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
222	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
223	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
224	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
225	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
226	Khangral (Bodhkhharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
227	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
228	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
229	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
230	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
231	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
232	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
233	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
234	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
235	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
236	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
237	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
238	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

239	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
240	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
241	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
242	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
243	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KPTCL

244	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
245	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
246	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
247	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected except 11kV NCT. Jelly spreading 90% complete. CI pipe earthing, control cable laying & termination, 220kV battery set erection & road work under progress. Minor works to be taken up. Materials to be supplied. 1) 11kV NCT-1No 2) Lightning Mast fixtures-9sets
248	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		MAR-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
249	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
250	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
251	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
252	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
253	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
254	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		JUN-15	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
255	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

256 Kanjikkod (Add.Tr.) 220/110 50 0% 0% 0% 0% 0

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
257	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
258	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
259	Handia S/S	400/220	630		0%	0%	0%	0%	0			
260	Katni (Addl.)	400/220	315		0%	0%	0%	0%	0			
261	Nagda (Addl.)	400/220	315		100%	25%	0%	0%	315		MAR-15	Total 5%work completed.civil work under progress.
262	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
263	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
264	Ashoknagar S/S	220/132	320		0%	0%	0%	0%	0			
265	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
266	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
267	Bina S/S	220/132	160		0%	0%	0%	0%	0			
268	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
269	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
270	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
271	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
272	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
273	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
274	Indore - II	220/132	160		0%	0%	0%	0%	0			
275	Indore S/S	220/132	160		0%	0%	0%	0%	0			
276	Julwania S/S	220/132	320		100%	20%	0%	0%	320		MAR-15	Work commenced recently. Civil work under progress.4% work completed.
277	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
278	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
279	Morena S/S	220/132	320		0%	0%	0%	0%	0			
280	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
281	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
282	Pithampur S/S	220/132	160		0%	0%	0%	0%	0			
283	Shajapur - II S/S	220/132	160		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
284	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
285	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
286	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
287	Sirmour S/S	220/132	160		100%	5%	0%	0%	160		DEC-15	Civil Work under progress.About 01% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

288	Aurangabad - III S/S	765/400	3000		100%	60%	80%	5%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
289	Aurangabad II	400/220	1000		100%	84%	62%	38%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
290	Chandrapur-II	400/220	500		100%	84.57%	96%	67.5%	0		DEC-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
291	Koradi -II	400/220	500		100%	77.24%	91%	62.44%	0		SEP-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												partly removed.
292	Koyna S/S	400/220	4x167		100%	0%	0%	0%	0			Substation to be deleted.
293	Kudus S/S	400/220	2x500		100%	58%	30%	13%	0		DEC-15	Due to slow progress previous contract cancelled & new order issued recently to other agency.
294	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
295	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
296	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
297	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		SEP-15	Work in progress.
298	Bhalwani S/S	220/33	2x25		100%	59%	50%	47.3%	0		DEC-15	Civil & electrical work in progress.
299	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-16	Substation to be dropped due to land problem
300	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
301	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
302	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
303	Butibori II	220/132	2x100		0%	40%	10%	0%	0		MAR-16	To be deleted.
304	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
305	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
306	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
307	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
308	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
309	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		DEC-15	Order placed to M/s. Alstom.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Work just started.
310	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	scope : 2X 200 MVA , 220/132 kV & 2x 50 MVA , 220/33 kV T/F's. 2x 200MVA ICTs commissioned on dtd.29.03.2014. & 1X 50 MVA T/F commissioned on dtd.29.03.2014. 1 X 50 MVA expected by March 2015.
311	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
312	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	JUN-15	Under arbitral group B- Work order placed to M/s. oberon.
313	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow. Hence notice issued to contractor.
314	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
315	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
316	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
317	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
318	Nandgaon Peth S/S	220/33	100		100%	90%	100%	93.85%	0	SEP-12	DEC-15	Work in Progress.
319	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
320	Narsi S/S	220/33	2x25		100%	0%	0%	0%	0			Substation repeated. Please delete this substation.
321	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
322	New Pardi	220/33	1x50		0%	0%	0%	0%	0		MAR-16	SCOPE INCLUDED IN SR. NO 25. to be

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												deleted. Repeated substation.
323	New Pardi S/S	220/132	200		100%	47%	95%	52%	0		MAR-16	Work in Progress.
324	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
325	Phulambri S/S	220/132	100		100%	47.72%	75%	44.92%	0		JUN-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
326	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
327	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
328	Sayane S/S	220/33	50		100%	87%	85%	32.54%	0		AUG-16	Under Arbitral Group B. Retenderised. Work allotted to SP Power.
329	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
330	Theur S/S	220/22	50		100%	85%	100%	95%	0		MAR-16	To be deleted.
331	Uppalwadi S/S	220/132, 2x100+2x5 220/33	0		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
332	Vile Bhagad S/S	220/33	50		100%	98%	95%	90%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
333	Wada-II S/S	220/22	100		100%	75%	75%	68.29%	0		DEC-15	Work in progress. T/F No. 1, 100 MVA laying at site delivered by M/s. Kanohar Electricals Ltd. on 10.12.14.
334	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
335	Killing S/S	400/220	630		100%	95%	100%	100%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed.
336	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
337	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land, staff barrack & 33kV switchyard is in progress.
338	Lad Nongkrem S/S	132/33	40		100%	25%	30%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert completed. Transformer pad completed. Fencing works is in progress. Materials procurement is under progress.
339	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
340	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		JUN-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad. Transformer pad for the second transformer is also completed. Overall progress 90% completed.
341	Mustem S/S	132/33	40		100%	95%	85%	80%	0		MAY-15	Levelling of land, retaining wall, security barrack, boundary fencing, transformer pads, Control room, 33kV switchyard,

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
342	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	approach road, Foundation works & erection of 132kV column completed. 2 nos. 20MVA transformer received & placed in the pad. Fending of 132/33kV switchyard under progress.
343	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	Land acquisition for the substation is under process. The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
344	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
345	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
346	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for colmn. Sir. & equipment is in progress.
347	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
348	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
349	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
350	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
351	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
352	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
353	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
354	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
355	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
356	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
357	Mendhasal S/S	220/33	200		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

358 connective with DTL 400 2x315 0% 0% 0% 0% 0 .

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
359	Rajpura S/S (2x500)	400/220	1000		100%	80%	80%	80%	0		JUN-15	Work is in progress
360	Abhoar S/S	220/66	100		100%	85%	95%	85%	0		APR-15	Work completed. Transformer test charged on 66 KV on 21.03.15
361	Badal (New) S/S	220/66	100		100%	85%	95%	80%	0		MAY-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
362	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
363	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
364	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
365	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
366	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	85%	60%	50%	0		JUN-15	Work in progress
367	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
368	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
369	Ghubaya (Aug)	220/66	50		100%	30%	50%	20%	0		JUN-15	
370	Jadla S/S	220/132	160		100%	60%	25%	15%	0		JUN-15	Work is in progress.
371	Majra S/S	220/66	160		100%	45%	15%	10%	0		JUN-15	Work in progress
372	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
373	Mehalpur (Aug.)	220/66	50		100%	45%	0%	0%	0		JUN-15	Civil works in progress.
374	Naraingarh S/S	220/132	60		100%	65%	15%	0%	0		JUN-15	Work in progress
375	Nurmehal (Aug.)	220/66	100		100%	50%	0%	0%	0		SEP-15	Civil Works in progress
376	Sarna (Aug.)	220/66	100		100%	0%	0%	0%	0		SEP-15	Tenders for civil works opened and work under allotment.
377	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
378	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
379	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
380	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
381	Srinagar S/S	400/220	630		100%	77%	82%	80%	0	DEC-12	DEC-15	Work in progress.total progress 80 %
382	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
383	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
384	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared
385	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
386	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
387	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
388	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress
389	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
390	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Connectivity schedule of generators in Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
391	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
392	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
393	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
394	Ajmer S/S	400/220	315		100%	95%	100%	63%	0		JUN-15	
395	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
396	Babai S/S	400/220	630		100%	78%	80%	63%	0		MAR-16	
397	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
398	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
399	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
400	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
401	Ramgarh S/S	400/220	1500		100%	100%	85%	70%	0			
402	Aau S/S	220/132	160		100%	80%	80%	86%	0		APR-15	
403	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
404	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
405	Banar S/S	220/132	320		0%	0%	0%	0%	0			
406	Bansur S/S	220/132	100		100%	30%	100%	0%	0			
407	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	62%	0		MAR-16	
408	Behro S/S	220/132	100		100%	0%	100%	2%	0			
409	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
410	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
411	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
412	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
413	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
414	Chonkarwada S/S	220/132	100		0%	0%	0%	0%	0			
415	Danta Ramgarh	220/132	100		100%	100%	80%	36%	0		MAR-16	
416	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
417	Jethana S/S	220/132	100		100%	20%	5%	0%	0			
418	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
419	Kanasar S/S	220/132	320		0%	80%	0%	0%	0			
420	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
421	Kuchera S/S	220/132	100		100%	5%	5%	1%	0			
422	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
423	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
424	Niwana S/S	220/132	100		100%	5%	4%	0%	0			
425	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
426	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
427	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
428	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
429	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
430	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
431	mandelgarh S/S	220/132	100		100%	5%	0%	0%	0			Civil work started & Scheme shall be completed on turnkey

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
432	Anaikadavu S/S	400/230	515		100%	45%	25%	25%	0		DEC-15	Work under progress. Control room roof ground floor slab completed. Plinth and structure erection work is under progress. Company addressed to speed up the work.
433	Dharmapuri (Palavady)	400/230-110	515		100%	10%	0%	0%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed.
434	Kanarapatty S/S	400/230	700		100%	15%	15%	15%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
435	Rasipalayam S/S	400/230	630		100%	30%	5%	5%	0		MAR-16	Work under progress. Ground floor completed. Ist floor column raising under progress. Transformer plinth work is under progress.
436	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	60%	10%	10%	0		MAR-16	Civil works are under progress. Control room 50 % completed. Tower erection 100% completed. Earth mat 55% and equipment erection 30% completed.
437	Thappakujindu S/S	400/110	200		100%	35%	20%	20%	0		DEC-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room Ground floor roof slab shuttering work is under progress. Company has been addressed to speed up the work
438	Thervaigandigai S/S	400/230	630		100%	95%	90%	90%	0		AUG-15	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level.
439	Ambattur (3dr Main Road)	230/110	100		100%	30%	0%	0%	0		DEC-15	Control room and plinth works are under progress.
440	Anthiyur (Addl.)	230/11	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
441	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
442	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
443	Gurubarapally S/S	230/110	100		100%	30%	5%	5%	0		MAR-16	Control room and plinth work is under progress.
444	Karuvalur S/S	230/110	100		100%	70%	15%	10%	0		MAR-16	Control room:Ground floor roof slab shuttering work is under progress. Tower foundation on 230 KV side completed. Equipment foundation is under progress.
445	Kinnimangalam S/S	220/110	100		100%	70%	25%	25%	0		AUG-16	Work under progress. Control room upto 2nd floor roof level completed. Transformer received and placed at plinth.
446	Kumbakonam S/S	230/110	100		100%	45%	40%	40%	0		MAY-16	Civil and structure erection works are under progress.
447	Kurukathi S/S	220/110	100		100%	95%	70%	70%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is to be taken up.
448	Omega S/S	230/110	100		100%	80%	60%	20%	0		SEP-15	Work under progress. Control room and plinth work is under progress.
449	Poiyur S/S	230/110	200		100%	50%	40%	40%	0		MAR-16	Control room roof level completed and structure erection works are under progress.
450	Purisai S/S	230/110	100		100%	20%	0%	0%	0		MAR-16	Filling work completed. Control room and retaining wall work is under progress.
451	Singapuram S/S	230/110	100		100%	50%	85%	50%	0		DEC-15	Work under progress. As the progress are very slow, the contractor has been instructed to speed up the work.
452	TNEB HQ S/S	230/11	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress. 310/352 piles completed. Tender opened for GIS and under process.
453	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		AUG-15	SAS Panels supply awaited. SAS Panels supply awaited.
454	Thiruvekkadu	230/110	200		100%	75%	5%	5%	0		MAR-16	Work under progress. Plinth work 70% completed.
455	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
456	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	SEP-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress.
457	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
458	Vyasarpadi	230/110	100		100%	90%	20%	20%	0	DEC-12	SEP-15	Control room and plinth works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
459	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
460	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
461	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
462	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
463	Erragadda (3x160)	220/132	160		100%	95%	95%	95%	0	SEP-12	JUL-14	All control & Module room works completed.Module erection completed. HV Testing done. Cable termination works to be taken up.
464	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
465	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
466	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
467	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
468	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
469	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
470	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
471	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
472	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			
473	Parigi S/S	220/13	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
474	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
475	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
476	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

477	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
478	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
479	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
480	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
481	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
482	Agra (UP) S/S	765/400	3000		0%	0%	0%	0%	0		DEC-16	
483	Agra (South) S/S	400/132	600		0%	0%	0%	0%	0		DEC-16	
484	Aligarh S/s	400/220	1000		100%	58%	100%	26%	0		APR-15	Work is in progress.
485	Banda S/S	400/220	630		100%	9%	60%	0%	0		MAY-15	WIP.
486	Mathura S/S	400/220	2x315		100%	0%	0%	0%	0			
487	Muradnagar - II S/S	400/220	480		100%	66%	95%	26%	0		JUN-15	Work is in progress.
488	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
489	Orai S/S	400/220	630		100%	64%	80%	28%	0		DEC-15	WIP.
490	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
491	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
492	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
493	Baghpat S/S	220/132	200		100%	93%	98%	36%	0		JUN-15	WIP.
494	Bah S/S	220/132	200		100%	44%	0%	3%	0		DEC-15	WIP.
495	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		APR-15	WIP.
496	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		APR-15	S/s charged on 31.03.2015
497	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		APR-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
498	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	APR-15	10.01.2013.Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines.UPRNN has been requested for starting the work. Work is in Progress. One no. 220/33KV, 60 MVA T/F erected Decision taken by Hon'ble Supreme Court regarding construction of two Nos., well type foundation work to be taken up by civil unit now. Progress 95%.
499	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
500	Chhatta S/S	220/132	320		100%	61%	7%	15%	0		APR-15	WIP.
501	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
502	Debai S/S	220/132	200		100%	92%	91%	73%	0		APR-15	WIP.
503	Harhua S/S	220/33	120		100%	58%	0%	32%	0		APR-15	WIP.
504	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
505	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JUN-15	Work not started.
506	Lalitpur S/S	220/132	630		100%	92%	90%	29%	0		DEC-16	The original capacity of Lalitpur Sub-station is 2*100 instead of 630 MVA. Land Identified.
507	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			
508	Mahoba S/S	220/132	200		100%	10%	20%	0%	0		JUL-15	
509	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
510	Nighasan (Lakhimpur) S/S	220/132	200		100%	80%	100%	81%	0		JUN-15	Work is in progress.
511	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
512	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
513	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
514	Sikandara S/S	220/132	200		100%	55%	3%	11%	0		JUL-15	Work in Progress.
515	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
516	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
517	Tanda	220/132	320		100%	91%	95%	75%	0		APR-15	WIP.
518	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

519	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
520	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
521	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
522	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
523	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
524	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
525	Morena S/S	400/220	630		0%	0%	0%	0%	0			
526	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

527	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

528

Gurgaon

400/220

2x500

0%

0%

0%

0%

0

NOV-13

SEP-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

529 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
530	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
531	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
532	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
533	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
534	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
535	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
536	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
537	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

538

Amargarh (GIS) S/S

400/220

630

0%

0%

0%

0%

0

AUG-14

OCT-18

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

539 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

540	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

541 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

542	Greater Noida AIS	765/400	2x1500		100%	78%	40%	18%	0		AUG-15	
543	Hapur AIS	765/400	2x1500		100%	56%	18%	5%	0		AUG-15	
544	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
545	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
546	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
547	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
548	Indirapuram GIS	400/220	2x500		50%	0%	0%	0%	0			
549	Nehtaur (Bijnor) AIS	400/132	2x200		100%	3%	0%	0%	null			
550	Sikandrabad AIS	400/220	2x500		0%	93%	45%	30%	0			
551	Ataur GIS	220/33	3x60		0%	0%	0%	0%	0			
552	Dasna GIS	220/132	2x100		0%	0%	0%	0%	0			
553	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
554	Darbhangha (GIS)	400/220	1000		100%	null%	0%	0%	null		JUN-16	Land Acquisition 100% completed.64% excavation of boundary wall is completed.12% excavation of reactor and transformer completed.
555	Motihari (GIS)	400/132	400		100%	null%	0%	0%	null		AUG-16	Land Acquisition 100% Completed.50 % filling of Approach road work is completed.33.3% substation filling is completed.