

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 31-MAY-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	auto - Transformer at Dhanbad S/s	220/33	320		0	0	0	0				NIT floated on 12.05.17
2	Auto - Transformer at Jamshedpur S/s	220/33	160		0	0	0	0	0			
3	Power Transformer at Durgapur S/s (Only Erection)	220/33	80		0	0	0	0	0			
4	Burdwan GIS along with associated line bays at Parulia S/s	220/132	160		0	0	0	0				DVCs application for PSDF grant has been approved by monitoring committee. Letter of approval from MoP is awaited.
5	Gola (2x80MVA)	220/132	160		100	0	0	0			DEC-15	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.
6	North Karanpura S/s ATR-II	220/132	160		0	0	0	0	0			
7	DSTPS ICT-II S/s	220	315		0	0	0	0				220 KV infrastructure at DSTPS is under construction.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0	0	MAY-19	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0	0			
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0	0			Yet to be awarded.
22	(J&K) Drass S/S	220/66	4x16.67		100	40	80	0	0		MAY-17	Award placed. Work under progress.
23	(J&K) Kargil S/S	220/66	7x16.67		0	0	0	0	0		MAY-17	land yet to be handed over by Distt. Administration.
24	(J&K) Khalsti S/S	220/66	4x16.67		100	55	80	0	0		SEP-17	Work under progress.
25	(J&K) Leh S/S	220/66	7x16.67		100	60	80	0	0		JUN-17	Work under progress.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0	0	MAR-19		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0	0		MAR-19	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0	0		MAR-19	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0	0	APR-19	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0	0	APR-19	APR-19	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0	0			
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0	0	MAY-19	MAY-19	
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0	0		NOV-18	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0	0		NOV-18	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0	0	APR-19	APR-19	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0	0			
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0	0			Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0	0			Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0	0			Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0	0			Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	0			0	0	0	0	MAY-19	MAY-19	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0	0		NOV-19	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0	0		NOV-19	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0	0	MAY-18		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0	0		AUG-19	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0	0			Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0	0		AUG-19	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0	0		OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0	0	MAY-19	MAY-19	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0	0		AUG-19	
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0	0	MAY-18	MAY-18	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0	0	MAY-18	MAY-18	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0	0		AUG-19	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0	0		MAR-19	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0	0		MAR-19	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0	0	MAR-19	MAR-19	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0	0			Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0	0	MAR-19	MAR-19	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0	0		MAR-19	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0	0		MAR-19	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0	0		MAR-19	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0	0			
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0	0		MAR-19	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0	0		MAR-19	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0	0		APR-19	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0	0	APR-19		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0	0		APR-19	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0	0			Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0	0			Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0	0			
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0	0			
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0	0			
95	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0	0			
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0	0			
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0	0			
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0	0			
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0	0			
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0	0			
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0	0			
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0	0			
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0	0		NOV-19	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0	0			
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0	0		NOV-19	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0	0		NOV-19	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0	0		NOV-19	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0	0	MAY-18	MAY-18	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0	0		AUG-19	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0	0		OCT-19	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0	0		OCT-19	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0	0	MAY-18	MAY-18	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0	0			Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0	0		DEC-18	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0	0		DEC-18	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0	0	MAR-19	MAR-19	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0	0		DEC-18	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0	0		NOV-18	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0	0		OCT-18	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0	0			
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0	0			
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0	0			
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0	0			
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	80	80	74				Pole-III along with HVDC line commissioned in Mar'17. Balance work under progress. Pole-IV expected by Jun'17.
2	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100	100	100	100			DEC-16	Bay commissioned.
3	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100	45	40	0				Work under progress.
4	Champa - Kurukshetra HVDC S/S Pole II	800	1500		100	97	99	93		JUL-15		Pole-I alongwith HVDC line commissioned in Mar'17. Pole-II expected by Jun'17.
5	Agra S/S	765/400	500					0			JUL-17	
6	Ajmer S/S	765/400	2x1500		100	78	75	65		APR-17		Award placed in Apr'15. work under progress.
7	Angul S/S (Bus Arrangment)	765/400	2x1500		100	0	0	0	0		APR-19	Scpoe deleted.
8	Banaskanta S/S	765/400	2x500		100	65	55	25		APR-18		Award placed in Sep'15. Work under progress.
9	Bay Aligarh (GIS)	765/400	0		100	55	30	10			APR-18	Award placed in Oct'15. Work under progress.
10	Bay Dharajaygarh S/S	765/400	0		100	99	96	96			JUN-17	Work under progress. Completion matching with line.
11	Bay extn. Ajmer S/S	765/400	0		100	70	50	30		APR-18	APR-18	work under progress. Completion matching with associated line.
12	Bay extn. Angul S/S	765/400	0		100	95	92	87		DEC-15	JUN-17	Engg. supply, civil works & erection under progress. Completion matching with line.
13	Bay Extn. Angul S/s	765/400	0		100	100	100	100			JUN-17	Bay commissioned in Jan'17.
14	Bay Extn. Aurangabad S/S	765/400	0		100	95	99	95			MAR-17	work under progress.
15	Bay Extn. Banaskantha S/S	765/400	0		100	5	0	0			JUL-18	Award placed in Mar'16. Engg. in progress.
16	Bay Extn. Bhiwani S/S	765/400	0		100	100	100	100			OCT-16	Bay commissioned.
17	Bay Extn. Fatehpur S/S	765/400	0		100	0	0	0			SEP-16	Award placed in Mar'17. Engg. in progress..
18	Bay Extn. Gwalior S/S	765/400	0		100	0	0	0			APR-18	Award under progress.
19	Bay Extn. Hyderabad S/S	765/400	0		100	90	95	75			MAY-18	Work under progress.
20	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100	95	95	75			MAY-17	Work under progress.
21	Bay Extn. Jabalpur PS	765/400	0		100	95	95	75			APR-18	Work under progress.
22	Bay Extn. Jaipur S/S	765/400	0		100	85	80	70			OCT-16	Work under progress.
23	Bay Extn. Raipur Pooling Station	765/400	0		100	95	95	95	0		DEC-16	Work under progress. Matching with line.
24	Bay Extn. Salem Pooling Station	765/400	0		0	0	0	0	0			
25	Bay Extn. Wardha S/S	765/400	0		100	100	100	100			DEC-16	Bay commissioned in Mar'17.
26	Bhadla S/S	765/400	3x1500		100	15	0	0				Award Placed in Aug'16.Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Bhiwani (Addl.)S/S	765/400	333		100	100	100	100			AUG-15	Commissioned in Aug'15.
28	Bhuj Pooling Station	765/400	2x1500		100	45	30	0		JUL-18		Award placed in Mar'16. Work under progress.
29	Bikaner S/S	765/400	2x1500		100	15	0	0				Work under progress. Unauthorised mining affect site progress. State/Distt. admn. help required.
30	Chilakaluripeta S/S (PSITL - TBCB)	765/400	2x1500		100	2	0	0		APR-19		Award placed in Dec'16. Land acquired. Work under progress.
31	Chittorgarh S/S	765/400	2x1500		100	74	78	60		APR-17		Work under progress.
32	Cuddapah S/s	765/400	2x1500		100	40	20	0				Award placed in Feb'16. Work under under progress. Efforts being made for priority 400KV portion matching with NP Kunta Gen. Ph.-III.
33	Extn. Aurangabad (PG)	765/400	0		100	100	100	100	0	MAR-16	SEP-15	Commissioned in Sep'15.
34	Extn. Chittorgarh S/S	765/400	0		100	55	50	35		APR-18	APR-18	Work under progress.
35	Extn. Gaya S/S	765/400	0		100	0	0	0			JUN-19	Award under placed in Mar'17.
36	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100	40	35	5			JUN-18	Award placed in Apr'16. Work under progress.
37	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			JUN-18	Award placed in Mar'17.
38	Extn. Jharsuguda S/S	765/400	0		100	95	92	87		DEC-15	JUN-17	Works under progress. Completion matching with line.
39	Extn. Kanpur (GIS)	765/400	0		100	100	85	90	0	JUN-16	MAR-17	Award placed in Feb'14. Work under progress.
40	Extn Kanpur S/S	765/400	0		100	100	100	100			MAR-17	Bay commissioned.
41	Extn. Lucknow S/S	765/400	0		100	100	99	99			MAR-17	Work under progress.
42	Extn. Meerut S/S	765/400	0		100	100	100	100	0	MAR-15	MAY-15	Commissioned in May'15.
43	Extn. Moga S/S	765/400	0		100	100	100	100	0	MAR-15	MAY-15	Commissioned in May'15.
44	Extn. Patna S/S	765/400	0		100	0	0	0			JUN-19	Award placed in Mar'17. Engg. in progress.
45	Extn. Ranchi S/S	765/400	0		100	94	92	84		MAR-17	MAR-17	Work under progress.
46	Extn. Solapur (PG)	765/400	0		100	100	100	100	0	MAR-16	SEP-15	Commissioned in Sep'15.
47	Extn. Solapur S/S	765/400	0		100	20	5	0			JAN-18	Award placed in Apr'16. Work under progress.
48	Extn. Tuticorin S/S	765/400	0		100	85	90	60	0	SEP-14	DEC-16	Work under progress.
49	Extn. Varanasi S/S	765/400	0		100	100	100	100	0	MAY-15	MAR-16	Commissioned in Mar'16.
50	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100	45	40	0			JUN-18	Award placed in Apr'16. Work under progress.
51	Extn. Vindhyachal Pooling Station	765/400	1500		100	95	95	75				Award placed in Aug'15. Work under progress.
52	Gaya (ICT) S/S	765/400	500		100	0	0	0				Award under progress.
53	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100	75	65	55		MAR-18		Works under progress. efforts being made to complete earlier.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
54	Jharsuguda Pooling Station	765/400	2x1500		100	100	100	100		JUN-15		Commissioned in Jan'16.
55	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100	28	18	8				Work under progress.
56	Jhatikara S/S	765/400	500		100	65	60	55				Work under progress.
57	Kudgi (GIS) S/S	765/400	0		100	100	100	100	0	DEC-15	DEC-15	Commissioned in Dec'15.
58	Meerut (Aug.)	765/400	1500		100	65	40	0				Work under progress.
59	Nellore	765/400	3000		0	0	0	0		MAR-17		Extn. at Nellore- Award placed in Mar'17.
60	Orai S/S	765/400	1000		100	60	40	15		APR-18		Work under progress.
61	Padghe S/S	765/400	2x1500		100	95	95	90		AUG-14		Supply, civil works & erection under progress.Completion matching with line.
62	Parli S/S (PPTL -TBCB)	765/400	2x1500		100	32	25	8		JAN-18		Work under progress.
63	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0	0		MAR-14	
64	Srikakulam S/S	765/400	2x1500		100	98	98	96		JUN-15		765KV Bay commissioned in Jan'17 matching with associated line. Completion delayed due to down-stream not ready, matching with Srikakulam - Garividi line (under TBCB).
65	Tehri (GIS)	765/400	4x800		100	50	30	0		NOV-17		Award placed in Mar'15. Engg., civil work & supply under progress.
66	Warora PS (PWTl-TBCB)	765/400	2x1500		100	70	50	25		NOV-17		Award placed in Apr'16. Work under progress.
67	Agra (Extn.)	400/220	315		100	50	40	0		JUL-17		Award placed in Sep'15. Work under progress.
68	Alipurduar HVDC S/S	400/220	630		100	100	100	100			MAR-17	Both ICT's commissioned in Mar'17
69	Aurangabad (Extn.)	400/220	630		100	98	100	98		OCT-12	FEB-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
70	Ballabgharh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	90	90	70				ICT-I & II commissioned in Feb'16 & Sep'16. Balance work under progress.
71	Bay Barh (Switchyard)	400/220	0		100	100	100	100	0		JUN-15	Commissioned in Jun'15.
72	Bay Extn Alipurduar	400/220	0		100	99	99	99			JAN-18	Bays available/ ready. Commissioning matching with line.
73	Bay Extn. Allahabad S/S	400/220	0		100	100	100	100		JUL-15	APR-16	Ready for commissioning/ commissioned.
74	Bay Extn. Amritsar S/S	400/220	0								SEP-16	
75	Bay Extn. Aurangabad S/S	400/220	0		100	60	50	15			SEP-17	Work under progress.
76	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
77	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned in April 2017.
78	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
79	Bay Extn. Biharshariff	400/220	0		100	80	75	55			DEC-16	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
80	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			OCT-16	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
81	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
82	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
83	Bay Extn. Champa S/S	400/220	0		100	90	88	80			APR-17	Work under progress. Completion matching with line.
84	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		NOV-14	DEC-16	Bay ready. Commissioning matching with line.
85	Bay Extn. Dehar S/S	400/220	0		100	90	80	76			SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
86	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			MAY-17	Work under progress. Completion matching with line.
87	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100			MAR-17	Commissioned in Mar'17.
88	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
89	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			DEC-16	Bay commissioned in Mar'17.
90	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100			DEC-16	Bay commissioned in Mar'17.
91	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
92	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0			SEP-17	Work under progress.
93	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99			DEC-16	Completion matching with line.
94	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100			AUG-17	Bay commissioned .
95	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUL-13	OCT-16	Works under progress.
96	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		NOV-14	DEC-16	Commissioning matching with line.
97	Bay extn. Kota S/S	400/220	0		100	100	100	100		MAR-15	JUN-17	Commissioning matching with line.
98	Bay Extn. Kota S/S	400/220	0		100	70	50	35			NOV-17	Award placed in Aug'15. Work under progress.
99	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100	0		JUN-17	Work completed. Commissioning matching with line.
100	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			DEC-16	Balance work under progress.
101	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100	45	43	25			MAR-18	Work under progress.
102	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30	0		MAY-17	Award placed in Dec'14. Work under progress.
103	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			DEC-16	Work under progress. Completion matching with line
104	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Dec'16.
105	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
106	Bay extn. Navsari S/S	400/220	0		100	100	100	100		OCT-16	OCT-16	Bay completed. Commissioning matching with line.
107	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
108	Bay Extn. Orai S/s	400/220	0		100	0	0	0			APR-18	Award placed in Oct'15. Engg. in progress.
109	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			MAR-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
110	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
111	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
112	Bay Extn. Salem S/S	400/220	0		100	100	100	100			DEC-16	Bay commissioned in Oct'16.
113	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-16	work under progress.
114	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
115	Bay Extn. Sholapur S/S	400/220	0		100	60	50	20			MAR-17	Award placed in Jun'15. Work under progress.
116	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40			MAR-17	work under progress.
117	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-16	Work almost completed, completion matching with line.
118	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	AUG-17	Bay commissioned in Dec'16
119	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			FEB-17	Bay commissioned in Mar'17.
120	Bay Extn. Tuticorin PS	400/220	0		100	75	60	50			DEC-16	Work under progress.
121	Bay extn. Vapi S/S	400/220	0		100	100	100	100		OCT-16	OCT-16	Bay completed. Commissioning matching with line.
122	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0	0			
123	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
124	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
125	Betul (GIS) S/S	400/220	630		100	95	95	95				Work under progress. Completion matching with line
126	Bhadla S/S	400/220	1500		100	15	0	0				Work under progress.
127	Bhuj Pooling Station	400/220	2x500		100	45	30	0		JUL-18		Award placed in Mar'16. Work under progress.
128	Bongaigaon (2nd ICT) S/s.	400/220	315		100	35	30	25		DEC-17		Award placed in Nov'15. work under progress.
129	Cuddapah (Extn.)	400/220	500		100	72	62	55		FEB-17		Award placed in Sep'14. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
130	Daltonganj	400/220	2x315		100	58	80	25		NOV-12		Award placed in May'16 after re-tendering. Engg., supply, civil works & erection under progress. Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also delayed by JSEB.
131	Dwarka -I (GIS) S/S	400/220	2000		100	0	0	0		MAY-17		Award placed in Dec'16. Land acquired in Aug'16. Engg. in progress.
132	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
133	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
134	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
135	Extn. Chaibasa S/S	400/220	63		100	100	100	100	0	MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
136	Extn. Chittorgarh S/S	400/220	0		100	80	70	55			MAR-17	Deposit work by RVPNL. Work under progress.
137	Extn. Daltonganj S/S	400/220	2x160		100	40	20	0				Award placed in Jul'16. Work under progress.
138	extn. Dharmapuri (Salem New) S/S	400/220	0		100	99	99	98			MAY-17	work under progress.
139	Extn. Dulhasti S/S	400/220	0		0	0	0	0	0	NOV-14		
140	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
141	Extn. Hindupur S/S	400/220	0		100	0	0	0			JUL-18	To be implementation by APTRANSCO.
142	Extn. Indore S/s	400/220	2x500		100	75	60	20				Award placed in Jan'16. work under progress.
143	Extn. Itarsi S/S	400/220	500		100	80	80	45				Work under progress. Efforts being made to complete earlier.
144	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100	85	80	70			NOV-17	Work under progress.
145	Extn. Jaipur (South) S/S	400/220	0		100	70	50	40			NOV-17	Award placed in Aug'15. Work under progress.
146	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25			JUL-17	Work under progress.
147	Extn. Jeerat S/S	400/220	0		100	5	0	0			APR-18	Award placed in Aug'16. Work under progress.
148	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
149	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0	0			
150	Extn. Madugiri S/S	400/220	500		100	100	100	100				Work completed. Matching with TBCB line.
151	Extn. Mainpuri S/S	400/220	500		100	50	35	10				Award placed in Mar'16. Work under progress.Efforts being made to complete earlier i.e. Jul'17.
152	Extn. NP Kunta S/s	400/220	500		100	50	5	5				Efforts being made for earlier completion in view of NP Kunta Gen.
153	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
154	Extn. Parli Switching Station	400/220	0		100	25	5	0			FEB-18	Award placed in Apr'16. Work under progress.
155	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
156	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0	0			
157	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
158	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
159	Extn. Sikar S/S	400/220	500		100	85	75	45				Award placed in Mar'16. Supply & civil work under progress. Issue needs to be takk up with State for construction of 220KV line. In absence of line, bay not be utilised. Readiness of the bay expected by Jul'17.
160	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
161	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100	75	60	50			JUL-18	Work under progress.
162	Extn. Tuticorin Pooling Station	400/220	0		100	4	0	0	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
163	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0			JUL-18	Award placed in May'16. Work under progress.
164	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0	0		JUL-17	Work under progress.
165	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50				Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temperaily stored at Durgapur. Scope proposal to be deleted from Scheme.
166	Gooty (Extn.)	400/220	500		100	80	60	55		FEB-17		Award placed in Sep'14. Work under progress.
167	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100	95	95	70		JUN-16		Work under progress.
168	Gurgaon (Extn.)	400/220	500		100	95	95	65		MAY-16		Work under progress.
169	Hamirpur (Extn.)	400/220	315		100	65	35	25		MAY-16		Work under progress.Down stream line delayed. CEA to take up with state for readiness of down stream line by Jul'17.
170	Jamshedpur (Aug.) (500-3415)	400/220	185		100	98	95	85				Work under progress.
171	Kaithal S/S	400/220	315		100	45	35	30				Work under progress.
172	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	96	95	85		JUL-17		Work under progress.
173	Khammam (Extn.)	400/220	500		100	75	62	55		FEB-17		Works under progress.
174	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
175	Kotputli S/S	400/220	630		0	0	0	0				
176	Kurukshetra S/S	400/220	2x500		100	100	100	100		JUN-15		Boths ICT's commissioned in Mar'17.
177	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	72	50	48				ICT-I commissioned in Sep'16. Balance work under progress. ICT under supply.
178	Mapusa (ICT) S/S	400/220	315		100	100	100	100	0			ICT commissioned in oct'13.
179	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	10	0	0				GIS portion award in Jun'16 & AIS portion in Jul'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
180	Misa (Extn.) S/S	400/220	315		100	0	0	0				Award placed in Jul'16. Engg. in progress.
181	Narendra (Aug) (2x500-2x315)	400/220	370		100	50	45	30		FEB-17		Award placed in Sep'14. Work under progress.
182	Navi Mumbai (GIS)	400/220	630		100	100	100	100		SEP-10		Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
183	Parbati (PS)	400/220	630		100	90	85	75		JUN-16		work under progress.MoP/CEA assistance required for implementation of down stream line by HPSEB.
184	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	65	70	55				ICT-I commissioned in Sep'16 Balance work under progress.
185	Pusali (Aug.) (500-315)	400/220	370		100	75	65	55				ICT-I commissioned in Mar'16. Balance works under progress.
186	Rajarhat (GIS) S/S	400/220	2x315							APR-16	SEP-17	
187	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		MAY-17		Re-award under progress. Posission of land in Dec'16. Award terminated due to delay in land acquisition. Land under hold.
188	Rangpo S/S (GIS	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
189	Rewa s/s	400/220	1x1500		100	85	60	45				Work under progress.
190	Satenapalli (Narasaraopeta) & Garividi (AP) S/S (PSITL - TBCB)	400/220	400		100	1	0	0				Award placed in Dec'16. Work under progress..
191	Silchar (New) S/s	400/220	400		100	99	99	99				Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
192	Silchar S/S (New)	400/220	200							DEC-12	FEB-18	
193	Solapur (Aug.)	400/220	315		100	100	100	100	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
194	Somannm S/S	400/220	2x500		0	0	0	0	0			
195	SVA at 400/220 kV New Wanpoh S/S (+)300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82			DEC-16	Work stopped due to disturbance in Kashmir since 07.08.16
196	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			OCT-16	Commissioned in Dec'16
197	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			OCT-16	Commissioned in Nov'16
198	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	60	55		APR-17		Award placed in Apr'15. work under progress. To be match Generation.
199	Trichy (Extn.)	400/220	500		100	100	100	98		FEB-17		Work under progress.
200	Tughlakabad S/S (GIS)	400/220	500		100	5	0	0		JUL-17		Award placed in Dec'16. Land acquired in Aug'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
201	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
202	Wanpon (Extn.) S/S	400/220	420		100	100	100	100	0		JUL-14	Commissioned.
203	Warangal (Extn.)	400/220	500		100	85	65	35		FEB-17		Work under progress.
204	Yelahanka (GIS)	400/220	2x500		100	99	99	98		JUN-13		Completion matching with line.Uncertain.
205	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			MAY-18	Award placed in Jul'16. Engg. in progress.
206	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
207	Imphal (3rd ICT)	400/132	200		100	0	0	0				Award placed in Jul'16. Engg. in progress.
208	Imphal S/S (upgradation)	400/132	2x315		100	35	2	0				Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
209	Phursungi S/S	220/33	200		0	0	0	0	0			
210	Anuppur S/S	220/132	160		0	0	0	0	0			
211	Balipara S/S	220/132	120		100	20	20	15		DEC-17		Award placed in Nov'15. Work under progress.
212	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
213	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
214	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0	0			
215	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			NOV-16	work under progress.
216	Kopili S/S	220/132	110		100	32	25	20				Award placed in Nov'15. Work under progress.
217	Kopli (Extn.) S/S	220/132	160		100	0	0	0				Award placed in Jul'16. Engg. in progress.
218	Legship S/S	220/132	100		0	0	0	0	0		NOV-16	Work yet to be awarded by PGCIL.
219	RPH (Aug). S/S	220/132	60		0	0	0	0	0			
220	Mokokchung (ICT)	220	315		100	0	0	0				Award placed in Jul'16. Engg. in progress.
221	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
222	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	85	75	50				Supply, civil works & erection under progress. Completion matching with line.
223	Namsai S/S	132/33	2x15		100	65	100	25				Work under progress. Completion matching with associated lines. Critical.
224	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
225	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100	0		MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
226	Roing S/S	132/33	2x15		100	100	100	99				Work under progress. Completion matching with associated lines. Critical.
227	Tezu S/S	132/33	2x15		100	88	100	85				Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98	0		JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100		JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92		MAR-13	JUN-17	75 percent completed
4	Azara s/s	132/33	2x16		100	78	90	82			APR-17	One 16 MVA transformer will be charged soon
5	Barpeta	132/33	2x25		100	30	20	0			FEB-18	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100	75	30	20			MAY-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100	0	0	0				Site survey is undergoing. Preliminary works are in progress
8	Kamakhya s/s	132/33	2x40		100	60	100	80			JUN-17	80 percent completed
9	Karimganj	132/33	2x25		100	85	100	0			APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Bihta (GSS) S/S	220/132/33	320		100	10	20	0	0		JUL-17	Work hold up due to approach road. Delay due to Severe RoW.
2	Motipur (GSS) S/S	220/132/33	320		100	90	100	95		FEB-17		(2x160+1x50) MVA charged
3	Musahari S/S	220/132/33	320		100	95	100	100		DEC-16		2x160 MVA and 3x50 MVA charged
4	Pusauli S/S	220/132/33	300		100	100	100	98	0		MAY-16	
5	Supaul/Lokhi S/S	220/132/33	320		100	55	85	20		MAR-17		work under progress
6	Barauni (TPS) (ICT)	220/132	300		0	0	0	0	0			Award under process.
7	Biharshariff S/S	220/132	150		0	0	0	0	0		DEC-16	
8	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0	0		DEC-16	
9	Dehri (Addl.) S/S	220/132	100		0	0	0	0	0		DEC-16	
10	Karamnasha (New) s/s	220/132	4x100									
11	Korha (New) s/s	220/132	200									
12	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0	0		APR-18	
2	Dhamtari	400/220	2x315		0	0	0	0	0		APR-18	
3	Jagdalpur S/s	400/220	630		100	70	90	90		NOV-14		Work under progress.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100	0		MAR-17	Failed during S C test. Under repair.
5	Borjhara S/S	220/132	2x160		100	20	0	0		DEC-17		Civil leveling work under progress.
6	Dharsiwa s/s	220/132	2x160		100	1	0	0		JUN-18		Work started
7	Dherdehi (Bilaspur) s/s	220/132	2x160		100	1	0	0		JUN-18		Work under progress
8	Jagdalpur	220/132	160		100	4	0	0		MAR-18		Work under progress
9	Kawardha s/s	220/132	2x160		100	20	0	0		JUN-18		Civil work under progress
10	Narayanpur s/s	220/132	1x160		100	1	0	0		JUN-18		Work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	315		0	0	0	0	0		MAR-18	
2	Gopalpur GIS	400/220	1000		0	0	0	0	0		MAR-22	
3	Mundka S/S (Addl.)	400/220	315		0	0	0	0	0		MAR-18	
4	Rangpuri GIS	400/220	2000		0	0	0	0	0		MAR-23	
5	Shalimarbagh GIS	400/220	2000		0	0	0	0	0		MAR-21	
6	Bamnauli GIS	220/66	320		0	0	0	0	0		MAR-21	
7	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0	0		MAR-23	
8	Budella S/S	220/66	320		0	0	0	0	0		MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0	0		MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0	0		MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0	0			
12	Gopalpur GIS	220/66	320		0	0	0	0	0		MAR-18	
13	Janakpuri GIS	220/66	320		0	0	0	0	0		MAR-20	
14	Maidan Garhi / IGNOU GIS	220/66	320		0	0	0	0	0		MAR-21	
15	Mangolpuri GIS	220/66	320		0	0	0	0	0		MAR-20	
16	Mayur Vihar GIS	220/66	320		0	0	0	0	0		MAR-22	
17	Pappankalan-III	220/66	320		100	75	92	70		MAR-17		1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed. 2.Construction of Control room building is in progress. 4.Shifting of DJB line is taken up with DJB. 5.Erection of 220 kV &66 kV equipment is in advance stage. 6. 2x 160 MVA Pr. Trf. reached at site & placed on foundation. 7. Earthing and Cabling work is in progress.
18	R.K. Puram GIS	220/66	160		100	20	0	0				1.Sub station layout SLD of 220,66 & 33 kV GIS approved. 2.Civil work for boundary wall, 66kV &33kV GIS building started.
19	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0	0		MAR-19	
20	Subzi Mandi GIS	220/66	100		0	0	0	0	0		MAR-21	
21	Tikri Khrd GIS	220/66	320		0	0	0	0	0		MAR-18	
22	Tughlakabad S/S	220/66	320		100	0	0	0				
23	AIIMS (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
24	Geeta Colony (Addl.)	220/33	100		0	0	0	0	0		MAR-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Jasola GIS	220/33	320		0	0	0	0	0		MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
27	Lodhi Road (GIS)	220/33	100		100	90	98	96		JUL-12		Dismantling of existing switch yard and then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
28	Maharanibagh GIS	220/33	300		0	0	0	0	0		MAR-19	
29	Masjid Moth (Addl.)	220/33	100		0	0	0	0	0		MAR-17	
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
33	Nehru Place GIS	220/33	300		0	0	0	0	0		MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
36	Patparganj (Addl.)	220/33	100		0	0	0	0	0	JUN-16	MAY-16	
37	Patparganj (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
39	Peeragarhi (Addl.)	220/33	100		0	0	0	0	0	JUN-16	MAR-17	
40	R.K.Puram GIS	220/33	100		100	20	0	0				1.Sub station layout SLD of 220,66 &33 kV GIS approved. 2.Civil work for boundary wall, 66kV &33kV GIS building started.
41	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
42	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
43	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
44	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0	0		MAR-13	
---	---------------------	--------	--------	--	-----	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Socorro S/S	220/33	320		0	0	0	0	0		MAR-17	
3	Tuem GIS	220/33	3x63		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0	0		MAR-17	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0	0			
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0	0		MAR-20	
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0	0			
4	Bhogat S/S	400/220	1500		0	0	0	0	0		MAR-21	.
5	Charanka S/S	400/220	2x315		100	100	100	98	0		DEC-16	WIP
6	Chhara S/S	400/220	1000		0	0	0	0	0		MAR-21	
7	Fedra S/S	400/220	1000		100	0	0	0	0		MAR-21	
8	Hadala (Aug.)	400/220	500		100	0	0	0	0		DEC-17	
9	Halvad	400/220	315		100	100	100	100	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
10	Kasor (VI - ICT) S/s	400/220	500		0	0	0	0	0		DEC-17	
11	Keshod S/S	400/220	1000		0	0	0	0	0		MAR-21	
12	Pipavav S/S	400/220	1000		100	0	0	0	0		MAR-21	
13	Prantij S/S	400/220	1000		100	0	0	0	0		MAR-21	
14	Sankhari S/S	400/220	2x315		0	0	0	0	0			
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		0	0	0	0	0		MAR-19	
16	Achhalia S/s	400/200	1000		0	0	0	0	0		MAR-20	
17	Chharodi (GIS) S/s	400/200	1500		0	0	0	0	0		MAR-19	
18	Chikhli S/s	400/200	1000		0	0	0	0	0		MAR-21	
19	Chorania S/s	400/200	500		0	0	0	0	0		MAR-19	
20	Kalavad S/s	400/200	1000		0	0	0	0	0		MAR-18	
21	Shapar S/s	400/200	1000		0	0	0	0	0		MAR-21	
22	Soja S/s	400/200	500		0	0	0	0	0		MAR-18	
23	Zerda S/s	400/200	500		0	0	0	0	0		MAR-18	
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		0	0	0	0	0		MAR-19	
25	Asodar S/S	220/66	1x100		0	0	0	0	0			Dropped
26	Babara (Dist. Amreli) S/S	220/66	780		0	0	0	0	0			
27	Bagasara S/S	220/66	320		0	0	0	0	0		MAR-22	
28	Bagodara S/s	220/66	320		0	0	0	0	0		MAR-19	
29	Balasinor S/s	220/66	320		0	0	0	0	0		MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Barejdi S/s	220/66	320		0	0	0	0	0		MAR-19	
31	Bechraji S/S	220/66	320		100	100	100	100	200		MAR-17	Back Charged, line work under progress
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100		0	0	0		DEC-17	WiP
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		MAR-20	
34	Bhestan S/S	220/66	1x100		100	100	100	100	300			Commissioned. Name changed to Popda (Bhestan)
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0	0			
36	Bil S/s	220/66	320		0	0	0	0	0		MAR-21	
37	Chiloda S/s	220/66	300		0	0	0	0	0		MAR-19	
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		MAR-22	
39	Dhanaj S/S	220/66	320		100	45	0	0	0		MAR-18	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		0	0	0	0	0		MAR-20	
41	Halol S/s	220/66	320		0	0	0	0	0		MAR-21	
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	0	0	0	0			
43	Kalavad S/S	220/66	1x100		0	0	0	0	0			
44	Kalawad	220/66	100		100	0	0	0	0		JUN-16	
45	Kerala S/S	220/66	2x100		100	0	0	0	0			
46	Khajod S/s	220/66	320		0	0	0	0	0		MAR-21	
47	Khambhalia S/S	220/66	320		100	0	0	0	0			WIP
48	Maglana S/s	220/66	320		0	0	0	0	0		MAR-20	
49	Makansar S/s	220/66	320		0	0	0	0	0		MAR-20	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0	0		MAR-19	
51	Methoda S/S	220/66	320		0	0	0	0	0		MAR-22	
52	Moti Gop S/S	220/66	3x160		100	0	0	0	0			
53	Navlakhi S/S	220/66	2x100		0	0	0	0	0			Dropped
54	Olpad S/s	220/66	320		0	0	0	0	0		MAR-21	
55	Prantij S/S	220/66	2x100		0	0	0	0	0			
56	Rajkot-II S/S	220/66	320		0	0	0	0	0		MAR-21	
57	Rupkheda (Zalod) S/s	220/66	320		0	0	0	0	0		MAR-20	
58	Sanand	220/66	320		0	0	0	0	0		DEC-17	
59	Santej S/s	220/66	200		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0	0		MAR-19	
61	Shapar S/s	220/66	320		0	0	0	0	0		MAR-20	
62	Suva	220/66	200		100	40	12	6	200		JUN-16	A/T issued for total turnkey package.
63	Talaja S/S	220/66	320		0	0	0	0	0		MAR-20	
64	Vadala	220/66	100		100	11	0	0	0		MAR-13	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100	100		FEB-15	Commissioned
66	Veraval S/s	220/66	320		0	0	0	0	0		MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0	0		MAR-21	
68	Virpore S/s	220/66	320		0	0	0	0	0		MAR-19	
69	Visavadr S/s	220/66	200		0	0	0	0	0		MAR-18	
70	Vondh S/s	220/66	300		0	0	0	0	0		MAR-19	
71	Vyankatpura	220/66	100		100	7	0	0	0		JUN-16	
72	Zalod S/s	220/66	300		0	0	0	0	0		MAR-20	
73	Gatrad S/S	220/132/66	3x100		100	45	10	10	0		MAR-18	
74	Kawant S/s	220/132/66	620		0	0	0	0	0		MAR-18	
75	Babara (Dist. Amreli) S/S	220/132	2x150		0	0	0	0	0		MAR-19	
76	Bhat S/s	220/132	300		0	0	0	0	0		MAR-20	
77	Jasdan	220/132	200		100	0	0	0	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land. Dropped
78	Saria	220/132	100		100	35	65	0	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
80	Rajula S/s	220	320		0	0	0	0	0		MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Prithala (PGCIL) S/s	400/220	1000		0	0	0	0				NIT yet to be floated
2	Qadarpur (PGCIL) S/s	400/220	1000		0	0	0	0			MAR-20	To be constructed by PGCIL
3	Sohna Road (PGCIL) S/s	400/220	1000		0	0	0	0	0		MAR-20	To be constructed by PGCIL
4	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
5	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated
6	Gurgaon Sector - 33	220/66	200		100	95	100	96				Work in progress.
7	Gurgoan Sector - 20 (GIS)	220/66	300		100	97	100	96				Work in progress. 66kV GIS has been commissioned on 10.11.2016.1st 100 MVA 220/66 kV T/F commissioned on 03.05.2017. 2nd 100 MVA 220/66 kV T/F commissioned on 29.05.2017.
8	Gurgoan Sector -57	220/66	200		100	92	100	90				work in progress.
9	Gurugram Sec-20 (GIS)	220/66	2x100		100	100	100	100				Commissioned 05/2017.
10	Meerpur Kurali s/s (ICT-2)	220/66	100		100	73	90	60				Work in progress.Firm has been requested to expedite the work. 1 no. 12.5/16 MVA 66/11 kV T/F commissioned on 02.05.2017.
11	Panchgaon S/S	220/66	320		100	90	90	73				Work in progress
12	Panchkula Sector- 32 S/S	220/66	200		100	86	52	42				Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016. Work in progress.
13	Pinjore s/s	220/66	2x100		100	87	80	62				work allotted to Inabensa. Contractual problem. Work re-awarded on 28.08.2016. Work in progress.
14	Rajokheri S/s	220/66	320		0	0	0	0				NIT yet to be floated
15	Roj-Ka-Meo	220/66	2x160		100	40	40	5				Work in progress.
16	Sonta s/s (2nd T/F)	220/66	1x100		100	100	100	100				Commissioned 05/2017.
17	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated
18	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
19	RGEC, Sonipat S/S	220/33	200		100	78	70	50				Work in progress.
20	Roj-Ka-Meo	220/33	100		100	40	40	5				Work in progress.
21	Sector -6 Sonipat S/S	220/33	200		100	80	85	50				Work in progress.
22	Barhi S/S	220/132	200		100	80	95	60				work in progress
23	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
24	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
25	GIS Sector -46 Faridabad S/s	220/132	320		0	0	0	0				Work awarded. Land contouring completed. Excavation work started.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process
27	HSIIDC Rai S/S	220/132	200		0	0	0	0				Physical possession of land not given by HSIIDC. Proposal for alternate site is under examination
28	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
29	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
30	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
31	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
32	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
33	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
34	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
35	Sector -65 GIS Gurgaon S/s	220/132	200		0	1	0	0				Work awarded. Civil work is in progress.
36	Sector-69 GIS S/s	220/132	200		0	0	0	0				Tender enquiry under process
37	Sector - 85 GIS S/s	220/132	200		0	0	0	0				Work awarded
38	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				Work yet to be initiated
39	Sector - 95 GIS S/s	220/132	200		0	1	0	0				Work awarded. Civil work is in progress.
40	Sectro - 77 GIS Gurgaon S/s	220/132	200		0	0	0	0				Work awarded
41	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		0	0	0	0	0			
2	Lahal S/S	400/220	630		0	0	0	0	0	JAN-18		
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0	0	JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0	0	0	0	0	JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		0	0	0	0	0			
6	Mandhala	220/66	100		0	0	0	0	0			
7	Barsaini S/S	220/33	63		0	0	0	0	0	MAR-16		
8	Charor S/s	220/33	100		0	0	0	0	0			
9	Karian S/S	220/33	63		100	70	100	0	0	MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
10	Lahal S/S	220/33	63		0	0	0	0	0	JAN-17	DEC-16	
11	Dehan S/S	220/132	200		0	0	0	0	0			
12	Koti S/S	220/132	200		0	0	0	0	0			
13	Mazra GIS	220/132	2x100		0	0	0	0	0			Under planning stage.
14	Sunda S/S	220/132	100		0	0	0	0	0	MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
15	Taran tulla (Addl.)	220/132	100		0	0	0	0	0			
16	Hatkoti Switching Station	220	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	GSS Chandil s/s	400/220/132	945									
2	Latehar S/S	400/220/132	2x315		100	0	10	0	0		DEC-17	
3	GSS Dumka s/s	400/220	630									
4	GSS Jasidih s/s	400/220	630									
5	GSS Koderma s/s	400/220	2x315									
6	GSS Mander s/s	400/220	630									
7	Patratu (New) S/S	400/220	2x315		100	0	15	0	0		DEC-17	
8	Chatra S/S	220/132/33	400		0	0	0	0	0		MAR-17	Delay due to non-availability of fund naxal affected area.
9	Giridih S/S	220/132/33	400		0	0	0	0	0		SEP-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	80	100	80	0		MAY-17	
11	GSS Baliyapur s/s	220/132/33	4x100									
12	GSS Barkatha s/s	220/132/33	4x100									
13	GSS Chandrapura s/s	220/132/33	4x100									
14	GSS Domchanch s/s	220/132/33	4x100									
15	GSS Gomia/Kathara	220/132/33	4x100									
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100									
17	GSS Topchanchi s/s	220/132/33	4x100									
18	Hazaribagh s/s	220/132/33	4x100									
19	Jainamore (Bokaro) S/S	220/132/33	400		0	0	0	0	0		FEB-18	LOI issued in February 2016.
20	Jasidih S/S	220/132/33	400		0	0	0	0			SEP-16	Tender is in awarding stage.
21	Palojori (Gird) s/s	220/132/33	4x100									
22	GSS Jadugoda s/s	220/132	3x100									
23	GSS Khunti s/s	220/132	3x100									
24	GSS Noamundi s/s	220/132	300									
25	GSS Simdega s/s	220/132	3x100									
26	GSS Tamar s/s	220/132	3x100									
27	Koderma s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Lohardaga S/S	220/132	2x150		100	0	10	0	0		DEC-17	
29	Ratu	220/132	400		0	0	0	0	0			LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0	0		JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100	60		JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100	70	80	20				220 kV level put on Hold by the govt. for want of revised funds. Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. balance works under progress.
13	Budgam (Aug.)	220/132	160		100	99	100	100	0		DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150		100	0	0	0	0	DEC-12	MAR-17	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0	0	SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0	0	0	0	0			
3	Dhoni (Gadag)	400/220	500		100	15	50	0		SEP-18		Supply: All materials supplied except Transformers. Erection: 9 Nos LMs tower erected. Civil: 80% of equipment foundation work completed. Control room completed up to slab level. Security fencing casting of RCC fencing pole work completed. SSM retaining wall work completed. Earth Mat formation Work 5/8 Kms completed.
4	Electronic city S/S	400/220	2x500		0	0	0	0	0		MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	12	35	2				Site levelling completed, Control room 42/42 nos of columns completed up to lintel level. Security fencing, casting of RCC fencing pole work, SSM retaining wall work, bay equipments foundation work under progress.
6	Gulbarga S/S	400/220	1000		100	0	0	0	0	SEP-19		Land is in pcession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	10	0	0			OCT-17	Site levelling work is under progress. 11 kV line passing over site is shifted. Shifting of 33 kV IPP line passing over site is under progress. Civil work and retaining wall work under progress. GIS Control room footing completed, plinth beam and concreting work under progress. 400 kV and 220 kV side equipment foundation work is under progress.
8	Benkikere	220/66	200		0	0	0	0	0	SEP-17	SEP-17	
9	Brindavan Alloys	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
10	Chinthamani (Aug.)	220/66	100		100	100	100	100		JUL-16	APR-17	Commissioned on 31-Mar-17.
11	Exora	220/66	150		0	0	0	0	0	SEP-19	SEP-19	
12	Golahalli	220/66	100		0	0	0	0	0	SEP-17	SEP-17	
13	Hosadurga S/S	220/66	2x100		0	0	0	0	0	SEP-17		DPR to be prepared.
14	ITI	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
15	Jigani (2x150)	220/66	300		100	95	100	100	0	MAR-13	MAR-18	220 kV side: PC tests to be completed. Incoming line scheme changed. Tender floated. Source line awaited.
16	Koramangala	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
17	Kudligi (Badeladaku) S/S	220/66	200		100	80	100	90	0	MAY-14	MAR-17	Transformers, CTs, PTs and major equipment erection completed. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Kumbalgod	220/66	150		0	0	0	0	0	SEP-18	SEP-18	
19	Maddur	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
20	Magadi	220/66	300		100	100	100	100	200	SEP-17	FEB-17	Commissioned on 14-Feb-17.
21	Mallat (Manvi) S/S	220/66	200		100	80	80	80	0	AUG-14	JUN-17	Work under progress.
22	Manyatha	220/66	150		0	0	0	0	0			
23	Mitemari S/S	220/66	200		100	50	50	50	0	JUL-15	JUL-17	2 nos of 100MVA & 1 no of 12.5MVA Trs foundation completed. Mounting structures erection completed and erection of equipments u/p. 66kV side : Equipment erection u/p. 3 Nos of 220kV TBs at Gowribidanur S/s : Foundation for erection of mounting strutures u/p.
24	Nagmangala	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
25	Pavagada S/S	220/66	100		100	50	70	100	0	JUL-14	JAN-18	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress. Earth mat work, Retaining wall, cable duct, completed & Chain mesh, Road work, Drainage Completed. Wave traps erected. Bus bar erection under progress.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100	0	DEC-07	MAR-18	Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
27	Shivanasamudram S/S	220/66	2x100		0	0	0	0	0			DPR to be prepared.
28	Srinivaspura	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
29	Afzlapur	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
30	Koppal S/S	220/110	2x100		100	0	0	0	0		MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
31	Mughalkod S/S	220/110	2x100		0	0	0	0	0			Estimate to be prepared.
32	Sindagi	220/110	100		0	0	0	0	0	SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0	0			This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0	0	0	0	0		DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500							MAR-20		
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315))	400/220	185							MAR-20		
5	Chandrapur-II	400/220	1000		100	92	96	77	0		JUN-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 &2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Hinjewadi II (GIS)	400/220	2x500		100	100	100	99	0		DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICT's & its bays, 400kV& 220kV GIS Bays test charged on 30.05.2016. 400kV line side jumpering is balance for want of completion of line.
8	Jejuri Addl ICT	400/220	3x167							MAR-19		
9	Kalwa add ICT	400/220	3x167							MAR-18		
10	Khorda - ICT	400/220	2x500							MAR-22		
11	Kudus S/S	400/220	2x500		100	78	80	72				Work in progress.
12	Nashik ICT	400/220	2x500							MAR-18		
13	Padghe - II (Kudus) (1Ph ICT)	400/220	167							MAR-18		
14	Padghe - II (Kudus) ICT	400/220	2x500							MAR-18		
15	Tembhurni ICT	400/220	7x167							MAR-22		
16	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
17	Beed s/s	220/33	2x25		100	100	75	65		MAR-18		Work in progress
18	Bhokardhan (2nd Trf.)	220/33	50		0	100	100	100		AUG-12		Back Charged on Dt. 03.03.2012 220/132kV, 100mVA ICT and 220/33kV, 2 x 25 MVA TFS commissioned on 03/03/12 and 2nd ICT charged on 13/03/2012. SS charged from source line on 19-09-2015
19	Bidkin T/f	220/33	1x100							MAR-22		
20	Butibori Addl T/F	220/33	2x50							MAR-21		
21	Chamorshi T/F	220/33	2x25							MAR-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Chimur T/F	220/33	2x25							MAR-21		
23	Five Star MIDC T/F	220/33	1x50		0	0	0	0		MAR-19		Tender under process
24	Girnare T/F	220/33	2x50							MAR-20		
25	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
26	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
27	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
28	Hinjewadi T/F	220/33	2x100							MAR-18		
29	Jalkot T/f	220/33	2x25							MAR-18		
30	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
31	Kaudgaon T/f	220/33	2x50							MAR-21		
32	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
33	Khandeshwar T/F	220/33	2x50							MAR-20		
34	Kupwad T/F	220/33	1x100							MAR-19		
35	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		
36	Manjarsumba (Addl)	220/33	25							MAR-18		
37	Mhaisal s/s (Addl)	220/33	1x25		100	100	100	100				Commissioned 05/2017.
38	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
39	Narangwadi T/f	220/33	2x25							MAR-20		
40	Ner (Watfali) T/F s/s	220/33	2x25							MAR-19		
41	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
42	Palghar T/F	220/33	2x50							MAR-19		
43	Parbhani s/s	220/33	100		100	0	0	0		MAR-18		LOA issued recently. Work not started
44	Pardi T/F	220/33	2x50							MAR-19		
45	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
46	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
47	SICOM Chandrapur Addl T/F	220/33	1x50		100	0	0	0		MAR-18		LOA issued recently. Work not started
48	Slinnar (Datali) T/F	220/33	2x50							MAR-21		
49	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
50	Ulwe Node T/F	220/33	2x50							MAR-20		
51	Waluj (Repl)	220/33	2x50							MAR-18		
52	Wardha - I T/F	220/33	2x50							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
53	Washi T/f	220/33	2x25							MAR-22		
54	WAtwate T/F	220/33	2x50							MAR-22		
55	Yavatmal Addl T/F	220/33	1x50		100	90	0	0		MAR-18		Civil work completed . Electrical work being started
56	Airoli Knowledge Park s/s	220/22	50		100	100	100	100				Commissioned 04/2017 (Late Reported).
57	Dighi T/F	220/22	2x50							MAR-21		
58	Eon Kharadi T/F	220/22	2x50							MAR-19		
59	Hinjewadi -II	220/22	1x100							MAR-18		
60	Hinjewadi - II T/F	220/22	1x100							MAR-18		
61	Jambhul T/F	220/22	2x50							MAR-18		
62	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
63	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
64	Pawane T/F	220/22	2x50							MAR-20		
65	Temghar Replacement T/F	220/22	1x50							MAR-19		
66	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
67	Vasai T/F	220/22	2x50							MAR-18		
68	Vashi T/F	220/22	2x50							MAR-22		
69	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
70	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
71	Wada-II S/S	220/22	100		100	100	100	100	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
72	Krishnoor S/S	220/132/33	200		100	65	56	17				Work in progress.
73	Mankapur S/S	220/132, 220/33	2x100+2x50		100	13	95	0				Civil:- Equipment & ganty foundation work in progress. BCR, cable trench, metal spreading, WBM road & chain link fencing work balance. Agency has stopped work since 2014.
74	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100	90	80	15				Slow progress.
75	Ahmednagar Addl ICT	220/132	2x100		100	60	0	0		MAR-18		LOA issued recently. Civil work started
76	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
77	Chalisgaon Addl ICT	220/132	2x100		5	0	0	0		MAR-18		LOA issued recently. Civil work started
78	Chamorshi - ICT	220/132	2x100							MAR-22		
79	Chimur-ICT	220/132	2x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
80	Chinchwad-II (Addl-ICT) s/s	220/132	2x100		100	100	100	100				Commissioned 05/2017.
81	Chitegaon (Repl ICT)	220/132	2x100							MAR-19		
82	Georai ICT	220/132	2x100							DEC-22		
83	Girnare ICT	220/132	2x100							MAR-20		
84	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
85	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
86	Jalkot ICT s/s	220/132	2x100		100	38	0	0		MAR-18		Equipment drawings approved. Inspection call will raised by agency.
87	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
88	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	53	30	9		MAR-18		Total conductor, disc insulator, earthwire and gantry material as per LOA quantity received at site. Gantry erection started.
89	Jalna MIDC (Nagewadi) T/f	220/132	1x100							MAR-18		
90	Jamner (Kekatnimbhora) ICT	220/132	2x100							MAR-19		
91	Karanja ICT	220/132	2x100							MAR-21		
92	Kharda ICT-I	220/132	2x100							MAR-22		
93	Krishnoor Addl ICT	220/132	1x100							MAR-20		
94	Krishnoor s/s	220/132	1x100							MAR-21		
95	Kurunda - ICT	220/132	2x100							MAR-21		
96	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
97	Malegaon -II S/S	220/132	2x100		100	95	85	75		DEC-12		Work in progress.
98	Malkapur - ICT s/s	220/132	2x100		100	14	0	0		MAR-19		1) Drawing of ICT submitted by agency C.O. Mumbai and approved on dt.04.03.2017. 2) Only Inspection of foundation bolts (13.7MT) carried out on dt.25.02.2017 and received at site. 3) Drawings submitted to circle office for approval on 25 May 2017
99	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
100	Manjarsumba ICT	220/132	1x100							MAR-20		
101	Naldurg ICT	220/132	2x100							MAR-21		
102	Nandgaon Peth (ICT)	220/132	1x100							MAR-18		
103	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
104	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
105	Narangwadi ICT	220/132	2x100							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
106	Ner (Watfali) - ICT s/s	220/132	2x100		100	7	0	0		MAR-20		Drawings submitted to circle office for approval on 25/05/2017.
107	New Pardi S/S	220/132	200		100	62	95	67				Slow Progress.
108	Pimpalgaon S/S	220/132	100		100	100	95	95	0		DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works, SCADA, testing works.
109	Shahada Addl ICT	220/132	1x100		100	90	25	5		MAR-18		Work in progress
110	Shevgaon/Pathardi	220/132	2x200							MAR-22		
111	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
112	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
113	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
114	Viroda ICT	220/132	2x200							MAR-18		
115	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
116	Wani ICT	220/132	1x100							MAR-19		
117	Warud S/S	220/132	200		100	94	100	93	0		FEB-14	S/s back charged on 28.02.14
118	Washi ICT	220/132	2x100							MAR-22		
119	Watwate ICT	220/132	2x100							MAR-22		
120	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
121	Wadhkal Addl ICT	220/110	100							MAR-19		
122	Palghar ICT	220/100	2x100							MAR-19		
123	Pawane ICT	220/100	2x100							MAR-21		
124	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
125	Vasai Replacement ICT	220/100	1x100							MAR-19		
126	Vashi - ICT	220/100	2x100							MAR-22		
127	Wadkhal ICT	220/100	1x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100				1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	89	65				1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is September 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	50	60	30				1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 30.11.2017. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 62% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100				1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	90				1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. 97% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by June 2017. 5. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Mustem S/S	132/33	40		100	100	100	100				1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 22.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015
7	Praharinagar S/S	132/33	25		100	0	0	0				1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90				1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33kV switchyard is 04.01.2017. 3. Schedule date of completion is 04.06.2017. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0	0			Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	81	68	68	0		MAR-18	Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100	100	87	54	0		MAR-18	Work under progress.
5	Handia S/S	400/220	630		0	0	0	0	0			
6	Mandsaur S/S	400/220	0		0	0	0	0	0			
7	Sagar S/S	400/220	630		0	0	0	0	0			
8	Ujjain S/S	400/220	630		0	0	0	0	0			
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100	0			Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0	0			work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
14	Suwasara (Gujarkhed) S/s	220/33	300		100	0	0	0	0		SEP-17	
15	Barwaha S/S	220/132	160		0	0	0	0	0			
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0	0			Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0	0			
18	Gandhinagar S/S	220/132	160		0	0	0	0	0			
19	Gorabazar S/S	220/132	160		0	0	0	0	0			
20	Gudgaon S/S	220/132	0		0	0	0	0	0			
21	Hoshangabad S/S	220/132	160		0	0	0	0	0			
22	Indore S/S	220/132	160		0	0	0	0	0			
23	Jaora (Upgradation)	220/132	0		0	0	0	0	0			
24	Kanwan S/S	220/132	0		0	0	0	0	0			
25	Kukshi S/S	220/132	160		100	56	0	0	0			Work under progress.
26	Mangliya S/s	220/132	160		100	25	0	0	0		MAR-18	Work under progress.
27	Pandhurna S/S	220/132	160		100	0	0	0	0		DEC-17	
28	Ratangarh S/S	220/132	0		0	0	0	0	0			
29	Sailana S/S	220/132	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sendhwa S/S	220/132	0		0	0	0	0	0			
31	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0	0			
32	Susner S/S	220/132	0		0	0	0	0	0			
33	Suwasara S/S	220/132	320		100	20	0	0	0		MAR-18	Civil work started
34	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0	0			Work under progress.
35	Upgradation of Shahdol S/s	220/132	160		100	52	0	0	0		DEC-17	Work under progress.
36	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0	0			Work under progress.
37	Nalkheda(Aug.)	132/33	40		0	0	0	0	0			
38	Vijaipur (Aug.)	132/33	40		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	80	55	55		NOV-16		
2	Mendhasal ICT -III	400/220	315		100	80	85	70				
3	Baliguda S/S	220/33	40		100	40	0	0		JUN-17		
4	Bonai s/s (ICT-2)	220/33	20		100	95	98	95				One 20 MVA Tfr charged on 12.04.17
5	Kalimela S/S	220/33	40		100	35	0	0		FEB-18		
6	Kasipur S/S	220/33	40		100	96	98	98				
7	Keonjhar GIS S/S	220/33	80		100	70	35	0		JUN-17		
8	Laxmipur S/S	220/33	20		100	95	90	90				
9	Narasinghpur S/S	220/33	40		100	80	85	80				
10	Aska S/S	220/132/33	320		100	65	25	0		JUN-17		
11	Bargarh (New) S/S	220/132/33	320		100	95	80	80		AUG-16		
12	Dhamara S/S	220/132/33	200		100	0	0	0				The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
13	Goda Chhak S/S	220/132/33	320		100	45	35	20		MAR-17		
14	Jayapatana S/S	220/132/33	320		100	60	0	0		FEB-18		
15	Kuanrmunda S/S	220/132/33	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
16	Pratapassan S/S	220/132/33	320		100	50	50	0		DEC-16		
17	Balasore (ICT-III)	220/132	160		100	100	100	10				
18	Kesinga S/S	220/132	2x160		100	90	80	65				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0	0			Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0	0			Tender is under process.
2	Karanprayag (GIS)	400/132	630		0	0	0	0	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0	0		DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0	100	MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0	100	MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0	60	MAR-17	DEC-18	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0	0		AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 48%
8	Imlikhera (2x50)	220/33	100		0	0	0	0	0		MAR-17	contract done with M/S Safety and control devices. Total Progress 32%
9	Jaffarpur S/S	220/33	100		0	0	0	0	0		JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0	0		MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0	0		DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0	0		AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0	0		MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0	0		AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	99	40	0		FEB-17	APR-17	Works in progress.
2	Bahadurgarh (Addle. T/F) S/S	220/66	100									
3	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100		MAY-12	MAR-17	commissioned on no-load on 16.03.2017 and loaded on 20.03.2017.
4	Bhawanigarh s/s	220/66	160		100	100	100	100		DEC-16		Commissioned 05/2017.
5	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0	0			
6	Kanjli (Aug.)	220/66	100		100	80	50	40		DEC-16	MAY-17	Work is in progress
7	Kotla Jagan s/s	220/66	60		100	100	100	100				Commissioned 05/2017.
8	Ladowal	220/66	160		100	87	70	70		MAR-17	MAY-17	Work is in progress
9	Bhai S/S	220/132	100		100	80	70	30			MAY-17	Work is in progress. T/F received at site.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0	0	0	0	0			
2	Babai S/S	400/220	630		100	96	88	97				W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
3	Bhadia Pooling Station	400/220	945		100	70	100	100				W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17. Another 2 nos. X-Mers are placed on foundation and testing work under progress.
4	Bhadla (Distt. Jodhpur)	400/220	1500		100	65	65	60	0		JUN-17	400kV works under progress. 220kV side yard is ready and charged.
5	Jaisalmer -2 S/S	400/220	2x500		0	0	0	0				W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
6	Jodhpur (New) S/S	400/220	2x315		100	10	0	0				Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
7	Ramgarh S/S	400/220	1500		100	100	100	97				W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress. 3*500 MVA 400/220 KV X-Mers received. Work under progress.
8	Bherunda S/S	220/132/33	160		100	95	85	74	0		MAY-17	W.O. awarded to M/s Karni Electricals. Work under progress.
9	NPH Jodhpur S/S	220/132/33	320		100	100	100	50				W.O. awarded to M/s Balaji Enterprises. Work under progress.
10	Bajju S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
11	Bhadia Pooling Station	220/132	3x160		0	0	0	0	0			commissioned
12	Bhawanimandi S/S	220/132	160		100	100	100	95				Work order placed to M/S Kay Cee Electrical, Kota. 220/132, 160 MVA Transformer Comm & Charged on Dt.: -06.03.2017 20/25 MVA Transformer Received on Dated:-12.04.2017
13	Chatrail S/S	220/132	160		100	0	0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
14	Kolayat S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
15	Lakhesara S/S	220/132	160		0	0	0	0	0			Dropped
16	Nawalgarh s/s	220/132	100		0	0	0	0				PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines.
17	Pokaran S/S	220/132	160		100	0	0	0				Case sent for approval of standing committee for dropping the case.
18	Pratapgarh (Upgradation)	220/132	100		100	95	95	90				W.O. awarded to M/s Kalaji Enterprises. Notification of award issued for supplying service part on 29.05.17 after acceptance of NOA by the firm , WO will be issued.
19	Ramgarh S/S	220/132	3x160		0	0	0	0	0		MAR-17	
20	Undoo S/S	220/132	320		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	0	0	0				Work awarded on 31.03.17 to M/s BHEL
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21		Tender to be floated
3	North Chennai Pooling Station (GIS)	765/400	3x1500		0	0	0	0				Price bid opened on 02.06.17 and under evaluation.
4	Virudhunagar	765/400	3000		0	0	0	0		OCT-21	MAR-22	Standing committee approval awaited
5	Anaikadavu S/S	400/230-110	1030		100	90	90	90		DEC-14		Work under progress
6	Edayarpalayam	400/230-110	2x315+3x200		0	0	0	0		SEP-18		Revised administrative approval is awaited
7	Guindy (GIS)	400/230-110	630		0	0	0	0		SEP-19		Tender is under process
8	Korattur (GIS)	400/230-110	1030		0	0	0	0		SEP-19		Tender to be floated
9	Manali (GIS)	400/230-110	630		100	100	100	100		SEP-16		Back charged on 30.01.17 at 230 KV level.400 kV Line works are under progress
10	Mylapore/Taramani	400/230-110	1030		0	0	0	0	0	SEP-19	MAR-20	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100	40	100	60				Tower fondation at 400 kv 230 kv and 110 kv side completed. Transformer Plinth work completed. Control room plinth beam concreting work and cable duct work in progress.
12	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100	100	100	100				Substation work completed and will be commissioned on completion of 400 kV line work.
13	Thennampatty	400/230-110	2x315+2x200		100	40	100	60		SEP-17		Work under progress.
14	Thervoykandigai	400/230-110	2x315+1x200		0	100	100	100		SEP-17		Back charged on 15.04.16 at 230 KV level. 400 KV line works are under progress.
15	Vellalaviduthi	400/230-110	1030		0	0	0	0	0	SEP-18	MAR-19	Tender to be floated
16	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		100	0	0	0				Board note for approval of specification and floating of tender submitted.
17	Kolappalur	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
18	Mangalapuram	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
19	Ottapidaram	400/230	630		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
20	Rasipalayam S/S	400/230	1030		100	100	100	100		NOV-15		Testing and precommissioning works under progress.
21	Samugarengapuram	400/230	1030		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
22	Selvapuram	400/230	1030		0	0	0	0		SEP-20		Tender to be floated
23	Thuraiyur	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
24	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17		Tender lodged and retender to be floated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Alamathy	400/110	200		0	0	0	0	0	SEP-17	SEP-17	Work under progress
26	K.R.Thoppur	400/110	200		0	0	0	0	0	SEP-17	SEP-17	Work under progress
27	Thoppankundu S/S	400/110	600		100	95	100	70		DEC-14		work under progress
28	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
29	Arani (3x80 to 4x80)	230/110	560		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
30	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100		AUG-15		Substation work completed and will be energised on completion of 230 kV Cable work.
31	Erode	230/110	200		0	0	0	0		SEP-19		Tender to be floated
32	Jambunathapuram	230/110	2x100		100	100	100	100		APR-16		Work under progress.
33	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
34	Kalivelampatty	230/110	200		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
35	Kanchipuram S/S	230/110	100		100	95	100	70		AUG-17		Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
36	Karuppur	230/110	200		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
37	Keezhakuppam	230/110	200		0	0	0	0	0	SEP-19	MAR-19	Sanction awaited
38	Kondagai	230/110	200		0	0	0	0	0	SEP-20	MAR-20	Sanction awaited
39	Kongal Nagaram	230/110	200		0	0	0	0	0	SEP-18	MAR-19	Sanction awaited
40	K.Pudur	230/110	200		0	0	0	0	0	SEP-20	MAR-21	Sanction awaited
41	Kumbakonam (JICA) S/S	230/110	2x100		100	100	100	100		AUG-15		Substation back charged at 110 kV Level on 31.01.17. 230 kV Line works are under progress
42	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17		Work awarded on 02.01.16 and Court case pending .Legal Opinion requested for short closing the tender.
43	Membalam (GIS)	230/110	2x160		0	0	0	0				Work awarded on 02.01.16 and Dismantling works are completed. Piles 83/83 completed. Pile testing is under progress
44	Mondipatti (TNPL Premises)	230/110	100		100	100	100	80		JUN-17		Control room work 90% completed and SSE works are being awarded.
45	Narimanam S/S	230/110	2x100		100	0	0	0	0		JUN-19	Tender to be floated
46	Neyveli S/S	230/110	480		100	0	0	0		APR-17		Work awarded on 17.02.2017. Land taken over by the turnkey contractor on 27.02.2017
47	Oragadam (3rd Auto) s/s	230/110	1x100		100	100	100	100				Commissioned 05/2017.
48	Poolavady	230/110	200		0	0	0	0		SEP-18		Tender to be floated
49	Porur UG (GIS)	230/110	300		100	0	0	0		APR-16		Work awarded on 24.09.16. Pile gap work in Progress. 33kV Control room pile work completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Samayanallur S/S	230/110	2x100		100	0	0	0				Dismantling of Quarters work in progress
51	Sankarapuram S/S	230/110	200		0	0	0	0				Tender due on 21.06.17
52	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
53	Savasapuram S/S	230/110	2x100		100	100	100	100		APR-17		Control room 80% completed and SSE works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed. Transformer allotted
54	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15		Slow progress by the contractor
55	Taramani (3x100+3x160)	230/110	780		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
56	Thirupattur S/S	230/110	200		0	0	0	0				Tender due on 28.06.2017
57	Thiruvanniyur	230/110	200		0	0	0	0		SEP-18		Tender to be floated
58	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17		Tender due on 29.06.2017
59	Tirupur (JICA)	230/110	2x100		100	70	50	50		APR-16		Control room and Transformer plinth works are under progress. Slow Progress by the contractor.
60	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12		SS building works in progress. GIS equipment retender o be floated
61	Uddanapally S/S	230/110	200		100	0	0	0		APR-16		Tender under finalisation.
62	Usilampatty	230/110	200		0	0	0	0	0	SEP-20	MAR-21	Sanction awaited
63	Valayapatty S/S	230/110	200		100	100	100	100		APR-15		Work under progress. 1 no.80 MVA Transformer erected and Oil circulation completed.
64	Vannikonendal S/S	230/110	300		0	0	0	0	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
65	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
66	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0	0			Not related to TANTRANSCO
67	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100	20		DEC-15	Commissioned 12/15.
68	Muppandal	220/110	200		0	0	0	0	0	SEP-18	MAR-19	Sanction awaited
69	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0	0	SEP-17	MAR-17	Work to be taken up
70	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
71	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	0	0	0	0	SEP-18	MAR-19	Work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0	0	AUG-19	AUG-19	
2	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0	0	AUG-21	AUG-21	
3	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0	0	AUG-20	AUG-20	
4	Aspiri S/s	400/220	945		0	0	0	0	0	AUG-18	AUG-18	
5	Eluru S/s	400/220	630		0	0	0	0	0	AUG-18	AUG-18	
6	Gani (3x500 - ICT-I	400/220	500		100	100	100	100		JUL-17		All 870 Nos. foundations, 1004 Nos. Structure erection and 724 Nos. Equipment erection completed.400kV Bus and 400kV Line bays charged on 01.02.2017.1 No. 500 MVA,400/220kV Transformer is charged on 14.02.2017.220kV Bus and 220kV Bays connected to pooling station No.4 are charged on 19.02.2017.The Substation, transformer capacity is 3x500 MVA in place of 2x315 MVA.
7	Gani (3x500MVA) - ICT-II and III	400/220	1000		100	97	98	97		JUL-17		500MVA ICT-III and Additional 125 MVAR Bus reactor works are under progress.
8	Garividi (Marala)	400/220	630		100	96	96	96				Works under progress. All 578 Nos. Structure foundations ,700 Nos. Structure erection and 407 Nos. out of 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
9	Hindupur S/S	400/220	3x315		100	25	60	10		OCT-17		Works under progress.221 Nos. out of 619 Nos.Structure foundations and 112 Nos structure erection out of 710 Nos.are completed.
10	Inavolu S/s	400/220	1000		0	0	0	0	0	AUG-18	AUG-18	
11	Kalikiri	400/220	630		100	16	30	0		SEP-17		Site levelling works completed, 84 Nos out of 99 Nos Main Structure Foundations and 163 Nos out of 425 Nos Equipment Foundations completed. Compound wall completed. Civil works such as Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
12	Kalpaka-II S/s	400/220	945		0	0	0	0	0	AUG-20	AUG-20	
13	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
14	Mylavarm S/s	400/220	945		0	0	0	0	0	AUG-18	AUG-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Podili S/S	400/220	630		98	15	6	0		AUG-17		Site levelling works completed.39 No s out of 524 structure foundations completed.Control room,Platforms,DG room works are under progress.
16	Rachaganneru S/s	400/220	630		0	0	0	0	0	AUG-18	AUG-18	
17	Talaricheruvu S/s	400/220	945		0	0	0	0		AUG-18		LOI issued on 24.05.2017.Detailed purchase orders to commence the works will be issued soon.
18	urvakonda-II S/s	400/220	1260		0	0	0	0	0	AUG-18	AUG-18	
19	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0	0	AUG-19	AUG-19	
20	Chakrayapet	220/132	200		100	2	0	0	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
21	Gollapuram	220/132	200		100	80	90	85	0		MAY-17	Works are under progress.
22	Porumamilla	220/132	200		100	95	95	95	0		AUG-16	works are under progress.
23	Tirumalayapalli	220/132	300		100	60	85	50	0		JUN-17	Works are under progress.
24	Gaddamvaripalli	220/11	50		100	100	100	96	0		JUN-16	Works under progress
25	Goddumarri	220/11	100		100	100	100	100	0		MAY-16	Works completed.
26	Yellanur	220/11	50		100	100	100	100	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TCTL)

1	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100	27	11	2	0		JUN-17	Leveling works under progress.
2	Asupaka S/S	400/220	630		100	100	100	99		SEP-15		Control room works under progress ,balance works under progress
3	Dindi S/S	400/220	630		100	100	100	99			APR-17	Substation is commissioned by charging 400kV Bus I&II on 21.04.2017 and PTR& 220kV works are under progress
4	Gajwel (Aug.)	400/220	315		100	30	10	10		SEP-17		Works are in progress
5	Julurupadu S/S	400/220	630		100	100	90	90			JUN-17	work is under progress.
6	Maheswaram S/S	400/220	1000		100	95	95	95	0		JUN-17	Works are under progress.
7	Nirmal S/S	400/220	630		100	75	60	55				work under progress.
8	Shankarpally (Extn.)	400/220	630		0	100	100	100	0		FEB-17	Works completed.Bays charged on 04.02.2017
9	Chandulapur LI	400	500		0	0	0	0	0	NOV-17		
10	Choutuppal	400	1x1500		0	0	0	0	0	JUN-20		
11	Damacherla	400	1500		0	0	0	0	0	SEP-18		
12	Jangaon	400	1x1500		0	0	0	0	0	AUG-18		
13	kethireddypalli (Manikonda)	400	630		100	50	5	0		MAR-18		
14	Mydaram LI	400	1120		0	0	0	0	0	NOV-17		
15	Narlapur LI	400	1440		0	0	0	0	0	SEP-18		
16	Ramachandrapuram	400	1000		0	0	0	0	0	SEP-18		
17	Ramadugu LI	400	1120		0	0	0	0	0	NOV-17		
18	Tippapur LI	400	480		0	0	0	0	0	NOV-17		
19	Tukkapur LI	400	400		0	0	0	0	0	NOV-17		
20	Uddandapur LI	400	900		0	0	0	0	0	SEP-18		
21	Vattem/Karvena	400	1440		0	0	0	0	0	SEP-18		
22	Yedula LI	400	1260		0	0	0	0	0	SEP-18		
23	Yellampalli LI	400	945		0	0	0	0	0	NOV-17		
24	Bonguloor S/S	220/132/33	200		0	0	0	0	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
25	Huzumagar S/S	220/132/33	200		100	0	0	0	0		MAR-17	
26	Dichapilly (Aug.)	220/132	315		100	100	100	100	0		MAR-17	Works completed.charged on 24.03.2017.
27	Jadcherla S/S	220/132	200		0	0	0	0	0			
28	Jangaon S/S	220/132	200		100	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Manikonda S/S	220/132	2x100		100	10	5	0	0		DEC-18	Works are in progress
30	Thimmajipet S/S	220/132	200		0	0	0	0	0		MAR-17	
31	Veltoor (Aug.)	220/132	315		100	100	100	100			APR-17	Works completed. Testing is under progress
32	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0	0	NOV-17		
33	Banswada	220	200		0	0	0	0	0	NOV-17		
34	Borampet GIS	220	480		0	0	0	0	0	DEC-17		
35	Chanchalguda	220	200		0	0	0	0	0	SEP-18		
36	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0	0	SEP-17		
37	Husnabad GIS	220	200		0	0	0	0	0	MAY-18		
38	Kachavanisingaram	220	200		0	0	0	0	0			
39	Kallur GIS	220	200		0	0	0	0	0	SEP-17		
40	Kleshwaram LI SS	220	550		0	0	0	0	0	SEP-17		
41	Kothur	220	320		0	0	0	0	0	SEP-17		
42	Lakshmidhevipalli LI SS	220	240		0	0	0	0	0	SEP-17		
43	Madugula	220	200		0	0	0	0	0	MAY-17		
44	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0	0	JUN-17		
45	Nagarkurnool	220	2x100		0	0	0	0	0	JUN-17		
46	Peddagopati GIS	220	200		0	0	0	0	0	NOV-17		
47	Raidurg	220	300		0	0	0	0	0	SEP-17		
48	Renjal GIS	220	200		0	0	0	0	0	NOV-17		
49	Sundilla LISS	220	400		0	0	0	0	0	SEP-17		
50	Toopran	220	2x100		0	0	0	0	0	SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100	25		AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0	0		MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100	25		SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100	15		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0	0		MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Modipuram S/s	765/400	3000		0	0	0	0	0		MAR-19	
2	Moradabad S/s	765/400	3000		0	0	0	0	0		MAR-20	
3	Agra (Aug) (500-315)	400/220	185		100	100	100	100				Commissioned 05/2017.
4	Badaun S/s	400/220	630		0	0	0	0	0		MAR-21	
5	Banda (New) (ICT-I)	400/220	315		100	100	100	100				Commissioned 05/2017.
6	Bhopal Road S/s	400/220	630		0	0	0	0	0		MAR-20	
7	Firozabad S/s	400/220	1000		0	0	0	0	0		MAR-20	
8	Jaunpur S/s	400/220	630		0	0	0	0	0		MAR-19	
9	LaluKheri S/s	400/220	630		0	0	0	0	0		MAR-20	
10	Maath Mathura (New) (ICT-II)	400/220	315		100	100	100	100				Commissioned 05/2017.
11	Orai s/s (new) (ICT-2)	400/220	315		100	81	93	91				04 nos. 400 kV CB received.
12	Raebareli S/s	400/220	630		0	0	0	0	0		MAR-20	
13	Rasra S/s	400/220	630		0	0	0	0	0		MAR-19	
14	Sambhal S/s	400/220	630		0	0	0	0	0		MAR-21	
15	Shamli S/s	400/220	1000		0	0	0	0	0		MAR-20	
16	Simbholi S/s	400/220	1000		0	0	0	0	0		MAR-20	
17	Sultanpur (Additional) s/s	400/220	315		100	100	100	100				Commissioned 05/2017.
18	Agra (South) S/S	400/132	600		100	95	100	100		AUG-16		Testing & commissioning of SCADA under progress.
19	Kanpur Road	220/33	3x60		100	87	70	26				over all prog. 60%
20	Allahabad (Rewa Road) (Augmentation of 160MVA ICT-II)	220/132	40		100	100	100	100				Commissioned 05/2017.
21	Bansi S/S	220/132	2x100		100	95	80	100				Work in Progress. Overall prog. 92%
22	Bhelupur - (ICT -II)	220/132	60		100	100	100	100		JUN-12		Commissioned 05/2017.
23	Madhuvan S/S	220/132	160		100	10	0	0				WIP 10%,
24	Noida Sec-148	220/132	1x160		100	84	80	28				WIP Overall prog. 62%
25	Noida Sec-148 S/S	220/132	160		100	84	80	28				WIP Overall prog. 62%. Repeated entry.
26	Pratap Vihar S/S	220/132	1x160		100	14	0	0				WIP 20%
27	Sahibabad-II S/S	220/132	2x100		0	0	0	0			MAR-17	Scrapped due to non availability of land. May pl be removed from the list.
28	Siyana S/S	220/132	2x160		100	42	0	0				Over all Progress 21%
29	Agra Dayalbagh S/s	220	180		0	0	0	0	0		MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Allahabad S/s	220	180		0	0	0	0	0		MAR-22	
31	Amethi S/s	220	320		100	7	0	0				OVERALL PROGRESS 12%
32	Anandnagar (Gorakhpur) S/s	220	320		0	0	0	0	0		MAR-21	
33	Awas Vikas Loni S/s	220	320		0	0	0	0	0		MAR-22	
34	Badaun Road S/s	220	320		0	0	0	0	0		MAR-21	
35	Ballia S/s	220	320		0	0	0	0	0		MAR-21	
36	BB Nagar S/s	220	320		0	0	0	0	0		MAR-19	
37	Bulandshahar Road S/s	220	320		0	0	0	0	0		MAR-21	
38	Chhaprauli S/s	220	320		0	0	0	0	0		MAR-20	
39	Faridpur (Bareilly) S/s	220	320		0	0	0	0	0		MAR-19	
40	Fatehgarh or Kannauj S/s	220	320		0	0	0	0	0		MAR-20	
41	Fatehpur New S/s	220	320		0	0	0	0	0		MAR-20	
42	Gr. Noida (II) S/s	220	180		0	0	0	0	0		MAR-22	
43	Hamirpur S/s	220	320		0	0	0	0	0		MAR-21	
44	Hardoi (New) S/s	220	320		0	0	0	0	0		MAR-21	
45	Kasganj S/s	220	320		0	0	0	0	0		MAR-22	
46	Khaga S/s	220	320		0	0	0	0	0		MAR-21	
47	Khalilabad S/s	220	320		0	0	0	0	0		MAR-21	
48	Khatauli S/s	220	320		0	0	0	0	0		MAR-20	
49	Kidwainagar S/s	220	180		0	0	0	0	0		MAR-22	
50	Kiraowli S/s	220	320		0	0	0	0	0		MAR-22	
51	Lakhimpur s/s	220	320		0	0	0	0	0		MAR-21	
52	Lucknow (Canal Road) S/s	220	180		0	0	0	0	0		MAR-21	
53	Lucknow Hardoi Road S/s	220	180		0	0	0	0	0		MAR-22	
54	Maharajganj S/s	220	320		0	0	0	0	0		MAR-21	
55	Mawana S/s	220	320		0	0	0	0	0		MAR-20	
56	Meerut By Pass S/s	220	180		0	0	0	0	0		MAR-21	
57	Modipuram-II S/s	220	320		0	0	0	0	0		MAR-22	
58	Moradabad-II (Kath) S/s	220	320		0	0	0	0	0		MAR-20	
59	Morta S/s	220	320		0	0	0	0	0		MAR-19	
60	Nehtaur New S/s	220	320		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
61	Phahari (Chitrakoot) S/s	220	320		100	22	0	0				Work Progress 15%
62	Pilibhit Bypass S/s	220	320		0	0	0	0	0		MAR-21	
63	Saharanpur New s/s	220	320		0	0	0	0	0		MAR-22	
64	Sandila S/s	220	320		0	0	0	0	0		MAR-21	
65	Sardhana S/s	220	320		0	0	0	0	0		MAR-19	
66	Sarsawa (Saharanpur)S/s	220	320		0	0	0	0	0		MAR-18	
67	SGPGI Road S/s	220	320		0	0	0	0	0		MAR-21	
68	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0	0		MAR-22	
69	Singhauri S/s	220	320		0	0	0	0	0		MAR-20	
70	Tajpur S/s	220	320		0	0	0	0	0		MAR-19	
71	Tundla S/s	220	320		0	0	0	0	0		MAR-19	
72	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0	0		MAR-20	
73	Varanasi Cantt. S/s	220	180		0	0	0	0	0		MAR-22	
74	Vasundhara S/s	220	320		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0	0		MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0	0		MAR-20	
3	New Chanditala Aug.	400/220	315		0	0	0	0	0		MAR-18	
4	New Chanditala s/s	400/220	630		100	96	100	99		AUG-17		SS is ready to commission but delayed due to want of line
5	New Haldia NIZ GIS	400/220	630		0	0	0	0	0		MAR-20	
6	New Katwa Aug.	400/220	315		0	0	0	0	0		MAR-22	
7	New Katwa GIS	400/220	1000		0	0	0	0	0		MAR-21	
8	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50	0	SEP-16	JUL-17	
9	New Town AA-III	220/33	50		0	0	0	0	0			
10	Alipurduar Aug.	220/132	160		0	0	0	0	0		MAR-20	
11	Alipurduar S/S	220/132	320		100	98	98	98		JUN-17		
12	Barasat Aug.	220/132	160		0	0	0	0	0		MAR-21	
13	Barasat GIS	220/132	320		100	40	5	0				
14	Baruipur GIS	220/132	320		0	0	0	0	0		MAR-21	
15	C.K. Road GIS	220/132	320		0	0	0	0	0		MAR-22	
16	Dalkhola Aug.	220/132	160		0	0	0	0	0		MAR-20	
17	Dharampur	220/132	160		0	0	0	0	0		MAR-18	
18	Egra Aug.	220/132	160		0	0	0	0	0		MAR-20	
19	Foundray Park Aug.	220/132	160		0	0	0	0	0		MAR-20	
20	Gazol Aug.	220/132	160		0	0	0	0	0		MAR-22	
21	Gazol GIS	220/132	320		100	1	0	0				
22	Jeerat Aug.-I	220/132	160		0	0	0	0	0		MAR-20	
23	Kotasur GIS	220/132	320		0	0	0	0	0		MAR-20	
24	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0	0		MAR-18	
25	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0	0		MAR-19	
26	Mahachanda GIS	220/132	320		0	0	0	0	0		MAR-20	
27	Mayapur GIS	220/132	100		0	0	0	0	0		MAR-21	
28	New Bishnupur Aug.-I	220/132	160		0	0	0	0	0		MAR-19	
29	New Sagardighi GIS	220/132	320		100	15	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Town AA-IIC GIS	220/132	320		100	3	0	0				
31	New Town AA-III Aug.	220/132	160		0	0	0	0	0		MAR-22	
32	Raghunathpur GIS	220/132	320		0	0	0	0	0		MAR-22	
33	Rejinagar Aug.	220/132	160		0	0	0	0	0		MAR-21	
34	Rejinagar GIS	220/132	320		100	2	0	0				
35	Sadaipur Aug.	220/132	160		0	0	0	0	0		MAR-19	
36	Sadaipur s/s (ICT-2)	220/132	160		100	87	99	93		APR-16		Commissioned on 21/04/2017
37	Satgachia	220/132	160		0	0	0	0	0		MAR-19	
38	Satgachia Aug.	220/132	160		0	0	0	0	0		MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	Rajnandgaon Switching station (RRWTL - TBCB)	765	0		100	0	0	0	0	NOV-18	AUG-17	
2	Morena (C-WRTL - TBCB)	400/220	2x315		100	32	43	10		MAY-18		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal S/S (WKTL -TBCB)	765/400	2x1500		0	0	0	0		NOV-19		Land for Warangal Sub-station is identified and land documents are being collected from land owners.
2	Motihari (GIS) (DMTL -TBCB)	400/132	400		100	90	95	90		AUG-16		

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (NKTL - TBCB)	400/220	2x500		0	0	0	0	0	NOV-13	DEC-16	
---	-----------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Nawalgarh	220/132	100		0	0	0	0	0		DEC-16	
---	-----------	---------	-----	--	---	---	---	---	---	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
3	Gonda s/s	400/220	315		100	97	97	94				35.2% already tested
4	Sultanpur Road s/s	400/220	1000		100	12	17	0				

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		60	0	0	0		JUL-19		Transmission License granted by CERC. Tariff Adoption done by CERC.Land Acquisition is under progress.
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	80	84	5		OCT-18		Construction is in Progress.
3	Kadarpur (GPTL - TBCB)	400/220	2x500		0	0	0	0		MAY-19		Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Land Acquisition is in progress.
4	Prithala (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19		Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Land has been acquired.
5	Sohna Road (GPTL - TBCB)	400/220	2x500		0	0	0	0	0	SEP-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/S (T-II TL - TBCB)	400/220	2x315		0	0	0	0	0	OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0	0			.
---	---------------	---------	------	--	---	---	---	---	---	--	--	---

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98	0			
2	Hapur AIS	765/400	1x1500		100	97	92	90	0		MAY-17	
3	Ataur GIS	400/220	500		100	95	90	80	0		MAY-17	
4	Dasna GIS	400/220	315		100	88	95	60	0		AUG-17	
5	Indirapuram GIS	400/220	2x500		100	98	92	85	0		NOV-16	
6	Nehtaur (Bijnor) AIS	400/132	200		100	95	95	90	0		AUG-17	