

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-JUL-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-17	AUG-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion. Total line charged at 400 KV as anti theft measure on 29.05.17. Fixing of phase plate, no.plate, danger plate etc. is under progress.
2	Gola - Ranchi (PG)	D/C	220	112	226	190	138	0	SEP-17	SEP-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015.Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
3	Koderma - North Karanpura line	D/C	220	204	0	0	0				
4	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40	0	0	0				
5	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0	DEC-16	DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing.Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
6	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40	0	0	0				
7	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	11	0		OCT-17	OCT-17	
8	Mejia TPS - Gola	D/C	220	342	552	548	522	207	OCT-17	OCT-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKryjtjM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	MTPS - Ramgarh Line	S/C	220	203	0	0	0		APR-17	APR-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
10	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0		MAY-17	MAY-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
11	Parulia - Burdwan line	D/C	220	184	0	0	0				Price bid opened on 27.07.17. Tendering is under process.
12	Ramgarh - North Karanpura Line	D/C	220	124	0	0	0				
13	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66		126				APR-19	APR-19	
4	(Sikkim) Chungthang - LILON point on Rabon - Malting line	D/C	66		23				SEP-17	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66		114				MAR-19	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66		86				MAR-19	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66		69				MAR-19	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66		103				MAR-19	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66		86				MAR-19	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66		40				MAR-19	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66		67				MAR-19	MAR-19	
12	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29				MAR-19	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66		103				MAR-19	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66		45				MAR-19	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66		86				MAR-19	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66		57				MAY-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66		114				MAR-19	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220								Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220								Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	MAY-17	MAY-17	Work under progress.
21	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				SEP-19	SEP-19	
22	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220								Yet to be awarded.
23	(Sikkim) Dikchu - Singhik	D/C	220	40					JUN-19	JUN-19	
24	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
25	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
26	(Sikkim) Singhik - Chungthang	D/C	220	40	83				APR-19	APR-19	
27	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132		0	0	0				Yet to be awarded.
34	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
35	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
36	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
38	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
39	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132								Yet to be awarded.
40	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
41	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132								Yet to be awarded.
42	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
44	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
45	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
46	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
47	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
48	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
50	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
52	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
54	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
55	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
56	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
57	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
59	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
60	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
61	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
62	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
63	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
64	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
65	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
66	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
67	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.
68	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132								Yet to be awarded.
69	(Assam) Sonabil - Tezpur (New) line	D/C	132								Yet to be awarded.
70	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				SEP-19	SEP-19	
71	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				SEP-19	SEP-19	
72	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132								Yet to be awarded.
73	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132								Yet to be awarded.
74	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
75	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132								Yet to be awarded.
76	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132								Yet to be awarded.
77	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
79	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132								Yet to be awarded.
80	(Mizoram) Chawngte - S. Bungtlang line	S/C	132								Yet to be awarded.
81	(Mizoram) Lungsan - Chawngte line	S/C	132								Yet to be awarded.
82	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132								Yet to be awarded.
83	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132								Yet to be awarded.
84	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132								Yet to be awarded.
85	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132								Yet to be awarded.
86	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132								Yet to be awarded.
87	(Nagaland) Tuensang - Longleng line	S/C on D/C	132								Yet to be awarded.
88	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132								Yet to be awarded.
89	(Sikkim) Dikchu - Parbing line	D/C	132	44	96				MAR-19	MAR-19	
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132								Yet to be awarded.
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132								Yet to be awarded.
92	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
93	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
94	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
95	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
96	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
97	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
98	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
99	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.
103	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676	4595	23	0		NOV-19	NOV-19	All tower packages awarded. Work under progress.
2	Ajmer (new) - Bikaner line	D/C	765	525	739	427	49		MAY-19	MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	590	790	705	638	173	DEC-17	DEC-17	ROW being faced near Angul end. Huge forest involvement. Working permission issued partly.
4	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	772	759	540	DEC-17	DEC-17	Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Banaskanta - Chittorgarh line	D/C	765	604	841	789	625	90	APR-18	APR-18	Work under progress. Forest clearance awaited.
7	Bhadla - Bikaner line	D/C	765	400	484	52	0		JAN-19	JAN-19	Work under progress.
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	413	174	0	JUL-18	JUL-18	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	702	1016	334	78		MAY-19	MAY-19	Work under progress.
10	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	763	508	435	110	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	575	571	358	MAR-18	MAR-18	Work under progress.Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer and C'garh - C'garh line. 02 locs. under ROW and 01 loc. under sub judice.
12	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41	APR-17	APR-17	Ready for Commissioning 04/2017
13	Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	MAY-17	MAY-17	Commissioned 05/17.
14	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	628	839	671	542	204	NOV-17	NOV-17	Severe ROW being faced in Maharastra. Forest clearance Stage-I issued in Jun'17 & working permission issued in Jul'17.
15	Jabalpur PS - Orai line	D/C	765	721	969	969	969	698	APR-18	APR-18	Efforts are being made to complete earlier in FY 2017-18.
16	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	336	331	164	DEC-17	DEC-17	Huge forest involvement. Huge forest involvement. Forest clearance (Stg.-I) for chattisgarh portion issued in Jul'17.
17	LILO of Agra - Meerut at Aligarh	S/C	765	30	34	24	11		APR-18	APR-18	Efforts are being made to complete earlier in 2017-18.
18	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	34	22	14		APR-18	APR-18	Efforts are being made to complete earlier in FY 2017-18.
19	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	205	144	24	JUL-18	JUL-18	Work under progress.
20	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	72	APR-18	APR-18	Efforts are being made to complete earlier.
21	LILO of Tilaiya - Balia line at Gaya	D/C	765								
22	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
23	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	486	JUL-17	JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Orai - Aligarh line	D/C	765	662	906	892	831	392	APR-18	APR-18	Efforts are being made to complete earlier. Severe ROW problem near urban area.
25	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	246	176	18	JAN-18	JAN-18	Work under progress.
26	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
27	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	549	523	112	MAR-18	MAR-18	Severe ROW problem being faced. 02 nos. locations in wildlife to be cleared.
28	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	183	DEC-17	DEC-17	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
29	Tehri Pooling Station - Meerut	D/C	765	4	8	4	0		MAR-18	MAR-18	Engg. in progress. Work slowed-down to the extent possible to match generation.
30	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	729	451	188	33	APR-19	APR-19	Work under progress. ROW being faced.
31	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1008	711	303	26	JUN-18	JUN-18	Work under progress.ROW being faced in Vindhyachal area.
32	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	748	607	163	JAN-18	JAN-18	Work under progress. Severe ROW problem in Maharastra.
33	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17							
34	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	191	189	85	MAR-18	MAR-18	07 locs. under severe ROW problem. Matter already taken up with State administration.
35	Allahabad - Kanpur line	D/C	400	479	652	652	652	463	OCT-17	OCT-17	Statutory clearance awaited.
36	Aurangabad - Boisar line (Q)	D/C	400	690	860	859	858	670	SEP-17	SEP-17	ROW problem (grape garden area) being resolved progressively with support for State Govt.
37	Banaskanta - Sankhari line	D/C	400	43	59	54	35	0	APR-18	APR-18	Work under progress.
38	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	16	2		JAN-19	JAN-19	Work under progress.
39	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20	MAR-18	MAR-18	Bays at Kahalgaon Sy. Yd. (NTPC end) awarded in May'16. Completion matching with bay readiness by NTPC.
40	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	36	15		JUL-18	JUL-18	Efforts being made to complete earlier in FY 2017-18.
41	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	53	44	14	JUL-18	JUL-18	Severe ROW problem issue being faced.Efforts being made to complete earlier in FY 2017-18.
42	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	80	1	0		APR-19	APR-19	Work under progress.
43	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	98	136	136	132	55	MAR-18	MAR-18	Work under progress.
44	Cuddapah - Hindupur (Q)	D/C	400	360	483	364	298	98	JUL-18	JUL-18	Work under progress.
45	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	482	652	338	194	14	FEB-19	FEB-19	ROW being faced.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Dehradun - Abdullapur	D/C	400	179	247	247	242	157	SEP-17	SEP-17	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Uttarakhand affected stringing.
47	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	325	286	171	DEC-17	DEC-17	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
48	Dulhasti - Kishenpur	D/C	400	115	340	338	331	107	SEP-17	SEP-17	Severe ROW at 02 locs. in Doda Distt. since beginning. State admn. help required to resolved ROW issue.
49	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314	APR-12	APR-12	Line (279 Ckm) commissioned in April'12.
50	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	350	199	117	29	SEP-18	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the support of State Govt.). Works under progress. Police protection support is yet to received for stringing.
51	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	188	187	86	MAY-18	MAY-18	Work under progress. Efforts are being made to completed earlier
52	Farakka - Baharampur (Twin HTLS)	D/C	400	160	229	132	102	4	APR-18	APR-18	Work under progress.
53	Farakka - Malda	D/C	400	86	0			86	MAR-16	MAR-16	Line charged in Mar'16.
54	Jameling - Alipurduar line (Q) (India Side)	D/C	400	326	471	218	89		JAN-18	JAN-18	Work under progress. Forest clearance awaited in Assam portion. critical (proposal submitted). Alternate arrangements being made for completion (through contingency matching with Generation.)
55	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	0	0		JUL-20	JUL-20	Award placed on Mar'17. Engg. & survey under progress.
56	Jeerat (New) Subhasgram (PM-JTL - TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
57	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	MAY-17	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
58	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	MAY-17	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
59	Kameng - Balipara line	D/C	400	114	150	148	144	93	DEC-17	DEC-17	ATS slowed-down to the extent possible to match Generation. (Kameng HEP , ant. by Dec'17).
60	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	279	399	399	399	279	JUL-17	JUL-17	Commissioned 07/2017.
61	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
62	Kota - Jaipur (South)	D/C	400	356	496	476	426		NOV-17	NOV-17	Work under progress. Forest clearance awaited. Work slow down to extent possible to match Generation (ant. by Jun'19).
63	Kurukshetra - Jind line (Q)	D/C	400	190	265	264	261	114	MAR-18	MAR-18	Work under progress.
64	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	JUL-17	JUL-17	Ready for commissioning 06/17
65	LIIO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	111	93	38	APR-19	APR-19	Work under progress. Efforts being made to complete earlier in FY 2017-18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	LILO of Bellary - Tumkur (Vasanthnarsapur) line (Q) at Tumkur Pool.	D/C	400	220	141	123	106	44	DEC-17	DEC-17	Work under progress. Completion matching with Generation.
67	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
68	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	38	27	26	23	16	OCT-17	OCT-17	Commissioning matching with Gen. Project (expected by Oct'17). Work under progress.
69	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	D/C	400	70	112	0	0		OCT-18	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16). Major portion in forest. Clearance required to start of work.
70	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	0	0		JUN-19	JUN-19	Award placed. Engg. in progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
71	LILO of Both ckt of Mundra UMPP - Limbdi (Triple) at Bachau	D/C	400	71	72	72	58	15	JUL-18	JUL-18	Work under progress. Severe ROW problem. Efforts being made to complete earlier.
72	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0	APR-18	APR-18	Award placed in Apr'16. Engg. & survey under progress.
73	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	9	1	0	APR-18	APR-18	Award placed in Apr'16. Work under progress.
74	LILO of Gooty - Tumkur (Vasanthnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4	4	4	2	SEP-17	SEP-17	Testing under progress. Commissioning matching with Generation.
75	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1							
76	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	JUL-17	Line completed and declared ready for commissioning in Jul'17.
77	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	DEC-17	DEC-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
78	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	DEC-17	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued. Work yet to be resumed.
79	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
80	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	25	0	0		MAY-19	MAY-19	Award placed in Dec'16. Engg. & survey under progress.
81	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	26	0	0		SEP-18	SEP-18	Award placed, Engg. in progress. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16).
82	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0	APR-18	APR-18	Award placed in Apr'16. Engg. in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
83	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-17	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.Work yet to be resumed.
84	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	DEC-17	DEC-17	Work on Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
85	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	162	155	92	OCT-17	OCT-17	Work under progress. Completion matching with Gen. project (ant. by Oct'17).
86	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400								
87	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	194	269	240	223	106	NOV-17	NOV-17	Work under progress.
88	Loop out (Kurnool - Maheshwaram portion of LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	4	13	13	13	4	JUL-17	JUL-17	Commissioned 07/2017.
89	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	MAR-18	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of local disturbance /agitation against big dam. Generation sch. uncertain.
90	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	MAR-18	MAR-18	Completion matching with Gen. (Sch. uncertain).Works stand still on a/c of local disturbance /agitation against big dam. Gen. schedule uncertain.
91	Lucknow - Kanpur line	D/C	400	320	449	449	449	320	MAY-17	MAY-17	Commissioned 05/17.
92	Madhugiri - Yelhanka	D/C	400	132	178	131	101		MAR-18	MAR-18	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
93	Mauda-II - Betul (Quad) line	D/C	400	393	551	551	551	393	JUL-17	JUL-17	Commissioned 07/2017.
94	Mohindergarh - Bhiwani line	D/C	400	120	183	69	9		AUG-18	AUG-18	Award placed in Aug'16. Work under progress.
95	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	55	24		DEC-18	DEC-18	Award placed in Aug'16. Work under progress.
96	Nabinagar-II - Gaya (Q)	D/C	400	204	245	228	180	54	DEC-17	DEC-17	Work under progress. Efforts being made to complete matching with Generation requirements.
97	Nabinagar-II - Patna (Q)	D/C	400	278	390	277	257	42	JUN-19	JUN-19	Work under progress.
98	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		NOV-15	NOV-15	
99	Orai - Orai (Q)	D/C	400	76	115	115	104	68	APR-18	APR-18	Efforts are being made to complete earlier in FY 2017-18.
100	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	DEC-17	DEC-17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
101	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	29	26		JAN-18	JAN-18	Work under progress. Severe ROW problem.
102	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400								
103	Punatsangchu-I - Alipurduar	D/C	400	128	178	174	162	56	MAR-18	MAR-18	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
104	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1283	1227	721	MAR-18	MAR-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
105	RAPP - Kota line	D/C	400	90	133	133	133	90	JUL-17	JUL-17	Ready for commissioned 07/2017.
106	Sasaram - Deltonganj line	D/C	400	392	523	523	522	388	DEC-17	DEC-17	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
107	Sholapur STPP - Sholapur line - II	D/C	400	25	40	36	34	19	SEP-17	SEP-17	Severe ROW being faced in the line.
108	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	456	422	344	157	FEB-18	FEB-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
109	Siliguri - Purnea	D/C	400						SEP-16	SEP-16	
110	Singrauli - Allahabad line	S/C	400	153	436	313	274	61	FEB-18	FEB-18	Work under progress. ROW at Singrauli end.
111	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	36	34	19	JUL-17	JUL-17	Work under progress. Severe ROW being faced in the line.
112	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	292	394	256	195	23	FEB-19	FEB-19	Work under progress.
113	Tapovan Vishnugadh - Kunwari Pass	D/C	400								
114	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	32	27	4	MAR-18	MAR-18	Work under progress. Work slowed-down to the extent possible to match generation.
115	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	33	25	0	MAR-18	MAR-18	Due to delay in Generation. Work has been slowed-down to match with Generation (ant. by Mar'18).
116	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	33	29	0	MAR-18	MAR-18	Due to delay in Gen. Work has been slowed-down to match with Generation (ant. by Mar'18).
117	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	300	243	203	25	DEC-18	DEC-18	Work under progress.
118	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	227	206	168	DEC-17	DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implemented by MSETCL. Critical.
119	Kishanganga - Amargarh	D/C	220	84	150	119	103	8	NOV-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen. (ant. by Nov'17). Critical
120	Kishanganga - Wagoora	D/C	220	228	252	115	60		MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required. Critical
121	Legship - New Malli	D/C	220	20	35	35	34	15	AUG-17	AUG-17	WIP
122	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	168	158	82	SEP-17	SEP-17	Work under progress. Severe ROW problem in 6 Km area(20 locs.) near Agra end. State admn. help required, high compensation demand. Critical
123	NLC - Karaikal line	D/C	220	190	316	144	86		NOV-17	NOV-17	Work under progress.
124	Purnea - Purnea (New)	D/C	220	2							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
125	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	16	16	7	FEB-18	FEB-18	Package re-awarded in Jun'16. Work under progress.
126	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
127	LILO of Jiribam - Aizawl at Turial	D/C	132								
128	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	0	0	0	3	MAR-17	MAR-17	completed in March 2017. Shifting of Towers of Ranganadi-Nirjuli Transmission Line (0.849 Km) in reservoir / submergence area of Pare HEP: Executing Agency: Power Grid Corporation of India Ltd. Status of work: Forest clearances dtd 16.11.15 from E&F office, Itanagar, Govt. of Arunachal Pradesh for the proposal received on 05.12.15 and forwarded to POWERGRID for compliance of conditions stipulated in the forest clearances. Works not yet started. Completion Schedule: July 2017
129	Melriat (New) - Sihmui line	D/C	132	12	23	19	9	9	FEB-18	FEB-18	Package re-awarded in Jun'16.Down stream line at Sihmui needs to be expedite. Work under progress.
130	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	JUN-17	JUN-17	Line commissioned in Jun'17.
131	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	JUN-17	JUN-17	Line charged in Jun'17. DOCO awaited.
132	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	109	106	48	DEC-17	DEC-17	Part line (35 Ckm) commissioned through contingency in Jun'12. Balance work re-award in Nov'16. Severe ROW problem in balance work.
133	Tezu - Namsai line.	S/C on D/C	132	96	332	329	318	71	FEB-18	FEB-18	Progress affected due to ROW problem & geographical condition. Tree cutting affecting progress. Due to non-availability of downstream line, line shall not be utilized.
134	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	959	921	513	FEB-18	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaining 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	220 kV line on D?C tower from Sonabil to Biswanath Chariali	S/C	220	40	126	94	0	0	JUN-17	JUN-17	Survey for compensation of land/ zirat is in progress
2	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JUN-17	JUN-17	overall 89 percent completed. All normal foundation completed. 5 nos of pile foundation completed.
3	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	41	40	0	JUN-17	JUN-17	RoW issues and harvesting followed by pre monsoon rainfall are reasons to be attributed for delaying.
4	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon- Bornagar line (Package-A)	D/C	132	24	96	21	0	0	APR-18	APR-18	ROW survey is in progress. 80 percent material supplied.
5	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	195	124	0	APR-17	APR-17	80 percent of supply material reached site for Pkg A and B respectively.
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0	JUL-17	JUL-17	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	JAN-16	JAN-16	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	102	0	0	AUG-17	AUG-17	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0	JUN-17	JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	JUN-16	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	MAR-16	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0	APR-17	APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	JUN-16	JUN-16	in progress.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0	JUL-17	JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line- 1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0	JUL-17	JUL-17	Contract agreement signed on 18.04.2016
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	51	46	0	JUN-17	JUN-17	Railway crossing/ ROW/ compensation issue..
18	Sonapur - Jagirod line	D/C	132	52	106	98	64	0	JUN-17	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE ELECTRICITY BOARD(BSEB)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	382	371	178	SEP-17	SEP-17	Due to severe ROW work progress is slow
8	Begusarai-Purnea	D/C	220	372	583	506	456	160	AUG-17	AUG-17	work under progress
9	Bihta (New) - Bihta	D/C	220	36	74	25	5	0	DEC-17	DEC-17	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12	NOV-17	NOV-17	
11	Darbhangha(DMTCL) - Supaul/Laukahi (BSPTCL)	D/C	220	176	327	327	325	170	JUL-17	JUL-17	
12	Darbhangha - Darbhanga	D/C	220	6	15	13	13	5	SEP-17	SEP-17	work under progress
13	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	APR-17	APR-17	Line completed & charged
14	Gaurichak - Bihta (New)	D/C	220	86	148	138	119	42	DEC-17	DEC-17	work under progress
15	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
16	Kishanganj (New) - Madhepura	D/C	220	284	510	505	500	204	AUG-17	AUG-17	work under progress
17	LILO of 1st ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	72	139	139	139	72	JUL-17	JUL-17	Ready for commissioning 06/2017.
18	LILO of 2nd ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	56	112	112	112	56	JUL-17	JUL-17	Ready for commissioning 06/2017.
19	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	JUL-17	JUL-17	Ready for commissioning 06/2017.
20	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
21	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	9	9	4	DEC-16	DEC-16	Completed and charged
22	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
23	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
24	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
25	LILO of Motipur - Darbhanga ckt-II at Musahari	D/C	220	41	0	0	0	41	JUN-17	JUN-17	Commissioned 01/2017 (Late Reported)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							
27	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
28	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
29	LILO oof Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
30	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	215	214	110	AUG-17	AUG-17	Work under progress
31	Motipur(BSPTCL) - Darbhanga (DMTCL)	D/C	220	218	401	401	401	192	FEB-17	FEB-17	Commissioned 01/2017 (Late Reported)
32	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
33	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
34	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
35	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
36	Patna (PG) - Gourichak	D/C	220	1	3	3	3	1	JUL-17	JUL-17	Ready for commissioning 06/2017.
37	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	DEC-17	DEC-17	
38	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
39	Saharsa (New) - Begusarai	D/C	220	160							
40	Saharsa (New) - Khagaria (New)	D/C	220	80							
41	Sitamarhi (New) - Motihari (New)	D/C	220	120							
42	Sitamarhi(New) - Motipur	D/C	220	140							
43	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
44	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
45	Motihari-Bettia	D/C	132	79	143	143	143	79	MAY-17	MAY-17	completed
46	Motihari-Motihari	D/C	132	78	142	142	142	78	JUL-17	JUL-17	Completed
47	Motihari-Raxaul	D/C	132	119	215	212	212	112	AUG-17	AUG-17	work under progress and severe ROW at 03 locations

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5	0	0	0				Tender in Process.
2	2nd circuiting Korba (E) - Vishrampur	D/C	220	155	0	0	0	126	JUL-17	JUL-17	Work is under progress.
3	Bemetera - Mungeli line 2nd circuit	S/C	220	40							Work yet to be started
4	Bilaspur - Mopka DCDS line	D/C	220	80							To be taken up beyond FY 18.
5	Bilaspur - Suhela DCDS line	D/C	220	220							To be taken up beyond FY 18.
6	DCDS Barsoor - Jagdalpur line	D/C	220	200	290	3	0		JUL-17	JUL-17	Order placed. Work in progress.
7	DCDS Mungeli - Kawardha	D/C	220	77	135	58	30		MAR-18	MAR-18	Work in progress.
8	DCDS Raita - Parsada	D/C	220	110							NIT document under process.
9	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0				Tender in process
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30							To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0				Tender in Process.
12	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	0	0		MAR-18	MAR-18	Work in progress.
13	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-18	MAR-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30							To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8	6	0	0		DEC-17	DEC-17	
16	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	6	2	0		JUL-17	JUL-17	Work is under progress.
17	Mungeli - Kawardha DCDS line	D/C	220	110							Work yet to be started
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140							To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5					MAR-18	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11					MAR-18	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10					MAR-20	MAR-20	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32					MAR-22	MAR-22	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1					MAR-20	MAR-20	
4	Bamnauli - Dhansa	M/C	220	4					MAR-22	MAR-22	
5	Bawana - Kanjhawala at Barwala	D/C	220	1					MAR-23	MAR-23	
6	Budella - Punjabi Bagh	M/C	220	7					MAR-18	MAR-18	
7	Dwarka - Budella	D/C	220	12					MAR-19	MAR-19	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5					MAR-20	MAR-20	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14					DEC-16	DEC-16	work completed
10	Harsh Vihar - Preet Vihar	D/C	220								
11	IP - Karolbagh	D/C	220	9					MAR-19	MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16					MAR-17	MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5					MAR-21	MAR-21	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4					MAR-19	MAR-19	
15	Kashmiri gate - IP Tower	M/C	220	9					MAR-18	MAR-18	
16	Kashmiri Gate - Rajghat line	D/C	220	9							
17	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7					MAR-21	MAR-21	
18	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5					MAR-21	MAR-21	
19	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3					MAR-18	MAR-18	
20	LILO of Bamanuli - Naraina at Papankalan-III	D/C	220	1					MAR-17	MAR-17	
21	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12					MAR-18	MAR-18	
22	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4					MAR-17	MAR-17	
23	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1					MAR-17	MAR-17	
24	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220								
25	LILO of Geeta Colony - Patparganj at Rajghat line	D/C	220	4							
26	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1					MAR-19	MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0					MAR-22	MAR-22	
28	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0					MAR-21	MAR-21	
29	LILO of Maharanibagh - Sarita Vihar at Jasola	2xD/C	220	6					MAR-20	MAR-20	
30	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2					MAR-22	MAR-22	
31	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3					MAR-18	MAR-18	
32	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220								
33	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220								
34	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
35	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1					MAR-21	MAR-21	
36	Lodhi Road - IP Tower	D/C	220	8					MAR-17	MAR-17	
37	Masjid Moth - Tughlakabad	D/C	220	16					MAR-18	MAR-18	
38	Okhla - Tughlakabad	D/C	220	10					MAR-18	MAR-18	
39	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8					MAR-20	MAR-20	
40	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4					MAR-21	MAR-21	
41	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12					MAR-20	MAR-20	
42	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5					MAR-19	MAR-19	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12					MAR-20	MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3					MAR-21	MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	0	0	0		JUN-17	JUN-17	Erection works completed. The equipment like CVT, Isolators, Panels, and cables are yet to reach for Bay works at RHEP end. Equipment for Itanagar Bay have been ordered for, but have not yet reached site. The foundation works for the equipment will be done after arrival of the materials.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120					MAR-19	MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20					MAR-19	MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0	MAR-19	MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240					MAR-18	MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88	MAR-18	MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220					MAR-21	MAR-21	
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499				JUN-20	JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	0	0	0	MAR-20	MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0	MAR-22	MAR-22	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140					MAR-22	MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	15	9		MAR-19	MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0	MAR-17	MAR-17	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	76		DEC-17	DEC-17	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	23	14	JUN-17	JUN-17	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80					MAR-22	MAR-22	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32					MAR-19	MAR-19	
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80					OCT-22	OCT-22	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1	MAR-17	MAR-17	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0	DEC-17	DEC-17	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60					MAR-21	MAR-21	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34				JUL-17	JUL-17	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52	MAR-18	MAR-18	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0	MAR-19	MAR-19	Yet to award
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAR-18	MAR-18	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		MAR-18	MAR-18	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120					MAR-22	MAR-22	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1	MAY-17	MAY-17	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28		JUL-18	JUL-18	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0	MAR-17	MAR-17	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0	MAR-17	MAR-17	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	0	0	0	MAR-19	MAR-19	LOI given on 30.03.2017.
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0	MAR-18	MAR-18	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0	MAR-17	MAR-17	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192	MAR-17	MAR-17	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0	MAR-17	MAR-17	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0	MAR-21	MAR-21	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200					MAR-21	MAR-21	
35	Shapoorji Pallonji generating station	D/C	400	220		0	0	0	DEC-16	DEC-16	Generation project is delayed so this evacuation line will be in line with the generation project
36	Soja-Zerda Line	D/C	400	268	447	232	184	0	NOV-18	NOV-18	WIP
37	Vadavi-Halvad	D/C	400	290	411	242	204	124	MAR-18	MAR-18	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	DEC-18	DEC-18	Tender invited at risk purchase. Date of NIT is 23.03.2017.
39	Varsana-halvad	D/C	400	237	378	189	145	0	MAR-18	MAR-18	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0	MAR-17	MAR-17	Yet to award
41	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0	MAY-18	MAY-18	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50					MAR-20	MAR-20	
43	Amreli - Maglana line	D/C	220	400					MAR-21	MAR-21	
44	Babara - Gondal - II line	D/C	220	320					MAR-20	MAR-20	
45	Babra - Gondal -II line	D/C	220	200					MAR-21	MAR-21	
46	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0	MAR-17	MAR-17	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340		0	0	0	MAR-17	MAR-17	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30					MAR-19	MAR-19	
49	Bhatia - Kalavad line	D/C	220	238					MAR-18	MAR-18	
50	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0	DEC-16	DEC-16	W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140					MAR-20	MAR-20	
52	Bhogat - Ranavav line (AL-59)	D/C	220	150					MAR-20	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90					MAR-21	MAR-21	
54	Chhara - Veraval line	D/C	220	200					MAR-20	MAR-20	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0	MAR-17	MAR-17	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0	MAR-17	MAR-17	Yet to award
57	Chorania - Botad	D/C	220	104	196	64	0	0	MAR-18	MAR-18	WIP
58	Chorania - Salejada line (AL-59)	D/C	220								
59	Choraniya - Viramgam	D/C	220	71		0	0	0	MAR-17	MAR-17	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0	DEC-16	DEC-16	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	AUG-16	AUG-16	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	141	13	MAR-18	MAR-18	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0	MAR-17	MAR-17	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0	MAR-17	MAR-17	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	99	49	JUN-17	JUN-17	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20	AUG-17	AUG-17	Tender under acceptance
67	Jamnagar - Hadala	D/C	220	139	257	226	221	107	MAR-17	MAR-17	WIP
68	Jasdan - Gondal	D/C	220	100		0	0	0	MAR-17	MAR-17	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112					MAR-19	MAR-19	
70	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64	JUN-17	JUN-17	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0	MAR-17	MAR-17	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0	MAR-16	MAR-16	Yet to award
73	Keshod - Veraval line	D/C	220	180					MAR-21	MAR-21	
74	Keshod - Visavadar	D/C	220	120		0	0	0	MAR-17	MAR-17	Yet to award
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	DEC-16	DEC-16	Work in progress.
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20					MAR-20	MAR-20	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	113	108	20	76	JAN-18	JAN-18	
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	MAR-18	MAR-18	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0	MAR-21	MAR-21	Yet to award
80	LILO of both circuit of 220 kV D/C Nyara - Thebda line at Kalawad S/S	D/C	220	20	20	11	0				Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5					MAR-18	MAR-18	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20					MAR-19	MAR-19	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
85	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60					MAR-19	MAR-19	
86	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180					MAR-20	MAR-20	
87	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21					MAR-18	MAR-18	
88	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100					MAR-21	MAR-21	
89	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0	MAR-17	MAR-17	Yet to award
90	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0	MAR-17	MAR-17	Yet to award
91	LILO of Chorania - Salejada at Bagodara S/s	D/C	220	4	0	0	0	4	JUL-17	JUL-17	Commissioned 06/2017.
92	LILO of Gavasad - Salejda line at Bil	D/C	220	120					MAR-20	MAR-20	
93	LILO of Godhra -Kadana line at Lunawada	D/C	220	5					MAR-17	MAR-17	
94	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0	MAR-17	MAR-17	Yet to award
95	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	MAR-17	MAR-17	Work in progress.
96	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0	MAR-17	MAR-17	Yet to award
97	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0	APR-17	APR-17	Yet to be awarded.
98	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56	JUN-17	JUN-17	WIP. Case of 6 locations is pending in district court
99	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0	MAR-17	MAR-17	yet to award
100	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0	SEP-16	SEP-16	AT given on 10.07.15
101	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18	DEC-16	DEC-16	Work in Progress.
102	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39					MAR-19	MAR-19	
103	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0	MAR-16	MAR-16	AT given on 10.07.2015
104	LILO of Keshod - Timbdi line at Veraval	S/C	220	8					MAR-20	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
105	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismantling of existng 132 kv S/C Lalpar - Wankaner line	D/C	220	40					MAR-19	MAR-19	
106	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0	MAR-17	MAR-17	Yet to award
107	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20					MAR-21	MAR-21	
108	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0	APR-17	APR-17	Yet to award
109	LILO of Navsari - Vav at Popada	D/C	220	17							
110	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16					MAR-21	MAR-21	
111	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	0	0	0			LOA given on 27.06.2016.
112	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70					MAR-21	MAR-21	
113	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50							
114	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44					MAR-19	MAR-19	
115	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48					MAR-18	MAR-18	
116	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51		JAN-18	JAN-18	WIP
117	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20					MAR-19	MAR-19	
118	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
119	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10					MAR-19	MAR-19	
120	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168					MAR-19	MAR-19	
121	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40					MAR-21	MAR-21	
122	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10					MAR-18	MAR-18	
123	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20					MAR-19	MAR-19	
124	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0	MAR-17	MAR-17	Yet to award
125	LILO of Sankhari - Jangral at Veloda (Sankhari)	MC+D/C	220	52	53	53	48	12	JUN-17	JUN-17	WIP
126	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2					MAR-22	MAR-22	
127	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15					MAR-22	MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
128	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0	MAR-17	MAR-17	Yet to award
129	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	JUN-17	JUN-17	WIP
130	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0	MAR-17	MAR-17	Yet to award
131	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6					MAR-18	MAR-18	
132	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10					MAR-20	MAR-20	
133	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10					MAR-20	MAR-20	
134	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15					MAR-19	MAR-19	
135	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0	MAR-20	MAR-20	Yet to award
136	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	0	MAR-17	MAR-17	Work in progress.
137	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60					MAR-21	MAR-21	
138	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20					MAR-20	MAR-20	
139	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150					MAR-19	MAR-19	
140	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150					MAR-20	MAR-20	
141	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270					MAR-22	MAR-22	
142	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	MAR-18	MAR-18	LOI given on 12.04.2016 and work under progress.
143	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	47	29	0	MAR-17	MAR-17	
144	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0	MAR-17	MAR-17	Yet to award
145	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	41	0	0	MAR-17	MAR-17	Work in progress.
146	Palitana - Talaja	D/C	220	90		0	0	0	MAR-17	MAR-17	yet to award
147	Pipava - Bagasara line	D/C	220	160					MAR-21	MAR-21	
148	Pipavav - Otha line	D/C	220	100					MAR-21	MAR-21	
149	Pipavav - Rajula line	D/C	220	80					MAR-21	MAR-21	
150	Pirana (PG) - Barejadi line	D/C	220	50					MAR-20	MAR-20	
151	Pirana (PG) - Gatrad	D/C	220	50		0	0	0	MAR-17	MAR-17	Yet to award
152	Prantij - Agiyol	D/C	220	60		0	0	0	MAR-17	MAR-17	Yet to award
153	Prantij - Dhansura	D/C	220	70		0	0	0	MAR-17	MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
154	Radhanpur -Sankhari line (AL-59)	D/C	220		98	98	98	62			Line charged on 31.03.2017; Update the line name as "LILO of 220kV Radhanpur-Mehsana line at Veloda (Sankhari) S/s"
155	Shapar - Babara line (AL-59)	D/C	220	120					MAR-20	MAR-20	
156	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	DEC-17	DEC-17	Work in progress.
157	Suva - Achhalia	D/C	220	140		0	0	0	MAR-17	MAR-17	Yet to award
158	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0	MAR-17	MAR-17	Yet to award
159	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9	MAR-17	MAR-17	WIP
160	Utran - Kosamba Line-II	D/C	220	86							
161	Vadavi - Chhatral	D/C	220	13	88	39	32	0	DEC-16	DEC-16	WIP
162	Vadavi - Dhanaj	D/C	220	38	88	62	55	1	JUN-17	JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
163	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	MAR-17	MAR-17	Work in progress.
164	Vadavi - Viramgam	D/C	220	53		0	0	0	MAR-17	MAR-17	Yet to award
165	Vadodara (PG) - Jambuva line	D/C	220	68					MAR-19	MAR-19	
166	Vadodara (PG) - Vyankatpura line	D/C	220	30					MAR-18	MAR-18	
167	Varsana-Bhachau	D/C	220	60		0	0	0	DEC-16	DEC-16	Yet to award
168	Vataman (PG) - Bagodara line	D/C	220	160					MAR-21	MAR-21	
169	Virpore - Chikhli line	D/C	220	120					MAR-20	MAR-20	
170	Vondh - Radhanpur line	D/C	220	340					MAR-21	MAR-21	
171	Vyankatpura - Halol line	D/C	220	100					MAR-20	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50	JUL-17	JUL-17	Ready for commissioning 06/2017.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0	JAN-18	JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0	JAN-18	JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
4	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0		MAR-18	MAR-18	Line commissioned on 29.02.2016
5	Jajji - Rai line	D/C	220	51	113	110	110	47	AUG-17	AUG-17	Work in progress.
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0		MAY-18	MAY-18	Work awarded and yet to be start
7	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	42	3		JUL-18	JUL-18	Work in progress
8	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	21	0	0	DEC-17	DEC-17	Work in progress
9	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	81	43	5		JUL-18	JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
10	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0		JAN-18	JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
11	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0		MAR-19	MAR-19	NIT yet to be floated
12	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0		MAR-18	MAR-18	Work awarded and yet to be start
13	LILO of Chormar - Fatehabad line at Hukmawali	D/C	220	84	169	169	159	71	AUG-17	AUG-17	Loop-Out portion commissioned on 24.06.2016 . Loop-In portion's work in progress.
14	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0		MAR-19	MAR-19	NIT yet to be floated
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0		MAR-19	MAR-19	NIT yet to be floated
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0		MAR-19	MAR-19	NIT yet to be floated
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0		AUG-17	AUG-17	Work in progress
18	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	36	24		DEC-17	DEC-17	Progress of work is slow. Firm has been requested to expedite the work.
19	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	0	0	0		DEC-17	DEC-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0	JAN-18	JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
21	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0		MAR-18	MAR-18	NIT yet to be floated
22	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0		MAR-18	MAR-18	NIT yet to be floated
23	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0		MAR-18	MAR-18	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0	DEC-17	DEC-17	Work in progress
25	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0		MAR-18	MAR-18	NIT yet to be floated
26	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0	DEC-17	DEC-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
27	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0		MAR-18	MAR-18	Work re-awarded and yet to be start
28	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	35	22	0	DEC-17	DEC-17	Work has been re-awarded with schedule completion period of one year. Work in progress.
29	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6	SEP-17	SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	80					MAR-17	MAR-17	Delay FCA approval.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3					MAR-17	MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1	1	1	1	1	APR-17	APR-17	line successfully charged
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33					MAR-17	MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
8	Bajoli Holi HEP - Lahal GISS	D/C	220	18					MAR-17	MAR-17	Delay FCA approval. (Work awarded).
9	Charor -Banala	D/C	220	30	80	4	0	0	MAR-17	MAR-17	
10	Dehan-Hamirpur	D/C	220	110					MAR-17	MAR-17	
11	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
12	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	MAY-17	MAY-17	
13	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
14	Koti-Karian	S/C	220	35					MAR-17	MAR-17	Delay FCA approval.
15	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
16	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	0	0		DEC-17	DEC-17	St-I FC received, St-II under progress
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8					MAR-17	MAR-17	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
19	Rauri-Kunihar	D/C	220	28					MAR-17	MAR-17	
20	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	
21	Sunda-Hatkoti	D/C	220	56					MAR-17	MAR-17	Delay FCA approval.
22	Chanju - Nakrot line	D/C	132	12	30	29	27	10	MAY-16	MAY-16	
23	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
24	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	36							Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
25	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								
26	Hatkoti - Gumma	D/C	120								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND STATE ELECTRICITY BOARD(JSEB)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Tender yet to be invited.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Tender yet to be invited.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
4	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22	DEC-17	DEC-17	07/115 foundations, 27/115 erection and 30/40 Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office NOC & FRA awaited from DC, Latehar. DC, Latehar informed 85 % problem solved.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	66	DEC-17	DEC-17	41/306 foundation, 57/306 erection and 76.318/110.153 stringing balance. Forest proposal (124.42 Ha) at Nodal Office NOC & FRA awaited from DC, Latehar. DC Latehar informed 85% problem solved.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0		JUN-17	JUN-17	Preparation of DPR is under process. Tender yet to be invited.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Tender yet to be invited.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Tender yet to be invited.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85	DEC-17	DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. RMoEF raised some query on 23.06.2017. Pr.Sec(F) has to issue letter to PCCF for compliance.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Tender yet to be invited.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Tender yet to be invited.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Tender yet to be invited.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Chaibasa - Gua	D/C	220	220	0	0	0		JAN-18	JAN-18	Detail Survey going on.
24	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	AUG-17	AUG-17	0.2/40KM stringing balance for railway crossing, work permission received from DFO on 06.01.2017. Line ready except railway crossing, Agreement with Railway on 03.07.2017 and request for power block of 1 hour has been made. Power Block awaited.
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				
26	Chandil GSS - Chandil	D/C	220	10	0	0	0				Tender yet to be invited.
27	Chandil GSS - Tamar	D/C	220	25	0	0	0				Tender yet to be invited.
28	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
29	Chatra - Latehar	D/C	220	208	327	323	305	74	SEP-17	SEP-17	28.6/109 KM Stringing balance. Forest proposal (59.95 Ha) forwarded to MOEF on 21.03.2017. Fresh Query raised by MOEF on 18.05.2017. Reply submitted. Will be placed in the next REC meeting.
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	61	32	0	DEC-17	DEC-17	110/171 foundations, 139/171 erection and 57/57 KM Stringing balance. Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA to be issued by DC Hazaribagh.
31	Daltonganj - Garhwa	D/C	220	66	113	90	46	0	DEC-17	DEC-17	20/110 foundation, 64/110 erection and 32/32 KM. Stringing balance.
32	Dumka - Jasidih	D/C	220	148	0	0	0		JAN-18	JAN-18	Detail survey going on.
33	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18	MAY-18	LOI issued on 08.11.2016.
34	Giridih - Jasidih	D/C	220	160	0	0	0		MAY-18	MAY-18	LOI issued on 08.11.2016.
35	Godda - Lalmatia	D/C	220	100	0	0	0		MAY-18	MAY-18	LOI issued on 08.11.2016.
36	Govindpur - Dumka	D/C	220	203	332	331	331	167	AUG-17	AUG-17	01/332 foundation, 01/332 erection and 17.9/101.5 Km stringing balance, forest proposal (30.99 Ha) is at Regional Office. RMoEF raised 12 queries from Pr. Sec(F) on 29.06.2017, same to be sent to PCCF for compliance.
37	Govindpur - Govindpur	D/C	220	7	0	0	0				
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	75	10	DEC-17	DEC-17	37/127 foundation, 52/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. In REC meeting on 01.06.2017 proposal placed. Proceeding awaited. ROW in Kiski village.
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				
41	Koderma - Giridih	D/C	220	140	0	0	0				
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0		SEP-16	SEP-16	
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Survey held up due to non-finalisation of PTPS substation layout.
47	Mander - Tamar	D/C	220	56	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
48	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Tender yet to be invited.
49	Noamundi - Jadugoda	D/C	220	80	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
50	P.T.P.S. - Ratu	D/C	220	70	0	0	0		MAY-18	MAY-18	LOI issued on 08.11.2016.
51	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
54	Tenughat - Gomia	D/C	220	20	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
56	TTPS - Govindpur	D/C	220	181	295	230	220	36	OCT-17	OCT-17	65/295 foundation, 75/295 erection and 58/91 Km stringing balance, forest proposal (104.82 Ha) forwarded on 30.05.2017 to MOEF. RMoEF raised few queries on 06.06.2017. Letter forwarded to PCCF for compliance on 23.06.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0	DEC-16	DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36	DEC-16	DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2	DEC-16	DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILo of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0	DEC-17	DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	(PMDP) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0				NIT floated on 31-07-2017. Last date for submission of e-Bids is 31-08-2017.
6	(PMDP) Kargil - Padum (Zanaskar) line	S/C	220	207							
7	(PMDP) LILo of Barn - Kishanpur at Nagrota	S/C	220	10							
8	(PMDP) LILo of Hiranagar - Bishmah at Samba	D/C	220	16							
9	(PMDP) LILo of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12							
10	(PMDP) LILo of Hiranagar - Gladni at Chowadhi	S/C	220	16							
11	(PMDP) LILo of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0				NIT floated.
12	(PMDP) LILo of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12							
13	(PMDP) LILo of Wagoora - Mirbazar line at Lassipora	D/C	220	12							
14	(PMDP) LILo of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	0	0	0				NIT floated. Bids opened on 02-08-2017. Contract expected to be awarded by 07-09-2017.
15	(PMDP) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0				NIT floated on 31-07-2017. Last date for submission of e-Bids is 31-08-2017.
16	(PMDP) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100							
17	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
18	LILo of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0				NIT floated.
19	LILo of Zainkote - Dalina at Amargarh	2xD/C	220	12					SEP-17	SEP-17	
20	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	JUN-16	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
21	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	JAN-18	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Wagoora-Mirbazar	D/C	220	104	177	177	171	49	JAN-18	JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
23	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	JUN-18	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
24	(PMDP) Habak - Khanyar line	D/C	132	28	0	0	0				SBD being finalized and NIT is expected to be issued by the PMA by 16-08-2017.
25	(PMDP) Hiranagar - Kathua line	D/C	132	152							
26	(PMDP) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0				SBD being finalized and NIT is expected to be issued by the PMA by 08-08-2017.
27	(PMDP) LILO of Canal - Miran Sahib at Chatha	D/C	132	16							
28	(PMDP) Replacement of Conductor of Pampore - Cheshmashahi line	D/C	132	28	0	0	0				NIT floated. Contract expected to be awarded by the end of November 2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	SEP-14	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	450	520	520	520	450	JUL-17	JUL-17	Ready for commissioning 06/2017.
2	Bellary (PS) - C.N. Hally	D/C	400						MAR-18	MAR-18	Survey completed. Estimate is being prepared.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0		MAR-18	MAR-18	This work is not in planned works.
4	Kalburgi - YTPS	D/C	400		0	0	0		MAR-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	125	114	53	MAR-19	MAR-19	WIP
6	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400						MAR-18	MAR-18	Not in planned work for FY 16-17
7	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400	54					MAR-19	MAR-19	
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						MAR-18	MAR-18	
9	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						MAR-18	MAR-18	Not in planned work for FY 16-17
10	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	391	374	234	AUG-17	AUG-17	Work under progress.
11	Yermarus TPS - Gulbarga	D/C	400						MAR-18	MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	AUG-17	AUG-17	Work under progress.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		AUG-17	AUG-17	work is in progress.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		MAR-18	MAR-18	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriya S/S	D/C	220		0	0	0				Work is in Tendering stage.
18	Gowribidnur - Mittermari	D/C	220		0	0	0		SEP-17	SEP-17	
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	
20	Hiriya (PG) - Hiriya S/S	S/C	220		0	0	0				Work is in Tendering Stage.
21	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0		MAR-19	MAR-19	
22	Hosadurga - Benkikere	D/C	220		0	0	0		MAR-19	MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.
24	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	79	72	0	JAN-18	JAN-18	Work under progress.
25	Jagalur - Chitradurga	D/C	220		0	0	0		MAR-19	MAR-19	
26	Jagalur - Kudligi	D/C	220		0	0	0		MAR-19	MAR-19	
27	Jagalur - Thallak	D/C	220		0	0	0		MAR-19	MAR-19	
28	Kolar (PGCIL) - Gollahalli	D/C	220	54	0	0	0		MAR-18	MAR-18	Check survey to be submitted by agency
29	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	140	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued. (iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
30	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	277	94	31	0	JAN-18	JAN-18	WIP
31	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	73	68	66	57	50	AUG-17	AUG-17	Location No. 1 to 46 (12.595km) line commissioned.
32	LILO of Bidadi - Vrushabavathi valley to Kumbalagod	S/C	220						MAR-19	MAR-19	
33	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1			MAR-18	MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
35	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						MAR-18	MAR-18	
36	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
37	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
38	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						MAR-18	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
39	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						MAR-20	MAR-20	
40	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						MAR-18	MAR-18	
41	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220		0	0	0				Work is in Tendering stage.
42	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	JAN-18	JAN-18	Work under progress.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017.
44	LILO of Somanahalli S/S- Yerandanahalli at Jigani 220kV s/s	D/C	220	11							
45	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						MAR-19	MAR-19	
46	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						MAR-20	MAR-20	
47	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						MAR-19	MAR-19	
48	Madhugiri - Pavagada line	D/C	220	120	212	203	203	40	SEP-17	SEP-17	Work under progress.
49	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						MAR-18	MAR-18	
50	Nagamangala- Anchepalya	D/C	220						MAR-20	MAR-20	
51	Nagamangala-Tubinkere	D/C	220						MAR-20	MAR-20	
52	Nelamangala - Peenya S/s	M/C	220						MAR-19	MAR-19	
53	Nelmangala - Brindavan Alloys	D/C	220						MAR-18	MAR-18	
54	Peenya to A Station UG Cable	S/C	220						MAR-19	MAR-19	
55	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
56	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetaSC line Corridor	M/C	220						MAR-19	MAR-19	
57	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						MAR-19	MAR-19	
58	Somanahalli - T.K. Halli SC line to DC	D/C	220						MAR-18	MAR-18	
59	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	MAR-18	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
61	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
62	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	AUG-17	AUG-17	Work is under progress Terminal Bay : Concreting of foundations: CT 6/6, CVT: 5/6, LA s: 5/6 , isolator: 7/8, breaker: 2/2 completed. Cable duct completed. Breaker erected. Mounting structure erected and 2 ckt. Breakers erected.
63	Vasanthanarasapura - Madhugiri	D/C	220	89	209	196	194	81	DEC-17	DEC-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0	JUN-17	JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0	OCT-17	OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220						MAR-17	MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39							
2	Aurangabad (PG) - Shendra line	D/C	400	52							
3	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	400	90							
4	Babhaleshwar - Kudus	D/C	400	447	708	555	485	152	DEC-17	DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT. According to committee report, detailed survey carried out. estimate for diverted route is under preparation.Forest of 150 Ha involved in sagamner, Ahmednagar, Junnar, Thane, Shahpur and Jawhar Division of forest depatment. Field inspection of ROC is completed between 11.11.2016 to 14.11.2016 . Short comings in compliance submitted to ROC on dtd 23.12.16 by SE Project.On 16.02.17, queries raised by Regional office to Secretary (GoM) Revenue & Forest Dept, Mumbai.REC meeting done on 17/18th April-2017. Again meeting held on 28/07/17 under chairmanship of RO(c) GoI at Nagpur. REC raised queries.
5	Chandrapur-II - Chandrapur MIDC	D/C	400	22							
6	Jejuri - Hinjewadi - I & II	D/C	400	207	275	202	183	69	SEP-17	SEP-17	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
7	Jejuri - Lonand	D/C	400	20							
8	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	239	209	83	SEP-17	SEP-17	Work in progress. Insufficient tower material at site.
9	LILO of Karad - Lonikand at Jejuri	D/C	400	20							
10	LILO of one ckt Chandrapur - Parli line at Nanded	D/C	400	80	113	113	113	80	MAR-17	MAR-17	Line Commissioned on 24.03.2017
11	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36							
12	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100							
13	LILO of one clt Koyana - Lonikand at Jejuri	D/C	400	11							
14	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5							
15	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20							
16	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0	MAR-17	MAR-17	Forest involvement: Work Stopped, new survey carried out
18	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61							
19	LILO on Chandrapur I - Parli at Warora	D/C	400	50							
20	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1							
21	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50							
22	LILO on one Tarapur - Padghe at Boisar	D/C	400	1							
23	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40							
24	LILO Tmebhorni - Jeur at Tembhurni	S/C	400	10							
25	Nanded - Jalkot line	D/C	400	120							
26	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120							
27	Sinnar (IPP) - Nashik	D/C	400	60							
28	Solapur (PG) - NArangwadi	D/C	400	140							
29	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27							
30	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35							
31	Akola - Anjangaon	D/C	220	104	169	156	142	55	SEP-17	SEP-17	Work in progress.
32	Ambazari - Mankapur	M/C	220	13							
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36							
34	Balapur - Malegaon line	D/C	220	140	241	241	238	122	AUG-17	AUG-17	Work in progress.ROW cases filed and order awaited for 1 location.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36							
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	DEC-17	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20							
38	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	82	74	40	AUG-17	AUG-17	Work in progress. Railway crossing-Loc 17/0-18/0 and 19/0-20/0 Revised crossing estimate submitted on 17/05/17. Demand note received from Rly which seems to be very high. Hence requested to issue fresh demand.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	21	JUL-17	JUL-17	Ready for commissioning 06/2017.
40	Chimur - Umred s/s	D/C	220	100							
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
42	Colourchem - Kolshet	D/C	220	8							
43	Dondaicha - Nandurbar	D/C	220	80							
44	Eklahare - Pimpalgaon	D/C	220	87	158	149	127	13	SEP-17	SEP-17	ROW issue at Loc no 37 and 46 Fdn completed at 37 & 46. Material is not available with agency.
45	Georai - Thapti Tanda s/s	D/C	220	140							
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30							
47	Kalmeshwar - Warud	D/C	220	170	303	187	101	0	SEP-17	SEP-17	Forest Locs. Approval awaited Railway proposal submitted.
48	Kalwa-Borivali	M/C	220	63	52	52	52	32	MAR-17	MAR-17	220kV Kalwa-Borivali commissioned on 31.12.2016- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50							
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0	SEP-17	SEP-17	Severe ROW problem. Slow progress by agency.
51	Khapakheda - Uppalwadi	D/C	220	9							
52	Kharda - Jeur	D/C	220	70							
53	Kharda - Washi	D/C	220	40							
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0	SEP-17	SEP-17	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	JUL-17	JUL-17	Forest Involved: 10.36 Ha Received FRA certificate. GOI Nagpur informed queries to GOM, MSETCL & Nodal Nagpur on 07.06.16 National Highway (NH-69) crossing: Reminder letter given to NHAi regarding approval of long pending cases vide no:3162 Dt:26.08.15. ROW Case Filled Order Awaited [3] : 4, 53, 138 P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
56	Kumbhari S/S - Bale	D/C	220	84	134	125	85	31	SEP-17	SEP-17	ROW:Cases filed but order awaited [2].
57	Lamboti - Karkamb	D/C	220	60							
58	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25							
59	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	40	34	4	SEP-17	SEP-17	ROW cases filed for 20locations. Order received (3), order awaited (17).Railway crossing loc 4/0,5/0, proposal submitted to railway authority.
60	LILO of 2nd ckt Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt. -II)	S/C on D/C	220	19	67	67	67	19	MAY-17	MAY-17	Commissioned 05/2017.
61	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
62	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5							
63	LILO of one ckt Ahmednagar - Bhose at Supa	D/C	220	40							
64	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30							
65	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5							
66	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80							
67	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	59	47	0	SEP-17	SEP-17	Work in progress.ROW cases filed Order awaited[2]. Tower material & disc insulator received at site, stringing material is not available at site.
68	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10							
69	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-17	MAR-17	The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
70	LILO om Paranda - Kallamb at Washi	S/C	220	10							
71	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20							
72	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10							
73	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4							
74	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20							
75	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20							
76	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1							
77	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4							
78	LILO on Boisar - Nalasopara at Palghar	D/C	220	10							
79	LILO on Boisar - Vasai Loc No. A	D/C	220	7							
80	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	D/C	220	32	41	41	41	32	MAY-17	MAY-17	Commissioned 05/2017.
81	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20							
82	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5							
83	LILO on Kalwa - Vashi at Pawane	D/C	220	1							
84	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10							
86	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5							
87	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2							
88	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70							
89	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60							
90	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1							
91	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1							
92	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10							
93	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10							
94	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70							
95	LILO on Padghe - Wada at Kudus	D/C	220	10							
96	LILO on Paranda - Bhoom at Washi	S/C	220	10							
97	LILO on Posco - nagothane at Ville Bagad	D/C	220	4							
98	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10							
99	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8							
100	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100							
101	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1							
102	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1							
103	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70							
104	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1							
105	Malegaon - Kalwan	D/C	220	97	170	170	168	76	SEP-17	SEP-17	Work in progress.
106	Nagewadi - Taptitanda	D/C	220	78	130	126	105	0	AUG-17	AUG-17	Work is in progress.ROW: Cases filed but order awaited [3].
107	Nagothane - Wadkhal	D/C	220	30	104	56	44	52	MAR-17	MAR-17	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
108	Nanded - Krishnoor	M/C	220	32	54	54	26	0	SEP-17	SEP-17	Work in progress.
109	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
110	Partur - Nagewadi line	D/C	220	128	215	199	190	89	AUG-17	AUG-17	Work is in progress.
111	Phaltan - Walchandnagar	D/C	220	104	178	177	177	103	AUG-17	AUG-17	Work in progress
112	Raymonds - Girnare	D/C	220	30							
113	Sakri (Shivaji Nagar) - Dhule	D/C	220	120							
114	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17							
115	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0	DEC-17	DEC-17	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
116	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0	DEC-17	DEC-17	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
117	Vairag - Paranda	S/C + D/C	220	40							
118	Vairag - Paranda	S/C + D/C	220	40							
119	Vashi - Pawane	D/C	220	3							
120	Wardha (PG)-Yavatmal line	D/C	220	140							
121	Wardha (PGCIL) - Ghatodi	D/C	220	322	554	388	209	0	JUN-17	JUN-17	Work in progress.
122	Warora - Wardha - II (Bhugaon)	D/C	220	165	289	289	289	165	MAY-17	MAY-17	Commissioned 05/2017.
123	Washi - Washi s/s	D/C	220	40							
124	Yavatmal - Ghatodi Line	D/C	220	200							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22	MAY-17	MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay is due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5	DEC-15	DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem.5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5	MAR-18	MAR-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2017. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases.7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1	NOV-15	NOV-15	1. Date of award of contract is 12.02.2015.2. Schedule date of completion was 12.05.2015.3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready.5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	0	NOV-17	NOV-17	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is November 2017. 4. Delay is due to delay in supply of materials for line by the vendor.5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0	SEP-18	SEP-18	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66	DEC-11	DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion is 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92	AUG-13	AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1	MAR-17	MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP.5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The expenditure is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0	MAR-17	MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The expenditure is included in the 132 kV New Umtru - EPIP-II line at serial 9 above.
11	Rongkhon S/S - Ampati	D/C	132	33	103	103	99	30	SEP-17	SEP-17	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is September 2017.4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Handia - Ashta(2nd stage)	D/C	400	180							
4	Indore (PGCIL) - Ujjian	D/C	400								
5	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
10	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
11	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
12	LILO of one ckt of Satna (PGCIL) - Bina (PGCIL) at Sagar	S/C	400								
13	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
14	Moondi Pooling Point - Handia	D/C	400	240							
15	Nagda - Mandsaur	D/C	400								
16	Nagda - Ujjain line	D/C	400	150							
17	Pithampur - Badnawar DCDS	D/C	400	150							
18	Pithampur - Moondi Pooling Point	D/C	400	280							
19	REVA TPP - Moondi Pooling Point	D/C	400	70							
20	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
21	400 kV Betul s/s - 220 kV Betul s/s	D/C	220	4	4	4	4	4	JUL-17	JUL-17	Commissioned 07/2017.
22	Ashta - Shajapur	D/C	220	95							
23	Badnawar - Kanwan line	D/C	220								
24	Badod - Nipaniya line PS	D/C	220	9					SEP-17	SEP-17	
25	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0		MAR-18	MAR-18	Work under progress.
26	Betul - Gudgaon	D/C	220								
27	Bina-Bina (M/s BORLA)	D/C	220	36				36			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	5	0		MAR-18	MAR-18	work under progress.
29	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	1	0		MAR-18	MAR-18	Work to be commenced.
30	Julwaniya - Kukshi	D/C	220	160							
31	Julwaniya - Sendhwa	D/C	220								
32	Kanwan - Dhar line	D/C	220								
33	Katni - Damoh	D/C	220	220							
34	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	9	2		DEC-17	DEC-17	
35	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1	MAR-18	MAR-18	Work Completed.
36	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	45	0	0		MAR-18	MAR-18	
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25					MAR-18	MAR-18	
39	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
40	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
41	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
42	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Handia - Barwaha at Handia	D/C	220	40							
44	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
45	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	0		MAR-18	MAR-18	Work to be commenced.
46	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
47	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	21	8	1		DEC-17	DEC-17	Work under progress.
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
55	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	40	3	0		MAR-18	MAR-18	
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	21	21	17		DEC-17	DEC-17	Work in progress.
60	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
61	Mandsaur - Marut Shakti Pool	D/C	220								
62	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
63	Morena - Malapur	D/C	220	80							
64	Neemuch - Ratangarh line	D/C	220								
65	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
66	Pithampur - Gandhinagar	D/C	220	60							
67	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15	MAR-18	MAR-18	Original Contract terminated and Retendered. Work to be commenced.
68	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
69	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
70	Ujjain - Dewas	D/C	220	90							
71	Gudgaon(220) - Gudgaon(132)	D/C	132								
72	Kanwan (220) - Kanwan (132)	D/C	132								
73	Kanwan (220) - Teesgaon	D/C	132								
74	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
75	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
76	Ratangarh(400)- Ratangarh(132)	D/C	132								
77	Sailana(400) - Sailana(132)	D/C	132								
78	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
79	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
80	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
82	Sendhwa(220) - Pansemal (132)	D/C	132								
83	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	38	62	62	56	1	DEC-17	DEC-17	
2	Bhanjanagar - Aska	D/C	220	80	112	103	0	0	MAR-18	MAR-18	
3	Bolangir - Kesinga	D/C	220	160	323	246	0	0	DEC-18	DEC-18	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	47	3	0	MAR-18	MAR-18	
5	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	20	0	DEC-17	DEC-17	
6	Kesinga - Baliguda	D/C	220	200	376	210	0		MAR-18	MAR-18	
7	Keunjhar - Keunjhar PG	D/C	220	15	30	18	12	0	DEC-17	DEC-17	
8	LILO of Atri-puri at Pandiabil S/s	D/C	220	3	0	0	0	3	APR-17	APR-17	Commissioned 04/2017
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	11	7	0	DEC-17	DEC-17	
10	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	MAR-18	MAR-18	S/s work in full swing. This will be completed along with S/s at Bargarh New.
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	22	0		MAR-18	MAR-18	
12	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	0	DEC-17	DEC-17	
13	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	6	0	0	JUN-18	JUN-18	
14	Malkangiri - Kalimela	S/C	220	67	120	70	0	0	MAR-18	MAR-18	
15	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	67	57	0	MAR-18	MAR-18	
16	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12							
17	LILO of Kuchinda - Rajgangpur and Sundargarh to Bamra line	S/C	132	30	0	0	0				This should be deleted as it is a 132kV

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74							Contract will be awarded when sanction is received from NEC
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132						DEC-16	DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0	DEC-13	DEC-13	
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132						FEB-17	FEB-17	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0	DEC-18	DEC-18	Retendering is under Process.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0	AUG-16	AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Sringar - Kashipur	D/C	400	304	0	0	0	0	DEC-18	DEC-18	Survey work is prepared for the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0	DEC-18	DEC-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0	DEC-16	DEC-16	DPR prepared. DPR submission to funding agency is in progress.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					DEC-17	DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
12	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0	DEC-17	DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
13	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-18	DEC-18	
14	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					SEP-17	SEP-17	Tendering is under process.
15	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
16	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	NOV-17	Construction of line as per Schedule of construction of Langrasu.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	AUG-16	AUG-16	Tendering is under process.
18	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7		JUN-17	JUN-17	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
19	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0	OCT-17	OCT-17	Forest case is under progress.
20	Mori -Dehradun	D/C	220	200	0	0	0	0	MAR-18	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0	DEC-18	DEC-18	Tower Foundation 52/260 and work is under progress at 16 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22							
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14							
3	LILO of Patran - Rajla at Patran (PGCIL) s/s	D/C	400	3	0	0	0	3	MAY-17	MAY-17	Commissioned 05/17.
4	Goindwal Sahib - Bottianwala	D/C	220	129	201	195	178	41	DEC-17	DEC-17	Work in progress.
5	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by PSPCL.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26							
7	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	29	AUG-17	AUG-17	Work is in progress.
8	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	42	36	36	18	SEP-17	SEP-17	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval. Shifting on National Highway under process.
9	LILO of Patran - Kakrala at Patran (PGCIL) s/s	D/C	220	24	41	41	41	24	MAY-17	MAY-17	Commissioned 05/17.
10	Ludhiana - Doraha	D/C	220	28	96	96	95	28	AUG-17	AUG-17	Work is in progress. Bays at Doraha end not ready.Tree cutting completed. Subject to the availability of shut-down for stringing.
11	Makhu - Algaon	D/C	220	101	159	157	155	80	DEC-17	DEC-17	Work is in progress.Forest case - FZR - submitted. ASR case-in principle approval received.Railway cases pending.
12	Makhu - Rashiana	D/C	220	92	146	131	128	86	SEP-17	SEP-17	Work is in progress.
13	Makhu - Taran Tarn	D/C	220	60	146	128	98	36	DEC-16	DEC-16	Also exist at Sr.no.26. Work is in progress.
14	Malout - Abohar	D/C	220	30	95	87	38	0	DEC-17	DEC-17	Work is in progress. Forest case pending and Railway case cleared.
15	Moga - Mehal Kalan	D/C	220	105	170	169	166	104	AUG-17	AUG-17	Work in progress.Subject to forest clearance.
16	Mukatsar - Kotkapura	D/C	220	76	129	126	121	35	SEP-17	SEP-17	Work is in progress. Inprinciple approval for Forest case has been received. Railway case approved.
17	Mukatsar - Malout	D/C	220	47	81	81	81	49	AUG-17	AUG-17	Line work completed. yet to be energized.
18	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	80	40	JUN-17	JUN-17	energized on 08.06.2017.
19	Nakodar - Ladhowal	D/C	220	67	122	118	109	18	MAR-18	MAR-18	Work is in Progress.In principle approval for Ludhiana Forest case received. Phillaur forest case has been sent to Sec-68, MoEF, Chd.Railway cases approved.
20	Nakodar - Rehana	D/C	220	71	121	121	121	70	JUL-17	JUL-17	Work is in progress.Forest cases and Railway cases approved.
21	Rajpura - Devigarh	D/C	220	74	116	116	115	56	SEP-17	SEP-17	Work in progress.Railway case cleared.Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0	AUG-16	AUG-16	Work deferred for the time being.
23	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by PSPCL.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	135	117	116	32	JAN-18	JAN-18	W.O. placed M/s Unique Structures & Towers Ltd. Stringing Work under progress. Forest: Case forwarded to Regional Office Lucknow on Dated:-12.05.2017. Some observations has been raised by RO on 08-06-2017. Reply of the observation submitted to Nodal Officer at Forest Deopartment Jaipur. During the meeting on Dt.: -26.07.17 approval is decided & hard copy of the same is awaited.
2	Akal -Jodhpur (New)	D/C	400	480	618	618	615	387	SEP-17	SEP-17	W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.17. Work is under progress.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	117	116	32	MAR-18	MAR-18	W.O. placed M/s Unique Structures & Towers Ltd. Stringing Work under progress. Forest: Case forwarded to Regional Office Lucknow on Dated:-12.05.2017. Some observations has been raised by RO on 08-06-2017. Reply of the observation submitted to Nodal Officer at Forest Deopartment Jaipur. During the meeting on Dt.: -26.07.17 approval is decided & hard copy of the same is awaited.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	286	166		MAR-18	MAR-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Route approved, survey -143.325 km survey app.143.33km comp. Forest : Prepration of KML file is under process. Applied for FRA certificate .NHAi & RLW Approval pending. DO letter for issuance of FRA certificate has been issued to the District Collector, Jalore on 14-06-2017 and the Collector has given directions to the SDM . SDM/Nagar Palika meetings of Jalore District is scheduled on 05-07-2017 Meetings of Gram Panchayat/SDM level commitees of Barmer is scheduled on 05-07-2017.
5	Bhadla-Bikaner	D/C	400	379	512	512	512	378	APR-17	APR-17	Commissioned 04/2017
6	Bhilwara TPS -Ajmer	D/C	400	320	432	432	432	320	APR-17	APR-17	Ready for Commissioning 04/2017
7	Bikaner -Sikar (PG)	D/C	400	420	445	438	421	215	AUG-18	AUG-18	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
8	Chittorgarh-Bhilwara	D/C	400	99	134	134	133	90	SEP-17	SEP-17	W.O. awarded to M/s SPML Infra.Delayed on contractor part. Likely to be completed in Q2 Of 2017-18. Work U/P
9	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
10	Jaisalmer -2 -Barmer	D/C	400	260	390	83	43		MAR-17	MAR-17	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Tentative route approval on dt. 15.11.16 (117.162) Route approved, Survey - 84 Km Work Under Progress.
11	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5		MAR-18	MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Work stopped by firm on Dated:-15.07.2017
12	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	547	547	209	JAN-18	JAN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.Aviation involved.
13	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	284	283	280	140	SEP-16	SEP-16	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET) . NHAi: Permission received for Loc. No. 56-57 & Permission awaited for Loc. No. 38-39 . Work U/P

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200	278	278	278	198	SEP-17	SEP-17	line test charged anti theft on 31.03.17
15	Ramgarh -Bhadla	D/C	400	320	446	434	396	150	DEC-17	DEC-17	W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
16	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	655	331	SEP-17	SEP-17	Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress.220kV Bay required at 400kV Babai(Jhunjhunu). W.O. issued to M/S GEPDEC ON DT. 14.6.17
17	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	170	30	0		FEB-18	FEB-18	W.O. issued to M/S. Moji Construction , Jaipur on 31.01.17.line route profile approved. Forest involved. Detailed survey of 20.7 km approved. and further next 11.39Km & 15.69Km profile Approved
18	Badisid-Bap	D/C	220	30					MAR-17	MAR-17	
19	Dhod-Danta Ramgarh	S/C	220	31	101	44	0		SEP-17	SEP-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. Letter written to M/s Ramjee on dt. 24.07.17 from SE(T&C), Sikar for start work and provide a surveyor at the earliest.
20	Gajner -Kolayat	D/C	220	30	0	0	0		MAR-17	MAR-17	KFW funded scheme. Scheme under review.
21	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	8	29	29	29	8	JUL-17	JUL-17	Commissioned 06/2017.
22	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	MAR-18	MAR-18	Subject to Clearance of forest case at location No. 44 to Location No. 50.CASE IS FORWARDED ONLINE TO REGIONAL OFFICE,LUCKNOW FOR FOREST CLEARANCE FROM FOREST SECRETARY,GOR on dated 27.06.17. FOREST CLEARANCE approved on dated 26.07.17
23	Jethana - Ajmer line	D/C	220	120	203	203	203	120	JAN-17	JAN-17	W.O. awaded to M/s Navdurga. Actual line length is 119.652 ckm . work completed on dt. 20.12.16
24	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	JUL-17	JUL-17	W.O. awarded to M/s Hitech. ROW Problem.
25	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35			Line charged on 33KV voltage on 08.04.17 for anti theft.
26	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0	JUL-17	JUL-17	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem. Letter to Collector for resolve the ROW problem vide no. 1133 dt. 16.06.17 by SE (T&C) Jodhpur.
27	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	JAN-17	JAN-17	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
28	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0				ROW resolved. Revised administrative approval issued on 13.6.17. Tender document under preparation
29	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34	JUL-17	JUL-17	W.O awarded to M/s Kay Cee Energy & Infra Private Limited. Work under progress.Balance Jumerping work is pending at Kalisindh-TPS end & will be completed upto 15.08.17.
30	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
31	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6					MAR-17	MAR-17	
32	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0		MAR-17	MAR-17	KFW funded scheme. Scheme under review.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
33	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0		MAR-17	MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
34	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0		MAR-17	MAR-17	under KFW. Scheme under review
35	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20					MAR-17	MAR-17	under KFW
36	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74	MAR-17	MAR-17	Subject to Clearance of forest case at location No. 44 to Location No. 50.CASE IS FORWARDED ONLINE TO REGIONAL OFFICE,LUCKNOW FOR FOREST CLEARANCE FROM FOREST SECRETARY,GOR on dated 27.06.17. FOREST CLEARANCE approved on dated 26.07.17
37	Mansarovar - Chambal (Cable System)	D/C	220	5							
38	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	D/C	220	181	421	421	421	181	JUL-17	JUL-17	Commissioned 06/2017.
39	PS 1 /Bajju -Bhadla	D/C	220	66	107	107	107	66	AUG-17	AUG-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 30.06.16
40	Sirohi-Pindwara	S/C	220	25	106	64	57	6	SEP-17	SEP-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited. Work stopped due to forest involvement.
41	Soorpara - Banar line	D/C	220	21	35	35	27	12	JAN-17	JAN-17	
42	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme under review.
43	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0	FEB-17	FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Dikchu - Gangtok	D/C	132								
3	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	303	96	3	APR-18	APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-18	APR-18	Tender opened on 16.06.17 and under process
3	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	JUL-17	JUL-17	Energised on 23.07.17
4	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		MAR-18	MAR-18	Tender is under process
5	Kalivanthapattu - Sholinganallur	D/C	400	52	92	91	91	57	AUG-17	AUG-17	works are under progress. Issues are being followed up.
6	Kanarpatti - Kayathar line	D/C	400	25	39	39	39	24	JUL-17	JUL-17	Commissioned 06/17.
7	Kayathar - Thennampatty	D/C	400	112	0	0	0		MAR-18	MAR-18	Retender opened on 07.01.17 and evaluation is under process
8	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1					MAR-17	MAR-17	Line energised on 15.03.17
9	LILO in Ist Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1					OCT-16	OCT-16	Line energised on 15.03.17
10	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		MAR-18	MAR-18	Work under progress. Laying in 9/19 section completed. Joint bay No: 14 completed.
11	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0		APR-17	APR-17	Board note submitted for spec approval and float tender.
12	LILO of NCTPS Stage-II - Alamathy line at Manali GIS	D/C	400	66	0	0	0	66	JUL-17	JUL-17	Commissioned 07/2017.
13	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30	0	0	0		MAR-18	MAR-18	Word awarded and commenced.
14	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30	60	1	0		MAR-18	MAR-18	Work awarded and commenced.
15	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		DEC-17	DEC-17	Work awarded to M/s Gammon India on 24.09.2016. Check survey completed.
16	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	11	0		MAR-18	MAR-18	Stub setting is under progress.
17	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		MAR-18	MAR-18	To be deleted
18	Manali - Korattur	D/C	400	11	20	19	15	6	OCT-17	OCT-17	Enter upon permission granted from district Collector/ Thiruvallur. Work under progress.
19	Manali - Pulianthoppe	D/C	400	9	0	0	0		MAR-18	MAR-18	Price bid opened and evaluation is under process.
20	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0		MAR-18	MAR-18	Price bid opened and evaluation is under process.
21	Manjakuppam - Korattur	D/C	400	22	0	0	0				Draft specification under preparation for obtaining Concurrence from JICA.
22	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0	JUN-16	JUN-16	To be deleted
23	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4	JUL-17	JUL-17	line Energised on 23.07.17.
24	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					MAR-18	MAR-18	Tender is under process

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Pulianthope - Pulianthoppe	D/C	400	11	0	0	0		APR-17	APR-17	To be deleted
26	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	555	462	385	64	MAR-18	MAR-18	Work under progress. Row issues involved.
27	Rasipalayam - Salem	D/C	400	390	558	558	558	386	AUG-17	AUG-17	Precommissioning activites under progress.
28	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	0	0		FEB-18	FEB-18	Work awarded stub setting to be commenced. Reserve forest clearance to be obtained for 19 locations.
29	Sholinganallur - Guindy	D/C	400	12	0	0	0				Draft specification under preparation for obtaining Concurrence JICA.
30	Thervaikandigai - Korattur	D/C	400	5	9	9	9		OCT-17	OCT-17	line Energised on 23.07.17.
31	Thervaikandikai - Korattur	D/C	400	74	104	59	25		MAR-18	MAR-18	Issues involved and is being followed up.
32	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		MAR-18	MAR-18	Price bid opened and evaluation is under process. Negotiation meeting with the contractors for revised GST rates is proposed to be held on 07.08.17.
33	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0		MAR-18	MAR-18	Draft specification is under preparation for obtaining concurrence from JICA.
34	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0	MAR-18	MAR-18	Tendering in Process
35	Checkanurani - Sembatty feeder	S/C on D/C	230	26	0	0	0		MAR-19	MAR-19	Tender to be floated
36	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		MAR-18	MAR-18	Tender to be floated
37	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		MAR-18	MAR-18	Tendering in process
38	Kamudhi - Kavanoor	D/C	230	56	0	0	0	56	JUL-17	JUL-17	Ready for Commissioning 06/2017.
39	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55	MAR-17	MAR-17	Works are nearing completion. One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
40	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	27	69	69	69	27	JUL-17	JUL-17	Commissioned 07/2017.
41	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					MAR-19	MAR-19	Tender to be floated
42	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					MAR-19	MAR-19	Tender to be floated
43	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		MAR-19	MAR-19	Tender to be floated
44	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12					MAR-19	MAR-19	Tender to be floated
45	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30					MAR-19	MAR-19	Tender to be floated
46	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		MAR-19	MAR-19	Tender under finalisation

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	LILO of Alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	54	54	54	25	JUL-17	JUL-17	Commissioned 06/17.
48	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					MAR-19	MAR-19	Tender to be floated
49	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		MAR-19	MAR-19	Tender to be floated
50	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		MAR-18	MAR-18	To be deleted
51	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	MAR-18	MAR-18	Due to long pending Court case, revised route is under study.
52	LILOf Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	Work awarded to M/s.Universal cable on 16.02.17 for UG cable. Total section 12 nos and cable to be supplied. For OH portion tender to be floated.
53	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0	DEC-17	DEC-17	Work in progress. Cable laying in 8/16 section completed. In section 6 works are under progress.
54	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0	DEC-17	DEC-17	Cable already laid. Termination to be done
55	LILO the 230 kV Alundur - Alagarkoil at Mondipatti 230 kV SS	D/C	230	36	55	55	55	23	AUG-17	AUG-17	line Energised on 22.06.17.
56	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					MAR-19	MAR-19	Tender to be floated
57	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					MAR-19	MAR-19	Tender to be floated
58	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					MAR-19	MAR-19	Tender to be floated
59	Mondipatti - Common point (Loc A)	D/C	230		11	11	11	5	SEP-17	SEP-17	line Energised on 22.06.17.
60	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18					MAR-19	MAR-19	Tender to be floated
61	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2					MAR-19	MAR-19	Tender to be floated
62	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6					MAR-19	MAR-19	Tender to be floated
63	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	SEP-17	SEP-17	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
64	PH Road - Koyambedu (UG Cable)	D/C	230	3	0	0	0	3	JUN-17	JUN-17	Commissioned 05/2017.
65	Rohini theatre take off structure to CMRL Koyambedu 230kV GIS S/s (230 kV UG cable)	S/C	230	1	0	0	0	1	JUL-17	JUL-17	Commissioned 06/2017.
66	Sholinganallur - KITS	D/C	230	24	50	47	44	21	SEP-17	SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
67	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	MAY-13	MAY-13	Line work is under modification. Revised administrative approval is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
68	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					MAR-19	MAR-19	Tender to be floated
69	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45					MAR-19	MAR-19	Tender to be floated
70	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90					MAR-19	MAR-19	Tender to be floated
71	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140					MAR-19	MAR-19	Tender to be floated
72	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55					MAR-19	MAR-19	Tender to be floated
73	Villupuram - Ulundurpet	S/C	230	55	183	164	8	0	SEP-17	SEP-17	Termination notice issued to M/s GET by the head quarters. Price bid opened on 31.07.17 and under process for balance works.
74	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	187	187	46	JUL-17	JUL-17	Work under progress. ROW issues at 7 locations
75	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0		OCT-17	OCT-17	Pulianthope to Basin Bridge work to be taken up an completion of pulianthope SS.
76	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	68	68	39	MAR-17	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
77	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	703	669	613	196	OCT-17	OCT-17	Work under progress.
78	Dharmapuri - Gurubarapally	S/C	220	58	232	232	232	58	JUL-17	JUL-17	Work completed.
79	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0				Work under progress. laying completed in 4/21 sections completed. Work under progress in section 6.
80	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	22	SEP-17	SEP-17	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition disposed by High Court, chennai and pending with District Collector/Erode.
81	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	AUG-17	AUG-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
82	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
83	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	322	130	SEP-17	SEP-17	Work under progress.
84	Kayathar - Tuticorin S/S	D/C	220	130	230	230	229	109	SEP-17	SEP-17	Work under progress. Court case at 1 location.
85	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0				To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
86	LILO of Arasur - Karamadi at Shenbagapudur S/S	D/C	220	90	126	125	124	31	SEP-17	SEP-17	Work under progress. ROW issues at Location 4 : last hearing on 29.06.17. For location 106 : Enter upon permission received from District Collector/Erode on 01.07.17.
87	LILO of Arasur - Palladam at Tiruppur	D/C	220	20	46	46	46	20	JUL-17	JUL-17	Ready for Commissioning 06/2017.
88	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5	1	JUL-17	JUL-17	1 circuit completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
89	LILO of existing Othakalmandapam feeder-I at sanctioned Anaikadavu 400 kV S/S	D/C	220	2	0	0	0		AUG-17	AUG-17	Stringing will be taken up on commisioning of Aaikadavu 400 kV SS.
90	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44	AUG-17	AUG-17	Work under progress
91	LILO of Mettur - Karimangalam at Dharmapuri S/s	D/C	220	6	19	19	19	6	APR-17	APR-17	Commissioned 04/2017
92	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0		MAR-17	MAR-17	Energized on 07.04.17
93	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	100	97	14	AUG-17	AUG-17	Work under progress.
94	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	0	0		MAR-18	MAR-18	Work awarded and commenced
95	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89	0	0		DEC-18	DEC-18	Work awarded and commenced
96	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40	92	92	83	11	DEC-17	DEC-17	Tree cutting works are under progress.
97	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	25	APR-17	APR-17	Commissioned 04/2017
98	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21	SEP-17	SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
99	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	MAR-18	MAR-18	works are under progress. 6 Locations under ROW issue. 3 Location approval awaited from Forest Department.
100	Shenbagapudur - Karuvalur	S/C	220	31	122	122	120	26	OCT-17	OCT-17	Work under progress.
101	Shoolagiri - Hosur S/s	D/C	220	46	93	16	0		MAR-18	MAR-18	Work under progress
102	Thingalur Common Point-Gobi	S/C	220	40	0	0	0		MAR-14	MAR-14	Work completed and may be deleted from the list.
103	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10	0	0	0		MAY-17	MAY-17	Work Completed.
104	Tondiarpet - Basin Bridge (UG Cable)	D/C	220	4	0	0	0	4	JUL-17	JUL-17	Commissioned 07/2017.
105	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	62	AUG-17	AUG-17	Work under progress. ROW issue at 1 location and action is being taken to resolve the issue.
106	Veeranam - Kodikurichi	S/C	220	25	86	84	75	22	AUG-17	AUG-17	Work under progress
107	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2	0	0	0		MAR-18	MAR-18	At present cable will be terminated at Basin Bridge. (i) Basin Bridge - Todiarpert (ii) Basin Bridge - Vyasarpadi: Work completed . Soak test completed 22.07.17. Programmed to be completed by 27.07.17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED.(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-19	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-19	Preliminary Survey works under progress
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-19	
4	Hindupur - Uravakonda	D/C	400	253	350	291	266	101	OCT-17	OCT-17	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	AUG-19	
6	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		MAR-19	MAR-19	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	321	289	109	NOV-17	NOV-17	Works under progress.
8	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
9	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
11	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	120	60	0	NOV-17	NOV-17	Works under progress.
12	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4	0	0	0		NOV-18	NOV-18	
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		MAR-19	MAR-19	
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	AUG-18	
15	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-18	
16	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		OCT-19	OCT-19	
17	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		MAR-19	MAR-19	
18	Numa - Juyarni	D/C	400	112	166	165	162	70	JUN-16	JUN-16	
19	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-19	
20	Rayalaseema TPP - Chittoor line	D/C	400	429	321	321	321	429	JUL-17	JUL-17	Ready for commissioning 06/2017.
21	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	297	254	164	32	NOV-17	NOV-17	Works under progress.
22	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		MAR-19	MAR-19	
23	Vemagiri - Kamavarapukota	D/C	400	185	268	88	65	6	DEC-17	DEC-17	Works under progress.
24	Vizag TPP(HNPCL) - Kamavarapukota	D/C	400	486	697	697	697	486	JUL-17	JUL-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
25	Chittoor 400 kV SS-Mananapalli	D/C	220	130					MAR-17	MAR-17	
26	Garividi-Bobbili	D/C	220	75	130	126	115	51	DEC-16	DEC-16	Works are under progress
27	Garividi - Garividi	D/C	220	70							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Garividi - Pydibhimavaram	D/C	220	100							
29	Hindupur - Penukonda	D/C	220	253							
30	Jammalamadugu - Betamacherla	D/C	220	136							
31	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	NOV-16	NOV-16	Line works are under progress
32	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	OCT-16	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
33	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		DEC-16	DEC-16	works are under progress.
34	Kalyandurg-Anantapur	S/C	220	61					DEC-16	DEC-16	
35	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0	SEP-16	SEP-16	Works are under progress
36	Kamavarapukota - Nuziveedu	D/C	220	90							
37	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	SEP-16	SEP-16	Works are under progress.
38	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
39	LILO of Podili - Nellore at Atmakur	D/C	220	80							
40	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
41	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100					DEC-16	DEC-16	
42	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
43	Narketpally_Suryapet	S/C on D/C	220	60					DEC-16	DEC-16	
44	Narsapur-Doultabad	S/C	220	15					DEC-16	DEC-16	
45	Narsapur-Manoharabad	S/C	220	15					DEC-16	DEC-16	
46	Nirmal-Nandipeta	S/C	220	20					DEC-16	DEC-16	
47	Nizamabad-Janakampeta	S/C	220	10					DEC-16	DEC-16	
48	Oddugudem-Koyagudem	D/C	220	20					DEC-16	DEC-16	
49	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36					DEC-16	DEC-16	
50	Peddapuram-Koruprolu	D/C	220	130					MAR-17	MAR-17	
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
52	Sattenapalli - Guntur	D/C	220	110							
53	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
54	Uravakonda - Borampalli	D/C	220	72	112	112	112	72	JUL-17	JUL-17	Commissioned 06/2017.
55	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	OCT-16	OCT-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0	AUG-16	AUG-16	
2	Burgampadu (QM Common Point) - (Switchyard) at Manuguru	D/C	400	108	156	156	156	112	MAR-17	MAR-17	work completed on 22.01.2017
3	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60							
4	Damacherla TPP - Choutuppal	D/C	400	300							
5	Damacherla TPP - Dindi	D/C	400	280							
6	Damaracherla TPP - Jangaon	D/C	400	310							
7	Damaracherla TPP - Maheswaram (TS)	D/C	400	310							
8	Jaipur STPP - Nirmal SS	D/C	400	289	407	402	393	287	JUL-17	JUL-17	Pile foundation(RC Tower) & Stringing work is in progress.
9	Jangaon - Trppapur LI	D/C	400	140	200	26	0				Profiles handed over on 27.02.2017,23 Kms check survey completed
10	Julurupadu (QM) - Burgampadu (Common Point)	D/C	400	112	157	143	140	89	JUN-17	JUN-17	WORK IS UNDER PROGRESS
11	Julurupadu (QM) - Suryapet S/s	D/C	400	222	306	306	306	199	JUN-17	JUN-17	WORK IS UNDER PROGRESS
12	Julurupadu - Jangaon	D/C	400	360	489	173	0	0	SEP-18	SEP-18	Detailed survey profile for133.632 kms was handed over to contractor on 31.03.2017
13	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	105	92	45	JUN-17	JUN-17	WORK UNDER PROGRESS
14	Julurupadu SS - Manuguru TPP	D/C	400	222	313	299	296	201	JUL-17	JUL-17	Work Under Progress
15	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7							
16	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164							
17	LILO of both ckt of Mamidipally - Srisailam at Dindi S/s	D/C	400	5	11	11	11	5	APR-17	APR-17	Commissioned 04/2017
18	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40							
19	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72							
20	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32							
21	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120							
22	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400	3	8	8	8	3	JUL-17	JUL-17	Ready for Commissioning 06/2017.
23	Maheshwaram - Shankarpally S/s	D/C	400	12	0	0	0	12	JUL-17	JUL-17	Commissioned 06/17.
24	Maheshwaram PGCIL - Shankarpalli	D/C	400	15	19	19	19	12	JUN-17	JUN-17	Works completed.Line is charged on 09.06.2017
25	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222	MAY-17	MAY-17	Commissioned 05/2017.
26	Narlapur SS - Yedula SS	D/C	400	60							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140							
28	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40							
29	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42							
30	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42							
31	Vattem SS - Uddandapur SS	D/C	400	100							
32	Veltoor SS - Yedula SS	D/C	400	100							
33	Yedula SS - Maheswaram SS	D/C	400	260							
34	Yedula SS - Vattem SS	D/C	400	100							
35	Asupaka - Aswaraopet	D/C	220	40							
36	Chilakallu - Narketpally	D/C	220	25	42	42	41	20	JUL-16	JUL-16	
37	Dichpally 400kV to Banswada 220kV	D/C	220	60							
38	Dindi - Nagarkurnool	S/C	220	86							
39	Julurupadu to Peddagopati	D/C	220	220							
40	Kalwakurthy-Dindi 3rd line	S/C	220	24					DEC-16	DEC-16	
41	Kamareddy-Bhumpally	S/C	220	15					DEC-16	DEC-16	
42	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10							
43	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5							
44	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1							
45	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1	APR-17	APR-17	
46	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1	APR-17	APR-17	
47	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50							
48	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18							
49	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14							
50	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24	JUL-17	JUL-17	Ready for commissioning 06/2017.
51	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20							
52	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4							
54	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30							
55	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3							
56	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13							
57	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12	MAR-14	MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
58	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24							
59	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26							
60	Mamidipally S/s-M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11	JUL-17	JUL-17	Ready for commissioning 06/2017.
61	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8	MAY-16	MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
62	Narapur - Borampe	M/C	220	86							
63	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79							
64	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136							
65	Parigi SS to Lakshmidvipalli	D/C	220	20							
66	RC Puram 400kV to Raidurg 220kV	D/C	220	10							
67	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6							
68	Thimmajipet to Jadcherla DC line	D/C	220	40							
69	Timmajipet - Balanagar	D/C	220	60							
70	Veltur-Thimmajipet	D/C	220	80	127	127	127	80	JUL-17	JUL-17	Ready for commissioning 06/2017.
71	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
72	Yellampalli - Goliwada	D/C	220	1							
73	Yellampalli - Sundla	D/C	220	30							
74	Yellampalli to Kaleshwaram	D/C	220	60							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0	MAR-17	MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17	SEP-13	SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0	JUN-15	JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6	SEP-16	SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17	MAR-15	MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0	AUG-16	AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0	DEC-14	DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0	JUN-15	JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200					MAR-19	MAR-19	
2	Amroha-Gajraula Line	D/C	765	25					MAR-19	MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1124	1044	338	SEP-17	SEP-17	1. Forest clearances have been obtained with permission of work in treeless areas. 2. Tree cutting is in progress in Obra and Renukoot ranges while tree cutting has not been started by forest deptt in Kaimoor range.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240					MAR-19	MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400					MAR-19	MAR-19	
15	Jawaharpur - Agra (UP)	D/C	765								
16	Jawaharpur - G Noida	D/C	765								
17	Jawarpur - Mainpuri	D/C	765								
18	Khurja - Hapur	S/C	765								
19	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	S/C	765	335	902	902	902	335	APR-17	APR-17	Commissioned 04/2017
20	LILO of Anpara D-Unnao line at Obra	S/C	765	40					MAR-18	MAR-18	
21	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
22	LILO of Ghatampur-Hapur Line	S/C	765	30					MAR-20	MAR-20	
23	LILO of Ghatampur - Mbd at Sandila	D/C	765								
24	LILO of Gr. Noida-Hapur Line	D/C	765	60					MAR-19	MAR-19	
25	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30					MAR-18	MAR-18	
26	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
27	LILO of Unnao - Mainpur at Bilhaur	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Meja - Bargarh	D/C	765								
29	Modipuram-Bagphat (PGCIL) Line	D/C	765	60					MAR-19	MAR-19	
30	Modipuram-Gajraula Line	D/C	765	65					MAR-19	MAR-19	
31	Modipuram-Jansath Line	D/C	765	45					MAR-19	MAR-19	
32	Modipuram-Shamli Line	D/C	765	60					MAR-20	MAR-20	
33	Moradabad-Moradabad Line	D/C	765	25					MAR-20	MAR-20	
34	Moradabad-Sambhal Line	D/C	765	50					MAR-20	MAR-20	
35	Varanasi/Jaunpur - Meja	D/C	765								
36	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
37	Jawahapur TPS-Firoozabad Line	D/C	400/220/132	40					MAR-18	MAR-18	
38	Lalu Kheri-Shamli Line	D/C	400/220/132	20					MAR-20	MAR-20	
39	LILO of jaunpur -Gajokhar at Junpur Lne	S/C	400/220/132	60					MAR-19	MAR-19	
40	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	JUL-17	JUL-17	Ready for commissioning 06/2017.
41	Agra(South)-Firozabad Line	D/C	400	50					MAR-18	MAR-18	
42	aligarh - Shamli Line	D/C	400	180					MAR-20	MAR-20	
43	Aligarh - Sikandarabad line	D/C	400	190	258	258	258	190	MAY-17	MAY-17	Commissioned 05/17.
44	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400	0							
45	Allahabad - Banda Line	D/C	400	355	484	484	484	355	MAY-17	MAY-17	Commissioned 05/17.
46	Badaun-Sambhal Line	D/C	400	90					MAR-21	MAR-21	
47	Ballia (PG)-Rasra Line	S/C	400	35					MAR-19	MAR-19	
48	Banda - Orai DCQ	D/C	400	216	297	297	255	38	AUG-17	AUG-17	WORK IN PROGRESS 70.53
49	Bhopal Road -Nehtaur Line	S/C	400	50					MAR-20	MAR-20	
50	Bilhaur - Kanpur (PG)	D/C	400								
51	Fatehabad (Agra (UP)) - Maath (Mathura) line	S/C	400	142	382	382	382	142	APR-17	APR-17	Commissioned 04/2017
52	Firozabad-Firozabad Line	D/C	400	20					MAR-18	MAR-18	
53	Firozabad-Tundla Line	D/C	400	50					MAR-18	MAR-18	
54	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
55	Ghatampur TPS-Kanpur PG Line	D/C	400	120					MAR-18	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Ghazipur - Varanasi / Jaunpur	S/C	400								
57	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
58	Gr. Noida - Noida (Quad)	D/C	400	91	148	148	148	91	JUL-17	JUL-17	Commissioned 07/2017.
59	jawahapur TPS-Firozabad Line	D/C	400	80					MAR-19	MAR-19	
60	Lalu- Kheri -Nhopal Road Line	D/C	400						MAR-20	MAR-20	
61	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	JUL-17	JUL-17	Commissioned 06/2017.
62	LILO of Anpara - Mau at Ghazipur	D/C	400								
63	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
64	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
65	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	103	54	AUG-17	AUG-17	01 nos Erection gang working. 02 nos PGCIL line X-ings also pending.
66	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50					MAR-19	MAR-19	
67	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30					MAR-19	MAR-19	
68	LILO of onr Ckt Obra-jaunpur at Obra	D/C	400	30					MAR-19	MAR-19	
69	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								
70	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
71	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6					MAR-19	MAR-19	
72	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44					MAR-19	MAR-19	
73	LILO of Unchahar-Fatehpur Line	D/C	400	100					MAR-20	MAR-20	
74	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
75	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400						MAR-20	MAR-20	
76	Mathura - Jawaharpuram	D/C	400	220							
77	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
78	Obra-C-Jaunpur Line	D/C	400	190					MAR-19	MAR-19	
79	Panki TPS-Panki Line	D/C	400	6					MAR-19	MAR-19	
80	Raebareli-Amethi Line	D/C	400	160					MAR-20	MAR-20	
81	Rasra-Bhadaura Line	D/C	400	100					MAR-19	MAR-19	
82	Rasra-Rasra Line	D/C	400	20					MAR-20	MAR-20	
83	Roza TPS-Badaun Line	D/C	400	90					MAR-21	MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Sambhal-Moradabad Line	D/C	400	100					MAR-21	MAR-21	
85	Sandila - Farrukhabad	S/C	400								
86	Sandila - Lucknow Hardoi Road	S/C	400								
87	Simbholi-Meerut Line	D/C	400	40					MAR-20	MAR-20	
88	Simbholi-Muradnagar-II Line	D/C	400	50					MAR-20	MAR-20	
89	Simbholi-Simbholi Line	D/C	400	15					MAR-20	MAR-20	
90	Tanda - Gonda	D/C	400	200	241	97	54	0			Work is held up.
91	Varanasi/Jaunpur - Aurai	D/C	400								
92	Varanasi/Jaunpur - Azamgarh	D/C	400								
93	Varanasi / Jaunpur - Gorakhpur	D/C	400								
94	Varanasi (PG)-Jaunpur Line	D/C	400	115					MAR-19	MAR-19	
95	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67	AUG-17	AUG-17	1.ROW at loc no 142,143 & 144.2. Rly X-ing approval pending with Railways.
96	Aligarh - Atrauli	D/C	220	69	125	125	103	50	JUL-17	JUL-17	Work in progress.
97	Aligarh-Kasganj Line	D/C	220	80					MAR-22	MAR-22	
98	Anandnagar-Maharajganj Line	D/C	220	50					MAR-21	MAR-21	
99	Aurai - Mizapur	S/C	220	43	147	129	82	0			Work held up.
100	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
101	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60					MAR-22	MAR-22	
102	Badaun-Badaun Road Line	D/C	220	50					MAR-21	MAR-21	
103	bahpat-Chhaprauli Line	D/C	220	50					MAR-20	MAR-20	
104	Banda-Chitrakoot Line	D/C	220	140	365	330	196	0	MAR-19	MAR-19	Work in progress.
105	Bareilly-Pilibhit By Pass Line	D/C	220	40					MAR-21	MAR-21	
106	Bhopal Road-Khatauli Line	D/C	220	60					MAR-20	MAR-20	
107	Bhopal Road-Nehtaur (New) Line	D/C	220	100					MAR-21	MAR-21	
108	Chhaprauli-Sighauli Line	D/C	220	60					MAR-20	MAR-20	
109	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
110	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100					MAR-22	MAR-22	
111	Deoria - Rasra	S/C	220	83	253	253	252	82	AUG-17	AUG-17	M/s SEW gangs have not turned up yet, Firm not responding
112	Dohna - C.B. Ganj	S/C	220	48	92	92	88	38	AUG-17	AUG-17	Strg. WIP at slow pace.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Etah-Jawaharpur TPS Line	D/C	220	40					MAR-19	MAR-19	
114	Fatehpur PG-Khaga Line	D/C	220	100					MAR-21	MAR-21	
115	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40					MAR-20	MAR-20	
116	Ghaziabad Ataur-Ind.Area Line	D/C	220	40					MAR-22	MAR-22	
117	Gorakhpur-Anandnagar Line	D/C	220	100					MAR-21	MAR-21	
118	Gorakhpur-Khalilabad Line	D/C	220	100					MAR-21	MAR-21	
119	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
120	Hamirppur-Banda Line	D/C	220	140					MAR-20	MAR-20	
121	Hamirpur-Sarh Line	D/C	220	140					MAR-21	MAR-21	
122	Hapur (765) - Hapur	S/C	220	8	0	0	0	8	JUN-17	JUN-17	Commissioned 06/2017.
123	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120					MAR-21	MAR-21	
124	Hardoi Road-Lucknow Line	D/C	220	20					MAR-22	MAR-22	
125	Hardoi Road-Sandila Line	D/C	220	60					MAR-21	MAR-21	
126	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
127	Jawaharpur TPS-Sirsaganj Line	D/C	220	80					MAR-19	MAR-19	
128	Kanpur(South)-Kidwainagar Line	D/C	220	40					MAR-22	MAR-22	
129	Lalukheri-Saharanpur New Line	D/C	220	110					MAR-22	MAR-22	
130	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
131	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	157	52	AUG-17	AUG-17	FDN ROW at 14 locations, Erection ROW at 14location, being resolved locally.
132	LILO of Agra-Bharatpur Line	D/C	220	20					MAR-19	MAR-19	
133	LILO of Banda-Karvi at Chitrakoot Line	S/C	220	8					MAR-22	MAR-22	
134	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0	AUG-17	AUG-17	Fresh agreement finalised.
135	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	147	20	AUG-17	AUG-17	WIP
136	LILO of Mainpur - Etah at Jwrpur	D/C	220								
137	LILO of Modipuram-Mawana Line	S/C	220	15					MAR-22	MAR-22	
138	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
139	LILO of Moradabad - Nehtaur at Amroha	D/C	220	45	0	0	0	45			Commissioned 06/2017.
140	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	21	20	2	AUG-17	AUG-17	01 no Fdn & 01 Erec gang working.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
141	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60					MAR-20	MAR-20	
142	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	6	AUG-17	AUG-17	Stringing WIP, 02 no. locs. area in servere ROW, being pursued with the help of SDM, Saharanpur
143	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20					MAR-19	MAR-19	
144	LILO of Rosa-Dohna Line	D/C	220	80					MAR-19	MAR-19	
145	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0	AUG-17	AUG-17	Balance locs are in ROW, being resolved.
146	LILO of Sarojnagar-Gomtinagar	D/C	220	40					MAR-21	MAR-21	
147	Maath (Mathura) -Chhata line	D/C	220	68	119	119	119	68	APR-17	APR-17	Commissioned 04/2017
148	Math-Kiraoli Line	D/C	220	80					MAR-22	MAR-22	
149	Mawana-Modipuram New Line	D/C	220	40					MAR-20	MAR-20	
150	Meerut by pass-Modipuram Line	D/C	220	70					MAR-21	MAR-21	
151	Meerut-Gr. Noida-II Line	D/C	220	200					MAR-22	MAR-22	
152	Modipura-II-Bagpat PG Line	D/C	220	70					MAR-22	MAR-22	
153	Modipuram-II-Modipuram Line	D/C	220	60					MAR-22	MAR-22	
154	Modipuram-II-Shamli Line	D/C	220	120					MAR-22	MAR-22	
155	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0	AUG-17	AUG-17	ROW still not resolved, being pursued with help of SDM
156	Moradabad-II-Moradabad Line	D/C	220	50					MAR-20	MAR-20	
157	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70					MAR-19	MAR-19	
158	Morti (220kV) - Ataur (400kV)	D/C	220	13	0	0	0	13	JUL-17	JUL-17	Commissioned 07/2017.
159	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
160	Muradabad-Tajpur Line	D/C	220	60					MAR-21	MAR-21	
161	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70					MAR-21	MAR-21	
162	Nehtaur-Tajpur Line	D/C	220	100					MAR-19	MAR-19	
163	Nighasan-Lakhimpur Line	D/C	220	120					MAR-21	MAR-21	
164	Rasra-Balia Line	D/C	220	70					MAR-21	MAR-21	
165	Rewa Road-Allahabad Line	D/C	220	40					MAR-22	MAR-22	
166	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	369	320	102	0	AUG-17	AUG-17	Work in progress. ROW at 13 locs.
167	Saharanpur (PG)-Behat	D/C	220	104	0	0	0		MAY-17	MAY-17	Firm is not turning up.
168	Sardhana-Modipuram Line	D/C	220	40					MAR-19	MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
169	Sarsawa-Rampur Maniharan Line	D/C	220	52					MAR-18	MAR-18	On hold
170	shahjahanpurPG-Lakhimpur Line	D/C	220	160					MAR-21	MAR-21	
171	Shamli-Khatauli Line	D/C	220	50					MAR-20	MAR-20	
172	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I&II)	D/C	220	50	92	92	92	50	APR-17	APR-17	Commissioned 04/2017
173	Simbholi-Bibinagar Line	D/C	220	50					MAR-19	MAR-19	
174	Sitapur - Nighasan	S/C	220	110	336	336	336	102	AUG-17	AUG-17	Work in progress.
175	Sohawal - Tanda	D/C	220	185	348	341	314	140	AUG-17	AUG-17	Strg WIP, Fdn ROW at 9 locs. Erec ROW at 10 locs. & Strg ROW at 8 locs to be resolved by field level, being pursued
176	Sultanpur Road-Lucknow Line	D/C	220	20					MAR-21	MAR-21	
177	Unnao-Unnao Dahi Chowki Line	D/C	220	50					MAR-20	MAR-20	
178	Varanasi-Varanasi Line	D/C	220	40					MAR-22	MAR-22	
179	Vasundhara-Indirapuram Line	D/C	220	10					MAR-21	MAR-21	
180	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Ckt-II energised on 25/07/2017
181	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11. May pl be deleted from the list.
182	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on 10.02.12. II ckt. On 14.2.12
183	Bayas - Dohna	D/C	132								
184	Bayas - Pilibhit	D/C	132								
185	Dumariaganj- - Utraula	S/C	132		114	114	114	39	JUN-17	JUN-17	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
186	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
187	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6	AUG-17	AUG-17	Erec. WIP, ROW at balance 01 locations (Court Case)
188	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	18	JUN-17	JUN-17	Line energised on 17/06/2017, may pl be deleted from the list
189	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	435	85	0	DEC-18	DEC-18	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10					MAR-19	MAR-19	
3	Kharagpur - N. Chanditala	D/C	400	266	406	406	406	274	AUG-17	AUG-17	Work is getting delayed due to court case at one location.
4	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	119	107	39	MAR-18	MAR-18	Suffering at New Chanditala SS end due to acute ROW issue.
5	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	4	1	SEP-17	SEP-17	Commissioned on 15/07/17
6	LILO of KTHP - Kharagpur at N. Hadia NIZ	D/C	400	80					MAR-21	MAR-21	
7	New Katwa to common towe of Jeerat - BKTHP & Jeerat - New Chanditala	D/C	400	172					MAR-21	MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	151	78	SEP-17	SEP-17	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
9	Alipurduar - Alipurduar (PG)	D/C	220	13	26	24	19	0	SEP-17	SEP-17	Work is being delayed due to acute ROW problem.
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62					MAR-18	MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14					MAR-18	MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2					MAR-18	MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36					MAR-20	MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20					MAR-18	MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	45	45	14	DEC-17	DEC-17	Work under progress at slow pace due to ROW problem.
16	LILO of BKTHP - Satgachia at Mahachhanda	D/C	220	14					MAR-19	MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232					MAR-21	MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40					MAR-21	MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14					MAR-18	MAR-18	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	JUL-17	JUL-17	Balance 2 location are held up due to court case.
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	36	36	36	AUG-17	AUG-17	Line Commissioned on 01/08/2017
22	LILO of KTHP - New Haldia at N. Haldia NIZ	D/C	220	32					MAR-21	MAR-21	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18					MAR-18	MAR-18	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8					MAR-20	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152					MAR-19	MAR-19	
26	LILO of STPS - Durgapur at Asansole	S/C	220	60					MAR-18	MAR-18	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44					MAR-19	MAR-19	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruiপুর	D/C	220	240					MAR-20	MAR-20	
29	N. Chanditala - Domjur	D/C	220	38	33	17	0	0	OCT-17	OCT-17	Work in Progress
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1	MAR-18	MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	DEC-17	DEC-17	
32	STPS - Raghunathpur	D/C	220	100					MAR-21	MAR-21	
33	Subashgram (PG) - Baruiপুর	D/C	220	58	117	26	16	0	MAR-18	MAR-18	Work under progress at slow rate due to acute ROW problem.
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210					MAR-18	MAR-18	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	90	83	13	DEC-17	DEC-17	Work is almost stalled due to acute ROW problem.
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	11	8	3	SEP-17	SEP-17	Balance work can be completed after availability of shutdown.
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132								
38	Rammam-III - NJP line	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
XYZ(null)											
1	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
2	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								
3	Dwarkesh Energy TPP - Indore	D/C	765								
4	Gadarwara STPS - Jabalpur Pool	D/C	765								
5	Gadarwara STPS - Warora	D/C	765								
6	Gwalior - Morena	D/C	765								
7	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
8	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
9	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								
10	Parli (New) - Solapur	D/C	765								
11	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
12	Raipur (Pool) - Rajnandgaon	D/C	765								
13	Rajnadgaon - Warora	D/C	765								
14	Reliable TPP - Vindhyachal Pooling Station	D/C	765								
15	Sasan UMPP - Vindhyachal (PS)	S/C	765								
16	Sipat - Bilaspur (3rd PS)	S/C	765								
17	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
18	Warora (PS) - Parli (New)	D/C	765								
19	Bhavanapaddu TPP - Sri Kakulam	D/C	400								
20	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								
21	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							
22	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
23	LILO of Gazuwaka - Behrampur at Bhavanapaddu TPP	D/C	400								
24	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
25	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
26	LILO of Tuticorin - Madurai at Ind Barath TPP (madrass)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
28	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
29	Mohindergarh - Bhiwani	D/C	400								
30	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
31	NNTPS - Villupuram (Ginjee)	D/C	400								
32	Parli (New) - Parli (PG)	D/C	400								
33	PLNGL TPP - Vadodra	D/C	400								
34	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			
35	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
36	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								
37	Suzlon wind farm - Bhachau (PG)	D/C	220								

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-JUL-2017

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	427	378	231	MAR-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basisb) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
2	Champa (Pool) Dharamjaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	122	112	19	MAR-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	83	44	1	JUL-18	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
4	Raigarh (Kotra) Champa (Pool) (Quad) (C-WRTL -TBCB)	S/C	765	94	255	218	194	54	MAR-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	79	MAY-17	MAY-17	a) Works completed in May'17.b) PTCC proposal submitted on 13.09.2016 and approval awaited.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	687	536	433	189	MAR-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basisb) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.C) Forest approval awaited.
7	Sasan UMPPVindhychal PS (Quad) (C-WRTL - TBCB)	S/C	765	6	22	21	12	1	DEC-17	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Approval of Reliance Power on the RoW for the line terminating at Sasan Switchyard received on 10.08.2016.
8	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	68	50	12	DEC-17	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Gwalior-Morena (Quad) (C-WRTL-TBCB)	D/C	400	96	145	145	145	94	OCT-17	OCT-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
10	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) Revised Completion Date to be assessed after receipt of NOC.
12	North Karanpura - Gaya line (NKTL -TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) Revised Completion Date to be assessed after receipt of NOC.
13	Suratgarh TPS- Bikaner	D/C	400	280	351	278	195	46	APR-18	APR-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
14	Vindhyachal STPS - IV & V Vindhyachal pool (Quad) (C-WRTL-TBCB)	D/C	400	54	87	85	80	41	JAN-18	JAN-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.

ATHENA CHHATTISGARH POWER LIMITED(null)

1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
---	---	-----	-----	--	--	--	--	--	--	--	--

BAJAJ ENERGY PVT. LTD.(BEPL)

1	Balrampur-Utraula line	D/C	132								Existing line.
---	------------------------	-----	-----	--	--	--	--	--	--	--	----------------

CORPORATE POWER LTD.(CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11				AUG-16	AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132	AUG-16	AUG-16	

D.B.POWER CORP. LTD.(DBPCL)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30	MAY-13	MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	909	394	MAR-18	MAR-18	Executing agency has mobilized tools & tackles and manpower at site and started the stringing & erection work. As monsoon has also approached and effective work progress will be less in monsoon period. Although all efforts will be made to utilize the dry days in monsoon.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jhharkhand Pooling Station	D/C	400								
<u>Essel Infraprojects Ltd.(ESSEL)</u>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site in Aug 2017 for line execution work.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site in Aug 2017 for line execution work. 5) Online Forest Proposals of below transmission lines submitted on 27th July 2017: a) 765 kV D/C Warangal (New) CPeta Transmission Line
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site in Aug 2017 for line execution work.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site in Aug 2017 for line execution work. 5) Online Forest Proposals of below transmission lines submitted on 27th July 2017: a) 765 kV D/C Warora Pool - Warangal (New) Transmission Line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Babai (RRVNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	0	0	0		JUN-19	JUN-19	The route alignment & detailed survey is completed. Forest Proposal for Haryana Portion submitted to MoEF on 15th May 2017.Rajasthan - Route maps submitted to respective DFOs for confirmation of forest land in transmission line route.Route maps submitted to respective DFOs for confirmation of forest land in transmission line route.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	0	0	0		DEC-19	DEC-19	Route alignment and detailed survey work of Transmission Lines is completed.
7	LILO of both ckt Barh - Gorakhpur at Motihari (DMTCL -TBCB)	2xD/C	400	152	210	210	210	152	JUL-17	JUL-17	Taping work for LILO of CKT II of 400 kV D/C Barh-Gorakhpur Transmission Line is completed and for CKT I is scheduled from 2nd Aug 2017. Ckt II of 400 kV D/C Motihari Gorakhpur Line charged on 31st July 2017 and Ckt II of 400 kV D/C Motihari Barh Line will be charged on 1st Aug 2017.
8	LILO of one ckt. Sikar (PG) Neemrana (PG) line at Babai (NRSS-XXXVITL - TBCB)	D/C	400	3	6	6	4				NOC from Forest Deptt received. PTCC Proposal submitted on 16th May 2017 & Site visit done on 29th July 2017.
9	Malerkotla - Amritsar line (NRSS-XXXI TL(B) - TBCB)	D/C	400	299	413	413	413	299	APR-17	APR-17	Commissioned 04/2017
10	Muzaffarpur - Darbhanga line (DMTCL - TBCB)	D/C	400	126	178	178	178	126	APR-17	APR-17	Commissioned 04/2017
11	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
12	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
13	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site in Aug 2017 for line execution work. 5) Online Forest Proposals of below transmission lines submitted on 27th July 2017: a) 765 kV D/C Warora Pool - Warangal (New) Transmission Line.
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10					MAY-18	MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1	MAY-12	MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12	NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84	DEC-16	DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47	JUN-15	JUN-15	
India Power Corporation (Haldia) Limited(IPCHL)											
1	Haldia TPP (IPCL) - New Haldia (WBSETCL)	D/C	220	5	15	15	15	5	MAY-17	MAY-17	Commissioned 03/17 (Late Reported).
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400						MAR-17	MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15				MAR-19	MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
JINDAL POWER JINDAL(OP JINDAL- PVT).(JPL)											
1	JSW TPS - Bellary (PS)	D/C	400	19	39	39	39	19	JUL-17	JUL-17	Ready for commissioning 06/2017.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232							
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0							
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418							
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10	DEC-13	DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0	JUN-16	JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16				MAR-17	MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0	DEC-16	DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0	JUN-16	JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0	DEC-16	DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220						MAR-19	MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(null)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20	JUL-16	JUL-16	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42	JUL-14	JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					DEC-16	DEC-16	
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					DEC-16	DEC-16	
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					DEC-16	DEC-16	
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					DEC-16	DEC-16	
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334					DEC-16	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	DEC-17	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	DEC-17	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(null)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17	DEC-16	DEC-16	Work Completed
SIKKIM HYDRO POWER LIMITED(null)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0	JUN-17	JUN-17	
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0	JUL-17	JUL-17	
3	Bara - Karchana	D/C	400	80	124	0	0	0	JUN-16	JUN-16	Karchana gantry not finalised
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0	DEC-17	DEC-17	
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	90	MAY-17	MAY-17	
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0	JUN-16	JUN-16	
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0		JUL-16	JUL-16	
8	Mainpuri (765kV) - Aligarh line (Balance portion)	D/C	400	54	0	0	0	54	JUL-17	JUL-17	Commissioned 07/2017.
9	Rewa Road - Karchana	D/C	400	58	102	0	0		OCT-16	OCT-16	Karchana gantry not defined.
10	Tanda - Gonda line	D/C	400	188	241	97	54	0	OCT-17	OCT-17	
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
STERLITE GRID LTD.(SGL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	583	416	148	MAR-18	MAR-18	RoW issue: Yes (Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh) Forest/Wildlife clearance issue: Yes (Forest Clearance proposal (94.656 Ha) pending with DFO, Sundargarh (Odisha) and Forest Clearance proposal (71.767 Ha) pending with Honble Forest Minister, Govt. of Chhattisgarh) PTCC Clearance pending. Change in Law- Govt. of Odisha vide their letter dated 21.09.2016 and Govt. of Chhattisgarh vide their letter dated 01.06.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs and CEA Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	100	21	0	JUL-18	JUL-18	Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	246	76	19	0	JUL-18	JUL-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	7	0	0	MAR-18	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	MAR-18	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	23	14	7	0	SEP-17	SEP-17	RoW Issue at Location No. AP 2 as land owner is not allowing to construct a tower and at AP 9 & AP10 in Baramulla District as land owners are asking for undue compensation. Help required from District Collector, Baramulla to resolve the issue at the earliest. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	MAR-18	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400	14	20	4	0	0	FEB-18	FEB-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
10	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	196	255	251	247	182	AUG-17	AUG-17	RoW issue: Yes (Facing Severe RoW Issue at Location no. 6/0, 7/0 and 8/0 in Tehsil Kandkoo, Pedamandadi and District Rangareddy, Wanaparthi) Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	72	19	0	MAR-18	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	277	367	367	367	277	AUG-17	AUG-17	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	102	152	152	152	102	JUL-17	JUL-17	Change in Law- a)Govt. of Odisha vide their letter dated 21.09.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs. b) Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
14	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	59	64	0	0	0	MAR-18	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
15	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	760	733	683	375	NOV-17	NOV-17	PTCC Clearance pending with CEA, PTCC Division. RoW Issue at Location No. 34/0, 444, 445, 459, 466, 536, 542 and 543 in J&K Technical and Administrative Approval is pending for felling of trees in Compartment No. Rb-15 & 16 Approval for Walnut tree cutting permission in Shopian, Pulwama, Budgam and Baramulla is pending. Aviation Clearance is pending with Air HeadQuarter, Vayu Bhawan, New Delhi Work is hampering due to unrest in Kashmir. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs

TALCHER TRANSMISSION CO. LTD.(TTCL)

1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290					SEP-13	SEP-13	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					SEP-13	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					SEP-13	SEP-13	

TEESTA URJA LTD.(TUL)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248	MAY-17	MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70	NOV-16	NOV-16	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
<u>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</u>											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
<u>VANDANA VIDYUT LTD.(VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84				MAR-17	MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772					MAR-15	MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410							Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852					MAR-15	MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455							Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	JUN-15	Work is under Construction.
<u>WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)</u>											
1	Hapur-Greater Noida line	S/C	765	66	187	187	187	66	MAY-17	MAY-17	Commissioned 05/2017.
2	Mainpuri-Hapur line	S/C	765	217	602	602	602	217	MAY-17	MAY-17	Ready for commissioning 05/2017.
3	Ataur-Indirapuram	D/C	400	16	54	54	54	16	JUL-17	JUL-17	
4	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94	MAY-17	MAY-17	Ready for Commissioning 05/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Hapur-Ataur	D/C	400	106	155	155	155	106	JUL-17	JUL-17	Ready for Commissioning 06/2017.
6	Hapur-dasna	D/C	400	29	44	44	44	29	JUL-17	JUL-17	Ready for Commissioning 06/2017.
7	LILO of Moradabad - Muradnagar TL at Ataur s/s	D/C	400	30	0	0	0	30	JUL-17	JUL-17	Ready for Commissioning 06/2017.
8	LILO of Moradabad - Muradnagar TL at Hapur s/s	D/C	400	4	0	0	0	4	JUL-17	JUL-17	Commissioned 06/17.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15	JUN-17	JUN-17	
10	LILO of Rishikesh - Kashipur line at Nehtaur (Balance portion)	D/C	400	15	0	0	0	15	JUL-17	JUL-17	Ready for Commissioning 06/2017.
11	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15	MAY-17	MAY-17	Commissioned 05/2017.