

Transmission Line Abstract of RFD 2020-21

	Q1	Q1	Q2	Q2	Q3	Q3	Q4	Q4	Total	
CENTRAL SECTOR	T	A	T	A	T	A	T	A	T	A
DAMODAR VALLEY CORPORATION (DVC)	13	0	95	0	435	14	0	0	543	14
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)	268	380	3844	4448	910	0	324	2324	5346	7152
TOTAL	281	380	3939	4448	1345	14	324	2324	5889	7166
STATE SECTOR										
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)	0	0	67	127	70	0	0	734	137	861
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)	0	0	0	0	0	0	40	0	40	0
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)	0	0	52	0	0	14	0	0	52	14
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)	0	0	43	0	0	114	74	0	117	114
DELHI TRANSCO LIMITED (DTL)	0	0	0	11	13	0	0	32	13	43
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)	0	0	48	161	48	210	200	42	296	413
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)	12	13	66	76	64	0	100	235	242	324
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)	0	0	36	2	0	16	110	0	146	18
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)	0	0	21	0	24	0	0	8	45	8
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)	0	0	290	672	547	0	0	0	837	672
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)	20	225	125	100	113	30	0	225	258	580
KERALA STATE ELECTRICITY BOARD (KSEB)	91	0	30	97	23	44	0	315	144	456
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)	40	144	53	259	494	168	816	483	1403	1054
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)	14	0	0	85	225	3	247	176	486	264
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, MANIPUR)	0	0	90	0	0	0	0	90	90	90
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)	0	12	82	3	0	0	170	0	252	15
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)	30	150	0	0	0	0	71	8	101	158
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)	12	1	101	0	67	11	0	104	180	116
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)	10	0	0	85	517	272	264	440	791	797
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)	94	77	15	74	929	113	0	388	1038	652
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)	53	1	70	28	168	0	340	181	631	210
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)	51	88	54	159	388	10	108	357	601	614
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)	0	0	0	0	64	89	0	95	64	184
TOTAL	427	711	1243	1939	3754	1094	2540	3913	7964	7657
PRIVATE SECTOR										
ADANI TRANSMISSION LTD.	102	0	389	0	43	0	292	907	826	907
ESSEL INFRAPROJECTS LIMITED	221	0	0	0	0	0	0	0	221	
STERLITE GRID LTD. (SGL)	534	0	357	0	0	0	0	512	891	512
KALPATARU POWER TRANSMISSION LTD (KPTL)	0	0	0	236	0	272	0	0	0	508
TOTAL	857	0	746	236	43	272	292	1419	1938	1927
Grand Total	1565	1091	5928	6623	5142	1380	3156	7656	15791	16750

Substation Abstract of RFD 2020-21

	Q1	Q1	Q2	Q2	Q3	Q3	Q4	Q4	Total	
	T	A	T	A	T	A	T	A	T	A
CENTRAL SECTOR										
DAMODAR VALLEY CORPORATION (DVC)	315	0	480	0	0	0	0	475	795	475
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)	5315	4010	10260	3500	1500	1815	6000	11530	23075	20855
TOTAL	5630	4010	10740	3500	1500	1815	6000	12005	23870	21330
STATE SECTOR										
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)	1315	0	1565	0	0	1260	0	2230	2880	3490
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)	0	0	900	0	0	420	0	480	900	900
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)	630	0	0	0	0	630	0	0	630	630
DELHI TRANSCO LIMITED (DTL)	0	60	420	0	0	420	0	160	420	640
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)	0	0	980	780	0	1100	0	1800	980	3680
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)	0	0	0	0	600	945	0	0	600	945
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)	1360	200	0	700	620	480	0	100	1980	1480
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)	0	0	0	0	480	0	0	160	480	160
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)	2260	0	0	1200	0	0	0	0	2260	1200
KERALA STATE ELECTRICITY BOARD (KSEB)	800	0	200	200	0	560	0	560	1000	1320
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)	0	200	800	1300	1900	50	0	2350	2700	3900
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)	640	370	260	320	2055	1280	0	1950	2955	3920
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)	200	30	0	200	725	100	0	415	925	745
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)	315	0	0	0	0	0	0	315	315	315
ODISHA POWER TRANSMISSION CORPORATION LTD. (OPTCL)	0	320	875	320	660	200	0	0	1535	840
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)	260	420	100	0	500	0	0	0	860	420
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)	50	0	0	0	0	0	0	100	50	100
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)	0	0	480	160	160	160	0	920	640	1240
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)	400	100	3000	200	3000	200	0	410	6400	910
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)	1000	0	200	0	520	0	0	200	1720	200
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)	640	680	2700	1480	1680	1580	0	1260	5020	5000
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)	0	0	0	0	320	0	400	0	720	0
TOTAL	9870	2380	12480	6860	13220	9385	400	13410	35970	32035
PRIVATE SECTOR										
ADANI TRANSMISSION LIMITED	0	0	0	0	1950	0	0	950	1950	950
STERLITE POWER TRANSMISSION LTD.	1260	1000	0	0	0	0	0	1260	1260	2260
KALPATARU POWER TRANSMISSION LTD (KPTL)	0	0	0	1000	0	0	0	0	0	1000
TOTAL	1260	1000	0	1000	1950	0	0	2210	3210	4210
GRAND TOTAL	16760	7390	23220	11360	16670	11200	6400	27625	63050	57575

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2020-21**

As on 31-MAR-2021

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	14	17	17	17	14	MAY-20	DEC-20	RFD	Commissioned 11/20.
2	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	687	682	677	201	MAR-21	JUN-21	RFD	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved by May'21. Revised line length is 207.5 CKM
3	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	784	779	774	214	MAR-21	JUN-21	RFD	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved by May'21. Revised Line Length is 228.5 CKM.
4	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	355	87	MAR-21	JUN-21	RFD	As per advice of Airport Authority, for 20 locations aviation light is to be installed for which procurement is under Process.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	72	68	42	JUN-20	JUN-21	RFD	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 no. locs. were affected due to pending Civil Aviation clearance. Revised proposed route submitted to AAI on 14.10.20. AAI vide letter dated 01.12.2020 has issued NOC with restricted height of 1559m. Appeal under shielding clause has been filed on 02.12.2020 as the required top elevation of the tower was more than this height. Appellate Committee on Clearance, AAI in its meeting held on 17.12.2020 directed that transmission line section passing through approach surface of Airport is required to be changed from overhead line to underground cable. Procurement of cable is under progress.
2	Jigmeling - Alipurdauar line (Q) (India Side)	D/C	400	324	466	466	466	326	JAN-21	APR-21	RFD	Work completed and antitheft charging done on 28.03.21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of both ckts of Bawana - Mandola at Maharanibagh	D/C	400	104	89	79	79	93	DEC-20	JUN-21	RFD	Forest proposal under DPTA & FCA submitted. Forest clearance proposal (FCA) Stage-I issued in Oct'20. Alternate land for CA identified by DDA. DDA handed over encumbrance free land to Forest deptt. Working permission yet to be received.
4	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL-TBCB)	D/C	400	148	199	199	199	148	NOV-20	MAR-21	RFD	Commissioned 02/21.
5	LILO of North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	1	4	4	4	1	JUN-21	APR-21	RFD	Commissioned 03/21.
6	Mohindergarh - Bhiwani line	D/C	400	122	181	178	163	72	OCT-20	APR-21	RFD	Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19. 2 nos. Foundation, 6 Tower Erection locations and 15 Km stringing are under ROW. District administration help required to resolve ROW.
7	Pugalur HVDC - Arasur line (Q)	D/C	400	118	162	162	162	118	JUN-20	SEP-20	RFD	Commissioned 09/20.
8	Pugalur HVDC - Pugalur line (Q)	D/C	400	100	138	138	138	100	JUN-20	SEP-20	RFD	Commissioned 09.20.
9	Raigarh (HVDC stn) - Pugalur (HVDC stn) HVDC Bipole Link	BIPOLE	800	3531	4773	4773	4773	3531	AUG-20	SEP-20	RFD	Commissioned 09/20.
10	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	538	718	718	718	538	OCT-20	MAR-21	RFD	Commissioned 02/21.
11	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q)	D/C	400	312	428	428	428	312	SEP-20	MAR-21	RFD	Commissioned 02/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)												
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RFD	RoW issues at many locations.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0	14	JUL-20	DEC-20	RFD	Commissioned 11/20.
2	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		MAR-21	MAR-21	RFD	ROW issues.
3	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	MAR-21	MAR-21	RFD	Work in Progress.
4	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	MAR-21	MAR-21	RFD	Work in Progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Bemetara - Mungeli line 2nd circuit	S/C	220	40				40	JUL-20	DEC-20	RFD	Commissioned 11/20.
2	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	74	JAN-21	DEC-20	RFD	Commissioned 11/20.
3	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	7	7	2	MAR-21	MAR-21	RFD	Work in Progress.
DELHI TRANSCO LIMITED (DTL)												
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
2	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	21	8	DEC-20	SEP-20	RFD	Commissioned 04/20 (Late Reported).
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)												
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	137	137	90	MAR-21	APR-21	RFD	Commissioned 03/21.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhatia - Bhogat line (AL-59)	D/C	220	26	53	53	53	26	MAR-21	JAN-21	RFD	Commissioned 12/20.
2	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	JUN-21	JUN-21	RFD	Severe ROW, COVID-19 and heavy rain.
3	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	MAR-21	MAR-21	RFD	Work in Progress.
4	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	21	0	0	0		JUL-21	JUL-21	RFD	Severe ROW, COVID-19 and heavy rain.
5	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	0	0	0		MAR-21	MAR-21	RFD	Severe ROW, COVID-19 and heavy rain.
6	LILO of one Ckt. of Ukai - Achhaliya line no.3 at Virpor (Package -2)	D/C	220	27	128	128	128	27	MAR-21	JAN-21	RFD	Commissioned 12/20.
7	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	9	0	0	0	9	SEP-20	DEC-20	RFD	Commissioned 11/20.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Bhiwani - Isharwal line	D/C	220	100	218	186	164	50	FEB-21	JUN-21	RFD	Work in Progress.
2	Deroli Ahir - Narnaul	D/C	220	26	54	54	54	26	DEC-21	APR-21	RFD	Commissioned 03/21.
3	Dhanonda- Deroli Ahir	D/C	220	56	118	112	110	36	FEB-21	APR-21	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	0	0	0		JUN-21	JUN-21	RFD	material supply affected due to COVID-19 pandemic.
5	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	0	0	MAR-21	JUN-21	RFD	Work in Progress.
6	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	DEC-21	DEC-21	RFD	ROW & Forest clearance issue.
7	PGCIL Bhadson - Salempur	D/C	220	13	0	0	0	13	APR-20	JUN-20	RFD	Commissioned 07/20.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	JUL-20	JUN-20	RFD	Work in Progress
2	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	198	152	116	38	FEB-21	OCT-21	RFD	Delay in FC.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	JUL-21	JUL-21	RFD	Wildlife clearance issue.
2	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	158	125	20	MAR-21	DEC-20	RFD	Work in Progress.
3	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	DEC-20	DEC-20	RFD	Work in Progress.
4	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	MAR-21	MAR-21	RFD	Work in Progress.
5	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	92	82	67	24	MAR-21	MAR-21	RFD	Work in Progress.
6	TTPS - Govindpur TL	D/C	220	181	300	298	296	152	JAN-21	JAN-21	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	24					DEC-20		RFD	
2	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	19	7	0	SEP-20	JUN-21	RFD	Works under progress.
3	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	14	14	8	SEP-20	APR-21	RFD	Commissioned 03/21.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	0	0	0		NOV-20	DEC-20	RFD	Work in Progress.
2	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	58	162	162	162	58	AUG-20	APR-21	RFD	Commissioned 03/21.
3	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	MAR-21	MAR-21	RFD	Work in Progress.
4	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	2	6	6	6	2	JAN-21	APR-21	RFD	Commissioned 03/21.
5	Melasandra (New electronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	19	35	35	6		JAN-21	JAN-21	RFD	Work in Progress.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Brahmapuram - Kaloor line	D/C	220	23	16	16	16	23	APR-20	APR-21	RFD	Commissioned 12/20 (Late Reported).
2	Kattakkada-Vizhinjam	D/C	220	44	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JAN-21	JAN-21	RFD	Work in Progress.
4	LILO of 220kV Lower Periyar - Madakathara at Chalakundy line	D/C	220	24	0	0	0		APR-20		RFD	
5	LILO of Areakode-Kaniyambetta - Kunnamngalam	D/C	220	15	0	0	0		JAN-21	JAN-21	RFD	Work in Progress.
6	Mylatti-Vidyanagar	D/C	220	23	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		MAR-21		RFD	
2	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	8	0	0	JUN-21	SEP-21	RFD	Cable laying 5.75/8 Ckm completed.
3	Kumbhargaoon (Nanded) - Kurunda	D/C	220	121	224	193	184	62	JUL-21	JUN-21	RFD	ROW Issue at Loc. No. 124,125,126.
4	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	263	233	126	FEB-21	DEC-21	RFD	Work in progress.
5	LILO of Kolshet-Wada and Padghe-Wada line at Kudus S/s	D/C	400	32	50	22	16	1	DEC-21	DEC-21	RFD	Forest clearance issue. Stage -I clearance not received.
6	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	50	22	16	1	DEC-21	DEC-21	RFD	Forest clearance issue. Stage -I clearance not received.
7	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	35	9	0	MAR-21	SEP-21	RFD	Work in Progress.
8	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-21	DEC-21	RFD	ROW issues.
9	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	2	2	0	MAR-21	JUN-21	RFD	Work in Progress. Foundation pending due to Forest Clearance.
10	Vishwind- Bhenda	D/C	220	84	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	198	180	38	JUN-21	JUN-21	RFD	Construction activities got hampered due to COVID-19 and monsoon rains.
2	Badod - Nalkheda (Susner) (GEC)	DCDS	220	105	169	169	169	105	MAR-21	MAR-21	RFD	Commissioned 12/20.
3	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	90	296	284	253	39	MAR-21	MAR-21	RFD	Work in Progress.
4	Indore (PGCIL) - Ujjian (GEC-I)	DCDS	400	91	130	125	122	79	MAR-21	MAR-21	RFD	Work in Progress.
5	Julwaniya - Kukshi line	DCDS	220	126	214	203	184	55	JUN-21	JUN-21	RFD	
6	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	106	106	63	JAN-21	NOV-20	RFD	Commissioned 09/20 (Late Reported).
7	LILO of both ckt. Nagda - Neemuch at Mandsaur (LILO from loc.No. 211) S/s (GEC-I)	DCDS	220	56	159	159	159	56	DEC-20	JUN-20	RFD	Commissioned 07/20.
8	LILO of both ckt of Nagda - Neemuch 220 KV line at Mandsore(Sitamau) 400 kV S/s (Ckt II)	DCDS	220	47	0	0	0				RFD	Commissioned 08/20

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	LILO of both ckts. Nagda - Ujjain at Ujjain	DCDS	220	43	38	38	38	43	MAR-21	APR-21	RFD	Commissioned 03/21.
10	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20	8	8	8	3	DEC-20	MAR-21	RFD	Work in Progress.
11	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	DCDS	220	93	147	147	147	93	OCT-20	DEC-20	RFD	Commissioned 08/20
12	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	197	197	137	JAN-21	APR-21	RFD	Commissioned 03/21.
13	Nagda - Ujjain line (GEC-I)	DCDS	400	53	152	152	152	53	SEP-20	MAR-21	RFD	Commissioned 02/21.
14	Rewa UMSP- Sidhi line	DCDS	220	100	198	125	100	4	DEC-21	DEC-21	RFD	Heavy forest involved.
15	Shujalpur - Narsingharh Line	DCDS	220	51	170	170	170	51	JAN-21	SEP-20	RFD	Commissioned 04/20 (Late Reported).
16	Ujjain - Nalkheda (GEC)	DCDS	220	160	253	250	233	122	MAR-21	MAR-21	RFD	Work in Progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bolangir - Kesinga line	D/C	220	170	327	321	313	62	MAR-21	JUN-21	RFD	Work in Progress. The total locations shall be 329 due to site requirement.
2	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					MAR-21		RFD	My be deleted as the project is yet to be awarded
3	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	105	99	45	MAR-21	AUG-21	RFD	Work in Progress.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		MAY-21	MAY-20	RFD	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
2	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	17	17	8	MAY-20	APR-21	RFD	Commissioned 03/21.
3	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	JUN-21	JUN-21	RFD	Work held up due to COVID-20.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Gaunsgarh - Ladhowal	D/C	220	34	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
2	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	1	4	4	4	1	JUN-20	JUN-20	RFD	Commissioned 07/20.
3	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	10	10	3	DEC-20	MAR-21	RFD	Commissioned 02/21.
4	LILO of Jadla - Jamsher at 220 KV S/S Banga	D/C	220	11	0	0	0	11	JUN-20	DEC-20	RFD	Commissioned 11/20.
5	Makhu - Algaon	D/C	220	101	162	162	162	101	NOV-20	MAR-21	RFD	Commissioned 02/21.
6	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	MAR-21	MAR-21	RFD	Work in Progress.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	114	195	195	195	114	DEC-20	APR-21	RFD	Commissioned 03/21.
2	Gajner - Chhatargarh line (GEC-I)	D/C	220	166	298	298	298	166	JAN-21	MAR-21	RFD	Commissioned 02/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	18	3	JAN-21	SEP-21	RFD	W/O awarded to M/s Transrail on 26.12.17. Stringing completed . Cable joint and termination work pending.
4	LILO of Jhalawar - Chhabra line at 220 KV GSS Aklera	D/C	220	98				98	MAR-21	NOV-20	RFD	Commissioned 10/20.
5	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	14	21	21	21	14	JUN-20	NOV-20	RFD	Commissioned 10/20.
6	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	85	145	145	145	85	OCT-20	JUL-20	RFD	Commissioned 08/20
7	Ramgarh - Bhadla line (Ckt-I)	D/C	400	160	446	446	446	160	DEC-20	JAN-21	RFD	Commissioned 12/20.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur - Thiruvalam PGCIL	D/C	765	347	500	500	500	347	JAN-21	AUG-21	RFD	All works completed. Will be energised on commissioning of Ariyalur 765 KV SS
2	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	MAR-21	JUN-21	RFD	Total section 15. Laying work for section 13/15 Laying work for section 11/15 completed. Joints 15/42 completed.
3	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	9	11	11	11	9	JUN-20	NOV-20	RFD	Commissioned 10/20.
4	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	26	JAN-21	JUN-21	RFD	Stringing work pending as land owners are demanding compensation in advance. Being followed with district collector and Revenue officials.
5	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	14	JAN-21	AUG-21	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
6	North Chennai PS - Ariyalur	D/C	765	542	799	799	799	544	MAR-21	JUN-21	RFD	Work under progress.
7	Palavady - Thirupathur line	D/C	230	75	299	290	248	34	MAR-21	DEC-21	RFD	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	257	0	0	0	MAR-21	SEP-21	RFD	Work in Progress.
2	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	169	169	169	46	MAR-21	FEB-21	RFD	Work in Progress.
3	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	RFD	The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Dichpally 400kV - Banswada 220kV	D/C	220	168	0	0	0	168	DEC-20	APR-21	RFD	Commissioned 02/21 (Late Reported).
2	Dindi -Existing Kondamallepally line	D/C	220	70	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	78	77	39	JUN-21	JUN-21	RFD	Stringing works are under progress
4	Narsapur- Proposed Bowrampet line	D/C	220	136	0	0	0		JUN-21	JUN-21	RFD	Forest clearance issue.
5	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	204	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	99	65	0	MAR-21	MAR-21	RFD	Work in progress. Foundation & Erection work under progress.
2	Greater Noida(765) - Integrated township Gr. Noida line	S/C	220	36	159	158	145	68	MAR-21	MAY-21	RFD	Work in progress. Foundation & Erection work under progress.
3	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	0	0	0	0	MAR-21	MAR-21	RFD	There is no such line. Please remove this from the list.
4	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	4	4	2	MAR-21	APR-21	RFD	Line completed.
5	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	58	58	58	36	MAR-21	APR-21	RFD	Line completed, energization pending.
6	LILO of Baraut (220)- Shamli at Nirpura line	D/C	220	26	56	56	56	26	MAR-21	APR-21	RFD	Commissioned 03/21.
7	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	25	45	45	44	25	MAR-21	APR-21	RFD	Lines are complete in all respect except erection of one tower & stringing for dead end tower to gantry. Both lines have charged on 132 kV as an anti-theft measure on dated 26.02.2020.
8	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	33	MAR-21	APR-21	RFD	Lines are complete in all respect except erection of one tower & stringing for dead end tower to gantry. Both lines have charged on 132 kV as an anti-theft measure on dated 26.02.2020.
9	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74	115	114	114	71	MAR-21	MAY-21	RFD	Court Case filed by UPPTCL dismissed in honble High court. fresh whit petition filed in honble High court Allahabad on 15.03.2021. date of hearing not confirm.
10	LILO of Muzaffarnagar - Nanauta line at Badhaikalan	D/C	220	10	21	21	21	10	MAR-21	JAN-21	RFD	Commissioned 12/20.
11	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	27	56	54	47	6	MAR-21	MAY-21	RFD	Work in Progress.
12	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	MAR-21	AUG-19	RFD	Line energised on 23.08.2019
13	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	MAR-21	MAR-21	RFD	Line energised on 21/08/2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	LILO of Rasra (220)- Gazipur at Rasra	D/C	220	26	49	49	49	26	MAR-21	APR-21	RFD	Commissioned 03/21.
15	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	166	91	0	MAR-21	APR-21	RFD	Foundation & Erection work in progress.
16	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	95	48	MAR-21	MAR-21	RFD	Line completed, energization pending.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Subashgram (PG) - Baruipur	D/C	220	64	126	126	126	64	MAR-21	FEB-21	RFD	Commissioned 01/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Agra (UP)-Greater Noida (WUPPTCL) (GTL-TBCB)	S/C	765	159	411	411	411	159	SEP-20	APR-21	RFD	Commissioned 03/21.
2	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292	405	405	405	292	JAN-21	APR-21	RFD	Commissioned 03/21.
3	Ghatampur TPS-Agra (UP) (GTL-TBCB)	S/C	765	229	579	579	579	229	SEP-20	APR-21	RFD	Commissioned 03/21.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	4	10	3	0	0	OCT-20	MAR-21	RFD	a) Covid-19: Project progress affected due to COVID-19. b) Severe ROW affected the work.
5	LILO of C.B.Ganj - Badaun at Badaun (OBTL-TBCB)	S/C	220	2	6	6	6	2	NOV-20	APR-21	RFD	Commissioned 03/21.
6	LILO of Chandausi - Badaun at Badaun (OBTL-TBCB)	S/C	220	37	58	58	58	37	NOV-20	APR-21	RFD	Commissioned 03/21.
7	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	42	22	22	9	JUN-20	FEB-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 653 days (Since 01-07-19) passed against 200 days agreed during the meeting with CEA. Nodal office has recommended and submitted PART-IV to State Government on 11-11-20. However, online proposal is still pending at Nodal office. In meeting of 16-03-20, 16-10-20, 29-01-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in May'21 and likely com-missioning by Feb'22 . CEA / MOP support is requested. c) GM-JJ Land NOC & FRA Certificate from DC office: GM-JJ Land NOC from commissioner, Palamu office received on 30-03-21 and FRA certificate from Latehar DC offices is still awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	52	52	11	JUN-20	FEB-22	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 653 days (Since 01-07-19) passed against 200 days agreed during the meeting with CEA. Nodal office has recommended and submitted PART-IV to State Government on 11-11-20. However, online proposal is still pending at Nodal office. In meeting of 16-03-20, 16-10-20, 29-01-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of forest clearance. Anticipating the Forest Clearance in May'21 and likely com-missioning by Feb'22 . CEA / MOP support is requested. c) GM-JJ Land NOC & FRA Certificate from DC office: GM-JJ Land NOC from commissioner, Palamu office received on 30-03-21 and FRA certificate from Latehar DC offices is still awaited.
Essel Infraprojects Ltd. (ESSEL)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUN-20		RFD	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
STERLITE GRID LTD. (SGL)												
1	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379	492	476	475	350	MAY-20	JUN-21	RFD	1. Forest proposal for diverted route was discussed and recommended in the REC meeting held on 11.02.2021 and Stage-I clearance is awaited. 2. Approval for Sec-164 (diverted route) from CEA is awaited 3. A meeting was held on 12-02-2021 by the Committee being constituted by Ministry of Power under the chairmanship of Member (Power Systems), CEA and as directed by Committee, KTL had submitted the Undertaking on 17-02-2021 and the NOC was granted by Irrigation Dept on 23-02-2021
2	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	357	487	487	487	357	JUL-20	MAR-21	RFD	Commissioned 02/21.
3	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	155	209	209	209	155	APR-20	FEB-21	RFD	Commissioned 01/21.

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2020-21**

As on 31-MAR-

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
DAMODAR VALLEY CORPORATION (DVC)													
1	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	100	70	65		AUG-21	AUG-21	RFD	Transformer is under manufacturing. Expected delivery by June'21.
2	Dhanbad (2 Auto-Xmer)	220/132	2x160		100	100	75	75		AUG-21	OCT-21	RFD	One transformer (160 MVA) has already been commissioned on 19.12.2019. Expected Delivery of the 2nd transformer is by Aug'21.
3	DSTPS ICT-II S/s	400/220	1x315		100	100	100	100		JAN-21	MAR-21	RFD	Commissioned 02/21.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	Bhadla S/S	400/220	1000		100	96	65	60		JAN-21	APR-21	RFD	Work has been affected due to COVID-19 pandemic. Work is under progress. 1 no. ICT commissioned in Jan'21.
2	Bhuj S/S	765/400	1x1500		100	97	90	80		OCT-20	MAR-21	RFD	2 nos. 765 kV ICT banks are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS bays. Local containment near to M/s GE works at Chennai and Bhuj site also affected the works.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
3	Bhuj Substaion	400/220	1x1500		100	97	90	80		MAR-21	MAR-21	RFD	2 nos. 500 MVA 400/220 kV ICT commissioned in Oct'19. 3rd 400 kV ICT also commisioned in Sep'20. Rest of the ICTs (3 nos. 400 kV ICT are expected to commission by Mar'21 progressively. Work has also been affected due to COVID-19 pandemic. Heavy rain fall in Bhuj area of Gujarat in the month of Aug/Sep'20 hampered the works at site and also damage some imported component of GIS bays. Local containment near to M/s GE works at Chennai and Bhuj site also affected the works.
4	Dwarka -I (GIS) S/S	400/220	2000		100	99	98	95		JUN-20	JUN-21	RFD	220 KV GIS charged in March'20. 400 kV GIS is ready but charging will be done matching with LILO line getting delayed due to forest clearance issue in Delhi.
5	Extan. at Maithon	400/220	500		100	100	100	100		MAY-20	AUG-20	RFD	Commissioned 07/20.
6	Extn. at Fatehpur S/S	400/220	500		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.
7	Extn at Jeypore s/s	400/220	2x315		100	85	80	70		JUN-20	APR-21	RFD	Work has been affected due to COVID-19 pandemic.
8	Extn at Meerut substation	765/400	1x1500		100	100	100	100		MAY-20	JUN-20	RFD	Commissioned 07/20.
9	Extn at New Siliguri s/s (3rd ICT)	400/220	1x315		100	97	100	90		MAY-20	APR-21	RFD	Work has been affected due to COVID-19 pandemic.
10	Extn. at Saharanpur S/S	400/220	500		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
11	Jauljivi (GIS) s/s	400/220	2x315		100	92	95	92		JUL-20	MAY-21	RFD	Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHAI in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.
12	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	1x1500		100	72	90	48		FEB-21	APR-21	RFD	Work has been affected due to COVID-19 pandemic. Work also affected due to cyclone AMPHAN in May'20. Commissioning matching with associated Jeerat-Subhashgram (TBCB) line (ant. by Apr'21).
13	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	100	100	100		JUL-20	MAR-21	RFD	Commissioned 02/21.
14	New Mariani S/S	400/220	2x500		100	95	98	92		MAR-21	APR-21	RFD	Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. 2nd 400/220 KV 500 MVA ICT charged in Feb'20, 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Apr'21.
15	North Trichur Substation	400/220	2x315		100	100	100	100		JUN-21	APR-21	RFD	Commissioned 03/21.
16	Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-I)	800	1x1500		100	100	100	100			SEP-20	RFD	Commissioned 09/20.
17	Raigarh and Pugalur Station with 6000 MW HVDC Terminal (Pole-II)	800	1x1500		100	100	100	100		APR-21	APR-21	RFD	Commissioned 03/21.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
18	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	185		100	100	100	100		AUG-21	APR-21	RFD	Commissioned 03/21.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Dumraon (GIS) ICT-I and II	220/132	320		100	100	100	100		MAR-21		RFD	Commissioned 03/21
2	Dumraon (GIS) s/s	220/132	480		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Mokama S/S	220/132	420		100	100	100	100		AUG-20	DEC-20	RFD	Commissioned 11/20.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Kurud (Dhamtari) (T/F-I)	400/220	1x315		100	100	100	100		MAY-20	DEC-20	RFD	Commissioned 11/20.
DELHI TRANSCO LIMITED (DTL)													
1	Patparganj (Addl.)	220/33	1x100		100	100	100	100		JUL-20	DEC-20	RFD	Commissioned 11/20.
2	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	2x160		100	100	100	100		JUL-20	DEC-20	RFD	Commissioned 11/20.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)													
1	Thoubal S/S	400/132	1x315		100	100	100	100		MAR-21	APR-21	RFD	Commissioned 03/21.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	Babara (Dist. Amreli) S/S	220/66	320		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
2	Bhachunda GIS (Dist. Kutch) (T/F-I)	400/220	500		100	100	100	100		MAR-21	APR-21	RFD	Commissioned 03/21.
3	Kalawad	220/66	1x160		100	0	0	0		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Bakana (T/F-I)	220/66	1x160		100	100	100	100		MAY-20	DEC-20	RFD	Commissioned 11/20.
2	Faridabad Sector-58 GIS	220/66	2x160		100	81	71	21		MAR-21	APR-21	RFD	Work in Progress.
3	Faridabad Sector-78 GIS	220/33	2x100		100	80	32	21		MAR-21	NOV-21	RFD	Work in Progress.
4	Gurgaon Sector-69 GIS	220/33	2x100		100	80	96	21		MAR-21	MAY-21	RFD	Work in Progress.
5	Gurgoan Sector-107 GIS	220/33	2x100		100	71	68	26		MAR-21	MAY-21	RFD	Work in Progress.
6	Rajokheri (T/F-I)	220/66	1x160		100	100	100	100		APR-20	DEC-20	RFD	Commissioned 11/20.
7	Roj-Ka-Meo	220/66	2x160		100	36	29	20		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
8	Roj-Ka-Meo	220/33	1x100		100	56	52	18		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor GIS (GEC-I)	220/33	1x100		100	30	1			DEC-20	DEC-21	RFD	Design and Drawings approval are under process. Construction Activities have been started.
2	Dehan s/s (GEC-I)	220/132	2x100		100	80	97	30		DEC-20	MAR-21	RFD	Erection works in progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
3	Sunda (Addl. T/F) (GEC-I)	220/66	1x100		100	25	5	0		DEC-20	DEC-21	RFD	Civil Works in progress
4	Sunda S/S	220/132	2x100		0	0	0	0		DEC-20	DEC-20	RFD	Substation is being constructed with funds sourced from ADB.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore (Bokaro) S/S	220/132	4x100		100	90	100	90		FEB-21	FEB-21	RFD	Work in Progress.
2	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		MAR-21	MAR-21	RFD	Work in Progress.
3	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAR-21	MAR-21	RFD	Work in Progress.
4	Patratu GSS (PGCIL)	400/220	2x315		100	80	70	70		MAR-21	MAR-21	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Delina (Augmentation)	220/132	1x160		100	100	100	100		DEC-20	MAR-21	RFD	Commissioned 02/21.
2	Kathua-II (Ghatti)	220/66	1x160							DEC-20		RFD	
3	Lassipora (GIS)	220/33	1x160		100	55	65	40		DEC-20	JUN-30	RFD	Works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	Channagiri (Nallur/Benkikere)	220/66	2x100		100	90	100	100		MAR-21	MAR-21	RFD	Work in Progress.
2	Heggunje (Mandarathi) S/S	220/110	2x100		100	100	100	100		DEC-20	APR-21	RFD	Commissioned 03/21.
3	Hosdurga (Madure)	220/66	2x100		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Mughalkod S/S (GEC-I)	220/110	2x100		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.
5	Mylasandra GIS (Near Electronic city)	400/220	1x1500		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.
6	Sira s/s	220/66	2x100		100	75	30	20		FEB-21	FEB-21	RFD	Work in Progress.
7	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	100	100	100		DEC-20	APR-21	RFD	Commissioned 03/21.
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Aluva	220/110	4x100		100	100	100	100		DEC-20	MAR-21	RFD	Commissioned 02/21.
2	Chalakudy S/S	220/110	2x100		100	100	100	100		DEC-20	JAN-21	RFD	Commissioned 12/20.
3	Chithirapuram S/S	220/66	2x100		100	65	50	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Kunnamangalam S/S	220/110	2x100		100	98	100	100		JAN-21	MAR-21	RFD	Work in Progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	Amrapur (Pathardi) S/S	220/132	2x100		100	100	100	96		MAR-21	MAR-21	RFD	Back charged on dt 03.07.2020.
2	GIS Ulwe Node	220/22	1x100		100	44	55	0		DEC-21		RFD	Work in progress.
3	Naghbid S/S	220/33	125		100	88	100	99		MAR-21	MAR-21	RFD	S/s backcharged on 26.07.2020.
4	Narangwadi s/s	220/132	250		100	100	100	100		MAR-21	MAR-21	RFD	Work in Progress.
5	Uppalwadi Sub-Station	220/33	250		100	100	98	96		DEC-21	DEC-21	RFD	Supply of materials affected due to COVID-19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													
1	Barwaha S/S	220/132	1x160		100	91	60	60		JUN-21	JUN-21	RFD	Supply of materials affected due to COVID-19.
2	Gorabazar S/S	220/132	1x160		100	100	100	100		APR-20	NOV-20	RFD	Commissioned 09/20 (Late Reported).
3	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	90	40	40		DEC-20	DEC-20	RFD	Work in Progress.
4	Kukshi S/S	220/132	1x160		100	100	93	90		JUN-21	JUN-21	RFD	Delayed due to delay in associated line.
5	Mandsaur (Sitamau) (GEC-I)	400/220	2x315		100	100	100	100		DEC-20	APR-21	RFD	Commissioned 03/21.
6	Nalkheda (T/F-I) (Susner) (GEC)	220/132	1x160		100	100	100	100		JUN-21	APR-21	RFD	Commissioned 03/21.
7	Pithampur 400kV S/S (Addl. X-mer)	400/220	1x315		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.
8	Sukha (Jabalpur) (Addl. T/F-I)	220/33	1x50		100	100	100	100		MAR-21	FEB-21	RFD	Commissioned 01/21.
9	Udaipura S/S (Upgradation)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
10	Ujjain (GEC-I)	400/220	2x315		100	100	66	66		OCT-20	JAN-21	RFD	Work in progress
11	Vidisha (Addl. T/F)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Deogarh	220/33	1x40		100	90	90	80		MAR-21	JUN-21	RFD	Work in Progress.
2	Duburi (ICT-III)	400/220	1x315		100	80	90	80		MAR-21	DEC-21	RFD	Work in Progress.
3	Goda S/S	220/132/33	2x160		100	100	100	100		JUL-20	JUN-20	RFD	Commissioned 05/20.
4	Gunupur	220/132	1x160		0	85	90	75		MAR-21	JUN-21	RFD	Work in Progress
5	Joda S/S	220/132/33	1x160		100	100	100	100		JUL-20	AUG-20	RFD	Commissioned 07/20.
6	Laphripara	220/33	2x20		100	95	95	90		MAR-21	MAY-21	RFD	Work in Progress.
7	Meramundali B	400/220	500		100	85	85	80		DEC-21	JUN-21	RFD	1st 500 MVA will be charged by 31.03.21
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)													
1	Baram (GIS) s/s	220/33	2x25		100	75	73	25		MAY-21	JUL-20	RFD	WIP
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Baja Khanna (Aug. of 100 MVA T/F with 160 MVA T/F)	220/66	60		100	100	100	100		APR-20	JUN-20	RFD	Commissioned 05/20.
2	Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn.)	220/132	1x100		0	0	0	0		DEC-20	DEC-20	RFD	Work in Progress.
3	Makhu (Addl. T/F)	400/220	500							MAY-21		RFD	
4	Maur (Addl. T/F)	220/66	1x100		100	100	100	100		APR-20	JUN-20	RFD	Commissioned 05/20.
5	Tibber (Addl. T/F)	220/66	1x100							SEP-21		RFD	
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													
1	Aklara (Dist. Jhalawar)	220/132	1x160		100	100	100	100		NOV-20	DEC-20	RFD	Commissioned 11/20.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	100	100	100		JAN-21	APR-21	RFD	Commissioned 03/21.
3	NPH Jodhpur S/S	220/132/33	2x160		100	100	100	100		JAN-21	SEP-21	RFD	Work in Progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	90	80	80		MAR-21	AUG-21	RFD	Work under progress.1
2	North Chennai PS (GIS)	765/400	2x1500		100	95	95	85		MAR-21	AUG-21	RFD	Work under progress.
3	Samayanallur S/S	230/110	2x100		100	100	100	100		JUN-20	NOV-20	RFD	Commissioned 10/20.
4	TNEB HQ (GIS) (JICA) S/S	230/33	2x100		100	100	100	95		MAR-21	APR-21	RFD	All works nearing completion. GIS Testing in Progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Aug. at Hindupur	400/220	1x315		100	100	90	90		JAN-21	JAN-21	RFD	Work in Progress.
2	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAR-21	MAR-21	RFD	Work in Progress.
3	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		MAR-21	MAR-21	RFD	Work in Progress.
5	Mylavaram (GEC-II)	400/220	3x315		100	0	0	0		JUL-20		RFD	The proposal for construction of 400kV SS Mylavaram is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner.
6	Pydibhimavaram S/S	220/132	3x100		100	100	100	100		FEB-21	APR-21	RFD	Commissioned 08/20 (Late Reported).
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Banswada	220/132	2x100		100	100	100	100		DEC-20	APR-21	RFD	Commissioned 02/21 (Late Reported).
2	Bowrampet S/S	220/132	2x160		0	0	0	0	0	JUN-21		RFD	
3	Indravelly (Uttoor) S/S with Automation System	220/132	2x100		0	0	0	0		MAR-21	MAR-21	RFD	Work in Progress.
4	Rayadurg (GIS)	400/220/132	1000		100	93	95	85		JUN-21	JUN-20	RFD	LM Foundation works are under progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Azizpur S/s Shahjahanpur	220/132	2x160		100	92	96	78		MAR-21	APR-21	RFD	Work in progress.
2	Babina S/s (Jhansi)	220/132	2x160		100	80	87	78		MAR-21	JUN-21	RFD	Work in progress.
3	Badaikala S/s Muzaffarnagar	220/132	2x160		100	93	89	84		MAR-21	JUN-21	RFD	160 MVA T/F-I charged on 08.12.2020

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
4	Basti GIS	400/220	2x500+2x200		100	76	97	67		MAR-21	JUN-21	RFD	Work in progress.
5	Integrated Township Noida S/s	220/33	240		100	86	83	71		JUN-21	MAY-21	RFD	Work in progress.
6	Jehta (Hardoi Road) S/s Lucknow	400/220	2x500		100	95	99	92		MAR-21	MAY-21	RFD	Work in progress.
7	Jehta (Hardoi Road) S/s (Lucknow)	220/132	4x100		0	0	0	0		MAR-21		RFD	There is no such substation. Please remove this from the list.
8	Nirpura S/s Baghpat	220/132	1x160		100	100	100	100		MAR-21	APR-21	RFD	Commissioned 03/21.
9	Phoolbagh S/s Kanpur	220/33	60		100	95	95	90		MAR-21	MAY-21	RFD	T/F-I 60 MVA charged on 15.11.2019
10	Sangipur S/s (Pratapgarh)	220/132	2x160		100	75	90	75		MAR-21	JUN-21	RFD	Work in Progress.
11	Vrindawan S/s	220/132	2x160		100	95	100	95		OCT-20		RFD	T/F-I 160 MVA charged on 24.08.2020
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	70	60	45		MAR-21	JUL-21	RFD	Work in Progress.
2	Belmuri GIS	220/132	2x160		100	60	40	20		MAY-21	MAY-21	RFD	Work in Progress.
3	KLC (Augmentation)	220/132	1x80							MAY-21		RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Badaun GIS (OBTL)	400/220/132	2X315+2X160		100	100	100	100		NOV-20	APR-21	RFD	Commissioned 03/21.
2	Dhanbad s/s (NKTL-TBCB)	400/220	2x500		100	86	92	70		OCT-20	APR-21	RFD	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. b) SDM, Dhanbad, vide letter dated 16.12.2020, issued order for imposition of section 144 at 220 kV switchyard area at Dhanbad substation due to land dispute. On account of this, construction activities at 220 kV Switchyard area is completley on hold since 16.12.2020. Work other than 220kV Switchyard completed.
STERLITE GRID LTD. (SGL)													
1	P.K. Bari S/S (NER-II TL- TBCB)	400/132	2x315		100	100	100	100		APR-20	FEB-21	RFD	Commissioned 01/21.
2	Surajmaninagar (NER-II TL -TBCB)	400/132	2x315		100	100	100	100		APR-20	FEB-21	RFD	Commissioned 01/21.