

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-JUL-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	30%	15%	5%	0		MAR-16	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	90%	90%	80%	0		MAR-16	Works under progress. Pole-I expected by Sep'15 & balance by Mar'16.
5	Champa S/S	±800	3000		100%	52%	45%	30%	0	JUL-15	JUN-16	Work under progress.
6	Extn. Agra S/S	±800	3000		100%	12%	10%	0%	0	DEC-15	MAR-16	Work under progress.
7	Kurukshetra S/S	±800	3000		100%	0%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. in progress.
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
9	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
10	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
11	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
12	Betul S/S (GIS)	765/400	630		100%	8%	2%	0%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg., supply & civil work under progress.
13	Bhiwani (Addl.) S/S	765/400	333		100%	75%	65%	5%	0		MAR-16	Work under progress.
14	Champa Pooling Station (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
15	Extn. Angul S/S	765/400	0		100%	42%	26%	20%	0	DEC-15	JUN-16	Work under progress.
16	Extn. Aurangabad (PG)	765/400	0		0%	0%	0%	0%	0	MAR-16		
17	Extn. Dharamjaigarh S/S	765/400	0		100%	60%	60%	40%	0	DEC-15	JUN-16	Work under progress.
18	Extn. Jharsuguda S/S	765/400	0		100%	52%	47%	33%	0	DEC-15	JUN-16	Work under progress.
19	Extn. Knapur (GIS)	765/40	0		100%	20%	10%	0%	0	JUN-16	JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
20	Extn. Lucknow S/S	765/400	0		100%	20%	10%	0%	0	APR-13	JUN-16	Work under progress.
21	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
22	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
23	Extn. Nagapatnam (PS) S/S	765/400	0		100%	1%	0%	0%	0	JUL-15	MAY-17	Work under progress.
24	Extn. Narendra (New) S/S	765/400	0		100%	0%	0%	0%	0	DEC-15	JUL-17	Work under prgress.
25	Extn. Raigarh S/S	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in May'15. Engg. in progress.
26	Extn. Ranchi S/S	765/400	100		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
27	Extn. Solapur (PG)	765/400	0		100%	85%	90%	70%	0	MAR-16	DEC-15	Work under progress.
28	Extn. Tuticorin S/S	765/400	0		100%	42%	86%	40%	0	SEP-14	JUN-16	Work under progress.
29	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
30	Extn. Varansai S/S	765/400	0		100%	40%	60%	30%	0	MAY-15	SEP-15	Work under progress.
31	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15.
32	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15.
33	Jhatikara S/S	765/400	500		0%	0%	0%	0%	0			
34	Kanpur S/S	765/400	2x1500		100%	75%	55%	35%	0	OCT-14	MAR-16	Award placed in Jun'13. Supply, civil works & erection under progress.
35	Kudgi (GIS) S/S	765/400	0		100%	98%	98%	95%	0	DEC-15	SEP-15	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Narendra S/S	765/400	0		100%	95%	95%	90%	0	APR-15	SEP-15	Work under progress.
37	Nizamabad S/S	765/400	2x1500		0%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15.
38	Orai S/S	765/400	2000		0%	0%	0%	0%	0	APR-18	APR-18	Award under progress.
39	Padghe S/S	765/400	2x1500		100%	75%	80%	25%	0	AUG-14	MAR-16	Award placed in May'12. Supply, civil works & erection under progress.
40	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
41	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
42	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14. Engg. in progress.
43	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
44	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
45	Srikakulam S/S	765/400	2x1500		100%	90%	90%	50%	0	JUN-15	AUG-16	Engg., Civil workd, Supply & erection under progress. Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).
46	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	NOV-17	Award placed in Mar'15.
47	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
48	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
49	Varanasi (GIS) S/S	765/400	2x1500		100%	70%	90%	50%	0	AUG-14	SEP-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
50	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Agra (Aug.)	400/220	4x105		100%	85%	82%	65%	0	AUG-13	SEP-15	Works under progress. Completion matching with line
52	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.
53	Alipurduar (HVDC) S/S	400/220	630		100%	30%	15%	5%	0		MAR-16	Land under acquisition (partly land acquired).Work under progress.
54	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	MAR-16	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
55	Bagpat (GIS) S/S	400/220	2x500		100%	96%	98%	95%	0	FEB-12	MAR-16	Completion matching with line.
56	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
57	Ballabgarh (Aug.)	400/220	740		100%	8%	15%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply & civil work under progress.
58	Baripada (Addl.)	400/220	500		100%	5%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
59	Betul (GIS) S/S	400/220	630		100%	8%	2%	0%	0		MAY-16	Award placed in Dec'14. Engg.,supply & civil work under progress.
60	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	
61	Birpara (160-100)	400/220	60		100%	2%	1%	0%	0		NOV-16	Award placed in Jun'14. Engg.,supply & civil work under progress.
62	Biswanath Chariyali Pooling Station	400/132	2x200		100%	90%	90%	80%	0	AUG-13	MAR-16	Severe ROW problrm faced in site works affected. 400KV by Sep'15 & balance by Mar'16.
63	Cuddapah (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
64	Daltonganj	400/220	2x315		100%	0%	72%	0%	0	NOV-12	DEC-16	Award placed.Supply under progress. Completion likely to be delayed due to delay in land acquisition.(land acquired in May'15).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
65	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award placed in Jun'15.
66	Dehradun	400/220	2x315		100%	99%	100%	95%	0		MAR-16	Civil works & erection under progress. Completion matching with line.
67	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress.
68	Extn. Allahabad S/S	400/220	0		100%	100%	100%	76%	0	JUL-15	SEP-15	Work under progress.
69	Extn. Bagpat S/S	400/220	0		100%	99%	100%	95%	0	NOV-11	MAR-16	Work under progress.
70	Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
71	Extn. Bidadi (GIS)	400/220	0		100%	0%	0%	0%	0	DEC-15	DEC-15	Award placed in Dec'14. Engg. in progress.
72	Extn. Bina S/S	400/220	125		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
73	Extn. Chaibasa S/S	400/220	63		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
74	Extn. Chamera S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
75	Extn. Damoh S/S	400/220	500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15.
76	Extn. Deharadun S/S	400/220	0		100%	98%	96%	0%	0	NOV-14	DEC-15	Work under progress.
77	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
78	Extn. Kishanpur S/S	400/220	0		0%	0%	0%	0%	0	JUL-13		
79	Extn. Kishenpur S/S	400/220	0		100%	100%	98%	97%	0	NOV-14	DEC-15	Work under progress.
80	Extn. Kota S/S	400/220	0		100%	80%	80%	70%	0	MAR-15	DEC-15	Work under progress.
81	Extn. Narendra S/S	400/220	0		0%	0%	0%	0%	0	APR-15		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Extn. Navsari S/S	400/220	0		100%	5%	0%	0%	0	OCT-16	OCT-16	Work under progress.
83	Extn. Panchkula S/S	400/220	0		100%	33%	24%	0%	0	AUG-14	JUN-16	Work under progress.
84	Extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
85	Extn. Rajpura S/S	400/220	0		100%	82%	77%	73%	0	AUG-14	NOV-15	Work under progress. Progress hampered due to slow progress of Rajpura S/S of PSTCL.
86	Extn. Sonapat S/S	400/220	0		0%	0%	0%	0%	0	JUL-17		
87	Extn. Vapi S/S	400/220	0		100%	40%	40%	0%	0	OCT-16	OCT-16	Work under progress.
88	Farakka (Aug.) (500-315)	400/220	185		100%	5%	1%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
89	Gooty (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	
90	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
91	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0	MAY-16	MAY-16	
92	Hamirpur (Extn.)	400/220	315		100%	3%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
93	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	
94	Jalandhar (Extn.)	400/220	500		100%	6%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg & civil work under progress.
95	Jalandhar S/S	400/220	315		100%	6%	0%	0%	0		MAY-16	
96	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	15%	50%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
97	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
98	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award under progress.
99	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
100	Kishanganj	400/220	2x315		100%	85%	95%	70%	0	JAN-13	SEP-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
101	Kohlapur S/S (GIS)	400/220	0		100%	80%	85%	30%	0	APR-15	SEP-15	work under progress.
102	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
103	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0	DEC-07	DEC-15	Completion matching with line.
104	Kunta Pooling Station S/S	400/220	1500		100%	2%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
105	Kurukshetra S/S	400/220	2x1500		100%	95%	90%	70%	0	JUN-15	DEC-15	Works under progress.
106	Madhugiri S/S	400/220	2x500		100%	99%	99%	98%	0	JUN-14	NOV-15	Works under progress.Completion matching with line.
107	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
108	Malekuttaiyur (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg & civil works under progress.
109	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
110	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
111	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
112	Muzaffarpur (ICT)	400/220	500		100%	50%	30%	0%	0		FEB-16	Work under progress.
113	Mysore (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
114	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
115	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAR-16	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
116	Panchkula (Extn.)	400/220	500		100%	6%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
117	Parbati (PS)	400/220	630		100%	0%	0%	0%	0	JUN-16	JUN-16	Award under progress.
118	Patna (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
119	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
120	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
121	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
122	Rajarhat (GIS) S/S	400/220	2x315		100%	6%	3%	0%	0	APR-16	APR-16	Award placed. Land acquired in Feb'14. Engg., supply & civil works under progress.
123	Rajgarh S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
124	Saharanpur	400/220	2x315		100%	96%	100%	92%	0	NOV-12	OCT-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
125	Samba (Extn.) S/S	400/220	315		100%	6%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
126	Sholapur (Extn.)	400/220	315		100%	80%	90%	80%	0		AUG-15	Award placed in May'14. Works under progress.
127	Solapur (Aug.)	400/220	315		100%	80%	90%	70%	0	OCT-15	AUG-15	Work under progress.
128	Somanahalli (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
129	Sumba (Extn.)	400/220	315		100%	6%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. & civil work under progress. Eforts being made to complete earlier.
130	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
131	Uttara	400/220	2x315		100%	52%	32%	6%	0	NOV-12	DEC-15	Alternate land acquired at pandiyabil in Mar'13. Supply, civil works & erection under progress. Progress severly affecetd due to repeted local issues.
132	Uttra (Pindiabil) S/S	400/220	630		100%	52%	32%	6%	0	MAR-16	DEC-15	Work under progress.
133	Vijayawada (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
134	Vimagiri (PS) S/S	400/220	2x500		100%	1%	0%	0%	0	APR-14	NOV-17	Engg. & civil work under progress.
135	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
136	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
137	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Erection completed Completion matching with line.
138	Ara (ICT)	220/132	160		100%	50%	45%	0%	0		FEB-16	Award placed in Oct'14. Engg. supply & civil work under progress.
139	Extn. Purnea S/S	220/132	320		100%	60%	75%	50%	0	MAR-14	SEP-15	ICT -I commissioned . Balance work under progress.
140	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
141	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
142	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
143	Siliguri (160 - 100)	220/132	60		100%	2%	1%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
144	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
145	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	55%	15%	0%	0		MAR-16	Engg., supply & civil works under progress. Completion matching with line.
146	Namsai S/S	132/33	2x15		100%	60%	65%	15%	0		FEB-16	Supply, Civil works & erection under progress
147	Roing S/S	132/33	2x15		100%	84%	95%	79%	0		SEP-15	.Completion matching with line Supply, civil works & erection under progress. Completion matching with associated line
148	Tezu S/S	132/33	2x15		100%	88%	80%	68%	0		FEB-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
149	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
150	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	100 MVA Transformer foundation/ erection, testing completed.
151	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Completed.
152	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
153	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	awaiting line completion.
154	Sonabil (2x100)	220/132	200		100%	100%	100%	100%	0	MAR-13	JUN-16	Completed.
155	Sonapur (2x100)	220/132	200		100%	40%	90%	0%	200	MAR-13	JUN-16	Work in progress.
156	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
157	Garividi (Marala)	400/220	630		100%	10%	20%	0%	0		FEB-16	Works under progress.
158	Jammalamadugu	400/220	630		100%	60%	50%	30%	0		NOV-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
159	Kalikiri	400/220	630		0%	0%	0%	0%	0			Tenders opened and tender evaluation under process.
160	Kamavarapukota	400/220	630		100%	30%	40%	0%	0	MAR-16	MAR-16	Works under progress.
161	Podili S/S	400/220	630		0%	0%	0%	0%	0			Tenders opened and evaluation under process.
162	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
163	Suryapet S/S	400/220	630		0%	0%	0%	0%	0			Pertains to Telangana.
164	Uravakondat	400/220/132	630		100%	95%	92%	90%	0		SEP-15	Works nearing completion.The voltage ratio is 400/220kV in place of 400/220/132kV.
165	Bobbili (Vizianagaram)	220/132	100		100%	90%	98%	95%	0	DEC-12	AUG-15	SS works nearing completion.PTRs erection under progress.
166	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
167	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
168	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.
169	Gollapuram	220/132	200		100%	35%	40%	0%	0		DEC-15	Civil works are under progress and 112/258 foundation works completed
170	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
171	Manikonda S/S	220/13	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
172	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
173	Porumamilla	220/132	200		100%	70%	70%	40%	0		OCT-15	Control room and other civil works and structure foundation and structure erection works are under progress.
174	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
175	Vajrakarur	220/132	100		100%	75%	90%	80%	0		OCT-15	works are under progress.
176	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
BSEB												
177	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
178	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
179	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
180	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
181	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
182	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
183	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
184	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
185	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
186	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
187	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
188	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

189	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0	NOV-14	MAR-16	Work under progress.
190	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
191	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
192	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
193	Girwani S/S	220/132	160		100%	70%	50%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

194	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
195	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
196	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
197	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
198	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

199

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

200	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
201	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
202	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
203	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
204	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
205	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
206	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
207	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
208	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
209	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
210	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
211	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
212	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
213	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
214	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
215	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
216	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
217	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
218	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
219	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
220	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
221	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
222	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
223	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
224	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
225	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
226	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
227	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
228	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
229	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
230	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
231	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
232	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
233	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
234	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
235	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
236	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
237	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
238	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
239	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
240	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
241	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
242	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
243	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
244	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
245	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
246	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
247	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
248	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
249	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
250	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
251	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
252	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
253	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
254	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
255	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
256	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

257	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
258	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
259	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
260	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
261	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
262	Bhokto S/S	220/66	31		0%	0%	0%	0%	0	FEB-16	SEP-15	
263	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
264	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
265	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
266	Koti S/S	220/132	200		0%	0%	0%	0%	0			
267	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
268	Mandhala	220/66	100		0%	0%	0%	0%	0			
269	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
270	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HVPNL

271	Barhi S/S	220/132	200		100%	54%	20%	0%	0		DEC-15	work in progress
272	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
273	Gurgaon Sector - 33	220/66	200		100%	24%	35%	10%	null		DEC-15	Work under progress.
274	Gurgoan Sector - 20 (GIS)	220/66	300		100%	49%	20%	20%	0		MAR-16	work under progress
275	Gurgoan Sector -57	220/66	200		100%	30%	50%	12%	0		DEC-15	work under progress
276	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC.
277	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
278	Meerpur Kurali S/S	220/66	200		100%	35%	45%	0%	0		MAY-16	Work under progress.
279	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
280	Panchgaon S/S	220/66	320		100%	57%	40%	40%	0		DEC-15	Work in progress
281	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-15	Work stopped by firm. Contractual problem. Court case.
282	RGEC, Sonipat S/S	220/33	200		100%	62%	20%	11%	0		DEC-15	Work under progress.
283	Sector -6, Sonipat S/S	220/33	200		100%	39%	0%	0%	0		DEC-15	Work under progress
284	Sonta S/S	220/66	200		100%	100%	100%	98%	0		JUL-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

285	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
286	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
287	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
288	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
289	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
290	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
291	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
292	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
293	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
294	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
295	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
296	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
297	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
298	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
299	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
300	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
301	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
302	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

303	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
304	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
305	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
306	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
307	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
308	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
309	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
310	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
311	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
312	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected. CI pipe earthing, connection between equipments, control cable laying & termination, 220 kV battery set charging works to be completed. Road work, LM fixing works and PC test under progress.
313	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		AUG-15	All equipments erected including 220/66kV, 2x150MVA & 66/11kV 2x31.5MVA transformers. PC test is under progress.
314	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
315	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
316	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
317	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL.,

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
318	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		DEC-15	Gulbarga. To be retendered. Control Room ground floor roof casted, Cable duct towards 220 kV and 66 kV side wall casting is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
319	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
320	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		MAR-16	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.
321	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JUN-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

322	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
323	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
324	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
325	Handia S/S	400/220	630		0%	0%	0%	0%	0			
326	Katni (Addl.)	400/220	315		100%	44%	10%	10%	0		FEB-16	Work under progress. X mer erection and oil filling completed
327	Nagda (Addl.)	400/220	315		100%	100%	97%	93%	null		DEC-15	Work under progress.X mer erection and oil filling completed
328	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
329	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
330	Ashoknagar S/S	220/132	160		100%	85%	0%	0%	0		MAR-16	Work under progress.
331	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
332	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
333	Bina S/S	220/132	160		0%	0%	0%	0%	0			
334	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
335	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
336	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
337	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
338	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
339	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
340	Indore - II	220/132	160		0%	0%	0%	0%	0			
341	Indore S/S	220/132	160		0%	0%	0%	0%	0			
342	Julwania S/S	220/132	320		100%	69%	68%	22%	null		DEC-15	Work under progress. X mer placed on plinth
343	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
344	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
345	Morena S/S	220/132	320		0%	0%	0%	0%	0			
346	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
347	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
348	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
349	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
350	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
351	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
352	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
353	Sirmour S/S	220/132	160		100%	70%	23%	0%	1		FEB-16	Work under progress. X mer placed on plinth

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
354	Aurangabad - III S/S	765/400	3000		100%	60%	80%	33.53%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
355	Aurangabad II	400/220	1000		100%	84%	62%	39.49%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
356	Chandrapur-II	400/220	500		100%	85.53%	96%	71.1%	0		DEC-15	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
357	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
358	Koradi -II	400/220	500		100%	77.38%	91%	63.15%	0		SEP-15	priority bays commissssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and metering room. The structural material of MSPGCL is partly removed.
359	Kudus S/S	400/220	2x500		100%	95%	80%	13%	0		NOV-16	Work in progress.
360	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
361	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
362	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbital award- Group C. Tender being processed for balance work.
363	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												line.
364	Bhalwani S/S	220/33	2x25		100%	84.67%	50%	47.31%	0		DEC-15	Civil & electrical work in progress.
365	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
366	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
367	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
368	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
369	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
370	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
371	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
372	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
373	Kondhwa S/S	220/22	2x50		100%	23%	10%	0%	0		DEC-15	Electrical work not started. Drawing approval work in process at C.O.
374	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
375	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
376	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
377	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	SEP-15	Under arbitral group B- Work order placed to M/s. oberon.
378	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
379	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
380	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
381	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
382	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
383	Nandgaon Peth S/S	220/33	100		100%	95%	100%	97.45%	0	SEP-12	SEP-15	Work in Progress.
384	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
385	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
386	New Pardi S/S	220/132	200		100%	47%	95%	64%	0		MAR-16	Work in Progress.
387	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
388	Phulambri S/S	220/132	100		100%	86.1%	95%	85.01%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
389	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
390	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
391	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
392	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
393	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	2%	80%	0%	0		MAR-16	Work is slow by agency.
394	Vile Bhagad S/S	220/33	50		100%	90%	95%	80%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
395	Wada-II S/S	220/22	100		100%	85%	90%	85.33%	0		DEC-15	Work in progress. T/F-I charged on 31.05.2015.
396	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

397	Killing S/S	400/220	630		100%	95%	100%	100%	630		SEP-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed. Balance works to be completed are some civil works which are delayed due to fund constraint.
398	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
399	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land, staff barrack, control room building & 33kV switchyard etc are in progress.
400	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing completed. Construction of security barrack and gate at the front side is in progress. Materials procurement is under progress. Materials like transformer, 132kV CT, PT, PLCC equipments have reached the site & other materials will be reaching soon.
401	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
402	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		SEP-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
403	Mustem S/S	132/33	40		100%	100%	100%	100%	0		AUG-15	transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 including switchgear test charged on 01.07.2015. Overall progress 92% completed. 132/33 kV substation works completed and is expected to be test charged on 07.08.2015.
404	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
405	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
406	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	AUG-15	2 nos. 315 MVA ICT already test charged. The 400/220kV S/s will be fully charged once the 400kV Meramundali-Duburi line is charged
407	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
408	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-15	The work order placed on M/s Tesla Transformers on 21.09.2011
409	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
410	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	There is no such Project
411	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
412	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10.Due to site condition the the Project is DROPPED
413	Karadagadia S/S	220/132	320		100%	70%	70%	60%	0		MAR-16	The name of this project is changed as Atri Grid S/s. The work order placed on M/s Shreem Capacitors on 21.03.2013
414	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
415	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
416	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	There is no such project.
417	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month												
418	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
419	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
420	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

421

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
422	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		SEP-15	Work is in progress
423	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
424	Badal (New) S/S	220/66	100		100%	88%	95%	90%	0		SEP-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
425	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
426	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
427	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
428	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
429	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
430	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
431	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
432	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
433	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
434	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
435	Jadla S/S	220/132	160		100%	70%	70%	50%	0		SEP-15	Work is in progress.
436	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
437	Majra S/S	220/66	160		100%	70%	25%	20%	0		SEP-15	Work in progress
438	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
439	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
440	Naraingarh S/S	220/13	60		100%	88%	30%	0%	0		SEP-15	Work in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
441	Nurmehal (Aug.)	220/66	100		100%	80%	0%	0%	0		SEP-15	Civil Works in progress
442	Sarna (Aug.)	220/66	100		100%	82%	10%	0%	0		MAR-16	Work is in progress
443	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
444	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
445	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
446	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
447	Srinagar S/S	400/220	630		100%	77%	85%	83%	0	DEC-12	DEC-15	Work in progress.total progress 85%
448	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
449	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
450	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared.notice has been issued to company for slow work
451	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
452	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
453	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
454	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress
455	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
456	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Connectivity schedule of generators in Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
457	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
458	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
459	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
460	Ajmer S/S	400/220	315		100%	95%	100%	85%	0		AUG-15	
461	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
462	Babai S/S	400/220	630		100%	80%	80%	63%	0		MAR-16	
463	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
464	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
465	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
466	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
467	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0			
468	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
469	Amberi S/S	220/132	100		100%	10%	0%	0%	0		JUN-16	
470	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
471	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
472	Banar S/S	220/132	320		0%	0%	0%	0%	0			
473	Bansur S/S	220/132	100		100%	50%	100%	10%	0		OCT-15	
474	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
475	Behro S/S	220/132	100		100%	0%	100%	44%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
476	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
477	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
478	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
479	Bherunda S/S	220/132/33	160		0%	9%	5%	0%	0			
480	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
481	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
482	Chonkarwada S/S	220/132	100		100%	78%	45%	8%	0		SEP-15	
483	Danta Ramgarh	220/132	100		100%	100%	80%	53%	0		AUG-15	
484	Goner S/s	220/132/33	100		100%	80%	90%	40%	0	SEP-15	MAR-16	
485	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
486	Jethana S/S	220/132	100		100%	60%	70%	27%	0		AUG-15	
487	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
488	Kanasar S/S	220/132	320		0%	80%	0%	0%	0		DEC-15	
489	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
490	Kuchera S/S	220/132	100		100%	5%	25%	11%	0		AUG-15	
491	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
492	NPH Jodhpur S/S	220/132/33	320		0%	95%	85%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
493	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
494	Niwana S/S	220/132	100		100%	100%	89%	6%	0		OCT-15	
495	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
496	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0		DEC-15	
497	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
498	Sayla S/S	220/132/33	100		100%	100%	100%	82%	0	JUL-15		
499	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
500	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
501	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
502	Vatika S/S	220/132/33	160		100%	95%	90%	0%	0	JUL-15	MAR-16	
503	mandelgarh S/S	220/132	100		100%	40%	0%	0%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSKO												
504	Anaikadavu S/S	400/230	515		100%	55%	25%	25%	0		DEC-15	Work under progress. Control room roof ground floor slab completed. Plinth and structure erection work is under progress. Company addressed to speed up the work.
505	Dharmapuri (Palavady)	400/230-110	515		100%	20%	0%	0%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed. Plinth works 50% completed. Compound wall work under progress.
506	Kanarapatty S/S	400/230	700		100%	20%	25%	25%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
507	Rasipalayam S/S	400/230	630		100%	35%	10%	10%	0		MAR-16	Work under progress. Ground floor completed. Ist floor column raising under progress. Transformer plinth work 35% completed. Compound wall work is under progress.
508	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	70%	60%	60%	0		MAR-16	Civil works are under progress. Control room 60 % completed. Tower erection 100% completed. Earth mat 55% and equipment erection 30% completed. Transformer plinth completed.
509	Thappakujindu S/S	400/110	200		100%	35%	20%	20%	0		DEC-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room Ground floor roof slab shuttering work is under progress. Company has been addressed to speed up the work
510	Thervaigandigai S/S	400/230	630		100%	95%	95%	95%	0		AUG-15	Substation works are nearing completion. Initially it is proposed to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												commission at 230 KV Level.
511	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
512	Ambattur (3dr Main Road)	230/110	100		100%	50%	0%	0%	0		DEC-15	Control room and plinth works are under progress. Plinth work 80% completed.
513	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
514	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
515	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
516	Gurubarapally S/S	230/110	100		100%	85%	90%	70%	0		MAR-16	Control room and plinth work is under progress.
517	Karuvalur S/S	230/110	100		100%	85%	75%	75%	0		MAR-16	Control room: 1st floor roof , slab ward and plastering work under progress.Transformer received and placed at Plinth.
518	Kinnimangalam S/S	220/110	100		100%	75%	30%	30%	0		AUG-16	Work under progress. Control room upto 2nd floor roof level completed. Transformer received and placed at plinth.
519	Kumbakonam S/S	230/110	100		100%	90%	85%	85%	0		MAR-15	Civil and structure erection works are under progress.2 nos. Transformer received at site and erection under progress.
520	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
521	Omega S/S	230/110	100		100%	95%	60%	60%	0		SEP-15	Work under progress. Control room and plinth work is under progress.
522	Poiyur S/S	230/110	200		100%	60%	50%	50%	null		MAR-16	Control room roof level completed and structure erection works are under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
523	Purisai S/S	230/110	100		100%	35%	5%	5%	0		MAR-16	progress. Control room and plinth works are under progress.
524	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
525	Singapuram S/S	230/110	100		100%	90%	90%	50%	0		DEC-15	works are under progress. Transformer allotted. Transformer plinth completed.
526	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed.Pile cap concrete work under progress. Tender opened for GIS and under process. Tender floated for erection of GIS building.
527	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		AUG-15	SAS Panels supply awaited. SAS Panels supply awaited.
528	Thiruvekkadu	230/110	200		100%	85%	90%	90%	0		MAR-16	Work under progress. Control room and yard work, Transformer erection and cable duct erection works are under progress.
529	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
530	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	SEP-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer received at site.
531	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
532	Vyasarpadi	230/110	100		100%	90%	90%	90%	0	DEC-12	AUG-15	Control room and plinth works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
533	630 MVA, 440/220 kV Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
534	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
535	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
536	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
537	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
538	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
539	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
540	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
541	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
542	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
543	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
544	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
545	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
546	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
547	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			
548	Osmania University (2x160)	220/13	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
549	Parigi S/S	220/132	200		0%	0%	0%	0%	0			
550	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
551	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
552	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

553	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
554	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
555	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
556	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
557	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
558	Agra (UP) S/S	765/400	3000		100%	2%	0%	0%	0	AUG-15	AUG-16	
559	Agra (South) S/S	400/132	600		100%	1%	0%	0%	0	AUG-16	AUG-16	
560	Aligarh S/s	400/220	1000		100%	71%	100%	34%	0		AUG-15	Work is in progress.
561	Banda S/S	400/220	630		100%	12%	60%	0%	0		AUG-15	WIP.
562	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
563	Mathura S/S	400/220	2x315		100%	1%	0%	0%	0	AUG-16	AUG-16	
564	Muradnagar - II S/S	400/220	480		100%	70%	90%	56%	0		SEP-15	Work is in progress.
565	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
566	Orai S/S	400/220	630		100%	73%	83%	43%	0		DEC-15	WIP.
567	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
568	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
569	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
570	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
571	Baghpat S/S	220/132	200		100%	95%	98%	59%	0		SEP-15	WIP.
572	Bah S/S	220/132	200		100%	51%	0%	6%	0		DEC-15	WIP.
573	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		AUG-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
574	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
575	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		AUG-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013. Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines. UPRNN has been requested for starting the work.
576	Bhelupur. S/S	220/33	120		100%	100%	100%	90%	0	JUN-12	AUG-15	Work is in Progress. One no. 220/33KV, 60 MVA T/F erected Decision taken by Hon'ble Supreme Court regarding construction of two Nos., well type foundation work to be taken up by civil unit now. Progress 95%.
577	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
578	Chhatta S/S	220/132	320		100%	82%	30%	21%	0		DEC-15	WIP.
579	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
580	Debai S/S	220/132	200		100%	95%	96%	81%	0		AUG-15	WIP.
581	Harhua S/S	220/33	120		100%	67%	100%	57%	0		SEP-15	WIP.
582	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
583	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
584	Lalitpur S/S	220/132	2x100		100%	97%	95%	90%	0		DEC-16	The original capacity of Lalitpur Sub-station is 2*100 instead of 630 MVA.
585	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
586	Mahoba S/S	220/132	200		100%	12%	20%	0%	0		DEC-15	Work is in progress.
587	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
588	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Available.
589	Nighasan (Lakhimpur) S/S	220/132	200		100%	86%	100%	95%	0		AUG-15	Work is in progress.
590	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
591	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
592	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
593	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
594	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
595	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
596	Sikandara S/S	220/132	200		100%	63%	3%	14%	0		SEP-15	Work in Progress.
597	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
598	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
599	Tanda	220/132	320		100%	100%	100%	100%	0		JUN-15	2*160 charged on 06.06.15
600	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
601	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

602	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
603	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50	JUN-15		Commissioned 06/15.
604	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
605	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
606	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
607	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
608	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
609	Morena S/S	400/220	630		0%	0%	0%	0%	0			
610	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

611	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

612	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

613	Patran S/S	400/220	1000		0%	0%	0%	0%	0		FEB-16	
-----	------------	---------	------	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
614	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending. Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
615	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	
616	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
617	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
618	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
619	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
620	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
621	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

622	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSC

623 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

624	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

625

Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

626	Greater Noida AIS	765/400	2x1500		100%	95%	68%	50%	0		DEC-15	
627	Hapur AIS	765/400	2x1500		100%	70%	60%	40%	0		MAR-16	
628	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
629	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
630	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
631	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
632	Indirapuram GIS	400/220	2x500		100%	40%	10%	0%	0		APR-16	
633	Nehtaur (Bijnor) AIS	400/132	2x200		100%	72%	55%	15%	null		AUG-16	
634	Sikandrabad AIS	400/220	2x500		100%	97%	90%	88%	0		OCT-15	
635	Ataur GIS	220/33	3x60		100%	30%	10%	0%	0		DEC-15	
636	Dasna GIS	220/132	2x100		100%	10%	6%	0%	0		MAR-16	
637	Indirapuram GIS	220/33	3x60		60%	20%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

638	Darbhang	400/220	1000		100%	12%	0%	0%	null	JUL-17	JUN-16	Civil works and land acquisition are mentioned in terms of %
639	Motihari	400/132	400		100%	7%	0%	0%	null	JUL-17	AUG-16	Civil works and land acquisition are mentioned in terms of percentage.Soil is having very poor load bearing capacity alongwith high soil liquefaction.In such type of soil,ground improvement is required to be done and same is having cost & time implication.