

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 28-FEB-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	315		100	100	50	50			DEC-18	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0			MAR-20	NIT floated on 10.01.18. Bid opening date extended till 12.03.18.
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40			MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17 with schedule delivery of 365 days.
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80			MAR-20	Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(J and K) Khalsti S/S	220/66	50		100	100	100	100	50	SEP-17	NOV-17	Commissioned 10/2017 (Late Reported).
25	(J and K) Leh S/S	220/66	125		100	100	100	100	125	SEP-17	NOV-17	Commissioned 11/2017.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18		
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19	
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18		
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18		Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		
95	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0		DEC-18		
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18		
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18		Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18		
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18		
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
2	Champa and Kurukshetra HVDC S/S (Pole - II)	800	1500		100	100	100	100	1500	JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned 03/17 and Pole-II Commissioned 06/17
3	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	84	52	21			SEP-18	Work under progress.
4	Raigarh and Pugalur HVDC Station	800	6000		100	20	4	2		NOV-19	NOV-19	Award placed in Jun'16. Work under progress. Court case resolved in Dec'16.
5	Agra S/S	765/400	500					0			JUL-17	
6	Ajmer S/S	765/400	2x1500		100	100	100	100	3000	MAR-18	DEC-17	Commissioned 12/2017.
7	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
8	Angul S/S (Bus Arrangment)	765/400	2x1500		0	0	0	0				Scpoe deleted.
9	Banaskanta S/S	765/400	2x500							APR-18		Deleted in Scope.
10	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17	Work under progress.
11	Bay Extn. at 765/400KV Hyderabad S/stn for 765KV D/C Nizamabad - Hyderabad line	765/400	0		100	90	95	75		JUL-17	DEC-17	Work under progress.
12	Bay Extn. at 765/400KV Kanpur GIS	765/400	0		100	100	85	90		OCT-17	MAR-17	Award placed in Feb'14. Work under progress.
13	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
14	Bay Extn. at 765KV Jabalpur Pooling Station. (Gadarwara Part A)	765/400	0		100	95	95	75		MAY-17	MAY-17	Work under progress.
15	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
16	Bhadla S/S	765/400	3x1500		100	70	40	10		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
17	Bhuj Pooling Station	765/400	2x1500		100	85	75	50		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
18	Bikaner S/S	765/400	2x1500		100	65	55	15		MAY-19	MAY-19	Work under progress. Unauthorised mining affect site progress. State/Distt. admn. help required.
19	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	70	35	28		APR-19	APR-19	Award placed in Dec'16. Work under progress.
20	Chittorgarh S/S	765/400	2x1500		100	100	100	100	3000	MAR-18	DEC-17	Commissioned 12/2017.
21	Cuddapah S/s	765/400	2x1500		100	92	95	85		JUL-18	JUL-18	Work under under progress. Efforts being made to completion earlier matching Hindupur Wind Gen. .
22	Extn. at 765/400/220KV Fatehpur Sub station	765/400	0		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
23	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
24	Extn. Ranchi S/S	765/400	0		100	94	92	84		MAR-17	MAY-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
26	Gaya (ICT) S/S	765/400	500		100	100	0	0			MAR-18	ICT expected to be dispatched by Mar'18.
27	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-I)	765/400	1x1500		100	100	100	100	1500	MAR-18	JUL-17	Commissioned 07/2017.
28	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-II)	765/400	1x1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
29	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
30	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	60	65	45		APR-19	APR-19	400KV portion completed. Balance work under progress..
31	Jhatikara S/S	765/400	500									
32	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
33	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
34	Meerut (Aug.)	765/400	1500		100	96	92	80		MAR-18	JUN-18	Work under progress.
35	Nellore	765/400	3000		0	0	0	0		MAR-17		Extn. at Nellore- Award placed in Mar'17. Engg. in progress.
36	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 04/2017
37	Orai S/S	765/400	2x1000		100	98	100	95		APR-18	MAR-18	Work under progress.
38	Padghe S/S GIS	765/400	2x1500		100	100	100	100	3000	DEC-17	DEC-17	Commissioned 12/2017.
39	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	98	95	70		JAN-18	MAR-18	Work under progress.
40	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
41	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	MAY-18	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Srikakulam-Gauvari line (under TBCB rout).
42	Tehri PS (GIS)	765/400	4x800		100	88	65	0		MAR-18	JUN-18	Award placed in Mar'15. Engg., civil work and supply under progress.
43	Vindhyachal Pooling Station	765/400	1500		100	100	100	100	1500	JUL-17	JUL-17	Commissioned 07/2017.
44	Warora PS (PWTl-TBCB)	765/400	2x1500		100	99	99	97		NOV-17	MAR-18	Work under progress. Work affected due to interference from local political since Oct'17.
45	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	25				JUN-19	JUN-19	Award placed. Work under progress.
46	Bay Extn. at 765/400/220KV KanpurS/stn.	765	0		100	100	100	100		MAY-17	MAR-17	Bay commissioned.
47	Bay Extn. at 765/400/220KV Lucknow S/stn.	765	0		100	100	100	100		MAY-17	MAR-15	Commissioned.
48	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17	work under progress.
49	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskanta line	765	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
51	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19		
52	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
53	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
54	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
55	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
56	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18	Work under progress.
57	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
58	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
59	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
60	Extn at Arasur S/s	400/230	500		100	100	95	90		APR-19	APR-19	Work under progress.
61	Extn at Karaikudi s/s	400/230	500		100	85	85	85		APR-19	APR-19	Work under progress.
62	Extn at Pondicherry S/s	400/230	500		100	85	55	40		APR-19	APR-19	Work under progress.
63	Extn at Tirunelveli S/s	400/230	500		100	90	85	75		APR-19	APR-19	Work under progress.
64	400/220kV Patna S/S	400/220	500		100	100	100	100	500		FEB-18	Commissioned 02/2018.
65	Agra (Extn.) s/s	400/220	315		100	100	100	100	315	JUL-17	JUN-17	Commissioned 06/17.
66	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17
67	Aurangabad (Extn.)	400/220	630		100	98	100	98	630	OCT-12	SEP-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
68	Ballabgharh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	100	100	100	370	SEP-17	JUN-17	ICT-I & II commissioned 02/16 & 09/16 and ICT-III and IV commissioned 06/17.
69	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
70	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
71	Bay Extn. Allahabad S/S	400/220	0		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
72	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
73	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
74	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
75	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
76	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
77	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
78	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
79	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
80	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
81	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
82	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
83	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
84	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
85	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
86	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
87	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
88	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
89	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
90	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
91	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
92	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
93	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
94	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
95	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
96	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
97	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
98	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
100	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
101	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
102	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
103	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
104	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
105	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
106	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
107	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
108	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
109	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
110	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
111	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
112	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
113	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
114	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
115	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
116	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
117	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
118	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
119	Betul (GIS) S/S	400/220	630		100	100	100	100	630	JUL-17	JUL-17	Commissioned 07/2017.
120	Bhadla S/S	400/220	1500		100	70	40	10		JAN-19	JAN-19	Work under progress.
121	Bhuj Pooling Station	400/220	2x500		100	85	75	50		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
122	Bongaigaon (2nd ICT) S/s.	400/220	315		100	78	60	55		DEC-17	MAR-18	Award placed in Nov'15. Work under progress.
123	Cuddapah (Extn.)	400/220	500		100	90	98	98		FEB-17	APR-18	Work under progress. Transformer supply delayed due to failure in testing.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
124	Daltonganj	400/220	2x315		100	98	98	87		DEC-17	MAR-18	400KV bay ready for charging. Balance work under progress. Waiting for down stream clearance by JUSNL.
125	Dwarka -I (GIS) S/S	400/220	2000		100	75	45	15		SEP-18	SEP-18	Land acquired in Aug'16. Work under progress.
126	Extn at Boisar S/s (4th ICT)	400/220	500		100	35	20	0		SEP-19	SEP-19	Work under progress.
127	Extn at Deharadun s/s	400/220	0							SEP-17		
128	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	30	25	0		SEP-19	SEP-19	Work under progress.
129	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	0	30	10		JUN-19	JUN-19	Work under progress.
130	Extn at Gaya s/s	400/220	500		100	15	0	0		JUN-19	JUN-19	Award placed in Jun'17. Civil works under progress.
131	Extn at Jeypore s/s	400/220	630		100	15	10	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
132	Extn at Kala S/s (3rd ICT)	400/220	500		100	35	20	0		SEP-19	SEP-19	Work under progress.
133	Extn at Khandwa S/s (3rd ICT)	400/220	500		100	30	20	0		SEP-19	SEP-19	Work under progress.
134	Extn at Kozhikode S/s	400/220	500		100	97	95	85		APR-19	APR-19	Work under progress.
135	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	5	0	0		JUN-19	JUN-19	Award placed in Jun'17 . Work under progress.
136	Extn at Rourkela S/s	400/220	630		100	25	10	0		JUN-19	JUN-19	Award place in Mar'17. Work under progress.
137	Extn. at Sikar S/S	400/220	500		100	99	97	95		JAN-18	MAR-18	Supply & civil work under progress. Issue needs to be take up with State for construction of 220KV line. RRVPNL yet to start construction work for down stream.
138	Extn. at Tumkur (Pavagada) PS s/s	400/220	1000		100	20	25	0		JAN-19	JAN-19	Work under progress.
139	Extn. at Tumkur (Vasanthnarsapur) S/s	400/220	500		100	22	25	0		JAN-19	JAN-19	Work under progress.
140	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
141	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
142	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
143	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
144	Extn. Daltonganj S/S	400/220	2x160		100	92	95	87		NOV-17	JAN-18	1x160MVA ICT ready for charging. Waiting for down stream clearance by JUVNL. Balance work under progress.
145	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
146	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
147	Extn. Hindupur S/S	400/220	0		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.
148	Extn. Indore S/s	400/220	2x500		100	85	75	60		JUL-18	JUL-18	Award placed in Jan'16. work under progress.
149	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
150	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
151	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
152	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
153	Extn. Madugiri S/S	400/220	500		100	100	100	100			MAR-18	Work completed. Matching with TBCB line.
154	Extn. NP Kunta S/s	400/220	500		100	90	98	98		NOV-17	MAR-18	Work under progress.
155	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
156	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
157	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
158	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
159	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
160	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
161	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
162	Extn. Vadodara S/S (GIS)	400/220	1000		100	100	100	100	1000	JUL-16	APR-17	Commissioned 03/2017 (Late Reported)
163	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
164	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
165	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			MAR-18	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned ot Farakka.
166	Gooty (Extn.)	400/220	500		100	90	98	98		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
167	Gurgaon S/s 4th-ICT (Aug.) (under NRSS-XXXII)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
168	Gurgaon S/S - (ICT)	400/220	500		100	100	100	100	500	FEB-18	DEC-17	Commissioned 12/2017.
169	Hamirpur (Extn.)	400/220	315		100	85	60	50		JUL-17	MAR-18	Erection under progress. Down stream line delayed. Critical.
170	Itarsi S/S	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
171	Jamshedpur S/S	400/220	315		100	100	100	100	315		DEC-17	Commissioned 12/2017.
172	Jauljivi (GIS) s/s	400/220	735		100	0	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
173	Kaithal s/s (Extn.)	400/220	315		100	100	100	100	315	JUL-17	OCT-17	Ready for Commissioning 10/2017.
174	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	100	100	100	630	JUL-17	AUG-17	Commissioned 07/2017 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
175	Khammam (Extn.)	400/220	500		100	90	80	70		FEB-17	MAY-18	Works under progress. Transformer supply delayed due to failure in testing.
176	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
177	Kotputli S/S	400/220	630		0	0	0	0				
178	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.
179	Mainpuri Extn.	400/220	500		100	100	100	100	500	JAN-18	AUG-17	Commissioned 08/2017.
180	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100	185		OCT-17	Commissioned 10/2017.
181	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
182	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	45	35	10			MAY-18	Work under progress.
183	Misa (Extn.) S/S	400/220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Spare ICT supply under progress.
184	Narendra S/S - (ICT-I) Repl.	400/220	185		100	100	100	100	185	FEB-17	DEC-17	Commissioned 12/2017.
185	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	DEC-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical.Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
186	Parbati S/S (PS)	400/220	630		100	100	100	100	630	SEP-17	DEC-17	Commissioned 12/2017.
187	Parli Switching Station (Additional)	400/220	1000		100	65	60	25		JUL-18	JUL-18	Work under progress. Availability of down stream network by MSETCL. Critical.
188	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	68	72	60	685		JUN-18	ICT-I commissioned in Sep'16 & 3rd ICT (500 MVA) commissioned in Feb'18. Balance work under progress. Transformer supply delayed due to failure in testing.
189	Pusali (Aug.) (500-315)	400/220	370		100	78	70	60	185		APR-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.
190	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			JUN-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	Rajarhat (GIS) S/S	400/220	2x315		100	90	95	85		APR-16	JUN-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals.
192	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in placed of Rajghat S/S. Award placed in Jan'18.
193	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
194	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	15	0	0		JUN-19	JUN-19	Award placed in Mar17. Work under progress.
195	Rewa s/s	400/220	1x1500		100	98	95	90		OCT-17	MAR-18	Work under progress. Matching with Generation.
196	Satna s/s (Extn.)	400/220	500		100	100	100	100	500		OCT-17	Commissioned 10/2017.
197	Silchar (New) S/s	400/220	400		100	99	100	99			JUN-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
198	Silchar S/S (New)	400/220	200		100					DEC-12	JUL-18	Award placed. Supply of spare ICT under progress.
199	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
200	Somannm S/S	400/220	2x500		0	0	0	0				
201	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
202	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
203	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
204	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	100	75		MAR-18	MAR-18	Award placed in Apr'15. work under progress. To be match Generation.
205	Trichy (Extn.)	400/220	500		100	100	100	100	500	FEB-17	JUN-17	Commissioned 06/17.
206	Tughlakabad S/S (GIS)	400/220	2000		100	90	75	30		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress. Efforts being made to complete earlier.
207	Tumkur (Pavagada) Pooling Station (ICT-I)	400/220	500		100	100	100	100	500	DEC-18	OCT-17	Ready for Commissioning 10/2017.
208	Tumkur (Pavagada) PS (3x500) (ICT-II)	400/220	500		100	100	100	100	100	DEC-18	FEB-18	Commissioned 02/2018.
209	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
210	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
211	Warangal (Extn.)	400/220	500		100	90	98	98		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
212	Yelahanka (GIS)	400/220	2x500		100	99	99	98		JUN-13	MAR-18	Completion matching with line.
213	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
214	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
215	Imphal (3rd ICT)	400/132	200		100							
216	Imphal S/S (upgradation)	400/132	2x315		100	70	50	30			MAY-18	Efforts are being made to complete Silcher bay at Imphal early.
217	P.K. Bari s/s (NER II TL - TBCB)	400/132	630							JUL-20		
218	Surajmaninagar s/s (NER II TL - TBCB)	400/132	630							JUL-20		
219	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	0		100	99	99	98		DEC-17	DEC-17	work under progress.
220	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
221	Bay Extn. at 400/220KV Sholapur S/stn.	400	0		100	60	50	20		MAR-17	SEP-17	Award placed in Jun'15. Work under progress.
222	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17	Work under progress.
223	Bay Extn at 400KV Tuticorin Pooling Stn.	400	0		100	75	60	50		MAY-18	MAY-18	Work under progress.
224	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	0		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
225	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17		
226	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18	Work under progress.
227	Bay Extn. of 400/230KV Tuticorin Pooling station	400	0		100	75	60	50		MAR-18	MAY-18	Work under progress.
228	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
229	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	5	0	0		APR-20	APR-20	Award placed in Mar'17. Civil work under progress.
230	UT Chandigarh (GIS) s/s	220/66	2x160		100	25	8	0		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
231	Phursungi S/S	220/33	200		0	0	0	0				
232	Anuppur S/S	220/132	160									
233	Balipara S/S -ICT-I (Repl. 1x160-1x50)	220/132	110		100	100	100	100	110	DEC-17	SEP-17	Commissioned 09/2017.
234	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
235	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
236	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
237	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
238	Kopili S/S	220/132	110		100	54	45	40			JUN-18	Award placed in Nov'15. Work under progress.
239	Kopli (Extn.) S/S	220/132	160		100					JUL-18	JUL-18	Work under progress for spare ICT.
240	Legship S/S	220/132	100		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
241	Raebareli SS)Repl. of 100 MVA - 200 MVA)- (ICT-II)	220/132	1x100									
242	Raebareli SS (Repl. of 100 MVA to 200MVA)- ICT-1	220/132	100		100	100	100	100	100	MAR-19	NOV-17	Ready for commissioning 11/2017.
243	RPH (Aug). S/S	220/132	60		0	0	0	0				
244	Mokokchung (ICT)	220	315		100	20	18	8			JUL-18	Award placed in Jul'16. Work under progress.
245	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
246	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	90	85	70			MAR-18	Supply, civil works and erection under progress. Completion matching with line.
247	Namsai S/S	132/33	2x15		100	80	100	50			MAR-18	Work under progress. Completion matching with associated lines. Critical.
248	Nirijuli (Extn.) S/S	132/33	50		100						JUL-18	Award placed in Jul'16. supply of spare ICT under progress.
249	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
250	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
251	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92	0	MAR-13	JUN-17	75 percent completed
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82	0		MAR-16	One 16 MVA transformer will be charged soon
6	Barpeta	132/33	2x25		100	30	20	0	0		FEB-18	Civil and other field work is in progress. overall progress 30 percent
7	Dhekiajuli	132/33	2x25		100	75	30	20			JUL-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
8	Hatchingmari	132/33	2x25		100	0	0	0	0			Site survey is undergoing. Preliminary works are in progress
9	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	85	100	0	0		APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									
4	Bhusaula (GIS) s/s	220/33	2x100									
5	Bihta (GSS) S/S	220/132/33	320		100	65	45	0			JUN-18	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	85	95	75		MAR-17	MAR-18	work under progress
7	Motipur (GSS) (Bikhanpura new) S/S	220/132/33	320		100	100	100	100	320	FEB-17	JUL-17	Commissioned 06/2017.
8	Musahari S/S	220/132/33	320		100	100	100	100	320	DEC-16	JUL-17	Commissioned 06/2017.
9	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	
10	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			APR-18	Work under process.
11	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	
12	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	
13	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	
14	Dumraon (GIS) s/s	220/132	480									
15	Karamnasha (New) s/s	220/132	4x100									
16	Korha (New) s/s	220/132	200									
17	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	0	0	0		SEP-19	SEP-19	Work order issued.
3	Jagdalpur (ICT-I)	400/220	315		100	100	100	100	315	SEP-17	NOV-17	Commissioned 09/2017 (Late Reported).
4	Jagdalpur S/s	400/220	630		100	100	100	100		NOV-14	AUG-17	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
5	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
6	Borjhara S/S	220/132	2x160		100	36	80	40		DEC-17	MAR-18	Civil work under progress.
7	Dharsiwa s/s	220/132	2x160		100	24	0	0		JUN-18	JUN-18	Civil work under progress.
8	Dherdehi (Bilaspur) s/s	220/132	2x160		100	7	0	0		JUN-18	JUN-18	Civil work under progress.
9	Jagdalpur	220/132	160		100	28	0	0		MAR-18	MAR-18	Civil Work under progress.
10	Kawardha s/s	220/132	2x160		100	26	0	0		JUN-18	JUN-18	Civil work under progress.
11	Narayanpur s/s	220/132	1x160		100	5	0	0		JUN-18	JUN-18	Civil work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka S/S (Addl.)	400/220	315		0	0	0	0			MAR-18	
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budella S/S	220/66	320		0	0	0	0			MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	Pappankalan-III	220/66	320		100	100	100	100	320	MAR-17	FEB-18	Commissioned 12/2017 (Late Reported).
15	R.K. Puram GIS	220/66	160		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 160 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
16	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0			MAR-19	
17	Shalimarbagh GIS	220/66	220							MAR-21		
18	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
19	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
20	Tughlakabad S/S	220/66	320		100	0	0	0				
21	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
22	Dev Nagar GIS	220/33	3x100							MAR-20		
23	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
24	Goplapur S/S	220/33	1x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
27	Lodhi Road GIS (Addl.)	220/33	100		100	100	100	100	100	JUL-12	AUG-17	Commissioned 08/2017.
28	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
29	Masjid Moth (Addl.)	220/33	100		100	100	100	100	100	JUN-14	JUN-17	Commissioned 06/17.
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
33	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
36	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
37	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
39	Peeragarhi (Addl.)	220/33	100		100	100	100	100	100	JUN-16	AUG-17	Commissioned 07/2017.
40	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
41	R.K.Puram GIS	220/33	100		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
42	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
43	Wazirpur with associated bays	220/33	1x100		100	100	100	100	100	MAR-19	MAY-17	Commissioned 05/2017.
44	Zakhira GIS	220/33	3x100							MAR-20		
45	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
46	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
47	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
2	Soccorro S/S	220/33	320		0	0	0	0			MAR-17	
3	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	WIP
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0			MAR-20	Tender on WEB
4	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	Tender on WEB
5	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
6	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
7	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
8	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17	Commissioned
9	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
10	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
11	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
12	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
13	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
14	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVA 400KV Bus Reactor charged on Dt: 31.03.16.
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19	WIP
16	Achhalia S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
17	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
18	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
19	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
20	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
21	Shapar S/s	400/200	1000		0	0	0	0			MAR-21	
22	Soja S/s	400/200	500		0	0	0	0			MAR-18	
23	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
25	Asodar S/S	220/66	1x100		0	0	0	0				Dropped
26	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			MAR-19	Tender on WEB

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
28	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
29	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
30	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
31	Bechraji S/S	220/66	2x100		100	100	100	100	200		JUL-17	Ready for commissioning 06/2017.
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			JUL-18	WiP
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0			MAR-20	
34	Bhestan S/S	220/66	3x100		100	100	100	100	300		JUL-17	Commissioned 06/2017.
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
36	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
37	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
39	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
41	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	0			DEC-19	WIP
43	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
44	Kalawad	220/66	100		100	0	0	0			DEC-19	WIP
45	Kerala S/S	220/66	2x100		100	0	0	0				
46	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
47	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
48	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
49	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
51	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
52	Moti Gop S/S	220/66	3x160		100	25	0	0			NOV-18	WIP
53	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
54	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
55	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
56	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
57	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
58	Sanand	220/66	320		100	91	64	55			MAR-18	WIP
59	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
61	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
62	Suva	220/66	200		100	100	100	100	200		JUN-16	Commissioned
63	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
64	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100	100		JUL-17	Commissioned 02/2015 (Late Reported)
66	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
68	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
69	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
70	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15	Commissioned
71	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16	Commissioned
72	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
73	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
74	Kawant S/s	220/132/66	620		100	85	40	40			MAR-18	WIP
75	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			MAR-19	Tender on WEB
76	Bhat S/s	220/132	300		100	100	100	100	300		MAR-16	Commissioned
77	Jasdan	220/132	200		0	0	0	0			DEC-12	Dropped
78	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
80	Rajula S/s	220	320		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated.
3	Gurgaon Sector - 20 (Aug.)	220/66	100		100	100	10	100	100		SEP-17	Commissioned 09/2017.
4	Gurgaon Sector - 33 S/s	220/66	160		100	100	100	100	160		JUN-17	Commissioned 06/17.
5	Gurgoan Sector -57	220/66	200		100	95	100	97			APR-18	The contract has been terminated .Balance work will be done by departmentally.
6	Gurugram Sec-20 (GIS)	220/66	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
7	Gururam Sec.-56	220/66	160		100	100	100	100	160		FEB-18	Commissioned 02/2018.
8	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100	100		APR-17	Commissioned 04/2017
9	Meerpur Kurali s/s (ICT-2)	220/66	100		100	86	99	82	100		MAR-18	Work in progress. 1 no. 12.5/16 MVA 66/11 kV T/F commissioned on 02.05.2017. One 100 MVA, 220/33 kV T/F commissioned on 29.04.2017
10	Panchgaon	220/66	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
11	Panchkula Sector- 32 S/S	220/66	200		100	100	100	100	200		DEC-17	Commissioned 12/2017.
12	Pinjore s/s	220/66	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
13	Rajokheri S/s	220/66	320		0	0	0	0				NIT floated. Tender enquiry under process
14	Roj-Ka-Meo	220/66	2x160		100	25	15	5			MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
15	Sec-1 IMT Manesar s/s	220/66	60		100	100	100	100	60		APR-17	Commissioned 04/2017
16	Sonta s/s (2nd T/F)	220/66	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
17	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated. Tender enquiry under process
18	Karnal s/s	220/33	2x25		100	100	100	100	50		JUL-17	Commissioned 07/2017.
19	Panchgaon S/S	220/33	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
20	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
21	RGEC, Sonipat S/S	220/33	200		100	80	78	60			JUN-18	Firm has been blacklisted. Balance work to be done by HVPNL.
22	Roj-Ka-Meo	220/33	100		100	40	40	5			MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
23	Sector -6 Sonipat S/S	220/33	100		100	100	100	100	100		JUN-17	Commissioned 06/17.
24	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
25	Barhi S/S	220/132	200		100	89	97	71			JUN-18	Contract terminated. Balance work is to be done by departmentally.
26	Barula PS (GEC-II)	220/132	200		0	0	0	0				
27	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
29	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
30	GIS Sector -46 Faridabad S/s	220/132	320		100	31	3	0			SEP-18	work awarded to M/S SPML infra. Civil work in progress
31	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process
32	HSIIDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT yet to be floated
33	Isherwal (Aug)	220/132	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
34	Jorian (Aug) S/s	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/17.
35	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
36	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
37	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
38	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
39	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
40	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
41	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
42	Sector -65 GIS Gurgaon S/s	220/132	200		100	40	11	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
43	Sector-69 GIS S/s	220/132	200		0	0	0	0				Tender enquiry under process
44	Sector - 85 GIS S/s	220/132	200		100	14	0	0			DEC-18	Work awarded to M/S kalpatharu. Civil works in progress
45	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
46	Sector - 95 GIS S/s	220/132	200		100	33	9	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
47	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	28	6	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
48	Singhani PS (GEC-II)	220/132	200		0	0	0	0				
49	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0				
2	Lahal S/S	400/220	630		100	15	0	0		JAN-18	JUN-18	
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0		JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0	0	0	0		JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		100	25	0	0			DEC-17	
6	Heling substation (GEC-I)	220/66	100									
7	Mandhala	220/66	100		0	0	0	0				
8	Sunda sub station (Augmentation) (GEC-I)	220/66	100									
9	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
10	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100									
11	Charor S/s	220/33	100		0	0	0	0				
12	Karian S/S	220/33	63		100	100	100	100	63	MAR-13	FEB-18	Commissioned 02/2018.
13	Lahal S/S	220/33	63		0	0	0	0		JAN-17	DEC-16	
14	Dehan S/S	220/132	200		0	0	0	0				
15	Dehan substation (GEC-I)	220/132	2x100									
16	Koti S/S	220/132	200		0	0	0	0				
17	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
18	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
19	Taran tulla (Addl.)	220/132	100		0	0	0	0				
20	Hatkoti Switching Station	220	0		0	0	0	0				
21	Pandoh (Distt. Mandi) (Augmentation) (GEC-II)	132/33	31.5									
22	Sub station in the yard of Rupin HEP (GEC-II)	132/33	31.5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Pooh GIS (GEC-I)	66/11	1x10									
---	------------------	-------	------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Latehar S/S	400/220/132	2x315		100	5	40	0				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Tree felling permission received on 21.11.2017. Tree enumeration list to be uploaded on SWS portal for TP (Transit permit).
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
7	Patratu (New) S/S	400/220	2x315		100	0	30	0				Land given to PGCIL Design work started. Severe ROW problem at site. Work could not be started.
8	Chatra S/S	220/132/33	400		100	100	100	100				GSS is ready, Back charged on 01.04.2016. Final commissioning is awaited due to non-completion of transmission line.
9	Giridih S/S	220/132/33	400		100	90	75	35			MAR-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	100	100	100				Ready for commissioning. Charging clearance received from Electrical Inspector, Dept of Energy GOJ
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	Jainamore (Bokaro) S/S	220/132/33	400		100	30	75	50				LOI issued in February 2016. Work is in progress.
20	Jasidih S/S	220/132/33	400		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
24	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
25	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Lohardaga S/S	220/132	2x150		100	30	60	40				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Work in progress. Letter given from JUSNL for land handing over on 27.02.2016. Foundation and other civil works are in progress.
29	Ratu	220/132	400		100	66	60	40				LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	(PMDP) Bay at Kargil (PGCIL) S/S	220/66	1x100							MAR-19		
13	(PMDP) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19		NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial and Financial Bids opened. Evaluation completed. Works likely to be awarded after acquisition of Land. Issues related to Transfer/ Acquisition of land taken up with the concerned departments.
14	(PMDP) Bay at Phyang (PGCIL)	220/33	1x100							MAR-19		
15	(PMDP) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	MAR-18	E-NIT floated by PGCIL for the three works on 09-10-2017.
16	(PMDP) Diskit (Nubra) S/S	220/33	1x50							MAR-19		
17	(PMDP) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	JAN-18	E-NIT floated by PGCIL for the three works on 09-10-2017.
18	(PMDP) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid under evaluation.
19	(PMDP) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	JAN-18	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
20	(PMDP) Padum S/S	220/33	1x50							MAR-19		
21	(PMDP) Samba S/S	220/33	160		0	0	0	0		MAR-19	JAN-18	E-NIT floated by PGCIL for the three works on 09-10-2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Alusteng S/S	220/132	320		100	70	80	20				Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds.
23	Budgam (Aug.)	220/132	160		100	99	100	100			DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
24	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
25	Lassipora S/S	220/132	320		0	0	0	0			MAR-17	Work included in the draft Transmission Plan. funding agency to be identified.
26	Mirbazar (Aug.)	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
27	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
28	Zainkote (Aug.)	220/132	3x150		100	0	0	0		DEC-12	MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
29	(PMDP) Janipur (Aug) S/S	132/66/33	3x50 + 2x50		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
30	(PMDP) Kathua (Aug) S/S	132/66/33	(3x50) - (2x50+1x20)		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
31	(PMDP) Miran Sahib (Aug)	132/66/33	[(3x50) - (1x50 + 2x20)]		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
32	(PMDP) Pounichak (Aug) S/S	132/66/33	150		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
33	(PMDP) Sidhra (Aug) S/S	132/66/33	2x50 + 2x20		0	0	0	0		MAR-19	MAR-18	(I)LOA issued Date of Completion 31-03-2018 (II) E-NIT floated vide No: GCD/J/07,dated: 17-10-2017 Last Date of submission of e-bid :21-11-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	(PMDP) Bemina (Aug(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Financial Bids opened on 10-02-2018. Bids evaluated and the case sent to Director Finance, Financial Organization, PDD Srinagar for Pre-Check.
35	(PMDP) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Financial Bids opened on 10-02-2018. Bids evaluated and the case sent to Director Finance, Financial Organization, PDD Srinagar for Pre-Check.
36	(PMDP) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/31,dated: 27-09-2017 Extended Date of submission of e-bid: 15-11-2017. The e-NIT cancelled vide No: CE/S&O/J/9579-82, dated:15-11-2017 due to change in BOQ and shall be re-floated in next week. Completion of Job (18 months from LOA).
37	(PMDP) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Financial Bids opened on 10-02-2018. Bids evaluated and the case sent to Director Finance, Financial Organization, PDD Srinagar for Pre-Check.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
38	(PMDP) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Financial Bids opened on 10-02-2018. Bids evaluated and the case sent to Director Finance, Financial Organization, PDD Srinagar for Pre-Check.
39	(PMDP) Khsnysr (GIS)	132/33	100		0	0	0	0		MAR-20		NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial and Financial Bids opened. Evaluation completed. Works likely to be awarded after acquisition of Land. Issues related to Transfer/ Acquisition of land taken up with the concerned departments.
40	(PMDP) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		NIT floated by SE-II S&O Wing Kmr. Last date for e-bid submission is 14-03-2018.
41	(PMDP) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids under evaluation. Financial Bids to be opened soon.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0	0	0	0				
3	Dhoni (Gadag)	400/220	500		100	24	65	10		SEP-18		All works completed. Likely to be commissioned during Mar-18
4	Electronic city S/S	400/220	2x500		0	0	0	0			MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	40	95	60				All works completed. Likely to be commissioned during Mar-18.
6	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	65	100	50			OCT-17	Transformer, 2T1-1No, 2T2-19Nos, Beams 2B1/2B2-24Nos, Station structures, 220kV side Isolators & Circuit Breakers erected. 11KV & 33kV line shifting works completed. Leveling, foundation for Power transformer, 400kV Bay, 220kV Jack bus strining works completed. Erection of mounting structures, foundation of 220kV Bay, Retaining wall, Security compound, Earthmat, Cable duct and control room building, GIS equipment placement & erection, BUS duct, Testing works under progress.
8	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
9	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
10	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
11	Benkikere	220/66	200		0	0	0	0		SEP-17	JUL-18	Site leveling work 80% completed. Retaining wall work under progress. Control room excavation work under progress. Transformer No: 1 foundation work completed & Transformer No: 2 under progress. All 2T1 & 2T2 Foundation completed. All 6T2 Foundation completed and 6T1 foundation under progress. 200kV Bus PI foundation work under progress.
12	Brindavan Alloys	220/66	150		0	0	0	0		SEP-17	SEP-17	
13	Chinthamani (Aug.)	220/66	100		100	100	100	100	100	JUL-16	MAR-17	Commissioned 03/2017 (Late Reported).
14	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
15	Golahalli	220/66	100		100	30	10	0		SEP-17	SEP-17	Transformer foundation, Yard leveling works and retaining wall work completed. Earthmat, Fencing, CRB column rising works under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Hosadurga S/S	220/66	2x100		0	0	0	0		SEP-17		DPR approved. Tender notification issued on 20-Nov-17.Techno-commercial bid opened on 18.01.18.
17	ITI	220/66	150		100	5	0	0		SEP-17	NOV-18	220kV GIS hall excavation, PCC and raft for 8 columns is completed. Leveling & Retaining wall works under progress.
18	Jigani (2x150)	220/66	300		100	95	100	100		MAR-13	MAR-18	All works completed. Likely to be commissioned during Mar-18.
19	KIADB Hardware Park Devanahalli S/S	220/66	2x100		100	100	100	100	200		FEB-18	Commissioned 02/2018.
20	Koramangala	220/66	300		100	5	0	0		SEP-17	NOV-18	Leveling work under progress. Excavation, PCC and column draft for 9 columns 220KV GIS hall is completed.
21	Kudligi (Badeladaku) S/S	220/66	200		100	90	100	90		MAY-14	DEC-17	Control room completed in all respect. Septic tank, Oil sump tank and soak Pit works completed. Approach road work under progress. Storm water drainage to be taken up. Micro levelling work under progress and jelly spreading to be taken up in both 220KV and 66KV yard. 2x100MVA Power transformers and 1x12.5MVA Power Transformer erected, yard lighting mast erected, NCT of 2X100MVA, 1X12.5MVA erected
22	Kumbalgod	220/66	150		0	0	0	0		SEP-18	SEP-18	
23	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
24	Magadi	220/66	2x100		100	100	100	100	200	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
25	Mallat (Manvi) S/S	220/66	200		100	90	87	84		AUG-14	JUN-17	Control room, approach road, Formation of Cable duct in 220/110 KV bays, 11KV switch gear platform with shelter. Auxiliary Trf bed, Drainage works & Compound wall completed.
26	Manyatha	220/66	150		0	0	0	0				
27	Mittemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	All the equipments erected. Cable termination, 66KV rigid bus bar formation & Road formation under progress.
28	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
29	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	All equipments erected. PC tests started on 20.01.18 and is under progress.
30	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	MAR-18	Stn :All works at both 220kV and 66kV side completed.2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work,LOI to be issued.220KV TB at Tubinakere:PC tests completed except bus stability test.220 KV TB at Bidadi:All equipment erected except 1 No CTs, & 8 Nos of BPI. 80% Cable termination completed. C & R Panel erected. Retaining wall, Storm water drain, equipment earthing completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Shivanasamudram S/S	220/66	2x100		0	0	0	0				DPR to be prepared.
32	Srinivasapura	220/66	100		0	0	0	0		SEP-19	SEP-19	
33	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	
34	Koppal S/S	220/110	2x100		100	0	0	0			MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
35	Mughalkod S/S	220/110	2x100		0	0	0	0				Estimate to be prepared.
36	Mughalkod ss (GEC-I)	220/110	2x100									
37	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500									
2	Kasargode PS (GEC-II)	220/132	600									
3	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0				This work is not included in the Plan for 2015-16. May be deleted.
4	Manjeri s/s	220/110	2x100		0	0	0	0			DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur-II	400/220	1000		100	97	96	85			AUG-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT1 done, Testing and commissioning in progress for ICT-I and balance for ICT-2.
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Hinjewadi II (GIS)	400/220	2x500		100	100	100	100	1000		FEB-18	Commissioned 01/2017 (Late Reported).
8	Jejuri Addl ICT	400/220	3x167							MAR-19		
9	Kalwa add ICT	400/220	3x167							MAR-18		
10	Khorda - ICT	400/220	2x500							MAR-22		
11	Kudus New S/S - (ICT-I)	400/220	500		100	100	100	100	500		DEC-17	Commissioned 12/2017.
12	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
13	Padghe - II (Kudus) ICT	400/220	2x500		0	50	50	50		MAR-18		400/220kV, 500MVA ICT-1 charged on 29-12-17
14	Padhge ICT Repl(500-315)	400/220	185		100	100	100	100	185	MAR-18	NOV-17	Commissioned 11/2017.
15	Tembhurni ICT	400/220	7x167							MAR-22		
16	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
17	Anjangaon S/S	220/33	50		100	100	100	100	50		DEC-17	Commissioned 12/2017.
18	Beed (Aug.)	220/33	25		100	100	100	100	25	MAR-18	OCT-17	Commissioned 10/2017.
19	Bhokardhan (2nd Trf.)	220/33	50		100	100	100	100	50	AUG-12	JUL-17	Commissioned 09/2015 (Late Reported).
20	Bidkin T/f	220/33	1x100							MAR-22		
21	Butibori Addl T/F	220/33	2x50							MAR-21		
22	Chamorshi T/F	220/33	2x25							MAR-22		
23	Chimur T/F	220/33	2x25							MAR-21		
24	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
25	Girnare T/F	220/33	2x50							MAR-20		
26	Goregaon Filmcity T/F	220/33	2x100							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
28	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
29	Hinjewadi T/F	220/33	2x100							MAR-18		
30	Jalkot T/f	220/33	2x25							MAR-18		
31	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
32	Kaudgaon T/f	220/33	2x50							MAR-21		
33	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
34	Khandeshwar T/F	220/33	2x50							MAR-20		
35	Kharghar S/s	220/33	1x50		100	100	100	100	50		JUN-17	Commissioned 06/17.
36	Kupwad T/F	220/33	1x100							MAR-19		
37	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		
38	Manjarsumba (Addl)	220/33	25							MAR-18		
39	Mhaisal s/s (Addl-2)	220/33	1x25		100	100	100	100	25		JUL-17	Commissioned 07/2017.
40	Mhaisal s/s (Addl)	220/33	1x25		100	100	100	100	25		MAY-17	Commissioned 05/2017.
41	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
42	Narangwadi T/f	220/33	2x25							MAR-20		
43	Ner (Watfali) T/F s/s	220/33	2x25		100	49	25	5		MAR-19	JAN-18	All drawings are approved. Foundation Bolts , PLCC Panel , 220 kV CB, 220 KV ISO, 33 kV ISO , 33 kV CT, 33 kV PT,220 kV Gantry, Coupling device received at site.
44	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
45	Palghar T/F	220/33	2x50							MAR-19		
46	Parbhani s/s	220/33	100		100	25	0	0		MAR-18		Work in progress.
47	Pardi T/F	220/33	2x50							MAR-19		
48	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
49	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
50	SICOM Chandrapur Addl T/F	220/33	1x50		100	40	40	0		MAR-18		Work in progress.
51	Slinnar (Datali) T/F	220/33	2x50							MAR-21		
52	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
53	Ulwe Node T/F	220/33	2x50							MAR-20		
54	Waluj (Aug.) (100-50)	220/33	1x50		100	100	100	100	50	MAR-18	OCT-17	Commissioned 10/2017.
55	Wardha - I T/F	220/33	2x50		100	0	0	0		MAR-19		Tenderisation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
56	Washi T/f	220/33	2x25							MAR-22		
57	WAtwate T/F	220/33	2x50							MAR-22		
58	Airoli Knowledge Park s/s	220/22	50		100	100	100	100	50		MAY-17	Commissioned 04/2017 (Late Reported).
59	Dighi T/F	220/22	2x50							MAR-21		
60	Eon Kharadi T/F	220/22	2x50							MAR-19		
61	Hinjewadi -II	220/22	1x100		100	100	100	99		MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
62	Hinjewadi Trf repl. (100-50)	220/22	50		100	100	100	100		MAR-18	DEC-17	Commissioned 12/2017
63	Jambhul T/F	220/22	2x50							MAR-18		
64	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
65	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
66	Pawane T/F	220/22	2x50							MAR-20		
67	Temghar Replacement T/F	220/22	1x50		100	35	0	0		MAR-19		Civil work is in progress.
68	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
69	Vasai T/F	220/22	2x50		100	0	0	0		MAR-18		LOA issued recently for AIS works.
70	Vashi T/F	220/22	2x50							MAR-22		
71	Vile Bhagad s/s (ICT-II)	220/22	25		100	100	100	100	25		APR-17	Commissioned 04/2017
72	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
73	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
74	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
75	Krishnoor S/S	220/132/33	200		100	78	85	80			MAR-18	1) 50 MVA T/F - 2 No. Make Emco Sr. No HT1834/13116 and Sr. No. HT1834/13117 are transferred to 220 kV Nagewadi S/s Jalna on dated 26/09/2017 and 31/10/2017 respectively . 2) 100 MVA ICT Make : Vijay Electrical Hyd, Sr No. 90075B06 transfered to 220 kV Nagewadi S/s Jalna.
76	Mankapur S/S	220/132/33	2x100+2x50		100	13	80	0				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
77	Uppalwadi S/S	220/132/33	2x100+2x50		100	69	80	32			MAR-18	Slow progress. Tenderization for modification in control room is in process at civil circle.
78	Ahmednagar Addl ICT	220/132	2x100		100	95	100	85		MAR-18		ICT erection completed. Nitrogen injection system work balance.
79	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
80	Bhugaon (Addl.)	220/132	1x100		100	100	100	100	100		JAN-18	Commissioned 01/18.
81	Chalisingaon Addl ICT	220/132	2x100		100	90	60	25		MAR-18		Civil work in progress.
82	Chamorshi - ICT	220/132	2x100							MAR-22		
83	Chimur-ICT	220/132	2x100							MAR-21		
84	Chinchwad-II (Addl-ICT) s/s	220/132	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
85	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
86	Georai ICT	220/132	2x100							DEC-22		
87	Girnare ICT	220/132	2x100							MAR-20		
88	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
89	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
90	Jalkot ICT s/s	220/132	2x100		100	60	80	65		MAR-18	MAR-18	Work is in progress.
91	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
92	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	95	100	90		MAR-18	MAR-18	220/132kV, 100MVA ICT1 and 220/33kV, 50 MVA T/F-2 Commissioned on 09.02.2018
93	Jalna MIDC (Nagewadi)	220/132	150		100	100	100	100	150	MAR-18	FEB-18	Commissioned 02/2018.
94	Jamner (Kekatnimbhora) ICT	220/132	2x100		0	0	0	0		MAR-19		LOA placed on 28.11.2017. Land development under process. Compound wall construction started.
95	Karanja ICT	220/132	2x100							MAR-21		
96	Khorda ICT-I	220/132	2x100							MAR-22		
97	Krishnoor Addl ICT	220/132	1x100							MAR-20		
98	Krishnoor s/s	220/132	1x100							MAR-21		
99	Kurunda - ICT	220/132	2x100							MAR-21		
100	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
101	Malegaon S/S	220/132	2x100		100	100	100	100	200	DEC-12	AUG-17	Commissioned 08/2017.
102	Malkapur - ICT s/s	220/132	2x100		100	42	45	3		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 completed. 4) Equipment FDN work is in WIP 5) T/F Plint:- 2 no of raft is completed.
103	Manjarsumba Addl ICT	220/132	1x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
104	Manjarsumba ICT	220/132	1x100							MAR-20		
105	Miraj (Aug.) (200-100)	220/132	1x100		100	100	100	100	100		OCT-17	Commissioned 10/2017.
106	Naldurg ICT	220/132	2x100							MAR-21		
107	Nandgaon Peth (ICT)	220/132	1x100							MAR-18		
108	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
109	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
110	Narangwadi ICT	220/132	2x100							MAR-20		
111	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
112	New Pardi S/S	220/132	200		100	76	95	88				Work in progress.
113	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
114	Shahada Addl ICT	220/132	1x100		100	90	30	10		MAR-18		Work in progress
115	Shevgaon/Pathardi	220/132	2x200							MAR-22		
116	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
117	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
118	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
119	Viroda ICT	220/132	2x200		100	50	0	0		MAR-18	SEP-18	Civil work is in progress.
120	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
121	Wani ICT	220/132	1x100							MAR-19		
122	Warud S/S	220/132	200		100	100	100	100	200		JUL-17	Commissioned 02/2014 (Late Reported).
123	Washi ICT	220/132	2x100							MAR-22		
124	Watwate ICT	220/132	2x100							MAR-22		
125	Yawatmal (Addl ICT)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 09/2017.
126	Yawatmal Addl T/F	220/132	1x100		100	100	100	100		MAR-18		Commissioned on 03/09/2017.
127	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
128	Wadhkal Addl ICT	220/110	100							MAR-19		
129	Palghar ICT	220/100	2x100							MAR-19		
130	Pawane ICT	220/100	2x100							MAR-21		
131	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
132	Vasai Replacement ICT	220/100	1x100							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
133	Vashi - ICT	220/100	2x100							MAR-22		
134	Wadkhal ICT	220/100	1x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	92	70			MAR-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is March 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	70	80	50			MAR-18	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.03.2018. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90	15		MAR-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0				Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0				Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	100	98	63			MAR-18	Work under progress.
4	Chhegaon Addl. (Distt. Khandwa) (Makhan)	400/220	315		100	100	100	100	315		NOV-17	Commissioned 11/2017.
5	Handia S/S	400/220	630		0	0	0	0				
6	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	0	0	0			MAR-19	
7	Sagar (GEC-I)	400/220	630		100	0	0	0			MAR-19	
8	Ujjain (GEC-I)	400/220	630		0	0	0	0			MAR-19	
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0				work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
14	Suwasara (Gujarkhedi) S/s	220/33	300		100	0	0	0			SEP-17	
15	Barwaha S/S	220/132	160		0	0	0	0				
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0				Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0				
18	Gandhinagar S/S	220/132	160		0	0	0	0				
19	Gorabazar S/S	220/132	160		0	0	0	0				
20	Gudgaon (GEC-I)	220/132	160		0	0	0	0			MAR-19	
21	Hoshangabad S/S	220/132	160		0	0	0	0				
22	Indore S/S	220/132	160		0	0	0	0				
23	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	26	0	0			MAR-19	
24	Kanwan (GEC-I)	220/132	160		100	0	0	0			MAR-19	
25	Kukshi S/S	220/132	160		100	56	0	0				Work under progress.
26	Mangliya S/s	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
27	Morena (new) s/s	220/132	160		100	100	100	100	100		APR-17	Commissioned 03/2017 (Late Reported)
28	Pandhurna S/S	220/132	160		100	100	100	100	160		NOV-17	Commissioned 11/2017.
29	Ratangarh (GEC-I)	220/132	2x160		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sailana (GEC-I)	220/132	2x160		100	9	0	0			MAR-19	
31	Sendhwa (GEC-I)	220/132	160		100	1	0	0			MAR-19	
32	Shahdol (Upgradation)	220/132	160		100	100	100	100	160		JAN-18	Commissioned 12/17 (Late Reported).
33	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
34	Susner S/S	220/132	2x160		0	0	0	0				
35	Suwasara S/S	220/132	320		100	98	92	13			MAR-18	Work under progress.
36	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0				Work under progress.
37	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0				Work under progress.
38	Nalkheda(Aug.)	132/33	40		0	0	0	0				
39	Vijaipur (Aug.)	132/33	40		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	93	93	93		NOV-16	MAR-18	
2	Mendhasal ICT -III	400/220	315		100	95	100	95			MAR-18	Completed
3	Paradeep	400/220	1000		100	80	80	70		SEP-21	OCT-12	Work is in progress.
4	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	DEC-18	
5	Bonai (2nd Trf.)	220/33	20		100	100	100	100	20		OCT-17	Commissioned 10/2017.
6	Bonai S/S (ICT-1)	220/33	20		100	100	100	100	20		APR-17	Commissioned 04/2017
7	Kalimela S/S	220/33	40		100	85	65	45		SEP-19	JUN-18	
8	Kasipur S/S	220/33	40		100	98	99	99			MAR-18	
9	Keonjhar GIS S/S	220/33	80		100	90	80	45		JUN-17	MAR-18	
10	Laxmipur S/S	220/33	20		100	95	90	90			MAR-18	
11	Narasinghpur S/S	220/33	40		100	90	90	90			MAR-18	
12	Bargarh (New) S/S	220/132/33	320		100	99	95	95		AUG-16	MAR-18	One 100 MVA is expected to be charged
13	Dhamara S/S	220/132/33	200		100	0	0	0				Re-tendering done may be deleted at present
14	Pratapassan S/S	220/132/33	320		100	50	50	0		DEC-16	DEC-18	May be deleted now as the contract is force closed
15	Angul PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
16	Aska S/S	220/132	2x100		100	90	85	85		JUN-17	JUN-18	
17	Balasore (3rd Trf.)	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
18	Balasore PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
19	Bhadrak (ICT Repl.)	220/132	60		100	100	100	100	60		FEB-18	Commissioned 02/2018.
20	Boudh PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
21	Deogarh PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
22	Goda S/S	220/132	2x100		100	75	55	35		MAR-17	JUN-18	
23	Jaypatna S/S	220/132	2x100		100	75	20	20		FEB-18	DEC-18	
24	Kalahandi PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
25	Keonjhar PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
26	Kesinga S/S	220/132	2x160		100	90	80	65			DEC-18	
27	Kuanrmunda S/S	220/132	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
8	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
9	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	100	100	100	500	FEB-17	JUL-17	Commissioned 07/2017.
2	Bagha Purana (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	T/F commissioned on no-load on 16.06.2017 and loaded on 22.06.2017.
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100	160	MAY-12	JUL-17	planning was replacement of existing 100 MVA, 220/66 KV T/F with 160 MVA, 220/66 KV T/F, which has been commissioned on-load on 16.02.2017
5	Bassi (Said Pura)- ICT-III	220/66	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
6	Bhawanigarh s/s	220/66	160		100	100	100	100	160	DEC-16	MAY-17	Commissioned 05/2017.
7	Dharamkot (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	Commissioned on no-load on 30/06/17 and loaded on 14.07.2017.
8	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
9	Kanjli (2nd Addl. Trf.)	220/66	100		100	100	100	100	100	DEC-16	OCT-17	Commissioned 10/2017.
10	Kotla Jagan s/s	220/66	60		100	100	100	100	160		MAY-17	Commissioned 05/2017.
11	Ladowal	220/66	160		100	95	95	95	160	MAR-17	MAR-18	Work is in progress.
12	Mahilpur (Addl)	220/66	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
13	Mansa (ICT Repl.)	220/66	60		100	100	100	100	60		FEB-18	Commissioned 02/2018.
14	Sarna S/S (ICT-II)	220/66	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
15	Talwandi Bhai (Addl)	220/66	160		100	100	100	100				Commissioned 08/2017
16	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	T/F commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Anta GSS (ICT-3)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 09/2016 (Late Reported)
2	Akal (Aug.)	400/220	500		0	0	0	0				
3	Akal GSS (Augmentaton 3x500-3x315 MVA)	400/220	555									
4	Babai S/S	400/220	630		100	100	100	100			JUN-17	315 MVA, 400/220/33 ICT-I have been charged at no load on 22.02.2018 & load taken on 26.02.2018.
5	Bhadia Pooling Station	400/220	945		100	96	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17
6	Bhadla (Distt. Jodhpur)-ICT-1	400/220	500		100	100	100	100	500		AUG-17	Commissioned 07/2017(Late Reported).
7	Bhadla (Distt Jhodpur)-ICT-II	400/220	500		100	100	100	100	500		SEP-17	Commissioned 08/2017 (Late Reported).
8	Jaisalmer -2 S/S	400/220	2x500		100	80	65	20			MAR-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
9	Jodhpur (New) S/S	400/220	2x315		100	60	50	65				Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
10	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18	W.O awarded to M/s Techno Pvt Ltd. . 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side .220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned on 400KV level.
11	Bherunda S/S	220/132/33	160		100	95	90	85			FEB-18	W.O. awarded to M/s Karni Electricals. Work under progress.
12	NPH Jodhpur S/S	220/132/33	320		100	100	100	100				W. O. awarded to M/s Balaji Enterprises. Work under progress.
13	Bajju S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
14	Bhadia Pooling Station	220/132	3x160		100	96	100	100				commissioned
15	Bhawanimandi S/S	220/132	160		100	100	100	95				Work order placed to M/S Kay Cee Electrical, Kota. 220/132, 160 MVA Transformer Comm & Charged on Dt.:06.03.2017 20/25 MVA Transformer Comm & Charged on Dt.:01.07.2017.
16	Chatrail S/S	220/132	160		100	0	0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
17	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	0	0	0				Tender opened on dated 27.02.2018
18	Kanasar GSS (Augmentation) (GEC-I)	220/132	1x160									
19	Kolayat S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Lakhesara S/S	220/132	160		0	0	0	0				Dropped
21	Mandalgarh S/s	220/132	1x100		100	100	100	100	100		JUN-17	Commissioned 06/2017.
22	Nawalgarh s/s	220/132	100		0	0	0	0				PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines.
23	Pokaran S/S	220/132	160		100	0	0	0				SBG of tenders received and tender dropped.
24	Pratapgarh (Upgradation)(160-100)	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/2017.
25	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
26	Undoo S/S	220/132	320		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
27	Bhadla GSS (Augmentation 50-25 MVA) (GEC-II)	132/33	25									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	2	0	0	0		MAR-19	Work awarded to M/s.BHEL on 31.03.17 and work commenced. Control room, levelling and compound wall works are under progress.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land registration in under process .Land cost approval and land registration is under process.
3	North Chennai PS (GIS)	765/400	3000		0	0	0	0		SEP-18	MAR-19	Tender under finalisaion.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Standing committee approval accorded. Administrative approval is to be received.
5	Anaikadavu SS	400/230/110	1030		100	100	100	100	1030	DEC-14	NOV-17	Commissioned 11/2017.
6	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Working estimate is under preparation for floating tender.
7	Guindy (GIS)	400/230/110	630		0	0	0	0		SEP-19	MAR-19	Work awarded to M/s.L&T. Detailed engineering work under progress.
8	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	MAR-31	Tender opened on 25.01.18 and under process.
9	Manali (GIS)	400/230/110	1030		100	100	100	100	1030	SEP-16	JUL-17	Commissioned 01/2017 (Late Reported).
10	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	40	100	60			MAR-18	Work under progress. Equipment plinth at 400 KV, 230 KV and 110 KV side completed. Transformer Plinth work completed and 1 no 315 MVA and 1 no 200 MVA ICT placed on plinth.
12	Sholinganallur (Ottinmbakkam) S/S	400/230/110	2x315+1x200		100	100	100	100	830	DEC-17	DEC-17	Commissioned 12/2017.
13	Thennampatty	400/230/110	2x315+2x200		100	90	100	80		SEP-17	MAY-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
14	Thervaigandigai	400/230/110	2x315+1x200		100	100	100	100	830	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
15	Vellalaviduthi	400/230/110	1030		0	0	0	0		SEP-18	MAR-19	Tender opened on 21.08.2017 and evalution of technical commercial bid under process.
16	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	0	0	0				Price bid opened and tender under negotiation.
17	Dharmapuri (Palavady)-ICT-II	400/230	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
18	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
19	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
20	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Sanction awaited
21	Rasipalayam S/S	400/230	1030		100	100	100	100	1030	NOV-15	JUL-17	Ready for Commissioning 06/2017.
22	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	Selvapuram	400/230	1030		0	0	0	0		SEP-20	MAR-18	Board note put up for price bid opening.
24	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
25	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Tender opened on 31.01.18 and evaluation is under process.
26	Alamathy	400/110	200		100	100	100	100	200	SEP-17	AUG-17	Commissioned 08/2017.
27	Dharmapuri (Palavady) 200MVA-ICT-II	400/110	2x100		100	100	100	100	200		SEP-17	Commissioned 09/2017.
28	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
29	Manali (Addl)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
30	Rasipalayam S/S (ICT-6)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
31	Thoppankundu S/S	400/110	600		100	95	100	80		DEC-14	MAY-18	work under progress
32	Pugalur and North Trichur HVDC Terminal	320	2000							APR-20		
33	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
34	Anuppankulam (Enhancement from 1x100- 1x60)	230/110	60		100	100	100	100	60		FEB-18	Commissioned 02/2018.
35	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
36	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Ready for Commissioning 06/2017.
37	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180									
38	Eachangadu S/S	230/110	30		100	100	100	100	30		JUL-17	Commissioned 07/2017.
39	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender floated with due date for opening on 06.04.18
40	Jambunathapuram	230/110	2x100		100	100	100	100	200	APR-16	NOV-17	Commissioned 11/2017.
41	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
42	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
43	Kanchipuram S/S	230/110	100		100	100	100	90		AUG-17	MAY-18	All civil works completed. Cable laying completed and termination 90% completed. Equipment testing under progress.
44	Karuppur	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
45	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
46	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
47	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
48	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanctioned. Estimate is under preparation.
49	Kumbakkonam (JICA) S/S	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Commissioned 01/2017 (Late Reported).
50	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Pile 83/83 completed. Retender opened on 23.12.2017 and under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Pile 83/83 completed. Retender opened on 23.12.2017. Board note put up for price bid opening.
52	Mondipatty (1x80)	230/110	80		100	100	100	100	80	JUN-17	SEP-17	Commissioned 09/2017.
53	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Price bid opened and evaluation is under process.
54	Neyveli S/S	230/110	480		100	60	50	30		APR-17	MAY-18	Control room 1st floor roof level completed. Earth mat 80% completed. Compound wall work under progress. Structure plinth beam work completed. Equipment plinth work under progress.
55	Oragadam (3rd Auto) s/s	230/110	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
56	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	Tender to be floated
57	Porur UG (GIS)	230/110	300		100	30	0	0		APR-16	MAR-18	33 KV bus commissioned and feeders are connected. 230 KV GIS erected and testing is under progress.
58	Pudukkottai (Additional Transformer)	230/110	160		100	100	100	100	160		FEB-18	Commissioned 02/2018.
59	Pudukkottai (2x100 to 3x160)(GEC-I)	230/110	280									
60	Samayanallur S/S	230/110	2x100		100	10	0	0			MAR-18	Work awarded and under progress
61	Sankarapuram S/S	230/110	200		0	0	0	0			MAR-19	BLTC note recommending award of work to Board put up for approval.
62	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
63	Savasapuram S/S	230/110	2x100		100	100	100	90		APR-17	MAR-18	100 MVA transformer erection work completed. Testing under progress.
64	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	JUN-18	Work are under progress.
65	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Specification is under preparation to float tender.
66	Thirupattur S/S	230/110	200		0	0	0	0			MAR-19	Placing of order approved by Board. LOA to be issued.
67	Thiruvanmiyur	230/110	200		0	0	0	0		SEP-18	MAR-19	BLTC note submitted for award of work.
68	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	MAR-19	Price bid opened and evaluation is under process.
69	Tirupur (JICA)	230/110	2x100		100	90	80	70		APR-16	MAY-18	Work are under progress. Transformer received at site and erection work under progress.
70	Tiruvannamalai (2x100 to 3x160) (GEC-I)	230/110	280									
71	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	MAR-18	SS building works in progress. Retender for GIS opened on 27.12.2017. BLTC note put up for price bid opening.
72	Uddanapally S/S	230/110	200		100	10	10	0		APR-16	JAN-19	Work awarded on 05.10.17 and commenced. Site grading and compound wall work in progress.
73	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
74	Valayapatty	230/110	80		100	100	100	100	80	APR-15	JUL-17	Commissioned 07/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
75	Vannikonendal S/S	230/110	300		0	0	0	0			MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
76	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120									
77	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
78	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0				Not related to TANTRANSCO
79	RA Puram (GIS) UG (JICA)	220/33	200		100	100	100	100	200	JUL-15	APR-17	Commissioned 04/2017
80	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
81	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
82	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
83	Omega Industrial Estate s/s	220/110	200		100	100	100	100	200		APR-17	Commissioned 04/2017
84	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
85	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	95	60	0		SEP-18	MAR-19	Work under progress. Cabling and earthing 90% completed.
86	Taramani (4th Auto Trf)	220/110	100		100	100	100	100	100		APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	
4	Jammalamudgu (ICT-II) (GEC-I)	400/220/132	315		100	100	100	100	315		JUL-17	Commissioned 04/2017(Late Reported).
5	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
6	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
7	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	
8	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	
9	Gani (3x500 - ICT-II)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	commissioned on 31.07.2017
10	Gani (3x500 - ICT-III)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017
11	Garividi (Marala)	400/220	630		100	98	98	98			MAR-18	Substation name may please be corrected as Maradam (Garividi). All 578 Nos. Structure foundations ,700 Nos. Structure erection and 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
12	Hindupur (GEC-I)	400/220	315									
13	Hindupur S/S	400/220	3x315		100	80	85	75		OCT-17	APR-18	Works under progress. 720 Nos. out of 726 Nos.Structure foundations and 765 Nos structure erection out of 825 Nos.are completed and 518 Nos. out of 601 equipment erection are completed.
14	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	
15	Kalikiri	400/220	630		100	75	85	75		SEP-17	APR-18	All 524 Nos structure foundations completed.506 Nos. out of 524 Nos. structure erection and 406 Nos. out of 425 Nos. equipment erection completed. Civil works such as Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
17	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
18	Mailavaram (GEC-II)	400/220	1x1500									
19	Mylavarm S/s	400/220	945		0	0	0	0		AUG-18	JUN-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	NP Kunta - ICT-4 (GEC-II)	400/220	500									
21	NP Kunta PS(GEC-II)	400/220	1x1500									
22	Podili S/S	400/220	630		100	75	65	48		AUG-17	JUN-18	Site leveling works completed. 517Nos out of 528 structure foundations completed. Structure erection 301 Nos. out of 629 Nos. completed. Control room,Platforms,DG room works are under progress.
23	Rachaganneru S/s	400/220	630		0	0	0	0		AUG-18	JUN-19	Detailed Purchase orders issued on 31.01.2018 .Survey works and detailed engineering are under progress.
24	Talaricheruvu S/s	400/220	945		0	20	7	2		AUG-18	OCT-18	LOI issued on 24.05.2017.Detailed purchase orders issued on 09.06.2017. Site is handed over on 24.06.2017. Survey completed. 81 Nos out of 672 nos structure Foundations and 19 Nos out of 772 Nos structure erection completed. Control Room, Platforms, Compound Wall, other Structure foundation works are under progress.
25	Uravakonda (Aug) (ICT-I)	400/220	500		100	100	100	100	500		JUL-17	Commissioned 05/2017 (Late Reported).
26	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
27	Vemagiri (Aug) (ICT-III)	400/220	315		100	100	100	100	315		JUL-17	Commissioned 04/2017 (Late Reported).
28	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	
29	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
31	Betamcherla(GEC-I)	220/132/33	2x160									
32	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
33	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
34	Jammalamadugu (220kV ICT-I)	220/132	160		100	100	100	100				Commissioned 07/2017 (Late reported)
35	Pampanur Tanda(GEC-I)	220/132	2x160									
36	Penukonda(GEC-I)	220/132	2x160									
37	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
38	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
39	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
40	Goddumarri	220/11	100		100	100	100	100	100		JUL-17	Commissioned 02/2016 (Late Reported).
41	Yellanur	220/11	50		100	100	100	100	50		JUL-17	Commissioned 03/2014 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Asupaka S/S	400/220	315		100	100	100	100	315	SEP-15	AUG-17	Commissioned 08/2017.
2	Dindi S/S	400/220	630		100	100	100	100	630		JUL-17	Commissioned 04/2017 (Late Reported).
3	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
4	Julurupadu S/S	400/220	630		100	100	100	100			OCT-17	bus I and Bus II charged on 23.12.2017
5	Maheshwaram (2x500)-ICT-II	400/220	500		100	100	100	100	500		NOV-17	Commissioned 11/2017.
6	Maheswaram S/S	400/220	500		100	100	100	100	500		AUG-17	Commissioned 08/2017.
7	Narsapur (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
8	Narsapur-ICT-III	400/220	315		100	100	100	100	315	NOV-17	NOV-17	Commissioned 11/2017.
9	Nirmal S/S	400/220	630		100	98	98	95			OCT-17	work under progress.
10	Shankarpally (Extn.)	400/220	630		0	100	100	100			FEB-17	Works completed.Bays charged on 04.02.2017
11	Veltoor (Aug.)	400/220	315		100	100	100	100	315		JUL-17	Ready for Commissioning 06/2017.
12	400kV Suryapet Bay Extensions	400	0									
13	Chandulapur LI	400	500		0	0	0	0		NOV-17		
14	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
15	Damacherla	400	1500		0	0	0	0		SEP-18		
16	Jangaon	400	1x1500		100	8	0	0		AUG-18		land leveling is Under progress. euipment erection Under progress .
17	Julurupadu 2nos 400kV bay	400	0							SEP-17		
18	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
19	Mydaram LI	400	1120		0	0	0	0		NOV-17		
20	Narlapur LI	400	1440		0	0	0	0		SEP-18		
21	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
22	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
23	Tippapur LI	400	480		0	0	0	0		NOV-17		
24	Tukkapur LI	400	400		0	0	0	0		NOV-17		
25	Uddandapur LI	400	900		0	0	0	0		SEP-18		
26	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
27	Yedula LI	400	1260		0	0	0	0		SEP-18		
28	Yellampalli LI	400	945		0	0	0	0		NOV-17		
29	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
31	Dichpally (Aug.)	220/132	315		100	100	100	100	315		JUL-17	Commissioned 03/2017 (Late Reported).
32	Jadcherla S/S	220/132	200		0	0	0	0				
33	Jangaon S/S	220/132	200		100	0	0	0				
34	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
35	Narsapur (ICT-I) (100 MVA)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 07/2017 (Late Reported).
36	Narsapur (ICT-II) (160 MVA)	220/132	160		100	100	100	100	160		SEP-17	Commissioned 09/2017.
37	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
38	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
39	Banswada	220	200		0	0	0	0		NOV-17		
40	Borampet GIS	220	480		0	0	0	0		DEC-17		
41	Chanchalguda	220	200		0	0	0	0		SEP-18		
42	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
43	Husnabad GIS	220	200		0	0	0	0		MAY-18		
44	Kachavanisingaram	220	200		0	0	0	0				
45	Kallur GIS	220	200		0	0	0	0		SEP-17		
46	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
47	Kothur	220	320		0	0	0	0		SEP-17		
48	Lakshmiddevipalli LI SS	220	240		0	0	0	0		SEP-17		
49	Madugula	220	200		0	0	0	0		MAY-17		
50	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
51	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
52	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
53	Raidurg	220	300		0	0	0	0		SEP-17		
54	Renjal GIS	220	200		0	0	0	0		NOV-17		
55	Sundilla LISS	220	400		0	0	0	0		SEP-17		
56	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	765 kV S/S Greater Noida (New) ICT-II	765/400	1500		100	100	100	100	1500		FEB-18	Commissioned 02/18.
2	ICT at Obra C s/s	765/400	3000									
3	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	
4	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	
5	Unnao (Addl ICT- III) s/s	765/400	1000		100	100	100	100	1000		JUN-17	Commissioned 06/2017.
6	Agra (Aug) (500-315)	400/220	185		100	100	100	100	185		MAY-17	Commissioned 05/2017.
7	Azamgarh (ICT-1) (Aug 500-315)	400/220	185		100	100	100	100	185		APR-17	Commissioned in 04/2017
8	Badaun S/s	400/220	630		0	0	0	0			MAR-21	
9	Banda (New) (ICT-I)	400/220	315		100	100	100	100	315		MAY-17	Commissioned in 05/2017.
10	Bhopal Road S/s	400/220	630		0	0	0	0			MAR-20	
11	Firozabad S/s	400/220	1000		0	0	0	0			MAR-20	
12	Gorkhpur (Aug.) (500-240)	400/220	260		100	100	100	100	260		JAN-18	Commissioned 01/18.
13	ICT at Harduaganj Extn	400/220	630									
14	Jaunpur S/s	400/220	630		0	0	0	0			MAR-19	
15	LaluKheri S/s	400/220	630		0	0	0	0			MAR-20	
16	Maath Mathura (New) (ICT-II)	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
17	Maath (Mathura) s/s (ICT-1)	400/220	315		100	100	100	100	315	AUG-16	APR-17	Commissioned 04/2017
18	Moradabad (Aug.) S/S (500 - 315)	400/220	185		100	100	100	100	185		DEC-17	Commissioned 12/2017.
19	Muradnagar -II (Aug.) S/S (315-240)	400/220	75		100	100	100	100	75		DEC-17	Commissioned 12/2017.
20	Orai (New) (ICT-II)	400/220	315		100	100	100	100	315		NOV-17	Commissioned 11/2017.
21	Raebareli S/s	400/220	630		0	0	0	0			MAR-20	
22	Rasra S/s	400/220	630		0	0	0	0			MAR-19	
23	Sambhal S/s	400/220	630		0	0	0	0			MAR-21	
24	Shamli S/s	400/220	1000		0	0	0	0			MAR-20	
25	Simbholi S/s	400/220	1000		0	0	0	0			MAR-20	
26	Sultanpur (Additional) s/s	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
27	Sultanpur (Aug.) (315-240)	400/220	75		100	100	100	100	75		OCT-17	Commissioned 10/2017.
28	Agra (South) S/S	400/132	600		100	100	100	100	600	AUG-16		3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
29	Kasara Mau (Addl ICT-III) S/s	400/132	200		100	100	100	100	200		JUN-17	Commissioned 06/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Kanpur Road	220/33	3x60		100	99	100	100			JAN-18	over all prog 95%
31	Hapur (New) (ICT-I)	220/132/33	160		100	100	100	100	160			Energised on 01/08/2017
32	Hapur (New)(ICT-II)	220/132/33	180		100	100	100	100	180		JUN-17	3x60 MVA , 220/33 KV ICTs Commissioned in 06/2017 &160 MVA ,220/132 KV ICT-II on 15/07/2017 while 160 MVA ICT-I on 01/08/2017 .
33	220 kV S/S Azamgarh-II (New)	220/132	320		100	100	100	100	320		FEB-18	Commissioned 02/2018.
34	220kV S/S Fatehpur (Aug(200-160)	220/132	40		100	100	100	100	40		FEB-18	Commissioned 02/2018.
35	220 kV S/S Gajokhar (Aug.) I (160-100)	220/132	60		100	100	100	100	60		FEB-18	Commissioned 02/2018.
36	220kV S/S Gonda (Aug.) II (160-100)	220/132	60		100	100	100	100	60		FEB-18	Commissioned 02/2018.
37	220kV S/S Modipuram (Aug.)II(200-160)	220/132	40		100	100	100	100	40		FEB-18	Commissioned 02/2018.
38	220kV S/S Nara Mzn (Aug.)I (200-160)	220/132	40		100	100	100	100	40		FEB-18	Commissioned 02/2018.
39	220 kV S/S Sahupuri (Aug.) II (200-160)	220/132	40		100	100	100	100	40		FEB-18	Commissioned 02/2018.
40	220kV S/S Shahjahanpur (Aug.) (200-100)	220/132	1x100		100	100	100	100	100		FEB-18	Commissioned 02/2018.
41	Allahabad (Rewa Road) (Augmentation of 160MVA ICT-II)	220/132	40		100	100	100	100	40		MAY-17	Commissioned 05/2017.
42	Amroha (New) (ICT-I)	220/132	160		100	100	100	100	320			160 MVA ICT-I commissioned on 27/ 06/2017 & 160 MVAICT-II on 15/07/2017.
43	Amroha (New)(ICT-II)	220/132	1x160		100	100	100	100	160		AUG-17	Commissioned 07/2017 (Late Reported).
44	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21	
45	Bansi S/S	220/132	2x100		100	97	100	87			FEB-18	Work in Progress. Overall prog. 92%
46	Barahua/ Gorakhpur (Aug)	220/132	60		100	100	100	100	60		JUN-17	Commissioned in 06/2017.
47	Basti (ICT-1) (Aug 200-160)	220/132	40		100	100	100	100	40		APR-17	Commissioned in 04/2017
48	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320									
49	Bharthana (Etawah) (ICT-1)(Aug 160-100)	220/132	60		100	100	100	100	60		APR-17	Commissioned 04/2017
50	Bhelupur - (ICT -II)	220/132	60		100	100	100	100	60	JUN-12	MAY-17	Commissioned in 05/2017.
51	Chandausi (Sambhal) (ICT-II)	220/132	160		100	100	100	100	160			Commissioned in 04/2017
52	Chhata (Mathura) s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
53	Gr. Noida (Aug) (200-160)-ICT-II	220/132	40		100	100	100	100	40		JAN-18	Commissioned 01/18.
54	Jahangirabad (Aug.) (150-100)	220/132	50		100	100	100	100	50		OCT-17	Commissioned 10/2017.
55	Khurja (Aug.) (200-160)-ICT-I	220/132	40		100	100	100	100	40		JAN-18	Commissioned 01/18.
56	Madhuvan S/S	220/132	160		100	15	0	0			MAY-18	WIP 15%
57	Nanauta (ICT-I) (Aug200-100)	220/132	100		100	100	100	100	100		APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Nanauta (Aug.) S/S (200-160)	220/132	40		100	100	100	100	40		DEC-17	Commissioned 12/2017.
59	Noida Sec-148	220/132	1x160		100	93	80	28			JAN-18	WIP Overall prog. 64%
60	Noida Sec-148 S/S	220/132	160		100	93	80	28			JAN-18	WIP Overall prog. 64%. Repeated entry, may pl be deleted.
61	Noida Sec.-62 S/S (Aug.) (160-100)	220/132	60		100	100	100	100	60		DEC-17	Commissioned 12/2017.
62	Pilibhit ICT-I	220/132	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
63	Pilibhit (New) S/S (ICT-II)	220/132	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
64	Pratap Vihar S/S	220/132	1x160		100	14	0	0			AUG-18	WIP 24%
65	Sahibabad-II S/S	220/132	2x100		0	0	0	0			MAR-17	Scrapped due to non availability of land. May pl be removed from the list.
66	Sarnath (Aug.)	220/132	200		100	100	100	100	200		OCT-17	Commissioned 10/2017.
67	Shatabdinagar (Aug.) S/S (200-160)	220/132	40		100	100	100	100	40		DEC-17	Commissioned 12/2017.
68	Sitapur (Aug.) S/S (200-100)	220/132	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
69	Siyana S/S	220/132	2x160		100	65	90	37			AUG-18	Over all Progress 70
70	Agra Dayalbagh S/s	220	180		0	0	0	0			MAR-22	
71	Allahabad S/s	220	180		0	0	0	0			MAR-22	
72	Amethi S/s	220	320		100	21	0	0			FEB-18	Overall progress 19%
73	Awass Vikas Loni S/s	220	320		0	0	0	0			MAR-22	
74	Badaun Road S/s	220	320		0	0	0	0			MAR-21	
75	Ballia S/s	220	320		0	0	0	0			MAR-21	
76	BB Nagar S/s	220	320		0	0	0	0			MAR-19	
77	Bulandshahar Road S/s	220	320		0	0	0	0			MAR-21	
78	Chhaprauli S/s	220	320		0	0	0	0			MAR-20	
79	Faridpur (Bareilly) S/s	220	320		0	0	0	0			MAR-19	
80	Fatehgarh or Kannauj S/s	220	320		0	0	0	0			MAR-20	
81	Fatehpur New S/s	220	320		0	0	0	0			MAR-20	
82	Hamirpur S/s	220	320		0	0	0	0			MAR-21	
83	Hardoi (New) S/s	220	320		0	0	0	0			MAR-21	
84	Kasganj S/s	220	320		0	0	0	0			MAR-22	
85	Khaga S/s	220	320		0	0	0	0			MAR-21	
86	Khalilabad S/s	220	320		0	0	0	0			MAR-21	
87	Khatauli S/s	220	320		0	0	0	0			MAR-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
88	Kidwainagar S/s	220	180		0	0	0	0			MAR-22	
89	Kiraowli S/s	220	320		0	0	0	0			MAR-22	
90	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	
91	Lucknow (Canal Road) S/s	220	180		0	0	0	0			MAR-21	
92	Lucknow Hardoi Road S/s	220	180		0	0	0	0			MAR-22	
93	Maharajganj S/s	220	320		0	0	0	0			MAR-21	
94	Mawana S/s	220	320		0	0	0	0			MAR-20	
95	Meerut By Pass S/s	220	180		0	0	0	0			MAR-21	
96	Modipuram-II S/s	220	320		0	0	0	0			MAR-22	
97	Moradabad-II (Kath) S/s	220	320		0	0	0	0			MAR-20	
98	Morta S/s	220	320		0	0	0	0			MAR-19	
99	Nehtaur New S/s	220	320		0	0	0	0			MAR-21	
100	Phahari (Chitrakoot) S/s	220	320		100	65	75	24			MAR-18	Work Progress 40
101	Saharanpur New s/s	220	320		0	0	0	0			MAR-22	
102	Sandila S/s	220	320		0	0	0	0			MAR-21	
103	Sardhana S/s	220	320		0	0	0	0			MAR-19	
104	Sarsawa (Saharanpur)S/s	220	320		100	79	0	49			NOV-17	Overall progress 60%
105	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	
106	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0			MAR-22	
107	Singhauri S/s	220	320		0	0	0	0			MAR-20	
108	Tajpur S/s	220	320		0	0	0	0			MAR-19	
109	Tundla S/s	220	320		0	0	0	0			MAR-19	
110	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0			MAR-20	
111	Varanasi Cantt. S/s	220	180		0	0	0	0			MAR-22	
112	Vasundhara S/s	220	320		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Chanditala 400kV- (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
4	New Chanditala 400kV S/s	400/220	315		0	0	0	0			MAR-18	
5	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
6	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
7	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
8	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
9	New Town AA-III	220/33	50		100	100	100	100	50		AUG-17	Commissioned on 17/08/17
10	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
11	Alipurduar S/S	220/132	320		100	100	100	100	320	JUN-17	FEB-18	Commissioned 03/2017 (Late Reported).
12	Arambag (Aug.)	220/132	160		100	100	100	100	160		FEB-18	Commissioned 09/2017 (Late Reported).
13	Bankura PS (GEC-II)	220/132	200									
14	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
15	Barasat GIS	220/132	320		100	85	95	87			APR-18	Work in Progress
16	Baruipur GIS	220/132	320		0	0	0	0			MAR-21	
17	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
18	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
19	Dharampur	220/132	160		0	0	0	0			MAR-18	
20	East Mednipur PS (GEC-II)	220/132	200									
21	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
22	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
23	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
24	Gazol GIS	220/132	320		100	15	0	0			AUG-18	Land development & boundary wall work under progress.
25	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
26	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
27	Krishna nagar (Aug.)	220/132	160		100	100	100	100	160		FEB-18	Commissioned 05/2017 (Late Reported).
28	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
29	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
31	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
32	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
33	New Chanditala ICT-III	220/132	315		100	100	100	100	315	AUG-17	FEB-18	Commissioned 07/2017 (Late Reported).
34	New Sagardighi GIS	220/132	320		100	50	60	20			FEB-18	
35	New Town AA-IIC GIS	220/132	320		100	32	0	0			MAY-18	
36	New Town AA-III Aug.	220/132	160		0	0	0	0			MAR-22	
37	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
38	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
39	Rejinagar GIS	220/132	320		100	45	40	10			AUG-18	Work of Boundary wall & control room building is in progress.
40	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
41	Sadaipur s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
42	Sadaipur s/s (ICT-II)	220/132	160		100	100	100	100	160	APR-16	FEB-18	Commissioned 04/2017 (Late Reported).
43	Satgachia	220/132	160		100	100	100	100	160		AUG-17	Commissioned on 31/08/17
44	Satgachia Aug.	220/132	160		100	100	100	100	160		FEB-18	Commissioned 08/2017 (Late Reported).
45	West Mednipur PS (GEC-II)	220/132	200									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	a) Due to non-availability of NOC from MoC / CCL for North Karanpura Chandwa and North Karanpura Gaya lines, work on the project can not be initiated / continued. b) Petition filled in CERC for Extension of Time.
5	Morena S/S (C-WRTL - TBCB)	400/220	2x315		100	100	100	100	630	MAY-18	FEB-18	Commissioned 02/2018.
6	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	5	0	0		NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering work completed. 3) Civil works in progress.
2	Darbhangra (GIS) (DMTCL - TBCB)	400/220	1000		100	100	100	100	1000	JUN-16	MAR-17	Substation already Commissioned on 31-March-2017
3	Motihari (GIS) (DMTCL -TBCB)	400/132	2x200		100	100	100	100	400	AUG-16	AUG-17	Commissioned 08/2017.
4	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
5	4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Establishment of 2x500 MVA at New Kohima S/s (ATL-TBCB)	400/220	2x500							JUL-20		
---	---	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Gonda AIS	400/220	630		100	100	100	100	630			Commissioned 05/2017 (Late Reported).
4	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		80	0	0	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	MAR-18	Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
7	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
2	Hapur AIS (ICT-II)	765/400	1x1500		100	100	100	100	1500		AUG-17	Commissioned 08/2017.
3	Hapur (New) ICT-I	765/400	1x1500		100	100	100	100	1500		JAN-18	Commissioned 01/18.
4	Ataur	400/220	500		100	100	100	100	500		SEP-17	Commissioned 09/2017.
5	Ataur (New)- ICT-II	400/220	500		100	100	100	100	500		NOV-17	Commissioned 11/2017.
6	Dasna GIS	400/220	630		100	100	100	100	630		NOV-17	Commissioned 11/2017.
7	Indirapuram (New)	400/220	2x500		100	100	100	100	1000		OCT-17	Commissioned 10/2017.
8	Nehtaur (Bijnor) (New) AIS	400/132	200		100	100	100	100	200		AUG-17	Commissioned 06/2017.
9	Ataur (3x60 MVA)	220/33	180		100	100	100	100	180		SEP-17	Commissioned 09/2017.