

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning	
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	315		100	100	50	50		FEB-17	AUG-19
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0			MAY-20
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40		SEP-18	JUN-19
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80			JUN-20

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18	
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	

8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18	
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18	
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18	
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18	
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18	
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18	
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18	
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18	
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19
26	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20

28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18	
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19
30	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19
33	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18	
34	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19
35	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18
36	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18	
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18	
40	(Sikkim) Chungthang (New) S/S	132/66/1 1	0		0	0	0	0		DEC-18	
41	(Sikkim) Samardong (New) S/S	132/66/1 1	0		0	0	0	0		DEC-18	
42	(Sikkim) Singhik (New) S/s	132/66/1 1	0		0	0	0	0		DEC-18	
43	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18	
44	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18	
45	(Sikkim) Dikchu pool (new) S/S	132/33/1 1	100			0	0	0		DEC-18	MAY-19
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/1 1	0		100	0	0	0		DEC-18	NOV-19
47	(Tripura) Rokhia (Extn.) S/S	132/33/1 1	0		100	0	0	0		DEC-18	NOV-19
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18	
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18	
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18	

53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18	
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18	
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18	
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18	
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19
58	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18	
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18	
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18	
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18
72	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18	
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18	
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18	
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19

79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19	
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18	
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18	
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18	
91	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18	
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18	
93	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18	
94	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18	
95	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18	
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18	
97	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0		DEC-18	
98	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18	
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18	
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18	
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18	
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18	
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18	
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18	

105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20
106	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18	
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18
121	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18	
122	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18	
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18	
128	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18	

129	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18
130	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18
131	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19
132	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18
133	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18
134	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18
135	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	
136	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18	
137	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18	
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18	
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18	
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18	
141	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18	
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18	
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	98	94	74			AUG-19
2	Raigarh and Pugalur HVDC Station	800	6000		100	60	58	26		NOV-19	NOV-19
3	Agra S/S	765/400	500					0			JUL-17
4	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18
5	Banaskanta S/S	765/400	2x1500		100	100	100	100	3000	APR-18	FEB-19
6	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17
7	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18
8	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18
9	Bhadla S/S	765/400	3x1500		100	97	95	75		JAN-19	MAY-19

10	Bhuj Pooling Station	765/400	2x1500		100	100	100	100	3000	JUL-18	MAR-19
11	Bikaner S/S	765/400	2x1500		100	96	95	75		MAY-19	MAY-19
12	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	99	96	92		APR-19	APR-19
13	Cuddapah S/s	765/400	2x1500		100	100	100	100	3000	JUL-18	OCT-18
14	Extn. at 765/400/220KV Fatehpur Sub Station	765/400	0		100	0	0	0		DEC-18	DEC-18
15	Extn. at Gaya S/S (1x1500 MVA)	765/400	1x1500		100	100	100	100	1500		FEB-19
16	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19
17	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16
18	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	5	0	0		JUL-20	JUL-20
19	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	88	86	72		APR-19	APR-19
20	Jhatikara S/S	765/400	500								
21	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15
22	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	25	38	0		JUL-20	JUL-20
23	Meerut (Aug.)	765/400	1500		100	99	97	93		MAR-18	SEP-19
24	Nellore	765/400	3000		0	0	0	0		MAR-17	
25	Orai (ICT-II)	765/400	2x500		100	100	100	100	1000		APR-18
26	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100	3000	JAN-18	APR-18
27	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14
28	Srikakulam S/S	765/400	2x1500		100	100	100	100	3000	JUN-15	AUG-18
29	Tehri PS (GIS)	765/400	4x800		100	92	90	35		MAR-18	SEP-19
30	Warora PS (PWTL-TBCB)	765/400	2x1500		100	100	100	100	3000	NOV-17	JUN-18
31	1x240 MVA switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	0								
32	1x240 MVA switchable line reactor at each end (each ckt) of the Bhadla(PG)- Bikaner(PG)(GEC-II)	765	0								
33	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	65	45	20		JUN-19	JUN-19

34	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padgahe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17
35	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	0		100	0	0	0		JUL-18	JUL-18
36	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18
37	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19	
38	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15
39	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18
40	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18
41	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17
42	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18
43	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaigarh line	765	0		100	99	96	96		MAR-18	DEC-17
44	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaigarh line	765	0		100	95	92	87		MAR-18	DEC-17
45	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17
46	Pondicherry (Extn)	400/230	500		100	100	100	100	500	APR-19	JUN-18
47	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17
48	Aurangabad (Extn.)	400/220	630		100	100	100	98	630	OCT-12	JUN-19
49	Banaskanta S/S	400/220	2x500							APR-18	
50	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15
51	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18
52	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18

53	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18	
54	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18
55	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16
56	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17
57	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16
58	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17
59	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17
60	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17
61	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16
62	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17
63	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17
64	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17
65	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17
66	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17
67	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100			
68	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17
69	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17
70	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17
71	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17
72	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17
73	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17
74	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17
75	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17

76	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17
77	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17
78	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17
79	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17
80	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17
81	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17
82	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16
83	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17
84	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17
85	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18
86	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17
87	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17
88	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16
89	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17
90	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17
91	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18
92	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17
93	Bay extn. Sonepat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16
94	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17
95	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17
96	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0			
97	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18

98	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17
99	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19
100	Bhadla S/S	400/220	1500		100	97	95	75		JAN-19	MAY-19
101	Bhuj Pooling Station	400/220	2x500		100	100	100	100		JUL-18	MAR-19
102	Boisar (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18
103	Bongaigaon (2nd ICT) S/s.	400/220	315		100	90	90	85		DEC-17	MAY-19
104	Chandauti S/S (ERSS-XXITL-TBCB)	400/220	1x1500		100	5	2	0		MAR-21	MAR-21
105	Cuddapah (Extn.)	400/220	500		100	100	100	100	500		FEB-19
106	Daltonganj s/s (2nd -ICT)	400/220	1x315		100	100	100	100	500		DEC-18
107	Degham (Extn)	400/220	500		100	100	100	100	500		JUN-18
108	Dismantling/Removal of 4x105 MVA ICT at 400/220KV Misa s/s and addition of 2x500MVA ICT. (ICT-I com	400/220	500		100	100	100	100	500		MAR-19
109	Dwarka -I (GIS) S/S	400/220	2000		100	97	96	86		SEP-18	JUN-19
110	Extn. at Banka	400/220	315		100	20	5	0		MAY-20	MAY-20
111	Extn. at Biharshariff	400/220	500		100	90	20	20		MAY-20	MAY-20
112	Extn. at Cuddapah s/s	400/220	500		100	100	100	100	500	FEB-17	SEP-18
113	Extn at Deharadun s/s	400/220	0							SEP-17	
114	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	JUN-18
115	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	85	80	63		JUN-19	JUN-19
116	Extn. at Gaya s/s	400/220	500		100	100	100	100	500	JUN-19	FEB-19
117	Extn. at Indore S/s	400/220	2x500		100	100	100	100	1000	JUL-18	SEP-18
118	Extn at Jeypore s/s	400/220	630		100	55	30	0		JUN-19	JUN-19
119	Extn. at Lakhisarai	400/220	315		100	25	0	0		MAY-20	MAY-20
120	Extn. at Maithon	400/220	500		100	40	10	0		MAY-20	MAY-20

121	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	85	80	3		JUN-19	JUN-19
122	Extn. at NP Kunta S/s	400/220	500		100	100	100	100	500	NOV-17	SEP-18
123	Extn at Rourkela S/s	400/220	630		100	65	30	0		JUN-19	JUN-19
124	Extn. at Tumkur (Vasantnarsapur) S/s	400/220	500		100	85	85	70		JAN-19	MAR-19
125	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18
126	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18
127	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16	
128	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16
129	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14	
130	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18
131	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	OCT-18
132	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18
133	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18
134	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16
135	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0			
136	Extn. Madugiri S/S	400/220	500		100	100	100	100			APR-19
137	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18
138	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18
139	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18
140	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0			
141	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18
142	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18
143	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18
144	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18
145	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17

146	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			DEC-19
147	Firozabad (AIS) S/S (J-FTL-TBCB)	400/220	2x500								
148	Gooty (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18
149	Hamirpur (ICT)	400/220	1x315		100	100	100	100	315	JUL-17	MAR-19
150	Jauljivi (GIS) s/s	400/220	735		100	40	0	0		DEC-19	DEC-19
151	Kala s/s Extn. (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	DEC-18
152	Khammam (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18
153	Khandwa (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18
154	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15
155	Kotputli S/S	400/220	630		0	0	0	0			
156	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15	
157	Lucknow (ICT)	400/220	2x200 2x50		100	100	100	100	500		MAR-19
158	Mapusa (ICT) S/S	400/220	315		100	100	100	100			
159	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	75	80	45			MAR-19
160	Narendra (ICT-II Repl.) (500-315)	400/220	185		100	100	100	100	185		APR-18
161	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	APR-19
162	New. Mariani (Extn.)	400/220	2x500		100	0	0	0			JUL-20
163	Parli Switching Station (Extn.)	400/220	1000		100	100	100	100	1000	JUL-18	JUL-18
164	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100	185		FEB-19

165	Pusali (Aug.) (500-315)	400/220	370		100	100	100	85	185		APR-19
166	Rajarhat (GIS) S/S	400/220	2x315							APR-16	
167	Rajarhat (GIS) S/S (2x500 MVA)1st Unit	400/220	500		100	100	100	100	500		FEB-19
168	Rajghat S/S (GIS)	400/220	2000		100	50	30	0		JUN-19	JUN-19
169	Rangpo S/S (GIS	400/220	16x105 +3x100		100	100	100	100		NOV-13	
170	Repl of 400/220kV Malda S/s (3x315- 2x500)	400/220	1000		100	70	80	0		JUN-19	JUN-19
171	Rewa (ICT-III)	400/220	500		100	100	100	100	500		FEB-19
172	Saharsa S/S (ERSS-XXITL-TBCB)	400/220	2x500		0	0	0	0		MAR-21	MAR-21
173	Silchar S/S (New)	400/220	200		100	100	100	100	400	DEC-12	NOV-18
174	Sitamarhi S/S ERSS XXITL-TBCB)	400/220	2x500		0	0	0	0		MAR-21	MAR-21
175	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15
176	Somannm S/S	400/220	2x500		0	0	0	0			
177	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17
178	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16
179	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16
180	Tirunelveli Pooling station	400/220	2x500		100	100	100	100	1000	MAR-18	JUN-18
181	Tughlakabad GIS (4th-ICT)	400/220	2x200 2x50		100	100	100	100	500		DEC-18
182	Tughlakabad S/S (GIS)	400/220	1x1500		100	100	100	100	1500	OCT-18	OCT-18
183	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100	500	JAN-19	JUL-18
184	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16	
185	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14
186	Warangal (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18

187	Yelahanka (GIS)	400/220	2x500		100	100	100	100	1000	JUN-13	MAR-18
188	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18
189	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18
190	Imphal S/S (upgradation from 132/33kV to 400/132kV) (ICT-I)	400/132	1x315		100	100	100	100	315		JAN-19
191	Silcher ICT-III	400/132	1x315		100	100	100	100	315		JUL-18
192	Up-grading of 132/33 kV Imphal S/S to 400/132 kV (Installation of 7x105 MVA ICT)	400/132	1x315		100	100	100	100	315		FEB-19
193	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	0								
194	100 MVAR STATCOM at PS NP Kunta S/s	400	0								
195	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	0								
196	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0								
197	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0								
198	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	0								
199	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	0								
200	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	0								
201	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0								
202	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	0		100	99	99	98		DEC-17	DEC-17
203	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17
204	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17
205	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II -Patna line (O)	400	0		100	0	0	0		JUN-19	JUN-19
206	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17	

207	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18
208	Bay Extn. of 400/230KV Tuticorin Pooling station	400	0		100	75	60	50		MAR-18	MAY-18
209	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19	
210	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	30	32	14		APR-20	APR-20
211	Chandigarh UT (GIS) s/s	220/66	2x160		100	90	85	75		FEB-19	JUN-21
212	Phursungi S/S	220/33	200		0	0	0	0			
213	Sitarganj (Extn.)	220/133	1x100		100	100	100	92		MAR-19	MAR-19
214	Anuppur S/S	220/132	160								
215	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17
216	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16
217	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0			
218	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17
219	Chandauti Sub station (ERSS-XXITL-TBCB)	220/132	3x200		100	5	2	0		MAR-21	MAR-21
220	Extn. at Rangpo	220/132	1x100		100	35	10	0		MAY-20	MAY-20
221	Firozabad (AIS) S/S (J-FTL-TBCB)	220/132	2x160								
222	Kopili S/S	220/132	110		100	85	80	70			APR-19
223	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUN-18
224	Legship S/S	220/132	100		0	0	0	0			
225	Repl. at Malda (50-160)	220/132	110		100	15	5	0		MAY-20	MAY-20
226	RPH (Aug). S/S	220/132	60		0	0	0	0			
227	Saharsa Sub station (ERSS-XXITL-TBCB)	220/132	4x100		0	0	0	0		MAR-21	MAR-21
228	Sitamarhi Sub station (ERSS -XXITL -TBCB)	220/132	4x100		0	0	0	0		MAR-21	MAR-21
229	10 nos. 220kV line bays for solar park interconnections	220	0								
230	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0								
231	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0								

232	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0								
233	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0								
234	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0								
235	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0								
236	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	0								
237	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	0								
238	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0								
239	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0								
240	Bays at NP Kunta PS (2 Nos.)	220	0								
241	Mokokchung (ICT)	220	315		100	100	100	100	60		AUG-15
242	Imphal S/S	132/33	2x50		100	100	100	100			APR-13
243	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	100	100	100			NOV-18
244	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18
245	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUN-18
246	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16
247	Roing S/S	132/33	2x15		100	100	100	100			JUN-17
248	Tezu S/S	132/33	2x15		100	100	100	100			JUN-17

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Kargil) Bay at Kargil	220/66	1x100		0	0	0	0		MAR-19	
---	-----------------------------	--------	-------	--	---	---	---	---	--	--------	--

2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19	
4	(PMDP-Leh) Bay at Phyang	220/33	0							MAR-19	
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19	
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19	

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17
3	Sonapur (2x100)	220/132	200		100	90	100	98	0	MAR-13	MAY-18
4	Amguri PS (GEC-II)	132/33	100								
5	Azara s/s	132/33	2x16		100	78	90	82	0		MAY-18
6	Barpeta	132/33	2x25		100	30	20	40	0		AUG-18
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18

8	Hatchingmari	132/33	2x25		100	0	0	0	0		DEC-18
9	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17
10	Karimganj	132/33	2x25		100	90	100	0	0		MAY-18
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/ 132	2x500+2 x160								
2	Jakkanpur (GIS) s/s	400/220/ 132	2x500+3 x160+4x 80								
3	Naubatpur (GIS) s/s	400/220/ 132	2x500+2 x160+2x 80								
4	Bhusaula (GIS) s/s	220/33	2x100								
5	Bihta (GSS) S/S	220/132/ 33	320		100	90	85	45			
6	Laukahi (Supaul new)	220/132/ 33	320		100	93	98	95	160	MAR-17	JUN-19
7	Pusauli S/S	220/132/ 33	300		100	100	100	100			MAY-16
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			
9	Biharshariff S/S	220/132	150								DEC-16
10	Bodhgaya (2nd Trf.)	220/132	150								DEC-16
11	Dehri (Addl.) S/S	220/132	100								DEC-16
12	Dumraon (GIS) s/s	220/132	480								
13	Karamnasha (New) s/s	220/132	4x100								
14	Korha (New) s/s	220/132	200								
15	Raxaul (New) s/s	220/132	4x100								

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

8	Budella S/S	220/66	320		100	0	0	0	320		DEC-19
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0			
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22
14	R.K. Puram - I (GIS)	220/66	320		100	100	100	100	320		AUG-18
15	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		100	0	0	0			DEC-19
16	Shalimarbagh GIS	220/66	220							MAR-21	
17	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21
18	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18
19	Tughlakabad S/S	220/66	2x160		100	100	100	100	320		FEB-19
20	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17
21	Dev Nagar GIS	220/33	3x100							MAR-20	
22	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17
23	Goplapur S/S	220/33	1x100							MAR-21	
24	Jasola GIS	220/33	320		0	0	0	0			MAR-20
25	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19
26	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19
27	Mehrauli (Replacement) (160-100)	220/33	60		100	51	97	0	460		MAR-19
28	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21
29	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21

30	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21
31	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21
32	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19
33	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16
34	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17
35	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21
36	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20	
37	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100	200		AUG-18
38	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21
39	Zakhira GIS	220/33	3x100							MAR-20	
40	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17
41	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16
42	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100								
---	------------------	--------	-----	--	--	--	--	--	--	--	--

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18	
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18	
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17	
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17	
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17	

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19
2	Saligao	220/33	100							JUL-19	
3	Socorro S/S	220/33	320		0	0	0	0			MAR-17
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500								
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	0								
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	0								
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	0								
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	0								
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	0								
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	0								
7	Achchhalia S/S	400/220	2x315		100	0	0	0			
8	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20
9	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20
10	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16

11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21
13	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17
14	Halvad	400/220	315		100	100	100	100	315		MAR-15
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16
16	Keshod s/s Aug.	400/220	1x160		100	100	100	100	160		MAR-19
17	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21
18	Prantij S/S	400/220	1000		100	0	0	0			MAR-21
19	Sanand (ICT-II)	400/220	1000		100	100	100	100	1000		FEB-19
20	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16
21	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19
22	Achhalia S/s	400/200	1000		100	0	0	0			MAR-20
23	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18
24	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21
25	Chorania S/s	400/200	500		0	0	0	0			MAR-19
26	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20
27	Shapar S/s	400/200	1000		100	0	0	0			MAR-21
28	Soja S/s	400/200	500		0	0	0	0			MAR-18
29	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16
30	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0								
31	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	0								
32	Bays Feeder at Bhogat GIS s/s (2 Nos.)(GEC-I)	400	0								
33	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	0								

34	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	0								
35	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	0								
36	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	0								
37	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	0								
38	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19
39	Asoj (Aug)	220/66	150		100	100	100	100	150		OCT-18
40	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			DEC-19
41	Bagasara S/S	220/66	320		0	0	0	0			MAR-22
42	Bagodara S/s	220/66	320		100	21	0	0			MAR-19
43	Balasinor S/s	220/66	320		0	0	0	0			MAR-22
44	Barejdi S/s	220/66	320		100	0	0	0			MAR-19
45	Bhachunda s/s	220/66	1x160		100	100	100	100	160		MAR-19
46	Bhat (Aug) (2x160-100)	220/66	220		0	0	0	0			MAR-20
47	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20
48	Bil S/s	220/66	320		0	0	0	0			MAR-21
49	Chiloda S/s	220/66	300		100	0	0	0			MAR-19
50	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22
51	Deodar S/s Aug.	220/66	2x80		100	100	100	100	160		MAR-19
52	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20
53	Dhasa S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
54	Gondal S/S	220/66	320		100	0	0	0			MAR-20
55	Halol S/s	220/66	320		0	0	0	0			MAR-21
56	Jambuva s/s (Aug.)	220/66	1x160		100	100	100	100	160		MAR-19
57	Jamnagar (Aug)(160-100)	220/66	60		100	100	100	100	60		JUL-18
58	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20

59	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19
60	Kalawad	220/66	100		100	0	0	0			DEC-19
61	Kangasiyali (Aug.)	220/66	60		100	100	100	100	60		OCT-18
62	Kangsiyali S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
63	Karmsad (Aug.)	220/66	160		100	100	100	100	160		OCT-18
64	Kawant S/s	220/66	160		100	100	100	100	160		AUG-18
65	Kawant S/S 2nd T/F	220/66	1x160		100	100	100	100	160		FEB-19
66	Kerala S/S	220/66	2x100		100	0	0	0			
67	Khajod S/s	220/66	320		0	0	0	0			MAR-21
68	Khambhalia S/S	220/66	320		100	0	0	0			
69	Kosamba S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
70	Lalpar (Aug.)	220/66	60		100	100	100	100	60		OCT-18
71	Maglana S/s	220/66	320		0	0	0	0			MAR-20
72	Makansar S/s	220/66	320		0	0	0	0			MAR-20
73	Mehsana S/s Aug.	220/66	2x80		100	100	100	100	160		MAR-19
74	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19
75	Methoda S/S	220/66	320		0	0	0	0			MAR-22
76	Morbi S/s Aug.	220/66	2x80		100	100	100	100	160		MAR-19
77	Mota S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
78	Moti Gop S/S	220/66	3x160		100	80	75	65			NOV-18
79	Nakhatrana S/s Aug.	220/66	2x80		100	100	100	100	160		MAR-19
80	Navlakhi S/S	220/66	2x100		0	0	0	0			
81	Olpad S/s	220/66	320		100	0	0	0			MAR-21
82	Popada S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
83	Prantij S/S	220/66	2x100		100	0	0	0			
84	Radhanpur (Aug)	220/66	160		100	100	100	100	160		JUL-18

85	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21
86	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20
87	Santej S/s	220/66	200		100	100	100	50	320		OCT-18
88	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19
89	Savarkundla (Aug.)	220/66	60		100	100	100	100	60		OCT-18
90	Shapar S/s	220/66	320		0	0	0	0			MAR-20
91	Suva	220/66	200		100	100	100	100	200		JUN-16
92	Talaja S/S	220/66	320		0	0	0	0			MAR-20
93	Tappar (Aug)	220/66	160		100	100	100	100	160		JUL-18
94	Thavar S/s Aug.	220/66	110		100	100	100	100	110		MAR-19
95	Vadala	220/66	100		100	11	0	0			MAR-13
96	Vartej S/s Aug.	220/66	60		100	100	100	100	60		MAR-19
97	Veraval S/s	220/66	320		0	0	0	0			MAR-20
98	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21
99	Virpore S/s	220/66	320		0	0	0	0			MAR-19
100	Visavadr S/s	220/66	200		0	0	0	0			MAR-18
101	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15
102	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16
103	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/66	480		100	2	1	0			JUL-19
104	Zagadia S/s Aug.	220/66	110		100	100	100	100	110		MAR-19
105	Zalod S/s	220/66	300		100	45	0	0			MAR-20
106	Gatrad S/S	220/132/ 66	3x100		100						MAR-19
107	Agiyol S/s Aug.	220/132	1x100		100	100	100	100	100		MAR-19
108	Asoj S/s Aug.	220/132	1x50		100	100	100	100	50		MAR-19
109	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19
110	Bhat S/s	220/132	300		100	100	100	100	220		JUL-18

111	Godhara S/s Aug.	220/132	1x100		100	100	100	100	100		MAR-19
112	Limbdi (Aug) (150-50)	220/132	1x100		100	100	100	100	100		JUL-18
113	Saria	220/132	100		100	35	65	0			DEC-12
114	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	320		100	2	1	0			JUL-19
115	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15
116	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0								
117	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0								
118	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0								
119	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	0								
120	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	0								
121	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	0								
122	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	0								
123	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	0								
124	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	0								
125	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	0								
126	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	0								
127	Rajula S/s	220	320		0	0	0	0			MAR-19
128	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	0								
129	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	0								

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Daultabad S/s (Aug.)	400/220	1x315		100	100	100	100	315		MAR-19
---	----------------------	---------	-------	--	-----	-----	-----	-----	-----	--	--------

2	Farakhnagar S/s	400/132	630		0	0	0	0			
3	Bakana S/s	220/66	320		0	10	5	0			MAY-20
4	Gurgaon Sec.-52A (Aug.)	220/66	1x160		100	100	100	100	160		OCT-18
5	Gurgaon Sec. -57	220/66	100		100	100	100	100	100		MAY-18
6	Madanpur (Aug.)	220/66	1x100		100	100	100	100	100		OCT-18
7	Panchgaon s/s (Aug.)	220/66	1x160		100	100	100	100	160		DEC-18
8	Rajokheri S/s	220/66	320		0	5	4	0			FEB-20
9	Roj-Ka-Meo	220/66	2x160		100	25	15	5			MAR-19
10	GIS Sector 78 Faridabad S/s	220/33	200		100	25	0	0			NOV-19
11	Prithala S/s	220/33	320		0	0	0	0			
12	RGEC Sonipat S/S	220/33	2x50		100	100	100	100	100		FEB-19
13	Roj-Ka-Meo	220/33	100		100	41	41	6			MAR-19
14	Sector-6 Sonapat (Capacity Addition)	220/33	1x100		100	100	100	100	100		FEB-19
15	Bagun PS (GEC-II)	220/132	200		0	0	0	0			
16	Barhi (GIS) S/S	220/132	1x100		100	100	100	100	100		FEB-19
17	Barula PS (GEC-II)	220/132	200		0	0	0	0			
18	Bastara (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19
19	Bhuna (Aug.)	220/132	1x100		100	100	100	100	100		OCT-18
20	Cheeka S/s	220/132	60		100	100	100	100	60		MAR-19
21	Daukhera PS (GEC-II)	220/132	200		0	0	0	0			
22	Deroli Ahir S/s	220/132	520		0	8	0	0			JAN-20
23	GIS Rai S/s	220/132	520		0	0	0	0			
24	GIS Sector -46 Faridabad S/s	220/132	320		100	81	80	0			APR-19

25	GIS Sector-58 Faridabad S/s	220/132	320		100	10	0	0			MAR-20
26	HSI IDC Rai S/S	220/132	200		0	0	0	0			DEC-19
27	I.A. Hisar (Aug.)	220/132	1x50		100	100	100	100	50		OCT-18
28	Jind s/s (Aug.)	220/132	60		100	100	100	100	60		DEC-18
29	Kaithal (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19
30	Lohari/Jattal S/s	220/132	200		0	0	0	0			
31	Malsari Khera S/s	220/132	260		0	0	0	0			
32	Mehna Khera S/s	220/132	300		100	15	0	0			OCT-19
33	Mohana (Aug)	220/132	1x100		100	100	100	100	100		JUL-18
34	Mund	220/132	1x100		100	100	100	100	100		JUN-18
35	Narwana (Aug.)	220/132	60		100	100	100	100	60		OCT-18
36	Neemwala S/s	220/132	223		100	5	5	0			MAR-20
37	Nissing (Capacity Addition)	220/132	110		100	100	100	100	110		FEB-19
38	Nonand S/s	220/132	520		0	0	0	0			
39	Pahari S/s	220/132	200		0	0	0	0			
40	Rania (Capacity Addition)	220/132	60		100	100	100	100	60		FEB-19
41	Sector-107 GIS Gurgaon S/s	220/132	200		0	0	0	0			
42	Sector -65 GIS Gurgaon S/s	220/132	200		100	80	97	0			MAR-19
43	Sector-69 GIS S/s	220/132	200		100	60	95	0			SEP-19
44	Sector - 85 GIS S/s	220/132	200		100	76	82	0			MAY-19
45	Sector -86 Faridabad S/s	220/132	200		0	0	0	0			
46	Sector - 95 GIS S/s	220/132	200		100	90	92	0			MAR-19
47	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	85	95	0			FEB-19
48	Singhani PS (GEC-II)	220/132	200		0	0	0	0			

49	Sirsa S/s	220/132	1x100		100	100	100	100	100		MAR-19
50	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0			

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18
2	Lahal S/S	400/220	630		100	35	45	10		JAN-18	JUL-19
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18
4	Pragati Nagar (Gumma) S/S	400/220	315		100	96	100	95		JUL-16	DEC-18
5	Wangtoo (GIS) S/S	400/220	630		100	85	85	65			DEC-18
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	0								
7	Heling substation (GEC-I)	220/66	100								
8	Mandhala	220/66	100		0	0	0	0			
9	Sunda S/S (Aug.) (GEC-I)	220/66	100								
10	Barsaini S/S	220/33	63		0	0	0	0		MAR-16	
11	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100								
12	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18
13	Dehan substation (GEC-I)	220/132	2x100								
14	Koti S/S	220/132	200		0	0	0	0			
15	Mazra GIS	220/132	2x100		0	0	0	0			
16	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16
17	Taran tulla (Addl.)	220/132	100		0	0	0	0			
18	Hatkoti Switching Station	220	0		0	0	0	0			
19	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18
20	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5								
21	Tangnu Romai HEP S/S (GEC-I)	132/22	63								

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5								
---	-----------------------	-------	------	--	--	--	--	--	--	--	--

2	Andhra (GEC-I)	66/22	31.5								
3	Hatkoti (GEC-I)	66/22	1x12.5								
4	Nogli (GEC-I)	66/22	10								
5	Pooh GIS (GEC-I)	66/22	1x10								
6	Rukti (Shaung Power House) (GEC-I)	66/22	10								
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10								
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	0								

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/ 132	945		0	0	0	0			
2	Latehar S/S	400/220/ 132	2x315		100	42	55	0			JUN-19
3	GSS Dumka s/s	400/220	630		0	0	0	0			
4	GSS Jasidih s/s	400/220	630		0	0	0	0			
5	GSS Koderma s/s	400/220	2x315		0	0	0	0			
6	GSS Mander s/s	400/220	630		0	0	0	0			

7	Patratu (New) S/S	400/220	2x315		100	45	80	10			JUN-19
8	Chatra S/S	220/132/ 33	400		100	100	100	100			MAR-19
9	Giridih S/S	220/132/ 33	400		100	100	100	100			APR-19
10	Govindpur (New) S/S	220/132/ 33	400		100	100	100	100			APR-19
11	GSS Baliyapur s/s	220/132/ 33	4x100		0	0	0	0			
12	GSS Barkatha s/s	220/132/ 33	4x100		0	0	0	0			
13	GSS Chandrapura s/s	220/132/ 33	4x100		0	0	0	0			
14	GSS Domchanch s/s	220/132/ 33	4x100		0	0	0	0			
15	GSS Gomia/Kathara	220/132/ 33	4x100		0	0	0	0			
16	GSS PTPS (2x150 - 2x50)	220/132/ 33	4x100		0	0	0	0			
17	GSS Topchanchi s/s	220/132/ 33	4x100		0	0	0	0			
18	Hazaribagh s/s	220/132/ 33	4x100		0	0	0	0			

19	Jasidih S/S	220/132/ 33	400		100	85	75	60			APR-19
20	Palojori (Gird) s/s	220/132/ 33	4x100		0	0	0	0			
21	GSS Jadugoda s/s	220/132	3x100		0	0	0	0			
22	GSS Khunti s/s	220/132	3x100		0	0	0	0			
23	GSS Noamundi s/s	220/132	300		0	0	0	0			
24	GSS Simdega s/s	220/132	3x100		0	0	0	0			
25	GSS Tamar s/s	220/132	3x100		0	0	0	0			
26	Jainamore (Bokaro) S/S	220/132	400		100	85	95	85			MAR-19
27	Koderma s/s	220/132	4x100		0	0	0	0			
28	Lohardaga S/S	220/132	2x150		100	60	60	30			JUN-19

29	Ratu	220/132	400		100	100	100	100			
----	------	---------	-----	--	-----	-----	-----	-----	--	--	--

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12
3	Himya	66/11	60		100	30	0	0			JUL-13
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12
5	Khalsi	66/11	60		100	100	100	100			JUL-13
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14
7	Kharu	66/11	60		100	100	100	100			DEC-13
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12
9	Mulbeck	66/11	60		100	100	100	100			SEP-15
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14
12	Establishment of 400 kV switching station at Kishtwar (GIS)	400	0								
13	Alusteng S/S	220/132	320		100	90	95	85	160		JAN-19
14	Budgam (Aug.)	220/132	160								
15	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0			
16	Lassipora S/S	220/132	320		0	0	0	0			
17	Mirbazar (Aug.)	220/132	160		0	0	0	0			
18	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17
19	Zainkote (Aug.)	220/132	3x150			0	0	100	450	DEC-12	MAR-08

20	(PMDP - Jammu) Janipur (Aug) S/S	132/66/3 3	50		0	0	0	0		MAR-19	MAR-18
21	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18
22	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/3 3	30		0	0	0	0		MAR-19	MAR-18
23	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/3 3	50		0	0	0	0		MAR-19	MAR-18
24	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/3 3	60		0	0	0	0		MAR-19	MAR-18
25	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19	
26	(PMDP - Kashmir) Bemina (Aug)(200-150)	132/33	1x50		0	0	0	0		MAR-19	
27	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20	
28	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19	
29	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20	
30	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		100	0	0	0		MAR-20	

31	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19	
32	2 nos. of 132 kV line bays at Samba (GEC-II)	132	0								

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8								
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18
3	Devanahalli	400/220	1500		100	15	2	0			SEP-19
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	OCT-18
5	Doni (Gadag)S/S	400/220	2x500		100	100	100	100	1000		OCT-18
6	Electronic city S/S	400/220	2x500		100	15	0	0			SEP-19
7	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19	
8	Jagalur (Hiremallanahole) S/S	400/220	2x500		100	100	100	100	1000		JAN-19
9	Mylasandra (GIS) S/S	400/220	1x1500		100	35	10	0			NOV-19
10	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000								
11	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500								

12	Tumkur (Vasanthnarsapur) (GEC-II)	400/220	500								
13	Benkikere	220/66	200		100	60	90	80		SEP-17	AUG-18
14	Brindavan Alloys	220/66	2x150		100	0	0	0		SEP-17	JUN-19
15	Channapatna S/S	220/66	1x100								
16	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19
17	Hosadurga S/S	220/66	2x100		100	0	0	0		SEP-17	SEP-19
18	ITI	220/66	2x150		100	90	100	100		SEP-17	NOV-18
19	Jigani (2x150)	220/66	300		100	100	100	100	150	MAR-13	MAR-18
20	Koramangala	220/66	2x150		100	100	100	100		SEP-17	NOV-18
21	Kudligi (Badeladaku) S/S	220/66	200		100	95	100	90		MAY-14	AUG-18
22	Kumbalgodu	220/66	2x150		100	0	0	0		SEP-18	SEP-19
23	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19
24	Mallat (Manvi) S/S	220/66	200		100	100	100	100		AUG-14	JUN-17
25	Manyatha	220/66	150		0	0	0	0			
26	Mittemari S/S	220/66	2x100		100	100	100	100	200	JUL-15	MAR-19
27	Naganathapura (Aug.)	220/66	1x100		100	0	0	0			MAR-19
28	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19
29	Pavagada S/S	220/66	2x100		100	100	100	100	200	JUL-14	DEC-18

30	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	JAN-19
31	Shivanasamudram S/S	220/66	2x100		100	96	100	100			APR-19
32	Somanahalli (Aug.)	220/66	1x100		100	0	0	0			NOV-19
33	Srinivaspura	220/66	100		0	0	0	0		SEP-19	SEP-19
34	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	76	76		SEP-17	MAR-19
35	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19
36	B.Bagewadi (Aug.)	220/110	1x100		100	100	100	100	100		FEB-19
37	Heggunje (Mandarathi) S/S	220/110	2x100		100	5	0	0			NOV-19
38	KB Cross Spare (Aug.)	220/110	1x100		100	100	100	100	100		FEB-19
39	Koppal S/S	220/110	2x100		100	75	100	100			JAN-19
40	Mughalkod S/S (GEC-I)	220/110	2x100		0	0	0	0			
41	Ramasamuda S/S	220/110	2x100								
42	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19
43	Mughalkod S/S (GEC-I)	110/11	2x5								

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500								
2	Kasargode PS (GEC-II)	220/132	600								
3	Manjeri s/s	220/110	2x100		100	30	0	0			JUL-20

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20	
2	Boisar (Northern Corridor) ICT	400/220	2x500		0	0	0	0		MAR-20	

3	Chakan Addl	400/220	1x315		100	0	0	0		MAR-19	
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20	
5	Chandrapur (ICT-II)	400/220	1000		100	100	100	100	1000		FEB-19
6	Chandrapur II S/s (Aug.)	400/220	500		100	100	100	100	500		MAR-19
7	Hinjewadi ICT	400/220	2x500		100	100	100	99	1000	MAR-18	
8	Jejuri Addl ICT	400/220	3x167		100	100	100	100	501	MAR-19	
9	Kalwa s/s (Aug.)	400/220	2x200 2x50		100	100	100	100	500	MAR-18	MAR-19
10	Khorda - ICT	400/220	2x500		0	0	0	0		MAR-22	
11	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18	
12	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22	
13	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18	
14	Bidkin T/f	220/33	1x100							MAR-22	
15	Butibori Addl T/F	220/33	2x50							MAR-21	
16	Chamorshi T/F	220/33	2x25		100	69	20	14		MAR-22	MAY-19
17	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21	
18	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19	
19	Gadchandur Addl T/F	220/33	1x50		100	100	100	100	50		SEP-18
20	Girnare T/F	220/33	2x50							MAR-20	
21	Goregaon Filmcity T/F	220/33	2x100							MAR-20	
22	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20	
23	Hinganghat	220/33	1x100		100	100	100	100	100		AUG-18
24	Hingoli (Repl)T/f	220/33	2x25							MAR-19	
25	Hinjewadi T/F	220/33	2x100							MAR-18	
26	Jeur S/s (Aug.)	220/33	2x25		100	100	100	100	50		MAR-19

27	Karanja s/s	220/33	1x25		100	100	100	100	25	MAR-21	MAR-19
28	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21	
29	Kekatnimbhora s/s (Aug.)	220/33	2x50		100	100	100	100	100	MAR-19	MAR-19
30	Kesurdi MIDC T/F	220/33	1x100							MAR-19	
31	Khandeshwar T/F	220/33	2x50							MAR-20	
32	Kupwad T/F	220/33	1x100							MAR-19	
33	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20	
34	Manjarsumba (Addl)	220/33	25							MAR-18	
35	Nandurbar MIDC T/F	220/33	2x50							MAR-21	
36	Narangwadi T/f	220/33	2x25		0	1	0	0		MAR-20	
37	Ner s/s	220/33	1x25		100	100	100	100	25	MAR-19	MAR-19
38	ONGC Panvel Addl T/F	220/33	1x50							MAR-19	
39	Oni S/s (Aug.)	220/33	1x25		100	100	100	100	25		MAR-19
40	Palghar T/F	220/33	2x50							MAR-19	
41	Parbhani (Addl)	220/33	50		100	100	100	100	50	MAR-18	JUL-18
42	Parbhani S/s (Aug.)	220/33	2x25		100	100	100	100	50		MAR-19
43	Pardi T/F	220/33	2x50							MAR-19	
44	Purti S/S	220/33	1x25		100	100	100	100	25		MAR-19
45	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19	
46	Sayane S/s (Aug. by Trafo Replacement (50-25))	220/33	1x25		100	100	100	100	25		MAR-19
47	Shendra (DMIC) T/f	220/33	1x100							MAR-19	
48	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21	
49	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19	
50	Ulwe Node T/F	220/33	2x50							MAR-20	
51	Wardha Addl. T/F	220/33	1x50		100	100	100	100	50	MAR-19	SEP-18
52	Washi T/f	220/33	2x25		0	0	0	0		MAR-22	

53	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22	
54	Dighi T/F	220/22	2x50							MAR-21	
55	Eon Kharadi T/F	220/22	2x50							MAR-19	
56	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18	
57	Jambhul T/F	220/22	2x50							MAR-18	
58	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19	
59	Pawane T/F	220/22	2x50		0	0	0	0		MAR-20	
60	Temghar Replacement T/F	220/22	1x50		100	70	70	30		MAR-19	
61	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18	
62	Vasai (Addl T/F)	220/22	1x50		100	100	100	100	50	MAR-18	DEC-18
63	Vasai s/s (Aug.)	220/22	1x50		100	100	100	100	50	MAR-19	MAR-19
64	Vashi T/F	220/22	2x50							MAR-22	
65	Virar (East) Kopari T/F	220/22	2x50							MAR-20	
66	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19	
67	Wada-II S/S	220/22	100		100	100	100	100			OCT-15
68	Mankapur S/S	220/132/ 33	2x100+2 x50		100	47	80	9			
69	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100	200	MAR-18	
70	Bhenda s/s (Aug.)	220/132	1x100		100	100	100	100	100	MAR-19	MAR-19
71	Chalisingaon Addl ICT	220/132	2x100		100	90	90	80		MAR-18	MAR-19
72	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22	
73	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21	
74	Chinchwad-II s/s (Aug.)	220/132	2x100		100	100	100	100	200		MAR-19

75	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19	
76	Georai s/s	220/132	150		100	100	100	100	150	DEC-22	MAR-19
77	Girnare ICT	220/132	2x100							MAR-20	
78	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20	
79	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19	
80	Jalkot	220/132	1x100		100	100	100	100	100	MAR-18	JUN-18
81	Jalkot ICT-II	220/132	1x100		100	100	100	100	100	MAR-18	JUL-18
82	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	1x100		100	100	100	100	100	MAR-18	AUG-18
83	Jalna s/s (Aug.)	220/132	1x100		100	100	100	100	100	MAR-18	MAR-19
84	Jeur S/s (Aug. by Trafo Replacement(200-100))	220/132	1x100		100	100	100	100	100		MAR-19
85	Kaulewada S/s (Aug. by Trafo Replacement(200-100))	220/132	1x100		100	100	100	100	100		MAR-19
86	Kekatnimbhora s/s	220/132	2x100		100	100	100	100	200	MAR-19	MAR-19
87	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22	
88	Krishnoor Addl ICT	220/132	1x100							MAR-20	
89	Krishnoor s/s	220/132	1x100		100	99	90	90	25	MAR-21	
90	Kurunda - ICT	220/132	2x100							MAR-21	
91	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20	
92	Malkapur s/s	220/132	1x100		100	100	100	100	100	MAR-19	MAR-19
93	Manjarsumba Addl ICT	220/132	1x100							MAR-21	
94	Manjarsumba ICT	220/132	1x100							MAR-20	
95	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21	
96	Nandgaon Peth (ICT)	220/132	1x100		100	100	100	100		MAR-18	
97	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19	
98	Nandurbar MIDC - ICT	220/132	2x100							MAR-21	
99	Narangwadi s/s	220/132	1x100		100	100	100	100	100	MAR-20	MAR-19
100	Ner (Wاتفالي) - ICT s/s	220/132	2x100							MAR-20	

101	New Pardi S/S	220/132	200		100	100	98	95			
102	Patoda s/s (Aug.)	220/132	2x100								
103	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16
104	Shahada Addl ICT	220/132	1x100		100	100	100	100	100	MAR-18	SEP-18
105	Shevgaon/Pathardi	220/132	2x200							MAR-22	
106	Shevgaon / Pathardi ICT	220/132	2x200		100	75	30	20		MAR-22	
107	SICOM Chandrapur s/s	220/132	1x100		100	100	100	100	100	MAR-18	MAR-19
108	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21	
109	Supa MIDC/Dhotre ICT	220/132	200							MAR-18	
110	Uppalwadi S/S	220/132	2x100		100	100	100	100	200		MAR-19
111	Viroda s/s	220/132	2x100		100	100	100	100	200	MAR-18	MAR-19
112	Wani (Addl ICT - I)	220/132	1x100							MAR-20	
113	Wani ICT	220/132	1x100							MAR-19	
114	Washi ICT	220/132	2x100		0	0	0	0		MAR-22	
115	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22	
116	Yavatmal s/s (Aug.)	220/132	2x25		100	100	100	100	50	MAR-18	MAR-19
117	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19	
118	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19	
119	Palghar ICT	220/100	2x100							MAR-19	
120	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21	
121	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20	
122	Vasai Replacement ICT	220/100	1x100							MAR-19	
123	Vashi - ICT	220/100	2x100							MAR-22	
124	Wadkhal ICT	220/100	1x100		0	0	0	0		MAR-18	

125	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25								
-----	---	-----	------	--	--	--	--	--	--	--	--

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15
2	Ampati S/S (2x25)	132/33	50		100	100	100	100			DEC-18
3	Lad Nongkrem S/S	132/33	40		100	95	95	95			MAR-19
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12

5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15
7	Praharinagar S/S	132/33	25		100	0	0	0			DEC-19
8	Rongkhon (Aug.) S/S	132/33	50		100	95	95	95	15		DEC-18

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (New) s/s	400/220	1x315		100	100	100	100	315	MAR-19	MAR-19
2	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100	315	JUN-18	JUN-18
3	Handia S/S	400/220	630		0	0	0	0			
4	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	49	2	2			MAR-19
5	Sagar (GEC-I)	400/220	630		100	98	53	53		JAN-20	JAN-20
6	Ujjain (GEC-I)	400/220	630		100	93	6	6			FEB-20
7	Kirnapur (Balaghat)	400/132	2x100		100	100	100	100	200		MAR-19
8	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100			
9	Adampur	220/33	100		100	91	23	23			

10	Badwar Rewa Pooling S/s	220/33	300		100	100	55	55	100		MAR-18
11	Barsitadesh Rewa Pooling S/s	220/33	300		100	100	100	100	300		MAR-19
12	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	99	87	87	200		MAR-19
13	Barwaha S/S	220/132	160		0	0	0	0			
14	Betul (Addl.)	220/132	160		100	100	100	100	160	MAY-18	JUN-18
15	Bhopal S/S	220/132	160		0	0	0	0			
16	Chhanera	220/132	2x160		100	100	100	100	320		SEP-18
17	Gandhinagar S/S	220/132	160		0	0	0	0			
18	Gorabazar S/S	220/132	160		0	0	0	0			
19	Gudgaon (GEC-I)	220/132	160		100	100	85	60			JAN-20
20	Hoshangabad S/S	220/132	160		0	0	0	0			
21	Indore S/S	220/132	160		0	0	0	0			
22	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	100	79	50		JUL-19	JUL-19
23	Kanwan New (GEC-I)	220/132	160		100	100	100	100	160	JUL-19	MAR-19
24	Kukshi S/S	220/132	160		100	96	0	0			
25	Nalkheda s/s (GEC)	220/132	320								
26	Ratangarh (GEC-I)	220/132	2x160		100	50	11	11		JAN-20	JAN-20
27	Sailana (GEC-I)	220/132	2x160		100	100	70	70		JUL-19	JUL-19
28	Sendhwa (New) s/s	220/132	160		100	100	100	100	160		JAN-19
29	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0			
30	Susner S/S	220/132	2x160		0	0	0	0			
31	Suwasara (2nd Unit)	220/132	1x160		100	100	100	100	160		SEP-18
32	Suwasara S/S	220/132	160		100	100	100	100	160	JUN-18	JUN-18
33	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	97	45	45			
34	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	96	60	60			

35	Nalkheda(Aug.)	132/33	40		0	0	0	0			
36	Vijaipur (Aug.)	132/33	40		0	0	0	0			

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	315		100	50	40	30		JUN-19	JUN-19
2	Lapanga S/S	400/220	315		100	100	100	100	315	NOV-16	AUG-18
3	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	DEC-19
4	Daspalla	220/33	1x40		100	10	5	0		JAN-20	JAN-20
5	Deogarh	220/33	1x40		100	30	25	20		MAY-19	MAY-19
6	Gobindpalli	220/33	2x20		100	70	60	40		JAN-20	JAN-20
7	Kalimela S/S	220/33	40		100	95	90	75		SEP-19	DEC-19
8	Kasipur S/S	220/33	1x20		100	100	100	100			MAY-19
9	Keonjhar GIS	220/33	2x20		100	100	100	100	40	JUN-17	SEP-18
10	Laxmipur S/S	220/33	20		100	95	95	95			MAY-19
11	Lephripara	220/33	2x20		100	30	20	10		MAY-19	MAY-19
12	Mendhasal (2nd power T/F)	220/33	1x20		100	100	100	100	20		OCT-18
13	Narasinghpur S/S	220/33	2x20		100	100	100	100	40		AUG-18
14	Dhamara S/S	220/132/ 33	200		100	0	0	0			JUN-20
15	Aska S/S	220/132	2x100		100	95	95	95		JUN-17	MAY-19
16	Bargarh S/S (ICT-II)	220/132	160		100	100	100	100	160		JAN-19
17	Cuttack (One Auto T/F)	220/132	1x100		100	100	100	100	100		SEP-18
18	Goda S/S	220/132	2x100		100	85	85	80		MAR-17	JUN-19
19	Jaypatna S/S	220/132	2x100		100	90	90	85		FEB-18	JUN-19
20	Kesinga S/S	220/132	160		100	95	95	80			JUN-19
21	Kiakata	220/132	320		100	20	10	5		JAN-20	JAN-20
22	Kuanrmunda S/S	220/132	200		100	40	45	30			JAN-20
23	Meramundali B GIS	220/132	2x500		100	80	80	60		JUN-19	DEC-19
24	Therubali (3rd Auto T/F)	220/132	1x160		100	100	100	100	160		OCT-18

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0			
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0			
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0			
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0			

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0			
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18
7	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100	100		AUG-18
8	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16
9	Mori (GIS)	220/33	100		0	0	0	0			MAR-18
10	Nogaon	220/33	100		0	0	0	0			MAR-18
11	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17
12	Almora	220/132	200		0	0	0	0			JUN-17
13	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18
14	Extn. at Imlikhera (Pirankaliyar)	220/132	2x100		100	100	100	100	200		FEB-19
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17
16	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17

17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17
18	Pirankaliyar (Imlikhera)	220/132	1x100		100	100	100	100	100		SEP-18

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug.)	400/220	500		100	94	100	94	500	MAR-19	MAR-19
2	Badhni Kalan (New) s/s	220/66	1x100		100	100	100	100	100	DEC-18	DEC-18
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0			
5	Hoshiarpur	220/66	160		100	100	100	100	160		JUL-18
6	Ladowal	220/66	160		100	100	95	95	160	MAR-17	MAR-19
7	Lalru S/S (Replacement of 100 MVA T/F by 160 MVA)	220/66	60		100	100	100	100	60		FEB-19
8	Maur	220/66	1x100		100	100	100	100	100	JUL-18	JUN-18
9	Verpal Repl. (100-50)	220/66	50		100	100	100	100	50		APR-18
10	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0	0	0	0			
2	Akal GSS (Augmentaton 3x500-3x315 MVA) (GEC-I)	400/220	555		0	0	0	0			
3	Bhadia Pooling Station	400/220	945		100	100	100	100	1500		
4	Jaisalmer -2 S/S	400/220	2x200 2x50		100	100	100	100	500		FEB-19
5	Jodhpur s/s (New)	400/220	315		100	100	100	100	315		OCT-18

6	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18
7	Bay (QM) (Feeder)at GSS Jaisalmer-2 (1 No.)	400	0								
8	Bays at Barmer (2 nos.) (GEC-I)	400	0								
9	NPH Jodhpur S/S	220/132/ 33	320		100	100	100	100			JUN-19
10	Bajju S/S	220/132	160		100	0	0	0			
11	Bhadia Pooling Station	220/132	3x160		100	100	100	100			
12	Bhawanimandi S/S	220/132	160		100	100	100	100	160		AUG-18
13	Bherunda S/S	220/132	160		100	100	100	100	160		DEC-18
14	Chatrail S/S	220/132	160		100	0	0	0			
15	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	20	0	0			AUG-19
16	Halasar s/s	220/132	1x160		100	100	100	100	75		OCT-18
17	Hindaun (160-50)	220/132	110		100	100	100	100	110		MAY-18
18	Jalore (160-50)	220/132	110		100	100	100	100	110		MAY-18
19	Kolayat S/S	220/132	160		100	0	0	0			
20	Nawalgarh s/s	220/132	100		100	0	0	0			MAR-19
21	Pokaran S/S	220/132	160		100	0	0	0			
22	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17
23	Undoo S/S	220/132	320		100	0	0	0			

24	Bays at (Feeder) GSS Jaisalmer-2 (2 nos.)(GEC-I)	220	0								
25	Bhadla GSS (Augmentation 50-25 MVA) (GEC-I)	132/33	25		0	0	0	0			

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	45	10	0	0		MAR-19
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21
3	North Chennai PS (GIS)	765/400	3000		0	40	0	0		SEP-18	MAR-20
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22
5	Edayarpalayam	400/230/ 110	2x315+3 x200		0	0	0	0		SEP-18	
6	Guindy (GIS)	400/230/ 110	630		0	90	40	50		SEP-19	DEC-19
7	Korattur (GIS)	400/230/ 110	1030		0	0	0	0		SEP-19	AUG-20
8	Mylapore/Taramani	400/230/ 110	1030		0	0	0	0		SEP-19	MAR-20
9	Pavoorchatram (Tennampatty)	400/230/ 110	2x315+2 x100		100	100	100	100			MAY-19
10	Thennampatty	400/230/ 110	2x315+2 x200		100	100	100	100		SEP-17	OCT-18
11	Vellalaviduthi	400/230/ 110	1030		0	5	0	0		SEP-18	DEC-19
12	Vellalaviduthi (Pudukkottai)	400/230/ 110	2x315+2 x100		100	0	0	0			SEP-19
13	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III)	400/230	2x500		0	0	0	0			

14	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22
15	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22
16	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20
17	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20
18	Selvapuram	400/230	1030		0	0	0	0		SEP-20	OCT-19
19	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22
20	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20
21	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17
22	Thappagundu s/s	400/110	3x200		100	100	100	100	600		OCT-18
23	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	OCT-18
24	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	0								
25	Bays at Palavadi s/s (2 Nos.)	400	0								
26	Pugalur and North Trichur HVDC Terminal	320	2000		0	0	0	0		APR-20	
27	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18
28	Anuppankulam (Addl. T/F)	230/110	60		100	100	100	100	60		OCT-18
29	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18
30	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0			
31	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20
32	Gummidipoondi (IIIrD Auto)	230/110	1x100		100	100	100	100	100		FEB-19
33	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18
34	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20
35	Kancheepuram	230/110	100		100	100	100	100	100	AUG-17	SEP-18
36	Karuppur	230/110	200		0	25	0	0		SEP-19	MAR-19

37	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19
38	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20
39	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19
40	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21
41	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19
42	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19
43	Mondipatty (Addl Auto T/F)	230/110	2x40		100	100	100	100	80		SEP-18
44	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19
45	Neyveli S/S	230/110	480		100	100	100	100	480	APR-17	OCT-18
46	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20
47	Porur (Addl T/F)	230/110	2x50		100	100	100	100	100		OCT-18
48	Porur GIS	230/110	100		100	100	100	100	100	APR-16	JUL-18
49	Pudukkottai (Aug) (160-100)	230/110	60								
50	Pudukkottai (2x100 to 3x160)(GEC-I)	230/110	280		0	0	0	0			
51	Samayanallur S/S	230/110	2x100		100	80	40	0			AUG-19
52	Sankarapuram S/S	230/110	200		0	40	30	20			AUG-19
53	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19
54	Sembatty (Aug)(160-100) (GEC-I)	230/110	60		100	100	100	100	60		JUL-18
55	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19
56	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20
57	Thiruchuli (II Auto trfo.)	230/110	1x100		100	100	100	100	100		MAR-19
58	Thiruchuli (III Auto trafo.)	230/110	1x100		100	100	100	100	100		MAR-19
59	Thirupattur S/S	230/110	200		0	80	0	0			JUN-19
60	Thiruvannamiyur	230/110	200		15	0	0	0		SEP-18	MAY-19

61	Thiruvannamalai (Enhancement from 100 MVA to 160 MVA)	230/110	60		100	100	100	100	60		MAR-19
62	Thuvakudy S/S	230/110	200		100	40	0	0		APR-17	OCT-19
63	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	MAR-19
64	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	NOV-19
65	Uddanapally S/S	230/110	200		100	98	100	95		APR-16	MAR-19
66	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21
67	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120		0	0	0	0			
68	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18
69	Central (CMRL) (2x100)	220/110	2x100		100	100	100	100	200		AUG-18
70	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15
71	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19
72	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17
73	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0			
74	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	100	100	90		SEP-18	MAR-19
75	Thiruvannamalai (Addl.)	220/110	1x160		100	100	100	100	160		AUG-18

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945								
2	Uravakonda (GEC-I)	400/220	1000								
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	0								
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	0								
5	Chilakaluripeta S/s (2x500MVA)	400/220/ 132	1000		0	0	0	0		AUG-19	AUG-20
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	0								
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21

9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20
10	Eluru S/s	400/220	630		0	0	0	0		AUG-18	AUG-20
11	Garividi (Marala)	400/220	630		100	100	100	100		AUG-18	MAR-18
12	Hindupur (GEC-I)	400/220	315								
13	Hindupur s/s (1st ICT)	400/220	315		100	100	100	100	315	OCT-17	OCT-18
14	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20
15	Kalikiri	400/220	630		100	100	100	100	630	SEP-17	JUN-18
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21
17	Mailavaram (GEC-II)	400/220	3x315								
18	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18	MAR-20
19	NP Kunta - ICT-4 (GEC-II)	400/220	500								
20	NP Kunta PS(GEC-II)	400/220	1x1500								
21	Podili s/s (1st ICT)	400/220	315		100	100	100	100	315	AUG-17	OCT-18
22	Rachaganneru S/s	400/220	630		100	70	60	40		AUG-18	MAY-19

23	Sattenapalli ICT-III	400/220	315		100	100	100	100	315		MAY-18
24	Talaricheruvu S/s	400/220	945		100	95	95	95		AUG-18	MAR-19
25	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20
26	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	AUG-20
27	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	0								
28	Bays at Kurnool S/S (2nos.)	400	0								
29	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60								
30	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60								
31	Betamcherla(GEC-I)	220/132/ 33	2x160								
32	Chakrayapet	220/132	200		100	2	0	0			MAR-17
33	Gollapuram	220/132	200		100	80	90	85			MAY-17
34	Pampanur Tanda(GEC-I)	220/132	2x160								
35	Penukonda(GEC-I)	220/132	2x160								
36	Porumamilla	220/132	200		100	95	95	95			AUG-16
37	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17
38	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16
39	Bay Extn. at Hindupur s/s (GEC-I)	220	0								
40	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	0								
41	Bay Extn. at Tadipatri s/s (GEC-I)	220	0								
42	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	0								
43	Bay Extn. at Penukonda s/s (GEC-I)	132	0								

44	Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)	132	0								
----	--	-----	---	--	--	--	--	--	--	--	--

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Kethireddypally	400/220/ 132	630		100	100	100	100	630	MAR-18	DEC-18
2	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17	
3	Julurupadu S/S	400/220	630		100	100	100	100	630		AUG-18
4	Malkaram (4th -ICT)	400/220	1x315		100	100	100	100	315		DEC-18
5	Nirmal ICT-III	400/220	315		100	100	100	100	315		AUG-18
6	Nirmal S/S	400/220	630		100	100	100	100	630		AUG-18
7	Ramadugu (2x500 MVA)	400/220	2x500		100	30	90	10			JUL-19
8	Shankarpally	400/220	500		100	100	100	100	500		OCT-18
9	400kV Suryapet Bay Extensions	400	0								
10	Chandulapur LI	400	500		0	0	0	0		NOV-17	
11	Choutuppal	400	1x1500		0	0	0	0		JUN-20	
12	Damacherla	400	1500		0	0	0	0		SEP-18	
13	Jangaon	400	500		100	58	75	75		AUG-18	
14	Julurupadu 2nos 400kV bay	400	0							SEP-17	
15	Mydaram LI	400	1120		0	0	0	0		NOV-17	
16	Narlapur LI	400	1440		0	0	0	0		SEP-18	
17	Ramachandrapuram	400	1000		0	0	0	0		SEP-18	
18	Ramadugu LI	400	1120		0	0	0	0		NOV-17	
19	Tippapur LI	400	480		0	0	0	0		NOV-17	
20	Tukkapur LI	400	400		0	0	0	0		NOV-17	
21	Uddandapur LI	400	900		0	0	0	0		SEP-18	
22	Vattem/Karvena	400	1440		0	0	0	0		SEP-18	
23	Yedula LI	400	1260		0	0	0	0		SEP-18	
24	Yellampalli LI	400	945		0	0	0	0		NOV-17	

25	Bonguloor S/S	220/132/ 33	200		0	0	0	0			
26	Huzumagar S/S	220/132/ 33	200		100	0	0	0			MAR-17
27	Jadcherla S/S	220/132	200		0	0	0	0			
28	Jangaon S/S	220/132	200		100	0	0	0			
29	Kethireddypalli (2 nos of 220/132MVA PTRs)	220/132	2x100		100	100	100	100	200		JAN-19
30	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18
31	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17
32	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17	
33	Banswada	220	200		0	0	0	0		NOV-17	
34	Borampet GIS	220	480		0	0	0	0		DEC-17	
35	Chanchalguda	220	200		0	0	0	0		SEP-18	
36	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17	
37	Husnabad GIS	220	200		0	0	0	0		MAY-18	
38	Kachavanisingaram	220	200		0	0	0	0			
39	Kallur GIS	220	200		0	0	0	0		SEP-17	
40	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17	
41	Kothur	220	320		0	0	0	0		SEP-17	
42	Lakshmidhevipalli LI SS	220	240		0	0	0	0		SEP-17	
43	Madugula	220	200		0	0	0	0		MAY-17	
44	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17	
45	Nagarkurnool	220	2x100		0	0	0	0		JUN-17	
46	Peddagopati GIS	220	200		0	0	0	0		NOV-17	
47	Raidurg	220	300		0	0	0	0		SEP-17	
48	Renjal GIS	220	200		0	0	0	0		NOV-17	
49	Sundilla LISS	220	400		0	0	0	0		SEP-17	
50	Toopran	220	2x100		0	0	0	0		SEP-17	

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000		0	0	0	0			NOV-20
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20
4	Azamgarh (Aug) T/F-II (500-315)	400/220	185		100	100	100	100	185		FEB-19
5	Badaun (Aug) T/F- II (200-160)	400/220	1x40		100	100	100	100	40		MAR-19
6	Banda (New) ICT-II	400/220	315		100	100	100	100	315		APR-18
7	Basti GIS	400/220	2x500+2 x200		100	15	0	0		JUL-19	MAR-20
8	Firozabad S/s	400/220	1000		100	0	0	0			MAR-21
9	Gonda	400/220	2x315		100	100	100	100			
10	ICT at Harduaganj Extn	400/220	630		100	0	0	0			MAR-20
11	Jaunpur S/s	400/220	630		100	10	0	0			MAR-21
12	Moradabad (Aug.) (500-315) ICT-II	400/220	185		100	100	100	100	185		APR-18
13	Obra-BTPS (Aug.) (315-240)	400/220	75		100	100	100	100	75		APR-18
14	Obra -BTPS (Aug.) ICT-II (315-240)	400/220	75		100	100	100	100	75		MAY-18
15	Panki Kanpur (Aug) T/F- II (315-240)	400/220	75		100	100	100	100	75		MAR-19
16	Raebareli S/s	400/220	630		100	0	0	0			MAR-21
17	Rasra S/s	400/220	630		100	15	0	0			NOV-20
18	Sambhal (Aug) T/F- II (160-100)	400/220	60		100	100	100	100	60		MAR-19
19	Sarojininagar Lucknow (Aug) T/F- I (500-315)	400/220	185		100	100	100	100	185		MAR-19

20	Shamli S/s	400/220	1000		100	5	0	0			DEC-20
21	Simbholi S/s	400/220	1000		100	10	0	0			NOV-21
22	Tanda TPS	400/220	2x315		100	100	100	80	315		
23	Panki Kanpur (Aug.) T/F-I	400/200	75		100	100	100	100	75		OCT-18
24	Basti (Aug) T/F-II (200-160)	400/132	1x40		100	100	100	100	40		FEB-19
25	Masauli (Prayagraj) (New) T/F-I	400/132	2x100		100	100	100	100	200		FEB-19
26	Masauli Prayagraj (New) T/F-II	400/132	2x100		100	100	100	100	200		MAR-19
27	Gomti nagar Lucknow (Aug.) T/F-IV	220/33	60		100	100	100	100	60		OCT-18
28	Kanpur Road (Lucknow New)	220/33	120		100	100	100	100	120		APR-18
29	Kanpur Road Lucknow (New) T/F-III	220/33	60		100	100	100	100	60		OCT-18
30	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100	60		JUN-18
31	Morti (New) - ICT-II	220/33	60		100	100	100	100	60		AUG-18
32	Rookhi Bulandshahar (New) T/F-I	220/33	60		100	100	100	100	60		DEC-18
33	Hapur (New)	220/132/ 33	2x160		100	100	100	100	320		AUG-18
34	Amethi S/s	220/132	320		100	80	85	80			APR-20
35	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21
36	Bachrawan Raebareli (New) ICT-I	220/132	160		100	100	100	100	160		MAY-18
37	Baghpat (Aug.) (160-100)	220/132	60		100	100	100	100	60		MAY-18
38	Bah Agra (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		MAR-19
39	Banda (Aug) T/F-I (200-160)	220/132	2x20		100	100	100	100	40		FEB-19
40	Bansi (New) ICT-II	220/132	1x100		100	100	100	100	100		JUL-18
41	Bansi Siddharthnagar (Aug) T/F-I	220/132	60		100	100	100	100	60		OCT-18
42	Bansi Siddharth nagar (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		MAR-19
43	Barabanki (New)	220/132	320		100	100	100	100	320		APR-18
44	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320		100	100	80	80	160		MAY-20
45	Ghazipur (Aug) T/F-II (160-100)	220/132	60		100	100	100	100	60		FEB-19

46	Hardoi (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		MAR-19
47	Hardoi Road (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		FEB-19
48	Hata Kushinagar (New) T/F-I	220/132	1x100		100	100	100	100	100		OCT-18
49	Jhusi Prayagraj (Aug.) (200-160)	220/132	1x40		100	100	100	100	40		JAN-19
50	Kanpur Dehat (New) 160 MVA (100 MVA T/F already energized in May -18).	220/132	60		100	100	100	100	60		FEB-19
51	Maath Mathura (New) T/F-I	220/132	1x160		100	100	100	100	160		FEB-19
52	Madhuvan S/S	220/132	160		100	90	85	80			JUN-19
53	Mirzapur (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		MAR-19
54	Muradnagar Ghaziabad (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		FEB-19
55	Neebkarori Farrukhabad (New) T/F-II	220/132	1x100		100	100	100	100	100		SEP-18
56	Orai (400) Jalaun (Extension) T/F- I	220/132	2x80		100	100	100	100	160		MAR-19
57	Pahari (Chitrakoot) (New) T/F-I	220/132	1x100		100	100	100	100	100		FEB-19
58	Pratap Vihar S/S	220/132	1x160		100	90	85	80			MAY-19
59	Rampur s/s (Aug. (160-100)	220/132	60		100	100	100	100	60		JAN-19
60	Rukhi (New) ICT-I	220/132	160		100	100	100	100	160		JUL-18
61	Saharanpur (Aug) T/F-I (200-160)	220/132	1x40		100	100	100	100	40		FEB-19
62	Sarh Dehat (Aug.) (160-100)	220/132	60		100	100	100	100	60		JAN-19
63	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100	100		MAY-18
64	Sarh (Kanpur Dehat New) T/F-II	220/132	160		100	100	100	100	160		SEP-18
65	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100	160		APR-18
66	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	100	80	75			
67	Shamli S/S (Aug) Additional T/F	220/132	1x100		100	100	100	100	100		JAN-19
68	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100	100		MAY-18
69	Simbhaoli Ghaziabad (Aug) T/F-II	220/132	2x20		100	100	100	100	40		SEP-18
70	Siyana ICT-I	220/132	1x160		100	100	100	100	160		AUG-18
71	Sohawal (Aug.) (160-100) ICT-I	220/132	60		100	100	100	100	60		APR-18

72	Unnao (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		MAR-19
73	Faridpur (Bareilly) S/s	220	320		100	10	0	0			DEC-20
74	Fatehgarh or Kannauj S/s	220	320		100	0	0	0			AUG-20
75	Hamirpur S/s	220	320		100	0	0	0			
76	Kasganj S/s	220	320		100	25	40	10			NOV-19
77	Khatauli S/s	220	320		100	0	0	0			NOV-20
78	Kiraowli S/s	220	320		100	0	0	0			SEP-20
79	Lakhimpur s/s	220	320		0	0	0	0			MAR-21
80	Maharajganj S/s	220	320		100	10	0	0			JUL-20
81	Saharanpur New s/s	220	320		100	0	0	0			SEP-20
82	SGPGI Road S/s	220	320		0	0	0	0			MAR-21
83	Tajpur S/s	220	320		100	0	0	0			SEP-20
84	Tundla S/s	220	320		100	0	0	0			SEP-20
85	Varanasi Cantt. S/s	220	180		0	0	0	0			
86	Vasundhara S/s	220	320			0	0	0			MAR-21
87	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	0								
88	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	0								
89	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	0								

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20
3	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20
4	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22
5	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21
6	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17
7	New Town AA-III	220/33	50		100	100	100	100	50		AUG-18

8	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20
9	Bankura PS (GEC-II)	220/132	200								
10	Barasat Aug.	220/132	160		0	0	0	0			MAR-21
11	Barasat GIS	220/132	320		100	100	100	100	320		MAY-18
12	Baruipur GIS	220/132	320		100	3	0	0			JAN-20
13	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22
14	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20
15	Dharampur	220/132	160		0	0	0	0			MAR-18
16	Domjur 220kV (Aug) (160-100)	220/132	60		100	100	100	100	60		FEB-19
17	East Mednipur PS (GEC-II)	220/132	200								
18	Egra Aug.	220/132	160		0	0	0	0			MAR-20
19	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20
20	Gazol Aug.	220/132	160		0	0	0	0			MAR-22
21	Gazol GIS	220/132	320		100	65	95	65			MAR-19
22	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20
23	Kotasur GIS	220/132	320		0	0	0	0			MAR-20
24	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18
25	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19
26	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20
27	Mayapur GIS	220/132	100		0	0	0	0			MAR-21
28	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19
29	New Sagardighi S/S	220/132	320		100	100	100	100	320		JAN-19
30	New Town AA-IIC GIS	220/132	320		100	92	82	55			DEC-19
31	New Town AA-III (Aug.)	220/132	160		100	100	100	100	160		JAN-19
32	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22
33	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21
34	Rejinagar GIS	220/132	320		100	99	98	98			APR-19

35	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19
36	West Mednipur PS (GEC-II)	220/132	200								

ddddddddddddd

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning	
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18	
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18	
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19
5	1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)	400	0								
6	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	0								
7	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19	
8	Fatehgarh (PS) (with a provision to upgrade at 765 kV level) (F-BTL-TBCB)	400	0								
9	GSS Ranpur Kota S/S	220/132/33	2x100+1x10		100	100	100	100	210		FEB-19

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	47	60	0	0	NOV-19	
2	240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rainandgaon with NGR (WKTL -TBCB)	765	0								
3	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19	
4	4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17

Report generated through NPP

08-04-2019 15.00 a

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning	
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	New Kohima S/s (K-MTL-TBCB)	400/220	2x500							JUL-20	
2	2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB)	400	0								

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16
---	-----------	---------	-----	--	---	---	---	---	--	--	--------

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85			
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--

2	Aurai s/s	400/220	630		77	21	24	0			
3	Sultanpur Road s/s	400/220	1000		100	12	17	0			

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		100	69	95	19		JUL-19	JUL-19
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	44	96	7		MAY-19	APR-19
4	P.K. Bari S/S (NER-II TL- TBCB)	400/220	2x315		90	40	91	2		JUL-20	JUL-19

Report generated through NPP

08-04-2019 15.00 a

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning	
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

5	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	66	97	21		MAY-19	APR-19
6	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	43	89	8		SEP-19	MAY-19
7	Surajmaninagar (NER-II TL -TBCB)	400/220	2x315		90	24	82	0			JUL-19
8	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0			JUN-20
9	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Suraimaninagar(NER-IITI -TBCB)	400	0							JUL-20	
10	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18	
11	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18	
12	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	0							MAY-19	
13	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL)atAGTPP(NEEPCO)swyd(NER-IITI -TBCB)	132	0							MAR-20	
14	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL)atPK Bari(TSECL)s/s(NE	132	0							MAR-20	
15	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar(Zebra)line atItanagar(NER-IITI -	132	0							MAR-20	
16	2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)	132	0								

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------

Report generated through NPP

08-04-2019 15.00 a

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning	
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0			
---	---------------	---------	------	--	---	---	---	---	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98			
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--

Report generated through NPP

08-04-2019 15.00 a

31-MAR-2019

Remarks

13.

400KV infrastructure is ready and its 220KV infrastructure is under construction.

Order placed on 06.11.18. Contract Agreement signed on 28.11.18. Kick off meeting held on 07.12.18. Bar chart submission being persuaded. Soil testing and survey completed. Sub-vendor for civil works of GIS & control room building finalized.

Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days and delivery schedule extended till 15.02.19

Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed. Tendering under process.
--

Yet to be awarded.
Yet to be awarded.
Yet to be awarded.

Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Award placed. Work under progress.
land yet to be handed over by Distt. Administration.
E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for <u>placement of award</u>
E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for <u>placement of award</u>
E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for <u>placement of award</u>
E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for <u>placement of award</u>

Land identified,Price negotiation underway.
Yet to be awarded.
Yet to be acquire.
Yet to be awarded.
Yet to be awarded.
Yet to awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
land acquisition under progress
Yet to be awarded.

Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
land acquisition under progress
Yet to be awarded.
land acquisition under progress
Yet to be awarded.
land acquisition under progress
Yet to be awarded.
Yet to acquire
land not yet finalized due to forest clearance issue.
Yet to be awarded.
Yet to be awarded.
Land identified and is under finalization

[illegible]

E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award
Yet to be awarded.
land available
land available
acquisition under process
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.

Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.
Yet to be awarded.

Work under progress.
Award placed in Oct'15. Work under progress.
Commissioned 02/19.
Work under progress.
Award placed in Apr'16. Work under progress.
Award placed in Apr'16. Work under progress.
Award placed in Aug'16. Supply, civil work & erection under progress.

Commissioned 03/19 (Late Reported).
Work under progress.
Award placed in Dec'16. Work under progress.
Commissioned 10/18.
Award placed in Mar'17. Engg. in progress..
Commissioned 01/19.
Award placed in Mar'17.
Commissioned in Mar'16.
Award placed in Sep'17. Work under progress.
Supply, civil work & erection under progress. 400KV portion commissioned.
Commissioned in Dec'15.
Award placed in Sep'17. Work under progress.
Civil work, supply & erection under progress.
Commissioned 04/18.
Commissioned 04/18.
Commissioned 08/18.
Civil work, supply & erection under progress.
Commissioned 06/18.
Award placed in Mar'17. Engg., supply & civil work under progress.

work under progress.
Award placed in Mar'16.
Award placed in Mar'16. Engg. in progress.
Commissioned in May'15.
Award placed in Apr'16. Work under progress.
work under progress. Completion matching with associated line.
Engg. supply, civil works & erection under progress. Completion matching with line.
Work under progress.
Work under progress. Completion matching with line.
Works under progress. Completion matching with line.
Award placed in Aug'13. Work under progress.
Commissioned 06/18.
Both ICT's commissioned in Mar'17
Sub station commissioned along with both ICT's in Jan'14. Balance works under progress. Commissioning matching with line.
Deleted in Scope.
Commissioned in Jun'15.
Bays available/ ready. Commissioning matching with line.
Work under progress.

Work under progress.
Bay commissioned in March 2017.
Bay commissioned in April 2017.
Bay commissioned.
Work under progress.
work under progress.Works on halt due to non-availability of S/D. Now work under progress.
Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
Bay commissioned.
Work under progress. Completion matching with line.
Bay ready. Commissioning matching with line.
One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17
Work under progress. Completion matching with line.
Commissioned in Mar'17.
Bay commissioned in Aug'15.
Bay commissioned in Mar'17.
Bay commissioned in Mar'17.
Bay commissioned.
Work under progress.
Completion matching with line.
Bay commissioned .
Works under progress.
Commissioning matching with line.

Commissioning matching with line.
Award placed in Aug'15. Work under progress.
Work completed. Commissioning matching with line.
Balance work under progress.
Award placed in Dec'14. Work under progress.
Work under progress. Completion matching with line
Bay commissioned in Oct'16.
Bay completed. Commissioning matching with line.
Bay commissioned.
Award placed in Oct'15. Engg. in progress.
Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL
Bay commissioned in Oct'16.
work under progress.
Award placed in Jun'15. work under progress.
work under progress.
Work almost completed, completion matching with line.
Bay commissioned in Dec'16
Bay commissioned in Mar'17.
Bay completed. Commissioning matching with line.
Work under progress.

After resolution of ROW issue of LILO line at Yelahanka S/stn.
Award placed in Dec'16. Work under progress..
Award placed in Aug'16. Supply, civil work & erection under progress.
Charged in Feb'19. Commissioning matching with 400 kV D/C Mundra - Bhuj line. Generation at Bhuj delayed. (Ant. By Mar'19)
Commissioned 05/18.
Engg., supply, civil work and erection under progress.
Award placed in Mar'18. Engg. in progress.
Commissioned (Late Reported).
Commissioned 11/18.
Commissioned 06/18.
Commissioned 03/19.
Land acquired in Aug'16. Award placed in Dec'16. Engg., supply, civil work & erection under progress.
Award placed in Dec'17. Engg. in progress.
Award placed in Dec'17. Work under progress.
Commissioned 09/18.
Commissioned in Jun'18.
Award placed in Mar'17. Work under progress.
Commissioned 01/19.
Commissioned 09/18.
Award placed in Mar'17. Engg. and civil work under progress.
Award placed in Dec'17. Work under progress.
Award placed in Dec'17. Work under progress.

Award placed in Jun'17. Engg. & civil work under progress.
Commissioned 09/18.
Award placed in Mar'17. Engg., supply and civil work under progress.
Award placed in Jan'16. work in progress.
Award placed in Aug'16. work under progress.
Commissioned in Feb'16.
Commissioned in May'16.(under TBCB rout).
Award placed in Aug'16. Work under progress.
under deposit work basis by APTRANSCO. Ready for charging.
Work under progress.
Award placed in Aug'16. Work under progress.
Bat commissioned in Oct'16.
Work completed. Matching with TBCB line.
Work under progress.
Award placed in Apr'16. Work under progress.
Award placed in Aug'16. work under progress.
Award placed in Jan'16. Work under progress.
Award placed in Sep'15. Work under progress.
Award placed in Aug'16. Engg. in progress.
Award placed in May'16. Work under progress.
Work under progress.

"Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlier proposed to be deleted from scheme. Now transportation via different route &
Commissioned 06/18.
Commissioned 03/19.
Award placed in Mar'17. Civil work under progress.
Commissioned 11/18.
Commissioned 06/18.
Commissioned 05/18.
Commissioned in Nov'15.
Boths ICT's commissioned in Mar'17.
Commissioned 03/19.
ICT commissioned in oct'13.
Additional scope added in this element in 1st SCM of NER held on 29.11.18.
Commissioned 04/18.
"Sub station is ready. Commissioning matching with LILO line (under ROW). Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical. "
Award placed in May'18. Engg. in progress.
Commissioned 07/18.
Commissioned 02/19.

ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) expected in Mar'19
Commissioned 02/19.
Rajghat S/stn. anuled. Additional bays at Maharanibag in place of Rajghat S/S . Award placed in Jan'18. Civil work under progress
Commissioned.
Award placed in Mar'17. Engg. supply & civil work under progress.
Commissioned 02/19.
Award placed in Mar'18. Engg. in progress.
Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.
Award placed in Feb'18. Engg. in progress.
ICT commissioned in Oct'15.
Work stopped due to disturbance in Kashmir since 07.08.16
Commissioned in Dec'16
Commissioned in Nov'16
Commissioned 06/18.
Commissioned 11/18.
Commissioned 10/18.
Commissioned 07/18.
Sub station completed in Jun'16. Commissioned in Jul'16.
Commissioned.
Commissioned 06/18.

Sub station commissioned in march '18.
Award placed in Jul'16. Engg. in progress.
Award placed in Jul'16. Work under progress.
Commissioned 12/18.
Commissioned 07/18.
Commissioned 01/19.
work under progress.
Work under progress.
Work under progress.
Award placed in Mar'17. Engg. in progress.

Work under progress.
Work under progress.
Award placed in Mar'17. Work under progress.
Work of down stream line yet to be taken up by UT Chandigarh.
Work under progress. Efforts being made for commissioning earlier .
Not in scope in POWERGRID.
Bay commissioned.
work under progress.
Award placed in Mar'18. Engg. in progress.
Award placed in Dec'17. Work under progress.
Engg., supply, civil work and erection under progress.
Spare supply Completed in Jun'18.
Award placed in Dec'17. Work under progress.
Award placed in Mar'18. Engg. in progress.
Award placed in Feb'18. Engg. in progress.

ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15.
ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
Completed on 28.11.18.
Commissioned in Jul'18.
supply of spare ICT completed in Jun'18.
ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
Commissioned in Jun'17.
Charged in Jun'17.

The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work.
NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA)
The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.

completed
SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
97% completed.
One Transformer is erected.
" Civil & other field work is in progress. Overall Progress 55%, Control Room-Columns, Cble Trench done. Transformer supplied "
Charged on 30.01.2018.

"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya "
80 percent completed
All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018
Completedand charged on 10.03.2018

Tender floated on 08.01.2019
M/s BGCL
M/s BGCL
M/s BGCL
work under progress
2x160 MVA & 1x50 MVA Transformer commissioned & charged
Commissioned in August 2015
yet to be commissioned
3x150 MVA transformers are in service from 2014
(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
M/s BGCL
NOA issued on 21.01.2019.
NOA issued on 21.01.2019.
NOA issued on 21.01.2019.

Work under progress.
Commissioned (Late Reported).
Failed during S C test. Under repair.
Commissioned 07/18.
Commissioned 11/18.
Commissioned 10/18 (Late Reported).
work under progress.
work under progress.
Commissioned 07/18.
Commissioned 09/18 (Late Reported).
work under progress.

--

--

The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only

Legal opinion is being sought to terminate the contract and encashment of CPG.
Commissioned 05/18 (Late Reported).
Commissioned (Late Reported).
1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018.

Commissioned 05/18 (Late Reported).
1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017
Both 220 kV bays commissioned on 02.11.2016
1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

--

Completed and equipment testing in progress
Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
Proposals have been forwarded to Government. The approval is awaited from Finance Department.
Work in progress.
Proposals have been forwarded to Government. The approval is awaited from Finance Department.

--

Yet to do NIT
Initial Stage.
WIP
Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.

LAQ under progress
WIP
Commissioned
Commissioned
charged on Dt: 26.08.16
Commissioned 03/19 (1x160+3x100-3x100).
Yet to do NIT
Yet to do NIT
Commissioned (Late Reported).
02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16
WIP
Yet to do NIT
Same as Sanand; WIP
LAQ under progress
Yet to do NIT
Price bid under acceptance
Commissioned

WIP
Commissioned 10/18.
NIT done on 23.10.17; Price Bid Opened; Under approval
LAQ under process
Tender for SCADA on web. Tender for Erection package estimate approved.
LAQ under progress
Same as Gatrad
Commissioned 02/19 (Late Reported).
Tender on WEB
LAQ under progress
NIT to be done
NIT to be done
Commissioned 03/19 (1x160+3x100- 3x100).
Substatio name is replace with Gatrad
Commissioned 03/19 (2x160- 1x160+1x100).
Yet to do NIT
LAQ under progress
Commissioned 03/19 (1x160+1x100- 1x100) (Late Reported).
Commissioned 07/18.
WIP.

WIP
WIP
Commissioned 10/18.
Commissioned 03/19 (2x160+1x100-1x160+2x100).
Commissioned 08/18 (Late Reported).
Commissioned 08/18.
Commissioned (Late Reported).
Yet to do NIT
Commissioned 03/19 (1x160+1x100-2x100).
Commissioned 09/18 (Late Reported).
Commissioned 03/19 (1x160+1x100-1x100).
Commissioned 03/19 (1x160+3x100-3x100).
Commissioned 03/19 (2x160+1x100-1x160+2x100).
WIP.
Commissioned 03/19 (Late Reported) (1x160+2x100-2x100).
Dropped
NIT to be done
Commissioned 03/19 (1x160+1x100-2x100).
Yet to do NIT
Commissioned 07/18.

LAQ under process
NIT to be done for electrical works
Except testing all work completed. Line work under progress.
Commissioned 09/18 (Late Reported).
Commissioned
LAQ under process
Commissioned 07/18.
Commissioned 03/19 (1x160+2x100-2x100+1x50).
WIP
Commissioned 03/19 (Late Reported) (2x160+1x100-1x160+2x100).
Commissioned
Commissioned
WIP.
Commissioned 03/19 (Late Reported) (2x160+2x50-1x160+3x50).
NIT to be done for electrical works
Tender on WEB
Commissioned 03/19 (1x150+2x100-2x100+1x50).
Commissioned 03/19 (Late Reported) (4x150-3x150+1x100).
NIT done on 23.10.17; Price Bid Opened; Under approval
Commissioned 04/18 (Later Reported).

Commissioned 03/19 (Late Reported) (1x150+2x100+1x50-2x100+2x50).
Commissioned 05/18(Late Reported).
Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
WIP.
Commissioned

Commissioned 03/19.

Work yet to be initiated
Work awarded to M/s HPL JV Salasar. Work under Process.
Commissioned 10/18.
Commissioned 04/18 (Late Reported).
Commissioned 10/18.
Commissioned 06/18 (Late Reported).
The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. The work is yet to be started.Site handed over to the firm on 14.09.2018 and the contouring is in progress
The contract has been terminated .Re-tendering of balance work is in process.
work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Guirar
NIT yet to be floated
Commissioned 02/19.
The contract has been terminated .Re-tendering of balance work is in process.
Commissioned 01/19.
Commissioned 02/19.
Commissioned 01/19.
Commissioned 10/2018.
Commissioned 03/19.
Work awarded to M/s safety Plus. Work in progress.
NIT yet to be floated
work awarded to M/S SPML infra. Civil work in progress

Work Awarded to M/s TBEA Energy India Limited. Contouring is in progress.
Physical possession of land not given by HSIIDC. Proposal for alternate site is <u>approved</u> . NIT floated.
Commissioned 10/18.
Commissioned 11/18.
Commissioned 01/19.
NIT yet to be floated
Tender enquiry under process
work awarded to M/s TBEA Energy India Limited. Contouring/leveling work is completed and balance work is in <u>progress</u>
Commissioned 07/18.
Commissioned 06/18.
Commissioned 10/18.
Work awarded to M/s HPL Electric & Power Ltd.. Civil work has been started <u>by firm</u> .
Commissioned 01/19.
NIT yet to be floated
NIT yet to be floated
Commissioned 01/19.
Work awarded to M/S Kalpataru.
Work awarded to M/S kalpataru. Civil work is in <u>progress</u> .
Contract has been awarded to M/s Skippers Seil Ltd.
Work awarded to M/S kalpatharu. Civil works in <u>progress</u>
NIT yet to be floated
Work awarded to M/S kapataru. Civil work is in <u>progress</u> .
Work awarded to M/S kalpataru. Work in <u>progress</u>

Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to <u>01.04.2019</u>
Supply Status: - All major 400 kV & 220 kV Switchyard Equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection Status: - 400kV & 132Kv Tower Foundation, Control Room foundation completed. 220Kv Tower Foundation, Switchyard Panel Room, Boundary wall brick work & precast boundary wall works are under progress.
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to <u>01.04.2019</u>
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to <u>01.04.2019</u>
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to <u>01.04.2019</u>
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to <u>01.04.2019</u>

Supply status: - Major switchyard equipments & 315 MVA Transformers have been supplied. Erection Status: - Site levelling, Boundary wall, Control Room Building and FFPH Building work are in progress.
Back charged on 33kV and tested sucessfully. Waiting for 220kV voltage level for final commisioning.
GSS is ready for charging..
Ready for commissioning. Charging clearance received from Electrical Inspector, Dep't of Energy GOJ.
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019

Civil Portion:- Control room building - 80%, Road-90%, Cable Trench-85%, DG, Security & Store Room-100%, Structure Foundation -100%, Equipment Foundation-90% Erection Portion;-Tower & substation Structure-83%, Equipment-61%, Earth Mat-75%, Stringing-45%
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
220kV, 132kV & 33KV Switchyard area foundation and erection of all tower & equipment completed. Cable Laying Work-20% , Earth mat- 75% & stringing work 90% completed
Under PPP mode (TBCB) - RFP has already been issued. Last date of submission of bid is extended up to 01.04.2019
Foundation and other civil works are in progress. Supply Status:-All major 220 kV &132 kV switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection: - 220Kv & 132 kV Tower foundation completed. 220 KV Equipment foundations completed. Control Room Building & 132Kv Equipment foundation work are in

GSS has been back charged on 11.1.2019.

Commissioned 11/12.
Commissioned.
Commissioned.
Commissioned
Commissioned.
Commissioned
Commissioned 12/12.
Commissioned.
Commissioned.
Commissioned.
Most of the works of the 220/132/33 kV Grid Station have been completed and the Grid Station has been charged on 132 kV voltage and stepping up the voltage to 220 kV level as the 220 kV Zainakote-Alusteng Transmission Line is still incomplete. Grid Station charged on 30-01-2019.
Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
Work included in the draft Transmission Plan. funding agency to be identified.
Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
Works completed.

LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018
LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18
E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
LOA issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. LOA for the remaining works issued. Works under progress
Power Transformer delivered at site. LOA for balance works issued.
LOA for Purchase of Power Transformers issued. LOA for the remaining works also issued.Erection of equipment under progress.
Power Transformer delivered at site.LOA for the remaining works issued.Works to start soon.
LOA issued to J K Engineers Jammu (in JV with Siemens) for Rs 52.39 Crores . Sixteen Kanals of land identified near stock yard of UEED at Tengpora and taken over from UEED on 14-08-2018..The Taken-over land is Govt. land (Seri Sarkar) . Layout of the station under progress.

Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Contract awarded for Rs 380.82 Lakhs - LOA No. SE-I/S&O/T/11 of 2018 Dated: 13-06-2018.

400kV GIS Building: 68 Nos raft completed, 68 Nos column completed upto plinth beam bottom, Plinth beam bottom PCC work under progress. 400k equipment foundation, Earthmat, Road ~~works under progress.~~

Work completed. CEIG approval received on 24-Mar-2018.

Commissioned 10/18.

Site levelling, 400kV GIS building column footing, Control room building, Excavation and foundation for equipments under progress. 220kV GIS all basement steel reinforcement completed.

Land is in pcession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.

Ready for Commissioning 12/18.

400kV control room plinth beam and 400kV GIS hall plinth beam completed. 220kV GIS hall basement-RCC wall completed, shattering for basement roof slab is under progress. Earthmat formation, Station tower foundation, Transformer & Reactor foundation, Excavation for mounting structures works

Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaining wall, Control room flooring works under progress.
220kV & 66kV GIS Control Room, Security compound wall, Transformer foundation works under progress.
LOI issued on 15-Mar-2018. Activity chart approved on 24-Mar-2018. Site leveling under progress.
2 Nos of Transformers erection and testing completed. 31.5MVA transformer received. GIS Modules erection under progress. Major civil works completed. Jelly spreading under progress.
Commissioned 03/18 (Late Reported)
Testing under progress by RT Staff
Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA's, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.
Site levelling, Retaining wall, Excavation for tower foundation works under progress.
Commissioned 03/18 (Late Reported)
Commissioned 03/19.
DWA issued on 22-Jun-2018. Activity chart approved.
Commissioned 11/18.

Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.
Pre-commissioning test under progress.
LOI issued on 05-Nov-2018.
1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
Commissioned 02/19.
Approval of drawings under process.
Commissioned 02/19.
Cable laying and termination on 220kV side is under progress.
Estimate to be prepared.

scheme sanctioned. tender yet to be floated.
Not in STU Plan

LOA issued recently.
Commissioned (Late Reported).
Commissioned 03/19.
SS back charged on 220kV line and 400/220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
Commissioned on dt 31-03-2018.
Commissioned 03/19.
Not in STU Plan . 400kV Kharda s/s dropped.
Tender floated for substation.
Not in STU Plan. 400kV Tembhurni s/s dropped.
Scope : 25 MVA, 132/33 kV T/F with bays -02 nos, 132 kV Line bays- 02 nos. 33 kV bays- 06 nos
Not in STU Plan Chimur s/s dropped
Tender not accepted by agency so cancelled. New Tender will be floated shortly.
Commissioned 09/18.
Commissioned 08/18.
Commissioned 03/19 (Late Reported).

Commissioned 03/19.
Not in STU Plan
Commissioned 03/19.
Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
Commissioned 03/19.
Commissioned 03/19 (Late Reported).
Commissioned 07/18.
Commissioned 03/19 (Late Reported).
Commissioned 03/19.
T/F commissioned on 17.06.2017
Commissioned 03/19.
Not in STU Plan
Commissioned 09/18.
Not in STU Plan 220kV Washi s/s dropped

Not in STU Plan 220kV Watwate s/s dropped
Work in progress.
Under review.
Work is in progress.
Commissioned 11/18.
Commissioned 03/19 (Late Reported).
2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016
Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval
ICT commissioned on 01.03.2018.
Commissioned 03/19.
Work in progress.
Not in STU Plan
Not in STU Plan Chimur s/s dropped.
Commissioned 03/19.

Scheme sanctioned recently. Tender under process.
Commissioned 03/19.
Commissioned 05/18 (Late Reported).
Commissioned 07/18.
Commissioned 08/18.
Commissioned 03/19 (Late Reported).
Commissioned 03/19.
Commissioned 03/19.
Commissioned 03/19.
Not in STU Plan . 400kV Kharda s/s dropped.
1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.
Not in STU Plan
Commissioned 03/19.
Not in STU Plan
ICT commissioned on 31-03-2018
Commissioned 03/19.

Work is stopped from 28.07.2018 for want of cable interconnection from old to new 132 kV bus. All testing work of S/stn. is balance
SS back charged from 132 kV on dt. 20.03.2014. Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works SCADA testing works
Commissioned 08/18 (Late Reported).
Work in progress.
Commissioned 03/19.
Not in STU Plan
Commissioned 03/19.
Commissioned 03/19 (Late Reported).
Not in STU Plan 220kV Washi s/s dropped
Not in STU Plan 220kV Watwate s/s dropped
Commissioned 03/19 (Late Reported).
Not in STU Plan
Under review.
Not in STU Plan

--

1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is
1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 100% completed. 6. Precommissioning test completed, waiting for approval for
1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 95%
1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest

1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.
1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.
1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

Commissioned 03/19.
Commissioned 04/18 (Late Reported).
Commissioned 03/19.
Charges on 09.08.2016.
work under progress.

100 MVA (1st unit) charged on 29.03.2019
1st unit charged on 18.06.2018, 2nd 100 MVA charged on 23.07.2018 & 3rd 100 MVA charged on 14.10.2018
1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. Work under progress.
Commissioned 03/18 (Late Reported).
Commissioned 09/18.
Commissioned 03/19.
Work under progress.
132/33KV 63 MVA Station Transformer charged on 12.03.2019
Commissioned 12/18.
Commissioned 08/18 (Late Reported.)
Commissioned 06/18.
Work under progress.
Work under progress.

This S/s deleted from the list
This S/s deleted from the list

Commissioned 08/18.
Capacity to be 2X20 MVA=40 MVA instead of 20 MVA
Ready for Commissioning 09/18.
Commissioned 10/18.
Commissioned 08/18.
Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
Commissioned 12/18.
Commissioned 09/18.
Capacity to be 2X160 MVA
Capacity to be 2X160 MVA
Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
Voltage Ratio should be 400/220kV
Commissioned 10/18.

Proposal stage
Works are in progress and are implemented by PGCIL
Proposal stage
Proposal stage

Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
Tender is under process.
Contract awarded to M/s capital electech Pvt. Ltd.
Work awarded to M/s Siemens.
Tender is under process.
Commissioned 08/18.
Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
Differed till further order.
DPR Prepared.sending DPR to funding agency is under process.
Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
Commissioned 11/18 (Late Reported).
contract terminated with M/S CGL,retendering is in progress
Tendering is under progress

Tender is under process.
Commissioned 09/18.

work in progress
Commissioned 11/18.
The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
no such work exists.
Commissioned 06/18 (Late Reported).
T/F Chrg on load on 15.03.19
Commissioned (Late Reported).
Commissioned 06/18.
Commissioned 04/18.
The name of S/S is Bhari & rating of T/f is 220/66KV commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18
Commissioned 02/19.
Commissioned 10/18.

W.O awarded to M/s Techno Pvt Ltd. 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side. 220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned
W.O. awarded to M/s Balaji Enterprises. Work under progress.
Scheme deferred. PBG returned to bidders
commissioned
Commissioned 03/17 (Late Reported).
Commissioned 10/18 (Late Reported).
Scheme deferred. PBG returned to bidders
NOA issued in favor of M/s Kanohar. Equipment foundation work under progress.
Commissioned 10/18.
Commissioned 04/18 (Late Reported).
Commissioned 04/18 (Late Reported).
Scheme deferred. PBG returned to bidders.
Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC. Next date of hearing awaited.
Scheme deferred. SBG of tender released and tender dropped
Scheme deferred. PBG returned to bidders

Control room 45% completed. Plinth 30% completed. 765 KV & 400 KV Tower and equipment foundation and struture erection in progress. Earth mat work in progress. Tower foundation: 765 KV side :- 82/84 Nos 400 KV Side:- 44/49 Nos.Equipment :765 KV side - 362/650,400 KV side - 82/457

Administrative approval accorded. Land cost approved and land registration is nearing completion.

Work awarded and under progress. Site grading under progress. Piling for compound wall and retaining wall 765 KV and 400 KV GIS building, Reactor and transformeris progress. Casting of pile for 765 KV GIS building in progress.

Tender floated with due date of opening on 16.04.19

NIT to be issued.

Work awarded to M/s.L&T. Work under progress. 2 nos. 315 MVA ICT erected. Laying of earth mat Battery, EOT Crane erection work under progress.

Tender under process. Part-II of the tender opened and under process.

Tender floated with due date of opening on 26.04.19

SS Charged at 230 KV on 08.10.18

SS Charged at 230 KV on 08.10.18. 400 KV line works are in progress. ROW issues involved.

Tender awarded to M/s BHEL On 28.06.2018 , compound wall yard levelling and tower foundation works are in progress

Administrative Approval accorded. Estimate is under preparation for floating Tender.

Sanction awaited
Sanction awaited
Tender floated and due on 15.05.19.
MNRE Clearance awaited to float tenders.
Work awarded on 24.10.18. Soil test completed . Compound wall work in progress. Control room commenced.
Sanction awaited
Tender awarded to M/s L&T on 3/08/18 . Land issues resolved ,Soil testing completed and works are under progress and work commenced.
Work under progress
Commissioned 10/18.
2x200 MVA, 400/110 KV DCT Commissioned on 22.10.18and 1x200 MVA, 400/110 KV DCT Commissioned on 23.10.18.
Work to be taken up
Commissioned 10/18.
Work to be taken up
LOA issued.
Commissioned 02/19.
Work to be taken up
Sanction awaited
Commissioned 09/18.
Work under progress. Control room and Plinth works are progress.

Sanction awaited
Sanction awaited
Sanction awaited
Estimate and Specification are under preparation.
LOA issued on 25.01.19.Detailed engineering in progress.
Tender is under negotiation.
Commissioned 09/18.
Tender to be lodged and retender to be floated.
Commissioned 10/18.
MNRE approval awaited for floating tender.
Commissioned 10/18.
Commissioned 07/18.
Work awarded. Control room work finishing work in progress. 230 KV equipment and plinth works are under progress.
Work under progress.Levelling 90 % completed
Sanction awaited
Commissioned 07/18.
Work held up as contractor not turned up for works
Tender floated and due on 15.02.2019.
Commissioned 03/19.
Commissioned 03/19.
Work under progress. Control room 80 % completed.Earthing and cabling 60 % completed.
Work under progress. Working pile 97/97 completed. Pile capping working 17/23 completed.

Commissioned 03/19.
Work awarded to M/s.Murali & Co. Compound wall and control room work are under progress. Control Room up to <u>roof level completed</u>
Work held up due to contractor issues
Tender award to M/s L&T on 10.08.18. Civil works completed . GIS inspection <u>schedule in April</u>
Work under progress.
Sanction awaited
Work to be taken up
Commissioned 08/18.
Commissioned 12/15.
Sanction awaited
Test charged on 02.05.16 with 1x100 MVA Auto Transformer
Work under progress. Cabling and earthing 90% completed.
Commissioned 08/18.

Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019

The scheme containing this Sub station is posed to NCEF Grant.(Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. Tendering under process.
Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
Commissioned 03/18 (Late Reported)
Commissioned 10/18.
* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Site level-ling works under progress
Commissioned 06/18.
LOI issued on 01.10.2018.Detailed purchase orders placed on 05.11.2018.Substation site is handed over to the contractor on 14.12.2018. Site contour survey completed.Other Engineering works under progress
Commissioned 10/18.
Detailed Purchase orders issued on 31.01.2018 .All 444 Nos Structure foundations completed.330 Nos out of 502 Nos structure erection and 141 Nos out of 381 equipment erection completed. Balance Structure erection , compound wall, FF & DD Room, kiosk ,cable trench and Road works are under progress

Commissioned 05/18.
Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. All 663 Nos structure Foundations and 763 Nos structure erection and 553 Nos out of 562 Nos equipment erection completed. Sub-Station is commissioned with 1st 315 MVA PTR on 17.12.2018.2nd and 3rd 315 MVA PTRs expected to be commissioned
Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019
Site handed over on 16.04.2016.Leveling of site works under progress.
Works are under progress.
works are under progress.
Works are under progress.
Works under progress

--

[illegible]

1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015

Commissioned 12/18.

Works are in progress

Commissioned 08/2013.
LOA issued
Commissioned 9/13.
Commissioned 9/13.
Tender Evaluation in process.

UPRVUNL TO COMMISSIONED BEFORE MARCH-21
LAND HAS BEEN IDENTIFIED
LAND FOR 765 KV SS IS IDENTIFIED
Commissioned 01/19.
Commissioned 03/19.
Commissioned 04/18.
Work in progress.
tendering in process. To be constructed in TBCB mode.
Charged at 220 kV site being developed by M/s Isolux under TBCB.
UPRVUNL SCOPE
work in progress.
Commissioned 04/18.
Commissioned 04/18.
Commissioned 05/18.
Commissioned 03/19.
Agency allotted. Work to start shortly.
WORK IN PROGRESS
Commissioned 03/19.
Commissioned 03/19.

Boundary wall construction in progress.
Land available.
NTPC scope. ICT-I energised on
Commissioned 10/18.
Commissioned 02/19.
Commissioned 02/19.
Commissioned 03/19.
Commissioned 10/18.
Commissioned 04/18.
Commissioned 10/18.
Commissioned 06/18.
Commissioned 08/18.
Commissioned 11/18.
Commissioned 08/17 (Late Reporeted).
160 MVA T/F I energised from LV side on dater 31.03.02019.
Land has been Identified. Land procurement in process.
Commissioned 05/18.
Commissioned 03/18 (Late Reported).
Commissioned 03/19.
Commissioned 01/19.
Commissioned 07/18.
Commissioned 10/18.
Commissioned 03/19.
Commissioned 04/18.
T/F-I 160 MVA charged on 15.03.2019.
Commissioned 02/19.

Commissioned 03/19.
Commissioned 02/19.
Commissioned 10/18.
Commissioned 12/18.
Commissioned 01/19.
Commissioned 01/19.
Work in progress.
Commissioned 03/19.
Commissioned 02/19.
Commissioned 09/18.
Commissioned 03/19.
Commissioned 02/19.
Work in progress.
Commissioned 12/18.
Commissioned 07/18.
Commissioned 01/19.
Commissioned 12/18.
Commissioned 05/18.
Commissioned 09/18.
Commissioned 04/18.
TRANSFORMER ALLOTMENT <u>AWAITED</u>
Commissioned 12/18.
Commissioned 05/18.
Commissioned 09/18.
Commissioned 07/18 (Late Reported).
Commissioned 04/18.

Commissioned 03/19.
Tender price part open on 03-11-18
LAND available
Selected in Green Energy Corridor-II, approval from MNRE, Gol is awaited.
work in progress .
Land has been Identified.
LAND IDENTIFIED
LAND IDENTIFIED
WORK IN PROGRESS
land available
LAND IDENTIFIED
LAND available
LAND IDENTIFIED
Land being identified.
LAND IDENTIFIED

Commissioned 08/17 (Late Reported).

Commissioned 04/18 (Late Reported).
Commissioned 02/19.
Land development & boundary wall work under progress.
Commissioned 12/18.
Commissioned 12/18.
Work in progress

Remarks1
13.

TSA termination notice withdrawn on 10.12.2018, which was allowed by CERC. NKTL having taken several steps to complete the project, is better placed to implement the project in efficient and compressed time. However, still NoC is awaited from CCL/MoC for construction of NK-C and NK-G lines over coal bearing area and hence force-majeure for the project is continued. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further
Commissioned 02/19.

1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress
•Civil works -90% completed. and Erection - 90% Gantry Structures erected

Page 1 of 4

Remarks1
13.

Case pending in Supreme Court.

--

The project is at stand still pending of a time extension requested to UPPTCL in June 2015
--

Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June
The project is at stand still pending of a time extension requested to UPPTCL in June 2015

•Agitation from farmers for land acquisituion •Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
Commissioned 05/18 (Late Reported)
a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
•Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division -Jirania, District -West Tripura & State -Tripura and advance has been paid to land owners.

Page 2 of 4

Remarks1
13.

Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all I TTCs

In the meeting held on 16-11-2018 during site visit of Technical Committee , it was finalised that construction of 220kV line up to and including dead end tower is not in the scope of GPTL being executed under TBCB. However, HVPNL may send formal proposal for termination of 220 kV lines or any other important elements of HVPNL to be constructed. However, the cost is to be borne by HVPNL and CEA insisted HVPNL and GPTL for timely completion of the project

Land has been finalised in Mouja/Tehsil - Purba Noagaon, Sub Division -Jirania, District -West Tripura & State -Tripura having Coordinates 334131.00 E, 2630963.00 N and advance has been paid to land owners.

[illegible]

Remarks1

13.