

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-JAN-2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0	JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	NIT floated on 11.11.2015. Extended opening date 04.1.2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Agra HVDC	7800	1500		100%	90%	90%	70%	0	AUG-13	MAR-16	work under progress.
4	Alipurduar HVDC	7800	630		100%	40%	30%	12%	0		JUN-16	Supply, civil works & erection under progress.
5	Bay Extn. Kurukshetra HVDC (GIS) S/S	7800	0		100%	0%	0%	0%	0		SEP-16	Engg. in progress.
6	Biswanath Chariyali & Agra HVDC terminal (Pole-I)	7800	1500		100%	100%	100%	100%	1500		NOV-15	Commissioned 11/15.
7	Biswanath Chariyali S/S	7800	1500		100%	90%	95%	85%	0		MAR-16	Pole-I commissioned in Oct'15. Balance works under progress expected by Mar'16
8	Champa (Addl) S/S	7800	3000		100%	10%	0%	0%	0		MAR-18	work under progress.
9	Champa S/S	7800	3000		100%	65%	70%	7%	0	JUL-15	JUN-16	Work under progress.
10	Extn. Agra S/S	7800	3000		100%	15%	12%	0%	0	DEC-15	JUN-16	Supply, civil works & erection under progress.
11	Kurukshetra (Addl.) S/s	7800	0		100%	10%	0%	0%	0		MAR-18	Work under progress.
12	Kurukshetra S/S	7800	3000		100%	10%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
13	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
14	Ajmer S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
15	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
16	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
17	Angul S/S (ICT-IV)	765/400	1500		100%	100%	100%	100%	1500		JAN-16	Commissioned 01/16.
18	Banaskanta S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
19	Banaskanta S/S	765/400	2x500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
20	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
21	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
22	Bay Champa (Aug.)	765/400	0		0%	0%	0%	0%	0			Scope deleted.
23	Bay Dharajaygarh S/S	765/400	0		100%	90%	90%	85%	0		AUG-16	Work under progress.
24	Bay Extn. Angul S/s	765/400	0		100%	50%	40%	35%	0		AUG-16	Work under progress.
25	Bay Extn. Aurangabad S/S	765/400	0		100%	95%	99%	95%	0		JUN-16	work under progress.
26	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		JAN-16	Testing under progress.
27	Bay Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0		JUL-18	Award under progress.
28	Bay Extn. Bhiwani S/S	765/400	0		100%	87%	85%	90%	0		JUN-16	Work under progress.
29	Bay Extn. Fatehpur S/S	765/400	0		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15. Engg. in progress.
30	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		SEP-17	Award placed in Jun'15. Engg. in progress.
31	Bay Extn. Hyderabad S/S	765/400	0		100%	0%	0%	0%	0		MAY-18	Award placed in May'15. Engg. in progress.
32	Bay Extn. Jabalpur PS	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
33	Bay Extn. Jaipur S/S	765/400	0		100%	10%	0%	0%	0		MAR-16	Deposit work by RVPNL.
34	Bay Extn. Kurnool S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
35	Bay Extn. Nagapattinam S/S	765/400	0		100%	100%	100%	100%	0		SEP-15	Commissioned in Sep'15.
36	Bay Extn. Raichur S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
37	Bay Extn. Raipur Pooling Station	765/400	0		100%	95%	95%	90%	0		JUN-16	Work under progress.
38	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
39	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
40	Bay Extn. Satna S/S	765/400	0		0%	0%	0%	0%	100		SEP-17	Award placed in Jun'15. Engg. in progress.
41	Bay Extn. Wardha S/S	765/400	0		100%	5%	0%	0%	0		MAR-18	Award placed in Aug'15. Work under progress.
42	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	95%	0		JUN-16	Work under progress.
43	Bay extn. Ajmer S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
44	Bay extn. Angul S/S	765/400	0		100%	55%	55%	35%	0	DEC-15	DEC-16	Award placed in Aug'13. Work under progress.
45	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
46	Bhuj Pooling Station	765/400	2x1500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
47	Champa Pooling Station	765/400	6x1500		100%	60%	80%	45%	0	MAY-14	JUN-16	400KV bay charged in May'15. ICT-I commissioned in Jun'15. Supply, civil works & erection under progress Delayed due to delay in land acquisition.
48	Champa Pooling Station(ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
49	Chittorgarh S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
50	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
51	Extn. Banaskantha S/S	765/400	0		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Extn. Chittorgarh S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
53	Extn. Dharamjaigarh S/S	765/400	0		100%	90%	90%	85%	0	DEC-15	AUG-16	Award placed in Aug'13. Work under progress.
54	Extn. Jharsuguda S/S	765/400	0		100%	70%	70%	55%	0	DEC-15	DEC-16	Works under progress.
55	Extn. Knapur (GIS)	765/400	0		100%	98%	79%	63%	0	JUN-16	JUN-16	Award placed in Feb'14. Work under progress.
56	Extn. Lucknow S/S	765/400	0		100%	53%	17%	null%	0	APR-13	JUN-16	Works under progress.
57	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
58	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
59	Extn. Nagapatnam (PS) S/S	765/400	0		100%	14%	0%	0%	0	JUL-15	MAY-17	Award placed in Dec'14. Engg. & civil work under progress.
60	Extn. Narendra (New) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
61	Extn. Raigarh S/S	765/400	1500		100%	20%	35%	0%	0	JUL-16	JUL-16	Award placed in May'14. Engg. & supply under progress.
62	Extn. Ranchi S/S	765/400	100		100%	20%	20%	0%	0	MAR-17	MAR-17	Work under progress.
63	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
64	Extn. Tuticorin S/S	765/400	0		100%	60%	90%	50%	0	SEP-14	JUN-16	Work under progress.
65	Extn. Vadodara (GIS)	765/400	1500		100%	5%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Work under progress.
66	Extn. Varansai S/S	765/400	0		100%	67%	82%	44%	0	MAY-15	MAR-16	Award in Nov'13. Works under progress.
67	Extn. Vindhyachal Pooling Station	765/400	1500		100%	10%	0%	0%	0		JUL-17	Award placed in Aug'15. work under progress.
68	Fatehpur (Addl.) S/S	765/400	500		100%	0%	0%	0%	0		NOV-16	Award placed in Apr'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
69	Gaya (ICT) S/S	765/400	500		0%	0%	0%	0%	0		JUN-16	Award placed in Jun'15.
70	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	11%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15. Engg. & civil works progress.
71	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	100%	0	JUN-15	JAN-16	Commissioned in Jan'16.
72	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award placed in Aug'15.
73	Kanpur S/S	765/400	2x1500		100%	92%	87%	46%	0	OCT-14	JUN-16	Award placed in Jun'13. Engg., Supply, civil works & erection under progress.
74	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
75	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		OCT-17	Award placed in Mar'15. Engg. in progress.
76	Narendra S/S	765/400	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
77	Nizamabad S/S	765/400	2x1500		100%	5%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15. Work under progress.
78	Orai S/S	765/400	2000		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
79	Padghe S/S	765/400	2x1500		100%	80%	90%	80%	0	AUG-14	JUN-16	Supply, civil works & erection under progress.
80	Parli S/S	765/400	2x1500		100%	0%	0%	0%	0	JAN-18	JAN-18	Award under progress.
81	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
82	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
83	Raipur (Extn.)	765/400	1500		100%	5%	0%	0%	0		JUL-16	Award placed in Aug'15. Work under progress.
84	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
85	Srikakulam S/S	765/400	2x1500		100%	90%	90%	63%	0	JUN-15	AUG-16	Works under progress Completion matching with srikakulam-Vemagiri

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												TBCB line (sch. Aug'16).
86	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg. in progress.
87	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
88	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
89	Varanasi (GIS) S/S	765/400	2x1500		100%	98%	99%	96%	0	AUG-14	MAR-16	Works under progress.
90	Vemagiri Pooling Station (GIS)	765/400	2x1500		100%	17%	0%	0%	0	JUN-14	NOV-17	Work under progress.
91	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
92	Vindhyachal Pooling Station (ICT -II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	Commissioned 08/15.
93	Warora Pooling Station	765/400	2x1500		100%	0%	0%	0%	0	NOV-17	NOV-17	Award under progress.
94	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award placed in Sep'15.
95	Agra S/S (Aug.)	400/220	315		100%	100%	100%	100%	315	AUG-13	JAN-16	Commissioned 01/16.
96	Alipurduar (HVDC) S/S	400/220	3000		100%	40%	30%	12%	0		JUN-16	Supply, civil works & erection under progress.
97	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	DEC-16	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
98	Bagpat (GIS) S/S	400/220	2x500		100%	100%	98%	98%	0	FEB-12	FEB-16	Completion matching with line.
99	Balipara (2nd ICT)	400/220	315		100%	15%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Work under progress.
100	Ballabgarh (Aug.)	400/220	740		100%	59%	77%	19%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply, civil works & erection under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
101	Baripada (Addl.)	400/220	500		100%	40%	10%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
102	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
103	Bay Extn. Madhugiri S/S	400/220	0		100%	2%	0%	0%	0		MAY-17	Award placed in Dec'14. Work under progress.
104	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	95%	0	JUL-15	JUN-16	Erection under progress. Gen. project delayed.
105	Bay Extn. Allahabad S/S	400/220	0		100%	98%	57%	59%	0		JUN-16	Work under progress.
106	Bay Extn. Amritsar S/S	400/220	0		100%	5%	0%	0%	0		SEP-16	Award placed in sep'15. Engg. in progress.
107	Bay Extn. Aurangabad S/S	400/220	0		100%	2%	5%	0%	0		SEP-17	Work under progress.
108	Bay Extn. Bachau S/s	400/220	0		100%	98%	98%	98%	0		MAR-16	work under progress.
109	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	JUN-16	Work under progress. Completion matching with line.
110	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
111	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
112	Bay Extn. Biharshariff	400/220	0		100%	0%	0%	0%	0		JUN-16	Work under progress.
113	Bay Extn. Biharshariff S/S	400/220	0		100%	98%	100%	50%	0		MAR-16	work under progress.
114	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	10%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Gen. proj. delayed).
115	Bay Extn. Boisar S/S	400/220	0		100%	98%	98%	98%	0		JUN-16	Work under progress.
116	Bay Extn. Champa S/S	400/220	0		100%	0%	0%	0%	0		APR-17	Award placed in oct'14. Engg. in progress.
117	Bay Extn. Dehar S/S	400/220	0		100%	70%	45%	25%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
118	Bay Extn. Dharmapuri S/S	400/220	0		100%	10%	0%	0%	0		MAY-17	Work under progress.
119	Bay Extn. Dichpally S/S	400/220	0		100%	0%	0%	0%	0		MAY-18	Work being executed by APTRANSCO on deposit basis.
120	Bay Extn. Essar (GIS) PS	400/220	0		0%	0%	0%	0%	0			
121	Bay Extn. Farakka S/S	400/220	0		100%	0%	0%	0%	0		JUN-16	Award placed in Mar'15.
122	Bay Extn. Gokarna S/S	400/220	0		100%	0%	0%	0%	0		APR-16	Award placed in Mar'15.
123	Bay Extn. Gooty S/S	400/220	0		100%	0%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. in progress.
124	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
125	Bay Extn. Gwalior S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
126	Bay Extn. Hissar S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
127	Bay Extn. Indore (Khandwa) S/S	400/220	0		100%	90%	95%	80%	0		MAY-16	work under progress.
128	Bay Extn. Jaipur (South) S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg in progress.
129	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
130	Bay Extn. Kaithal S/S	400/220	0		100%	10%	5%	0%	0		AUG-17	Work under progress.
131	Bay Extn. Kankroli S/S	400/220	0		100%	66%	92%	27%	0		AUG-16	Work under progress.
132	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
133	Bay Extn. Kishanganj S/S	400/220	0		100%	90%	97%	89%	0		FEB-16	work under progress.
134	Bay Extn. Kota S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
135	Bay Extn. Kota S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Work under progress.
136	Bay Extn. Koteswar S/S	400/220	0		100%	100%	100%	90%	0		JAN-16	Work under progress.
137	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	0%	0%	0%	0		MAR-18	Award under progress.
138	Bay Extn. Ludhiana S/S	400/220	0		100%	70%	60%	30%	0		AUG-16	work under progress.
139	Bay Extn. Madhugiri S/S	400/220	0		100%	5%	0%	0%	0		MAR-16	Award placed in Dec'14. work under progress.
140	Bay Extn. Maithon (Durgapur) S/S	400/220	0		100%	100%	100%	99%	0		MAR-16	work under progress.
141	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100%	20%	0%	0%	0		SEP-16	work under progress.
142	Bay Extn. Mysore S/S	400/220	0		100%	100%	100%	100%	0		OCT-15	Commisisoned in Oct'15.
143	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
144	Bay Extn. Nellor S/S	400/220	0		100%	0%	0%	0%	0		JUL-17	Award played in Mar'15. Engg. in progress.
145	Bay Extn. Nellore PS	400/220	0		100%	62%	50%	20%	0		MAR-16	Work under progress.
146	Bay Extn. New Wanpoh S/S	400/220	0		100%	50%	50%	81%	0		AUG-16	Work under progress.
147	Bay Extn. Orai S/s	400/220	0		100%	0%	0%	0%	0		APR-18	Award under progress.
148	Bay Extn. Padhe S/S	400/220	0		100%	0%	8%	0%	0		JUN-16	work under progress.
149	Bay Extn. Patna S/S	400/220	0		100%	100%	100%	100%	0		FEB-15	Commissioned in May'15.
150	Bay Extn. Raigarh (Kotra) S/S	400/220	0		100%	90%	95%	90%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
151	Bay Extn. Rajgarh S/S	400/220	0		100%	20%	5%	0%	0		JUL-16	Work under progress.
152	Bay Extn. Roorkee S/S	400/220	0		100%	100%	100%	95%	0		FEB-16	Completion matching with line.
153	Bay Extn. Saharanpur S/S	400/220	0		100%	100%	100%	98%	0		FEB-16	Commissioning matching with line.
154	Bay Extn. Salem S/S	400/220	0		100%	97%	98%	90%	0		JUN-16	Work under progress.
155	Bay Extn. Sasaram S/S	400/220	0		100%	90%	78%	46%	0		DEC-16	work under progress.
156	Bay Extn. Satna S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award placed in Jun'15. Engg. in progress.
157	Bay Extn. Sholapur S/S	400/220	0		100%	2%	0%	0%	0		SEP-17	Award placed in Jun'15. Engg. in progress.
158	Bay Extn. Shujalpur S/S	400/220	0		100%	85%	75%	70%	0		FEB-16	Work under progress.
159	Bay Extn. Singrauli S/s	400/220	0		100%	49%	57%	0%	0		JUN-16	work under progress.
160	Bay Extn. Somanahalli S/S	400/220	0		100%	0%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. in progress.
161	Bay Extn. Trissur S/S	400/220	0		100%	0%	0%	0%	0		FEB-16	Award placed in Sep'14. Engg. in progress.
162	Bay Extn. Tuticorin PS	400/220	0		100%	60%	90%	50%	0		JUN-16	Work under progress..
163	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
164	Bay Extn. Wagoora S/S	400/220	0		100%	0%	0%	0%	0		MAR-18	Award placed in Sep'15. Engg. in progress.
165	Bay Extn. Yelahanka (GIS)	400/220	0		100%	35%	70%	40%	0			Completion uncertain.
166	Bay extn. Bidadi (GIS)	400/220	0		100%	10%	0%	0%	0	DEC-15	MAR-16	Award placed in Dec'14. Engg. & civil works in progress.
167	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
168	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
169	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
170	Bay extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	JUN-16	Works under progress.
171	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
172	Bay extn. Kota S/S	400/220	0		100%	100%	95%	90%	0	MAR-15	DEC-16	Work under progress. Completion matching with line.
173	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
174	Bay extn. Navsari S/S	400/220	0		100%	55%	50%	35%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
175	Bay extn. Panchkula S/S	400/220	0		100%	65%	60%	20%	0	AUG-14	JUN-16	Work under progress.
176	Bay extn. Purulia S/S	400/220	0		100%	0%	0%	0%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
177	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	FEB-16	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
178	Bay extn. Sonapat S/S	400/220	0		100%	10%	5%	0%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
179	Bay extn. Vapi S/S	400/220	0		100%	80%	85%	5%	0	OCT-16	OCT-16	Work under progress.
180	Betul (GIS) S/S	400/220	630		100%	90%	75%	65%	0		MAY-16	Award placed in Dec'14. Engg., supply, civil work & erection under progress.
181	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
182	Bhuj Pooling Station	400/220	2x500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
183	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	Commissioned 09/15.
184	Biswanath Chariyali S/S (ICT-II)	400/132	200		100%	100%	100%	100%	200		JAN-16	Commissioned 01/16.
185	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	0%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Engg. in progress.
186	Cuddapah (Extn.)	400/220	500		100%	30%	18%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., Supply & civil work under progress.
187	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	MAR-17	Award placed. Completion likely to be delayed due to delay in handling over of land, as M/s Alstom not agree to take up the work. Re-tendering under progress. Down stream network also not envisaged by JSEB.
188	Damon (Extn.)	400/220	500		100%	30%	5%	0%	0		JUL-16	Award placed in Jun'15. work under progress.
189	Dehradun	400/220	2x315		100%	99%	100%	98%	0		JUN-16	Civil works & erection under progress. Completion matching with line.
190	Dwarka -I (GIS) S/S	400/220	2000		0%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress. Land under acquisition.
191	Extn. Bina S/S	400/220	125		100%	30%	50%	0%	0	JUL-16	JUL-16	Award placed in oct'14. engg. in progress.
192	Extn. Chaibasa S/S	400/220	63		100%	20%	20%	0%	0	MAR-17	MAR-17	Award placed in Jun'15.
193	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-18	Award placed in Sep'15. Engg in progress.
194	Extn. Damoh S/S	400/220	500		100%	30%	5%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. work under progress.
195	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
196	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed. Engg. in progress.
197	Extn. Tuticorin Pooling Station	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	
198	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	5%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Work under progress.
199	Farakka (Aug.) (500-315)	400/220	185		100%	60%	55%	15%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
200	Gooty (Extn.)	400/220	500		100%	58%	25%	8%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply civil work & erection under progress.
201	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
202	Gurgaon (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	JUN-16	Award placed in Nov'14. Work under progress.
203	Hamirpur (Extn.)	400/220	315		100%	30%	10%	0%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg., supply & civil work under progress.
204	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	55%	50%	20%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
205	Jalandhar (Extn.)	400/220	500		100%	35%	5%	3%	0	MAY-16	MAR-16	Award placed in Nov'14. Work under progress. Efforts being made to complete earlier.
206	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	50%	90%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
207	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
208	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.
209	Kala Amb S/S	400/220	7x105		100%	0%	0%	0%	0		JUL-17	Award under progress.
210	Khammam (Extn.)	400/220	500		100%	38%	30%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Works under progress.
211	Kishanganj	400/220	2x315		100%	100%	100%	95%	0	JAN-13	FEB-16	Award placed in Nov'13. * Land acquired in Aug'13. Erection & testing under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												progress
212	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
213	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
214	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-07	OCT-15	Commissioned 10/15.
215	Kunta Pooling Station S/S	400/220	1500		100%	18%	0%	0%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
216	Kurukshetra S/S	400/220	2x1500		100%	99%	99%	97%	0	JUN-15	MAR-16	400KV bay ready for commissioning in Nov'15. Balance work under progress.
217	Madhugiri S/S	400/220	2x500		100%	100%	100%	100%	1000	JUN-14	NOV-15	Commissioned 11/15.
218	Maduri (Addl.) S/S	400/220	500		100%	0%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. in progress.
219	Maithon S/S (500-315)	400/220	370		100%	30%	20%	0%	0		JUN-16	Award placed in Oct'14. Engg, civil work & supply under progress.
220	Malekuttaiyur (Extn.)	400/220	500		100%	10%	7%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil works under progress.
221	Mandola (Aug.)	400/220	740		100%	96%	80%	50%	0	JUN-16	JUN-16	Award placed in Sep'14. work under progress.
222	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13. Reported late
223	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
224	Muzaffarpur (ICT)	400/220	500		100%	100%	100%	100%	500		DEC-15	Commissioned 12/15.
225	Mysore (Extn.)	400/220	500		100%	18%	7%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
226	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
227	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAR-16	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using underground cable. Cable trench work under progress. Severe ROW problem.Critical.
228	Panchkula (Extn.)	400/220	500		100%	30%	10%	10%	0	MAY-16	MAR-16	Award placed in Nov'14.Work under progress.
229	Parbati (PS)	400/220	630		100%	8%	11%	0%	0	JUN-16	JUN-16	Civil work & supply under progress.
230	Patna (Aug.) (500-315)	400/220	370		100%	40%	65%	10%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.
231	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
232	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
233	Pusali (Aug.) (500-315)	400/220	370		100%	40%	50%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
234	Rajarhat (GIS) S/S	400/220	2x315		100%	30%	25%	0%	0	APR-16	JUN-16	Land acquired in Feb'14. supply & civil works under progress.
235	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
236	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	99%	0	NOV-13	MAR-16	Balance work under progress. Completion matching with line.
237	Saharanpur	400/220	2x315		100%	100%	100%	99%	0	NOV-12	FEB-16	Completion matching with associated line. Balance work under progress.
238	Samba (Extn.) S/S	400/220	315		100%	40%	10%	2%	0	MAY-16	MAR-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
239	Silchar (New) S/s	400/220	400		100%	99%	99%	99%	0		JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
240	Silchar S/S (New)	400/220	200		0%	0%	0%	0%	0	DEC-12		
241	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
242	Somanahalli (Extn.)	400/220	500		100%	12%	10%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
243	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
244	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Engg. in progress.
245	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
246	Tughlakabad S/S (GIS)	400/220	2000		0%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.Land yet to be acquired.
247	Uttra (Pindiabil) S/S	400/220	630		100%	80%	68%	50%	0	MAR-16	MAR-16	Alternate land acquired at Pandiyabil. Land handed over in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW created by local.
248	Vijayawada (Extn.)	400/220	500		100%	28%	26%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
249	Vimagiri (PS) S/S	400/220	2x500		100%	17%	0%	0%	0	APR-14	NOV-17	Award placed in Dec'14. Engg. & civil work under progress.
250	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
251	Warangal (Extn.)	400/220	500		100%	25%	18%	0%	0	FEB-17	FEB-17	Award placed in Sep'14.Engg. in progress.
252	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Completion matching with line.Uncertain.
253	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
254	Ara (ICT)	220/132	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
255	Balipara S/S	220/132	120		100%	0%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Engg. in progress.
256	Bay Extn. Amargarh S/s	220/132	0		100%	0%	0%	0%	0		JUL-17	Not in scope in POWERGRID.
257	Bay Extn. Kishanganj S/S	220/132	0		100%	20%	10%	0%	0		NOV-16	Work under progress.
258	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
259	Bay Extn. Siliguri (Purena) S/S	220/132	0		100%	45%	45%	20%	0		NOV-16	work under progress.
260	Birpara (160-100) (Aug.)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
261	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	MAR-16	ICT -I commissioned in Jun'15. ICT-II expected by Mar'16. Balance works under progress.
262	Kopili S/S	220/132	100		100%	0%	0%	0%	0		DEC-17	Award placed in Nov'15. Engg. in progress.
263	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
264	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
265	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
266	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
267	Siliguri (160 - 100) (Aug.)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
268	Bay Extn. Sujyamaninagar S/S	132/33	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
269	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
270	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		DEC-16	Supply, civil works & erection under progress. Completion matching with line.
271	Namsai S/S	132/33	2x15		100%	65%	100%	20%	0		JUN-16	Work under progress. Completion

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
272	Nirjuli S/S (Repl.)	132/33	80		100%	20%	20%	10%	0		MAY-17	matching with associated lines. Critical. Award placed in Dec'14. Work under progress.
273	Roing S/S	132/33	2x15		100%	92%	100%	92%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.
274	Tezu S/S	132/33	2x15		100%	88%	100%	85%	0		MAR-16	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
275	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
276	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
277	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
278	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
279	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
280	Sonabil (2x100)	220/132	200		100%	100%	100%	100%	200	MAR-13	JAN-16	Commissioned 01/16.
281	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
282	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
283	Gani S/S	400/220	2x315		100%	5%	10%	0%	0			Site levelling and construction of compound wall are in progress.Foundation works are in progress.
284	Garividi (Marala)	400/220	630		100%	50%	40%	20%	0		JUN-16	Works under progress.
285	Jammalamadugu	400/220	630		100%	95%	90%	80%	0		MAR-16	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
286	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015.The detailed purchase order issued in Nov'2015.
287	Kamavarapukota	400/220	630		100%	45%	50%	15%	0	MAR-16	JUN-16	Works under progress.
288	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
289	Manubolu (Nellore) S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
290	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015. Detailed Purchase order issued in Nov2015.
291	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
292	Uravakonda S/S	400/220/132	630		100%	100%	100%	100%	0		JAN-16	Pre-commissioning works are under progress.
293	Bobbili (Vizianagaram)	220/132	100		100%	100%	100%	100%	100	DEC-12	NOV-15	Commissioned 11/15.
294	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
295	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
296	Goddumarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
297	Gollapuram	220/132	200		100%	70%	60%	10%	0		MAR-16	Works are under progress.
298	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
299	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
300	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
301	Porumamilla	220/132	200		100%	90%	95%	90%	0		MAR-16	works are under progress.
302	Thimmapuram S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
303	Tirumalayapalli	220/132	300		100%	50%	75%	0%	0		MAR-16	Works are under progress.
304	Vajrakarur	220/132	100		100%	90%	95%	90%	0		MAR-16	Works are under progress
305	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

306	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
307	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
308	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
309	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
310	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
311	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
312	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
313	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
314	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
315	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
316	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
317	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

318	Jagdalpur S/s	400/220	630		100%	21%	5%	0%	0	NOV-14	MAR-16	Work under progress.
319	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
320	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
321	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
322	Girwani S/S	220/132	160		100%	87%	80%	80%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

323	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
324	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
325	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
326	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
327	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

328

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

329	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
330	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
331	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

332	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
333	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
334	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
335	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
336	Chorania (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		JAN-16	Commissioned 01/16.
337	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
338	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
339	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
340	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
341	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
342	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
343	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
344	Vadavi (Aug.) S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
345	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
346	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
347	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
348	Asoj (Aug.)	220/13	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
349	Atul (Navera) S/S	220/66	260		100%	100%	100%	100%	320		NOV-15	Commissioned 11/15.
350	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
351	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
352	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
353	Charadava S/S	220/66	2x100		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
354	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
355	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
356	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
357	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
358	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
359	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
360	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
361	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
362	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
363	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
364	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
365	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
366	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
367	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
368	Methoda S/S	220/66	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
369	Modasa S/S	220/66	320		100%	100%	100%	100%	260		NOV-15	Commissioned 11/15.
370	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
371	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
372	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
373	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
374	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
375	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
376	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
377	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
378	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
379	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
380	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
381	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
382	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
383	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
384	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
385	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
386	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
387	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
388	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
389	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
390	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
391	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
392	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
393	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	MAR-16	
394	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
395	Fozal S/S	220/33	126		100%	100%	100%	100%	126	MAR-13	NOV-15	Commissioned 11/15.
396	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
397	Koti S/S	220/132	200		0%	0%	0%	0%	0			
398	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
399	Mandhala	220/66	100		0%	0%	0%	0%	0			
400	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
401	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
402	A-4, Faridabad S/s	220/66	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
403	Barhi S/S	220/132	200		100%	63%	50%	15%	0		JUN-16	work in progress
404	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
405	Gurgaon Sector - 33	220/66	200		100%	76%	90%	75%	null		JUN-16	Work in progress.
406	Gurgoan Sector - 20 (GIS)	220/66	300		100%	75%	80%	60%	0		JUN-16	work in progress
407	Gurgoan Sector -57	220/66	200		100%	71%	50%	20%	0		JUL-16	work in progress. Firm has been requested to expedite the work.
408	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-17	Physical possession of land not given by HSIIDC. Proposal for up-gradation of 132 kV S/Stn. Rai to 220 kV level is approved. Work is yet to be start.
409	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
410	Meerpur Kurali S/S	220/66	200		100%	28%	0%	0%	0		JUN-16	Work in progress.Firm has been requested to expedite the work.
411	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
412	Panchgaon S/S	220/66	320		100%	64%	50%	55%	0		JUL-16	Work in progress
413	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
414	RGEC, Sonipat S/S	220/33	200		100%	79%	45%	32%	0		SEP-16	Work in progress. Firm has been requested to expedite the progress of work.
415	Sampla (Aug.)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
416	Sector -6, Sonipat S/S	220/33	200		100%	62%	0%	0%	0		SEP-16	Work in progress. Firm has been requested to expedite the work.
417	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

418	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
419	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
420	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
421	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
422	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
423	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
424	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
425	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
426	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
427	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
428	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
429	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
430	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
431	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
432	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
433	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
434	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
435	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

436	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
437	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
438	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
439	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
440	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
441	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
442	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
443	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
444	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
445	Arasikere S/S	220/110	200		100%	100%	100%	100%	200	MAY-14	DEC-15	Commissioned 12/15.
446	DG Plant Yelahanka	220/66	2x150		100%	100%	100%	100%	300	OCT-11	DEC-15	Commissioned 12/15.
447	Gowribidanur (Aug.)	220/66	100		100%	85%	95%	95%	0		JAN-16	Erection work for station structures 3/3- 2T1, 3/3- 2T2 and 3/3- 2B1, 1/1- 2B2 beams for 220kV & 2/2- 6T2, 1/1 -6B2 beams 66KV side completed. 7/7 Nos of 220KV CTs & 4/4 Nos of 66KV CTs erected, 2/2 Nos of 220kV side isolators erected. 9/9 lightning masts erected. 2 Nos of 220KV CB & 1 No of 66KV CB, 3 Nos of 220KV LAs erected. Civil works: Drain, road concreting and Cable duct wall concreting completed, covering slabs and cable trays laid. C& R panel and control cable received at site.
448	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	220 kV side: PC tests to be completed.
449	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
450	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
451	Koppal S/S	220/11	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.:

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
452	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	JAN-16	Control Room plastering work, cable duct towards 220 kV and 66 kV side is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
453	Pavagada S/S	220/66	100		100%	50%	100%	70%	0		MAR-16	Control room plastering, flooring and painting completed. Cable duct is completed.Tr found of 100 MVA 2 Nos completed.Trfs rcvd.12.5 MVA transformers erected. Earthing of equipments and cable laying under progress. Terminal bay:Retaining wall completed and Earth mat work completed.Equipment erection under progress
454	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	220KV&66 kV: All works completed. Backcharging approval rcvd on 30.8.14,intimated to ABB to commence the activity for back charging of 220/66/11/KV, Kothipura. Source line awaited. 220KV TB at Tubinakere:PC tests completed except bus stability test.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
455	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JAN-16	220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPI?s & bus extension work. Line clear will be availed after completion of PC tests. 220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

456	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

457	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
458	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
459	Handia S/S	400/220	630		0%	0%	0%	0%	0			
460	Katni (Addl.)	400/220	315		100%	100%	100%	100%	315		NOV-15	Commissioned 11/15.
461	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
462	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
463	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
464	Anuppur (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
465	Ashoknagar S/S	220/132	160		100%	96%	93%	66%	0		MAR-16	Work under progress.
466	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
467	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
468	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
469	Chhindwara (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
470	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
471	Dewas S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
472	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
473	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
474	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
475	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
476	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
477	Indore S/S	220/132	160		0%	0%	0%	0%	0			
478	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
479	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
480	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
481	Morena S/S	220/132	320		0%	0%	0%	0%	0			
482	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
483	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
484	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
485	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
486	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
487	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
488	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
489	Sirmour S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
490	Aurangabad - III S/S	765/400	3000		100%	90%	85%	78.1%	0		MAR-16	Work in Progress.
491	Aurangabad II	400/220	1000		100%	84%	62%	55.3%	0		MAR-16	400kV Bus charged on 21.05.2014. Work in Progress.
492	Chandrapur-II	400/220	500		100%	85.62%	96%	71.92%	0		MAR-16	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
493	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
494	Koradi -II	400/220	500		100%	100%	100%	100%	500		NOV-15	Commissioned 11/15.
495	Kudus S/S	400/220	2x500		100%	51%	80%	12%	0		MAR-16	Work in progress.
496	Nanded S/S	400/220	500		100%	84.93%	100%	78.6%	0		MAR-16	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
497	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
498	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
499	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	90%	0		MAR-16	Work in progress.
500	Bhalwani S/S	220/33	2x25		100%	96.05%	70%	81.55%	0		MAR-16	Civil & electrical work in progress.
501	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
502	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
503	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
504	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
505	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
506	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
507	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
508	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
509	Hinganghat S/S	220/33	50		100%	100%	100%	100%	50		JAN-16	Commissioned 01/16.
510	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
511	Khanapur S/S	220/33	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
512	Kondhwa S/S	220/22	2x50		100%	85%	10%	0%	0		MAR-16	Electrical work not started.
513	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
514	Krishnoor S/S	220/132/33	200		100%	53%	56%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
515	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
516	Kudus-II (2nd T/F)	220/33	100		100%	100%	100%	100%	100		OCT-15	Commissioned 10/15.
517	MIDC Lonand S/S	220/132/33	300		100%	99%	100%	55%	0	AUG-12	MAR-16	Under arbitral group B- Work order placed to M/s. oberon. Slow work by agency.
518	Magarpatta S/S	220/132	2x100		100%	100%	100%	100%	0		MAR-15	ICT-I commissioned on dtd.28.03.2013. ICT-II commissioned on 31.03.2015.
519	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
520	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
521	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		MAR-16	Work is done slow by agency.
522	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
523	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
524	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
525	Nandgaon Peth S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	DEC-15	Commissioned 12/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
526	Narsi S/S	220/132, 220/33	2x100		100%	5.8%	10%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
527	New Butibori-II S/S	220/132/ 33	2x100		100%	55.35%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
528	New Pardi S/S	220/132	200		100%	46.59%	95%	64%	0		MAR-16	Work in Progress.
529	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
530	Phulambri S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
531	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
532	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
533	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
534	Sayne (Addl.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-15	Commissioned 12/15.
535	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
536	Shedyal ICT-II S/S	220/33	100		100%	100%	1000%	100%	100		SEP-15	Commissioned 09/15.
537	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
538	Shirsuphal S/S	220/22	50		100%	100%	100%	100%	50		NOV-15	Commissioned 11/15.
539	Tembhurni (Addl.)	220/33	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
540	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
541	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	17.01%	80%	0%	0		MAR-16	Work is slow by agency.
542	Vile Bhagad S/S	220/33	50		100%	90%	95%	90%	0		MAR-16	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
543	Wada-II S/S	220/22	100		100%	90%	100%	95%	0		MAR-16	Work in progress.
544	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
545	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
546	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
547	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		MAR-16	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
548	Lad Nongkrem S/S	132/33	40		100%	50%	50%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing, security barrack, side drain and gate at the front side & security shed, mobilisation and filtration of transformer completed. Construction of control room building is in progress.
549	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40		FEB-12	Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
550	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		MAR-16	132kV (Ph-I) & 33kV Switchyard works completed. Control room building completed. Both the 20MVA

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												transformers have been received & placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 commissioned on 22.12.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
551	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	Work completed and substation commissioned on 20.11.2015
552	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
553	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		MAR-16	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
554	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
555	Atri (Karadagadia)S/S	220/132/33	320		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
556	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
557	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
558	Dhamara S/S	220/132/33	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
559	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
560	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
561	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
562	Lapanga S/S	220/132/33	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
563	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
564	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
565	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

566

Extension of bus and connection with DTL Substation

400

2x315

0%

0%

0%

0%

0

commissioned

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
567	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		JAN-16	Work is in progress. 1x315 MVA Trf. likely to be commissioned by 31.01.16 and 2nd 315 MVA by 31.03.16
568	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
569	Badal (New) S/S	220/66	100		100%	92%	95%	90%	0		MAY-16	Work completed. Transformer test charged on 30.03.15 on 66 KV
570	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
571	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
572	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
573	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
574	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
575	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
576	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		JUN-16	
577	GHTP Lehra Mohabbaton (Aug.) (160-100)	220/66	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
578	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
579	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
580	Ghubaya (Aug)	220/66	50		100%	100%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
581	Jadla S/S	220/132	160		100%	90%	80%	75%	0		MAR-16	Work is in progress. Transformer received at site.
582	Kharar (Aug.)	220/66	60		100%	100%	100%	100%	60		NOV-15	Commissioned 11/15.
583	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
584	Majra S/S	220/66	160		100%	95%	50%	40%	0		FEB-16	Work in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
585	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		JUN-16	Tenders for civil works opened and under process.
586	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load and loaded on 08.07.15
587	Naraingarh S/S	220/132	60		100%	95%	90%	90%	0		MAR-16	Transformer test charged on 31.08.15 on 66 KV
588	Nurmehal (Aug.)	220/66	100		100%	80%	40%	40%	0		MAY-16	Work is in progress
589	Sarna (Aug.)	220/66	100		100%	90%	25%	0%	0		MAR-16	Work is in progress
590	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
591	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
592	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			work delayed due to agitation by local villagers
593	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
594	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
595	Srinagar S/S	400/220	630		100%	85%	92%	85%	0	DEC-12	DEC-15	Work in progress.total progress 90.5%
596	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
597	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
598	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		MAR-17	Substation layout work is in progress .Land has been cleared. M/s CGL has moved to the court for the issue
599	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
600	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-16	contract done with M/s Kanohar Electricals lim work is in progress
601	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
602	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												M/s Variegate project pvt. limited.Land transfer is under progress,land tranfer approval is granted
603	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
604	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
605	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
606	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-15	contract done with M/S Safety and control devices.
607	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
608	Ajmer S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
609	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
610	Babai S/S	400/220	630		100%	95%	80%	78%	0		MAR-16	
611	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
612	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
613	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
614	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
615	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0		MAR-17	1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.
616	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
617	Amberi S/S	220/132	100		100%	10%	null%	null%	0		JUN-16	
618	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
619	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
620	Banar S/S	220/13	320		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
621	Bansur S/S	220/132	100		100%	60%	100%	41%	0		OCT-15	
622	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	55%	0		MAR-16	
623	Behror S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
624	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
625	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
626	Bherunda S/S	220/132	160		100%	15%	5%	0%	0			
627	Bherunda S/S	220/132/	160		0%	15%	5%	0%	0			
		33										
628	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
629	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
630	Chonkarwada S/S	220/132	100		100%	78%	50%	41%	0		SEP-15	
631	Danta Ramgarh	220/132	100		100%	100%	100%	98%	0		MAR-16	1.W/O of M/s Hythro Power Ltd. of associated turnkey line has been withdrawn. 2. Civil works completed.91% structure & 61% equipment erected. SAS work not started and transformer has been allotted.
632	Goner S/s	220/132/	100		100%	85%	90%	50%	0	SEP-15	MAR-16	
		33										
633	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
634	Jethana S/S	220/13	100		100%	60%	70%	70%	0		MAR-16	B/W (100%), foundation(40%), Control

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										Room(75%)completed. 68/92 structure & 16/298 equipment erected. 2.Associated line "220kV D/C Ajmer(400kV)-Jethana" line work under progress.
635	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			NIT yet to be issued. Likely to be completed in 2016-17.
636	Kanasar S/S	220/132	320		null%	80%	30%	8%	0		MAR-16	1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
637	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
638	Kuchera S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
639	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
640	NPH (Jaipur) (GSS) (AUG.)	220/132	160		100%	100%	100%	100%	160		DEC-15	
641	NPH Jodhpur S/S	220/132/33	320		0%	100%	95%	14%	0			
642	Nallah Power House, Jaipur (Upgradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
643	Niwana S/S	220/132	100		100%	100%	100%	32%	0		OCT-15	
644	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
645	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	59%	0		DEC-15	
646	Ramgarh (GSS) (AUG)	220/132	160		100%	100%	100%	100%	160		DEC-15	
647	Ramgarh S/S	220/13	3x160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
648	Sayla S/S	220/132/33	100		100%	100%	100%	100%	160	JUL-15	OCT-15	Commissioned 10/15.
649	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
650	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
651	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
652	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
653	mandelgarh S/S	220/132	100		100%	50%	20%	44%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
654	Ariyalur S/S	765/400	2x1500		100%	0%	0%	0%	0			Specification is under preparation for floating tender.
655	Dharmapuri (Palavady)	400/230-110	2x315+2x100		100%	50%	40%	40%	0		MAR-16	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
656	Kamudhi S/S	400/230-110	2x315+2x100		100%	5%	0%	0%	0	JUL-16		Work awarded to M/S Shreem Electric Ltd., on 01.07.15 and land handed over on 23.07.15. Fencing and compound wall work under progress. Control room marking completed on 28.12.15.
657	Kanarapatty S/S	400/230-110	2x500+4x200		100%	50%	60%	60%	0		MAR-16	Control room - roof completed. 400 KV and 110 KV structure foundation work completed. Transformers received at site. Equipment foundation in all sides completed. Ground earthing work completed in 400 KV and 230 KV side and for 110 KV side is under progress. Cable trench work under progress. Hardware fittings received and strung bus work under progress. Work held up due to heavy rain.
658	Manali (GIS)	400/230-110	2x315+1x200		100%	30%	15%	15%	0	SEP-16		Work are under progress
659	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100%	0%	0%	0%	0			work awarded on 25.01.2016 and initials works are commenced
660	Pulianthope (GIS)	400/220	3x315		100%	0%	0%	0%	0			Retender opened on 28.09.2015 and tender analysis is under process.
661	Rasipalayam S/S	400/230	630		100%	90%	40%	40%	0		APR-16	Control room First floor roof completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
662	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100%	95%	75%	75%	0		MAR-16	Yard: Plinth for tower foundation and equipment foundation in 400 KV side under progress. Transformer erection under progress. Civil works are under progress. Control room 95% completed. 230 KV and 110 KV structures erected. 200 MVA and 315 MVA AutoTransformers erection are under progress.
663	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
664	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
665	Ambattur (3dr Main Road)	230/110	100		100%	80%	40%	40%	0		MAR-16	Control room and plinth works are under progress. Plinth work 90% completed.
666	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
667	Central CMRL (GIS) (JICA)	230/110	2x100		100%	60%	65%	65%	0	AUG-15		Work under progress. Control room roof level completed. 230 KV & 110 KV GIS equipment erection completed. Auto Transformers I & II erection and control cable laying works are under progress. Not related to TANTRANSCO
668	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			
669	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
670	Gurubarapally S/S	230/110	100		100%	100%	100%	100%	0		MAR-16	All works are completed and testing is under progress.
671	Jambunathapuram	230/110	2x100		100%	40%	0%	0%	0	APR-16		Work awarded on 21.04.15. Site grading and bore well works completed. Control room and plinth works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
672	Kadalangudy (Aug.) (100-80)	220/110	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.
673	Kanchipuram S/S	230/110	2x100+1x16		100%	90%	90%	90%	0			Substation works are nearing completion
674	Karuvalur (JICA) S/S	230/110	2x100		100%	90%	95%	95%	0	AUG-15	MAR-16	Substation works are nearing completion.
675	Kinnimangalam (JICA) S/S	220/110	2x100		100%	95%	95%	95%	0	AUG-15	AUG-16	All substation works are nearing completion
676	Kumbakonam (JICA) S/S	230/110	2x100		100%	95%	95%	95%	0	AUG-15	MAR-16	All substation works are nearing completion.
677	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
678	Membalam (GIS)	230/110	2x160		0%	0%	0%	0%	0			Work awarded and initial works are under progress.
679	Mondipatti (TNPL Premises)	230/110	2x100		0%	0%	0%	0%	0			Control room work awarded and commenced
680	Muthuramalinga puram	230/110	500		100%	85%	65%	65%	0			Control room, structure erection and Plinth at 230 KV side 100% completed. 110 KV side work commenced. Balance works are under progress.
681	Narimanam S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
682	Neyveli S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
683	Omega S/S	230/110	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16.
684	Poiyur S/S	230/110	200		100%	95%	90%	90%	null		MAR-16	Control room, Plinth and Structure erection works are completed. Equipment erection and Transformer erection works are nearing completion and testing under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
685	Porur UG (GIS)	230/110	300		0%	0%	0%	0%	0			Tender opened on 23.09.15 and evaluation is under process.
686	Purisai S/S	230/110	100		100%	65%	80%	80%	0		MAR-16	Control room and plinth works 95% completed. SSE Works 70% completed.
687	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.
688	Salem (Aug.)	220/110	20		100%	100%	100%	100%	20		NOV-15	Commissioned 11/15.
689	Samayanallur S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
690	Savasapuram S/S	230/110	2x100		100%	100%	0%	0%	0			Control room work is being awarded and SSE works commenced.
691	Shenpagapudur (JICA)	230/110	2x100		0%	0%	0%	0%	0	APR-16		Work commenced
692	Singapuram S/S	230/110	2x100		100%	95%	90%	90%	0	SEP-13	MAR-16	One no. 100 MVA AutoTransformer erected and P&C Testing is under progress. SAS Panel awaited.
693	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender of GIS building is lodged and retender to be floated.
694	Thingalur S/S	230/110	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
695	Thiruverkkadu	230/110	200		100%	100%	100%	100%	200		OCT-15	Commissioned 10/15.
696	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
697	Thuvakudy S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
698	Tirupur (JICA)	230/110	2x100		100%	0%	0%	0%	0	APR-16		Work commenced
699	Uddanapally S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
700	Ulundurpet S/S	230/110	100		100%	100%	100%	100%	100	FEB-13	JAN-16	Commissioned 01/16.
701	Valayapatty S/S	230/110	2x100		100%	65%	50%	50%	0			Work awarded for erection of control room, retaining wall, road work, cable duct and plinth 100% completed.
702	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
703	Vyasarpadi	230/110	100		100%	95%	95%	95%	0	DEC-12	JAN-16	works are nearing completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

704	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
705	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
706	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
707	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
708	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TSTRANSCO												
709	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	0%	0%	0%	0		JUN-17	Site handed over.
710	Asupaka S/S	400/220	630		0%	70%	90%	85%	0	SEP-15	MAR-16	
711	Mamidipalli S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
712	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0			Works completed.
713	Suryapet S/S	400/220	630		100%	98%	100%	95%	0	MAR-15	MAR-16	
714	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
715	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
716	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
717	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
718	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
719	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
720	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
721	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
722	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
723	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
724	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
725	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is expected to be commissioned by Nov-2015
726	Osmania University	220/132	160		100%	100%	100%	100%	160	SEP-12	NOV-15	Commissioned 11/15.
727	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
728	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		JUN-16	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
729	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
730	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

731	Agra (UP) S/S	765/400	3000		100%	30%	0%	0%	0	AUG-16	MAY-16	
732	Agra (South) S/S	400/132	600		100%	15%	0%	0%	0	AUG-16	MAY-16	
733	Aligarh S/s	400/220	500		100%	100%	100%	100%	500		OCT-15	Commissioned 10/15.
734	Banda S/S	400/220	630		100%	12%	60%	0%	0		MAR-16	WIP.
735	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
736	Mathura S/S	400/220	2x315		100%	31%	0%	0%	0	AUG-16	MAY-16	
737	Muradnagar - II (ICT-II) S/S	400/220	240		100%	100%	100%	100%	240		DEC-15	Commissioned 12/15.
738	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
739	Noida Sec-148 S/S	400/220/132	1000		100%	0%	0%	0%	0			
740	Orai S/S	400/220	630		100%	75%	90%	51%	0		JUN-16	WIP.
741	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
742	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
743	Azamgarh -II (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
744	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
745	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
746	Baghpat S/S	220/132	200		100%	99%	98%	97%	0		FEB-16	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
747	Bah S/S	220/132	200		100%	53%	0%	17%	0		FEB-16	WIP.
748	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		MAR-16	WIP.
749	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
750	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Land handed over to UPRNNL Ltd vide this office letter No-44 dated 10.01.13. WIP 18%
751	Baraut (Aug.)	220/132	40		100%	100%	100%	100%	40		NOV-15	Commissioned 11/15.
752	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
753	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
754	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
755	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
756	Chatta (New) (2x160+2x40)	220/132	400		100%	100%	100%	100%	400		DEC-15	Commissioned 12/15.
757	Chhatta S/S	220/132	320		100%	90%	73%	89%	0		FEB-16	WIP. 2x160MVA+2x40MVA t/f charged on 24.12.15 from 132KV side
758	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
759	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
760	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
761	Firozabad (Aug) (160-60)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
762	Harhua (New) (60) S/S	220/33	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
763	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
764	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		MAR-16	Work not started.
765	Lalitpur (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
766	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.
767	Loni (Aug) (200-150)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
768	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Identified & approved by GDA board. Marked at site. Allotment is pending in planning wing of GDA. Likely to be allotted.
769	Mahoba S/S	220/132	200		100%	64%	20%	29%	0		MAR-16	Work is in progress.
770	Mainpuri (Aug.II) (160-100)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
771	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
772	Modipuram (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		OCT-15	Commissioned 10/15.
773	Morti S/S	220/132	1x160		100%	58%	22%	16%	0		MAR-16	Work in progress.
774	Muradnagar (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
775	Nighasan (Lakhimpur) S/S	220/132	200		100%	94%	100%	98%	0		FEB-16	Work in progress.
776	Noida Sec-148	220/132	1x160		100%	0%	0%	0%	0			
777	Orai (Aug.) -II (160-100)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
778	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land handedover by Awas Vikas. Proposal from TWC submitted
779	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
780	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
781	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
782	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
783	Sambhal (Aug.) III (100)	220/132	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16.
784	Sarojini Nagar (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
785	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
786	Sikandara S/S	220/132	200		100%	84%	3%	14%	0		MAR-16	Work in Progress.
787	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
788	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land case submitted to U.P.Govt through DM paid Rs. 30.00 Lacs has been deposited in DM office Bulandshahr. Case is pending at U.P.Government level.
789	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
790	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

791	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
792	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
793	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
794	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
795	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
796	Dharampur S/S	220/132	320		100%	100%	100%	100%	320	FEB-15	JAN-16	Commissioned 01/16.
797	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
798	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
799	New Jalpaiguri (NJP) (Aug.) S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
800	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
801	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
802	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
803	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
804	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
805	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
806	Morena S/S	400/220	630		0%	0%	0%	0%	0			
807	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

808	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

809

Gurgaon

400/220

2x500

0%

0%

0%

0%

0

NOV-13

SEP-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

810	Patran S/S	400/220	1000		100%	25%	25%	0%	0	MAY-16		
-----	------------	---------	------	--	------	-----	-----	----	---	--------	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
811	Mainpuri S/S	765/400	2000		100%	89.8%	95.9%	70%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending. 10% has already been tested.
812	Aurai (Ckt-I)	400/220	630		77.4%	7.7%	22%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
813	Gonda S/S	400/220	630		100%	94.2%	94%	82%	0		AUG-15	
814	Rewa Road (GIS)	400/220	630		100%	100%	100%	100%	630		NOV-15	Commissioned 11/15.
815	Sultanpur Road (Ckt-I)	400/220	1000		100%	8.1%	15.8%	0%	0		AUG-15	
816	Aurai (Ckt-II)	220/132	320		77.4%	7.7%	22%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 5.166 Acres) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
817	Gonda (Ckt-II)	220/132	200		100%	94.2%	94%	82%	0		AUG-15	
818	Sultanpur Road (Ckt-II)	220/132	320		100%	8.1%	15.8%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

819	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.Force Majure Events flood,border ceasefire violation, unseasonal heavy snow fall, rain fall and land slides,same has been intimated to all LTTC's.Delay in approval of Sec.164 under EA2003.Change in Law: i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCCL

820	Nawalgarh	220/132	100		0%	0%	0%	0%	0		SEP-15	
-----	-----------	---------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

821	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0		.	
-----	---------------	---------	------	--	----	----	----	----	---	--	---	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

822 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

823	Greater Noida AIS	765/400	2x1500		100%	98%	98%	98%	0		FEB-16	
824	Hapur AIS	765/400	2x1500		100%	90%	76%	73%	0		MAR-16	
825	Ataur GIS	400/220	2x500		100%	85%	80%	10%	0		MAY-16	
826	Dasna GIS	400/220	2x315		100%	40%	18%	0%	0		MAR-16	
827	Greater Noida AIS	400/220	2x315		100%	98%	98%	98%	0		FEB-16	
828	Hapur AIS	400/220	2x500		100%	85%	65%	64%	0		MAR-16	
829	Indirapuram GIS	400/220	2x500		100%	85%	65%	20%	0		MAY-16	
830	Nehtaur (Bijnor) AIS	400/132	2x200		100%	80%	70%	42%	null		AUG-16	
831	Sikandrabad AIS	400/220	2x500		100%	98%	98%	96%	0		MAR-16	
832	Ataur GIS	220/33	3x60		100%	55%	35%	0%	0		DEC-15	
833	Dasna GIS	220/132	2x100		100%	20%	8%	0%	0		MAR-16	
834	Indirapuram GIS	220/33	3x60		100%	78%	60%	15%	0		MAY-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
835	Darbhangha (GIS)	400/220	1000		100%	50%	1%	0%	null	JUN-16	JUN-16	a) Increase in applicable taxes b) Assembly elections in Bihar in Nov & Dec 2015 has affected the site progress.
836	Motihari (GIS)	400/132	400		100%	18%	0%	0%	null	AUG-16	AUG-16	a) Geological surprise at Sub-station land required ground improvement b) Flooding of Sub-station land in Aug & Sep 2015. c) Assembly elections in Bihar in Nov & Dec 2015 has affected the site progress. d) Increase in applicable taxes