

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220
kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 31-JAN-2017

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0	DEC-15	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.	
---	----------------	---------	-----	--	------	----	----	----	---	--------	---	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Alipurduar & Agra(Extn.) HVDC S/S (Pole-1&2)	800	3000		100%	70%	66%	54%	0		JUN-17	Pole-I expected by Mar'17. Supply, civil works & erection under progress.Balance land acquisition for Earth Electrode station acquired.
2	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100%	0%	0%	0%	0		DEC-16	Engg. in progress.
3	Biswanath Chariyali & Agra HVDC terminal (Pole-II)	800	1500		100%	100%	100%	100%	1500		AUG-16	Commissioned 08/16.
4	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100%	32%	22%	0%	0		MAR-18	work under progress.
5	Champa & Kurukshetra HVDC S/S (Pole-1&2)	800	3000		100%	95%	98%	88%	0	JUL-15	JUN-17	Work under progress. Pole-I expected by Feb'17 & Pole-II by Jun'17.
6	Agra S/S	765/400	500		100%	10%	0%	0%	0		NOV-17	Award placed in Sep'15. Work under progress.
7	Ajmer S/S	765/400	2x1500		100%	65%	65%	40%	0	APR-17	SEP-17	Award placed in Apr'15. work under progress.
8	Angul S/S (Bus Arrangment)	765/400	2x1500		100%	0%	0%	0%	0		APR-19	Scpoe deleted.
9	Banaskanta S/S	765/400	2x500		100%	45%	30%	0%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
10	Banaskanta S/S	765/400	2x1500		100%	45%	30%	0%	0	APR-18	APR-18	Award placed in Sep'15. Work under progress.
11	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
12	Bay Dharajaygarh S/S	765/400	0		100%	99%	95%	95%	0		JUN-17	Work under progress. Completion matching with line.
13	Bay Extn. Angul S/s	765/400	0		100%	80%	70%	55%	0		JUN-17	Work under progress. Completion matching with line.
14	Bay Extn. Aurangabad S/S	765/400	0		100%	95%	99%	95%	0		MAR-17	work under progress.
15	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
16	Bay Extn. Banaskantha S/S	765/40	0		100%	0%	0%	0%	0		JUL-18	Award placed in Mar'16. Engg. in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
17	Bay Extn. Bhiwani S/S	765/400	0		100%	92%	90%	90%	0		OCT-16	Work under progress.
18	Bay Extn. Fatehpur S/S	765/400	0		100%	65%	65%	10%	0		SEP-16	Award placed in Apr'15. Work under progress.
19	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		APR-18	Award under progress.
20	Bay Extn. Hyderabad S/S	765/400	0		100%	70%	50%	45%	0		MAY-18	Work under progress.
21	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100%	10%	5%	0%	0		MAY-17	Award placed in Apr'16. Engg., supply & civil work under progress.
22	Bay Extn. Jabalpur PS	765/400	0		100%	15%	10%	0%	0		APR-18	Award placed in Aug '15. Work under progress.
23	Bay Extn. Jaipur S/S	765/400	0		100%	75%	80%	60%	0		OCT-16	Deposit work by RVPNL.
24	Bay Extn. Kurnool S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
25	Bay Extn. Nagapattinam S/S	765/400	0		100%	100%	100%	100%	0		SEP-15	Commissioned in Sep'15.
26	Bay Extn. Raichur S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
27	Bay Extn. Raipur Pooling Station	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
28	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
29	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
30	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	95%	0		DEC-16	Work under progress. Matching with line.
31	Bay Extn. Wardha S/S	765/400	0		100%	97%	97%	96%	0		MAR-17	Award placed in Aug'15. Work under progress.
32	Bay extn. Ajmer S/S	765/400	0		100%	15%	5%	0%	0	APR-18	APR-18	work under progress.
33	Bay extn. Angul S/S	765/40	0		100%	80%	70%	55%	0	DEC-15	JUN-17	Engg. supply, civil works & erection

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										under progress. Completion matching with line.
34	Bhadla S/S	765/400	3x1500		100%	0%	0%	0%	0		JAN-19	Award Placed in Aug'16. Engg. in progress.
35	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
36	Bhuj Pooling Station	765/400	2x1500		100%	15%	5%	0%	0	JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
37	Bikaner S/S	765/400	2x1500		100%	5%	0%	0%	0		MAY-19	Award placed in May'16. Work under progress.
38	Champa Pooling Station (ICT-III & IV)	765/400	3000		100%	100%	100%	100%	3000	MAY-14	SEP-16	Commissioned 09/16.
39	Champa Pooling Station (ICT-V& VI)	765/400	3000		100%	100%	100%	100%	3000		DEC-16	Commissioned 12/2016
40	Chilakaluripeta S/S	765/400	2x1500		0%	0%	0%	0%	0	APR-19	APR-19	Award placed in Dec'16. Land under acquisition.
41	Chittorgarh S/S	765/400	2x1500		100%	55%	60%	35%	0	APR-17	SEP-17	Award placed in Apr'15. Work under progress.
42	Cuddapah S/s	765/400	2x1500		100%	5%	0%	0%	0		JUL-18	Award placed in Feb'16. Engg. & civil work under progress.
43	Extn Kanpur S/S	765/400	0		100%	62%	32%	26%	0		MAR-17	Work under progress.
44	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
45	Extn. Chittorgarh S/S	765/400	0		100%	15%	10%	5%	0	APR-18	APR-18	Work under progress.
46	Extn. Gaya S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
47	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100%	0%	2%	0%	0		JUN-18	Award placed in Apr'16. Engg. in progress.
48	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100%	0%	0%	0%	0		JUN-18	Award under progress.
49	Extn. Jharsuguda S/S	765/400	0		100%	80%	70%	62%	0	DEC-15	JUN-17	Works under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Extn. Kanpur (GIS)	765/400	0		100%	100%	85%	90%	0	JUN-16	MAR-17	Award placed in Feb'14. Work under progress.
51	Extn. Lucknow S/S	765/400	0		100%	67%	35%	30%	0		MAR-17	Work under progress.
52	Extn. Lucknow S/S	765/400	0		100%	100%	100%	100%	0	APR-13	MAR-15	Commissioned.
53	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
54	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
55	Extn. Patna S/S	765/400	0		100%	0%	0%	0%	0		JUN-19	Award under progress.
56	Extn. Raigarh S/S	765/400	1500		100%	90%	90%	75%	0	JUL-16	MAR-17	Award placed in May'14. Work under progress.
57	Extn. Ranchi S/S	765/400	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Work under progress.
58	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
59	Extn. Solapur S/S	765/400	0		100%	5%	0%	0%	0		JAN-18	Award placed in Apr'16. Engg. & civil work under progress.
60	Extn. Tuticorin S/S	765/400	0		100%	85%	90%	60%	0	SEP-14	DEC-16	Work under progress.
61	Extn. Varanasi S/S	765/400	0		100%	100%	100%	100%	0	MAY-15	MAR-16	Commissioned in Mar'16.
62	Extn. Vindhyachal Pooling Station	765/400	1500		100%	80%	75%	15%	0		SEP-17	Award placed in Aug'15.work under progress.
63	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100%	10%	15%	0%	0		JUN-18	Award placed in Apr'16. Work under progress.
64	Gaya (ICT) S/S	765/400	500		100%	0%	0%	0%	0		APR-17	Award placed in Jun'15.Procurement under progress.
65	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	65%	45%	40%	0	MAR-18	MAR-18	Award placed in May'15. Works under progress.
66	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100%	5%	0%	0%	0		APR-19	Award placed in Jun'16. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	100%	0	JUN-15	JAN-16	Commissioned in Jan'16.
68	Jhatikara S/S	765/400	500		100%	45%	35%	0%	0		APR-18	Award placed in Aug'15. Work under progress.
69	Kanpur (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000	OCT-14	JUL-16	Commissioned 07/16.
70	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
71	Meerut (Aug.)	765/400	1500		100%	40%	15%	0%	0		OCT-17	Award placed in Mar'15. Engg., civil work & supply under progress.
72	Nizamabad S/S	765/400	2x1500		100%	85%	85%	75%	0	MAY-18	MAR-17	Award placed in May'15. Work under progress. Efforts being made to complete in FY 2016-17.
73	Orai S/S	765/400	2000		100%	25%	20%	1%	0	APR-18	APR-18	Award placed in Oct'15. Work under progress.
74	Padghe S/S	765/400	2x1500		100%	90%	95%	90%	0	AUG-14	DEC-17	Supply, civil works & erection under progress. Completion matching with line.
75	Parli S/S	765/400	2x1500		100%	9%	2%	0%	0	JAN-18	JAN-18	All packages awarded. Work under progress.
76	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-16	Commissioned 02/15. (Reported Late
77	Raipur (Extn.)	765/400	1500		100%	70%	65%	20%	0		JUN-17	Award placed in Aug'15. Work under progress.
78	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
79	Srikakulam S/S	765/400	2x1500		100%	95%	97%	94%	0	JUN-15	MAR-17	765KV Bay commissioned in Jan'17. Balance work under progress.
80	Tehri (GIS)	765/400	4x800		100%	37%	10%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg., civil work & supply under progress.
81	Vemagiri Pooling Station (ICT-1)	765/400	1500		100%	100%	100%	100%	1500	JUN-14	JAN-17	Commissioned 01/2017
82	Vemagiri-II Pooling Station (PG)	765/400	2x1500		100%	98%	95%	90%	0	NOV-17	APR-17	ICT-I commissioned in Jan'17. Balance work under progress.
83	Warora Pooling Station	765/400	2x1500		100%	15%	5%	0%	0	NOV-17	NOV-17	Award placed in Apr'16. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
84	Agra (Extn.)	400/220	315		100%	10%	0%	0%	0	JUL-17	NOV-17	Award placed in Sep'15. Work under progress.
85	Alipurduar HVDC S/S	400/220	630		100%	70%	66%	54%	0		JUN-17	Supply, civil works & erection under progress. Land acquisition balance for Earth Electrode station, under process.
86	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	FEB-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
87	Bagpat (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
88	Balipara (2nd ICT)	400/220	315		100%	100%	100%	100%	315	MAY-17	MAY-16	Commissioned 05/16.
89	Ballabgarh S/S (Replacement of ICT-I & ICT-II) ((500-315)	400/220	370		100%	100%	100%	60%	370	JUN-16	SEP-16	ICT-I Commissioned in 02/16,Late reported. ICT-II Commissioned in 09/16.
90	Ballabgarh S/S (Replacement of ICT-III & ICT-IV) ((500-315)	400/220	370		100%	83%	87%	60%	0		SEP-17	ICT-I & II commissioned in Feb'16 & Sep'16. Balance work under progress.Transformers supply expected by Mar'17.
91	Baripada (Addl.)	400/220	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.
92	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
93	Bay Extn Alipurduar	400/220	0		100%	0%	0%	0%	0		JAN-18	Bays available/ ready. Commissioning matching with line.
94	Bay Extn. Madhugiri S/S	400/220	0		100%	60%	40%	30%	0		MAY-17	Award placed in Dec'14. Work under progress.
95	Bay Extn. Allahabad S/S	400/220	0		100%	100%	82%	90%	0		MAR-17	Work under progress.
96	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	100%	0	JUL-15	APR-16	Ready for commissioning. Gen. project delayed.
97	Bay Extn. Amritsar S/S	400/220	0		100%	60%	50%	40%	0		SEP-16	Work under progress.
98	Bay Extn. Aurangabad S/S	400/22	0		100%	20%	5%	0%	0		SEP-17	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
99	Bay Extn. Bachau S/s	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
100	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	NOV-16	Work under progress. Completion matching with line.
101	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
102	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
103	Bay Extn. Bhinamal S/S	400/220	0		100%	40%	25%	20%	0		JUL-17	Award placed in Sep'15. Work under progress.
104	Bay Extn. Biharshariff	400/220	0		100%	35%	40%	20%	0		DEC-16	Work under progress. Completion delayed due to delay in manufacturing of Reactors by M/s BHEL. Now matter being taken up.
105	Bay Extn. Biharshariff S/S	400/220	0		100%	100%	100%	75%	0		OCT-16	work under progress.Works on halt due to non-availability of S/D.
106	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	15%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation.
107	Bay Extn. Boisar S/S	400/220	0		100%	98%	98%	98%	0		OCT-16	Navsari - Navi mumbai line is now to be terminated at Boisor S/Stn in place of Mumbai. Works under progress. Commissioning matching with line.
108	Bay Extn. Champa S/S	400/220	0		100%	0%	0%	0%	0		APR-17	Award placed in oct'14. Engg. in progress.
109	Bay Extn. Dehar S/S	400/220	0		100%	90%	80%	76%	0		SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
110	Bay Extn. Dharmapuri S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	Work under progress.
111	Bay Extn. Dichpally S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Work being executed by APTRANSCO on deposit basis. Efforts being made to

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												complete in FY 2016-17.
112	Bay Extn. Farakka S/S	400/220	0		100%	60%	70%	35%	0		DEC-16	Award placed in Mar'15. Work under progress.
113	Bay Extn. Gokarna S/S	400/220	0		100%	75%	80%	50%	0		DEC-16	Award placed in Mar'15. Work under progress.
114	Bay Extn. Gooty S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award placed in Mar'15. Work under progress.
115	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
116	Bay Extn. Gwalior S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
117	Bay Extn. Hissar S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
118	Bay Extn. Indore (Khandwa) S/S	400/220	0		100%	95%	95%	92%	0		DEC-16	work under progress. Matching with line.
119	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
120	Bay Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		AUG-17	Work under progress.
121	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
122	Bay Extn. Kishanganj S/S	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
123	Bay Extn. Kota S/S	400/220	0		100%	12%	0%	0%	0		NOV-17	Award placed in Aug'15. Work under progress.
124	Bay Extn. Kota S/S (PG)	400/220	0		100%	100%	100%	100%	0		JUN-17	Work completed. Commissioning matching with line.
125	Bay Extn. Koteswar S/S	400/220	0		100%	100%	100%	100%	0		DEC-16	Testing under progress.
126	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	5%	0%	0%	0		MAR-18	Award placed in Nov'15. Civil work under progress.
127	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100%	85%	95%	70%	0		DEC-16	Work under progress.
128	Bay Extn. Maithon (Durgapur)	400/22	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	S/S	0										
129	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100%	80%	60%	50%	0		SEP-16	work under progress.
130	Bay Extn. Mysore S/S	400/220	0		100%	100%	100%	100%	0		OCT-15	Commisisoned in Oct'15.
131	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100%	95%	90%	85%	0	JUL-15	SEP-16	Award placed in Dec'14. Work under progress.
132	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
133	Bay Extn. Nellor S/S	400/220	0		100%	20%	0%	0%	0		JUL-17	Award plaved in Mar'15. work under progress.
134	Bay Extn. Nellore PS	400/220	0		100%	100%	100%	100%	0		MAR-16	Commissioned in Mar'16.
135	Bay Extn. Orai S/s	400/220	0		100%	1%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. & civil work in progress.
136	Bay Extn. Padhe S/S	400/220	0		100%	15%	10%	0%	0		MAR-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
137	Bay Extn. Patna S/S	400/220	0		100%	100%	100%	100%	0		FEB-15	Commissioned in May'15.
138	Bay Extn. Raigarh (Kotra) S/S	400/220	0		100%	100%	100%	100%	0		APR-16	Commissioned in Apr'16.
139	Bay Extn. Rajgarh S/S	400/220	0		100%	85%	80%	55%	0		SEP-16	Work under progress.
140	Bay Extn. Roorkee S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Comissioned in May'16.
141	Bay Extn. Saharanpur S/S	400/220	0		100%	100%	100%	100%	0		MAY-16	Commissioned in May'16.
142	Bay Extn. Salem S/S	400/220	0		100%	97%	98%	90%	0		DEC-16	Work under progress.
143	Bay Extn. Sasaram S/S	400/220	0		100%	90%	78%	50%	0		DEC-16	work under progress.
144	Bay Extn. Satna S/S	400/22	0		100%	20%	5%	0%	0		SEP-17	Award placed in Jun'15. work under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
145	Bay Extn. Sholapur S/S	400/220	0		100%	60%	50%	20%	0		MAR-17	Award placed in Jun'15. Work under progress.
146	Bay Extn. Shujalpur S/S	400/220	0		100%	100%	100%	100%	0		FEB-16	Commissioned in Feb'16.
147	Bay Extn. Singrauli S/s	400/220	0		100%	75%	82%	35%	0		MAR-17	work under progress.
148	Bay Extn. Somanahalli S/S	400/220	0		100%	98%	98%	98%	0		DEC-16	Work almost completed, completion matching with line.
149	Bay Extn. Trissur S/S	400/220	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg. in progress.
150	Bay Extn. Tuticorin PS	400/220	0		100%	85%	90%	60%	0		DEC-16	Work under progress.
151	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
152	Bay Extn. Wagoora S/S	400/220	0		100%	6%	0%	0%	0	MAR-18	MAR-18	Engg. & civil work under progress.
153	Bay Extn. Yelahanka (GIS)	400/220	0		100%	10%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. & civil work under progress.
154	Bay extn. Bidadadi (GIS)	400/220	0		100%	80%	70%	0%	0	DEC-15	SEP-16	Award placed in Dec'14. Work under progress.
155	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
156	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.
157	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			
158	Bay extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	OCT-16	Works under progress.
159	Bay extn. Kishanpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	DEC-16	Supply & erection under progress. Commissioning matching with line.
160	Bay extn. Kota S/S	400/220	0		100%	100%	100%	100%	0	MAR-15	JUN-17	Work completed. Commissioning matching with line.
161	Bay extn. Narendra S/S	400/22	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
162	Bay extn. Navsari S/S	400/220	0		100%	95%	95%	65%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
163	Bay extn. Panchkula S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	MAR-15	Commissioned.
164	Bay extn. Purulia S/S	400/220	0		100%	65%	40%	30%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
165	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	JUN-16	Commissioned in Jun'16.
166	Bay extn. Sonapat S/S	400/220	0		100%	50%	40%	30%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
167	Bay extn. Vapi S/S	400/220	0		100%	95%	92%	60%	0	OCT-16	OCT-16	Work under progress.
168	Betul (GIS) S/S	400/220	630		100%	95%	95%	92%	0		MAR-17	Award placed in Dec'14. Work under progress. Completion matching with line
169	Bhadla S/S	400/220	1500		0%	0%	0%	0%	0			
170	Bhuj Pooling Station	400/220	2x500		100%	15%	5%	0%	0	JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
171	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	15%	10%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. work under progress.
172	Cuddapah (Extn.)	400/220	500		100%	68%	60%	50%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
173	Daltonganj	400/220	2x315		100%	30%	73%	10%	0	NOV-12	DEC-17	Due to delay in handing over land, M/s Alstom not agree to take up the work. Re-tendered & award placed in May'16. Work under progress. Down stream network also not envisaged by JSEB.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
174	Damon (Extn.)	400/220	500		100%	100%	100%	100%	0		NOV-16	Commissioned in Nov'16.
175	Dehar s/s (Replacement)	400/220	65		100%	100%	100%	100%	65		JAN-17	Commissioned 01/2017
176	Dehradun	400/220	2x315		100%	100%	100%	100%	630		JAN-17	Commissioned 01/2017.
177	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress. Land acquired in Aug'16.
178	Extn. Bachau S/S	400/220	0		100%	10%	5%	0%	0		JUL-18	Award placed in Jan'16. work in progress.
179	Extn. Baharampur S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
180	Extn. Bina S/S	400/220	125		100%	100%	100%	100%	0	JUL-16	FEB-16	Commissioned in Feb'16.
181	Extn. Chaibasa S/S	400/220	63		100%	100%	100%	100%	0	MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
182	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-17	Award placed in Jul'15. Engg in progress.
183	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0		MAR-17	Deposit work by RVPNL.
184	Extn. Daltonganj S/S	400/220	2x160		100%	5%	0%	0%	0		NOV-17	Award placed in Jul'16. Work under progress.
185	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
186	Extn. Farakka S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
187	Extn. Hindupur S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	To be implementation by APTRANSCO.
188	Extn. Indore S/s	400/220	2x500		100%	40%	25%	0%	0		JUL-18	Award placed in Jan'16. work under progress.
189	Extn. Itarsi S/S	400/220	500		100%	335%	25%	0%	0		JUL-18	Work under progress.
190	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	Extn. Jaipur (South) S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg in progress.
192	Extn. Jalandhar (Samba)	400/220	0		100%	30%	20%	15%	0		JUL-17	Award placed in Jan'16. Work under progress.
193	Extn. Jeerat S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
194	Extn. Kaithal S/S	400/220	0		100%	50%	40%	30%	0		OCT-16	Work under progress.
195	Extn. Madugiri S/S	400/220	500		100%	60%	40%	30%	0		MAY-17	Completion matching with TBCB line.
196	Extn. Mainpuri S/S	400/220	500		100%	5%	0%	0%	0		JAN-18	Award placed in Mar'16. Work under progress.
197	Extn. NP Kunta S/S	400/220	0		100%	5%	0%	0%	0		JUL-18	Engg. & civil work commenced from May'16.
198	Extn. Parli Switching Station	400/220	0		100%	5%	0%	0%	0		FEB-18	Award placed in Apr'16. Engg. & civil work under progress.
199	Extn. Sagardighi S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
200	Extn. Salem (Madhugiri II) S/S	400/220	0		0%	0%	0%	0%	0			
201	Extn. Samba (Jalandhar)	400/220	0		100%	30%	15%	10%	0		NOV-18	Award placed in Jan'16. Work under progress.
202	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
203	Extn. Sikar S/S	400/220	500		100%	20%	0%	0%	0		JAN-18	Award placed in Mar'16. work under progress.
204	Extn. Subhashgram S/S	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug'16.
205	Extn. Tuticorin Pooling Station	400/220	0		100%	4%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
206	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
207	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	80%	85%	45%	0	JUL-16	JUN-17	Award placed in Jun'15. Work under progress. Matching with GETCO line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
208	Extn. Vemagiri (PG) S/S	400/220	0		100%	0%	0%	0%	0		JUL-18	Award placed in May'16.
209	Extn. Yelahanka (GIS) S/S	400/220	0		100%	10%	0%	0%	0		JUL-17	Work under progress.
210	Extn. at 400/220 KV Damoh s/s	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
211	Extn. at Madurai s/s	400/220	500		100%	100%	100%	100%	500		DEC-16	Commissioned 12/2016
212	Extn. at Mysore S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	SEP-16	Commissioned 09/16.
213	Extn. madhugiri (Salem II) S/S	400/220	0		0%	0%	0%	0%	0			
214	Extn. of 2 nos. bays Imphal S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.
215	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100%	0%	0%	0%	0		MAY-18	Award placed in Jul'16.
216	Farakka (Aug.) (500-315)	400/220	185		100%	80%	65%	45%	0		JUN-17	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temporarily stored at Durgapur.
217	Gooty (Extn.)	400/220	500		100%	77%	55%	45%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
218	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	80%	80%	45%	0	JUN-16	JUN-17	Award placed in Dec'14. work under progress.
219	Gurgaon (Extn.)	400/220	500		100%	65%	85%	55%	0	MAY-16	JUN-17	Award placed in Nov'14. Work under progress.
220	Hamirpur (Extn.)	400/220	315		100%	45%	20%	15%	0	MAY-16	MAY-17	Award placed in Nov'14. Work under progress. Down stream line delayed. CEA to take up with state for readiness of down stream line by Jun'17.
221	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	85%	75%	70%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
222	Imphal (3rd ICT)	400/132	200		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
223	Imphal S/S (upgradation)	400/132	2x315		100%	10%	0%	0%	0		MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
224	Jalandhar (Extn.)	400/220	500		100%	100%	100%	100%	500	MAY-16	JUN-16	Commissioned 06/16.
225	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	95%	95%	70%	0		MAR-17	Awarded in Jun'14. work under progress. ICT transported from Patna .
226	Jharkhand Pool (Chandwa) Switching GIS	400	0		0%	0%	0%	0%	0		JUL-16	Commissioned 07/16.
227	Kaithal S/S	400/220	315		100%	20%	5%	0%	0		JUL-17	Award placed in Sep'15. Work under progress.
228	Kala Amb S/S	400/220	7x105		100%	89%	55%	25%	0		JUL-17	Work under progress.
229	Khammam (Extn.)	400/220	500		100%	70%	60%	30%	0	FEB-17	SEP-17	Award placed in Sep'14. Works under progress.
230	Kishanganj S/S (ICT-II)	400/220/33	500		100%	100%	100%	100%	500		SEP-16	Commissioned 09/16.
231	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
232	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
233	Kurukshetra S/S	400/220	2x500		100%	99%	99%	99%	0	JUN-15	MAR-17	400KV bays ready for commissioning in Dec'15. Balance work under progress.
234	Maithon S/S (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
235	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100%	70%	50%	45%	0		MAR-17	ICT-I commissioned in Sep'16. Balance work under progress. ICT yet to be supplied.
236	Mandola S/s (Aug.) ICT-II (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		APR-16	Commissioned 04/16.
237	Mandola S/s (Aug.) ICT-III (Replacement of 315 MVA by	400/220	185		100%	100%	100%	100%	185		MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	500 MVA)											
238	Mandola s/s (Aug.) ICT-IV (Replacing 315 MVA with 500 MVA ICT)	400/220	185		100%	100%	100%	100%	185		OCT-16	Commissioned 10/2016
239	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
240	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100%	2%	0%	0%	0		MAY-18	GIS portion award in Jun'16 & AIS portion in Jul'16. Work under progress.
241	Misa (Extn.) S/S	400/220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
242	N.P. Kunta Pooling Station S/S (ICT-I)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.
243	N.P. Kunta Pooling Station S/S (ICT-II & III)	400/220	1000		100%	100%	100%	100%	1000		JUL-16	Commissioned 07/16.
244	Narendra (Aug) (2x500-2x315)	400/220	370		100%	30%	15%	20%	0	FEB-17	SEP-17	Award placed in Sep'14. Work under progress.
245	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAY-17	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
246	Pandiabil S/S (ICT-I & II)	400/220	1000		100%	100%	100%	100%	1000		JUN-16	Ready for Commissioned 06/16.
247	Parbati (PS)	400/220	630		100%	60%	55%	45%	0	JUN-16	MAR-17	work under progress. MoP/CEA assistance required for implementation of down stream line by HPSEB.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
248	Patna (Replacement of ICT-I) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
249	Patna (Replacement of ICT-II) (500-315)	400/220	185		100%	62%	67%	52%	0		MAR-17	ICT-I commissioned in Sep'16 Balance work under progress.
250	Pugalur (Extn.)	400/220	500		100%	60%	30%	30%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.
251	Purnea S/S (Replacement of ICT -II) (500-315)	400/220	185		100%	100%	100%	100%	185		SEP-16	Commissioned 09/16.
252	Pusali (Aug.) (500-315)	400/220	370		100%	72%	62%	52%	0		MAR-17	ICT-I commissioned in Mar'16. Balance works under progress.
253	Rajarhat (GIS) S/S	400/220	2x500		100%	90%	95%	85%	0		JUN-17	Work under completion. However, work standstill due to severe ROW problem in last one month.
254	Rajarhat (GIS) S/S	400/220	2x315		100%	90%	95%	85%	0	APR-16	JUN-17	Land acquired in Feb'14. Work under completion. However, work standstill due to severe ROW problem in last one month.
255	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Land acquired in Feb'14. Award placed in Apr'15. Possession of land in Dec'16. completion likely to be delayed.
256	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	100%	0	NOV-13	MAR-16	Commissioned.
257	Rewa Pooling Station	400/220	3x1500		100%	50%	30%	10%	0		DEC-17	Work under progress.
258	SVA at 400/220 kV New Wanpoh S/S (+)300 MVAR/(-)200 MVAR	400/220	0		100%	65%	62%	82%	0		DEC-16	Work stopped due to disturbance in Kashmir since 07.08.16
259	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100%	90%	95%	82%	0		OCT-16	Work under progress.
260	SVC at 400/220 kV Ludhiana S/S (+)400 MVAR/(-)300 MVAR	400/220	0		100%	85%	75%	60%	0		OCT-16	work under progress.
261	Saharanpur S/S	400/22	2x315		100%	100%	100%	100%	630	NOV-12	MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
262	Samba (Extn.) S/S	400/220	315		100%	100%	100%	100%	315	MAY-16	OCT-16	Commissioned 10/2016.
263	Satenapalli (Narasaraopeta) & Garividi (AP) S/S	400/220	0		0%	0%	0%	0%	0		APR-19	Award under progress.
264	Silchar (New) S/s	400/220	400		100%	99%	99%	99%	0		SEP-17	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
265	Silchar S/S (New)	400/220	200		100%	99%	99%	99%	0	DEC-12	SEP-17	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance under progress.
266	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
267	Somanahalli S/S	400/220	500		100%	100%	100%	100%	500	FEB-17	AUG-16	Commissioned 08/16.
268	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
269	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	95%	30%	20%	0	APR-17	DEC-18	Award placed in Apr'15. work under progress.
270	Trichy (Extn.)	400/220	500		100%	60%	30%	30%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.
271	Tughlakabad S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.Land acquired in Jul'16.
272	Uttra (Pindiabil) S/S	400/220	630		100%	100%	100%	100%	0	MAR-16	JUN-16	Sub station completed in Jun'16. Commissioned in Jul'16.
273	Vijayawada (Extn.)	400/220	500		100%	62%	55%	30%	0	FEB-17	MAR-17	Award placed in Sep'14. Work under progress.
274	Wanpon (Extn.) S/S	400/220	420		100%	100%	100%	100%	0		JUL-14	Commissioned.
275	Warangal (Extn.)	400/220	500		100%	82%	65%	20%	0	FEB-17	SEP-17	Award placed in Sep'14.Work under progress.
276	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	JUN-17	Completion matching with line.Uncertain.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
277	extn. Dharmapuri (Salem New) S/S	400/220	0		100%	95%	90%	85%	0		MAY-17	work under progress.
278	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
279	Balipara S/S	220/132	120		100%	5%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Work under progress.
280	Bay Extn. Amargarh S/s	220/132	0		100%	0%	0%	0%	0		JUL-17	Not in scope in POWERGRID.
281	Bay Extn. Kishanganj S/S	220/132	0		100%	90%	90%	70%	0		NOV-16	Work under progress.
282	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
283	Bay Extn. Siliguri (Purena) S/S	220/132	0		100%	67%	60%	35%	0		NOV-16	work under progress.
284	Kopili S/S	220/132	100		100%	10%	5%	0%	0		DEC-17	Award placed in Nov'15. Work under progress.
285	Kopli (Extn.) S/S	220/132	160		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
286	Legship S/S	220/132	100		0%	0%	0%	0%	0		NOV-16	Work yet to be awarded by PGCIL.
287	Mokokchung (ICT)	220	315		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
288	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
289	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
290	Wagoora (Ext.) S/ S	220	0		100%	0%	0%	0%	0		MAR-17	
291	Bay Extn. Sujyamaninagar S/S	132/33	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
292	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
293	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	81%	70%	40%	0		SEP-17	Supply, civil works & erection under progress. Completion matching with line.
294	Namsai S/S	132/33	2x15		100%	65%	100%	20%	0		FEB-18	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
295	Nirijuli (Extn.) S/S	132/33	50		100%	0%	0%	0%	0		JUL-18	Award placed in Jul'16. Engg. in progress.
296	Nirjuli S/S (Repl.)	132/33	80		100%	100%	100%	100%	0		MAR-16	ICT-I commissioned in Feb'16 & ICT-II in MAR'16.
297	Roing S/S	132/33	2x15		100%	92%	100%	92%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.
298	Tezu S/S	132/33	2x15		100%	88%	100%	85%	0		SEP-17	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
2	(Sikkim) Kumrek (New) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
3	(Sikkim) Lachen (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0		100%	0%	0%	0%	0	MAY-19		
5	(Sikkim) Mamring (Extn.) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
10	(Sikkim) Pangthang (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			
13	(Sikkim) Rellichu (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0%	0%	0%	0%	0			Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0		100%	0%	0%	0%	0	MAY-19		
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0%	0%	0%	0%	0			Yet to be awarded.
22	(Assam) Amingaon (GIS)	220/132	2x160		0%	0%	0%	0%	0	MAR-19		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	(Assam) Behiating (New Dibrugarh)	220/132	2x100		0%	0%	0%	0%	0			
24	(Assam) Rangia (Extn.)	220	0		0%	0%	0%	0%	0			
25	(Assam) Samaguri (Aug.) (2x160 -2x50)	220/132	220		0%	0%	0%	0%	0			
26	(Assam) Tinsukia (Extn.)	220	0		0%	0%	0%	0%	0			
27	(J&K) Drass S/S	220/66	4x16.67		100%	50%	60%	20%	0		MAY-17	Award placed. Work under progress.
28	(J&K) Kargil S/S	220/66	7x16.67		0%	0%	0%	0%	0		MAY-17	land yet to be acquired.
29	(J&K) Khalsti S/S	220/66	4x16.67		100%	40%	40%	10%	0		MAY-17	Work under progress.
30	(J&K) Leh S/S	220/66	7x16.67		100%	60%	10%	10%	0		MAY-17	Award placed. Work under progress.
31	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100%	0%	0%	0%	0	APR-19		
32	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100%	0%	0%	0%	0	APR-19		
33	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100%	0%	0%	0%	0	APR-19		
34	(Nagaland) Kohima (New) S/S	220/132	0		0%	0%	0%	0%	0			
35	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0%	0%	0%	0%	0			
36	(Sikkim) Legship Pool (New) S/S	220/132	0		100%	0%	0%	0%	0	MAY-19		
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0%	0%	0%	0%	0			Yet to be awarded.
38	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100%	0%	0%	0%	0	MAY-18		
39	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
40	(Arunachal Pradesh) Bameng S/S	132/33	15		0%	0%	0%	0%	0	MAY-18		Yet to be awarded.
41	(Arunachal Pradesh)	132/33	63		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	Banderdewa S/S											
42	(Arunachal Pradesh) Basar S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
43	(Arunachal Pradesh) Changlang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
44	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0%	0%	0%	0%	0			Yet to be awarded.
45	(Arunachal Pradesh) Dambuk S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
46	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
47	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
48	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
49	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
50	(Arunachal Pradesh) Halaipani S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
51	(Arunachal Pradesh) Holongi S/S	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
52	(Arunachal Pradesh) Jairampur S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
53	(Arunachal Pradesh) Kambang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
54	(Arunachal Pradesh) Khonsa S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
55	(Arunachal Pradesh) Koloriang S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
56	(Arunachal Pradesh) Likabali S/S	132/33	15		100%	0%	0%	0%	0	MAY-19		
57	(Arunachal Pradesh) Miao S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
58	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
60	(Arunachal Pradesh) Niglok S/S	132/33	63		100%	0%	0%	0%	0	MAY-18		
61	(Arunachal Pradesh) Palin S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
62	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100%	0%	0%	0%	0	MAY-18		
63	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0		100%	0%	0%	0%	0	MAY-18		
64	(Arunachal Pradesh) Rilo S/S	132/33	15		100%	0%	0%	0%	0	MAY-18		
65	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
66	(Arunachal Pradesh) Sagali S/S	132/33	15		0%	0%	0%	0%	0			Yet to acquired.
67	(Arunachal Pradesh) Seijosa S/S	132/33	15		100%	0%	0%	0%	0	MAY-18		
68	(Arunachal Pradesh) Seppa S/S	132/33	15		100%	0%	0%	0%	0	MAY-18		
69	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
71	(Arunachal Pradesh) Zero (Extn.)	132	0		0%	0%	0%	0%	0			Yet to be awarded.
72	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0%	0%	0%	0%	0			Yet to be awarded.
73	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		0%	0%	0%	0%	0			
74	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		0%	0%	0%	0%	0			
75	(Assam) Dhemaji (Extn.)	132	0		0%	0%	0%	0%	0			
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19		
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
78	(Assam) Kahalipara (Extn.)	132	0		0%	0%	0%	0%	0			
79	(Assam) Kamakhya S/S (Extn.)	132	0		100%	0%	0%	0%	0	MAR-19		
80	(Assam) Paltan Bazar (GIS)	132/33	2x50		100%	0%	0%	0%	0	MAR-19		
81	(Assam) Rupai (Extn.)	132	0		0%	0%	0%	0%	0			
82	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		0%	0%	0%	0%	0			
83	(Assam) Sarupathar (new) S/S	132/33	2x25		0%	0%	0%	0%	0			
84	(Assam) Silapathar (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
85	(Assam) Sonabali (Extn.)	132	0		0%	0%	0%	0%	0			
86	(Assam) Tangla (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
87	(Assam) Teok S/S	132/33	2x31.5		0%	0%	0%	0%	0			
88	(Assam) Tezpur (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
89	(MAGHALAYA) Ampati (Extn.) S/S	132	0		0%	0%	0%	0%	0			
90	(MAGHALAYA) Mynkre S/S	132/33	2x50		0%	0%	0%	0%	0			
91	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0%	0%	0%	0%	0	APR-19		
92	(MAGHALAYA) Phulbari S/s	132/33	2x50		0%	0%	0%	0%	0			
93	(Manipur) Gamphajol (new) S/S	132/33	40		0%	0%	0%	0%	0			Yet to be awarded.
94	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
95	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
96	(Manipur) Kakching (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
97	(Manipur) Kongba (3rd Addl.)	132/33	20		0%	0%	0%	0%	0			Yet to be awarded.
98	(Manipur) Kongba (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			
99	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0%	0%	0%	0%	0			
101	(Manipur) Rengpang (Extn.) S/S	132	20		0%	0%	0%	0%	0			
102	(Manipur) Tamenglong (New) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
103	(Manipur) Thoubal (Extn.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
104	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0%	0%	0%	0%	0			Yet to be awarded.
105	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
106	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0%	0%	0%	0%	0			
107	(Mizoram) Lungsan S/S	132/33	25		0%	0%	0%	0%	0			
108	(Mizoram) Marpara (new) S/S	132/33	0		0%	0%	0%	0%	0			
109	(Mizoram) W. Phaileng (New) S/S	132/33	26		0%	0%	0%	0%	0			
110	(Nagaland) Longleng S/s	132/33	20		0%	0%	0%	0%	0			
111	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0%	0%	0%	0%	0			
112	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0%	0%	0%	0%	0			
113	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
114	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
115	(Nagaland) Tuensang (Extn.) S/S	132	0		0%	0%	0%	0%	0			
116	(Nagaland) Wokha (Extn.) S/S	132	25		0%	0%	0%	0%	0			
117	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0%	0%	0%	0%	0			
118	(Sikkim) Chungthang (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be acquire.
119	(Sikkim) Dikchu pool (new) S/S	132/33	0		100%	0%	0%	0%	0	MAY-19		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		/11										
120	(Sikkim) Namchi (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to awarded.
121	(Sikkim) Parbing (New) S/S	132/66	0		0%	0%	0%	0%	0			Yet to be awarded.
122	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0%	0%	0%	0%	0			Yet to be awarded.
123	(Sikkim) Samardong (New) S/S	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
124	(Sikkim) Singhik (New) S/s	132/66/1	0		0%	0%	0%	0%	0			Yet to be awarded.
125	(Tripura) Amarpur (new) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
126	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		0%	0%	0%	0%	0			
127	(Tripura) Bagafa (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
128	(Tripura) Belonia (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
129	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
130	(Tripura) Dharmanagar (Extn.) S/S	132/33/1	0		0%	0%	0%	0%	0			
131	(Tripura) Gokulnagar (New) S/S	132/33	2x50		0%	0%	0%	0%	0			
132	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		0%	0%	0%	0%	0			
133	(Tripura) Kailasahar S/S	132/33	2x50		0%	0%	0%	0%	0			
134	(Tripura) Manu (new) S/S	132/33	2x50		0%	0%	0%	0%	0			
135	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
136	(Tripura) Rabindra Nagar Plus	132/33	2x50		0%	0%	0%	0%	0			
137	(Tripura) Rokhia (Extn.) S/S	132/33/1	0		0%	0%	0%	0%	0			
138	(Tripura) Sabroom (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			
139	(Tripura) Satchand (New) S/S	132/33	2x31.5		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

140 (Tripura) Udaipur (Aug.) S/S 132/33 2x50 0% 0% 0% 0% 0

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		JUN-16	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
2	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
3	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Gani S/S	400/220	2x315		100%	90%	95%	65%	0		FEB-17	All 873 Nos. foundations, 773 Nos. out of 1007 Nos. Structure erection and 392 Nos. out of 727 Nos. Equipment erection completed. Construction of compound wall, control room and cable trench are in progress. The Substation, transformer capacity is 3x500 MVA in place of 2x315 MVA.
2	Garividi (Marala)	400/220	630		100%	92%	95%	90%	0		MAR-17	Works under progress. 573 Nos. out of 578 Nos. foundations ,676 Nos. out of 700 Nos. Structure erection and 334 Nos. out of 449 Nos. equipment erection completed. Construction of Control room, Compound wall, DG, FF buildings, AC Kiosks are under progress.
3	Hindupur S/S	400/220	3x315		100%	20%	10%	0%	0		OCT-17	Works under progress. 61 Nos. out of 591 Nos. Structure foundations completed.
4	Jammalamadugu s/s (ICT-I)	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 12/2016
5	Kalikiri	400/220	630		100%	10%	0%	0%	0		SEP-17	Site levelling works and structure foundation works under progress
6	Kamavarapukota	400/220	630		75%	98%	100%	99%	0	MAR-16	FEB-17	Works are in advanced stage of completion. Total 488 Nos. foundations, 552 Nos. out of 555 Nos. structure erection and 400 Nos. out of 407 Nos. equipment erection completed. 400kV Bus I & II are charged on 25.01.2017. Pre-commissioning works are under progress.
7	Kurnool S/S	400/22	2x315		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
8	Podili S/S	400/220	630		75%	10%	0%	0%	0		JUN-17	Site levelling works are under progress.
9	Sattenapally	400/220	630		100%	100%	100%	100%	630		APR-14	Commissioned 04/14 (Late reported)
10	Uravakonda S/S	400/220	2x315		100%	100%	100%	100%	630		JUL-16	Commissioned 07/16.
11	Chakrayapet	220/132	200		100%	2%	0%	0%	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
12	Gaddamvaripalli	220/11	50		100%	100%	100%	96%	0		JUN-16	Works under progress
13	Goddumarri	220/11	100		100%	100%	100%	100%	0		MAY-16	Works completed.
14	Gollapuram	220/132	200		100%	80%	90%	85%	0		NOV-16	Works are under progress.
15	N.P. Kunta Poling Station	220/33	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
16	Porumamilla	220/132	200		100%	95%	95%	95%	0		AUG-16	works are under progress.
17	Tirumalayapalli	220/132	300		100%	60%	85%	50%	0		DEC-16	Works are under progress.
18	Vajrakarur	220/132	100		100%	100%	100%	100%	100		JUL-16	Commissioned 07/16.
19	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
BIHAR STATE ELECTRICITY BOARD (BSEB)												
1	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
2	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		DEC-16	
3	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		JUL-16	Work holdup due to approach road. Delay due to Severe RoW.
4	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		DEC-16	
5	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		DEC-16	
6	Kishanganj S/S	220/132/33	320		100%	100%	100%	100%	320	JUN-16	OCT-16	Commissioned 10/2016
7	Motipur (GSS) S/S	220/132/33	320		100%	100%	90%	80%	0	FEB-17	FEB-17	
8	Musahari S/S	220/132/33	320		100%	90%	100%	90%	0	DEC-16	JAN-17	1x160 MVA and 1x50 MVA ready for charging
9	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAY-16	
10	Samastipur S/S (ICT-I)	220/132/33	160		100%	100%	100%	100%	160	NOV-16	OCT-16	Commissioned 10/2016
11	Supaul/Lokhi S/S	220/132/33	320		100%	50%	80%	0%	0	MAR-17	MAR-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Jagdalpur S/s	400/220	630		100%	58%	85%	85%	0	NOV-14	DEC-16	Work under progress.
2	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		MAR-17	Failed during S C test. Under repair.
3	Borjhara S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-17	Order Placed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DELHI TRANSCO LIMITED (DTL)												
1	Bamnoli S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
2	Gopalpur GIS	400/220	1000		0%	0%	0%	0%	0		MAR-22	
3	Mundka S/S (Addl.)	400/220	315		0%	0%	0%	0%	0		MAR-18	
4	Rangpuri GIS	400/220	2000		0%	0%	0%	0%	0		MAR-23	
5	Shalimarbagh GIS	400/220	2000		0%	0%	0%	0%	0		MAR-21	
6	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100%	100%	100%	100%	0	NOV-16	NOV-16	Both 220 kV bays commissioned.
7	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100%	40%	95%	50%	0	NOV-16	APR-17	work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.
8	220 KV bay at Masjid moth (2 nos.)	220	0		100%	90%	90%	85%	0	OCT-16	MAR-17	1.Cable trench work is under progress. 2. Erection of equipments on structure is completed. except 33 kV C.B. 3. All material received at site except Relay & Control Panel and 33 kV C.B.
9	AIIMS (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
10	Bamnauli GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
11	Barwala (Rohini Sector-34)	220/66	320		0%	0%	0%	0%	0		MAR-23	
12	Budella S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	
13	Budhpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
14	Chandrawal GIS	220/66	300		0%	0%	0%	0%	0		MAR-19	
15	DSIIDC Bawana (Addl.)	220/66	160		100%	100%	100%	100%	160		JAN-16	Commissioned 01/16 (Late Reported).
16	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0%	0%	0%	0%	0			
17	Geeta Colony (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Gopalpur GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
19	Janakpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
20	Jasola GIS	220/33	320		0%	0%	0%	0%	0		MAR-20	
21	Kanjhawala (Addl.)	220/66	160		100%	100%	100%	100%	160		FEB-16	Commissioned 02/16 (Late Reported).
22	Karol Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
23	Lodhi Road (GIS)	220/33	100		100%	87%	97%	90%	0	JUL-12	MAR-17	Dismantling of existing switch yard and then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
24	Maharanibagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
25	Maidan Garhi / IGNOU GIS	220/66	320		0%	0%	0%	0%	0		MAR-21	
26	Mangolpuri GIS	220/66	320		0%	0%	0%	0%	0		MAR-20	
27	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
28	Masjid Moth (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-14	MAR-17	
29	Mayur Vihar GIS	220/66	320		0%	0%	0%	0%	0		MAR-22	
30	Mehrauli (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
33	Nehru Place GIS	220/33	300		0%	0%	0%	0%	0		MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
35	Panjabi Bagh GIS	220/33	300		0%	0%	0%	0%	0		MAR-19	
36	Pappankalan-II (Addl.)	220/66	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15 (Late Reported).
37	Pappankalan-III	220/66	320		100%	50%	70%	30%	0	MAR-17	MAR-17	1. 220 kV Gantry tower erection work is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												in progress. 2.Building Brick work started. 3.Shifting of DJB line is taken up with DJB. 4. Erection of equipment support structure and equipment is in progress. 5. Stringing work started at 220 kV yard.
38	Patparganj (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAY-16	
39	Patparganj (Aug.)	220/33	100		0%	0%	0%	0%	0		MAR-17	
40	Patparganj (Replacement) (160-100)	220/33	120		0%	0%	0%	0%	0		MAR-21	
41	Peeragarhi (Addl.)	220/33	100		0%	0%	0%	0%	0	JUN-16	MAR-17	
42	Preet Vihar GIS	220/33	300		100%	96%	95%	95%	0	FEB-16	MAR-17	1 no. 100 MVA Pr. Trf. is yet to be supplied. 2. 05 Nos. 220 kV GIS bays commissioned. 3.Electrical clearance has been taken from supply officer,DTL 5. Electrical Inspector fee deposited for inspection of 01 no. 100 MVA Pr. Trf.
43	R.K. Puram GIS	220/66	160		100%	0%	0%	0%	0		MAR-18	1. Layout plan approved. 2. 220 kV GIS SLD approved. 3. Land handed over. 4. Soil investgation sample has been taken. 5. Both Ckt. of 66kV DMRC cable Re-routed.
44	R.K.Puram GIS	220/33	100		100%	0%	0%	0%	0		MAR-18	1. Layout plan approved. 2. 220 kV GIS SLD approved. 3. Land handed over. 4. Soil investgation sample has been

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												taken. 5. Both Ckt. of 66kV DMRC cable Re-routed.
45	Replacement of 100 MVA by 160 MVA at Pappankalan-I	220/66	60		100%	100%	100%	100%	60		FEB-16	Commissioned 02/16 (Late Reported).
46	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0%	0%	0%	0%	0		MAR-19	
47	Sarita Vihar (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16 (Late Reported).
48	Sarita Vihar (Replacement) (160-100)	220/33	60		0%	0%	0%	0%	0		MAR-21	
49	Subzi Mandi GIS	220/66	100		0%	0%	0%	0%	0		MAR-21	
50	Tikri Khrd GIS	220/66	320		0%	0%	0%	0%	0		MAR-18	
51	Tughlakabad S/S	220/66	320		0%	0%	0%	0%	0		MAR-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Yurembam (Aug.) S/S	132/33	3X33.5		100%	0%	0%	0%	0		MAR-13	
---	---------------------	--------	--------	--	------	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Kadamba GIS	220/110	2x100		0%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Ponda s/s (Addl.)	220/33	1x50		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
3	Socorro S/S	220/33	320		0%	0%	0%	0%	0		MAR-17	
4	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		MAR-17	Work in progress.
5	Tuem GIS	220/33	3x63		0%	0%	0%	0%	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
6	Verna GIS	220/110	2x160		100%	0%	0%	0%	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100%	0%	0%	0%	0			
2	Amreli (ICT addition)	400/220	500		100%	100%	100%	40%	0		FEB-17	
3	Bhachunda GIS (Dist. Kutch)	400/220	3x100		100%	0%	0%	0%	0			
4	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100%	0%	0%	0%	0			
5	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
6	Charanka S/S	400/220	2x315		100%	100%	100%	98%	0		DEC-16	WIP
7	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
8	Fedra S/S	400/220	2x315		100%	0%	0%	0%	0			
9	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
10	Kasor (Aug.)	400/220/33	315		100%	100%	100%	100%	315		AUG-16	Commissioned 08/16.
11	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
12	Kosamba (ICT addition)	400/220	500		100%	90%	85%	85%	0		JAN-17	
13	Pipavav S/S	400/220	1x315		100%	0%	0%	0%	0			
14	Prantij S/S	400/220	2x315		100%	0%	0%	0%	0			
15	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		MAY-16	
16	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
17	Veloda (Sankhari) S/S	400/22	1000		100%	85%	95%	96%	0		JAN-17	02 Nos. 160MVA 220/66KV TR. charged

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16. 80MVAR 400KV Bus Reactor charged on Dt: 31.03.16. Commissioned 07/16. (Late Report).
18	Agthala (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-16	Dropped
19	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
20	Babara (Dist. Amreli) S/S	220/66	2x160		0%	0%	0%	0%	0			
21	Babara (Dist. Amreli) S/S	220/132	2x150		0%	0%	0%	0%	0			
22	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
23	Bechraji S/S	220/66	200		100%	100%	100%	100%	200			Back Charged, line work under progress
24	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100%	null%	0%	0%	0			WiP
25	Bhestan S/S	220/66	1x100		100%	100%	100%	100%	300			Commissioned. Name changed to Popda (Bhestan)
26	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100%	0%	0%	0%	0			
27	Chhatral (Aug.)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.(Late Report).
28	Dhanaj S/S	220/66	2x100		100%	45%	0%	0%	0		MAR-18	Substatio name is replace with Gatrad
29	Gatrad S/S	220/132/66	3x100		100%	45%	10%	10%	0		MAR-18	
30	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
31	Gotri	220/66	1x160		100%	76%	80%	70%	0		MAR-17	WIP
32	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land. Dropped
33	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100%	0%	0%	0%	0			
34	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
35	Kalawad	220/66	100		100%	0%	0%	0%	0		JUN-16	
36	Kansari (Aug.)	220/66	60		100%	100%	100%	100%	60		AUG-16	Commissioned 08/16.
37	Kerala S/S	220/66	2x100		100%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
38	Khambhalia S/S	220/66	200		100%	0%	0%	0%	0			WIP
39	Kim (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.(Late Report)
40	Mehsana (Aug.)	220/132	50		100%	100%	100%	100%	50		JUN-16	Commissioned 06/16.(Late Report).
41	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
42	Mota (Aug.)	220/66	110		100%	100%	100%	100%	110		MAY-16	Commissioned 05/16.(Late Report).
43	Moti Gop S/S	220/66	3x160		100%	0%	0%	0%	0			
44	Nani Hamirpur S/S	220/11	50		100%	100%	100%	100%	50		MAR-15	Commissioned
45	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			Dropped
46	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
47	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.(Late Report).
48	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
49	Salejada (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16. (Late Report).
50	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
51	Suva	220/66	200		100%	40%	12%	6%	200		JUN-16	A/T issued for total turnkey package.
52	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
53	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
54	Vallabhipur S/S	220/66	100		100%	100%	100%	100%	100		FEB-15	Commissioned
55	Vyankatpura	220/66	100		100%	7%	0%	0%	0		JUN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	2x315		0%	0%	0%	0%	0			
2	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
3	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
4	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
6	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
7	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
8	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	JUN-16	
9	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
10	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
11	Koti S/S	220/132	200		0%	0%	0%	0%	0			
12	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
13	Mandhala	220/66	100		0%	0%	0%	0%	0			
14	Mazra GIS	220/132	2x100		0%	0%	0%	0%	0			Under planning stage.
15	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
16	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi S/S	220/132	200		100%	80%	90%	60%	0		FEB-17	work in progress
2	Bastara s/s (Addl.)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016.
3	Gurgaon Sector - 33	220/66	200		100%	94%	99%	75%	null		FEB-17	Work in progress.
4	Gurgoan Sector - 20 (GIS)	220/66	300		100%	95%	95%	85%	0		FEB-17	Work in progress. 66kV GIS has been commissioned on 10.11.2016.
5	Gurgoan Sector -57	220/66	200		100%	90%	95%	65%	0		MAR-17	work in progress. Firm has been requested to expedite the work.
6	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		DEC-17	Physical possession of land not given by HSIIDC. Proposal for up-gradation of 132 kV S/Stn. Rai to 220 kV level is approved. Work is yet to be start.
7	Hukmawali S/S	220/132	200		100%	100%	100%	100%	200		JUL-16	Commissioned 04/16 (Late Reported).
8	Kaul S/S	220/132	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
9	Meerpur Kurali S/S	220/66	200		100%	70%	80%	65%	0		MAR-17	Work in progress.Firm has been requested to expedite the work.
10	Panchgaon S/S	220/66	320		100%	80%	80%	65%	0		MAY-17	Work in progress
11	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		SEP-17	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016
12	Pinjore s/s	220/66	2x100		100%	40%	5%	0%	0		SEP-17	work allotted to Inabensa. Contractual problem. Work reawarded on 28.08.2016. Civil work in progress.
13	RGEC, Sonipat S/S	220/33	200		100%	70%	70%	50%	0		FEB-17	Work in progress.
14	Rewari (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016.
15	Roj-Ka-Meo	220/33	100		100%	2.5%	15%	0%	0		DEC-17	Work in progress.
16	Roj-Ka-Meo	220/66	2x160		100%	2.5%	15%	0%	0		DEC-17	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	Sector -6, Sonipat S/S	220/33	200		100%	65%	35%	25%	0		FEB-17	Work in progress.
18	Sonta S/S (ICT-I)	220/66	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
3	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
4	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-17	Transformers received.Due to technical reasons work get delayed.
13	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/13	3x150		100%	0%	0%	0%	0	DEC-12	MAR-17	Work under prgoress.Works planned for

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2

execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Latehar S/S	400/220/132	2x315		100%	0%	10%	0%	0		DEC-17	
2	Patratu (New) S/S	400/220	2x315		100%	0%	15%	0%	0		DEC-17	
3	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0	MAR-17		Delay due to non-availability of fund naxal affected area.
4	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-18		LOI issued in September 16.
5	Govindpur (New) S/S	220/132/33	400		100%	80%	100%	80%	0	MAR-17		
6	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0	FEB-18		LOI issued in February 2016.
7	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0	SEP-16		Tender is in awarding stage.
8	Lohardaga S/S	220/132	2x150		100%	0%	10%	0%	0	DEC-17		
9	Ratu	220/132	400		0%	0%	0%	0%	0			LOI issued in November 2016.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		MAR-17	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
2	Gadag (Doni) S/S	400/220	2x500		100%	0%	0%	0%	0			Site levelling , Control room excavation completed. 26/42 nos of columns footing completed. Security fencing, casting of RCC fencing pole work , SSM retaining wall work, station gantry and intermediate station tower work under progress.
3	Gulbarga S/S	400/220	1000		100%	0%	0%	0%	0			Land is in pocation of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
4	Jagalur S/S	400/220	2x500		100%	10%	0%	0%	0			Shifting of 11kV lines completed. Excavation u/p. Station towers supplied. Civil :levelling work completed. Control room footing work under progress.
5	Chinthamani (Aug.)	220/66	100		100%	90%	80%	70%	0	JUL-16	FEB-17	Transformer received on 11.07.16. Erection of under hung isolator completed.Cable laying work, Transformer erection & PT bay shifting under progress. Oil sump work completed. 220KV side and 66KV side cable duct work completed.Baffle wall work completed.
6	Gowribidanur (Aug.)	220/66	100		100%	95%	100%	95%	0	NOV-12	FEB-17	Erection of equipments including transformer completed. Bus bar formation work completed. Tan delta test of CT and transformer bushing completed. Wave traps erected.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Hosadurga S/S	220/66	2x100		0%	0%	0%	0%	0			DPR to be prepared.
8	Jigani (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	MAR-17	220 kV side: PC tests to be completed.
9	Kanakapura (Aug.)	220/66	100		100%	100%	100%	100%	100	MAR-15	NOV-16	Incoming line scheme changed. Tender floated. Source line awaited. Commissioned 11/2016
10	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-17	Work short closed vide O.M. No.: CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
11	Kudligi (Badeladaku) S/S	220/66	200		100%	80%	100%	90%	0	MAY-14	MAR-17	Transformers, CTs, PTs and major equipment erection completed. Work under progress.
12	Magadi S/S	220/66	200		100%	95%	95%	95%	0	MAY-15	FEB-17	Station work completed including testing. Civil works : Cable duct slab laying, micro levelling , jelly spreading, soak pit and septic pit and RCC drain at gate portion works under progress.
13	Mallat (Manvi) S/S	220/66	200		100%	60%	60%	60%	0	AUG-14	DEC-16	Work under progress.
14	Mittemari S/S	220/66	200		100%	50%	50%	50%	0	JUL-15	MAR-17	2 nos of 100MVA & 1 no of 12.5MVA Trs foundation completed. Mounting structures erection completed and erection of equipments u/p. 66kV side : Equipment erection u/p. 3 Nos of 220kV TBs at Gowribidanur S/s : Foundation for erection of mounting strutures u/p. Estimate to be prepared.
15	Mughalkod S/S	220/110	2x100		0%	0%	0%	0%	0			
16	Pavagada S/S	220/66	100		100%	50%	100%	100%	0	JUL-14	MAR-17	Transformers received and erected. Earthing of equipments and cable laying

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-17	under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress.Earth mat work, Retaining wall , cable duct, road work completed. Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
18	Shivanasamudram S/S	220/66	2x100		0%	0%	0%	0%	0			DPR to be prepared.
19	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	OCT-11	MAR-17	Final testing of equipments and final finishing works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
---	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100%	23%	21%	0%	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100%	30%	24%	0%	0			Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100%	68%	30%	0%	0			Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100%	100%	50%	5%	0			Work under progress.
5	Handia S/S	400/220	630		0%	0%	0%	0%	0			
6	Mandsaur S/S	400/220	0		0%	0%	0%	0%	0			
7	Nagda (Bus Reactor 1x125MVAR)	400	0		100%	100%	100%	100%	0			Charges on 09.08.2016.
8	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
9	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
10	Adampur	220/33	100		100%	34%	0%	0%	0			work under progress.
11	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
12	Betul Addl. 160 MVA X-mer	220/132	160		100%	37%	23%	0%	0			Work in progress.
13	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
14	Chhatarpur (Addl. X-mer)	220/132	160		100%	100%	100%	100%	160		OCT-16	Commissioned 10/2016.
15	Chhegaon s/s (Addl.)	220/132	160		100%	100%	100%	100%	160			Commissioned 01/2017
16	Daloda Addl. 160 MVA X-mer	220/132	160		100%	100%	70%	0%	0			Work in progress.
17	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
19	Gudgaon S/S	220/132	0		0%	0%	0%	0%	0			
20	Gwalior-II(ICT-2))	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
21	Handia	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
22	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
23	Indore S/S	220/132	160		0%	0%	0%	0%	0			
24	Jaora (Upgradation)	220/132	0		0%	0%	0%	0%	0			
25	Julwaniya (Distt.Badwani) (ICT-2)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2016
26	Kanwan S/S	220/132	0		0%	0%	0%	0%	0			
27	Kotar (Aug.)	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
28	Kukshi S/S	220/132	160		100%	56%	0%	0%	0			Work under progress.
29	Mandideep S/S	220/132	160		100%	100%	100%	100%	160		NOV-16	Commissioned 11/2016.
30	Morena S/S	220/132	320		100%	99%	97%	86%	0			Work under progress.
31	Mugaliachhap (New S/s) Bhopal	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
32	Nagra Switching S/s	220/132	0		100%	100%	100%	100%	0			Commissioned 05/2016 (Reported Late)
33	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
34	Pithampur-II S/S (Upgradation of 132 kV S/S)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	Ratangarh S/S	220/132	0		0%	0%	0%	0%	0			
36	Sailana S/S	220/132	0		0%	0%	0%	0%	0			
37	Sendhwa S/S	220/132	0		0%	0%	0%	0%	0			
38	Shajapur (Addl. 2nd Unit)	220/132	160		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
39	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
40	Sidhi S/S	220/132	160		100%	100%	100%	100%	160		JAN-17	Commissioned 01/2017.
41	Susner S/S	220/132	0		0%	0%	0%	0%	0			
42	Suwasara S/S	220/132	0		0%	0%	0%	0%	0			
43	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100%	12%	0%	0%	0			Work under progress.
44	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100%	46%	0%	0%	0			Work under progress.
45	Nalkheda(Aug.)	132/33	40		0%	0%	0%	0%	0			
46	Vijaipur (Aug.)	132/33	40		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Aurangabad III (Ektuni) S/S (ICT -I)	765/400	1500		100%	100%	100%	100%	1500		MAY-16	Commissioned 05/16.
2	Alkud S/S	400/220	500		100%	100%	100%	100%	500		JAN-17	Commissioned 01/2017.
3	Aurangabad II	400/220	1000		100%	88%	80%	58%	0		MAR-17	400kV Main Bus -I charged on 21.05.2014. Charging of Bays :- Line bay at 400KV Waluj -I & Bhusawal -I on 21.05.2014. 765 Kv Interconnection Ckt-I & II line bay on 22.05.2014. Oil filtration of 4 nos. ICT completed, 3 balance. ICT tertiary FDN WIP. 220kV Gantry beam erection completed. cable laying balance due to unavailability of cable.
4	Babhaleshwar (Additional ICT-4)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016
5	Chandrapur-II	400/220	1000		100%	91.98%	96%	77.46%	0		MAR-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- Dia 5, 11 & 12, ICT -1 & 2 Incomplete. In 220KV Switchyard- 10% erection & jumpering balance, cabling, termination, testing balance.
6	Hinjewadi II (GIS)	400/220	2x500		100%	100%	100%	99.28%	0		DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV, 167 MVA ICTs & its bays, 400kV & 220kV GIS Bays test charged on 30.05.2016. 400kV line side jumpering is balance for

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Koradi-II (ICT-II)	400/220	500		100%	100%	100%	100%	500		AUG-16	want of completion of line. Commissioned 08/16 (Late reported).
8	Kudus S/S	400/220	2x500		100%	65%	80%	23%	0		MAR-17	Work in progress.
9	Nanded (Kumbhargaoon)S/S (ICT-II)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
10	Amalner (Replacement) (200-100)	220/132	100		100%	100%	100%	100%	100		NOV-16	Commissioned 10/2016 (Late Reported).
11	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-17	Arbitral award- Group C. Tendering under process for balance work.
12	Ballarshah S/S	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 12/2016 (Late Reported)
13	Beed s/s (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
14	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12		
15	Dondaicha (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 11/2016
16	Halkarni-1 (Replacement)(50-25)	220/33	25		100%	100%	100%	100%	25		NOV-16	Commissioned 11/2016
17	Karkambh (Additional)	220/33	50		100%	100%	100%	100%	50		NOV-16	Commissioned 08/2016 (late Reported)
18	Krishnoor S/S	220/132/33	200		100%	53%	56%	9%	0		JUN-17	Arbitral award- Group C. Tender for balance work to be refloated.
19	Lonideokar S/S	220/132	100		100%	95%	100%	94.53%	0		JAN-17	Work in progress.
20	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	JAN-17	Arbitral award- Group C. Tendering in process for balance work.
21	Manjarsumbha S/s (Addl.)	220/33	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017 (Late Reported)
22	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		DEC-17	Civil:- Equipment & ganty foundation work in progress. BCR, cable trench, metal spreading, WBM road & chain link fencing work balance. Electrical work not started.
23	Mumewadi (Replacement) (50-	220/33	25		100%	100%	100%	100%	25		NOV-16	Commissioned 06/2016(Late Reported)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25)												
24	New Pardi S/S	220/132	200		100%	54.34%	95%	67%	0		DEC-17	Work in Progress.
25	Partur S/S	220/132-33	150		100%	100%	100%	100%	150		JAN-17	Commissioned 01/2017.(1x100+1x50)
26	Partur S/S (ICT-2)	220/132	100		100%	95%	90%	91%	0		MAR-17	Work is in progress.
27	Phulambri S/S (Addl.)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 12/2017(Late Reported)
28	Pimpalgaon S/S	220/132	100		100%	100%	95%	95%	0		DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works, SCADA, testing works.
29	Tilawani s/s (Replacement) (100-50)	220/33	50		100%	100%	100%	100%	50		JAN-17	Commissioned 01/2017 (Late Reported)
30	Uppalwadi S/S	220/132, 2x100+2x50 220/33	0		100%	34.81%	80%	0%	0		DEC-17	132 KV equipment foundations completed by Agency Revised drawings issued by CO with pile foundations on dt.30.01.2014. Electrical work is not started. Existing 132KV Uppalwadi-Pardi Line and 132KV Uppalwadi-Mankapur Line to be shifted.
31	Vile Bhagad S/S	220/22	25		100%	100%	100%	100%	25		JAN-17	Commissioned 01/2017.
32	Viraj Profile S/S	220/33	2x50		100%	100%	100%	100%	100		MAR-17	Commissioned 01/2017
33	Wada-II S/S	220/22	100		100%	90%	100%	95%	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.
34	Warud S/S	220/132	200		100%	94.4%	100%	92.7%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100%	100%	100%	100%	630		FEB-15	Work executed by Power Grid. The expenditure for the substation is inclusive of the LILO line. Both the LILO & the substation works are completed & commissioned on 22.02.2015.
2	Ampati S/S (2x25)	132/33	50		100%	80%	83%	65%	0		MAR-17	Land acquisition, soil testing & retaining wall,temporary shed, boundary wall fencing, security barrack, levelling of land for 132 kV & 33 kV switchyard is completed. Control room works is almost completed and both the transformers have been placed in the transformer pads. Work for 3-storied staff quarter, 4- unit staff barrack are in progress. Overall progress is 85% completed
3	Lad Nongkrem S/S	132/33	40		100%	50%	50%	0%	null		MAR-17	Land levelling, retaining wall, approach road & culvert, transformer pad,Fencing,security barrack, side drain and gate at the front side & security shed, filtration of transformer completed. Control room building work & retaining wall near the control room building is under progress. Overall sub-station work completed is 58%.
4	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40		FEB-12	Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
5	Mendipathar S/S	132/33	40		100%	100%	100%	90%	20		MAR-17	Substation is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. Transformer No. 2 is placed in the transformer pad and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												terminal equipment for 132 kV & 33 kV for the 2nd transformer is almost completed. Overall progress 92% completed.
6	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	Work completed and substation commissioned on 20.11.2015
7	Praharinagar S/S	132/33	25		100%	0%	0%	0%	0		SEP-18	Land procurement process completed. Survey works for 132 kV LILO and topological survey for sub-station is completed. Material procurement is under process. Tendering evaluation for land levelling etc is under process.
8	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		MAR-17	The transformer augmentation of the substation has been completed on 20.10.2012. Renovation and restructuring of 33kV switchyard is under progress. Overall progress 90% completed. LOA for renovation and restructuring of 33 kV switchyard issued on 04.01.2017.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Lapanga S/S	400/220	630		100%	45%	20%	10%	0	NOV-16	NOV-17	
2	Mendhasal ICT -III	400/220	315		100%	70%	80%	70%	0		MAR-17	
3	Aska S/S	220/132/33	320		100%	45%	0%	0%	0	JUN-17		
4	Atri (Karadagadia) 2nd ICT S/S	220/132/33	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.
5	Balasore (ICT-III)	220/132	160		100%	100%	80%	10%	0		MAR-17	
6	Baliguda S/S	220/33	40		100%	20%	0%	0%	0	JUN-17		
7	Bargarh (New) S/S	220/132/33	320		100%	75%	70%	60%	0	AUG-16	JUN-17	
8	Bonai S/S	220/33	80		100%	95%	98%	95%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. A fresh work order was placed on M/s JD Construction, Balasore and the work is going on.
9	Chandaka - B GIS S/S	220/132/33	320		100%	98%	95%	90%	0		DEC-16	
10	Cuttack S/S	220/132	2x100		100%	100%	100%	100%	0		DEC-16	
11	Dhamara S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
12	Goda Chhak S/S	220/132/33	320		100%	33%	15%	0%	0	MAR-17	SEP-17	
13	INFOCITY-II GIS (Bhubaneswar) S/S	220/33	80		100%	100%	100%	100%	0	JUL-16	NOV-16	
14	Jayapatana S/S	220/132/33	320		100%	45%	0%	0%	0	FEB-18		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Kalimela S/S	220/33	40		100%	13%	0%	0%	0	FEB-18		
16	Kasipur S/S	220/33	40		100%	96%	98%	98%	0			
17	Keonjhar GIS S/S	220/33	80		100%	0%	0%	0%	0	JUN-17		
18	Kesinga S/S	220/132	2x160		100%	85%	60%	40%	0		DEC-17	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
19	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		DEC-16	May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
20	Laxmipur S/S	220/33	20		100%	95%	90%	90%	0		MAR-17	
21	Malkanagiri S/S	220/33	80		100%	99%	99%	99%	0	SEP-16	DEC-16	
22	Narasinghpur S/S	220/33	40		100%	70%	70%	50%	0		MAR-17	
23	Pratapassan S/S	220/132/33	320		100%	50%	50%	0%	0	DEC-16		
24	Puri (Samangara) ICT-II S/S	220/132	160		100%	100%	100%	100%	160		AUG-16	Commissioned 08/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Dhuri (New) (Addl.)	400/220	500		100%	95%	40%	0%	0	FEB-17	FEB-17	Works in progress.
2	Rajpura (New) (2x500) (ICT-I)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
3	Rajpura (New) (2x500) (ICT-II)	400/220	500		0%	0%	0%	0%	0	DEC-16		
4	Ablowal (Addl.)	220/66	100		100%	60%	0%	0%	0	MAR-17	MAR-17	Civil works in progress
5	Abohar (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	AUG-16	Commissioned 08/16.
6	Ajitwal s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	MAR-17	JAN-17	Commissioned 01/2017.
7	Badal (New) S/S	220/66	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
8	Badshahpur s/s (Addl.)	220/66	100		100%	100%	100%	100%	100	OCT-16	DEC-16	Commissioned 12/2016
9	Bahadurgarh (Bhater) (Aug.)	220/66	100		0%	0%	0%	0%	0	MAY-12		
10	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
11	Bhari	220/66	160		100%	95%	95%	90%	0	SEP-16	NOV-16	Transformer test charged on 66 KV on 18.08.2016
12	Bhawanigarh	220/66	160		100%	95%	85%	60%	0	DEC-16	DEC-16	Work is in progress
13	Dhanaula (Addl.)	220/66	100		100%	100%	100%	100%	100	AUG-16	SEP-16	Commissioned 09/16.
14	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0			
15	Jadla S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
16	Kanjli (Aug.)	220/66	100		100%	80%	50%	40%	0	DEC-16	DEC-16	Work is in progress
17	Ladowal	220/66	160		100%	50%	55%	30%	0	MAR-17	MAR-17	Work is in progress
18	Majra S/S	220/66	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
19	Mastewal (Addl.)	220/66	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017.
20	Nurmehal (Addl.)	220/66	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
21	Rajpura (Addl.)	220/66	100		100%	100%	100%	100%	100	SEP-16	OCT-16	Commissioned 10/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Sarna (Addl.)	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
23	Science city (Jalandhar)	220/132	100		100%	100%	100%	100%	100	JUL-16	SEP-16	Commissioned 09/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
2	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			work delayed due to agitation by local villagers
3	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-16	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
4	Srinagar S/S	400/220	2x315		100%	100%	100%	100%	630	DEC-12	JUL-16	Commissioned 07/16.
5	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
6	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		MAR-17	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
7	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		AUG-17	contract terminated with M/S CGL,retendering is in progress
8	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-17	contract done with M/s Kanohar Electricals lim work is in progress
9	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-17	Tendering is under progress
10	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress,land tranfer approval is granted
11	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
13	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAR-17	Tendering is under progress
14	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		MAR-17	contract done with M/S Safety and control devices.
15	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-17	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
2	Babai S/S	400/220	630		100%	95%	80%	78.33%	0		MAR-17	W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
3	Bhadia Pooling Station	400/220	945		100%	70%	65%	70%	0			W.O. awarded to M/s Alstom. ADB funded scheme.
4	Bhadla (Distt. Jodhpur)	400/220	1500		100%	65%	65%	60%	0		MAR-17	400kV works under progress. 220kV side yard is ready and charged.
5	Chittorgarh (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		DEC-16	Commissioned 10/2016 (Reported Late)
6	Deedwana S/S	400/220	630		0%	95%	100%	99.83%	0			commissioned
7	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			W.O. awarded to M/s Siemens. KFW funded scheme.
8	Jodhpur (New) S/S	400/220	2x315		100%	10%	0%	0%	0		DEC-17	Earlier issued W.O. withdrawn. NIB floated and tender opened on 14.09.16. W.O process initiated.
9	Ramgarh S/S	400/220	1500		100%	100%	100%	70%	0		MAR-17	W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress.
10	Amberi S/S	220/132	100		100%	55%	50%	15%	0		FEB-17	W.O. awarded to M/s Karni Electricals.
11	Bajju S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.
12	Bamantukda S/S	220/13	100		100%	100%	100%	100%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
13	Bansur (Distt. Alwar) S/S	220/132	100		100%	100%	100%	100%	160		APR-16	Commissioned 04/16.
14	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			commissioned
15	Bhawanimandi S/S	220/132	160		100%	100%	75%	55%	0		JAN-17	Work order placed to M/s Kay Cee Electrical, Kota. Work is under progress.
16	Bherunda S/S	220/132/33	160		100%	90%	85%	65%	0		MAR-17	W.O. awarded to M/s Karni Electricals. Work under progress.
17	Bherunda S/S	220/132	160		null%	90%	85%	52%	0		MAR-17	Equipment foundation 135/141, 1/2 Trans. foundation work completed. Remaining work is under progress
18	Chatrail S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated.
19	Goner (Jaipur) S/s	220/132/33	100		100%	100%	100%	100%	100	SEP-15	DEC-16	Commissioned 11/2016 (Reported Late)
20	Jhalmand S/S	220/132	100		100%	30%	50%	37%	0		MAR-17	W.O awarded to M/S Mahadev on dt 10.03.16.
21	Kanasar S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
22	Kolayat S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 28.07.16 . W.O. process initiated.
23	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			Dropped
24	Mandelgarh (Distt. Bhilwara) S/S	220/132	100		100%	100%	100%	100%	100		DEC-16	Commissioned 09/2016(Reported Late)
25	NPH Jodhpur S/S	220/132/33	320		100%	100%	100%	50%	0		MAR-17	W.O. awarded to M/s Balaji Enterprises. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Nawalgarh S/S	220/132	0		0%	0%	0%	0%	0			
27	Pokaran S/S	220/132	160		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.
28	Pratapgarh (Upgradation)	220/132	100		100%	95%	90%	80%	0		MAR-17	W.O. awarded to M/s Kalaji Enterprises. Work under progress.
29	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0		MAR-17	
30	Undoo S/S	220/132	320		100%	0%	0%	0%	0		MAR-17	Under KFW. Tender opened on 05.08.16 . W.O. process initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur S/S	765/400	2x1500		100%	0%	0%	0%	0		MAR-19	Price bid opened and evaluation is under process
2	North Chennai Pooling Station (GIS)	765/400	3x1500		0%	0%	0%	0%	0		MAR-20	Tender opened on 21.12.16 and evaluation is under process
3	Anaikadavu S/S	400/230-110	1030		100%	90%	90%	90%	0	DEC-14	MAR-18	400 KV Equipment testing under progress. Transformer pre commissioning activities is under process.
4	Dharmapuri (Palavady)	400/230-110	1030		100%	90%	95%	95%	0	NOV-15	MAR-17	All works are nearing completion. Substation is programmed to be commissioned with priority bay.
5	Kamudhi (Addl.)	400/110	200		100%	100%	100%	100%	200		DEC-16	Commissioned 12/2016
6	Kamudhi S/S	400/230-110	1030		100%	100%	100%	100%	1030	JUL-16	SEP-16	Commissioned 09/16 (315x2+200x2)
7	Kanarapatty S/S	400/230-110	2x500+3x200		100%	100%	100%	100%	1600	JUN-15	JAN-17	Commissioned 01/2017.(2x500+3x200)
8	Karamadai S/S	400/230	945		100%	100%	0%	100%	945		AUG-16	Commissioned 08/16. (3x315)
9	Manali (GIS)	400/230-110	2x315+1x200		100%	60%	30%	30%	0	SEP-16	MAR-17	Back charged on 30.01.17 at 230 KV level.400 kV Line works are under progress
10	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100%	5%	5%	null%	0		MAR-18	Work awarded on 25.01.16. Work under progress
11	Pulianthope (GIS)	400/220	3x315		100%	0%	0%	0%	0		MAR-18	Tender lodged and retender to be floated
12	Rasipalayam S/S	400/230	1030		100%	90%	95%	95%	0	NOV-15	MAR-17	Testing and precommissioning works under progress.
13	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100%	100%	95%	95%	0		MAR-17	All works are nearing completion. P&C Testing is under progress. Issues involved in 400 kV Line work.
14	Thoppankundu S/S	400/11	600		100%	80%	65%	65%	0	DEC-14	MAR-17	Civil works are under progress. All

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										Equipment received at site and erection to be commenced.
15	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		0%	0%	0%	0%	0		APR-18	Electrical and Civil estimates are under scrutiny
16	Aliyar (2nd Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
17	Ambattur (3dr Main Road) (JICA)	230/110	200		100%	90%	95%	95%	0	MAR-15	MAR-17	Work under progress. Control room work 95% completed. Plinth work completed. Cable duct work completed. 1x100 MVA Transformer erected.
18	Central CMRL (GIS) (JICA)	230/110	2x100		100%	100%	100%	100%	0	AUG-15	MAR-17	Substation work completed and will be energised on completion of 230 kV Cable work. Tower termination 3/6 completed
19	Cuddalore s/s (3rd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		NOV-16	Commissioned 11/2016
20	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
21	Echur (Purisai) (JICA) S/S	230/110	200		100%	100%	100%	100%	200	SEP-15	AUG-16	Commissioned 08/16 (2x100).
22	Gurubarapally S/S (2nd Auto Tr.)	220/110	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
23	Jambunathapuram	230/110	2x100		100%	95%	85%	85%	0	APR-16	MAR-17	Work under progress.
24	KIDS Park (3r Auto Trf.)	220/110	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
25	Kadalangudy (Aug.) (100-80)	220/110	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.
26	Kanchipuram S/S	230/110	2x100+1x106		100%	90%	40%	40%	0	APR-14	MAR-17	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
27	Kinnimangalam (JICA) S/S	230/110	3x100		100%	100%	100%	100%	300	AUG-15	JAN-17	Commissioned 01/2017. (3x100)
28	Kumbakonam (JICA) S/S	230/11	2x100		100%	100%	100%	100%	0	AUG-15	MAR-17	Substation back charged at 110 kV Level

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
29	Kurukathi S/S	220/110	100		100%	95%	95%	95%	0		MAR-17	on 31.01.17. 230 kV Line works are under progress
30	Mambalam (GIS)	230/110	320		0%	0%	0%	0%	0	JUL-17	JUL-17	Control room work completed. Plinth, Structure and equipment erection completed. Earth mat work completed.
31	Membalam (GIS)	230/110	2x160		0%	0%	0%	0%	0		MAR-18	Work awarded on 02.01.16 and Dismantling works are completed. Test piles 66/83 completed.
32	Mondipatti (TNPL Premises)	230/110	200		100%	90%	0%	0%	0	APR-16	MAR-18	Work awarded on 02.01.16 and Dismantling works are completed. Test piles 66/83 completed.
33	Mosur S/S (4th Addl. Auto tr)	220/110	100		100%	100%	0%	100%	100		AUG-16	Control room work 90% completed and SSE works are being awarded.
34	Nallamanaickenpartty s/s (2nd Auto Tr.)	230/110	80		100%	100%	100%	100%	80		JAN-17	Commissioned 08/16.
35	Narimanam S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	Commissioned 01/2017
36	Neyveli S/S	230/110	480		100%	0%	0%	0%	0	APR-17	JUN-19	Tender to be floated
37	Palladam s/s (4th Auto tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Tender under process
38	Poiyur (JICA)S/S	230/110	100		100%	100%	100%	100%	null	AUG-15	MAR-17	Commissioned 01/2017
39	Porur UG (GIS)	230/110	300		100%	0%	0%	0%	0	APR-16	MAR-18	All works are completed. Sub station will be commissioned on completion of line works.
40	RA Puram (GIS) UG (JICA)	220/33/1	200		0%	65%	60%	60%	0	JUL-15	MAR-17	Work awarded on 24.09.16. Engineering and drawing approval is under process.
41	Samayanallur S/S	230/110	2x100		100%	0%	0%	0%	0		JUN-19	GIS equipment erection under progress.
42	Sankarapuram S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Transformer I & II erection completed.
43	Savasapuram S/S	230/11	2x100		100%	40%	45%	45%	0	APR-14	APR-17	Civil work awarded and for SSE works, tender is under finalisation.
		1										Tender to be floated
												Control room 80% completed and SSE

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed.
44	Shenpagapudur (JICA)	230/110	2x100		100%	15%	15%	15%	0	JUN-15	MAR-17	Control room concreting and concreting for equipment foundation is under progress. Plinth 95% completed.
45	Singapuram S/S (ICT-I)	220/110	100		100%	100%	100%	100%	100	SEP-13	MAY-16	Commissioned 05/16.
46	Singapuram S/S (ICT-II)	220/110	100		0%	0%	0%	0%	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
47	TNEB HQ (GIS) (JICA) S/S	230/110	200		100%	0%	0%	0%	0	APR-12	MAR-19	Tender lodged and retender to be floated
48	Thirupattur S/S	230/110	200		0%	0%	0%	0%	0		APR-18	Tender to be floated
49	Thiruvalam (4th Auto Tr.)	230/110	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
50	Thuvakudy S/S	230/110	200		100%	0%	0%	0%	0	APR-17	JUN-19	Tender to be floated
51	Tiruchuli (Near Muthuramalingapuram)	230/110	500		100%	100%	95%	95%	0		FEB-17	Works are nearing completion
52	Tirupur (JICA)	230/110	2x100		100%	50%	20%	20%	0	APR-16	MAR-17	Control room and Transformer plinth works are under progress. Slow Progress by the contractor.
53	Uddanapally S/S	230/110	200		100%	0%	0%	0%	0	APR-16	MAR-18	Tender opened and under process
54	Valayapatty S/S	230/110	200		100%	100%	85%	85%	0	APR-15	MAR-17	Work under progress. 1 no.80 MVA Transformer erected and Oil circulation completed.
55	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
2	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
3	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		MAR-17	LOA issued
4	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		MAR-17	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)												
1	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	27%	11.36%	2%	0		JUN-17	Leveling works under progress.
2	Asupaka S/S	400/220	630		100%	100%	97%	91%	0	SEP-15	SEP-16	Control room works under progress ,balance works under progress
3	Dindi S/S	400/220	0		100%	87%	67%	45%	0		MAR-17	work under progress
4	Julurupadu S/S	400/220	0		100%	50%	50%	30%	0		JUN-17	work is under progress.
5	Maheswaram S/S	400/220	0		100%	70%	80%	60%	1000		JUN-17	Works are under progress.
6	Narsapur (Medak Dist.) S/s	400/220/132	2x315		100%	96%	99%	99%	0		JAN-17	Works under progress.
7	Nirmal S/S	400/220	0		100%	40%	30%	15%	0		JUN-17	work under progress.
8	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0			Works completed.
9	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
10	Dichapilly (Aug.)	220/132	315		100%	98%	99%	99%	0		FEB-17	Works are in progress
11	Hayathnagar	220/33	2x50		100%	100%	100%	100%	100		NOV-16	Ready for commissioning 10/2016
12	Huzumagar S/S	220/132/33	200		100%	0%	0%	0%	0		MAR-17	
13	Imliban (GIS)	220/132	2x160		100%	100%	100%	100%	0	SEP-12	JUL-16	Control room and Module room works are under progress.
14	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
15	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
16	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-18	Works commenced.
17	Nagole (Uppal) S/S	220/132/33	200		100%	100%	100%	0%	200		DEC-16	Commissioned 09/2016 (Late Reported)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Parigi (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		APR-16	Commissioned 04/16.
19	Singotam X Road	220/33	2x20		100%	100%	100%	2%	0		JUL-16	
20	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
21	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-17	
22	Veltoor (Aug.)	220/132	315		100%	100%	99%	95%	0		FEB-17	Works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Agra (UP) S/S (ICT-I) (Fatehabad)	765/400	1500		100%	100%	100%	100%	1500	AUG-16	SEP-16	Commissioned 09/16.
2	Agra (UP) S/S (ICT-II) (Fatehabad)	765/400	1500		100%	100%	100%	85%	0		FEB-17	Testing is going on, expected in Feb-17
3	Agra (South) S/S	400/132	600		100%	90%	100%	80%	0	AUG-16	MAR-17	Energization Expected in March-17.
4	Aligarh (Aug.)	400/220	500		100%	100%	100%	100%	500		NOV-16	Commissioned 11/2016.
5	Banda S/S	400/220	630		100%	93%	85%	88%	0		FEB-17	Erection of 315MVA ICT-I completed & charged from 220KV Side. Via LILO of 220 kV Banda-Mahoba line.
6	Mathura S/S	400/220	2x315		100%	100%	100%	100%	0	AUG-16	FEB-17	S/s ready for commissioning in Feb-17.
7	Noida Sec-148 S/S	400/220/132	1000		100%	81%	80%	24%	0		FEB-17	WIP 57.5%.
8	Orai S/S (new) (ICT-I)	400/220	315		100%	100%	100%	100%	315		NOV-16	Commissioned 11/2016
9	Orai s/s (new) (ICT-2)	400/220	315		100%	81%	93%	91%	0		FEB-17	04 nos. 400KV CB Supply Pending WIP-88%
10	220 KV Rania s/s	220	200		100%	95%	100%	96%	0		FEB-17	Completed, expected in Feb-17.
11	Azamgarh (Aug). (160-100)	220/132	60		100%	100%	100%	100%	60		APR-16	Commissioned 04/16. (Reported Late).
12	Baghpat S/S	220/132	100		100%	100%	100%	100%	100		MAY-16	Commissioned 05/16.
13	Bah (New) S/S ICT-I	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 09/16.
14	Bah (New) S/S ICT-II	220/132	100		100%	100%	100%	100%	100			Commissioned 12/2016 (Late Reported).
15	Bahraich S/S	220/132	2x100		100%	100%	100%	100%	200		JUN-16	Commissioned 06/16.
16	Bansi S/S	220/132	2x100		100%	90%	47%	36%	0		FEB-17	WIP- 72%
17	Barahua S/S	220/13	100		100%	100%	100%	100%	100		AUG-16	Commissioned 08/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
18	Bhelupur	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
19	Bhelupur -ICT -II (New). S/S	220/132	100		100%	100%	75%	75%	0	JUN-12	MAR-17	T/F Received, expected in March-17
20	Charla (ICT-II)	220/132	160		100%	100%	100%	100%	160		DEC-16	Commissioned 12/2012 (Reported Late)
21	Debai (ICT-II) S/S	220/132	100		100%	100%	100%	100%	100		DEC-16	Commissioned 12/2015 (Reported Late)
22	Hardoi (Aug.)	220/132	100		100%	100%	100%	100%	100		SEP-16	Commissioned 09/16.
23	Kanpur Road	220/33	3x60		100%	54%	0%	3%	0		FEB-17	WIP- 30%
24	Kursi Road, Lucknow (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		JAN-17	Commissioned 01/2017
25	Madhuvan S/S	220/132	160		100%	10%	0%	0%	0		FEB-17	WIP
26	Mahoba S/S	220/132	100		100%	100%	100%	100%	100		JUN-16	Commissioned 06/16.
27	Mahoba s/s (ICT-II)	220/132	100		100%	100%	100%	100%	100		OCT-16	Commissioned 10/2016
28	Moradabad (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		MAY-16	Commissioned 05/16.
29	Moradabad s/s (Aug.) (200-100)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 05/2016 (Late Reported) (60 MVA already taken in 05/2016)
30	Morti (New) S/S	220/132	160		100%	100%	100%	100%	160		OCT-16	Commissioned 10/2016.
31	Nighasan S/S	220/132	200		100%	100%	100%	100%	200		MAR-16	Commissioned 03/16. (Reported Late.)
32	Noida Sec-148	220/132	1x160		100%	81%	80%	24%	0		FEB-17	WIP 57.5%.
33	Pratap Vihar S/S	220/132	1x160		100%	14%	0%	0%	0		JUL-17	WIP
34	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0		FEB-17	Scrapped due to non availability of land.
36	Sahupuri, Lucknow (Aug.) (200-160)	220/132	40		100%	100%	100%	100%	40		JAN-17	Commissioned 01/2017
37	Sarojini Nagar (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
38	Sikandra Rau (New) (ICT-II)	220/132	160		100%	100%	100%	100%	160		SEP-16	Commissioned 09/16.
39	Sikandra Rau S/S	220/132	160		100%	100%	100%	100%	160		JUN-16	Commissioned 06/16.
40	Simbhaoli (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016
41	Sirsaganj (new) S/S	220/132	280		100%	100%	100%	100%	280		SEP-16	Commissioned 09/16 (2x100+2x40).
42	Siyana S/S	220/132	2x160		100%	7%	0%	0%	0		JAN-17	S/s is being constructed at a place called Rukhi
43	Chinhhat (Aug.)	220/132	40		100%	100%	100%	100%	40		DEC-16	Commissioned 12/2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Gokarna S/S	400/220	630		100%	100%	100%	99%	630	NOV-15	MAR-17	SS is ready but not commissioned for want of line
2	New Chanditala S/S	400/220	630		100%	90%	100%	90%	630	JUN-16	JAN-17	SS is ready to commission but delayed due to want of line
3	New Purulia (N.PPSP) S/S	400	0		100%	85%	70%	50%	0	SEP-16	JUL-17	
4	Alipurduar S/S	220/132	320		100%	90%	90%	60%	320	NOV-16	AUG-17	
5	Egra (ICT-II) S/S	220/132	160		100%	100%	100%	100%	160		JUL-16	Commissioned 07/16.
6	Egra S/S	220/132	160		100%	100%	100%	100%	160	JUN-16	MAY-16	Commissioned 05/16.
7	Sadaipur S/S	220/132	320		100%	80%	90%	65%	320	APR-16	MAR-17	
8	Vidyasagar Park (ICT-I & II)	220/132	320		100%	100%	100%	100%	320	JUL-14	JUL-16	Commissioned 07/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	Rajnandgaon Switching station	765	0		100%	0%	0%	0%	0	NOV-18	AUG-17	
2	Morena	400/220	2x315		100%	0%	0%	0%	0	MAY-18	APR-17	

Essel Infra Projects Ltd. (ESSEL)

1	Warangal S/S	765/400	2x1500		0%	0%	0%	0%	0			
2	Darbhangha (GIS)	400/220	1000		100%	90%	100%	85%	null	JUN-16	FEB-17	a) Manhandled with TBEA Personnel: On dated 25th Dec 2016 at 2:30 PM, some villagers near 400/220 kV Darbhanga Sub-station, has stopped the vehicle of TBEA (Sub-contractor of GIS Sub-station) and manhandled & beat up their senior officials. After the incident of 25th Dec 2016, the Chinese officials with TBEA Site team has stopped coming to site and the critical erection work at Sub-station .
3	Motihari (GIS)	400/132	400		100%	77%	77%	40%	null	AUG-16	MAR-17	1.Due to flooding at Motihari sub-station land in Aug/Sep 2015, the construction work was totally stopped during this period. 2. Due to Geotechnical surprise at Sub-station land, ground improvement was required to be done before start of construction work for safety of foundations. Accordingly, ground improvement was done and same has

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												Situation in J&K & there has been 58 days execution days lost till date & suspension of work many times due to Armed Conflict & Blockade in the state of J&K from 08-07-2016 to 30-12-2016 i.e. loss of total 155 days, notices sent to all LTTC's
2	Kadarpur	400/220	2x500		0%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
3	Prithala	400/220	2x500		0%	0%	0%	0%	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
4	Sohna Road	400/220	2x500		0%	0%	0%	0%	0		NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
Shekhawati Transmission Service Company Limited (SKHWTTSCCL)												
1	Nawalgarh	220/132	100		0%	0%	0%	0%	0		DEC-16	
TORRENT POWER LTD (TOR. POW. (UNOSUGEN))												
1	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
TALCHER TRANSMISSION CO. LTD. (TTCL)												
1	Behrampur. S/S	400/220	2x315		0%	0%	0%	0%	0	OCT-12	DEC-16	
WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)												
1	Greater Noida AIS (ICT-1)	765/400	1500		100%	99%	98%	98%	0			
2	Greater Noida AIS (ICT-2)	765/400	1500		100%	100%	100%	100%	1500		APR-16	Commissioned 04/16.
3	Hapur AIS	765/400	2x1500		100%	97%	92%	90%	0		MAY-16	
4	Ataur GIS	400/22	2x500		100%	95%	90%	80%	0		MAY-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Dasna GIS	400/220	2x315		100%	88%	95%	60%	0		AUG-16	
6	Indirapuram GIS	400/220	2x500		100%	98%	92%	85%	0		NOV-16	
7	Nehtaur (Bijnor) AIS	400/132	2x200		100%	95%	95%	90%	null		AUG-16	
8	Sikandrabad AIS (ICT-1)	400/220	500		100%	100%	100%	100%	500		JUN-16	Commissioned 06/16.
9	Sikandrabad AIS (ICT-2)	400/220	500		100%	100%	100%	100%	500		APR-16	Commissioned 04/16.