



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2018-19)

(As on 30.09.2018)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi**

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2018-19**

As on 30-SEP-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CENTRAL SECTOR											
DAMODAR VALLEY CORPORATION (DVC)											
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	13	0	0	FEB-17	DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
2	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	352	290	37	OCT-14	DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
POWERGRID (Consultancy Work) (PGCONSULTANCY)											
1	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	60	JAN-17	SEP-18	Commissioned 09/18.
2	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)											
1	Angul - Jharsauguda line	D/C	765	590	790	790	790	582	DEC-15	NOV-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
2	Banaskanta - Chittorgarh line	D/C	765	604	841	833	811	461	APR-18	DEC-18	Generation at Bhuj anticipated by Dec'18. Forest clearance in Rajasthan portion received. Working permission awaited. ROW in Gujarat portion.
3	Banaskanta - Sankhari line	D/C	400	43	59	59	59	43	APR-18	DEC-18	Testing/rectification work under progress. Matching with Bhuj - Banaskantha line (Generation at Bhuj ant. by Dec'18).
4	Bhadla - Bikaner line	D/C	765	350	455	378	246	5		JAN-19	Work under progress. Forest clearance awaited.
5	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	74	70	37		JAN-19	Work under progress.
6	Bhuj Pool - Banaskanta line	D/C	765	583	755	755	741	494	JUL-18	DEC-18	Severe ROW problem faced. Gen. Proj. delayed (ant. by Dec'18). Work slowed-down to the extent possible to match Gen.
7	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	42	41	21		OCT-18	Commissioning matching with NTPC bay at Kahalgaon.
8	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	46	14	FEB-19	FEB-19	Work of down stream TL yet to be taken up by UT Chandigarh. Underground cable laying in 2.5 Kms. 1.8 Kms cabling held up due to NHA issue. 04 location under severe ROW.
9	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		OCT-18	Erection completed. Testing/rectification under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	650	625	614	432	APR-19	FEB-19	ROW being faced.
11	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	403	350	127	NOV-08	DEC-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 . Progress also affected due to heavy rain/ floods.
12	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	229	229	164		AUG-18	Commissioned 08/18.
13	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	837	616	NOV-17	JUN-18	Ready for Commissioning 06/18.
14	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	407	407	294	DEC-15	NOV-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion. Hilly terrain and heavy rain affecting the work progress.
15	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	86	86	91	JUL-17	OCT-18	Tree cutting permission in delhi portion received. Work under progress.
16	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	Work completed in Aug'18.
17	LILO of Farakka - Jeerat line at Sagahdighi	D/C	400	38	54	54	54	38		JUL-18	Commissioned 07/18.
18	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	267	190		OCT-18	Erection completed. Testing/rectification under progress.
19	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	22	0		MAY-17	DEC-18	Forest approval & tree cutting permission awaited.
20	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		NOV-19	Schedule extended due to corridor constraint at Jeerat.
21	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	JAN-19	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
22	Mohindergarh - Bhiwani line	D/C	400	130	181	127	68			MAR-19	Forest clearance stage-I received. ROW in Bhiwani portion affected progress.
23	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	226	208	96		DEC-18	Severe ROW problem.
24	NLC - Karaikal line	D/C	220	190	317	317	317	189		OCT-18	Work under progress.
25	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1202	1193	822	APR-16	JAN-19	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.2017 due to protest. Matter being folowed up at all levels for early resolution. Now work re-started on 12.08.18 with the help of local administration.
26	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	393	393	288	FEB-19	AUG-18	Commissioned 08/18.
27	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-19	being expedited for system improvement
28	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	302	218		SEP-18	Commissioned 09/18.
29	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	997	972	599	JUN-18	NOV-18	ROW being faced in Vindhyachal area. Issue highlight to PMO level.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	920	920	920	694	JAN-18	JUN-18	Commissioned 06/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	517	515	279	JAN-13	DEC-18	1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	403	214	JUN-16	JUN-18	Commissioned 06/18.
2	Begusarai-Purnea line	D/C	220	372	586	586	586	372	SEP-03	AUG-18	Commissioned 08/18.
3	Gaurichak - Bihta (New) line	D/C	220	86	147	147	144	78		SEP-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower)	D/C	220	64	148	126	83		MAR-20	SEP-18	Work in progress.
2	Mungeli - Kawardha	D/C	220	77	123	123	123	77	MAR-18	JUL-18	Commissioned 07/18.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	
DELHI TRANSCO LIMITED (DTL)											
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5		0	0			DEC-18	Two section of approx. 1 KM length laid.
2	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3	8	8	5			OCT-18	work in progress
3	Okhla - Tughlakabad	D/C	220	3	0	0	0			MAR-18	
4	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) LOA placed on 06.12.2017. 2) The activity of Contract Agreement and Contract Performance Guarantee has been complete. 3) Site survey route plan has been approved on 27.03.2018. 4) Survey-Profile approved on 28.05.2018. For ROW & PTCC clearance mateer has been taken up with different agencies. 5) For ROW Permission,meetings are being held with MCD,PWD,FC&I and DMRC. Detailed reply to DMRC observations, has been sent on 13.07.18. 6) Drawings of C-type tower has been approved on 18.07.2018.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
GOA ELECTRICITY DEPARTMENT (ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	85	83	29	NOV-15	MAR-19	WIP
2	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	54	45	0	MAR-18	SEP-18	WIP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	50	47	0		SEP-18	WIP
4	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14	0		DEC-19	WIP
5	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-20	Contractual notice issued to EPC Agency.
6	Soja - Joumang (DFCC) line	D/C	220	43	75	53	49	0	AUG-15	DEC-19	WIP
7	Soja-Zerda Line	D/C	400	268	447	380	372	188		DEC-18	WIP/Severe RoW issue
8	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144		DEC-18	WIP
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	23		DEC-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
2	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	14		DEC-18	Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	38	63	52	45	12	MAR-17	DEC-18	
2	Hatkoti - Gumma	D/C	220	52	80	80	80	52		AUG-18	Ready for Commissioning 08/18.
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6	0	0	0			DEC-18	-
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	0	0			DEC-18	
5	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	25	20		MAR-17	DEC-18	
6	Sunda-Hatkoti	D/C	220	50	69	45	21		MAR-17	MAR-19	Delay FCA approval.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)											
1	Essar (Latehar) - Latehar	D/C	400	81	119	109	92	22		DEC-18	New Proposal uploaded on MOEF portal on 07.04.18 . Hard copy of the proposal submitted to concerned DFO and DC on 19.07.18. DFO/Latehar raised query on 28.07.18 regrading Land Schedule. The same is yet to be complied.
2	Hatia - Namkum (PGCIL)	D/C	220	65	130	108	87	34		DEC-18	Forest proposal (13.22 Ha)- The proposal has been approved for stage-I in REC meeting on 29.05.2018 subject to clarification from concerned DFO regarding CA scheme. RCCF/Ranchi forwarded the proposal of revised CA scheme to Nodal Office on 17.08.2018. Nodal office forwarded the clarification to Govt. of JH.
3	Latehar (JSEB) - PTPS	D/C	400	220	303	260	250	72		DEC-18	Severe public agitation observed in Dhurwa and Bhajkum villages. New proposal uploaded on MOEF portal on 04.04.18 . Hard copy of the proposal submitted to concerned DFO and DC on 19.07.18 DFO/Latehar raised query on 27.07.18 regrading Land Schedule. The compliance of the same is awaited from DC, Ramgarh.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	TTPS - Govindpur	D/C	220	181	295	230	220	69		FEB-19	Forest proposal (103.67 Ha)- The payment towards demand note for NPV has been released on 04.04.2018. The working permission received from GoJ on 05.07.18.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)											
1	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	DEC-19	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues and Paddy/Fruits in fields and orchards.
2	Wagoora-Mirbazar	D/C	220	104	177	177	171	64		DEC-18	ROW, compensation issues delayed completion. Contractor not resuming work. Final Notice issued.
3	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	DEC-18	Tendering of Alusteng-Mirbazar section finalized. Works on Zainakote-Alusteng section under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)											
1	Gowribidnur - Mittemari	D/C	220	91	189	189	174	69	SEP-17	NOV-18	Work under progress
2	Honnali - Channagiri (Benkikere)	D/C	220	95	188	38	23		MAR-19	DEC-18	Work under progress. Row problem arised at Somashettihalli, Didagur & Bidaragadde villages.
3	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	116	52		SEP-17	DEC-18	Work under progress.
4	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
5	LILO of Narendra-Haveri at Bidnal (GEC-I)	D/C	220	31	61	61	61	31	MAR-18	JUL-18	Commissioned 07/18.
6	Madhugiri - Pavagada line	D/C	220	121	214	214	214	118	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
7	Tubinakere- Kothipura	D/C	220	138	278	274	269	80	JUN-09	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW problem at location no 208 is being persued locally.
KERALA STATE ELECTRICITY BOARD (KSEB)											
1	Karukadom - Kothamangalam	M/C	220	14	10	10	10	14	FEB-19	SEP-18	Commissioned 08/18 (Late Reported).
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)											
1	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	111	87	9	DEC-18	SEP-19	Railway crossing at AP/6 & AP/7, proposal submitted to DRM Nagpur. Joint inspection carried out on 06.08.18
2	Eklahare - Pimpalgaon	D/C	220	87	158	155	140	13		DEC-18	New LOA issued to M/s BNC for labour part only. Work started on 27.05.2018.
3	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	187	71		MAY-19	ROW problem at 17 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Kumbhari S/S - Bale	D/C	220	108	134	130	91	47		MAR-19	The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	The work is to be executed up to LOA cost i.e F-241, E-234. stg-126km by M/s BNC.
6	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
7	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	231	210	163	77	MAR-19	DEC-18	Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note received & payment done.
8	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	15		DEC-18	Work in progress.ROW cases filed Order awaited[6 nos locs]. 1 loc order received.
9	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	12	11	9	2	MAR-19	OCT-18	
10	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	36	32	0	MAR-19	DEC-18	Work in progress.
11	Nanded (Kumbhargaoon) - Jalkot line	D/C	220	107	166	166	166	107	MAR-18	MAY-18	Commissioned 05/18.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)											
1	Badwar PS - PGCIL S/s	D/C	220	4	8	2	0	0		MAR-19	Work to be commenced.
2	Betul - Gudgaon (GEC-I)	D/C	220	94	158	153	115	32	JAN-20	MAR-19	
3	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018
4	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
5	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	18	16	16	16	18	JUN-18	JUN-18	Commissioned 06/18.
6	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	35	35	26	7	DEC-17	MAR-19	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)											
1	IB - Lapanga	D/C	400	42	62	62	62	42	JUN-13	SEP-18	Ready for Commissioning 09/18.
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	17		SEP-18	Ready for Commissioning 09/18.
3	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	90	76	0	MAR-17	MAR-19	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)											
1	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	1	1	1	1		AUG-18	Commissioned 08/18.
2	LILO of SIDCUL Puhana at Pirankaliya (Imlikhera)	D/C	220	11	21	21	21	11		SEP-18	Commissioned 09/18.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	OCT-18	Forest case Submitted to DFO Jalandhar at phillaur vide 2083 dated 24.05.2018.Railway case Submitted for Approval. Work in Progress.
2	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	41	38	19	DEC-16	OCT-18	Forest cases Final approval received. Court case at TL No.31 to 36 and 38 to 39. PTCC clearance is pending.
3	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	OCT-18	Work in progress
4	Makhu - Algaon	D/C	220	101	159	158	155	96		NOV-18	Forest case : Final approval received in one case. 0.0683 Hectare - In principle approval received. Work in progress. Pile type foundation, tender in process. Police Protection sought. Court case at TL No.19 & 21. Ban on cutting of trees by NGT. PTCC clearance pending.
5	Makhu - Rashiana	D/C	220	92	148	148	145	88		NOV-18	Work is in progress.
6	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Pile type foundation, tender in process. Agenda sent. Court case at TL No.78.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)											
1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	167	164	98		OCT-18	Work order issued to M/s. Moji Construction, Jaipur on dt. 31.01.17. Forest involved. In principal approval issued by Forest deptt. PTW issued on dated 26.07.2018. Work under progress in forest area.
2	Akal -Jodhpur (New)	D/C	400	447	620	620	620	447		AUG-18	Ready for Commissioning 08/18.
3	Chittorgarh-Bhilwara	D/C	400	100	135	135	135	100		JUL-18	Ready for commissioning 07/18
4	Dhod-Danta Ramgarh	S/C	220	31	109	109	109	29		OCT-18	W.O. awarded to M/s Ramjee Power. work progress slow.
5	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	557	557	401		OCT-18	W.O. awarded to M/s TATA Project. Aviation , NHAI & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. 25 out of 25 tower erection completed in re-routing work. Stringing under progress.
6	Ramgarh -Bhadla	D/C	400	320	446	437	429	228		OCT-18	W/O awarded to M/S SEW Hyderabad. Aviation NOC issued. Forest involved, In-principle aproval issued on 14.09.18.
7	Sirohi-Pindwara	S/C	220	23	80	80	62	10		OCT-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work started.
8	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	431	JAN-13	OCT-18	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)											
1	Ariyalur - Thiruvalem PGCIL	D/C	765	350	500	495	488	269		DEC-18	Work awarded to M/s.Transrail Works are under progress
2	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	705	697	691	331	SEP-16	OCT-18	Work under progress. ROW issues involved in line work. 8 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
3	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	210	110	3	MAR-19	DEC-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Kayathar - Thennamapatti	D/C	400	48	76	72	44	1		OCT-18	Work are under progress. Row issue involved at 3 Locations Enter upon permission requested from District Collector.
5	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		DEC-18	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector/ Thirupur & Dindigul
6	Shoolagiri - Hosur S/s	D/C	220	60	93	91	85	28		SEP-18	Work under progress.
7	Thervaikandikai - Korattur	D/C	400	74	104	94	68		APR-15	MAR-19	Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.
8	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	SEP-18	Termination notice issued to M/s GET.Work awarded for balance work and under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)											
1	Hindupur - Uravakonda	D/C	400	253	350	349	347	247	OCT-17	OCT-18	Works nearing to completion.
2	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	3	6	5	4	2	AUG-18	OCT-18	Works nearing completion.
3	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	299	299	215	JUL-17	OCT-18	All works completed.Minor balance works like Tack welding, coping, earthing of towers, missing parts in towers and statutory inspection remarks are under progress. Line is proposed to be charged by 15.10.2018
4	Vemagiri - Kamavarapukota	D/C	400	185	268	164	112	25	OCT-17	MAR-19	Works under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)											
1	Jangaon - Tippapur LI	D/C	400	138	193	193	159	20	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works are Under Progress.
2	Julurupadu - Jangaon	D/C	400	349	489	468	386	140	SEP-18	SEP-18	works are U/P.
3	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
4	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)											
1	Anpara D - Unnao	S/C	765	416	1225	1182	1103	346	JAN-12	MAR-19	765 KV Jhusi-Unnao section complete. Work on Anpara-Jhusi section incomplete. Contract of M/s Jyoti Structures Limited has been terminated on 26.07.18 due to very poor progress. Balance works of 765 KV Anpara-Jhusi section awarded to M/s Simplex Infra on 17.09.18 but work is held up due to hindrances being created by local sub-contractors of previous contractor M/s Jyoti Structures. Letter from MD, UPPTCL sent to DM, Mirzapur and Sonbhadra requesting therein to provide necessary help in the matter. Matter being constantly pursued.
2	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
3	Banda-Chitrakoot Line	D/C	220	226	362	360	358	208		OCT-18	Work in progress.
4	Banda - Orai	D/C	400	217	297	297	297	217		MAY-18	Commissioned 05/18.
5	Fatehpur PG - Sarh	D/C	220	150	0	0	0	150	JUL-18	MAY-18	Commissioned 05/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	193	174	168	98		OCT-18	No gang working
7	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	105	105	62		MAY-18	Commissioned 05/18.
8	Mohangadda - Sarsawa	D/C	220	22	38	38	38	22		AUG-18	Commissioned 06/18 (Late Reported).
9	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	370	370	370	181		SEP-18	Work in progress.
10	Sikandarabad - Rookhi (Siyana)	D/C	220	116	202	202	202	116	AUG-18	SEP-18	Ready for Commissioning 09/18.
11	Sohawal - Tanda	D/C	220	226	349	341	334	209		OCT-18	Work in progress.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)											
1	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	AUG-18	Commissioned 05/18 (Late Reported).
2	Domjur - N. Chanditala	D/C	220	17	31	31	31	17		SEP-18	Ready for Commissioning 09/18.
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	133	127	90	FEB-17	DEC-18	Suffering at New Chanditala SS end due to acute ROW issue.
4	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	21	20	10	FEB-17	OCT-18	Balance will be completed during commissioning of the SS
5	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	JUL-15	DEC-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
6	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	94	21	SEP-08	SEP-18	Ready for Commissioning 09/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PRIVATE SECTOR											
ADANI POWER LTD. (APL)											
1	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	51	150	150	150	51	NOV-18	JUL-18	Commissioned 07/18.
2	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	160	153	91	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
3	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	97	261	261	261	97	NOV-18	AUG-18	Commissioned 08/18.
4	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	556	522	217	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission ans Stage II approval still awaited continuing Force Majeure. As per TSA provisions, LTTCs were once again requested on 12.06.2018 to assist in obtaining forest approval. c) Completion of interconnected upstream / downstream facilities being constructed by Essel Infra under Warangal project to be matched with completion of line. d) PTCC approval awaited.
5	Sipat STPS - Bilaspur (Quad) (STL- TBCB)	S/C	765	24	73	73	73	24	NOV-18	AUG-18	Commissioned 08/18.
KALPATARU POWER TRANSMISSION LIMITED (KPTL)											
1	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
STERLITE GRID LTD. (SGL)											
1	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	547	761	761	761	547	OCT-18	AUG-18	Commissioned 08/18.

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2018-19**

As on 30-SEP-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40		SEP-18	MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Banaskanta S/S	765/400	2x500		100	98	98	90		APR-18	DEC-18	Award placed in Mar'17. Work under progress.
2	Bhadla S/S	765/400	3x1500		100	92	85	48		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
3	Bhuj Pooling Station	765/400	2x1500		100	93	82	70		JUL-18	DEC-18	Award placed in Mar'16. Work under progress.
4	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	96	87	55			MAR-19	Work under progress.
5	Chandigarh UT (GIS) s/s	220/66	2x160		100	80	60	50		FEB-19	FEB-19	Work under progress. Work of shut down stream line yet to be taken up bu UT Chandigarh.
6	Cuddapah S/s	765/400	2x1500		100	98	100	98		JUL-18	SEP-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .
7	Dwarka -I (GIS) S/S	400/220	2000		100	95	88	70		SEP-18	DEC-18	Land acquired in Aug'16. Work under progress.
8	Extn. at Cuddapah s/s	400/220	500		100	100	100	100		FEB-17	SEP-18	Commissioned 09/18.
9	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned at Farakka.
10	Gooty (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
11	Imphal S/S (upgradation)	400/132	2x315		100	92	85	70			OCT-18	
12	Meerut (Aug.)	765/400	1500		100	99	97	88		MAR-18	SEP-19	Work under progress.
13	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	70	65	44			DEC-18	Work under progress.
14	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100		JAN-18	APR-18	Commissioned 04/18.
15	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	90	100	70			NOV-18	ICT-I commissioned in Sep'16. Balance work under progress. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. Balance work (ICT repl.) under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Pusali (Aug.) (500-315)	400/220	370		100	80	100	65			DEC-18	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Erection to be taken up during shutdown..
17	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			JAN-19	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Now work re-started on 12.08.18 with the help of local administration.
18	Silcher ICT-III	400/132	1x315		100	100	100	100			JUL-18	Commissioned 07/18.
19	Sitarganj (Extn.)	220/133	1x100		100	95	88	52		MAR-19	MAR-19	Work under progress.
20	Srikakulam S/S	765/400	2x1500		100	100	100	100		JUN-15	AUG-18	Commissioned 08/18.
21	Tehri PS (GIS)	765/400	4x800		100	90	80	10		MAR-18	SEP-19	Award placed in Mar'15. Work under progress.
22	Tughlakabad S/S (GIS)	400/220	1000		100	100	100	98		OCT-18	OCT-18	Work under progress. Commissioning expected by Oct'18.
23	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100		JAN-19	JUL-18	Commissioned 07/18.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Bihta (GSS) S/S	220/132/33	320		100	90	70				OCT-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Borjhara	220/132	160		100	100	100	100		DEC-17	JUL-18	Commissioned 07/18.
2	Dharsiwa s/s	220/132	2x160		100	57	100	100		JUN-18	SEP-18	work under progress.
3	Jagdapur	220/132	160		100	66	28	28		MAR-18	SEP-18	work under progress.
4	Kawardha s/s	220/132	160		100	100	100	100		JUN-18	JUL-18	Commissioned 07/18.
DELHI TRANSCO LIMITED (DTL)												
1	R.K. Puram - I (GIS)	220/66	320		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
2	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
3	Tughlakabad S/S	220/66	320		100	100	100	0			JUL-18	Work under execution
GOA ELECTRICITY DEPARTMENT (ED-GOA)												
1	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			DEC-19	Initial Stage.
2	Kawant S/s	220/66	160		100	100	100	100			AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Sanand (ICT-II) s/s	400/220	500									
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi S/S	220/132	200		100	93	97	88			DEC-18	Contract terminated. Balance work is to be done by departmentally.
2	GIS Sector -46 Faridabad S/s	220/132	320		100	75	60	0			DEC-18	work awarded to M/S SPML infra. Civil work in progress
3	Gurgaon Sec. -57	220/66	100		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
4	RGEC Sonipat S/S	220/33	200		100	82	79	61			DEC-18	Firm has been blacklisted. Balance work to be done by HVPNL.
5	Sector -65 GIS Gurgaon S/s	220/132	200		100	62	95	0			DEC-18	Work awarded to M/S kalpataru. Civil work is in progress.
6	Sector - 95 GIS S/s	220/132	200		100	75	90	0			DEC-19	Work awarded to M/S kapataru. Civil work is in progress.
7	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	50	70	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Pragati Nagar (Gumma) S/S	400/220	315		100	96	100	95		JUL-16	DEC-18	
2	Wangtoo (GIS) S/S	400/220	630		100	85	85	65			DEC-18	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Jainamore (Bokaro) S/S	220/132	400		100	85	95	85			OCT-18	
2	Lohardaga S/S	220/132	2x150		100	65	75	65			DEC-18	
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	Alusteng S/S	220/132	320		100	75	85	20				a) Leveling / grading of 220/132 kV yard completed. b) Civil works for 132/33 kV yards & construction of retaining walls RW4 & RW5 in progress. c) Reconditioning of Power Transformers taken up by OEM and works under progress . d) Equipment erection in 132/33 kV switchyard under progress. e) LOA issued for erection/ commissioning of equipment in 220 kV Switchyard. f) Concreting and Mettalling of Switch Yards in progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Golahalli	220/66	100		100	80	55	52		SEP-17	DEC-18	1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
2	Jagalur S/S	400/220	2x500		100	100	100	100			AUG-18	Major equipments erected. Major portion of civil works completed. Relay testing under progress, SCADA Activity, PLCC wiring & testing, Jelly spreading works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Mittemari S/S	220/66	200		100	95	100	95		JUL-15	DEC-18	All equipments erection, Cable laying completed. Jelly spreading in 220kV yard completed. Jelly spreading in 66kV yard under progress.
4	Pavagada S/S	220/66	2x100		100	95	100	100		JUL-14	OCT-18	All station equipment erection works completed. PC tests to be completed
5	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	JAN-19	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tdelta testing completed. 2Nos Transformer erected and Oil filtration completed.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Chandrapur (ICT-II)	400/220	500		100	100	98	90				R& Y phase ready, B phase oil filtration is in process.
2	Jalkot	220/132	1x100		100	100	100	100		MAR-18	JUN-18	Commissioned 05/18 (Late Reported).
3	Malkapur - ICT s/s	220/132	2x100		100	58	45	12		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 22/41 completed. 4) Equipment FDN : 220kV 83/83 completed, 132kV : 83/148 completed. 5) T/F Plint:- 2 no completed except rail pole fixing.
4	Ner (Wafali) T/F s/s	220/33	2x25		100	84	70	35		MAR-19	SEP-18	All equipments, disc insulators, conductors and both T/F received at site.
5	New Pardi S/S	220/132	200		100	99	98	96				Work in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Badnawar (2x315)	400/220	630		100	100	67	67		MAR-19		Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	100	66	66				Work under progress.
3	Betul (Addl.)	220/132	160		100	100	100	100		MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
4	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100		JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
5	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	93	29	21		JUL-19	JUL-19	
6	Suwasara S/S	220/132	160		100	100	100	100		JUN-18	JUN-18	Commissioned 06/18.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bargarh New S/S	220/132	160		100	100	100	100				one 100 MVA already charged. 2nd 160 MVA will be charged in Dec18. Capacity should be mentioned as 260 MVA(160 MVA+100 MVA)
2	Kasipur S/S	220/33	1x20		100	100	100	99			DEC-18	Capacity to be 2X20 MVA=40 MVA instead of 20 MVA
3	Keonjhar GIS	220/33	2x20		100	100	100	100		JUN-17	SEP-18	Ready for Commissioning 09/18.
4	Kesinga S/S	220/132	160		100	95	85	80			MAR-19	Capacity to be 2X160 MVA
5	Lapanga S/S	400/220	315		100	100	100	100		NOV-16	AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Narasinghpur S/S	220/33	2x20		100	100	100	100			AUG-18	Commissioned 08/18.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100			AUG-18	Commissioned 08/18.
2	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
3	Pirankaliyar (Imlikhera)	220/132	1x100		100	100	100	100			SEP-18	Commissioned 09/18.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Badni Kalan (New) s/s	220/66	1x100		100	90	75	75		DEC-18	DEC-18	work in progress
2	Ladowal	220/66	160		100	95	95	95		MAR-17	OCT-18	Work is in progress.
3	Maur	220/66	1x100		100	100	100	100		JUL-18	JUN-18	Commissioned 06/18.
4	Muktsar (Aug.)	400/220	500		100	94	100	94		MAR-19	OCT-18	work in progress
5	Verpal Repl. (100-50)	220/66	50		100	100	100	100			APR-18	Commissioned 04/18.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Bherunda S/S	220/132	160		100	96	95	90			OCT-18	W.O. awarded to M/s Karni Electricals. The transformer was Test Charged from LV side (132 KV) at 15:15 Hrs dated 20.08.2018 and manual tripped at 16:15 Hrs. dated 20.08.2018.
2	Jaisalmer -2 S/S	400/220	2x500		100	98	90	87			OCT-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
3	Jodhpur (New) S/S	400/220	500+315		100	98	100	98			OCT-18	Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Kancheepuram	230/110	100		100	100	100	100		AUG-17	SEP-18	Commissioned 09/18.
2	Neyveli S/S	230/110	480		100	100	100	100		APR-17	SEP-19	Works are nearing completion. Testing in progress.
3	Porur GIS	230/110	100		100	100	100	100		APR-16	JUL-18	Commissioned 07/18.
4	Samayanallur S/S	230/110	2x100		100	45	0	0			MAR-19	Work awarded. Control room work under progress. Uprooting of trees are nearing completion. 230KV equipment and plinth work awarded and to be taken up.
5	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work are under progress.
6	Thennamapatty	400/230/110	2x315+2x200		100	90	100	100		SEP-17	OCT-18	All civil works completed. SSE works completed except cable - laying which is under progress. Testing in progress. All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
7	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	OCT-18	Work completed. Testing in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	MAR-19	Work are under progress. Control room finish is in Progress. Cable trench in Progress.
9	Uddanapally S/S	230/110	200		100	75	65	65		APR-16	JAN-19	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur S/S	400/220	630		100	95	96	90		OCT-17	OCT-18	Works under progress. All 726 No Structure foundations completed. 802 Nos structure erection out of 825 Nos.are completed and 574 Nos. out of 601 equipment erection are completed.Expected completion for Tr. Line and SS including bays by Oct'2018 with 1st 315 MVA PTR. 2nd and 3rd PTRs are expected in Nov-18 and Dec-18
2	Kalikiri	400/220	630		100	100	100	100		SEP-17	JUN-18	Commissioned 06/18.
3	Podili S/S	400/220	630		100	90	90	88		AUG-17	OCT-18	Works nearing t completion..All 528 Nos structure foundations completed. 602 Nos out of 629 Nos.Structure erection completed. 385 Nos out of 414 Nos Equipment erection are completed.All Equipment erection are completed. Commissioning of SS is expected in the month of October 2018 with 1st PTR from T & R. 2nd, 3rd are expected in Nov, Dec to commission the PTRs from M/s. Telk.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Jangaon	400	500		100	36	43	41		AUG-18		Equipment erection WORKS Under progress .
2	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Amethi S/s	220/132	320		100	43	26	18			JUN-18	Overall progress 27%
2	Barabanki s/s	220/132	2x100		0	0	0	0				
3	Madhuvan S/S	220/132	160		100	17	0	0			SEP-18	WIP 15%
4	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100			JUN-18	Commissioned 06/18.
5	Masauli (Allahabad)	400/132	600		100	80	75	46				Overall progress 57%
6	Phahari (Chitrakoot) S/s	220/132	320		100	83	75	38			JUN-18	Work Progress51%
7	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUN-18	WIP 24%
8	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100			MAY-18	Commissioned 05/18.
9	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100			APR-18	Commissioned 04/18.
10	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	0	0	0				
11	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100			MAY-18	Commissioned 05/18.
12	Siyana ICT-I	220/132	1x160		100	100	100	100			AUG-18	Commissioned 07/18 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Barasat GIS	220/132	320		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
2	New Sagardighi GIS	220/132	320		100	92	100	100			OCT-18	
3	Rejinagar GIS	220/132	320		100	92	98	85			DEC-18	Work in progress
PRIVATE SECTOR												
STERLITE GRID LTD. (SGL)												
1	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18	Commissioned 05/18 (Late Reported)