

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-NOV-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-10	SEP-17	Commissioned 08/2017(Late Reported).
2	Gola - Ranchi (PG)	D/C	220	112	226	192	138	0	NOV-14	JAN-18	Forest Clearance: Working Clearance issued on 22.5.2015.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
4	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	11	0				Contractual complication and under sub judice.
5	Mejia TPS - Gola	D/C	220	342	552	549	524	207	DEC-08	DEC-17	Forest: Working clearance obtained on 6.3.13.
6	MTPS - Ramgarh Line	S/C	220	203	0	0	0				220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
7	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0				220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
8	Parulia - Burdwan line	D/C	220	184	0	0	0				Tendering is under process.
9	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	0					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	0					DEC-18		Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	JAN-17	MAY-17	Work under progress.
21	Khalsti- Leh (Part of Alusteng - Drass - Kargil - Khalsti-Leh)	S/C	220	62	150	150	150	62		NOV-17	Commissioned 11/2017.
22	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
23	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	0					DEC-18		Yet to be awarded.
24	(Sikkim) Dikchu - Singhik	D/C	220	46					DEC-18	JUN-19	
25	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
26	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	50					DEC-18	SEP-18	
27	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
29	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
36	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
41	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
42	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
48	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Kahlipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
65	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
66	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
71	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
72	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
73	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
74	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
75	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
81	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
84	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Sikkim) Dikchu - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
92	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
93	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
94	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
95	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
98	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4595	507	37		NOV-19	NOV-19	All tower Packages awarded. Work under progress. Huge forest involvement in WR portion.
2	Ajmer (new) - Bikaner line	D/C	765	525	734	606	259			MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	590	790	734	700	242	DEC-15	JUN-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Stage-I issued in Dec'16. Working permission issued from Apr'17 to Aug'17.
4	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	773	770	556	AUG-14	DEC-17	Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Banaskanta - Chittorgarh line	D/C	765	604	841	817	741	192	APR-18	JUL-18	Forest clearance also awaited. Gen. proj. delayed (ant. by Jul'18). Works slowed down to the extent possible to match with Generation.
7	Bhadla - Bikaner line	D/C	765	400	496	180	41			JAN-19	Work being expedited to match gen. project (ant. in Aug'18).
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	534	373	35	JUL-18	JUL-18	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	702	992	614	310			MAY-19	Work under progress.
10	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	763	658	624	399	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	577	577	421	APR-18	MAR-18	Work under progress. Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer and C'garh - C'garh lines ant. by Dec'17.
12	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41		APR-17	Ready for Commissioning 04/2017
13	Gadarwara - Jabalpur Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	NOV-17	MAY-17	Commissioned 05/17.
14	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	628	837	751	697	347	NOV-17	JAN-18	Severe ROW being faced in Maharastra. Work stalled in partly due to Law & order problem created.
15	Jabalpur PS - Orai Substation	D/C	765	714	969	969	969	714	APR-18	AUG-17	Ready for commissioned 08/2017.
16	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	345	335	184	DEC-15	JUN-18	Huge forest involvement (213 Ha.). Forest clearance (Stg.-I) for chattisgarh portion issued in Jul'17. Working permission issued in Nov'17 for WR portion.
17	LILO of Agra - Meerut at Aligarh	S/C	765	30	34	29	19		APR-18	APR-18	Efforts are being made to complete earlier. 01 loc. under ROW..
18	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	34	33	31		APR-18	APR-18	Efforts are being made to complete earlier. ROW clearance to be expedited at 01 location.
19	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	247	227	107		JUL-18	Work under progress.
20	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	73	APR-18	MAR-18	Erection completed. Testing under progress. Completion matching with Sub station.
21	LILO of Tilaiya - Balia line at Gaya	D/C	765								
22	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	1	0		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	486		JUL-17	Commissioned 07/2017.
24	Orai - Aligarh line	D/C	765	662	906	904	900	595	APR-18	APR-18	Efforts are being made to complete earlier. Severe ROW problem near urban area.
25	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	284	260	94	JAN-18	JAN-18	Work under progress.
26	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	23	0		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
27	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	555	540	131	DEC-15	MAR-18	Severe ROW problem being faced in Karnataka.
28	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	187	SEP-14	MAR-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
29	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	7	0		NOV-17	JUN-18	Work slowed-down to the extent possible to match generation.
30	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	729	533	352	87	APR-19	APR-19	Work under progress. ROW being faced.
31	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1008	757	557	155	JUN-18	JUN-18	ROW being faced in Vindhyachal area. Wildlife clearance awaited.
32	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	819	739	344	JAN-18	JAN-18	Work under progress. Severe ROW problem in Maharastra.
33	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
34	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	197	197	116	APR-17	DEC-17	Erection work completed. Testing/rectification work under progress.
35	Allahabad - Kanpur line	D/C	400	481	652	652	652	481	JUN-16	SEP-17	Commissioned 09/2017.
36	Aurangabad - Boisar	D/C	400	690	860	860	860	676	JUL-14	SEP-17	Ready for commissioned 09/2017.
37	Banaskanta - Sankhari line	D/C	400	43	59	59	59	34	APR-18	JUL-18	Gen. proj. delayed (ant. by Jul'18). Works slowed down to the extent possible to match Generation.
38	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	252	10	0		SEP-18	SEP-18	Award placed in May'17. Work under progress.
39	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	45	31			JAN-19	Work being expedited to match gen. project (ant. in Aug'18).
40	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		MAR-18	Bays at Kahalgaon Sy. Yd. (NTPC end) awarded in May'16. Completion matching with bay readiness by NTPC.
41	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	39	39	27		JUL-18	Efforts being made to complete earlier in FY 2017-18.
42	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	56	56	59		JUL-18	Efforts being made to complete earlier in FY 2017-18.
43	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	80	27	0		APR-19	APR-19	Work under progress.
44	Chittorgarh (New) - Chittorgarh (RVPN) (Q)	D/C	400	97	136	136	136	97	APR-17	NOV-17	Ready for Commissioning 11/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Cuddapah - Hindupur (Q)	D/C	400	360	483	455	417	199		JUL-18	Work under progress. Efforts being made to commissioning earlier matching with Wind Gen. at Hindupur.
46	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	482	652	492	389	71	APR-19	FEB-19	ROW being faced.
47	Dehradun - Abdullapur	D/C	400	179	247	247	243	160	NOV-14	FEB-18	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Utrakhand affecting stringing.
48	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	327	288	174	AUG-14	MAR-18	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
49	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	0	0	0		DEC-19	DEC-19	
50	Dulhasti - Kishenpur	D/C	400	115	340	340	338	112	NOV-14	DEC-17	Severe ROW problem in Doda Distt. Work in progress with the help of Police protection. Continued police support required.
51	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		APR-12	Line (279 Ckm) commissioned in April'12.
52	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	445	241	161	40	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn.
53	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	135	0	0		FEB-20	FEB-20	Award placed in Sep'17. Engg. in progress.
54	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	188	187	130		DEC-17	01 tower erection & 02 Ckm stringing held up due to High court case. Court has vacated the petition. Court has given decision in favoure of POWERGRID.
55	Farakka - Baharampur (Twin HTLS)	D/C	400	160	229	137	106	13		APR-18	Work under progress.
56	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
57	Hiriyur - Mysore line	D/C	400	412	559	208	80		JAN-19	JAN-19	Work under progress.
58	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	471	226	117			MAR-19	Work under progress. Forest clearance awaited in Assam portion. critical (proposal submitted). Alternate arrangements being made for evacuation (through contingency matching with Generation.)
59	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	0	0		JUL-20	JUL-20	Award placed on Mar'17. Engg. & survey under progress.
60	Jeerat (New) Subhasgram (PM-JTL-TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
61	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
62	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
63	Kameng - Balipara line	D/C	400	114	151	149	145	93	AUG-13	MAR-18	ATS slowed-down to the extent possible to match Generation. (Kameng HEP , ant. by Mar'18).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	279	399	399	399	279	JUL-13	JUL-17	Commissioned 07/2017.
65	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
66	Kota - Jaipur (South)	D/C	400	356	496	484	474	153	NOV-17	JUN-18	Work under progress. Forest clearance awaited. Work slowed down to extent possible to match Generation .
67	Kurukshetra - Jind line (Q)	D/C	400	206	265	265	265	206	MAR-18	NOV-17	Ready for Commissioning 11/2017
68	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	APR-17	JUL-17	Ready for commissioning 06/17
69	LILO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	122	122	122	125		DEC-17	Work under progress. Efforts being made to complete earlier in FY 2017-18.
70	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	220	143	143	143	176		DEC-17	Completion matching with Generation.
71	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	1	0		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
72	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	38	27	27	27	18		DEC-17	Testing / rectification work under progress.
73	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	0	0	0		DEC-19	DEC-19	
74	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	D/C	400	70	112	2	0		JUL-17	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16). Major portion in forest. Clearance required to start of work. Efforts being made to complete earlier.
75	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	1	0		MAY-17	JUN-19	Award placed. Work under progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
76	LILO of Both ckt. of Mundra UMPP - Limbdi at Bachau (Triple)	D/C	400	45	72	72	72	45		OCT-17	Commissioned 10/2017.
77	LILO of existing Neyveli TS-II - Pondy cherry at New Neyveli TPP	D/C	400	12	12	0	0		JUL-19	JUL-19	Award placed in May'17. Engg. & survey under progress.
78	LILO of Exiting Neyveli TS-II - Pondy cherry at NNTPS Gen. Yard	S/C	400	12	0	0	0		JUL-19	JUL-19	
79	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.
80	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	20	7	0		APR-18	Work under progress.
81	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
82	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	AUG-17	Commissioned 08/2017.
83	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	JUN-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	JUL-12	JAN-18	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., Revised compensation order issued by DC Banglour On 16.10.17. Amount deposit as per revised compensation order on 04.11.17. work started. 03 gang for stringing are deployed.
85	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
86	LILO of one ckt. Gooty - Tumkur (Vasanthnarsapur) at Tumkur line (Q) at Tumkur Pool	D/C	400	1	4	4	4	1		OCT-17	Ready for Commissioning 10/2017.
87	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	25	13	0			MAY-19	Work under progress.
88	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	26	0	0		MAY-17	SEP-18	Award placed, Engg. in progress. Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
89	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey underprogress.
90	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-15	JAN-18	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., Revised compensation order issued by DC Banglour On 16.10.17. Amount deposit as per revised compensation order on 04.11.17. work started. 03 gang for stringing are deployed.
91	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	MAR-18	Work on Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
92	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	169	167	112		DEC-17	Generation project delayed. Work slowed-down to the extent possible to match Generation (now ant. by Feb'18).
93	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	194	269	265	258	166	NOV-17	JAN-18	Work stalled due to law & order problem.
94	Loop-In (Hyderabad-Maheshwaram) portion of LILO of Hyderabad-Kurnool 400kV S/C line at Maheshwaram	D/C	400	3	0	0	0	3		SEP-17	Commissioned 09/2017.
95	Loop out (Kurnool - Maheshwaram) portion of LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	4	13	13	13	4	MAR-18	JUL-17	Commissioned 07/2017.
96	Loop Out of Teesta - Kishanganj at Rangpo	D/C	400	21	0	0	0			OCT-17	LILO-Out was deferred due to delayed clearance /Generation. Now,the project is taken up again . NIT has been floated.
97	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
98	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
99	Lucknow - Kanpur line	D/C	400	320	449	449	449	320	JUN-16	MAY-17	Commissioned 05/17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
100	Madhugiri - Yelhanka	D/C	400	132	178	131	101		JUN-14	SEP-18	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
101	Mauda-II - Betul (Quad) line	D/C	400	393	551	551	551	393	MAY-16	JUL-17	Commissioned 07/2017.
102	Mohindergarh - Bhiwani line	D/C	400	120	183	90	24			AUG-18	Award placed in Aug'16. Work under progress.
103	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	125	85			DEC-18	Work under progress. Severe ROW problem.
104	Nabinagar-II - Gaya (Q)	D/C	400	204	245	245	241	130		DEC-17	Work under progress. Efforts being made to complete matching with Generation requirements.
105	Nabinagar-II - Patna (Q)	D/C	400	278	390	296	262	57		JUN-19	Work under progress.
106	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	205	31	0		JUL-19	JUL-19	Work under progress.
107	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
108	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	0	0	0		SEP-19	JUL-19	
109	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	2	0	0		APR-20	APR-20	Award placed in Sep'17.
110	Orai - Orai (Q)	D/C	400	76	115	115	115	77	APR-18	MAR-18	Completion matching with Sub station.
111	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
112	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	38	32	9	JAN-18	JAN-18	Work under progress. Severe ROW problem.
113	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
114	Pugalur HVDC - Arasur line (Q)	D/C	400	120	150	0	0		FEB-20	FEB-20	Award placed in Sep'17. Engg. in progress.
115	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	142	0	0		FEB-20	FEB-20	Award placed in Sep'17. Engg. in progress.
116	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	145	0	0		FEB-20	FEB-20	Award placed in Sep'17. Engg. in progress.
117	Pugalur HVDC - Thiruvalam line (Q)	D/C	400	780	1198	0	0		FEB-20	FEB-20	Award placed in Oct'17. Engg. in progress.
118	Punatsangchu-I - Alipurduar	D/C	400	128	178	178	177	90	JAN-15	MAR-18	Gen. expected beyond 2017-18. Line proposed to be used as contingency arrangement for evacuation of power of Mangdechhu HEP (Gen. expected by Mar/Jun'18) .
119	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1284	1243	734	APR-16	MAR-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 09 months. Now work has been resumed in Oct'17 with very slow pace.
120	RAPP - Kota line	D/C	400	90	133	133	133	90	MAR-15	JUL-17	Ready for commissioned 07/2017.
121	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0		JUN-19	JUN-19	Award placed in Oct'17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
122	Sasaram - Deltonganj line	D/C	400	392	523	523	523	388	NOV-12	DEC-17	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
123	Sholapur STPP - Sholapur line - II	D/C	400	25	40	40	40	25	MAR-17	SEP-17	Line commissioned in Sep'17.
124	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	427	364	178	DEC-12	FEB-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
125	Silchar (PG) - Misa (PG) (Q) line	D/C	400	46					NOV-20		
126	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		
127	Singrauli - Allahabad line	S/C	400	153	436	348	292	68	JUN-16	JUN-18	ROW at Singrauli end. Also work affected due to poor performance by executing agency.
128	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	40	40	25		SEP-17	Commissioned 09/2017.
129	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	292	394	284	248	51	FEB-19	FEB-19	Work under progress.
130	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			AUG-19	Route alignment and forest proposal preparation is in progress.
131	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	33	32	6	NOV-17	JUN-18	Work slowed-down to the extent possible to match generation.
132	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	33	33	6	APR-17	MAR-18	Work has been slowed-down to match with Generation (ant. by Mar'18).
133	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	34	34	6	APR-17	MAR-18	Work has been slowed-down to match with Generation (ant. by Mar'18).
134	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	256	230	48		DEC-18	Work under progress. ROW problems being encountered.
135	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	9	0		FEB-19	FEB-19	Award placed in Jul'17. Work under progress.
136	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	241	240	206		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implemented by MSETCL. Critical.
137	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	455	0	0		APR-20	FEB-20	Award placed in Sep'17. Engg. in progress.
138	220KV D/C UT Chandigarh S/s - Panchkula (PG) s/s line (incl. 10 KMs underground cable).	D/C	220	52	60	23	0		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
139	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	0	0	0		DEC-19	DEC-19	
140	Kishanganga - Amargarh	D/C	220	84	150	141	127	32	JUL-17	JAN-18	(i)'Earlier Works affected due to disturbance in Kashmir since Jul'16 & (ii) Balance PNC & (1 locn.-in Baramulla Dist.) & Compensation disbursement to be expedited by State Govt.
141	Kishanganga - Wagoora	D/C	220	228	252	161	101	32	MAR-18	MAR-18	'I(i) Earlier works affected due to disturbance in Kashmir since Jul'16. (ii) PNC & compensation issue to ber expedited by State Govt.
142	Legship - New Malli	D/C	220	20	35	35	35	20		OCT-17	Work completed. Tashiding HEP expected to commission by Nov-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
143	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	181	179	93	JUL-17	JAN-18	Work under progress. Severe ROW problem in 6 Kms area near Agra end. State admn. help being taken for work.
144	NLC - Karaikal line	D/C	220	190	316	207	168	20		JAN-18	ROW problem affecting implementation.
145	Purnea - Purnea (New)	D/C	220	2							
146	Biswanath Chariyalli (PG) - Itanagar (Zebra) line	D/C	132	43					MAR-20		
147	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	FEB-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
148	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
149	LILO of one circuit of Biswanath Chariyalli (POWERGRID)) - Itanagar (Zebra conductor) line at Gohpur (AEGCL)	D/C	132	10					MAR-20		
150	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		OCT-17	Line completed in March 2017 and charged. Pare HEP is expected to commission by 03/18. Shifting of 2 Towers of Ranganadi-Nirjuli Transmission Line (0.849 Km) in reservoir/submergence area of Pare HEP is to be completed by PGCIL, work not started yet.
151	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	FEB-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
152	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
153	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0		MAY-18	MAY-18	Award placed in Nov'16. Engg. under progress.
154	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0		JUL-18	JUL-18	Award placed in Nov'16. Engg. under progress.
155	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
156	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
157	Tezu - Namsai line.	S/C on D/C	132	96	332	329	327	77	DEC-12	FEB-18	Progress affected due to ROW problem and geographical condition. Tree cutting affecting progress.
158	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	959	927	528	OCT-12	JUN-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JAN-13	JUN-17	1. Overall 89 percent completed. A. All normal foundation completed. B. 5 nos of Pile foundation completed.
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	43	42	3	DEC-13	JUN-17	RoW issues, harvesting followed by extreme rainfall are reasons delaying. Overall 94 percent Completed.
3	Sonabil to Biswanath Chariali	S/C	220	40	136	117	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
4	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	104	2	0		AUG-17	Part of material is supplied
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	22	0	0		APR-18	ROW survey is in progress. (37 Lo. Cleared) 80 percent material supplied.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	48	3	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
18	Sonapur - Jagirod line	D/C	132	52	106	103	72	2	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	386	377	184	JUN-16	NOV-17	Due to severe ROW at 17 locations work progress is slow
8	Begusarai-Purnea	D/C	220	372	583	506	456	170	SEP-03	DEC-17	Due to water logged in rainy season work progress is slow
9	Bihta (New) - Bihta	D/C	220	36	74	29	7	0	JUL-15	DEC-17	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhanga(DMTCL) - Supaul/Laukahi (BSPTCL)	D/C	220	176	327	327	325	170	JUN-16	SEP-17	Due to water logged in rainy season work progress is slow
12	Darbhanga - Darbhanga	D/C	220	6	15	13	13	5	MAR-16	NOV-17	work under progress
13	Darbhanga - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	MAR-16	APR-17	Line completed & charged
14	Gaurichak - Bihta (New)	D/C	220	86	148	138	122	42		DEC-17	work under progress
15	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
16	Kishanganj (New) - Madhepura	D/C	220	284	510	505	500	204	JUN-16	SEP-17	Due to water logged in rainy season work progress is slow
17	LILO of 1st ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	72	139	139	139	72		JUL-17	Ready for commissioning 06/2017.
18	LILO of 2nd ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	56	112	112	112	56		JUL-17	Ready for commissioning 06/2017.
19	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15	JUL-17	Ready for commissioning 06/2017.
20	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
21	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	9	9	4		DEC-16	Completed and charged
22	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
23	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
24	LILO of Motipur - Darbhanga ckt-II at Musahari	D/C	220	41	0	0	0	41		JUN-17	Commissioned 01/2017 (Late Reported)
25	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
27	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
28	LILO oof Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
29	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	215	215	116		OCT-17	Due to water logged in rainy season work progress is slow
30	Motipur(BSPTCL) - Darbhanga (DMTCL)	D/C	220	218	401	401	401	192	DEC-15	FEB-17	Commissioned 01/2017 (Late Reported)
31	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
32	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
33	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
34	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
35	Patna (PG) - Gourichak	D/C	220	1	3	3	3	1	MAR-15	JUL-17	Ready for commissioning 06/2017.
36	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	MAY-15	DEC-17	
37	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
38	Saharsa (New) - Begusarai	D/C	220	160							
39	Saharsa (New) - Khagaria (New)	D/C	220	80							
40	Sitamarhi (New) - Motihari (New)	D/C	220	120							
41	Sitamarhi(New) - Motipur	D/C	220	140							
42	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
43	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
44	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
45	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
46	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed and likely to be charged on 13.10.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtari	D/C	400	5	0	0	0				Tender in Process.
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	5	0		JUN-18	JUL-17	Work in progress.
6	DCDS Mungeli - Kawardha	D/C	220	77	135	58	30		MAR-18	MAR-18	Work under progress.
7	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
8	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
9	Korba (E) - Vishrampur 2nd Ckt.	D/C	220	155	0	0	0	126	DEC-17	DEC-17	Work under progress.
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0		MAR-20		Tender in Process.
12	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	0	0		MAR-20	MAR-18	Work under progress.
13	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8	6	0	0		MAR-19	DEC-17	
16	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	4	4	2		DEC-17	DEC-17	Work under progress.
17	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
4	Bamnauli - Dhansa	M/C	220	4						MAR-22	
5	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
6	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
7	Dwarka - Budella	D/C	220	12						MAR-19	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
15	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
16	Kashmiri Gate - Rajghat line	D/C	220	9							
17	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
18	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
19	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
20	LILO of Bamanuli - Naraina at Papankalan-III	D/C	220	1						MAR-17	
21	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
22	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
23	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
24	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
25	LILO of Geeta Colony - Patparganj at Rajghat line	D/C	220	4							
26	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
28	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
29	LILO of Maharanibagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
30	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
31	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
32	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
33	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
34	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
35	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
38	Okhla - Tughlakabad	D/C	220	10						MAR-18	
39	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
40	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
41	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
42	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		JUN-17	Erection works completed. Bays at Ranganadi and Itanagar are constructed by DoP-AP. Bays are not ready yet. Downstream system of Itanagar not ready.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	621	557	137		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	11	0			JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	36	17	0		MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	59	54			MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	78	1		MAR-18	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	24	14		JAN-18	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32	43	0	0	0		MAR-19	A/T given on 01.12.2017
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1		MAR-17	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0		DEC-17	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34	9	4			MAR-18	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	117	114	68		MAR-18	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	39	36	0		MAR-19	WIP
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAY-16	MAR-18	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		FEB-17	MAR-18	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	45	43	29		MAR-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	59	54			JUL-18	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	16	0	0		APR-18	WIP
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192		MAR-17	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
35	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
36	Soja-Zerda Line	D/C	400	268	447	334	303	43		NOV-18	WIP
37	Vadavi-Halvad	D/C	400	290	411	246	204	133		MAR-18	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	TTender cancelled and Fresh tender to be invited considering GST.
39	Varsana-halvad	D/C	400	237	378	212	173	0		MAR-18	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2	5	5	5	2		MAR-17	WIP
41	Wanakbori TPS-Soja	D/C	400	212	343	234	233	68		MAY-18	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender to be done after code of conduct
43	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
44	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
45	Babra - Gondal -II line	D/C	220	200	0	0	0			MAR-21	Repeated line. to be removed
46	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-18	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	25	21			MAR-19	WIP
49	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-18	WIP/Severe RoW issue
50	Bhatiya-Kalwad line	D/C	220	238	373	176	127	11		MAR-18	Repeated line to be removed - W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	25	18			MAR-20	WIP
52	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	41	0			MAR-20	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90						MAR-21	
54	Chhara - Veraval line	D/C	220	200						MAR-20	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
57	Chorania - Botad	D/C	220	104	196	74	19	0		MAR-18	WIP
58	Chorania - Salejada line (AL-59)	D/C	220		240	68	45				WIP - Total length 134.5 CKm
59	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	42	JAN-16	JAN-18	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	163	16		MAR-18	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	101	59		MAR-18	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		JAN-19	A/T given on 22.11.2017
67	Jamnagar - Hadala	D/C	220	139	257	257	257	139		NOV-17	Commissioned 08/2017 (Late Reported).
68	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112	191	173	156	64		MAR-18	W I P / Severe RoW problems
70	Kalawad-Kangasiyali	D/C	220	112	191	173	156	64		MAR-18	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
73	Keshod - Veraval line	D/C	220	180						MAR-21	
74	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet to award
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	65	52	0	NOV-15	MAR-19	Tender to be invited at Risk & Cost of Contractor
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	123	24		FEB-18	WIP
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	149	129	5	MAY-15	MAR-18	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
80	LILO of both circuit Nyara-Thebda line at Kalawad S/s	M/C	220	21	20	20	20	21	NOV-16	NOV-17	Ready for Commissioning 10/2017 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
85	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60	59	36	23			MAR-19	WIP
86	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
87	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21	17	17	17	19		OCT-17	Line charged upto loc. No. 1 at Kalawad end on 16.10.2017
88	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
89	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
90	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
91	LILO of Chorania - Salejada at Bagodara S/s	D/C	220	4	0	0	0	4		JUL-17	Commissioned 06/2017.
92	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
93	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
94	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
95	LILO of Haldarwa-Zaghadia Line to Jhanor	D/C	220	14	26	26	26	14	NOV-15	NOV-17	Ready for Commissioning 05/2017 (Late Reported).
96	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
97	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
98	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	187	185	73		JAN-18	WIP
99	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
100	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		SEP-16	AT given on 10.07.15
101	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
102	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39	33	29	26			MAR-18	WIP
103	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
104	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
105	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismantling of existng 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	0	0			MAR-19	A/T given on 24.11.2017
106	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
107	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
108	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
109	LILO of Navsari - Vav at Popada	D/C	220	17							
110	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
111	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	166	136	0	JUN-16	JUN-18	WIP
112	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
113	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50	52	0	0				A/T given on 01.12.2017
114	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
115	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
116	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	83	83	83	36		JAN-18	WIP
117	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20	16	14	12			MAR-18	WIP
118	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
119	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
120	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168	304	274	272	124		OCT-18	WIP
121	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
122	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
123	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
124	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
125	LILO of Sankhari-Jangral at Veloda (Sankhari)	MC+D/C	220	61	53	53	53	54		SEP-17	Commissioned 09/2017.
126	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
127	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
128	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
129	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	48	47	27	APR-09	MAR-18	WIP
130	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award
131	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
132	LILO of Tappar-Hadala line at Vondh S/s	D/C	220	4	0	0	0	4			Commissioned 09/2017.
133	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
134	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
135	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
136	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
137	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	1	AUG-13	MAR-18	Work in progress.
138	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
139	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
140	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
141	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
142	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
143	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	OCT-18	MAR-18	LOI given on 12.04.2016 and work under progress.
144	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	55	46	0	MAR-14	MAR-18	WIP
145	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
146	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	100	64	0	MAY-16	MAR-18	Work in progress.
147	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
148	Pipava - Bagasara line	D/C	220	160						MAR-21	
149	Pipavav - Otha line	D/C	220	100						MAR-21	
150	Pipavav - Rajula line	D/C	220	80						MAR-21	
151	Pirana (PG) - Barejadi line	D/C	220	50	92	17	5			JUN-18	WIP
152	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
153	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
154	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
155	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
156	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	AUG-15	DEC-17	Tender to be invited at Risk & Cost of Contractor.
157	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
158	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
159	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9		MAR-17	WIP
160	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
161	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
162	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
163	Vadavi - Sanand (DFCC) line	D/C	220	61	108	53	32	0	APR-15	MAR-18	Work in progress.
164	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
165	Vadodara (PG) - Jambuva line	D/C	220	68	131	6	0			JAN-19	WIP
166	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	50	46	13		FEB-18	WIP
167	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
168	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
169	Virpore - Chikhli line	D/C	220	120						MAR-20	
170	Vondh - Radhanpur line	D/C	220	340						MAR-21	
171	Vyankatpura - Halol line	D/C	220	100						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ready for commissioning 06/2017.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
4	Deepalpur - Rai Khewra at RGEN Kundli S/s	M/C	220	22	0	0	0			MAR-18	Line commissioned on 29.02.2016
5	Jajji - Rai line	D/C	220	102	110	110	110	102		OCT-17	Commissioned 10/2017.
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			MAY-18	The progress is slow.The notice for termination of contract has been issued
7	LILo of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	50	35			JUL-18	Work in progress
8	LILo of Bastara - Kaul at Bhadsan	D/C	220	60	125	21	0	0		MAR-18	Contract terminated.
9	LILo of both circuits of Madanpur - Baddi at Pinjore	M/C	220	23	46	46	46	23		NOV-17	Commissioned 11/2017.
10	LILo of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	53	36			JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
11	LILo of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JAN-18	The contract has been terminated .Re-tendering of balance work is in process.
12	LILo of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	Tendering process initiated.
13	LILo of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			MAR-18	Work awarded and yet to be start
14	LILo of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	DEC-17	Loop-Out portion commissioned on 24.06.2016 .The progress of balance work is slow . The contract has been terminated.Re-tendering under progress.
15	LILo of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			MAR-19	Tendering process initiated.
16	LILo of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	NIT yet to be floated
17	LILo of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	NIT yet to be floated
18	LILo of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			DEC-17	Work in progress
19	LILo of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5			Work in progress
20	LILo of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1			MAR-18	Work in progress
21	LILo of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
22	LILo of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			MAR-18	NIT yet to be floated
23	LILo of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			MAR-18	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			MAR-18	NIT yet to be floated
25	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0		DEC-17	Contract terminated. Re-tendering under process
26	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAR-18	NIT yet to be floated
27	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-17	Work has been re-awarded . Work yet to be start.
28	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			MAR-18	Work re-awarded and yet to be start
29	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	37	22	0		MAR-18	Progress of work is slow. Firm has been requested to expedite the work.
30	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		DEC-17	Line commissioned on 17.11.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Forest proposal would be submitted shortly. Bid is to be opened on 28.08.17. HPPTCL is yet apply for connectivity for termination at Chamera (PGCIL) substation.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	0	0	0		MAR-17	MAR-17	Delay FAC approval pending for the last three year. Stage -I clearance in July 2015. Work has started
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1	1	1	1	1		APR-17	line successfully charged
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	0	0	0		OCT-16	AUG-18	Forest proposal would be submitted shortly. Fund is being arranged from ADB and proposal has been submitted and after its approval, the LOA would be issued.
9	Charor -Banala	D/C	220	30	63	35	23	2	MAR-17	MAR-18	
10	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
11	Hatkoti - Gumma	D/C	220	52	80	66	45			DEC-18	
12	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
13	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-17	
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
16	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
17	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
18	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
19	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
20	Rauri-Kunihar	D/C	220	28						MAR-17	
21	Snail(Swara Kudu) -Hatkoti	D/C	220	27	41	10	0		MAR-17	DEC-17	
22	Sunda-Hatkoti	D/C	220	50	65	16	0		MAR-17	AUG-18	Delay FCA approval.
23	Chanju-I - Chanju-II	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chanju-II - Chanju-III	D/C	132	8							
25	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
26	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
27	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85		DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. RMoEF raised some query on 23.06.2017. Pr.Sec(F) has to issue letter to PCCF for compliance.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	Chaibasa - Gua	D/C	220	220	278	60	28		JAN-18	JAN-18	The proposal for forest NOC for JJ & GM land under process with commissioner west Singhbhum. FRA under under process with DC Chaibasa
24	Chaibasa -Ramchandrapur	D/C	220	79	129	129	129	79	APR-09	AUG-17	The line charged on 24.08.2017 successfully
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Chandil GSS - Chandil	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Chandil GSS - Tamar	D/C	220	25	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
29	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-18	Proposal uploaded via ref no FR/JH/TRANS/1908/2014.Proposal is at MOEF office Ranchi.MoEF stage-I approval is expected by November-2017
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	62	39	0	FEB-17	DEC-17	Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA issued by DC Hazaribagh. DFO Hazaribagh is to process.
31	Daltonganj - Garhwa	D/C	220	66	110	96	84	0	FEB-17	AUG-18	14/110 foundation, 26/110 erection and 32/32 Km stringing balance

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Dumka - Jasidih	D/C	220	148	240	153	77	2	JAN-18	JAN-18	
33	Giridih - Jamua	D/C	220	160	97	43	10		MAY-18	MAY-18	Forest proposal submitted in forest department
34	Giridih - Jasidih	D/C	220	160	269	178	20		MAY-18	MAY-18	
35	Godda - Lalmatia	D/C	220	100	74	64	46		MAY-18	MAY-18	Forest proposal submitted in forest department
36	Govindpur - Dumka	D/C	220	203	332	331	331	167		FEB-18	01/332 foundation, 01/332 erection and 17.93/101.5 Km stringing balance, forest proposal (30.99 Ha) is at Regional Office. RMoEF raised 12 queries from Pr. Sec (F) on 29.06.17. Compliance of queries has been submitted on 22.07.17 to DFO, Dhanbad, Deoghar, Dumka & Jamtara. District level and sub divisional level Proceeding of Gramsabha was not issued from DC, Deogarh office with FRA certificate. Sub divisional level received on 12.09.17. District level certificate is awaited. Compliance of quires have been submitted to RMOEF on 23.09.17.
37	Govindpur - Govindpur	D/C	220	7	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	76	21		DEC-17	37/127 foundation, 51/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
41	Koderma - Giridih	D/C	220	140	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Mander - Tamar	D/C	220	56	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
48	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
49	Noamundi - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
50	P.T.P.S. - Ratu	D/C	220	70	107	57	20		MAY-18	MAY-18	
51	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.yet to be invited.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
54	Tenughat - Gomia	D/C	220	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
56	TTPS - Govindpur	D/C	220	181	295	230	220	68		FEB-18	65/295 foundation, 75/295 erection and 56.72/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	(PMDP) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		Contract for laying of Tower foundations for 220 kV Transmission lines placed. NIT for supply and erection of towers floated on 31-07-2017. However, due to no response, works retendered on 01-09-2017. Due to no response, the last date for submission of bids extended again upto 16-12-2017.
6	(PMDP) Kargil - Padum (Zanaskar) line	S/C	220	207					MAR-19		
7	(PMDP) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	DEC-17	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
8	(PMDP) LILO of Hiranagar - Bishmah at Samba	D/C	220	16					MAR-19		
9	(PMDP) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
10	(PMDP) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
11	(PMDP) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		NIT floated on 31-07-2017. However, due to no response, works retendered on 01-09-2017. Due to no response to the NIT, Works retendered on 24-11-2017. Last Date for Bid submission is 20-12-2017.
12	(PMDP) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12					MAR-19		
13	(PMDP) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		NIT floated on 31-07-2017. However, due to no response, works retendered on 01-09-2017. There was again no response to the NIT. Land identified. and NIT reframed due to change of line on Multi-Circuit towers instead of conventional towers due to limited corridor. Works retendered on 24-11-2017. Last Date for Bid submission is 20-12-2017.
14	(PMDP) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	0	0	0		MAR-19		LOA issued in favour of Sterlite Grid Ventures Ltd (L1) on 05-10-2017. 2 Foundations completed and 4 Foundations under progress.
15	(PMDP) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		Contract for laying of Tower foundations for 220 kV Transmission lines placed. NIT for supply and erection of towers floated on 31-07-2017. However, due to no response, works retendered on 01-09-2017. Due to no response, the last date for submission of bids extended again upto 16-12-2017.
16	(PMDP) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100					MAR-19		
17	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0				NIT floated on 31-07-2017. However, due to no response, works retendered on 01-09-2017. There was again no response to the NIT. Land identified. and NIT reframed due to change of line on Multi-Circuit towers instead of conventional towers due to limited corridor. Works retendered on 24-11-2017. Last Date for Bid submission is 20-12-2017.
19	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						SEP-17	
20	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
21	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
22	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion. Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
23	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	424	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be around 18 months from the date of availability of revised funds.
24	(PMDP) Habak - Khanyar line	D/C	132	28	0	0	0		MAR-20		NIT issued on 09-10-2017 by PGCIL (PIA). Last date of e-bid submission extended upto 06-12-2017.
25	(PMDP) Hiranagar - Kathua line	D/C	132	152	0	0	0		MAR-19	DEC-17	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Completion of Job(18 months from LOA)
26	(PMDP) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		SBD received from RECTPCL. NIT to be floated soon.
27	(PMDP) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/31, dated: 27-09-2017 Extended Date of submission of e-bid: 15-11-2017. The e-NIT cancelled vide No: CE/S&O/J/9579-82, dated:15-11-2017 due to change in BOQ and shall be re-floated in next week. Completion of Job (18 months from LOA).
28	(PMDP) Replacement of Conductor of Pampore - Cheshmashahi line	D/C	132	28	0	0	0		MAR-19		NIT floated on 31-07-2017 and 02 extensions granted in view of poor response. RECTPCIL requested to review the estimated cost. Comments from RECTPCL received. Retendering will be done after reviewing the estimated cost.
29	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	450	520	520	520	450	DEC-16	JUL-17	Ready for commissioning 06/2017.
2	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	166	160	54	SEP-18	MAR-19	Work is in progress.
6	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
7	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400	54	78	78	75	52	JAN-18	JAN-18	Work under progress.
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
9	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
10	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	392	392	276	AUG-17	DEC-17	Work under progress.
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	MAR-18	Work under progress.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	69	51		FEB-17	SEP-17	Work is in progress.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s : (1) ROW problems pending in JMFC Ramanagara for Loc 81 since 2009 , NHD:07.12.2017 (2) ROW problems pending in DC Court Ramanagar for Loc 133: Case filed on 24.08.2011. Reserved for orders. LOI issued on 06.09.2017 for balance portion of the work. Work to be taken up by firm.
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriur S/S	D/C	220		0	0	0				Work is in Tendering stage.
18	Gowribidnur - Mittemari	D/C	220		189	173	149	50	SEP-17	DEC-17	Work under progress
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
20	Hiriur (PG) - Hiriur S/S	S/C	220		0	0	0				Work is in Tendering Stage.
21	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
22	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
23	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	83	72	0	DEC-17	JAN-18	Work under progress.
25	Jagalur - Chitradurga	D/C	220		0	0	0		SEP-18	MAR-19	
26	Jagalur - Kudligi	D/C	220		0	0	0		SEP-18	MAR-19	
27	Jagalur - Thallak	D/C	220		0	0	0		SEP-18	MAR-19	
28	Kolar (PGCIL) - Gollahalli	D/C	220	54	0	0	0		SEP-17	MAR-18	Check survey to be submitted by agency
29	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	146	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered.Case pending in High Court:(i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued.(ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued.(iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.(iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
30	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	277	107	66	0	FEB-17	JAN-18	Work is under progress
31	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	73	99	99	99	80	JUN-17	NOV-17	Location No. 1 to 46 (12.595km) line commissioned. Line work completed. Ready for commissioning. Line length revised
32	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						SEP-18	MAR-19	
33	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
34	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
35	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						SEP-17	MAR-18	
36	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. A site meeting held on 18.8.17 with farmers/ land owners for approaching D.C rural for suitable land compensation. Till date work is not yet commenced. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. LHD: 17.07.2017, No. of hearings: 07, NHD: To be intimated.
37	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
38	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						SEP-17	MAR-18	
39	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	
41	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220		61	14	0			AUG-18	Work under progress
42	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	13	13	6	JUN-17	JAN-18	Line work completed.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017.
44	LILO of Somanahalli S/S- Yerandanahalli at Jigani 220kV s/s	D/C	220	11	61	61	50	9	OCT-17	MAR-18	Work under progress
45	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						SEP-18	MAR-19	
46	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
47	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
48	Madhugiri - Pavagada line	D/C	220	120	214	213	213	76	APR-17	DEC-17	Work under progress.
49	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
50	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
51	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
52	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
53	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
54	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
55	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
56	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetsC line Corridor	M/C	220						SEP-18	MAR-19	
57	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
58	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
59	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
61	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
62	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	AUG-17	AUG-17	Work is under progress Terminal Bay : Concreting of foundations: CT 6/6, CVT: 5/6, LA s: 5/6 , isolator: 7/8, breaker: 2/2 completed. Cable duct completed. Breaker erected. Mounting structure erected and 2 ckt. Breakers erected.
63	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	DEC-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220	0							ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220	0						MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	400	90					MAR-20		
4	Babhaleshwar - Kudus	D/C	400	447	713	556	486	152		JUN-18	According to committee report, detailed survey carried out. The map of diverted route is sent to committee for NOC, Clearance received from Committee members. Now, the NOC for diverted route from GMRT awaited. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. payment for medicinal plants & tree cutting done on dtd 02/12/17.
5	Chandrapur-II - Chandrapur MIDC	D/C	400	22					MAR-18		
6	Jejuri - Hinjewadi - I & II	D/C	400	207	275	202	184	67		JUN-18	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
7	Jejuri - Lonand	D/C	400	20					MAR-19		
8	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0							
9	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	240	211	84		MAR-18	Work in progress. Tower material available at site.
10	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
11	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
12	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
13	LILO of one ckt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
14	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
15	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
16	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
17	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-18	Forest involvement: Work Stopped, new survey carried out. New scheme for both ckt LILO on Tarapur- Padghe by M/C Towers submitted to Corporate Office.
18	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
19	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
20	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
21	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		
23	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
24	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
25	Nanded - Jalkot line	D/C	400	120					MAR-18		
26	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
27	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
28	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
29	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
30	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
31	Akola - Anjangaon	D/C	220	104	169	169	168	81		DEC-17	Work in progress.
32	Ambazari - Mankapur	M/C	220	13					MAR-22		
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
34	Balapur - Malegaon line Ckt.-I	D/C	220	71	241	241	241	71		AUG-17	Commissioned 08/2017.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-18	The work stopped due to 1) Severe RoW2) Forest ssue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
38	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	88	82	61		JAN-18	Work in progress. Railway crossing-Loc 17/0-18/0 and 19/0-20/0 Revised crossing estimate submitted on 17/05/17. Demand note received from Rly which seems to be very high. Requested to issue fresh demand due to GST. police protection applied for fdn at loc 11/4.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	21		JUL-17	Ready for commissioning 06/2017.
40	Chimur - Umred s/s	D/C	220	100					MAR-19		
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
42	Colourchem - Kolshet	D/C	220	8					MAR-21		
43	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
44	Eklahare - Pimpalgaon	D/C	220	87	158	149	127	13		MAR-18	ROW issue at Loc no 37 and 46 Fdn completed at 37 & 46. Material is not available with agency. tender floated for shortfall of material.
45	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		
47	Kalmeshwar - Warud	D/C	220	170	303	187	101	0		JUN-18	Forest Locs. Approval awaited Railway proposal submitted.Line is to be executed in 6 partson Risk & cost basis. Tenderization under progress at zone office.
48	Kalwa-Borivali	M/C	220	63	52	52	52	32		MAR-17	220kV Kalwa-Borivali commissioned on 31.12.2016- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-18	Severe ROW problem. Work stopped since June-2016. proposal for short closure submitted by zone.
51	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
52	Khorda - Jeur	D/C	220	70					MAR-22		
53	Khorda - Washi	D/C	220	40					MAR-22		
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		MAR-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha In-Principal approval receivedvied 2394 dtd 7/09/17. Letter for demand note sent to DCF NGR vide 1722 dtd 20/09/17. ROW Case Filed, Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
56	Koyna Left Bank - Koyna line	D/C	220	0							
57	Kumbhari S/S - Bale	D/C	220	84	134	128	89	35		JAN-18	ROW:Cases filed but order awaited [2].
58	Lamboti - Karkamb	D/C	220	60					MAR-20		
59	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
60	LILo of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	40	36	4		MAR-18	Railway crossing loc 4/0,5/0, proposal submitted to railway authority. Revised online proposal is to be submitted as instructed by Railway authority.
61	LILo of 2nd ckt Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt. -II)	S/C on D/C	220	19	67	67	67	19		MAY-17	Commissioned 05/2017.
62	LILo of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
63	LILo of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
64	LILo of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		
65	LILo of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
67	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80	230	142	51	0	MAR-19	JUN-18	Work in progress. Railway crossing at loc AP17 and AP18. Online proposal submitted to DRM Bhusawal on 11.09.17.
68	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	61	51	8		JAN-18	Work in progress. ROW cases filed Order awaited[2]. Tower material & disc insulator received at site,
69	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10					MAR-19		
70	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-18	The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
71	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
72	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20	15	11	8	0	MAR-18	APR-18	Work in progress.
73	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
74	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
75	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
76	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
77	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
78	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
79	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
80	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
81	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	2xD/C	220	32	41	41	41	32		MAY-17	Commissioned 05/2017.
82	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20					MAR-19		
83	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
84	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
85	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
86	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
87	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
88	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
89	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
90	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
91	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
92	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
93	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
94	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
95	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
96	LILO on Padghe - Wada at Kudus	D/C	220	10	0	0	0		MAR-18		Tender floated.
97	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
98	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
99	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
100	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
101	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
102	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1					MAR-20		
103	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	0	0	0		MAR-20		Tender floated.
104	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
105	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
106	Malegaon-Kalwan	D/C	220	98	170	170	170	98		NOV-17	Commissioning 11/2017.
107	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
108	Nagewadi - Taptitanda	D/C	220	78	130	128	113	12		MAR-18	Work is in progress.ROW: Cases filed, order received [3]. Railway proposal submitted on 17.07.17.
109	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-18	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
110	Nanded - Krishnoor	M/C	220	32	54	54	36	0		JAN-18	Work in progress.
111	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
112	Partur - Nagewadi line	D/C	220	128	215	199	190	89		JAN-18	Work is in progress. ROW at 1 loc.
113	Phaltan - Walchandnagar	D/C	220	114	178	178	178	114		AUG-17	Commissioned 08/2017.
114	Raymonds - Girnare	D/C	220	30					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
115	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		
116	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
117	Shirpur Power Plant - Amalner line	D/C	220	70	0	0	0	70		OCT-17	Commissioned 01/2017 (Late Reported).
118	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-18	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015.Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016.Z.O. to C.O ltr no. 1351 dt.18.06.2016. i) Overhead lines- 7.5km.ii) Underground cable- 2.5km to be considered in phase-III, if necessary as per BR no 112/12 dtd 2.12.16.
119	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-18	Work not started by agency. Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.)
120	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
121	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
122	Vashi - Pawane	D/C	220	3					MAR-22		
123	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
124	Wardha (PGCIL) - Ghatodi	D/C	220	322	548	406	219	0		MAR-18	Work in progress.
125	Warora - Wardha - II (Bhugaon)	D/C	220	165	289	289	289	165		MAY-17	Commissioned 05/2017.
126	Washi - Washi s/s	D/C	220	40					MAR-22		
127	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2018. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-17	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2017. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The total expenditure is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-17	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian	D/C	400								
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt of Satna (PGCIL) - Bina (PGCIL) at Sagar	S/C	400								
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	Moondi Pooling Point - Handia	D/C	400	240							
16	Nagda - Mandsaur	D/C	400								
17	Nagda - Ujjain line	D/C	400	150							
18	Pithampur - Badnawar DCDS	D/C	400	150							
19	Pithampur - Moondi Pooling Point	D/C	400	280							
20	REVA TPP - Moondi Pooling Point	D/C	400	70							
21	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
22	400 kV Betul s/s - 220 kV Betul s/s	D/C	220	4	4	4	4	4		JUL-17	Commissioned 07/2017.
23	Ashta - Shajapur	D/C	220	95							
24	Badnawar - Kanwan line	D/C	220								
25	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
26	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		MAR-18	Work under progress.
27	Betul - Gudgaon	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Bina-Bina (M/s BORLA)	D/C	220	36				36			
29	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	6	0	0		MAR-18	work under progress.
30	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	6	0	0		MAR-18	Work to be commenced.
31	Julwaniya - Kukshi	D/C	220	160							
32	Julwaniya - Sendhwa	D/C	220								
33	Kanwan - Dhar line	D/C	220								
34	Katni - Damoh	D/C	220	220							
35	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	19	5			DEC-17	Work under progress.
36	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1		AUG-17	Ready for commissioned 08/2017.
37	LILO of 2nd Ckt. of Bansagar - Satna line at Kotar	D/C	220	11	21	21	21	11	MAR-17	OCT-17	Commissioned 10/2017.
38	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	18	12	0			MAR-18	Work under progress.
39	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
40	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						MAR-18	
41	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
42	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
43	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
44	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
45	LILO of Handia - Barwaha at Handia	D/C	220	40							
46	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
47	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	3			MAR-18	Work under progress.
48	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
49	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	26	24	24	12		DEC-17	Work under progress.
50	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
51	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
52	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
53	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
55	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
56	LILO of one ckt. of Satna (MPPTCL) - Chhaterpur line at Satna (PGCIL)	D/C	220	4	0	0	0	4		OCT-17	Commissioned 10/2017.
57	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
58	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
59	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	34	24	0			MAR-18	Work under progress.
60	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
61	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
62	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
63	Mandsaur - Marut Shakti Pool	D/C	220								
64	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
65	Morena - Malapur	D/C	220	80							
66	Neemuch - Ratangarh line	D/C	220								
67	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
68	Pithampur - Gandhinagar	D/C	220	60							
69	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-18	Work to be commenced.
70	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
71	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
72	Ujjain - Dewas	D/C	220	90							
73	BLA- Gadarwara line	D/C	132	0							
74	Gudgaon(220) - Gudgaon(132)	D/C	132								
75	Kanwan (220) - Kanwan (132)	D/C	132								
76	Kanwan (220) - Teesgaon	D/C	132								
77	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
78	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
79	Ratangarh(400)- Ratangarh(132)	D/C	132								
80	Sailana(400) - Sailana(132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
82	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
83	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								
84	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
85	Sendhwa(220) - Pansemal (132)	D/C	132								
86	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	38	62	62	56	1	JUN-13	MAR-18	
2	Bhanjanagar - Aska	D/C	220	80	112	105	10	0	JUN-20	JUN-18	Total no. of Locations revised to 105 Nos.
3	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	DEC-18	
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	47	3	0		DEC-18	
5	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	32	3		MAR-18	
6	Kesinga - Baliguda	D/C	220	200	376	212	0		JUN-17	JUN-18	
7	Keunjhar - Keunjhar PG	D/C	220	15	30	20	15	0	SEP-17	MAR-18	
8	LILO of Atri-puri at Pandiabil S/s	D/C	220	3	0	0	0	3		APR-17	Commissioned 04/2017
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	16	7	0		MAR-18	
10	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-18	S/s work in full swing. This will be completed along with S/s at Bargarh New.
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	22	2		MAR-17	JUN-18	
12	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	2	DEC-16	DEC-17	
13	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	6	0	0	FEB-18	JUN-18	
14	Malkangiri - Kalimela	S/C	220	67	120	72	18	0	FEB-18	JUN-18	
15	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	81	57	0	MAR-17	JUN-18	
16	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12					MAR-18		
17	LILO of Kuchinda - Rajgangpur and Sundargarh to Bamra line	S/C	132	30	0	0	0		MAR-18		This should be deleted as it is a 132kV

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	71	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		DEC-18	price bids of all 3 packages has been opened and finalized . Tender shall be awarded in the month of Aug 2017 after getting approval of PTCUL Board.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		MAR-19	contract had been awarded to M/s Cobra but due to poor financial condition of company, M/s Cobra had abandoned the project. Bank Guarantees of M/s Cobra has been encashed on 16.06.2017 due to nonperformance of contract and termination/re-tendering/other parallel activities are being taken up. NTPC representative intimated that this line is very important element of UITP scheme for power evacuation from Hydro Projects in Alaknanda and Mandakini river basin and it would be difficult to evacuate power of Hydro Projects under construction.
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	Revised DPR under preperation.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	Lakhwar- Dehradun	D/C	220	60	0	0	0				Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 10%
13	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
14	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
15	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-17	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
16	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 10%
17	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
18	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
19	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
20	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	18	18			DEC-17	Tower Foundation 18/21, Tower Erection 18/21, Total Progress 81%
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 10%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	70	0	0		MAR-19	Principal approval of forest case has been obtained. Compliance report for final approval of forest case has been submitted by DFO Pauri, Rudraprayag and Tehri to Nodal officer on 12 Sept 2017. M/s LANCO has been referred to NCLT by Banks and progress of work is very slow at site. Note has been issued to M/s LANCO & Bank Guarantees of LANCO against mobilization advance has been encashed by PTCUL. Contract with LANCO was terminated on 25.10.17 as per clause no 41 (Contractor's default) of GCC & PBG encashed. BOQ for re tendering of line in tow equal package submitted to Engineering on 21.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of Patran - Rajla at Patran (PGCIL) s/s	D/C	400	3	0	0	0	3		MAY-17	Commissioned 05/17.
4	Goindwal Sahib - Bottianwala	D/C	220	129	203	199	195	67		DEC-17	Work in progress.
5	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	52	DEC-16	DEC-17	Work is in progress. In-principle approval for Forest case has been received. Railway case approved.
8	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	DEC-17	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval. Shifting on National Highway under process.
9	LILO of Patran - Kakrala at Patran (PGCIL) s/s	D/C	220	24	41	41	41	24	OCT-16	MAY-17	Commissioned 05/17.
10	Ludhiana - Doraha	D/C	220	28	96	96	96	28		DEC-17	Work near completion. Tree cutting work completed.
11	Makhu - Algaon	D/C	220	101	159	157	155	80		DEC-17	Work is in progress. Forest case - FZR - submitted. ASR case-in principle approval received. Railway cases pending.
12	Makhu - Rashiana	D/C	220	92	148	133	131	86		DEC-17	Work is in progress. Forest & Railway case approved
13	Makhu - Taran Tarn	D/C	220	60							
14	Malout - Abohar	D/C	220	30	101	93	42	0		DEC-17	Work is in progress. Forest case pending and Railway case cleared.
15	Moga - Mehal Kalan	D/C	220	105	170	169	167	105		DEC-17	Work in progress. Forest case approved.
16	Mukatsar - Kotkapura	D/C	220	76	132	131	121	35		DEC-17	Work is in progress. In-principle approval for Forest case has been received. Railway case approved.
17	Mukatsar - Malout	D/C	220	47	81	81	81	49		DEC-17	Line work completed. Line Energized
18	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	80	40		JUN-17	Both circuits energized on 08.06.2017.
19	Nakodar - Ladhowal	D/C	220	67	127	120	117	33		MAR-18	Work is in Progress. In-principle approval for Ludhiana and Phillaur Forest case has been received. both Railway cases approved.
20	Nakodar - Rehana	D/C	220	71	121	121	121	70		DEC-17	Work is in progress. SC energised on 13.10.2017.
21	Rajpura - Devigarh	D/C	220	74	116	116	115	56		DEC-17	Work in progress. Railway case cleared. Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.
22	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		AUG-16	Work deferred for the timebeing.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50							KFW funded scheme. Scheme dropped NOC received from KFW.
2	Akal -Jodhpur (New)	D/C	400	480	618	618	617	413			W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.2017. Work is under progress. Aviation, PTCC & NHAI approval pending.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	122	119	36		MAR-18	W.O. placed M/s Unique Structures & Towers Ltd. Work stopped since Feb'17 due to involvement of forest (13 locs.) & ROW problem at 2 locs. Forest: In-Principal approval issued on dt. 28.7.2017 . Permission to work received on 18.10.17 & work started in forest area . PTCC: approval pending.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	335	236	33		MAR-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Route approved, Forest: involved & approval pending. Railway & NHAI crossing approval pending
5	Bhadla-Bikaner	D/C	400	379	512	512	512	378		APR-17	Commissioned 04/2017
6	Bhilwara TPS -Ajmer	D/C	400	320	432	432	432	320	APR-14	APR-17	Ready for Commissioning 04/2017
7	Bikaner -Sikar (PG)	D/C	400	420	445	445	445	343		NOV-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
8	Chittorgarh-Bhilwara	D/C	400	99	135	135	133	91		NOV-17	W.O. awarded to M/s SPML Infra. Delayed on contractor part. Work U/P
9	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
10	Jaisalmer -2 -Barmer	D/C	400	260	390	163	114	9			KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Work Under Progress.
11	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5			MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Work under progress.Work stopped by firm on Dated:-15.07.2017. Balance work will be taken up during work of 400 KV S/C line extension from 765 KV Anta to PGCIL 400 KV GSS Kota
12	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	547	547	383		JAN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.,Aviation , NHAI & PTCC approval pending. Work U.P.
13	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	284	284	283	167	SEP-12	DEC-17	Progress affected due to contractual issue with M/s GET. Conditional Approval to 1 no. of NH crossing (loc no. 38-39) received from NHAI. BG amount of Rs. 102006/- is being deposited to NHAI. Work expected to be completed by 31st Dec'17.
14	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	278	278	198		SEP-17	line test charged anti theft on 31.03.17
15	Ramgarh -Bhadla	D/C	400	320	446	435	404	161		DEC-17	W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
16	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	669	366	JAN-13	SEP-17	"Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress PTCC :Pending with BSNL for details. "
17	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	170	131	118			FEB-18	W.O issued to M/s. Mauji Construction, Jaipur on dt. 31.01.17.43.13 kM profile approved. Forest: approval pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Badisid-Bap	D/C	220	30						MAR-17	
19	Dhod-Danta Ramgarh	S/C	220	31	101	44	0			MAR-18	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. Recently surveyor reached at site to resatart the work but work could not be started due to crop.
20	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Kolayat has been dropped.
21	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	8	29	29	29	8		JUL-17	Commissioned 06/2017.
22	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	141	141	80	JAN-13	MAR-18	FOREST : In-principal approval issued on dated 28.07.17. Work permission received on 11.09.17 from the O/O Dy. Conservator of Forest.
23	Jethana - Ajmer line	D/C	220	120	203	203	203	120	DEC-12	SEP-17	Ready for commissioned 12/16 (Late Reported) .
24	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	OCT-12	MAR-18	W.O. awarded to M/s Hitech. Work stopped as 220 kV GSS Banar has been dropped. ROW Problem also exist.
25	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		JUL-17	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem.
26	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JAN-17	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
27	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35	APR-10		Line charged on 33KV voltage on 08.04.17 for anti theft.
28	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0				Revised administrative approval issued on 13.06.17. Work order to be awarded shortly.
29	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34		SEP-17	Commissioned 08/2017 (Late Reported).
30	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
31	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
32	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
33	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
34	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0			MAR-17	under KFW. Scheme under review
35	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
36	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74		MAR-17	Subject to Clearance of forest case at location No. 44 to Location No. 50.CASE IS FORWARDED ONLINE TO REGIONAL OFFICE,LUCKNOW FOR FOREST CLEARANCE FROM FOREST SECRETARY,GOR on dated 27.06.17. FOREST CLEARANCE approved on dated 26.07.17
37	Mansarovar - Chambal (Cable System)	D/C	220	5							
38	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	D/C	220	181	421	421	421	181		JUL-17	Commissioned 06/2017.
39	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-17	Bajju SS dropped. Line utilization planning under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	Sirohi-Pindwara	S/C	220	25	106	65	62	10		SEP-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited. Work stopped due to forest involvement. Forest case under prep.FRA Issued by collector. KML file u/p
41	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
42	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
43	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Dikchu - Gangtok	D/C	132		0	0	0				
3	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	498	439	318	47		APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-19	APR-18	Work awarded to M/s.L&T 2nd 3rd reach: Price bid opened and financial evaluation is under process.
3	Uppur SCTPP - Virudhunagar	D/C	765	204					MAR-21		
4	Virudhnagar - Coimbatore	D/C	765	498					MAR-21		
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		
7	ETPS exp.- Ennore SEZ	D/C	400	24					APR-19		
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24					SEP-18		
9	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-18	Tender is under process
10	Kalivanthapattu - Sholinganallur	D/C	400	52	91	91	91	57	FEB-14	AUG-17	Stub setting and tower erection are completed.Line stringing between location 48/0 to 50/0 and location 2a to 4 are under court case.
11	Kanarpatti - Kayathar line	D/C	400	25	39	39	39	24	MAR-15	JUL-17	Commissioned 06/17.
12	Kayathar - Thennampatty	D/C	400	112	0	0	0			MAR-18	Work awarded on 10.10.17 and survey work commenced.
13	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1						MAR-17	Line energised on 15.03.17
14	LILO in Ist Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1						OCT-16	Line energised on 15.03.17
15	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	MAR-18	Work under progress. Laying in 10/19 sections and 21/54 joints completed. Balance work under progress.
16	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAR-18	Tender opened on 09.08.17 and Board note submitted for opening of price bid.
17	LILO of NCTPS Stage-II - Alamathy line at Manali GIS	D/C	400	66	0	0	0	66		JUL-17	Commissioned 07/2017.
18	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30	60	53	6			MAR-18	Word under progress
19	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30	60	1	0			MAR-18	Work awarded and commenced.
20	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		APR-17	MAR-18	Work awarded to M/s Gammon India on 24.09.2016. Check survey completed.
21	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	20	0			MAR-18	Stub setting is under progress.
22	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		JAN-15	MAR-18	To be deleted
23	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	DEC-17	New case filed in the High Court /Chennai by Mrs. Goenka. Case adjourned for 2 weeks without stay.
24	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAR-18	Price bid opened and evaluation is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAR-18	Price bid opened and evaluation is under process. GST calculation sent to accounts branch.
26	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Tender to be floated
27	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	To be deleted
28	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
29	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					SEP-17	MAR-18	Tender is under process
30	Pulianthope - Pulianthoppe	D/C	400	11	0	0	0			APR-17	To be deleted
31	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	560	486	421	69	JUN-17	MAR-18	Work under progress. Row issues involved.
32	Rasipalayam - Salem (Palavady)	D/C	400	388	558	558	558	388	MAR-16	AUG-17	Commissioned 08/2017.
33	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	5	0			MAR-18	Work awarded. Stub setting under progress. RF Clearence to be obtained for 22 Locations.
34	Sholinganallur - Guindy	D/C	400	12	0	0	0				Tender to be floated
35	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
36	Thervaikandikai - Korattur	D/C	400	74	104	74	28		APR-15	MAR-18	Court cases involved and is being followed up. Approval is under process for appointing special standing council to speed up all pending court cases.
37	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	Price bid opened and evaluation is under process. Negotiation meeting with the contractors for revised GST rates is proposed to be held on 07.08.17.
38	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	Tender to be floated
39	Virudhnagar - Kamuthi	D/C	400	114					MAR-21		
40	Virudhnagar - Kayathar	D/C	400	158					MAR-21		
41	Virudhnagar - Thappagundu	D/C	400	160					MAR-21		
42	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-18	Tender is under finalisation
43	Checkanurani - Sembatty feeder	S/C on D/C	230	26	0	0	0		SEP-18	MAR-19	Tender to be floated
44	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-18	Tender to be floated
45	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-18	Tender floated with due date for opening on 10.10.17 and Technical evaluation is under process.
46	Kamudhi - Kavanoor	D/C	230	56	0	0	0	56		JUL-17	Ready for Commissioning 06/2017.
47	Kamudhi s/s - Tiruchulis/s (Muthuramalingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
48	Karuvalur - Shenbagapudur line	S/C	230	33	122	122	122	33	AUG-16	OCT-17	Commissioned 10/2017.
49	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	27	69	69	69	27	APR-12	JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
51	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
52	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender to be floated
53	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender to be floated
54	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
55	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		SEP-18	MAR-19	Tender under finalisation
56	LILO of Alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	54	54	54	25		JUL-17	Commissioned 06/17.
57	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					SEP-18	MAR-19	Tender to be floated
58	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Tender to be floated
59	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		SEP-17	MAR-18	To be deleted
60	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
61	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	OH Portion work awarded and to be commenced. UG cable Work awarded to M/s.Universal cable on 16.02.17. Total section 12 Nos. Cable supplied. Work commenced.
62	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		DEC-17	Work in progress. Cable laying in 15/16 section completed. In section 6 work in progress. Joints 12/45 Completed.
63	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
64	LILO of Ulundurpet - Villupuram line at Cuddalore	D/C	230	69	0	0	0	69		OCT-17	Commissioned 10/2017.
65	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					SEP-18	MAR-19	Tender to be floated
66	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
67	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					SEP-18	MAR-19	Tender to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
68	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	13	0	0		SEP-18	MAR-19	Estimate under scrutiny.
69	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	0	0	0		SEP-18	MAR-19	Tender to be floated with due date of opening on 17.11.2017
70	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6	11	0	0		SEP-18	MAR-19	Tender floated with due date for opening on 28.12.2017
71	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-18	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
72	PH Road - Koyambedu (UG Cable)	D/C	230	3	0	0	0	3	APR-12	JUN-17	Commissioned 05/2017.
73	Rohini theatre take off structure to CMRL Koyambedu 230kV GIS S/s (230 kV UG cable)	S/C	230	1	0	0	0	1		JUL-17	Commissioned 06/2017.
74	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-18	Work under progress. Reserved forest clearance involved in 6 locations. Now proposal is at CF/Chennai.
75	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
76	Thiruverkadu - Ambattur 3rd Main road S/S (UG Cable)	D/C	230	10	0	0	0	10		AUG-17	Commissioned 08/2017.
77	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					SEP-18	MAR-19	Tender to be floated
78	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	0	0	0		SEP-18	MAR-19	Tender to be floated
79	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	0	0	0		SEP-18	MAR-19	Tender opened on 25.11.2017 and evaluation under process.
80	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	0	0	0		SEP-18	MAR-19	Tender opened on 25.11.2017 and evaluation under process.
81	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	0	0	0		SEP-18	MAR-19	Tender opened on 25.11.2017 and evaluation under process.
82	Villupuram - Ulundurpet	S/C	230	55	183	173	49	0	MAR-12	MAR-18	Termination notice issued to M/s GET by the head quarters. work awarded for balance work and under progress.
83	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	230	2	0	0	0	2		AUG-17	Commissioned 08/2017.
84	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	190	190	48	DEC-16	MAR-18	Work under progress. ROW issues at 7 locations and is being followed up
85	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			OCT-17	Pulianthope to Basin Bridge work to be taken up an completion of pulianthope SS.
86	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
87	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	680	659	262	SEP-16	MAR-18	Work under progress.ROW issues involved inline work.
88	Dharmapuri (Palavady) - Gurubarapally	S/C	220	58	232	232	232	58	FEB-16	SEP-17	Commissioned 09/2017.
89	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			MAR-18	Work under progress. laying completed in 15/21 sections completed.
90	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	MAR-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 16 Nos writ petition pending at High Court, chennai and yet to be listed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
91	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	DEC-11	DEC-17	Work under progress.One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for enter upon permission. Enquiry completed and Permission awaited. Bay extension at Sempatty commissioned on 31.08.17
92	Karamadai - Pushep	D/C	220	4	0	0	0				load flow analysis is under process.This may be deleted.
93	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	325	322	130	MAR-15	MAR-18	Work under progress.
94	Kayathar - Tuticorin S/S	D/C	220	130	230	230	230	109	DEC-16	DEC-17	Work under progress. Railway crossing approval awaiting. Court case at 1 location and is being followed up.
95	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-18	To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
96	LILO of Arasur - Karamadai at Shenbagapudur S/S	D/C	220	75	126	126	126	75	AUG-15	SEP-17	Commissioned 09/2017.
97	LILO of Arasur - Palladam at Tiruppur	D/C	220	20	46	46	46	20	AUG-15	JUL-17	Ready for Commissioning 06/2017.
98	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5	0	JUL-16	JUL-17	Energized on 11.09.17
99	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44		MAR-18	Work under progress.PWD approval awaited for river crossing at 6 locations.
100	LILO of Mettur - Karimangalam at Dharmapuri S/s	D/C	220	6	19	19	19	6		APR-17	Commissioned 04/2017
101	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0			MAR-18	One circuit with LILO at R.A Puram Energized on 07.04.17 2nd circuit energised in 17.04.17
102	LILO of Myvadi - Othakkalmandapam feeder at Anaikadavu 400 KV SS	D/C	220	1	3	3	3	1		NOV-17	Commissioning 11/2017.
103	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	118	116	22		MAR-18	Work under progress.
104	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			MAR-18	Work under progress.
105	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	47	15			MAR-18	Work under progress
106	LILO of Thiruvarur - Kadalangudi at Kumbakonam	D/C	220	46	92	92	92	46		SEP-17	Commissioned 09/2017.
107	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	25	APR-14	APR-17	Commissioned 04/2017
108	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
109	Ottiyambakkam - Omega	D/C	220	70	150	147	141	32	APR-14	MAR-18	works are under progress. Forest clearence approval is under process for 3 locations.
110	Shoolagiri - Hosur S/s	D/C	220	46	93	73	53	1		MAR-18	Work under progress
111	Thingalur Common Point-Gobi	S/C	220	40	0	0	0			MAR-14	Work completed and may be deleted from the list.
112	Tondiarpet - Basin Bridge (UG Cable)	D/C	220	4	0	0	0	4		JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	SEP-16	AUG-17	Work completed.
114	Veeranam - Kodikurichi	S/C	220	25	86	86	86	24	SEP-16	OCT-17	Work completed except railway crossing location.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Preliminary Survey works under progress
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	
4	Hindupur - Uravakonda	D/C	400	253	350	311	302	152	OCT-17	MAR-18	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	AUG-20	
6	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	MAY-19	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	335	308	132	JUL-17	MAR-18	Works under progress.
8	Kondapalli TPS- Nunna	D/C	400	44	0	0	0				Commissioned Oct-09
9	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
11	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
12	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	126	122	47	SEP-17	FEB-18	Works under progress.
13	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4	0	0	0		AUG-18	NOV-18	Works under progress
14	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		AUG-18	MAR-19	
15	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
16	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	
17	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-20	
18	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
19	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	Not belongs to APTRANSCO
20	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	
21	Rayalaseema TPP - Chittoor line	D/C	400	429	321	321	321	429	MAY-15	JUL-17	Ready for commissioning 06/2017.
22	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	299	278	234	47	JUL-17	MAR-18	Works under progress.
23	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	
24	Vemagiri - Kamavarapukota	D/C	400	185	268	105	92	12	OCT-17	JUN-18	Works under progress.
25	Vizag TPP(HNPCL) - Kamavarapukota	D/C	400	486	697	697	697	486	NOV-15	JUL-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
26	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
27	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Garividi - Garividi	D/C	220	70							
29	Garividi - Pydibhimavaram	D/C	220	100							
30	Hindupur - Penukonda	D/C	220	253							
31	Jammalamadugu - Betamacherla	D/C	220	136							
32	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
33	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
34	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
35	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
36	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
37	Kamavarapukota - Nuziveedu	D/C	220	90							
38	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
39	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
40	LILO of Podili - Nellore at Atmakur	D/C	220	80							
41	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
42	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
43	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
44	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
45	Narsapur-Doultabad	S/C	220	15						DEC-16	
46	Narsapur-Manoharabad	S/C	220	15						DEC-16	
47	Nirmal-Nandipeta	S/C	220	20						DEC-16	
48	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
49	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
50	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
51	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
52	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
53	Sattenapalli - Guntur	D/C	220	110							
54	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
55	Uravakonda - Borampalli	D/C	220	72	112	112	112	72	MAR-15	JUL-17	Commissioned 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jaipur STPP - Nirmal SS	D/C	400	289	407	407	403	268	MAR-17	OCT-17	Stringing work is in progress.
8	Jangaon - Tippapur LI	D/C	400	140	200	105	11		SEP-18		Profiles handed over on 27.02.2017, 64.343 Kms check survey completed
9	Julurupadu (QM) - Suryapet S/s	D/C	400	219	306	306	306	217	MAR-17	OCT-17	work completed 10.10.2017
10	Julurupadu - Jangaon	D/C	400	360	489	248	90	0	SEP-18	SEP-18	Detailed survey profile for174.72 kms was handed over to contractor on 31.03.2017
11	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	119	119	70	MAR-17	OCT-17	WORK UNDER PROGRESS
12	Julurupadu SS - Manuguru TPP	D/C	400	222	313	310	309	206	MAR-17	OCT-17	Work Under Progress
13	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7	9	4	0	0	AUG-17	OCT-17	Severe ROW problems
14	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
15	LILO of both ckt of Mamidipally - Srisailam at Dindi S/s	D/C	400	5	11	11	11	5		APR-17	Commissioned 04/2017
16	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
17	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
18	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
19	LILO of one ckt. of 400kV Khammam - Gajwel Line at 400kV Asupaka S/s	D/C	400	34	0	0	0	34		AUG-17	Commissioned 08/2017.
20	LILO of one ckt. of KTPS - Khammam line at KTPS-VI	D/C	400	0	2	2	2	0		DEC-17	
21	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
22	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400	3	8	8	8	3	MAR-17	JUL-17	Ready for Commissioning 06/2017.
23	Maheshwaram - Shankarpally S/s	D/C	400	12	0	0	0	12		JUL-17	Commissioned 06/17.
24	Maheswaram PGCIL - Shankarpalli	D/C	400	15	19	19	19	12	MAR-17	JUN-17	Works completed.Line is charged on 09.06.2017
25	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222		MAY-17	Commissioned 05/2017.
26	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
28	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
29	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
30	Telangana STPP - Narsapur	D/C	400	360					DEC-19		
31	Telangana STPP - Ramadugu	D/C	400	110					DEC-19		
32	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
33	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
34	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
35	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
36	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
37	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
38	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
39	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
40	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
41	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
42	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
43	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
44	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
45	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
46	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
47	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
48	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
49	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50	59	30	12	0	JUL-17		
50	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
51	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
52	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		JUL-17	Ready for commissioning 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
54	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
55	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
56	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
57	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
58	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
59	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
60	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
61	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
62	Mamidipally S/s-M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-17	Ready for commissioning 06/2017.
63	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
64	Narapur - Borampe	M/C	220	86					MAR-18		
65	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
66	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
67	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
68	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
69	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
70	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
71	Timmajipet - Balanagar	D/C	220	60					SEP-17		
72	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		JUL-17	Ready for commissioning 06/2017.
73	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
74	Yellampalli - Goliwada	D/C	220	1					SEP-17		
75	Yellampalli - Sundla	D/C	220	30					SEP-17		
76	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0			MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1162	1103	341	JAN-12	DEC-17	Work in progress.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Khurja - Hapur	S/C	765								
16	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	S/C	765	335	902	902	902	335	AUG-16	APR-17	Commissioned 04/2017
17	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
18	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
19	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
20	LILO of Ghatampur - Mbd at Sandila	D/C	765								
21	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
22	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
23	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
24	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
25	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
26	Meja - Bargarh	D/C	765								
27	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
28	Modipuram-Gajraula Line	D/C	765	65						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
29	Modipuram-Jansath Line	D/C	765	45						MAR-19	
30	Modipuram-Shamli Line	D/C	765	60						MAR-20	
31	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
32	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
33	Varanasi/Jaunpur - Meja	D/C	765								
34	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
35	Lalu Kheri-Shamli Line	D/C	400/220/132	20						MAR-20	
36	LILO of jaunpur -Gajokhar at Junpur Lne	S/C	400/220/132	60						MAR-19	
37	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	AUG-16	JUL-17	Ready for commissioning 06/2017.
38	aligarh - Shamli Line	D/C	400	180						MAR-20	
39	Aligarh - Sikandarabad line	D/C	400	190	258	258	258	190		MAY-17	Commissioned 05/17.
40	Allahabad - Banda Line	D/C	400	355	484	484	484	355		MAY-17	Commissioned 05/17.
41	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
42	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0			MAR-19	
43	Banda - Orai DCQ	D/C	400	216	297	297	281	58		DEC-17	Erection & stringing work in progress.
44	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
45	Bilhaur - Kanpur (PG)	D/C	400								
46	Fatehabad (Agra (UP)) - Maath (Mathura) line	S/C	400	142	382	382	382	142	AUG-16	APR-17	Commissioned 04/2017
47	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
48	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
49	Ghazipur - Varanasi / Jaunpur	S/C	400								
50	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
51	Gr. Noida - Noida (Quad)	D/C	400	91	148	148	148	91		JUL-17	Commissioned 07/2017.
52	Jawahapur TPS-Firozabad Line	D/C	400	80						MAR-18	
53	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
54	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20						MAR-18	
55	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	AUG-16	JUL-17	Commissioned 06/2017.
56	LILO of Anpara - Mau at Ghazipur	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
58	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20						MAR-18	
59	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	104	64		OCT-17	
60	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
61	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
62	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	
63	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
64	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
65	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
66	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
67	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
68	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
69	Mathura - Jawaharpuram	D/C	400	220							
70	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
71	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
72	Panki TPS-Panki Line	D/C	400	6						MAR-19	
73	Raebareli-Amethi Line	D/C	400	160						MAR-20	
74	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
75	Rasra-Rasra Line	D/C	400	20						MAR-20	
76	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
77	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
78	Sandila - Farrukhabad	S/C	400								
79	Sandila - Lucknow Hardoi Road	S/C	400								
80	Simbholi-Meerut Line	D/C	400	40						MAR-20	
81	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
82	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
83	Tanda - Gonda	D/C	400	200	241	97	54	0			Work is held up.
84	Varanasi/Jaunpur - Aurai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	Varanasi/Jaunpur - Azamgarh	D/C	400								
86	Varanasi / Jaunpur - Gorakhpur	D/C	400								
87	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
88	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67		DEC-17	1.ROW at loc no 142,143 & 144.2. Rly X-ing approval pending with Railways.
89	Aligarh - Atrauli	D/C	220	69	125	125	106	49	MAR-16	DEC-17	Work in progress.
90	Aligarh-Kasganj LIne	D/C	220	80						MAR-22	
91	Aligarh - Sikandra Rau line	D/C	220	35	0	0	0	35		OCT-17	Commissioned 10/2017.
92	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
93	Aurai - Mizapur	S/C	220	43	147	129	82	0			Work is held up.
94	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
95	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
96	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
97	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
98	Banda-Chitrakoot Line	D/C	220	140	362	339	267	88		DEC-17	Work is in progress.
99	Bareilly (400) - Pilibhit	S/C	220	39	90	90	90	39		NOV-17	Commissioning 11/2017.
100	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
101	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
102	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
103	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
104	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
105	Deoria - Rasra	S/C	220	83	253	253	252	82		DEC-17	M/s SEW gangs have not turned up yet, Firm not responding
106	Dohna - C.B. Ganj	S/C	220	48	92	92	89	22		DEC-17	
107	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
108	Firozabad (400)-Tundla	D/C	220	50						MAR-18	
109	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
110	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
111	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
112	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
114	Hamirppur-Banda Line	D/C	220	140						MAR-20	
115	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
116	Hapur (765) - Hapur	S/C	220	8	0	0	0	8		JUN-17	Commissioned 06/2017.
117	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
118	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
119	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	
120	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
121	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
122	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
123	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	157	52		SEP-17	Work in progress
124	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
125	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8						MAR-22	
126	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		AUG-17	Fresh agreement finalised.
127	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	147	27		OCT-17	Work in progress hardware & fitting received 01 erection & 01 Stringing gang at site
128	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15							
129	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
130	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
131	LILO of Moradabad - Nehtaur at Amroha	D/C	220	45	0	0	0	45			Commissioned 06/2017.
132	LILO of Muradnagar - Loni at Aatur	S/C	220	30	26	21	20	2		SEP-17	Work is held up due to RoW problem.
133	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
134	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	6		AUG-17	Stringing WIP, 02 no. locs. area in servere ROW, being pursued with the help of SDM, Saharanpur
135	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
136	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
137	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0		OCT-17	Balance locs are in RoW, being resolved.
138	LILO of Sarojninagar-Gomtinagar	D/C	220	40						MAR-21	
139	Maath (Mathura) -Chhata line	D/C	220	68	119	119	119	68		APR-17	Commissioned 04/2017
140	Math-Kiraoli Line	D/C	220	80						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
141	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
142	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
143	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
144	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
145	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
146	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
147	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0		SEP-17	ROW still not resolved, being pursued with help of SDM
148	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
149	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						MAR-19	
150	Morti (220kV) - Aaur (400kV)	D/C	220	13	0	0	0	13		JUL-17	Commissioned 07/2017.
151	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
152	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
153	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
154	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
155	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
156	Rasra-Balia Line	D/C	220	70						MAR-21	
157	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
158	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	369	320	102	0		AUG-17	Work in progress. ROW at 13 locs.
159	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.
160	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
161	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
162	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
163	Shamli-Khatauli Line	D/C	220	50						MAR-20	
164	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I&II)	D/C	220	50	92	92	92	50		APR-17	Commissioned 04/2017
165	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
166	Sitapur - Nighasan	S/C	220	110	336	336	336	100		OCT-17	Work in progress.
167	Sohawal - Tanda	D/C	220	185	349	337	315	140		OCT-17	At present 02 nos erection & 1 no. stringing gang are working
168	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
169	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
170	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
171	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
172	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
173	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11. May pl be deleted from the list.
174	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on 10.02.12. II ckt. On 14.2.12
175	Bayas - Dohna	D/C	132								
176	Bayas - Pilibhit	D/C	132								
177	Dumariaganj- - Utraula	S/C	132		114	114	114	39		JUN-17	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
178	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
179	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Energised on 06/11/2017
180	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	18		JUN-17	Line energised on 17/06/2017, may pl be deleted from the list
181	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	D/C LILO of PPSP - Arambagh 400 kV D/C line at New PPSP 400 kV GIS	D/C	400	1	4	4	4	1	SEP-16	AUG-17	Commissioned 07/2017 (Late Reported).
2	Gokarna - N. Chanditala	D/C	400	340	532	438	102	0	JAN-17	DEC-18	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
3	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
4	Kharagpur - N. Chanditala	D/C	400	277	406	406	406	277	SEP-16	SEP-17	Commissioned 09/2017.
5	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	121	115	72	FEB-17	MAR-18	Suffering at New Chanditala SS end due to acute ROW issue.
6	LILO of KTHP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
7	New Katwa to common towe of Jeerat - BKTHP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	152	78	JUL-15	FEB-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
9	Alipurduar - Alipurduar (PG)	D/C	220	13	26	25	22	5	MAY-17	DEC-17	Work is being delayed due to acute ROW problem.
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	46	45	14	AUG-17	DEC-17	Work under progress at slow pace due to ROW problem.
16	LILO of BKTHP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						MAR-18	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	NOV-17	Balance 2 location are held up due to court case.
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	36	36	36	FEB-17	AUG-17	Line Commissioned on 01/08/2017
22	LILO of KTHP - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
26	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruiপুর	D/C	220	240						MAR-20	
29	N. Chanditala - Domjur	D/C	220	38	33	21	9	0		DEC-17	Work in Progress
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
32	STPS - Raghunathpur	D/C	220	100						MAR-21	
33	Subashgram (PG) - Baruiপুর	D/C	220	58	117	33	16	0	AUG-17	MAR-18	Work under progress at slow rate due to acute ROW problem.
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	90	83	13	SEP-08	DEC-17	Work is almost stalled due to acute ROW problem.
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	11	9	3	FEB-17	NOV-17	Balance work can be completed after availability of shutdown.
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
38	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-NOV-2017

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	427	418	281	MAR-19	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in PTCC approval c) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
2	Champa (Pool) Dharamjaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	126	119	22	NOV-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: approval awaited c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) PTCC clearance awaited. e) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	93	69	11	MAR-19	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.
4	Raigarh (Kotra) Champa (Pool) (Quad) (C-WRTL -TBCB)	S/C	765	94	257	222	210	54	NOV-18	MAR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	79	NOV-18	MAY-17	a) PTCC proposal submitted on 13.09.2016 and approval awaited. b) Works completed, completion of interconnected upstream Bays at Raipur being constructed by PGCIL to be matched.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	548	502	198	NOV-18	JUN-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Forest approval awaited c) Delay in availability of 33KV & 11KV shutdown affecting stringing. d) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadawara A and Gadawara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line.
7	Sasan UMPPVindhyaachal PS (Quad) (C-WRTL - TBCB)	S/C	765	6	22	22	22	6	NOV-18	NOV-17	a) PTCC clearance awaited. b) Works completed, completion of interconnected bays at Vindhayachal being constructed by PGCIL to be matched with completion of line.
8	Sipat STPS - Bilaspur (Quad) (STL- TBCB)	S/C	765	24	73	71	58	12	NOV-18	FEB-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
9	Gwalior-Morena (Quad) (C-WRTL- TBCB)	D/C	400	96	145	145	145	95	MAY-18	AUG-17	a) PTCC proposal submitted in Aug16 and approval awaited. b) Completion of interconnected Substation / Bay at Gwalior and downstream line (Morena Sabalgarh) being constructed by MPPTCL to be matched.
10	LILO of both ckt. of Ranchi - Maithon- RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	Petition seeking Extension of Time filled in CERC on 28.08.2017.
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) NOC awaited and the same is under approval at Ministry of Coal.
12	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL on 15.05.2017 and 16.05.2017. NOC still awaited continuing Force Majeure situation. b) NOC awaited and the same is under approval at Ministry of Coal.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	Suratgarh TPS- Bikaner	D/C	400	280	351	341	323	177	JUL-18	FEB-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
14	Vindhyachal STPS - IV & V Vindhyachal pool (Quad) (C-WRTL- TBCB)	D/C	400	54	87	87	87	54	JAN-19	JAN-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) PTCC approval awaited c) Completion of interconnected bays at Vindhayachal being constructed by PGCIL to be matched with completion of line.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
D.B. POWER CORP. LTD.(DBPCL)											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Mahan -Sipat	D/C	400	670	942	939	921	478		MAR-18	The construction work is in full swing. 03 Nos Tower erection gang and 07 Nos stringing gang is deployed and working at site to achieve the desire completion.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	422	26	0		NOV-19	NOV-19	Forest area affected (ha) : Nil
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	565	30	0		NOV-19	NOV-19	Forest Proposal (In Andhra Pradesh) submitted online on 23rd Aug 2017. (2.75 Kms)
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	344	22	0		NOV-19	NOV-19	
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	827	52	2		NOV-19	NOV-19	Maharashtra Forest Proposal submitted online on 4th Aug 2017. Telengana Forest Proposal submitted online on 23rd Aug 2017. Total Tr. Line Falling under Forest: 10.057 Kms.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Babai (RRVNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	297	19	0		JUN-19	JUN-19	Forest Proposal (In Haryana portion) submitted on 15th May 2017 & under approval with DFO. Rajasthan Portion - Proposal submitted on 11th August 2017 & under approval with Nodal officer. Total Tr. Line Falling under Forest:-3.30 Km
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	103	0	0		DEC-19	DEC-19	1- The route alignment & detailed survey is completed. 2- Forest proposal submitted on 24th October 2017 & under approval with Nodal officer. 3- Total Tr. Line falling under Forest: 22.2 Km.
7	LILO of Barh - Gorakhpur 400 kV D/C Line at Motihari (DMTCL -TBCB)	2xD/C	400	151	210	210	210	151	JUL-16	AUG-17	Commissioned 08/2017.
8	LILO of one ckt. of Sikar- Neemrana line at Babai s/s (NRSS-XXXVITL - TBCB)	D/C	400	3	6	6	6	3	AUG-17	OCT-17	Ready for Commissioning 10/2017.
9	Malerkotla - Amritsar line (NRSS-XXXI TL(B) - TBCB)	D/C	400	299	413	413	413	299	SEP-16	APR-17	Commissioned 04/2017
10	Muzaffarpur - Darbhanga line (DMTCL - TBCB)	D/C	400	126	178	178	178	126	JUL-16	APR-17	Commissioned 04/2017
11	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				
12	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				
13	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	130	0	0		NOV-19	NOV-19	
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind - Barath (Power Plant (Shahbahal) - Jharsuguda (Sundargarh)line	D/C	400	124	125	125	125	124		OCT-17	Commissioned 06/2017 (Late Reported).
2	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
3	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
India Power Corporation (Haldia) Limited(IPCHL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Haldia TPP (IPCL) - New Haldia (WBSETCL)	D/C	220	5	15	15	15	5		MAY-17	Commissioned 03/17 (Late Reported).
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
JINDAL POWER JINDAL(OP JINDAL- PVT).(JPL)											
1	JSW TPS - Bellary (PS)	D/C	400	19	39	39	39	19		JUL-17	Ready for commissioning 06/2017.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAY-19		
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418					MAR-19		
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(SEPL)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17		DEC-16	Work Completed
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	90		MAY-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	LILO of Orai-Mainpuri at Mainpuri (Balance Portion)	D/C	400	90	0	0	0	90		SEP-17	Commissioned 07/2017 (Late Reported).
8	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
9	Mainpuri (765kV) - Aligarh line (Balance portion)	D/C	400	54	0	0	0	54		JUL-17	Commissioned 07/2017.
10	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
11	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
2	Sterlite TPP (Vedanta)- Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda)	D/C	400	41	64	64	64	47	NOV-16	OCT-17	Commissioned 10/2017
STERLITE GRID LTD.(SGL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	616	490	172	AUG-19	MAR-18	RoW issue: Yes (Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh) Forest/Wildlife clearance issue: Yes (Forest Clearance proposal (94.656 Ha) pending with Nodal Officer, Bhubaneswar and Tree cutting Permission for Forest Clearance (71.767 Ha) is pending) PTCC Clearance pending for CG Portion Change in Law- Govt. of Odisha vide their letter dated 21.09.2016 and Govt. of Chhattisgarh vide their letter dated 01.06.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs and CEA Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	191	110	0	JUL-19	JUL-18	Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	246	120	82	0	JUL-19	JUL-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	32	4	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	SEP-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	23	23	22	6	OCT-18	DEC-17	Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
9	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400	14	20	20	18	0	FEB-18	FEB-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	196	255	255	255	196	JUN-18	DEC-17	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	92	68	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	279	367	367	367	279	JUN-18	AUG-17	Ready for commissioned 08/2017.
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	103	152	152	152	103	JUL-17	AUG-17	Ready for commissioned 08/2017.
14	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	0	0	0	MAY-19	MAR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
15	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	760	756	741	488	OCT-18	JAN-18	1. PTCC Clearance pending with CEA, PTCC Division. 2. RoW Issue at Location Nos. 465 and 543 in District Baramulla as land owners are asking for undue compensation and few land owners are not appearing in PNC Meetings. Help required from District Collector Baramulla to resolve the issue at the earliest. 3. Delay in getting administrative approval for Walnut tree cutting permission. Help required from District Collector Shopian, Pulwama and Budgam to expedite the process 4. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs

TALCHER TRANSMISSION CO. LTD.(TTCL)

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	430	590	541	525	325		MAR-18	ROW in Bihar is being resolved with the help of District Authority. Intermittent rains in South Sikkim are hampering foundation works. In Darjeeling, the Gorkhaland agitation and indefinite band has been called off and work is being resumed.
2	Teesta III - Rangpo line section (Teesta-III - Kishanganj line)	D/C	400	71	98	98	98	71		JAN-17	Dikchu-Rangpo line section is complete but could not be charged due to ROW issue created by a group of people for tower no. AP 36A in vicinity of church.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not definid	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)											
1	Hapur-Greater Noida line	S/C	765	66	187	187	187	66		MAY-17	Commissioned 05/2017.
2	Mainpuri-Hapur line	S/C	765	217	602	602	602	217		MAY-17	Ready for commissioning 05/2017.
3	Ataur-Indirapuram line	D/C	400	31	54	54	54	31		OCT-17	Commissioned 10/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94		MAY-17	Ready for Commissioning 05/2017.
5	Hapur-Ataur	D/C	400	106	155	155	155	106		JUL-17	Ready for Commissioning 06/2017.
6	Hapur-dasna	D/C	400	29	44	44	44	29		JUL-17	Ready for Commissioning 06/2017.
7	LILO of Moradabad - Muradnagar TL at Ataur s/s	D/C	400	30	0	0	0	30		JUL-17	Ready for Commissioning 06/2017.
8	LILO of Moradabad - Muradnagar TL at Hapur s/s	D/C	400	4	0	0	0	4		JUL-17	Commissioned 06/17.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15		SEP-17	
10	LILO of Rishikesh - Kashipur line at Nehtaur (Balance portion)	D/C	400	15	0	0	0	15		JUL-17	Ready for Commissioning 06/2017.
11	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15		MAY-17	Commissioned 05/2017.