



ISO: 9001-2008

**Monthly Progress report of Cross border/ Inter-Regional/
Inter–State Transmission Schemes
(As on 30.04.2019)
Government of India
Ministry of Power
Central Electricity Authority
New Delhi**

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

PART- I: पारेषण लाइंस TRANSMISSION LINES

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
A. CROSS BORDER										
1	India-Nepal									
	400 kV DC Muzzafarpur (I) - Dhalkebar (N) by CPTC/NEA	173	CPTC/NEA					Dec'19		Work in Progress for terminal station & for charging at 400kV. (Charged at 220kV since Oct 2018) 1. 400 kV Dhalkebar substation Contractor : ABB India Ltd., India LoA date : 8th December 2017 Scheduled Completion : 31st December 2019 (24 months from effective date) • 90% Engineering approved • 30% Civil works completed • 10% Material Supplied at site 2. 400 kV Muzaffarpur substation Contractor : KEI Industries Limited NoA date : 28th December 2018 Scheduled Completion : 28th December 2019 (12 months from NoA)
	400 kV DC Gorakhpur (New) (I) - New Butwal (N) (Planned)	240	Planned							
2	India-Bhutan									

□

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	400 kV DC Jigmelling (Bhutan) - Alipurduar(India) by PGCIL / BPC	316	PGCIL	466	315	299	107		Dec'19	Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Working permission received in Feb'19. Gen. Project ant. by May'19. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS, ready)
3	India-Bangladesh									
	400 kV DC Surajmaninagar (I) - North Comilla (B) by PGCIL / BPDB	54	PGCIL					Jul'21		Presently charged at 132kV. The work at Terminal stations is in progress for charging at 400kV along with commissioning of 1X500MW HVDC Back-to-Back terminal at Comilla (North). 2 nos. 400kV line bays at Surajmaninagar S/s for termination of Surajmaninagar- North Comilla 400kV D/C line is being constructed by Sterlite.
	400 kV DC Baharampura (I) - Bheramara (B)-2nd link by PGCIL / BPDB	142	PGCIL	245	125	72	27	Feb'20	June, 19	Completion schedule - 24 months from IA signed with B'desh. Award placed in Mar'18. Completrion matching with Bangladesh portion of line in June, 19.
B.	MULTI REGIONAL SYSTEMS (IR Lines*)									
4	North East / Northern Western Interconnector -I Project	5103	PGCIL	6563	6310	6078	4519	Mar'22	Mar'22	

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	परिचय लाईन का नाम Name of the Trans line	लंबाई (मीटर) Length (CKM)	Executing Agency	निर्माण की प्रगति Progress of Construction				संपूर्ण लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरैक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	Part-A : North East - Northern/ Western Interconnector -I	3697		4668	4668	4668	3697	Sep'16	Sep'16	Part- A, Completed.
	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line *	3506		4369	4369	4369	3506		Oct'15	Line completed & Commissioned in Oct'15 alongwith Pole-I. Pole-II commissioned in Sep'16.
	400KV Balipara - Biswanath Chariyali line	114		165	165	165	114		Sep'15	Line completed in Sep'15 & commissioned on 01.10.15.
	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	52		77	77	77	52		Oct'15	Line commissioned on 30.10.15.
	132KV D/C Biswanath Chariyali - Biswanath Chariyali (AEGCL) line	25		57	57	57	25		Sep'15	Line completed in Sep'15 & commissioned on 01.10.15.
	Part-B : Transmission System for immediate evacuation of Power from Kameng HEP	723		986	986	986	723	Mar'18	Mar'18	Part- B, Completed.
	400KV D/C Kameng - Balipara line	114		151	151	151	114		Mar'18	Line commissioned in Mar'18.
	400KV D/C Balipara - Bongaigaon line (Quad)	609		835	835	835	609		Oct'14	Line completed in Oct'14 & commissioned on 02.11.14.
	Part-C : Transmission System for immediate evacuation of Power from Lower Subhansiri HEP	683		909	656	424	99	Mar'22	Mar'22	Part- C, Completion matching with Lower Subhansiri (Generation sch. uncertain).

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (मीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	400KV D/C Lower Subhansiri - Biswanath Chariyali line -I	335		444	329	228	64		Mar'22	Works stand-still on a/c of local disturbance/agitation against big dams.
	400KV D/C Lower Subhansiri - Biswanath Chariyali line -II	348		465	327	196	35		Mar'22	Works stand-still on a/c of local disturbance/ agitation against big dams.
5	Trans. System Strengthening in WR - NR Tran. Corridor for IPP's in Chhattisgarh	206	PGCIL	265	265	265	206	Mar'19/ Dec'19	Dec'19	Associated with Champa - Kurukshetra Bipole-II (upgradation) ant. by Dec'19.
	400KV D/C Kurukshetra - Jind line (Q)	206		265	265	265	206		Dec'17	Line commissioned in Dec'17.
6	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-I : Raigarh-Pugalur 6000 MW HVDC System	3531.2	PGCIL	4773	4402	4158	2056	Nov'19	Nov'19	
	+/- 800KV Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole link *	3531.2		4773	4402	4158	2056		Nov'19	Progress slow in Tamil Nadu due to severe ROW. Huge forest involvement (432 Ha.) in W/P portion. Working permission
7	Green Energy Corridor ISTS - Part -D	1272	PGCIL	1731	1712	1643	837	May'19	Sep'19	
	765KV D/C Ajmer (new) - Bikaner line	526		717	717	717	521		May'19	Stringing work affected due to delay in forest clearance.
	765KV D/C Bikaner - Moga (PG) line	728		988	969	900	309		Sep'19	Defence aviation clearance received with condition of reduction in tower height at 29 locn. for different route.
	LILO of 01 ckt of 400KV Bhadla (RVPN) - Bikaner (RVPN) D/C line at Bikaner (NEW)	18		26	26	26	7		May'19	Work affected due to delay in forest clearance.
C. INTERSTATE TRANSMISSION										

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
i	NORTHERN REGION									
8	Northern Region System Strengthening Scheme - XXX	636	PGCIL	1087	1087	1087	636	Sep'18/ Sep'19	May'19	
	400KV S/C Singrauli - Allahabad line (section of Singrauli-Allahabad line (50 Km) to be strung on existing 400KV D/C tower from Singrauli end)	155		435	435	435	155		May'19	Line completed. Final checking & testing under progress.
	400KV D/C Allahabad - Kanpur line	481		652	652	652	481		Sep'17	Line commissioned in Sep'17.
9	Transmission System associated with Tehri Pump Storage Plant (PSP)	15	PGCIL	46	42	41	13	Sep'19	Sep'19	
	400KV S/C Tehri Gen. - Tehri Pooling Station (Q)	13		38	34	34	12		Sep'19	04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec'20)
	Charging of Tehri Pooling - Meerut 765KV line	2		8	8	7	1		Sep'19	Being expedited for system improvement .
10	Transmission System associated with Kishanganga HEP	317	PGCIL	402	402	402	313	Sep'18/ Mar'19	May'19	
	220KV D/C Kishanganga - Amargarh line	85		150	150	150	85	Jul'17	Mar'18	Line commissioned in Mar'18.

□

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	220KV D/C Kishanganga - Wagoora line	232		252	252	252	228		May'19	Progress affected due to ROW compensation issue. 1.6 Km stringing stretch was held up due to severe ROW which is now being resolved with the help of administration.
11	Creation of 400/220KV S/Stn. in NCT of Delhi during 12th Plan Period (Part-A)	137	PGCIL	130	94	56		Jun'19	Dec'19	
	LILO of both ckt of Bawana - Mandola 400KV D/C line at Rajghat (Multi Ckt tower with twin/HTLS Cond.)	120		89	71	50			Sep'19	Forest proposal under DPTA & FCA submitted. However, land yet to be allocated by DDA for CA & DPTA.
	LILO of one ckt of Bamnauli - Jattikalan 400KV D/C line at Dwarka-I (with twin/HTLS Cond.)	17		41	23	6			Dec'19	Forest proposal under FCA & DPTA submitted. Forest approval & tree cutting permission awaited. It has been decided to re-route the line through Golf
12	Transmission System for Solar Power Park at Bhadla, Rajasthan.	391	PGCIL	529	507	448	156	Jan'19/ Jul'19	Jun'19	Gen. Project ant. by Mar'19 onwards.
	765KV D/C Bhadla - Bikaner line	338		455	433	374	103		Jun'19	Forest clearance awaited. ROW issues are being faced in route of line
	400KV D/C Bhadla (PG) - Bhadla (RVPN) line	53		74	74	74	53		Apr'19	Charged.
13	Northern Region System Strengthening Scheme - XXXV	122	PGCIL	181	152	81	8	Aug'18	Dec'19	
	400KV D/C Mohindergarh - Bhiwani line	122		181	152	81	8		Dec'19	Forest Clearance stage-I received. ROW in Bhiwani portion & poor performance in stringing some affecting the

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (मीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
14	Establishment of 220/22KV GIS at UT Chandigarh along with 220KV D/C line from Chandigarh GIS to 400/220KV Panchkula (PG) Sub station.	48	PGCIL	56	50	50	33	Feb'19/ Jun'19	Jun'19	
	220KV D/C UT Chandigarh S/S - Panchkula (PG) S/S line (incl. 9.7 Kms underground cable).	48		56	50	50	33		Jun'19	Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 5 Kms. 05 locations under severe ROW. Land owners have taken stay from Hon'ble Court.
15	System Strengthening Scheme in Northern Region - XXXVII	72	PGCIL	115	39			Dec'19	Dec'19	
	LILO of both ckt of 400KV Dhauliganga - Bareilly (PG) line at Jauljivi	6		13					Dec'19	Engg. in progress.
	Diversion of Dhauliganga-Bareilly 400KV D/C line (operated at 220KV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	16		27	18				Dec'19	Work under progress.
	Disconnection of 220KV LIL arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljivi S/C at 220KV level	50		75	21	1			Dec'19	Work under progress.
ii	<u>WESTERN REGION</u>									
16	Western Region Strengthening Scheme - V	306	PGCIL	369	369	369	306	Dec'18/ Apr'19	Apr'19	
	400KV Vapi (PG) - Kala - Kudus D/C line (Multi-ckt locs. 109 nos. have been included in Navsari-Boisar line)	234		241	241	241	234		Dec'17	Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area, to from Vapi

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	220KV Vapi - Khadoli (UT of DNH) D/C line	56		103	103	103	56		Sep'10	Line commissioned in Sep'10.
	LILO of Lonikhand (MSEB) - Kalwa (MSEB) 400KV S/C line at Navi Mumbai.	16		25	25	25	16		Apr'19	Shut down clearance for connection at Tapping point of existing line, required from MSETCL, is still awaited. Downstream system [ISTS Feed] at 400/220 kV Navi Mumbai S/Stn. has been decided to be implemented through TBCB.
17	Transmission System Associated with Mundra Ultra Mega Power Proj.	3643	PGCIL	4927	4926	4916	3484	Dec'18/ Dec'19	Dec'19	
	Part-A - Tr. System of Mundra (UMPP)									
	400KV D/C Mundra - Limbdi line (Triple snowbird)	628		863	863	863	628		Feb'12	Line commissioned in Feb'12.
	400KV D/C Mundra - Bachchau line (Triple snowbird)	198		285	285	285	198		Sep'11	Line commissioned in Sep'11.
	400KV D/C Bachchau - Ranchodpura line (Triple snowbird)	566		755	755	755	566		Sep'11	Line commissioned in Sep'11.
	400KV D/C Mundra - Jetpur line (Triple snowbird)	672		918	918	918	672		Dec'12	Part of line (314 Ckm) commissioned in Aug'12 & balance (358 Ckm) commissioned in Dec'12.
	Part-B - Regional System Strengthening in WR for Mundra (UMPP)									

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	परिप्रेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	400KV D/C Gandhar - Navsari line	204		288	288	288	204		July'12	Line commissioned in July'12.
	400KV D/C Navsari - Boisar line (Multi-ckt locs. 109 nos. with Vapi-Kudus line & 100 nos. with A'bad-Boisar line have been included in 400KV D/C Navsari-Boisar line).	373		567	567	567	373		Dec'16	Contingency arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by by-passing forest area, to form Vapi - Navsari line (212 Ckm, up to common point) commissioned in Mar'13. Balance portion (161 Ckm) commissioned in Dec'16.
	400KV D/C Wardha - Aurangabad line (up-gradation 1200KV S/C)	700		961	960	950	541		Dec'19	Contract terminated on out of 02 packages due to unsatisfactory work.
	400KV D/C Aurangabad (PG) - Aurangabad (MSETCL) line (Q) (59Km) and Shifting of 400KV LILo of Aurangabad (MSETCL) to Aurangabad	220		145	145	145	220		Apr'14	Akolia-Aurangabad line (PG) twin commissioned in Jan'14 (102 Ckm)
	LILo of both Ckt of Kawas - Navsari 200KV D/C at Navsari	82		145	145	145	82		July'12	Commissioned in Jul'12.
18	Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.	132	PGCIL	183	162	156	66	Sep'18/ Sep'19	Sep'19	Gen. delayed
	400KV D/C Banaskantha PS - Banaskantha (PG) line	132		183	162	156	66		Sep'19	Completion matching with Banaskantha (Radhanesda) S/stn.
iii SOUTHERN REGION										
19	Kudankulam - APP Trans. System (Balance lines)	297	PGCIL	447	447	446	296	Sep'18/ Jun'19	May'19	
	Edamon (KSEB) - Muvattupuzha (PG) D/C (Quad) line	297		447	447	446	296		May'19	1 TE is held up due to court case filed by land owner.
	Kundankulam (NPC) - Tirunelveli(PG) D/C (Quad) line -I	144							Apr'09	Line commissioned in Apr'09.
	Kundankulam (NPC) - Tirunelveli (PG) D/C (Quad) line -II	160							Apr'09	Line commissioned in Apr'09.

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	Tirunelveli (PG) - Udumalpet (PG) D/C line	524							Nov'09	Line commissioned in Nov'09.
	Tirunelveli (PG) - Edamon (KSEB) Multi -Ckt line	322							Jul'10	Line commissioned in Jul'10.
	Muvattupuzha (PG) - North Trichur (PG) D/C (Quad) line	180							Nov'11	Commissioned in Nov'11.
	LILO of both ckt of Maduri (PG) - Trivendrum (PG) D/C line at Tirunelveli	212							Apr'08	Commissioned in Apr'08.
20	System Strengthening - XIII of SR Grid	549	PGCIL	750	736	735	495	Dec'18/ Sep'19	Sep'19	
	400KV D/C Gooty - Madhugiri line	418		572	572	572	418		Nov'15	Line commissioned in Nov'15.
	400KV D/C Madhugiri - Yelhanka line (QUAD)	131		178	164	163	77		Sep'19	Severe ROW in Karnataka. Issues are being resolved with the help of State/ District administration.
21	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-A)	412	PGCIL	565	550	524	227	Jan'19/ Sep'19	Sep'19	
	400KV D/C Hiriya - Mysore line	412		565	550	524	227		Sep'19	ROW problem affecting the progress.
22	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-III : Pugalur - Trichur 2000 MW VSC based HVDC System	278	PGCIL	406	61			Apr'20	Apr'20	
	320KV HVDC Pugalur - North Trichur (Kerala) line	276		406	61	30			Apr'20	Progress being affected due to severe ROW problem.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	LILO of 400KV D/C North Trichur - Cochin line at North Trichur HVDC Station (Q)	2		6					Apr'20	
23	Transmission System for evacuation of power from Neyveli Lignite Corp. Ltd. TS-1 (Replacement) (NNTPS) in Neyveli, Tamil Nadu.	154	PGCIL	223	194	181	62	Jul'19	Jul'19	
	400KV D/C NNTPS Sw. Yd. - Ariyalur (Villupuram) line	147		213	184	171	55		Jul'19	
	LILO of existing Neyveli TS-II - Pondycherry 400KV S/C at NNTPS Gen. Yd. (2KMS D/C & 2 Kms M/C)	7		10	10	10	7		Jun'18	Line charged in Jun'18 by cross jumpering at dead end tower near NLC switchyard as associated bays was not ready (under scope of NLC)
24	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-B)	312	PGCIL	436	303	297	106	Feb'19/ Dec'19	Sep'19	
	400KV D/C Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C & 13.20 M/C)	312		436	303	297	106		Sep'19	Progress being affected due to ROW .
25	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-II : AC System Strengthening at Pugalur end.	1200	PGCIL	1740	493	377		Feb'20	Feb'20	
	400KV D/C Pugalur HVDC Station - Pugalur line (Q)	101		140	11	9			Feb'20	Progress being affected due to severe ROW problem in Tamil Nadu.
	400KV D/C Pugalur HVDC Station - Arasur line (Q)	118		162	19	12			Feb'20	Progress being affected due to severe ROW problem in Tamil Nadu.

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	परिचय लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगति Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	400KV D/C Pugalur HVDC Station - Thiruvallur line (Q)	782		1153	431	335	7		Feb'20	Progress being affected due to ROW .
	400KV D/C Pugalur HVDC Station - Edayarpalayam (TANTRANSCO) line (Q)	105		148	13	8			Feb'20	Progress being affected due to severe ROW problem in Tamil Nadu.
	400KV D/C Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	94		137	19	13			Feb'20	Progress being affected due to severe ROW problem in Tamil Nadu.
iv	<u>EASTERN REGION</u>									
26	Eastern Region Strengthening Scheme-V	963	PGCIL	1344	1342	1342	956.2	Dec'18/ Aug'19	Aug'19	
	400KV D/C Rajarhat - Purnea line (Triple Snowbird)	881		1219	1217	1217	874.2		Aug'19	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Now work re-started on 14.08.18 with the help of State administration.
	LILO of 400KV D/C Rajarhat - Purnea line at Farakka.	40		58	58	58	40		Mar'17	Line commissioned in Mar'17.
	LILO of 400KV D/C Rajarhat - Purnea line at Gokarna.	34		51	51	51	34		Mar'17	Line commissioned in Mar'17.
	LILO of Subhashgram -Jeerat 400KV S/C line at Rajarhat	8		16	16	16	8		Feb'19	Commissioned in Feb'19.
27	Eastern Region Strengthening Scheme-XV	204	PGCIL	288	283	283	202	Apr'18/ Jan'20	Jan'20	
	400KV D/C Farakka - Baharampur Line (Twin HTLS)	164		229	229	229	164		Sep'18	Line completed in Aug'18 & commissioned in Sep'18.

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (मीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
	LILO at 400KV S/C Farakka - Jeerat line at Sagardighi	38		54	54	54	38		Jul'18	LILO line completed in Jul'18 & commissioned in Aug'18.
	LILO at 400KV S/C Sagardighi - Subhasgram line at Jeerat	2		5					Jan'20	Schedule extended due to corridor constraint at Jeerat.
	Removal of the existing LILO of Farakka - Jeerat S/C line at Baharampur								Aug'18	Completed in Aug'18.
28	Powergrid Works associated with Common Trans. System for Phase-II Gen. Proj. in Odisha.	130	PGCIL	122	122	122	130	Apr'19	Jun'19	Associated augmentation/ Split bus at Jharsaguda ant. by Jun'19.
	LILO of both Ckt of 400KV D/C Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh) .	130		122	122	122	130		Jan'18	Line commissioned in Jan'18.
29	Associated Transmission System for NABINAGAR -II TPS.	466	PGCIL	637	637	637	464	Jun'19	Jun'19	
	400KV D/C Nabinagar-II-Gaya line (Q)	184		245	245	245	184		Mar'18	Commissioned in Mar'18.
	400KV D/C Nabinagar-II-Patna line (Q)	282		392	392	392	280		Jun'19	Work under progress.
30	Eastern Region Strengthening Scheme-XVII (Part-B)	63	PGCIL					Jun'19	Jun'19	
	Re-conductoring of Maithon RB - Maithon 400KV D/C line	63							Jun'19	Site mobilization u/p. Severe ROW at site.

□
प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
31	400KV D/C Baharampur (PG) - Bheramera (B'desh) line (IInd Ckt) - India portion	172	PGCIL	245	196	138	33	Feb'20	Feb'20	Work under progress.
32	Eastern Region Strengthening Scheme - XX	222	PGCIL				4	May'20	May'20	Compln. Sch.- 30 months from IA.
	Re-conductoring of Rangpo - New Siliguri 400KV D/C line (The existing Twin ACSR Moose line to be re-conductored with Twin HTLS conductor)	220					4		May'20	Work under progress.
	Re-conductoring of New Purnea - Purnea 220KV D/C line (The existing New Purnea (400/220KV) - Purnea (220/132KV) 220KV D/C line needs to be re-conductored with Single HTLS conductor)Twin ACSR Moose line to be re-conductored with Twin HTLS conductor)	2							May'20	Award placed in Jan'18. Engg. in progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

Rs. in Crore

क्रमांक Sl. No.	पारेषण लाईन का नाम Name of the Trans line	लंबाई (सीकेएम) Length (CKM)	Executing Agency	निर्माण की प्रगती Progress of Construction				संपूर्ति लक्ष्य Completion Tgt.		Remarks / Constraints & assistance required.
				लोकेशन Locs. (no.)	स्टब सेटिंग Stubs Setting (no.)	टॉवर इरेक्शन Tower Erect. (no.)	स्ट्रिंगिंग Strng. (Ckm)	Latest Approved Schedule	प्रत्या./ वास्त. Ant./ Act.	
33	TS for transfer of Power from Gen. Proj. in Sikkim to NR/WR (Part-B1)	24	PGCIL	35				Jun'20	Jun'20	Compln. Sch.- 30 months from IA.
	LILO of IInd Ckt of Teesta III - Kishanganj 400KV D/C line at Rangpo (Q)-Twin HTLS cond.	24		35					Jun'20	Award placed in Dec 17. Engg. & survey under progress. Major portion of line is in forest (40
v	<u>NORTH EASTERN REGION</u>									
34	North Eastern Region Strengthening Scheme -IV	16	PGCIL				16	May'18/ Mar'19	May'19	Balance elements of S/stn. Extn. Pkgs.
	Re-conductoring of Agartala GBPP-Agartala (State) 132KV D/C line with HTLS conductor.	16			-	-	16		Feb'18	Line commissioned in Feb'18.
35	PG works associated with North Eastern Region Strengthening Scheme -V	8	PGCIL	20				Apr'20	Apr'20	
	Additional 400KV D/C line at Palatana S/stn. & Surajmaninagar S/stn. end for termination of Palatana - Surajmaninagar 400KV D/C line	2		5					Apr'20	Award placed in May'18. Engg. in progress.
	Additional 400KV D/C line at P.K.Bari S/stn. & Silchar S/stn. end for termination of P.K. Bari - Silchar 400KV D/C line	6		15					Apr'20	Award placed in May'18. Engg. in progress.
36	PG works associated with North Eastern Region Strengthening Scheme - VI	1	PGCIL	2				Jul'20	Jul'20	
	Disconnection of Mariani-Misa 400KV line (presently operated at 220KV) from mariani and termination of the same at 400KV Bus at both New Mariani and Misa S/stn. and operation of the resultant New Mariani (PG) Misa line at 400KV (Both Ckts)	1		2					Jul'20	Award placed in May'18. Engg. in progress.
	TBCB Lines									

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

PART- II: सब स्टेशन SUBSTATION

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविकAnt / Act	
	MULTI REGIONAL SYSTEMS									
1	North East / Northern Western Interconnector - I Project		PGCIL					Mar'22	Mar'22	
	Part-A : North East - Northern/ Western Interconnector -I							Sep'16	Sep'16	Part- A, Completed.
	400/132KV Biswanath Chariyali Pooling Station	2x200		Acquired	Compltd	Compltd	Compltd		Jan'16	Sub station along with ICT-II commissioned in Oct'15 & ICT -I in Jan'16.
	HVDC Rectifire Module at Biswanath Chariyali (3000MW)			Acquired	Compltd	Compltd	Compltd		Sep'16	Pole-I test commissioned in Oct'15. Pole -II commissioned in Sep'16.
	HVDC Rectifire Module at Agra (3000MW)			Acquired	Compltd	Compltd	Compltd		Sep'16	Pole-I test commissioned in Oct'15. Pole -II commissioned in Sep'16.
	Aug. of 400KV Agra S/Stn.	4x105		Available	Compltd	Compltd	Compltd		Jan'16	Commissioned in Jan'16.
	Extn. of 400KV Balipara S/Stn.			Available	Compltd	Compltd	Compltd		Sep'15	Commissioned.
	Extn. of 132KV Biswanath Chariyali S/Stn.			Available	Compltd	Compltd	Compltd		Sep'15	Commissioned.
	Part-B : Transmission System for immediate evacuation of Power from Kameng HEP							Mar'18	Mar'18	Part- B, Completed.
	2nd ICT of 400/220KV Misa S/Stn.	1x315		Available	Compltd	Compltd	Compltd		Jun'12	Commissioned in Jun'12.
	Extn. of 400KV Balipara S/Stn.			Available	Compltd	Compltd	Compltd		Mar'18	Bongaigaon bay commissioned in Oct'14. Balance in Mar'18.
	Extn. of 400KV Bongaigaon S/Stn.			Available	Compltd	Compltd	Compltd		Oct'14	Commissioned
	Part-C : Transmission System for immediate evacuation of Power from Lower Subhansiri HEP							Mar'22	Mar'22	Gen. Sch. uncertain.
	Extn. 400KV at Biswanath Chariyali Pooling stn.			Available	15%				Mar'22	Completion matching with line (Line work stalled due to agitation against big dam, Gen. sch. uncertain).
2	Trans. Syatem Strengthening in WR - NR Transmission Corridor for IPP's in Chhattisgarh		PGCIL					Mar'19/ Dec'19	Dec'19	
	Upgradation of +/- 800KV HVDC Converter stn. 3000MW to 6000MW at Champa Stn.	3000		Available	98%	95%	74%		Dec'19	
	Upgradation of +/- 800KV HVDC Converter stn. 3000MW to 6000MW at Kurukshetra Stn.	3000		Available	98%	93%	76%		Dec'19	
	Extn. At 400/220KV Kurukshetra S/stn.			Available	Compltd	Compltd	Compltd		Dec'17	Commissioned in Dec'17.
	Extn. At 400/220KV Jind S/stn.			Available	Compltd	Compltd	Compltd		Dec'17	Commissioned in Dec'17.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
3	Transmission System Strengthening in Indian System for Transfer of Power from Mangdechhu Hydroelectric Proj, in BHUTAN		PGCIL					Mar'19/ Dec'19	Dec'19	
	Extn at 400KV bays at Alipurduar S/stn.			Available	99%	99%	99%		Dec'19	Bay available. Commissioning matching with line.
4	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-I : Raigarh-Pugalur 6000 MW HVDC System		PGCIL					Nov'19	Nov'19	
	800KV HVDC Raigarh Station with 6000 MW HVDC Terminal			Acquired	62%	61%	33%		Nov'19	Work under progress.
	800KV HVDC Pugalur Station with 6000 MW HVDC Terminal			Acquired	65%	62%	27%		Nov'19	Work under progress.
5	Green Energy Corridor ISTS - Part -D		PGCIL					May'19	Sep'19	
	765/400KV Bikaner Sub station	2x1500		Acquired	97%	97%	92%		Sep'19	Work under progress.
	Extn. at 765/400KV Ajmer Sub station			Available	97%	97%	92%		May'19	Work under progress.
	Extn. at 765/400KV Moga Sub station			Available	90%	90%	78%		Sep'19	Work under progress.
6	POWERGRID works associated with additional 400 KV feed to Goa		PGCIL					Sep'21	Sep'21	Compln Sch. : 30-36 months from IA.
	400 KV Extn. at Mapusa sub station (02 nos. 400 KV line bays for termination of Xeldem-Mapusa 400 KV D/C (Q) line (under TBCB))				5%			Mar'21	Mar'21	Awarded in Sep'18. Engg. under progress.
	400 KV Extn. at Narendra (New) (Kudgi-GIS) sub station (1x80 MVAR, 420 KV LR along with 500 ohms NGR for Narendra (New)-Xeldem 400 KV (Q) line formed after LILO of one ckt of Narendra (Existing)-Narendra (New) 400 KV D/C (Q) line at Xeldem)								Sep'21	Awarded in Sep'18. Engg. under progress.
7	POWERGRID works associated with New WR-NR 765 KV Inter-Regional Corridor		PGCIL					May'21	May'21	
	2 nos. 765 KV line bays at Vindhyachal Pooling Station				7%				May'21	Awarded in Sep'18. Engg. & civil work under progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	2 nos. 765 KV line bays along with 2x330 MVAR LR (non-switchable) at Varanasi GIS								May'21	Awarded in Feb'19. Engg. under progress.
8	System Strengthening Schemes at Tuticorin-II (erstwhile Tirunelveli GIS) and Bhuj PS		PGCIL					Jun'20	Jun'20	Compln Sch. : 15-19 months from IA.
	Part-A: Augmentation at 400/230 KV Tuticorin-II (GIS) S/S (500 MVA 400/220 KV transformer & associated bays (GIS))	500			10%			Feb'20	Feb'20	Awarded in Dec'18.
	Part-B: Augmentation at 765/400/220 KV Bhuj S/S (2x1500 MVA 765/400 KV transformer & 16 nos. bays (AIS:11, GIS:5) 6x500 MVA 400/220 KV transformer)	6000			13%	10%	8%		Jun'20	Awarded in Dec'18. Engg. & civil work under progress.
	NORTHERN REGION									
9	Northern Region System Strengthening Scheme -XXX		PGCIL					Sep'18/ Sep'19	May'19	
	Extn. at 400KV Singrauli S/stn. at NTPC Gen. Stn.			Available	100%	100%	100%		May'19	Commissioning matching with line.
	Extn. at 400/220KV Allahabad S/Stn.			Available	100%	100%	100%		May'19	Erection completed. Commissioning matching with line.
	Extn. at 765/400KV Kanpur GIS			Available	Compltd	Compltd	Compltd		Sep'17	Commisioned in Sep'17.
10	Transmission System associated with Tehri Pump Storage Plant (PSP)		PGCIL					Sep'19	Sep'19	
	765/400KV Tehri Pooling Station (GIS)	4x800			92%	90%	45%		Sep'19	Civil work, supply & erection under progress.
	Extn. at 765/400KV Meerut Sub station	1500		Available	99%	97%	94%		Sep'19	Civil work, supply & erection under progress.
11	Transmission System associated with Kishanganga HEP		PGCIL					Sep'18/ Mar'19	May'19	
	Extn. at 400/220KV Wagoora S/Stn. (PG). (02 nos line bays)	-		Available	95%	95%	95%		May'19	Completion matching with line.
12	Creation of 400/220KV S/Stn. in NCT of Delhi during 12th Plan Period (Part-A)		PGCIL					Jun'19	Dec'19	
	Extn. at 400KV bays at Maharaniabag S/stn. (in place of 400/220KV Rajghat S/stn. - Anuled)	-		Available	60%	50%	12%		Sep'19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in place of Rajghat S/S . Award placed in Jan'18. Civil work under progress.
	400/220KV Dwarka -I Sub station (GIS)	4x500		Acquired	98%	97%	90%		Dec'19	Land acquired in Aug'16. Award placed in Dec'16. Erection & testing under progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
13	Transmission System for Solar Power Park at Bhadla, Rajasthan.		PGCIL					Jan'19/ Jul'19	Jun'19	Gen. at Bhadla expected in Mar'19 onwards.
	765/400/220KV Bhadla Sub station	3x1500 3X500		Acquired	100%	95%	92%		Jun'19	Award placed in Aug'16. Supply & erection under progress. 1x500MVA ICT charged in Apr'19.
	Extn. at 765/400KV Bikaner Sub station			Available	94%	94%	75%		Jun'19	Award placed in Aug'16. Supply, civil work & erection under progress.
	Extn. at 400/220KV Bhadla (RVPN) Sub station			Available					Apr'19	Charged.
14	Establishment of 220/66KV GIS at UT Chandigarh along with 220KV D/C line from Chandigarh GIS to 400/220KV Panchkula (PG) Sub station.		PGCIL					Feb'19/ Jun'19	Jun'19	
	220/66KV UT Chandigarh (GIS) Sub station	2x160		Acquired	95%	92%	88%		Jun'19	Work of down stream line yet to be taken up by UT Chandigarh.
	Extn at 400/220KV Panchkula Sub station	-		Available	95%	95%	90%		Jun'19	Commissioning matching with line.
15	System Strengthening Scheme in Northern Region - XXXVII		PGCIL					Dec'19	Dec'19	
	400/220KV Jauljivi (GIS) Sub station	7x105		Acquired	50%	20%			Dec'19	Award placed in Mar'17. Civil work under progress.
	Extn at 765/400KV Bareilly Sub station	-		Available	25%	20%			Dec'19	Award placed in Mar'17. Engg. in progress.
16	System Strengthening Scheme in Northern Region - XXXVI		PGCIL					Sep'19	Sep'19	
	Extn. at 400/220KV Koteswar Pooling station	-		Available	40%				Sep'19	Award placed in Mar'17. Engg. & civil work under progress.
	Extn. at 400/220KV Roorkee Sub station	-		Available	100%	100%	100%		Sep'19	Bays ready for commissioning in Dec'18.
17	System Strengthening Scheme in Northern Region - XXXVIII		PGCIL					Jun'19	Jun'19	
	Creation of 400KV level at Aligarh (PG) 765KV GIS Switching Station - Extn.	2x1500		Available	70%	48%	25%		Jun'19	Award placed in Mar'17. Engg., supply & civil work under progress.
	Extn. at 400KV Neemrana Sub station	-		Available	100%	100%	100%		Jun'19	Bays ready for commissioning in Dec'18.
18	Line Bays Associated with Various Regional Strengthening Schemes in NR		PGCIL					Mar'19	May'19	
	Extn. at 765/400/220KV Fatehpur Sub station	-		Available	Compltd	Compltd	Compltd		May'18	Bay commissioned in May'18.
	Extn. at 400KV Bhinmal Sub station	-		Available	100%	100%	100%		May'19	Bays ready for commissioning in Dec'18. Commissioning matching with line (RRVPNL)

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए. अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. at 400KV Sikar Sub station	-		Available	Compltd	Compltd	Compltd		Nov'17	Bay commissioned.
19	Augmentation of Transformation Capacity at Raebareli & Sitarganj 220/132KV S/Stn.		PGCIL					Mar'19	May'19	
	Repl. of 2x100MVA ICT's by 2x200MVA 220/132KV ICT's at Raebareli S/stn.	200		Available	Compltd	Compltd	Compltd		Feb'18	ICT-I charged in Nov'17 & ICT-II commissioned in Feb'18.
	Extn. at 220/132KV Sitarganj Sub station	-		Available	100%	100%	95%		May'19	Work under progress.
20	Provision of 400KV Bays at Bhiwani (PG)		PGCIL					Mar'19	May'19	Compln. Sch. - 21 month from IA
	Ext. at 400/220KV Bhiwani (PG) S/stn.	-		Available	100%	95%	90%		May'19	
21	Implementation of 500 MVAR Thyristor Controlled Reactor at Kurukshetra		PGCIL					Jul'21	Jul'21	Compln. Sch. - 30 months from IA
	500 MVAR Thyristor Controlled Reactor (TCR) at 400 kV Kurukshetra -1 No.								Jul'21	Engg. Under progress.
22	Northern Region System Strengthening - XL		PGCIL					Dec'20	Dec'20	Compln. Sch. - 22 months from IA
	Extn. at 400/220 kV Roorkee	1*500								Tendering under progress.
	Extn. at 400/220 kV Sonapat	1*500								Tendering under progress.
	Extn. at 400/220 kV Fatehpur	1*500								Tendering under progress.
	Extn. at 400/220 kV Saharanpur	1*500								Tendering under progress.
	Extn. at 400/220 kV Bhadla	2*500								Tendering under progress.
	Extn. at 400/220 kV Lucknow	1*500								Tendering under progress.
	Extn at 400/220 kV Allahabad									Tendering under progress.
	Extn at 400/220 kV Mandola									Tendering under progress.
	Extn at 400 kV Hissar, Sikar, Meerut									Tendering under progress.
	WESTERN REGION									

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए. अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
23	Western Region Strengthening Scheme - V		PGCIL					Dec'18/ Apr'19	Apr'19	Matching with line.
	400/220 KV Navi Mumbai (GIS).	2x315		Acquired	Compltd	Compltd	Compltd		Apr'19	Sub station is ready. Commissioning matching with LILO line. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
	Ext. 400/220 KV Vapi (PG) S/Stn.	-		Available	Compltd	Compltd	Compltd		Mar'13	Bay associated with Vapi-Khadoli line charged in Sep'10 & Vapi - Nai Mumbai line in Mar'13.
	Ext. 220/66 KV Khadoli (UT & DNH) S/Stn.	-		Available	Compltd	Compltd	Compltd		Sep'10	Test charged on 15.09.10.
	Ext. 400/220 KV Kudus S/Stn. (MSETCL)	-		Available	Compltd	Compltd	Compltd		Dec'17	Commissioned in Dec'17.
24	Transmission System Associated with Mundra Ultra Mega Power Proj.		PGCIL					Dec'18/ Dec'19	Dec'19	
	400/220 KV Bachchau S/Stn.	2x315		Acquired	Compltd	Compltd	Compltd		Sep'11	Sub station commissioned with ICT's in Sep'11.
	400/220 KV Navsari GIS S/Stn.	2x315		Acquired	Compltd	Compltd	Compltd		July'12	Sub station commissioned with both ICT's in July'12.
	Extn. 400KV at Boisar S/Stn.			Available	Compltd	Compltd	Compltd		Dec'16	Commissioned in Dec'16 alongwith line.
	765/400KV Wardha S/Stn.	3x1500		Acquired	Compltd	Compltd	Compltd		Mar'12	Sub station commissioned alongwith I&II ICT's in Feb'12 & IIrd ICT in Mar'12
	400/220 KV Aurangabad S/Stn. & Extn. at 400KV Wardha & Aurangabad (MSETCL) S/Stn.	2x315		Acquired	100%	100%	98%		Dec'19	Sub station commissioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioning matching with line.
	Extn. 765KV at Seoni & Wardha S/Stn.			Available	Compltd	Compltd	Compltd		May'12	Bays for Ist Seoni - Wardha line commissioned in Feb'12. & IInd Seoni-Wardha 765KV S/C line bay commissioned in May'12.
	Extn. 400KV at Limbdi S/Stn.			Available	Compltd	Compltd	Compltd		Nov'11	Charged in Nov'11.
	Extn. 400KV at Ranchorpura S/Stn.			Available	Compltd	Compltd	Compltd		Sep'11	Charged in Sep'11.
	Extn. 400KV Jetpur S/Stn.			Available	Compltd	Compltd	Compltd		Aug'12	Commissioned in Aug'12.
	40% Fixed Series Compensation on Wardha - Aurangabad 400KV D/C line.			Available	99%	99%	97%		Dec'19	Work under progress. Completion matching with Wardha-Aurangabad line.
25	Western Region Strengthening Scheme - XVIII		PGCIL					Feb'20	Feb'20	Compln Sch. : 36 month from IA.
	Extn. at 765/400KV Dharamjaygarh Pool.	-		Available	90%	85%	65%		Feb'20	Award placed in Mar'17. Engg., supply, civil work & erection under progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. at 765/400KV Raigarh Pool (Kotra).	-		Available	90%	90%	70%		Feb'20	Award placed in Mar'17. Engg., supply & civil work under progress.
	Extn. at 765/400KV Champa Pool .	-		Available	81%	79%	56%		Feb'20	Award placed in Mar'17. Engg., supply & civil work under progress.
26	POWERGRID work associated with Transmission System Strengthening in WR associated with Khargone TPS.		PGCIL					Jul'19	Jul'19	Compln Sch. : Feb'18 to Jul'19 matching with TBCB lines.
	Extn. at 765/400KV Indore Sub station.	-		Available	90%	90%	75%		Jul'19	Award placed in Mar'17. Engg., supply, civil work & erection under progress.
	Extn. at 765/400KV Rajgarh Sub station.	-		Available	Compltd	Compltd	Compltd		Feb'18	Ready for commissioning. Commisisoning matching with TBCB line.
27	Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.		PGCIL					Sep'18/ Sep'19	Sep'19	Compln Sch. : 16 months from IA.
	Extn. at 765/400KV Banaskantha Sub station.	-		Available	78%	70%			Sep'19	Work under progress. Completion matching with Banaskantha (Radhanesda) S/stn.
28	Supplementary Transmission System for Ultra Mega Solar Power Park at Banaskantha (Radhanesda) Gujarat.		PGCIL					Jun'19/ Sep'19	Sep'19	Compln Sch. : 18 months from IA.
	400/220KV Banaskantha (Radhanesda) Pooling station. GIS	2x500		Acquired	60%	50%	20%		Sep'19	Award placed in Dec'17. Work under progress.
29	Additional system for Power evacuation from Generation projects pooled at Raigarh (Tannar) Pool		PGCIL					May'21	May'21	
	2 nos. 765 KV line bays at Raigarh (Tannar) PG PS (for termination of Dharamjaygarh PS section B-Raigarh (Tannar) PS 765 KV D/C line)				7%				May'21	Awarded in Sep'18. Engg. & civil works under progress.
	2 nos. 765 KV line bays at 765 KV Dharamjaygarh (PG) PS (for termination of Dharamjaygarh PS section B-Raigarh (Tannar) PS 765 KV D/C line)				7%				May'21	Awarded in Sep'18. Engg. & civil works under progress.
	SOUTHERN REGION									
30	Kudankulam - APP Transmission System		PGCIL					Sep'18/ Jun'19	May'19	Matching with Edamon-Muvattupuzha line.
	400/220 KV Muvattapuzha S/S	2x315		Acquired	Compltd	Compltd	Compltd		Nov'11	Commissioned.
	Ext. 400 KV North Trichur (PG)			Available	Compltd	Compltd	Compltd		Nov'11	Commissioned.
	400/220 KV Tirunelveli Sub station	2x315		Acquired	Compltd	Compltd	Compltd		Apr'09	Commissioned
	Extn. 400/220 KV Udumalpet (PG)	1x315		Acquired	Compltd	Compltd	Compltd		Nov'09	Commissioned

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. 400/220KV Trivandrum (PG)	1x315		Acquired	Compltd	Compltd	Compltd		Apr'08	Commissioned
31	System Strengthening - XIII of SR Grid		PGCIL					Dec'18/ Sep'19	Sep'19	
	400/220KV Madhugiri Sub station	2x500		Available	Compltd	Compltd	Compltd		Nov'15	Sub station commissioned in Nov'15.
	Extn. at 400/220KV Gooty S/stn.			Available	Compltd	Compltd	Compltd		Nov'15	Commissioned in Nov'15.
	Extn. at 400/220KV Yelahanka GIS S/s.			Available	96%	96%	94%		Sep'19	Completion matching with line.
32	System Strengthening in Southern Region - XXIII		PGCIL					Jun'19	Jun'19	
	Extn. at 400/220KV Madurai Sub station	500		Available	Compltd	Compltd	Compltd		Dec'16	Commissioned in Dec'16.
	Extn. at 400/220KV Somanhalli S/stn. (Replacement of 7x167MVA ICT's at 2x500MVAR)			Available	Compltd	Compltd	Compltd		Mar'17	Commissioned in Mar'17.
	Extn. at 400KV bus Reactor at Gooty, Hassan, Khammam, Trivandrum, Nellore (existing), Narendra and Nagarjunsasar S/stn. (1x125 MVAR Bus Reactor)			Available	Compltd	Compltd	Compltd		Mar'17	All extns. Commissioned progressively from Dec'16 to Mar'17.
	Procurement of 02 nos. 500MVA, 765/400KV Spare Transformers (Raichur & Thiruvalam S/S).			Available					Aug'18	
	Extn. at 400KV bus Reactor at Yelahanka S/stn. (2x63 MVAR)			Available	35%	25%			Jun'19	As per 40th meeting of Standing Committee of Power System held on 19.11.16, new scope included under the project. Award placed in May'18. Civil work under progress.
33	System Strengthening in SR - XXI		PGCIL					Mar'19	May'19	
	STATCOM in 400/220KV Hyderabad S/S.	-		Available	96%	95%	90%		May'19	Award placed in Mar'17. Work under progress.
	STATCOM in 400/220KV Udumalpet S/S.	-		Available	92%	90%	85%		May'19	Award placed in Mar'17. Work under progress.
	STATCOM in 400/220KV Trichy S/S.	-		Available	96%	95%	90%		May'19	Award placed in Mar'17. Work under progress.
34	S/S work associated with Strengthening of Trans. System beyond Vemagiri.		PGCIL					Apr'19	May'19	Compln Sch. : 30 months from IA or matching with TBCB lines.
	Extn at 765KV Vemagiri Pooling Station - II (along with 2* 240 MVAR LR)			Available	100%	100%	99%		May'19	Commissioning matching with TBCB line.
	Extn at 765KV Cuddapah Sub Station (along with 2*50 MVAR LR , 2* 240 MVAR LR)			Available	98%	98%	97%		May'19	400 kV Line Bays charged in Feb'19. 765 kV Bays expected in May'19 matching with TBCB line.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn at 400KV Madhugiri Sub Station (along with 2* 50 MVAR LR)			Available	Compltd	Compltd	Compltd		Feb'19	Charged in Feb'19.
	Extn at 400KV Srikakulam Sub Station			Available	Compltd	Compltd	Compltd		Aug'18	Commissioned in Aug'18.
35	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-A)		PGCIL					Jan'19/ Sep'19	Sep'19	
	Extn at 400/220KV Tumkur (Pavagada) Pooling Station & 400 KV 125 MVAR BR	2x500		Available	90%	90%	85%		May'19	1 ICT charged in Mar'19 & 2nd ICT charged in Apr'19.
	Extn at 400/220KV Tumkur (Vasantnarsapur) Sub Station	1x500		Available	95%	95%	85%		May'19	
	Extn at 400/220KV Mysore Substation (2 nos. 400 KV Line bays with 2x80 MVAR Reactor)	-		Available	80%	90%	25%		Sep'19	Commissioning matching with line.
36	S/S work associated with Additional Inter-Regional AC link for Import in to Southern Region i.e. Warora-Warangal and Chilakaluripeta-Hyderabad-Kurnool 765KV Link.		PGCIL					Nov'19	Nov'19	
	Extn at 765/400KV Hyderabad (Maheshwaram) GIS S/S (4 nos. 765 KV line bays for TBCB line)			Available	90%	85%	80%		Nov'19	Award placed in Mar'17. Engg. & civil work under progress.
	Extn at 765/400KV Kurnool S/S (2 nos. 765 KV line bays for TBCB line with 2x240 MVAR LR)			Available	95%	85%	70%		Nov'19	Award placed in Mar'17. Work under progress.
	Extn at 765/400KV Warangal S/S (2 nos. 400 KV bays for TBCB line)			Available	85%	85%	75%		Nov'19	Award placed in Mar'17. Work under progress.
37	Installation of Bus Reactors at Cuddapah, Nellore, Kurnool, Raichur and Tiruvalam		PGCIL					Jun'19	Jun'19	
	Extn at 400/220KV Cuddapah Sub station.			Available	Compltd	Compltd	Compltd		Oct'18	Commissioned in Oct'18
	Extn at 765/400KV Kurnool Sub station.			Available	Compltd	Compltd	Compltd		Oct'18	Commissioned in Oct'18
	Extn at 765/400KV Nellore PS.			Available	Compltd	Compltd	Compltd		Oct'18	Commissioned in Oct'18
	Extn at 765/400KV Raichur Sub station.			Available	Compltd	Compltd	Compltd		Oct'18	Commissioned in Oct'18
	Extn at 765/400KV Tiruvalam Sub station (2x240 MVAR BR with associated bays)			Available	95%	92%	65%		Jun'19	Award placed in Mar'17. Work under progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
38	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-III : Pugalur - Trichur 2000 MW VSC based HVDC System		PGCIL					Apr'20	Apr'20	Compln Sch. : 38 months from IA. (ADB Funded).
	+/- 320KV VSC based HVDC Terminal at Pugalur (2000MW)	2000MW		Acquired	39%	45%	19%		Apr'20	Work under progress.
	+/- 320KV VSC based HVDC Terminal at North Trichur (2000MW)	2000MW & 630		Acquired	32%	29%	15%		Apr'20	Work under progress.
39	Transmission System for evacuation of power from Neyveli Lignite Corp. Ltd. TS-1 (Replacement) (NNTPS) in Neyveli, Tamil Nadu.		PGCIL					Jul'19	Jul'19	Compln. Sch. - 13-26 months from IA or matching with Generation.
	Extn at 400KV Ariyalur (Villupuram) S/stn. (TANTRANSCO) scope (2 nos. 400 KV line bays)			Available					Jul'19	Deposit work by TANTRANSCO.
40	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-B)		PGCIL					Feb'19/ Dec'19	Sep'19	Compln. Sch. - 21 months from IA . ADB Funded
	Extn at 400/220KV Tumkur (Pavagada) Pooling Station (2 nos. 400 KV line bays)			Available	95%	94%	70%		Sep'19	Award placed in Jul'17. Engg., supply & civil work under progress.
	Extn at 400/220KV Devanahally (KPTCL) Sub Station (2 nos. 400 KV line bays)			Available					Sep'19	Deposit work by KPTCL.
41	HVDC Bipole link between Western Region (Raigarh, Chhattisgarh) and Southern Region (Pugalur, TM) - North Trichur (Kerala) - Scheme-II : AC System Strengthening at Pugalur end.		PGCIL					Feb'20	Feb'20	Compln. Sch. - 30 months from IA . ADB / AIIB funded
	Extn at 400KV Pugalur GIS (2 nos. 400 KV line bays)			Available	50%	35%			Feb'20	Award placed in Dec'17. Engg. & Civil work in progress.
	Extn at 400KV Pugalur (Existing) Sub Station (2 nos. 400 KV line bays)			Available	55%	45%	25%		Feb'20	Award placed in Dec'17. Work under progress.
	Extn at 400KV Arasur Sub Station (2 nos. 400 KV line bays)			Available	60%	45%	25%		Feb'20	Award placed in Dec'17. Work under progress.
	Extn at 400KV Thiruvalem Sub Station (2 nos. 400 KV line bays)			Available	50%	40%			Feb'20	Award placed in Dec'17. Civil work under progress.
	Extn at 400KV Udumulpet Sub Station (2 nos. 400 KV line bays)			Available	55%	40%			Feb'20	Award placed in Dec'17. Civil work under progress.
	Extn at 400KV Edayarpalayam (TANTRANSCO) Sub Station (2 nos. 400 KV line bays)			Available					Feb'20	Deposit work basis.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
42	Transmission System for Ultra mega Solar Park at Tumkur (Pavagada) Karnataka - Phase- II (Part.-C)		PGCIL					Sep'19	Sep'19	Compln. Sch. - 20 months from 1A .
	Extn. At 400/220KV Tumkur (Pavagada) S/stn. (Fixed Series Capacitor (40%) on 400KV Tumkur (Pavagada) - Tumkur (Vasantnarsapura) line at Tumkur PS end.)			Available	65%	55%	2%		Sep'19	Award placed in Jan'18. Civil works commissioned.
	EASTERN REGION									
43	Eastern Region Strengthening Scheme-V		PGCIL					Dec'18/ Aug'19	Aug'19	
	400/220KV Rajarhat S/Stn. (GIS)	2x500		Acquired	95%	95%	95%		Aug'19	Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Now work re-started on 14.08.18 with the help of local administration. 1 ICT charged in Feb'19.
	Extn at 400KV Purnea S/stn. (2x80MVAR L/R)			Available	Compltd	Compltd	Compltd		Oct'18	Commissioned in Oct'18
	Extn at 400KV Farakka S/stn.			Available	Compltd	Compltd	Compltd		Mar'17	Commissioned in Mar'17.
	Extn at 400KV Gokarna S/stn.			Available	Compltd	Compltd	Compltd		Mar'17	Commissioned in Mar'17.
44	Eastern Region Strengthening Scheme-IX		PGCIL					Sep'18/ Apr'19	May'19	
	Installation of 125 MVAR Bus Reactor at Gazwaka (1 no.), Rengali (2 nos.), Maithon (1 no.), Biharshariff (1 no.), Jamshedpue (2 nos.), Rourkela (1 no.) and Durgapur (2 nos.) Converting 2x80 MVAR LR at Gorakhpur end of Barh-II - Gorakhpur 400KV D/C line to 2x80MVAR Switchable LR.			Available	Compltd	Compltd	Compltd		Jan'18	Ind Reactor at Durgapur charged in Dec'16. Line Reactor at Gorakhpur commissioned in Feb'17 & BR at Rengali & Gazwaka in Aug'17. Rengali (2 nos. BR commissioned in Aug'17. Extn. at Biharshariff in Oct'17. Extn. at Jamshedpur commissioned in Nov'17. BR at Rourkela commissioned in Jan'18.
	ICT at 400/220KV at Muzaffarpur S/S.	500		Available	Compltd	Compltd	Compltd		Dec'15	Commissioned in Dec'15.
	ICT at 220/132KV at Ara S/stn.	160		Available	Compltd	Compltd	Compltd		Dec'15	Commissioned in Dec'15.
	Repl. 2 nos. ICT's, 500MVA to 315 MVA at 400/220KV Maithon S/stn.	370		Available	Compltd	Compltd	Compltd		Oct'17	ICT-I commissioned in Sep'16 & ICT-II in Oct'17.
	Procur. 500MVA ICT at 765/400KV Gaya S/stn.			Available	100%				May'19	ICT to be kept at Ranchi. Erection under progress.
45	Eastern Region Strengthening Scheme-XII	2100	PGCIL					Jun'19/ Dec'19	Dec'19	

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Installation of 125 MVAR Bus Reactor at Baripada (1 no.) & Maithon (1 no.) with GIS bays. Conversion of 50 MVAR LR, presently installed at Jeerat end of Baharampur - Jeerat 400KV line as BR in parallel with existing BR at Jeerat.			Available	Compltd	Compltd	Compltd		Nov'16	Conversion of Line reactor at Jeerat commissioned in Aug'16, Baripada commissioned in Oct'16 & Maithon in Nov'16.
	Addition of 500MVA ICT at 400/220KV Baripada S/stn.	500		Available	Compltd	Compltd	Compltd		Sep'16	Commissioned in Sep'16.
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Purnea S/stn.	370		Available	Compltd	Compltd	Compltd		Sep'16	ICT- I commissioned in Jul'15 & ICT-II in Sep'16
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Pusali S/stn.	370		Available	100%	100%	85%		Jun'19	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) from BSPTCL critical.
	Repl. 2 nos. ICT's, 315MVA to 500MVA at 400/220KV Patna S/stn. & 3rd new ICT 500MVA Installation	870		Available	100%	100%	100%		Feb'19	ICT-I commissioned in Sep'16. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. ICT -II charged in Feb'19
	Shifting of 1x315MVA 400/220KV ICT from any suitable location (after replacement by 1x500MVA & install it at 400/220KV Jamshedpur S/S. as 3rd ICT alongwith associated bays.	315		Available	Compltd	Compltd	Compltd		Dec'17	Commissioned in Dec'17.
	Shifting of 1x315MVA 400/220KV ICT from any suitable location (after replacement by 1x500MVA & install it at 400/220KV Farakka S/S. as 2nd ICT alongwith associated bays.	-		Available	85%	75%	50%		Dec'19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlier proposed to be deleted from scheme. Now transporation via different route & commissioning at Farakka taken up.
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Siliguri S/stn.	60		Available	Compltd	Compltd	Compltd		Jan'16	Commissioned in Jan'16.
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Purnea S/stn.	60		Available	Compltd	Compltd	Compltd		Feb'16	Commissioned in Feb'16.
	Repl. 1 no. ICT's, 100MVA to160MVA at 220/132KV Birpara S/stn.	60		Available	Compltd	Compltd	Compltd		Dec'15	Commissioned in Dec'15.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Modification of 132KV Bus arrangement at 220/132 KV Siliguri & Purnea S/stn. with GIS bays.	-		Available	Compltd	Compltd	Compltd		Mar'18	Siliguri commissioned in Nov'16 & balance commissioned in Mar'18.
	02nos. 500MVA, 765/400KV Spare Transformers in ER.	-							Sep'18	01 ICT received at Angul received in Sep'17 & 2nd ICT commissioned at Jharsuguda in Sep'18.
	Const. of 4 nos 220KV GIS line bays at Kishanganj S/stn.	-		Available	Compltd	Compltd	Compltd		Oct'16	Commissioned in Oct'16.
46	Eastern Region Strengthening Scheme-XV		PGCIL					Apr'18/ Jan'20	Jan'20	Agreement between WBSETCL & PGCIL signed on 22.08.17.
	Extn at 400/220KV at Farakka S/stn.			Available	Compltd	Compltd	Compltd		Aug'18	Bay commissioned in Aug'18.
	Extn at 400/220KV at Sagardighi S/stn.			Available	Compltd	Compltd	Compltd		Aug'18	Bay commissioned in Aug'18.
	Extn at 400/220KV at Jeerat S/stn.			Available					Jan'20	Work to be executed by WBSETCL on deposit basis. Awarded to JV of M/s Techno & Xian in Nov'18.
	Extn at 400KV at Baharampur S/stn.			Available	Compltd	Compltd	Compltd		Aug'18	Bay commissioned in Aug'18.
	Extn at 400KV at Subhashgram S/stn.			Available	Compltd	Compltd	Compltd		Mar'18	Commissioned in Mar'18.
47	Powergrid Works associated with Common Trans. System for Phase-II Gen. Proj. in Odisha.		PGCIL					Apr'19	Jun'19	Compln Sch.- 36 months from IA. (02 nos 400KV bay under TBCB) - 16 months from IA.
	Extn. at 765/400KV Jharsuguda S/stn. (Sundargarh) with split Bus Arrangement	2x1500		Available	95%	100%	85%		Jun'19	Supply, civil work & erection under progress. 400KV portion commissioned.
48	Associated Transmission System for NABINAGAR -II TPS.		PGCIL					Jun'19	Jun'19	Compln Sch.- 38 months from IA.
	Extn. at 765/400KV at Gaya S/stn. alongwith 765/400KV ICT.	1x1500		Available	Compltd	Compltd	Compltd		Jan'19	Commissioned.
	Extn. at 765/400KV at Gaya S/stn. for Nabinagar-Gaya line	-		Available	Compltd	Compltd	Compltd		Mar'18	Commissioned in Mar'18.
	Extn. at 765/400KV at Patna S/stn.	-		Available	90%	100%	90%		Jun'19	Work under progress.
49	Eastern Region Strengthening Scheme-XVII (Part-B)		PGCIL					Jun'19	Jun'19	
	Extn. at 400/220KV Gaya S/stn.	500		Available	Compltd	Compltd	Compltd		Jan'19	Commissioned.
	Extn. at 400/220KV New Siliguri S/s (3rd ICT)	315		Available	95%	100%	12%		Jun'19	Award placed in Jun'17. Work under progress.
	Extn. at 400/220KV Durgapur S/stn. (3rd ICT)	315		Available	95%	100%	90%		Jun'19	Award placed in Mar'17. Work under progress.
	Extn. at 400/220KV Jeypore S/stn.	630		Available	60%	35%			Jun'19	Award placed in Mar'17. Work under progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए. अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. at 400/220KV Rourkela S/stn.	630		Available	73%	38%	2%		Jun'19	Award placed in Mar'17. Work under progress.
	Repl. of 400/220KV Malda S/st. (2x315MVA to 2x500 MVA)	370		Available	72%	85%			Jun'19	Award placed in Mar'17. Work under progress.
	Extn. at Maithon (PG) and Maithon (RB)			Available	60%	60%	5%		Jun'19	Work under progress.
	Bypassing arrangement of LILO of 400KV lines at Angul.			Available	60%	45%			Jun'19	Work under progress.
50	Eastern Region Strengthening Scheme- XVIII		PGCIL					Jul'20	Jul'20	
	Extension at 765kV Ranchi (New) S/s			Available	35%				Jul'20	Engg. & civil work under progress.
	Extension at 765kV Subhashgram (New) S/s			Available	40%				Jul'20	Engg. & civil work under progress.
51	400KV D/C Baharampur (PG) - Bheramera (B'desh) line (IInd Ckt) - India portion		PGCIL					Feb'20	Feb'20	
	Extn. at 400KV Baharampur S/stn.	-		Available	80%	25%	15%		Feb'20	Award placed in April'18. Civil work commenced.
52	PG work associated with immediate evacuation for North Karanpura Gen. Proj. of NTPC.		PGCIL					Sep'19	Sep'19	Compln. Sch. - Sep'17 & Sep'19 matching with TBCB lines.
	Extn. at 400/220KV Gaya S/stn.	-		Available	100%	100%	100%		Sep'19	Bays are ready for charging.
	Extn. at 400/220KV Chandwa (Jharkhand Pool) GIS	-		Available	100%	100%	98%		May'19	Work almost completed. Work not started on TBCB line thus bay extn. work slowed.
53	Eastern Region Strengthening Scheme - XX		PGCIL					May'20	May'20	Compln. Sch. - 30 months from IA
	Extn. at 400/220KV Biharhariff S/Stn.	500		Available	100%	35%	34%		May'20	Award placed in Dec'17. Work under progress.
	Extn. at 400/220KV Maithon S/Stn.	500		Available	50%	25%			May'20	Award placed in Dec'17. Work under progress.
	Extn. at 400/132KV Banka S/Stn.	315		Available	23%	15%			May'20	Award placed in Dec'17. Engg. in progress.
	Extn. at 400/220KV Lakhisarai S/Stn.	315		Available	35%	12%			May'20	Award placed in Dec'17. Work under progress.
	Extn. at 220/132KV Rangpo S/Stn.	100		Available	45%	20%			May'20	Award placed in Dec'17. Work under progress.
	Repl. 220/132KV 50MVA to 160MVA at Malda S/stn.	110		Available	20%	15%			May'20	Award placed in Dec'17. Work under progress.
	Extn. at 220KV Biharhariff (BSPTCL) S/S.	-		Available	100%	40%	40%		May'20	Award placed in Dec'17. Work under progress.
	Extn. at 400/220KV New Siliguri S/s	-		Available	3%				May'20	Award placed in Dec'17. Engg. in progress.
	Extn. at 400KV Subhashgram S/Stn.	-		Available	15%	12%			May'20	Award placed in Dec'17. Engg. in progress.
	Extn. at 765/400KV Ranchi (New) S/Stn.	-		Available	12%	10%			May'20	Award placed in Dec'17. Work under progress.
	Extn. at 400/220KV New Purnea S/Stn.	-		Available					May'20	Award placed in Dec'17. Engg. in progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. at 220/132 KV Purnea S/Stn.	-		Available		25%			May'20	Award placed in Dec'17. Engg. in progress.
	NORTH EASTERN REGION									
54	North Eastern Region Strengthening Scheme - III		PGCIL					Dec'17	Sep'19	
	2nd ICT at 400/220KV Bongaigaon S/s.	315		Available	Compltd	Compltd	Compltd		Apr'19	Commissioned.
	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	110		Available	85%	80%	72%		May'19	Engg., supply, civil work & erection under progress..
	Repl. of 220/132KV 2x50 MVA to 2x160 MVA at Balipara S/stn.	220		Available	80%	75%	65%		Sep'19	ICT-I commissioned in Sep'17. ICT-II damaged during transportation, being taken back to factory for repairing.
	Extn. of 220KV Salakati S/stn.			Available	Compltd	Compltd	Compltd		Apr'19	Commissioned.
55	North Eastern Region Strengthening Scheme - IV		PGCIL					May'18/ Mar'19	May'19	Completion Sch. - 24 months from IA.
	Dismantling/Removal of 4x105 MVA ICT at 400/220KV Misa S/stn. & addition of 2x500MVA ICT.	685		Available	80%	85%	55%		May'19	ICT-I commissioned in Mar'19. Additional scope added in this element in 1st SCM of NER held on 29.11.18.
	Extn at 400/220KV at Balipara & Bongaigaon (PG) (1x125MVAR Bus Reactor)	-		Available	Compltd	Compltd	Compltd		Aug'18	Extn. at Bongaigaon commissioned in Jul'18 & Balipara in Aug'18.
	Up-grading of 132/33KV Imphal S/stn. to 400/132KV, (Installation of 7x105 MVA ICT's & 80 MVAR Bus Reactor.	630		Available	Compltd	Compltd	Compltd		Jan'19	ICT-I commissioned in Dec'18 by charging of Silchar-Imphal ckt-II on 400 KV. ICT-II, BR & ckt-I commissioned in Jan'19.
	Extn at 400/132KV of Silchar Sub station (PG) including 125 MVAR Bus Reactor.	-		Available	Compltd	Compltd	Compltd		Jan'19	Bus Reactor & Silchar-Imphal ckt-II commissioned in Dec'18. Ckt-I commissioned in Jan'19.
56	PG works associated with North Eastern Region Strengthening Scheme -V		PGCIL					Apr'20	Apr'20	
	Extn. at 400/220KV Silchar Sub station				7%	2%			Apr'20	Award placed in May'18. Engg. in progress.
57	PG works associated with North Eastern Region Strengthening Scheme -VI		PGCIL					Jul'20	Jul'20	
	Extn. at 400/220KV Misa & Imphal Sub station			Available	11%	5%			Jul'20	Award placed in May'18. Engg. in progress.
	Extn. 400/220KV New Mariani Sub station	2x500		Available	16%	5%			Jul'20	Award placed in May'18. Engg. in progress.
58	PG works associated with North Eastern Region Strengthening Scheme -II (Part-B)		PGCIL					Sep'20	Sep'20	Completion Sch. - 20 months to 28 months from IA.
	Extn. at 400/132KV Biswanath Chariyali S/stn.			Available	12%	5%		Jan'20	Jan'20	Award placed in May'18. Engg. in progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए. अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant / Act	
	Extn. at 400/220 KV Silchar GIS S/stn.			Available	7%	2%			Sep'20	Award placed in May'18. Engg. in progress.
	Extn. at 400/220 KV Misa GIS S/stn.			Available	8%	2%			Sep'20	Award placed in May'18. Engg. in progress.
59	North Eastern Region Strengthening Scheme-VIII		PGCIL					Mar'21	Mar'21	
	Mokokchung (PG) GIS S/S (220/132 KV, 30 MVA 3rd ICT alongwith associated bays)	3x10							Mar'21	Award placed in Nov'18. Engg. in progress.
	Dimapur (PG) GIS S/S (Repl. Of 220/132 KV, 4x33.33 single ph. ICT by 1x160 MVA 3-ph. Unit, Addn. of new 200/132 KV 1x160 MVA 3-ph. ICT & associated bays, conversion of switchyard and Bus Bar scheme etc.)	60 1x160							Mar'21	Award placed in Nov'18. Engg. in progress.
	Jiribam (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)								Mar'21	Award placed in Nov'18. Engg. in progress.
	Aizwal (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)								Mar'21	Award placed in Nov'18. Engg. in progress.
	Kumarghat (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)								Mar'21	Award placed in Nov'18. Engg. in progress.
	Haflong (PG) GIS S/S (upgradation of 132 KV level from AIS to GIS alongwith incorporation of Double Bus Arrangement, LBB & Bus Bar Protection & associated works)								Mar'21	Award placed in Nov'18. Engg. in progress.

प्रगति रिपोर्ट अप्रैल 2019
PROGRESS REPORT UP TO 25th APRIL 2019

क्रमांक Sl. No.	सब स्टेशन का नाम Name of the Sub -Station	एम.वी.ए अनुपात MVA Ratio	Executing Agency	जमीन की स्थिति Status of land	निर्माण की स्थिति Status of Construction			संपूर्ति लक्ष्य Completion Tgt.		Remarks
					Civil works compln. (%)	Str. & Eqpt. Received (%)	Str. & Eqpt. Erection (%)	Schedule	प्रत्याशित/ वास्तविक/Ant ./ Act	
	TBCB Project - Sub station									