

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-JUN-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-10	JUL-17	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion. Total line charged at 400 KV as anti theft measure on 29.05.17. Rehabilitation of deformed tower at Loc. 48 and fixing of line accessories is under progress.
2	Gola - Ranchi (PG)	D/C	220	112	226	188	137	0	NOV-14	SEP-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
3	Koderma - North Karanpura line	D/C	220	204	0	0	0				
4	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40	0	0	0				
5	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
6	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40	0	0	0				
7	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	10	0			OCT-17	
8	Mejia TPS - Gola	D/C	220	342	552	548	522	191	DEC-08	OCT-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKryjtjM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	MTPS - Ramgarh Line	S/C	220	203	0	0	0			APR-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
10	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0			MAY-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
11	Parulia - Burdwan line	D/C	220	184	0	0	0				NIT floated on 23.03.17. Tendering is under process.
12	Ramgarh - North Karanpura Line	D/C	220	124	0	0	0				
13	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66		126					APR-19	
4	(Sikkim) Chungthang - LILON point on Rabon - Malting line	D/C	66		23					SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66		114					MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66		86					MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66		69					MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66		103					MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66		86					MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66		40					MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66		67					MAR-19	
12	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66		103					MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66		45					MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66		86					MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66		57					MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66		114					MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220								Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220								Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	JAN-17	MAY-17	Work under progress.
21	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				SEP-19	SEP-19	
22	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220								Yet to be awarded.
23	(Sikkim) Dikchu - Singhik	D/C	220	40					JUN-19	JUN-19	
24	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
25	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
26	(Sikkim) Singhik - Chungthang	D/C	220	40	83				JUN-19	APR-19	
27	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132		0	0	0				Yet to be awarded.
34	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
35	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
36	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
38	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
39	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132								Yet to be awarded.
40	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
41	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132								Yet to be awarded.
42	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
44	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
45	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
46	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
47	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
48	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
50	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
52	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
54	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
55	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
56	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
57	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
59	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
60	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
61	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
62	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
63	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
64	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
65	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
66	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
67	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.
68	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132								Yet to be awarded.
69	(Assam) Sonabil - Tezpur (New) line	D/C	132								Yet to be awarded.
70	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				SEP-19	SEP-19	
71	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				SEP-19	SEP-19	
72	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132								Yet to be awarded.
73	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132								Yet to be awarded.
74	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
75	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132								Yet to be awarded.
76	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132								Yet to be awarded.
77	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
79	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132								Yet to be awarded.
80	(Mizoram) Chawngte - S. Bungtlang line	S/C	132								Yet to be awarded.
81	(Mizoram) Lungsan - Chawngte line	S/C	132								Yet to be awarded.
82	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132								Yet to be awarded.
83	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132								Yet to be awarded.
84	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132								Yet to be awarded.
85	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132								Yet to be awarded.
86	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132								Yet to be awarded.
87	(Nagaland) Tuensang - Longleng line	S/C on D/C	132								Yet to be awarded.
88	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132								Yet to be awarded.
89	(Sikkim) Dikchu - Parbing line	D/C	132	44	96				MAR-19	MAR-19	
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132								Yet to be awarded.
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132								Yet to be awarded.
92	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
93	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
94	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
95	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
96	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
97	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
98	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
99	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.
103	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676	4595	20	0		NOV-19	NOV-19	All tower packages awarded. Foundation work commenced.
2	Ajmer (new) - Bikaner line	D/C	765	525	739	384	22			MAY-19	Work under progress.
3	Angul - Jharsauguda line	D/C	765	590	790	700	629	155	DEC-15	DEC-17	ROW being faced near Angul end. Huge forest involvement. Working permission issued partly.
4	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	772	758	540	AUG-14	DEC-17	Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
5	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
6	Banaskanta - Chittorgarh line	D/C	765	604	841	781	620	60	APR-18	APR-18	Work under progress. Forest clearance awaited.
7	Bhadla - Bikaner line	D/C	765	400	484	30	0			JAN-19	Work under progress.
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	388	154	0	JUL-18	JUL-18	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	702	1016	267	44			MAY-19	Work under progress.
10	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	763	496	421	98	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	575	571	358	APR-18	MAR-18	Work under progress.Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer & C'garh - C'garh line. 02 locs. under ROW & 01 loc. under sub judice.
12	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	628	839	641	513	149	NOV-17	NOV-17	Work under progress. Severe ROW problem faced. Forest proposal for Maharastra portion to be cleared.
13	Jabalpur PS - Orai line	D/C	765	721	969	969	968	652	APR-18	APR-18	Efforts are being made to complete earlier.
14	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	336	331	158	DEC-15	DEC-17	Huge forest involvement. Forest clearance awaited. Critical
15	LILO of Agra - Meerut at Aligarh	S/C	765	30	34	23	11		APR-18	APR-18	Efforts are being made to complete earlier.
16	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	34	22	14		APR-18	APR-18	Efforts are being made to complete earlier.
17	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	187	120	16		JUL-18	Work under progress.
18	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	72	APR-18	APR-18	Efforts are being made to complete earlier.
19	LILO of Tilaiya - Balia line at Gaya	D/C	765								
20	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
21	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	448		DEC-17	Work under progress. Efforts being made to complete earlier.
22	Orai - Aligarh line	D/C	765	662	906	887	819	347	APR-18	APR-18	Efforts are being made to complete earlier. Severe ROW problem near urban area.
23	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	225	158	12	JAN-18	JAN-18	Work under progress.
24	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
25	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	547	516	107	DEC-15	MAR-18	Severe ROW problem being faced. 02 nos. locations in wildlife to be cleared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	183	SEP-14	SEP-17	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
27	Tehri Pooling Station - Meerut	D/C	765	4	8	0	0		NOV-17	MAR-18	Engg. in progress. Work slowed-down to the extent possible to match generation.
28	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	729	420	168		APR-19	APR-19	Work under progress. ROW being faced.
29	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1008	705	268	20	JUN-18	JUN-18	Work under progress. ROW being faced in Vindhyachal area.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	736	572	132	JAN-18	JAN-18	Work under progress. Severe ROW problem in Maharastra.
31	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17							
32	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	191	184	82	APR-17	MAR-18	07 locs. under severe ROW problem. Matter already taken up with State administration.
33	Allahabad - Kanpur line	D/C	400	479	652	652	652	429	JUN-16	OCT-17	Severe ROW at both ends. thefts of conductor / tower parts.
34	Aurangabad - Boisar line (Q)	D/C	400	690	860	859	856	654	JUL-14	SEP-17	Severe ROW problem is being encountered in grape garden area being resolved progressively with support for State Govt.
35	Banaskanta - Sankhari line	D/C	400	43	59	53	18	0	APR-18	APR-18	Work under progress.
36	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	12	0			JAN-19	work under progress.
37	Biharshariff (Ckt III & IV) - Kahalgaoon (NTPC)	D/C	400	26	42	37	36	20		SEP-17	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
38	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	34	14			JUL-18	Work under progress. Efforts being made to complete earlier i.e.by Mar'18.
39	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	49	40	14		JUL-18	Severe ROW problem issue being faced.
40	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	119	1	0		APR-19	APR-19	Foundation work commenced.
41	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	98	136	136	122	52	APR-17	MAR-18	Work under progress.
42	Cuddapah - Hindupur (Q)	D/C	400	360	483	329	272	80		JUL-18	Work under progress.
43	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	482	652	298	164		APR-19	APR-19	ROW being faced.
44	Dehradun - Abdullapur	D/C	400	179	247	247	242	155	NOV-14	SEP-17	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Utrakhand affected stringing.
45	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	325	286	171	AUG-14	DEC-17	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
46	Dulhasti - Kishenpur	D/C	400	115	340	338	330	107	NOV-14	SEP-17	Severe ROW at 02 locs. in Doda Distt. since beginning. State admn. help required to resolved ROW issue.
47	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		APR-12	Line (279 Ckm) commissioned in April'12.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	350	192	109	29	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the support of State Govt.). Works under progress..
49	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	188	177	68		MAY-18	Work under progress.
50	Farakka - Baharampur (Twin HTLS)	D/C	400	160	229	132	102	4		APR-18	Work under progress.
51	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
52	Jameling - Alipurduar line (Q) (India Side)	D/C	400	326	471	209	74			JAN-18	Work under progress. Forest clearance awaited. Critical (proposal submitted).
53	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	0	0		JUL-20	JUL-20	Award placed on Mar'17. Engg. & survey under progress.
54	Jeerat (New) Subhasgram (PM-JTL - TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
55	Kameng - Balipara line	D/C	400	114	150	148	144	93	AUG-13	DEC-17	ATS slowed-down to the extent possible to match Generation. (Kameng HEP , ant. by Dec'17).
56	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	279	399	399	399	279	JUL-13	JUL-17	Erection completed. 01 tower collapsed due to land slide. Rectification work under progress.
57	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
58	Kota - Jaipur (South)	D/C	400	356	496	469	424		NOV-17	NOV-17	Work under progress. Forest clearance awaited. Work slow down to extent possible to match Generation .
59	Kurukshetra - Jind line (Q)	D/C	400	190	265	264	261	114	MAR-18	MAR-18	Work under progress.
60	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	APR-17	JUL-17	Ready for commissioning 06/17
61	LILO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	104	89	33		APR-19	Work under progress.
62	LILO of Bellary - Tumkur (Vasanthnarsapur) line (Q) at Tumkur Pool.	D/C	400	220	141	115	84			DEC-18	Work under progress. Commissioning matching with Generation.
63	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
64	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	38	27	23	23	16		OCT-17	Commissioning matching with Gen. Project (expected by Oct'17). Work under progress.
65	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	D/C	400	70	112	0	0		JUL-17	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16). Major portion in forest. Clearance required to start of work.
66	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	0	0		MAY-17	JUN-19	Award placed. Engg. in progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
67	LILO of Both ckt of Mundra UMPP - Limbdi (Triple) at Bachau	D/C	400	71	72	72	50	9		JUL-18	Work under progress. Severe ROW problem.
68	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
69	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	5	0	0		APR-18	Award placed in Apr'16. Work under progress.
70	LILO of Gooty - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4	4	4	2		DEC-18	Erection complete. Commissioning matching with Generation.
71	LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	7	13	13	13	7	MAR-18	DEC-17	Testing under progress. Commissioning matching with Sub station.
72	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
73	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	JUL-17	Work completed. LILO shut down required.
74	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
75	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	JUL-12	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued. Work yet to be resumed.
76	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
77	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	25	0	0			MAY-19	Award placed in Dec'16. Engg. & survey under progress.
78	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	26	0	0		MAY-17	SEP-18	Award placed, Engg. in progress.Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
79	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
80	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-15	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.Work yet to be resumed.
81	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	SEP-17	Work almost completed. Testing & commissioning delayed due to work held up due to severe ROW problem & protest by locals who are not allowing to entere in Rajarhat S/S.
82	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	159	149	84		OCT-17	Work under progress. Completion matching with Gen. project (ant. by Oct'17).
83	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400								
84	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	194	269	235	215	77	NOV-17	NOV-17	Work under progress.
85	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
86	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
87	Madhugiri - Yelhanka	D/C	400	132	178	131	101		JUN-14	MAR-18	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
88	Mauda-II - Betul (Quad) line	D/C	400	386	551	551	551	382	MAY-16	JUL-17	Work under progress. Severe ROW problem being faced in Maharastra area.
89	Mohindergarh - Bhiwani line	D/C	400	120	183	55	6			AUG-18	Award placed in Aug'16. Work under progress.
90	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	50	17			DEC-18	Award placed in Aug'16. Work under progress.
91	Nabinagar-II - Gaya (Q)	D/C	400	204	245	221	159	49		DEC-17	Work under progress. Efforts being made to complete earlier to matching with Gen. Unit-I.
92	Nabinagar-II - Patna (Q)	D/C	400	278	390	273	253	26		JUN-19	Work under progress.
93	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15	NOV-15	
94	Orai - Orai (Q)	D/C	400	76	115	115	103	68	APR-18	APR-18	Efforts are being made to complete earlier.
95	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
96	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	28	26		JAN-18	JAN-18	Work under progress. Severe ROW problem.
97	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400								
98	Punatsangchu-I - Alipurduar	D/C	400	128	178	173	157	53	JAN-15	MAR-18	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.(Ph.-II ant. by Mar'18)
99	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1282	1226	718	APR-16	SEP-17	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
100	RAPP - Kota line	D/C	400	90	133	130	125	64	MAR-15	AUG-17	Work slowed-down to the extent possible.
101	Sasaram - Deltonganj line	D/C	400	392	523	523	522	388	NOV-12	DEC-17	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
102	Sholapur STPP - Sholapur line - II	D/C	400	25	40	36	34	18	MAR-17	JUL-17	Severe ROW faced in the line.
103	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	456	422	344	157	DEC-12	FEB-18	Major portion of line is in forest. severe ROW in vicinity of Aizwal town due to influential local owner. Delay in tree cutting affecting site progress.
104	Siliguri - Purnea	D/C	400						SEP-13	SEP-16	
105	Singrauli - Allahabad line	S/C	400	153	436	309	270	61	JUN-16	FEB-18	Work under progress. ROW at Singrauli end.
106	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	36	34	18		JUL-17	Work under progress.Severe ROW problem.
107	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	292	394	232	178	7	FEB-19	FEB-19	Work under progress.
108	Tapovan Vishnugadh - Kunwari Pass	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
109	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	30	27	3	NOV-17	MAR-18	Work under progress. Work slowed-down to the extent possible to match generation.
110	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	28	21	0	APR-17	MAR-18	Due to delay in Generation. Work has been slowed-down to match with Generation (ant. by Mar'18).
111	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	32	25	0	APR-17	MAR-18	Due to delay in Gen. Work has been slowed-down to match with Generation (ant. by Mar'18).
112	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	300	215	163	14		DEC-18	Work under progress.
113	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	219	195	164		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implementated by MSETCL. Critical.
114	Kishanganga - Amargarh	D/C	220	84	150	114	88	8	JUL-17	NOV-17	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen. (ant. by Nov'17). Critical
115	Kishanganga - Wagoora	D/C	220	228	248	104	49		MAR-18	MAR-18	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required.Critical
116	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	175	165	157	82	JUL-17	JUL-17	Work under progress. Severe ROW problem in 6 Km area(20 locs.) near Agra end. State admn. help required,high compensation demand. Critical
117	NLC - Karaikal line	D/C	220	190	316	103	63			NOV-17	Work under progress.
118	Purnea - Purnea (New)	D/C	220	2							
119	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	15	14	3	DEC-12	FEB-18	Package re-awarded in Jun'16. 01 loc. ROW problem. Work under progress.
120	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
121	LILO of Jiribam - Aizawl at Turial	D/C	132								
122	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	0	0	0	3		MAR-17	completed in March 2017. Shifting of Towers of Ranganadi-Nirjuli Transmission Line (0.849 Km) in reservoir / submergence area of Pare HEP: Executing Agency: Power Grid Corporation of India Ltd. Status of work: Forest clearances dtd 16.11.15 from E&F office, Itanagar, Govt. of Arunachal Pradesh for the proposal received on 05.12.15 and forwarded to POWERGRID for compliance of conditions stipulated in the forest clearances. Works not yet started. Completion Schedule: July 2017
123	Melriat (New) - Sihmui line	D/C	132	12	23	19	15	3	DEC-12	FEB-18	Package re-awarded in Jun'16.Down stream line at Sihmui needs to be expedite. Work under progress.
124	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
125	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line charged in Jun'17.
126	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	109	102	44		DEC-17	Part line (35 Ckm) commissioned through contingency in Jun'12. Balance work re-award in Nov'16. Severe ROW problem in balance work.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
127	Tezu - Namsai line.	S/C on D/C	132	96	332	329	318	70	DEC-12	FEB-18	Progress affecetd due to ROW problem & geographical condition. Tree cutting affecteing progress. Due to non-availability of downstream line, line shall not be utilized.
128	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	950	916	506	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	220 kV line on D?C tower from Sonabil to Biswanath Chariali	S/C	220	40	126	94	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
2	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JAN-13	JUN-17	overall 89 percent completed. All normal foundation completed. 5 nos of pile foundation completed.
3	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	41	40	0	DEC-13	JUN-17	RoW issues and harvesting followed by pre monsoon rainfall are reasons to be attributed for delaying.
4	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon- Bornagar line (Package-A)	D/C	132	24	96	21	0	0		APR-18	ROW survey is in progress. 80 percent material supplied.
5	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	195	124	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	102	0	0		AUG-17	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
16	Sonapur - Chandrapur line	D/C	132	28	55	51	46	0	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
17	Sonapur - Jagirod line	D/C	132	52	106	98	64	0	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE ELECTRICITY BOARD(BSEB)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	378	368	160	JUN-16	SEP-17	Work under progress
8	Begusarai-Purnea	D/C	220	372	583	506	456	146	SEP-03	AUG-17	work under progress
9	Bihta (New) - Bihta	D/C	220	36	74	25	5	0	JUL-15	DEC-17	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhangha - Darbhanga	D/C	220	6	15	13	13	0	MAR-16	JUL-17	work under progress
12	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	MAR-16	APR-17	Line completed & charged
13	Darbhangha - Supaul/Lokhi	D/C	220	176	327	327	325	170	JUN-16	JUL-17	
14	Gaurichak - Bihta (New)	D/C	220	86	148	135	116	42		DEC-17	work under progress
15	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
16	Kishanganj (New) - Madhepura	D/C	220	284	510	505	498	200	JUN-16	AUG-17	work under progress
17	LILO of 1st ckt. Darbhanga-MTPS at Motipur	D/C	220	72	139	139	139	72		JUL-17	Ready for commissioning 06/2017.
18	LILO of 2nd ckt. Darbhanga-MTPS at Motipur	D/C	220	56	112	112	112	56		JUL-17	Ready for commissioning 06/2017.
19	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15	JUL-17	Ready for commissioning 06/2017.
20	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
21	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	9	9	4		DEC-16	Completed and charged
22	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
23	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	DEC-15	APR-17	Completed & charged
24	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
25	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of Motipur - Darbhanga ckt-II at Musahari	D/C	220	41	0	0	0	41		JUN-17	Commissioned 01/2017 (Late Reported)
27	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							
28	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
29	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
30	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
31	Madhepura - Lokhi	D/C	220	124	216	215	214	110		JUL-17	Work under progress
32	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
33	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
34	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
35	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
36	Patna (PG) - Gourichak	D/C	220	1	3	3	3	1	MAR-15	JUL-17	Ready for commissioning 06/2017.
37	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	MAY-15	DEC-17	
38	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
39	Saharsa (New) - Begusarai	D/C	220	160							
40	Saharsa (New) - Khagaria (New)	D/C	220	80							
41	Sitamarhi (New) - Motihari (New)	D/C	220	120							
42	Sitamarhi(New) - Motipur	D/C	220	140							
43	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
44	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
45	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
46	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
47	Motihari-Raxaul	D/C	132	119	215	211	211	106		JUL-17	work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5							Tender in Process
2	2nd circuiting Korba (E) - Vishrampur	D/C	220	155	0	0	0	126	JUN-17	JUN-17	Work is under progress.
3	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
4	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
5	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
6	DCDS Mungeli - Kawardha	D/C	220	77	135	58	30		MAR-18	MAR-18	Work in progress.
7	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
8	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
9	Jagdalpur - Barsoor DCDS line.	D/C	220	200	290	3	0		MAR-22		Work started
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0		MAR-20		Tender in Process.
12	LILO of Mopka - Bharatpur at Bilaspur (on Multi circuit tower)	D/C	220	64	128	0	0		MAR-20	MAR-18	Work in progress.
13	LILO of Mopka - Siltara at Bilaspur (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8	6	0	0		MAR-19	DEC-17	
16	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	6	2	0		DEC-17		Work in Progress.
17	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
4	Bamnauli - Dhansa	M/C	220	4						MAR-22	
5	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
6	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
7	Dwarka - Budella	D/C	220	12						MAR-19	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
15	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
16	Kashmiri Gate - Rajghat line	D/C	220	9							
17	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
18	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
19	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
20	LILO of Bamanuli - Naraina at Papankalan-III	D/C	220	1						MAR-17	
21	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
22	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
23	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
24	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
25	LILO of Geeta Colony - Patparganj at Rajghat line	D/C	220	4							
26	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
28	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
29	LILO of Maharanibagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
30	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
31	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
32	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
33	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
34	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
35	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
38	Okhla - Tughlakabad	D/C	220	10						MAR-18	
39	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
40	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
41	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
42	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	0	0	0			JUN-17	Erection works completed. The equipment like CVT, Isolators, Panels, and cables are yet to reach for Bay works at RHEP end. Equipment for Itanagar Bay have been ordered for, but have not yet reached site. The foundation works for the equipment will be done after arrival of the materials.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220						MAR-21	
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499					JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	0	0	0		MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	15	9			MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	76			DEC-17	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	23	14		JUN-17	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32						MAR-19	
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1		MAR-17	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0		DEC-17	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34					JUL-17	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52		MAR-18	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0		MAR-19	Yet to award
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAY-16	MAR-18	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		FEB-17	MAR-18	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1		MAY-17	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28			JUL-18	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	0	0	0		MAR-19	LOI given on 30.03.2017.
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192		MAR-17	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
35	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		DEC-16	Generation project is delayed so this evacuation line will be in line with the generation project
36	Soja-Zerda Line	D/C	400	268	447	232	184	0		NOV-18	WIP
37	Vadavi-Halvad	D/C	400	290	411	242	204	124		MAR-18	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	Tender invited at risk purchase. Date of NIT is 23.03.2017.
39	Varsana-halvad	D/C	400	237	378	189	145	0		MAR-18	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		MAR-17	Yet to award
41	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0		MAY-18	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50						MAR-20	
43	Amreli - Maglana line	D/C	220	400						MAR-21	
44	Babara - Gondal - II line	D/C	220	320						MAR-20	
45	Babra - Gondal -II line	D/C	220	200						MAR-21	
46	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30						MAR-19	
49	Bhatia - Kalavad line	D/C	220	238						MAR-18	
50	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140						MAR-20	
52	Bhogat - Ranavav line (AL-59)	D/C	220	150						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90						MAR-21	
54	Chhara - Veraval line	D/C	220	200						MAR-20	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
57	Chorania - Botad	D/C	220	104	196	64	0	0		MAR-18	WIP
58	Chorania - Salejada line (AL-59)	D/C	220								
59	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	JAN-16	AUG-16	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	141	13		MAR-18	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	99	49		JUN-17	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		AUG-17	Tender under acceptance
67	Jamnagar - Hadala	D/C	220	139	257	226	221	107		MAR-17	WIP
68	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112						MAR-19	
70	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64		JUN-17	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
73	Keshod - Veraval line	D/C	220	180						MAR-21	
74	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet toaward
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	NOV-15	DEC-16	Work in progress.
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	113	108	20	76		JAN-18	
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	MAY-15	MAR-18	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
80	LILO of both circuit of 220 kV D/C Nyara - Thebda line at Kalawad S/S	D/C	220	20	20	11	0		NOV-16		Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60						MAR-19	
85	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
86	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21						MAR-18	
87	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
88	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
89	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
90	LILO of Chorania - Salejada at Bagodara S/s	D/C	220	4	0	0	0	4		JUL-17	Commissioned 06/2017.
91	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
92	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
93	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
94	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	NOV-15	MAR-17	Work in progress.
95	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
96	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
97	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		JUN-17	WIP. Case of 6 locations is pending in district court
98	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
99	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		SEP-16	AT given on 10.07.15
100	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
101	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39						MAR-19	
102	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		MAR-16	AT given on 10.07.2015
103	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
104	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismentalling of exixting 132 kv S/C Lalpar - Wankaner line	D/C	220	40						MAR-19	
105	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
106	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
107	LILo of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
108	LILo of Navsari - Vav at Popada	D/C	220	17							
109	LILo of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
110	LILo of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	0	0	0	JUN-16		LOA given on 27.06.2016.
111	LILo of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
112	LILo of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50							
113	LILo of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
114	LILo of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
115	LILo of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51			JAN-18	WIP
116	LILo of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20						MAR-19	
117	LILo of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
118	LILo of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
119	LILo of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168						MAR-19	
120	LILo of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
121	LILo of pm ckt. GPPC- Savarkumdl line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
122	LILo of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
123	LILo of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
124	LILo of Sankhari - Jangral at Veloda (Sankhari)	MC+D/C	220	52	53	53	48	12		JUN-17	WIP
125	LILo of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
126	LILo of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
127	LILo of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
128	LILo of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	APR-09	JUN-17	WIP
129	LILo of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
130	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
131	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
132	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
133	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
134	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
135	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	0	AUG-13	MAR-17	Work in progress.
136	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
137	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
138	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
139	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
140	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
141	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	OCT-18	MAR-18	LOI given on 12.04.2016 and work under progress.
142	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	47	29	0	MAR-14	MAR-17	
143	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
144	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	41	0	0	MAY-16	MAR-17	Work in progress.
145	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
146	Pipava - Bagasara line	D/C	220	160						MAR-21	
147	Pipavav - Otha line	D/C	220	100						MAR-21	
148	Pipavav - Rajula line	D/C	220	80						MAR-21	
149	Pirana (PG) - Barejadi line	D/C	220	50						MAR-20	
150	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
151	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
152	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
153	Radhanpur -Sankhari line (AL-59)	D/C	220		98	98	98	62			Line charged on 31.03.2017; Update the line name as "LILO of 220kV Radhanpur-Mehsana line at Veloda (Sankhari) S/s"
154	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
155	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	AUG-15	DEC-17	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
156	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
157	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
158	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9		MAR-17	WIP
159	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
160	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
161	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
162	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	APR-15	MAR-17	Work in progress.
163	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
164	Vadodara (PG) - Jambuva line	D/C	220	68						MAR-19	
165	Vadodara (PG) - Vyankatpura line	D/C	220	30						MAR-18	
166	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
167	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
168	Virpore - Chikhli line	D/C	220	120						MAR-20	
169	Vondh - Radhanpur line	D/C	220	340						MAR-21	
170	Vyankatpura - Halol line	D/C	220	100						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ready for commissioning 06/2017.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress. Some crossing profiles submitted for approval.
4	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			MAR-18	Line commissioned on 29.02.2016
5	Jajji - Rai line	D/C	220	51	113	110	110	47		AUG-17	Work in progress.
6	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			MAY-18	Work awarded and yet to be start
7	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	42	3			JUL-18	Work in progress
8	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	21	0	0		DEC-17	Work in progress
9	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	81	35	0			JUL-18	Work allocated to M/s Infra Projects Ltd. Work of stubbing is in progress.
10	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
11	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	NIT yet to be floated
12	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			MAR-18	Work awarded and yet to be start
13	LILO of Chormar - Fatehabad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	AUG-17	Loop-Out portion commissioned on 24.06.2016 . Loop-In portion's work in progress.
14	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			MAR-19	NIT yet to be floated
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	NIT yet to be floated
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	NIT yet to be floated
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			AUG-17	Work in progress
18	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	36	24			DEC-17	Progress of work is slow. Firm has been requested to expedite the work.
19	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	0	0	0			DEC-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
21	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			MAR-18	NIT yet to be floated
22	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			MAR-18	NIT yet to be floated
23	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			MAR-18	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0		DEC-17	Work in progress
25	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAR-18	NIT yet to be floated
26	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
27	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			MAR-18	Work re-awarded and yet to be start
28	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	35	22	0		DEC-17	Work has been re-awarded with schedule completion period of one year. Work in progress.
29	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	80					OCT-18	MAR-17	Delay FCA approval.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1	1	1	1	1		APR-17	line successfully charged
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
8	Bajoli Holi HEP - Lahal GISS	D/C	220	18					OCT-16	MAR-17	Delay FCA approval. (Work awarded).
9	Charor -Banala	D/C	220	30	80	4	0	0	MAR-17	MAR-17	
10	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
11	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
12	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-17	
13	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
14	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
15	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
16	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57					DEC-17	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
19	Rauri-Kunihar	D/C	220	28						MAR-17	
20	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	
21	Sunda-Hatkoti	D/C	220	56					MAR-17	MAR-17	Delay FCA approval.
22	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	
23	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
24	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	36							Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
25	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								
26	Hatkoti - Gumma	D/C	120								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND STATE ELECTRICITY BOARD(JSEB)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Tender yet to be invited.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Tender yet to be invited.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
4	Essar (Latehar) - Latehar	D/C	400	81	118	111	91	22		DEC-17	07/118 foundations, 27/118 erection and 30/40 Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office NOC & FRA awaited from DC, Latehar.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
6	Latehar (JSEB) - PTPS	D/C	400	220	309	266	252	64		DEC-17	43/309 foundation, 57/309 erection and 78/110 stringing balance. Forest proposal (124.42 Ha) at Nodal Office NOC & FRA awaited from DC, Latehar.
7	LILLO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			JUN-17	Preparation of DPR is under process. Tender yet to be invited.
8	LILLO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Tender yet to be invited.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Tender yet to be invited.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85		DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. Query of MOEF has been complied. May be placed in next REC meeting.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
14	QM North Karanpura - Latehar	D/C	400	100							
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Tender yet to be invited.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Tender yet to be invited.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Tender yet to be invited.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
23	Chaibasa - Gua	D/C	220	220					JAN-18	JAN-18	Detail Survey going on.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	APR-09	JUN-17	0.2/40KM stringing balance for railway crossing, work permission received from DFO on 06.01.2017. Line ready except railway crossing, Railway crossing Traffic Block for one hour awaited.
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80							
26	Chandil GSS - Chandil	D/C	220	10	0	0	0				Tender yet to be invited.
27	Chandil GSS - Tamar	D/C	220	25	0	0	0				Tender yet to be invited.
28	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
29	Chatra - Latehar	D/C	220	208	327	323	305	74	FEB-17	SEP-17	28.6/109 KM Stringing balance. Forest proposal (59.95 Ha) forwarded to MOEF on 21.03.2017. Fresh Query raised by MOEF on 18.05.2017. Reply submitted. Will be placed in the next REC meeting.
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	61	32	0	FEB-17	DEC-17	110/171 foundations, 139/171 erection and 57/57 KM Stringing balance. Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA to be issued by DC Hazaribagh.
31	Daltonganj - Garhwa	D/C	220	66	113	90	46	0	FEB-17	DEC-17	20/110 foundation, 64/110 erection and 32/32 KM. Stringing balance.
32	Dumka - Jasidih	D/C	220	148	0	0	0		JAN-18	JAN-18	Detail survey going on.
33	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18	MAY-18	LOI issued on 08.11.2016.
34	Giridih - Jasidih	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
35	Godda - Lalmatia	D/C	220	100					MAY-18	MAY-18	LOI issued on 08.11.2016.
36	Govindpur - Dumka	D/C	220	203	332	330	330	203		AUG-17	01/331 foundation, 01/331 erection and 18/102 Km stringing balance, forest proposal (30.99 Ha) is at Govt. of Jharkhand. Reply of State Govt. queries submitted by 15.05.2017. File has been sent to hon'ble CM for approval for forwarding to MoEF.
37	Govindpur - Govindpur	D/C	220	7							
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	75	0		DEC-17	37/127 foundation, 52/127 erection and 33/33 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. In REC meeting on 01.06.2017 proposal placed. Proceeding awaited.
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21							
41	Koderma - Giridih	D/C	220	140							
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Preparation of DPR is under process. Tender yet to be invited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
46	LILO of Patraru - Hatia at PTPS by MC Tower	D/C	220								Survey held up due to non-finalisation of PTPS substation layout.
47	Mander - Tamar	D/C	220	56	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
48	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Tender yet to be invited.
49	Noamundi - Jadugoda	D/C	220	80	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
50	P.T.P.S. - Ratu	D/C	220	70					MAY-18	MAY-18	LOI issued on 08.11.2016.
51	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
54	Tenughat - Gomia	D/C	220	20	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
56	TTPS - Govindpur	D/C	220	181	295	230	220	36		OCT-17	65/295 foundation, 75/295 erection and 58/91 Km stringing balance, forest proposal (104.82 Ha) forwarded on 30.05.2017 to MOEF.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
7	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						SEP-17	
8	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
9	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
10	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
11	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	422	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	450	520	520	520	450	DEC-16	JUL-17	Ready for commissioning 06/2017.
2	Bellary (PS) - C.N. Hally	D/C	400							MAR-18	Survey completed. Estimate is being prepared.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
6	LILO of BPS - Chikkanayakanahalli to Jagalur	M/C	400		0	0	0		SEP-18	MAR-19	
7	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400	54					JAN-18	MAR-19	
8	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
9	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
10	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	391	374	234	AUG-17	AUG-17	Work under progress.
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	AUG-17	Work under progress.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		FEB-17	AUG-17	work is in progress.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
15	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
16	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chitradurga - Hiriya S/S	D/C	220		0	0	0				Work is in Tendering stage.
18	Gowribidnur - Mitemari	D/C	220		0	0	0		SEP-17	SEP-17	
19	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	
20	Hiriya (PG) - Hiriya S/S	S/C	220		0	0	0				Work is in Tendering Stage.
21	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
22	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
23	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	79	72	0	DEC-17	JAN-18	Work under progress.
25	Jagalur - Chitradurga	D/C	220		0	0	0		SEP-18	MAR-19	
26	Jagalur - Kudligi	D/C	220		0	0	0		SEP-18	MAR-19	
27	Jagalur - Thallak	D/C	220		0	0	0		SEP-18	MAR-19	
28	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	140	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued. (iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
29	Kolar (PGCIL) - Gollahalli	D/C	220						SEP-17	MAR-18	
30	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	73	68	62	56	50	JUN-17	JUN-17	Location No. 1 to 46 (12.595km) line commissioned.
31	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						SEP-18	MAR-19	
32	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
33	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
34	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						SEP-17	MAR-18	
35	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
36	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
37	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						SEP-17	MAR-18	
38	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	
39	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220		0	0	0				Work is in Tendering stage.
41	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	JUN-17	JAN-18	Work under progress.
42	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. LHD: 15.03.2017, Next hearing date: 15.04.2017.
43	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						SEP-18	MAR-19	
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
45	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
46	Madhugiri - Pavagada line	D/C	220	120	214	203	203	66	APR-17	SEP-17	Work under progress.
47	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
48	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
49	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
50	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
51	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
52	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	
53	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
54	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						SEP-18	MAR-19	
55	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
56	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
57	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
58	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
59	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
60	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	AUG-17	AUG-17	Work is under progress Terminal Bay : Concreting of foundations: CT 6/6, CVT: 5/6, LA s: 5/6 , isolator: 7/8, breaker: 2/2 completed. Cable duct completed. Breaker erected. Mounting structure erected and 2 ckt. Breakers erected.
61	Vasanthanarasapura - Madhugiri	D/C	220	89	209	196	194	81	MAY-17	DEC-17	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	400	90					MAR-20		
4	Babhaleshwar - Kudus	D/C	400	447	708	555	485	152		DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT. According to committee report, detailed survey carried out. estimate for diverted route is under preparation. Forest of 150 Ha involved in sagamner, Ahmednagar, Junnar, Thane, Shahpur and Jawhar Division of forest depatment. Field inspection of ROC is completed between 11.11.2016 to 14.11.2016 . Short comings in compliance submitted to ROC on dtd 23.12.16 by SE Project. On 16.02.17, queries raised by Regional office to Secretary (GoM) Revenue & Forest Dept, Mumbai. REC meeting done on 17/18th April-2017. Outcome of the meeting awaited.
5	Chandrapur-II - Chandrapur MIDC	D/C	400	22					MAR-18		
6	Jejuri - Hinjewadi - I & II	D/C	400	207	275	202	183	69		SEP-17	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).
7	Jejuri - Lonand	D/C	400	20					MAR-19		
8	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	239	209	83		SEP-17	Work in progress. Insufficient tower material at site.
9	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
10	LILO of one ckt Chandrapur - Parli line at Nanded	D/C	400	80	113	113	113	80	DEC-17	MAR-17	Line Commissioned on 24.03.2017
11	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
12	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
13	LILO of one clt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
14	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
15	LILO om Solapur (PG) - Karad at Tembhorni	S/C	400	20					MAR-22		
16	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
17	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-17	Forest involvement: Work Stopped, new survey carried out

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
19	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
20	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
21	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		
22	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		
23	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
24	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
25	Nanded - Jalkot line	D/C	400	120					MAR-18		
26	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
27	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
28	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
29	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
30	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
31	Akola - Anjangaon	D/C	220	104	172	149	116	52		SEP-17	Work in progress.
32	Ambazari - Mankapur	M/C	220	13					MAR-22		
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
34	Balapur - Malegaon line	D/C	220	140	241	241	235	122		AUG-17	Work in progress. ROW cases filed and order awaited for 1 location.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
38	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	76	74	40		AUG-17	Work in progress. Railway crossing-Loc 17/0-18/0 and 19/0-20/0 Revised crossing estimate submitted on 17/05/17. Demand note received from Rly which seems to be very high. Hence requested to issue fresh demand.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	21		JUL-17	Ready for commissioning 06/2017.
40	Chimur - Umred s/s	D/C	220	100					MAR-19		
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
42	Colourchem - Kolshet	D/C	220	8					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
44	Eklahare - Pimpalgaon	D/C	220	87	158	149	127	13		SEP-17	ROW issue at Loc no 37 & 46. Material is not available with agency.
45	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		
47	Kalmeshwar - Warud	D/C	220	170	303	182	97	0		SEP-17	Forest Locs. Approval awaited Railway proposal submitted.
48	Kalwa-Borivali	M/C	220	63	52	52	52	32		MAR-17	220kV Kalwa-Borivali commissioned on 31.12.2016- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		SEP-17	Severe ROW problem. Slow progress by agency.
51	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
52	Kharda - Jeur	D/C	220	70					MAR-22		
53	Kharda - Washi	D/C	220	40					MAR-22		
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		SEP-17	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	JUL-17	Forest Involved: 10.36 Ha Received FRA certificate. GOI Nagpur informed queries to GOM, MSETCL & Nodal Nagpur on 07.06.16 National Highway (NH-69) crossing: Reminder letter given to NHAi regarding approval of long pending cases vide no:3162 Dt:26.08.15. ROW Case Filled Order Awaited [3] : 4, 53, 138 P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
56	Kumbhari S/S - Bale	D/C	220	84	134	125	84	26		SEP-17	ROW: Cases filed but order awaited [2].
57	Lamboti - Karkamb	D/C	220	60					MAR-20		
58	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
59	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	40	34	3		SEP-17	ROW cases filed for 20locations. Order received (3), order awaited (17).Railway crossing loc 4/0,5/0, proposal submitted to railway authority.
60	LILo of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
61	LILo of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
62	LILo of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		
64	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
65	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80					MAR-19		
66	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	59	44	0		SEP-17	Work in progress.ROW cases filed Order awaited[2]. Tower and stringing material is not available at site.
67	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10					MAR-19		
68	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-17	The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
69	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
70	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20					MAR-18		
71	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
72	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
73	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
74	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
75	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
76	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
77	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
78	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
79	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20					MAR-19		
80	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		
81	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
82	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
83	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
84	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
85	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
86	LILO on one ckt Ahmednagar - Bhose at Vish Wind	D/C	220	70					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
87	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
88	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
89	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
90	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
91	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
92	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
93	LILO on Padghe - Wada at Kudus	D/C	220	10					MAR-18		
94	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
95	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
96	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
97	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
98	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
99	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1					MAR-20		
100	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1					MAR-20		
101	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
102	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
103	Malegaon - Kalwan	D/C	220	97	170	170	168	76		SEP-17	Work in progress.
104	Nagewadi - Taptitanda	D/C	220	78	130	126	105	0		AUG-17	Work is in progress. ROW: Cases filed but order awaited [2].
105	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-17	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
106	Nanded - Krishnoor	M/C	220	32	54	52	26	0		SEP-17	Work in progress.
107	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
108	Partur - Nagewadi line	D/C	220	128	216	199	190	89		AUG-17	Work is in progress.
109	Phaltan - Walchandnagar	D/C	220	104	178	177	177	101		AUG-17	Work in progress
110	Raymonds - Girnare	D/C	220	30					MAR-20		
111	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
113	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		DEC-17	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
114	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		DEC-17	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
115	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
116	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
117	Vashi - Pawane	D/C	220	3					MAR-22		
118	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
119	Wardha (PGCIL) - Ghatodi	D/C	220	322	554	388	209	0		JUN-17	Work in progress.
120	Washi - Washi s/s	D/C	220	40					MAR-22		
121	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay is due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		MAR-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2017. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	0		NOV-17	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is November 2017. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion is 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The expenditure is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm. 7. The expenditure is included in the 132 kV New Umtru - EPIP-II line at serial 9 above.
11	Rongkhon S/S - Ampati	D/C	132	33	103	103	99	30		SEP-17	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is September 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Handia - Ashta(2nd stage)	D/C	400	180							
4	Indore (PGCIL) - Ujjian	D/C	400								
5	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
10	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
11	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
12	LILO of one ckt of Satna (PGCIL) - Bina (PGCIL) at Sagar	S/C	400								
13	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
14	Moondi Pooling Point - Handia	D/C	400	240							
15	Nagda - Mandsaur	D/C	400								
16	Nagda - Ujjain line	D/C	400	150							
17	Pithampur - Badnawar DCDS	D/C	400	150							
18	Pithampur - Moondi Pooling Point	D/C	400	280							
19	REVA TPP - Moondi Pooling Point	D/C	400	70							
20	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
21	400 kVBetul s/s - 220 kV Betul s/s	D/C	220	4	7	7	7			SEP-17	work under progress.
22	Ashta - Shajapur	D/C	220	95							
23	Badnawar - Kanwan line	D/C	220								
24	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
25	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0			MAR-18	Work under progress.
26	Betul - Gudgaon	D/C	220								
27	Bina-Bina (M/s BORLA)	D/C	220	36				36			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	5	0			MAR-18	work under progress.
29	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	1	0			MAR-18	Work to be commenced.
30	Julwaniya - Kukshi	D/C	220	160							
31	Julwaniya - Sendhwa	D/C	220								
32	Kanwan - Dhar line	D/C	220								
33	Katni - Damoh	D/C	220	220							
34	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	9	2			DEC-17	
35	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1		MAR-18	Work Completed.
36	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	45	0	0			MAR-18	
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						MAR-18	
39	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
40	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
41	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
42	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Handia - Barwaha at Handia	D/C	220	40							
44	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
45	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	0			MAR-18	Work to be commenced.
46	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
47	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	21	8	1			DEC-17	Work under progress.
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
55	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	40	3	0			MAR-18	
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	21	21	17		MAR-17	DEC-17	Work in progress.
60	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
61	Mandsaur - Marut Shakti Pool	D/C	220								
62	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
63	Morena - Malapur	D/C	220	80							
64	Neemuch - Ratangarh line	D/C	220								
65	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
66	Pithampur - Gandhinagar	D/C	220	60							
67	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-18	Original Contract terminated and Retendered. Work to be commenced.
68	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
69	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
70	Ujjain - Dewas	D/C	220	90							
71	Gudgaon(220) - Gudgaon(132)	D/C	132								
72	Kanwan (220) - Kanwan (132)	D/C	132								
73	Kanwan (220) - Teesgaon	D/C	132								
74	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
75	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
76	Ratangarh(400)- Ratangarh(132)	D/C	132								
77	Sailana(400) - Sailana(132)	D/C	132								
78	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
79	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
80	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
82	Sendhwa(220) - Pansemal (132)	D/C	132								
83	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	40	62	62	56		JUN-13	DEC-17	Since this is repeated may be deleted
2	Restoration of IB - Lapanga line	D/C	400	38	62	62	56		SEP-16	DEC-17	The line CKM may be corrected as 38 CKMs.
3	Bhanjanagar - Aska	D/C	220	28	105	103	0	0	JUN-20	MAR-18	kindly make the ckm as 54 ckm.
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	MAR-18	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	47	3	0		DEC-17	
6	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	36	20	0		DEC-17	
7	Kesinga - Baliguda	D/C	220	200	376	210	0		JUN-17	MAR-18	kindly make the Ckm as 200 instead of 96Ckm.
8	Keunjhar - Keunjhar PG	D/C	220	15	30	18	11	0	SEP-17	DEC-17	The CKM may be indicated as 14.802 CKM.
9	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	11	7	0		DEC-17	
10	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	12	12	0	DEC-16	AUG-17	
11	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-18	
12	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	22	0		MAR-17	MAR-18	The Ckm may be indicated as 10.2 ckm
13	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	6	0	0	FEB-18	FEB-18	
14	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60	0	0	0		JUN-13		My be deleted as the project is yet to be awarded
15	Malkangiri - Kalimela	S/C	220	67	120	70	0	0	FEB-18	MAR-18	
16	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	67	57	0	MAR-17	SEP-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74							Contract will be awarded when sanction is received from NEC
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132							DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132							FEB-17	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		DEC-18	Retendering is under Process.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is prepared for the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	DPR prepared. DPR submission to funding agency is in progress.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
12	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
13	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		DEC-18	
14	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						SEP-17	Tendering is under process.
15	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
16	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		AUG-16	Tendering is under process.
18	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7			JUN-17	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
19	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		OCT-17	Forest case is under progress.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0		DEC-18	Tower Foundation 52/260 and work is under progress at 16 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	Goindwal Sahib - Bottianwala	D/C	220	129	201	195	176	41		DEC-17	Work in progress.
2	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	25	DEC-16	AUG-17	Work is in progress.
3	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	42	36	36	16	DEC-16	SEP-17	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval. Shifting on National Highway under process.
4	Ludhiana - Doraha	D/C	220	28	96	96	95	28		JUL-17	Work is in progress. Bays at Doraha end not ready. Tree cutting completed. Subject to the availability of shut-down for stringing.
5	Makhu - Algaon	D/C	220	101	159	157	155	80		DEC-17	Work is in progress. Forest case - FZR - submitted. ASR case-in principle approval received. Railway cases pending.
6	Makhu - Rashiana	D/C	220	92	146	131	128	80		SEP-17	Work is in progress.
7	Malout - Abohar	D/C	220	30	95	86	34	0		DEC-17	Work is in progress. Forest case pending and Railway case cleared.
8	Moga - Mehal Kalan	D/C	220	105	170	169	166	104		JUL-17	Work in progress. Subject to forest clearance.
9	Mukatsar - Kotkapura	D/C	220	76	129	126	121	35		SEP-17	Work is in progress. Ferozepur Forest case pending in Sec-68. Railway case approved.
10	Mukatsar - Malout	D/C	220	47	81	81	81	49		JUL-17	Line work completed. yet to be energized.
11	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	80	40		JUN-17	energized on 08.06.2017.
12	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		MAR-18	Work is in Progress. In principle approval for Ludhiana Forest case received. Phillaur forest case has been sent to Sec-68, MoEF, Chd. Railway cases approved.
13	Nakodar - Rehana	D/C	220	71	121	121	121	70		JUL-17	Work is in progress. Forest cases and Railway cases approved.
14	Rajpura - Devigarh	D/C	220	74	116	116	115	56		SEP-17	Work in progress. Railway case cleared. Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.
15	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		AUG-16	Work deferred for the time being.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0			MAR-17	KFW funded scheme. Scheme dropped NOC received from KFW.
2	Akal -Jodhpur (New)	D/C	400	480	618	616	610	383		JUL-17	W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.17. Work is under progress.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	117	116	32		MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Court stay vacated Work permission received.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	274	149			MAR-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Forest : Prepration of KML file is under process. Applied for FRA certificate .NHAI & RLW : Approval pending.
5	Bikaner -Sikar (PG)	D/C	400	420	445	438	421	215		AUG-18	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.Work under progress
6	Chittorgarh-Bhilwara	D/C	400	99	134	134	133	90		JUL-17	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3. Court case hearing awaited. NHAI Approval pending. "
7	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
8	Jaisalmer -2 -Barmer	D/C	400	260	390	51	19			MAR-17	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Tentative route approval on dt. 15.11.16 (117.162) Route approved, Survey - 84 Km Work Under Progress.
9	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	3			MAR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited. Shut-Down approved and work under progress
10	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	547	547	209		JAN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.Aviation involved.
11	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	284	283	278	95	SEP-12	JUL-17	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET). 2 nos NHAI crossing approval awated. Two nos. of NHAI crossing awaited.
12	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	278	278	198		SEP-17	line test charged anti theft on 31.03.17
13	Ramgarh -Bhadla	D/C	400	320	446	434	390	138		DEC-17	W/O awarded to M/s SEW Hyderabad Aviation approval awaited.
14	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	655	331	JAN-13	SEP-17	Work order awarded to M/s Aster Chennai. Case for diverting route due to air force approved, work under progress.220kV Bay required at 400kV Babai(Jhunjhunu). W.O. issued to M/S GEPDEC ON DT. 14.6.17
15	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	170	0	0				W.O. issued to M/S. Moji Construction , Jaipur on 31.01.17.line route profile approved. Forest involved. Detailed survey of 20.7 km approved.
16	Badisid-Bap	D/C	220	30						MAR-17	
17	Dhod-Danta Ramgarh	S/C	220	31	101	44	0			SEP-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
18	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-17	KFW funded scheme. Scheme under review.
19	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	8	29	29	29	8		JUL-17	Commissioned 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	JAN-13	MAR-18	Forest involved . Clearance awaited.
21	Jethana - Ajmer line	D/C	220	120	203	203	203	120	DEC-12	JAN-17	W.O. awarded to M/s Navdurga. Actual line length is 119.652 ckm . work completed on dt. 20.12.16
22	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	OCT-12	JUL-17	W.O. awarded to M/s Hitech. ROW Problem.
23	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35	APR-10		Line charged on 33KV voltage on 08.04.17 for anti theft.
24	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		JUL-17	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem.
25	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JAN-17	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
26	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0				ROW resolved. Revised administrative approval issued on 13.6.17. Tender document under preparation
27	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34		JUL-17	W.O awarded to M/s Kay Cee Energy & Infra Private Limited. Work under progress.
28	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
29	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
30	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. Scheme under review.
31	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
32	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0			MAR-17	under KFW. Scheme under review
33	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
34	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74		MAR-17	forest clearance awaited.
35	Mansarovar - Chambal (Cable System)	D/C	220	5							
36	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	D/C	220	181	421	421	421	181		JUL-17	Commissioned 06/2017.
37	PS 1 /Bajju -Bhadla	D/C	220	66	107	107	107	66		AUG-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 30.06.16
38	Sirohi-Pindwara	S/C	220	25	106	64	28			JUL-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited. Work stopped due to forest involvement.
39	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
40	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme under review.
41	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Legship - New Malli	D/C	220	20	35	29	24	11		AUG-17	WIP
3	Dikchu - Gangtok	D/C	132								
4	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	251	79			APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-19	APR-18	Tender opened on 16.06.17 and under process
3	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Ready for Commissioning 06/2017.
4	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	MAR-18	Tender is under process
5	Kalivanthapattu - Sholinganallur	D/C	400	52	92	91	91	57	FEB-14	AUG-17	works are under progress. Issues are being followed up.
6	Kanarpatti - Kayathar line	D/C	400	25	39	39	39	24	MAR-15	JUL-17	Commissioned 06/17.
7	Kayathar - Thennampatty	D/C	400	112	0	0	0			MAR-18	Retender opened on 07.01.17 and evaluation is under process
8	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1						MAR-17	Line energised on 15.03.17
9	LILO in Ist Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1						OCT-16	Line energised on 15.03.17
10	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	MAR-18	Work under progress. Laying in 9/19 section completed. Joint bay No: 14 completed.
11	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			APR-17	Board note submitted for spec approval and float tender.
12	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30	0	0	0			MAR-18	Word awarded and commenced.
13	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30	0	0	0			MAR-18	Work awarded and commenced.
14	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		APR-17	DEC-17	Work awarded to M/s Gammond India on 24.09.2016. Check survey is under progress
15	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	8	0			MAR-18	Stub setting is under progress.
16	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		JAN-15	MAR-18	To be deleted
17	Manali - Korattur	D/C	400	11	20	19	15	6	APR-14	OCT-17	Enter upon permission granted from district Collector/ Thiruvallur. Work under progress.
18	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAR-18	Price bid opened and evaluation is under process.
19	Manali - Pulianthoppe S/S	S/C	400	40	0	0	0			MAR-18	Price bid opened and evaluation is under process.
20	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Draft specification under preparation for obtaining Concurrence from JICA.
21	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	To be deleted
22	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	Ready for Commissioning 06/2017.
23	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					SEP-17	MAR-18	Tender is under process
24	Pulianthope - Pulianthoppe	D/C	400	11	0	0	0			APR-17	To be deleted

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	555	460	381	63	JUN-17	MAR-18	Work under progress. Row issues involved.
26	Rasipalayam - Salem	D/C	400	390	558	558	558	382		AUG-17	Work nearing completion. ROW issues: LOC.44C/0 to 44D/0, District Collector / Erode issued orders to deviate the line. Consequently land owner filed suit at High Court on 22.06.17.
27	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	0	0			FEB-18	Work awarded stub setting to be commenced. Reserve forest clearance to be obtained.
28	Sholinganallur - Guindy	D/C	400	12	0	0	0				Draft specification under preparation for obtaining Concurrence JICA.
29	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	Work under progress
30	Thervaikandikai - Korattur	D/C	400	74	104	59	25		APR-15	MAR-18	Issues involved and is being followed up.
31	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	Price bid opened and under negoation
32	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	Draft specification is under preparation for obtaining concurrence from JICA.
33	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-18	Price bid to be opened
34	Checkanurani - Sembatty feeder	S/C on D/C	230	26	0	0	0		SEP-18	MAR-19	Tender to be floated
35	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-18	Tender to be floated
36	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-18	Tendering in process
37	Kamudhi - Kavanoor	D/C	230	56	0	0	0	56		JUL-17	Ready for Commissioning 06/2017.
38	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
39	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	28	69	69	69	27	APR-12	JUL-17	Works are under progress.
40	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
41	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
42	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender to be floated
43	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12					SEP-18	MAR-19	Tender to be floated
44	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
45	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		SEP-18	MAR-19	Tender under finalisation

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	LILO of Alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	54	54	54	25		JUL-17	Commissioned 06/17.
47	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					SEP-18	MAR-19	Tender to be floated
48	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Tender to be floated
49	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		SEP-17	MAR-18	To be deleted
50	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
51	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	Work awarded to M/s.Universal cable on 16.02.17 for UG cable. Total section 12 nos and cable to be supplied. For OH portion tender to be floated.
52	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		DEC-17	Work in progress. Cable laying in 2/16 section completed.
53	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
54	LILO the 230 kV Alundur - Alagarkoil at Mondipatti 230 kV SS	D/C	230	36	55	55	55	23	SEP-17	AUG-17	Work under progress. Line work completed for the line Loc A to LILO point of Alandur - Alagarkoil at Mondipatti 230 KV SS
55	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					SEP-18	MAR-19	Tender to be floated
56	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					SEP-18	MAR-19	Tender to be floated
57	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					SEP-18	MAR-19	Tender to be floated
58	Mondipatti - Common point (Loc A)	D/C	230		11	11	11	3		SEP-17	Work under progress
59	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18					SEP-18	MAR-19	Tender to be floated
60	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2					SEP-18	MAR-19	Tender to be floated
61	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6					SEP-18	MAR-19	Tender to be floated
62	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	SEP-17	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
63	Rohini theatre take off structure to CMRL Koyambedu 230kV GIS S/s (230 kV UG cable)	S/C	230	1	0	0	0	1		JUL-17	Commissioned 06/2017.
64	Sholinganallur - KITS	D/C	230	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearance involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
65	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					SEP-18	MAR-19	Tender to be floated
67	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45					SEP-18	MAR-19	Tender to be floated
68	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90					SEP-18	MAR-19	Tender to be floated
69	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140					SEP-18	MAR-19	Tender to be floated
70	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55					SEP-18	MAR-19	Tender to be floated
71	Villupuram - Ulundurpet	S/C	230	55	183	164	8	0	MAR-12	SEP-17	Termination notice issued to M/s GET by the head quarters. Tender to be floated for balance works.
72	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	187	187	46	DEC-16	JUL-17	Work under progress. ROW issues at 7 locations
73	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			OCT-17	Pulianthope to Basin Bridge work to be taken up an completion of pulianthope SS.
74	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
75	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	703	664	579	186	SEP-16	OCT-17	Work under progress.
76	Dharmapuri - Gurubarapally	S/C	220	58	232	232	232	56		JUL-17	Work under progress.
77	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0				Work under progress. laying completed in 1/21 section and work under progress for section 7 & 4
78	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	165	19	SEP-16	SEP-17	Work under progress. Severe ROW issue. 15 Nos writ petitions filed at High Court/ Chennai and last hearing on 06.06.17.
79	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	DEC-11	AUG-17	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
80	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
81	Kavanoor - Karaikudi (Existing)	D/C	220	170	327	325	322	130	MAR-15	SEP-17	Work under progress.
82	Kayathar - Tuticorin S/S	D/C	220	130	230	226	226	106	DEC-16	SEP-18	Work under progress. Court case at 1 location.
83	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0				To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
84	LILO of Arasur - Karamadi at Shenbagapudur S/S	D/C	220	90	126	124	124	30	AUG-15	SEP-17	Work under progress. ROW issues at Location 4 : last hearing on 29.06.17. For location 106 : Enter upon permission received from District Collector/Erode on 01.07.17.
85	LILO of Arasur - Palladam at Tiruppur	D/C	220	20	46	46	46	20	AUG-15	JUL-17	Ready for Commissioning 06/2017.
86	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5		JUL-16	JUL-17	Work under progress
87	LILO of existing Othakalmandapam feeder-I at sanctioned Anaikadavu 400 kV S/S	D/C	220	2	0	0	0			AUG-17	Stringing will be taken up on commisisoning of Aaikadavu 400 kV SS.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
88	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44		AUG-17	Work under progress
89	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0			MAR-17	Energized on 07.04.17
90	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	100	97	14		AUG-17	Work under progress.
91	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	0	0			MAR-18	Work awarded and commenced
92	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89	0	0			DEC-18	Work awarded and commenced
93	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40	92	89	72			DEC-17	Work under progress.
94	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
95	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-18	works are under progress. 6 Locations under ROW issue. 3 Location approval awaited from Forest Department.
96	Shenbagapudur - Karuvalur	S/C	220	31	122	114	115	22	AUG-16	OCT-17	Work under progress.
97	Shoolagiri - Hosur S/s	D/C	220	46	93	7	0			MAR-18	Work under progress
98	Thingalur Common Point-Gobi	S/C	220	40	0	0	0			MAR-14	Work completed and may be deleted from the list.
99	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10	0	0	0			MAY-17	Work Completed.
100	Tondiarpet - Pulianthope (UG Cable)	D/C	220	10	0	0	0			SEP-17	Pulianthope - Tondiarpet at present cable will be terminated at Basin Bridge . Cable laying completed in 11/10 section . Joint in progress . Terminated at Basin Bridge completed.
101	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	62	SEP-16	AUG-17	Work under progress. ROW issue at 1 location and action is being taken to resolve the issue.
102	Veeranam - Kodikurichi	S/C	220	25	86	84	75	22	SEP-16	AUG-17	Work under progress
103	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2	0	0	0			MAR-18	Pulianthope - Tondiarpet at present cable will be terminated at Basin Bridge . Cable laying completed in 11/10 section . Joint in progress . Terminated at Basin Bridge completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED.(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-19	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-19	Preliminary Survey works under progress
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-19	
4	Hindupur - Uravakonda	D/C	400	253	350	270	240	56	OCT-17	OCT-17	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	AUG-19	
6	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	MAR-19	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	311	275	95	JUL-17	SEP-17	Works under progress.
8	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
9	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	AUG-20	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
11	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	113	12	0	SEP-17	NOV-17	Works under progress.
12	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4	0	0	0		AUG-18	SEP-18	
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		AUG-18	MAR-19	
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	AUG-18	
15	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-18	
16	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-19	
17	NTPPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-19	
18	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	
19	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-19	
20	Rayalaseema TPP - Chittoor line	D/C	400	429	321	321	321	429	MAY-15	JUL-17	Ready for commissioning 06/2017.
21	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	297	252	158	24	JUL-17	NOV-17	Works under progress.
22	Urvakonda-Uravkonda-II	D/C	400	100	0	0	0		AUG-18	MAR-19	
23	Vemagiri - Kamavarapukota	D/C	400	185	268	87	65	6	OCT-17	DEC-17	Works under progress.
24	Vizag TPP - Kamavarapukota	D/C	400	486	697	697	697	486	NOV-15	JUL-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
25	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
26	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
27	Garividi - Garividi	D/C	220	70							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Garividi - Pydibhimavaram	D/C	220	100							
29	Hindupur - Penukonda	D/C	220	253							
30	Jammalamadugu - Betamacherla	D/C	220	136							
31	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
32	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
33	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
34	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
35	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
36	Kamavarapukota - Nuziveedu	D/C	220	90							
37	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
38	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
39	LILO of Podili - Nellore at Atmakur	D/C	220	80							
40	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
41	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
42	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
43	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
44	Narsapur-Doultabad	S/C	220	15						DEC-16	
45	Narsapur-Manoharabad	S/C	220	15						DEC-16	
46	Nirmal-Nandipeta	S/C	220	20						DEC-16	
47	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
48	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
49	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
50	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
51	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
52	Sattenapalli - Guntur	D/C	220	110							
53	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
54	Uravakonda - Borampalli	D/C	220	72	112	112	112	72	MAR-15	JUL-17	Commissioned 06/2017.
55	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jaipur STPP - Nirmal SS	D/C	400	289	407	402	390	258	MAR-17	JUL-17	Pile foundation(RC Tower) & Stringing work is in progress.
8	Jangaon - Trppapur LI	D/C	400	140	200	26	0		SEP-18		Profiles handed over on 27.02.2017,23 Kms check survey completed
9	Julurupadu (QM) - Suryapet S/s	D/C	400	222	306	306	304	183	MAR-17	JUN-17	WORK IS UNDER PROGRESS
10	Julurupadu - Jangaon	D/C	400	360	489	137	0	0	SEP-18	SEP-18	Detailed survey profile for133.632 kms was handed over to contractor on 31.03.2017
11	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	105	89	45	MAR-17	JUN-17	WORK UNDER PROGRESS
12	Julurupadu SS - Manuguru TPP	D/C	400	222	313	299	296	201	MAR-17	JUL-17	Work Under Progress
13	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7					AUG-17		
14	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
15	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
16	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
17	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
18	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
19	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400	3	8	8	8	3	MAR-17	JUL-17	Ready for Commissioning 06/2017.
20	Maheshwaram - Shankarpally S/s	D/C	400	12	0	0	0	12		JUL-17	Commissioned 06/17.
21	Maheshwaram PGCIL - Shankarpalli	D/C	400	15	19	19	19	12	MAR-17	JUN-17	Works completed.Line is charged on 09.06.2017
22	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
23	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
24	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
25	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
26	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
28	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
29	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
30	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
31	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
32	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
33	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
34	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
35	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
36	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
37	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
38	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
39	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
40	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
41	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
42	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
43	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50					JUL-17		
44	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
45	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
46	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		JUL-17	Ready for commissioning 06/2017.
47	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
48	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
49	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
50	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
51	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
53	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
54	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
55	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
56	Mamidipally S/s-M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-17	Ready for commissioning 06/2017.
57	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
58	Narapur - Borampe	M/C	220	86					MAR-18		
59	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
60	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
61	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
62	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
63	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
64	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
65	Timmajipet - Balanagar	D/C	220	60					SEP-17		
66	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		JUL-17	Ready for commissioning 06/2017.
67	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
68	Yellampalli - Goliwada	D/C	220	1					SEP-17		
69	Yellampalli - Sundla	D/C	220	30					SEP-17		
70	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200						MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1122	1044	338	JAN-12	SEP-17	1. Forest clearances have been obtained with permission of work in treeless areas. 2. Tree cutting is in progress in Obra and Renukoot ranges while tree cutting has not been started by forest deptt in Kaimoor range.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Jawaharpur - Agra (UP)	D/C	765								
16	Jawaharpur - G Noida	D/C	765								
17	Jawarpur - Mainpuri	D/C	765								
18	Khurja - Hapur	S/C	765								
19	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
20	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
21	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
22	LILO of Ghatampur - Mbd at Sandila	D/C	765								
23	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
24	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
25	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
26	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
27	Meja - Bargarh	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
29	Modipuram-Gajraula Line	D/C	765	65						MAR-19	
30	Modipuram-Jansath Line	D/C	765	45						MAR-19	
31	Modipuram-Shamli Line	D/C	765	60						MAR-20	
32	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
33	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
34	Varanasi/Jaunpur - Meja	D/C	765								
35	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
36	Jawahapur TPS-Firoozabad Line	D/C	400/220/132	40						MAR-18	
37	Lalu Kheri-Shamli Line	D/C	400/220/132	20						MAR-20	
38	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400/220/132	60						MAR-19	
39	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	AUG-16	JUL-17	Ready for commissioning 06/2017.
40	Agra(South)-Firozabad Line	D/C	400	50						MAR-18	
41	aligarh - Shamli Line	D/C	400	180						MAR-20	
42	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400	0							
43	Badaun-Sambhal Line	D/C	400	90						MAR-21	
44	Ballia (PG)-Rasra Line	S/C	400	35						MAR-19	
45	Banda - Orai DCQ	D/C	400	216	297	297	255	38		JUL-17	WORK IN PROGRESS 70.53
46	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
47	Bilhaur - Kanpur (PG)	D/C	400								
48	Firozabad-Firozabad Line	D/C	400	20						MAR-18	
49	Firozabad-Tundla Line	D/C	400	50						MAR-18	
50	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
51	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
52	Ghazipur - Varanasi / Jaunpur	S/C	400								
53	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
54	Gr. Noida - Noida (Quad)	D/C	400	88	148	148	148	91		JUL-17	ROW problem in stringing of line between loc 140&141
55	jawahapur TPS-Firozabad Line	D/C	400	80						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
57	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	AUG-16	JUL-17	Commissioned 06/2017.
58	LILO of Anpara - Mau at Ghazipur	D/C	400								
59	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
60	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
61	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	103	54		JUL-17	01 nos Erection gang working. 02 nos PGCIL line X-ings also pending.
62	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
63	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
64	LILO of onr Ckt Obra-jaunpur at Obra	D/C	400	30						MAR-19	
65	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								
66	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
67	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
68	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
69	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
70	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
71	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
72	Mathura - Jawaharpuram	D/C	400	220							
73	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
74	Obra-C-Jaunpur Line	D/C	400	190						MAR-19	
75	Panki TPS-Panki Line	D/C	400	6						MAR-19	
76	Raebareli-Amethi Line	D/C	400	160						MAR-20	
77	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
78	Rasra-Rasra Line	D/C	400	20						MAR-20	
79	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
80	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
81	Sandila - Farrukhabad	S/C	400								
82	Sandila - Lucknow Hardoi Road	S/C	400								
83	Simbholi-Meerut Line	D/C	400	40						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
85	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
86	Tanda - Gonda	D/C	400	200	241	97	54	0		JUN-17	WIP
87	Varanasi/Jaunpur - Aurai	D/C	400								
88	Varanasi/Jaunpur - Azamgarh	D/C	400								
89	Varanasi / Jaunpur - Gorakhpur	D/C	400								
90	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
91	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67		JUL-17	1.ROW at loc no 142,143 & 144. 2. Rly X-ing approval pending with Railways.
92	Aligarh - Atrauli	D/C	220	69	125	115	103	44	MAR-16	JUL-17	Work in progress.
93	Aligarh-Kasganj Lline	D/C	220	80						MAR-22	
94	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
95	Aurai - Mizapur	S/C	220	43	147	129	82	0			Work held up.
96	Aurai - Phoolpur	S/C	220	71	216	210	195	48			Work held up.
97	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
98	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
99	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
100	Banda-Chitrakoot Line	D/C	220	140						MAR-19	
101	Bareilly-Pilibhit By Pass Line	D/C	220	40						MAR-21	
102	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
103	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
104	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
105	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
106	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
107	Deoria - Rasra	S/C	220	83	253	253	252	82		JUL-17	M/s SEW gangs have not turned up yet, Firm not responding
108	Dohna - C.B. Ganj	S/C	220	48	92	92	88	38		JUL-17	Strg. WIP at slow pace.
109	Etah-Jawaharpur TPS Line	D/C	220	40						MAR-19	
110	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
111	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	
113	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
114	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
115	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
116	Hamirppur-Banda Line	D/C	220	140						MAR-20	
117	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
118	Hapur (765) - Hapur	S/C	220	8	0	0	0	8		JUN-17	Commissioned 06/2017.
119	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
120	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
121	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	
122	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
123	Jawaharpur TPS-Sirsaganj Line	D/C	220	80						MAR-19	
124	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
125	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
126	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
127	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	157	48		JUL-17	Fdn ROW at 14 locations, Erection ROW at 14location, being resolved locally.
128	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
129	LILO of Banda-Karvi at Chitrakoot Line	S/C	220	8						MAR-22	
130	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		JUL-17	Fresh agreement finalised.
131	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	146	20		JUL-17	1. 02 nos. Erection gangs working & 02 no Strg gang working. 2. 01 no additional Erec & 02 no additional strg gang to be deployed by 26.05.2017
132	LILO of Mainpur - Etah at Jwrpur	D/C	220								
133	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
134	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
135	LILO of Moradabad - Nehtaur at Amroha	D/C	220	45	0	0	0	45			Commissioned 06/2017.
136	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	21	20	0		JUN-17	01 no Fdn & 01 Erec gang working.
137	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
138	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	6		JUL-17	Stringing WIP, 02 no. locs. area in servere ROW, being pursued with the help of SDM, Saharanpur

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
139	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
140	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
141	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0		JUL-17	Balance locs are in ROW, being resolved.
142	LILO of Sarojnagar-Gomtinagar	D/C	220	40						MAR-21	
143	Math-Kiraoli Line	D/C	220	80						MAR-22	
144	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
145	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
146	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
147	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
148	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
149	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
150	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0		JUL-17	ROW still not resolved, being pursued with help of SDM
151	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
152	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						MAR-19	
153	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
154	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
155	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
156	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
157	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
158	Rasra-Balia Line	D/C	220	70						MAR-21	
159	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
160	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250						MAR-19	
161	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.
162	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
163	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
164	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
165	Shamli-Khatauli Line	D/C	220	50						MAR-20	
166	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
167	Sitapur - Nighasan	S/C	220	110	336	336	335	102		JUL-17	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
168	Sohawal - Tanda	D/C	220	185	348	341	314	136		JUL-17	Strg WIP, Fdn ROW at 9 locs. Erec ROW at 10 locs. & Strg ROW at 8 locs to be resolved by field level, being pursued
169	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	
170	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
171	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
172	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
173	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24		JUL-17	Line is completed
174	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11
175	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on 10.02.12. II ckt. On 14.2.12
176	Bayas - Dohna	D/C	132								
177	Bayas - Pilibhit	D/C	132								
178	Dumariaganj- - Utraula	S/C	132		114	114	114	39		JUN-17	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
179	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6		JUL-17	Line completed
180	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		JUL-17	Erec. WIP, ROW at balance 01 locations (Court Case)
181	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	18		JUN-17	Line energised on 17/06/2017.
182	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra (South)	D/C	132	12	22	22	22	12		JUL-17	Line completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	435	85	0	JAN-17	DEC-17	Work is being delayed due to poor performance of the vendor (Jyoti Structurals Ltd.).
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	Kharagpur - N. Chanditala	D/C	400	266	406	405	405	270	SEP-16	AUG-17	Work is getting delayed due to court case at one location.
4	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	117	98	39	FEB-17	MAR-18	Suffering at New Chanditala SS end due to acute ROW issue.
5	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	4	1	SEP-16	JUN-17	Balance stringing work can be completed after completion of N. PPSP 400 kV GIS
6	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
7	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	149	75	JUL-15	SEP-17	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
9	Alipurduar - Alipurduar (PG)	D/C	220	13	25	24	19	0	MAY-17	SEP-17	Work is being delayed due to acute ROW problem.
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
12	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
14	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	45	43	14	AUG-17	DEC-17	Work under progress at slow pace due to ROW problem.
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
17	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						MAR-18	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	JUL-17	Balance 2 location are held up due to court case.
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	36	36	36	FEB-17	JUL-17	Commissioning of the line is being delayed due to obstruction by the landowners in tree trimming.
22	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
26	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
29	N. Chanditala - Domjur	D/C	220	38	33	17	0			MAR-18	Work in Progress
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
32	STPS - Raghunathpur	D/C	220	100						MAR-21	
33	Subashgram (PG) - Baruipur	D/C	220	58	117	23	13	0	AUG-17	DEC-17	Work under progress at slow rate due to acute ROW problem.
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	90	83	13	SEP-08	DEC-17	Work is almost stalled due to acute ROW problem.
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	11	8	3	FEB-17	JUL-17	Balance work can be completed after availability of shutdown.
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
38	Rammam-III - NJP line	D/C	132						APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-JUN-2017

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	423	407	368	196	MAR-19	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Powerline Crossings: approval for crossing 2 nos of PGCIL lines in single span is awaited. c) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
2	Champa (Pool) Dharamjaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	147	121	109	18	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	178	65	32	0	MAR-19	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.
4	Raigarh (Kotra) Champa (Pool) (Quad) (C-WRTL -TBCB)	S/C	765	94	255	213	193	43	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	79	NOV-18	MAY-17	a) Works completed in May'17. b) PTCC proposal submitted on 13.09.2016 and approval awaited.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	689	526	417	168	NOV-18	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing. C) Forest approval awaited.
7	Sasan UMPPVindhyachal PS (Quad) (C-WRTL - TBCB)	S/C	765	6	22	21	6	0	NOV-18	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Approval of Reliance Power on the RoW for the line terminating at Sasan Switchyard received on 10.08.2016.
8	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	62	48	10	NOV-18	NOV-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Gwalior-Morena (Quad) (C-WRTL-TBCB)	D/C	400	96	145	142	133	65	MAY-18	JUL-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) NGT in the month of Oct16 had directed that all the stone crushers and quarries be closed in Bilowa (District Gwalior), which in inturn is delaying foundation works due to non-availability of coarse and fines aggregate. c) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
10	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	JUN-17	
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	
12	North Karanpura - Gaya line (NKTL -TBCB)	D/C	400	185	265	31	0		SEP-19	JUN-17	
13	Suratgarh TPS- Bikaner	D/C	400	280	360	245	78		JUL-18	APR-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
14	Vindhyachal STPS - IV & V Vindhyachal pool (Quad) (C-WRTL-TBCB)	D/C	400	54	87	81	60	19	JAN-19	DEC-17	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Delay in availability for shutdown of 33KV & 11KV lines affecting stringing.
<u>ATHENA CHHATTISGARH POWER LIMITED(null)</u>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
<u>BAJAJ ENERGY PVT. LTD.(BEPL)</u>											
1	Balrampur-Utraula line	D/C	132								Existing line.
<u>CORPORATE POWER LTD.(CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B.POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	909	394		MAR-18	Executing agency has mobilized tools & tackles and manpower at site and started the stringing & erection work. As monsoon has also approached and effective work progress will be less in monsoon period. Although all efforts will be made to utilize the dry days in monsoon.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jharkhand Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site by mid Aug-2017 for line execution work. 5) Route maps submitted to respective DFOs for confirmation of forest land in transmission line route and forest proposal will be submitted by July 2017.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site by mid Aug-2017 for line execution work. 5) Route maps submitted to respective DFOs for confirmation of forest land in transmission line route and forest proposal will be submitted by July 2017.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site by mid Aug-2017 for line execution work. 5) Route maps submitted to respective DFOs for confirmation of forest land in transmission line route and forest proposal will be submitted by July 2017.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site by mid Aug-2017 for line execution work. 5) Route maps submitted to respective DFOs for confirmation of forest land in transmission line route and forest proposal will be submitted by July 2017.
5	Babai (RRVPNL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	0	0	0		JUN-19	JUN-19	The route alignment & detailed survey is completed. Forest Proposal for Haryana Portion submitted to MoEF on 15th May 2017. Rajasthan - Route maps submitted to respective DFOs for confirmation of forest land in transmission line route. Route maps submitted to respective DFOs for confirmation of forest land in transmission line route.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	0	0	0		DEC-19	DEC-19	Route alignment and detailed survey work of Transmission Lines is completed.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	LILO of both ckt Barh - Gorakhpur at Motihari (DMTCL -TBCB)	2xD/C	400	152	210	210	208	138	JUL-16	JUL-17	a) RoW at following locations/stretch is severely affecting the construction work. Ckt-1 - 05 Nos Location and Ckt-2 -05 Nos Location Motihari CKT- I 1 0/0 - 0/1 Barhariya Siwan Stringing 2 3/0 - 5/0 Barhariya Siwan Stringing 3 8/0 - 10/0 Barhariya Siwan Stringing 4 14/0 - 15/0 Majhagarh Gopalganj Stringing 5 31/0 - 32/0 Arearaj Motihari Stringing Motihari CKT- II 1 0/0 - 1/0 Barhariya Siwan Stringing 2 10/0 - 12/0 Majhagarh Gopalganj Stringing 3 15/0 - 18/0 Majhagarh Gopalganj Stringing 4 23/0 - 25/0 Majhagarh Gopalganj Stringing 5 33/0 - 35/0 Areraj Motihari Stringing
8	LILO of one ckt. Sikar (PG) Neemrana (PG) line at Babai (NRSS-XXXVITL - TBCB)	D/C	400	3	6	6	0		AUG-17		NOC from Forest Deptt received. PTCC Proposal submitted on 16th May 2017.
9	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
10	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
11	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	0	0	0		NOV-19	NOV-19	1) Order for Transmission line tower package is awarded. 2) Designing work of 765 kV D/C Transmission Line is completed. 3) Transmission Line route alignment and detailed survey work is completed. 4) Contractor will mobilize at site by mid Aug-2017 for line execution work. 5) Route maps submitted to respective DFOs for confirmation of forest land in transmission line route and forest proposal will be submitted by July 2017.
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		JUL-16	
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
JINDAL POWER JINDAL(OP JINDAL- PVT).(JPL)											
1	JSW TPS - Bellary (PS)	D/C	400	19	39	39	39	19		JUL-17	Ready for commissioning 06/2017.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAY-19		
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418					MAR-19		
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(null)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					NOV-13	DEC-16	
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					NOV-13	DEC-16	
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					NOV-13	DEC-16	
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					NOV-13	DEC-16	
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334					NOV-13	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(null)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17		DEC-16	Work Completed
SIKKIM HYDRO POWER LIMITED(null)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	90		MAY-17	
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	
8	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined.
9	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
STERLITE GRID LTD.(SGL)											
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	570	460	124	AUG-19	MAR-18	a) RoW issue: Yes (Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh) b) Forest/Wildlife clearance issue: Yes (Forest Clearance proposal (94.656 Ha) pending with Nodal Officer, Govt. of Odisha, Bhubaneswar for non-availability of CA Land and Forest Clearance proposal (71.767 Ha) pending with Nodal Officer, Govt. of Chhattisgarh) c) PTCC Clearance pending.
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	82	19	0	JUL-19	JUL-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	246	74	14	0	JUL-19	JUL-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	7	0	0	MAY-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	SEP-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	23	9	2	0	OCT-18	SEP-17	Construction is in progress.
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
9	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400	14	20	2	0	0	FEB-18	FEB-18	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
10	Maheshwaram(PG) - Mehboob Nagar (MTL - TBCB)	D/C	400	196	255	248	244	169	JUN-18	JUL-17	a) RoW issue: Yes (Facing Severe RoW Issue at Location no. 6/0, 7/0, 41/0, 42/0 and 43/0 in Tehsil Kandkoor, Pedamandadi and District Rangareddy, Wanaparthy)
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	72	19	0	MAY-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	277	367	367	367	277	JUN-18	JUL-17	a) Power Line crossing Approval pending with TSTRANSCO between location No. 51/0 52/0
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	102	152	152	148	90	JUL-17	JUL-17	
14	Prithala - Kadarpur HTLS line (GPTL - TBCB)	D/C	400	59	64	0	0	0	MAY-19	MAR-18	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
15	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	760	726	654	349	OCT-18	SEP-17	a) RoW issue: Yes, at AP 34/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu and at Location Nos. 426, 427, 466, 535, 536, 542 and 543 in Pulwama and Budgam District in the state of J&K as land owners are asking for undue compensation and few land owners are not appearing in PNC Meetings. b) PTCC Clearance pending. c) Work is hampering due to unrest in Kashmir. d) Walnut Trees Assessment in the corridor is pending with Horticulture department of Budgam and Baramulla in the state of Jammu and Kashmir.
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					OCT-12	SEP-13	
TEESTA URJA LTD.(TUL)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70		NOV-16	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
<u>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</u>											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defind	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
<u>VANDANA VIDYUT LTD.(VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
<u>WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)</u>											
1	Ataur-Indirapuram	D/C	400	16	54	54	54	16		JUL-17	
2	Hapur-Ataur	D/C	400	106	155	155	155	106		JUL-17	Ready for Commissioning 06/2017.
3	Hapur-dasna	D/C	400	29	44	44	44	29		JUL-17	Ready for Commissioning 06/2017.
4	LILO of Moradabad - Muradnagar TL at Ataur s/s	D/C	400	30	0	0	0	30		JUL-17	Ready for Commissioning 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	LILO of Moradabad - Muradnagar TL at Hapur s/s	D/C	400	4	0	0	0	4		JUL-17	Commissioned 06/17.
6	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15		JUN-17	
7	LILO of Rishikesh - Kashipur line at Nehtaur (Balance portion)	D/C	400	15	0	0	0	15		JUL-17	Ready for Commissioning 06/2017.