

TRANSMISSION SCHEMES (TRANSMISSION LINES & SUB-STATIONS) FOR EVACUATION OF POWER FROM THE GENERATION PROJECTS 2015-2016

As on 29-FEB-2016

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Materia l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Adhunik Power TPP (Mahadev Prasad TPP) (2x270 MW), PS,Jhk, APCL.U1-11/12(C),U2-3/13 (C),

1. Adhunik - Jamshedupur (PG) (Padampur)	ADHUNIK	D/C	400	1				1		JUL-12	JUL-12	Commissioned. 7/12
--	---------	-----	-----	---	--	--	--	---	--	--------	--------	--------------------

Remark:

Agartala (AGTP) (4x21 MW), PS NEEPCO, Tripura,

1. AGTP - Agartala line	TSECL	D/C	132									
2. AGTP - Kumarghat line	TSECL	S/C	132									

Remark:

Akaltara (Naiyara) TPP, (4x600 MW),PS,Chg,WP(KSK), U1-8/13(C),U2-08/14 (C),U3-1/16,U4-4/16, U5-7/16, U6-1/17,

1. KSK Mahanadi (Warda Power) - Champa Pooling Station	KSK LTD.	2xD/C	400	105	164	164	164	105		JUN-15	JUN-15	Ready for Commissioning 06/15.
2. LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	KSK LTD.	2xD/C	400	71	118	118	118	71		APR-15	APR-15	Commissioned 04/15. (Interim)

Remark:

Alaknanda HEP (6x50 MW), PS, UK, Badrinath, U1,U2,U3,U4,U5,U6,,

1. Alaknanda HEP - Joshimath	GMR	D/C	220									.
2. Sringar - Kashipur	PTCUL	D/C	400	304						DEC-18		Survey work is in progress in the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark: Construction yet to be taken up.

Amravati, TPS,-Phase-I (2x270 MW),U1-3/13(C),U2-6/13,U3-1/15 (C) ,U4-3/15 (C),U5-3/15 (C), Phase-II,(5x270),

1.	LILO of Koradi -Akola at Amravati	IBPL	D/C	400	14	22	22	22	14	OCT-12	OCT-12	Commissioned 10/12.
2.	Amravati - Akola (Bableshtar) - I	IBPL	D/C	400	207	279	279	279	207	MAR-15	MAR-15	Commissioned 03/15.

Remark:

Anpara C (2X600 MW),PS,UP,LANCO,U1&2-11/11(C),

1.	Extn. of Bus from Anpara B to Anpara C.	LEPP	D/C	400						JUN-10	JUN-10	Work completed. 6/10.
2.	Shifting of 765 kV Anpara- Unnao at Unnao	UPPTCL	S/C	765	1	3	3	3	1	OCT-11	OCT-11	Line charged at 400 kV Oct'11
3.	Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	UPPTCL	S/C	765	1	6	6	6	1	MAR-12	MAR-12	Commissioned 3/12.
4.	Unnao	UPPTCL		765/400	1000	100	100	100	100	MAR-12	MAR-12	Commissioned 3/12.

Remark:

Anpara-D TPP (2x500 MW),SS,UP,UPRVUNL, U6-6/15 (C),U7-6/14,

1.	Anpara B-Anpara D	UPPTCL	D/C	400	10	23	23	21	6	OCT-15		Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
2.	Anpara C - Anpara D	UPPTCL	S/C	765	3	11	11	11	3	JAN-12	JUN-14	Commissioned 06/14.
3.	Anpara D - Unnao	UPPTCL	S/C	765	416	1215	1044	1004	319	JAN-12	MAR-16	1.Apnara D - Jhusi section. (a) Forest clearance b. Reserved forest area 2 Railway xing 3. Power line xing 4. Foundation b. Jhunsu - Unnao section

Remark:

1.	LILO of Amarkantak - Korba at Anoopur	MPPTCL	D/C	220	16	18	18	18	16	NOV-12	NOV-12	Commissioned 11/12.
2.	Jabalpur Pooling Station - Jabalpur (High Capacity) line	PGCIL	D/C	400	31	45	45	45	31	DEC-13	DEC-13	Commissioned in Dec'13.
3.	Anuppur (Moser Baer) - Jabalpur Pooling Station	PGCIL	D/C	400	492	600	600	600	492	AUG-14	AUG-14	Commissioned 08/14.

Remark:

1.	Jhabua Power TPS - Jabalpur Pooling Station.	JHAPL	D/C	400	131	207	207	207	131	MAY-15	MAY-15	Commissioned 05/15.
----	--	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	---------------------

Remark:

1.	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	KWPCL	D/C	400	42	64	64	60	22	NOV-15	There are RoW issues involved at 8 locations.
2.	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	KWPCL	D/C	400	10	22	22	22	10	DEC-13	Interim arrangement.

Remark:

1.	Babandh TPP - Angul Pooling Station	LEPP	D/C	400	48	72	DEC-16	Work yet to start.
----	-------------------------------------	------	-----	-----	----	----	--------	--------------------

Remark:

Legends				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 3 of 68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1. LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	JKPDD	D/C	400	12	17	4	1			JAN-16		Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
Remark:												
Bairasul HEP, NHPC,												
1. Bairasuil HEP - Sarna	PGCIL	D/C	220	80								Work yet to stared.
Remark:												
Balco TPS PS,Chg,Sterlite,U1-6/15 (C),U2-4/13,U3-2/14,(4x300 MW, 4x67.5 (CPP)) 4x67.5 (C),												
1. Balco - Dharamjaygar Pooling Station	BALCO	D/C	400	46	72	72	70	42		OCT-15		Stage-I Clearance is awaited.
2. LILO of one ckt of Korba - Birsinghpur at Balco	BALCO	D/C	400	35				35		JUN-12	MAR-12	commissioned 3/12 (Interim)
Remark:												
Bandakhar TPP, (300 MW), PS,Chg, MCC&PL, U1-6/15 (C),												
1. LILO of ACBIL-Baraari (Bilaspur) PS at Bandakhar (Maruti Clean Coal)	MCCPL	D/C	400	6	14	14	14	6		JUN-14	JUN-14	Commissioned 06/14.
Remark:												
Banswara Super Critical TPS (2x660 MW), SS,Raj, U1 & U2 -2016/2017,												
1. Banswara TPS- Chittorgarh	RVPNL	D/C	400	360						MAR-17		
2. Banswara TPS- Udaipur	RVPNL	D/C	400	320						MAR-17		
3. Chitorgarh S/S	RVPNL		400/220	315	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.
4. Jodhpur (New) S/S	RVPNL		400/220	2x315								
Remark:												
Banswara and Pratpgarh Wind Project,												
1. Banswara (Switching Station) - Pratapgarh	RVPNL	D/C	220	160	313					MAR-16		W.O. to M/s Hythro Power on turnkey has been cancelled , further order yet to be placed.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2. Pratapgarh- Chittorgarh	RVPNL	D/C	220	240	407	298	165			JAN-16		
3. Pratapgarh (Upgradation)	RVPNL		220/132	100	100	90	90	62		FEB-16		

Remark:

Bara TPP (3x660MW),PS,UP,PPGCL,U1-9/15,U2-9/15,U3-9/15 (C),

1. Bara - Karchana	SEUPPTCL	D/C	400	80	124					FEB-16		Karchana gantry not finalised
2. Mainpuri - Aligarh	SEUPPTCL	D/C	400	186	219	218	213	106		FEB-16		Foundation of location 24/3 is pending due to demand of higher compensation
3. Bara - Meza line	UPPTCL	D/C	400	65	83	83	83	65		MAR-15	MAR-15	Commissioned 03/15.
4. LILO of Panki - Obra at Rewa Road	UPPTCL	D/C	400	1	2	2	2	1		MAR-15	MAR-15	Commissioned 03/15.
5. Rewa Road - Meza line	UPPTCL	D/C	400	68	91	91	91	68		MAR-15	MAR-15	Commissioned 03/15.
6. Mainpuri - Bara Ckt-I	SEUPPTCL	S/C	765	375	889	613	342			FEB-16		1 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.4 km route of each line passing through reserve forest area. Matter is pending with High Power committee as per directives of High Courte Allahabad.
7. Mainpuri - Bara Ckt-II	SEUPPTCL	S/C	765	375	899	872	850	202		FEB-16		3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through reserve forest area. Matter is pending with High Power committee as per directives of High Courte Allahabad. Foundation at Locaton 101/1 of 2B is hold because owner is not allowing to enter in field. Matter is pending with DM Fatehpur.

Remark:

Baradarha TPP (2x600 MW), PS,D.B.P.C.L, Dist.. Jangir Champa ,Chhattisgarh,U1-8/13, U2-2/14,

1. DB Power (Baradarha) - Raigarh (Kotra) Pooling Station	DBPCL	D/C	400	36	54	54	54	36		AUG-14	AUG-14	Commissioned 08/14.
---	-------	-----	-----	----	----	----	----	----	--	--------	--------	---------------------

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2. LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	DBPCL	D/C	400	30	44	44	44	30		MAY-13		Line completed. (Interim)
Remark:												
Barauni TPS Extn (2x250 + 150 MW), Bihar, BSPGCL,												
1. Barauni TPS Exte. - Hazipur	BSEB	D/C	220	200	350				JUN-16	JUN-16		Work yet to start.
2. LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	BSEB	D/C	220									work yet to be awarded
3. LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	BSEB	D/C	220	4	9	5	2			AUG-15		
4. Barauni (TPS) (ICT)	BSEB		220/132	300								Award under process.
Remark:												
Barethi Super Critical TPP (6x660 MW), CS, MP, NTPC, U1 & U6,												
1. Barethi - Etawah	PGCIL	D/C	765									
Remark:												
Barh STPP -Stage-I (3x660 MW), Stage-2 (2x660 MW), CS, Bihar, U1-1/17,U2-6/17,U3-3/18,U4-11/13(C),U5-3/15 (C),												
1. Barh-Balia (Quad)	PGCIL	D/C	400	488	645	645	645	488	SEP-09	JUN-10	JUN-10	Commissioned 06/10.
2. Barh-II - Gorakhpur	PGCIL	D/C	400	698	944	944	944	698	AUG-14	MAY-15	MAY-15	Commissioned 05/15.
3. Balia & Bhiwadi convertor Stn. (Pole-II)	PGCIL		7500	1250	100	100	100	100		JUN-12	JUN-12	Commissioned 6/12
Remark:												
Barkhera TPP (2x45 MW), PS,UP, Bajaj,,												
1. Barkhera (Bajaj) - Dohna	UPPTCL	D/C	132		203	203	203	129		MAR-15		Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
2. Bayas - Dohna	UPPTCL	D/C	132									
3. Bayas - Pilibhit	UPPTCL	D/C	132									

Bela TPP (1x270 MW),PS,Maha,IEPL,U1-3/13(C),

Remark:

1.	BTPS- Hiriyur	KPTCL	D/C	400	313	440	440	440	313	DEC-08	MAR-12	MAR-12	Commissioned 3/12
2.	LILO of RTPS - Guttur at BTPS.	KPTCL	D/C	400	2	3	3	3	2		JUN-08	JUN-08	Commissioned 6/08

Bhasmay HEP (3x17MW),PS,Sikkim,Gati Infra,U1,2&3-2017-18,

Remark:

1.	BECL (Padva) - Botad line	GETCO	D/C	220	188	292	138	87		MAR-16	WIP
2.	BECL (Padva)- Sagapara line	GETCO	D/C	220	82	139	139	139	83	MAR-14	MAR-14 Commissioned 03/14.
3.	LILO of Savarkundla - Vartej at BECL (Padva)	GETCO	D/C	220	56	97	97	97	56	JUN-13	JUN-13 Commissioned 06/13.

Bhavanapaddu TPP, (4x660MW),PS, AP,East cost Energy, U1-10/15,U2-3/16.,

1.	Bhavanapaddu TPP - Sri Kakulam	D/C	400	.
2.	LILO of Gazuwaka - Behrampure at Bhavanapaddu TPP	D/C	400	

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed Page 7 of 68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Bhawani Barrage HEP -II & III (4x15 MW), SS,TN, TANGEDCO, BB-II (U1-8/13 (C),U2-9/13(C), BB-III (U1-12/12 (C),U2-9/13(C),

1.	BKB-II - Common Point line	TANTRANS	D/C	110	15	30	30	30	15	AUG-12	AUG-12	Energised on 23.08.12.
2.	BKB-III - Common point line.	TANTRANS	D/C	110	6	13	13	13	6	AUG-12	AUG-12	Energised on 13.08.12.
3.	LILO of BKB-I - SP Budur at BKB-II line	TANTRANS	D/C	110	5	10	10	10	5	JUN-11	JUN-11	Energised on 06/11
4.	LILO of Mettupalayam - Irumborai line at BKB-II	TANTRANS	D/C	110	4	12	12	12	4	SEP-13	SEP-12	Commissioned 09/13.
5.	BKB-II Common point - Pallipalayam line	TANTRANS	S/C	110	2	7	7	7	2	AUG-12	AUG-12	Energised on 23.08.12.
6.	BKB-II Common point - Thirucengode line	TANTRANS	S/C	110	9	40	40	40	9	AUG-12	AUG-12	Energised on 23.08.12.
7.	BKB-III Common point - BKB-II line	TANTRANS	S/C	110	22	69	69	69	22	JUN-12	JUN-12	Energised 6/12
8.	BKB-III Common point - Nallur line	TANTRANS	S/C	110	10	36	36	36	10	AUG-12	AUG-12	Energised on 13.08.12.

Remark:

Bhognipur TPP Ph-I (2x660 MW),Ph- II(2x660 MW) ,PS,UP,Lanco Infratech,Northen Region,

1.	Bhognipur - Orai (PG)	UPPTCL	2xS/C	765								.
2.	Bhognipur - Gatampur	UPPTCL	S/C	765								.
3.	Bhognipur - Jawarharpur	UPPTCL	S/C	765								
4.	Bhognipur - Moradabad/Rampur	UPPTCL	S/C	765								

Remark:

Bhusaval TPS (2x500 MW),SS,MAHA,MSPGCL,U4-3/12 (C),U5-3/12 (C),

1.	Bhusaval - II - Amalner	MSETCL	D/C	220	197	331	331	331	197	NOV-11	NOV-11	Commissoed 11/11
2.	Bhusaval - II - Aurangabad	MSETCL	D/C	400	185	283	283	283	185	DEC-11	DEC-11	Commissioned 12/11.

Remark:

Bilhaur (2x660 MW),PS,UP, NTPC,,

Remark:

Bina TPS (2x250 MW),PS,MP,Bina power,U1-8/12(C),U2-3/13(c),

Remark:

Binjkote TPP (4x300 MW),PS,Chg,SKS Power, U1-6/14,U2-9/14,U3-3/15, U4-6/15,

Remark:

Bokaro TPS,

1.	Bokaro TPS Extn.- Koderma TPS	PGCIL	D/C	400	200	276	276	276	200	AUG-12	DEC-14	DEC-14	Commissioned 12/14.
----	-------------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Legends

TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed
--------------------	-----------------	--------------------	--------------------------

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Bongaigaon TPS (3x250 MW),CS, Assam, NTPC, U1-6/15 (C),U2-6/16,U3-3/17,

1. Bongaigaon TPS - Rangia (Salakati)	AEGCL	D/C	220	327	517	494	452	77	JAN-13	JUN-16		1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
2. Bongaigaon TPS - Bongaigaon	PGCIL	D/C	400	6	11	11	11	6		DEC-12	DEC-12	Commissioned 12/12.
3. BTPS-Agia-Sarusajai (2nd Circuit, Balance portion)	AEGCL	S/C	220	65	195	195	195	65		SEP-14	SEP-14	commissioned 9/14
4. BTPS - Kokrajhar line	AEGCL	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16		Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
5. Kokrajhar - Bilashipara - Gauripur	AEGCL	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16		Work in progress. Clearance and RoW

Remark:

Budhil HEP (2x35 MW), PS, H.P., LANCO Green, U1-5/12(C),U2-5/12.(C),

1. Budhil -Chamera III	LEPP	S/C on D/C	220	40	62	62	62	40		MAR-12	MAR-12	Commissioned 3/12
------------------------	------	------------	-----	----	----	----	----	----	--	--------	--------	-------------------

Remark:

Butibori (2x300 MW) TPS Phase -II,PS,Maha,RPL,U1-8/12(C),U2-11/12,

1. butibori III	MSETCL		220/132	100	100	90	100	90		MAR-13	MAR-13	Commissioned on 26.03.2013
2. Buttibori TPS -Buttibori-III	MSETCL	D/C	220	1				1		DEC-11	DEC-11	Commissioned 12/11.

Remark:

Chamera-II HEP,CS,HP,,

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Chamera-II HEP (Part-I)- Chamera Pooling Station PGCIL S/C 400 1 3 3 3 1 APR-10 MAR-11 MAR-11 Commissioned 3/11.

Remark:

Chamera-III HEP (3x77 MW), CS,H.P.,NHPC, U1-6/12,(C) U2-6/12(C), U3-6/12 (C),

1. Chamera-II HEP - Jullandur line PGCIL D/C 400 324 444 444 444 324 MAR-13 MAR-13 Commissioned 03/13.

2. Chamera-III - Pooling Station Near Chamera-II HEP PGCIL D/C 220 30 46 46 46 30 AUG-11 AUG-11 Commissioned 8/11

3. GIS Pooling Station near Chamera-II HEP PGCIL 400/220 630 100 100 100 100 AUG-11 AUG-11 Commisiioned 8/11.

Remark:

Chandrapur TPS, (2x500 MW), SS, Maha, MSPGCL, U1 to 7 (C) U8-3/15 (C), U9-1/14,

1. LILO of Chandrapur - Parli at Chandrapur II MSETCL D/C 400 3 11 11 11 3 SEP-13 APR-13 Commissioned 4/13.

2. Chandrapur switching Strn. - Chandrapur II S/S MSETCL S/C 400 4 11 11 11 4 MAR-14 MAR-14 Commissioned 03/14.

3. Chandrapur-II MSETCL 400/220 500 100 91.98 96 72 MAR-16 Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014

4. Chandrapur-II - Warora MSETCL D/C 400 91 138 138 137 91 JUN-13 JUN-13 Commissioned 06/13.

5. Warora-Wardha(2nd Ckt) MSETCL S/C 400 76 223 223 223 76 JAN-13 JAN-13 Commissioned 01/13.

Remark:

Chango Yangthang (140 MW), PS,Distt, Spiti,HP,M/s Malana Power (MPCL),

1. Chango Yangthang - Ka Dogri Pooling Station MPCL D/C 220

2. Ka Dogri - Jangi Pooling Station MPCL D/C 400

Remark:

Chanju TPP (2x12 MW), SS HPPTCL, IA Energy U1-07/16, U2-9/16.,

1. LILO of one ckt Kurthala - Bathri at HPPTCL D/C 132

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Chanju-I

Remark:

Chhabra Super Critical TPS (2x660 MW), SS , RRVUNL, Rajasthan U1 & U2,

1.	Chhabra TPS - Anta (Baran)	RVPNL	D/C	400	179	244	244	244	179		JAN-15	JAN-15	Commissioned 01/15.
----	----------------------------	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Chhabra TPP Extn. (2x250 MW) SS,Raj, RRVUNL, U3-9/13(C),U4-6/14 (C),

1.	Chhabra TPS -Hindaun	RVPNL	S/C	400	342	803	803	803	342		APR-10	APR-10	Commissioned 4/10
2.	Chhabra TPS - Jhalawar	RVPNL	S/C	220	101	329	329	329	101		AUG-11	AUG-11	Commissioned 8/11.

Remark:

Chitrangi TPP Ph-I (6x660 MW), Ph-II (3x660 MW),SS,MP,Ph-I,U1-9/13,U2-12/13,U3-3/14,U4-6/14,U5-9/14,U6-12/14, Ph-II,U1-3/15,U2-6/15,U3-9/19,

1.	Chitrangi TPS - Vindhyachal Pooling Station		D/C	765									.
----	---	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Chujachen HEP (2x49.5 MW)PS,Sikkim,GIL,U1-4/13(C),U2-4/13 (C).,

1.	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	GATI	D/C	132	47	91	91	91	47		APR-13		Commissioned 04/13. (Interim arrangement)
2.	Chujachen HEP - Rangpo PS	GATI	D/C	132									Line commissioned.

Remark:

Chutak-HEP (4x11 MW), CS, J&K, NHPC, U1-11/12(C), U2- 11/12(C), U3- 11/12(C), U4-1/13(C),

1.	Chutak HEP-Gramthong -II	JKPDD	S/C	66	5	29	29	29	5		SEP-12		Commissioned.
2.	Chutak HEP-Kargil-I	JKPDD	S/C	66	10	55	55	55	10		OCT-12		Commissioned.
3.	Gramthong -II - Sankoo	JKPDD	S/C	66	27	154	154	154	27		SEP-14		Commissioned.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4. Khangral - Mulbek -II	JKPDD	S/C	66	23	117	117	117	23		SEP-14		Commissioned
5. Mulbek-II - Kargil -I	JKPDD	S/C	66	28	124	124	124	28		SEP-14		Commissioned.
6. Gramthong S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
7. Kargil S/S	JKPDD		66/11	60	100	100	100	100		SEP-12		Commissioned.
8. Khangral (Bodhkharbu)	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.
9. Mulbeck	JKPDD		66/11	60	100	100	100	100		SEP-15		Commissioned.
10. Sankoo S/S	JKPDD		66/11	60	100	100	100	100		SEP-14		Commissioned.

Remark:

Cosmos Sponge TPS, (1x350 MW), PS,Chh,CSPL,U1-6/13,

1. CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400	
--	-----	-----	--

Remark:

Cuddalore TPP (2x600 MW), PVT, IL&FS, SS, Tamil Nadu, U1&2-05/2016,

1.	Cuddalore - Naggapattinam	PGCIL	D/C	400									
2.	Nagapattinam Pooling Station - Salem (NMTCL)	PGCIL	D/C	765	406	543	495	437	150	MAR-15	MAR-16		Work under progress.
3.	Salem - Madhugiri	PGCIL	S/C	765	219	574	286	203	11	DEC-15	JUN-16		Work under progress.

Remark:

DGEN TPS (3x400MW), Torrent Power Ltd, Gujarat,

1. DGEN - Vadodara	TOR. POW.	D/C	400									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2. DGEN TPS - Bharuch/Dahej Pooling Station	TOR. POW.	D/C	400									.
3. Navseri - Bhasten	TOR. POW.	D/C	220									Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

4. Bharuch/Dahej TOR. POW. 765/400 1500 .

Remark:

Dada Dhuni wale TPP, Khandwa (2x800 MW) SS,MP, U1-7/15,1U2-12/16,

1. Dada Dhuniwale TPP - Moondi Pooling Point	MPPTCL	D/C	400	80								
2. Badnawar (2x315)	MPPTCL		400/220	630								
3. Handia S/S	MPPTCL		400/220	630								.

Remark:

Dahanu Solar (40 MW), PS,Tehsil Pokaran, Distt, Jaisalmer,Raj,M/s Dahanu Solar Power Pvt. Ltd.,

1. Dahanu - Degchu GSS	RVPNL	D/C	132									.
------------------------	-------	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Damodaram Sanjeevaiah(Krishnapatnam) TPP, (2x800MW) SS,AP, APPDCL, U1-9/14, U2-9/14,

1. Bonapally - Chittoor (Quad)	APTRANSC	D/C	400	196	281	281	281	196		FEB-15	FEB-15	Commissioned 02/15.
2. Krishnapatnam TPS - Nellore.	APTRANSC	D/C	400	72	112	112	112	72		NOV-12	NOV-12	Commissioned 11/12.
3. Krishnapatnam TPS- Chittoor(Balance)	APTRANSC	D/C	400	180				180		JUL-15	JUL-15	Commissioned 07/15.

Remark:

Derang TPP (2x600MW) PS, Orissa, JIPL, U1-5/14 (C), U2-1/15 (C),

1. Derang - Angul Pooling Station	JPL	MC+D/C	400	154	231	231	231	154		AUG-14	AUG-14	Commissioned 08/14.
-----------------------------------	-----	--------	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Dhariwal TPS (2x300 MW), PS, Maharashtra, DIPL, U1-11/13(C),U2-5/14 (C),

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Dhariwal TPS -Channdrapur II (1st Ckt)	DIPL	S/C	400	10	29	29	29	10		SEP-13	SEP-13	Commissioned 09/13.
2. LILO of one ckt of Bhadravati (PG) - Parli at Dhariwal	DIPL	D/C	400	31	51	51	51	31		AUG-14	AUG-14	Commissioned 08/14.

Remark:

Dharpura TPP (4x300 MW), Jain Energy, P.S.,

1. Jain Energy TPS - Dharamjaygarh Korba Pooling station	JAIN ETL	D/C	400									.
--	----------	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Dhuvaran CCPP-III,360 MW,SS ,GSECL,

1. LILO of Karmsad -Vartej at Dhuvaran	GETCO	D/C	220	60	152	143	94	18		DEC-15		Work in Progress.
--	-------	-----	-----	----	-----	-----	----	----	--	--------	--	-------------------

Remark:

Dikchu HEP (3x32MW)PS,Sikkim,SKPPPL,U1,2&3-2017-18,

1. Dikchu - Gangtok	SIKKIM	D/C	132									.
2. Dikchu - Mangan	SIKKIM	D/C	132									

Remark:

Dopaha TPP (3x660 MW), SS, UP, U1,U2,U3,

1. Dopaha - Anpara	UPPTCL	D/C	765									.
2. Dopaha - Ghazipur	UPPTCL	D/C	765									
3. Dopaha - Varanasi / Jaunpur	UPPTCL	D/C	765									
4. Meja - Bargarh	UPPTCL	D/C	765									

Remark:

Durgapur (DPL) Extn. (250 MW), SS,WB, U8-3/14 (C),

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. DPL - Bidhan nagar DPL D/C 400 MAR-12 Existing line.

Remark:

Durgapur TPS (2x500 MW),CS,WB,DVC,U1-7/11(C),U2-3/1 (C),

- | | | | | | | | | | | | | |
|--|-------|-----|-----|-----|-----|-----|-----|-----|--------|--------|--------|---------------------|
| 1. Durgapur STPS - Raghunathpur | DVC | D/C | 400 | 138 | 208 | 208 | 208 | 138 | MAY-10 | JUL-13 | JUL-13 | Commissioned 07/13. |
| 2. LILO of Durgapur-Jamshedpur (PG) at Durgapur STPS | DVC | D/C | 400 | 7 | 14 | 14 | 14 | 7 | MAY-09 | MAR-11 | JAN-11 | Commissioned 3/11. |
| 3. Durgapur-Jamshedpur (Part Line) | PGCIL | D/C | 400 | 276 | 519 | 469 | 451 | 276 | | APR-12 | APR-12 | Commissioned 4/12. |

Remark:

Dwarkesh Energy Ltd TPP (2x660 MW) PS, Khandwa, MP,,

- | | | | | | | | | | | | | |
|---------------------------------|--|-----|-----|--|--|--|--|--|--|--|--|--|
| 1. Dwarkesh Energy TPP - Indore | | D/C | 765 | | | | | | | | | |
|---------------------------------|--|-----|-----|--|--|--|--|--|--|--|--|--|

Remark:

EMCO Warora TPP (2x300 MW), PS,Maha,GMR, U1-2/13 (C),U2-8/13(C),

- | | | | | | | | | | | | | |
|----------------------------|-----|-----|-----|----|----|----|----|----|--|--------|--------|---------------------|
| 1. EMCO - Bhadrawathi (PG) | GMR | D/C | 400 | 80 | 96 | 96 | 96 | 80 | | JAN-13 | JAN-13 | Commissioned 01/13. |
|----------------------------|-----|-----|-----|----|----|----|----|----|--|--------|--------|---------------------|

Remark:

Ellora TPP (4x660 MW), PS,Maha,EPML, U1,U2,U3,U4,

- | | | | | | | | | | | | | |
|-----------------------|--|-----|-----|--|--|--|--|--|--|--|--|--|
| 1. Ellora TPP - Seoni | | D/C | 765 | | | | | | | | | |
|-----------------------|--|-----|-----|--|--|--|--|--|--|--|--|--|

Remark:

GEPL Ph -1 (2x60 MW), U1-60 MW,9/12 (C) & Ph-2 (2x270 MW) TPS,PS,Maha,GEPL,U2-4/12(C),

- | | | | | | | | | | | | | |
|---|------|-----|-----|----|--|--|--|----|--|--------|--------|-------------------|
| 1. GEPL -MIDC S/S | GEPL | D/C | 220 | 20 | | | | 20 | | SEP-14 | SEP-14 | Commissioned 9/14 |
| 2. LILO of one ckt of Bhadrawati -Parli at GEPL TPS | GEPL | D/C | 400 | | | | | | | | | . |

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Ghatampur TPP (3x660 MW), CS, UP, JVN,UPRVUNL,,

1.	Ghatampur - Moradabad / Rampur	UPPTCL	2xS/C	765								
2.	Ghatampur - Kanpur (PG)	UPPTCL	D/C	400								

Remark:

Ghazipur (2x660 MW), PS, UP, BEL Spun,,

1.	Ghazipur - Rasra	UPPTCL	S/C	220	59	186	186	186	59	FEB-11	SEP-14	SEP-14	Commissioned 09/14.
2.	LILO of Anpara - Mau at Ghazipur	UPPTCL	D/C	400									
3.	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	UPPTCL	D/C	400									Work not Started.
4.	Varanasi / Jaunpur - Gorakhpur	UPPTCL	D/C	400									
5.	Varanasi/Jaunpur - Aurai	UPPTCL	D/C	400									
6.	Varanasi/Jaunpur - Azamgarh	UPPTCL	D/C	400									
7.	Varanasi/Jaunpur - Meja	UPPTCL	D/C	765									
8.	Ghazipur - Varanasi / Jaunpur	UPPTCL	S/C	400									

Remark:

Goindwal Sahib (2x270MW), PS,Punjab,GVK, U1-6/13,U2-8/13,

1.	Goindwal Sahib - Bottianwala	PSTCL	D/C	220	80	201	156	130			DEC-16		Work is in progress.
2.	Goindwal Sahib - Chola Sahib	PSTCL	D/C	220	55	92	92	92	55		DEC-15	DEC-15	Ready for Commissioning 12/15.
3.	Goindwal Sahib - Sultanpur Lodhi	PSTCL	D/C	220	38	60	60	60	38		AUG-12	AUG-12	Commissioned 8/12

Remark:

Gongri HEP (2x72 MW), PS, Arp, Dirang Energy, U1&U2,

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Gongri - Dinchang Pooling Station DEPL D/C 220

Remark:

Haldia TPP (2x300 MW) SS, WB, IEL. U1 - 07/16, U2 - 11/16,

1. Haldia TPP - Haldia (New) ISPAT D/C 220

Remark:

Harduaganj TPS (2x250 MW),SS,UP,UPRVUNL,U8-9/11(C),U9-5/12(C),

1. Harduaganj - Jahangirabad UPPTCL D/C 220 99 151 151 151 99 AUG-09 NOV-14 NOV-14 Commissioned 11/14.

Remark:

Hazaira CCPP (351 MW),SS,GUJ,GSECL,,GT+ST-2/12(c),

1. Hazaira (GSEC) - Mota GETCO D/C 220 111 182 107 94 20 MAR-16 W I P/Row problems

2. Hazaira (GSEC)-Kosamba GETCO D/C 220 125 211 211 211 125 APR-11 SEP-11 SEP-11 Commissioned 9/11.

Remark:

Hindustan Electricity GCL TPP (1x350+3x379 MW), PS, Maha, U1-3/14, U2, & U3,

1. HEGCL TPP - Pune (AIS) (PG) D/C 400 110

2. LILO of Lonikhand - Kalwa at HEGCL TPP D/C 400

Remark:

Ind Barath TPP (2x350MW),PS,Orissa,Barath, U1-1/15, U2-3/15,

1. Ind Barath - Jharsuguda pooling Station IBPIL D/C 400 84 125 125 124 81 NOV-15 Progress of line has been affected due to severe ROW issue as land owner are demanding hefty amount for crop/land compensation.

2. LILO of Rouekila - Raigarh at Ind Barath IBPIL D/C 400 47 72 72 72 47 JUN-15

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Ind Barath Tamil Nadu TPP, (660MW) U1-7/13,

1.	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400									
----	--	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

JSW Ratnagiri TPP (4x300 MW) ,PS,MAHA,JSW Energy ,U1-8/10(C),U2-12/10(C),U3-5/11(C),U4-10/11(C),

1.	Jaigad - karad.	JSWEL	D/C	400	219	300	300	300	218	OCT-11	SEP-11	Commissioned 10/11.
2.	Jaigad - New Koyna	JSWEL	D/C	400	110	160	160	160	110	MAY-10	AUG-10	AUG-10 Ckt 1 commissioned 7/10 & ckt 2 commissioned 8/10.

Remark:

Jal Churk (4x60 MW), PS,UP, M/S Jal ,,

1.	Churk - Robertsganj	UPPTCL	D/C	220	13				13	JAN-14	JAN-14	Commissioned 01/14.
----	---------------------	--------	-----	-----	----	--	--	--	----	--------	--------	---------------------

Remark:

Jallipa - Kapurdi TPP (8x135 MW),PS,RAJ, Raj West Power,U1-10/09(C),U2-7/10(C),U3&U4-11/11(C),U5-2/13(C),

1.	LILO of Giral - Barmer Ckt 1 at Raj West LTPS.	RVPNL	D/C	220	5	10	10	10	5	AUG-08	AUG-08	Commissioned 8/10
2.	Rajwest- Barmer	RVPNL	D/C	400	30	44	44	44	30	APR-10	MAY-10	MAY-10 1 ckt Commissioned 5/10
3.	Rajwest- Jodhpur	RVPNL	D/C	400	417	560	560	560	417	APR-09	MAY-10	MAY-10 Commissioned 5/10
4.	Raj West-Dhorimana	RVPNL	S/C	220	83	283	283	283	83	MAR-12	MAR-12	Commisisoned 3/12

Remark:

Jawaharpur TPP, (3x660 MW), PS,UP, Jawaharpur Vidyut Utpadan Nigam Ltd.,

1.	Jawaharpur - G Noida	UPPTCL	D/C	765								
2.	Jawaharpur - Agra (UP)	UPPTCL	D/C	765								

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

3.	Jawarpur - Mainpuri	UPPTCL	D/C	765								
4.	LILO Mainpuri (PG) - Harduaganj at Jwrpur	UPPTCL	D/C	220								
5.	LILO of Mainpur (765) Aligarh (400) at Jwrpur	UPPTCL	D/C	400								
6.	LILO of Mainpur - Etah at Jwrpur	UPPTCL	D/C	220								
7.	LILO of Panki - Muradnagar at Jwrpur	UPPTCL	D/C	400								

Remark:

Jhajjar Mahatama Gandhi (CLP) (2x660 MW), PS, U1-1/12(C),U2-4/12(C),

1.	Deepalpur-Barhi	HVPNL	D/C	220	25	95	95	95	25	MAY-13	MAY-13	Commissioned 05/13.
2.	Jhajjar -Dhanonda	HVPNL	D/C	400	40	64	64	64	64	FEB-12	FEB-12	Commissioned 2/12.
3.	Jhajjar - Kabulpur	HVPNL	D/C	400	70	95	95	95	95	FEB-12	FEB-12	Commissioned 2/12.
4.	Kabalpur - Badhan	HVPNL	D/C	220	46	97	97	97	46	SEP-13	SEP-13	Commissioned 09/13
5.	Kabulpur-Deepalpur	HVPNL	D/C	400	133					FEB-12	FEB-12	Commisssioned 2/12.
6.	LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)	HVPNL	D/C	400	10	23	23	23	10	OCT-11	OCT-11	Commissioned 10/11.
7.	LILO of abdullapur-Bawana at deepalpur	HVPNL	D/C	400	2	3	3	3	2	FEB-12	FEB-12	commissioned 2/12.
8.	LLIO of Bahadurgarh- Rohtak at Kabulpur	HVPNL	D/C	220	47	94	94	94	47	NOV-13	NOV-13	Commissioned 11/13.
9.	Deepalpur-Sonepat HSIIDC Rai	HVPNL	M/C	220	42	101	101	100	30	MAY-13	FEB-16	Work in progress.
10.	Deepalpur S/S	HVPNL		220/132	2x100	100	100	100	100	FEB-12	FEB-12	Commissioned 2/12.
11.	Deepalpur S/S	HVPNL		400/220	2x315	100	100	100		FEB-12	FEB-12	Commissioned 2/12.
12.	Kabulpur S/S	HVPNL		220/132	2x100	100	100	100	100	FEB-12	FEB-12	Commissioned 2/12.

Remark:

1.	Jhajjar - Mundka	APCPL	D/C	400	132	186	186	186	132	MAR-10	NOV-10	NOV-10	1st ckt commissioned 9/10 & 2nd ckt in 11/10.
2.	Jhajjar - Daultabad	HVPNL	D/C	400	136	175	175	175	136		FEB-12	FEB-12	Commissioned 2/12.
3.	Mundka (1st ICT)	DTL		220/66	160	100	100	100			MAR-11	MAR-11	Commissioned 3/11.
4.	Mundka (2nd ICT)	DTL		220/66	160	100	100	100	100		SEP-12	SEP-12	Commissioned 9/12.
5.	Mundka (2x315) S/S	DTL		400/220	630						MAR-11	MAR-11	1st Trans. Commissioned 9/10. 2nd trf 3/11.
6.	Daultabad S/S	HVPNL		400/220	3x315						DEC-10	DEC-10	Commissioned 12/10

Remark:

1.	Sterlite TPP - Sterlite captive plant D/C	SEL	2xD/C	220	9				9	AUG-10	AUG-10	1st ckt commissioned, 2nd ckt commissioned 8/10.
2.	LILo of Rourkela - Raigarh at Sterlite TPP (2nd LILo)	SEL	D/C	400	60	92	92	92	60	MAR-14	MAR-14	Commissioned 03/14. (Interim arrangement).
3.	LILo of Rourkela - Raigarh at Sterlite TPP (Existing line)	SEL	D/C	400	49	85	85	85	49	FEB-11	FEB-10	Commissioned 2/11. (Interim arrangement).
4.	Sterlite TPP - Jharsuguda	SEL	2xD/C	400	40	64	38	3				Construction of line yet to be started from LILo Point to Jhasugda S/S.

Remark:

1.	Jorethang HEP - New Melli	DEPL	S/C	220	20	35	35	35	20	AUG-15	220 kv line from Jorethang switchyard to interconnection point has been completed as in interim arrangement.
----	---------------------------	------	-----	-----	----	----	----	----	----	--------	--

Remark:

Legends				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 21 of 68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1. Mysore - Kozhikode	PGCIL	D/C	400	420	614	614	614	420	DEC-07	SEP-15	SEP-15	Ready for Commissioning 09/15.
2. Narendra - Davangere	PGCIL	D/C	400	310	422	422	422	310		MAR-08	MAR-08	Commissioned 03/08
3. Hirriyur (Extn.) S/S	PGCIL		400/220	315	100	100	100	100		MAR-08	MAR-08	Commissioned 03/08
4. Kozhikode S/Stn. (2x315)	PGCIL		400/220	630	100	100	100	100	DEC-07	OCT-15	OCT-15	Commissioned 10/15.

Remark:

Kakatiya TPP Extn (2x600 MW) SS,TCTL, APGENCO, U1-5/10 (C),U2-5/14,

1. Bhoopalapally (Kakatiya) - Gajwel	APTRANSC	D/C	400	262	363	363	363	262		SEP-13	SEP-13	Commissioned 09/13.
--------------------------------------	----------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Kalisindh TPS (2x600 MW), SS,Raj,RRVUNL, U1-5/14 (C),U2-6/15 (C),

1. Kalisindh-Jhalawar line	RVPNL	D/C	220	19	35	35	35	19		APR-12	APR-12	Commissioned 4/12.
2. Kalisndh TPS - Anta (Baran) Pooling Station (Quad)	RVPNL	D/C	400	159	220	220	220	159		MAR-14	MAR-14	Commissioned 03/14.
3. Phagi GSS (Jaipur) - Heerpura	RVPNL	D/C	400	86	126	126	125	72	SEP-12	MAR-16		(i)Work order withdrawn from M/s. GET and placed to M/s Varsana lspat on 02.02.15. (ii) One no. NHAI crossing approval awaited.
4. Phagi(Jaipur south-765 kV)-Ajmer line	RVPNL	D/C	400	210	283	257	184		SEP-12	MAR-16		(i)Work order withdrawn from M/s. GET and placed to M/s Varsana lspat on 02.02.15. (ii)Two nos. NHAI crossing.
5. Anta - Phagi (Jaipur South Ckt-1)	RVPNL	S/C	765	212	586	586	586	212		MAR-14	MAR-14	Commissioned 03/14.
6. Anta - Phagi (Jaipur South Ckt-2)(Charged at 400 kV)	RVPNL	S/C	765	214	570	570	570	214		JAN-14	JAN-14	Charged at 400 kV 01/14.
7. Ajmer S/S	RVPNL		400/220	315	100	100	100	100		JAN-16	JAN-16	Commissioned 01/16.
8. Anta (Distt. Banra) Pooling Station	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.
9. Phagi (jaipur South) (2x1500) S/S	RVPNL		765/400	3000	100	100	100	100		FEB-15	FEB-15	Commissioned 02/15.

Legends

1.	Kalpakkam - Arni	PGCIL	D/C	230	213				213	MAR-12	MAR-12	Commissioned 3/12.
2.	Kalpakkam PFBR-Kancheipurram	PGCIL	D/C	230	160	306	306	306	160	AUG-12	AUG-12	Commissioned 8/12.
3.	Kalpakkam PFBR-Sirucheri	PGCIL	D/C	230	72	140	140	140	72	NOV-11	NOV-11	Line commissioned in Nov'11

1.	Kamalanga (GMR) - Angul pooling station	GMR	D/C	400	60	103	103	103	60	DEC-14	DEC-14	Commissioned 12/14.
2.	LILO of Talchar -Meramundli at Kamalanga TPP	GMR	D/C	400	1	3	3	3	1	MAY-12		For start up power,work completed 5/12.

1.	Kameng - Balipara	PGCIL	D/C	400	110	149	138	118	1	AUG-13	DEC-16	ATS slowed-down to the extent possible to match with Gen. of Kameng. Gen. proj. delayed. (expected in 2016-17).
----	-------------------	-------	-----	-----	-----	-----	-----	-----	---	--------	--------	---

1.	Karcham Wangtoo-Abdullapur	JV(PG&JP)	D/C	400	432	518	518	518	432		JUL-12	JUL-12	Commissioned. 7/12
2.	Abdullapur - Sonapat	PGCIL	D/C	400	291	403	395	385	230	SEP-11	MAR-11	MAR-11	Commissioned 3/11.
3.	Shongtong Karcham HEP - Wangtoo (Quad)	HPPTCL	D/C	400	18								
4.	Wangtoo (GIS) S/S	HPPTCL		400/220	630								

Legends				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 23 of 68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Karchanna - Rewa Road Allahabad

D/C 400

Remark:

Kasaipalli TPP (2x135 MW),PS,Cha,ACB,U1- 12/11(C),U2-6/12(C),

- 1. Kasaipalli TPP -Bharai (Sipat) Pooling station
- 2. LILO of Korba - Bhatapara at Kasaipalli

ACB
ACB

D/C
D/C

400 112
400 6

181 181 181 112
6

JUL-12 JUL-12
NOV-11 NOV-11

Commissioned. 7/12
Commissioned 11/11.

Remark:

Kashang-I,II & III (1x65+2x65MW),SS,HP,U1 -3/16,U2 & 3 -2017-18,

- 1. Kashang - Bhaba
- 2. Kashang - Jangi Pooling Station

HPPTCL
HPPTCL

D/C
D/C

220 78
220

100 100 100 62
OCT-15 DEC-15

out of 2 ckt, one ckt completed and charged on 7/2011.
3 gangs working
Jhangi Pooling Station yet to be awarded.

Remark:

Kawai Super Critical TPS (2x660 MW),Raj, PS,Adani , Unit 1-5/13 (C),U2-12/13 (C),

- 1. Kawai - Anta (Baran)
- 2. Chhabra TPS-Kawai SCTPS

RVPNL
RVPNL

D/C
S/C

400 101
400 16

136 136 136 101
46 46 46 16

JAN-14 JAN-14
DEC-12 DEC-12

Commissioned 01/14.
Commissioned 12/12.

Remark:

Khaperkheda (500 MW),SS,MAHA,MSPGCL,U1-8/11(C),

- 1. Khaperkheda TPS - Khaperkheda (Existing)
- 2. LILO of Koradi - Chandrapur at Khaperkheda TPS.
- 3. Khaperkheda S/S (2x500)

MSETCL
MSETCL
MSETCL

2xD/C
D/C

220 12
400 3
400/220 1000

19 19 19 12
8 8 8 3
100 100 100 100

MAR-12 MAR-12
NOV-09 NOV-09
DEC-11 DEC-11

Commissioned 3/12.
Commissioned 11/9
Commissioned 12/11.

Remark:

Khargone Super Critical TPP(2x660 MW),CS,MP,NTPC,

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1. Khargone TPP-Indore	PGCIL	D/C	400							DEC-15		
Remark: Status Not Reported.												
Khurja (2x660 MW), PS, UP, THDC,,												
1. LILO of Agra - Muradnagar at Kurja	UPPTCL	D/C	4.4									
2. LILO of Aligarh - Sikandarabad	UPPTCL	D/C	400		258	254	254	166		FEB-16		Line energised date not issued due to incompletion of Aligarh substation. Balance work of line on hold due to DFCC work. Restoration work is in progress on 9 towers.
3. LILO of Mainpuri - Gr Noida at Khurja	UPPTCL	D/C	765									
4. Khurja - Hapur	UPPTCL	S/C	765									
Remark:												
Kishanganga HEP (3x110MW) CS, J&K, NHPC, U1,2 & 3- 11/16,												
1. Kishanganga - Amargarh	PGCIL	D/C	220	78	132	39	1		MAR-18	JUL-17		Generation project coming in August 2016. PGCIL to expedite Line by December 2016. Award for tower pkgs. placed in march 2015. Work under progress.
2. Kishanganga - Wagoora	PGCIL	D/C	220	206	336	74	1		MAR-18	MAR-18		Works under progress.
Remark:												
Koderma TPS 2x500 MW,CS,JHA,DVC,U1-7/11 (C),U2-2/13 (C),												
1. LILO of Barhi-Koderma at Koderma S/S	DVC	D/C	132	32	66	66	66	32		AUG-10	AUG-10	Commissioned 8/10
2. Koderma-Biharshariff (Quad)	PGCIL	D/C	400	222	294	294	294	222	APR-10	MAY-11	MAY-11	Commissioned 5/11.
Remark:												
Koldam HEP (4x200 MW),CS,HP,NTPC, U3-4/15 (C), U4-6/15,												
1. Koldam - Nalagarh	PGCIL	D/C	400	93	127	127	127	93		MAR-10	MAR-10	Commissioned 03/10.
2. Koldam - Ludhinana (JV Portion)	PKTCL	D/C	400	301	423	423	423	301	SEP-08	SEP-14	SEP-14	Commissioned 09/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Koradi TPP Expn. (3x660 MW), SS,Maha, MSPGCL, U8-3/15 (C) ,U9-5/15 ,U10-9/15,

1.	Koradi TPS - Wardha	MSETCL	D/C	400	144	336	336	336	144	APR-11	JAN-16	JAN-16	Commissioned 01/16.. (97 Ckm had already been taken as commissioned in May 2015.)
2.	Koradi TPS-New Khaparkheda	MSETCL	D/C	220	29	72	72	72	30	DEC-13	MAR-16		Forest area involved 4.122 Ha. In-principal approval received on Dt: 11.09.15. Final approval with permission for tree cutting and work commencement letter received from CCF, Nagpur on dt. 06.11.2015. ROW: Order received under 16(1) from Collector office,Nagpur on Dt: 01.01.2016.
3.	Koradi-II - Koradi-III	MSETCL	D/C	400	239	111	90	81	18		MAR-16		Forest: Area involved 0.5523 Ha Approved on dt.30.10.15 Highway: In principle approval received on dt. 13.10.15. ROW: Out of 20 cases, orders received for 9 cases on 01.01.16 & 08.02.16.

Remark:

Korba (E) (2x250 MW), SS, Chg, U2-7/12 (C),

1.	Korba -Vishrampur	CSPTCL	S/C	220	153	505	505	505	153	MAR-12	AUG-14	AUG-14	Commissioned 08/14.
2.	Bishrampur S/S	CSPTCL		220/132	160	100	100	100	100	DEC-12	JUN-14		Charged on 22.8.2014

Remark:

Korba (W) (1x500 MW),SS,Cha,CSEB,U5-3/13(C),

1.	Korba (W)-Bhilai (khedamara)	CSPTCL	D/C	400	447	640	640	640	447		DEC-12	DEC-12	Commissioned 12/12.
2.	LILo Korba (West)-Bhilai at Raipur (CSPTCL)	CSPTCL	D/C	400	47	70	70	70	47	MAR-10	SEP-12	SEP-12	Commissioned 9/12.
3.	Raipur (2nd Trf.)	CSPTCL		400/220	315	100	100	100	100		DEC-13		Charged on 31.3.2014

Remark:

Legends												
TL: Total Location			STC: Stubs Cast			TE: Towers Erected			STG: Stringing Completed			Page 26 of68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Koteshwar HEP (4x100 MW),CS,UK, THDC,U3-1/12,U4-3/12.,

1.	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	PGCIL	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	JUN-11	Commissioned 6/11.
2.	Koteshwar -Tehri Pooling Point	PGCIL	D/C	400	5	9	9	9	5	JUN-08	MAR-11	APR-11	Commissioned 3/11.

Remark:

Kudgi STPS (3x800 MW),CS, NTPC, U1-3/16, U2-6/16, U3-9/16.,

1.	Kudgi STPS - Narendra	KTCL	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	AUG-15	Ready for Commissioning 08/15.
2.	Madhugiri - Bidadi	KTCL	D/C	400	186	256	242	237	140	DEC-15	MAR-16		The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3.	Narendra (New) - Madhugiri	KTCL	D/C	765	758	870	800	789	470	DEC-15	DEC-15		

Remark:

Kundankulam - APP (2x1000 MW),CS,TN,APCIL, U1-12/14 (C),,

1.	Edamon (KSEB) - Muvattupuzha (PG)	PGCIL	D/C	400	297	438	159	105	29	NOV-08	DEC-16		G.O issued by govt. of Kerela dated on 19.08.14 recommending additional compensation by land owner. Work to start after assessment of compensation & payment by state Govt./KSEB. Revised G.O. issued on Jan'15. Recently GO issued on 30.07.15 in which compensation is to be done on land value, to be finalised by concerned DC. DC yet to initiate action.
2.	Kudankulam-Tirunelveli (Quad) 1st.	PGCIL	D/C	400	145	199	199	199	145		MAR-09	MAR-09	Commissioned 03/09.
3.	Kudankulam-Tirunelveli (Quad) 2nd.	PGCIL	D/C	400	160	213	213	213	160		MAR-09	MAR-09	Commissioned 03/09.
4.	LILO of Madurai - Trivandrum at Tirunelveli 2 X D/C	PGCIL	D/C	400	213	300	300	300	213		APR-08	APR-08	Commissioned 4/08.
5.	Muvattupuzha (PG) - North Trichur (PG)	PGCIL	D/C	400	157	224	224	224	157		NOV-11	NOV-11	Line commissioned in Nov'11.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6. Tirunelveli - Udumaplet	PGCIL	D/C	400	533	730	730	730	533		MAR-09	MAR-09	Commissioned 03/09.
7. Tirunelveli - Edamon	PGCIL	M/C	400	327	235	235	235	327		MAR-10	MAR-10	Commissioned 03/10.
8. Muvattapuzha s/s (2 nd ICT)	PGCIL		400/220	1x315	100	100	100	100		NOV-11	NOV-11	ICT-II commissioned in Nov'11.
9. Tirunelveli S/S	PGCIL		400/220	630	100	100	100	100		APR-08	NOV-08	ICT-I Commissioned 4/08, ICT-II Commissioned 11/08.
10. Trivandrum	PGCIL		400/220	315	100	100	100	100		JUN-09	JUN-09	Commissioned 6/09.
11. Udumalpet (PG) Ext.	PGCIL		400/200	315	100	100	100	100		MAR-09	MAR-09	Commissioned 3/09

Remark:

Lakhwar (300 MW) & Vyasi (120 MW),SS,UK,UJVNL - 2018-19,

1. Almora-Pithoragarh	PTCUL	D/C	220	146						JUN-16		DPR prepared. DPR submission to funding agency is in progress.
2. Arakot -Mori and LILO of Arakot -Mori at Hanol Tunj	PTCUL	D/C	220	94						MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3. Devsari-Karanprayag	PTCUL	D/C	220	52						NOV-17		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4. Jakhol -Sankri -Mori and LILO of Jakhol - Sankri -Mori at Natwar Mori	PTCUL	D/C	220	76						MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5. LILO of Nandprayag -Karanprayag at Langrasu	PTCUL	D/C	220	16						NOV-17		Construction of line as per Schedule of construction of Langrasu.
6. LILO of Roshnabad -Puhana at Pirankaliyar S/S	PTCUL	D/C	220	10						DEC-16		LoA is to be issued.
7. LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	PTCUL	D/C	220	70						APR-16		Tender has been floated.
8. Mori -Dehradun	PTCUL	D/C	220	200						MAR-18		Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.

Remark:

Lalitpur Ph-I (3x660MW), Ph-II (3x660 MW)PS,UP,BHL, U1-06/15 (C),U2-1/15,U3-3/15,

1. 132 kV D/C Agra cantt. - 400 kV Agra(South)	UPPTCL	D/C	132	24.08								
--	--------	-----	-----	-------	--	--	--	--	--	--	--	--

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material (%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2. Agra(UP) - Agra (South)	UPPTCL	D/C	400	142	190	174	130		AUG-16	MAY-16		WIP. Foundation and Tower erection in progress.
3. LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	UPPTCL	D/C	132	11.9								
4. LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	UPPTCL	D/C	132	11.5								
5. LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	UPPTCL	D/C	132	20								
6. LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	UPPTCL	D/C	132	11.95								
7. LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	UPPTCL	D/C	220	120								
8. LILO of Agra - Muradnagar at Mathura	UPPTCL	D/C	400	64	88	73	43		AUG-16	MAR-16		Foundation and Tower erection in progress. WIP.
9. LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	UPPTCL	D/C	400	68	100	79	44		AUG-16	MAY-16		Foundation and Tower erection in progress.
10. LILO of existing Agra (UP) - Muradnagar at Agra (UP)	UPPTCL	D/C	400	158	212	153	88		AUG-16	MAY-16		Foundation and Tower erection in progress. WIP.
11. Lalitpur - Lalitpur TPS (Ckt-II)	UPPTCL	D/C	220	19				19		APR-15	APR-15	Commissioned 04/15.
12. Lalitpur TPS - Lalitpur TPS S/S (Ckt-I)	UPPTCL	D/C	220	19	57	57	57	19		MAR-15	MAR-15	Commissioned 03/15.
13. Lalitpur TPS - Jhansi	UPPTCL	D/C	220	185	301	301	301	185		JUN-14	JUN-14	Commissioned 06/14.
14. Mathura(4) -Chhata line	UPPTCL	D/C	220	66	114	20				MAR-16		Line withdrawn from the scope of M/s ECI. The proposed date of completion 31.03.16.
15. Agra (UP) - Mathura line	UPPTCL	S/C	400	142	388	352	308		AUG-16	MAR-16		WIP. Foundation and Tower erection in progress.
16. Lalitpur TPS - Agra (UP) Ckt-I	UPPTCL	S/C	765	332	955	867	747	101	AUG-16	MAR-16		Foundation and Tower erection & Stringing work in progress.
17. Lalitpur TPS - Agra (UP) Ckt-II	UPPTCL	S/C	765	334	889	827	691	101	AUG-16	MAR-16		Foundation and Tower erection & Stringing work in progress.
18. Agra (South) S/S	UPPTCL		400/132	600	100	15			AUG-16	MAY-16		
19. Agra (UP) S/S	UPPTCL		765/400	3000	100	30			AUG-16	MAY-16		

Remark:

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Lanco Amarkantak TPS -II, (2x660 MW), PS,Chg,LPT, U3 -5/14,U4-9/14,

1. Lanco Amarkantak - Champa Pooling Station	LEPP	D/C	400	95	158	96	12			APR-16	.	
--	------	-----	-----	----	-----	----	----	--	--	--------	---	--

Remark:

Lanco Vidarbha (Dhenkanal)TPS (2x660 MW), PS,,LIL, U1-9/14,U2-1/15,

1. LILO of Seoni - Wardha at Lanco Vidarbha TPS	LEPP	D/C	765	15	16					DEC-13		
---	------	-----	-----	----	----	--	--	--	--	--------	--	--

Remark:

Lara STPP-I (2x800 MW), CS, Chh, NTPC, U1-5/15,U2-4/16,

1. Lara STPS - Champa pooling Station line (Q)	PGCIL	D/C	400	224	307	127	35	1	APR-17	APR-17		Work under progress.
2. Lara STPS - Raigarh (Kotra) line	PGCIL	D/C	400	36	50	48	47	29	APR-17	MAR-16		Severe ROW problem being faced.

Remark:

Lata Tapovan (3x57 MW),CS,UK,NTPC- 2019-20,

1. Joshimath - Kunwari Pass (Pipalkoti)	PTCUL	D/C	220	40						DEC-17		Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
2. Lata Tapovan- Joshimath	PTCUL	D/C	220	24	36					DEC-17		Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
3. Vishnugad - Kuwari Pass (Pipalkoti)	PTCUL	D/C	400	40	62					DEC-15		Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

Remark:

Loharinagpala (NTPC),CS,UK,NTPC,Unit-14/15.,

1.	Loharinagpala-Koteshwar line	PTCUL	D/C	400	180							The work at Loharinagpala HEP stopped as per GOI order.
2.	LILO of Loharinagpala - Koteshwar at Pala - Maneri	PTCUL	D/C	400	10							The work at Pala Maneri HEP stopped as per GOI order.

Remark:

Lower Jurala HEP (6x40MW) SS,TCTL,TSGENCO,U1&2 ready for commissioning in Sept, 15,U3-10/15,U4-11/15,U5&6 - 5/2016,

1.	LILO of Veltoor -Jurala at Lower Jurala HEP	APTRANSC	D/C	220	9	17	17	17	9	DEC-13	DEC-13	Commissioned 12/13.
2.	Lower Jurala HEP - Upper Jurala	TSTRANSC	D/C	220	22	36	36	35	21	JAN-16		Erection of 2 towers for Krishna river crossing are balance and casting of pile foundation is under progress.

Remark:

Mahan TPP Ph-1(2x600 MW),PS, MP,ESSAR Power TCL, U1-2/13 (c), U2-11/13,

1.	Gandhar-Hazira	EPTCL	D/C	400	208	287	287	287	208	MAR-13	MAR-13	Commissioned 3/13.
2.	LILO of Viindhyachal -Korba line at Mahan S/S	EPTCL	D/C	400	44	67	67	67	44	MAR-12	MAR-13	Commissioned 3/12. (Interim)
3.	Mahan -Sipat	EPTCL	D/C	400	670	942	938	909	394	JUN-16		Work is getting started.
4.	Hazira S/S	EPTCL		400/220	2x500	100	100	100	100	JUL-15	JUL-15	commissioned in March 2013. Reported in July 2015.

Remark:

Maheshwar HEP (10x40 MW),PS,MP,SMHPCL,U1-12/12,U2-1/13,U3-2/13. 2016-17,

1.	Maheshwar - Nimrani	MPPTCL	D/C	220	54	90	90	90	54	APR-09	MAY-10	MAY-10	Commissioned 5/10.
2.	Maheshwar - Pithampur	MPPTCL	D/C	220	115	195	195	195	115		FEB-12	FEB-12	Commissioned 2/12.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Maithon RBTPP (2x525 MW),PS,JHA,DVC-JV TATA ,U1-6/11(C),U2-3/12 (C),

1.	Maithon (RB) - Ranchi	PGCIL	D/C	400	376	534	534	534	376		DEC-11	DEC-11	Commissioned 12/11.
2.	Maithon RB - Maithon (PG)	PGCIL	D/C	400	62	94	94	94	62	APR-10	SEP-10	SEP-10	Commissioned 09/10

Remark:

Maitrishi Usha TPP (Corporate Power) (Chandwa) (Abhijit) (4x270MW), U1-7/13,U2-11/13,U3 -1/14, U2-3/14.,

1.	Corporate TPP - Jharkhand Pooling Station	CPL	D/C	400	6	11					DEC-12		
2.	Latehar - Namkum	CPL	D/C	400	216	320	293	274	132		DEC-12		.

Remark:

Malana - II HEP (2x50 MW)PS,HP,EPPL,U1-8/11(C),U2-8/11(C),,

1.	LILO of Allain Duhangan- Nalagarh at Chhaur	EPCL	D/C	220	2	4	4	4	2	SEP-09	SEP-11	SEP-11	Commissioned 9/11.
2.	Malana - II HEP - Chhaur.	EPCL	D/C	132	36	51	51	51	36		SEP-11	SEP-11	Commissioned 9/11.
3.	Chhaur	EPCL		132/220	4x42.5						SEP-11	SEP-11	Commissioned 9/11

Remark:

Malibrahmini (2x525MW),PS,Orissa, MPL.,

1.	Malibrahmani - Angul	MPCL	D/C	400	62	108	100	80	20		MAR-16		
----	----------------------	------	-----	-----	----	-----	-----	----	----	--	--------	--	--

Remark:

Malwa TPP, Shree Singhaji TPP, Ph-I (2x600 MW),Ph-II (2x600 MW), SS,MP,MPPGCL, U1-11/13(C), U2-10/14 (C),

1.	Chhegaon - Julwania	MPPTCL	D/C	400	225	340	340	340	225		NOV-14	NOV-14	Commissioned 11/14.
2.	Malwa TPP - Chhegaon	MPPTCL	D/C	400	105	158	158	158	105		FEB-13	FEB-13	Commissioned 02/13

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material (%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3. Malwa TPP - Pithampur	MPPTCL	D/C	400	272	397	397	397	268		NOV-13	NOV-13	Commissioned 11/13.
4. Malwa TPP - Chhegaon	MPPTCL	D/C	220	95	160	160	160	95		MAR-12	MAR-12	Commissioned 3/12
5. Pithampur-Indore	MPPTCL	D/C	400	128	193	193	193	128		MAR-14	MAR-14	Commissioned 03/14.
6. Chhegaon S/S	MPPTCL		400/220	315	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12.
7. Pithampur S/S	MPPTCL		400/220	630	100	100	100	100		APR-13	APR-13	Commissioned 4/13.
8. LILO of both ckts of Nimrani-Julwania at Julwania	MPPTCL	D/C	220	6	9	9	9	5		SEP-13	SEP-13	Commissioned 09/13.
9. Julwania S/S	MPPTCL		400/220	630	100	100	100	100		NOV-14	NOV-14	Commissioned 11/14.

Remark:**Marwa TPP (2x500 MW) SS,Chg,CSPGCL U1-3/14 (C), U2 -1/15,**

1. Marwa - Banari (Start up power)	CSPTCL	D/C	220	28	55	55	55	28		JAN-13	JAN-13	Commissioned 1/13. (Loc 39 to 51 charged on 7.11.12)
2. LILO of One ckt of Korba (W) - Khedamara at Marwa	CSPTCL	D/C	400	116	161	161	161	116	MAR-13	MAY-15	MAY-15	Commissioned 05/15.
3. Marwa - Raipur (Raitha)	CSPTCL	D/C	400	281	379	379	379	281		JUN-13	JUN-13	Commissioned 06/13.

Remark:**Mauda TPS (500 MW),Phase-II (2x660 MW) CS, Maha, NTPC, U1-4/12 (C), U2-3/13(C),U3-7/16,U4-1/17,**

1. Mauda - Wardha (2nd Ckt)	PGCIL	S/C	400	124						MAY-12	MAY-12	Commissioned 05/12
2. Mauda - Wardha line (Quad)(Ckt-1)	PGCIL	S/C	400	124	345	345	345	124		MAR-12	MAR-12	Commissioned 3/12.
3. Betul - Khandwa (Quad) line	PGCIL	D/C	400	338	435	376	322	125	MAY-16	MAY-16		Work under progress. Stage -I forest clearance received in Nov'15. Permission to work obtained in Jan'16.
4. Khandwa - Indore line	PGCIL	D/C	400	360	479	444	432	255	MAY-16	MAY-16		Stage-I forest clearance received in Nov'15. Permission to work awaited.
5. Mauda-II - Betul (Quad) line	PGCIL	D/C	400	386	551	461	380	136	MAY-16	MAY-16		Work under progress. Severe ROW problem being faced.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Meja TPP Ph-I (2x660 MW), Ph-II (2x660 MW),SS (Jonit Venture,UPPCL & NTPC), U1-7/16,U2-12/16,

1.	Meja - Bara	SEUPPTCL	D/C	400	64	83	83	83	64		FEB-16	Completed and commissioned
2.	Allahabad (PG) - Rewa Road (Allahabad)	UPPTCL	D/C	400								Work yet to be awarded.

Remark:

Mettur TPS Stage III (600 MW), SS,TN,U1-10/12(C),

1.	LILO of MTPS -Malco at MTPS Stage III	TANTRANS	D/C	230	3	9	9	9	3		FEB-11	FEB-11	MTPS III- Malco energised 2/11 for start up power.
2.	MTPS St.III - Arasur	TANTRANS	D/C	400	220	325	325	325	220		JAN-13	JAN-13	Commissioned 01/13.
3.	MTPS St.III - Singarpet	TANTRANS	D/C	400	200						JUN-16		Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
4.	MTPS Stage-III - Gobi	TANTRANS	S/C	230	3	8	8	8	3		MAR-12	MAR-12	Commissioned 3/12

Remark:

Monarchak CCPP (101 MW), CS,Tripura, NEEPCO, GT - 3/15 (C), ST - 2/15.,

1.	Monarchak - Surajmani Nagar	TSECL	D/C	132	42	150	49	38	6		MAR-15		Work in progress.
2.	Surajmani Nagar - Rabindra nagar	TSECL	D/C	132	3	13	13	13	3		SEP-13		Completed 9/13

Remark:

Moti Khavdi (500 MW), PS,Guj,RPL,U1,

1.	Moti Khavdi TPP - Jam Nagar	RPTL	D/C	400									.
----	-----------------------------	------	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Mundra TPP Ph. III (3x660 MW),PS,Guj, Adani, U1-11/11 (C),U2-3/12(C), U3-3/12(C),

1.	+/- 500 kV Mundra - Bipole Mohindergarh	APL	BIPOLE	7500	1980	2693	2693	2693	1980		MAR-12	MAR-12	Commissioned 3/12
----	---	-----	--------	------	------	------	------	------	------	--	--------	--------	-------------------

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2. Mohindergarh HVDC - Bhiwani	APL	D/C	400	100	139	139	139	100	APR-11	JUL-12	JUL-12	Commissioned. 7/12
3. Mohindergarh HVDC- Mohindergarh HVPNI (Dhanonda)	APL	D/C	400	10	15	15	15	10	APR-11	JUL-12	JUL-12	Commissioned. 7/12
4. Daultabad -Dhanonda	HVPNL	D/C	400	146	219	219	219	146		JAN-13	JAN-13	Commissioned 1/13.
5. Dhanoda (Mohindergarh)	HVPNL		400/220	315	100	100	100	100		APR-12	APR-12	Commissioned 4/12

Remark:

Mundra TPP Ph.II (2x660 MW) ,PS,GUJ,Adani ,U1-12/10(C),U2-7/11(C),

1. Mundra (Adani) - Zerda line 1	GETCO	D/C	400	664	997	453	275			JUN-16		WIP/Severe RoW Issue
2. Mundra (Adani) - Zerda line 2	GETCO	D/C	400	671	956	956	956	671		FEB-16	FEB-16	Commissioned 02/16. (One Circuit is via varsana.)

Remark:

Mundra UMPP (5x800 MW),PS,GUJ,TATA,U1-2/12(C),U2-7/12(C),U3-10/12 (C),U4 -1/13(C) , U5-3/13(C),

1. Bachchau - Ranchodpura	PGCIL	D/C	400	566	755	755	755	566		SEP-11	SEP-11	Commissioned 9/11.
2. Mundra - Bachchau	PGCIL	D/C	400	198	285	285	285	198		AUG-11	AUG-11	Commissioned 8/11
3. Mundra - Limbdi	PGCIL	D/C	400	244	863	863	863	244		FEB-12	FEB-12	Commissioned 02/12.
4. Mundra - Jetpur (Balance portion)	PGCIL	S/C	400	358	918	918	918	358		DEC-12	DEC-12	Commissioned 12/12.
5. Mundra - Jetpur (Part line)	PGCIL	S/C	400	314	424	424	424	314		AUG-12	AUG-12	Commissioned 8/12.
6. Mundra -Limbdi (part Line)	PGCIL	S/C	400	384				192		NOV-11	NOV-11	192 Ckm part line commissioned 11/11.

Remark:

Mundra UMPP WR system Strengthening,

1. LILO of Halvad-Morbi I at Bhachau	GETCO	D/C	220	217	315	315	315	217		MAY-12	MAY-12	Commissioned 5/12.
2. LILO of Halvad-Morbi II at Bhachau	GETCO	D/C	220	216	333	333	333	216		MAY-12	MAY-12	Commissioned 5/12.

Legends

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3. Gandhar - Navsari	PGCIL	D/C	400	204	288	288	288	204		JUL-12	JUL-12	Commisisoned 7/12
4. LILO of both ckts of Kawas-Navsari at Navsari.	PGCIL	D/C	220	82	145	145	145	82		JUL-12	JUL-12	Commisisoned 7/12.
5. Navsari - Boisor	PGCIL	D/C	400	432	566	501	489	294	OCT-12	JUN-16		Contigrncy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form Vapi-Navsari line (212 Ckm) commissioned in Mar'13.For balance portion, forest clearance awaited. Critical. Severe ROW problem being encountered.
6. Wardha - Aurangabad (on 1200 kv)	PGCIL	D/C	1200	700	961	896	720	265	OCT-12	DEC-16		Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.Remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16.
7. Aurangabad S/S	PGCIL		400/220	630	100	100	100	100		JAN-14	JAN-14	Commissioned 01/14.
8. Bachchau S/S	PGCIL		400/220	630	100	100	100	100		AUG-11	AUG-11	Commissioned.
9. Navsari GIS	PGCIL		400/220	630	100	100	100	100		JUL-12	JUL-12	Commisisoned 7/12
10. Wardha	PGCIL		765/400	2x1500	100	100	100	100		FEB-12	FEB-12	Commissioned 02/12.
11. Wardha 3rdTrf	PGCIL		765/400	1500	100	100	100	100		MAR-12	MAR-12	commissioned 3/12.
12. Aurangabad (PG)-Aurangabad (MSETCL)	PGCIL	D/C	400	118				118	OCT-12	APR-14	APR-14	Commissioned 04/14.
13. Shifting of Ankola -Aurangabad (MSETCL) to Aurangabad (PG)	PGCIL	D/C	400	102				102		JAN-14	JAN-14	Commissioned 01/14.
Remark:												
Mutiara (Melamaruthur) (Coastal Energen) TPP (2x600 MW),PS,CEPL,U1-12/14 (C),U2-3/15,												
1. LILO of Madurai - Tuticorin at Costal Energen	CEPL	D/C	400	52				52		MAR-12	MAR-12	commissioned 3/12. (Interim arrangement).
2. Mutiara TPP - Tuticorin Pooling Station	CEPL	D/C	400	76	32	32	32	22		DEC-15		The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

3. Salem Pooling Station - Salem	PGCIL	D/C	400	120	165	165	165	120	SEP-14	AUG-15	AUG-15	Ready for commissioning 08/15.
4. Tuticorin Pooling Station - Salem Pooling Station	PGCIL	D/C	765	739	1000	996	744	178	SEP-14	JUN-16		Contractual issue resolved.
5. Salem Pooling Station - Madhugiri Pooling Station line	PGCIL	S/C	765	244	645	620	595	105	SEP-14	JUN-16		Severe ROW being faced in Karnataka. Critical.

Remark:

Muzaffarpur TPP Exp, Kanti-II (2x195MW) CS, Bihar, JV-NTPC U3-03/15 (C), U4-3/15,

1. Kanti - Darbhanga (2nd Ckt)	BSEB	S/C	220	68				68		SEP-14	SEP-14	Commissioned 09/14.
2. Kanti - Gopalganj (2nd Ckt.)	BSEB	S/C	220	101						MAR-16		Severe ROW issues.

Remark:

Myntdu (Leshka) HEP (3x42 MW),SS,Meg,MeECL, U1&U2-3/13,U3-3/13 (C),

1. Leshka Myntu - Khliehriat	MeECL	D/C	132	52	85	85	85	52		JUL-10	JUL-10	Charged at 33 kV.
------------------------------	-------	-----	-----	----	----	----	----	----	--	--------	--------	-------------------

Remark:

NCC Power Project Ltd, Super-critical TPP (2x660 MW),PS,AP,Nellore, U1-3/16, U2-8/16,

1. NCC Power TPP - Nellore Pooling Station (PG)		D/C	400									.
---	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

NSL TPP (2x660 MW), PS, Orrisa, NPPL,,

1. NSL TPP - Angul	NSLNPPL	D/C	400	46								Project Authority intimated that PGCIL yet to award construction of work.
--------------------	---------	-----	-----	----	--	--	--	--	--	--	--	---

Remark:

Nabi Nagar TPP (4x250 MW), CS,Bihar, NTPC, U1-11/13,U2-4/14,U3-5/14,U4-8/14,

1. Nabinagar - Sasaram line (Twin lapwing)	PGCIL	D/C	400	164	216	216	216	164		MAY-12	MAY-12	Commissioned 05/12.
--	-------	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---------------------

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Nagarujana Sagar TR HEP (2x25 MW),SS,AP,APGENCO,Unit-1 & 2 - 2015/16,

1.	LILO of VTS - Tallapally line at Rentachintala	APTRANSC	D/C	220	2			2		NOV-08	NOV-08	Commissioned 11/08
2.	Rentachintala - Macherla S/S	APTRANSC	S/C	132	17	58	58	58	15	MAR-13		Commissioned 3/13.
3.	Rentachintala - Nagarjuna Sagar Plant	APTRANSC	S/C	132	16	34	34	34	16	AUG-14		Commissioned 08/14.
4.	Rentachintala S/S	APTRANSC		220/132	2x100	100	100	100	100	NOV-08	NOV-08	Commissioned 11/08

Remark:

Namrup CCGT (100 MW),SS, Assam,GT/ST,

1.	Namrup - Mariani	AEGCL	S/C	220	145	448	448	448	145	DEC-13	JAN-16	JAN-16	Commissioned 01/16.
----	------------------	-------	-----	-----	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Remark:

Nasik (5x270 MW) TPS, PS, Maharashtra, India Bulls, U1-2/14 (C),U2-7/14,U3-11/14,U4-1/15,U5 - 3/15,,

1.	Nasik-Bableshwar (1st Ckt)	IBPL	D/C	400	57	152	152	152	57	MAR-14	MAR-14	Commissioned 03/14.
2.	Nasik - Bobleshwar (2nd Ckt)	IBPL	D/C	400	57	152	152	152	57	AUG-15	AUG-15	Ready for commissioning 08/15.
3.	Nasik TPP - Nasik (MSETCL)	MSETCL	D/C	400						MAR-15		Work yet to be started by MSETCL.

Remark:

Navbharat TPP Ph-1 (2x525 MW), PS,Chh, U1&2,

1.	Navbharat TPP - Angul P.S. (PG)	EPTCL	D/C	400								.
----	---------------------------------	-------	-----	-----	--	--	--	--	--	--	--	---

Remark:

New Umtru HEP (2x20 MW),SS,Meg,MeECL,Unit - 1 & 2 - 2016-17.,

1.	New Umtru HEP - Norbong (EPIP-II)	MeECL	D/C	132	2.41	6	4			MAR-16		No issues of forest clearance. stub setting completed at 4 locations out of 6 locations.
2.	New Umtru - Umtru HEP	MeECL	S/C	132	1	3	1			MAR-16		No issues of forest clearance. Survey works completed. Expenditure included in 132 kV New Umtru - Norbong (EPIP-

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

II) line at Sl. No. 3 below.

Remark:

Neyveli TPS-II Exp. (2x250MW) CS,TN, NLC, U1-1/12(C),U2-1/15 (C),

1.	Neyveli (Exp-II) - Neyveli TS-II	NLC	2xS/C	400	3	17	17	17	3	AUG-09	AUG-09	Commissioned 08/09
2.	Neyveli TS-II - Pugalur	NLC	D/C	400	398	576	576	576	398	AUG-09	AUG-09	Commissioned 08/09.

Remark:

Nigri TPP (2x660 MW), PS,MP, JPVL, U1-8/14 (C),U2-2/15 (C),

1.	LILO of one ckt of Vindhychal - Satna at Nigrie	MPPTCL	D/C	400								.
2.	Nigri TPP - Satna	MPPTCL	D/C	400								

Remark:

Nilachal TPP,(3x350MW), PS,Orissa, KVK U1-1/14,U2-8/15,U3-12/15,

1.	LILO of Mendasal - Baripada at Nilanchal TPP	KVK	D/C	400	16					JUN-16		Work yet to Start.
----	--	-----	-----	-----	----	--	--	--	--	--------	--	--------------------

Remark:

Nimoo Bazgo (NHPC) (3x15 MW),CS,J & K,NHPC,U1-11/13(C),U2-10/13(C),U3-10/13(C).,

1.	Alachi - Khalsi S/S	JKPDD	S/C	66	31	140	140	140	31	JUN-14		Commissioned.
2.	Ganglas - Leh Army base	JKPDD	S/C	66	9	46	22			SEP-15		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3.	Kharu S/S - Himya S/S	JKPDD	S/C	66	51	242	239	204	36	SEP-14		Slow progress.
4.	Leh (C.P.) - Kharu S/S	JKPDD	S/C	66	25	107	107	107	25	SEP-14		Commissioned.
5.	Leh (C.P.) - Leh S/S	JKPDD	S/C	66	7	39	39	39	7	DEC-12	DEC-12	Commissioned 12/12.
6.	Leh III - Ganglas	JKPDD	S/C	66	10	53	29	8	2	SEP-15		Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1. Thermal Powertech - Nellore Pooling Station	PGCIL	D/C	400	65	92	92	92	65		AUG-13	AUG-13	Commissioned 08/13.
Remark:												
Palatana CCGT (2x363.3 MW),PS,Tri,OTPC, Module 1 (GT-10/12,ST-10/12), Module 2 - 11/14 (C),												
1. LILO of Agia - Sarusajai line at Kukurmara S/S	AEGCL	D/C	220	4	8	8	8	4		SEP-12	SEP-12	Commissioned 9/12.
2. LILO of Palatana - Bongaigaon at Azara S/S	AEGCL	D/C	400	7	14	14	14	7		JAN-15	JAN-15	Commissioned 01/15.
3. Azara - Bongaigaon	NETC	D/C	400	201	442	442	442	201	DEC-14	MAR-15	MAR-15	Commissioned 03/15.
4. Palatana -Silchar	NETC	D/C	400	495	680	680	680	495		AUG-12	AUG-12	Commissioned 8/12
5. Silchar - Byrnihat	NETC	D/C	400	428	590	590	590	428		FEB-13	FEB-13	Commissioned.
6. LILO of Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	PGCIL	D/C	400	1	4	4	4	1		MAR-13	MAR-13	Commissioned 03/13.
7. LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	PGCIL	D/C	132	30	45				DEC-12	DEC-16		Package under re-tendering.
8. LILO of Loktak - Imphal at Imphal (New) line	PGCIL	D/C	132	1	5	5	5	1	DEC-12	MAR-13		Commissioned 03/13.
9. Mariani (New) - Mokikchung (PG)	PGCIL	D/C	220	97	163	163	163	97	DEC-12	JUN-15	JUN-15	Ready for Commissioning 06/15.
10. Melriat (New) - Sihmui line	PGCIL	D/C	132	12	30				DEC-12	DEC-16		Stage-I forest clearance awaited.package under re-tendering.
11. Mokokchung (PG) - Mokokchung (Nagaland) line	PGCIL	D/C	132	2	11	11	11	2	DEC-12	JUL-15		Line commissioned in Jul'15.
12. Palatana - Surajmaninagar line (Charged at 132 KV)	PGCIL	D/C	400	74	118	118	118	74		JUN-12	JUN-12	Commissioned 6/12
13. Silchar - Badarpur (PG) line.	PGCIL	D/C	132	38	69	69	69	38		APR-12	APR-12	Commissioned 4/12.
14. Silchar - Hailakandi (Contingency arrangement)	PGCIL	D/C	132	50	65	65	65	39		JUN-12		Line test charged in Jun'12.
15. Silchar - Imphal (New) line (to be charged at 132KV)	PGCIL	D/C	400	334	479	479	479	334	DEC-12	MAR-15	MAR-15	Commissioned 03/15.
16. Silchar - Melriat (New) line (charged at 132KV)	PGCIL	D/C	400	286	436	366	211	101	DEC-12	DEC-16		Major portion of line in forest. severe ROW in vicinity of Aizwl town due to stiff resistance from influential local owner.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												package under re-tendering.
17. Silchar - Purba Kanchan Bari line (charged at 132KV)	PGCIL	D/C	400	254	373	373	373	254	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
18. Silchar - Srikona line	PGCIL	D/C	132	2	7	7	7	2		MAR-12	MAR-12	Line commissioned in Mar'12.
19. Surajmani Nagar - Agartala 79 Tilla Grid S/S	TSECL	D/C	132	18	71	71	71	18		SEP-13		Completed 9/13
20. Surajmani Nagar - Badarghat	TSECL	D/C	132	6						MAR-15		Fund proposed in World Bank.
21. Surajmani Nagar - Budhujngnagar	TSECL	D/C	132	36	63	63	63	36		AUG-12	AUG-12	Commissioned 08/12.
22. Surajmani Nagar - Rokhia	TSECL	D/C	132	20	80	32	5			DEC-14		3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
23. Surajmani Nagar - Udaipur	TSECL	D/C	132	50	50					JUN-15		Proposed under NEC.
24. Surajmani nagar-P.K.Bari	TSECL	D/C	400	260						MAR-15		Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
25. Udaipur - Palatana	TSECL	D/C	132	12	41	41	413	12		AUG-11	AUG-11	Line test charged on 21.08.2011.
26. Killing (Byrnihat)-EPIP-I	MeECL	M/C	132	17	19	19	19	18		MAR-16		Work for stringing of 132kV MC line - 5.82ckm completed and 132kV S/C line - 0.6km completed.
27. LILO of Zemabawk - W.Phaileng at Sihhmui	P&ED Mizo	S/C	132	5						DEC-13		
28. Kukurmara - Azara line	AEGCL	S/C on D/C	132	5	24				DEC-11	MAR-16		Check survey done. Profile drawing approved.
29. Kukurmara - Boko line	AEGCL	S/C on D/C	132	25	162					DEC-14		Project has been abandoned
30. Pasighat - Roing line.	PGCIL	S/C on D/C	132	70	345	345	345	101	DEC-12	JUN-16		Readiness of up stream & down stream system being implementated by Arunachal Pradesh Govt. Critical for commissioning of line.Damage tower/fdn. being taken up for rectification/re-casting.
31. Roing - Tezu line	PGCIL	S/C on D/C	132	60	244	234	206	38	APR-12	JUN-16		Progress affected due to severe ROW problem.Critical
32. Tezu - Namsai line.	PGCIL	S/C on D/C	132	90	332	262	170	35	DEC-12	JUN-16		Progress affecetd due to severe ROW problem.
33. Kukumara S/S (2x50)	AEGCL		220/132	100	100	90	100	98		FEB-15		All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34. Kukurmara (Azara) S/S	AEGCL		400/220	630	100	100	100	100	SEP-11	MAY-15	MAY-15	Commissioned 05/15.
35. Panchgram (Aug.) S/S	AEGCL		132/33	50	100	100	100	100		DEC-11	DEC-11	Commissioned 12/11
36. Yurembam (Aug.) S/S	ED, Manipur		132/33	3X33.5	100					MAR-13		
37. Killing (Byrnihat) (1st Trf.)S/S	MeECL		400/220	315	100	100	100	100		FEB-13	FEB-13	1st transformer commissioned.
38. Imphal S/S	PGCIL		132/33	2x50	100	100	100	100		APR-13		ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
39. Melriat S/S (Upgradable to 400 kV)	PGCIL		132/33	2x50	100	80	65	10		DEC-16		Supply, civil works & erection under progress. Completion matching with line.
40. Mokokchung (New)	PGCIL		220/132	30	100	100	100	100	DEC-12	JUL-15	JUL-15	Commissioned 07/15.
41. Namsai S/S	PGCIL		132/33	2x15	100	65	100	20		JUN-16		Work under progress. Completion matching with associated lines. Critical.
42. Roing S/S	PGCIL		132/33	2x15	100	92	100	92		JUN-16		Work under progress. Completion matching with associated lines. Critical.
43. Silchar (New)	PGCIL		400/220	2x200	100	100	100	100		MAR-12	MAR-12	Commissioned 3/12.
44. Tezu S/S	PGCIL		132/33	2x15	100	88	100	85		JUN-16		Work under progress. Completion matching with associated lines. Critical.
45. Surajmaninagar S/S (Upgrdable to 400 kV)	TSECL		132/33	2x50	100	100	100	100		DEC-12	DEC-12	Commissioned 12/12
46. LILO of Palatana - Bongaigaon at Killing (Byrnihat)	MeECL	D/C	400	9	10	10	10	9		MAR-13	MAR-13	commissioned 3/13
47. Mokokchung (ICT-II)	PGCIL		220/132	30	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.

Remark:

Pallivasal HEP (2x30MW),SS,Kerala,KSEB, U1 & 2-2017-18,

1. LILO of Idukki-Udumalpet at Pallivasal HEP	KSEB	D/C	220		5					MAR-16		ATS of Pallivasal Extension HEP. Work is yet to start.
---	------	-----	-----	--	---	--	--	--	--	--------	--	--

Remark:

Panan HEP (4x75MW), PS, Sikkim, HHEPL, U1& U4,

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Panan HEP - Mangan	HHEPL	2xD/C	220									
-----------------------	-------	-------	-----	--	--	--	--	--	--	--	--	--

Remark:

Parabati-II HEP (PGCIL & JP)CS,HP,NHPC,Unit-12/18,

1. Parbati -II- Koldam line -II	PKTCL	S/C	400	76	157	157	157	76		SEP-14	SEP-14	Commissioned 9/14.
2. Parbati- II - Koldam line-I	PKTCL	S/C	400	81	173	173	173	81		OCT-14	OCT-14	Commissioned 10/14.

Remark:

Parbati-III HEP (4x130 MW),CS,HP,NHPC,U1-6/14 (C),U2-2/14 (C),U3-3/14 (C),U4-5/14 (C),

1. LILO of Parbati -II - Koldam at Parbati Pooling Point.	PGCIL	D/C	400	1	5	5	5	1	JAN-10	JUL-13	JUL-13	Commissioned 07/2013.
2. LILO of Parbati -II - Parbati Pooling Point at Parbati -III	PGCIL	D/C	400	4	7	7	7	4		JUL-13	JUL-13	Commissioned 07/2013.
3. Parbati Pooling Point - Amritsar	PGCIL	D/C	400	501	668	668	668	501		JUL-13	JUL-13	Commissioned 07/2013.

Remark:

Pare HEP (2x55MW)CS,ARP,NEEPCO,U1-3/15, U2-3/16,

1. LILO of Ranganadi - Itanagar at Pare HEP		D/C	132							JUN-16		
2. LILO of Ranganadi - Nirjuli at Pare HEP		D/C	132							JUN-16		

Remark:

Parichha Extn. TPS (2x250 MW),SS,UP,UPRVUNL,U5-5/12(C),U6-3/13 (C),

1. LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	UPPTCL	D/C	400	67	111	108	86	13		MAR-16		EE informed that 03 nos. Erection gangs & 01 no. FDN gang working, Court Stay at 02 nos. loc to eb vacated, Strg. Gangs to be deployed after potato crop, in review meeting on 16.02.2016, Firm has been asked to complete the line by 15.03.2016. The proposed date of complition 15.03.2016
2. Paricha - Mainpuri 2nd Ckt.)	UPPTCL	D/C	400	259	402	402	402	259		JAN-14	JAN-14	Commissioned 01/14.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3. Parichha - Mainpuri (1st Ckt.)	UPPTCL	D/C	400	259	301	301	301	259	DEC-10	DEC-13	DEC-13	Commissioned 12/13.
4. Parichha - Banda	UPPTCL	S/C	220	210	606	606	606	210		MAR-12	MAR-12	Commissioned 3/12
5. Parichha - Bhauti	UPPTCL	S/C	220							MAR-10	MAR-10	Commissioned 3/11
6. Orai S/S	UPPTCL		400/220	630	100	75	90	51		JUN-16		WIP.

Remark:

Parli TPP Expn. (250 MW), SS,Maha,MSPGCL, U8-12/13,

1. LILO of both ckt Parli (GCR) - Beed at Parli	MSETCL	D/C	220									.
2. Parli TPS-Nanded (waghala)	MSETCL	M/C	220	181	300	300	300	181	APR-11	OCT-12	OCT-12	Commissioned 10/12.

Remark:

Petronet LNG (3x395 MW), PS,Guj,PLNGL, U1,U2,U3,

1. PLNGL TPP - Vadodra		D/C	400									.
------------------------	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Phata Byung HEP (2x38 MW),PS, UK , Lanco, 2017-18,

1. Phata HEP-Baramwari (Rudrpur)	LEPP	D/C	220	8	20					DEC-16		
2. Rudrapur(Brahmwani) - Ghansali-Srinagar line	PTCUL	D/C	220	182	248					DEC-16		Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
3. Ghansali (GIS)	PTCUL		220/132	60	100					MAR-17		Substation layout work is in progress .Land has been cleared. M/s CGL has moved to the court for the issue
4. Srinagar S/S	PTCUL		400/220	630	100	85	92	85	DEC-12	DEC-15		Work in progress.total progress 90.5% %

Legends

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

5. Baramwari (GIS)	PTCUL		220/132	100						DEC-16		Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
--------------------	-------	--	---------	-----	--	--	--	--	--	--------	--	---

Remark:

Pipalkoti HEP (THDC) (Kuwari Pass) (4x111 MW),SS,UK,PTCUL,U1,U2,U3, U4-12/19,

1. Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	PGCIL	D/C	400									
2. Pipalkot (THDC)	PTCUL		400/220	2x315								work delayed due to agitation by local villagers

Remark:

Pipavav CCPP(2x351MW),SS,Guj,GSECL,Block-1-2/14 (C), Block-2-3/13 (C),,

1. GPPC (Pipavav)- Dhokadva	GETCO	D/C	220	94	152	152	152	70	MAR-12	OCT-15		Severe ROW Problem.
2. LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	GETCO	D/C	220	81	133	133	133	81	APR-11	AUG-12	AUG-12	Commissioned 8/12
3. LILO of Savarkundla - Mahva(otha) at Pipavav (GPPC) (line-1)	GETCO	D/C	220	91	149	149	149	91	AUG-10	MAR-12	MAR-12	Commissioned 3/12
4. Otha (Mahuva) - Sagapara (Palitana)	GETCO	D/C	220	96	161	161	161	96		JUN-13	JUN-13	Commissioned 06/13.

Remark:

Pragati CCGT Ph-III(4X250+2X250MW),SS,DEL,PPCL,GT1-10/10(C),GT2-2/11(C),GT3-6/12,(C)ST1-2/12(C),GT4-5/13(C),ST2-2/14 (C),

1. Extension of bus and connection with DTL Substation	PRAGATI		400	2x315								commissioned
--	---------	--	-----	-------	--	--	--	--	--	--	--	--------------

Remark:

Pulichintala HEP (4x30MW),SS,Telangans,TSGENCO,U1- 10/15, U2-12/15,U 3-3/16,U4-4/16,

1. LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	TSTRANSC	D/C	220	24	42	36	31			APR-16		
2. Pulichintala HEP - Huzurnagar line	TSTRANSC	D/C	220	74	132	48				APR-16		
3. Huzumagar S/S	TSTRANSC		220/132 /33	200	100					DEC-16		

Legends					Page 46 of68
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

RAPP U-7&8,

1. RAPP - Shujalpur	SGL	D/C	400	402	521	521	521	402	FEB-16	JAN-16		
---------------------	-----	-----	-----	-----	-----	-----	-----	-----	--------	--------	--	--

Remark:

RaghunathpurTPS (2x600 MW),CS,WB,DVC,U1-8/14 (C),U2-3/14,

1. LILO of Maithon-Ranchi (PG) at Raghunathpur	DVC	D/C	400	21	33	33	33	21		MAR-11	MAR-11	Commissioned 3/11. (Interim arrangement)
2. Raghunathpur TPS -Ranchi (PG)	DVC	D/C	400	311	439	439	438	288	AUG-10	MAR-16		Forest: Working clearance obtained in January 2013.PTCC clearance:issued on 18.2.14. Aviation clearance: Obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for the balance portion.

Remark:

Raigarh TPP (REL) (2x300 MW), PS, Chh, U1-12/13,U2-7/15,

1. Raigarh TPS - Raigarh Pooling Station (Near Tamnar)		D/C	400									.
--	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Raikheda TPP (2x685 MW), PS,Chh, GMR, U1-2/15 (C), U2-11/14,

1. Raikheda (GMR) - Raipur Pooling Station	GMR	D/C	400	131	181	181	181	131		JUL-15	JUL-15	Commissioned in February 2014. Reported in July 2015.
--	-----	-----	-----	-----	-----	-----	-----	-----	--	--------	--------	---

Remark:

Rajasthan New Solar and Wind Power Plant,

1. Aau-Baithwasia	RVPNL	D/C	220	93	155	155	155	93		NOV-14	NOV-14	Commissioned 11/14.
2. Akal (1)- Jaisalmer -2	RVPNL	D/C	400	50						MAR-15		

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3. Akal -Jodhpur (New)	RVPNL	D/C	400	480	650	304	270	54		MAR-17		
4. Badisid-Aau	RVPNL	D/C	220	100	196	196	160	54		MAR-16		
5. Badisid-Bap	RVPNL	D/C	220	30						MAR-15		
6. Barmer-Bhinmal (PG)	RVPNL	D/C	400	280						MAR-16		
7. Bhadla-Bikaner	RVPNL	D/C	400	379	511	500	487	232		MAR-16		1. Forest Clearance required at 22 locations at Indira Gandhi Canal crossings in three districts. Distt. Jodhpur- Loc 4 nos, Area 3.204 ha. Distt. Jaisalmer- Loc 2 nos, Area 1.631 ha. Distt. Bikaner- Loc 16 nos, Area 17.58 ha 2. Clearance taken from DFO(Bikaner,Jaisalmer,Jodhpur) and CCF. Now pending at APCCF(FCA),Jaipur. 3. Severe ROW issues- There is a court case by land owner at 2 nos location in Distt. Bikaner, sought for diversion of line route.
8. Bhadla-Kanasar	RVPNL	D/C	220	50	83	61	41	26		MAR-16		
9. Bikaner -Sikar (PG)	RVPNL	D/C	400	420						MAR-17		
10. Chatrail-Ramgarh	RVPNL	D/C	220	120	146	145	145	89		MAR-16		
11. Gajner -Kolayat	RVPNL	D/C	220	30						MAR-16		
12. Jaisalmer -2 -Barmer	RVPNL	D/C	400	260						MAR-16		
13. LILO of Kolayat -Bajju at Kolayat	RVPNL	D/C	220	20						MAR-16		
14. LILO of Aau -Phalodi at Aau	RVPNL	D/C	220	10						MAR-16		
15. LILO of Chandan- Pokaran at Pokaran	RVPNL	D/C	220	20						MAR-16		
16. LILO of Jodhpur -Merta at Pooling station Badla	RVPNL	D/C	400	320	608	226	144			MAR-16		.
17. LILO of PS 1- Bajju at PS 1/Bajju	RVPNL	D/C	220	20						MAR-16		

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18. LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	RVPNL	D/C	220	1	1	1	1	1		APR-15		
19. LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	RVPNL	D/C	220	20						MAR-16		
20. LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	RVPNL	D/C	400	103	138	138	138	102		MAR-17		W.O. to M/s Megha Hyderabad.
21. PS 1 /Bajju -Bhadla	RVPNL	D/C	220	40	107	107	107	63		MAR-16		
22. Ramgarh (Jaisalmer)-Akai (Jaisalmer)	RVPNL	D/C	400	200	293	208	155			MAR-16		
23. Ramgarh -Bhadla	RVPNL	D/C	400	360	440	369	220	50		MAR-16		
24. Sirohi-Pindwara	RVPNL	S/C	220	25	106	64				MAR-16		
25. Aau S/S	RVPNL		220/132	160	100	100	100	100		MAY-15	MAY-15	Commissioned 05/15.
26. Akai (Aug.)	RVPNL		400/220	500								
27. Bajju S/S	RVPNL		220/132	160								
28. Bhadia Pooling Station	RVPNL		220/132	3x160								
29. Bhadia Pooling Station	RVPNL		400/220	945	100	65	65	52				
30. Chatrail S/S	RVPNL		220/132	160								
31. Jaisalmer -2 S/S	RVPNL		400/220	2x500								
32. Kanasar S/S	RVPNL		220/132	320		80	30	8		MAR-16		1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
33. Kolayat S/S	RVPNL		220/132	160								
34. Kuchera S/S	RVPNL		220/132	100	100	100	100	100		DEC-15	DEC-15	Commissioned 12/15.
35. Pokaran S/S	RVPNL		220/132	160								

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

36. Ramgarh S/S	RVPNL		220/132	3x160								
37. Ramgarh S/S	RVPNL		400/220	1500	100	100	85	53		MAR-17		1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.

Remark:

Rajpura (NABA) TPP, (2x700MW) U1-1/13 (C) ,& U2-7/14 (C),

1. Rajpura - Dhuri	PSTCL	D/C	400	171	242	242	242	171		MAY-13	MAY-13	Commissioned 05/13.
2. Rajpura Thermal - Nakodar	PSTCL	D/C	400	279	381	381	381	279		MAY-14	MAY-14	Commissioned 05/14.
3. Rajpura Thermal - Rajpura	PSTCL	D/C	400	18	29	29	29	18		MAY-13	MAY-13	Commissioned 05/13.
4. Rajpura S/S (2x500)	PSTCL		400/220	1000	100	85	85	85		MAR-16		Work is in progress.

Remark:

Ramgarh CCPP Extn.-III, (110+50 MW), SS,Raj, RRVUNL, (GT-3/13(C),ST-5/14 (C),

1. Chandan - Dechu	RVPNL	D/C	220	202	322	322	322	202		DEC-14	DEC-14	Commissioned 12/14.
2. Dechu - Phalodi	RVPNL	D/C	220	71	119	119	119	71		SEP-12	SEP-12	Commissioned 9/12.
3. Ramgarh (GTPP) - Chandan	RVPNL	D/C	220	194	309	309	309	194		NOV-14	NOV-14	Commissioned 11/14.

Remark:

Rampur HEP (6x68.67 MW),CS,HP,SJVNL,U1-2/14 (C),U2-2/14 (C),U3-3/14 (C), U4-6/14(C), U5-3/14 (C), U6 - 12/14(C),

1. LILO of Nathpa Jhakri - Nalagarh at Rampur (Loop in portion)	PGCIL	D/C	400	5	12	12	12	5	NOV-11	FEB-14	FEB-14	Commissioned 02/14.
2. LILO of Patiala - Hissar at Kaithal	PGCIL	D/C	400	66	90	90	90	66	NOV-11	AUG-11	AUG-11	Commissioned 8/11.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

3. Patiala - Ludhiana	PGCIL	D/C	400	156	217	217	217	156	NOV-11	SEP-11	SEP-11	Commissioned 9/11.
4. LILO of Nathpa Jhakri - Nalagarh at Rampur (2nd Ckt balance)	PGCIL	D/C	400	2				2		OCT-14	OCT-14	Commissioned 10/14.

Remark:

Ranghit-IV HEP (3x40MW),PS,Sikkim,JPCL,U1,2,&3-2018-19,

1. Rangit IV - New Melli line	JPCL	D/C	220									
2. Routing of one circuit of Jorthong - New Melli via Rangit - IV	LEPP	D/C	220							DEC-13		.

Remark:

Rangit-II HEP (2x33MW)PS,Sikkim, SHPL,U1&2-,

1. LILO of one ckt of Legship - New Melli at Rangit-II	SHPL	D/C	220									
--	------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Ratle HEP, (4x205+1x300 MW), PS, J&K, GVK, U-I to U-5 2019-20,

1. LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	PGCIL	D/C	400									.
2. Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	PGCIL	S/C	400							JUN-16		

Remark: Work yet to be award.

Reliable TPP (RTPL), (2x660 MW), PS, MP, RTPL,U1-6/16 (Tentative), U2-12/16 (Tentative),

1. Reliable TPP - Vindhyachal Pooling Station		D/C	765									.
---	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Rewa TPP, Khandwa (2x800 MW), SS,MP,

1. Handia - Ashta(2nd stage)	MPPTCL	D/C	400	180								
------------------------------	--------	-----	-----	-----	--	--	--	--	--	--	--	--

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2. LILO of Handia - Barwaha at Handia	MPPTCL	D/C	220	40								
3. LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	MPPTCL	D/C	400	20								
4. LILO of Ratlam - Badnagar at Badnawar	MPPTCL	D/C	220	40								
5. Nagda - Ujjain line	MPPTCL	D/C	400	150								Double entry previously as Nagda - Ujjain

Remark:

Rongnichu HEP (2x48MW) PS,Sikkim, MBPCL,U1&2,

1. Rongnichu - Rangpo Pooling Station	MBPCL	D/C	220									
---------------------------------------	-------	-----	-----	--	--	--	--	--	--	--	--	--

Remark:

Rosa TPP Extn Ph-II (2x300), PS, UP, Reliance, Northern Region, U3-12/11 (C), U4-3/12 (C),

1. LILO of Lucknow - Bareilly at Shahjahanpur	RPTL	D/C	400	15				15		MAR-12	MAR-12	Commissioned 3/12
2. Rosa - Dohna	UPPTCL	D/C	220	216	340	340	340	216		MAR-16		Line work is completed stringing of OPGW is in final stage.
3. Rosa - Shahjehanpur (PG)	RPTL	D/C	400	16				16		JUL-15	JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

Remark:

S V Power TPP (63 MW),PS,Cha,KVK,U1-12/11(C),,

1. LILO of Korba-Mopaka line at S.V. Power	SVPPL	D/C	132	12				12		NOV-11	NOV-11	Commissioned 11/11.
--	-------	-----	-----	----	--	--	--	----	--	--------	--------	---------------------

Remark:

SJK Powergen TPP (2x660 MW),PS, MP GMR, U1-12/14,U2-6/14,

1. SJK TPS - Jabalpur Pooling Station		D/C	400	107	339	330	292	59				
---------------------------------------	--	-----	-----	-----	-----	-----	-----	----	--	--	--	--

Remark:

Sagardighi TPP (2x300 MW) Phase-II (2x660 MW),SS,WB,WBPDCL,U1-12/07(C),U2-7/08(C), U3-7/14, U4-10/14,

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. Sagardighi - Parulia (PGCIL)	WBSETCL	S/C on D/C	400	255	340	340	340	255	DEC-08	APR-11	APR-11	Commissioned 4/11.
2. Sagardighi - Gokarna	WBSETCL	D/C	400	89	154	130	52		JUL-15	FEB-16		

Remark:

Sainj HEP (2x50 MW),SS,HP,HPPCL,U1-3/16,U2-5/16,

1. LILO of Parbati III - Parbati Pooling station at Sainj	HPPTCL	D/C	400							APR-14		Yet to award.
---	--------	-----	-----	--	--	--	--	--	--	--------	--	---------------

Remark:

Salaya (Essar Power) (2x600 MW),PS, Guj, Essar Power U1-2/12(C),U2-6/12 (C),

1. Vadinar (Essar)-Hadala	GETCO	D/C	400	226	353	353	353	226	NOV-09	MAY-11	MAY-11	Commissioned 5/11.
2. Vadinar(Essar)- Amreli (Balance)	GETCO	D/C	400	239	365	309	256	113	NOV-09	JUN-15		W I P
3. Vadinar - Amreli (Part line)	GETCO	D/C	400	117	294	294	294	117		JAN-14	JAN-14	Commissioned 01/14.
4. Essar Gujarat TPS - Bachau	PGCIL	D/C	400	450	605	597	593	428	FEB-14	MAR-16		Severe ROW problem being encountered. 09 fdn. 10 TE & 3.5 Km stringing hold due to non- finalisation of gantry by Essar Power.

Remark:

Salaya Phase -II (3240MW),PS, Guj,,

1. Salaya (EPGCL generating station)-Halvad	GETCO	D/C	400	350						MAR-18		Will be in line with generation project which is delayed
--	-------	-----	-----	-----	--	--	--	--	--	--------	--	--

Remark:

Salora TPS (M/s Vandana Vidyut) (2x135 MW),

1. LILO of one ckt Korba- Birsinghpur at Vandana	VVL	D/C	400	6				6		JUL-12	JUL-12	Commissioned. 7/12. (Interim)
2. Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	VVL	D/C	400	60	84					MAR-17		Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 KM). Interim arrangement available. LOI has been issued to M/s EBPL Ventures Pvt. Ltd. , Bhilai. The line is expected to be completed by March, 2017.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Remark:

Sandila TPP (2x660 MW), PS,UP,TPL,,

1. Sandila TPP - ATS not defin	TOR. POW.	D/C	400
2. LILO of Ghatampur - Mbd at Sandila	UPPTCL	D/C	765
3. Sandila - Farrukhabad	UPPTCL	S/C	400
4. Sandila - Lucknow Hardoi Road	UPPTCL	S/C	400

Remark: Status Not Reported (UP share 1188 MW)

Santal dih TPP (250 MW),SS,WB,WBPDCL,U6-6/11(C),

1. LILO of STPS - Arambagh at Bishnupur	WBSETCL	D/C	220	4	11	11	11	4		APR-08	APR-08	Commissioned 4/08
2. LILO of Santaldih - Durgapur (I Ckt) at Asansol	WBSETCL	D/C	220	80	152	152	152	80		DEC-07	DEC-07	Commissioned 12/07
3. Santaldhi TPS-Bishnupur	WBSETCL	D/C	220	224	347	347	325	193	OCT-08			PGCIL is executing the work as a deposit work of WBPDCL. The work is stalled due to repeated theft. WBPDCL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.

Remark:

Sasan UMPP (6x660 MW),PS,MP,Reliance,U1-5/14 (C),U2-12/13 (C),U3-5/13 (C),U4-3/14 (C),U5-8/14 (C),U6-3/15 (C),

1. Bina (ICT-II) S/S	PGCIL		765/400	1000	100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
2. LILO of both ckt Vindhyachal -Jabalpur at Sasan	PGCIL	2xD/C	400	13	26	26	26	13		MAR-12	MAR-12	Commissioned 3/12.
3. Bina - Bina (MPPTCL)	PGCIL	D/C	400	1	6	6	6	1	DEC-12	JAN-13	JAN-13	Commissioned 01/13.
4. Indore - Indore (MPPTL)(Partly)	PGCIL	D/C	400	50	139	139	139	98		MAR-12	MAR-12	Commisisoned 03/12
5. Fatehpur- Agra line-II	PGCIL	S/C	765	334	896	896	896	334	DEC-12	SEP-13	SEP-13	Commissioned 09/13.

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6. Sasan - Satna line -I	PGCIL	S/C	765	241	689	689	689	241	DEC-12	DEC-12	DEC-12	Commissioned 12/12.
7. Sasan - Satna line -II	PGCIL	S/C	765	242	670	670	670	242		APR-13	APR-13	Commissioned 4/13.
8. Sasaram - Fatehpur line-II	PGCIL	S/C	765	355	954	954	954	355		MAY-13	MAY-13	Commissioned 05/13.
9. Satna - Bina line -I	PGCIL	S/C	765	274	738	738	738	274		MAR-12	JAN-12	Line commissioned in Jan'12(charged at 400 KV)
10. Satna - Bina line -II	PGCIL	S/C	765	276	737	737	737	276		JUN-12	JUN-12	Commissioned 6/12
11. Bina. S/S	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.
12. Gwalior	PGCIL		765/400 2x1500		100	100	100	100		MAR-13	MAR-13	Commissioned 03/13.
13. Indore (1st Trf.)	PGCIL		765/400	1500	100	100	100	100		JUN-13	JUN-13	Commissioned 06/13.
14. Satna (1st ICT)	PGCIL		765/400	1000	100	100	100	100		JUN-12	JUN-12	ICT-I Commissioned 6/12.
15. Indore - Indore Ckt-II	PGCIL	D/C	400	50	139	139	139	50		JUN-13	JUN-13	2nd Ckt Commissioned 06/13.
16. Indore (2nd Trf.)	PGCIL		765/400	1500	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
17. Satna (2nd ICT)	PGCIL		765/400	1000	100	100	100	100		AUG-12	AUG-12	Commissioned 8/12.

Remark:

Satpura Ext TPS (250 MW),SS, MP,MPPGCL, U10-3/13 (C), U11-12/13(C),

1. Satpura - Ashta	KPTL	D/C	400	482	651	651	651	482		MAR-15	MAR-15	Commissioned 03/15.
2. Ashta - Indore - II (Jetpura)	MPPTCL	S/C on D/C	220	199	317	317	317	199		FEB-15	FEB-15	Commissioned 02/15.
3. Ashta (Add.) Trf. S/S	MPPTCL		220/132	160	100	100	100	100		OCT-11	OCT-11	Commissioned 10/11
4. Ashta New S/S	MPPTCL		400/220	315	100	100	100	100		SEP-13	SEP-13	Commissioned 09/13.
5. Ashta New (2nd Trf.)	MPPTCL		400/220	315	100	100	100	100		JAN-15	JAN-15	Commissioned 01/15.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Shapoorji Pallonji,Kodinar,(2x660),PS,Guj, SPEPL. U1-5/15,U2-8/15,

1.	Shapoorji Pallonji generating station	GETCO	D/C	400	220	MAR-16	Generation project is delayed so this evacuation line will be in line with the generation project
----	---------------------------------------	-------	-----	-----	-----	--------	---

Sholapur TPP (2x660 MW),CS, Maha, TPL, U1 & U2,

1.	Sholapur STPP - Sholapur line - II	PGCIL	D/C	400	22	35	18		MAR-17	MAR-17		Work under progress.
2.	Sholapur STPP - Sholapur line-I	PGCIL	D/C	400	22	35	35	22	OCT-15	APR-15	APR-15	Ready for commissioning 04/15.

Sikka TPP Extn, (2x250 MW) SS, Gujarat, GSECL, U3 -3/15 (C),U4,

1.	LILO of Jamnagar - Jetpur line-II at Sikka	GETCO	D/C	220	120	187	170	162	43	MAR-16	WIP. Case of 6 locations is pending in district court
2.	Sikka - Moti Paneli line	GETCO	D/C	220	157	259	259	259	157	AUG-15	AUG-15 Commissioned 08/15.

Simhapuri PH-I,(150 MW),PS,U2-7/12(C),

1.	Simhapuri-Nellore	MEL	S/C	400	26	26	MAR-12	MAR-12	Commissioned 3/12
----	-------------------	-----	-----	-----	----	----	--------	--------	-------------------

Singareni Collieries Generation Project (2x 600 MW), Telangana,

1.	Singareni - Nirmal	TSTRANSC	D/C	400	298				174	JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
2.	Singareni TPS (Jaipur TPP) - Gajwel	TSTRANSC	D/C	400	325	459	459	459	325	NOV-15 NOV-15	Commissioned 11/15.
3.	630 MVA, 440/220 kV Nirmal S/S	TSTRANSC		400/220	630	100				JUN-17	Leveling works under progress.

Legends				
TL: Total Location	STC: Stubs Cast	TE: Towers Erected	STG: Stringing Completed	Page 56 of 68

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Singhitarai TPP (2x600 MW),PS,Chg,, Athena Chhg Power Ltd.,U1-6/13,U2-11/13,

1. Athena Singhitarai - Raigarh Pooling Station (near Kotra)		D/C	400	50	75	75	75	40		FEB-16		
--	--	-----	-----	----	----	----	----	----	--	--------	--	--

Remark:

Singoli Bhatwari HEP (3x33MW)PS,UK,L&T,U1,2 &3,2017-18,

1. LILO of Baramwari - Srinagar at Singoli Bhatwari	PTCUL	D/C	220	5						OCT-16		Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
---	-------	-----	-----	---	--	--	--	--	--	--------	--	---

Remark:

Sorang HEP (2x50 MW),PS,HP,HSPCL, U1- 9/15, U 2-9/15 2015-16,

1. LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	HSPPL	D/C	400	7	11	11	11	7		OCT-15	OCT-15	Commissioned 10/15.
--	-------	-----	-----	---	----	----	----	---	--	--------	--------	---------------------

Remark:

Srinagar HEP, (4x82.5 MW),PS,UK,AHPC Ltd.,U1-4/15 (C) ,U2-6/15 (C), U3-4/15 (C)U4-6/15 (C),

1. Srinagar HEP - Sringar 400 kV S/S.	PTCUL	D/C	400	28	39	9				DEC-15		
2. LILO of Muzaffarnagar -Vishnuprayag at Srinagar	UPPTCL	D/C	400	7	20	20	20	7		NOV-14	NOV-14	Commissioned 11/14.

Remark:

Subhansiri Lower (HEP) (8x250 MW) ,CS,ArP,NHPC,Unit 1 to 8 -2018-20,

1. Lower Subhansiri - Biswanath Chariyali line -I	PGCIL	D/C	400	334	444	329	228	64	AUG-13	DEC-17		Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation uncertain.
2. Lower Subhansiri - Biswanath Chariyali line -II	PGCIL	D/C	400	340	465	327	196	35	AUG-13	DEC-17		Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.

Remark:

Suratgarh Super Critical TPS (2x660 MW),SS, Raj,RRVUNL U7 & U8,

Associated Transmission Lines and Substations	State/Agency Executing Asociated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1. Suratgarh TPS - Babai (Jhunjhunu)	RVPNL	D/C	400	480	640	555	527	183		MAR-16		W.O. to M/s SPIC- SMO, case for diverting route due to air force is under process.
2. Suratgarh TPS- Bikaner	RVPNL	D/C	400	340						MAR-17		
3. Bikaner- Merta	RVPNL	S/C	400	172	465	465	465	172	MAR-14	NOV-15	NOV-15	Commissioned 11/15.
4. Babai S/S	RVPNL		400/220	630	100	95	80	78		MAR-16		

Remark:

Suzlon wind farm (100 MW), PS,Kutch, GETCO, U1-5/13,

1. Suzlon wind farm - Bhachau (PG)		D/C	220									.
------------------------------------	--	-----	-----	--	--	--	--	--	--	--	--	---

Remark:

Swara Kuddu HPPCL (3x37MW), U1-12/15, U2&3:2016-17,

1. LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	HPPTCL	D/C	400						MAR-17	JUL-16		Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
---	--------	-----	-----	--	--	--	--	--	--------	--------	--	--

Remark:

Swastik TPP, (25 MW), PS,Chg, ACB, U1-12/13,

1. LILO of Korba-Mopka at Swastic TPP	APL	D/C	132					132				Commissioned
---------------------------------------	-----	-----	-----	--	--	--	--	-----	--	--	--	--------------

Remark:

System Strengthening,

1. LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	TANTRANS	D/C	220	23				23		SEP-15	SEP-15	Commissioned 09/15.
2. Teesta LDP - IV - New Jalpaiguri (NJP)	WBSETCL	D/C	220	145	250	250	250	145	SEP-08	FEB-16	FEB-16	Commissioned 02/16.

Remark:

Talwandi Sabo TPP (3x660MW),PS,Punjab, Sterlite, U1-6/14 (C),U2-7/14,U3-10/14,

1. Mukatsar (2x315)	PSTCL		400/220	630	100	100	100	100	JAN-13	SEP-14	SEP-14	Commissioned 09/14.
---------------------	-------	--	---------	-----	-----	-----	-----	-----	--------	--------	--------	---------------------

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2. Nakodar (1st Trf.)	PSTCL		400/220	315	100	100	100	100		APR-14	APR-14	Commissioned 04/14.
3. Moga- Nakodar	PSTCL	D/C	400	128	178	178	178	128		APR-14	APR-14	Commissioned 04/14.
4. Talwandi Sabo - Dhuri	PSTCL	D/C	400	175	250	250	250	175		JAN-13	JAN-13	Commissioned 01/13. (Line energised on 21.8.12 but intimated in Jan 2013)
5. Talwandi Sabo - Moga	PSTCL	D/C	400	204	287	287	287	204		MAR-13	MAR-13	Commissioned 03/13.
6. Talwandi Sabo-Mukatsar	PSTCL	D/C	400	201	277	277	277	201		SEP-14	SEP-14	Commissioned 09/14.
Remark:												
Tamnar TPP (4x600 MW),PS,Chatt,JPL, U1-3/14 (C),U2-3/14 (C),U3-1/15 (C),U4-3/15 (C),												
1. Tamnar TPP - Raigarh (Tamnar) Pooling Station	JPL	2xD/C	400	44	67	67	67	44		JAN-15	JAN-15	Commissioned 01/15.
Remark:												
Tanda TPP (2x660 MW), CS,UP, NTPC,,												
1. Gonda - Shahjehanpur (PG)	UPPTCL	D/C	400	460								.
2. LILO of Azamgarh - Sultanpur at Tanda	UPPTCL	D/C	400	120								Work not Started.
3. Tanda - Gonda	UPPTCL	D/C	400	200								
Remark:												
Tapovan Vishnugad HEP (4x130MW), CS,UK,NTPC,U1,2,3,&4 -12/18,												
1. LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	PGCIL	D/C	400							MAR-15		Investment approval pending.
2. Tapovan Vishnugadh - Kunwari Pass	PGCIL	D/C	400							MAR-17		Investment approval pending.
3. Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	PTCUL	D/C	400	184						JUN-16		Retendering is under Process.
4. LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	PTCUL	D/C	400	2	6					DEC-15		Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

11%.

Remark:

Tashiding HEP (2x48.5MW)PS,Sikkim,Shiga Energy,U1&2, 2017-18,

1. Tashiding - Legship	DEPL	D/C	220	14	21							Acquisition of land falling in West district for the construction of the tower foundations is completed and further has been completed up to tower no. 16 in South district and for balance towers under process. Prior approval from CEA for installation of overhead transmission line has been received. Design consultant has been appointed and the design & drawings are received. Tower Foundation work at 5 tower locations has been completed and that at other ten locations is under progress including completion of land acquisition.
2. Legship - New Malli	PGCIL	D/C	220	20	33					MAR-16		
3. Legship S/S	PGCIL		220/132	100								

Remark:

Teesta LD IV HEP (4x40 MW),CS,WB,NHPC,Unit 1-2:3/16, U3-4:6/16,

1. Teest LDP -III - Teesta LDP-IV	WBSETCL	S/C	220	21	94	83	67	6	SEP-08	DEC-15		
-----------------------------------	---------	-----	-----	----	----	----	----	---	--------	--------	--	--

Remark:

Teesta Low Dam III (4x33 MW),CS,WB,NHPC, U1-1/13(C) ,(C) U2-1/13(C), U3-2/13(C), U4/13(C),

1. Teesta LD III-New Jalpaiguri	WBSETCL	S/C	220	81	282	282	282	81	DEC-09	JAN-13	JAN-13	Commissioned 01/13.
---------------------------------	---------	-----	-----	----	-----	-----	-----	----	--------	--------	--------	---------------------

Remark:

Teesta Stage -III (6x200 MW),PS,Sikkim,TUL,Unit- 2016-17,

1. Teesta III - Kishanganj	TUL	D/C	400	424	589	426	388	162		MAR-16		GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF,
----------------------------	-----	-----	-----	-----	-----	-----	-----	-----	--	--------	--	---

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.)

Remark:

Teesta VI HEP (4x125 MW), PS, M/S LANCO Urja, SIKKIM,U1-4 - 2018-19,

1. Teesta VI HEP - Rangpo Pooling Station LEPP D/C 220 25

Detail survey completed section 164 approval received. Work yet to started.

Remark:

Tehri PSP (THDC) (4x250 MW) U1-4: 5/18,

1. Meerut (Aug.) PGCIL 765/400 1500 100

OCT-17 Award placed in Mar'15. Engg. in progress.

Remark:

Thamminapatnam (Meenakshi) (2x150 MW),PS,Ph-I,(U1-9/12,(C) U2-4/13(C), Ph-II (U3-5/13,U4-8/13),

1. Meenakshi - Simhapuri	MEL	D/C	400	2			2		MAR-12	MAR-12	Commissioned 3/12
2. Thamminapatnam (Meenakshi) -Nellore	MEL	S/C	400	26			26		MAR-12	MAR-12	Commissioned 3/12

Remark:

Thottiyar HEP (1x30+1x10MW)SS,Kerala, KSEB, U1, & 2 2017-18,

1. LILO of Ldukki - Kozikode at Kodakpara	KSEB	D/C	220								
2. Thottiyar - Kodakpara	KSEB	D/C	220						MAR-17		

ATS of Thottiar HEP.
May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

Remark:

Tidong-I HEP (2x50MW)PS,HP,NSL,U1,&2, 2016-17,

1. LILO of Kasang - Bhbaba at Tidong-I	HPPTCL	D/C	220						DEC-16		Work yet to start
--	--------	-----	-----	--	--	--	--	--	--------	--	-------------------

Remark:

1. LILO of Tilaiya - Balia line at Gaya	PGCIL	D/C	765	DEC-16
---	-------	-----	-----	--------

Tiroda TPP (Gondia) PH-I (2x660 MW),PS,MAHA,ADANI,U1-9/12, (C),U2-11/12 ,PH II (3x660 MW) U1-6/13(C), U2- 8/13,U3-6/13,

1.	Tiroda TPP - Warora (2nd ckt)	APL	D/C	400	218	587	587	587	218		AUG-12	AUG-12	218 Ckm Commissioned 8/12
2.	Tiroda TPP -Warora (1st ckt)	APL	S/C	400	218	587	587	587	218		MAR-13	MAR-13	Commissioned 3/13.
3.	Warora S/S	MSETCL		400/220	500	100	100	100	100	SEP-12	MAR-13	MAR-13	Commissioned 03/13.
4.	Aurangabad - III - Aurangabad (PG)	PGCIL	2xS/C	765									
5.	Akola- I - Akola-II	APL	D/C	400	61	90	90	90	61		FEB-14	FEB-14	Commissioned 02/14.
6.	Tiroda - Akola-II	APL	S/C	765	361	1011	1011	1011	361		FEB-14	FEB-14	Commissioned 02/14.
7.	Tiroda - Koradi - Akola - Aurangabad line ckt-II	APL	S/C	765	575	1582	1582	1582	575	AUG-12	MAR-15	MAR-15	Commissioned 03/15.
8.	Akola -II S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
9.	Koradi - III S/S	APL		765/400	3000	100	100	100	100		MAR-15	MAR-15	Commissioned 03/15.
10.	Tiroda S/S	APL		765/400	1500	100	100	100	100		FEB-14	FEB-14	Commissioned 02/14.
11.	Aurangabad - III S/S	MSETCL		765/400	3000	100	96	85	92		MAR-16		Work in Progress.

Tori TPP (2x600 MW),PS,Jhh, Essar, U1-4/15,U2-8/15,

1. Tori - Jhharkhand Pooling Station	EPTCL	D/C	400
--------------------------------------	-------	-----	-----

Transmission System for Transfer of Power from Generation Project in SIKKIM to NR/WR Part-A,

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. LILO of Gangtok - Melli at Rangpo PGCIL S/C 132 19

Remark:
Transmission System for Transfer of Power from Generation Project in SIKKM to NR/WR Part-B,
1. LILO of Gangtok - Rangit at Rangpo PGCIL S/C 132 7 21 21 21 7 NOV-14 NOV-14 Commissioned 11/14.

Remark:
Transmission System of Phase-I Generation Projects in Orissa-Part-A,
1. LILO of Rourkela - Raigarh at Jharsuguda PGCIL D/C 400 44 120 120 120 44 MAY-13 MAY-13 Commissioned 05/13.

Remark:
Tuirial HEP (2x30MW),CS,Miz,NEEPCO, U1 &2- 2016-17,
1. LILO of Jiribam - Aizawl at Tuirial PGCIL D/C 132
2. Tuirial HEP - Aizawl P&ED Mizo S/C 132 MAR-14

Remark:
Tuticorin TPS (JV) (2x500 MW), U1-3/14,U2-3/14,
1. Tuticorin JV - Madurai PGCIL D/C 400 304 423 423 423 304 JAN-12 JAN-12 Commissioned 01/12.

Remark:
URI-II HEP (4x60 MW), CS,J&K,NHPC,U1-9/13(C),U2-11/13(C),U3-9/13(C),U4-2/14 (C),
1. URI I - URI II PGCIL S/C 400 11 32 32 32 11 AUG-11 AUG-11 Commissioned 08/11.
2. URI II -Wagoora PGCIL S/C 400 105 288 288 288 105 MAY-11 DEC-11 DEC-11 Commissioned 12/11.

Remark:
Uchpinda TPP, (4x360MW), PS,Chg, RKMPPL, U1-1/15,U2-9/15,U3-12/15,U4-3/16,

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Completion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. l(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

1. LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	RKMPPL	D/C	400									Commissioned (Interim Arrangement)
2. Uchpinda - Raigarh line	RKMPPL	D/C	400	57	88	88	87	41		JAN-16		D/C portion of line is complete but the multi ckt portion of line is balance.

Remark:

Udupi TPP (2x600 MW),PS,KAR,UPCL,U1-7/10(C),U2-4/11(C),

1. Nandikur (UTPS) - Shantigram (Hassan)	KPTCL	D/C	400	358	529	529	529	319		AUG-12	AUG-12	Commissioned 8/12
2. UTPS-Nandikur - Khemar (partly on Multi-ckt Multi - Voltage towers & partly on D/C towers)	KPTCL	D/C	220	48	919	91	91	48		OCT-09	OCT-09	Commissioned 10/09. (For start up power)

Remark:

Uhl-III BVPCL HEP, (3x33.3MW),SS,HP, HPSEB,U1,2, & 3 -2016-17,

1. Uhl-III - Hamir Pur (By BVPCL)	HPPTCL	S/C on D/C	132									.
-----------------------------------	--------	------------	-----	--	--	--	--	--	--	--	--	---

Remark: Status Not Reported.

Ukai Extn. (2x490 MW),PS,Guj,GSECL, U6-3/13(C),U7-3/13,

1. Kosamba-Chorania line	GETCO	D/C	400	460	641	641	641	460	JUL-11	AUG-14	AUG-14	Commissioned 08/14.
2. Kosamba-Mobha line	GETCO	D/C	220	178	300	300	300	178		MAR-13	MAR-13	Commissioned 03/13.
3. LILO of Asoj - Ukai at Kosamba	GETCO	D/C	400	64	96	96	96	64		JAN-12	JAN-12	Commissioned 1/12.
4. UKai-Kosamba	GETCO	D/C	400	145	215	215	215	145		MAR-13	MAR-13	Commissioned 03/13.

Remark:

Unchahar TPS (500 MW), PS,UP,NTPC,

1. Unchahar - Fatehpur	PGCIL	D/C	400	60	145	139	120	23	SEP-16	JUN-16		Work under progress.
------------------------	-------	-----	-----	----	-----	-----	-----	----	--------	--------	--	----------------------

Remark:

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos) /Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Utraula IIPP (2x45 MW),PS,UP,BAJAJ,U1-2/12 (C),U2-3/12(C),

1. Balrampur-Utraula line	BEPL	D/C	132									Existing line.
---------------------------	------	-----	-----	--	--	--	--	--	--	--	--	----------------

Remark:

Utraula TPP, (2x45 MW), PS, UP, Bajaj,

1. Balrampur - Utraula	UPPTCL	S/C	132	19	56	56	56	19				Charged on 31.10.11
2. Dumariaganj - Utraula	UPPTCL	S/C	132		114	110	107	32		FEB-16		Fdn ROW at Loc-32 under court case, River Crossing & Anchor Foundation work under progress, 01 Anchor foundation completed

Remark:

VallureTPS. (3x500 MW),CS,TN,NTPC,U1-2/12(C), U2-2/13(c), U3-2/14,

1. Vallure TPS - Melakottaiyur line	PGCIL	D/C	400	71	104	104	104	71		MAR-13	MAR-13	Commissioned 03/13.
2. Vallur JV Project-NCTPS St.II	TANTRANS	D/C	400	7	14	14	14	7	MAR-11	AUG-12	AUG-12	Commissioned 8/12.
3. LILO of Alamathy - Sriperumbdur at Vallure TPS	PGCIL	D/C on M/C	400	131	129	129	129	131	JUL-10	JUL-11	JUL-11	Commissioned 7/11
4. Tiruvelam (PG) - Chittoor	PGCIL	D/C	400	42	59	59	59	42		MAR-14	MAR-14	Commissioned 03/14.

Remark:

Vijayawada TPS (Extn. -IV),500 MW,SS,AP,APGENCO, -10/09 (C),

1. Malkaram-Narsapur	APTRANSC	D/C	400	147	209	209	209	147		FEB-13	FEB-13	Commissioned 02/13.
2. Narsapur-Suryapet	APTRANSC	D/C	400	149	199	199	199	149		FEB-13	FEB-13	Commissioned 02/13.
3. Vijayawada TPS-Suryapeta	APTRANSC	D/C	400	226	316	316	316	226	JUN-11	FEB-13	FEB-13	Commissioned 02/13.
4. Vijayawada TPS-Tallapally	APTRANSC	D/C	220	266	411	411	411	266	JAN-11	AUG-11	AUG-11	Commissioned 8/11.
5. LILO of Srisaliam -Nunaa at Vijayawada TPS	APTRANSC	M/C	400	24	22	22	22	24		JUL-09	JUL-09	Commisioned 7/09

Vindhyachal-IV ,CS,MP,NTPC, U11-6/12(C) C), U12-3/13(C) Rihand - III,(1000MW each) Gen. U5- U6-11/13(C),

1.	Bassi (PG)- Jaipur (RVPN) 765 KV line (Q)	PGCIL	D/C	400	97	138	138	138	97		DEC-13	DEC-13	Commissioned 12/13.
2.	Rihand - Vindhyachal Pooling Station (2nd Ckt)	PGCIL	D/C	765	31	91	91	91	31	NOV-12	AUG-15	AUG-15	Ready for Commissioning in 08/15.
3.	Sasan - Vindhyachal Pooling station	PGCIL	D/C	400	12	18	18	18	12		DEC-12	DEC-12	Commissioned 12/12.
4.	Vindhyachal-IV - Vindhyachal Pooling Station line (Q)	PGCIL	D/C	400	58	84	84	84	58		DEC-12	DEC-12	Ready for commissioning 12/12.
5.	Satna - Gwalior line (60 Km D/C Portion) Ckt-II	PGCIL	D/C+S/C	765	300	782	782	782	300	NOV-12	AUG-14	AUG-14	Commissioned 08/14.
6.	Vindhyachal Pooling Station - Satna line (2 Km D/C Portion) Ckt-I	PGCIL	D/C+S/C	765	271	586	586	586	271	NOV-11	MAR-15	MAR-15	Commissioned 03/15.
7.	Gwalior - Jaipur (Ckt 1)	PGCIL	S/C	765	305	834	834	834	305	MAR-14	AUG-15	AUG-15	Commissioned 08/15.
8.	Rihand - Vindhyachal Pooling Station (1st Ckt)	PGCIL	S/C	765	31	91	91	91	31	NOV-12	JUN-14	JUN-14	Commissioned 06/14.
9.	Sasan - Vindhyachal Pooling Station line	PGCIL	S/C	765	12	19	19	19	12	NOV-12	DEC-12	DEC-12	Commissioned 12/12
10.	Satna - Gwalior line (Ckt-I)	PGCIL	S/C	765	337	901	901	901	337		FEB-14	FEB-14	Commissioned 02/14.
11.	Vindhyachal Pooling Station (ICT-I)	PGCIL		765/400	1500	100	100	100	100	NOV-12	MAR-15	MAR-15	Commissioned 03/15.
12.	Vindhyachal Pooling Station - Satna Ckt-II	PGCIL	S/C	765	271	586	586	586	271		AUG-15	AUG-15	Commissioned 08/15.
13.	Vindhyachal Pooling Station (ICT-II)	PGCIL		765/400	1500	100	100	100	100		AUG-15	AUG-15	Commissioned 08/15.

Visa Power TPP (2x600 MW) PS, Chh, VPL, U1 & U2,

1.	Visa Power TPP - Raigarh Pooling Station	VISA	D/C	400	26	37	33	26		JUN-15	Work is under Construction.
----	--	------	-----	-----	----	----	----	----	--	--------	-----------------------------

Remark:

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Vizag (Hinduja National Power) (2x520MW),PS,AP,U1-01/16 (C), U2-12/13,

1. Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	APTRANSC	D/C	400	212	242	225	210	76	SEP-15	MAR-16		Works nearing completion.
2. Vizag TPP - KamavarapukotaKota	APTRANSC	D/C	400	712	708	427	237		NOV-15	DEC-16		The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenasion fixed up by Revenue authorities and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.
3. Vizag TPP - Kalpaka	APTRANSC	D/C	400	14				14		JUL-15	JUL-15	Commissioned 07/15.
4. Vizag (Hinduja) TPP - Kalpaka	HNPC	D/C	400	15	25	25	25	15		MAY-14		Commissioned 05/14. for startup power.
5. Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	TSTRANSC	D/C	400	212	234	223	197	48	SEP-15	DEC-15		
6. Suryapet - Shankarpalli	TSTRANSC	D/C	400	462	658	636	558	268		MAR-16		
7. Kamavarapukota	APTRANSC		400/220	630	100	45	50	15	MAR-16	JUN-16		Works under progress.
8. Shankarpally (Extn.)	TSTRANSC		400	630		100	100	100				Works completed.
9. Suryapet S/S	TSTRANSC		400/220	630	100	98	100	98	MAR-15	MAR-16		

Remark:

Wanakbori TPS, SS, Guj,GSECL, (C),

1. LILO of Wanakbori -Soja line at Dehgam (PG) S/S	GETCO	D/C	400	28						MAR-16		Yet to award
2. Soja-Zerda	GETCO	D/C	400	280						MAR-16		Yet to award
3. Wanakbori S/y -Wanakbori S/y (existing)	GETCO	D/C	400	2						APR-16		Yet to award

Associated Transmission Lines and Substations	State/Agency Executing Associated Trans. Works	Ckts (S/C) & (D/C)	Voltage Level (KV)	Ckm/ MVA	Construction progress Status				Original Target Date	Revised Target Date	Month of Comple tion	Remark
					TL(Nos) /Land Acq. (%)	STC(No s)/Civil Work (%)	TE(Nos)/Recp. Material I(%)	STG(Ck m)/Erec tion (%)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

4. Wanakbori TPS-Soja	GETCO	D/C	400	200						JUN-15		Yet to award
-----------------------	-------	-----	-----	-----	--	--	--	--	--	--------	--	--------------

Remark:

Welspun Energy Annupur,(2x660 MW), PS,Annupur,MB Power, U1-4/15(C),U2-3/15,

1. Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400										
---	-----	-----	--	--	--	--	--	--	--	--	--	--

Remark:

Yermarus TPS (2 x 800 MW), Karnataka, KPCL,

1. Bellary (PS) - C.N. Hally	KPTCL	D/C	400		124	38				APR-17		Work under progress.
2. Bellary (PS) - New Madhugiri (near Tumakur)	KPTCL	D/C	400	437	498	363	326	92		DEC-16		Work under progress.
3. Bellary (TPS) - Bellary (PS)	KPTCL	D/C	400	5						AUG-16		LOI issued on 25-Aug-15.
4. JSW TPS - Bellary (PS)	KPTCL	D/C	400	20						MAR-16		Tender invited on 28.4.2015.
5. LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400							DEC-16		Detailed survey under progress.
6. Termination of Nelamangala - Talaguppa at CN Halli	KPTCL	D/C	400							DEC-16		Detailed survey under progress.
7. Yermarus TPS - Bellary Pooling Station	KPTCL	D/C	400	284								LOI issued on 19-Oct-15. Work to be taken up.
8. Yermarus TPS - Gulbarga	KPTCL	D/C	400							DEC-15		Estimate under preparation.
9. Gulbarga S/S	KPTCL		400/220	1000								Land has been acquired.

Remark: