

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-APR-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	Aug 2010	May 2017	Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion.Charged at 400 KV upto Loc No 394 on 22.02.17.Gantry(PGCIL end)to Loc.420 (1.363 KM)charged on 22.03.17
2	Gola - Ranchi (PG)	D/C	220	112	226	185	123	0	Nov 2014	May 2017	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
3	Koderma - North Karanpura line	D/C	220	204							
4	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40							
5	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		Dec 2016	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
6	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40							
7	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	8	0			Jun 2017	
8	Mejia TPS - Gola	D/C	220	342	552	546	515	149	Dec 2008	May 2017	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft portion of the line has been completed. 54 KM (i.e 108 CKryjtjM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	MTPS - Ramgarh Line	S/C	220	203	0	0	0			Apr 2017	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
10	MTPS- Ranchi (PG) line	S/C	220	224	0	0	0			May 2017	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.
11	Parulia - Burdwan line	D/C	220	184	0	0	0				NIT floated on 23.03.17. Tendering is under process.
12	Ramgarh - North Karanpura Line	D/C	220	124							
13	Ramgarh - Ranchi (PG) line	S/C	220	91	0	0	0				As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola -Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						Jan 2017		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID &#40;Consultancy Work&#41;(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	May 2017	May 2017	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	May 2017	May 2017	
3	(Sikkim) Chungthang - Lachen line	D/C	66		126					Apr 2019	
4	(Sikkim) Chungthang - LILON point on Rabon - Malting line	D/C	66		23					Sep 2017	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66		114					Mar 2019	
6	(Sikkim) Khamdong - Makha line	S/C	66		86					Mar 2019	
7	(Sikkim) Khamdong - Temi line	S/C	66		69					Mar 2019	
8	(Sikkim) Kumrek - Rorathang line	D/C	66		103					Mar 2019	
9	(Sikkim) Parbing - Pangthang line	D/C	66		86					Mar 2019	
10	(Sikkim) Parbing - Sichey line	S/C	66		40					Mar 2019	
11	(Sikkim) Parbing - Tadong line	S/C	66		67					Mar 2019	
12	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					Mar 2019	
13	(Sikkim) Samardong - Kumrek line	D/C	66		103					Mar 2019	
14	(Sikkim) Samardong - Mamring line	S/C	66		45					Mar 2019	
15	(Sikkim) Samardong - Namthong line	S/C	66		86					Mar 2019	
16	(Sikkim) Singhik - Mangan line	S/C	66		57					May 2018	
17	(Sikkim) Singhik - Passidong line	S/C	66		114					Mar 2019	
18	(Assam) Rangia - Amingaon line	D/C	220								Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220								Yet to be awarded.
20	(J&K) Alusteng - Drass - Kargil - Khalsti-Leh	S/C	220	332	1134	745	548	232	Jan 2017	May 2017	Work under progress.
21	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				Sep 2019	Sep 2019	
22	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220								Yet to be awarded.
23	(Sikkim) Dikchu - Singhik	D/C	220	40					Jun 2019	Jun 2019	
24	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				Sep 2018	Sep 2018	
25	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					Sep 2018	Sep 2018	
26	(Sikkim) Singhik - Chungthang	D/C	220	40	83				Jun 2019	Apr 2019	
27	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132								Yet to be awarded.
34	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
35	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
36	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
37	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
38	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
39	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132								Yet to be awarded.
40	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
41	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132								Yet to be awarded.
42	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
43	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
44	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
45	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
46	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
47	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
48	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
49	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
50	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
51	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
52	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
54	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
55	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
56	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
57	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
58	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
59	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
60	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
61	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
62	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
63	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
64	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
65	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
66	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
67	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.
68	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132								Yet to be awarded.
69	(Assam) Sonabil - Tezpur (New) line	D/C	132								Yet to be awarded.
70	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				Sep 2019	Sep 2019	
71	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				Sep 2019	Sep 2019	
72	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132								Yet to be awarded.
73	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132								Yet to be awarded.
74	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.
75	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132								Yet to be awarded.
76	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132								Yet to be awarded.
77	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132								Yet to be awarded.
78	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
79	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132								Yet to be awarded.
80	(Mizoram) Chawngte - S. Bungtlang line	S/C	132								Yet to be awarded.
81	(Mizoram) Lungsens - Chawngte line	S/C	132								Yet to be awarded.
82	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132								Yet to be awarded.
83	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132								Yet to be awarded.
84	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132								Yet to be awarded.
85	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132								Yet to be awarded.
86	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132								Yet to be awarded.
87	(Nagaland) Tuensang - Longleng line	S/C on D/C	132								Yet to be awarded.
88	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132								Yet to be awarded.
89	(Sikkim) Dikchu - Parbing line	D/C	132	44	96				Mar 2019	Mar 2019	
90	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132								Yet to be awarded.
91	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132								Yet to be awarded.
92	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
93	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
94	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
95	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
96	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
97	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
98	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
99	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.
101	(Tripura) Udaipur - Amarapur line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
102	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.
103	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676	0	0	0			Nov 2019	04 out of 10 nos. TL packages awarded. Balance award under progress.
2	Ajmer (new) - Bikaner line	D/C	765	544	747	293	0			May 2019	Work under progress.
3	Angul - Jharsauguda line	D/C	765	580	790	694	618	135	Dec 2015	Dec 2017	ROW being faced near Angul end. Huge forest involvement (Stage-I clearance obtained). Working permission awaited.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	757	736	478	Aug 2014	Dec 2017	Forest clearance received.Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
6	Banaskanta - Chittorgarh line	D/C	765	572	841	721	563	40	Apr 2018	Apr 2018	Work under progress.
7	Bhadla - Bikaner line	D/C	765	400	484	12	0			Jan 2019	Award placed in Sep'16. Work under progress.
8	Bhuj Pool - Banaskanta line	D/C	765	618	760	271	101	0	Jul 2018	Jul 2018	Work under progress.
9	Bikaner - Moga (PG) line	D/C	765	700	1018	150	0			May 2019	Award placed in Aug'16. Work under progress.
10	Chilkaluripeta - Cudappah (PSITL - TBCB)	D/C	765	550	735	431	350	38	Apr 2019	Apr 2019	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	574	562	286	Apr 2018	Mar 2018	Work under progress.Efforts are being made to complete earlier to match with readiness of Ajmer-Ajmer & C'garh - C'garh line. 02 locs. under ROW & 01 loc. under sub judice.
12	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41		Apr 2017	Ready for Commissioning 04/2017
13	Gadarwara - Jabalpor Pool (Balance Portion from LILO point of Seoni-Bina to Jabalpur) (PWTL-TBCB)	D/C	765	179	271	271	271	152	Nov 2017	May 2017	Work under progress.
14	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	638	871	561	441	68	Nov 2017	Mar 2018	Work under progress.severe ROW problem faced.Forest proposal to be cleared.
15	Jabalpur PS - Orai line	D/C	765	721	969	946	915	497	Apr 2018	Apr 2018	Efforts are being made to complete earlier.
16	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	333	329	138	Dec 2015	Dec 2017	Huge forest involvement. Forest clearance awaited. Critical
17	LILO of Agra - Meerut at Aligarh	S/C	765	30	37	14	8		Apr 2018	Apr 2018	Efforts are being made to complete earlier.
18	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	33	21	13		Apr 2018	Apr 2018	Efforts are being made to complete earlier.
19	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	268	165	105	10		Jul 2018	Work under progress.
20	LILO of one ckt of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	99	34	Apr 2018	Apr 2018	Efforts are being made to complete earlier.
21	LILO of Tilaiya - Balia line at Gaya	D/C	765								
22	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	658	630	328		Dec 2017	Work under progress. Efforts being made to complete earlier.
23	Orai - Aligarh line	D/C	765	662	939	839	771	225	Apr 2018	Apr 2018	Efforts are being made to complete earlier. Severe ROW problem near urban area.
24	Parli - Solapur (PPTL - TBCB)	D/C	765	236	309	203	128	12	Jan 2018	Jan 2018	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	543	512	94	Dec 2015	Mar 2018	Severe ROW problem being faced. 02 nos. locations in wildlife to be cleared.
26	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	639	1830	Sep 2014	Jun 2017	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
27	Tehri Pooling Station - Meerut	D/C	765	4	8				Nov 2017	Oct 2017	Engg. in progress.
28	Vemagiri - Chilkaluripeta (PSITL -TBCB)	D/C	765	580	746	338	116		Apr 2019	Apr 2019	Work under progress. ROW being faced.
29	Vindhyachal - Jabalpur PS (PJTL -TBCB)	D/C	765	760	1036	577	181	1	Jun 2018	Jun 2018	Work under progress.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	635	467	69	Jan 2018	Jan 2018	Work under progress.
31	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17							
32	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	187	156	63	Apr 2017	Mar 2018	07 locs. under severe ROW problem. Matter already taken up with State administration.
33	Allahabad - Kanpur line	D/C	400	486	652	640	624	369	Jun 2016	Oct 2017	ROW at both ends.
34	Aurangabad - Boisar line (Q)	D/C	400	690	860	852	830	556	Jul 2014	Sep 2017	Stage - I Forest clearance (138ha.) received in Aug'15. Work permission obtained in Oct'15. Work under progress. However, severe ROW problem is being encountered in grape garden area. Critical
35	Banaskanta - Sankhari line	D/C	400	52	59	46	13	0	Apr 2018	Apr 2018	Work under progress.
36	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82	0	0			Jan 2019	Award placed in Aug'16.Engg. in progress.
37	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		Sep 2018	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
38	Both ckts of IIInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	16	8			Jul 2018	Work under progress. Efforts being made to complete earlier i.e.by Mar'18.
39	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	37	10			Jul 2018	Severe ROW problem being faced.
40	Chilkaluraipeta - Narasaraopeta (PSITL - TBCB)	D/C	400	84	119	0	0		Apr 2019	Apr 2019	Award placed in Mar'16. Engg. in progress.
41	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	98	136	135	91	45	Apr 2017	Mar 2018	Work under progress.
42	Cuddapah - Hindupur (Q)	D/C	400	360	483	267	229	25		Jul 2018	Work under progress.
43	Cuddapah - Madhugiri (PSITL - TBCB)	D/C	400	476	652	209	105		Apr 2019	Apr 2019	ROW being faced.
44	Dehradun - Abdullapur	D/C	400	178	247	247	242	155	Nov 2014	Jun 2017	01 loc. in Saharanpur Distt. under severe ROW. Delay in tree cutting by forest deptt. in Uttrakhand affected stringing.
45	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	325	286	171	Aug 2014	Dec 2017	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
46	Dulhasti - Kishenpur	D/C	400	115	340	337	330	107	Nov 2014	Jun 2017	Severe ROW at 02 locs. in Doda Distt. since beginning. State admn. help required to resolved ROW issue.
47	Durgapur-Jamshedpur (Balance	D/C	400	314	434	434	434	314		Apr 2012	Line (279 Ckm) commissioned in April'12.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Portion)										Line (279 Ckm) commissioned in April'12.
48	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	350	165	105	29	Nov 2008	Sep 2018	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the support of State Govt.). Works resumed.
49	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	133	188	183	152	56		May 2018	Work under progress.
50	Farakka - Baharampur (Twin HTLS)	D/C	400	160	243	99	81	0		Apr 2018	Work under progress.
51	Farakka - Malda	D/C	400	86	0			86	Nov 2016	Mar 2016	Line charged in Mar'16.
52	Jameling - Alipurduar line (Q) (India Side)	D/C	400	397	471	188	52			Jan 2018	Work under progress.Forest clearance awaited. critical (proposal submitted).
53	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	Oct 2016	Apr 2017	Line completed. Gen. project delayed. Awaiting readiness of S/Y at Kakarapar end (NPCIL) for commissioning (ant. by May'17).
54	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	Oct 2016	Apr 2017	Line completed. Gen. project delayed. Awaiting readiness of S/Y at Kakrapar end (NPCIL) for commissioning (ant. by May'17).
55	Kameng - Balipara line	D/C	400	114	150	147	143	85	Aug 2013	Dec 2017	ATS slowed-down to the extent possible to match Generation.
56	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	399	399	397	274	Jul 2013	Jun 2017	ROW issue in 01 Km affecting stringing.
57	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400								
58	Kota - Jaipur (South)	D/C	400	356	495	426	363		Nov 2017	Nov 2017	Work under progress. Forest clearance awaited. Work slow down ATS matching with Generation ATS shall be ready in Nov'17.
59	Kurukshetra - Jind line (Q)	D/C	400	190	265	263	261	110	Mar 2018	Mar 2018	
60	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	306	303	301	198	Apr 2017	May 2017	Severe ROW problem being faced.
61	LILO of Both ckt of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	D/C	400	136	200	92	80	22		Apr 2019	Work under progress.
62	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	107	141	90	50			Dec 2018	Work under progress.
63	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	19	27	23	23	16		Oct 2017	Commissioning matching with Gen. Project (expected by Oct'17). Work under progress.
64	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400		87	0	0		May 2017	Jun 2019	Award placed. Engg. in progress. Commissioning matching with S/stn. (S/S land hand-over in Dec'16).
65	LILO of Both Ckt of Bmanauli - Samaypur at Tughlakabad	D/C	400	70	112	0	0		Jul 2017	Oct 2018	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land hand-over in Aug'16).
66	LILO of Both ckto of Mundra UMPP - Limbdi (Triple) at Bachau.	D/C	400	71	72	65	32	4		Jul 2018	Work under progress.Severe ROW problem.
67	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		Apr 2018	Award placed in Apr'16. Engg. in progress.
68	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	0	0	0		Apr 2018	Award placed in Apr'16. Engg. & survey under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
69	LILO of Gooty - Tumkur (Vasanthnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4					Dec 2018	Award placed in Jun'16. Engg. in progress.
70	LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	7	13	13	13	7	Mar 2018	Dec 2017	Testing under progress. Commissioning matching with Sub station.
71	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4		Jul 2017	Jul 2017	Work under progress.
72	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	Sep 2010	Dec 2017	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
73	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	Jul 2012	Jun 2017	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.
74	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
75	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	120	21					May 2019	Award placed in Dec'16. Engg. & survey under progress.
76	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	45	26	0	0		May 2017	Sep 2018	Award placed, Engg. in progress.Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
77	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		Apr 2018	Award placed in Apr'16. Engg. in progress.
78	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	Dec 2015	Jun 2017	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress. DC order issued.
79	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	Apr 2016	Jun 2017	Work almost completed. Testing & commissioning delayed due to work held up due to severe ROW problem & protest by locals who are not allowing to entere in Rajarhat S/S.
80	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	136	111	29		Oct 2017	Work under progress. Completion matching with Gen. project (ant. by Oct'17).
81	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400								
82	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	186	269	196	161	52	Nov 2017	Mar 2018	Work under progress.
83	Lower Subhansiri - Biswanath Chariyali line - I	D/C	400	335	444	329	228	64	Aug 2013	Mar 2018	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
84	Lower Subhansiri - Biswanath Chariyali line - II	D/C	400	348	465	327	196	35	Aug 2013	Mar 2018	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
85	Lucknow - Kanpur	D/C	400	320	449	449	449	319	Jun 2016	May 2017	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
86	Madhugiri - Yelhanka	D/C	400	132	178	131	101		Jun 2014	Mar 2018	Severe ROW in Karnataka. Re-tendering done & award for balance work under progress.
87	Mauda-II - Betul (Quad) line	D/C	400	386	551	543	532	352	May 2016	Jun 2017	Work under progress. Severe ROW problem being faced in Maharastra area.
88	Mohindergarh - Bhiwani line	D/C	400	120	183	33	0			Aug 2018	Award placed in Aug'16. Work under progress.
89	Mundra UMPP - Bhuj Pool line	D/C	400	190	257	16	0			Dec 2018	Award placed in Aug'16. Work under progress.
90	Nabinagar-II - Gaya (Q)	D/C	400	204	245	184	113	15		Dec 2017	Work under progress. Efforts being made to complete earlier to matching with Gen. Unit-I.
91	Nabinagar-II - Patna (Q)	D/C	400	278	390	234	205	0		Jun 2019	Work under progress.
92	Neyveli TS-II - Neyveli TS-I	D/C	400	14					Jul 2015	Nov 2015	
93	Orai - Orai (Q)	D/C	400	76	115	104	102	55	Apr 2018	Apr 2018	Efforts are being made to complete earlier.
94	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	Aug 2014	Dec 2017	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
95	Parli - Parli (Q) (PPTL -TBCB)	D/C	400	36	50	23	17		Jan 2018	Jan 2018	Work under progress.
96	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400								
97	Punatsangchu-I - Alipurduar	D/C	400	128	178	168	150	37	Jan 2015	Mar 2018	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.(Ph.-II ant. by Mar'18)
98	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1270	1194	711	Apr 2016	Sep 2017	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
99	RAPP - Kota line	D/C	400	90	133	129	121	50	Mar 2015	Jun 2017	
100	Sasaram - Deltonganj line	D/C	400	392	523	522	522	388	Nov 2012	Dec 2017	Completion matching with Daltonganj S/S delayed due to non-availability of S/S land (land acquired in May'15). Construction of down stream 220KV line of state critical.
101	Sholapur STPP - Sholapur line - II	D/C	400	25	40	33	30	14	Mar 2017	May 2017	Severe ROW faced in the line.
102	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	456	419	334	142	Dec 2012	Feb 2018	Major portion of line is in forest. severe ROW in vicinity of Aizwal town due to influential local owner. Delay in tree cutting affecting site progress.
103	Siliguri - Purnea	D/C	400						Sep 2013	Sep 2016	
104	Singrauli - Allahabad line	S/C	400	152	436	288	251	42	Jun 2016	Feb 2018	Work under progress. ROW at Singrauli end.
105	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	33	30	14		May 2017	Work under progress. Severe ROW problem.
106	Srikakulam - Garividi (PSITL - TBCB)	D/C	400	286	396	165	84		Apr 2019	Feb 2019	Work under progress.
107	Tapovan Vishnugadh - Kunwari Pass	D/C	400								
108	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	30	27	15	Nov 2017	Oct 2017	Work under progress.
109	Tirunelveli PS - Tuitcorin PS (Quad) line-	D/C	400	114	33	23	19	0	Apr 2017	Mar 2018	Due to delay in Generation. Work has been slowed-down

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	1										to match with Generation (ant. by Mar'18).
110	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	27	19	0	Apr 2017	Mar 2018	Due to delay in Gen. Work has been slowed-down to match with Generation (ant. by Mar'18).
111	Tumkur (Pavagada) Pool - Hiriur	D/C	400	218	300	177	82			Dec 2018	Work under progress.
112	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	241	211	194	164		Dec 2017	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implementated by MSETCL. Critical.
113	Kishanganga - Amargarh	D/C	220	84	148	103	57	2	Jul 2017	Nov 2017	Work affected due to disturbance in Kashmir since Jul'16 & slow process to resolve compensation issue. State/MoP help required. All efforts shall be made to complete line matching with Gen.(ant. by Nov'17).Critical
114	Kishanganga - Wagoora	D/C	220	228	248	89	35		Mar 2018	Mar 2018	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. To resolve compensation issue. State/MOP help required.Critical
115	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	173	152	152	65	Jul 2017	Jul 2017	Work under progress. Severe ROW problem in 6 Km area near Agra end. State admn. help required. Critical
116	NLC - Karaikal line	D/C	220		316	68	29			Nov 2017	Work under progress.
117	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	16	12	7	0	Dec 2012	Feb 2018	Package re-awarded in Jun'16. 01 loc. ROW problem. Work under progress.
118	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
119	LILO of Jiribam - Aizawl at Turial	D/C	132								
120	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3						Mar 2017	
121	Melriat (New) - Sihmui line	D/C	132	12	23	10	6	0	Dec 2012	Feb 2018	Package re-awarded in Jun'16.Down stream line at Sihmui needs to be expedite. Work commenced.
122	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	1040	Dec 2012	May 2017	Line completed. Awaiting state govt. (SLDC) clearance for commissioning. Commissioning matching with down-stream system at Tezu. Critical.
123	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	Apr 2012	Sep 2017	Line checking under progress.
124	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	109	100	92	39		Dec 2017	Part line (35 Ckm) commissioned through contingency in Jun'12. Balance work re-award in Nov'16. Severe ROE problem in balance work.
125	Tezu - Namsai line.	S/C on D/C	132	96	332	324	315	69	Dec 2012	Feb 2018	Progress affecetd due to ROW problem & geographical condition. Due to non-availability of downstream line, line shall not be utilized.
126	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	950	912	495	Oct 2012	Feb 2018	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	220 kV line on D?C tower from Sonabil to Biswanath Chariali	S/C	220	40	126	94	0	0		Jun 2017	Survey for compensation of land/ zirat is in progress
2	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	Jan 2013	Jun 2017	overall 89 percent completed. All normal foundation completed. 5 nos of pile foundation completed.
3	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	41	40	0	Dec 2013	Jun 2017	RoW issues and harvesting followed by pre monsoon rainfall are reasons to be attributed for delaying.
4	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon- Bornagar line (Package-A)	D/C	132	24	96	21	0	0		Apr 2018	ROW survey is in progress. 80 percent material supplied.
5	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	195	124	0		Apr 2017	80 percent of supply material reached site for Pkg A and B respectively.
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		Jul 2017	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	Dec 2013	Jan 2016	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	102	0	0		Aug 2017	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		Jun 2017	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	Sep 2013	Jun 2016	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	Dec 2011	Mar 2016	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		Apr 2017	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	Nov 2013	Jun 2016	in progress.
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		Jul 2017	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		Jul 2017	Contract agreement signed on 18.04.2016
16	Sonapur - Chandrapur line	D/C	132	28	55	51	46	0	Nov 2013	Jun 2017	Railway crossing/ ROW/ compensation issue..
17	Sonapur - Jagirod line	D/C	132	52	106	98	64	0	Nov 2013	Jun 2017	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE ELECTRICITY BOARD(BSEB)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	372	352	112	Jun 2016	Sep 2017	Work under progress
2	Begusarai-Purnea	D/C	220	372	505	476	385	106	Sep 2003	Aug 2017	work under progress
3	Bihta (New) - Bihta	D/C	220	36	74	16	5	0	Jul 2015	Jun 2017	Work under progress
4	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		Nov 2017	
5	Darbhanga - Darbhanga	D/C	220	6	15	12	12	0	Mar 2016	Jun 2017	
6	Darbhanga - Motipur	D/C	220	220	401	401	401	218	Dec 2015	Feb 2017	Completed & Charged
7	Darbhanga - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	Mar 2016	Apr 2017	Line completed & charged
8	Darbhanga - Supaul/Lokhi	D/C	220	176	327	325	323	158	Jun 2016	Jul 2017	
9	Gaurichak - Bihta (New)	D/C	220	86	148	119	115	42		Jun 2017	
10	Kishanganj (New) - Madhepura	D/C	220	284	510	502	477	130	Jun 2016	May 2017	work under progress
11	LILO of 1st ckt. Darbhanga-MTPS at Motipur	D/C	220	72	139	139	139	72		Apr 2017	Line completed and charged
12	LILO of 2nd ckt. Darbhanga-MTPS at Motipur	D/C	220	56	112	112	112	56		Apr 2017	line completed and charged
13	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	May 2015		Completed.
14	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		Dec 2016	
15	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
16	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	Dec 2015	Apr 2017	Completed & charged
17	Madhepura - Lokhi	D/C	220	124	216	214	211	96		Aug 2017	Work under progress
18	Patna (PG) - Gourichak	S/C on D/C	220	1	3	3	3	1	Mar 2015	Nov 2016	Line completed and will charge very soon
19	Pusouli (New) - Dehri	D/C	220	62	169	122	100	2	May 2015	Dec 2016	
20	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
21	Motihari-Bettia	D/C	132	79	143	143	143	74		May 2017	
22	Motihari-Motihari	D/C	132	78	142	141	139	74		May 2017	
23	Motihari-Raxaul	D/C	132	119	215	206	202	80		May 2017	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5							Tender in Process
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					Mar 2022		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					Mar 2022		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					Mar 2022		To be taken up beyond FY 18.
5	DCDS Mungeli - Kawardha	D/C	220	77					Mar 2018		Work order issued.
6	DCDS Raita - Parsada	D/C	220	110					Mar 2020		NIT document under process.
7	Dhamtari - Gurur DCDS line	D/C	220	50					Mar 2019		To be taken up beyond FY 18.
8	Jagdalpur - Barsoor DCDS line.	D/C	220	200					Mar 2022		Work yet to be started
9	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	153				103	Mar 2019	Jun 2017	Work is under progress.
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					Mar 2022		To be taken up beyond FY 18.
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	30					Mar 2020		Tender in Process
12	LILO of Mopka - Bharatpur at Bilaspur(on Multi circuit tower)	D/C	220						Mar 2020		Work order issued.
13	LILO of Mopka - Siltara at Bilaspur (on Multicircuit tower)	D/C	220	20					Mar 2020		Work order issued.
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30					Mar 2022		To be taken up beyond FY 18.
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8					Mar 2019	Dec 2017	Labour contract to be taken up.
16	Mungeli - Kawardha DCDS line	D/C	220	110					Mar 2020		Work yet to be started
17	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					Mar 2022		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						Mar 2018	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada - Ringanwada	D/C	220	11						Mar 2018	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Shalimarbagh	D/C	400	10						Mar 2020	
2	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						Mar 2022	
3	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						Mar 2020	
4	Bamnauli - Dhansa	M/C	220	4						Mar 2022	
5	Bawana - Kanjhawala at Barwala	D/C	220	1						Mar 2023	
6	Budella - Punjabi Bagh	M/C	220	7						Mar 2018	
7	Dwarka - Budella	D/C	220	12						Mar 2019	
8	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						Mar 2020	
9	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						Dec 2016	work completed
10	Harsh Vihar - Preet Vihar	D/C	220						Feb 2016		
11	IP - Karolbagh	D/C	220	9						Mar 2019	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						Mar 2017	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						Mar 2021	
14	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						Mar 2019	
15	Kashmiri gate - IP Tower	M/C	220	9						Mar 2018	
16	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						Mar 2021	
17	LILO of AIIMS - Ridge Valley at R.K.Puram	D/C	220	5						Mar 2021	
18	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	4						Mar 2018	
19	LILO of Bamanuli - Naraina at PPK-III	2xD/C	220	1						Mar 2017	
20	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						Mar 2018	
21	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						Mar 2017	
22	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						Mar 2017	
23	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						Mar 2015		
24	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						Mar 2019	
25	LILO of Maharaniabagh - Gazipur at Mayur Vihar	D/C	220	0						Mar 2022	
26	LILO of Maharaniabagh - Masjid Moth at Nehru Place	D/C	220	0						Mar 2021	
27	LILO of Maharaniabagh - Sarita Vihar at	2xD/C	220	6						Mar 2020	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Jasola										
28	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						Mar 2022	
29	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						Mar 2018	
30	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						Mar 2015		
31	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						Mar 2015		
32	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
33	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						Mar 2021	
34	Lodhi Road - IP Tower	D/C	220	8						Mar 2017	
35	Okhla - Tughlakabad	D/C	220	10						Mar 2018	
36	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						Mar 2020	
37	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						Mar 2021	
38	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						Mar 2020	
39	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						Mar 2019	
40	Tughlakabad - Masjid Moth	M/C	220	7						Mar 2018	
41	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						Mar 2020	
42	Vasant kunj - DIAL (Cable)	D/C	220	3						Mar 2021	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132							Feb 2017	Erection works completed. Only testing & commissioning left.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						Mar 2019	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						Mar 2019	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		Mar 2019	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						Mar 2018	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88		Mar 2018	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220						Mar 2021	
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499					Jun 2020	WIP
5	Bhogat-Kalavad	D/C	400	270	444	0	0	0		Mar 2020	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		Mar 2022	Yet to award
7	dhuvaran - Fedra (Quad) line	D/C	400	140						Mar 2022	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	15	9			Mar 2019	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		Mar 2017	Yet to award
10	LILO of Adani - Hadala at Halvad	S/C	400	55	136	124	76			Dec 2017	WIP
11	LILO of both ckt. Essar - Hadala line at Kalavad S/S	D/C	400	15	26	25	23	14		Jun 2017	WIP
12	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						Mar 2022	
13	LILO of both ckt. Mundra - Zerda at Charanka S/s	D/C	400	32						Mar 2019	
14	LILO of Kasor-Amerli line at Fedra	D/C	400	80						Oct 2022	
15	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	44	40	1		Mar 2017	WIP; Plan change to LILO of one ckt. of 400kV D/C Vadavi-Zerda line at Veloda (Sankhari) S/s having total line length - 29.3 Ckm (Already consider in this report)
16	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	76	0		Dec 2017	WIP (Repeated)
17	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						Mar 2021	
18	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34					Jul 2017	WIP
19	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52		Mar 2018	WIP
20	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0		Mar 2019	Yet to award
21	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	May 2016	Mar 2018	WIP
22	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		Feb 2017	Mar 2018	WIP
23	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						Mar 2022	
24	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1		May 2017	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28			Jul 2018	WIP
26	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		Mar 2017	Yet to award
27	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		Mar 2017	Yet to award
28	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	0	0	0		Mar 2019	LOI given on 30.03.2017.
29	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		Mar 2018	Severe RoW issue
30	Pipavav-Amreli	D/C	400	150		0	0	0		Mar 2017	Yet to award
31	Pooling station -Sankhari	D/C	400	218	265	265	265	192		Mar 2017	ne commissioned on 09.03.2017.
32	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		Mar 2017	Will be in line with generation project which is delayed
33	Sankhari-Prantij	D/C	400	200		0	0	0		Mar 2021	Yet to award
34	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						Mar 2021	
35	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		Dec 2016	Generation project is delayed so this evacuation line will be in line with the generation project
36	Soja-Zerda Line	D/C	400	268	447	232	184	0		Nov 2018	WIP
37	Vadavi-Halvad	D/C	400	290	411	242	204	124		Mar 2018	WIP
38	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	Nov 2009	Dec 2018	Tender invited at risk purchase. Date of NIT is 23.03.2017.
39	Varsana-halvad	D/C	400	237	378	189	145	0		Mar 2018	WIP
40	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		Mar 2017	Yet to award
41	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0		May 2018	WIP
42	Amreli - Babara line (AL-59)	D/C	220	50						Mar 2020	
43	Amreli - Maglana line	D/C	220	400						Mar 2021	
44	Babara - Gondal - II line	D/C	220	320						Mar 2020	
45	Babra - Gondal -II line	D/C	220	200						Mar 2021	
46	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		Mar 2017	W I P / Severe RoW problems
47	Bhachau - Radhanpur	D/C	220	340		0	0	0		Mar 2017	Yet to award.
48	Bhatia - Bhogat line (AL-59)	D/C	220	30						Mar 2019	
49	Bhatia - Kalavad line	D/C	220	238						Mar 2018	
50	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		Dec 2016	W I P / Severe RoW problems
51	Bhogat - Moti Gop line (AL-59)	D/C	220	140						Mar 2020	
52	Bhogat - Ranavav line (AL-59)	D/C	220	150						Mar 2020	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Chhara - Dhokadva line	D/C	220	90						Mar 2021	
54	Chhara - Veraval line	D/C	220	200						Mar 2020	
55	Chhatral - Dhanaj	D/C	220	40		0	0	0		Mar 2017	Yet to award
56	Chikhli - Bhilad	D/C	220	170		0	0	0		Mar 2017	Yet to award
57	Chorania - Botad	D/C	220	104	196	64	0	0		Mar 2018	WIP
58	Chorania - Salejada line (AL-59)	D/C	220								
59	Choraniya - Viramgam	D/C	220	71		0	0	0		Mar 2017	Yet to award
60	Fedra - Botad	D/C	220	120		0	0	0		Dec 2016	Yet to award
61	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	41	Jan 2016	Aug 2016	Work in progress.
62	Gavasad - Salejada line	D/C	220	194	313	268	141	13		Mar 2018	W I P / Severe RoW problems
63	Hadala - Rajkot-II	D/C	220	25		0	0	0		Mar 2017	Yet to award
64	Halvad - Charadva	D/C	220	60		0	0	0		Mar 2017	Yet to award
65	Halvad-Sadla line	D/C	220	76	124	101	99	49		Jun 2017	W I P / Severe RoW problems
66	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		Aug 2017	Tender under acceptance
67	Jamnagar - Hadala	D/C	220	139	257	226	221	107		Mar 2017	WIP
68	Jasdan - Gondal	D/C	220	100		0	0	0		Mar 2017	Yet to award
69	Kalavad - Kangasiali line	D/C	220	112						Mar 2019	
70	Kalawad-Kangasiyali	D/C	220	112	191	163	146	64		Jun 2017	W I P / Severe RoW problems
71	Keshod - Keshod	D/C	220	60		0	0	0		Mar 2017	Yet to award
72	Keshod - Timbdi	D/C	220	140		0	0	0		Mar 2016	Yet to award
73	Keshod - Veraval line	D/C	220	180						Mar 2021	
74	Keshod - Visavadar	D/C	220	120		0	0	0		Mar 2017	Yet toaward
75	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	64	36	0	Nov 2015	Dec 2016	Work in progress.
76	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						Mar 2020	
77	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	113	108	20	76		Jan 2018	
78	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	112	33	0	May 2015	Mar 2018	Work in progress.
79	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		Mar 2021	Yet to award
80	LILO of both circuit of 220 kV D/C Nyara - Thebda line at Kalawad S/S	D/C	220	20	20	11	0		Nov 2016		Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						Mar 2018	
82	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						Mar 2019	
83	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
84	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	60						Mar 2019	
85	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						Mar 2020	
86	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21						Mar 2018	
87	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						Mar 2021	
88	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		Mar 2017	Yet to award
89	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		Mar 2017	Yet to award
90	LILO of Gavasad - Salejda line at Bil	D/C	220	120						Mar 2020	
91	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						Mar 2017	
92	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		Mar 2017	Yet to award
93	LILO of Haldarwa - Zaghadia line	D/C	220	14	26	18	16	0	Nov 2015	Mar 2017	Work in progress.
94	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		Mar 2017	Yet to award
95	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		Apr 2017	Yet to be awarded.
96	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	189	171	166	56		Jun 2017	WIP. Case of 6 locations is pending in district court
97	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		Mar 2017	yet to award
98	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	0		Sep 2016	AT given on 10.07.15
99	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		Dec 2016	Work in Progress.
100	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39						Mar 2019	
101	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	0		Mar 2016	AT given on 10.07.2015
102	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						Mar 2020	
103	LILO of Lalpar - Sartanpar line at Wankaner S/son M/C tower by dismantalling of exixting 132 kv S/C Lalpar - Wankaner line	D/C	220	40						Mar 2019	
104	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		Mar 2017	Yet to award
105	LILO of Morbi - Hadala line at Makansar S/s	D/C	220	20						Mar 2021	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
106	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		Apr 2017	Yet to award
107	LILO of Navsari - Vav at Popada	D/C	220	17							
108	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						Mar 2021	
109	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	0	0	0	Jun 2016		LOA given on 27.06.2016.
110	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						Mar 2021	
111	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50							
112	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						Mar 2019	
113	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						Mar 2018	
114	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51			Jan 2018	WIP
115	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20						Mar 2019	
116	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
117	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						Mar 2019	
118	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168						Mar 2019	
119	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						Mar 2021	
120	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						Mar 2018	
121	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						Mar 2019	
122	LILO of pne clt Amerli - Dhasa at Botad	D/C	220	100						Mar 2018	
123	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		Mar 2017	Yet to award
124	LILO of Salejada - Chorania line at Bagodara S/s	S/C	220	5						Mar 2018	
125	LILO of Sankhari - Jangral at Sankhari	MC+D/C	220	52	53	53	48	12		Jun 2017	WIP
126	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						Mar 2022	
127	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						Mar 2022	
128	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		Mar 2017	Yet to award
129	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	Apr 2009	Jun 2017	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
130	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		Mar 2017	Yet to award
131	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						Mar 2018	
132	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						Mar 2020	
133	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						Mar 2020	
134	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						Mar 2019	
135	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		Mar 2020	Yet to award
136	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	0	Aug 2013	Mar 2017	Work in progress.
137	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						Mar 2021	
138	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						Mar 2020	
139	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						Mar 2019	
140	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						Mar 2020	
141	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						Mar 2022	
142	LILO on one circuit of 220 kV D/C Achhaliya - Vyankatpur line at 220 kV Kawant S/S	D/C	220	168	304	63	20	0	Oct 2018	Mar 2018	LOI given on 12.04.2016 and work under progress.
143	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	47	29	0	Mar 2014	Mar 2017	
144	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		Mar 2017	Yet to award
145	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	41	0	0	May 2016	Mar 2017	Work in progress.
146	Palitana - Talaja	D/C	220	90		0	0	0		Mar 2017	yet to award
147	Pipava - Bagasara line	D/C	220	160						Mar 2021	
148	Pipavav - Otha line	D/C	220	100						Mar 2021	
149	Pipavav - Rajula line	D/C	220	80						Mar 2021	
150	Pirana (PG) - Barejadi line	D/C	220	50						Mar 2020	
151	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		Mar 2017	Yet to award
152	Prantij - Agiyol	D/C	220	60		0	0	0		Mar 2017	Yet to award
153	Prantij - Dhansura	D/C	220	70		0	0	0		Mar 2017	Yet to award
154	Radhanpur -Sankhari line (AL-59)	D/C	220		98	98	98	62			Line charged on 31.03.2017; Update the line name as "LILO of 220kV Radhanpur-Mehsana line at Veloda (Sankhari) S/s"
155	Shapar - Babara line (AL-59)	D/C	220	120						Mar 2020	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
156	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	Aug 2015	Dec 2017	Work in progress.
157	Suva - Achhalia	D/C	220	140		0	0	0		Mar 2017	Yet to award
158	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		Mar 2017	Yet to award
159	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	110	96	9		Mar 2017	WIP
160	Utran - Kosamba Line-II	D/C	220	86					Dec 2009		
161	Vadavi - Chhatral	D/C	220	13	88	39	32	0		Dec 2016	WIP
162	Vadavi - Dhanaj	D/C	220	38	88	62	55	1		Jun 2017	plan changed to 220 kV Vadavi -Chatral LILO to 220 kV Santej (Dhanaj) - 50.66 Ckm
163	Vadavi - Sanand (DFCC) line	D/C	220	61	108	35	2	0	Apr 2015	Mar 2017	Work in progress.
164	Vadavi - Viramgam	D/C	220	53		0	0	0		Mar 2017	Yet to award
165	Vadodara (PG) - Jambuva line	D/C	220	68						Mar 2019	
166	Vadodara (PG) - Vyankatpura line	D/C	220	30						Mar 2018	
167	Varsana-Bhachau	D/C	220	60		0	0	0		Dec 2016	Yet to award
168	Vataman (PG) - Bagodara line	D/C	220	160						Mar 2021	
169	Virpore - Chikhli line	D/C	220	120						Mar 2020	
170	Vondh - Radhanpur line	D/C	220	340						Mar 2021	
171	Vyankatpura - Halol line	D/C	220	100						Mar 2020	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		Jan 2018	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress.
2	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		Jan 2018	Work re-awarded to M/s Isolux on dated 26.08.2016. Route survey under progress
3	Deepalpur - Rai Khewra at RGEN Kundli S/s	M/C	220	22	0	0	0			Mar 2018	ine commissioned on 29.02.2016
4	Jajji - Rai line	D/C	220	51	113	110	110	47		Jun 2017	Work in progress.
5	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			Mar 2018	Work awarded and yet to be start
6	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		0	0	0			Mar 2018	Work awarded. Work yet to be start.
7	LILO of Bastara - Kaul at Bhadson	D/C	220	60	120	21	0	0		Dec 2017	Work in progress
8	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	0	0	0			Mar 2019	Tender enquiry under process
9	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			Mar 2018	Work re-awarded to M/s Isolux on 26.08.2016. Route survey under progress
10	LILO of both ckt. Palla - Palli at Sector- 46 S/s	D/C	220	2	0	0	0			Mar 2019	NIT yet to be floated
11	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			Mar 2018	Work awarded and yet to be start
12	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	Jul 2013	May 2017	Loop-Out portion commissioned on 24.06.2016 . Loop-In portion's work in progress.
13	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			Mar 2019	NIT yet to be floated
14	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			Mar 2019	NIT yet to be floated
15	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			Mar 2019	NIT yet to be floated
16	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			May 2017	Work in progress
17	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	34	24			Dec 2017	Progress of work is slow. Firm has been requested to expedite the work.
18	LILO of Madhnpur - Kunihar line at Panchkula sector-32	D/C	220	5	0	0	0			Dec 2017	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
19	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		Jan 2018	Work awarded to Inabensa Bharat Ltd. Co. Survey work in progress
20	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			Mar 2018	NIT yet to be floated
21	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			Mar 2018	NIT yet to be floated
22	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			Mar 2018	NIT yet to be floated
23	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	19	0	0		Dec 2017	Work in progress
24	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			Mar 2018	NIT yet to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		Oct 2017	Work has been re-awarded to M/s Isolux . Work yet to be start.
26	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			Mar 2018	Work re-awarded and yet to be start
27	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	35	22	0		Dec 2017	Work has been re-awarded with schedule completion period of one year. Work in progress.
28	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		Sep 2017	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	80					Oct 2018	Mar 2017	Delay FCA approval.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						Mar 2017	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					Mar 2017	Mar 2017	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
4	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1						May 2016	Yet to award.
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						Mar 2017	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
8	Bajoli Holi HEP - Lahal GISS	D/C	220	18					Oct 2016	Mar 2017	Delay FCA approval. (Work awarded).
9	Charor -Banala	D/C	220	30	80	4	0	0	Mar 2017	Mar 2017	
10	Dehan-Hamirpur	D/C	220	110					Mar 2018	Mar 2017	
11	Hatkoti-Pragati Nagar	D/C	220	56					Mar 2017	Mar 2017	Delay FAC approval.
12	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	Oct 2015	May 2017	
13	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
14	Koti-Karian	S/C	220	35						Mar 2017	Delay FCA approval.
15	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
16	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57					Dec 2017	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						Mar 2017	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
19	Rauri-Kunihar	D/C	220	28						Mar 2017	
20	Snail -Hatkoti (Swara Kudu)	D/C	220	24					Mar 2017	Mar 2017	
21	Sunda-Hatkoti	D/C	220	56					Mar 2017	Mar 2017	Delay FCA approval.
22	Chanju - Nakrot line	D/C	132	12	30	29	27	10		May 2016	
23	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
24	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	36							Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
25	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								
26	Hatkoti - Gumma	D/C	120								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND STATE ELECTRICITY BOARD(JSEB)											
1	Essar (Latehar) - Latehar	D/C	400	81	118	102	88	22		Jul 2017	Line is passing through 81.843 Ha of forest area in Latehar division, which involves ten location (7.67 Km Stringing). Forest proposal submitted in May 2013 and fresh application submitted for issue of NOC of FRA based on CS map in Sep 2016. Total 22 villages are affected. Gram Sabha meeting for 20 villages completed, balance two are remained for Dhurva and Bhajkum village. District administration has to organized Gram Sabha meeting of issue of NOC.
2	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54		Aug 2017	Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
3	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85		Mar 2017	Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. .Proposal is in RMOEF, Ranchi. Stage-1 clearance and Working permission is awaited
4	Chaibasa - Gua	D/C	220	220					Jan 2018	Jan 2018	Detail Survey going on.
5	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	Apr 2009	Mar 2017	Line is passing through forest area of 4.70 Ha in Saraikela and Chaibasa division, which involves three location(2km stringing). In principle approval has been received in Sep 16. The amount for compliance of CA has deposit in Nov 16, Stage-I clearnce and work permission received.
6	Chatra - Latehar	D/C	220	208	327	323	305	74	Feb 2017	May 2017	Forest proposal submitted to state govt, which is yet to be forwarded to RMoEF for stage-I clearance.
7	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	54	21	0	Feb 2017	Feb 2017	Forest clearance pending.
8	Daltonganj - Garhwa	D/C	220	66	113	57	34	0	Feb 2017	Feb 2017	
9	Dumka - Jasidih	D/C	220	148					Jan 2018	Jan 2018	Detail survey going on.
10	Giridih - Jamua	D/C	220	160					May 2018	May 2018	LOI issued on 08.11.2016.
11	Giridih - Jasidih	D/C	220	160					May 2018	May 2018	LOI issued on 08.11.2016.
12	Godda - Lalmatia	D/C	220	100					May 2018	May 2018	LOI issued on 08.11.2016.
13	Govindpur - Dumka	D/C	220	203	332	331	330	203		Mar 2017	Line is passing through 12.24 Ha in Dumka division, 12.1 Ha in Devghar division, 0.388 Ha in Dhanbad division and 6.2169 Ha in Jamtara division, which involves one location (16.14km stringing). Proposal is in DFO level. Varification of suspected 01 plot for JJ land was to be

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											submitted in DFO, Deoghar office only. Varification report submitted in DFO Deoghar office on 01.03.17. Uploading of proposal from DFO, Deoghar is awaited. Uploading of other division have been completed. Stage-1 clearance and Working permission is awaited
14	Hatia - Namkum (PGCIL)	D/C	220	65	127	67	53	0		Mar 2017	Line is passing through 13.221 Ha of forest area in Ranchi division which involves sixteen location (2.06km stringing). The proposal uploaded in Jun 15. RMOEF raised queries in Nov 16 regarding details of forest line, tree enumeration and possibility of alternate route. DFO, Ranchi submitted reply in Dec 16. Proposal is in Regional MOEF Office, Ranchi. Stage-1 and Working permission awaited
15	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						Sep 2016	
16	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220								Survey held up due to non-finalisation of PTPS substation layout.
17	P.T.P.S. - Ratu	D/C	220	70					May 2018	May 2018	LOI issued on 08.11.2016.
18	TTPS - Govindpur	D/C	220	181	295	229	202	36		Mar 2017	Line is passing through forest area 103.621 Ha in Bokaro division and 1.275 in Hazaribagh division, which involves 67 location (47km stringing). Proposal submitted to MOEF. Gram Sabha proceeding of total eleven villages of Bokaro district have been received. NOC and FRA are yet to be issued by district administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		Dec 2016	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		Dec 2016	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		Dec 2016	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		Dec 2017	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
7	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						Sep 2017	
8	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	Mar 2008	Jun 2016	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
9	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	Mar 2009	Jan 2018	ROW issue at Dangarpura.Original Project provision exhausted.
10	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		Jan 2018	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
11	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	Mar 2010	Mar 2017	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Mirbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	Apr 2008	Sep 2014	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400							Mar 2018	Survey completed. Estimate is being prepared.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	450	Dec 2016	Mar 2017	Work completed.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			Mar 2018	This work is not in planned works.
4	JSW TPS - Bellary (PS)	D/C	400	20	39	39	39	19		Mar 2017	This work is being carried out on self execution basis. Line work is completed. Pre-commissioning test is under progress.
5	Kalburgi - YTPS	D/C	400		0	0	0		Sep 2018	Mar 2018	
6	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							Mar 2018	Not in planned work for FY 16-17
7	LILO of BPS - Chikkanayakanahalli to Jagalur	M/C	400						Sep 2018	Mar 2019	
8	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400						Sep 2018	Mar 2019	
9	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						Sep 2017	Mar 2018	
10	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						Sep 2017	Mar 2018	Not in planned work for FY 16-17
11	Yermarus TPS - Bellary Pooling Station	D/C	400	284	399	384	341	162	Aug 2017	Aug 2017	Work under progress.
12	Yermarus TPS - Gulbarga	D/C	400							Mar 2018	Detailed survey completed. Estimate is being prepared.
13	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	52	40	0	Aug 2007	Jul 2017	Work under progress.
14	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		Feb 2008	Mar 2018	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
15	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		Jul 2014	Aug 2017	work is in progress.
16	Bijapur - Sindagi	D/C	220		0	0	0		Sep 2019	Sep 2019	
17	Chintamani - Srinivasapura	D/C	220		0	0	0		Sep 2019	Sep 2019	
18	Chitradurga - Hiriyur S/S	D/C	220		0	0	0				Work is in Tendering stage.
19	Gowribidnur - Mitemari	D/C	220		0	0	0		Sep 2017	Sep 2017	
20	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		Sep 2019	Sep 2019	
21	Hiriyur (PG) - Hiriyur S/S	S/C	220		0	0	0				Work is in Tendering Stage.
22	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			Mar 2019	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Hosadurga - Benkikere	D/C	220		0	0	0		Sep 2018	Mar 2019	
24	Hosadurga - CN Halli line	D/C	220		0	0	0				DPR to be prepared.
25	Ittagi - Kudligi line	D/C	220	65	119	79	72	0	May 2014	Jan 2018	Work under progress.
26	Jagalur - Chitradurga	D/C	220		0	0	0		Sep 2018	Mar 2019	
27	Jagalur - Kudligi	D/C	220		0	0	0		Sep 2018	Mar 2019	
28	Jagalur - Thallak	D/C	220		0	0	0		Sep 2018	Mar 2019	
29	Kolar (PGCIL) - Gollahalli	D/C	220						Sep 2017	Mar 2018	
30	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	72	68	62	56	39		Jun 2017	Work is in progress
31	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						Sep 2018	Mar 2019	
32	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
33	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				Mar 2018	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
34	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						Sep 2017	Mar 2018	
35	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	Sep 2007	Mar 2018	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
36	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
37	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						Sep 2017	Mar 2018	
38	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						Sep 2019	Mar 2020	
39	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						Sep 2017	Mar 2018	
40	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220								Work is in Tendering stage.
41	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	12	6	Aug 2014	Jan 2018	Work under progress.
42	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	Feb 2008	Jan 2018	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. NHD: To be intimated. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. Next date: to be intimated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						Sep 2018	Mar 2019	
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						Sep 2019	Mar 2020	
45	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						Sep 2018	Mar 2019	
46	Madhugiri - Pavagada	D/C	220	120	212	210	203	40	Jul 2014	Sep 2017	Work under progress.
47	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						Sep 2017	Mar 2018	
48	Nagamangala- Anchepalya	D/C	220						Sep 2019	Mar 2020	
49	Nagamangala-Tubinkere	D/C	220						Sep 2019	Mar 2020	
50	Nelamangala - Peenya S/s	M/C	220						Sep 2018	Mar 2019	
51	Nelmangala - Brindavan Alloys	D/C	220						Sep 2017	Mar 2018	
52	Peenya to A Station UG Cable	S/C	220						Sep 2018	Mar 2019	
53	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	Sep 2009	Mar 2018	Work terminated on 12.05.2016. Balance works to be retendered.
54	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220						Sep 2018	Mar 2019	
55	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140	Mar 2008	Mar 2018	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered. Case pending in High Court: (i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued. (iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
56	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						Sep 2018	Mar 2019	
57	Somanahalli - T.K. Halli SC line to DC	D/C	220						Sep 2017	Mar 2018	
58	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	Oct 2008	Mar 2018	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.
59	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	Jun 2009	Mar 2018	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 2009 2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
60	Vajamangala - Kadakola	D/C	220	39	55	49	45	0	Mar 2011	Mar 2018	Work terminated on 19-Sep-15. Balance works to be retendered.
61	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	36	Jan 2016	Aug 2017	Work is under progress
62	Vasanthanarasapura - Madhugiri	D/C	220	89	209	194	164	63	Jul 2016	May 2017	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		Jun 2017	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		Oct 2017	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							Mar 2017	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Babhaleshwar - Kudus	D/C	400	447	708	553	485	152		Dec 2017	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT. Forest of 150 Ha involved in sagamner, Ahmednagar, Junnar, Thane, Shahpur and Jawhar Division of forest deptatment. Field inspection of ROC is completed between 11.11.2016 to 14.11.2016 . Short comings in compliance submitted to ROC on dtd 23.12.16 by SE Project. On 16.02.17, queries raised by Regional office to Secretary (GoM) Revenue & Forest Dept, Mumbai. REC meeting done on 17/18th April-2017.
2	Jejuri - Hinjewadi - I & II	D/C	400	207	276	202	183	69		Jun 2017	ROW problem at 12 locations. WIP Forest of 17.25 Ha involved forest Clearance proposal is pending at DCF, Pune.
3	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	236	204	75		Jun 2017	Work in progress. Railway crossing: Loc. No. 187, 188. Proposal submitted to Railway authorities.
4	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		Mar 2017	Forest involvment: Work Stopped, new survey to be carried out
5	Akola - Anjangaon	D/C	220	104	172	128	94	48		Jun 2017	Work in progress.
6	Balapur - Malegaon line	D/C	220	140	228	216	160	51		Apr 2017	Work in progress. ROW cases filed and order awaited for 3 locations.
7	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	Mar 2007	Dec 2017	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
8	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	74	40		Apr 2017	Work in progress.Row cases filed order awaited (4). Railway crossing-Loc 17/0-18/0 and 19/0-20/0 proposal submitted to Railway authority.
9	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16 Ckt-II commissioned on 12.03.2017.
10	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13		Jun 2017	Orders issued for ROW cases. Work in progress.
11	Kalmeshwar - Warud	D/C	220	170	303	179	101	0		Jun 2017	Forest Locs. Approval awaited
12	Kalwa-Borivali	M/C	220	63	52	52	52	32		Mar 2017	220kV Kalwa-Borivali commissioned on 31.12.2017- 31.702 ckm. and 220kV Kharghar -Borivali commissioned on 11.03.2017- 76.40ckm.(Mumbai strengthening scheme).
13	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		Jun 2017	Severe ROW problem. Slow progress by agency.
14	Kopargaon tap - Babhaleshwar	M/C	220	144	117	90	2	0		Jun 2017	Work in progress. ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
15	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	Mar 2011	Jul 2017	Forest Involved: 10.36 Ha Received FRA certificate. GOI Nagpur informed queries to GOM, MSETCL & Nodal Nagpur on 07.06.16 National Highway (NH-69) crossing:

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											Reminder letter given to NHA regarding approval of long pending cases vide no:3162 Dt:26.08.15. ROW Case Filled Order Awaited [3] : 4, 53, 138 P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure.work is stopped.
16	Kumbhari S/S - Bale	D/C	220	84	134	122	78	20		Sep 2017	ROW: Cases filed but order awaited [4]. Forest involved: Order awaited [1].
17	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	39	25	2		Apr 2017	ROW cases filed for 14 locations. Order received (6), order awaited (8).Railway crossing loc 4/0,5/0, proposal submitted to railway authority.
18	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	58	33	0		Apr 2017	Work in progress.ROW cases filed Order awaited[2].
19	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	Mar 2007	Mar 2017	The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
20	LILO on Both circuits of Waluj - Jalna at Taptitanda S/s	M/C	220	32	41	41	40	29		Apr 2017	Work is in progress.
21	Malegaon - Kalwan	D/C	220	97	170	169	162	44		Jun 2017	Work in progress.
22	Nagewadi - Taptitanda	D/C	220	78	134	110	44	0		Apr 2017	Work is in progress. ROW: Cases filed but order awaited [1].
23	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		Mar 2017	Work is to be carried out under ORC.
24	Nanded - Krishnoor	M/C	220	32	53	37	21	0		Jun 2017	Work in progress.
25	Partur - Nagewadi line	D/C	220	128	216	182	172	33		Jun 2017	Work is in progress.
26	Phaltan - Walchandnagar	D/C	220	104	178	177	172	91		Aug 2017	ROW Case filed but order awaited[4]
27	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		Dec 2017	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
28	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		Dec 2017	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
29	Wardha (PGCIL) - Ghatodi	D/C	220	322	554	388	209	0		Jun 2017	Work in progress.
30	Warora - Wardha	D/C	220	165	289	288	288	154		Apr 2017	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		Jun 2017	(i) Date of award of contract is 18.03.2011. (ii) Schedule date of completion was 18.03.2012. (iii) Anticipated date of completion is June 2017. (iv) Delay is due to RoW issue (all of which have been resolved) & commissioning of SAS at 400/220/132 kV Killing sub-station. (v) 98% of the line is completed on 11.02.2016 except at the tapping point, which will be done along with the integration of SAS at 400/220/132 kV Killing sub-station end. (vi) The line is likely to be commissioned by May 2017.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		Jan 2014	(i) Date of award of contract is 11.02.2011. (ii) Schedule date of completion was 11.08.2011. (iii) Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 20.12.2015. (iv) Delay in completion of the line was due to RoW problem. (v) No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		Jun 2017	(i) Date of award of contract is 19.01.2011. (ii) Schedule date of completion was 19.07.2011. (iii) Anticipated date of completion is June 2017. (iv) Delay is due to RoW issues.Work held up due to ROW problem. The PHED,GOMe has complained and filed an FIR against Loc No. 3 to 8. (v) The matter has been taken up with the District Administration for solving the RoW issues. (vi) No issue on forest clearance and no court cases. (vii)Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		Nov 2015	(i) Date of award of contract is 12.02.2015. (ii) Schedule date of completion was 12.05.2015. (iii) The LILO was completed in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. (iv) Delay in completion of the line was due to sub-station was not ready. (v) No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	4	0		Nov 2017	(i) Date of award of contract is 26.02.2016. (ii) Schedule date of completion was 26.02.2017. (iii) Anticipated date of completion is November 2017. (iv) Delay is due to delay in supply of materials for line by the vendor. (v) No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		Sep 2018	Survey works for 132 kV LILO is completed. LOA for the LILO is yet to be awarded.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		Dec 2011	(i) Date of award of contract is 20.07.2009. (ii) Schedule date of completion was 20.07.2010. (iii) Actual date of completion is 21.12.2011. (iv) No issue of forest clearance, and the RoW issues that were there were resolved. (v)The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		Aug 2013	(i) Date of award of contract is 14.12.2007. (ii) Schedule date of completion was 14.12.2009. (iii) Actual date of completion was 06.08.2013. (iv) Delay in completion was due to RoW issues & fund flow constraints. (v) The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		Mar 2017	(i) Date of award of contract is 05.02.2016. (ii) Schedule date of completion was 05.05.2016. (iii) The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. (iv) Delay was due to (a) delay in supply of conductor for line by the vendor and (b) New Umtru HEP was not ready. (v) No issues of forest clearance. (vi) Line parameter: 132 kV D/C line - 0.14ckm (one circuit only), 132 kV S/C line - 1.07 ckm (vii) The expenditure is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		Mar 2017	(i) Date of award of contract is 05.02.2016. (ii) Schedule date of completion was 05.05.2016. (iii) The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. (iv) Delay was due to (a) delay in supply of conductor for line by the vendor and (b) New Umtru HEP was not ready. (v) No issues of forest clearance. (vi) Line parameter: 132 kV D/C line - 0.14ckm (one circuit only), 132 kV S/C line - 0.36 ckm. (vii) The expenditure is included in the 132 kV New Umtru - EPIP-II line at serial 9 above.
11	Rongkhon S/S - Ampati	D/C	132	33	102	103	99	30		Sep 2017	(i) Date of award of contract is 29.07.2011. (ii) Schedule date of completion was 29.07.2012. (iii) Anticipated date of completion is September 2017. (iv) Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. (v) No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjain S/S	D/C	400								
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Handia - Ashta(2nd stage)	D/C	400	180							
4	Indore (PGCIL) - Ujjain	D/C	400								
5	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
10	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
11	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
12	LILO of one ckt of Satna (PGCIL) - Bina(PGCIL) at Sagar	S/C	400								
13	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
14	Moondi Pooling Point - Handia	D/C	400	240							
15	Nagda - Mandsaur	D/C	400								
16	Nagda - Ujjain line	D/C	400	150							
17	Pithampur - Badnawar DCDS	D/C	400	150							
18	Pithampur - Moondi Pooling Point	D/C	400	280							
19	REVA TPP - Moondi Pooling Point	D/C	400	70							
20	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
21	400 kVBetul s/s - 220 kV Betul s/s	D/C	220	4		7				Sep 2017	work under progress.
22	Ashta - Shajapur	D/C	220	95							
23	Badnawar - Kanwan line	D/C	220								
24	Badod - Nipaniya line PS	D/C	220	9						Sep 2017	
25	Badwar PS - PGCIL S/s	D/C	220	4	8					Mar 2018	Work to be commenced.
26	Betul - Gudgaon	D/C	220								
27	Bina-Bina (M/s BORLA)	D/C	220	36				36			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	1				Mar 2018	work under progress.
29	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13					Mar 2018	Work to be commenced.
30	Julwaniya - Kukshi	D/C	220	160							
31	Julwaniya - Sendhwa	D/C	220								
32	Kanwan - Dhar line	D/C	220								
33	Katni - Damoh	D/C	220	220							
34	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11		1				Dec 2017	
35	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1		3				Mar 2018	work under progress.
36	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28						Mar 2018	
37	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
38	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						Mar 2018	
39	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
40	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			Mar 2017	Mar 2017	Work stopped.
41	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
42	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Handia - Barwaha at Handia	D/C	220	40							
44	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
45	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3					Mar 2018	Work to be commenced.
46	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
47	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	16	25					Dec 2017	
48	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			Apr 2017	Apr 2017	Work Stopped.
49	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
50	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
51	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
52	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
53	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
55	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
56	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	40					Mar 2018	
57	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
58	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
59	LILO pf 2nd Ckt. of Bansagar - Satna line at Kotar 220kV S/s.	D/C	220	11	21	18	9		Mar 2017	Dec 2017	Work in progress.
60	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
61	Mandsaur - Marut Shakti Pool	D/C	220								
62	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			Jun 2017	Jun 2017	Work in progress.
63	Morena - Malapur	D/C	220	80							
64	Neemuch - Ratangarh line	D/C	220								
65	Pithampur -Depalpur	D/C	220	71	129	120	63		Jun 2017	Jun 2017	Work stopped.
66	Pithampur - Gandhinagar	D/C	220	60							
67	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		Mar 2018	Original Contract terminated and Retendered. Work to be commenced.
68	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
69	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		Jun 2017	Jun 2017	Work stopped.
70	Ujjain - Dewas	D/C	220	90							
71	Gudgaon(220) - Gudgaon(132)	D/C	132								
72	Kanwan (220) - Kanwan (132)	D/C	132								
73	Kanwan (220) - Teesgaon	D/C	132								
74	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
75	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
76	Ratangarh(400)- Ratangarh(132)	D/C	132								
77	Sailana(400) - Sailana(132)	D/C	132								
78	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
79	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
80	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
82	Sendhwa(220) - Pansemal (132)	D/C	132								
83	Sendhwa (220_ - Sendhwa (132)	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	40	60	58	55		Jun 2013	Jun 2017	Since this is repeated may be deleted
2	Restoration of IB - Lapanga line	D/C	400	38	62	60	55		Sep 2016	Jun 2017	The line CKM may be corrected as 38 CKMs.
3	Bhanjanagar - Aska	D/C	220	28	112	92	0	0	Jun 2020	Mar 2018	kindly make the ckm as 54 ckm
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	Jan 2015	Mar 2018	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	39	3	0		Dec 2017	
6	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	35	0	0		Jun 2017	
7	Kesinga - Baliguda	D/C	220	200	376	180	0		Jun 2017	Mar 2018	kindly make the Ckm as 200 instead of 96Ckm.
8	Keunjhar - Keunjhar PG	D/C	220	15	30	15	11	0	Sep 2017	Jun 2017	The CKM may be indicated as 14.802 CKM.
9	LILO of Atri-puri at Pandiabil S/s	D/C	220	3	0	0	0	3		Apr 2017	Commissioned 04/2017
10	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	10	0	0		Jun 2017	
11	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	11	0	0	Dec 2016	Apr 2017	
12	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	Dec 2016	Jun 2017	S/s work in full swing. This will be completed along with S/s at Bargarh New
13	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	22	0		Mar 2017		The Ckm may be indicated as 10.2 ckm
14	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	2	0	0	Feb 2018	Feb 2018	
15	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					Jun 2013		My be deleted as the project is yet to be awarded
16	Malkangiri - Kalimela	S/C	220	67	120	38	0	0	Feb 2018	Mar 2018	The CKM may be indicated as 67.254 CKM
17	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	64	45	0	Mar 2017	Sep 2017	The CKM may be indicated 58.30 CKM

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74							Contract will be awarded when sanction is received from NEC
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132							Dec 2016	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		Dec 2013	
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132							Feb 2017	The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		Dec 2018	Retendering is under Process.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		Aug 2016	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Sringar - Kashipur	D/C	400	304	0	0	0	0		Dec 2018	Survey work is prepared for the alternative route proposed by M/s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		Dec 2018	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		Dec 2016	DPR prepared. DPR submission to funding agency is in progress.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		Mar 2018	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		Nov 2017	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol - Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		Mar 2018	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						Dec 2017	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
12	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		Dec 2017	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
13	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		Dec 2018	
14	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						Sep 2017	Tendering is under process.
15	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						Mar 2018	Construction of line as per connectivity schedule of generators in Yamuna Valley
16	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		Nov 2017	Construction of line as per Schedule of construction of Langrasu.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		Aug 2016	Tendering is under process.
18	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7			Jun 2017	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
19	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		Jun 2017	Tower foundation 15/21, Tower Erection 11/21, Total Progress 61%
20	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		Oct 2017	Forest case is under progress.
21	Mori -Dehradun	D/C	220	200	0	0	0	0		Mar 2018	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
22	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0		Dec 2018	Tower Foundation 52/260 and work is under progress at 16 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	Goindwal Sahib - Bottianwala	D/C	220	129	201	165	164	13		Dec 2017	Work is in progress.
2	LILO of 220KV Patran - Kakrala & Patran - Rajila line at 400KV PGCIL Patran	D/C	220	23	41	37	37	23	Oct 2016	May 2017	Work is in progress. Forest case pending with APCCF Sector-31, Chandigarh.
3	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	93	72	11	Dec 2016	Jun 2017	Work is in progress. Forest case pending.Railway case pending.
4	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	41	36	31	16	Dec 2016	Sep 2017	Work in progress. Forest case pending in PCCF, Sector-68 fir in-principle approval. Shifting on National Highway under process.
5	Ludhiana - Doraha	D/C	220	28	95	95	95	26		May 2017	Work is in progress.Subject to the availability of shut-down for stringing.
6	Makhu - Algaon	D/C	220	101	159	154	151	74		Dec 2017	Work is in progress. Forest case - FZR - pending. ASR case-in principle approval received. Railway cases pending.
7	Makhu - Rashiana	D/C	220	92	146	131	125	75		Sep 2017	Work is in progress.
8	Malout - Abohar	D/C	220	30	95	79	31	0		Dec 2017	Work is in progress. Forest pending and Railway case cleared.
9	Moga - Mehal Kalan	D/C	220	105	170	169	166	90		Jun 2017	Work in progress. Subject to Forest clearance.
10	Mukatsar - Kotkapura	D/C	220	76	129	122	118	30		Jun 2017	Work is in progress. Forest case pending in PCCF, Sector-68.
11	Mukatsar - Malout	D/C	220	47	83	81	81	17		Jun 2017	Work is in progress.
12	Nabha -Bhawanigarh	S/C on D/C	220	21	80	80	79	31		May 2017	Work is in progress Forest case - Patiala case approved. Sangrur case pending with PCCF Mohali.
13	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		Mar 2018	Work is in Progress.In principle approval for Ludhiana Forest case received. Phillaur forest case has been sent to Sec-68, MoEF, Chd. Railway cases approved.
14	Nakodar - Rehana	D/C	220	71	121	121	121	70		May 2017	Work is in progress.
15	Rajpura - Devigarh	D/C	220	74	116	114	114	42		Jun 2017	Work in progress. Railway case cleared. Forest clearance pending. Subject to the decision of court case.
16	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		Aug 2016	Work deferred for the time being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50						Mar 2017	KFW funded scheme. Tech feasibility of line is being reviewed.
2	Akal -Jodhpur (New)	D/C	400	480	618	602	585	311		Mar 2017	W.O awarded to M/S TATA Project Ltd.
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	116	115	31		Mar 2017	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited.
4	Barmer-Bhinmal (PG)	D/C	400	280	444	121	28			Mar 2017	KFW funded scheme .W.O. awarded to M/S Monte Carlo.
5	Bhadla-Bikaner	D/C	400	379	512	512	512	378		Apr 2017	Commissioned 04/2017
6	Bhilwara TPS -Ajmer	D/C	400	320	432	432	432	320	Apr 2014	Apr 2017	Ready for Commissioning 04/2017
7	Bikaner -Sikar (PG)	D/C	400	420	448	284	185			Mar 2017	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.
8	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		Mar 2017	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3. "
9	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
10	Jaisalmer -2 -Barmer	D/C	400	260						Mar 2017	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. tentative route approval on dated 15.11.16
11	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	3			Mar 2017	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited.
12	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	547	544	507	121		Jul 2017	ADB funded scheme. W.O. awarded to M/s TATA Project.
13	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	283	280	259	63	Sep 2012	Mar 2017	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET) . Two nos. of NHA crossing awaited.
14	Ramgarh -Bhadla	D/C	400	320	446	425	365	131		Oct 2017	W/O awarded to M/s SEW Hyderabad
15	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	278	277	272	151		May 2017	ADB funded scheme. W.O awarded to M/S TATA Project Ltd.
16	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	661	606	293	Jan 2013	Sep 2017	Work order awarded to M/s Aster Chennai.Case for diverting route due to air force approved, work under progress.
17	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							LOI has been issued vide dt. 10.01.17 to M/S. Moji Construction , Jaipur.
18	Badisid-Bap	D/C	220	30						Mar 2017	
19	Dhod-Danta Ramgarh	S/C	220	31	101	44				Mar 2017	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
20	Gajner -Kolayat	D/C	220	30						Mar 2017	KFW funded scheme. Bidding process to be initiated.
21	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	17	29	29	29	17		Mar 2017	Ckt-ii from 220 kV GSS I.G. Nagar-132 kV GSS Sitapura-220 kV GSS Sitapura already charged on 132 KV level and will remain charged on 132 KV Voltage level as per the scheme. Ckt.-II 220 KV GSS I.G. Nagar-220 KV GSS Sitapura work almost completed. Permission of shutdown of PGCIL lines at I.G. Nagar end awaited which is required for line crossing. Ckt. II is expected to be completed and charged on 220 KV voltage level upto Jan'17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	80	141	137	134	74	Jan 2013	Mar 2017	Forest involved . Clearance awaited.
23	Jethana - Ajmer line	D/C	220	120	203	203	203	120	Dec 2012	Jan 2017	W.O. awarded to M/s Navdurga. Actual line length is 119.652 ckm . work completed on dt. 20.12.16
24	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	Oct 2012	Mar 2017	W.O. awarded to M/s Hitech.
25	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		Mar 2017	W.O. awarded to M/s Classic Coal, work stopped due to ROW problem.
26	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	Apr 2010	Jan 2017	Work order awarded to M/s R.S. Infra Noida.line charged on 132 kv on 23.12.16 (any theft)
27	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	63	35	Apr 2010		Work order awarded to M/s R.S. Infra Noida.ROW problem at Loc no. 8/0
28	Jodhpur - NPH Jodhpur	D/C	220	12							Severe ROW problem. Revised proposal for OH line and cable under approval.
29	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	107	23		Jun 2017	W.O awarded to M/s Kay Cee Energy & Infra Private Limited.
30	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
31	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						Mar 2017	
32	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						Mar 2017	KFW funded scheme. w.o. is to be awarded
33	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						Mar 2017	KFW funded scheme. W.O. Is to be awarded .
34	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						Mar 2017	under KFW
35	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						Mar 2017	under KFW
36	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220		141	137	134	74		Mar 2017	forest clearance awaited.
37	Mansarovar - Chambal (Cable System)	D/C	220	5							
38	Pratapgarh- Chittorgarh	D/C	220	240	407	386	339	142		Mar 2017	W.O awarded to M/s Moji Constructions. Forest involved. Clearance awaited. Court stay at 1 loc.Railway crossing approval awaited at 1 loc.
39	PS 1 /Bajju -Bhadla	D/C	220	66	107	107	107	66		Aug 2017	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 30.06.16
40	Sirohi-Pindwara	S/C	220	25	106	64				Mar 2017	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
41	Soorpara - Banar line	D/C	220	21	35	35	27	12	Aug 2011	Jan 2017	
42	Undoo - Pokaran	D/C	220	140							KFW funded scheme . W.O. is to be awarded.
43	Dahanu - Degchu GSS	D/C	132								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		Feb 2017	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
2	Legship - New Malli	D/C	220	20						Nov 2016	
3	Dikchu - Gangtok	D/C	132								.
4	Dikchu HEP - Dikchu Pool	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	320	485	115	28			Apr 2018	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380					Apr 2019	Apr 2018	Estimate is under scrutiny.
3	ETPS to Tondiarpet point ATS	D/C	400	18					Sep 2017	Mar 2018	Tender is under process
4	Kalivanthapattu - Sholinganallur	D/C	400	52	92	89	86	47	Feb 2014	Jun 2017	works are under progress. 5 Locations are under court case and is being followed up.
5	Kanarpatty - Kayathar	D/C	400	24	39	39	39	19	Mar 2015	Jun 2017	ROW issues cleared and work in progress
6	Kayathar - Thennampatty	D/C	400	112						Mar 2018	Retender opened on 07.01.17 and evaluation is under process
7	LILO in 2nd Ckt of MTPS -III - Thiruvalam at Dharmapuri	D/C	400	1						Mar 2017	Line energised on 15.03.17
8	LILO in 1st Ckt of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	1						Oct 2016	Line energised on 15.03.17
9	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		Jun 2017	Jun 2017	Work under progress. Laying in 6/19 section completed. Work under progress in 2 sections.
10	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190						Apr 2017	Estimate is under scrutiny for floating tender
11	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30						Sep 2017	Price bid opened and under process
12	LILO of one ckt Thppagundu - Anaikadavu at Udumalpet	D/C	400	30							Tender opened on 08.12.16 and under process
13	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28				Apr 2017	Apr 2017	Work awarded to M/s Gammond India on 24.09.2016. Check survey is under progress
14	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16						Oct 2017	LOA issued on 16.02.17
15	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		Jan 2015	Mar 2018	To be deleted
16	Manali - Korattur	D/C	400	11	20	18	15	6	Apr 2014	Jun 2017	For Loc.AP 3/0 & loc 3/1 objection by M/s. MFL. Case cleared and work under progress. For Loc.AP.4/0 objection by Mr. Goyanga , Eneter upon permission awaited from DC/Thiruvallur.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			Apr 2017	Price bid opened and under evaluation
18	Manali - Pulianthoppe S/S	S/C	400	40						Apr 2017	Tender opened on 28.01.17 and evaluation is under process
19	Manjakuppam - Korattur	D/C	400	22					Apr 2017		Draft specification under preparation for obtaining Concurrence from JICA.
20	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		Jun 2016	To be deleted
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					Sep 2017	Mar 2018	Tender is under process
22	Pulianthope - Pulianthoppe	D/C	400	11	0	0	0			Apr 2017	To be deleted
23	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	456	380	63	Jun 2017	Jun 2017	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Rasipalayam - Salem	D/C	400	390	558	558	557	378		May 2017	Work nearing completion. ROW issues: (i) Stringing between loc.A1/0 to A2/10. Last hearing on 04.04.17. (ii)For LOC.44 C/0 to 44D/0, Judgement awaited from High Court.
25	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40						Oct 2017	LOA issued on 16.02.17
26	Sholinganallur - Guindy	D/C	400	12							It is proposed to reduce the UG Cable length to 9 km. Revised bid document is under preparation.
27	Thervaikandigai - Korattur	D/C	400	5	9	9	8		Apr 2015	Jun 2017	Work under progress
28	Thervaikandigai proposed Manali	D/C	400	68	82	79	79	50	Sep 2017	Mar 2018	Work under progress
29	Thervaikandikai - Korattur	D/C	400	74	104	59	25		Apr 2015	Jun 2017	Issues involved and is being followed up.
30	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		Sep 2017	Mar 2018	To be deleted
31	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40						Mar 2018	Draft specification is under preparation for obtaining concurrence from JICA.
32	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		Mar 2018	Tendering in process
33	Checkanurani - Sembatty feeder	S/C on D/C	230	26					Sep 2018	Mar 2019	Tender to be floated
34	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3					Sep 2017	Mar 2018	Tender to be floated
35	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		Sep 2017	Mar 2018	Tendering in process
36	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		Mar 2017	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
37	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	28	69	69	69	26	Apr 2012	May 2017	Works are under progress.
38	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					Sep 2018	Mar 2019	Tender to be floated
39	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					Sep 2018	Mar 2019	Tender to be floated
40	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92					Sep 2018	Mar 2019	Tender to be floated
41	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12					Sep 2018	Mar 2019	Tender to be floated
42	LILO in the existing 230 kV Shoolagiri - Karimangalam at the propsosed Uddanapally 230kV SS	D/C	230	30					Sep 2018	Mar 2019	Tender to be floated
43	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	0	0	0		Sep 2018	Mar 2019	Tender under finalisation
44	LILO of alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	55	53	51	11		Sep 0017	Work under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75					Sep 2018	Mar 2019	Tender to be floated
46	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24					Sep 2018	Mar 2019	Tender to be floated
47	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		Sep 2017	Mar 2018	To be deleted
48	LILO of Sriperumbudur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	Dec 2010	Mar 2018	Due to long pending Court case, revised route is under study.
49	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		Mar 2018	Mar 2018	Work awarded to M/s.Universal cable on 16.02.17 for UG cable. For OH Portion tender to be floated
50	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		Aug 2017	Work in progress. Revised to Koyembedu to Guindy
51	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		Dec 2017	Cable already laid. Termination to be done
52	LILO the 230 kV Alundur - Alagarkoil at Mondipatti 230 kV SS	D/C	230	36	55	44	39	8	Sep 2017	Aug 2017	Work under progress
53	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80					Sep 2018	Mar 2019	Tender to be floated
54	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30					Sep 2018	Mar 2019	Tender to be floated
55	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31					Sep 2018	Mar 2019	Tender to be floated
56	Mondipatti - Common point (Loc A)	D/C	230		11	11	11	3		Sep 0017	Work under progress
57	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18					Sep 2018	Mar 2019	Tender to be floated
58	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2					Sep 2018	Mar 2019	Tender to be floated
59	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6					Sep 2018	Mar 2019	Tender to be floated
60	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	Apr 2013	Sep 2017	Tower loc bet 160-190 court case WP NO 21202/2015 at High court,Chennai.Erode collector enquiry conducted on 27.06.16. Orders to execute the work in original route has been received. Work will be taken up.
61	PH Road - Koyambedu (UG Cable)	D/C	230	1	0	0	0	0	Apr 2012	Jun 2017	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and cable laying in 2 sections completed. Joint 3/3 completed. Another one Ckt to Koyembedu AIS SS, for which LOI issued to M/S,Universal cables and work in progress.
62	Sholinganallur - KITS	D/C	230	24	50	47	44	21		May 2017	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
63	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	Sep 2006	May 2013	Line work is under modification. Revised administrative approval is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60					Sep 2018	Mar 2019	Tender to be floated
65	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45					Sep 2018	Mar 2019	Tender to be floated
66	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90					Sep 2018	Mar 2019	Tender to be floated
67	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140					Sep 2018	Mar 2019	Tender to be floated
68	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55					Sep 2018	Mar 2019	Tender to be floated
69	Villupuram - Ulundurpet	S/C	230	55	183	164	8	0	Mar 2012	Sep 2017	Due to poor progress by the contractor, termination notice issued for termination of the contract.For the balance works tender is under process
70	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	186	186	45	Dec 2016	Jun 2017	Work under progress. ROW issues at 7 locations
71	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			Oct 2017	Work awarded to M/s.Rahul Cables and under progress.
72	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	68	68	39	Aug 2015	Mar 2017	Both the Ckts energised on 19.12.16 and 06.02.17
73	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	702	637	547	138	Sep 2016	Oct 2017	Work under progress.
74	Dharmapuri - Gurubarapally	S/C	220	58	232	231	231	56		Jun 2017	Work under progress
75	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0				Work awarded and Route approved. Road cut permission awaited.
76	Ingur - Arasur (PGCIL)	S/C	220	54	229	184	154	13	Sep 2016	Sep 2017	Work under progress. objection uncouncted in several locations. 23 Nos writ petitions filed at High Court/ Chennai
77	Karaikudi - Sembatty	S/C	220	137	559	558	548	132	Dec 2011	Jun 2017	One. no. ROW issue at Loc.249. Letter addressed to District Collector/Madurai for Police Protection and for enter upon permission. Alternate arrangements are being made to avoid ROW issues.
78	Karamadai - Pushep	D/C	220	4							load flow analysis is under process.This may be deleted.
79	Kavanoor - Karaikudi (Existing)	D/C	220	170	327	324	325	130	Mar 2015	May 2017	Work under progress.
80	Kayathar - Tuticorin S/S	D/C	220	130	228	224	224	99	Dec 2016	Jun 2017	Work under progress
81	Kilpauk - CMRL Central Jail	S/C	220	10							To be retenderd since M/s.EPIL was black listed. There is a case in the court vide MP.No:1 of 2015 and WP No:21319 of 2015. Stay vacation Petition filed vide MP.No: 2 of 15.
82	LILO of Arasur - Karamadi at Shenbagapudur S/S	D/C	220	90	126	124	124	29	Aug 2015	Jul 0017	Work under progress. ROW issues involved at Locations 33-35. Enter upon permission awaited from District Collector/Coimbatore and from District Collector/Erode for Loc.106. Further in some locations land owners objection involved and is being solved.
83	LILO of Arasur - Palladam at Tiruppur	D/C	220	24	46	46	46	20	Aug 2015	Jun 2017	Work completed
84	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5			Jul 2016	Jun 0017	Work under progress
85	LILO of existing Othakalmandapam	D/C	220	2						May 2017	Stringing will be taken up on commisisoning of

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	feeder-I at sanctioned Anaikadavu 400 kV S/S										Aaikadavu 400 kV SS.
86	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	106	19		Jun 0017	Work under progress
87	LILO of Mettur - Karimangalam at Dharmapuri S/s	D/C	220	6	19	19	19	6		Apr 2017	Commissioned 04/2017
88	LILO of Mylapore - Taramani at RA puram S/s	D/C	220	7	0	0	0			Mar 2017	Energized on 07.04.17
89	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	100	72	9		May 2017	Work under progress. Case dismissed in favour of BOARD and work to be taken up
90	LILO of Paramathi - Alandur at Valaypatty	D/C	220	60	116	112	106	19		Jul 2017	work under progress
91	LILO of Thatchankurichi - Eachangadu at Poiyur	D/C	220	20	52	52	52	22	Apr 2014	Apr 2017	Line energised on 27.03.17
92	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	0	0			Mar 2018	Work awarded and commenced
93	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89	0	0			Dec 2018	Work awarded and commenced
94	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40	92	88	67			Aug 2017	Work under progress
95	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	25	Apr 2014	Apr 2017	Commissioned 04/2017
96	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		Sep 2017	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
97	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	Apr 2014	Mar 2018	works are under progress. 6 Locations under ROW issue.
98	Shenbagapudur - Karuvalur	S/C	220	31	122	109	109	8	Aug 2016	Jun 2017	Work under progress.
99	Shoolagiri - Hosur S/s	D/C	220	46							Work awarded
100	Thingalur Common Point-Gobi	S/C	220	40						Mar 2014	Work completed and may be deleted from the list.
101	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10	0	0	0			May 2017	Work under progress. Cable laying and Jointing completed. Termination 3/6 completed
102	Tondiarpet - Pulianthope (UG Cable)	D/C	220	10						Sep 2017	Work awarded to M/s..Rahul cables and under progress. Initially the work is being taken up from Tondiarpet to Basin Bridge.
103	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	Sep 2016	May 2017	Work under progress. Total Length of the line is 61.650 Ckm
104	Veeranam - Kodikurichi	S/C	220	25	86	84	4	1	Sep 2016	Jun 2017	Work under progress
105	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2						Mar 2018	Work awarded to M/s.Rahul Cables and under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED.(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64					Aug 2019	Aug 2019	
2	Elluru-Gudivada (Q)	D/C	400	160					Aug 2019	Aug 2019	
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206					Aug 2019	Aug 2019	
4	Hindupur - Uravakonda	D/C	400	240	350	234	166	20	Oct 2017	Oct 2017	Works under progress.
5	Jammalamdugu-Gani (QM)	D/C	400	240					Aug 2019	Aug 2019	
6	Jammalamdugu-Mylavaram QM	D/C	400	2					Aug 2018	Aug 2018	
7	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	307	272	85	Jul 2017	Jul 2017	Works under progress.
8	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40					Aug 2020	Aug 2020	
9	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40					Aug 2020	Aug 2020	
10	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40					Aug 2021	Aug 2021	
11	LILO of both ckt 400kV RTPP (IV) - Chittoor at 400kV Kalikiri S/S	D/C	400	104	127	97	0	0	Sep 2017	Sep 2017	Works under progress.
12	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4					Aug 2018	Aug 2018	
13	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180					Aug 2018	Aug 2018	
14	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20					Aug 2018	Aug 2018	
15	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40					Aug 2018	Aug 2018	
16	Narnoor-Aspiri (QM)	D/C	400	180					Aug 2019	Aug 2019	
17	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120					Aug 2018	Aug 2018	
18	Numa - Juyarni	D/C	400	112	166	165	162	70		Jun 2016	
19	Peddajanagampalli - Chittoor line	D/C	400	213	321	321	321	211	May 2015	May 2017	All Foundations and tower erection completed.Stringing works nearing to completion
20	Polavaram-Kamavarapukota (QM)	D/C	400	140					Aug 2019	Aug 2019	
21	Rayalaseema TPP - Peddajamgampalli line	D/C	400	216	321	320	319	205	May 2015	May 2017	Works nearing to completion.
22	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	297	238	156	0	Jul 2017	Oct 2017	Works under progress.
23	Urvakonda-Uravkonda-II	D/C	400	100					Aug 2018	Aug 2018	
24	Vemagiri - Kamavarapukota	D/C	400	185	268	79	64	5	Oct 2017	Oct 2017	Works under progress.
25	Vizag TPP - Kamavarapukota	D/C	400	712	697	697	697	464	Nov 2015	May 2017	All Tower foundations and Tower Erection completed.The stringing works are nearing completion against severe ROW issues with the help of revenue and other concerned authorities.Initially line length in RFD taken as

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											712 Ckm. Now the line length is 485.856Ckm.
26	Chittoor 400 kV SS-Mananapalli	D/C	220	130						Mar 2017	
27	Garividi-Bobbili	D/C	220	75	130	126	115	51		Dec 2016	Works are under progress
28	Garividi - Garividi	D/C	220	70							
29	Garividi - Pydibhimavaram	D/C	220	100							
30	Hindupur - Penukonda	D/C	220	253							
31	Jammalamadugu - Betamacherla	D/C	220	136							
32	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	Jan 2015	Nov 2016	Line works are under progress
33	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	Jan 2015	Oct 2016	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
34	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		Jul 2014	Dec 2016	works are under progress.
35	Kalyandurg-Anantapur	S/C	220	61						Dec 2016	
36	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		Sep 2016	Works are under progress
37	Kamavarapukota - Nuziveedu	D/C	220	90							
38	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	Dec 2014	Sep 2016	Works are under progress.
39	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
40	LILO of Podili - Nellore at Atmakur	D/C	220	80							
41	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		Mar 2014	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
42	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
43	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						Dec 2016	
44	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
45	Narketpally_Suryapet	S/C on D/C	220	60						Dec 2016	
46	Narsapur-Doultabad	S/C	220	15						Dec 2016	
47	Narsapur-Manoharabad	S/C	220	15						Dec 2016	
48	Nirmal-Nandipeta	S/C	220	20						Dec 2016	
49	Nizamabad-Janakampeta	S/C	220	10						Dec 2016	
50	Oddugudem-Koyagudem	D/C	220	20						Dec 2016	
51	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						Dec 2016	
52	Peddapuram-Koruprolu	D/C	220	130						Mar 2017	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
54	Sattenapalli - Guntur	D/C	220	110							
55	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
56	Uravakonda - Borampalli	D/C	220	72	112	108	93	0	Mar 2015	Dec 2016	Works are under progress.
57	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	Nov 2014	Oct 2016	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TCTL)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		Aug 2016	
2	Burgampadu (Common Point) - Manuguru	D/C	400	108	156	156	156	112		Mar 2017	work completed on 22.01.2017
3	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					Sep 2017		
4	Damacherla TPP - Choutuppal	D/C	400	300					Sep 2018		
5	Damacherla TPP - Dindi	D/C	400	280					Sep 2018		
6	Damaracherla TPP - Jangaon	D/C	400	310					Sep 2018		
7	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					Sep 2018		
8	Jagityal - Nirmal	D/C	400	145	202	202	202	148		Mar 2017	works completed on 15.03.17 and will be charged along with Package-I i.e.,Jaipur-Jagityal Line.
9	Jaipuram - Jagityal	D/C	400	144	205	199	173	103		Jun 2017	Pile foundation(RC Tower) & Stringing work is in progress.
10	Jaipur - Nirmal	D/C	400	298					Mar 2017		
11	Jangaon - Trppapur LI	D/C	400	140	200	9	0		Sep 2018		Profiles handed over on 27.02.2017,11.67 Kms check survey completed
12	Julurupadu - Jangaon	D/C	400	360	570	8	0	0	Sep 2018	Sep 2018	Detailed survey profile for 78.89 kms was handed over to contractor on 31.03.2017
13	Julurupadu - KTPS (Stage-VII)	D/C	400	78	118	107	83	42	Mar 2017	Jun 2017	WORK UNDER PROGRESS
14	Julurupadu - Manuguru TPP	D/C	400	222					Mar 2017		
15	Julurupadu S/S - Burgampadu	D/C	400	112	157	143	140	82		Jun 2017	WORK IS UNDER PROGRESS
16	Julurupadu - Suryapet S/S	D/C	400	222	306	306	283	139	Mar 2017	Jun 2017	WORK IS UNDER PROGRESS
17	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7					Aug 2017		
18	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					Sep 2017		
19	LILO of both ckt of Mamidipally - Srisailam at Dindi S/s	D/C	400	5	11	11	11	5		Apr 2017	Commissioned 04/2017
20	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					Sep 2017		
21	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					Sep 2017		
22	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					Sep 2017		
23	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					Sep 2018		
24	Maheswaram PGCIL - Maheswaram TSTRANSCO	D/C	400	10					Mar 2017		
25	Maheswaram PGCIL - Shankarpalli	D/C	400	15	19	19	18	11	Mar 2017	May 2017	
26	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222		Apr 2017	Works completed.Ready for charging

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Narlapur SS - Yedula SS	D/C	400	60					Sep 2018		
28	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					Sep 2017		
29	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					Sep 2017		
30	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					Sep 2017		
31	Singareni - Nirmal	D/C	400	298				174		Jun 2017	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
32	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					Sep 2017		
33	Vattem SS - Uddandapur SS	D/C	400	100					Sep 2018		
34	Veltoor SS - Yedula SS	D/C	400	100					Sep 2018		
35	Yedula SS - Maheswaram SS	D/C	400	260					Sep 2018		
36	Yedula SS - Vattem SS	D/C	400	100					Sep 2018		
37	Asupaka - Aswaraopet	D/C	220	40					Nov 2017		
38	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		Jul 2016	
39	Dichpally 400kV to Banswada 220kV	D/C	220	60					Nov 2017		
40	Dindi - Nagarkurnool	S/C	220	86					Jun 2017		
41	Julurupadu to Peddagopati	D/C	220	220					Sep 2018		
42	Kalwakurthy-Dindi 3rd line	S/C	220	24						Dec 2016	
43	Kamareddy-Bhumpally	S/C	220	15						Dec 2016	
44	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					Jun 2017		
45	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					Sep 2017		
46	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					Sep 2018		
47	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		Apr 2017	
48	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		Apr 2017	
49	LILO of both Ckt. of Suryapet - Shankarpally tl Kethireddypalli (Manikonda) SS	M/C	220	50					Jul 2017		
50	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					Sep 2017		
51	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					Dec 2013		
52	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		Apr 2017	completed
53	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					Sep 2017		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					Sep 2018		
55	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					Sep 2018		
56	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					Nov 2017		
57	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					Sep 2017		
58	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					Sep 2017		
59	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					Jun 2017		
60	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					Sep 2017		
61	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		Jul 2014	All works completed and line commissioned on 03.11.2014
62	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		May 2016	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
63	Narapur - Borampe	M/C	220	86					Mar 2018		
64	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					Dec 2017		
65	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					Nov 2017		
66	Parigi SS to Lakshmidivipalli	D/C	220	20					Sep 2017		
67	RC Puram 400kV to Raidurg 220kV	D/C	220	10					Sep 2017		
68	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					Sep 2017		
69	Thimmajipet to Jadcherla DC line	D/C	220	40					Sep 2017		
70	Timmajipet - Balanagar	D/C	220	60					Sep 2017		
71	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		Apr 2017	completed
72	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
73	Yellampalli - Goliwada	D/C	220	1					Sep 2017		
74	Yellampalli - Sundla	D/C	220	30					Sep 2017		
75	Yellampalli to Kaleshwaram	D/C	220	60					Sep 2017		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		Mar 2017	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		Sep 2013	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		Jun 2015	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		Sep 2016	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		Mar 2015	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		Aug 2016	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		Dec 2014	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		Jun 2015	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200						Mar 2019	
2	Amroha-Gajraula Line	D/C	765	25						Mar 2019	
3	Anpara D - Unnao	S/C	765	416	1225	1117	1039	337	Jan 2012	Sep 2017	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3.NOC for PGCIL line crossings obtained.
4	Bhognipur - Gatampur	S/C	765								.
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								.
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								.
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								.
13	Ghatampur TPS-Agra line	S/C	765	240						Mar 2019	
14	Ghatampur TPS-Hapur Line	S/C	765	400						Mar 2019	
15	Jawaharpur - Agra (UP)	D/C	765								
16	Jawaharpur - G Noida	D/C	765								
17	Jawarpur - Mainpuri	D/C	765								
18	Khurja - Hapur	S/C	765								
19	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	S/C	765	335	902	902	902	335	Aug 2016	Apr 2017	Commissioned 04/2017
20	LILO of Anpara D-Unnao line at Obra	S/C	765	40						Mar 2018	
21	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
22	LILO of Ghatampur-Hapur Line	S/C	765	30						Mar 2020	
23	LILO of Ghatampur - Mbd at Sandila	D/C	765								
24	LILO of Gr. Noida-Hapur Line	D/C	765	60						Mar 2019	
25	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						Mar 2018	
26	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
27	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Meja - Bargarh	D/C	765								
29	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						Mar 2019	
30	Modipuram-Gajraula Line	D/C	765	65						Mar 2019	
31	Modipuram-Jansath Line	D/C	765	45						Mar 2019	
32	Modipuram-Shamli Line	D/C	765	60						Mar 2020	
33	Moradabad-Moradabad Line	D/C	765	25						Mar 2020	
34	Moradabad-Sambhal Line	D/C	765	50						Mar 2020	
35	Varanasi/Jaunpur - Meja	D/C	765								
36	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
37	Jawahapur TPS-Firoozabad Line	D/C	400/220/132	40						Mar 2018	
38	Lalu Kheri-Shamli Line	D/C	400/220/132	20						Mar 2020	
39	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400/220/132	60						Mar 2019	
40	Agra(South)-Firozabad Line	D/C	400	50						Mar 2018	
41	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	Aug 2016	May 2017	Line is ready to charg
42	aligarh - Shamli Line	D/C	400	180						Mar 2020	
43	Aligarh - Sikandarabad	D/C	400	190	258	258	258	190		May 2017	Ready to charge
44	Allahabad - Banda Line	D/C	400	350	484	484	484	350		May 2017	ready to charge.
45	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								
46	Badaun-Sambhal Line	D/C	400	90						Mar 2021	
47	Ballia (PG)-Rasra Line	S/C	400	35						Mar 2019	
48	Banda - Orai DCQ	D/C	400	216	295	290	193	0		May 2017	WORK IN PROGRESS 59.41%
49	Bhopal Road -Nehtaur Line	S/C	400	50						Mar 2020	
50	Bilhaur - Kanpur (PG)	D/C	400								
51	Fatehabad (Agra (UP)) - Maath (Mathura) line	S/C	400	142	382	382	382	142	Aug 2016	Apr 2017	Commissioned 04/2017
52	Firozabad-Firozabad Line	D/C	400	20						Mar 2018	
53	Firozabad-Tundla Line	D/C	400	50						Mar 2018	
54	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
55	Ghatampur TPS-Kanpur PG Line	D/C	400	120						Mar 2018	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	Ghazipur - Varanasi / Jaunpur	S/C	400								
57	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0		Apr 2017	WIP.
58	Gr. Noida - Noida (Quad)	D/C	400	88	148	148	148	87		May 2017	Balance Stringing work is held up due to ROW problem.
59	Jawahapur TPS-Firozabad Line	D/C	400	80						Mar 2019	
60	Lalu- Kheri -Nhopal Road Line	D/C	400							Mar 2020	
61	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	46	Aug 2016	Jun 2017	Foundation work complete, Erection & Stringing work in progress.
62	LILO of Aligarh - Sikandarabad	D/C	400		258	258	258	190		May 2017	Line completed.
63	LILO of Anpara - Mau at Ghazipur	D/C	400								
64	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
65	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
66	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	100	32		May 2017	stringing work is hampered due to standing crop
67	LILO of one Ckt aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						Mar 2019	
68	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						Mar 2019	
69	LILO of onr Ckt Obra-jaunpur at Obra	D/C	400	30						Mar 2019	
70	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								.
71	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
72	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						Mar 2019	
73	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						Mar 2019	
74	LILO of Unchahar-Fatehpur Line	D/C	400	100						Mar 2020	
75	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
76	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							Mar 2020	
77	Mathura - Jawaharpuram	D/C	400	220							
78	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
79	Obra-C-Jaunpur Line	D/C	400	190						Mar 2019	
80	Panki TPS-Panki Line	D/C	400	6						Mar 2019	
81	Raebareli-Amethi Line	D/C	400	160						Mar 2020	
82	Rasra-Bhadaura Line	D/C	400	100						Mar 2019	
83	Rasra-Rasra Line	D/C	400	20						Mar 2020	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Roza TPS-Badaun Line	D/C	400	90						Mar 2021	
85	Sambhal-Moradabad Line	D/C	400	100						Mar 2021	
86	Sandila - Farrukhabad	S/C	400								
87	Sandila - Lucknow Hardoi Road	S/C	400								
88	Simbholi-Meerut Line	D/C	400	40						Mar 2020	
89	Simbholi-Muradnagar-II Line	D/C	400	50						Mar 2020	
90	Simbholi-Simbholi Line	D/C	400	15						Mar 2020	
91	Tanda - Gonda	D/C	400	200	241	97	54	0		Apr 2017	WIP
92	Varanasi/Jaunpur - Aurai	D/C	400								
93	Varanasi/Jaunpur - Azamgarh	D/C	400								
94	Varanasi / Jaunpur - Gorakhpur	D/C	400								
95	Varanasi (PG)-Jaunpur Line	D/C	400	115						Mar 2019	
96	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	67		May 2017	ROW at loc no 142,143,144 Rly Xing approval pending.
97	Aligarh - Atrauli	D/C	220	69	125	110	96	37	Mar 2016	May 2017	WIP 79%
98	Aligarh-Kasganj Line	D/C	220	80						Mar 2022	
99	Anandnagar-Maharajganj Line	D/C	220	50						Mar 2021	
100	Aurai - Mizapur	S/C	220	43	147	129	82	0		May 2017	Work to be taken after completion of lines at S.No 1 & 2
101	Aurai - Phoolpur	S/C	220	71	216	210	195	48		May 2017	Work to be taken up after completion of lines at S.No 1 & 2
102	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						Mar 2022	
103	Badaun-Badaun Road Line	D/C	220	50						Mar 2021	
104	bahpat-Chhaprauli Line	D/C	220	50						Mar 2020	
105	Banda-Chitrakoot Line	D/C	220	140						Mar 2019	
106	Bareilly-Pilibhit By Pass Line	D/C	220	40						Mar 2021	
107	Bhopal Road-Khatauli Line	D/C	220	60						Mar 2020	
108	Bhopal Road-Nehtaur (New) Line	D/C	220	100						Mar 2021	
109	Chhaprauli-Sighauli Line	D/C	220	60						Mar 2020	
110	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		Dec 2016	Line Changed. The new Line is Hapur(765)-Faridnagar.
111	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						Mar 2022	
112	Deoria - Rasra	S/C	220	83	253	253	252	82		May 2017	joint inspection has been done on 13.02.2017, report for

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											balance work is submitted by Firm(ZTT).
113	Dohna - C.B. Ganj	S/C	220	48	92	92	88	38		May 2017	Strg. WIP
114	Etah-Jawaharpur TPS Line	D/C	220	40						Mar 2019	
115	Fatehpur PG-Khaga Line	D/C	220	100						Mar 2021	
116	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						Mar 2020	
117	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						Mar 2022	
118	Gorakhpur-Anandnagar Line	D/C	220	100						Mar 2021	
119	Gorakhpur-Khalilabad Line	D/C	220	100						Mar 2021	
120	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
121	Hamirppur-Banda Line	D/C	220	140						Mar 2020	
122	Hamirpur-Sarh Line	D/C	220	140						Mar 2021	
123	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						Mar 2021	
124	Hardoi Road-Lucknow Line	D/C	220	20						Mar 2022	
125	Hardoi Road-Sandila Line	D/C	220	60						Mar 2021	
126	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
127	Jawaharpur TPS-Sirsaganj Line	D/C	220	80						Mar 2019	
128	Kanpur(South)-Kidwainagar Line	D/C	220	40						Mar 2022	
129	Lalukheri-Saharanpur New Line	D/C	220	110						Mar 2022	
130	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
131	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	171	137	32		May 2017	01 no FDN & 01 no. Erection gang at site, FDN ROW at 15 location, Erection ROW at 36 location, being resolved locally.
132	LILO of Agra-Bharatpur Line	D/C	220	20						Mar 2019	
133	LILO of Banda-Karvi at Chitrakoot Line	S/C	220	8						Mar 2022	
134	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		May 2017	Line withdrawn from the scope of M/s ECI, Tender under process.
135	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	127	12		May 2017	02 nos. Erection & 02 nos. Stringing gangs working at site, Stringing WIP
136	LILO of Mainpur - Etah at Jwrpur	D/C	220								
137	LILO of Modipuram-Mawana Line	S/C	220	15						Mar 2022	
138	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
139	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	21	19	0		May 2017	01 no Fdn & 01 Erec gang working.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
140	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						Mar 2020	
141	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	26	25	0		May 2017	Stringing work started, Severe ROW at 1 loc.
142	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						Mar 2019	
143	LILO of Rosa-Dohna Line	D/C	220	80						Mar 2019	
144	LILO of Saharanpur-Nakur Line	S/C	220	10	13	8	2	0		May 2017	WIP, ROW being resolved.
145	LILO of Sarojninagar-Gomtinagar	D/C	220	40						Mar 2021	
146	Maath (Mathura) -Chhata line	D/C	220	68	119	119	119	68		Apr 2017	Commissioned 04/2017
147	Math-Kiraoli Line	D/C	220	80						Mar 2022	
148	Mawana-Modipuram New Line	D/C	220	40						Mar 2020	
149	Meerut by pass-Modipuram Line	D/C	220	70						Mar 2021	
150	Meerut-Gr. Noida-II Line	D/C	220	200						Mar 2022	
151	Modipura-II-Bagpat PG Line	D/C	220	70						Mar 2022	
152	Modipuram-II-Modipuram Line	D/C	220	60						Mar 2022	
153	Modipuram-II-Shamli Line	D/C	220	120						Mar 2022	
154	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	12	0		May 2017	ROW being resolved with help of SDM
155	Moradabad-II-Moradabad Line	D/C	220	50						Mar 2020	
156	Morta-Muradnagar-A & Murandnagar-II Line	D/C	220	70						Mar 2019	
157	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
158	Muradabad-Tajpur Line	D/C	220	60						Mar 2021	
159	Muraddnagar-II-Bulandshahar Road Line	D/C	220	70						Mar 2021	
160	Nehtaur-Tajpur Line	D/C	220	100						Mar 2019	
161	Nighasan-Lakhimpur Line	D/C	220	120						Mar 2021	
162	Rasra-Balia Line	D/C	220	70						Mar 2021	
163	Rewa Road-Allahabad Line	D/C	220	40						Mar 2022	
164	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250						Mar 2019	
165	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			May 2017	Firm is not turning up.
166	Sardhana-Modipuram Line	D/C	220	40						Mar 2019	
167	Sarsawa-Rampur Maniharan Line	D/C	220	52						Mar 2018	On hold

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
168	shahjahanpurPG-Lakhimpur Line	D/C	220	160						Mar 2021	
169	Shamli-Khatauli Line	D/C	220	50						Mar 2020	
170	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I&II)	D/C	220	50	92	92	92	50		Apr 2017	Commissioned 04/2017
171	Simbholi-Bibinagar Line	D/C	220	50						Mar 2019	
172	Sitapur - Nighasan	S/C	220	110	336	336	335	96		May 2017	Line withdrawn from the scope of M/S SEW. Work allotted to M/S RSB Infra Power Pvt Ltd, WIP
173	Sohawal - Tanda	D/C	220	185	349	337	310	116		May 2017	Work held up due to ROW problem at several locations.
174	Sultanpur Road-Lucknow Line	D/C	220	20						Mar 2021	
175	Unnao-Unnao Dahi Chowki Line	D/C	220	50						Mar 2020	
176	Varanasi-Varanasi Line	D/C	220	40						Mar 2022	
177	Vasundhara-Indirapuram Line	D/C	220	10						Mar 2021	
178	132 kV D/C Agra cantt. - 400 kV Agra(South)	D/C	132	24	44	44	44	24		May 2017	Gantry at Agra Cantt S/S not ready.
179	Balrampur - Utraula	S/C	132	19	56	56	56	19		Oct 2011	Charged on 31.10.11
180	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		Apr 2017	26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. II ckt. On 14.2.12
181	Bayas - Dohna	D/C	132								
182	Bayas - Pilibhit	D/C	132								
183	Dumariaganj- - Utraula	S/C	132		114	114	114	39		May 2017	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
184	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	18	9		May 2017	Erec & Strg. WIP.
185	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	20	18	1		May 2017	Erec. WIP, ROW at balance 05 locations being pursued locally.
186	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	15		May 2017	Strg. WIP
187	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12		May 2017	Line completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	514	391	85	0	Jan 2017	Dec 2017	
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						Mar 2019	
3	Kharagpur - N. Chanditala	D/C	400	266	407	404	403	255	Sep 2016	Jun 2017	
4	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	99	48	11	Feb 2017	Mar 2018	
5	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	4	1	Sep 2016	Dec 2016	
6	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						Mar 2021	
7	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						Mar 2021	
8	Sagardighi - Gokarna	D/C	400	82	154	152	144	37	Jul 2015	May 2017	
9	Alipurduar - Alipurduar (PG)	D/C	220	13	25	17	6	0	May 2017	Jun 2017	
10	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						Mar 2018	
11	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-III And Barasat-Kasba	D/C	220	14						Mar 2018	
12	Establishment of Rajarhat (PG) - New Town-III utilising Barasat - Kasba	D/C	220	2						Mar 2018	
13	LILO of Arambag - Domjur at Mayapur	D/C	220	36						Mar 2020	
14	LILO of Arambag - New Chanditara (Rishra) at Singur	S/C	220	20						Mar 2018	
15	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	40	35	6	Aug 2017	Dec 2017	
16	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						Mar 2019	
17	LILO ofc arambag - Midnapur at C.K.Road	D/C	220	232						Mar 2021	
18	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						Mar 2021	
19	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						Mar 2018	
20	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	Feb 2017	Apr 2017	
21	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	33	28	11	Feb 2017	May 2017	
22	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						Mar 2021	
23	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						Mar 2018	
24	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						Mar 2020	
25	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						Mar 2019	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of STPS - Durgapur at Asansole	S/C	220	60						Mar 2018	
27	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						Mar 2019	
28	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						Mar 2020	
29	N. Chanditala - Domjur	D/C	220	38						Mar 2018	
30	Rajarhat (PG) - New Town-II	D/C on M/C	220	56						Mar 2018	
31	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	Aug 2017	Dec 2017	
32	STPS - Raghunathpur	D/C	220	100						Mar 2021	
33	Subashgram (PG) - Baruipur	D/C	220	58	117	9	0	0	Aug 2017	Aug 2017	
34	Subhasgram (PG) - Laxmikantapur	D/C	220	210						Mar 2018	
35	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	Sep 2008	Dec 2017	
36	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	6	5	0	Feb 2017	Apr 2017	
37	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						Apr 2019		
38	Rammam-III - NJP line	D/C	132						Apr 2019		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 30-APR-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Aurangabad - Padghe	D/C	765	128	169	7	0	0	Mar 2019		
2	Bilaspur - Rajnandgaon (STL - TBCB)	D/C	765	322	419	174	85	0	Mar 2019	Jul 2018	
3	Champa -Dharmajayagarh (Quad) (C-WRTL - TBCB)	S/C	765	49	143	70	36	0	Nov 2018	Jan 2018	
4	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	169	169	14	3	0	Mar 2019	May 2018	
5	Raigarh - Champa (Quad) (C-WRTL -TBCB)	S/C	765	94	247	139	69	0	Nov 2018	Jan 2018	
6	Raipur - Rajnandgaon (RRWTL - TBCB)	D/C	765	80	105	77	52	0	Nov 2018	Jul 2018	
7	Rajnandgaon - Warora (RRWTL - TBCB)	D/C	765	532	689	153	83	0	Nov 2018	Jul 2018	
8	Sasan - Vindhyachal (Quad) (C-WRTL - TBCB)	S/C	765	6	18	4	0	0	Nov 2018	Jan 2018	
9	Sipat - Bilaspur (Quad) (STL - TBCB)	S/C	765	42	62	18	13	0	Mar 2019	Nov 2017	
10	Gwalior - Morena (Quad) (C-WRTL - TBCB)	D/C	400	98	152	59	5	0	May 2018	Jan 2018	
11	Suratgarh TPS- Bikaner	D/C	400	280	360	91			Jul 2018	Jul 2018	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
12	Vindhyachal - Vindhyachal (Quad) (C-WRTL -TBCB)	D/C	400	54	82	34	0	0	Jan 2019	Jan 2018	
ATHENA CHHATTISGARH POWER LIMITED(null)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								.
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					Aug 2016	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		Aug 2016	.
D.B.POWER CORP. LTD.(DBPCL)											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		May 2013	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Mahan -Sipat	D/C	400	670	942	938	909	394		Dec 2017	The project progress is badly hampered due to delay of fund disbursement. Although EPTCL is arranging fund to complete the balance work.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.
Essel Infracore Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	0	0	0		Nov 2019		1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed
2	Warangal - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	0	0	0		Nov 2019		1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed
3	Warangal - Hyderabad (WKTL - TBCB)	D/C	765	270	0	0	0		Nov 2019		1) Transmission Line route alignment and detailed survey work is completed. 2) Designing work of 765 kV D/C Transmission Line is completed
4	Warora - Warangal (WKTL - TBCB)	D/C	765	666	0	0	0		Nov 2019		Transmission Line route alignment and detailed survey work is completed. Designing work of 765 kV D/C Transmission Line is completed
5	Babai - Bhiwani (NRSSXXXVITL - TBCB)	D/C	400	252	0	0	0		Dec 2019		Route alignment and detailed survey work of all Transmission Lines is completed. 80% of Civil work is completed. Structure material supplied at site. Electrical contractor is mobilised at project site. * LILO arrangement of above mentioned transmission line is to be confirmed by the PGCIL
6	Koteshwar - Rishikesh (NRSSXXXVITL - TBCB)	D/C	400	86	0	0	0		Dec 2019		Route alignment and detailed survey work of all Transmission Lines is completed.
7	LILO of both ckt Barh - Gorakhpur at Motihari (DMTL -TBCB)	D/C	400	152	210	208	203	120	Jul 2016	Apr 2017	a) Forest: Stage I approval received recently on 09th Jan 2017. b) Railway Line Crossings: 01 No. of Railway Proposals is approved and another 01 proposal is under approval. c) RoW at 01 No Erection in Ckt-1 locations and 02 Nos in CKt-2 are affecting the construction work.
8	Malerkotla - Amritsar line NRSS XXXITL - TBCB)	D/C	400	299	413	413	413	299	Sep 2016	Apr 2017	Commissioned 04/2017
9	Muzaffarpur - Darbhanga line (DMTL - TBCB)	D/C	400	126	178	178	178	126	Jul 2016	Apr 2017	Commissioned 04/2017
10	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
11	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				Due to non-signing of Transmission Service Agreement (TSA) by LTTCs, the SPV is yet to be acquired.
12	Warangal - Warangal (WKTL - TBCB)	D/C	400	108	0	0	0		Nov 2019		1-Transmission Line route alignment and detailed survey work is completed. 2-Designing work of 765 kV D/C Transmission Line is completed
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						May 2018	Work yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		May 2012	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								.
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								.
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		Nov 2012	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		Dec 2016	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		Jun 2015	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		Jul 2016	
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							Mar 2017	.
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					Mar 2019	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					Mar 2019		
2	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	420					Mar 2019		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		Dec 2013	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		Jun 2016	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					Mar 2017	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		Dec 2016	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		Jun 2016	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		Dec 2016	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							Mar 2019	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								.
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(null)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		Jul 2016	
NORTH EAST TRANSMISSION CO. LTD.(NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		Jul 2014	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					Nov 2013	Dec 2016	
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					Nov 2013	Dec 2016	
3	Seoni - Sipat / Korba (Pooling) (NKTL - TBCB)	S/C	765	334					Nov 2013	Dec 2016	
4	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					Nov 2013	Dec 2016	
5	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					Nov 2013	Dec 2016	
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	Feb 2015	Dec 2017	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	Feb 2015	Dec 2017	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(null)											
1	Tashiding - Legship	D/C	220	17	23	22	20	12		Dec 2016	In a recent meeting at CEA, CEA has asked KEC to complete the Tr. line works by DEC 2016.
SIKKIM HYDRO POWER LIMITED(null)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		Jun 2017	
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		Jul 2017	
3	Bara - Karchana	D/C	400	80	124	0	0	0		Jun 2016	Karchana gantry not finalised
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		Dec 2017	
5	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	89		May 2017	2/0 ? 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
6	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		Jun 2016	
7	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					Jul 2016	
8	Rewa Road - Karchana	D/C	400	58	102					Oct 2016	Karchana gantry not defined.
9	Tanda - Gonda line	D/C	400	188	241	97	54	0		Oct 2017	
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
STERLITE GRID LTD.(SGL)											
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	490	360	70	Aug 2019	Mar 2018	PTCC Clearance pending with CEA (PTCC). Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											Sundargarh. Forest Clearance proposal (94.656 Ha) pending with Nodal Officer, Govt. of Odisha, Bhubaneswar for non-availability of CA Land and Forest Clearance proposal (71.767 Ha) pending with Nodal Officer, Govt. of Chhattisgarh
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765		485	31	1	0	Jul 2019	Apr 2018	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765		246	19	0	0	Jul 2019	Apr 2018	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400		107	0	0	0	May 2019	Mar 2018	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400		30	0	0	0	Sep 2019	Mar 2018	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
6	Khargone TPP-Indore	D/C	400								
7	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400		70	0	0	0	Jul 2019	Apr 2018	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
8	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	D/C	400	6	22	0	0	0	Oct 2018	Sep 2017	Detailed Survey Completed. PTCC clearance is pending.
9	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400		2	0	0	0	Sep 2019	Mar 2018	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
10	LILO of one ckt of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400		20	0	0	0	Feb 2018	Feb 2018	Transmission License granted by CERC. Tariff Adoption done by CERC. Detailed Survey Completed.
11	Maheshwaram(PG) - Mehboob Nagar (MTL - TBCB)	D/C	400	196	255	243	230	128	Jun 2018	Jun 2017	PTCC Clearance pending with CEA (PTCC). Facing Severe RoW Issue at Location no. 5/3, 6/0, 7/0, 8/0, 9/0, 20/12, 40/0, 41/0, 42/0 and 43/0 in Tehsil Kandkoo, Midjil, Pedamandadi and District Rangareddy, Wanaparthi, Mehboob Nagar.
12	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400		110	26	0	0	May 2019	Mar 2018	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
13	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	277	367	365	352	234	Jun 2018	May 2017	Facing Severe RoW Issue at Location no. 29/0, 29/1, 29/4 ? 29/9, 35A/0, 40/0, 41/0, 48/0, 48B/0, 51/0 in Tehsil Kulcharam, Kandi, Sangareddy, Shankarpalli and District Medak, Sangareddy, Rangareddy.
14	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	102	152	129	106	28	Jul 2017	Jul 2017	PTCC Clearance pending with CEA (PTCC). Facing Severe RoW Issue in Location No. 11/2, 22/2, 24/0, 29/0, 40/1, 41/0, 49/5, 52/0 and 58/3 in Tehsil Tangarpalli, Jharsuguda and Lakhanpur in District Sundargarh and Jharsuguda. Forest Clearance proposal (30.134 Ha) pending with Secretary Forest, Bhubaneswar Odisha.
15	Prithala - Kadarpur (GPTL - TBCB)	D/C	400		64	0	0	0	May 2019	Mar 2018	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
16	Samba - Amargarh line (NRSS-XXIX - TBCB)	D/C	400	562	781	710	572	314	Oct 2018	Sep 2017	RoW Issue at Location No. 34/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. PTCC clearance is pending. Forest Clearance proposal (58.43 Ha) for diverted route is pending for Cabinet approval. Work is hampering due to unrest in Kashmir.
TALCHER TRANSMISSION CO. LTD.(TTCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290					Oct 2012	Sep 2013	
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					Oct 2012	Sep 2013	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					Oct 2012	Sep 2013	
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		May 2017	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70		Nov 2016	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					Mar 2017	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						Mar 2015	
2	Khammam - Hyderabad line -I	D/C	765	410					Apr 2015		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						Mar 2015	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					Apr 2015		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		Jun 2015	Work is under Construction.
WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (Nos)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Hapur-Greater Noida	S/C	765	66	187	187	187	63		Jul 2016	Foundation & Erection work complete, Stringing in progress.
2	Mainpuri-Hapur	S/C	765	217	602	598	597	209		Jun 2017	ROW at few locs.
3	Ataur-Indirapuram	D/C	400	16	54	38	36	6		May 2017	One loc. is in 5th Res. Bn. CISF compound which is crucial and approval is awaited
4	Greater Noida-Noida (Sec -148)	D/C	400	41	131	127	127	27		May 2017	
5	Hapur-Ataur	D/C	400	53	155	150	129	30		Jul 2017	
6	Hapur-dasna	D/C	400	14	44	34	32	7		Jul 2017	
7	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	41	23	0		May 2016	
8	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	44	44	3		Jul 2016	