



ISO: 9001-2008

**Monthly progress Report of
Transmission Projects awarded
through
Tariff Based Competitive Bidding
(TBCB) Route
(As on 30.04.2018)**

**Government of India
Ministry of Power
Central Electricity Authority
New Delhi**

Contents

S.No	Transmission project	Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC)	Parent Company/ Progress Status	Page No.
1.	Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A	Powergrid Nagapattinam Transmission Ltd. / PFC	PGCIL / Partly Commissioned (1/2)	4
2.	Transmission System associated with IPPs of Vemagiri Area-Package A	Powergrid Vemagiri Transmission Ltd / REC	PGCIL / Cancelled by CERC	7
3.	Transmission system for Strengthening in SR for Import of Power from ER.	Powergrid Vizag Transmission Ltd / REC	PGCIL / Commissioned	9
4.	ATS of Unchahar TPS	Powergrid Unchhahar Transmission Ltd / REC	PGCIL / Commissioned	11
5.	NR System strengthening Scheme- NRSS-XXXI(Part-A)	Powergrid Kala Amb Transmission Ltd / REC	PGCIL / Commissioned	12
6.	Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-A)	Powergrid Warora Transmission Ltd / REC	PGCIL / Partly Commissioned (0.5/4).	14
7.	Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-B)	Powergrid Parli Transmission Ltd / REC	PGCIL / Under Construction	19
8.	Transmission System Strengthening associated with Vindhyachal- V	Powergrid Jabalpur Transmission Ltd / REC	PGCIL / Under Construction	24
9.	Strengthening of Transmission system beyond Vemagiri	Powergrid Southern Interconnector Transmission System Ltd. / REC	PGCIL / Under Construction	27
10.	765 kV System Strengthening Scheme in Eastern Region. ERSS- XVIII	Medinipur-Jeerat Transmission Limited / PFC	PGCIL / Under Construction	34
11.	System Strengthening Scheme in Eastern Region ERSS XXI	ERSS XXI Transmission Limited/REC	PGCIL / Under Construction	41
12.	New WR-NR 765 kV Inter- Regional Corridor	WR-NR Power Transmission Limited / REC	PGCIL / Under Construction	46
13.	System strengthening for WR	Bhopal Dhule Transmission Co. Ltd. / PFC	Sterilite Power TL / Commissioned	47
14.	System strengthening common for WR and NR	Jabalpur Transmission Company Ltd. / PFC	Sterilite Power TL / Commissioned	49
15.	Scheme for enabling import of NER/ER surplus by NR	East-North Interconnection Ltd / PFC	Sterilite Power TL / Commissioned	50
16.	Part ATS for RAPP U-7&8 in Rajasthan	RAPP Transmission Company Ltd. / PFC	Sterilite Power TL / Commissioned	51

S.No	Transmission project	Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC)	Parent Company/ Progress Status	Page No.
17.	Eastern Region System Strengthening Scheme-VII	Purulia Kharagpur Transmission Co. Ltd. / PFC	Sterilite Power TL / Commissioned	52
18.	Northern Regional System Strengthening Scheme, NRSS-XXIX	NRSS XXIX Transmission Ltd. / REC	Sterilite Power TL / Partly Commissioned (1/4)	53
19.	Connectivity lines for Maheshwaram 765/400 kV S/S	Maheshwaram Trans. Ltd. / REC	Sterilite Power TL / Commissioned	56
20.	Common Transmission system for phase-II generation projects in Orissa and immediate evacuation system for OPGC project (Orissa)	Orissa Generation Phase-II Transmission Ltd. / PFC	Sterilite Power TL / Under Construction	58
21.	Creation of new 400 kV GIS substations in Gurgaon area and Palwal as a part of ISTS	Gurgaon Palwal Transmission Ltd. / PFC	Sterilite Power TL / Under Construction	61
22.	Connectivity system for Khargone TPP (2x660MW)	Khargone Transmission Limited / REC	Sterilite Power TL / Under Construction	68
23.	NER System Strengthening Scheme II	NER II Transmission Limited / REC	Sterilite Power TL / Under Construction	74
24.	Additional 400kV Feed to Goa and Additional System for Power Evacuation from Generation Projects pooled at Raigarh (Tamnar) Pool	Goa-Tamnar Transmission Project Limited	Sterilite Power TL / Under Construction	83
25.	Eastern Region System Strengthening Scheme-VI	Darbhanga Motihari Transmission Co. Ltd. / PFC	Essel Infra / Commissioned	84
26.	Northern Region System Strengthening Scheme, NRSS-XXXI (Part-B)	NRSS XXXI(B) Transmission Ltd. / REC	Essel infra / Commissioned	86
27.	Additional inter regional AC link for import into southern region i.e Warora-Warangal and Chilakaluripeta – Hyderabad – Kurnool 765 kV link	Warora Kurnool Transmission Ltd. / PFC	Essel Infra / Under construction	88
28.	System strengthening in northern region (NRSS XXXVI) along with LILO of Sikar-Neemrana 400 kV D/C line at Babai(RVPNL)	NRSS XXXVI transmission Ltd. / REC	Essel Infra / Under construction	95
29.	Additional system strengthening for Sipat STPS	Sipat Transmission Ltd. / PFC	Adani TL/ Under Construction	100
30.	Additional system strengthening for Chhattisgarh (B)	Raipur Rajnandgaon Warora Transmission Ltd. / PFC	Adani TL / Under Construction	103
31.	System strengthening for IPPs in Chhattisgarh and other generation projects in western region	Chhattisgarh WR Transmission Ltd. / PFC	Adani TL / Under Construction	107
32.	Immediate evacuation for North Karanpura (3x660MW) generation project of NTPC(ERSS XIX)	North Karanpura Transco Ltd / REC	Adani TL / Under Construction	114
33.	Transmission System for Ultra Mega Solar Park in Fatehgarh, Distt. Jaisalmer Rajasthan	Fatehgarh-Bhadla Transmission Limited	Adani TL / Under Construction	120

S.No	Transmission project	Special Purpose Vehicle (SPV)/ Bid Process Coordinator (BPC)	Parent Company/ Progress Status	Page No.
34.	Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC Ltd.	Kudgi Transmission Company Ltd. / REC	L&T / Commissioned	121
35.	Transmission System for Patran 400kV S/S	Patran Transmission Ltd. / PFC	Techno Electric / Commissioned	122
36.	Transmission System Associated with Krishnapattnam UMPP- Synchronous interconnection between SR and WR (Part-B)	Raichur Sholapur Transmission Company Ltd. / REC	RSTCL / Commissioned	124
37.	Transmission system strengthening in Indian system for transfer of power from new HEP's in Butan	Alipurduar Transmission Ltd. / REC	Kalpataru / Under Construction	125
38.	North Eastern Region Strengthening Scheme (NERSS-VI)	Kohima-Mairani Transmission Limited / PFC	Kalpataru / Under Construction	129
39.	Transmission System associated with DGEN TPS (1200 MW) of Torrent Power Ltd.	DGEN Transmission Company Ltd. / PFC	Instalaciones Inabensa S A Spain / TSP requested for closing	133
40.	System Strengthening in NR for import of power from North Karanpura and other projects outside NR and System Strengthening in WR for import of power from North Karanpura and other projects outside Western Region and also for projects within Western Region.	North Karanpura Transmission Co. Ltd. / REC	Reliance Power Transmission Co. Ltd / Under litigation	134
41.	Augmentation of Talcher-II transmission System	Talcher Transmission Co. Ltd. / REC	Reliance Power Transmission Co. Ltd / Under litigation	136

Total Transmission Projects	:	41
Transmission Projects Commissioned/Ready for commissioning	:	14
Transmission Projects Under Construction	:	23
Tr. Projects whose construction could not be started due to litigation	:	02
Tr. Project where TSP requested for closing of project	:	01
Transmission Projects cancelled by CERC	:	01

(1) Name of transmission project - Transmission system associated with IPPs of Nagapattinam/ Cuddalore Area – Package A

Background

This transmission scheme has been planned for evacuation of power from various generating station being developed by IPPs in Nagapattinam/ Cuddalore area.

Scope of transmission project

1. Nagapattinam Pooling Station-Salem 765 kV D/C line
2. Salem - Madhugiri 765 kV S/C line

General Details

Special Purpose Vehicle (SPV)	:	Powergrid Nagapattinam-Madhugiri Transmission Limited (A subsidiary of PGCIL)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Levellers Tariff (Rs. Crs)	:	98.702
Request for Qualification	:	28.05.2011
Request for Proposal	:	20.09.2011
Letter of Intent	:	06.03.2012
Transmission Service Agreement (TSA)	:	02.02.2012
SPV acquisition	:	29.03.2012
Transmission License by CERC	:	20.06.2013
Tariff adoption by CERC	:	09.05.2013
Contract Performance Guarantee	:	29.03.2012
Clearance u/s 164 of EA2003	:	09.12.2013
Execution plan submitted to CEA	:	28.05.2011
NIT issued on	:	13.07.2012
EPC contract awarded on	:	16.05.2014
Scheduled Date of Completion	:	28.12.2015
Anticipated Date of Completion	:	Jun'18

Status of progress of transmission project

Work awarded on 16.5.2014 to M/s Gammon and M/s ICOMM.

1. Nagapattinam Pooling Station-Salem 765 kV D/C line
Line commissioned on 23.10.16.
2. Salem - Madhugiri 765 kV S/C line

Length	219 km
Locations	575 nos.
Foundation completed	573 nos.
Towers erected	569 nos.
Stringing completed	159 ckm
Scheduled COD	Dec'2015
Anticipated COD	Jun'2018

Constraints if any:

Forest/Wildlife clearance issue: 2 locations are falling in the Wild Life area. Stage-I clearance has been received on 23.8.17. Demand note for NPV and CA is awaited from forest deptt.

RoW issue: Severe Right of Way has been faced throughout in Karnataka. Implementation of 765 kV S/C Salem – Madhuguri Line is severely affected due to acute RoW issues prevailing and mass agitation of villagers in the State of Karnataka.

- Construction works of the line in Ramnagara and Tumkur District are being continuously resisted by local people and are almost at stand still for last several months.
- Progress of works suffered due to delay in carrying out revenue survey needed to identify land owners for land under towers & corridor for assessment of compensation payments.
- Subsequent to order issued by D.C.Tumkur & D.C. Ramanagara for enhancement of compensation for land under towers and corridor, PNMTL agreed to pay higher compensation, but still there were statewide protests.

Court Cases : –3 Nos. land owners in Tumkur District have filed petitions in Hon'ble High Court of Karnataka on 29.10.2015, 03.08.2016 and 24.08.2016 seeking change of route alignment of the transmission line. 2 Cases are cleared and 1 case is pending.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: 5 nos. Length: 2.703km

Forest area affected (ha) : 15.61Ha

Papparappatti RF 6.42 Ha

Proposal submitted: 16.08.12, Stage-II received on 27.12.2016

Rampur KK RF

Proposal Submitted : 31.12.2016, Proposal forwarded to CF on 26.8.16, revised proposal with necessary documentation was uploaded by DCF on 29.11.2017 and further proposal was forwarded to nodal officer by CF.

Tali RF 9.19Ha

Stage-I received on 23.8.17, awaiting for NPV and CA.

Power line crossing (66kV and above)

Total no. of crossings	:	25	nos.	
Proposal submitted	:	25	nos.	Date: 19/08/16
Approval obtained	:	16	done	

Railway crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date: (20/02/16, & 25/02/16)
Approval obtained	:	1	nos.	Date: 02/02/17

National Highway Crossing

Total no. of crossings	:	5	nos.
Proposal submitted	:	5	nos.
	Date:	[06/07/16, 03/08/16, 10/08/16, 17/08/16 (2 Nos.)]	
Approval obtained	:	5	nos.

River Crossings**NA****PTCC approval**

Proposal submitted to Defence on 20/10/2015

Proposal submitted to BSNL on 20/10/2015

Proposal submitted to Railways on 20/10/2015

Current status: Energisation approval obtained on 05/08/2017 for Karnataka portion & is awaited for Tamil Nadu portion.

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on 27/10/2015 & 30/12/2015

Current Status: clearance obtained on 05/02/2016 & 24/08/2016.

(2) Name of transmission project -Transmission System associated with IPPs of Vemagiri Package-A

Background

The transmission corridor covered under the present project has been evolved to evacuate power from the proposed IPP generation projects in the Vemagiri area, Andhra Pradesh. Vemagiri area in Andhra Pradesh has huge potential of Gas based generation projects due to availability of Gas in Krishna-Godavari basin. The availability of the Gas as fuel has attracted many IPP developers to establish power plants in the vicinity. In this regard, 4 nos. of IPP generation projects with the total installed capacity of about 5400 MW have been granted LTA for quantum of 5150 MW. Further, as per the connectivity applications made, there are few more generation capacities likely to be available in the vicinity.

In view of above, considering the huge generation potential in this area a comprehensive transmission system has been planned so as to take care of the evacuation needs of generation projects of Vemagiri area. For this a 765/400 kV pooling station at Vemagiri (GIS) is to be established through LILO of Gazuwaka – Vijayawada 400kV S/c with bypass arrangements. All the power from different power plants will be pooled at this pooling station through 400kV transmission lines. The power so pooled at Vemagiri Pooling Station shall be further dispersed through high capacity transmission corridors of 1xD/c 765kV lines towards Hyderabad via Khammam to supply target beneficiaries in Southern region through displacement.

Further the generation project has target beneficiaries in Western Region & Northern Region of about 1230MW & 450 MW respectively, for this power transfer a 765kV high capacity corridor have been planned viz. Hyderabad – Wardha – Jabalpur Pooling station 765 kV D/c lines. These high capacity transmission lines in conjunction with the already planned High Capacity Power Transmission Corridor – IX i.e. Jabalpur Pooling Station – Orai – Bulandshahr 765 kV S/c shall provide adequate transmission capacity for transfer of power to target regions.

Scope of transmission project

1. Vemagiri Pooling Station–Khammam 765 kV D/C line -I
2. Khammam - Hyderabad 765 kV D/C line-I

General Details:

Special Purpose Vehicle (SPV)	:	Powergrid Vemagiri Transmission Limited (A subsidiary of PGCIL)
Bid Processor Coordinator (BPC)	:	Rural Electrification Corporation (RECTPL)
Request for Qualification	:	Not Applicable as project scrapped
Request for Proposal	:	Not Applicable as project scrapped
Letter of Intent	:	Not Applicable as project scrapped
Transmission Service Agreement (TSA)	:	Not Applicable as project scrapped
SPV acquisition	:	18.04.2012
Transmission License by CERC	:	Not Applicable as project is scrapped
Tariff adoption by CERC	:	----do---
Contract Performance Guarantee	:	----do---
Clearance u/s 164	:	----do---
Execution plan submitted to CEA	:	----do---

NIT issued on	:	----do---
EPC awarded on	:	----do---
Scheduled Date of Completion	:	17.04.2015
Anticipated Date of Completion	:	Project scrapped

Status of Progress of transmission project:

Project has been scrapped Vide Order dated. 06.04.2015, CERC has directed that Project is not required to be implemented and ordered Generator/CTU to pay the cost of SPV to POWERGRID in 80:20 ratios. Generator has challenged the CERC order in Appellate Tribunal and outcome is still awaited. Regulatory approval for the Project has been withdrawn by CERC. CERC may provide direction for taking over back the SPV by the BPC (RECTPCL).

(3) Name of transmission project -Transmission system for Strengthening in Southern Region for import of Power from ER

Background

A Common High Capacity Transmission Corridor was planned for ISGS generations in Srikakulam area, which includes Srikakulam Pooling Station – Angul 765kV D/C line and Angul – Jharsuguda - Dharamjaigarh 765kV D/C lines. However, developments in coal regulation in Indonesia, Australia and other countries have resulted in slowing down of capacity addition based on imported coal. As a consequence, the Southern Region is expected to be a net importer of power from neighbouring regions. Under such uncertainty of generation projects and delay in implementation, the Southern Region may need to import huge quantum of power, which may need augmentation of existing / under implementation / planned inter-regional links. Under this transmission scheme, an additional inter-regional AC interconnection between Southern and Eastern regions is being established through Srikakulam Pooling Station to Vemagiri 765kV D/C line. This additional inter-regional link shall facilitate import of power to meet the requirement of power from other surplus regions. However, with the import through this link, beyond Khammam towards N'Sagar, critical loadings were observed and therefore, Khammam – N'Sagar 400kV D/C line is being envisaged to address such critical loadings. This line shall facilitate in dispersal of power to Southern Region constituents beyond Khammam.

Scope of transmission project

1. Srikakulam PP – Vemagiri-II Pooling Station 765kV D/c line.
2. Khammam – NagarjunaSagar 400 kV D/c line.

General Details:

Special Purpose Vehicle (SPV)	:	Powergrid Vizag Transmission Limited (A subsidiary of PGCIL)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. Crs)	:	1180
Levellised Tariff (Rs. Crs)	:	231.134
Request for Qualification	:	26.10.2012
Request for Proposal	:	06.03.2013
Letter of Intent	:	31.07.2013
Transmission Service Agreement(TSA)	:	14.05.2013
SPV acquisition	:	30.08.2013
Transmission License by CERC	:	08.01.2014
Tariff adoption by CERC	:	23.01.2014
Contract Performance Guarantee	:	29.08.2013
Clearance u/s 164	:	21.05.2014
Submission of execution plan to CEA	:	Dec.'2013
NIT issued on	:	08.10.2013
EPC Contract awarded on	:	12.03.2014
Scheduled Date of Completion	:	29.08.2016

Status of progress of transmission project

Work awarded on 20.05.2014 to M/s TPL, M/s ICOMM, M/S L&T and M/s Gammon

1. Srikakulam PP – Vemagiri-II PS 765 kV D/C line

- Length 668 CKm, Locations: 877 nos.

Line completed on 30.09.16

2. Khammam (existing) – Nagarjunasagar 400 kV D/C line

- Length 145 ckm, Tower Locations 388 nos

Line commissioned on 31.12.15

Project Commissioned in Sep-16.

(4) Name of transmission project - ATS of Unchahar TPS

Background

Feroz Gandhi Unchahar TPP-I to III (5x210MW) in District Raebareli, Uttar Pradesh is an existing generation of M/s NTPC Limited. The generations are at 220kV and are being evacuated through 220kV lines. M/s NTPC has now proposed augmentation of generation capacity by developing 1x500 MW at Feroz Gandhi Unchahar TPP (FGUTPP-IV). The beneficiaries along with quantum as informed by M/s NTPC are UPPCL (167.38MW), UPCL (23.19MW), Delhi Discoms (72.39MW), Haryana Discoms (33 MW), Rajasthan Discoms (64.67 MW), HPSEB (18.91 MW), PDD (38.4MW), EDC (Union Territory of Chandigarh) (3.46MW). The step up voltage of the generator is at 400kV and the proposed generating station is 1km route length from existing generating station. M/s NTPC Limited had submitted application for connectivity and Long Term Access and was discussed during the Connectivity and Long Term Access meeting held on 19/12/2011. During the meeting, it was discussed and agreed to connect the new generation directly to Fatehpur 765/400kV Substation of POWERGRID through 400kV D/C. Fatehpur is a major substation in Northern Region. Beyond Fatehpur, there would be two numbers of 765kV Lines to Agra. Agra is also well connected with high capacity 400kV and 765kV lines. Hence, no constraint is envisaged in evacuation of power to its beneficiary.

Scope of transmission project

1. Unchahar – Fatehpur 400 kV D/C line

General Details

Special Purpose Vehicle (SPV)	:	Powergrid Unchahar Transmission Limited (A subsidiary of PGCIL)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. Crs)	:	70
Levelling Tariff (Rs. Crs)	:	16.771
Request for Qualification	:	11.01.2013
Request for Proposal	:	17.10.2013
Letter of Intent	:	14.02.2014
Transmission Service Agreement(TSA)	:	20.12.2013
SPV acquisition	:	24.03.2014
Transmission License by CERC	:	21.07.2014
Tariff adoption by CERC	:	03.07.2014
Contract Performance Guarantee	:	20.03.2014
Clearance u/s 164	:	06.05.2015
Execution plan submitted to CEA	:	July'14
NIT issued on	:	25.07.2014
EPC contract awarded on	:	21.01.2015
Scheduled Date of Completion	:	24.09.2016

Status of progress of transmission project

1. Unchahar – Fatehpur 400 kV D/C line

- Length: 106 ckm, Locations: 145 nos.
- Line completed on 24th Sep'16. The power flow started only after completion of NTPC Unchahar bays in Dec.'16.

Project Commissioned in Dec-16.

(5) Name of transmission project- NR System strengthening Scheme-NRSS-XXXI (Part-A)

Background

Kala Amb/ Poanta/ Giri area is an existing load centre in Himachal Pradesh with a present power demand of about 350 MVA, which is likely to increase about 500 MVA. However, the available generation and transmission network in the area is not adequate to meet the present load. In order to meet the present and future load requirement of the area, this transmission scheme has been proposed. Further considering the issue of hilly terrain & scarcity of land in Himachal Pradesh, the substation shall be established as GIS station and the LILO would be carried out on Multi-Circuit Towers to conserve R-o-W. Karcham- Wangtoo-Abdullapur 400kV D/C line is an existing Quad conductor line and is connected in the grid in parallel to triple snowbird lines. In order to increase the loadability of this line for better sharing of load, 40% series compensation on 400 kV Karcham Wangtoo – Abdullapur D/c line is proposed under the scheme. This would not only improve the loadability of 400kV Karcham Wangtoo 400kV D/C line but also help in reducing the oscillations in the area.

Scope of transmission project

1. Establishment of a 7 x 105 MVA (1- ph.), 400/220 kV GIS substation at Kala Amb

400 kV

- Line Bays: 4 No.
- 400/220 kV ICT: 7 x 105 (1-ph)
- ICT bays: 2 no.
- Bus Reactor (80 MVAR): 2 no.
- Bus Reactor Bay: 2 no.
- Space for line/ICT bays: 4 no.
- Space for ICT: 1 no.

220 kV

- Line Bays: 6 no.
- ICT bays: 2 no.
- Space for line/ICT bays: 4 no.

2. LILO of both circuits of Karcham Wangtoo – Abdullapur 400 kV D/C (Quad Moose) line at Kala Amb (on multi Ckt towers)
3. 40% Series Compensation on 400 kV KarchamWangtoo – Kala Amb quad D/C line at Kala Amb ends

General Detail

Special Purpose Vehicle(SPV) Limited	:	Powergrid Kala Amb Transmission (A subsidiary of PGCIL)
Bid Process Coordinator(BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. Crs)	:	225
Levellised Tariff (Rs. Crs)	:	59.434
Request for Qualification	:	01.08.2013
Request for Proposal	:	09.12.2013

Date of Letter of Intent	:	26.02.2014
Transmission Service Agreement (TSA)	:	02.01.2014
SPV acquisition	:	12.05.2014
Transmission License by CERC	:	21.07.2014
Tariff adoption by CERC	:	03.07.2014
Contract Performance Guarantee	:	08.05.2014
Clearance u/s 164	:	27.04.2016
Execution plan submitted to CEA	:	Sept'14
NIT issued on	:	21.04.2014
EPC contract awarded on	:	09.12.2015
Scheduled Date of Completion	:	12.07.2017
Anticipated date of completion	:	12.07.2017

Status of progress of transmission project

1. 7x105 MVA, 400/220 kV GIS at Kala amb with 40% series compensation on 400 kV Karcham Wangtoo – Kala Amb D/C line at Kala Amb end

Land	:	100%
Civil work completed	:	100%
Equipment Received	:	100%
Equipment Erection	:	100%
Scheduled COD	:	Jul'17

Work completed and DOCO declared w.e.f. 12.07.17

2. LILO of both ckt of Karcham Wangtoo - Abdullapur 400 kV D/C line at Kala Amb
LOA placed on M/s KEC in Feb' 2016

Length:	2 ckm,
Locations:	4 nos.
Foundation completed	4 nos.
Towers erected	4 nos.
Stringing completed	2 cKm
Scheduled COD	Jul'17

Work completed and DOCO declared w.e.f. 12.07.17.

Project Commissioned in July 2017.

(6) Name of transmission project- Transmission System associated with Gadawara STPS (2x800 MW) of NTPC (Part-A)

Background

NTPC Limited (NTPC) is establishing coal based Gadawara STPS (2x800 MW) generation project at Gadawara, Narsinghpur District in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 1586.51 MW as per the LTA application and the details of drawl of power is given below:

CSPDCL	63.46 MW,	MPTradeco	793.25MW
GUVNL	209.86 MW,	MSEDCL	261.49 MW
Goa	10.47 MW,	DNH	6.03 MW
DD	3.96 MW,	Unallocated	237.99 MW

Transmission Scheme was planned for the evacuation and supply of power from Gadawara STPS to the beneficiaries of the generation project. This transmission system strengthening shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Solapur dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under inter-state Transmission System. The Transmission System has been split into two parts viz. Part A and Part B and both part-A and Part-B of Transmission scheme is to be implemented in the same time frame.

Scope of transmission project

1. Gadawara STPS – Jabalpur Pool 765 kV D/C line*
*Considering the time schedule of generation project, an interim arrangement through LILO of existing Seoni – Bina 765 kV S/C line shall be established at Gadawara STPP. At a later date, LILO portion would be de-linked from Seoni – Bina 765 kV S/C line to restore the Seoni – Bina 765 kV S/C direct line, and the LILO portion shall be extended to Jabalpur 765/400 kV pooling station to form Gadawara STPS – Jabalpur Pool 765 kV D/C line.
2. Gadawara STPS – New Pooling Station near Warora 765 kV D/C line.
3. LILO of both circuits of Wardha – Parli (PG) 400 kV D/C Quad line at Warora Pooling Station (Near Warora) (2 x D/C).
4. Establishment of 2x1500 MVA, 765/400 kV New Pooling Station near Warora.

765 kV

ICTs: 7 x 500 MVA, 765/400 kV (1 spare unit)

ICT bays: 2 no.

Line bays: 6 no.

Bus reactor: 3 x 110 MVAR

Bus reactor bay: 1 no.

Line reactors: 7 x 110 MVAR (1 unit spare) (for Gadawara line)

Line reactors switchable: 6 x 110 MVAR (for Parli line)

Space for future bays: 4 no.

400 kV

ICT bays: 2 no.

Line bays: 4 no.

Space for future 400 kV bays: 4 no.

General Details

Special Purpose Vehicle (SPV)	:	Powergrid Warora Transmission Ltd
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Levelling Tariff (Rs. Crs)	:	290.147
Request for Qualification	:	14.08.2014
Request for Proposal	:	14.11.2014
Letter of Intent	:	11.03.2015
Transmission Service Agreement (TSA)	:	09.02.2015
SPV acquisition	:	24.04.2015
Transmission License by CERC	:	05.08.2015
Tariff adoption by CERC	:	23.06.2015
Contract Performance Guarantee	:	18.04.2015
Clearance u/s 164	:	22.04.2017
Execution plan submitted to CEA	:	July'15
NIT issued on	:	08.06.2015
EPC contract awarded on	:	Sept.'15 onwards
Scheduled Date of Completion	:	November 2017*
*Revised Schedule Agreed by LTCs	:	January 2018
Anticipated date of completion	:	May 2018

Status of progress of transmission project

1. Gadarwara STPS - Jabalpur PS 765 kV D/C line

Awarded to M/s KEC on Dec'15.

Stage-1: Initially from Gadarwara to be LILO of Seoni-Bina 765kV S/C line,

- Length: 15.5 km
- Locations: 43 nos.
- Completion Target: Nov'2016

Progress: Line completed on 23.11.2016 and DOCO declared on 30.11.2016

Stage-2 : Dismantle the LILO and extend Line upto Jabalpur S/S,

- Length: 87.5 ckm
- Locations: 227 nos.
- Completion target: May 2017

Progress: Line completed on 23.05.2017 and DOCO declared on 31.05.2017

2. Gadarwara STPS- Warora P.S. (New) 765kV D/C line

Awarded to M/s Simplex on Dec'15

Length	313.3 km
Locations	837 nos.
Foundation	834 nos.
Erection	832 nos.
Stringing	297 km
Scheduled COD	Nov'17
Anticipated COD	May'18

Constarints:

- a) Severe RoW issues are being faced on project route in Maharashtra.

Status of statutory approvals:**765kV D/c Gadarwara-Warora Transmission Line, (MP Portion)****Forest (MP portion)**

Details of Tr. Line Falling under Forest:- Locations:98 nos. Length: 26.21

Forest area affected (ha) : 165 hectare

Forest proposals submitted on 07.07.2016

Current status: Stage 1 approval accorded on 05.05.2017 and working permission obtained on 29.05.2017.

Power line crossing

Total no. of crossings	:	19 nos.	
Proposal submitted	:	19 nos.	Date: 15.09.16 to 07.03.17
Approval obtained	:	19 nos.	Date: 03.03.17 to 04.05.17, 07.07.17

Railway crossing

Total no. of crossings	:	05 nos.	
Proposal submitted	:	05 nos.	Date: 13.12.16 & 19.12.16
Approval obtained	:	04 nos.	Date:12.12.2017

National Highway Crossing

Total no. of crossings	:	05 nos.	
Proposal submitted	:	05 nos.	Date: 27.09.16 to 08.03.17
Approval obtained	:	04 nos.	Date: 11.07.17 to 18.07.17

River Crossings

Total no. of crossings	:	NIL.
------------------------	---	------

PTCC approval

Proposal submitted to Defence on 07.12.2016

Proposal submitted to BSNL on 07.12.2016

Proposal submitted to Railways on 07.12.2016

Current status : **Approval obtained on 19.03.2018.**

Defense/Air force

Proposal submitted to Defence/Airforce on 24.03.2017

Current Status:Forwarded to wing commander, New delhi, Approval awaited.

Civil Aviation

Proposal submitted to Civil Aviation on 21.03.2017

Current Status: Approval accorded on 19.01.2018.

765KV D/C Gadarwara-Warora Tr. Line (Maharashtra Portion)

Forest: Wardha Division & Nagpur Division (Forest Area Involved under Maharashtra Portion) Total MH Portion (WR-I & WR-II)

Details of Tr. Line Falling under Forest:-

Forest area affected (ha): (50.731 Ha.)

Forest proposals submitted on: 26.04.2016.

Current status: Working permission obtained on 28.07.17.**Power line crossings**

Total no. of crossings	:	14 nos.
Proposal submitted	:	06 nos. Date: 19.10.2016 01 no. Date: 19.11.2016 01 no. Date: 08.10.2016 02 no. Date: 05.05.2016 02 no. Date: 19.12.2016 02 no. Date: 18.05.2016
Approval obtained	:	06 Nos. Dated: 02.02.2017 01 No. Dated: 25.03.2017 01 No. Dated: 03.01.2016 Approved. 02 nos. Dated: 26.09.2016 02 nos. Date: 28.01.2017 02 no. Date: 20.06.2016

Railway crossings

Total no. of crossings	:	3 nos.
Proposal submitted	:	1 no. Dated: 22.12.2016 2nos. Dated: 26.12.2016
Approval obtained	:	3 nos. Approved

National Highway Crossing

Total no. of crossings	:	3 nos.
Proposal submitted	:	1 no. Date: 17.11.2016 1 no. Date: 06.08.2016 1 no. Date: 03.11.2016
Approval obtained	:	1 no. Date: 13.07.2017 1 no. Date: 23.01.2017 1 no. Approved.

River Crossings Nil**PTCC approval**

Proposal submitted to Defence on *Dated: 27.10.2016 &*
Approval recd. on dated: 06.12.2016

Proposal submitted to BSNL on

*Dated: 27.10.2016 &
Approval Obtained*

Proposal submitted to Railways on

*27.10.2017 & PTCC details forwarded to
CEA on dated: 28.04.2017*

PTCC compliance forwarded to CEA, New Delhi on dated: 26.08.2017

Current status: Final 'NOC' received.

Defence/Civil Aviation: NOC received

Defence Proposal for clearance submitted on: 09.11.2016 &
Approval recd. on dated: 02.05.2017

Civil Aviation Submitted on dated: 09.11.2016 & Approval recd. on dated :
18.05.2017.

3. LILO of both Ckts. of Wardha - Parli at Warora (New) Pooling Station

Awarded to M/s Gammon in Jan'16

Length: 98 km

Locations: 269 nos.

Foundation: 269 nos.

Erection 269 nos.

Stringing **98 km**

Scheduled COD Nov'17

Anticipated COD **Apr'18**

Work on the line completed. Expected to be charged in May'18.

Constarints where Project Authority requires intervention:

4. 7x500 MVA, 765/400 kV Warora (New) pooling station

Substation Supply and Erection Package Award to M/s Siemens in Sep'15.

- Land : Acquired 100%(103 acre)
- Civil work completed : 99%
- Equipment Received : 99%
- Equipment Erection : 98%
- Scheduled COD : Nov'17
- Anticipated COD : May'18

Constraints if any:

(7) Name of transmission project - Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-B)

Background

NTPC Limited (NTPC) is establishing coal based Gadarwara STPS (2x800 MW) generation project at Gadarwara, Narsinghpur District in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 1586.51 MW as per the LTA application and the details of drawl of power is given below:

CSPDCL	63.46 MW,	MPTradeco	793.25MW
GUVNL	209.86 MW,	MSEDCL	261.49 MW
Goa	10.47 MW,	DNH	6.03 MW
DD	3.96 MW,	Unallocated	237.99 MW

Transmission Scheme was planned for the evacuation and supply of power from Gadarwara STPS to the beneficiaries of the generation project. This transmission system strengthening shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Solapur dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under inter-state Transmission System. The Transmission System has been split into two parts viz. Part A and Part B and both part-A and Part-B of Transmission scheme is to be implemented in the same time frame.

Scope of transmission project

1. Warora (Pooling Station) – Parli (New) 765 kV D/C line.
2. Parli (New) – Solapur 765 kV D/C line
3. Parli (New) – Parli (PG) 400 kV D/C (Quad) line
4. Establishment of 2 x 1500 MVA 765/400 kV Parli (New) S/S

765 kV

ICTs: 7 x 500 MVA, 765/400 kV (1 spare unit)

ICT bays: 2 no.

Line bays: 4 no.

Bus reactor: 3 x 110 MVAR

Bus reactor bay: 1 no.

Line reactors: 7 x 110 MVAR (1 unit spare) (for Warora-Parli (new) 765kV D/c line)

Space for future bays: 4 no.

400 kV

ICT bays: 2 no.

Line bays: 2 no.

Space for future 400 kV bays: 4 no.

General Details

Special Purpose Vehicle (SPV)	:	Power grid Parli Transmission Ltd
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Levellised Tariff (Rs. Crs)	:	256.727
Request for Qualification	:	07.08.2014
Request for Proposal	:	14.11.2014
Letter of Intent	:	11.03.2015

Transmission Service Agreement (TSA) :	09.02.2015
SPV acquisition :	24.04.2015
Transmission License by CERC :	10.07.2015
Tariff adoption by CERC :	23.06.2015
Contract Performance Guarantee :	18.04.2015
Clearance u/s 164 :	June' 17.
Execution plan submitted to CEA :	Nov'16
NIT issued on :	22.06.2015
EPC contract awarded on :	Sep'2015
Scheduled Date of Completion :	January, 2018
Anticipated Date of Completion :	May 2018

Status of progress of transmission project

1. Warora Pooling Station - Parli (New) 765 kV D/C line

Awarded on M/s L&T & M/s.Bajaj on Feb'16.

Length:	347 km
Locations:	920 nos.
Foundation completed	920 nos.
Towers erected	919 nos.
Stringing completed	346 km
Scheduled COD	Jan'18
Anticipated COD	May'18

765 KV D/C Warora-Parli TL (Part-I)

Forest Proposal:

Forest Details of Tr. Line Falling under Forest (Part-1&Part-2):-

Locations: **9** nos. , Length: **4.156 KM**

Forest area affected (ha) : **27.846**

Forest proposals submitted on **-21.06.2016**

Current status: **Stage-1 received on 02.09.2017, Working Permission received on 25.10.2017**

Power line crossing

Total no. of crossings	: 7 nos.
Proposal submitted	: 1 No Dated 26.10.16; Approved on 04.03.17
	: 1 No Dated 24.12.16; Approved on 25.03.17
	: 1 No Dated 12.08.16; Approved on 14.09.17
	: 02 No Dated 31.08.16; Approved on 07.11.16
	: 01 No Dated 26.10.16; Approved on 03.06.17
	: 01 No underneath crossing. Approved

Railway crossing

Total no. of crossings	: NIL
------------------------	--------------

National Highway Crossing

Total no. of crossings	: 01(NH-7)
Proposal submitted	: 26.10.2016
Approval obtained	: Approved

River Crossings

Total no. of crossings : NIL

PTCC approval

Proposal submitted to Defence on 18.01.2017 NOC obtained on 28.02.2017

Proposal submitted to BSNL on 18.01.2017, NOC obtained on 16.12.2017

Proposal submitted to Railways on 18.01.2017 (Railway in part – III) NOC obtained

Current status: Provisional NOC Obtained but Final PTCC 'NOC' not received.

Defence/Civil Aviation

Civil Aviation: Submitted online on 20-01-17

Approved on 23-11-2017 for Warora portion and Parli Portion.

(16 out of 16 NOC given)

Defence Aviation: Submitted vide letter dated 05-01-17.

Revised defence proposal incorporating queries raised by Central Air Command

– Allahabad submitted on 17-07-17. Approval received on 12.10.2017

Line Name:765kV Warora-Parli Line (Part-II)**Forest Proposal:**

Forest Details mentioned in Part-I

Power line crossing -

Total no. of crossings : 06 nos.

Proposal submitted : 06 nos.

Date:04.11.2016

Approval obtained : 06 nos.

Date:09.03.2017

Railway crossing

Total no. of crossings : 01 nos.

Proposal/details d : 01 nos., dated:08.06.2017

Approval obtained : under proposed Line. Working permission obtained.

National Highway Crossing

Total no. of crossings : 01 nos.

Proposal submitted : 01 nos., Date:15.11.2016

Approval obtained : Approved.

River Crossings

Total no. of crossings : NIL

PTCC approval

Proposal submitted to Defence on 18.01.2017 NOC received on 28.02.2017

Proposal submitted to BSNL on 18.01.2017, NOC received on 16.12.2017

Proposal submitted to Railways on 18.01.2017(Railway in part-III) NOC Received

Current status: Provisional NOC Obtained but Final PTCC 'NOC' not received.

Defence/Civil Aviation

Civil Aviation: Submitted online on 20-01-17
Approved on 23-11-2017 for Warora portion and Parli Portion.
(16 out of 16 NOC given)

Defence Aviation: Submitted vide letter dated 05-01-17.
Revised defence proposal incorporating queries raised by Central Air Command
– Allahabad submitted on 17-07-17. **Approval received on 12.10.2017**

765 KV D/C Warora Parli T/L (Part-3)

Forest Proposal : **No Forest Involved**

Power line crossing

Total no. of crossings : 10 nos.
Proposal submitted : 10 nos.
(Proposals Submitted in different dates i.e. 02 No's on 10.02.17; 02 No's on 12.07.16;
02 No's on 22.06.16; 01 No each on 21.05.16, 21.06.17, 14.07.16, 31.03.17

Approval obtained : 10 nos.
(Proposal Approved on different dates i.e. 02 No's on 30.03.17; 02 No's on 03.11.16; 02
No's on 26.08.16; 01 No each on 05.07.16, 03.11.16.

Railway crossing

Total no. of crossings : 02 nos.
Proposal/details : 02 nos., dated:16.06.2016 & 04.11.16
Approval obtained : 02 No dated 24.01.17.

National Highway Crossing : NIL

River Crossings

Total no. of crossings : NIL

PTCC approval

Proposal submitted to Defence on **18.01.2017** NOC obtained on 28.02.2017
Proposal submitted to BSNL on **18.01.2017**, NOC obtained on 16.12.2017
Proposal submitted to Railways on 18.01.2017 (Railway in part – III) NOC obtained
Current status: Provisional NOC Obtained but Final PTCC 'NOC' not received.

Defence/Civil Aviation:

Civil Aviation: Submitted online on 20-01-17
Approved on 23-11-2017 for Warora portion and Parli Portion.
(16 out of 16 NOC given)

Defence Aviation: Submitted vide letter dated 05-01-17.
Revised defence proposal incorporating queries raised by Central Air Command
– Allahabad submitted on 17-07-17. **Approval received on 12.10.2017**

2. Parli (New) - Solapur 765 kV D/C line

Awarded on M/s Bajaj and L& T in Feb'16

Length:	118 km
Locations:	311 nos.
Foundation completed	311 nos.
Towers erected	311 nos.
Stringing completed	115 km
Scheduled COD	Jan'18
Anticipated COD	Apr'18

Line commissioned, DoCo declared on 27.04.2018

3. Parli (New) – Parli (PG) 400 kV D/C (Q) line

Awarded on M/s L& T in Dec'15.

Length:	18.2km
Locations:	52 nos.
Foundation completed	52 nos.
Towers erected	52 nos.
Stringing completed	18 kms
Scheduled COD	Jan'18
Anticipated COD	Apr'18

Line commissioned, DoCo declared on 27.04.2018

4. 2x1500 MVA, 765/400 kV Parli (New) sub station

S/s package awarded to M/s Siemens. Transformer and Reactor Packages awarded.

Land acquisition	:	Acquired 100%
Civil work completed	:	98%
Equipment Received	:	99%
Equipment Erection	:	98%
Scheduled COD	:	Jan'18
Anticipated COD	:	May'18

Substation partly commissioned on 27.04.2018, Balance expected to be commissioned by May'18.

(8) Transmission Project- Transmission System Strengthening associated with Vindhyachal- V

Background

NTPC Limited (NTPC) is augmenting 1x500MW unit at Vindhyachal generation project at Vindhyachal, Dist. Singrauli in the State of Madhya Pradesh. NTPC Limited has been granted LTA for 495.78 MW as per the LTA application and the details of drawl of power is given below:

CSPDCL	32.90 MW,	MPTradeco	129.04 MW
GUVNL	110.34 MW,	MSEDCL	138.29 MW
Goa	5.47 MW,	DNH	3.24 MW
DD	2.09 MW,	Unallocated	74.41 MW

Transmission scheme was planned for the evacuation and supply of power from the Vindhyachal-V to the beneficiaries of the generation project. This transmission scheme shall facilitate supply of power to its beneficiaries with reliability and security. Beyond Jabalpur Pooling Station, dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under Inter-State Transmission System.

Scope of transmission project

1. Vindhyachal Pooling Station-Jabalpur Pooling Station 765kV D/c Line

General Details

Special Purpose Vehicle (SPV) Limited	:	Powergrid Jabalpur Transmission
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Levellised Tariff (Rs. Crs)	:	210.998
Request for Qualification	:	20.08.2014
Request for Proposal	:	22.10.2014
Letter of Intent	:	10.02.2015
Transmission Service Agreement (TSA)	:	19.11.2014
SPV acquisition	:	26.02.2015
Transmission License by CERC	:	15.06.2015
Tariff adoption by CERC	:	28.05.2015
Contract Performance Guarantee	:	25.02.2015
Clearance u/s 164	:	Sep' 16
Submission of execution plan to CEA	:	July'15
NIT issued on	:	26.06.2015
EPC contract awarded on	:	23.03.2016
Scheduled Date of Completion	:	26.06.2018
Anticipated Date of Completion	:	26.06.2018

Status of progress of transmission project

1. Vindhyachal Pooling Station - Jabalpur Pooling Station line 765 kV D/C line

Awarded on M/s Tata & M/s. KEC on Mar'15.

Length: 374km

Locations: 1010 nos

Foundation completed	914 nos.
Towers erected	838 nos.
Stringing completed	200 km
Scheduled COD	Jun'18
Anticipated COD	Jun'18

Constarints where Project Authority requires intervention:

- a) Forest/Wildlife clearance issue: Proposal submitted and under processing.
- b) Presently, major RoW being faced at 42 locations in Maihar tehsil and 20 locations in Ramnagar tehsil in District Satna. Farmers in association with organized gangs are creating hindrance in execution of foundation, tower erection and stringing works of the line at majority of remaining locations. POWERGRID has attempted, several times, to carry out works at these locations but could not succeed to complete works.

Petitions under Sec 16 (1) of Telegraph Act 1885 [read with Sec 164 of EA Act 2003] have been filed with the respective District Collectors for resolution of ROW holds and compensation settlement.

While DC Satna & DC Katni have issued general Orders on 04.09.2017 and 09.10.2017 respectively advising District Administration to support POWERGRID in continuing works of the transmission line, the local farmers are still objecting to the construction activities and posing hindrance. Permanent police force may be required for completion of work.

Support from State Government and District Administrative is, therefore, required for uninterrupted continuation of Foundation, Tower Erection and Stringing works in the Districts.

Status of statutory approvals:

Forest (M P portion)

Details of Tr. Line Falling under Forest:- Locations: 85 nos. Length: 36 kms

Forest area affected (ha) : 241 hectare

Forest proposals submitted on 07.01.2016

Current status: Stage 1 clearance obtained on 20.11.2017. Tree cutting permission obtained for Singrauli & Sidhi division, permission for Satna division yet to be obtained.

Power line crossing

Total no. of crossings	:	32 nos.
Proposal submitted	:	32 nos. Date: between 22.09.16 & 19.01.17
Approval obtained	:	32 nos. Date: between 11.11.16 & 27.07.17 & 20.03.2018

Railway crossing

Total no. of crossings	:	5 nos.
Proposal submitted	:	5 nos. Date: between 28.07.16 & 09.11.16
Approval obtained	:	5 nos. Date: between 13.10.16 & 10.03.17

National Highway Crossing

Total no. of crossings	:	2 nos.
Proposal submitted	:	2 nos. Date: 10.02.17
Approval obtained	:	0 nos.

River Crossings

Total no. of crossings	:	3 nos.	
Proposal submitted	:	3 nos.	Date: between 15.10.16 & 27.02.17
Approval obtained	:	3 nos.	Date: between 08.12.16 & 14.07.17

PTCC approval

Proposal submitted to Defence on:
Proposal submitted to BSNL on : 17.03.2016
Proposal submitted to Railways on : 17.03.2016
Current status : Approval awaited.

Defence/Civil Aviation

Proposal submitted to Defence/Airforce : 17.05.2017
Current Status: Approval awaited

Proposal submitted to Civil Aviation on : 12.09.2017
Current Status: Approval obtained on 07.11.17

(9)Transmission Project- Strengthening of Transmission System beyond Vemagiri

Background

Presently Southern Region is facing severe power shortage. As per Operational data, the region faced Power deficit of about 8.4% (i.e. about 3270MW) during 2014-15 (Apr'14-Feb'15). This power deficit situation has arisen mainly due to (i) delay/deferment of anticipated generation projects and (ii) also due to non-availability of gas for existing gas projects in Southern Region. Presently the existing/planned system can facilitate import of about 9000 - 10000 MW into Southern Region. However under certain scenarios of non-availability / delay in commissioning of some of the generation projects in Southern region expected power transfer requirement is about 16000 MW by 2018-19. In view of large deficit and requirement of transmission system to meet future power transfer requirements, high capacity Inter-regional strengthening schemes were identified. The Present Scheme is part of the above identified scheme.

To facilitate import of power from North-East-West (NEW) grid to Southern Region grid, Angul – Srikakulam – Vemagiri corridor was envisaged and is under implementation. Under present proposed scheme, a 765kV D/c from Vemagiri to Cuddapah via Chilakaluripeta, wherein a 765/400kV Substation has been proposed, which would facilitate dispersal of power beyond Vemagiri. Further High capacity 400kV D/c have been proposed from Vemagiri, Chilakaluripeta and Cuddapah for Injection/ dispersal of power.

Scope of transmission project

Transmission Lines

1. Vemagiri-II – Chilakaluripeta 765kV D/c line with 240 MVAR switchable line reactor at both ends.
2. Chilakaluripeta – Cuddapah 765kV D/c line with 240 MVAR switchable line reactor at both ends.
3. Chilakaluripeta – Narsaraopeta 400kV (quad) D/c line.
4. Cuddapah – Madhugiri 400kV (quad) D/c line with 80 MVAR switchable line reactor at both ends.
5. Srikaukulam Pooling Station – Garividi 400 kV (Quad) D/c line with 80 MVAR switchable line reactor at Garividi end.

Substation

1. Establishment of 765/400 kV substation at Chilakaluripeta with 7x500 MVA(one spare unit) transformers and 2x240 MVAR bus reactors each.
765/400kV Transformers bays at Chilakaluripeta: 2 nos.
765 kV
Line bays : 4 nos., Spare bays : 6 nos.
400 kV
Line bays : 2 nos., Spare bays : 8 nos.

General Detail

Special Purpose Vehicle (SPV)	:	Powergrid Southern Interconnector Transmission Limited (A subsidiary of PGCIL)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Levellised Tariff (Rs. Crs)	:	359.255

Request for Qualification	:	12.04.2015
Request for Proposal	:	10.07.2015
Letter of Intent	:	29.10.2015
Transmission Service Agreement (TSA)	:	31.08.2015
SPV acquisition	:	04.12.2015
Transmission License by CERC	:	14.03.2016
Tariff adoption by CERC	:	09.02.2016
Contract Performance Guarantee	:	26.11.2015
Clearance u/s 164		Received on 16.08.2017
Execution plan submitted to CEA:		Mar'16
NIT issued on	:	18.12.2015
EPC awarded on	:	19.03.2016
Scheduled Date of Completion	:	03.04.2019
Anticipated Date of Completion	:	03.04.2019

Status of progress of transmission project

1. Vemagiri - Chilakaluripeta 765kV D/C Line

Procurement activities initiated

Award placed in Mar'16 to M/s. KPTL

Tower packages awarded

Length:	279 Kms
Locations:	748 nos.
Foundation completed	674 nos.
Towers erected	607 nos.
Stringing completed	174 km
Scheduled COD	Apr'19
Anticipated COD	Apr'19

Constarints where Project Authority requires intervention:

- Severe RoW being faced. Work in about 110Kms portion in Krishna & Guntur Distt affected for want of increased compensation
- The Governement of Andhra Pradesh issued GO dated 20.06.2017 fixing the compensation of 100% of tower base area and 10% of land value of Corridor. Notices under clause 11.5 of TSA and under clause 12.3 have been issued to all LTTC's for needful.

Status of statutory approvals:

Forest Nil

Power line crossing

Total no. of crossings	:	27	nos.	
Proposal submitted	:	27	nos.	Date: 07.11.16 – 19.06.17 (Submitted on various dates)
Approval obtained	:	27	nos.	Jun'17

Railway crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date: 24.08.16 – 02.05.17

Approval obtained	:	3	nos.	(Submitted on various dates) Date: Jun'17, Oct'17(2 nos.)
-------------------	---	---	------	--

National Highway Crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date: 10.05.17
Approval obtained	:	2	nos.	Date: Jun'17. Oct'17 (2 nos)

River Crossings

Total no. of crossings	:	3	nos.
Proposal submitted	:	3	nos.
Approval obtained	:	3	nos.

PTCC approval

Proposal submitted to Defence on 27.07.17
 Proposal submitted to BSNL on 27.07.17
 Proposal submitted to Railways on 27.07.17
 Current status: Clearance obtained.

Defence/Civil Aviation

Proposal submitted to Defence on 17.06.17

Proposal submitted to Civil Aviation on 16.06.17
 Current Status: NOC received except for 4 pile locs.

2. Chilakaluripeta - Cudappah 765kV D/C Line

Award placed in Mar'16 to M/s. KEC,
 Length: 288Km
 Locations: 768 nos.
 Foundation completed 734 nos.
 Towers erected 728 nos.
 Stringing 248 km
 Scheduled COD Apr'19
 Anticipated COD Apr'19

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: 28 nos. Length: 11.40km
 Forest area affected (ha) : 74.846
 Forest proposals submitted on 31.05.17

Current status:

Forest proposal

Vide letter dtd. 23.03.18 part-V recommended by Pr. Sec (EFST) AP, Guntur and forwarded to Regional Office, MOEF, Chennai for necessary action. In the 26th REC Meeting held on 28.03.18 at Ro, MOEF, Chennai, forest proposal recommended for Stage – I clearance., clearance awaited.

Wild Life proposal:

Vide letter dtd. 15.03.18 part-V recommended by Pr. Sec (EFST) AP, Guntur and forwarded to Member Secretary, NBWL, MOEF, N delhi for necessary action. However state wild life board meeting needs to be convened.

Power line crossing

Total no. of crossings	:	17	nos.	
Proposal submitted	:	17	nos.	Date:24.0816 - 02.04.17 (Submitted on various dates)
Approval obtained	:	17	nos.	Date: Jun'17

Railway crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date: 28.01.17, 25.04.17,02.05.17
Approval obtained	:	3	nos.	

National Highway Crossing

Total no. of crossings	:	4 nos.	
Proposal submitted	:	4 nos.	Date:03.11.16,24.08.16, 25.04.17
Approval obtained	:	4 nos.	Date: Jun'17

River Crossings

Total no. of crossings	:	NIL
------------------------	---	-----

PTCC approval

Proposal submitted to Defence on 26.07.2017

Proposal submitted to BSNL on 26.07.2017, being submitted to DE, PTCC for Ongole, Nellore and Kadapa divisions.

Proposal submitted to Railways on 26.07.2017.

Current status: Approved to receive.

Defence/Civil Aviation

Proposal submitted to Defence on 20.09.2017

Current Status: Civil Aviation Clearance received with Height restrictions on 13 no. Tower locations.

3. Cudappah - Madhugiri 400 kV D/C (Quad Moose) Line

Award placed in Mar'16 to M/s. L&T, Tower packages awarded

Length:	239 Km
Locations:	649 nos.
Foundation completed	592 nos.
Towers erected	565 nos.
Stringing	140 km
Scheduled COD	Feb'19
Anticipated COD	Feb'19

Constraint:

Severe RoW issues are being faced in Karnataka portion of Line.

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: 12nos. Length: 4.65kms

Forest area affected (ha) : 21.42

Forest proposals submitted on : submitted.

Current status: PCCF, GNT forwarded authenticated CA land maps on 24.01.18 to DFO, Kurnool and directed to prepare CA scheme..

Power line crossing

Total no. of crossings	:	31	nos.	
Proposal submitted	:	31	nos.	Date: 30.08.17
Approval obtained	:	25	nos.	

Railway crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date: 07.06.17, 11.07.17, 28.08.17
Approval obtained	:	3	nos.	

National Highway Crossing

Total no. of crossings	:	4	nos.	
Proposal submitted	:	4	nos.	Date: 07.06.17, 30.08.17
Approval obtained	:	2	nos.	Date: Aug'17

River Crossings

Total no. of crossings	:	Nil	nos.	
------------------------	---	-----	------	--

PTCC approval

Proposal submitted to Defence on 06.09.17

Proposal submitted to BSNL on 06.09.17, Kadapa, Anantapur proposals forwarded to DE, PTCC, Chennai. Tumkur proposal forwarded to o/o GM, BSNL, Bangalore

Proposal submitted to Railways on 06.09.17

Current status: Proposals forwarded from DE, PTCC, Chennai to PTCC, New Delhi.

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation

Current Status: NOC received for Aviation proposal, defence awaited.

4. Srikakulam - Garividi 400 kV (Quad Moose) D/C Line

Award placed in Mar'16 to M/s.Tata,Tower packages awarded.

Length:	144Km
Locations:	393 nos.
Foundation completed	385 nos.
Towers erected	378 nos.
Stringing completed	107 km
Scheduled COD	Feb'19
Anticipated COD	Feb'19

Constarints where Project Authority requires intervention:

Status of statutory approvals:**Forest** NIL**Power line crossing**

Total no. of crossings	:	12	nos.
Proposal submitted	:	12	nos.
Approval obtained	:	12	nos.

Railway crossing

Total no. of crossings	:	4	nos.	
Proposal submitted	:	4	nos.	Date:20.03.17, 26.07.17
Approval obtained	:	4	nos.	

National Highway Crossing

Total no. of crossings	:	2	nos.	
Proposal submitted	:	2	nos.	Date: 28.02.17
Approval obtained	:	2	nos.	

River Crossings

Total no. of crossings	:	2	nos.
------------------------	---	---	------

PTCC approval

Proposal submitted to Defence on 05.07.2017

Proposal submitted to BSNL on 05.07.2017

Proposal submitted to Railways on 05.07.2017

Current status: Proposal forwarded from DE, PTCC Chennai to CEA Delhi.

Defence/Civil Aviation

Proposal submitted to Civil Aviation on 25.07.2017

Current Status: Defence Clearance from Indian Navy received. AAI Clearance obtained.

5. Chilkaluraipeta - Narasaraopeta 400 kV (Quad Moose) D/C Line

Award placed in Mar'16, Tower packages awarded.

Length:	30 Km
Locations:	80 nos.
Foundation completed	78 nos.
Towers erected	68 nos.
Stringing completed	8 Km
Scheduled COD:	Apr'19
Anticipated COD	Apr'19

Constarints where Project Authority requires intervention:**Status of statutory approvals:****Forest** NIL**Power line crossing**

Total no. of crossings	:	2	nos.	
Proposal submitted	:	2	nos.	Date: Aug'17, Sep'17
Approval obtained	:	2	nos.	

Railway crossing	Nil
National Highway Crossing	Nil
River Crossings	Nil

PTCC approval

Proposal submitted to Defence on 24.08.2017

Proposal submitted to BSNL on 24.08.2017.

Proposal submitted to Railways on 24.08.2017.

Current status: Proposal at CEA, New delhi

Defence/Civil Aviation

Proposal submitted to Civil Aviation on 30.08.17

Current Status: NOC issued on 11.09.2017

6. 765/400kV Chilakularipeta Substation

Awarded to M/s GE T&D INDIA LTD

Land acquired	:	100%
Civil work completed	:	80%
Equipment supplied	:	45%
Equipment erection	:	32%
Scheduled COD	:	Apr'19
Anticipated COD	:	Apr'19

7. Satenapalli (Narasaraopeta) 400 kV Substation extension

Awarded to M/s GE T&D INDIA LTD

Land acquired	:	100%
Civil work completed	:	95%
Equipment supplied	:	85%
Equipment erection	:	85%
Scheduled COD	:	Apr'19
Anticipated COD	:	Apr'19

Constraints if any: Nil

8. Garividi 400 kV Substation extension

Awarded to M/s GE T&D INDIA LTD

Land acquired	:	100%
Civil work completed	:	95%
Equipment supplied	:	85%
Equipment erection	:	85%
Scheduled COD	:	Apr'19
Anticipated COD	:	Apr'19

(10) Name of transmission project- Eastern Region Strengthening Scheme-XVIII(ERSS-XVIII)

Background

The major generation projects in ER in future are envisaged in the central and western part of the region (Odisha, Jharkhand and Bihar); however, no major generation addition is expected in the eastern part (West Bengal). Thus, in order to provide reliable and secure power supply within the region from various future generation sources and also to facilitate power exchange with the neighbouring regions under various operating conditions, it was felt necessary to build a strong transmission network interconnecting eastern and western part of ER.

Accordingly, implementation of high capacity Ranchi – Medinipur – Jeerat 765kV D/c line along with establishment of 765/400kV substations at Medinipur and Jeerat, was approved in the 17th Standing Committee Meeting on Power System Planning of ER to provide a strong East – West connection in the Eastern Region as well as to feed large load centres of West Bengal viz. Jeerat and Subhashgram area. For further dispersal of power from these 765/400kV sub-stations, various 400kV lines have been planned

Scope of transmission project

Transmission Lines

- Ranchi (New) – Medinipur 765kV D/c line with Hexa ACSR Zebra conductor along with 765kV, 240 MVAR switchable line reactor with 750Ω NGR in each circuit at Medinipur end (total: 765kV, 7x80 MVAR single phase units, 1 unit as spare).
- Medinipur - Jeerat (New) 765kV D/c line with Hexa ACSR Zebra conductor along with 765kV, 240 MVAR switchable line reactor with 600 Ω NGR in each circuit at Jeerat (New) end (total: 765kV, 7x80 MVAR single phase units, 1 unit as spare).
- LILO of both circuits of Chandithala – Kharagpur 400kV D/c line at Medinipur.
- Jeerat (New) – Subhasgram 400kV D/c line (ACSR Quad Moose)
- Jeerat (New) – Jeerat (WBSETCL) 400kV D/c line (ACSR Quad Moose)
- LILO of Jeerat (WBSETCL) – Subhasgram (PG) 400kV S/c section at Rajarhat (POWERGRID)

Substation

1) Establishment of 765/400kV, 2×1500MVA substation at Medinipur

765kV

- ICTs: 7×500 MVA, 765/400kV (1 spare unit)
- ICT bays: 2 no.
- Line bays: 4 no.
- Bus reactor: 7×110 MVAR single phase units including one (1) spare unit
- Bus reactor bay: 2 no.
- Space for future line bays (along with space for switchable line reactor): 4 no.
- Space for future ICT bays: 2 no.
- Space for future 765/400 kV ICT: (6x500MVA single phase units)

400kV

- ICT bays: 2 no.

- Line bays: 4 no.
- Bus reactor: 2×125 MVAR
- Bus reactor bay: 2 no.
- Space for future line bays (along with space for switchable line reactor): 6 no.
- Space for future ICT bays: 2 no.

2) Establishment of 765/400kV, 2x1500MVA substations at Jeerat (New)

765kV

- ICTs: 7×500MVA, 765/400kV (1 spare unit)
- ICT bays: 2 no.
- Line bays: 2 no.
- Bus reactor: 7×110 MVAR single phase unit including one (1) spare unit
- Bus reactor bay: 2 no.
- Space for future line bays (along with space for switchable line reactor): 4 no.
- Space for future ICT bays: 2 no.
- Space for future 765/400 kV ICT: (6x500MVA single phase units)

400kV

- ICT bays: 2 no.
- Line bays: 4 no.
- Bus reactor: 2×125 MVAR
- Bus reactor bay: 2 no.
- Space for future line bays (along with space for switchable line reactor): 4 no.
- Space for future ICT bays: 2 no.

2 no. 400kV GIS line bays at Jeerat (WBSETCL)

General Detail

Special Purpose Vehicle (SPV)	:	Powergrid Medinipur-Jeerat Transmission Limited (A subsidiary of POWERGRID)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Levellised Tariff (Rs. Crs)	:	498.652
Request for Qualification	:	14-Jun-2016
Request for Proposal	:	06-Oct-2016
Letter of Intent	:	21-Feb-2017
Transmission Service Agreement (TSA)	:	17-Nov-2016
SPV acquisition	:	28-Mar-2017
Transmission License by CERC	:	20-June-2017
Tariff adoption by CERC	:	12-June-2017
Contract Performance Guarantee	:	28-Mar-2017
Clearance u/s 164	:	15-Feb-2018
Execution plan submitted to CEA:	:	2-June-2017
NIT issued on	:	02-Nov-2016
EPC awarded on	:	31-Mar-2017
Scheduled Date of Completion	:	28-Jul-2020
Anticipated Date of Completion	:	28-Jul-2020

Status of progress of transmission project

1. Ranchi – Medinipur 765kV D/C line

Procurement activities initiated

Award placed on 31.03.2017 to M/s. L&T. Survey under progress

Length:	273Km
Locations:	764 nos.
Foundation completed	359 nos.
Towers erected	141 nos
Stringing done	5 Km
Scheduled COD	July' 2020
Anticipated COD	July' 2020

Status: Foundation work & Tower Erection work under progress.

Status of statutory approvals: Survey under Progress

Forest:

Details of Tr. Line Falling under Forest:-

Length: 6 kms

Forest area affected (ha) : 39.7

Forest proposals submitted on :

ER-I portion: - 5.5 Km (36.35 ha.). The proposal will be submitted by Mar,2018. ER-II portion: - 0.5 km (2.524ha.). The proposal has been submitted on 18.II.2017.

Power line crossing (66kV and above)

Total no. of crossings	:	13	nos.
Proposal submitted	:	07 (26.04.18) & 03 (16.04.18)	
Approval obtained	:	04 (30.04.18)	

Railway crossing

Total no. of crossings	:	04	nos.
Proposal submitted	:	01 (16.03.18) & 02 (26.03.18)	
Approval obtained	:	NIL	

National Highway Crossing

Total no. of crossings	:	04	nos.
Proposal submitted	:	02 (26.03.18) & 01 (15.03.18)	
Approval obtained	:	NIL	

River Crossings

NIL

PTCC approval

Proposal to be submitted.

Defence/Civil Aviation

Proposal to be submitted.

2. Medinipur - Jeerat (New) 765kV D/C line

Award placed on 31.03.2017 to M/s. L&T. Survey under progress

Length:	:166Km
Locations:	: 403 nos.
Foundation completed	: 89 nos.
Towers erected	: 19 nos.
Scheduled COD	:July' 2020
Anticipated COD	:July' 2020

Status: Foundation work & Tower Erection work under progress.

Status of statutory approvals: Survey under Progress

Forest: Nil

Power line crossing (66kV and above)

Total no. of crossings	:	17	nos.
Proposal submitted	:	11 (26.03.18) & 01 (03.04.18)	
Approval obtained	:	NIL	

Railway crossing

Total no. of crossings	:	05	nos.
Proposal submitted	:	05	nos. Date: 26.03.18 & 27.03.18
Approval obtained	:	NIL	

National Highway Crossing

Total no. of crossings	:	02	nos.
Proposal submitted	:	02 (28.03.18)	
Approval obtained	:	NIL	

River Crossings 01

PTCC approval

Proposal to be submitted.

Defence/Civil Aviation

Proposal to be submitted.

3. Jeerat (New) – Subhasgram 400kV D/C line

Procurement activities initiated

Award placed on 31.03.2017 to M/s. L&T. Survey under progress

Length:	90Km
Locations:	292 nos.
Scheduled COD	July' 2020
Anticipated COD	July' 2020

Status of statutory approvals: Survey under Progress

Forest: Nil

Power line crossing (66kV and above)

Total no. of crossings	:	09	nos.
Proposal submitted	:	NIL	
Approval obtained	:	NIL	

Railway crossing

Total no. of crossings	:	03	nos.
Proposal submitted	:	NIL	
Approval obtained	:	NIL	

National Highway Crossing

Total no. of crossings	:	01	nos.
Proposal submitted	:	NIL	
Approval obtained	:	NIL	

River Crossings 02

PTCC approval

Proposal to be submitted.

Defence/Civil Aviation

Proposal to be submitted.

4. Jeerat (New) – Jeerat (WBSETCL) 400kV D/C line

Award placed on 31.03.2017 to M/s. L&T. Engineering under progress.

Length:	24Km
Locations:	71 nos.
Foundation completed:	09 nos.
Scheduled COD	July' 2020
Anticipated COD	July' 2020

Status: Foundation work under progress.

Constarints where Project Authority requires intervention:

Status of statutory approvals: Survey under Progress

Forest: Nil

Power line crossing (66kV and above)

Total no. of crossings	:	07	nos.
Proposal submitted	:	01 (10.04.18)	
Approval obtained	:	NIL	

Railway crossing

Total no. of crossings	:	NIL
Proposal submitted	:	NIL
Approval obtained	:	NA

National Highway Crossing

Total no. of crossings	:	NIL
Proposal submitted	:	NIL
Approval obtained	:	NIL

River Crossings NIL

PTCC approval

Proposal to be submitted.

Defence/Civil Aviation
Proposal to be submitted.

5. LILO of Jeerat (WBSETCL) – Subhasgram (PG) 400kV at Rajarhat

Award placed on 31.03.2017 to M/s. L&T. Engineering under progress.

Length:	:12 Km
Locations:	:37 nos.
Scheduled COD	:July' 2020
Anticipated COD	:July' 2020

Status: Line under deletion.

6. LILO of both circuits of Chandithala – Kharagpur 400kV D/C line at Medinipur

Award placed on 31.03.2017 to M/s. L&T. Engineering under progress.

Length:	84 Km
Locations:	237 nos.
Foundation completed	68 nos.
Towers erected	29 nos.
Scheduled COD	July' 2020
Anticipated COD	July' 2020

Status: Foundation work & Tower Erection work under progress.

Status of statutory approvals: Survey under Progress

Forest: Nil

Power line crossing (66kV and above)

Total no. of crossings	:	02	nos.
Proposal submitted	:	02	nos. Date: 19.03.18
Approval obtained	:	NIL	

Railway crossing

Total no. of crossings	:	NIL
Proposal submitted	:	NIL
Approval obtained	:	NIL

National Highway Crossing

Total no. of crossings	:	NIL
Proposal submitted	:	NIL
Approval obtained	:	NIL

River Crossings	NIL
------------------------	-----

PTCC approval

Proposal to be submitted.

Defence/Civil Aviation

Proposal to be submitted.

7. 2x1500 MVA , 765/400 kV Substation at Medinipur

Award placed on 29.09.2017 to M/s BHEL. Procurement activities initiated.

Scheduled COD	July' 2020
Anticipated COD	July' 2020

8. 2x1500 MVA , 765/400 kV Substation at Jeerat (New)

Award placed on 29.09.2017 to M/s BHEL. Procurement activities initiated.

Scheduled COD	July' 2020
Anticipated COD	July' 2020

9. Extension of 400 kV Substation at Jeerat (WBSETCL)

Work being executed by WBSETCL. Completion Target: July'2020

Scheduled COD	July' 2020
Anticipated COD	July' 2020

(11) Name of transmission project - Eastern Region Strengthening Scheme(ERSS) XXI

Background

Demand of Bihar has touched 3717MW under unrestricted condition in FY 2016-17 and may go up to 8774MW by 2018-19 due to segregation of agricultural feeders. The demand is expected to reach about 11000MW by the end of 13th plan (FY 2021-22). For meeting this demand, ISTS network including two (3) 400kV sub-stations at Sitamarhi, Saharsa and Chandauti (Gaya) (Total transformation capacity of 4900 MVA) along with augmentation of 400/132kV Motihari S/s and associated 400kV transmission lines (about 500 ckm) have been planned.

Scope of transmission project

Transmission Lines

1. Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor
2. Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor
3. LILO of both circuits of Nabinagar-II – Gaya 400kV D/c (Quad Moose) line of PGCIL at Chandauti (New)
4. LILO of Kishanganj – Patna 400kV D/c (Quad Moose) line of PGCIL at Saharsa (New)

Substation

1. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Sitamarhi (New)

400 kV

- ICTs: 400/220 kV, 2x500 MVA
- ICTs bays: 2 no.
- Line bays with space for switchable line reactor: 4 no.
[2 no. for Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor and 2 no. for Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor]
- Bus reactor: 420kV, 2x125 MVAR
- Bus reactor bay: 2 no.
- Space for future line bays (including space for switchable line reactor): 6 no.
- Space for future ICT bays: 2 no.

220 kV

- ICTs: 220/132 kV, 2x200 MVA
- ICTs bays: 4 no.
- Line bays: 4 no.
[2 no. for Sitamarhi (New) – Motipur (BSPTCL) and 2 no. for Sitamarhi (New) – Motihari (New of BSPTCL) 220kV D/c lines]
- Space for future line bays: 4 no.

Space for future ICT bays: 4 no.

132 kV

- ICTs bays: 2 no.
- Line bays: 4 no.
[2 no. for Sitamarhi (New) – Sitamarhi 132kV D/c (Single Moose) line and 2 no. for Sitamarhi (New) – Pupri 132kV D/c line]
- Space for future line bays: 4 no.
- Space for future ICT bays: 2 no.
- Space for future 400/220 kV, 2x500 MVA ICTs

Space for future 220/132 kV, 2x200 MVA ICTs

2. Establishment of 400/220/132 kV, 3x500 MVA + 3x200 MVA S/s at Chandauti (New)

400 kV

- ICTs: 400/220 kV, 3x500 MVA
- ICTs bays: 3 no.
- Line bays with space for switchable line reactor: 4 no.
[4 no. for LILo of both circuits of Nabinagar-II – Gaya 400kV D/c (Quad Moose) line of PGCIL at Chandauti (New)]
- Bus reactor: 420kV, 2x125 MVAR
- Bus reactor bay: 2 no.
- Space for future line bays (including space for switchable line reactor): 6 no.
- Space for future ICT bays: 2 no.

220 kV

- ICTs: 220/132 kV, 3x200 MVA
- ICTs bays: 6 no.
- Line bays: 4 no.
[4 no. for LILo of Gaya (PGCIL) – Sonenagar 220kV D/c at Chandauti (New). Gaya (PGCIL) – Sonenagar shall be LILoed at Bodhgaya (BSPTCL) also, so as to form Gaya (PGCIL) – Bodhgaya (BSPTCL) – Chandauti (New) – Sonenagar 220kV D/c line]
- Space for future line bays: 4 no.
- Space for future ICT bays: 4 no.

132 kV

- ICTs bays: 3 no.
- Line bays: 4 no.
[2 no. for LILo of Chandauti (BSPTCL) – Rafiganj and 2 no. for LILo of Chandauti (BSPTCL) – Sonenagar 132kV S/c (HTLS conductor of 240MVA, ampacity - 1050A) lines at Chandauti (New)]
- Space for future line bays: 4 no.
- Space for future ICT bays: 2 no.
- Space for future 400/220 kV, 2x500 MVA ICTs

Space for future 220/132 kV, 2x200 MVA ICTs

3. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Saharsa (New)

400 kV

- ICTs: 400/220 kV, 2x500 MVA
- ICTs bays: 2 no.
- Line bays with space for switchable line reactor: 4 no.

[4 no. for LILO of Kishanganj – Patna 400kV D/c (Quad Moose) line of PGCIL at Saharsa (New)]

- Bus reactor: 420kV, 2x125 MVAR
- Bus reactor bay: 2 no.
- Space for future line bays (including space for switchable line reactor): 6 no.

Space for future ICT bays: 2 no.

220 kV

- ICTs: 220/132 kV, 2x200 MVA
- ICTs bays: 4 no.
- Line bays: 4 no.
[2 no. for Saharsa (New) – Begusarai and 2 no. for Saharsa (New) – Khagaria (New) 220kV D/c lines]
- Space for future line bays: 4 no.
- Space for future ICT bays: 4 no.

132 kV

- ICTs bays: 2 no.
- Line bays: 2 no.
[2 no. for Saharsa (New) – Saharsa 132kV D/c line]
- Space for future line bays: 6 no.
- Space for future ICT bays: 2 no.
- Space for future 400/220 kV, 2x500 MVA ICTs

Space for future 220/132 kV, 2x200 MVA ICTs

4. Substation extension at Darbhanga S/s

- 400kV Line bays with space for switchable line reactor: 2 no.

[2 no. for Darbhanga – Sitamarhi (New) 400kV D/c line with Triple Snowbird conductor]

5. Substation extension at Motihari S/s

400kV

- ICTs: 400/132kV, 315MVA (3rd)
- ICT bays: 1 no.
- Line bays with space for switchable line reactor: 2 no. [2 no. for Sitamarhi (New) – Motihari 400kV D/c line with Triple Snowbird conductor]

132kV

ICT bays: 1 no.

General Detail

Special Purpose Vehicle (SPV)	:	ERSS XXI Transmission Limited
Bid Process Coordinator (BPC)	:	REC TPCL
Estimated Cost(Rs in crs)	:	Rs.1321 Cr
Levellised Tariff (Rs. Crs)	:	Rs.138.586 Cr
Request for Qualification	:	28.12.2016
Request for Proposal	:	11.08.2017
Letter of Intent	:	27.09.2017
Transmission Service Agreement (TSA)	:	22.12.2017
SPV acquisition	:	12.01.2018

Transmission License by CERC	:	Application on 16.01.2018
Tariff adoption by CERC	:	Application on 16.01.2018
Contract Performance Guarantee	:	Application on 11.01.2018
Clearance u/s 164	:	Application to be filed before CEA
Execution plan submitted to	:	29.01.2018
EPC awarded on	:	24.01.2018
Scheduled Date of Completion	:	12.03.2021
Anticipated Date of Completion	:	12.03.2021

Status of progress of transmission project

1. Darbhanga – Sitamarthi (New) 400kV D/C line

Procurement activities initiated

Award placed on 24.01.2018 to M/s. TATA. Survey under progress.

Completion Target: March'2021

- Length: 66Km
- Locations: 178 Nos.
- Foundation completed 02 nos.

2. Sitamarthi (New) – Motihari 400kV D/C line

Procurement activities initiated. Award placed on 24.01.2018 to M/s. TATA. Survey under progress.

Completion Target: March'2021

- Length: 94Km
- Locations: 247 Nos.

3. LILO of both circuits of Nabinagar-II – Gaya 400KV D/c (Quad Moose) line of PGCIL at Chandauti (New)

Procurement activities initiated

Award placed on 24.01.2018 to M/s. TATA. Survey under progress.

Completion Target: March'2021

- Length: 12Km
- Locations: 37 Nos.

4. LILO of Kishanganj – Patna 400KV D/c (Quad Moose) line of PGCIL at Saharsa (New)

Procurement activities initiated. Award placed on 24.01.2018 to M/s. TATA. Survey under progress.

Completion Target: March'2021

- Length: 65Km
- Locations: 190 Nos.

;

5. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Sitamarhi (New)

- Awarded on 27.02.2018
- Engg. Under progress.

6. Establishment of 400/220/132 kV, 3x500 MVA + 3x200 MVA S/s at Chandauti (New)

- Awarded on 20.03.2018
- Engg. Under progress.

7. Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Saharsa (New)

- Awarded on 20.03.2018
- Engg. Under progress.

8. Substation extension at Darbhanga S/s

- Awarded on 27.02.2018
- Engg. Under progress.

9. Substation extension at Motihari S/s

- Awarded on 27.02.2018
- Engg. Under progress.

Status: Land acquisition under progress

(12) Name of transmission project - New WR-NR 765 kV Inter-Regional Corridor

Background

To enhance the power transfer capability between Western and Northern Regions, the following WR - NR Inter-regional corridor has been approved.

The corridor shall provide strong connectivity between NR and WR grids and facilitate reliable flow of power from various generation projects in WR to load centers in NR.

Scope of transmission project

1. 765 kV Vindhyanchal Pooling Station- Varanasi D/C line

General Detail

Special Purpose Vehicle (SPV)	:	WR-NR Power Transmission Limited
Bid Process Coordinator (BPC)	:	REC TPCL
Estimated Cost (Rs in crs)	:	Rs.916 Cr
Levelling Tariff (Rs. Crs)	:	Rs.92.733 Cr
Request for Qualification	:	19.12.2016
Request for Proposal	:	22.09.2017
Letter of Intent	:	01.03.2018
Transmission Service Agreement (TSA)	:	27.04.2017
SPV acquisition	:	27.03.2018
Transmission License by CERC	:	Application to be filed before CERC
Tariff adoption by CERC	:	Application to be filed before CERC
Contract Performance Guarantee	:	Submitted on 27.03.2018
Clearance u/s 164	:	Application to be filed before CEA
Execution plan:	:	To be submitted
EPC awarded on	:	Not awarded
Scheduled Date of Completion	:	27.07.2021
Anticipated Date of Completion	:	27.07.2021

Status: SPV acquired on 27.03.2018. Transmission Line awarded on 11.04.2018.
Engineering under progress.

(13) Name of transmission project- System strengthening for WR

Background

A large number of IPP projects totaling to an installed capacity of 35000 MW are proposed to come in Chhattisgarh, MP, Odisha, Jharkhand and West Bengal and scheduled to commissioned by 12th plan and targeted beneficiaries are constituents of NR & WR. For evacuating power from these IPPs and delivering it to the target beneficiaries a comprehensive system has been evolved. The evolved transmission system consists of (i) dedicated transmission system from generating station to pooling point and their interconnection (ii) System strengthening common to WR and NR (iii) System strengthening in WR (iv) System strengthening in NR. This scheme is part of High Capacity Power Transmission Corridor(HPTC)-I & V, which has been planned for evacuation of power from Phase-I generation projects in Odisha and system strengthening of WR respectively.

Scope of transmission project

1. Jabalpur-Bhopal 765 kV S/C line
2. Bhopal-Indore 765 kV S/C line
3. Bhopal-Bhopal (MP) 400 kV D/C line
4. Aurangabad-Dhule 765 kV S/C line
5. Dhule-Vadodara 765 kV S/C line
6. Dhule - Dhule(Mah) 400 kV D/C Line
7. 2x1500 MVA 765/400 kV s/s at Bhopal
8. 2x1500 MVA, 765/400 kV s/s at Dhule

General Details

Special Purpose Vehicle (SPV)	:	Bhopal Dhule Trans. Co. Ltd. (SPTL)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	2900
Request for Qualification	:	02.03.2010
Request for Proposal	:	10.01.2011
Letter of Intent	:	19.01.2011
Transmission Service Agreement (TSA)	:	07.12.2010
SPV acquisition	:	31.03.2011
Transmission License by CERC	:	12.10.2011
Tariff adoption by CERC	:	28.10.2011
Clearance u/s 164	:	29.01.2013
Execution plan submitted to CEA	:	
Scheduled Date of Completion	:	30.03.2014
Actual Date of Completion	:	Jun'2015

Status of progress of transmission project

- | | | |
|--|---|------------------------------|
| 1. Jabalpur-Bhopal 765 kV S/C line | : | Line commissioned on 06/2015 |
| 2. Bhopal-Indore 765 kV S/C line | : | Line commissioned on 10/2014 |
| 3. Bhopal-Bhopal (MP) 400 kV D/C line. | : | Line commissioned on 07/2014 |
| 4. Aurangabad-Dhule 765 kV S/C line | : | Line commissioned on 10/2014 |
| 5. Dhule-Vadodara 765 kV S/C line | : | Line commissioned on 02/2015 |

- | | |
|---|------------------------------|
| 6. Dhule - Dhule(Mah) 400 kV D/C Line : | Line commissioned on 11/2014 |
| 7. 2x1500 MVA 765/400 kV s/s at Bhopal: | S/s commissioned on 07/2014 |
| 8. 2x1500 MVA, 765/400 kV s/s at Dhule: | S/s Commissioned on 11/2014 |

Transmission project commissioned on Jun-2015.

(14) Name of transmission project - System strengthening for WR and NR

Background

A large number of IPP projects totaling to an installed capacity of 35000 MW are proposed to come in Chhattisgarh, MP, Odisha, Jharkhand and West Bengal and scheduled to be commissioned by 12th plan and targeted beneficiaries are constituents of NR & WR. For evacuating power from these IPPs and delivering it to the target beneficiaries a comprehensive system has been evolved. The evolved transmission system consists of (i) dedicated transmission system from generating station to pooling point and their interconnection (ii) System strengthening common to WR and NR (iii) System strengthening in WR (iv) System strengthening in NR. This scheme is part of High Capacity Power Transmission Corridor (HPTC)-II, which has been planned for strengthening of transmission system required for transfer of power from Generating projects in Jharkhand to NR/WR.

Scope of transmission project

1. Dhramjaygarh -Jabalpur 765 kV D/C line
2. Jabalpur-Bina 765 kV S/C line

General Details

Special Purpose Vehicle (SPV)	:	Jabalpur Transmission Company Limited (Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	1720
Request for Qualification	:	
Request for Proposal	:	28.12.2010
Letter of Intent	:	31.01.2011
Transmission Service Agreement (TSA)	:	12.11.2013
SPV acquisition	:	31.03.2011
Transmission License by CERC	:	12.10.2011
Tariff adoption by CERC	:	28.10.2011
Contract Performance Guarantee	:	
Clearance u/s 164	:	2.07.2013
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	30.03.2014
Actual Date of Completion	:	Sep' 2015

Status of progress of transmission project

1. Dhramjaygarh -Jabalpur 765 kV D/C lines - Line commissioned on 09/2015
2. Jabalpur-Bina 765 kV S/C line - Line commissioned on 06/2015

Transmission project commissioned on September, 2015.

(15) Name of transmission project - Scheme for enabling import of NER/ER surplus by Northern Region

Background

For meeting its power requirements in the XI plan and beyond, NR would need to import substantial amount of power from other regions. Most of this power would be imported from surplus ER and NER. For import of power by NR from generation projects proposed to come up in northern part of ER and NER, system strengthening would be required in the transmission corridors connecting from NER to ER and in the eastern part of ER. This transmission project has been proposed for strengthening of NER-ER transmission corridor. Though the scheme is physically located in North eastern and eastern region it has been conceived as an extension of NR network as this will be utilized mainly by NR for meeting its power import requirement from projects located in NER and Sikkim in ER. Substantial exportable power would be available in the NER after commissioning of Tripura Gas (740 MW), Bongaigaon TPS (9750 MW), Kameng HEP (600 MW). Subansiri HEP (2000 MW) would add further to the exportable surplus of NER. Power from hydro projects in Sikkim would also be imported by NR. The constituents of NR are likely to be allocated power from hydro projects of Kameng and Subansiri.

Scope of transmission project

1. Bongaigaon - Siliguri 400 kV D/C line
2. Purnea – Bihar Sharif 400 kV D/C line

General Details

Special Purpose Vehicle (SPV)	:	East-North Interconnection Company Ltd (A subsidiary of Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	1700
Request for Qualification	:	
Request for Proposal	:	20.10.2008
Letter of Intent	:	07.01.2010
Transmission Service Agreement	:	10.08.2009
SPV acquisition	:	31.03.2010
Transmission License by CERC	:	28.10.2010
Tariff adoption by CERC	:	28.10.2010
Contract Performance Guarantee	:	
Clearance u/s 164	:	19.05.2011
Execution plan submitted to CEA	:	20.10.2008
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	
Actual Date of Completion	:	Nov' 2014

Status of progress of transmission project

1. Bongaigaon-Siliguri 400 kV (Q) D/C: Line commissioned on 11/2014
2. Purnea-Bihar Sharif 400 kV D/C (Q): Line commissioned on 09/2013

Transmission project commissioned on November, 2014.

(16) Name of transmission project- Part ATS for RAPP U-7&8 in Rajasthan

Background

For evacuation of power from RAPP-5 to 8(1840 MW), RAPP–5&6 (440 MW) and RAPP-7&8 (2x700 MW), following composite system was evolved and planned to be developed in a phased manner matching with generation projects.

For RAPP -5&6 generation, following transmission system have been commissioned and are in operation;

- RAPP – Kankroli 400kV D/C line
- RAPP – Kota 400kV S/C line

For RAPP -7&8 generation, following transmission system have been planned

- RAPP – Jaipur 400kV D/C line with one ckt via Kota
- RAPP – Shujalpur 400kV D/C line

While element 1 is being taken by PGCIL, the element 2 is proposed under TBCB. This 400 kV line would also act as an inter-regional link between NR and WR. The link would also help in evacuation of power from the complex even in case of any grid constraints in NR.

Scope of transmission project

1. RAPP – Shujalpur 400 kV D/C line

General Details

Special Purpose Vehicle(SPV)	:	RAPP Transmission Company Limited (A subsidiary of Sterlite Power Trans. Limited)
Bid Process Coordinator(BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	310
Request for Qualification	:	10.01.2013
Request for Proposal	:	09.09.2013
Letter of Intent	:	17.09.2013
Transmission Service Agreement(TSA)	:	24.07.2013
SPV acquisition	:	12.03.2014
Transmission License by CERC	:	31.07.2014
Tariff adoption by CERC	:	23.07.2014
Contract Performance Guarantee	:	23.11.2013
Clearance u/s 164	:	07.01.2015
Execution plan submitted to CEA	:	30.06.2014
NIT issued on	:	08.11.2013
EPC contract awarded on	:	18.09.2014
Scheduled Date of Completion	:	28.02.2016

Status of progress of transmission project

- (1) RAPP - Shujalpur 400kV D/C line- Length: 402 cKm, Locations: 521 nos.
Line Charged on 15th November 2016, Project Commissioned on Nov-16.**

(17) Name of transmission project - Eastern Region System Strengthening Scheme-VII

Background

In view of the growth of generation projects in different pockets of ER, it is felt desirable to strengthen the interconnection of the state grids with the regional grid to facilitate exchange of additional power between them. This scheme has been planned as the system-strengthening scheme for exchange of power between West Bengal grid and inter-state transmission system (ISTS).

Scope of transmission project

1. Purulia PSPP – Ranchi 400 kV D/C line
2. Kharagpur – Chaibasa 400 kV D/C line

General Details

Special Purpose Vehicle(SPV):	Purulia & Kharagpur Transmission Company Limited (A subsidiary of Sterlite Power Trans. Limited)
Bid Process Coordinator(BPC):	Power Finance Corporation
Estimated Cost (Rs. Crs)	: 370
Request for Qualification	: 28.12.2012
Request for Proposal	: 06.09.2013
Letter of Intent	: 17.09.2013
Transmission Service Agreement(TSA):	06.08.2013
SPV acquisition	: 09.12.2013
Transmission License by CERC	: 30.05.2014
Tariff adoption by CERC	: 20.08.2014
Contract Performance Guarantee	: 22.11.2013
Clearance u/s 164	: 20.05.2015
Execution plan submitted to CEA	: 10.03.2014
NIT issued on	: 08.11.2013
EPC contract awarded on	: 02.12.2014 (For KC Line) & 27.05.2015 (For PR line)
Scheduled Date of Completion	: April 2016
Anticipated Date of Completion	: Dec' 2016

Status of progress of transmission project

1. Purulia PSP (WB) – Ranchi (PG) 400 kV D/C line

- Length: 223.4 Ckm .

Line commissioned on 07-Jan-17

2. Chaibasa – Kharagpur 400 kV D/C line

- Length: 323 Ckm Locations:426 nos

Line Completed on Jun-16, Project Commissioned on Jan-17.

(18) Name of transmission project - Northern Region System Strengthening Scheme(NRSS-XXIX)

Background

Presently the power supply to the valley is through Kishenpur – Wagoora 400 kV D/C line, Kishanpur- Pampore 220 kV D/C line and Udampur – Pampore 132 kV D/C line. Kishanpur -newwanpoh 400 kV D/C Line is under construction. All the existing and under construction line are routed through Udampur – Batote – Banihal – Pir Panjal pass. The common corridor of the transmission line is highly prone to snow storm, landslides and other natural calamities making power supply to the Kashmir valley vulnerable. There was a complete collapse of power supply to Kashmir valley on 6th and 7th Jan.'12 due to heavy snowfall and breakdown/tripping of all three existing links between Jammu region and Kashmir valley. Further power supply to Jammu and Kashmir is basically through 400/220 kV Kishanpur substation and there is an immediate need for providing an alternate route for transfer of power from Jammu region to Kashmir valley. Further to need the high load growth anticipated in northern part of Kashmir and to cater to projected loads, a 400/220 kV substation at Amargarh in North Kashmir area is required. Accordingly, to mitigate above constraints present scheme has been proposed.

Scope of transmission project

1. Establishment of 7 x 105 MVA, 400/220 kV GIS substation at Amargarh
2. Jalandhar – Samba 400 kV D/C line
3. Samba – Amargarh 400 kV D/C routed through Akhnoor & Rajouri
4. LILO of both circuits of Uri – Wagoora 400 kV D/c line at Amargarh

General Details

Special Purpose Vehicle (SPV)	:	NRSS-XXIX Transmission Limited (Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	2621
Request for Qualification	:	02.08.2013
Request for Proposal	:	09.05.2014
Letter of Intent	:	23.05.2014
Transmission Service Agreement (TSA)	:	02.01.2014
SPV acquisition	:	04.08.2014
Transmission License by CERC	:	14.11.2014
Tariff adoption by CERC	:	10.12.2014
Contract Performance Guarantee	:	26.06.2014
Clearance u/s 164	:	30.09.2015
Execution plan submitted to CEA	:	07.11.2014
NIT issued on	:	15.09.2014(For J-S Line), 05.03.2015(For S-A line) & 18.09.2014(For Amargarh S/S)
EPC contract awarded on	:	15.12.2014(for JS Line), 29.07.2015 (for SA Line) & 21.12.15 (for Amargarh S/S)
Scheduled Date of Completion	:	04.10.2018

Status of progress of transmission projects

1. Jullandhar – Samba 400 kV D/C line

- Length: 270 Ckm .

Line Commissioned on June-16.

2. Samba – Amargarh 400 kV D/C line

- Length: 562 Ckm .
- Locations: 761 nos
- Foundation completed 761 nos
- Towers erected 752 nos
- Stringing Completed 537 ckm
- Scheduled COD Oct'18
- Anticipated COD: Jun'18

Constraints where Project Authority requires intervention:

- RoW Issue at Location No. 33/5, 34/0 and 35/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. Help required from District Collector, Jammu for police protection so that work can be started and Location No. 459-469 in Tehsil Chadoora, Khansahab and District Budgam. Help required from District Collector, Budgam for police protection
- PTCC Approval is pending.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations	:	192 nos.
Length	:	97.839 Km
Forest area (ha)	:	449.5 ha
Forest proposals submitted on	:	15.01.2015
Current status	:	Approved on 22 July 2017

Power line crossing

Total no. of crossings	:	09nos.	
Proposal submitted	:	09nos.	Date:07 Nov 15
Approval obtained	:	09nos.	Date:04 Apr 17

Railway crossing

Total no. of crossings	:	01nos.	
Proposal submitted	:	01nos.	Date:09 Dec 15
Approval obtained	:	01nos.	Date:06 Sep 16

National Highway Crossing

Total no. of crossings	:	NIL
Proposal submitted	:	nos.
Approval obtained	:	nos.

River Crossings

Total no. of crossings	:	05 nos.
------------------------	---	---------

Proposal submitted	:	nos.
Approval obtained	:	Not Required

PTCC approval

Proposal submitted to Defence on	:	08.11.2016
Proposal submitted to BSNL on	:	08.11.2016
Proposal submitted to Railways on	:	08.11.2016

Current status: Site Inspection under progress .

Inspection of BSNL: Jammu & Sringar Circle site inspection for telecom detail marking Under progress .

Defence : Site Inspection under progress .

Railway : Inspection Under progress .

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation : 09.05.2016.

Current Status : Inspection Done ,Under Consideration by Air HQ Delhi

3. 7x105 MVA, 400/220 kV Amargarh GIS

Land acquired	100% .
Civil wrk completed:	100%
Equipment supplied	100%
Equipment erection	100%
Scheduled Date	Oct'18
Anticipated COD:	9-3-2018 (Received Approval for Energisation from Electrical Inspector on 9-3-2018)

Constraints/Approval if any: nil

4. LILO of both circuit of Uri – Wagoora 400 kV D/C line at Amargarh

- Length: 13.64 ckm
- Locations: 23 nos.
- Foundation completed 23 nos.
- Towers erected 23 nos.
- Stringing Completed 13.64 ckm.
- Scheduled Date Oct'18
- Anticipated COD: 9-3-2018 (Received Approval for Energisation from Electrical Inspector on 9-3-2018)

Line commissioned in Mar'18.

(19) Name of transmission project - Connectivity lines for Maheshwaram 765/400 kV Pooling Station

Background

Presently Southern Region is facing severe power shortage. This power deficit situation has arisen mainly due to (i) delay/deferment of anticipated generation projects and (ii) also due to non-availability of gas for existing gas projects in Southern Region. Presently the existing/planned system can facilitate import of about 9000 - 10000 MW into Southern Region. However, under certain scenarios of non-availability / delay in commissioning of some of the generation projects in Southern region expected power transfer requirement is about 16000 MW by 2018-19. In view of large deficit and requirement of transmission system to meet future power transfer requirements, high capacity Inter-regional strengthening schemes were identified. The Present Scheme is part of the above identified scheme.

Scope of transmission project

1. Maheshwaram (PG) – Mehboob Nagar 400 kV D/C line
2. Nizamabad – Yeddumailaram (Shankarpalli) 400kV D/c line
3. 2 No. of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO
4. 2 No. of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO.

General Detail

Special Purpose Vehicle (SPV)	:	Maheshwaram Transmission Ltd. (Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	534
Request for Qualification	:	21.08.2014
Request for Proposal	:	03.08.2015
Letter of Intent	:	21.07.2015
Transmission Service Agreement (TSA)	:	10.06.2015
SPV acquisition	:	20.08.2015
Transmission License by CERC	:	23.11.2015
Date of tariff adoption by CERC	:	24.11.2015
Contract Performance Guarantee	:	18.08.2015
Clearance u/s 164	:	23.09.2016
NIT issued on	:	02.11.2015
EPC contract awarded on	:	13.01.2016
Execution plan submitted to CEA	:	01.12.2015
Scheduled Date of Completion	:	20.06.2018

Status of progress of transmission project:

1. Maheshwaram – Mahboobnagar 400 kV D/C line

- Length: 197.178 ckm
- Locations: 255 nos
- Foundation completed: 255 nos
- Tower erected: 255 nos
- Stringing completed: 197.178 cKm

- Scheduled COD Jun'18
- Actual COD 14-12-2017

Line commissioned on Dec'17.

2. Nizamabad – Yeddumailaram (Shankarpalli) 400 kV D/C line

- Length: 279.326 ckm
- Locations: 367 nos
- Foundation completed: 367 nos
- Tower erected: 367 nos
- Stringing completed: 279.326 cKm
- Scheduled COD Jun'18
- Actual COD: 14-10-2017

Line commissioned on Oct'17.

3. 2 No. of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO

- Land Acquired: 100%
- Civil work completed: 100%
- Equipment supplied: 100%
- Equipment erection: 100%
- Scheduled COD Jun'18
- Actual COD: 14-12-2017

Bay commissioned on Dec'17

4. 2 No. of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO.

- Land Acquired: 100%
- Civil work completed: 100%
- Equipment supplied: 100%
- Equipment erection: 100%
- Scheduled COD Jun'18
- Actual COD: 14-10-2017

Bay commissioned on Oct'17.

Project commissioned on Dec'17.

(20) Name of transmission project - Common Transmission system for phase-II generation projects in Orissa and immediate evacuation system for OPGC project (Orissa)

Background

Various IPPs, expected to be commissioned in Odisha, had applied for grant of connectivity and LTOA/LTA. Seven IPPs were considered under phase-I and transmission system for the same under implementation under HCTPC-I scheme. Further following 5 projects were considered under phase-II generation projects in Odisha;

Sterlite Energy Ltd (Ph-I project) (LTA of 1000 MW under Ph-II)	2400 MW
GMR Kamalanga Energy Ltd(Ph-II)	350 MW
OPGC	1350 MW
Darlipalli(NTPC)	1600 MW
NSL Nagapatnam Power & Infratech	1320 MW

and following transmission system has been finalized for evacuation of power from above mentioned generation projects;

(i) Immediate evacuation system for Ph-II generation projects in Odisha

- Sterlite TPP – Jharsuguda 400 kV D/C line
- GMR – Angul 400 kV D/C line
- OPGC – Jharsuguda 400 kV D/C line
- Darlipalli –Jharsuguda 400 kV D/C line
- NSL Nagapatnam – Angul 400 kV D/C line

(ii) Common transmission system associated with Ph-II generation projects in Odisha

- Angul – Jharsuguda – Dharamjaygarh 765 kV D/C line(2nd)
- Jharsuguda – Raipur pool 765 kV D/C line
- LILO of Rourkela – Raigarh 400 kV D/C line(2nd) at Jharsuguda
- Addition of 2x1500 MVA, 765/400 kV ICT at Jharsuguda
- Addition of 2x1500 MVA, 765/400 kV ICT at Angul
- Split bus arrangement at 400 kV and 765 kV bus in both Angul and Jharsuguda

Scope of transmission project

1. Jharsuguda – Raipur pool 765 kV D/C line
2. OPGC – Jharsuguda 400 kV D/C line

General Detail

Special Purpose Vehicle (SPV)	:	Odisha Generation Phase-II Trans. Limited (A subsidiary of Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	2736
Request for Qualification	:	23.04.2015
Request for Proposal	:	15.12.2015
Letter of Intent	:	06.01.2016
Transmission Service Agreement	:	20.11.2015
SPV acquisition	:	08.04.2016

Transmission License by CERC	:	30.06.2016
Tariff adoption by CERC	:	31.05.2016
Contract Performance Guarantee	:	28.01.2016
Clearance u/s 164	:	07.03.2017
Execution plan submitted to CEA	:	14.07.2016
NIT issued on	:	10.01.2016
EPC contractor awarded on	:	23.06.2016
Scheduled Date of Completion	:	08.08.2019
Anticipated Date of Completion	:	May'18

Status of progress of transmission project

1. Jharsuguda – Raipur 765 kV D/C (hexa) line

- Length: 608 CKm
- Locations: 782 nos
- Foundation completed: 759 nos
- Tower erected: 708 nos
- Stringing completed: 396 CKm
- Scheduled COD: Aug'19
- Anticipated COD: June'18

Constarints where Project Authority requires intervention:

a) RoW issue: Facing Severe RoW Issues in the following below locations:

1. 7 nos Locations in between 128/0 to 129/0 – Village - Banjhikochar (Jamkani reserve forest area), Tehsil – Hemgir, Dist - Sundargarh
2. 2 nos Locations in between 104/0 & 104A/0, Village - Banipathar, District- Raigarh.
3. 3 nos Locations in between 108/2, 108/3 & 108/4 - Village- Binijkote, Tehsil- Kharsia, District- Raigarh.
4. Facing Severe Right Of Way (RoW) issues by Western Coalfields Ltd (WCL) in 17 Nos locations in between 125/3 to 126/0 (approx. 7 kms) as the coal blocks has been allotted to Ghogharpali & Dip extension Ghogharpali Pali. Earlier at the time of Sec-164 and Detailed survey, these blocks were not allotted and now they are asking for route change. All the 17 towers has been erected as per the Sec-164 approval

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Chattisgarh Portion-

Locations	:	27 nos.
Length	:	40 km
Forest area affected (ha)	:	71.76 ha
Forest proposals submitted on	:	13.09.2016
Current status	:	Stage-I Approval received

Odisha Portion-

Locations	:	31 nos.
-----------	---	---------

Length	:	25 km
Forest area affected (ha)	:	94.65 ha
Forest proposals submitted on	:	03.10.2016
Current status	:	Stage-I Approval received.

Power line crossing

Total no. of crossings	:	46	nos.
Proposal submitted	:	46	nos.
Approval obtained	:	46	nos.

Railway crossing

Total no. of crossings	:	6	nos.
Proposal submitted	:	6	nos.
Approval obtained	:	6	nos.

National Highway Crossing

Total no. of crossings	:	6	nos.
Proposal submitted	:	6	nos.
Approval obtained	:	6	nos.

River Crossings

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval (Chattisgarh Portion)

Proposal submitted to Defence on	:	23.06.2016
Proposal submitted to BSNL on	:	23.06.2016
Proposal submitted to Railways on	:	23.06.2016
Current status	:	Received

PTCC approval (Odisha Portion)

Proposal submitted to Defence on	:	23.06.2016
Proposal submitted to BSNL on	:	23.06.2016
Proposal submitted to Railways on	:	23.06.2016
Current status: Approval Obtained on	:	05.09.2017

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on	:	
Current Status	:	Obtained

2. OPGC TPS– Jharsuguda 400 kV D/C (triple) line

- Length: 102.5 ckm
- Locations: 152 nos
- Foundation completed: 152 nos
- Tower erected: 152 nos
- Stringing completed: 102.5 ckm
- Scheduled COD: July'17
- Actual COD: 20-12-2017

Line commissioned on Dec'17.

(21) Name of transmission project - Creation of new 400 kV GIS in Gurgaon area and Palwal as a part of ISTS

Background

HVPNL furnished district wise load projections of Haryana for 13th Plan (2021-22). Looking at the load growth in Prithala and around Gurgaon areas, new three-400kV substation one at Kadarapur, other at Sohna Road in Gurgaon area and 400kV substation at Prithla in Palwal area as a part of Inter State Transmission System (ISTS) has been proposed to cater the load demand of Gurgaon and Palwal. The first two S/S are to cater the load demand of sector 58 to sector 67 and sector 68 to sector 80 sectors of Gurgaon respectively. The creation of Prithala S/S would meet the power demand of the area to be developed under Prithala Development Plan. Beside this it will also act as a main feeding source to Palwal, Rangla Rajpur and Meerpur Kurli.

Scope of transmission project

1. Aligarh-Prithala 400 kV D/C HTLS line
2. Prithala-Kadarapur 400 kV D/C HTLS line
3. Kadarapur-Sohna road 400 kV D/C HTLS line
4. LILO of Gurgaon – Manesar 400 kV D/C (Q) line at Sohna Road
5. Neemrana(PG) – Dhanonda 400 kV D/C HTLS line
6. 2x500 MVA, 400/220 kV GIS at Kadarapur (Gurgaon)
7. 2x500 MVA, 400/220 kV GIS at Sohna Road (Gurgaon)
8. 2x500 MVA, 400/220 kV GIS at Prithala(Palwal)
9. 2 nos. of 400kV bays at Dhanonda S/S

General Detail

Special Purpose Vehicle (SPV)	:	Gurgaon Palwal Transmission Limited. (Sterlite Power Trans. Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	1759
Request for Qualification	:	15.10.2015
Request for Proposal	:	07.03.2016
Letter of Intent	:	17.03.2016
Transmission Service Agreement (TSA)	:	04.03.2016
SPV acquisition	:	14.07.2016
Transmission License by CERC	:	29.09.2016
Tariff adoption by CERC	:	06.09.2016
Contract Performance Guarantee	:	11.07.2016
Clearance u/s 164	:	31.03.2017
Execution plan submitted to CEA	:	09.11.2016
NIT issued on	:	24.06.2016 (For Transmission Line) 21.04.2016 (For S/s- Pre-Bid tie up)
EPC contract awarded on	:	25.11.2016 (For Transmission Line) 28.10.2016 (For Substation)
Scheduled Date of Completion	:	Sep'19 (38 months)
Anticipated Date of Completion	:	Mar'19

Status of progress of transmission project

1. Aligarh-Prithala 400 kV D/C HTLS line

- Length: 98.56 CKm
- Locations: 107 nos.
- Foundation completed: 74 nos.
- Tower erected: 47 nos
- Stringing completed: 0 nos
- Scheduled COD: May'19
- Anticipated COD: Mar'19

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations	:	0 nos. ; Length :	115 mtrs
Forest area (ha)	:	0.5332	
Forest proposals submitted on	:	UP – 11.11.2016 , HR – 25.04.2017	
Current status	:	UP-at RmoEF, HR – Stage-I approved	

Power line crossing

Total no. of crossings	:	3	nos.
Proposal submitted	:	3	nos.
Approval obtained	:	3	nos.

Railway crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	1	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	2	nos.
Proposal submitted	:	2	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on	:	
Proposal submitted to BSNL on	:	
Proposal submitted to Railways on	:	
Current status	:	proposal yet to submit

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on : 27.07.2017
Current Status: NOC from Defence received on 20-12-2017 and Civil Aviation is pending

2. Prithala-Kadarpur 400 kV D/C HTLS line

- Length: 54.9 Ckm
- Locations: 64 nos.
- Foundation completed: 24 nos
- Tower erected: 7 nos
- Stringing completed: 0 nos
- Scheduled COD: May'19
- Anticipated COD: Mar'19

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations	:	7 nos.
Length	:	3188 mtrs
Forest area affected (ha)	:	14.6613
Forest proposals submitted on	:	
Current status	:	FDP Submitted and pending at DFO.

Power line crossing

Total no. of crossings	:	4	nos.
Proposal submitted	:	4	nos.
Approval obtained	:	1	nos.

Railway crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	1	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	1	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on	:	
Proposal submitted to BSNL on	:	
Proposal submitted to Railways on	:	
Current status	:	proposal submitted.

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on	:	
Current Status	:	proposal yet to submit

3. Kadarpur-Sohna road 400 kV D/C HTLS line

- Length: 22.14 Ckm
- Locations: 30 nos.
- Foundation completed: 0 nos
- Tower erected: 0 nos
- Stringing completed: 0 nos
- Scheduled COD: Sep'19
- Anticipated COD: Mar'19

Constarints where Project Authority requires intervention: Nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: 7 nos. Length: 3146 mtrs
Forest area affected (ha) : 14.4716
Forest proposals submitted on .04.10.17
Current status: **FDP submitted online. Pending at DFO.**

Power line crossing

Total no. of crossings	:	3	nos.	
Proposal submitted	:	3	nos.	Date:
Approval obtained	:	0	nos.	Date:

Railway crossing

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

National Highway Crossing

Total no. of crossings	:	1	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

River Crossings

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

PTCC approval

Proposal submitted to Defence on
Proposal submitted to BSNL on
Proposal submitted to Railways on
Current status : Proposal Submitted

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....
Current Status: **Not Submitted**

4. LILO of Gurgaon – Manesar 400 kV D/C (Q) line at Sohna Road

- Length: 0.78 Ckm
- Locations: 2 nos.
- Foundation completed: 0 nos
- Tower erected: 0 nos
- Stringing completed: 0 nos
- Scheduled COD: Sep'19
- Anticipated COD: Mar'19

Constarints where Project Authority requires intervention: Nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations:0 nos. Length: 0 kms

Forest area affected (ha) : **Nil**

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

Railway crossing

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

National Highway Crossing

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

River Crossings

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status: **Proposal not submitted**

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status: **Not Submitted**

5. Neemrana(PG) – Dhanonda 400 kV D/C HTLS line

- Length: 93.26 Ckm
- Locations: 110 nos.
- Foundation completed: 106 nos.
- Tower erected: 104 nos.
- Stringing completed: 54 ckm
- Scheduled COD: May'19
- Anticipated COD: Jun'18

Constarints where Project Authority requires intervention: NIL

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: **1** nos. Length: 453 mtrs

Forest area affected (ha) : **2.0386**

Forest proposals submitted on **20.10.16**

Current status: **Stage-2 Approved for Haryana and Rajsthan portion**

Power line crossing

Total no. of crossings	:	10	nos.	
Proposal submitted	:	10	nos.	Date:
Approval obtained	:	10	nos.	Date:

Railway crossing

Total no. of crossings	:	2	nos.	
Proposal submitted	:	2	nos.	Date:
Approval obtained	:	2	nos.	Date:

National Highway Crossing

Total no. of crossings	:	1	nos.	
Proposal submitted	:	1	nos.	Date:
Approval obtained	:	1	nos.	Date:

River Crossings

Total no. of crossings	:	0	nos.	
Proposal submitted	:	0	nos.	Date:
Approval obtained	:	0	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status: **NOC Received.**

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on: **25.07.17**

Current Status: **Civil Aviation NOC Received/Defence Received**

6. 2x500 MVA, 400/220 kV GIS at Kadarpur (Gurgaon)

- Land Acquired: 100%.
- Civil work completed:
- Equipment supplied:
- Equipment erection:
- Scheduled COD May'19
- Anticipated COD: Mar'19

Constraints/Approval if any:

7. 2x500 MVA, 400/220 kV GIS at Sohna Road (Gurgaon)

- Land Acquired: 100%.
- Civil work completed:
- Equipment supplied:
- Equipment erection:
- Scheduled COD Sep'19
- Anticipated COD: Mar'19

Constraints/Approval if any: NIL

8. 2x500 MVA, 400/220 kV GIS at Prithala(Palwal)

- Land Acquired: 100%
- Civil work completed: 36%
- Equipment supplied:
- Equipment erection:
- Scheduled COD May'19
- Anticipated COD: Mar'19

Constraints/Approval if any: NIL

9. 2 nos. of 400kV bays at Dhanonda S/S

- Land Acquired: Space is to be provided by HVPNL.
- Civil work completed: 100%
- Equipment supplied: 100%
- Equipment erection: 100%
- Scheduled COD May'19
- Anticipated COD: 02-05-2018 (Received Energisation Certificate from Electrical Inspector)

Constraints/Approval if any:

(22) Name of transmission project - Connectivity system for Khargone TPP (2x660 MW)

Background

NTPC Ltd. has planned to establish a 1320MW (2x660MW) thermal power project at Khandwa in the state of Madhya Pradesh. Accordingly, transmission system for evacuation of power from generation project has been evolved.

Scope of transmission project

1. LILO of one ckt of Khandwa - Rajgarh 400kV D/C line at Khargone TPP
(The LILO shall be used for start-up power and commissioning activities requirement. After commissioning of balance transmission system, the LILO would be bypassed at Khargone generation switchyard and may be utilized only under contingency condition)
2. Khargone TPP – Khandwa pool 400 kV D/C (Quad) line
3. System strengthening in WR
 - i. Khandwa Pool – Indore 765kV D/C line
 - ii. Khandwa Pool – Dhule 765 kV D/C line
 - iii. Establishment of 765/400kV, 2x1500MVA pooling station at Khandwa
765 kV:
 - ICTs: 7x500MVA, 765/400 kV (1 spare unit)
 - ICT bays: 2 no.
 - Line bays: 4 no. (2 no. for Khandwa pool – Indore 765 kV D/C & 2 no. for Khandwa Pool – Dhule 765 kV D/C)
 - Bus reactor: 3 X 80 MVar
 - Bus reactor bay: 1 no.
 - Switchable Line reactors: 7 X 80 MVar (1 unit is as a spare unit) for Khandwa Pool – Dhule 765 kV D/C (each 240 MVAR reactor with 800 Ω NGR along with its auxiliaries)
 - Space for line bays (future): 4 no.
 - Space for ICT bays (future): 3 no.
 - Space for 1500 MVA, 765/400 kV ICTs (future): 3 no.**400 kV:**
 - ICT bays: 2 no.
 - Line bays for termination of Khargone TPP– Khandwa PS 400 kV D/C line: 2 no.
 - Bus reactor: 1 X 125 MVar
 - Bus reactor bay: 1
 - Space for line bays (future): 6 no.
 - Space for ICT bays (future): 3 no.
 - 2 nos. of 765 kV line bays and 7 X 80 MVAR Switchable line reactors (1 unit as spare) along with 800 Ω NGR & its auxiliaries for Khandwa Pool – Dhule 765 kV D/C at Dhule 765/400 kV substation of M/s BDTCL.

General Details

Special Purpose Vehicle (SPV)	: Khargone Transmission Limited (SPTL)
Bid Process Coordinator (BPC)	: RECTPCL
Estimated Cost (Rs. crs)	: 2136.59 Crs
Request for Qualification	: 30.11.2015
Request for Proposal	: 11.02.2016
Letter of Intent	: 26.05.2016
Transmission Service Agreement (TSA)	: 14.03.2016
SPV acquisition	: 22.08.2016
Transmission License by CERC	: 17.11.2016
Tariff adoption by CERC	: 11.11.2016
Contract Performance Guarantee	: 08.07.2016
Clearance u/s 164	: 05.07.2017
Execution plan submitted to CEA	: 18.12.2016
NIT issued on	: 27.05.2016 (For Transmission Lines) 29.06.2016 (For Substation)
EPC contract awarded on	: 25.11.2016 (For Transmission Lines)
Scheduled Date of Completion	: July 2019
Anticipated Date of Completion	: Feb 2018

Status of progress of transmission project;

1. LILO of one ckt of Khandwa - Rajgarh 400kV D/C line at Khargone TPP

- Length: 13.574 CKm
- Locations: 21 nos.
- Foundation completed: 21 nos
- Tower erected: 21 nos
- Stringing completed: 13.574 ckm
- Scheduled COD: Feb'18
- Anticipated COD: Feb'18

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest: Locations: 4 nos. Length: 5803Mtr.

Forest area affected (ha): 3.956 (Barwah Division)

Forest proposals submitted on 16 Nov 2016

Current status: **Approval IN-PRINCIPLE (Working Permission Recieved)**

Power line crossing

Total no. of crossings	:	0 nos.
Proposal submitted	:	0 nos. Date:
Approval obtained	:	0 nos. Date:

Railway crossing

Total no. of crossings	:	0 nos.
Proposal submitted	:	0 nos. Date:
Approval obtained	:	0 nos. Date:

National Highway Crossing

Total no. of crossings : 0 nos.
 Proposal submitted : 0 nos. Date:
 Approval obtained : 0 nos. Date:

River Crossings

Total no. of crossings : 0 nos.
 Proposal submitted : 0 nos. Date:
 Approval obtained : 0 nos. Date:

PTCC approval

Proposal submitted to Defence on **20-05-17**

Proposal submitted to BSNL on **12-05-17**

Proposal submitted to Railways on **19-06-17**

IV calculation from PTCC office, New Delhi forwarded to BSNL on 25.08.2017 for issuance of NOC.

Current status: **NOC Received**

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on **13-07-17 (DA) / NR (CA)**

Current Status: **NOC RECIEVED 27-07-17 (DA)**

2. Khargone TPP – Khandwa pool 400 kV D/C (Quad) line

- Length: 49.423 CKm
- Locations: 70 nos.
- Foundation completed:
- Tower erected:
- Stringing completed:
- Scheduled COD: Jul'19
- Anticipated COD: Jul'19

Constarints where Project Authority requires intervention:NIL

Status of statutory approvals:**Forest**

Details of Tr. Line Falling under Forest: Locations: 0 nos. Length: 1095.69 Mtr.

Forest area affected (ha): 0.828 (Barwah Division)

Forest proposals submitted on 16 Nov 2016

Current status: **Approval IN-PRINCIPLE (Working Permission Recieved)**

Power line crossing

Total no. of crossings : 4 (EB), 2 (PG-KNW) nos.

Proposal submitted : 4 PENDING (EB), 2 (PG-KNW) nos. Date: 21-02-17 (PG-KNW)

Approval obtained : 2 (PG-KNW) nos. Date: 28-06-17 (PG-KNW)

Railway crossing

Total no. of crossings : 0 nos.

Proposal submitted : 0 nos. Date:

Approval obtained : 0 nos. Date:

National Highway Crossing

Total no. of crossings : 0 nos.
Proposal submitted : 0 nos. Date:
Approval obtained : 0 nos. Date:

River Crossings

Total no. of crossings : 0 nos.
Proposal submitted : 0 nos. Date:
Approval obtained : 0 nos. Date:

PTCC approval

Proposal submitted to Defence on **29-06-17**

Proposal submitted to BSNL on **17-06-17**

Proposal submitted to Railways on **19-06-17**

Current status: NOC Recieved

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on 13-07-17 (DA) / NR (CA)

Current Status: NOC received vide letter no. AirHQ/S 17726/4/ATS(ty BM-DCCI) dated 16th Oct'17.

3. System strengthening in WR

i. Khandwa Pool – Indore 765kV D/C line

- Length: 179.14 CKm
- Locations: 243 nos.
- Foundation completed: 211 nos.
- Tower erected: 168 nos.
- Stringing completed: 25 ckm
- Scheduled COD: Jul'19
- Anticipated COD: Jun'18

Constraints where Project Authority requires intervention: NIL

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest: Locations: 49nos. Length: 25847Mtr.

Forest area affected (ha): 112.672 {40.223 (Barwah Division) + 72.449 (Indore Div.)}

Forest proposals submitted on 16 Nov 2016

Current status: Stage I received vide letter No.6-MPA 014/2017-BHO/808 dtd 30.10.17.

(Working Permission Recieved)

Power line crossing

Total no. of crossings : 10 (EB), 1 (PG-KNW), 3 (PG-IND) nos.

Proposal submitted : 10 (EB), 1 (PG-KNW), 3 (PG-IND) nos. Date: 29-06-17 (EB), 21-02-17 (PG-KNW), 03-01-17 (PG-IND)

Approval obtained : 10nos. (EB), 1no. (PG-KNW) dated 29-8-17, 3nos. (PG-IND) dated 03-06-2017

Railway crossing

Total no. of crossings : 2 nos.

Proposal submitted : 2 nos. Date: 23-05-2017

Approval obtained : **NOC Recieved**

National Highway Crossing

Total no. of crossings : 3 nos.

Proposal submitted : 3 nos. (NH3, NH59A, SH27-Proposed NH) Date: 06-03-17 (NH3), 27-07-17 (NH59A), 01-09-17 (SH27-Proposed NH)

Approval obtained : PENDING (NH3, NH59A, SH27-Proposed NH) nos. Date:

River Crossings

Total no. of crossings : 1 no.

Proposal submitted : Not Required 1 no. Date:

Approval obtained: Not Required 1 no. Date:

PTCC approval

Proposal submitted to Defence on 20-05-17

Proposal submitted to BSNL on 12-05-17

Proposal submitted to Railways on 19-06-17

Current status: **NOC Recieved**

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on 13-07-17 (DA) / 01-06-17 (CA)

Current Status: NOC received vide letter no. AirHQ/S 17726/4/ATS(ty BM-DCCI) dated 16th Oct'17.(DA) / NOC RECIEVED 22-06-17 (CA)

ii. Khandwa Pool – Dhule 765 kV D/C line

- Length: 378.1 CKm
- Locations: 485 nos.
- Foundation completed: 377 nos.
- Tower erected: 263 nos.
- Stringing completed: 72 ckm
- Scheduled COD: Jul'19
- Anticipated COD: Jun'18

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest: Locations: 62 nos. Length: 61144Mtrs.

Forest area affected (ha): 159.126 [KD-MP: 39.437 {11.866 (Barwah Division) + 27.571 (Sendhwa Division)} + KD-MH: 119.689 (Dhule Division)]

Forest proposals submitted on KD-MP: 30 Nov 2016 KD-MH: 03 Dec 2016

Current status: KD-MP: Stage I Recieved (Working Permssion Recieved)

KD-MH: REC meeting done, Stage I clearance awaited

Power line crossing

Total no. of crossings : 9 (EB-MP), 1 (EB-MH), 2 (PG-KNW), 2(BDTCL), 1(KTL) nos.

Proposal submitted : 9 (EB-MP), 1 (EB-MH), 2 (PG-KNW) nos. Date: 29-06-17
(EB-MP), 30-05-17 (EB-MH), 21-02-17 (PG-KNW) , 01-07-17 (BDTCL) ;2Nos.

1Nos. Submission pending(For U/C line KTL)

Approval obtained : 7 (EB-MP), 1(EB-MH), 2 (PG-KNW) nos. Date: 19-07-17 (EB-MH),
19-08-17 (PG-KNW)

2nos. PENDING (EB-MP) U/C

Railway crossing

Total no. of crossings : 1 no.

Proposal submitted : 1 no. Date: 24-05-17

Approval obtained : PENDING 1 no. Date:

National Highway Crossing

Total no. of crossings : 2 nos.

Proposal submitted : 1 nos., 07-05-17 (NH3)

Approval obtained : PENDING (SH26-Proposed NH, NH3) nos. Date:

River Crossings

Total no. of crossings : 0 nos.

Proposal submitted : 0 nos. Date:

Approval obtained : 0 nos. Date:

PTCC approval

Proposal submitted to Defence on 20-05-17

Proposal submitted to BSNL on 12-05-17

Proposal submitted to Railways on 19-06-17

Current status: **NOC Recieved**

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on 13-07-17 (DA) / NR (CA)

Current Status: NOC received vide letter no. AirHQ/S 17726/4/ATS(ty BM-DCCI) dated
16th Oct'17.(DA).

iii. Establishment of 2x1500MVA, 765/400kV, pooling station at Khandwa

- Land Acquired: 80%
- Civil work completed: 17%
- Equipment supplied:
- Equipment erection:
- Scheduled COD Jul'19
- Anticipated COD: Jul'19

Constarints where Project Authority requires intervention: nil

(23) Transmission project - Transmission system for NER System Strengthening Scheme-II (Part-B) and V (NER-IIB & V)

Background

This scheme has been planned to strengthen the interconnection between the states of Assam and Arunachal Pradesh and strong interconnection between northern and southern part of North Eastern Region and would also facilitate dispersal of power from central sector/private generation projects to various parts of NER.

Scope of transmission project

1. Establishment of 400/132 kV, 7x105MVA single phase (including one spare) S/s at Surajmaninagar

400kV

- ICTs: 400/132 kV, 7x105 MVA single phase (including one spare)
- ICTs bays: 2 no.
- Line bays: 2 no.
[2 no. for Palatana – Surajmaninagar and 2 no. for Surajmaninagar – PK Bari 400 kV D/C Line]
- Bus reactor bays: 2x125 MVAR
- Bus reactor bays: 2 no.
- Space for future line bays (incl. space for sw. line reactor): 6 no.
- Space for ICT bays: 1 no.

132 kV

- ICTs bays: 2 no.
- Line bays: 2 no.
[2 no. for Surajmaninagar (TSECL) - Surajmaninagar (TBCB) 132 kV Line with high capacity/HTLS (equivalent to single moose)]
- Space for future line bays: 6 no.
- Space for ICT Bays: 1 no.
Space for future 400/132 kV, 315MVA ICT
TSP is free to choose the location of Surajmaninagar S/s within a radius of 10 km from the Surajmaninagar (TSECL) S/s.

2. Establishment of 400/132 kV, 7x105 MVA Single phase (including one spare) S/s at P.K. Bari.

400 kV

- ICTs 400/132 kV, MVA single (including one spare)
- ICTs bays: 2 no.
- Line bays: 4 no.
[2 no. for Surajmaninagar – P. K. Bari and 2 no. for P. K. Bari – Silchar 400 kV D/C line]
- Bus reactor: 2x125 MVAR
- Bus reactor bays: 2 no.
- Space for future line bays (including space for sw. line reactor): 6 no.
Space of ICT bays: 1 No

132 kV

- ICTs bays; 2 no.
 - Line bays: 2no.
[2 no. for P.K. Bari (TSECL) – P. K. Bari (TBCB) 132kV D/C line with high Capacity/HTLS (equivalent of single moose)]
 - Space for future line bays: 6 no.
 - Space for ICT bays: 1 no.
Space for future 400/132 kV, 315 MVA ICT
- 3.** Surajmaninagar - P. K. Bari 400 kV D/c line (Twin ACSR Moose)
- 4.** AGTPP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line with high capacity HTLS conductor (equivalent to single moose ampacity at 85°C)
- 10.** Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line
- 11.** Silchar (POWERGRID) – Misa (POWERGRID) 400kV D/c (Quad) line.
- 12.** LILO of one circuit of Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line at Gohpur (AEGCL)
- 13.** Line Bays:
- 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at AGTPP (NEEPCO) Switchyard:
 - 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at P.K. Bari (TSECL) S/s:
 - 2 nos. 132kV line bays for termination of Biswanath Chariyalli (POWERGRID) – Itanagar 132kV D/c (Zebra conductor) line at Itanagar S/s (Ar. Pradesh)
 - 2 no. 400 kV line bays at Palatana GBPP switchyard for termination of Palatana - Surajmaninagar 400kV D/c line.

General Details

Special Purpose Vehicle	:	NER II Transmission Limited (SPTL)
Bid Process Coordinator	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	2471.10
Request for Qualification	:	29.12.2015
Request for Proposal	:	18.01.2017
Letter of Intent	:	22.02.2017
Transmission Service Agreement (TSA)	:	27.12.2016
SPV acquisition	:	31.03.2017
Transmission License by CERC	:	20.06.2017
Tariff adoption by CERC	:	12.06.2017
Contract Performance Guarantee	:	27.03.2017
Clearance u/s 164	:	
Execution plan submitted to CEA	:	24.07.2017
Scheduled Date of Completion	:	Mar/Jul/Nov 2020

Status of progress of transmission project;

1. 2x315 MVA, 400/132 kV S/S at Surajmaninagar

- Land Acquired: 83%
- Civil work completed:
- Equipment supplied:
- Equipment erection:
- Scheduled COD Jul'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

- Land has been identified in Mouja/Tehsil - Purba Noagaon, Sub Division – Jirania, District – West Tripura & State – Tripura. Negotiation has been completed and advance has been given to land owners. We are waiting for the approval from Govt of Tripura for exemption from ceiling limit.

2. 2x315 MVA, 400/132 kV S/S at P.K. Bari

- Land Acquired: 83%
- Civil work completed:
- Equipment supplied:
- Equipment erection:
- Scheduled COD Jul'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

- Land Acquisition is in progress and land has been identified in Village – Masauli, Tehsil - Kanchanbari, Sub-Division – Kumarghat, District – Unakoti & State – Tripura.

3. Surajmaninagar - P. K. Bari 400 kV D/C line

- Length: 154.212 ckm
- Locations: 211
- Foundation completed: 10 nos
- Tower erected:
- Stringing completed:
- Scheduled COD: Jul'20
- Anticipated COD: Jul'19

Constraints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations : nos.

Length	:	
Forest area (ha)	:	
Forest proposals submitted on	:	
Current status:		

Power line crossing

Total no. of crossings	:	5	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

Railway crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	2	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on - Not yet submitted
 Proposal submitted to BSNL on - Not yet submitted
 Proposal submitted to Railways on - Not yet submitted
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on - Not yet submitted
 Current Status:

4. AGTPP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line

Detailed Survey is completed.

- Length: 166.85 ckm
- Locations: 263 nos.
- Foundation completed: 35 nos
- Tower erected: 0
- Stringing completed: 0
- Scheduled COD: Mar'20
- Anticipated COD: Jul'19

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-
 Locations: nos.

Length:
Forest area affected (ha) :
Forest proposals submitted on
Current status:

Power line crossing

Total no. of crossings	:	6	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

Railway crossing

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	6	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on - Not yet submitted
Proposal submitted to BSNL on - Not yet submitted
Proposal submitted to Railways on - Not yet submitted
Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on - Not yet submitted
Current Status:

5. Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line

Detailed Survey Completed

- Length: 133.64 ckm
- Locations: 204 ckm
- Foundation completed: 15 nos
- Tower erected: 0
- Stringing completed: 0
- Scheduled COD: Mar'20
- Anticipated COD: Jul'19

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-
Locations : 66nos.

Length	:	21.26km
Forest area affected (ha)	:	46.659
Forest proposals submitted on	:	31.07.2017(online submission date)
Current status	:	Submitted online.

Power line crossing

Total no. of crossings	:	2	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

Railway crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	2	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	4	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on - Not yet submitted
 Proposal submitted to BSNL on - Not yet submitted
 Proposal submitted to Railways on - Not yet submitted
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on - Not yet submitted
 Current Status:

6. Silchar (PG) – Misa (PG) 400kV D/c (Q) line

Detailed Survey Completed

- Length: 349.44 ckm
- Locations: 510 ckm
- Foundation completed: 67 nos
- Tower erected: 2 nos.
- Stringing completed: 0
- Scheduled COD: Nov'20
- Anticipated COD: Jul'19

Constarints where Project Authority requires intervention: nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-
 Locations : 61nos.

Length : 23km
 Forest area (ha) : 107.837
 Forest proposals submitted on: 4-Aug-17 (online submission date)
 Current status : Submitted online and now at Nodal level (online)

Power line crossing

Total no. of crossings : 18 nos.
 Proposal submitted : 4 nos.
 Approval obtained : 0 nos.

Railway crossing

Total no. of crossings : 4 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

National Highway Crossing

Total no. of crossings : 4 nos.
 Proposal submitted : 1 nos.
 Approval obtained : 1 nos.

River Crossings

Total no. of crossings : 14 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

PTCC approval

Proposal submitted to Defence on - Not yet submitted
 Proposal submitted to BSNL on - Not yet submitted
 Proposal submitted to Railways on - Not yet submitted
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on - Not yet submitted
 Current Status:

7. LILO of one circuit of Biswanath Chariyalli (PG)) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL)

Detailed survey Completed.

- Length: 17.028 ckm
- Locations: 30nos.
- Foundation completed: 0
- Tower erected: 0
- Stringing completed: 0
- Scheduled COD: Mar'20
- Anticipated COD: Jul'19

Constraints where Project Authority requires intervention:nil

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations : 16nos.

Length : 4.775km
 Forest area (ha) : 12.8
 Forest proposals submitted on - Not yet submitted
 Current status: NA

Power line crossing

Total no. of crossings : 1 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

Railway crossing

Total no. of crossings : 1 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

National Highway Crossing

Total no. of crossings : 0 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

River Crossings

Total no. of crossings : 1 nos.
 Proposal submitted : 0 nos.
 Approval obtained : 0 nos.

PTCC approval

Proposal submitted to Defence on - Not yet submitted
 Proposal submitted to BSNL on - Not yet submitted
 Proposal submitted to Railways on - Not yet submitted
 Current status:

Defence/Civil Aviation Proposal submitted to Defence/Civil Aviation on - Not yet submitted
 Current Status:

8. Line bays

ii. 2 no. 400 kV line bays at Palatana GBPP switchyard for termination of Palatana - Surajmaninagar 400kV D/c line

- Land Acquired: Space will be provided by OTPC
- Civil work completed: 0
- Equipment supplied: 0
- Equipment erection: 0
- Scheduled COD Jul'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

b. 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at AGTPP (NEEPCO) Switchyard

- Land Acquired: Space will be provided by NEEPCO
- Civil work completed: 0

- Equipment supplied: 0
- Equipment erection: 0
- Scheduled COD Mar'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

c. 2 no. 132 kV line bays for termination of AGTPP (NEEPCO) – P.K. Bari (TSECL) 132kV D/c line at P.K. Bari (TSECL) S/s

- Land Acquired: Space will be provided by TSECL
- Civil work completed: 0
- Equipment supplied: 0
- Equipment erection: 0
- Scheduled COD Mar'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

d. 2 nos. 132kV line bays for termination of Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line at Itanagar S/s (Ar. Pradesh)

- Land Acquired: Space will be provided by DoP, AP
- Civil work completed: 0
- Equipment supplied: 0
- Equipment erection: 0
- Scheduled COD Mar'20
- Anticipated COD: Jul'19

Constraints/Approval if any:

(24) Name of transmission project - Additional 400kV Feed to Goa and Additional System for Power Evacuation from Generation Projects pooled at Raigarh (Tamnar) Pool

Background

Scope of transmission project

1. LILO of one ckt. of Narendra (existing) - Narendra (New) 400kV D/c quad line at Xeldem
2. Xeldem - Mapusa 400kV D/c (quad) line
3. Establishment of 2x500MVA, 400/220kV substation at Xeldem
4. Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool 765kV D/c line

General Details

Special Purpose Vehicle	:	Goa-Tamnar Transmission Project Limited
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. Crs)	:	863
Levelised Tariff(Rs. Crs)	:	
Request for Qualification	:	01.02.2017
Request for Proposal	:	01.05.2017
Letter of Intent	:	30.11.2017
Transmission Service Agreement (TSA)	:	28.06.2017
SPV acquisition	:	14.03.2018
Transmission License by CERC	:	
Tariff adoption by CERC	:	
Contract Performance Guarantee	:	
Clearance u/s 164	:	
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	
Anticipated Date of Completion	:	

Status of progress of transmission project

SPV acquired by SPTL on 14.03.2018.

(25) Name of transmission project - Eastern Region System Strengthening Scheme-VI(ERSS-VI)

Background

Future demand projection given by Bihar indicates a power demand of about 5600 MW by the year 2016-17. Out of this 2100 MW power demand is in northern part and 3500 MW power demand is in southern part of the state. Regarding power availability, Bihar would have additional share of 2500 MW from Central generation project. Northern part of Bihar has only 2 nos. s/s (Purnea and Muzaffarpur) with total capacity of 1260 MVA as against projected demand of 2100 MW during 2016-17. Keeping in view the load growth requirement by 2016-17, this ISTS scheme has been proposed.

Scope of transmission project

1. Muzaffarpur(PG)- Darbhanga 400 kV D/C line with triple snowbird conductor
2. LILO of Barh –Gorakhpur 400 kV 2xD/C line at Motihari.
3. 2x500 MVA, 400/220 kV Darbhanga GIS with space for future extension
4. 2x500 MVA, 400/132 kV Motihari GIS with space for future extension

General Detail

Special Purpose Vehicle (SPV)	:	Darbhanga Motihari Trans. Company Ltd (A subsidiary of Essel Infraprojects Ltd)
Bid Process Coordinator	:	PFCCL
Estimated Cost (Rs. crs)	:	540
Request for Qualification	:	08.02.2013
Request for Proposal	:	27.05.2013
Letter of Intent	:	17.10.2013
Transmission Service Agreement (TSA)	:	06.08.2013
SPV acquisition	:	10.12.2013
Transmission License by CERC	:	30.05.2014
Tariff adoption by CERC	:	20.05.2014
Contract Performance Guarantee	:	05.12.2013
Clearance u/s 164	:	04.09.2014
Execution plan submitted to CEA	:	16.04.2014
NIT issued on	:	
EPC contract awarded on	:	04.03.2014
Scheduled Date of Completion	:	(Darbhanga Element – Jun 16, Motihari- Aug 16)
Anticipated Date of Completion	:	Mar-17/Aug-17

Status of progress of transmission project

1. Muzaffarpur (PG) - Darbhanga 400 kV D/c line with triple snowbird conductor

- Length: 125.6 ckm
- Locations: 178
- Foundation completed: 178
- Tower erected: 178
- Stringing completed: 125.6 ckm

Transmission Line successfully Charged and Presently in Commercial Operation from Apr 2017.

2. LILO of Barh –Gorakhpur 400 kV 2xD/c line at Motihari

- Length: 151.558 ckm
- Locations: 210 nos.
- Foundation completed: 210 nos.
- Tower erected: 210 nos.
- Stringing completed: 151.558 ckm

Transmission Line successfully Charged and Presently in Commercial Operation from Aug 2017.

3. 2x500 MVA, 400/220 kV Darbhanga GIS with space for future extension

GIS Sub-station successfully charged and presently in commercial operation from Apr 2017.

4. 2x200 MVA, 400/132 kV Motihari GIS with space for future extension.

400 kV GIS Substation charged and presently in commercial operation on 31st July 2017.

Project completed in August 2017.

(26) Name of transmission project - Northern Region System Strengthening Scheme(NRSS) - XXXI (Part-B)

Background

A 2x315 MVA 400/220kV substation of PGCIL is existing at Amritsar and connected to Jalandhar through a 400 kV S/C line. To meet growing power demand at Amritsar a 500MVA 400/220 kV ICT is under implementation. To augment supply of power to Amritsar S/s 400kV connectivity to Parbati Pooling station and Makhu (PSTCL substation) is under implementation. However, the power supply to Amritsar area would be mainly through Jalandhar 400kV substation as during winters the generation of hydro projects would reduce to very low level as well as in case of low generation at Talwandi Saboo TPS, Makhu S/s may also draw power from Amritsar. Hence there is a necessity that power supply arrangement to Amritsar S/s is augmented. A HVDC station at Kurukshetra is being established for supply of power from pit head generating station of Chhattisgarh. Accordingly, for augmenting power supply to Amritsar S/s, this transmission scheme has been proposed under NRSS-XXXI – Part-B.

Scope of transmission project

1. Kurukshetra – Malerkotla 400 kV D/C line
2. Malerkotla – Amritsar 400 kV D/C line.

General Details

Special Purpose Vehicle (SPV)	:	NRSS XXXI (B) Transmission Limited. (A subsidiary of Essel Infra projects Ltd.)
Bid Process Coordinator (BPC)	:	RECTPCL
Estimated Cost (Rs. Crs)	:	550
Request for Qualification	:	31.07.2013
Request for Proposal	:	09.12.2013
Letter of Intent	:	26.02.2014
Transmission Service Agreement (TSA)	:	02.01.2014
SPV acquisition	:	12.05.2014
Transmission License by CERC	:	25.08.2014
Tariff adoption by CERC	:	07.08.2014
Contract Performance Guarantee	:	18.03.2014
Clearance u/s 164	:	15.10.2014
Execution plan submitted to CEA	:	01.08.2014
NIT issued on	:	
EPC contract awarded on	:	17.09.2014
Scheduled Date of Completion	:	Sep 2016
Actual Date of Completion	:	Mar 2017

Status of progress of transmission project

1. Kurukshetra – Malerkotla 400 kV D/C line

- Length: 278.4 ckm

Under Commercial Operation from Jan 2017

2. Malerkotla – Amritsar 400 kV D/C line.

- Length: 151.558 ckm
- Locations: 210 nos.
- Foundation completed: 210 nos.
- Tower erected: 210 nos.
- Stringing completed: 151.558 ckm

Under Commercial operation from Apr 2017.

Project completed in April 2017.

(27) Name of transmission project - Development of Additional Inter regional AC link for import into Southern region i.e Warora-Warangal and Chilakaluripeta – Hyderabad – Kurnool 765 kV link

Background

To facilitate import of 16000 MW power to Southern region by 2018-19 based on the pessimistic scenario of non-availability / delay in commissioning of some of the generation projects in Southern region, this 765 kV additional transmission link has been proposed in case of contingencies including total outage of an entire inter-regional link and other critical regional lines for reliability.

Scope of transmission project

1. Establishment of 765/400 kV substations at Warangal (New) with 2X1500 MVA transformers and 2X240 MVAR bus reactors.

765 kV bay requirement (in Warangal)

Line bays: 06 No.
Transformer bays: 02 No.
Space for future line bays: 06 No.

400 kV bay requirement (in Warangal)

Line bays: 02 No.
Transformer bays: 02 No.
Space for future line bays: 08 No.

2. Warora (Pool) – Warangal (New) 765 kV D/C line with 240 MVAR switchable line reactor at both ends
3. Warangal (New) – Hyderabad 765 kV D/C line with 240 MVAR switchable line reactor at Warangal end of each circuit.
4. Warangal (New) – Warangal (existing) 400 kV (quad) D/C line.
5. Hyderabad- Kurnool 765 kV D/C line with 240 MVAR switchable line reactor at Kurnool end of each circuit.
6. Warangal (New) – Chilakaluripeta 765 kV D/C line with 240 MVAR switchable line reactor at both ends of each circuit.
7. 240 MVAR Switchable Line Reactors with Bays at Warora (Pool) end in each circuit of Warora (Pool)- Rajnandgaon 765kV D/c line with NGR (700 Ohm)

General Detail

Special Purpose Vehicle (SPV)	:	Warora Kurnool Transmission Ltd. (A subsidiary of Essel Infraproj. Ltd)
Bid Process Coordinator (BPC)	:	PFCCL
Estimated Cost (Rs. crs)	:	4805
Request for Qualification	:	11.09.2015
Request for Proposal	:	30.11.2015
Letter of Intent	:	29.02.2016
Transmission Service Agreement (TSA)	:	06.01.2016
SPV acquisition	:	06.07.2016
Transmission License by CERC	:	29.09.2016
Tariff adoption by CERC	:	30.08.2016
Contract Performance Guarantee	:	01.07.2016

Clearance u/s 164	:	Gazette publication on 10.07.2017
Execution plan submitted to CEA	:	02.11.2016
NIT issued on	:	
EPC contract awarded on	:	30.08.2016
Scheduled Date of Completion	:	Nov-2019
Anticipated Date of Completion	:	Nov-2019

Status of progress of transmission project

1. Establishment of 765/400 kV substations at Warangal (New) with 2X1500 MVA transformers and 2X240 MVAR bus reactors.

Land Acquired:	100%.
Civil work completed:	9%
Equipment supplied:	
Equipment erection:	
Scheduled COD:	Nov'19
Anticipated COD:	Nov'19

Constraints/Approval if any:nil

2. Warora (Pool) – Warangal (New) 765 kV D/C line with 240 MVAR switchable line reactor at both ends

• Length:	645.742 ckm
• Locations:	827 nos.
• Foundation completed:	536 nos.
• Tower erected:	143 nos.
• Stringing completed:	
• Scheduled COD:	Nov'19
• Anticipated COD:	Nov'19

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations	:	
Length	:	10.057 Kms
Forest area affected (ha)	:	19.793 ha (2.954 Kms) in Maharastra + 47.592 ha (7.103 Kms) in Telangana
Forest proposals submitted on	:	Maha – 4th Aug 17, Telengana – 23 Aug 17
Current status	:	Maharashtra – Proposal recomended by DFO (Central Chanda) and currently under approval of CF (Chandrapur). Telengana - Proposal forwarded by Nodal Officer to DFO.

Power line crossing

Total no. of crossings	:	23 nos.	
Proposal submitted	:	12 nos.	Date:
Approval obtained	:	2 nos.	Date:

Railway crossing

Total no. of crossings	:	05 nos.	
Proposal submitted	:	1 nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	05 nos.	
Proposal submitted	:	05 nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	1 no.	(Major)
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on :
 Proposal submitted to BSNL on :
 Proposal submitted to Railways on :
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on :
 Current Status:

3. Warangal (New) – Hyderabad 765 kV D/C line with 240 MVAR switchable line reactor at Warangal end of each circuit.

- Length: 265.218 ckm
- Locations: 344 nos.
- Foundation completed: 213 nos.
- Tower erected: 65 nos.
- Stringing completed:
- Scheduled COD: Nov'19
- Anticipated COD: Nov'19

Constarints where Project Authority requires intervention:**RoW issue:**

- Severe RoW issue at loc no. 4/6, on which stay order granted by High Court of Telangana.
- A FIR is already lodged for the ongoing RoW issue at loc. no. 47/2 and 47/3.
- Severe RoW is also exisitng in the stretch of AP-37 to AP-38 and AP-46 to AP-49.

Status of statutory approvals:

Forest : Nil

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area(ha) : Nil

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings	:	12 nos.	
Proposal submitted	:	11 nos.	Date:
Approval obtained	:	2 nos.	Date:

Railway crossing

Total no. of crossings	:	01 nos.	
Proposal submitted	:	01 nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	01 nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	Nil	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status:

4. Warangal (New) – Warangal (existing) 400 kV (quad) D/C line

- Length: 94.94 ckm
- Locations: 130 nos.
- Foundation completed: 0
- Tower erected:
- Stringing completed:
- Scheduled COD: Nov'19
- Anticipated COD: Nov'19

Constarints where Project Authority requires intervention:nil

Status of statutory approvals:

Forest - Nil

Details of Tr. Line Falling under Forest:- Locations: nos. Length:
 Forest area affected (ha) : Nil
 Forest proposals submitted on
 Current status:

Power line crossing

Total no. of crossings	:	04 nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	01 no.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	01 no.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	Nil	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on
 Proposal submitted to BSNL on
 Proposal submitted to Railways on
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....
 Current Status:

5. Hyderabad- Kurnool 765 kV D/C line with 240 MVAR switchable line reactor at Kurnool end of each circuit

- Length: 331.58 ckm
- Locations: 422 nos.
- Foundation completed: 167 nos.
- Tower erected: 75 nos.
- Stringing completed:
- Scheduled COD: Nov'19
- Anticipated COD: Nov'19

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest - Nil

Details of Tr. Line Falling under Forest:- Locations: nos. Length:
 Forest area affected (ha) : Nil
 Forest proposals submitted on
 Current status:

Power line crossing

Total no. of crossings	:	17 nos.	
Proposal submitted	:	11 nos.	Date:
Approval obtained	:	01 nos.	Date:

Railway crossing

Total no. of crossings	:	Nil	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	Nil	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	02 nos.	(Major)
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on
 Proposal submitted to BSNL on
 Proposal submitted to Railways on
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....
 Current Status:

6. Warangal (New) – Chilakaluripeta 765 kV D/C line with 240 MVAR switchable line reactor at both ends of each circuit

- Length: 394.33 ckm
- Locations: 565 nos.
- Foundation completed: 289 nos.
- Tower erected: 143 nos.
- Stringing completed:
- Scheduled COD: Nov'19
- Anticipated COD: Nov'19

Constarints where Project Authority requires intervention:nil

Status of statutory approvals:**Forest**

Details of Tr. Line Falling under Forest:-
 Locations : 08 nos.

Length: Forest area affected (ha) : 18.442 ha (2.75 Kms) in Andhra Pradesh
 Forest proposals submitted on : 23.08.2017
 Current status : Proposal forwarded by Nodal Officer to DFO.

Power line crossing

Total no. of crossings : 27 nos.
 Proposal submitted : 17 nos. Date:
 Approval obtained : 01 nos. Date:

Railway crossing

Total no. of crossings : 03 nos.
 Proposal submitted : nos. Date:
 Approval obtained : nos. Date:

National Highway Crossing

Total no. of crossings : 02 no.
 Proposal submitted : 02 nos. Date:
 Approval obtained : nos. Date:

River Crossings

Total no. of crossings : 01 no. (Major)
 Proposal submitted : nos. Date:
 Approval obtained : nos. Date:

PTCC approval

Proposal submitted to Defence on :
 Proposal submitted to BSNL on :
 Proposal submitted to Railways on :
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on :
 Current Status:

7. 240 MVAR Switchable Line Reactors with Bays at Warora (Pool) end in each circuit of Warora (Pool)- Rajnandgaon 765kV D/c line with NGR (700 Ohm)

- Land Acquired: NA
- Civil work completed: 30%.
- Equipment supplied:
- Equipment erection:
- Scheduled COD: Nov'18
- Anticipated COD: Nov'18

Constraints where Project Authority requires intervention: nil.

(28) Name of transmission project - System strengthening in northern region (NRSS XXXVI) along with LILO of Sikar-Neemrana 400 kV D/C line at Babai (RRVPNL)

Background

400 kV AC link between Rishikesh and Koteshwar shall improve reliability. It shall improve the power supply to Uttarakhand and also obviate the power transfer constraint on 400 kV Roorkee -Muzaffarnagar line during low hydro generation condition. This link would provide additional outlet from Tehri/ Koteshwar generation complex and independent feed for providing reliable and quality power supply to Rishikesh area.

Babai 400/220 kV substation of RRVPNL is under construction and the substation is associated with power evacuation system of Suratgarh Super Critical TPS (2x660MW) and shall be connected to Suratgarh through 400kV D/c line. The 400 kV Sikar - Neemrana D/C line is crossing Babai S/s at a distance of approx. 1 Km. The proposal of LILO of one ckt of Sikar-Neemrana 400kV line at Babai would be helpful for enhancing the reliability of power supply. The proposed LILO would increase the flexibility in this area.

Scope of Transmission project

1. Koteshwar Pooling Station - Rishikesh 400kV D/C (HTLS) line – 83.152 ckm.
2. 2 Nos. of bays at 400 kV Rishikesh S/S
3. LILO of one ckt of 400 kV D/c Sikar (PG)-Neemrana (PG) line at Babai- 2.922 ckm.
4. Babai (RRVPNL) – Bhiwani (PG) D/C line – 248.61 ckm.
5. 4 Nos. of bays at 400 kV Babai (RRVPNL) substation

General Details

Special Purpose Vehicle (SPV)	:	NRSS XXXVI Trans.Ltd (ESSEL)
Bid Process Coordinator (BPC)	:	RECTPCL
Estimated Cost (Rs. Crs.)	:	437
Request for Qualification	:	25.08.2015
Request for Proposal	:	12.11.2015
Date of Letter of Intent	:	29.03.2016
Transmission Service Agreement (TSA)	:	13.01.2016
SPV acquisition	:	22.08.2016
Transmission License by CERC	:	07.12.2016
Tariff adoption by CERC	:	14.12.2016
Contract Performance Guarantee	:	11.08.2016
Clearance u/s 164	:	01.11.2017
Execution plan submitted to CEA	:	20.12.2016
NIT issued on		
EPC awarded on	:	20.01.2017
Scheduled Date of Completion	:	June 2019/Dec 2019
Anticipated Date of Completion	:	

Status of progress of transmission project

1. Koteswar Pooling Station - Rishikesh 400kV D/C (HTLS) line

The route alignment & detailed survey is completed.

Tower Package is awarded. Check survey is under progress.

- Length: 81 CKm
- Locations: 106 nos
- Foundation completed:
- Tower erected:
- Stringing completed:
- Scheduled COD: Dec'19
- Anticipated COD:

Constarints where Project Authority requires intervention:

Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteswar-Rishikesh line through IDPL premises is awaited.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: nos. Length: 22.2 Km.
Forest area affected (ha) : 96.60 ha
Forest proposals submitted on 24th Oct 2017.
Current status: File with Nodal Officer.

Power line crossing

Total no. of crossings	:	08 nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	01 no.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	05 nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	01 no.	(Minor)
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on :

Proposal submitted to BSNL on :

Proposal submitted to Railways on :

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on :

Current Status:

2. 2 Nos. 400 kV bays at Rishikesh S/S

- Land Acquired:
- Civil work completed:
- Equipment supplied:
- Equipment erection:
- Scheduled COD Dec'19
- Anticipated COD:

Constarints where Project Authority requires intervention: nil.

3. LILO of one ckt of 400 kV D/c Sikar (PG) – Neemrana (PG) line at Babai Deemed COD done on 30 Oct 2017.

- Length: 2.922 CKm
- Locations: 06 nos.
- Foundation completed: 06 nos.
- Tower erected: 06 nos.
- Stringing completed: 2.922 CKm
- Scheduled COD: Dec'16
- Anticipated COD: 30 Oct '17

Deemed COD of the Element is declared on 30th Oct 2017 due to non-readiness of RVPN System. Element charged on 16 Feb 2018 after readiness of RVPN System.

4. Babai (RRVNL) – Bhiwani (PG) D/C line

The route alignment & detailed survey is completed.

Tower Package is awarded.

- Length: 221 CKm
- Locations: 299 nos.
- Foundation completed: 159 nos.
- Tower erected: 8 nos
- Stringing completed:
- Scheduled COD: Jun'19
- Anticipated COD: Jun'19

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- 3.37 Km

Locations: 07 nos. (Rajsthan)

Length:

Forest area(ha) : 12.90 Ha (2.80 Kms) Rajsthan + 3.46 Ha (0.57 Kms) Haryana

Forest proposals submitted on : 15-05-2017 for Haryana and on 11.08.2017 for Rajasthan.

Current status: Haryana Proposal- Stage I approval received on 27 Mar 2018.

Rajashthan Proosal - under approval with RMOEF, Lucknow.

Wildlife Clearance

Details of Tr. Line Falling under Wildlife :-

Locations:

Length:

Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve

Wildlife proposals submitted on : 16-02-2018

Current status: Proposal under approval with Chief Wild life Warden, Rajasthan.

Power line crossing

Total no. of crossings	:	20 nos.	
Proposal submitted	:	17 nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	01 no.	
Proposal submitted	:	01 nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	01 nos.	
Proposal submitted	:	01 nos.	Date:
Approval obtained	:	01 nos.	Date:

River Crossings

Total no. of crossings	:	Nil	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status:

5. 2 Nos. 400 kV bays at Babai (RRVNL) substation for LILO Line

- Land Acquired: 100%
- Civil work completed: 100%
- Equipment supplied: 100%
- Equipment erection: 100%

- Scheduled COD Dec'16
- Anticipated COD: 30 Oct'17

Deemed COD of the Element is declared on 30th Oct 2017 due to non-readiness of RVPN System. Element charged on 16 Feb 2018 after readiness of RVPN System.

6. 2 Nos. 400 kV bays at Babai (RRVPNL) substation for Bhiwani Line

- Land Acquired: 100%
- Civil work completed: 100%
- Equipment supplied:
- Equipment erection:
- Scheduled COD Jun'19
- Anticipated COD:

Constraints/Approval if any:nil.

(29) Name of Transmission Project - Additional system strengthening for Sipat STPS

Background

To enhance redundancy in Sipat STPS power evacuation system, this transmission scheme has been evolved.

Scope of transmission project

1. Sipat – Bilaspur Pooling Station 765 kV 3rd S/C line
2. Bilaspur Pooling Station - Rajanandgaon 765 kV D/C line

General Detail

Special Purpose Vehicle (SPV)	:	Sipat Transmission Ltd (A subsidiary of Adani transmission Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	867
Request for Qualification	:	01.01.2015
Request for Proposal	:	07.04.2015
Letter of Intent	:	28.07.2015
Transmission Service Agreement (TSA)	:	24.06.2015
SPV acquisition	:	23.11.2015
Transmission License by CERC	:	07.03.2016
Tariff adoption by CERC	:	28.01.2016
Contract Performance Guarantee	:	30.10.2015
Clearance u/s 164	:	03.08.2016
Execution plan submitted to CEA	:	21.03.2016
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	22.03.2019
Anticipated Date of Completion	:	May'19

Status of progress of transmission project

1. Sipat STPS - Bilaspur 765 kV S/C (Q) line

- Length: 24 ckm
- Locations: 73 nos
- Foundation completed: 71 nos
- Tower erected: 71 nos
- Stringing completed: 22.9 cKm
- Schedule COD: 22.11.2018
- Anticipated COD: May'18

Constraints where Project Authority requires intervention:

- a) RoW issue: Severe ROW being faced.
- b) Delay in PTCC approval.
- c) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
- d) Connection agreement submitted on 29.11.2017 which is yet to be signed.

Status of statutory approvals:

Forest : NIL

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings : 9 nos.

Proposal submitted : 9 nos.

Approval obtained : 9 nos.

Railway crossing

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil .

National Highway Crossing

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

River Crossings

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

PTCC approval

Proposal submitted to BSNL in Sep'2016

Proposal submitted to Railways in Sep'2016

Current status: IV calculation under process at PTCC office, New Delhi

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'16

Current Status: approval received

2. Bilaspur - Rajnandgaon 765 kV D/C (hexa) line

- Length: 324.07 ckm
- Locations: 428 nos
- Foundation completed: 428 nos
- Tower erected: 428 nos
- Stringing completed: 324.07 cKm
- Schedule completion: 22.03.2019
- Anticipated completion Mar'18 (works completed)

Constraints where Project Authority requires intervention:

- a) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule.
- b) Connection agreement submitted on 29.11.2017 which is yet to be signed.

Status of statutory approvals:

Forest

NIL

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings : 11 nos.

Proposal submitted : 11 nos.

Approval obtained : 11 nos.

Railway crossing

Total no. of crossings : 1 no.

Proposal submitted : 1 no.

Approval obtained : 1 no.

National Highway Crossing

Total no. of crossings : 1 no.

Proposal submitted : 1 no.

Approval obtained : 1 no.

River Crossings

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

PTCC approval

Proposal submitted to BSNL on 19.08.2016

Proposal submitted to Railways on 19.08.2016

Current status: received on 16.02.2018

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'16.

Current Status: approval received.

3. 765 kV Bay at Sipat s/s

• Schedule completion: 22.11.2018

• Actual completion 30.05.2017 (completed)

Constraints if any:

Connection agreement submitted on 29.11.2017 which is yet to be signed.

(30) Name of transmission project - Additional system strengthening for Chhattisgarh (B)

Background

The transmission corridor covered under present project has been evolved to provide reliable evacuation of power from various IPPs coming up in Chhattisgarh.

Scope of transmission project

1. Raipur(pool) – Rajnandgaon 765 kV D/C line
2. Rajnandgaon – Pooling station near warora 765 kV D/C line
3. Establishment of pooling station near Rajnandgaon

765 kV

- Line bays 6 nos
- Bus reactor 3x110 MVar
- Bus reactor bay 1 no.
- Line reactors 7x110 MVar(1 unit spare, switchable for warora line)
- Space for 765kV line bays 4 nos
- Space for 765 kV ICT bays 3 nos

400 kV

- Space for 400 kV ICT bays 3 nos
- Space for 400 kV line bays 4 nos

General Details

Special Purpose Vehicle(SPV)	:	Raipur- Rajnandgaon Warora Trans. Ltd (A subsidiary of Adani transmission Limited)
Bid Process Coordinator(BPC)	:	Power Finance Corporation
Estimated Cost (Rs. Crs)	:	823 Crs
Request for Qualification	:	01.01.2015
Request for Proposal	:	13.04.2015
Letter of Intent	:	28.07.2015
Transmission Service Agreement(TSA)	:	24.06.2015
SPV acquisition	:	23.11.2015
Transmission License by CERC	:	29.02.2016
Tariff adoption by CERC	:	29.01.2016
Contract Performance Guarantee	:	30.10.2015
Clearance u/s 164	:	15.06.2016
Execution plan submitted to CEA	:	21.03.2016
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	22.11.2018
Anticipated Date of Completion	:	Nov'18

Status of progress of transmission project

1. Raipur - Rajnandgaon 765 kV D/C (hexa) line

- Length: 79.56 ckm
- Locations: 104 nos
- Foundation completed: 104 nos
- Tower erected: 104 nos

- Stringing completed: 79.56 cKm
- Schedule completion: 22.11.2018
- Actual completion: May'2017 (works completed)

Constraints where Project Authority requires intervention:

- Interconnected upstream Bays at Raipur being constructed by PGCIL to be completed.
- Connection agreement submitted on 18.12.2017 which is yet to be signed.

Status of statutory approvals:

Forest

NIL

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings : 2 nos.

Proposal submitted : 2 nos.

Approval obtained : 2 nos.

Railway crossing

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

National Highway Crossing

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

River Crossings

Total no. of crossings : Nil

Proposal submitted : Nil

Approval obtained : Nil

PTCC approval

Proposal submitted to BSNL in Sep'2016

Proposal submitted to Railways in Sep'2016

Current status: approval received on 09.01.2018

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Jul'16

Current Status: approval received

2. Rajnandgaon - Warora 765 kV D/C (hexa) line

- Length: 532 ckm
- Locations: 688 nos
- Foundation completed: 550 nos
- Tower erected: 516 nos
- Stringing completed: 200.6 ckm
- Schedule completion: 22.11.2018
- Anticipated completion Nov'18

Constraints where Project Authority requires intervention:

- a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis.
- b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTC's on 31.01.2018 on account of Delay in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited.
- c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadawara – A and Gadawara – B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line.
- d) Connection agreement submitted on 18.12.2017 which is yet to be signed.
- e) PTCC approval awaited.

Status of statutory approvals:

Forest

Chattisgarh Portion

Details of Tr. Line Falling under Forest:- Locations: 2 nos. Length: 2 Km

Forest area affected (ha) : 10

Forest proposals submitted on 15.04.2016

Current status: Stage I approval received and Stage II approval awaited

Maharashtra Portion

Details of Tr. Line Falling under Forest:- Locations: 110 nos. Length: 48 Km

Forest area affected (ha) : 294.3352

Forest proposals submitted on 15.04.2016

Current status: approval awaited

Power line crossing

Total no. of crossings	:	11	nos.
Proposal submitted	:	11	nos.
Approval obtained	:	11	nos.

Railway crossing

Total no. of crossings	:	4	nos.
Proposal submitted	:	4	nos.
Approval obtained	:	4	nos.

National Highway Crossing

Total no. of crossings	:	1	no.
Proposal submitted	:	1	no.
Approval obtained	:	1	no.

River Crossings

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

PTCC approval

Proposal submitted to BSNL in	Sep'2016
Proposal submitted to Railways in	Sep'2016
Current status:	Proposal is under process at CEA for IV calculation

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'2016	
Current Status:	approval received

3. 765 kV Rajnandgaon switching station

- | | |
|-----------------------|--------------------------|
| • Land acquired: | 100% |
| • Equipment supplied | 100% |
| • Construction | 100% |
| • Schedule completion | 22.11.2018 |
| • Actual completion | Nov'17 (works completed) |

Constraints if any:

Connection agreement submitted on 18.12.2017 which is yet to be signed.

(31) Name of transmission project - System strengthening for IPPs in Chhattisgarh and other generation projects in western region

Background

The immediate evacuation of Vindhyachal STPP- IV & V consists of Vindhyachal-IV - Vindhyachal Pool station 400 kV D/C (Quad) line. NTPC requested to provide additional outlet from Vindhyachal-IV generation project in order to increase the reliability of power evacuation system for Vindhyachal STPP-IV & V project. With 765 kV and 400 kV interconnection there would be more flexibility in operation as well as utilization of the 765/400 kV transformation capacity.

Scope of transmission project

1. 400 kV interconnection at Gwalior 765/400 kV s/s
 - (i) Gwalior-Morena 400 kV D/C (Q) line
 - (ii) 2x315 MVA, 400/220 kV substation at Morena
2. Additional evacuation line from Vindhyachal-IV & V STPP (3x500 MW)
 - (i) Vindhyachal STPS - IV & V – Vindhyachal pool 400 kV D/C (Q) line
 - (ii) 400 kV bays (2 nos.) at Vindhyachal STPP switchyard
3. Additional system strengthening scheme for Chhattisgarh IPP's (Part-A)
 - (i) Sasan UMPP – Vindhyachal Pooling Station 765 kV S/C (Q) line
 - (ii) Raigarh (Kotra) – Champa (Pool) 765 kV S/C (Q) line
 - (iii) Champa (Pool) – Dharamjaygarh 765 kV S/C (Q) line
 - (iv) LILO of one ckt of Aurangabad – Padghe 765 kV D/C (hexa) line at Pune
 - (v) 765 kV bays at Sasan UMPP

General Detail

Special Purpose Vehicle (SPV)	:	Chhattisgarh-WR Transmission Ltd (A subsidiary of Adani Transmission Limited)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	823
Request for Qualification	:	29.12.2014
Request for Proposal	:	13.04.2015
Letter of Intent	:	28.07.2015
Transmission Service Agreement(TSA)	:	24.06.2015
SPV acquisition	:	23.11.2015
Transmission License by CERC	:	29.02.2016
Tariff adoption by CERC	:	28.01.2016
Contract Performance Guarantee	:	30.10.2015
Clearance u/s 164	:	25.10.2016
Execution plan to CEA	:	21.03.2016
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	22.03.2019
Anticipated Date of Completion	:	Oct'18

Status of progress of transmission project

1. 400 kV interconnection at Gwalior 765/400 kV s/s

(i) Gwalior - Morena 400 kV D/C (Q) line

- Length: 95.6 ckm
- Locations: 145 nos
- Foundation completed: 145 nos
- Tower erected: 145 nos
- Stringing completed: 95.6 cKm
- Schedule completion 22.05.2018
- Anticipated completion Sep'17 (works completed)

Constraints where Project Authority requires intervention:

- a) Interconnected Substation / Bay at Gwalior and downstream system being constructed by MPPTCL to be completed.

Status of statutory approvals:

Forest

NIL

Details of Tr. Line Falling under Forest:- Locations: nos. Length:
Forest area affected (ha) :
Forest proposals submitted on
Current status:

Power line crossing

Total no. of crossings	:	13	nos.
Proposal submitted	:	13	nos.
Approval obtained	:	13	nos.

Railway crossing

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

National Highway Crossing

Total no. of crossings	:	1	no.
Proposal submitted	:	1	no.
Approval obtained	:	1	no.

River Crossings

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

PTCC approval

Proposal submitted to BSNL on	24.08.2016
Proposal submitted to Railways on	24.08.2016
Current status:	approval received on 01.01.2018

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'2016

Current Status:

approval received

(ii) 2x315 MVA, 400/220 kV Morena substation

- Land acquired: 100%
- Equipment supplied 100%
- Construction 100%
- Schedule completion 22.05.2018
- Anticipated completion Feb'18 (works completed)

Constraints if any:

2. Additional evacuation line from Vindhyachal-IV & V STPP (3x500 MW)

(i) Vindhyachal STPS - IV & V – Vindhyachal pool 400 kV D/C (Q) line

- Length: 54.62 ckm
- Locations: 87 nos
- Foundation completed: 87 nos
- Tower erected: 87 nos
- Stringing completed: 54.62 cKm
- Schedule completion 22.01.2019
- Anticipated completion: Dec'17 (works completed)

Line commissioned in Mar'18.

Constraints where Project Authority requires intervention:

(ii) 400 kV bays (2 nos.) at Vindhyachal STPP switchyard

- Schedule completion 22.01.2019
- Anticipated completion 16.10.2017 (completed)

Constraints if any:

3. Additional system strengthening scheme for Chhattisgarh IPP's (Part-A)

(i) Sasan UMPP – Vindhyachal Pooling Station 765 kV S/C (Q) line

- Length: 5.892 ckm
- Locations: 22 nos
- Foundation completed: 22 nos
- Tower erected: 22 nos
- Stringing completed: 5.892 cKm
- Schedule completion 22.11.2018
- Actual completion Nov'17 (works completed)

Line commissioned in Apr'18.

(ii) Raigarh (Kotra) – Champa (Pool) 765 kV S/C (Q) line

- Length: 94 ckm
- Locations: 261 nos
- Foundation completed: 253 nos

- Tower erected: 250 nos
- Stringing completed: 75.7 CKm
- Schedule completion 22.11.2018
- Anticipated completion May'18

Constraints where Project Authority requires intervention:

- a) RoW issue: Severe ROW being faced.
- b) Forest/Wildlife clearance issue: Nil
- c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
- d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.

Status of statutory approvals:

Forest

Nil

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings	:	12	nos.
Proposal submitted	:	12	nos.
Approval obtained	:	12	nos.

Railway crossing

Total no. of crossings	:	1	no.
Proposal submitted	:	1	no.
Approval obtained	:	1	no.

National Highway Crossing

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

River Crossings

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

PTCC approval

Proposal submitted to BSNL on	19.08.2016
Proposal submitted to Railways on	19.08.2016
Current status:	approval received on 16.02.2018

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'2016
Current Status: approval received

(iii) Champa (Pool) – Dharamjaygarh 765 kV S/C (Q) line

- Length: 49 ckm
- Locations: 150 nos
- Foundation completed: 149 nos
- Tower erected: 149 nos
- Stringing completed: 45.8 CKm
- Schedule completion 22.11.2018
- Anticipated completion May'18

Constraints where Project Authority requires intervention:

- a) RoW issue: Severe ROW being faced.
- b) Forest/Wildlife clearance issue: Stage II approval awaited.
- c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly.
- d) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: 8 nos. Length: 4 Km

Forest area affected (ha) : 22.182

Forest proposals submitted on 15.04.2016

Current status: Stage I approval received and Stage II approval awaited.

Power line crossing

Total no. of crossings	:	19	nos.
Proposal submitted	:	19	nos.
Approval obtained	:	19	nos.

Railway crossing

Total no. of crossings	:	2	nos.
Proposal submitted	:	2	nos.
Approval obtained	:	2	nos.

National Highway Crossing

Total no. of crossings	:	1	no.
Proposal submitted	:	1	no.
Approval obtained	:	1	no.

River Crossings

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

PTCC approval

Proposal submitted to BSNL on 19.08.2016
 Proposal submitted to Railways on 19.08.2016
 Current status: approval received on 16.02.2018

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in Sep'2016
 Current Status: approval received

(iv) LILO of one ckt of Aurangabad – Padghe 765 kV D/C (hexa) line at Pune

- Length: 130 ckm
- Locations: 179 nos
- Foundation completed: 141 nos
- Tower erected: 120 nos
- Stringing completed: 47.4 cKm
- Schedule completion 22.03.2019
- Anticipated completion Dec'18

Constraints where Project Authority requires intervention:

- a) RoW issue: Severe ROW being faced.
- b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.

Status of statutory approvals:**Forest****Nil**

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings	:	7	nos.
Proposal submitted	:	7	nos.
Approval obtained	:	7	nos.

Railway crossing

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

National Highway Crossing

Total no. of crossings	:	1	no.
Proposal submitted	:	1	no.
Approval obtained	:	1	no.

River Crossings

Total no. of crossings	:	Nil
Proposal submitted	:	Nil
Approval obtained	:	Nil

PTCC approval

Proposal submitted to BSNL in	Oct'2016
Proposal submitted to Railways in	Oct'2016
Current status:	approval received on 29.11.2017

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation in	Oct'2016
Current Status:	approval awaited

(v) 765 kV bays at Sasan UMPP

- | | |
|--------------------------|------------------|
| • Schedule completion | 22.11.2018 |
| • Anticipated completion | works completed. |
- Commissioned in Apr'18.**

(32) Name of transmission project - Immediate evacuation for North Karanpura(3x660MW) generation project of NTPC(ERSS-XIX)

Background

NTPC Ltd. has planned to establish a 1980MW (3x660MW) thermal power project at North Karanpura in the state of Jharkhand. Accordingly, Immediate evacuation system for the same was finalized with following transmission system: (i) North Karanpura – Gaya 400kV D/c (Quad) (ii) North Karanpura – Jharkhand Pool (Chandwa) 400kV D/c (Quad) Further, under the 24x7 power for all scheme, Jharkhand has projected a requirement of about 1000MW in Dhanbad region. In view of the same it is proposed to establishment 400/220kV, 2x500 MVA sub-station at Dhanbad along with LILO of both circuits of Ranchi – Maithon-RB 400kV D/c line at Dhanbad. The same was agreed to be implemented as ISTS scheme to be built under TBCB. For drawl of power from Dhanbad, JUSNL would construct 2 no. 220kV D/c lines, one each to Govindpur and Jainamore 220 kV sub-stations.

Scope of transmission project:

1. North Karanpura – Gaya 400kV D/c line with quad moose conductor.
 2. North Karanpura – Chandwa (Jharkhand) Pooling Station 400kV D/c line with quad moose conductor.
 3. LILO of both circuits of Ranchi – Maithon-RB 400kV D/c line at Dhanbad
 4. Creation of 400/220 kV sub-station at Dhanbad(ERSS-XIX)
- (i) Establishment of 400/220 kV, 2x500 MVA sub-station at Dhanbad

400 kV

- ICTs: 400/220 kV, 2x500 MVA
- ICTs bays: 2 no.
- Line bays: 4 no.
- 400 kV bus reactor bays: 2 no.
- Bus reactor: 2x125 MVAR
- Space for future bays: 4 no
- Space for future 400/220 kV, 500 MVA ICT along with associated bay

220 kV

- ICTs bays: 2 no.
- Line bays: 4 no.
- Space for future bays: 4 no.

General Details:

Special Purpose Vehicle (SPV)	: North Karanpura Transco Ltd. (A subsidiary of M/s Adani Transmission Limited)
Bid Process Coordinator (BPC)	: RECTPCL
Estimated Cost (Rs. crs)	: 472 crore
Request for Qualification	: 30.11.2015
Request for Proposal	: 03.02.2016
Letter of Intent	: 24.05.2016
Transmission Service Agreement (TSA)	: 06.07.2016
SPV acquisition	: 08.07.2016
Transmission License by CERC	: 29.09.2016
Tariff adoption by CERC	: 06.09.2016
Contract Performance Guarantee	: 03.06.2016

Clearance u/s 164	:	submission delayed since NOC is awaited from Central Coalfield Ltd. (CCL) / Ministry of Coal (MoC) on the routes from North Karanpura – Chandwa and North Karanpura-Gaya. Newspaper publication completed on 15.10.2016. Re-publication completed on 30.10.2017.
Execution plan submitted to CEA	:	03.11.2016
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	30.09.2019
Anticipated Date of Completion	:	to be re-worked upon receipt of NOC

- NOC awaited from Ministry of Coal / CCL which is affecting survey and finalization of line route, Financial Closure, Forest Proposal and enabling works at site.
- **TSA terminated by NKTL on 13.04.2018 under article 4.4.2 read with article 11 and artical 13.5 of TSA due to continuation of force majeure events.**

Status of progress of transmission project:

1. North Karanpura – Chandwa (Jharkhand) Pooling Station 400kV D/c line

- Length (as per original route): 63 Ckm
- Locations (as per original route): 112 nos
- Foundation completed: 04 nos
- Tower erected: 00 nos
- Stringing completed: 0 Ckm
- Schedule completion date: Sep 2017

Constraints where Project Authority requires intervention:

- a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL. NOC still awaited continuing Force Majeure situation.
- b) NOC awaited from Ministry of Coal / CCL which is affecting survey and finalization of line route, Financial Closure, Forest Proposal and enabling works at site.

Status of statutory approvals: NOC on revised route awaited from CCL.

Forest

Details of Tr. Line Falling under Forest:- Locations: nos. 30 Length: 10.834 Kms

Forest area affected (ha) : 48.216

Forest proposals submitted on 28.09.2017

Current status:

Remarks: Proposal submission was put on hold after meeting with MoP on 14.12.2016. However, during the meeting convened by CEA on 21.07.2017 to review the progress of the project, NKTL was advised to prepare proposal for Forest Clearance and submit to concern Nodal Officer (RMoEF). Accordingly, Forest proposal for North Karanpura – Chandwa has been submitted on 28.09.2017. Proposal is accepted by Nodal officer.

Submission / approval process of statutory proposals have stalled due to non-receipt of NOC.

Power line crossing

Total no. of crossings	:	2	nos.
Proposal submitted	:	1	nos.
Approval obtained	:	0	nos.

Railway crossing

Total no. of crossings	:	1	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

National Highway Crossing

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

River Crossings

Total no. of crossings	:	0	nos.
Proposal submitted	:	0	nos.
Approval obtained	:	0	nos.

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status:

2. North Karanpura – Gaya 400kV D/c line

- Length (as per original route): 185 Ckm
- Locations (as per original route): 265 nos
- Foundation completed: 31 nos
- Tower erected:
- Stringing completed:
- Schedule completion date: Sep 2019

Constraints where Project Authority requires intervention:

- a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL. NOC still awaited continuing Force Majeure situation.
- b) NOC awaited from Ministry of Coal / CCL which is affecting survey and finalization of line route, Financial Closure, Forest Proposal and enabling works at site.

Status of statutory approvals: NOC on revised route awaited. Details of statutory approvals can be finalised upon receipt of NOC.

Forest

Details of Tr. Line Falling under Forest:- Locations: nos. Length:

Forest area affected (ha) :

Forest proposals submitted on

Current status:

Power line crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status:

3. Establishment of 400/220 kV, 2x500 MVA sub-station at Dhanbad

- Land acquired: under process
- Civil works completed 0%
- Equipment supplied 0%
- Equipment erected 0%
- Schedule completion 07.05.2019

Constraints where Project Authority requires intervention:

- a) Due to non-availability of NOC from MoC / CCL for North Karanpura – Chandwa and North Karanpura – Gaya lines, work on the project can not be initiated / continued.

4. LILO of both circuits of Ranchi – Maithon-RB 400kV D/c line at Dhanbad

- Length: 2.4 Ckm
- Locations:
- Foundation completed:
- Tower erected:
- Stringing completed:
- Schedule completion date: 07.05.2019

Constraints where Project Authority requires intervention:

- a) Due to non-availability of NOC from MoC / CCL for North Karanpura – Chandwa and North Karanpura – Gaya lines, work on the project can not be initiated.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: nos. Length:
Forest area affected (ha) :
Forest proposals submitted on
Current status:

Power line crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National Highway Crossing

Total no. of crossings	:	nos.	
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	nos.	
------------------------	---	------	--

Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status:

(33)Name of transmission project- Transmission System for Ultra Mega Solar Park in Fatehgarh, Distt. Jaisalmer Rajasthan

Background

Scope of transmission project

1. Establishment of 400kV Pooling Station at Fatehgarh (with a provision to upgrade at 765 kV level)
2. 765 kV Fatehgarh Pooling sub-station - Bhadla (PG) D/C line (initially to be operated at 400 kV)
3. 2 nos of 400 kV line bays at Fatehgarh Pooling substation
4. 1x125 MVAR Bus reactor at 400kV Fatehgarh Pooling sub-station
5. Space for future 220 kV (6 Nos), 400 kV (6 Nos) and 765 kV (4 nos.) line bays along with line reactors at Fatehgarh Pooling station
6. Space for future 220/400 kV transformers (2 nos.), 400/765 kV transformers (2 nos) along with associated transformer bays at each level
7. Space for future 765 kV bus reactor along with associated bays

General Details

Special Purpose Vehicle	:	Fatehgarh-Bhadla Transmission Limited
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. Crs)	:	536
Request for Qualification	:	30.12.2016
Request for Proposal	:	30.04.2017
Letter of Intent	:	21.02.2018
Transmission Service Agreement (TSA)	:	10.01.2018
SPV acquisition	:	14.03.2018
Transmission License by CERC	:	under process
Tariff adoption by CERC	:	under process
Contract Performance Guarantee	:	12.03.2018
Clearance u/s 164	:	under process
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	30.09.2019
Anticipated Date of Completion	:	Sep'19

Status of progress of transmission project:

SPV acquired by Adani Transmission Ltd. on 14.03.2017.

(34) Name of transmission project - Transmission System required for evacuation of power from Kudgi TPS (3x800 MW) Phase-I of NTPC

Background

NTPC Limited is establishing coal based Kudgi STPP (3x800 MW) generation project at village Kudgi, Bijapur District in the State of Karnataka. NTPC Limited has been granted LTA for 2392.49 MW as per the LTA application and details of drawl of power is given as under:

Karnataka Discoms	1196.24 MW	KSEB	119.18 MW
TANGEDCO	300.10 MW	AP Discoms	418.10 MW

Transmission scheme is planned for the evacuation and supply of power from the Kudgi TPS to the beneficiaries of the generation project. This transmission scheme shall facilitate immediate evacuation as well as supply of power to its beneficiaries with reliability and security. Beyond Madhugiri & Bidadi dispersal of power to the beneficiaries of the generation project shall be through existing/planned transmission network under Inter-State Transmission System.

Scope of transmission project

1. Kudgi TPS - Narendra (New) 400 kV 2 x D/C Quad lines
2. Narendra (New) - Madhugiri 765 kV D/C line (initially operated at 400 kV level)
3. Madhugiri - Bidadi 400 kV D/C (quad) line

General Details

Special Purpose Vehicle (SPV)	:	Kudgi Transmission Ltd. (L&T Infra)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	1240
Request for Qualification	:	
Request for Proposal	:	12.03.2013
Letter of Intent	:	31.07.2013
Transmission Service Agreement (TSA)	:	14.05.2013
SPV acquisition	:	30.08.2013
Transmission License by CERC	:	07.01.2014
Tariff adoption by CERC	:	08.01.2014
Contract Performance Guarantee	:	22.08.2013
Clearance u/s 164	:	24.04.2014
Execution plan submitted to CEA	:	Submitted
NIT issued on	:	
EPC contract awarded on	:	21.02.2014
Scheduled Date of Completion	:	28.2.2015/29.12.2015

Status of progress of transmission project

1. Kudgi TPS – Narendra 400 kV 2xD/C line (I&II) - Line 1&2 completed 27.03.2015 and commissioned in Nov-15 & Jun-16 respectively
2. Narendra (New) – Madhugiri 765 kV D/C line (758 ckm) - Line Commissioned on 23.09.2016 at 400kV
3. Madhugiri (Tumkur) – Bidadi 400 kV D/C line (186 ckm) - Commissioned on 24.8.16

Project Commissioned on Sep-16.

(35) Name of transmission project - Transmission System for Patran 400kV S/S

Background

Patiala and Sangrur district of Punjab has a lot of agriculture load. A partial Grid Disturbance had taken place on 20th July 2011 and analysis of Grid disturbance had also indicated the requirement of a 400/220 kV Substation in this area. In the vicinity there are 5 nos of 220 kV grid stations, namely Mansa, Rajla, Sangrur, Sunam & Patran, having total transformation capacity of about 1180 MVA. In addition, 3 nos of 220 kV new substations are also coming up in the area, at Pasiana, Bangan & Kakarla. Accordingly, to meet the growing load a 400/220 kV substation at Patran has been proposed. The 400/220 kV S/s at Patran would be connected to the grid by LILO of Patial-Kaithal 400 kV D/C. To avoid unbalanced loading, LILO of both circuits is proposed. From these substations, 220 kV lines can be drawn to new Patran, Mansa, Pasiana etc. S/s. Looking into load growth potential it is expected that 800-900 MW load would be there in the vicinity. In view of the above 2x500 MVA transformers have been proposed. Considering the fact that the location of the substation is in a very fertile area of the Punjab where the acquisition of land is going to be a challenging task. Accordingly, it is proposed to develop this substation as Gas Insulated substation.

Scope of transmission project

1. LILO of both circuits of Patiala-Kaithal 400kV D/C line at Patran (Triple snow Bird)
2. 2x500 MVA, 400/220 kV substation at Patran

400 kV

- Line bays 4 nos
- Transformer bays 2 nos
- Space provision for 6 bays

220 kV

- Line bays 6 nos
- Transformer bays 2 nos
- Space provision for 6 bays

General Details

Special Purpose Vehicle(SPV)	:	Patran Transmission Company Ltd. (A subsidiary of Techno Electric and Engineering Company Ltd)
Bid Process Coordinator(BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	200
Request for Qualification	:	11.03.2013
Request for Proposal	:	10.09.2013
Letter of Intent	:	17.09.2013
Transmission Service Agreement(TSA)	:	12.05.2014
SPV acquisition	:	13.11.2013
Transmission License by CERC	:	14.07.2014
Tariff adoption by CERC	:	05.08.2014
Contract Performance Guarantee	:	04.09.2013
Clearance u/s 164	:	29.02.2016
Execution plan submitted to CEA	:	05.08.2014

NIT issued on	:	No NIT issued by PTCL
EPC contract awarded on	:	01.02.2014
Scheduled Date of Completion	:	11.11.2016
Actual Date of Commissioning	:	17.06.2016
Trial run completed (monitored by POSOCO	:	18.06.2016
Actual COD	:	21.06.2016

Status of progress of transmission project;

1. LILO of both circuits of Patiala-Kaithal 400kV D/C at Patran (Triple snow Bird Conductor)

Length:	200 meter
Locations:	2

Line Completed on Jun-16

2. 2x500 MVA, 400/220 kV Patran substation

Land acquired:	100%
Civil works completed	100%
Equipment supplied	100%
Equipment erected	100%
Actual date of commissioned	May'17

Transmission project completed in June 2016 and commissioned in May 2017.
220 KV downstream transmission lines from Patran S/S competed and commissioned by PSTCL in May 2017.

Project Commissioned on May 2017.

(36) Name of transmission project - Transmission System Associated with Krishnapattnam UMPP- Synchronous interconnection between SR and WR (Part-B)

Background

For evacuation of power from Krishnapattnam UMPP (4000 MW) and export of power from various IPPs coming up in SR to their target beneficiaries in WR and NR, synchronous integration of the Southern Region with the rest of Indian grid had been planned through two number of 765 KV S/C lines between Sholapur and Raichur. With this interconnection a synchronously connected all India Grid would come into existence. Out of the two 765 KV Raichur- Sholapur lines planned, the Raichur- Sholapur 765 KV line-1 is covered under the scheme "Synchronous interconnection between Southern Region and Western Region" which is to be implemented through tariff based competitive bidding route.

Scope of transmission project

1. Raichur-Sholapur 765 KV Single Circuit Line-1

General Details

Special Purpose Vehicle (SPV)	:	Raichur Solapur Trans. Company Limited. (A Consortium of Patel, Simplex infra and BS Transcomm)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	440
Request for Qualification	:	
Request for Proposal	:	
Letter of Intent	:	
Transmission Service Agreement	:	
SPV acquisition	:	7.1.2011
Transmission License	:	
Tariff adoption by CERC	:	
Contract Performance Guarantee	:	
Clearance u/s 164	:	
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	7.1. 2014
Actual Date of Completion	:	30.6.2014

Status of progress of transmission project

1. Raichur-Sholapur 765 kV S/C line-1 – 208 ckm

Project commissioned on 30.06.2014 .

(37) Name of transmission project - Transmission system strengthening in Indian system for transfer of power from new HEP's in Bhutan

Background

Punatsangchhu-I (1200MW), Punatsangchhu-II (990MW), Mangdechhu(720MW) and Wangchhu (570MW) Hydro Generation Projects in Bhutan are at various stages of development. Power from these generation projects would be transferred to India after meeting small local demand in Bhutan. Power from these generation projects is proposed to be brought to Alipurduar sub-station in West Bengal (India). This transmission scheme has been planned for power transfer from Alipurduar onwards to ER and towards NR, it shall be done through + 800 kV, 6000MW Bishwanath Chariyal (Assam) – Alipurduar (West Bengal) – Agra (Uttar Pradesh) HVDC bipole link.

Scope of transmission project

Transmission Lines:

1. Alipurduar - Siliguri 400 kV D/C line (2nd) with Quad moose conductor
2. Kishanganj - Darbhanga 400kV D/C line with Quad moose conductor

400 kV Bay Requirements:

1. 400 kV line bays at Darbhanga: 2 nos.
2. 80 MVAR switchable line reactors (400 Ohm NGR) in each circuit at Darbhanga end of Kishanganj - Darbhanga 400kV D/C (quad) line

General Details

Special Purpose Vehicle (SPV)	:	Alipurduar Transmission Ltd. (A subsidiary of Kalpataru Power Transmission Ltd.)
Bid Process Coordinator (BPC)	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	
Request for Qualification	:	16.04.2015
Request for Proposal	:	08.07.2015
Letter of Intent	:	29.10.2015
Transmission Service Agreement (TSA)	:	22.09.2015
SPV acquisition	:	06.01.2016
Transmission License by CERC	:	21.03.2016
Tariff adoption by CERC	:	22.03.2016
Contract Performance Guarantee	:	04.01.2016
Clearance u/s 164 in Gazette	:	20.10.2016
Execution plan submitted to CEA	:	05.05.2016
NIT issued on	:	N.A.
EPC awarded on	:	19.01.2016
Scheduled Date of Completion	:	05.03.2019
Anticipated Date of Completion	:	05.03.2019

Status of progress of transmission project

1. Alipurduar (PG) – Siliguri (PG) 400 KV D/C line

- Length: 232 ckm
- Locations: 321 nos
- Foundation completed: 259 (9 Nos Pile Locations Completed)
- Tower erected: 159 nos.
- Stringing completed: 12 cKm

- Schedule Target date: Mar-19
- Anticipated Target date:

Constarints where Project Authority requires intervention:

- Severe ROW issues being faced on every location demanding high compensations. (majorly of political nature). Work is being done after clearing locations upon rigorous negotiations with landowners.

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: **NA** Length: **NA**

Forest area affected (ha) : **NA**

Forest proposals submitted on **NA**

Current status: **NA**

Power line crossing

Total no. of crossings : 21 nos.

Proposal submitted : 21 nos.

Date: 17-Apr-17, 17-May-17, 4-July-17, 5-Aug-17, 17th Oct'2017

Approval obtained : 11 nos.

Date: 3 nos approval on 16th June'17
2 nos approval on 7th Oct'17
1 Nos approval on 11th Nov'17
3 nos on 16th Jan'18 & 2 nos on 25th Jan'18

Railway crossing

Total no. of crossings : 2 nos.

Proposal submitted : 2 nos.

Date: 13-Sept-17

Approval obtained : 1 nos.

Date: 1 no on 22nd Jan'18

National Highway Crossing

Total no. of crossings : 3 nos.

Proposal submitted : 3 nos.

Date: 25th May'17, 3rd June'17

Approval obtained : 0 nos.

Date:

River Crossings

Total no. of crossings : NA nos.

Proposal submitted : NA nos.

Date:

Approval obtained : NA nos.

Date:

PTCC approval –

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status: ***Proposal Preparation under way at site***

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....NA

Current Status: NA

2. Kishanganj (PG) – Darbhanga (DMTCL) 400 KV D/C line

- Length: 209 ckm
- Locations: 545 nos.
- Foundation completed: 488 nos (5 nos pile completed above Ground level & 12 nos pile complete below ground level)
- Tower erected: 422 nos
- Stringing completed: 71.5 CKm
- Schedule Target date: Mar-19
- Anticipated Target date:

Constarints where Project Authority requires intervention:

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:- Locations: NA nos. Length:NA

Forest area affected (ha) : NA

Forest proposals submitted onNA

Current status:NA

Power line crossing

Total no. of crossings :9 nos.

Proposal submitted :9 nos.

Date:25th & 27th July17,1st Aug'17

Approval obtained :8 nos.

Date: Jan'2018

Railway crossing

Total no. of crossings :3 nos.

Proposal submitted :3 nos.

Date:11-Aug-17

Approval obtained :0 nos.

Date:

National Highway Crossing

Total no. of crossings :5 nos.

Proposal submitted :5 nos.

Date:1st & 2nd Aug'17

Approval obtained : 1 nos.

Date: Jan'18

River Crossings

Total no. of crossings :NA nos.

Proposal submitted :NA nos.

Date:NA

Approval obtained :NA nos.

Date:NA

PTCC approval

Proposal submitted to Defence on

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status: ***Under preparation at site***

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on.....

Current Status: ***Under preparation at site***

3. 2 nos 400 kV line bays at Darbhanga and 80 MVAR switchable line reactors

- Land acquired : Land provided by DMTCL
- Civil works completed : 80%
- Equipment supplied : 98%
- Equipment erected : 40%
- Schedule COD : Mar '19
- Anticipated COD : Mar '19

Constraints if any:

(38) Name of transmission project - North Eastern Region Strengthening Scheme (NERSS-VI)

Background

The expansion of 400 kV network in NER is planned through new 400 kV line and up gradation of existing 400 kV lines presently charged at 132 kV to its rated voltage of 400 kV. A 400 kV ring is being established in Assam and Meghalaya connecting Silchar – Misa – Balipara – Bongaigaon – Azara/Byrnihat - Silchar substations. Another 400 kV ring is being established interconnecting Assam and Tripura through Silchar – Palatana – Surajmaninagar – P. K. Beri – Silchar corridor.

The extension of 400 kV system to the states of Manipur and Nagaland by interconnecting them with Assam has been planned through a 400 kV ring connecting Silchar- Imphal – New Kohima – New Mariani – Misa – Silchar along with new 400 kV substation at New Mariani and charging the New Mariani – Misa line at its rated voltage of 400 kV. Additionally, the Silchar- Imphal – New Kohima- New Mariani – Misa corridor would be an alternate for Silchar – Misa line.

The present scheme will form the Imphal – New Kohima – New Mariani section of Silchar- Imphal – New Kohima – New Mariani – Misa – Silchar 400 kV ring along with establishment of new 400/200 kV substation at New Kohima. This would require up gradation of the New Mariani S/s of POWERGRID to 400 KV and LILO of the Kathalguri – Misa D/C line at New Mariani S/s along with charging of Misa – New Mariani section at rated voltage of 400 KV (under the scope of POWERGRID). The New Mariani – Kathalguri section would be kept charged at 220 KV.

The subject scheme has been approved in the 5th Standing Committee Meeting on Power System Planning of North Eastern Region held on 08-08-2015 at Imphal, 15th NERPC/TCC meeting held on 21-08-2015 at Guwahati and 35th Empowered Committee meeting on Transmission held on 14-09-2015 at New Delhi.

Scope of transmission project

1. Establishment of 400/220 kV, 7x167 MVA s/s at new Kohima

400 kV

ICTs: 400/220 kV, 7x167 MVA

ICTs bays: 2 nos.

Line bays: 4 nos.

Bus Reactor: 2x125 MVAR

400 kV bus reactor bays: 2 nos.

Space for future bays: 4 nos. (along with space for switchable line reactor)

220 kV

ICTs bays: 2 nos.

Line bays: 4 nos.

Space for future bays: 4 nos.

Space for 400/220 kV 500 MVA ICT along with associated bays

2. Imphal-New Kohima 400 kV D/C line (Twin Moose ACSR)

3. New Kohima -New Mariani 400 kV D/c line (Twin Moose ACSR)

General Details

Special Purpose Vehicle	:	Kohima-Mairani Trans. Ltd(Kalpataru)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. Crs)	:	653
Request for Qualification	:	15.02.2016
Request for Proposal	:	25.11.2016
Letter of Intent	:	17.01.2017
Transmission Service Agreement (TSA)	:	02.09.2016
SPV acquisition	:	31.03.2017
Transmission License by CERC	:	10.07.2017
Tariff adoption by CERC	:	06.07.2017
Contract Performance Guarantee	:	07.03.2017
Clearance u/s 164	:	Obtained in Feb'18
Execution plan submitted to CEA	:	29.07.2017
NIT issued on	:	14.01.2016
EPC contract awarded on	:	28.06.2017
Scheduled Date of Completion	:	Jul'20
Anticipated Date of Completion	:	Jul'20

Status of progress of transmission project

1. Establishment of 400/220 kV, 7x167 MVA s/s at new Kohima
 - Land acquired: Under Progress
 - Civil works completed Yet to be start
 - Equipment supplied Yet to be start
 - Equipment erected Yet to be start
 - Schedule COD Jul'20
 - Anticipated COD Jul'20

Constarints where Project Authority requires intervention: NA

2. Imphal-New Kohima 400 kV D/C line

- Length: 134 Km approx.
- Locations: 317 Nos approx.
- Foundation completed: 10 nos
- Tower erected: 0
- Stringing completed: 0
- Schedule COD: Jul'20
- Anticipated COD Jul'20

Constarints where Project Authority requires intervention: NA

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations: 91 nos. Approx. ,

Length: 41.647 KM

Forest area affected (ha) : 191.62

Forest proposals submitted on 14.08.2017 (online) & 28.08.20017 (Hard copy).
 Current status: FRA received from DC of Kangpokpi & Senapati districts. Tree Enumeration site visit by DFO Kangpokpi & Senapati completed. Both the DFOs have uploaded their reports in their respective portal and under review at Conservator' office.

Power line crossing

Total no. of crossings	: 11	nos(submission targeted on20.07.2018)
Proposal submitted	:	nos. Date:
Approval obtained	:	nos. Date:

Railway crossing

Total no. of crossings	: 0	nos.
Proposal submitted	:	nos. Date:
Approval obtained	:	nos. Date:

National Highway Crossing

Total no. of crossings	: 9	nos(submission targeted on20.07.2018)
Proposal submitted	:	nos. Date:
Approval obtained	:	nos. Date:

River Crossings

Total no. of crossings	: 0	nos.
Proposal submitted	:	nos. Date:
Approval obtained	:	nos. Date:

PTCC approval

Proposal submitted to Defence on (submission targeted on 15.07.2018)
 Proposal submitted to BSNL on
 Proposal submitted to Railways on
 Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on...(submission targeted on 15.07.2018)
 Current Status:

3. New Kohima -New Mariani 400 kV D/c line

- Length: 120 Km Approx.
- Locations: 290 Nos Approx.
- Foundation completed: 27 nos.
- Tower erected: 0
- Stringing completed: 0
- Schedule COD: Jul'20
- Anticipated COD Jul'20

Constarints where Project Authority requires intervention: NA

Status of statutory approvals:

Forest

Details of Tr. Line Falling under Forest:-

Locations: 11 nos. Approx ,

Length: 4.3 Km

Forest area affected (ha) : 19.976

Forest proposals submitted on 09.08.2017

Current status: FRA NOC from District Collector received on 29.11.2017 and the same has been uploaded on MoEF website along with hardcopy submission to DFO Office-Golaghat. Forest proposal is approved from Nodal officer and subsequently submitted to DFO office. Tree enumeration done and duly signed list from Forester & Ranger submitted to DFO. Tree enumeration report submitted by Ranger on dated 2nd Apr'18 to DFO. Coordinates of the Double degraded forest area has to be provided by DFO. After receipt of the same, it will be put in Google Earth & 40 Ha to be identified. Then the same to be developed on Toposheet & 2D map on plain paper and to be submitted to DFO (both softcopy & hardcopy) for approval.

Power line crossing

Total no. of crossings	:	1	nos(submission targeted on 25.06.18)
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

Railway crossing

Total no. of crossings	:	0	nos.
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

National/state Highway Crossing

Total no. of crossings	:	5	nos(submission targeted on 25.06.18)
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

River Crossings

Total no. of crossings	:	5	nos.
Proposal submitted	:	nos.	Date:
Approval obtained	:	nos.	Date:

PTCC approval

Proposal submitted to Defence on (submission targeted on 15.07.2018)

Proposal submitted to BSNL on

Proposal submitted to Railways on

Current status:

Defence/Civil Aviation

Proposal submitted to Defence/Civil Aviation on....(submission targeted on 15.07.2018)

Current Status:

(39) Name of transmission project - Transmission system associated with DGEN TPS (1200 MW) of Torrent Power Ltd.

Background

This transmission scheme has been proposed for evacuation of power from DGEN TPS (1200MW) of Torrent Power Limited. DGEN Transmission Company Limited awarded through TBCB route shall implement the project.

Scope of transmission project

1. DGEN TPS – Vadodara 400 kV D/C line
2. Navsari - Bhesatan 220 kV D/C line

General Detail

Special Purpose Vehicle (SPV)	:	DGEN Transmission Company Ltd. (A subsidiary of M/s Instalaciones Inabensa, S.A. Spain)
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. crs)	:	275
Request for Qualification	:	30.10.2012
Request for Proposal	:	25.03.2014
Letter of Intent	:	19.05.2014
Transmission Service Agreement(TSA)	:	30.04.2014
SPV acquisition	:	17.03.2015
Transmission License by CERC	:	24.06.2015
Tariff adoption by CERC	:	10.06.2015
Contract Performance Guarantee	:	13.03.2015
Clearance u/s 164	:	22.04.2016
Execution plan submitted to CEA	:	10.07.2015
NIT issued on	:	-
EPC contract awarded on	:	30.06.2015
Scheduled Date of Completion	:	16.05.2018
Anticipated Date of Completion	:	DTCL requested to scrap project

Status of Progress of transmission project

- Project authority had not started construction activity as per execution plan. Matter was taken up with the project authority and notice served in August/Sept 2016 but project authority did not respond.
- Member(PS), CEA took a meeting on 26.04.2017 to review the progress of Tr. project wherein project authority informed to close the project due to financial constraints in parent company. CEA vide letter dated 14.06.2017 informed CERC to take appropriate action.

(40) Name of transmission project - System strengthening in NR for import of power from North Karanpura and other projects outside NR and system strengthening in WR for import of power from North Karanpura and other projects outside Western Region and also for projects within Western Region

Background

Transmission system for power evacuation from North Karanpurahas been evolved in a comprehensive manner along-with evacuation system for Maithon RB and other generation projects of DVC viz. Koderma, BokaroExtn, Mejia Extn, Durgapur and Raghunathpur and Maithon RB. The comprehensive system consists of common and generation specific transmission schemes. Corresponding to injection of power from North Karanpura and the other generation projects in ER, both NR and WR would require system strengthening. Out of the comprehensive plan of system strengthening, the elements identified for commissioning matching with North Karanpurahave been covered under this scheme.

Scope of transmission project

1. Lucknow – Bareilly 765 kV D/C line
2. Bareilly – Meerut 765 kV D/C line
3. Agra – Gurgaon(ITP) 400 kV D/C line
4. Gurgaon(ITP) – Gurgaon (PG) 400 kV D/C line
5. Gurgaon (ITP) 400/220 kV GIS Substation
6. Sipat/Korba pooling station – Seoni400 kV D/C line

General Details

Special Purpose Vehicle (SPV)	: North Karanpura Transmission Company Ltd. (A subsidiary of RPTL)
Bid Process Coordinator (BPC)	: Rural Electrification Corporation
Estimated Cost (Rs. Crs)	: 2700
Request for Qualification	: 06.10.2008
Request for Proposal	: 08.05.2009
Letter of Intent	: 18.12.2009
Transmission Service Agreement (TSA)	: 10.09.2009
SPV acquisition	: 20.05.2010
Transmission License by CERC	: 22.12.2010
Tariff adoption by CERC	: Matter was in CERC for revision of tariff
Contract Performance Guarantee	: 17.05.2010
Clearance u/s 164	: 12.08.2013
Execution plan submitted to CEA	: 13.10.2010 and 28.10.2010
NIT issued on	:
EPC awarded on	: 27.10.2010
Scheduled Date of Completion	: 20.11.2013
Anticipated Date of Completion	: Matter with APTEL

Status of progress of transmission project:

The Company had approached Central Electricity Regulatory Commission (CERC) for allowing tariff revision and Force Majeure due to delay in grant of clearance u/s 164 of

Electricity Act (EA). CERC notified an unfavorable order dated 09.05.2013, which was later challenged by NKTCL in Appellate Tribunal for Electricity (ATE). ATE allowed the appeal filed by company and set aside the unfavorable CERC order.

Pursuant to the ATE Order dated 02.12.2013, written requests were sent to the beneficiaries seeking following main reliefs to mitigate effect of Force Majeure in line with the prayers allowed in appeal:

- a) Re-fixation of implementation time of the Project as was originally envisaged considering zero date as issuance of section 68 approval from MoP.
- b) Tariff Increase to the tune of 160%.

Concerned utilities in Tamilnadu, Gujarat and Maharashtra have appealed against the order of ATE in the Supreme Court of India. First hearing was held on March 07, 2014 in case of Gujarat and April 21, 2014 in case of Maharashtra. The Tamilnadu petition has been merged with Gujarat. The matter is going in the Registrar court and notices are being served on all the beneficiaries. Once the servicing is complete the matter will be argued in Supreme Court. All the petitions filed by beneficiaries have been clubbed together by SC. The petition has been admitted and next hearing is awaited.

Further, on March 04, 2014, CERC reopened Power Grid Corporation of India Limited's (PGCIL) petition nos. 19 and 20 seeking revocation of license of the company and transferring the project to them on cost plus model and at the risk and cost of Reliance Power Transmission Limited (the Holding Company). CERC notified an order dated 02 Sep 2015, against the said petition for revocation of transmission license. NKTCL filed Appeal No. 200 of 2015 & IA-337 of 2015 in ATE challenging the above mentioned CERC order. ATE rejected the IA meant for stay but allowed the appeal. NKTCL filed a Civil Appeal number 9291 of 2015, in SC against ATE's order. Supreme Court has given a stay order directing no coercive action to be taken by CERC.

SC on 12th August has disposed of the appeal and directed ATE to decide on the appeal. Next hearing in ATE is due on 23.04.18.

(41) Name of transmission project - Augmentation Talcher-II Transmission System

Background

Talcher-II (4x500 MW) generation project of NTPC is located in Orissa. All the units of the generation project are already in operation. Earlier total power from this project was allocated to the states of Southern Region. Subsequently in April 2007 power allocation of Talcher-II has been revised.

For power evacuation from this project to the Southern Region a +/- 500kV 200MW HVDC bi-polar line from Talcher in Eastern Region to Kolar in Southern Region and 400 kV lines beyond Kolar is in operation however, under contingency of outage of one pole of HVDC line, there is constraint in evacuation of power from Talcher-II to Southern Region. An outage of one pole also causes jerk in Eastern-Western-Northern Region, which are operating in synchronism and result in overloading on some of the transmission lines in Eastern and Western Regions. The Talcher- Behrampur- Gazuwaka 400 kV D/C line with series compensation and switching station at Behrampur and the Talcher - Rourkela 400 kV D/C Quad line have been evolved to augment the Talcher-II Transmission System so as to provide a backup system to meet the contingency outage of one pole and increase the reliability of the system. With this system, it would be possible to schedule the power flow on Talcher - Kolar HVDC and Gazuwaka HVDC back to back in such a manner that the reliable evacuation of power from Talcher-II would be ensured.

Scope of transmission project

1. Talcher II- Rourkela 400 kV D/C Quad line
2. Talcher II – Behrampur 400 kV D/C line
3. Behrampur- Gazuwaka 400 kV D/C line
4. 2x315 MVA, 400/220 kV Behrampur substation

General Details

Special Purpose Vehicle (SPV)	:	Talcher-II Transmission Company Ltd. (A subsidiary of RPTL)
Bid Process Coordinator	:	Rural Electrification Corporation
Estimated Cost (Rs. crs)	:	1400
Request for Qualification	:	06.10.2008
Request for Proposal	:	08.05.2009
Letter of Intent	:	18.12.2009
Transmission Service Agreement (TSA)	:	10.09.2009
SPV acquisition	:	27.04.2010
Transmission License by CERC	:	08.11.2010
Tariff adoption by CERC	:	Matter in CERC for revision of tariff
Contract Performance Guarantee	:	22.04.2010
Clearance u/s 164	:	12.08.2013
Execution plan submitted to CEA	:	13.10.2010 and 28.10.2010
Scheduled Date of Completion	:	27.10.2012
Anticipated Date of Completion	:	Matter with APTEL

Status of progress of transmission project

1. Talcher II – Rourkela 400 kV D/C (Q) line
2. Talcher II – Behrampur 400 kV D/C line
3. Behrampur – Gazuwaka 400 kV D/C line
4. 2x315 MVA, 400/220 kV Behrampur substation

The Company had approached Central Electricity Regulatory Commission (CERC) for allowing tariff revision and Force Majeure due to delay in grant of clearance u/s 164 of Electricity Act (EA). CERC notified an unfavorable order dated 09.05.2013, which was later challenged by TTCL in Appellate Tribunal for Electricity (ATE). ATE allowed the appeal filed by company and set aside the unfavorable CERC order.

Pursuant to the ATE order dated 02.12.2013, written requests were sent to the beneficiaries seeking following main reliefs to mitigate effect of Force Majeure in line with the prayers allowed in appeal:

- a) Re-fixation of implementation time of the Projects as was originally envisaged considering zero date as issuance of section 68 approval from MoP.
- b) Tariff Increase to the tune of 90%.

Concerned utilities in Tamil Nadu have appealed against the order of ATE in the Supreme Court of India (SC). First hearing was held on August 1, 2014. The matter is still pending before Supreme Court. All the petitions filed by beneficiaries have been clubbed together by SC. The petition has been admitted and next hearing is awaited.

Further, on March 04, 2014, CERC has reopened Power Grid Corporation of India Limited's (PGCIL) petition nos. 19 and 20 seeking revocation of license of the company and transferring the project to them on cost plus model and at the risk and cost of Reliance Power Transmission Limited (the Holding Company).

CERC notified an order dated 02 Sep 2015, against the said petition for revocation of transmission license. TTCL filed Appeal No. 201 of 2015 & IA-338 of 2015 in ATE challenging the above mentioned CERC order. ATE rejected the IA meant for stay but allowed the appeal. TTCL filed a Civil Appeal number 13370 of 2015, in SC against ATE's order. Supreme Court has given a stay order directing no coercive action to be taken by CERC.

SC on 12th August has disposed of the appeal and directed ATE to decide on the appeal. Next hearing in ATE is due on 23.04.18.

Transmission Projects under Bidding Process

1. Name of transmission project – Transmission scheme of evacuation of power from generation project in Kameng basin (Arunachal Pradesh)

Background

Arunachal Pradesh is endowed with large hydro potential of more than 50,328MW. Out of this, generation projects of about 49,206 MW are proposed to be developed in the state of Arunachal Pradesh in different river basins like Tawang, Kameng, Subansiri, Siang, Lohit and Dibang. For the same, CEA has already developed a master plan for power evacuation from the upcoming generation projects. Till date about 22 no. connectivity and LT(O)A application for about 12051MW and 4705.5MW respectively from various generation projects in Lohit, Siang, Tawang, Kameng and Dibang basins of Arunachal Pradesh have been received. However, only 4 generation projects in Kameng basin showed some significant progress. Accordingly, a transmission system for power evacuation for the same was approved in the 3rd Standing Committee Meeting on Power System Planning of North-Eastern Region held on 21st Dec 2011. Subsequently, Connectivity and LTA was granted to two generation projects developers in Kameng Basin viz. Dirang Energy Pvt. Ltd. and SEW Nafra Power Corporation Ltd.

Scope of transmission project

1. Dinchang - Rangia / Rowta Pooling Point 400 kV D/c (Quad) / HTLS.
2. LILO of both ckts of Balipara-Bongaigaon 400kV D/C (Twin Moose) line at Rangia / Rowta .
3. Establishment of 7x166 MVA 400/220 kV Pooling station (GIS) at Dinchang
 - 400 kV**
 - ICT single phase 7x166 MVA 400/220 kV (1spare)
 - ICT bays – 2 no.
 - Line bays – 2 no.
 - Bus Reactor 80 MVAR – 2 no.
 - Bus reactor bays – 2 no.
 - Space for line bays – 4 no.
 - Space for ICT bay – 2 no.
 - 220 kV**
 - ICT bays – 2 no.
 - Space for line bays – 18 no.
 - Space for ICT bay – 2 no.
 - Space for single phase 6x166 MVA 400/220 kV ICT
4. Establishment of 2x500 MVA 400/220 kV Pooling station at Rangia/Rowta in Upper Assam
 - 400 kV**
 - ICT 2x500MVA 400/220 kV
 - ICT bays – 2 no.
 - Line bays – 6 no.
 - Bus Reactor 125 MVAR – 2 no.
 - Bus Reactor bays – 2 no.
 - Switchable Line Reactor of 63 MVAR at Rangia /Rowta end for Dinchang-Rangia/Rowta Pooling Point 400 kV D/c (Quad) line- 2 no.
 - Space for line bays – 12 no.
 - Space for ICT bays – 2 no.
 - 220 kV**

- ICT bays – 2 no.
- Line bays – 4 no.
- Space for line bays – 4 no.
- Space for ICT bays – 2 no
- Space for 2x500MVA 400/220kV ICT
- Space for take-off of 6000/7000MW HVDC Bi-pole line.

General Details

Special Purpose Vehicle	:	Dinchang Transmission Limited
Bid Process Coordinator	:	Rural Electrification Corporation
Estimated Cost (Rs. Crs)	:	1124
Request for Qualification	:	04.01.2016
Request for Proposal	:	02.05.2017
Letter of Intent	:	
Transmission Service Agreement (TSA)	:	
SPV acquisition	:	
Transmission License by CERC	:	
Tariff adoption by CERC	:	
Contract Performance Guarantee	:	
Clearance u/s 164	:	
Execution plan submitted to CEA	:	
Scheduled Date of Completion	:	

Status of progress of transmission project

Project is put on hold by CEA due to negligible progress in HEP and no firm commitment of COD by developers.

2. Name of transmission project - Connectivity and Long Term Access (LTA) to HPPCL 450 MW from Shongtong Karcham HEP

Background

Scope of transmission project

- 1 Shongtong Karcham - Wangtoo 400 kV D/c Line (Quad HTLS Conductor Equivalent to about 3000MW on each ckt) (ISTS)
- 2 2 Nos 400kV Bays at Wangtoo S/s

General Details

Special Purpose Vehicle	:	Shongtong Karcham-Wangtoo Transmission Limited
Bid Process Coordinator (BPC)	:	Power Finance Corporation
Estimated Cost (Rs. Crs)	:	272
Request for Qualification	:	11.05.2017 ; Extended to 18.05.2017
Request for Proposal	:	09.08.2017; Extended to 17.11.2017
Letter of Intent	:	
Transmission Service Agreement (TSA)	:	
SPV acquisition	:	
Transmission License by CERC	:	
Tariff adoption by CERC	:	
Contract Performance Guarantee	:	
Clearance u/s 164	:	
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	
Anticipated Date of Completion	:	

Status of progress of transmission project

Current Activity: Transfer of SPV to successful bidder by BPC.

3. Name of transmission project - ATS for Tanda expansion TPS

Background

This transmission scheme has been proposed for evacuation of power from Tanda TPS (2x660 MW) of NTPC Limited. The project shall be implemented by Tanda Transmission Company Limited.

Scope of transmission project

1. Tanda - Sohwal 400 kV D/C Line – 172.946 ckm
2. Sohwal - Lucknow 400 kV D/C Line – 176.212 ckm

General Detail

Special Purpose Vehicle (SPV)	:	Tanda Transmission Company Limited.
Bid Process Coordinator (BPC)	:	PFCCL
Estimated Cost (Rs. crs)	:	336
Request for Qualification	:	31.10.2014
Request for Proposal	:	11.09.2015
Letter of Intent	:	09.10.2015
Transmission Service Agreement (TSA)	:	Yet to be signed
SPV acquisition	:	Yet to be acquired
Transmission License by CERC	:	
Tariff adoption by CERC	:	
Contract Performance Guarantee	:	
Clearance u/s 164	:	
Execution plan submitted to CEA	:	
NIT issued on	:	
EPC contract awarded on	:	
Scheduled Date of Completion	:	
Anticipated Date of Completion	:	

Status of progress of transmission project

Current activity: Transfer of SPV to successful bidder by BPC.