

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 31-OCT-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	149	96	0	NOV-14	SEP-15	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note raised by SER has been paid. SER being persued for agreement in this respect.PTCC: proposal submitted to concerned authority on 27.8.14. Matter is being persued with H'bag, BSNL & Ranchi, BSNL. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	Kodarma-Giridih	D/C	220	212	324	324	324	212	FEB-10	AUG-15	Commissioned 08/15.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-15	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	SEP-15	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed. 54 km (i.e 108 ckm) of line charged at 220 KV from MTPS end on 09.9.15.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	434	274	AUG-10	MAR-15	Forest: Working clearance obtained in January 2013.PTCC clearance:issued on 18.2.14. Aviation clearance: Obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for the balance portion.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 126

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NTPC LIMITED. (NTPC Ltd.)

1	LILO of Satna - Gwalior at Barethi TPS	D/C	765								.
2	Lara-I TPS - Raigarh Pooling Station (Kotra)	D/C	765								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	3506	4369	4369	4369	3506	AUG-13	SEP-15	Ready for commissioning 09/15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Allahabad - Kanpur line	D/C	400	486	629	465	213		JUN-16	JUN-16	Work under progress.
4	Alusteng - Drass - Kargil - Khalsti	D/C	220	343	1072	319	108	0	JAN-17	MAY-17	
5	Angul - Jharsauguda line	D/C	765	570	790	667	266	44	DEC-15	JUN-16	ROW being faced. Hug forest involvement clearance awaited. Critical
6	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	510	508	262	MAR-13	NOV-15	Forest clearance received in May'14. Severe ROW in 32Loc/50Km at Angul end. Work being executed with police protection.
7	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	638	602	153	AUG-14	SEP-16	Forest clearance awaited.Critical
8	Aurangabad - Boisar line	D/C	400	654	896	666	563	300	JUL-14	JUN-16	Stage-I Forest clearance (138ha.) received in Aug'15. Severe ROW problem (involvement grape garden).
9	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
10	Aurangabad - Solapur line	D/C	765	556	760	760	760	556	MAR-16	SEP-15	Commissioned 09/15.
11	Bairasuil HEP - Sarna	D/C	220	80							Work yet to stared.
12	Balia - Varanasi	S/C	765	165	463	463	463	164	AUG-14	NOV-15	Completion matching with varansai S/stn.
13	Balipara - Biswanath Chariyali	D/C	400	114	165	165	165	114	AUG-13	SEP-15	Commissioned 09/15.
14	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
15	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
16	Betul - Khandwa (Quad) line	D/C	400	338	440	289	200	32	MAY-16	MAY-16	Work under progress.
17	Bhiwani - Hissar line	D/C	400	113	159	159	159	113	MAR-16	OCT-15	Commissioned 10/15.
18	Biharshariff - Sasaram line	D/C	400	133	344	344	337	159		DEC-15	Completion matching with Varanasi Sub station.
19	Bypassing of Bhatapara - Raipur as Bhatapara - Bhilai	S/C	400	2	4				NOV-11	OCT-13	
20	Champa Pooling Station - Kurukshetra (HVDC)	BIPOL E	±800	2573	3474	3378	2049	692	JUN-15	JUN-16	Completion matching with Champa HVDC Station. Efforts being made for Pole-I in Mar'16. Stage-I forest clearance for WR-II portion obtain in Jun'15. Permission to work obtained in Sep'15.
21	Dehradun - Abdullapur	D/C	400	144	247	215	201	48	NOV-14	JUN-16	Severe ROW problem in Uttrakhand.
22	Dehradun - Bagpat	D/C	400	249	443	414	389	101	NOV-11	JUN-16	Severe ROW problem in western UP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Dharamjaygarh - Jabalpur Pooling Station line	D/C	765	848	1138	1138	1138	848	MAR-13	SEP-15	Ready for Commissioning 09/15.
24	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	336	310	265	171	AUG-14	DEC-15	Severe ROW problem faced in Karnataka. Critical
25	Dulhasti - Kishenpur	D/C	400	242	340	300	269	63	NOV-14	JUN-16	Implementation affecetd due to delay in forest clearance(received in Feb'15).
26	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		JUL-13	Aportion of line (279 Ckm) commissioned in April'12. balance portion under hold due to ECL.
27	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	438	159	105	29	NOV-08	DEC-16	G.O issued by govt. of Kerela dated on 19.08.14 recommanding additional compensation by land owner. Work to start after assessment of compensation & payment by state Govt./KSEB. Revised G.O. issued on Jan'15. Recently GO issued on 30.07.15 in which compensation is to be done on land value, to be finalised by concerned DC. DC yet to initiate action.
28	Essar Gujarat TPS - Bachau	D/C	400	450	605	596	592	420	FEB-14	DEC-15	Severe ROW problem being encountered.09 fdn. 10 TE & 3.5 Km stringing hold due to non-finalisation of gantry by Essar Power.
29	Ext. of one ckt Biharshariff - Sasaram at Varanasi (Q)	D/C	400	251	344	344	337	159	MAY-15	DEC-15	Completion matching with Varansai S/stn.
30	Gaya - Varanasi	S/C	765	246	738	730	716	225	AUG-14	DEC-15	Completion matching with S/stn. Varansi sub station critical due to delay in land acquisition.Severe ROW)Naxalite)problem faced.
31	Gola - Ranchi line	D/C	220	112							
32	Gooty - Madhugiri	D/C	400	418	575	572	572	415	JUN-14	NOV-15	Down strem system being execution by State not available.
33	Gwalior - Jaipur (Ckt 1)	S/C	765	305	834	834	834	305	MAR-14	AUG-15	Commissioned 08/15.
34	Gwalior - Jaipur line (Ckt 2)	S/C	765	311	656	656	656	311	MAR-14	AUG-15	Commissioned 08/15.
35	Jabalpur PS - Orai	D/C	765	838	2095	134	5		APR-18	APR-18	Work under progress.
36	Jaipur (RVPNL) - Bhiwani (IIInd Ckt) line	S/C	765	277	741	695	295	66	MAR-16	MAR-16	ROW problem on 12 nos. location at Bhiwani end.
37	Jaipur - Bhiwani line	S/C	765	272	741	741	741	272	MAR-16	AUG-15	Commissioned 08/15.
38	Jharkhand Pool - Gaya (Quad) line	D/C	400	372	332	306	233	2	NOV-13	FEB-16	Stage-I forest clearance received in Dec'14 & permission to work received in May'15.Stringing commenced from Oct'15.
39	Jharsuguda - Dharamjaygarh line	D/C	765	312	296	239	120	11	DEC-15	JUN-16	Huge forest involvement.Critica
40	Kakrapar APP - Navsari line	D/C	400	76	108	83	52		OCT-16	OCT-16	work under progress.
41	Kakrapar APP - Vapi line	D/C	400	208	326	313	141		OCT-16	OCT-16	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											resolved on 31.07.13. Work commenced in Jan'14. However work again stopped due to agitation.
86	LILO of One Ckt of Bamnoli - Jhattikara at Dwarka-I	D/C	400						MAY-17	MAY-17	Award under progress.
87	LILO of Rajarhat - Purnea at Gokarana	D/C	400	906	1341	739	274	26	APR-16	APR-16	work under progress.
88	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	114	77	77	77	114	AUG-13	OCT-15	Commissioned 10/15.
89	LILO of Sarna - Hiranagar at Samba	S/C	220	34	57	9			JUL-17	JUL-17	Work under progress. Efforts being made to complete earlier.
90	LILO of Sasaram - Allahabad at Varanasi (Q)	D/C	400	237	342	342	297	85	OCT-14	MAR-16	Completion matching with Varansai S/stn.
91	LILO of Siliguri (Existing) - Purnea at Kishanganj	D/C	400	8	25	25	25	6	JAN-13	NOV-15	Completion matching with kishenganj S/S.
92	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	69	68	32	JAN-13	NOV-15	Completion matching with Kishenganj S/S.
93	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25	DEC-15	JUN-16	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
94	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	9	2		APR-16	APR-16	Work under progress. Tower erection commenced from Oct'15.
95	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	17	11	9	NOV-13	JAN-16	Works was held up. Severe ROW problem issue.Now started. Construction of 01 LILO deferred.
96	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
97	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
98	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54				JUN-16	JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
99	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	172	120	120	120	90	APR-15	NOV-15	Completion matching with Sub station.
100	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
101	LILO of one ckt Rengali - Baripada at Dubri (OPTCL)	D/C	400	34	48	48	48	32	NOV-12	AUG-15	Line commissioned in Aug'15.
102	LILO of one ckt of Satna - Gwalior at Orai	D/C	765	160	222	10	0	0	APR-18	APR-18	Work under progress.
103	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	307	14	1		APR-17	APR-17	Work under progress.Tower erection commenced from Oct'15.
104	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50	21	16		APR-17	DEC-15	Work under progress.
105	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	90	8	0	0		MAY-17	Route alignment completed, check survey copleted.
106	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	334	444	329	228	64	AUG-13	MAR-15	Completion uncertain. Works stand still on a/c of localm disturbance

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											/agitation against big dam. Generation uncertain.
107	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	340	465	327	196	35	AUG-13	MAR-16	Completion uncertaion.Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
108	Lucknow - Kanpur	D/C	400	320	454	110	5		JUN-16	JUN-16	Work under progress.
109	Madhugiri - Yelhanka	D/C	400	122	177	131	103		JUN-14	JUN-16	Completion uncertain due to severe ROW problem in Karnataka. Critical.
110	Mariani (New) - Mokikchung (PG)	D/C	220	97	163	163	163	97	DEC-12	JUN-15	Ready for Commissioning 06/15.
111	Mauda-II - Betul (Quad) line	D/C	400	386	537	412	230	52	MAY-16	MAY-16	Work under progress.
112	Meerut - Moga line	S/C	765	337	922	922	922	337	MAR-15	MAY-15	Commissioned 05/15.
113	Meja - Allahabad line	D/C	400	56	81	78	32	5	JUL-15	JUN-16	Work slowed down to the extent feasible matching with Generation project.
114	Melriat (New) - Sihmui line	D/C	132	12	30	0	0	0	DEC-12	JUN-16	Stage-I forest clearance awaited.package under re-tendering.
115	Mokokchung (PG) - Mokokchung (Nagaland) line	D/C	132	2	11	11	11	2	DEC-12	JUL-15	Line commissioned in Jul'15.
116	Mysore - Kozhikode	D/C	400	420	614	614	614	420	DEC-07	SEP-15	Ready for Commissioning 09/15.
117	NCC gen Sw Yd. - Nellore PS line (Q)	D/C	400	33	101	100	83	10	FEB-17	MAR-16	Work under progress.
118	Nagapattinam Pooling Station - Salem (NMTCL)	D/C	765	534	543	417	263	42	MAR-15	DEC-15	Work under progress.
119	Narendra (New, Kudgi) - Kolhapur (new)	D/C	765	376	489	489	489	374	APR-15	NOV-15	Completion matching with Kudgi S/stn.
120	Narendra (New, Kudgi) - Narendra (Existing)	D/C	400	354	464	464	462	350	APR-15	NOV-15	Completion matching with Kudgi S/stn.
121	Navsari - Boisor	D/C	400	432	599	483	452	290	OCT-12	MAR-16	Contigrncy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form Vapi-Navsari line (212 Ckm) commissioned in Mar'13.For balance portion, forest clearance awaited. Critical. Severe ROW problem being faced.
122	Nizamabad - Dichpali	D/C	400	22	55				MAY-18	MAY-18	Award placed in Mar'15. Engg. & survey under progress.
123	Nizamabad - Dichpali line	D/C	400	22	55				MAY-18	MAY-18	Award placed in Mar'15.Engg. & survey under progress.
124	Orai - Aligarh	D/C	765	600	892				APR-18	APR-18	Award Placed in Mar'15.Engg. & survey under progress.
125	Orai - Orai (Q)	D/C	400	76	190				APR-18	APR-18	Award placed in Mar'15.Engg. in progress.
126	Padghe (PG) - Kudus line	D/C	400	34	46	44	42	21	AUG-14	SEP-16	Commissioning of Kuddus S/S/by MSETCL critical. Completion matching with Aurangabad-Padghe line.
127	Padghe (PG) - Padhe (PG)	D/C	400	50	46	44	42	19	AUG-14	SEP-16	Completion of Kudus S/S by MSETCL critical.Completion matching Aurangabad - Padghe line.
Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 8 of 126			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											terminated at Kudus S/stn. of MSETCL. Forest clearance (Stage-I) received in Aug'14. Contigency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL.
166	Vapi-Boisar	D/C	400	258	388	149	99	27			Severe ROW problem being faced in Maharastra & DNH on almost all locations. * Completion uncertain.
167	Varanasi - Kanpur	D/C	765	652	885	882	775	390	OCT-14	MAR-16	Completion matching with Varansai sub station critical. Balance land for varansai GIS acquired in Jun'14.
168	Vijayawada - Nellore line	D/C	400	661	887	887	887	661	NOV-14	JUL-15	Commissioned 07/15.
169	Vindhyachal Pooling Station - Satna Ckt-II	S/C	765	271	586	586	586	271		AUG-15	Commissioned 08/15.
170	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	864	625	166	OCT-12	DEC-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.Remaning 01 pkg. also terminated in Aug'15 due to poor performance & fresh tender is being taken up.
171	Wardha - Hyderabad	D/C	765	1032	1474	225	10		MAY-18	MAY-18	Work under progress.
172	Wardha - Hyderabad line	D/C	765	1032	1474	225	10		MAY-18	MAY-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	JUN-16	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of One Ckt Langpi - Sarusajai at Sonapur	D/C	220	2	1	1	1	2	JAN-13	AUG-15	Commissioned 08/15.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	5	2	DEC-13	JUN-16	in progress.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JUN-16	RoW & Water logging problems adversely affected erection work.
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUN-16	commissioned on July 2015.
14	Namrup - Mariani	S/C on D/C	220	141	448	448	448	145	DEC-13	JUN-16	Railway Crossing & Gantry is not ready at Namrup GSS.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
18	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
19	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1

Uhl-III - Hamir Pur

S/C on
D/C

132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	350	0	0	0	JUN-16	JUN-16	Work yet to start.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta (New) - Bihta	D/C	220	34					JUL-15		No Progress.
4	Bihta - Sipara	D/C	220	108						SEP-15	
5	Darbhangha - Darbhanga	D/C	220	20	16	3	0	0	MAR-16	MAR-16	
6	Darbhangha - Motipur	D/C	220	200	397	230	86	0	DEC-15	DEC-15	
7	Darbhangha - Samastipur (New)	D/C	220	50	178	4	0	0	MAR-16	MAR-16	
8	Darbhangha - Supaul/Lokhi	D/C	220	190	326	0	0	0	JUN-16	JUN-16	
9	Gaurichak - Bihta (New)	D/C	220	118	207	89	81	11			
10	Gaya (PG) - Sonenagar (New)	D/C	220	200	299	252	188	0	JAN-16	JAN-16	
11	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						MAR-16	Severe ROW issues.
12	Kishanganj (New) - Madhepura	D/C	220	250					JUN-16	JUN-15	Detailed survey of APO to AP 18 done, rest under progress.
13	Kishanganj (PG) - Kishanganj (New)	D/C	220	16	29	0	0	0	FEB-15	FEB-16	
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	4					MAY-15		Likely to start soon.
15	LILO of Begusarai - Kanti at Samastipur	D/C	220	60	53	6	0	0	JAN-16	JAN-16	
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		AUG-15	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	140	251	197	142	0	DEC-15	DEC-15	
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	84	166	7	0	0	MAR-16	JUN-16	
20	LILO of Pusouli (PG) - Ara (PG) at Pusouli (New)	D/C	220	5	19	19	19	5	MAY-15	AUG-15	Ready for Commissioning 08/15.
21	Madhepura - Lokhi	D/C	220	150						AUG-16	Detailed survey of APO to AP 14 done, rest under progress.
22	Patna (PG) - Gourichak	D/C	220	1						AUG-15	Not yet decided due to incorporation of Multi-Ckt. Towers in the scope of work.
23	Pusouli (New) - Dehri	D/C	220	62	199	125	23	5	MAY-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhur - Mopka (bilaspur)	D/C	220	189	345	345	345	189	FEB-11	AUG-15	Work is under progress.
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				48	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	18	FEB-14	AUG-15	Commissioned 08/15.
6	Raita - Jagadalpur	D/C	400	658	901	834	788	393	MAY-14	MAR-16	Work is under progress. 2nd Phase forest clearance obtained. Compliance of Avifauna as per forest office letter no. 1085 dtd. 01.05.2015 is under process. Work in forest is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0		MAR-15	Case for extension of time upto 28.02.15 was processed and approval of same is awaited.
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	35	35	11		JUL-15	Commissioned 07/15.
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17						MAR-15	.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1 LILO of Ranganadi - Nirjuli at Pare HEP

D/C

132

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30						APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90		0	0	0		APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0		MAR-16	Line dropped as scheme changed
2	Amreli - Kasor line	D/C	400	470	676	584	471	0		MAR-16	W I P / Severe RoW problems
3	Amreli - Sukhpar line	D/C	220	80	126	126	126	80		OCT-15	Commissioned 10/15.
4	BECL (Padva) - Botad line	D/C	220	188	292	138	87	0		MAR-16	WIP
5	Bhachau - Radhanpur	D/C	220	340		0	0	0		JUN-15	Yet to award.
6	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		APR-14	W I P / Severe RoW problems
7	Bhogat-Kalavad	D/C	400	240		0	0	0		MAR-16	Yet to award
8	Chanranka - Veloda	D/C	400	199	275	217	192	53		MAR-16	
9	Charanka - Jangral	D/C	220	193	302	302	302	193		JUN-15	Ready for Commissioning 06/15.
10	Charanka - Langral	D/C	220	191	302	302	302	193		JUN-15	Line test charged on 01.06.2015 from Jangral to AP-13.
11	Chhara -Keshod	D/C	400	200		0	0	0		MAR-17	Yet to award
12	Chharodi - Ford line	D/C	220	38	33	33	33	38	OCT-15	OCT-15	Commissioned 10/15.
13	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-16	Yet to award
14	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
15	Chorania - Botad	D/C	220	160	196	36	0	0		OCT-15	WIP
16	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-15	Yet to award
17	Fedra - Botad	D/C	220	120		0	0	0		MAR-15	Yet to award
18	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	70	MAR-12	OCT-15	Severe ROW Problem.
19	Gavasad - Salejada line	D/C	220	194	313	245	96	0		MAR-16	wip
20	Hadala - Rajkot-II	D/C	220	50		0	0	0		MAR-15	Yet to award
21	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
22	Halvad-Sadla	D/C	220	76	124	97	87	31		DEC-15	W I P / Severe RoW problems
23	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20		MAR-16	W I P/Row problems

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
98	Visavadar - Timbdi	D/C	220	120	295	268	251	64		MAR-16	WIP
99	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0		APR-16	Yet to award
100	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0		JUN-15	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad)	D/C	220	15	33	33	33	15		SEP-15	Line almost completed. only stringing pending between tower location no. 46 to 48 as the matter pending in Lok Adalat, Faridabad. Forest clearance received from MoEF, Lucknow.Nomenclature of line has changed as A-5 to A-4, Faridabad line.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
4	Deepalpur - Sonapat	D/C	220	5	27	15	7	0		DEC-15	Work under progress.
5	Deepalpur-Sonapat HSIIDC Rai	M/C	220	42	113	96	13	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year.The nomenclature of work is Const. of multi-circuit line emanting from 400 kV Sub station Deepalpur -RGEC enrouting 220 kV HSIIDC Rai & 132 kV HSIIDC Rai, Khewra.(RS Infra)
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
8	Gurgaon Sector 72 - Nuh - Rangla Raipur (Ckt-I & II)	D/C	220	146	318	318	318	146	APR-11	SEP-15	Commissioned 09/15.
9	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	165	132	16	0	JUL-13	DEC-15	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.work awarded to m/s Isolex. Work is held up due to financial constraints at firm's end.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
12	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2				2	JAN-11	AUG-15	Ready for Commissioning 08/15.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
14	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	102	56	0	JUL-13	NOV-15	work under progress
15	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						SEP-15	Work yet to be award.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Balwal	D/C	220	37	64	64	64	37		JUL-15	Commissioned 07/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	106	53	SEP-15		Work in progress.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15					AUG-16		The contractor has been blacklisted. Work is yet to be re-awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100					MAR-17	MAR-17	Delay FAC approval.
2	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
3	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-16	Delay FAC approval.
4	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	OCT-15	
5	Kashang - Bhaba	D/C	220	78	100	100	100	62	OCT-15	DEC-15	out of 2 ckt, one ckt completed and charged on 7/2011.
6	Kashang - Jangi Pooling Station	D/C	220								3 gangs working
7	Koti-Karian	S/C	220	35						MAR-17	Jhangi Pooling Station yet to be awarded.
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	13	24	24	24	13		JUL-15	Commissioned 07/15.
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							DEC-16	Work yet to start
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400						MAR-17	JUL-16	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
14	Lahal -Budhil HEP	D/C	220	3					OCT-16	SEP-16	Delay FCA approval.
15	Lahal-Chamera	D/C	400	72					OCT-18	MAR-17	Delay FCA approval.
16	Nalagarh -Kunihar	S/C	400	33						APR-14	
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
19	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-16	
20	Sunda-Hatkoti	D/C	220	54					MAR-17	DEC-16	Delay FCA approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		JAN-16	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpora.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
2	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	498	335	304	59		DEC-16	Work under progress.
3	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	LOI issued on 25-Aug-15.
4	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	JUN-15	Work short closed. To be re-tendered for balance works.
5	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		NOV-15	21/21 sections laid, 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP permission awaited. Satisfactory restoration certificate to be obtained from BBMP /BDA/Nimhans. Balance works : 1. OFC cable to be laid in 11th section (approx 510Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance Link box at JB-1. 4. Testing and commissioning of cable.
6	Ittagi - Kudligi line	D/C	220	65	119	59	49	0		DEC-15	Work under progress.
7	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
8	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	21	21	10		NOV-15	Work completed and to be commissioned.
9	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
10	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
11	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-16	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural. Posted for Orders. Being pursued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

(2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77

22	Vajamangala - Kadakola	D/C	220	39	55	49	45	0		MAR-16	Work under progress.
23	Varahi -Khemar- Kavoov in the existing 110 kV corridor(balance portion)	D/C	220	226	420	420	420	245	JUL-08	MAR-16	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Work of 220 kV line completed. Chief Electrical Inspectorate approval awaited.
											ROW problem pending at Civil court :
											(i) For Corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, Interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civi Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
24	Yermarus TPS - Bellary Pooling Station	D/C	400	284							LOI issued on 19-Oct-15. Work to be taken up.
25	Yermarus TPS - Gulbarga	D/C	400							DEC-15	Estimate under preparation.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		MAR-16	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		MAR-16	Spill Over. Turnkey contract terminated. Work is being re-tendered.
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32		MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158		JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Julwania - Kukshi	D/C	220	160							
6	Katni - Damoh	D/C	220	220							
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	14	13	0		DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2		APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
12	LILO of Handia - Barwaha at Handia	D/C	220	40							
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
14	LILO of Indore - Itarsi at Handia	D/C	400	40							
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
19	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
20	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10		JUN-15	Ready for Commissioning 06/15.
21	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
22	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
23	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
24	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0		MAR-16	Work under progress.About 45% work completed.
25	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

26	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
27	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
28	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
29	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
30	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
31	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
32	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
33	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0			
34	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							Double entry previously as Maheshwar - Rajgarh
35	Moondi Pooling Point - Handia	D/C	400	240							
36	Morena - Malapur	D/C	220	80							
37	Nagda - Ujjain line	D/C	400	150							Double entry previously as Nagda - Ujjain
38	Nigri TPP - Satna	D/C	400								
39	Pithampur - Badnawar DCDS	D/C	400	150							
40	Pithampur - Gandhinagar	D/C	220	60							
41	Pithampur - Moondi Pooling Point	D/C	400	280							
42	REVA TPP - Moondi Pooling Point	D/C	400	70							
43	Satna - Chhatarpur (2nd ckt)	S/C	220	160				15		MAR-16	
44	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
45	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	65	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	447	708	547	481	173		MAR-16	Forest Involved: Nashik Zone - 32 Hec (27 locations) Vashi Zone - 116 hec (60 locations) Forest Proposal pending at CCF, Nashik, Pune & Thane. ROW: (Nasik Zone) For 39 locations: Cases filed. Hon. Collector Pune delegated the powers to SDO Revenue Manchar. Loc. No. 33 - Due to GMRT issue and intervene of MLA Junnar, SDO Revenue Manchar has instructed that unless this issue is resolved, orders will not be issued. (Vashi Zone) ROW cases for 27 locations pending at Collector, Thane office.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Work stopped due to severe ROW problems.
9	Boisar II-Borivali	M/C	220	329	259	259	256	322	DEC-11	MAR-16	Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec). ROW at Loc. No. 9/0: Case pending at Collector Palghar.
10	Bridgestone-II - Chakan-II	M/C	220	24	27	24	15	0		MAR-16	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	3		MAR-16	Work in progress.
12	Chandrapur II - Tadali	D/C	220	40	89	60	43	11		MAR-16	ROW cases to be filed for 19 locations. For 16 locations. Order passed and police protection is needed.
13	Chinchwad - Apta	M/C	220	30				30		JUN-15	Commissioned 06/15.
14	Eklahare - Pimpalgaon	D/C	220	87	158	135	119	12		MAR-16	Collector order received for balance foundations. Police Protection can be made available, agency is not deploying the sufficient required manpower.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats. WORK stopped due to severe ROW problem. Commissioned 04/15.
36	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	
37	LILO of Warora - Wardha at Warora	D/C	220	50	42	22	12	2		MAR-16	ROW: Nil at Present.
38	LILO of both ckt Bhusawal II - Aurangabad I at Aurangabad-II (Ckt-II)	D/C	400	154					MAY-12	NOV-15	
39	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
40	LILO point of IEPL to LILO point of Warora-Wardha line	D/C	400	97				97		MAY-15	Commissioned 05/15.
41	Malegaon - Kalwan	D/C	220	97	171	155	124	0		MAR-16	Work in progress.
42	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Work is carried out by M/s JSW under ORC. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
43	Nanded - Bhokar	D/C	220	73	122	122	115	46		MAR-16	Slow work by agency. Forest NOC received.
44	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
45	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
46	Nanded - Waghala	D/C	220	30	52	51	51	30		AUG-15	Ready for Commissioning 08/15.
47	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	Work yet to be started by MSETCL.
48	New Bhusawal - Chalisgaon	D/C	220	247	431	431	430	247	MAR-11	MAR-16	Work in progress.
49	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW: Cases filed for 8 locations at Add. collector Jawhar office. Forest land confirmation is awaited from DCF Dahanu, Forest department.
50	Sawangi - Bhokardhan	D/C	220	134	224	224	224	134		SEP-15	Commissioned 09/15.
51	Shedyal - Jath line	D/C	220	37				37		JUN-15	Commissioned 06/15.
52	Shivajinagar - Malegaon	S/C	220	114				114		JUN-15	Commissioned 06/15.
53	Shivajinagar - Satana	S/C	220	96				96		JUN-15	Commissioned 06/15.
54	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1		APR-15	Commissioned 04/15.
55	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-16	ROW at total 15 locations. Cases filed at Collector office on dt. 01.10.2015.
56	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-16	Work not started by agency. RAILWAY-Loc. no. 3&4

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

57	Wardha (PGCIL) - Ghatodi	D/C	220	322	547	345	204	0		MAR-16	& Loc. no. 21 & 22 Proposal yet to be prepared by Agency. Regular follow up being done. Work in progress. ROW: Cases to be filed for 6 locations.
58	Warora - Wardha	D/C	220	165	286	254	243	95		MAR-16	For 28 locations, Cases filed at Collector office. Order is awaited. ROW: Total 9 locations - Order is awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	9	DEC-15	No issues of forest clearance and no court cases. Work is under progress.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5	JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5	MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	4	4	4	4	1	AUG-15	No issues on forest clearance. Work is completed. Line & Substation was test charged on 07.08.2015
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0	JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0	DEC-16	Land for the substation has been identified and procurement of the same is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4	MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66	DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92	AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru - Umtru HEP	S/C	132						MAR-16	No issues of forest clearance. Survey works completed. Re-survey done due to construction of a new building in the corridor of the approved profile survey & due to crossing of the 132kV D/C Killing-EPIP-II line. Material procurement is under process. Inspection of column & beams done on 31.03.2015.
11	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	9	0	0	0	MAR-16	No issues of forest clearance. Survey works completed. Re-survey done due to construction of a new building in the corridor of the approved profile survey & due to crossing of the 132kV D/C Killing-EPIP-II line. Material procurement is under process. Inspection of column & beams done on 31.03.2015.
12	Rongkhon S/S - Ampati	D/C	132	33	102	97	86	12	MAR-16	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15. (By passing Pandiabil S/S)
2	Bidanasi -Cuttack	D/C	220	20	38	31	31	5	DEC-09	MAR-16	Work for river bed piling was held up due to flood in the river.However work has already resumed
3	Bolangir - Kesinga	D/C	220	160	315	189	0	0	JAN-15	SEP-16	Forest clearance pending with DFO Bolangir & Kalahandi North for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line.
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Re-routing required due to acute ROW proble. Survey completed. Location details is being worked out
5	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-15	One circuit from lapanga to Meramundali(Part of Ib-Meramundali line) was charged in the month of October 2014. But immediately after charging theft of conductot taken place for which th e line is again under restoration and the portion from Lapanga to Meramundali is expected to be charged in the month of December 2015.After charging of this portion the balace portion from Lapanga to Ib will be taken up through other mode of execution
6	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-16	Repeated. already at sl. 6. This may be deleted.
7	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16	19	19	19	6		DEC-15	
8	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						SEP-16	The survey work is in progress
9	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29					SEP-15	OCT-15	Work offloaded from Contractors scope.
10	LILO of Duburi - Balasore at Dhamara	D/C	220	79					DEC-16	DEC-16	Survey in progress. Location details is being worked out. It is decided to defer the project right now.
11	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11					JUN-13	FEB-16	The line work will be taken through other modalities. Survey in progress. However S/s order already placed on M/s Alsthom
12	LILO of Indravati - Theruvali at Kasipur	D/C	220	4					AUG-16	AUG-16	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
13	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10					MAR-17	MAR-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
14	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10					MAR-17	MAR-17	The project is likely to be taken up on a later date. Tendering not done
15	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7	8	8	7	0		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	Work is deffered. May be deleted for now.
17	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	0	0		MAR-16	All foundation work completed. Since the balance work of S/s is re-tendered even though line is completed total project can not be completed.However line work is taken up through OPTCL empanelled contractor
18	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	28					DEC-17	DEC-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
19	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13	MAR-17	The project is likely to be taken up on a later date. Tendering not done
20	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	The project is not taken up right now.May be deleted.
21	Malibrahmani - Angul	D/C	400	62	108	100	80	20		MAR-16	There is no such project under OPTCL. May be deleted
22	Meramundali-Duburi (1st Ckt)	D/C	400	192	279	279	279	192		AUG-15	Ready for Commissioning 08/15.
23	Puri (Samangra) - Pandiabil	D/C	220	92	155	155	155	92		JUL-15	Commissioned 07/15. (By passing Pandiabil S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0		DEC-13	
2	Turial HEP - Aizawl	S/C	132							MAR-14	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0		JUN-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40						JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0		JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0		OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12						JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10						MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0		MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10						MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0		JUN-15	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG)	D/C	220	70	0	0	0	0		APR-16	Tender has been floated.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	S/S Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 10%
18	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
19	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
20	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0		DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
21	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	9	0	0		DEC-15	
22	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is in progress in the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 168 Km completed.Forest case preparation in progress and profile potting in progress
23	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	1	0			MAR-16	Tower foundation-1/21 and Tower erection-0/21.Total progress-11%
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64		DEC-15	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	58	53	12		DEC-15	1. Work is in progress. 2. Forest and railway case approved.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23		MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	121	0		JUN-15	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	55		NOV-15	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29	54	53	32			MAR-16	Work is in progress. Forest case cleared. Railway case pending. ROW problem at PTU Jalandhar.
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12		APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13		APR-15	Commissioned 04/15.
9	LILO of Dhuri - Bangan at Chhajali (Loop in)	D/C	220	29				29		JUL-15	Commissioned 07/15.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48		NOV-15	Work is in progress.
11	LILO of GGSSTP - Jsms her at Jadla	D/C	220	21	41	21	19	6		JUN-15	loop in work in progress.loop out work is held up due to stay by court in some portion of line. Forest case sent to sector-31 for approval
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	32	8		DEC-15	Work is in progress.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	75	52	3		MAY-16	Work is in progress. Forest case approved by DFO Bhatinda and DFO Mukutasar, case submitted to MOEF, sector-32, Chandigarh.
14	LILO of Patial - Mondi Gobindgarh at Rajpura	D/C	220	68	109	109	109	67		DEC-15	Loop out work completed.Further work is in progress.
15	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	12	13	12	6			MAR-16	Work is in progress. In principle approval for forest case given by PCCF, Sector-68, Chandigarh. Railway clearance not required.
16	Ludhiana - Doraha	D/C	220	28	95	95	78	12		DEC-15	Work is in progress. Shut down / ROW problem at Doraha end.
17	Makhu - Algaon	D/C	220	101	159	47	40	0		JUN-16	Work is in progress. Forest & Railway cases pending
18	Makhu - Rashiana	D/C	220	92	146	121	73	20		DEC-15	Work is in progress.Work also exist at sr. no 31.
19	Makhu - Taran Tarn	D/C	220	60	146	121	73	20		DEC-15	Also exist at Sr.no.11. Work is in progress.
20	Malout - Abohar	D/C	220	30	95	40	11			JUN-16	Work is in progress. Forest and Railway cases pending.
21	Moga - Mehal Kalan	D/C	220	105	170	110	72			MAY-16	Work is in progress. forest case pending.
22	Mukatsar - Abohar	D/C	220	87	134	134	134	87		AUG-15	Commissioned 08/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

23	Mukatsar - Kotkapura	D/C	220	76	129	58	40	0		JUN-16	Forest and railway cases pending.
24	Mukatsar - Malout	D/C	220	47	83	72	38			JUN-16	Work is in progress. Forest case pending.Railway case not involved.
25	Nabha -Bhawanigarh	S/C on D/C	220	84	80	30	10	10		MAR-16	Work is in progress.
26	Nakodar - Ladhowal	D/C	220	134	122	94	88	0		APR-16	Work is in Progress.
27	Nakodar - Rehana	D/C	220	71	121	121	92	12		DEC-15	Work is in progress.
28	Rajpura - Devigarh	D/C	220	37	114	98	31	0		MAR-16	Work in progress. Forest case pending.
29	Rajpura - Lalru	D/C	220	59	98	98	87	45		DEC-15	Work is in progress.
30	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		APR-13	Work deferred for the time being
31	Talwandi - Dharamkot	D/C	220	63	113	113	113	63		JUN-15	Commissioned 06/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	207	126			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	141	26				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	160	54		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	160	313					MAR-16	
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	379	512	492	472	230		MAR-16	1. Forest Clearance required at 22 locations at Indira Gandhi Canal crossings in three districts. Distt. Jodhpur- Loc 4 nos, Area 3.204 ha. Distt. Jaisalmer- Loc 2 nos, Area 1.631 ha. Distt. Bikaner- Loc 16 nos, Area 17.58 ha 2. Clearance taken from DFO(Bikaner,Jaisalmer,Jodhpur) and CCF. Now pending at APCCF(FCA),Jaipur. 3. Severe ROW issues- There is a court case by land owner at 2 nos location in Distt. Bikaner, sought for diverson of line route.
13	Bhadla-Kanasar	D/C	220	50	83	41	25			MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	320	432	431	406	51	APR-14	MAR-16	
15	Bhinmal - Sayla line	D/C	220	100	132	131	129	73	JAN-12	OCT-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172	MAR-14	NOV-15	Line completed on 05.02.2015. Actual line length is 171.545 Ckm. Charged on reduced voltage due to non-availability of 400kV bays at Bikaner and Merta GSS.
18	Chatrail-Ramgarh	D/C	220	120	149	144	136	42		MAR-16	
19	Chittorgarh - Sawa	D/C	220	53	91	89	88	42			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

91 Undoo - Pokaran

D/C

220

140

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132
2	Dikchu - Mangan	D/C	132

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400						MAR-16		Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable energised on 01.09.15
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	72	67	27		DEC-15	Issues involved and is being followed up. (i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 12 Locations: Case at National Green tirubunal. Case cleared and work is being taken up. Subsequently stay obtained by the villagers and hearing on 14.07.15 postponed and next hearing date is awaited. (iii) 4 locations: Court case. Status quo maintained.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	17		DEC-15	Works are under progress. ROW issues at 3 locations. Work held up by the contrator.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	SEP-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC for which tender is to be floated.
9	Karaikudi-Pugalur	D/C	400	320	460	460	460	320		JUN-15	Commissioned 06/15.
10	Koladi - PH Road	D/C	220	23	76	65	61	22		DEC-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

47	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
48	Thiruvalam - Almathy	D/C	400	143	198	198	198	143		AUG-15	Ready for Commissioning 08/15.
49	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	49	42	35	11		DEC-15	Work under progress. ROW issue at one location. Enter upon permission awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
50	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Due to poor progress by the contractor, termination notice issued for termination of the contract.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili	D/C	220	163	269	269	269	162		OCT-15	All works completed, will be commissioned in 2 days.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	29	4	DEC-10	DEC-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		MAR-16	Tenders called and LOI issued on 01.10.2015 with the completion period of 12 months
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	DEC-15	Line works are under progress and expected to be completed by Jan,2016.
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	281	279	182	JUL-15	DEC-15	Works under progress.
10	Jammalamadugu - Porumamilla	D/C	220	198	338	320	314	173	JAN-15	NOV-15	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	72	47		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	280	221	77	JUL-15	DEC-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	135	24	0		MAR-16	Works under progress.
14	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
15	Kamavarapukota - Kamavarapukota	D/C	220	30							
16	Kamavarapukota - Nuziveedu	D/C	220	90							
17	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	248	142	111	35	SEP-15	MAR-16	Due to standing crops and people are demanding hug compensation than the compenasation fixed up by Revenue authories and not allowing the works to be carried out in their locations. The frequent rains are also the reason for dlealy to take up the line works.
18	Krishnapatnam TPS- Chittoor(Balance)	D/C	400	180				180		JUL-15	Commissioned 07/15.
19	Kurnool (Narnoor) - Gani S/S	D/C	400	60	50						The Check survey is in progress.
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	93	35	0	0	DEC-14		Works are under progress.
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
22	LILO of Podili - Nellore at Atmakur	D/C	220	80							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
24	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
25	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
26	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14	
27	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14	
28	Narsapur-Doultabad	S/C	220	15						MAR-15	
29	Narsapur-Manoharabad	S/C	220	15						MAR-15	
30	Nirmal-Nandipeta	S/C	220	20						MAR-15	
31	Nizamabad-Janakampeta	S/C	220	10						MAR-15	
32	Numa - Juyarni	D/C	400	112	166	165	162	70		SEP-15	
33	Oddugudem-Koyagudem	D/C	220	20						MAR-15	
34	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36						MAR-15	
35	Pulivendula-Hindupur	D/C	220	250	393	393	389	242	JUN-11	DEC-15	All foundation works completed. 4 Nos tower erection and 8 ckm of Stringing is under progress
36	Purushottapatnam (Nunna) - Jujjuru	D/C	400	112				112	DEC-15	OCT-15	Commissioned 10/15.
37	Rayalaseema Stage-IV - Chittoor	D/C	400	420	0	0	0	0		MAR-15	repeated
38	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Commissioned 3/13.
39	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		AUG-14	Commissioned 08/14.
40	Sattenapalli - Guntur	D/C	220	110							
41	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
42	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	SEP-15	Charged on 09/15. (Reported late).
43	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	54	33	JUL-15	OCT-15	Works under progress.
44	Uravakonda - Borampalli	D/C	220	72	111	22	0	0	MAR-15		Works are under progress.
45	Uravakonda - Kalyanduring	D/C	220	100	160	123	98	0	NOV-14	MAR-16	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

46	Uravakonda - Vajrakarur	D/C	220	32	57	44	33	0	DEC-14	NOV-15	ROW problem resolved. Works under progress.
47	Vemagiri - Kamavarapukota	D/C	400								LOI issued on 04.09.2015.
48	Vizag TPP - KamavarapukotaKota	D/C	400	712	964	380	138	10	NOV-15	MAR-16	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenasation fixed up by Revenue authorities and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.
49	Vizag TPP - Kalpaka	D/C	400	14				14		JUL-15	Commissioned 07/15.
50	Yemmiganur - Uravakonda	D/C	400	205	271	271	271	205	JUL-15	OCT-15	Ready for Commissioning 10/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		DEC-14	
2	Chilakallu - Narketpally	D/C	220	25	42	41	41	15		DEC-15	
3	Chinnakorukondi - Suryapet	D/C	400	170	234	233	178	28		NOV-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0		MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36	72	71	67	10		OCT-15	Works are under progress
6	Jagityal - Nirmal	D/C	400	145	210	4	0	0		MAR-17	Line work is awarded in Sept'2015
7	Jaipuram - Jagityal	D/C	400	144	201	0	0	0		MAR-17	Check Survey under progress.
8	Kalwakurthy-Dindi 3rd line	S/C	220	24						MAR-14	
9	Kamareddy-Bhumpally	S/C	220	15						MAR-15	
10	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212	234	218	181	28	SEP-15	DEC-15	
11	LILO of VTS - Malkaram (Ckt-I) at Suryapet	D/C	400	8	12	12	12	7		NOV-15	Stringing under progress
12	LILO of 1st ckt of Shapurnagar - Gachibowllly line at Miyapur	D/C	220	2				2		APR-15	Commissioned 04/15.
13	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	0	0		SEP-15	
14	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	0	0		SEP-15	
15	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
16	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18							Cable laying and jointing completed. OFC cable works in progress.
17	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34	49	49	49	34		OCT-15	Commissioned 10/15.
18	LILO of RSS - Warangal at Manthani	D/C	220	60							
19	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19		MAY-15	Commissioned 05/15.
20	LILO of Srisailam - Hyderabad atYeddumailaram (Shankarapally)	D/C	400	160	221	221	221	160	OCT-14	OCT-15	Line Charged on 31.10.2015
21	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34		JAN-16	P.O.issued on 18.05.2013.Work completed.Substation works yet to be completed.
22	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14			OCT-14	Works are under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2				2		JUL-15	Commissioned 07/15.
24	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	34	34	21		OCT-15	Erection of 2 towers for Krishna river crossing are balance and casting of pile foundation is under progress.
25	Mamidipally - Fab city	D/C	220	6				6		APR-15	Commissioned 04/15.
26	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
27	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAR-15	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
28	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18		AUG-14	Works are under progress.Cable laying work completed. Joint works completed. cable along with substation is expeced to be charged by October-2015
29	Nagole - Ghanapur	M/C	220	36						OCT-15	
30	Nandiwanaparathi - Shankarpalli	D/C	400	222	313	291	218	8		DEC-15	Severe R.O. W Problem
31	Pulichintala - Huzumnagar	D/C	220	74	130	117	102	16		DEC-15	
32	Singareni - Nirmal	D/C	400	298				174		JUN-17	Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
33	Singareni TPS - Gajwel	D/C	400	325	459	459	459	324		NOV-15	
34	Suryapet - Nandiwanaparathi	D/C	400	240	343	342	341	236		NOV-15	
35	Suryapet - Shankarpalli	D/C	400	462	656	626	553	220		NOV-15	
36	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-15	
37	Veltoor - Thungabhadra	D/C	400	147	200	187	169	8		DEC-15	R.O.W problem.
38	Veltur-Thimmajipet	S/C	220	84	129	52	0	0		MAY-15	
39	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0		MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	220 kV LOC 49 of Roza-Hardoi to 220 Shahjehanpur	D/C	220	20				20		SEP-15	Commissioned 09/15.
2	Agra (UP) - Mathura line	S/C	400	142	388	250	110	0	AUG-16	MAR-16	WIP.
3	Agra(UP) - Agra (South)	D/C	400	142	190	150	70	0	AUG-16	MAY-16	Foundation WIP.
4	Aligarh - Atrauli	D/C	220	69	125	73	68	2		NOV-15	Tower material reached at site.
5	Aligarh - Sikandarabad	D/C	400	190	258	254	254	166		DEC-15	Seperate Agency finalized for DFCC diversion work. 2. 09 no. tower had collapsed and 04 no. tower foundation to be cast at Sikandarabad end. Expected date of completion is 31.01.2016.
6	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								Work yet to be awarded.
7	Anpara - jhusi	S/C	765	274	542	362	318	73		JUN-16	Forest Clearance awaited. Case already Submitted in MoEF
8	Anpara B-Anpara D	D/C	400	10	23	23	21	6		OCT-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
9	Anpara D - Unnao	S/C	765	416	1215	1039	989	300	JAN-12	DEC-15	1.Apnara D - Jhusi section. (a) Wild life approval: line passes through Kaimpur Wild Life Sanctuary (45.132 Ha). Govt. of U.P. forwarded recommendation to MOEF on 24-12-2013. Proposal has been approved by National Wild Life Board. Writ Petition IA no. 3846-3847/2015, dated- 24.02.2015, has been filed at Supreme Court, New Delhi. Case was listed on 5 & 6 May, 2015 but could not be heard and court closed. After summer vacation court has been opened however hearing of the case is pending in Green Bench. (b). Forest Clearance: 765 kV S/C Anpara D - Jhusi line (315.716 Ha) Proposal has been submitted by Secretary (Forest), Govt. of U.P. to MOEF on 21-06-2013. Regional empowered committee in meeting dated 28.05.2015 has deferred the case due to non receipt of essential document sought from Nodal Officer, Lucknow and also instructed to get fresh site inspection done to know the status of violation and to submit list of trees to be felled.
10	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAR-16	1.Termination point at 400KV S/s Aurai not yet decided. 2. River crossing work to be taken up.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											3.Severe ROW at 15 locations being persued.
11	Aurai - Phoolpur	S/C	220	71	216	210	195	48		DEC-15	1. Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. Expected date of completion is 31.01.2016.
12	Badaun - Sambhal	S/C	220	86	250	250	250	86		NOV-15	Line to be charged on 10.11.2015.
13	Baghpat - Baghpat	S/C	220	13	49	45	32	0		NOV-15	It was decided by DM to make payment to farmers on pro rata basis of PGCIL compensation which is not tenable, matter taken up by MD, UPPTCL with DM, Bagpat for resolving.
14	Balrampur - Utraula	S/C	132	19	56	56	56	19			
15	Banda - Allahabad (Rewa Road) DCQ	D/C	400	350	484	405	105	0		MAR-16	Previous tender cancelled and new agency finalised. Work in Progress.
16	Banda - Orai DCQ	D/C	400	216	295	211	130	0		OCT-16	Previous tender cancelled and new agency finalised. Work in Progress.
17	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12
18	Bayas - Dohna	D/C	132								
19	Bayas - Pilibhit	D/C	132								
20	Bhognipur - Gatampur	S/C	765								.
21	Bhognipur - Jawarharpur	S/C	765								
22	Bhognipur - Moradabad/Rampur	S/C	765								
23	Bhognipur - Orai (PG)	2xS/C	765								.
24	Bilhaur - Sandila	S/C	765								
25	Bilhaur - Kanpur (PG)	D/C	400								
26	Chhatta - Mathura	D/C	220	60	114	11	0	0		MAR-16	Fdn work stopped due to standing paddy crop.
27	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		NOV-15	Route Alignment submitted. Approval awaited to submit Detail Profile.
28	Deoria - Rasra	S/C	220	83	253	253	252	82		DEC-15	1. Rly blockage demanded from Rly for 03 no. Rly x-ing. Expected date of completion is 31.12.2015.
29	Dohna - C.B. Ganj	S/C	220	48	92	92	83	29		DEC-15	1. Balance work to be taken up after completion of 220kV Shajahanpur-Nighasan line. Expected date of completion is 30.11.2015.
30	Dopaha - Anpara	D/C	765								.
31	Dopaha - Ghazipur	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											Sikandarabad end.
53	LILO of Anpara - Mau at Ghazipur	D/C	400								
54	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							Work not Started.
55	LILO of Bhauti - Orai at Sikandara	D/C	220	90	105	32	0	0		DEC-15	FDN WIP.
56	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
57	LILO of Ghatampur - Mbd at Sandila	D/C	765								
58	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	53	12	0		NOV-15	Gangs to reach site by 30.10.15 & work likely to start by 31.10.15.
59	LILO of Harduagani - Hathras at Aligarh	D/C	220	43	70	70	70	22		DEC-15	WIP. Expected date of completion is 30.11.2015.
60	LILO of Harduaganj- Khair (Aligarh) line at Boner	D/C	220	6				6		SEP-15	Commissioned 09/15.
61	LILO of Hathras - Gokul at Mathura	D/C	220	30						NOV-15	Survey under progress.
62	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
63	LILO of Mainpur - Etah at Jwrrpur	D/C	220								
64	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
65	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	90	6	0	0		JUL-16	Work in Progress.
66	LILO of Mohanpur - Behat line	S/C	220	104							.
67	LILO of Muradnagar - Loni at Ataur	S/C	220	30	91	9	0	0		NOV-15	
68	LILO of Muradnagar - Shamli at Baghpat	S/C	220	9	20	15	12	0		NOV-15	It was decided by DM to make payment to farmers on pro rata basis of PGCIL compensation which is not tenable, matter taken up by MD,UPPTCL with DM, Bagpat for resolving.
69	LILO of Muzaffarnagar - Nara II at Jansath Ckt-II	D/C	220	20				20		APR-15	Commissioned 04/15.
70	LILO of Orai - Bhauti at Orai	S/C	220	6	15	13	8	0		NOV-15	Rly Xing Case at Loc. 17-18 Submitted to DRM Jhansi.Work stopped from several Months. Proposal for withdrawal of line moved.
71	LILO of Orai - Mainpuri at Bah	S/C	220	100	258	258	258	154		MAY-14	Line charged on 14.02.14
72	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								.
73	LILO of Sarnath (400) - Azamgarh at Harhua	S/C	220	42	75	75	71	24		DEC-15	Expected date of completion is 20.11.2015.
74	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								Work not Started.
75	LILO of Shajahanpur - Hardoi line at Rosa	S/C	220	18	52	52	52	18	MAR-11	SEP-15	Line completed on 11.09.2015 at 20.55 Hrs.
76	LILO of Sultanpur - Phoolpur at Pratapgarh	D/C	220	48	80	80	80	46		NOV-15	Stringing at ROW Loc no. 76-78 is being pursued.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Expected date of completion is 30.11.2015.											
77	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
78	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
79	LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	D/C	400	68	100	46	27	0	AUG-16	MAY-16	WIP.
80	LILO of existing Agra (UP) - Muradnagar at Agra (UP)	D/C	400	158	212	96	39	0	AUG-16	MAY-16	WIP.
81	LILO of khurja-NAPP-I line at Debai	D/C	220	1				1		SEP-15	Commissioned 09/15.
82	Lalitpur - Lalitpur TPS (Ckt-II)	D/C	220	19				19		APR-15	Commissioned 04/15.
83	Lalitpur TPS - Agra (UP) Ckt-I	S/C	765	332	955	733	426	0	AUG-16	MAR-16	Work in Progress.
84	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	889	728	493	0	AUG-16	MAR-16	work in progress.
85	Lucknow PG (400) - Kursi Road	D/C	220	50	66	66	14	0		DEC-15	1.01 no. erection gang is working 2. IInd Erec. gang was to be deployed by 20.10.15 but not deployed till date, matter being pursued with firm.
86	Mathura - Jawaharpuram	D/C	400	220							
87	Meja - Bargarh	D/C	765								
88	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			Sub-Station at Pratapvihar end not yet finalized and thus we have been prohibited to start the route survey. However no written confirmation provided yet.
89	Muradnagar-Agra line	D/C	400	0				0		SEP-15	Completed 30/09/15.
90	Muzaffarnagar - Nara Ckt-II	D/C	220	12				12		APR-15	Commissioned 04/15.
91	Rosa - Dohna	D/C	220	216	340	340	340	216		NOV-15	Line completed. Forest clearence is being pursued. Expected date of charging is 30.11.2015.
92	Saharanpur (PG)-Behat	D/C	220	104						NOV-15	
93	Sahupuri-Bhelupur	D/C	220	18	39	39	38	15		NOV-15	Being completed locally. Work of well fdn in progress. Issue of restoring damaged 220kV cable being resolved.
94	Sandila - Farrukhabad	S/C	400								
95	Sandila - Lucknow Hardoi Road	S/C	400								
96	Shahjahanpur - Nighasan	S/C	220	121	369	369	360	104		DEC-15	The expected date of completion is 31.12.2015.
97	Sitapur - Nighasan	S/C	220	110	336	335	318	82		DEC-15	1. ROW at Loc no.-84. 2. Balance work to be taken up after completion of 220 KV Shajahanpur-Nighasan line. Expected date of completion is

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

98	Sohawal - Tanda	D/C	220	185	348	336	232	24			31.12.2015.
99	Tanda - Gonda	D/C	400	200					NOV-15		Fdn ROW at 09 locs loc no-11,12,23,29,183,190,248,249 & 250, Er ROW at loc no-145, Str ROW at loc no-92, crop compensation cases paid.
100	Varanasi / Jaunpur - Gorakhpur	D/C	400								
101	Varanasi/Jaunpur - Aurai	D/C	400								
102	Varanasi/Jaunpur - Azamgarh	D/C	400								
103	Varanasi/Jaunpur - Meja	D/C	765								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	0	0	0	0	MAY-17	MAR-16	
2	Gokarna - Krishnanagar	D/C	220	210	389	388	382	192	JUN-14	SEP-15	
3	Gokarna - N. Chanditala	D/C	400	340	514	167	0	0	JAN-17	FEB-16	
4	Kharagpur - Egra	D/C	220	107	205	152	135	20	APR-16	APR-16	
5	Kharagpur - N. Chanditala	D/C	400	277	405	357	232	14	SEP-16	FEB-16	
6	Kharagpur - Vidyasagar Park	D/C	220	92	133	133	133	92	APR-14	OCT-15	Ready for Commissioning 10/15.
7	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAR-16	Server RoW issue rerouting line is proposed.
8	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	27	1	0	0	SEP-16	MAR-16	
9	LILO of Jeerat - Rishra at Dharampur	D/C	220	9	21	0	0	0		FEB-16	
10	Sagardighi - Gokarna	D/C	400	89	154	130	52	0	JUL-15	FEB-16	
11	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
12	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
13	Teest LDP -III - Teesta LDP-IV	S/C	220	21	94	83	67	6	SEP-08	DEC-15	
14	Teesta LDP - IV - New Jalpaiguri (NJP)	D/C	220	145	250	250	250	138	SEP-08	SEP-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400								.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765								
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400								.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765								
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765								.
6	Dwarkesh Energy TPP - Indore	D/C	765								
7	Ellora TPP - Seoni	D/C	765								
8	Gadarwara STPS - Jabalpur Pool	D/C	765								
9	Gadarwara STPS - Warora	D/C	765								
10	Gwalior - Morena	D/C	765								
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110							
12	Karchanna - Rewa Road Allahabad	D/C	400								
13	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765								
14	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400								
15	LILO of Gazuwaka - Behrampure at Bhavanapaddu TPP	D/C	400								
16	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400								
17	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400								
18	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400								.
19	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400								
20	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765								
21	Maheshwaram (PG) - Mahboob Nagar	D/C	400								
22	Mohindergarh - Bhiwani	D/C	400								
23	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400								.
24	NNTPS - Villupuram (Ginjee)	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400								
26	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765								.
27	PLNGL TPP - Vadodra	D/C	400								.
28	Parli (New) - Parli (PG)	D/C	400								
29	Parli (New) - Solapur	D/C	765								
30	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765								
31	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400								.
32	Raipur (Pool) - Rajnandgaon	D/C	765								
33	Rajnadgaon - Warora	D/C	765								
34	Reliable TPP - Vindhyachal Pooling Station	D/C	765								.
35	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59			.
36	Sasan UMPP - Vindhyachal (PS)	S/C	765								
37	Sipat - Bilaspur (3rd PS)	S/C	765								
38	Suzlon wind farm - Bhachau (PG)	D/C	220								.
39	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30						JUN-15	Line under construction.
40	Vindhyachal (PS) - Jabalpur (PS)	D/C	765								
41	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400								
42	Warora (PS) - Parli (New)	D/C	765								
43	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	LILO of Korba-Mopka at Swastic TPP	D/C	132					132			Commissioned
---	------------------------------------	-----	-----	--	--	--	--	-----	--	--	--------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	73	40		SEP-15	
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BAJAJ ENERGY PVT. LTD. (BEPL)

1

Balrampur-Utraula line

D/C

132

Existing line.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	OCT-15	Stage-I Clearance is awaited.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	-------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22		DEC-15	The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--	--------	---------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	35	20		AUG-15	220 kv line from Jorethang switchyard to interconnection point has been completed as in interim arrangement.
---	---------------------------	-----	-----	----	----	----	----	----	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	131	53	0	JUL-16	AUG-16	1) As per RFP, there was no forest in the route of transmission line. Involvement of forest is a deviation from RFP Documents. 2) Line has approx. 9 Km. of river bed. The unexpected increase in water level has affected the site work. 3) The no of power line crossings increased from 8 Nos. to 14 nos. w.r t RFP document. 4) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 5) Due to ongoing Assembly elections, material and manpower movement at locations was severely affected leading to slow progress in Oct15.
2	Muzaffarpur - Darbhanga line	D/C	400	129	173	128	112	28	JUL-16	JUN-16	1) As per RFP, there was no forest in the route of transmission line. Involvement of forest is a deviation from RFP Documents. 2) There is change in co-ordinates at Muzaffarpur S/S end. 3) The no of power line crossings increased from 2 Nos. to 8 nos. w.r t RFP document. 4) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 5)Due to ongoing Assembly elections,material and manpower movement at locations was severely affected, leading to slow progress in Oct'15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	394		MAR-16	Due to monsoon the work progress of MSTL is very slow.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220							APR-13	.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
3	Raikheda (GMR) - Raipur Pooling Station	D/C	400	131	181	181	181	131		JUL-15	Commissioned in February 2014. Reported in July 2015.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUPTA ENERGY PVT. LTD. (GEPL)

1 LILO of one ckt of Bhadrawati -Parli at GEPL TPS D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	D/C	400	7	11	11	11	7		OCT-15	Commissioned 10/15.
---	---	-----	-----	---	----	----	----	---	--	--------	---------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50		DEC-15	The progress of Koradi-Wardha line is slow . Forest clearence awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	120	117	60		NOV-15	Progress of line has been affected due to severe ROW issue as land owner are demanding hefty amount for crop/land compensation.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	D/C	400	57	152	152	152	57	AUG-15	Ready for commissioning 08/15.	
---	------------------------------	-----	-----	----	-----	-----	-----	----	--------	--------------------------------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAIN ENERGY TRADING LTD (JAIN ETL)

1 Jain Energy TPS - Dharamjaygarh Korba Pooling station

D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JAL POWER CORP. LTD. (JPCL)

1 Rangit IV - New Melli line D/C 220

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHABUA POWER LTD. (JHAPL)

1 Jhabua Power TPS - Jabalpur Pooling Station. D/C 400 131 207 207 207 131 MAY-15 Commissioned 05/15.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JINDAL POWER LTD. (JPL)

1	LILO of Meramundali - Jaypore at Derang	D/C	400	110	163	163	163	110		JUN-14	Interim arrangement removed.
---	---	-----	-----	-----	-----	-----	-----	-----	--	--------	------------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	42	64	64	60	22		NOV-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105		JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71		APR-15	Commissioned 04/15. (Interim)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-----	-----	----	---	---	---	---	--------	--------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Kudgi Transmission Company Limited (KTCL)

1	Kudgi STPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	Ready for Commissioning 08/15.
2	Madhugiri - Bidadi	D/C	400	186	256	229	216	50	DEC-15	DEC-15	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	758	870	800	789	470	DEC-15	DEC-15	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		APR-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							DEC-13	.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MALANA POWER COMPANY (MPCL)

- 1 Chango Yangthang - Ka Dogri Pooling Station
- 2 Ka Dogri - Jangi Pooling Station

D/C 220

D/C 400

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220					NOV-13	SEP-15	
2	Bareilly - Meerut	S/C	765	240					NOV-13	SEP-15	
3	Gurgaon - Gurgaon (PG)	D/C	400	20					NOV-13	SEP-15	
4	Lucknow - Bareilly	S/C	765	220					NOV-13	SEP-15	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334					NOV-13	SEP-15	

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	230	133	27	SEP-16	SEP-16	1) Due to agitation by farmers and locals in Oct 2015, the material & manpower movement to site was stopped by locals. The same has affected the site progress severely. 2) Due to change in co-ordinates at Malerkotla S/S end, the line length is increased by 1.5 Km. 3)Double level Gantry to be considered at Malerkotla end for termination of Kurukshetra & Amritsar lines. The same was not specified in the RFP. This leads to use of Multi Circuit towers. 4) As per RFP Documents, there is no involvement of forest in the route of line. However during survey, forest was found in the route of the line. Also, additional expenditure towards Greening Punjab Mission is being incurred.5) The no. of power line crossings increased to 19 nos. from 15 nos. w.r.t RFP Document. 6) Court case at Location No. 35/0 & 13/2. 7) Severe RoW at Malerkotla end. 8)Crossing of Power line, Railway line & NH Clearances Pending.
2	Malerkotal - Amritsar line	D/C	400	298	412	221	155	14	SEP-16	SEP-16	1) Due to agitation by farmers and locals in Oct 2015, the material & manpower movement to site was stopped by locals. The same has affected the site progress severely. 2) Double level Gantry to be considered at Malerkotla end for termination of Kurukshetra & Amritsar lines. The same was not specified in the RFP. This leads to use of Multi Circuit towers. 3) As per RFP Documents, there is no involvement of forest in the route of line. However during survey, forest was found in the route of the line. Also, additional expenditure towards Greening Punjab Mission is being incurred. 4) Severe RoW at Malerkotla end.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

5) Increase in water level in Beas River has affected the pile work progress in Sep & Oct 2015.

6) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%.

7)Crossing of Power line, Railway line & NH Clearances Pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	--	--	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1 LILO of both ckt of Patiala - Kaithal at Patran D/C 400 MAR-16

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAR-16	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.
3	Rosa - Shahjehanpur (PG)	D/C	400	16				16		JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400								Commissioned (Interim Arrangement)
2	Uchpinda - Raigarh line	D/C	400	57	88	88	87	41		JAN-16	D/C portion of line is complete but the multi ckt portion of line is balance.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SHIGA ENERGY PVT. LTD. ()

1	Legship - New Malli	D/C	220	20	33	0	0	0		MAR-16	
2	Tashiding - Legship	D/C	220	14	21	0	0	0			Detailed survey along the selected transmission line route has been completed. Actions for land acquisition and obtaining various clearances as well as finalizing the design consultant are in progress. Prior approval from CEA for installation of overhead transmission line has also been received.Land acquisition for the first 7 towers is completed and Tower foundation work was started during the month on 4 tower locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55		MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SPECTRUM COAL & POWER LTD. (SCPL)

1	Ratija-Kasiapalli	D/C	132	24				24			Commissioned.
---	-------------------	-----	-----	----	--	--	--	----	--	--	---------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE ENERGY LIMITED (SEL)

1Sterlite TPP - Jharsuguda

2x D/C400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	758	992	992	992	758	MAR-14	SEP-15	Commissioned 09/15.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	246	196	15	AUG-18	FEB-16	Transmission licensee granted by CERC.Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept.of Finance,Govt.of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated 15.10.2015 for payment of additional Row compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400		421	330	296	58	MAR-16		Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iii.Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP No.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and corridor in addition to crop compensation.The same has been intimated to all LTTCs.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-18	AUG-17	Trans.licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept. of Finance,Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated15.10.2015for payment of additional RoW compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.

7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370	302	63	33	0	MAR-16	APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification.In this regard Notice has been served to LTTC's.Multiple changes in substation gantry coordinates and Issues is pending with WBSETCL.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015. iii. Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP no.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and Corridor in addition to Crop compensation. The same has been intimated to all LTTCs.
8	RAPP - Shujalpur	D/C	400	310	521	506	500	300	FEB-16	NOV-15	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC.CERC has granted Liberty for extension of COD and additional tariff.TSP has started the work. Project execution plan submitted to CEA & lead LTTC. Critical RoW Issues Dist. Kota & Jhalawar in Rajasthanand Dist. Agar Malwa & Rajgarh in Madhya Pradesh.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. ii.Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. iii.Custom duty has been changed due to Finance Act. iv. New Guidelines by MoP no.3/7/2015-Trans dated:15.10.2015 for payment of additional Row compensation for tower base area and corridor in addition to crop compensation. The same has been intimated to all LTTCs. v. Increase in Chareges by West Central Railway for Plan & Drawings,departmental supervision and Site Survey Charges and Power,Traffic Blockage Charges to be taken from Power Supply Company & Concern.
9	Samba - Amargarh line	D/C	400	574	783	21	0	0	AUG-18	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion &Wild Life Clearance Proposals submitted.Force mejure events flood,Border,Ceasefire violation, unseasonal heavy snow fall,rain

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

fall and land slides notices sent to all LTTC's.Wild Life proposal is pending with NBWL.Change in Law:i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015.iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No. 3/7/2015-Trans dated 15.10.2015for payment of additional RoW compensation for Tower base area and corridor in addition to crop compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Section 164 under EA2003.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Shekhawati Transmission Service Company Limited (SKHWTTSCCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	68	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	40	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0		FEB-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	279	140	0		FEB-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	133	131	51		FEB-16	2/0 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		FEB-16	
5	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1		FEB-16	Completed.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					FEB-16	
7	Mainpuri - Aligarh	D/C	400	186	219	214	193	18		FEB-16	
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	608	315	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
9	Mainpuri - Bara Ckt-II	S/C	765	750	1788	1422	939	116		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	254	0		FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri.
11	Meja - Bara	D/C	400	64	83	83	83	64		FEB-16	Completed.
12	Rewa Road - Karchana	D/C	400	58	102					FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68		FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	241	92	54	0		FEB-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290					OCT-12	SEP-13	
2	Talcher II - Behrampur	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela	D/C	400	161					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	569	393	368	160		MAR-16	GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	94	91	26		DEC-15	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Navseri - Bhasten	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
4	Sandila TPP - ATS not defin	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VANDANA VIDYUT LTD. (VVL)

1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 KM). Interim arrangement available. LOI has been issued to M/s EBPL Ventures Pvt. Ltd. , Bhilai. The line is expected to be completed by March, 2017.
---	--	-----	-----	----	----	--	--	--	--	--------	---

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	58	4	0	0		OCT-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	46	130	38	7	0		DEC-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	16		OCT-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	154	127	64	0		DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	184	159	37	0		DEC-15	
6	Hapur-dasna	D/C	400	14	44	23	5	0		OCT-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	11	35	35	35	11		SEP-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	0	0		SEP-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	17	0	0		OCT-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0		DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	494	180		SEP-15	
12	Mainpuri-Hapur	S/C	765	217	602	589	463	88		OCT-15	