



**Govt. of India
Ministry of Power
Central Electricity Authority
New Delhi**

Monthly Progress Report of Central Funded Schemes (Jan'2024)

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

- (1) North-Eastern Region Power System Improvement Project (NERPSIP)**
- (2) Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim**
- (3) 220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil, Khalsti and Leh Sub-station in Jammu & Kashmir (J&K))**
- (4) Prime Minister Development Package (PMDP)-2015**
- (5) Prime Minister's Reconstruction Plan (PMRP)-2004**

Contents

Sl. No.	Transmission Project	Executing agency	Page No.
1.	North-Eastern Region Power System Improvement Project for Assam, Manipur, Meghalaya, Mizoram, Nagaland and Tripura (NERPSIP)	PGCIL	3-53
2.	Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim	PGCIL	54-76
3.	Prime Minister Development Package-2015	RECTPCL, JKPDD, PGCIL	77-90
4.	PRIME MINISTER'S RECONSTRUCTION PLAN- 2004	JKPDD	91-110

1. North-Eastern Region Power System Improvement Project (NERPSIP)

Background

Implementation of this project (as central Sector Scheme, with funding on 50:50 basis by Gol & World Bank) would strengthen the Intra-State transmission & Distribution infrastructure of six states of North Eastern Region (Assam, Meghalaya, Manipur, Mizoram, Nagaland and Tripura); improve its connectivity to the upcoming load centers, and thus would extend the benefits of the grid-connected power to all the consumers. The project would also provide the required grid connectivity to such villages and towns of the States, where development of distribution system at the downstream level has been taking place under Gol sponsored RGGVY/ APDRP/ R-APDRP schemes. NERPSIP covers many transmission & distribution lines & sub-stations at 33 kV, 66 kV, 132 kV and 220 kV voltage levels.

General Details

Date of Govt. approval	: December 2014
Implementing Agency	: PGCIL
Sanctioned Cost (Rs. crs)	: Rs. 5111.33 Cr. (at Feb, 2014 price level)
RCE	: Rs. 6700.00 Cr. (Approved in Dec'20)
Funding	: 50:50 (Govt. of India: World Bank)
Completion schedule	: December 2018 (48 months from date of release of 1 st installment)
Anticipated Schedule	: December 2024

Summary

Total Elements	446 Nos.
Transmission & Distribution lines	194 Nos.
Total Substations (New & Augmentation)	252 Nos. (New: 118 Nos.; Augmentation: 134 Nos.)
Line length	4129.6 ckm
Total MVA capacity	5699.27 MVA
Elements Completed till Jan'24	433 Nos.

Details of State wise Infrastructure :

States	Line Length (ckm)			New Substations (Nos.)			Total MVA (New & Augmantation)		
	Trans	Dist	Total	Trans	Dist	Total	Trans	Dist	Total
Assam	383	479	862	11	16	27	1615.3	240	1855.32
Manipur	310	131	441	2	13	15	139.18	240.1	379.28
Meghalaya	416	263	679	3	11	14	940	135	1075
Mizoram	144	5.1	149.1	3	1	4	108.32	6.3	114.62
Nagaland	344	76.5	420.5	5	10	15	245	190	435
Tripura	482	1096	1578	9	34	43	1389.5	450.55	1840.05
Total	2079	2050.6	4129.6	33	85	118	4437.3	1261.95	5699.27

Element wise progress:

State	Total Elements Sanctioned (Nos.)	Elements Completed (Nos.)
Assam	116	115
Manipur	71	68
Meghalaya	41	41
Nagaland	56	54
Mizoram	11	10
Tripura	151	145
TOTAL	446	433

State	Transmission lines (in Nos.)							
	Total Lines		220kV		132kV		33kV	
	Total	Comp.	Total	Comp.	Total	Comp.	Total	Comp.
Assam	56	55	3	2	11	11	42	42
Manipur	19	19	0	0	6	6	13	13
Meghalaya	20	19	1	0	2	2	17	17
Nagaland	18	18	1	1	6	6	11	11
Mizoram	5	4	0	0	4	3	1	1
Tripura	76	74	0	0	14	13	62	61
Total	194	189	5	3	43	41	146	145

State	New substation or Augmentation work (in Nos.)							
	Total SS & extn/Aug.		220kV		132kV		33kV	
	Total	Comp.	Total	Comp.	Total	Comp.	Total	Comp.
Assam	60	60	5	5	14	14	41	41
Manipur	52	49	0	0	10	9	42	40
Meghalaya	21	21	3	3	3	3	15	15
Nagaland	38	36	1	1	9	7	28	28
Mizoram	6	6	0	0	4	4	2	2
Tripura	75	70	0	0	16	15	59	55
Total	252	242	9	9	56	52	187	181

Details of packages:

State	Packages (Nos.)						
	Transmission Lines	Substations	Distribution Systems	Transformers	Pile Works for Transmission Lines	Telecom Equipment	Total
Assam	5 (TW-02, TW-04, TW-05, TW-07*, OPGW live line stringing package)	4 (SS-01 to SS-04)	4 (DMS-01 to DMS-04)	1 (Transformer)	1 (Pile)		15
Meghalaya	2 (TW-01, TW-02)	2 (SS-01, SS-02)	3 (DMS-01 to DMS-03)				7
Manipur	Clubbed with Nagaland TW-06	3 (SS-01 to SS-03)	4 (DMS-01 to DMS-04)				7
Mizoram	1 (TW-01)	2 (SS-01, SS-02)					3
Nagaland	3 (TW-01, TW-05, TW-06)	4 (SS-01 to SS-04)	4 (DMS-01 to DMS-04)			1 (Telecom Equip.)	12
Tripura	3 (TW-01 to TW-03)	3 (SS-01 to SS-03)	5 (DMS-01 to DMS-05)				11

*ASM-TW-07 (Transmission Line Package) awarded to M/s Simplex was terminated in Sep'20 due to non-performance of the agency. Package is re-awarded to M/s KEC in Jan'21.

STATE WISE PROGRESS

ASSAM

Total no. of Packages: 15

No. of Awarded Packages: 15

Sl. No	Packages	Description	Remarks
1	5 (TW-02, TW-04, TW-05, TW-07, OPGW live line stringing pkg)	Transmission Lines	All awarded
2	4 (SS-01 to SS-04)	Sub-stations	All awarded
3	4 (DMS-01 to DMS-04)	Distribution system	All awarded
4	1 (Transformer)	Transformers	Awarded
5	1 (Pile)	Pile work for TL	Completed

Progress:

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
1	TW-02 10.10.17	Power Mech	Tinsukia – Behiating (new Dibrugarh) 220 kV D/C line	Mar'20	Completed in Feb'23
2	TW-04 08.09.17	Teems India	Dhemaji – Silapathar 132 kV S/c on D/c line	Feb'20	Completed in Dec'21
3	TW-05 01.09.17	RCC & Power Mech	Rupai – Chapakhowa 132 kV S/c on D/c line	Feb'20	Completed in Mar'21
4	TW-07 30.05.18/ 15.01.21	Simplex /KEC	LILO of one circuit of Rangia – Rowta 132 kV D/c line at Tangla	Jan'20	Completed in Jan'22
5			Amingaon – Hazo 132 kV D/c line	Jan'20	Completed in Dec'22
6			LILO of Kamalpur – Sishugram 132kV S/c line at Amingaon 220/132kV S/s	Jan'20	Completed in Mar'22
7			LILO of Kamalpur – Kamakhya 132kV S/c line at Amingaon 220/132kV S/s	Jan'20	Completed in Mar'22

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
8			LILO of Golaghat – Bokajan 132 kV S/c line at Sarupathar	Jan’20	Completed in Mar’21
9			Sonabil – Tezpur (New) 132 kV D/c line	Jan’20	Completed in Feb’22
10			LILO of Jorhat (Gormur) – Nazira 132 kV S/c on D/c at Teok	Jan’20	Completed in Feb’21
11			Rangia – Amingaon 220 kV D/C line	Feb’24	Line Length: 28 km Tower Locations: 107 Foundation completed: 107 Tower Erected:107 Stringing completed: 27.7 Km.
Critical Issues (If any): Severe RoW Issues resolved recently. Stringing under progress.					
12	SS-01 12.08.16	Neccon	2x31.5 MVA, 132/33 kV new sub-station at Silapathar	Apr’19	Completed in Mar’22
13			2x50 MVA, 132/33 kV new sub-station at Tezpur (New)	Apr’19	Completed in Feb’21
14			Augmentation of Samaguri sub-station by replacing existing 200/132 kV, 2x50 MVA transformers by 200/132kV, 2x160 MVA transformers and installation of 132/33kV, 50MVA transformer.	Apr’19	1 No. 220/132 KV, 160 MVA transformer successfully charged in Nov’2018; 1 No. 132/33kV, 50MVA transformer charged in Aug’19; 1 No. 220/132 KV, 160 MVA transformer successfully charged in June’20.
15			132kV Dhemaji (Extension) Substation	Apr’19	Completed in Mar’19

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
16			132kV Sonabali (Extension) Substation	Apr'19	Completed in Mar'19
17	SS-02 12.08.16	Neccon	2x31.5 MVA, 132/33 kV new Sub-station at Teok	Apr'19	Completed in Feb'21
18			2x100 MVA, 220/132 kV substation at Behiating (New Dibrugarh)	Apr'19	Completed in Jan'22
19			2x31.5 MVA, 132/33 kV new sub-station at Sarupathar	Apr'19	Completed in July'21
20			2x31.5 MVA, 132/33 kV new sub-station at Chapakhowa	Apr'19	Completed in Mar'21
21			220kV Tinsukia (Extension) Substation	Apr'19	Completed in Sep'21
22			132kV Rupai (Extension) Substation	Apr'19	Completed in Sep'20
23	SS-03 12.08.16	Neccon	2x31.5 MVA, 132/33 kV new sub-station at Tangla	Apr'19	Completed in Aug'21
24			2x31.5 MVA, 132/33 kV new sub-station at Hazo	Apr'19	Completed in Dec'21
25			220kV Rangia (Extension) Substation	Apr'19	Completed in March'19
26			132kV Kahilipara (Extension) Substation	Apr'19	Completed in April'19
27			Augmentation of Dhaligaon 132/33 kV sub-station by replacing existing 2x25 MVA transformer by 2x50MVA transformer	Apr'19	Transformer 1: charged in Jan'19. Transformer 2: charged in Oct'20.
28	SS-04 06.05.16	Techno & Seiyuan	2x50 MVA, 132/33 kV new sub-station at Paltan Bazar (GIS)	Feb'19	Completed in Sep'21
29			50 MVA, 132/33 kV new sub-station at Guwahati Medical College (GIS)	Feb'19	Completed in Mar'21

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
30			2x160 MVA, 220/132 kV GIS at Amingaon	Feb'19	Completed in Feb'22.
31			Kamakhya – Paltan Bazar 132 kV S/C Underground Cable	Feb'19	Completed in March'23
32			220kV Underground cable from Amingaon to Rangia (2 km)	Feb'19	Completed in March'23
33			132kV Underground cable from GMCH to Kahilipara (6.4 km)	Jan'20	Completed in July'23
34	DMS-01 20.10.16	Neccon	132/33kV Silapathar (New) S/s to 33/11 kV Silapathar-II (New) S/s	Apr'19	Completed in Nov'21
35			LILO of existing 33 kV Silapathar-Jonai line at 132/33 kV Silapathar new S/	Apr'19	Completed in Mar'21
36			Existing 132/33kV Samaguri S/s to 33/11kV Hathimurah-2 (New)S/s-	Apr'19	Completed in Jun'20
37			132/33kV Tezpur (New) S/s to 33/11kV LGM hospital (New)S/s -	Apr'19	Completed in Feb'21
38			132/33kV Tezpur (New) S/s to 33/11kV Parowa Existing S/s-	Apr'19	Completed in Oct'20.
39			132/33kV Tezpur (New) S/s to 3/11kV Dolabari Existing S/s-	Apr'19	Completed in Feb'21
40			Existing Shankardeo nagar to 33/11kV Mailo (New)S/s	Apr'19	Completed in Jun'21
41			2X5 MVA, 33/11kV new sub-station at Silapathar-II	Apr'19	Completed in May'22

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
42			2X5 MVA, 33/11kV at Hathimurah-2	Apr'19	Completed in Oct'19
43			2X5 MVA, 33/11kV new sub-station at Mailo	Apr'19	Completed in Feb'21
44			2X10 MVA, 33/11kV new sub-station at LGM hospital	Apr'19	Completed in Oct'20
45			Extension of Parowa S/s	Apr'19	Completed in Dec'19
46			Extension of Dolabari S/s	Apr'19	Completed in Oct'20.
47			Extension of Samguri S/s	Apr'19	Completed in July'19
48			Extn. of Shankardev nagar existing S/s	Apr'19	Completed in Aug'19
49			Extn. of Silapatahar existing S/s	Apr'19	Completed in June'19
50	DMS-02 23.12.16	S&W	220/132kV Behiating (New) S/s to 33/11kV Bogibil (New) S/s	Dec'18	Completed in Mar'21
51			220/132kV Behiating (New) S/s to 33/11kV Dibrugarh (New) S/s	Dec'18	Completed in Mar'21
52			132/33kV Existing Dibrugarh S/s to 33/11kV Romai (New) S/s	Dec'18	Completed in Dec'21
53			132/33kV Chapakhowa (New) S/s to 33/11kV Chapakhowa existing S/s	Dec'18	Completed in Jun'20

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
54			132/33kV Sarupathar (New) S/s to Barapathar Existing 33/11kV S/s	Dec'18	Completed in Dec'20
55			132/33kV Sarupathar (New) S/s to Sarupathar Existing 33/11kV S/s	Dec'18	Completed in Dec'20
56			132/33kV Sarupathar (New) S/s to Sariajhan Existing 33/11kV S/s	Dec'18	Completed in Nov'21
57			132/33kV Teok (New) S/s to Teok Existing 33/11kV S/s	Dec'18	Completed in Dec'20
58			132/33kV Teok (New) S/s to Kakojaan Existing 33/11kV S/s	Dec'18	Completed in Dec'21
59			132/33kV Teok (New) S/s to Zangi Existing 33/11kV S/s	Dec'18	Completed in Feb'21
60			132/33kV Teok (New) S/s to Amguri Existing 33/11kV S/s	Dec'18	Completed in Sep'21
61			2X10 MVA, 33/11kV new sub-station at Romai	Dec'18	Completed in Nov'20
62			2X5 MVA, 33/11kV new sub-station at Bogibil	Dec'18	Completed in Feb'20.
63			2X10 MVA, 33/11kV new sub-station at Dibrugarh	Dec'18	Completed in Aug'20
64			Extn. of Dibrugarh 132/33kV S/s	Dec'18	Completed in June'19
65			Extn. of Chapakhowa 33/11kV S/s	Dec'18	Completed in June'19
66			Extn. of Barapathar 33/11kV S/s	Dec'18	Completed in June'19
67			Extn. of Sarupathar 33/11kV S/s	Dec'18	Completed in July'19

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
68			Extn. of Sariajhan 33/11kV S/s	Dec'18	Completed in Oct'20
69			Extn. of Teok 33/11kV S/s	Dec'18	Completed in Sept'19
70			Extn. of Kakojaan 33/11kV S/s	Dec'18	Completed in Aug'20
71			Extn. of Janji 33/11kV S/s	Dec'18	Completed in Dec'19
72			Extn. of Amguri 33/11kV S/s	Dec'18	Completed in Dec'20
73			Extn. of Behiating 33/11kV S/s	Dec'18	Completed in Mar'20
74	DMS-03 23.12.16	S&W	132/33kV Tangla (New) S/s to 33/11kV Harsingha (New)S/s	Dec'18	Completed in Feb'21
75			132/33kV Tangla (New) S/s to Paneri Existing 33/11kV S/s	Dec'18	Completed in Mar'21
76			132/33kV Tangla (New) S/s to Existing Kalaigaon 33/11kV S/s	Dec'18	Completed in Jan'21
77			132/33kV Tangla (New) S/s to Existing Khairabari 33/11kV S/s	Dec'18	Completed in Mar'21
78			132/33kV Tangla (New) S/s to Existing Tangla 33/11kV S/s	Dec'18	Completed in Oct'20
79			132/33kV Hazo (New) S/s to 33/11kV Sesa (New)S/s	Dec'18	Completed in Feb'21
80			132/33kV Hazo (New) S/s to 33/11kV Ramdiya (New)S/s	Dec'18	Completed in Dec'20
81			132/33kV Hazo (New) S/s to 33/11kV Domdoma-hazo (New)S/s	Dec'18	Completed in Dec'20

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
82			132/33kV Hazo (New) S/s to 33/11kV Mukalmuwa existing S/s	Dec'18	Completed in Dec'21
83			2X5 MVA, 33/11kV new sub-station at Harsingha	Dec'18	Completed in Nov'20
84			2X5 MVA, 33/11kV new sub-station at Sesa	Dec'18	Completed in Nov'19
85			2X5 MVA, 33/11kV new sub-station at Ramdiya	Dec'18	Completed in July'20
86			33/11kV new sub-station at Domdoma-Hazo	Dec'18	Completed in Dec'20
87			2X10 MVA, 33/11kV new sub-station at Chabipool	Dec'18	Completed in Sep'20
88			Extn. Paneri Existing 33/11kV S/s	Dec'18	Completed in Mar'19
89			Kalaigaon Existing 33/11kV S/s	Dec'18	Completed in Dec'20
90			Tangla Existing 33/11kV S/s	Dec'18	Completed in Nov'19
91			Khairabari Existing 33/11 kV	Dec'18	Completed in April'19
92			33/11kV Mukalmuwa existing S/s	Dec'18	Completed in April'19
93			Existing Paltanbazaar S/s	Dec'18	Completed in Mar'19
94			Existing Judges Field S/s	Dec'18	Completed in Dec'19
95			Existing Jail (Fancy bazaar) S/s	Dec'18	Completed in Apr'19.
96	DMS-04 08.07.16	Neccon	2X10 MVA, 33/11kV new sub-station at GS Road	Mar'19	Completed in Mar'21

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
97			2X10 MVA, 33/11kV new sub-station at GMC-2	Mar'19	Completed in Mar'21
98			2X10 MVA 33/11kV new sub-station at Tarun Nagar	Mar'19	Completed in Jan'22
99			2X10 MVA, 33/11kV new sub-stationat Arya College (New) GIS S/s	Mar'19	Completed in Sep'21
100			Extn. Of Existing GMC S/s	Mar'19	Completed in Apr'19
101			Extn. Of Existing Ulubari S/s	Mar'19	Completed in May'19
Underground cable lines					
102	DMS-04 08.07.16	Neccon	132/33kV Guwahati M.C. (New) S/s to GS Road - (New) GIS S/s	Mar'19	Completed in Nov'20
103			132/33kV Guwahati M.C. (New) S/s to GMC-2-(New) GIS S/s	Mar'19	Completed in Oct'20
104			132/33kV GMC (New) S/s to Tarun Nagar -(New) GIS S/s	Mar'19	Completed in Jul'21
105			132/33kV GMC (New) S/s to Arya College -(New) S/s	Mar'19	Completed in Nov'20
106			132/33kV Guwahati M.C. (New) S/s to GMC Existing S/s	Mar'19	Completed in Dec'20
107			Double Ckt. 132/33kV Guwahati M.C. (New) S/s to Ullubari Existing S/s	Mar'19	Completed in Nov'20
108			132/33kV GMC (New) S/s to Chabipool -(New) S/s changed to Hengrabari	Mar'19	Completed in Feb'22
109			132/33kV Paltanbazar (New) S/s to Existing Paltan bazaar S/s	Mar'19	Completed in Nov'20

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/Substation	Sch./Ant. Comp.	Status
110			132/33kV Paltanbazar (New) S/s to Judges field Existing S/s	Mar'19	Completed in Mar'21
111			132/33kV Paltanbazar (New) S/s to Jail (Fancy bazaar) Existing S/s	Mar'19	Completed in Feb'21
112			132kV Narengi – 33 kV Bamunimaidam	Mar'19	Completed in Nov'22
113			132kV Narengi – 33kV Uzan Bazar	Mar'19	Completed in Aug'23
114			132kV Narengi – 33kV Zoo Road	Mar'19	Completed in Jan'23
115			33kV Bamunimaindam – 33kV Chandmari	Mar'19	Completed in Sep'22
116			132kV Paltan Bazar to 33kV Stadium	Mar'19	Completed in Oct'21

MEGHALAYA

Total no. of Packages: 7

No. of Awarded Packages: 7

SI. No	Packages	Description	Remarks
1	2 (TW-01, TW-02)	Transmission Lines	All awarded
2	2 (SS-01, SS-02)	Sub-stations	
3	3 (DMS-01 to DMS-03)	Distribution system	

Progress:

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/ Substation	Sch./A nt. Comp.	Status
Under Construction:					
1.	TW-01 29.06.16	Unique	Byrnihat (Killing) – Mawngap – New Shillong 220 kV D/c line	Jun'19	Complete in Nov'23
Completed:					
2.	TW-01 29.06.16	Unique	LILO of both circuits of MLHEP – Khliehriat 132 kV D/c line at Mynkre	Jun'19	Completed in Dec'20
3.	TW-01 29.06.16	Unique	Phulbari – Ampati 132 kV D/c line	Jun'19	Completed in June'20
4.	SS-01 12.08.16	Neccon	2x50 MVA, 132/33 kV new sub-station at Mynkre	Oct'18	Completed in Mar'23
5.	SS-01 12.08.16	Neccon	2x50 MVA, 132/33 kV new sub-station at Phulbari	Oct'18	Completed in Jan'22
6.	SS-01 12.08.16	Neccon	132kV Ampati (Extension) Substation	Oct'18	Completed in Feb'21
7.	SS-02 06.06.16	Techno & Seiyuan	2x160 MVA, 220/132 kV Mawngap GIS	Mar'19	Completed in Feb'21
8.	SS-02 06.06.16	Techno & Seiyuan	2x160 MVA, 220/132 kV + 2x50 MVA, 132/33 kV GIS at New Shillong	Mar'19	Completed in April'21

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/ Substation	Sch./A nt. Comp.	Status
9.	SS-02 06.06.16	Techno & Seiyuan	220kV Byrnihat (Killing) AIS Substation Extension	Mar'19	Completed in Nov'19
10.	DMS-01 13.07.16	Neccon	33/11 kV new sub-station at Mynkre	Jan'19	Completed in Aug'20
11.	DMS-01 13.07.16	Neccon	33/11 kV new sub-station at Rymbai	Jan'19	Completed in Jan'21
12.	DMS-01 13.07.16	Neccon	33/11 kV new sub-station at Latyrke	Jan'19	Completed in Feb'20
13.	DMS-01 13.07.16	Neccon	33/11 kV new sub-station at Byndihati	Jan'19	Completed in Feb'21
14.	DMS-01 13.07.16	Neccon	132/33KV Mynkre (New) – 33/11kV Mynkre	Jan'19	Completed in Sep'21
15.	DMS-01 13.07.16	Neccon	132/33 KV Mynkre (New) – Rymbai	Jan'19	Completed in Mar'21
16.	DMS-01 13.07.16	Neccon	132/33KV Mynke – Lumshnong	Jan'19	Completed in Mar'21
17.	DMS-01 13.07.16	Neccon	132/33 KV Mynkre – Latykre (Sutunga)	Jan'19	Completed in Feb'20
18.	DMS-02 13.07.16	Neccon	33/11 kV new sub-station at Chibinang	Nov'18	Completed in July'19
19.	DMS-02 13.07.16	Neccon	33/11 kV new sub-station at Raksambre (Potamati)	Nov'18	Completed in Sep'19
20.	DMS-02 13.07.16	Neccon	33/11 kV new sub-station at Rajaballa Bhaitbari	Nov'18	Completed in Mar'22
21.	DMS-02 13.07.16	Neccon	Extn. of 33/11 kV Phulbari S/s	Nov'18	1x5 MVA transformer charged in May'18 & other 1x5 MVA T/F charged in Nov'19

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/ Substation	Sch./A nt. Comp.	Status
22.	DMS-02 13.07.16	Neccon	Extn. of 33/11 kV Trikila S/s	Nov'18	Completed in Nov'20
23.	DMS-02 27.05.16	Neccon	132/33kV Phulbari - Rajballa Bhaitbari	Nov'18	Completed in Mar'21
24.	DMS-02 27.05.16	Neccon	132/33kV Phulbari – Chibinang	Nov'18	Completed in Jul'19
25.	DMS-02 27.05.16	Neccon	33/11kV Tikrila – Raksambre	Nov'18	Completed in Jan'21
26.	DMS-02 27.05.16	Neccon	132/33 KV Phulbari (New) - Phulbari (existing)	Nov'18	Completed in Feb'21
27.	DMS-02 27.05.16	Neccon	LILO of Tikrila - Phulbari at Phulbari(New);	Nov'18	Completed in Feb'21
28.	DMS-02 27.05.16	Neccon	Existing 33 kV Tikrila- Phulbari from tapping point to Tikrila SS	Nov'18	Completed in Mar'22
29.	DMS-03 27.05.16	Neccon	33/11 kV new sub-station at Mawkynrew	Nov'18	Completed in June'19
30.	DMS-03 27.05.16	Neccon	33/11 kV new sub-station at Mawpat	Nov'18	Completed in Sept'19
31.	DMS-03 27.05.16	Neccon	33/11 kV new sub-station at Mawrenkneng	Nov'18	Completed in Feb'21
32.	DMS-03 27.05.16	Neccon	33/11 kV new sub-station at New Shillong	Nov'18	Completed in Dec'19
33.	DMS-03 27.05.16	Neccon	220/132/33kV New shillong – Mawpat	Nov'18	Completed in Mar'21

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/ Substation	Sch./A nt. Comp.	Status
34.	DMS-03 27.05.16	Neccon	33/11kV SE Falls – Mawpat	Nov'18	Completed in July'21
35.	DMS-03 27.05.16	Neccon	220/132/33 KV New Shillong - New Shillong	Nov'18	Completed in Jan'21
36.	DMS-03 27.05.16	Neccon	220/132/33 KV New Shillong – Mawryngkneng	Nov'18	Completed in Jan'22
37.	DMS-03 27.05.16	Neccon	LILO of exisiting Jowai- Landnongkrem Line at Mawryngkneng	Nov'18	Completed in Jan'21
38.	DMS-03 27.05.16	Neccon	33/11kV Jongksha- Mawkynrew	Nov'18	Completed in Jun'19
39.	DMS-03 27.05.16	Neccon	Mawlyndeep to Mawryngkeng	Nov'18	Completed in Sep'22
40.	DMS-03 27.05.16	Neccon	Extn of SE Falls 2x5 MVA to 2x10 MVA SS	Nov'18	Completed in Jun'19
41.	DMS-03 27.05.16	Neccon	Extn of 33/11kv Jongksha SS	Nov'18	Completed in Nov'19

MIZORAM

Total no. of Packages: 3

No. of Awarded Packages: All awarded

Sl. No	Packages	Description	Remarks
1	(TW-01)	Transmission Lines	Awarded
2	(SS-01, SS-02)	Sub-stations	Awarded
		Distribution system	Included in SS-02

Progress:

SI No.	Package/ Date of NOA	Name of Agency	Name of Line/ Substation	Sch./Ant. Comp.	Status
1.	TW-01 20.09.17	KSA	Lungsen – Chawngte 132 kV S/c line (charged at 33 kV)	Mar'20	Completed in Sep'22
2.	TW-01 20.09.17	KSA	Augmentation of Lunglei sub-station by replacing existing 2x12.5 MVA, 132/33 kV transformer with 2x25 MVA 132/33 kV transformer	Mar'20	Completed in Dec'21
3.	SS-01 02.11.17	KSA	New sub-station at Lungsen with 132/33 kV, 2x12.5 MVA transformer	Mar'20	Completed in July'23
4.	SS-02 13.10.17	S&W	New sub-station at W. Phaileng with 132/33 kV, 2x12.5 MVA transformer	May'20	Completed in April'22
5.	SS-02 13.10.17	S&W	New 132/33kV sub- station at Marpara	May'20	Completed in March'23
6.	SS-02 13.10.17	S&W	Chawngte – S. Bungtlang 132 kV S/c line via S. Bungtlang (to be charged at 33 kV)	May'20	Completed in March'23

7.	SS-02 13.10.17	S&W	132 kV S/C Lunglei-Lungsen Interconnection	Dec'18	Completed in Jun'21
8.	SS-02 13.10.17	S&W	West Phaileng – Marpara 132 kV S/c line on D/c tower	May'20/ Feb'24	Line Length (km): 51 Tower Locations (Nos.) : 172 Foundation completed (Nos.): 171 Tower Erected (Nos.): 171 Stringing completed (km) : 44.5
					Critical Issues (if any):
9.	SS-02 13.10.17	S&W	33/11 kV South Bungtlang (New) Substation S/s	May'20	Completed in Mar'21
10.	SS-02 13.10.17	S&W	Aug. 33kV West Paileng SS - addition of 2 new 33kV bays	May'20	Completed in Dec'20
11.	SS-02 13.10.17	S&W	132/33kV Lungsen (new) - Lungsen line	May'20	Completed in Jan'21

MANIPUR

Total no. of Packages: 7

No. of Awarded Packages: 7

Sl. No	Packages	Description	Remarks
1	Tower packages	Transmission Lines	Awarded
2	3 (SS-01 to SS-03)	Sub-stations	All awarded
3	4 (DMS-01 to DMS-04)	Distribution system	All awarded

Progress:

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
1.	Tower 31.05.18	Shyama Power	Imphal (PG) - Ningthoukhong 132 kV D/c line (33 km)	Nov'20	Completed in Mar'21
2.			Renovation of Yurembum – Karong - Mao (Manipur- Nagaland border) section of Yurembum-Karong-Kohima 132kV S/c line (91 km)	Nov'20	Completed in Dec'21
3.			LILO of Yurembam (Imphal- State) – Karong 132 kV line at Gamphajol (1.4 Kms)	Nov'20	Completed in Sep'19
4.			Stringing of Yaingangpokpi - Kongba 132kV line (2 nd ckt) (33 km)	Nov'20	Completed in Dec'19
5.			Stringing of Kakching - Kongba 132kV line (2 nd ckt) (45 km)	Nov'20	Completed in Jan'20
			LILO of one circuit of Kongba – Kakching 132 kV D/c line (one ckt existing & other ckt under this scheme) at Thoubal 132/33kV substation (45 km)	Nov'20	Scope Deleted

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
6.			Rengpang-Tamenlong 132kV S/C line on D/C tower (19.5 km)	Nov'20	Completed in Apr'23
7.	SS-01 03.01.18	Sterling & Wilson	2x20 MVA, 132/33 kV Gamphajol new sub-station	May'20	Completed in Feb'22
8.			Augmentation of Ningthoukhong by addition of 2 nd transformer	May'20	Completed in Jan'22
9.			132kV Imphal (PG) (Extension) Substation.	May'20	Completed in Oct'20
10.	SS-02 08.12.17	Shyama Power	Augmentation of Kongba by addition of 3 rd transformer + 2 Line Bays:	Nov'20	Bay-1 charged in Dec'19. Bay-2 charged in July'20. Transformer charged in Oct'20.
11.			132kV Kakching (Extension) Substation	Nov'20	Completed in Oct'19
12.			132kV Yaingangpokpi (Extension) Substation	Nov'20	Completed in Nov'19
13.			132/33kV Ukhrul (Augmentation) Substation	Nov'20	Completed in Feb'21
14.	SS-03 03.01.18	Sterling & Wilson	Extension of Rengpang SS	Jun'20	Completed in Dec'20
15.			Augmentation of Jiribam by addition of 2 nd transformer	Jun'20	Completed in Aug'21
16.			132/33 kV Tamenglong (New) Substation	Jun'20/ Mar'24	Land acquisition : 100% Civil work : 80% Equipment received : 95%

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
					Equipment erected : 75%
17.	DSM-01 03.03.17	Winpower	33/11 kV new sub-station at Hiyangthang	Nov'19	Completed in Dec'19
18.			33/11 kV new sub-station at Andro	Nov'19	Completed in May'20
19.			33/11 kV new sub-station at Pishum	Nov'19	Completed in Mar'21
20.			33/11 kV new sub-station at New Keithelmanbi	Nov'19	Completed in Feb'20
21.			33/11 kV new sub-station at Top Khongangkhong	Nov'19	Completed in Feb'20
22.			Extn. of 33/11 kV Langdum S/s	Nov'19	Completed in Oct'19
23.			Extn. of 33/11 kV Mongsangei S/s	Nov'19	Completed in Jul'19
24.			Extn. of 33/11 kV Iroisemba S/s	Nov'19	Completed in Jul'19
25.			Extn. of 33/11 kV Porompat S/s	Nov'19	Completed in Jun'19
26.			Thoubal (Augmentation)	Nov'19	Completed in May'19
27.			Wangjing (Augmentation)	Nov'19	Completed in Aug'19
28.			Leimakhong (Augmentation)	Nov'19	Completed in May'19

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
29.			Kangpokpi (Augmentation)	Nov'19	Completed in Sep'19
30.			33/11 kV new sub-station at Lamphel	Nov'19/ Feb'24	Land acquisition : 100% Civil work (%) : 55% Equipment received : 60% Equipment erected : -
			Constraint if any: Very low bearing capacity of soil. Alternate land has been handed over on 02.06.2020 by MSPCL and alternate land is also marshy. Design/ Engineering of pile is under progress. Law & order has affected the progress.		
31.			33/11 kV new sub-station at Takyel	Nov'19 / Mar'24	Land acquisition : 100% Civil work (%) : 60% Equipment received : 60% Equipment erected : -
			Constraint if any: Alternate land handed over in Feb'21 and same is also marshy. Design/Engineering of pile is under progress. Law & order has affected the progress.		
32.			LILO of Mongsangei to Kakwa at Pishum Sub- Station	Nov'19	Completed in Feb'21
33.			Mongsangei to hiyangthang	Nov'19	Completed in Dec'19
34.			LILO of Yurembum-Noney line at Keithelmanbi	Nov'19	Completed in Feb'20
35.			Iroisemba S/s to Lamphel S/s	Nov'19	Completed in Dec'21

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
36.			Existing Iroisemba SS to Takyel	Nov'19	Completed in Dec'22
37.			Top Khongnangkhang to Porompat	Nov'19	Completed in Feb'20
38.			Andro to Langdum S/s	Nov'19	Completed in May'20
39.	DMS-02 16.12.16	Winpower	33/11 kV New Substation at Kwakta	Nov'19	Completed in Dec'19
40.			33/11 kV New Substation at Leimapokpam	Nov'19	Completed in Jan'20
41.			Ningthoukhong(Augmentation)	Nov'19	Completed in Jun'19
42.			Yaingangpokpi(Augmentation)	Nov'19	Completed in Sep'19
43.			Nambol(Augmentation)	Nov'19	Completed in May'19
44.			Khwairakpan (Augmentation)	Nov'19	Completed in May'19
45.			Moirang Khunou(Augmentation)	Nov'19	Completed in Sep'19
46.			Jiribam(Augmentation)	Nov'19	Completed in Sep'19
47.			Khoupum (Augmentation)	Nov'19	Completed in Oct'19
48.			Tamenglong (Augmentation)	Nov'19	Completed in Sep'19
49.			Extn. of Nambol (bay addition) S/s	Nov'19	Completed in Jun'19
50.			Extn. of Existing Morieng S/s	Nov'19	Completed in Jul'19

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
51.			Moirang to Kwakta	Nov'19	Charged in Dec'19
52.			Existing Nambol S/s to Leinmapokpan	Nov'19	Charged in Jan'20
53.	DMS-03 18.03.16	Siddartha	33/11 kV New Substation at Porompat	Dec18	Completed in Jun'19
54.			33/11 kV New Substation at Thangal	Dec'18	Completed in Dec'19
55.			Aug. of Existing 33/11kV Khuman Lampak	Dec'18	Completed in Jan'19
56.			Extn. of Existing 33/11kV Khoupom	Dec'18	Completed in Apr'19
57.			1x5 MVA. Napetpalli (Augmentation)	Dec'18	Completed in Nov'18
58.			1x3.15 MVA Kamjong (Augmentation)	Dec'18	Completed in Jun'19
59.			1x3.15 MVA Saikul (Augmentation)	Dec'18	Completed in Dec'18
60.			1x3.15 MVA New Chayang (Augmentation)	Dec'18	Completed in Nov'18
61.			1x3.15 MVA Litan (Augmentation)	Dec'18	Completed in Jan'19
62.			Sanjenbam to Porompat	Dec'18	Completed in Jun'19
63.			Existing Khoupom to Thangal	Dec'18	Completed in Jan'21
64.	DMS-04 18.03.16	Siddartha	33/11 kV New S/s at Sanjenbam	Dec'18	Completed in Jul'19
65.			33/11 kV New S/s at Tuilaphai	Dec'18	Completed in Dec'18

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
66.			Extn. of Existing 33/11kV Napetpalli S/s	Dec'18	Completed in Dec'18
67.			1x5 MVA Karong (Augmentation)	Dec'18	Completed in Dec'18
68.			1x3.15 MVA Tadubi (Augmentation)	Dec'18	Completed in Dec'18
69.			1x3.15 MVA Maram (Augmentation)	Dec'18	Completed in Feb'19
70.			LILO of existing 33 kV Churachandpur to Thankew line at Tuilaphai	Dec'18	Completed in Dec'18
71.			Existing Napetpalli to Sanjemba	Dec'18	Completed in Jun'19

NAGALAND:

Total no. of Packages: 12

No. of Awarded Packages: 12

Sl. No	Packages	Description	Remarks
1	3 (TW-01, TW-05 & TW-06)	Transmission Lines	All awarded.
2	4 (SS-01 to SS-04)	Sub-stations	All awarded.
3	4 (DMS-01 to DMS-04)	Distribution system	All awarded.
4	1 (Telecom Equip.)	Telecom Equipment	Awarded.

Progress:

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
1.	TW-01 20.09.17	Shyama Power	New Kohima – Mokokchung (PG) 220 kV S/c line on D/c tower	Jun'19	Completed in Sep'22
2.	TW-05 21.09.17	Shyama Power	New Kohima (Zadima) – New Secretariat Complex Kohima 132 kV D/c line	Jun'19	Completed in Feb'22
3.	TW-06 31.05.18	Shyama Power	Wokha (Doyang River) - Zunheboto – Mokokchung (Nagaland) 132 kV S/c	Dec'20	Completed in Feb'23
4.			LILO of Mokokchung (Nagaland) - Mariani (Assam) 132 kV D/c line at Longnak Works	Dec'20	Completed in Oct'20
5.			Tuensang – Longleng 132 kV S/c on D/c line	Dec'20	Completed in Jan'23
6.			LILO of Kohima – Wokha 132 kV S/c line at New Kohima	Dec'20	Completed in Mar'21
7.			LILO of Kohima – Meluri (Kiphire) 132 kV S/c line at Pfutsero	Dec'20	Completed in Nov'20

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
8.	SS-01 05.12.17	Techno Electric	2x25 MVA, 132/33 kV new sub-station at Longnak (Mongkolemba Junction)	Apr'20	Completed in Jun'21
9.			2x10 MVA, 132/33 kV new sub-station at Longleng	Apr'20	Completed in Dec'22
10.	SS-02 30.11.17	Power Mech	2x25 MVA, 132/33 kV new sub-station at Zunheboto	Apr'20	Completed in Mar'23
11.			132kV Tuensang Substation Extension	Dec'24	Awarded to M/s GE in Aug'23
Remark: The upgradation works of Tuensang substation was to be done originally by DoP, Nagaland. Due to paucity of funds with DoP, Nagaland, the proposal to upgrade existing 66/33kV Tuensang Sub-station to 132/33 kV level under NERPSIP was agreed technically by CEA in the meeting dated 30-05-2019. Despite several discussions at various levels, work could not commence due to space constraints and non-inclusion of upgradation works in RCE as RCE was submitted earlier. MoP vide letter dated 7th Jan'22, communicated the concurrence/ approval to take-up the work with additional cost and additional time of 2 years.					
Critical Issues (If any): Due to reluctance of vendors in bidding process owing to tough area and limited scope of work, award of package delayed.					
Soil investigation, Survey & Contouring done. Demolition work of the existing structure is in progress at Site.					
12.			132kV Mokokchung (State) Substation Extension	Apr'20	Completed in Nov'20
13.			220kV Mokokchung (POWERGRID) Substation Extn	Apr'20	Completed in Apr'21

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
14.	SS-03 14.12.17	Shyama Power	2x25 MVA, 132/33 kV new sub-station at New Secretariat Complex Kohima	Dec'19	Completed in Sep'21
15.			220/132kV New Kohima Substation (extension)	Dec'19	Completed in Nov'2020
16.	SS-04 13.12.17	Power Mech	2x25 MVA, 132/33 kV new sub-station at Pfutsero	Apr'20/ Feb'24	Land acquisition : 100% Civil work: 80% Equipment received : 93% Equipment erected : 88%
17.			1x25 MVA, 132/33 kV transformer at Wokha (extension)	Apr'20	Completed in Nov'20
18.	DMS-01 12.02.18	Techno & Rausheena	33/11 kV New S/s at Longtho	Jan'20	Completed in Feb'21
19.			33kV Bay extension at Longnak	Jan'20	Completed in Nov'20
20.			Augmentation of 33kV Changtongya S/s	Jan'20	Completed in Jan'21
21.			Augmentation of 33kV Mangkolemba S/s	Jan'20	Completed in Nov'20
22.			Existing 33 kV Mok -Mariani line to prop. 33/11 kV Longtho S/s	Jan'20	Completed in Dec'20
23.			Prop.132/33 kV Longleng S/s to Prop. 33/11kV Longleng town S/s	Jan'20	Completed in Aug'21

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
24.			LILO of Existing 33kV Mok - Mariani line at Exist. 33/11 kV Longnak S/s	Jan'20	Completed in Nov'20
25.	DMS-02 11.01.18	Techno & Raushe ena	33/11 kV New S/s at Mokochung Town Power House	Jan'20	Completed in Sep'22
26.			33/11 kV New S/s at Mokochung Town Hospital Area	Jan'20	Completed in Jul'21
27.			33/11 kV New S/s at Zunheboto south point	Jan'20	Completed in Jan'21
28.			33kV Bay extension at Mokochung	Jan'20	Completed in Jan'21
29.			33kV Bay extension at Suruhuto	Jan'20	Completed in Mar'21
30.			33kV Bay extension at Akuloto	Jan'20	Completed in Jan'21
31.			33kV Bay extension at Pughoboto	Jan'20	Completed in Nov'20
32.			33kV Bay extension at Torogonyu	Jan'20	Completed in Dec'20
33.			Chukitong Existing S/s - Capacity Augmentation	Jan'20	Completed in Jan'21
34.			Tseminyu Existing S/s - Capacity Augmentation	Jan'20	Completed in Apr'21

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
35.			Wokha Power House Existing S/s - Capacity Augmentation	Jan'20	Completed in Mar'21
36.			Chukitong Existing S/s - Capacity Augmentation	Jan'20	Completed in Jan'21
37.			Tseminyu Existing S/s - Capacity Augmentation	Jan'20	Completed in Apr'21
38.			Wokha Power House Existing S/s - Capacity Augmentation	Jan'20	Completed in Mar'21
39.			Existing 66/33kV Mokokchung S/s to New 33/11kV S/s Mokokchung Town Power House	Jan'20	Completed in Aug'23
40.			Existing 66/33kV Mokokchung S/s to New 33/11kV S/s Mokokchung Town Hospital Area	Jan'20	Completed in Nov'21
41.			New 132/33kV Zunheboto S/s to New 33/11kV S/s Zunheboto South Point	Jan'20	Completed in Feb'21
42.			Existing 33/11kV Suruhuto S/s to Exist. 33/11kV S/s Akuloto	Jan'20	Completed in Aug'21
43.	DMS-03 22.09.16		Existing 33/11kV Pughoboto S/s to Exist. 33/11kV S/s Torogonyu	Jan'20	Completed in Mar'21
44.			33/11 kV New S/s at Lalmati	Dec'18	Completed in Jun'19

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
45.		Sterling & Wilson	33/11 kV New S/s at Zhadima (New Kohima)	Dec'18	Completed in Oct'20
46.			33/11 kV New S/s at Pfutsero	Dec'18	Completed in Dec'20
47.			Botsa (Augementation)	Dec'18	Completed in Jul'19
48.			Chakabhama (Augementation)	Dec'18	Completed in May'19
49.			ITI Kohima (Augementation)	Dec'18	Transformer-1 charged in Apr'19. Transformer-2 charged in Sep'19.
50.			33 kV TL from 132/33 kV new to 33/11 kV new Pfutsero S/s	Dec'18	Completed in Mar'21
51.	DMS-04 22.09.16	Sterling & Wilson	33/11 kV New S/s at Padam Pukhri	Dec'18	Completed in Mar'21
52.			33/11 kV New S/s at Tizit	Dec'18	Transformer-1 charged in Oct'19. Transformer-2 charged in Dec'19.
53.			Extn. of Existing 33/11kV Nagarjan	Dec'18	Completed in Dec'19
54.			Industrial Estate SS (Augementation)	Dec'18	Completed in Mar'19

SI No.	Package/ Date of NOA	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
55.			Refferal Hospital SS (Augementation)	Dec'18	Completed in Nov'20
56.			Existing 132/66/33 kV Nagarjan S/s to new 33/11 kV S/s Padampukhri	Dec'18	Completed in Dec'21

TRIPURA

Total no. of Packages: 11

No. of Awarded Packages: 11

Sl. No	Packages	Description	Remarks
1	3 (TW-01 to TW-03)	Transmission Lines	All awarded
2	3 (SS-01 to SS-03)	Sub-stations	All awarded
3	5 (DMS-01 to DMS-05)	Distribution system	All awarded

Progress:

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
1.	TW-01 01.12.17	EMC	Udaipur - Bagafa 132 kV D/C line	Feb'20	Completed in Mar'22
2.			Bagafa – Belonia 132 kV D/C line	Feb'20	Completed in Aug'21
3.			132kV Interconnecting portion of 132kV Sabroom - Satchand at Satchand end	Feb'20	Completed in Mar'21
4.			Bagafa – Satchand 132 kV S/c on D/C line	Feb'20/ Mar'24	Line Length (km) : 29.37 Tower Locations (Nos.) : 119 Foundation completed (Nos.) : 113 Tower Erected (Nos.) : 111 Stringing completed (km) : 20
			Critical issues (if any): Foundations are present in water-logged area.		
5.	TW-02		Rabindra Nagar – Rokhia 132 kV D/C line	Feb'20	Completed in Dec'2021

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
6.			LILO of one circuit of Surajmaninaqar - Rokhia 132 kV D/c line at Gokulnagar	Feb'20	Completed in Feb'21
7.			Belonia – Sabroom 132 kV D/C line	Feb'20	Completed in Dec'22
8.			132kV Interconnecting portion of 132kV Sabroom - Satchand at Sabroom end	Feb'20	Completed in Nov'20
9.			Rabindra Nagar – Belonia 132 kV D/C line	Feb'20/ Nov'23	Completed in Oct'23
10.	TW-03		LILO of Ambassa – P. K. Bari 132 kV S/C at Manu	Feb'20	Completed in Nov'20
11.			Kailasahar – Dharmanagar 132 kV D/C line	Feb'20	Completed in Feb'23
12.			LILO of Agartala (79 Tilla) - Dhalabil (Khowai) 132 kV S/C line at Mohanpur	Feb'20	Completed in Jan'21
13.			Udaipur- Amarpur 132 kV D/C line	Feb'20	Completed in Mar'21
14.			132kV Interconnection portion from Manu (Old) S/s to Manu (New) S/s for charging of 132kV Manu - Chawmanu TL	Feb'20	Completed in Mar'21

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
15.	SS-01 04.11.16	SPML	2x31.5 MVA, 132/33 kV new sub-station at Satchand	Oct'19	Completed in Sep'21
16.			2x31.5 MVA, 132/33 kV new sub-station at Sabroom	Oct'19	Completed in Oct'21
17.			2x50 MVA, 132/33 kV new sub-station at Belonia	Oct'19	Completed in Nov'21
18.			2x50 MVA, 132/33 kV new sub-station at Bagafa	Oct'19	Completed in Oct'21
19.	SS-02 04.11.16	SPML	2x50 MVA, 132/33 kV new sub-station at Rabindra Nagar	Oct'19	Completed in Aug'21
20.			2x50 MVA, 132/33 kV new sub-station at Gokulnagar	Oct'19	Completed in Mar'21
21.			Augmentation of Udaipur sub-station	Oct'19	Completed in July'21
22.			Augmentation of Jirania sub-station	Oct'19	Completed in Sep'20
23.			132/33/11 kV Rokhia (Extn) Substation	Oct'19	Completed in Oct'20
24.	SS-03 04.11.16	SPML	2x50 MVA, 132/33 kV new sub-station at Manu	Oct'19	Completed in Apr'22
25.			2x31.5 MVA, 132/33 kV new Substation at Amarpur	Feb'24	Land acquisition : 100% Civil work : 88%

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
					Equipment received : 91% Equipment erected : 82%
26.			2x31.5 MVA, 132/33 kV new sub-station at Mohonpur (Hezamara)	Oct'19	Completed in Feb'21
27.			Replacement of existing 2x7.5 MVA, 132/33 kV transformer by 2x50 MVA, 132/33 kV transformer at Kailasahar	Oct'19	Completed in Mar'23
28.			Augmentation of Ambassa sub-station by addition of 1x31.5, 132/33 kV transformer, 2x10 MVA, 33/11 kV transformer & 2x250 KVA 11/0.4 kV transformer including extension of control room	Oct'19	Completed in Feb'21
29.			Augmentation of Dhalabil (Khowai) sub-station by addition of 2x31.5, 132/33 kV transformer, 2x10 MVA, 33/11 kV transformer & 2x250 KVA 11/0.4 kV transformer including extension of control room-	Oct'19	Completed in Nov'21
30.			132/33/11 kV Dharmanagar (Extn.) Substation	Oct'19	Completed in Aug'21

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
31.	DMS-01 22.12.17	Techno fab	LILO of existing Tirthamukh - Silachari line at Karbook	Nov'19	Completed in Jan'20
32.			LILO of existing Jolaibari - Bagafa line at Muhuripur	Nov'19	Completed in Jan'23
33.			Dalak (Chelagang) - Amarpur line	Nov'19	Completed in Oct'21
34.			33/11 kV Belonia– Chittamara	Nov'19	Completed in Aug'21
35.			Dalak(Chelagang) – Jatanbari	Nov'19	Completed in Jan'22
36.			Garjee to Chittamara	Nov'19	Completed in Dec'21
37.			Udaipur to Maharani	Nov'19	Completed in July'21
38.			Garjee-Maharani	Nov'19	Completed in Oct'21
39.			132/33kV Amarpur-Chechua	Nov'19	Completed in Mar'22
40.			33/11 kV New S/s at Karbook	Nov'19	Completed in Nov'20
41.			33/11 kV New S/s at Muhuripur	Nov'19	Completed in Mar'23
42.			33/11 kV New S/s at Dalak (Chelagang)	Nov'19	Completed in Mar'22
43.			33/11 kV New S/s at Maharani	Nov'19	Completed in July'21
44.			33/11 kV New S/s at Chittamara	Nov'19	Completed in Sep'23
45.			33/11 kV New S/s at Chechua	Nov'19	Completed in Nov'22

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
46.			33/11 kV New S/s at Garjee	Nov'19	Completed in Sep'21
47.			33 kV Joliabari S/s (Cap. Aug.)	Nov'19	Completed in Jan'22
48.			33 kV Rani S/s (Cap. Aug.)	Nov'19	Completed in Oct'21
49.			33 kV S/s extension at Jatanbari	Nov'19	Completed in July'21
50.			33 kV S/s extension at 132/33kV Udaipur (existing)	Nov'19	Completed in May'21
			33 kV S/s extension at Belonia	Nov'19	Scope Deleted
51.	DMS-02 20.01.17		Sabroom - Manughat	Nov'19	Completed in Feb'22
52.			Manughat - Srinagar	Nov'19	Completed in Sep'22
53.			Satchand - Srinagar	Nov'19	Completed in Dec'21
54.			Tapping point on existing Belonia - Hrishyamukh to Srinagar	Nov'19	Completed in Dec'21
55.			Satchand - Rupaichari	Nov'19	Completed in Mar'21
56.			Rajnagar - Ekinpur	Nov'19	Completed in Mar'22
57.			LILO of existing Belonia - Rajnagar line at Barpathari	Nov'19	Completed in Dec'21
58.			Jolaibari - Silachari	Nov'19	Completed in Jan'23
59.			Jolaibari - Satchand	Nov'19	Completed in June'21
60.			Rupaichari - Sabroom	Nov'19	Completed in Feb'22

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
61.			LILO of existing Surajmaninagar - Takarjala line at Gabardi	Nov'19	Completed in Jan'20
62.			33/11 kV New S/s at Srinagar	Nov'19	Completed in Mar'23
63.			33/11 kV New S/s at Gabardi	Nov'19	Completed in Jan'20
64.			33/11 kV New S/s at Rupaichari	Nov'19	Completed in Feb'21
65.			33/11 kV New S/s at Ekinpur	Nov'19	Completed in Mar'22
66.			33 kV S/s extension & Augmentation at Rajnagar	Nov'19	Completed in Oct'21
67.			33 kV S/s extension at Silachari	Nov'19	Completed in April'21
68.			33 kV Hrishyamukh S/s (Cap. Aug.)	Nov'19	Completed in Jan'20
69.			33/11 kV New S/s at Manughat	Nov'19/ Feb'24	Land acquisition: 100% Civil work : 65% Equipment received: 65% Equipment erected: -
70.			33/11 kV New S/s at Barpathari	Nov'19/ Feb'24	Civil work : 80% Equipment received : 80% Equipment erected: 10%
			Remark: Work held up due to forest & wild life (0.22 Ha) involvement. Stage-I approval obtained on 04.03.20. Stage-II		

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
			clearance (conditional) has been issued by RMoEF Shillong on 18.03.2021. Working permission received on 10.05.2021.		
71.	DMS-03 22.12.17		33kV S/C line (line length 4.0km) from Sekerkote new 33/11kV S/s to tapping point of Badharghat-Jangalia line.	Nov'19	Completed in Oct'21
72.			33kV S/C line (line length 3.0km) from Sekerkote new 33/11kV S/s to Gokulnagar new 132/33kV S/s	Nov'19	Completed in Oct'21
73.			33kV S/C line (line length 6.0km) from Gokulnagar new 132/33kV S/s to tapping point of Badharghat-Jangalia line.	Nov'19	Completed in Dec'21
74.			132/33kV Gokul Nagar (Proposed) to Golaghati	Nov'19	Completed in Dec'21
75.			Takarjala existing 33/11kV S/s to Golaghati	Nov'19	Completed in July'21
76.			Proposed Gokul Nagar 132/33kV S/s to Durganagar	Nov'19	Completed in May'21
77.			Madhupur existing 33/11kV S/s to Durganagar	Nov'19	Completed in July'21
78.			Kathalia Existing 33/11kV S/s to Nidaya	Nov'19	Completed in Apr'21

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
79.			Melagarh Existing 33/11kV S/s to Nalchar	Nov'19	Completed in May'21
80.			Bishramganj Existing 33/11kV S/s to Nalchar	Nov'19	Completed in May'21
81.			Proposed Gokul Nagar 132/33kV S/s to tapping at Madhupur to Jangalia Line	Nov'19	Completed in Feb'21
82.			Bishramganj 33/11kV S/s to Jangalia	Nov'19	Completed in Apr'22
83.			33/11 kV New S/s at Sekerkote	Nov'19	Completed in Feb'22
84.			33/11 kV New S/s at Golaghati	Nov'19	Completed in Sep'22
85.			33/11 kV New S/s at Durganagar	Nov'19	Completed in Jan'23
86.			33/11 kV New S/s at Nidaya	Nov'19	Completed in Mar'22
87.			33/11 kV New S/s at Nalchar	Nov'19	Completed in Mar'22
88.			33kV S/s Takarjala - Capacity Augmentation	Nov'19	Completed in Nov'22
89.			33kV S/s Madhupur - Capacity Augmentation & extension	Nov'19	Completed in Oct'22

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
90.			33kV S/s Melaghar - Capacity Augmentation	Nov'19	Completed in July'21
91.			33 kV S/s Kathalia - Capacity Augmentation	Nov'19	Completed in May'21
92.			33 kV S/s extension at Bishramhanj-	Nov'19	Completed in July'21
93.			33 kV S/s extension at Jangalia	Nov'19	Completed in July'21
94.	DMS-04 20.01.17		Rajnagar Existing 33/11kV S/s to Nidaya	Oct'19	Completed in Nov'21
95.			132/33kV S/s Mohanpur -Barkathal	Oct'19	Completed in Mar'22
96.			33/11kV S/s Lembucherra - Bamutia	Oct'19	Completed in Apr'21
97.			Champak Nagar- ADC Head Qtr	Oct'19	Completed in Aug'21
98.			Existing 132/33kV S/s Dhalabil –Khowai	Oct'19	Completed in Aug'21
99.			33/11kV S/s Hezamara- Simna	Oct'19	Completed in Jan'21
100.			Jirania -ADC Head Qtr.	Oct'19	Completed in Jan'21
101.			Hezamara -Barkathal	Oct'19	Completed in May'21
102.			Durjoynagar –Bamutia	Oct'19	Completed in Jan'22
103.			Hezamara- Dhalabil	Oct'19	Completed in Apr'22

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
104.			Ampura S/s (under RGGVY) - Khowai	Oct'19	Completed in Mar'22
105.			Tapping point on Mohanpur -Hezamara existing 33kV feeder-Simna	Oct'19	Completed in Mar'22
106.			132/33kV Jirania (existing) to Champak Nagar	Oct'19	Completed in Dec'21
107.			132/33kV Teliamura (existing) to Taidu	Oct'19	Completed in Jan'22
108.			Chechua to Taidu	Oct'19	Completed in Apr'22
109.			LILO of existing Agartala - Mohanpur line at Lembucherra	Oct'19	Complete in Jan'21
110.			LILO of existing Khayerpur - Jirania line at Ranirbazar	Oct'19	Completed in Jan'21
111.			LILO of existing Ambassa-Teliamura line at Mungiakami	Oct'19	Completed in Dec'21
112.			33/11 kV New S/s at Khowai	Oct'19	Completed in Aug'21
113.			33/11 kV New S/s at Simna	Oct'19	Completed in Feb'21
114.			33/11 kV New S/s at Barkathal	Oct'19	Completed in Mar'21
115.			33/11 kV New S/s at Bamutia	Oct'19	Completed in April'21

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
116.			33/11 kV New S/s at Lembucherra	Oct'19	Completed in Jan'22
117.			33/11 kV New S/s at Champak Nagar	Oct'19	Completed in Mar'21
118.			33/11 kV New S/s at Ranirbazar	Oct'19	Completed in Mar'22
119.			33/11 kV New S/s at ADC Head Qtr	Oct'19	Completed in Aug'21
120.			33/11 kV Mungiakami S/s	Oct'19	Completed in Sep'21
121.			33/11 kV Taidu S/s	Nov'19	Completed in July'23
122.			33 kV S/s extension at 132/33 kV S/s Dhalabil	Oct'19	Completed in June'21
123.			33 kV S/s extension at 33/11 kV S/s Durjoynagar	Oct'19	Completed in Jan'21
			33 kV S/s extension at Jirania	Oct'19	Scope deleted
124.			33 kV S/s extension & Cap. Aug. at Hezamara	Oct'19	Completed in Oct'18
125.			33 kV S/s extension at Ampura	Oct'19	Completed in Jan'21

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
126.	DMS-05 22.02.17		33 kV S/s extension at Telimura	Oct'19	Completed in Feb'21
127.			33 kV Khayerpur S/s (Cap. Aug)	Oct'19	Completed in Aug'21
128.			Ambassa existing 132/33kV S/s to Jawahar Nagar	Nov'19	Completed in July'21
129.			LILO of existing Chhamanu-Manu line at Chailengta	Nov'19	Completed in Jan'21
130.			Proposed Jawhar Nagar 33/11 kV S/s to Dhumachhera	Nov'19	Completed in Dec'22
131.			Proposed Manu 132/33 kV S/s to Dhumachera	Nov'19	Completed in Apr'21
132.			33 KV Line from Proposed Manu 132/33kV S/s to 82 Mile	Nov'19	Completed in Mar'22
133.			P K Bari Existing 132/33kV S/s to 82 Mile	Nov'19	Completed in Jan'22
134.			Kalaisahar - Tilla Bazar	Nov'19	Completed in Jan'22
			Proposed Manu 132/33kV S/s to tapping at Chawmanu - Manu line	Nov'19	Scope deleted
135.			33kV S/C line-I from Kamalpur 132/33/11kV S/s to	Nov'19	Completed in Jan'22

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
			Durgachowmohni New 33/11kV S/s		
136.			33kV S/C line-II from Kamalpur 132/33/11kV S/s to Durgachowmohni New 33/11kV S/s	Nov'19	Completed in Dec'21
137.			33/11 kV New S/s at Jawahar Nagar	Nov'19	Completed in Mar'22
138.			33/11 kV New S/s at Chailengta	Nov'19	Completed in Mar'22
139.			33/11 kV New S/s at 82 mile	Nov'19	Completed in Feb'22
140.			33/11 kV New S/s at Durga Chowmohani	Nov'19	Completed in Feb'22
141.			33/11 kV New S/s at Dhumachhera	Nov'19/ Feb'24	Civil work : 76% Equipment received: 75% Equipment erected: 30%
142.			33/11 kV New S/s at Tilla Bazar	Oct'19	Completed in Nov'23
143.			33 kV S/s extension at 132/33 kV S/s P K Bari	Nov'19	Completed in June'21
144.			33 kV S/s extension at Kalaisahar	Nov'19	Completed in May'21
145.			33 kV S/s Gandacherra (Cap. Aug)	Nov'19	Completed in Nov'21

S.No.	Package	Name of Agency	Name of line/ substation	Sch./Ant. Comp.	Status
146.			33 kV S/s Salema S/s (Cap. Aug)	Nov'19	Completed in Jan'22
147.			33 kV S/s Rangrung S/s (Cap. Aug)	Nov'19	Completed in Mar'21
148.			Chamanu S/s	Nov'19	Completed in Oct'21
149.	DMS-04		Reconductoring of Dhalabil Kalyanpur	Aug'22 Completed in Dec'22	In 7 th PSC meeting on 31.01.2020, it was agreed that 3 Nos. priority lines near Agartala city will be constructed as new lines (with steel poles and wolf conductor) in place of reconductoring. Further TSECL was requested to assign priority to the balance lines so that a decision can be made for selection of the existing corridors which would require new lines (with steel poles and wolf conductor) restricting to the total cost of reconductoring of 15 lines as per contract provision. TSECL has intimated their priority list in Jun'20. It has been approved in the 9 th PSC meeting dated 14.08.2021 to delete 12 reconductoring lines.
150.	DMS-04		Reconductoring of Mohanpur Agartala	Aug'22 / Feb'24 Pole: 470/500 Strg:5.54 /18.54kM Shut down from TSECL is required	
151.	DMS-04		33kV Jirania - Khayerpur new line (in place of Reconductoring)- 13.25 k m	Apr'22	
	DMS-02		Reconductoring of Belonia - Rajnagar	To be deleted	
	DMS-02		Reconductoring of Belonia - Hriyshmukh	To be deleted	

S.No.	Package	Name of Agency	Name of line/substation	Sch./Ant. Comp.	Status
	DMS-03		Reconductoring of Badarghat to Jangalia	To be deleted	
	DMS-03		Reconductoring of Rabindranagar 132/33 KV S/s to Kathlia	To be deleted	
	DMS-03		Reconductoring of Rabindranagar 132/33 KV S/s to Melaghar	To be deleted	
	DMS-03		Reconductoring of Badharghat to SM Nagar	To be deleted	
	DMS-03		Reconductoring of SM Nagar to Takarjala	To be deleted	
	DMS-04		Reconductoring of Teliamura to Kalyanpur	To be deleted	
	DMS-04		Reconductoring of Mohanpur to Hezamara	To be deleted	
	DMS-05		Reconductoring of Ambassa to Teliamura	To be deleted	
	DMS-01		Reconductoring of Julaibari to Bagafa	To be deleted	
	DMS-01		Reconductoring of Silachari to Tirthamukh	To be deleted	

Financial Status of NERPSIP:

Sl. No.	Particulars	Project head (in Crs.)	Other than Project cost (in Crs.)	Total (in Crs.)
1	Amount received	Rs. 4,264.52	Rs. 639.32	Rs. 4,903.84
2	Amount spent	Rs. 4,296.52	Rs. 496.46	Rs. 4,792.97
3	Amount available	Rs. -31.99	Rs. 142.86	Rs. 110.87

Statewise Expenditure in Jan.'24:

(Figures in Rupees Crores)

State	Expenditure
Assam	5.36
Manipur	2.22
Meghalaya	3.03
Mizoram	1.33
Nagaland	6.27
Tripura	11.30
TOTAL	29.50

2. Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim

Background:

Presently, only 05 out of 20 districts of Arunachal Pradesh are connected to transmission network at 132/220kV. The 33kV system is the backbone of power distribution system in the State. Due to low population density spread over its geographical area of 84,000 Sq.km, power demand in Arunachal Pradesh is scattered over large distances. Hence, it is necessary to strengthen the 132kV network in the state for proper voltage management and lower distribution losses. Similarly, the distribution system in Sikkim mainly relies on 66kV network, which needs to be strengthened substantially.

In view of this, it was proposed to take up projects for strengthening intra-state T&D systems of the two States through 31 new 132kV Sub-stations, 12 Substations of 66/11kV, 2153 km of transmission lines (132 & 220kV and 66kV) and 1923 km of transmission lines (33kV). The project is being implemented through POWERGRID.

General Details:

Date of Govt. approval	: Oct'14
Implementing Agency	: POWERGRID
Estimated Cost (Rs. Crs)	: 4754.42 Cr.
Revised cost (Rs. Crs)	: 9129.32 Cr. (Approved in Mar'21)
Funding	: GOI
Approved Completion schedule	: Mar'24

Summary:

Total Elements Sanctioned (Nos.)	Elements Completed till Dec'23 (Nos.)
292 (Sikkim-58, Arunachal-234)	159 (Sikkim-41, Arunachal-118)

Element wise progress:

State	Transmission lines (in Nos.)							
	220kV		132kV		66kV		33kV	
	Total	Completed	Total	Completed	Total	Completed	Total	Completed
Arunachal Pradesh	--	--	36	05	--	--	70	29
Sikkim	06	03	04	02	20	17	-	-
Total	06	03	40	07	20	17	70	29

State	New Substation or Augmentation work (in nos.)							
	220kV		132kV		66kV		33kV	
	Total	Completed	Total	Completed	Total	Completed	Total	Completed
Arunachal Pradesh	--	--	38	29	--	--	90	55
Sikkim	02	01	07	03	19	15	-	-
Total	02	01	45	32	19	15	90	55

Arunachal Pradesh

Total no. of Packages: 38 No. of Awarded Packages: 38

SN	Packages	Description	Remarks
1.	23 (TW-01 TW-02, TW-03, TW-05, TW-06, TW-08, TW-09, TW-10, TW-11, TW-12, TW-13, TW-19, TW-21, TW-24, TW-26, TW-29B, TW-30B, TW31, OPGW-Supply, OPGW-Erection, Telecom, TW-27, Pile fdn)	Transmission Lines	23 packages: Awarded
2.	06 (SS-01A, SS-01B, SS-02 to SS-05)	Sub-Stations	06 packages: Awarded
3.	09 (DMS-01A, DMS-01B, DMS-02 to DMS-04, DMS-05AB1, DMS-05AB2, DMS-05AB3, DMS-05C)	Distribution System	09 packages: Awarded

Transmission line (EHV)

TW-01			
Likabali-Niglok 132kV S/c line on D/c tower	Line Length (km)	:	66.05
	Tower Location (nos.)	:	223
	Foundation completed (nos.)	:	154
	Tower Erected (nos.)	:	94
	Stringing completed (km)	:	4.35
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 12.11.21.
	Constraint, if any		
	- Stiff resistance in 03 foundation and 13 Erection work at Gali RF area		
	- Likabali tree cutting issue: Required tree cutting at AP/02-AP/53-30km. Tree cutting be taken up by Forest dept. except bamboo cutting.		
- Approval for Route Alignment from CE office is pending.			
TW-02			
Pasighat Old-Mariyang 132kV S/c line on D/c tower	Line Length (km)	:	48.25
	Tower Location (nos.)	:	186
	Foundation completed (nos.)	:	11
	Tower Erected (nos.)	:	07
	Stringing completed (km)	:	
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 12.12.22
	Constraint, if any		
	- Compensation paid by PGCIL in Sep '22. Disbursement to be expedited in Upper Siang district for 138 loc.		
	- No front available due to ROW by Landowner and Villagers for demanding compensation before starting of foundation work. Loc .25/0,26/0,38/0 46/0 work stopped by villagers.		
TW-03			

Niglok-Pasighat New (Napit) 132kV S/c line on D/c tower	Completed in Sep'22		
Pasighat New (Napit)-Pasighat Old 132kV S/c line on D/c tower	Declared Completed in Aug'23		
TW-05			
Seppa-Rilo 132kV S/c line on D/c tower	Line Length (km)	:	45.830
	Tower Location (nos.)	:	172
	Foundation Completed (nos.)	:	58
	Tower Erected (nos.)	:	44
	Stringing completed (km)	:	5.927
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 15.09.21
	Constraint, if any		- Pakke-Kesang District: Stiff resistance at all 51 locations under RF area
TW-06			
Rilo-Seijosa 132kV S/c line on D/c tower	Line Length (km)	:	44.33
	Tower Location (nos.)	:	165
	Foundation Completed (nos.)	:	79
	Tower Erected (nos.)	:	54
	Stringing completed (km)	:	2.5
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 21.01.22
	Constraint, if any	:	- ROW in tower foundation (AP1-82)
			- RoW issue at Pakke-Kesang District.
			- Work hampered due to non-cutting of forest trees from Seijosa end.
TW-08			
Sagali-Naharlagun 132kV S/c line on D/c tower	Line Length (km)	:	38.57
	Tower Location (nos.)	:	109
	Foundation completed (nos.)	:	
	Tower Erected (nos.)	:	
	Stringing completed (km)	:	
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 09.02.22
TW-09			
Naharlagun-Banderdewa 132kV S/c line on D/c tower	Line Length (km)	:	16.75
	Tower Location (nos.)	:	85
	Foundation completed (nos.)	:	43
	Tower Erected (nos.)	:	43
	Stringing completed (km)	:	7.35
	Anticipated date of completion	:	Dec'24
	Forest Status	:	Stage-II received on 24.12.21
132kV S/c Chimpu-Holongi line	Completed in Apr'23		
TW-10			
Rilo-Sagali 132kV S/c line on D/c tower	Line Length (km)	:	33
	Tower Location (nos.)	:	142
	Foundation completed (nos.)	:	29
	Tower Erected (nos.)	:	08
	Stringing completed (km)	:	
	Anticipated date of completion	:	Dec'24

	Forest Status : Stage-II received on 31.08.21 Constraint, if any - Stiff resistance at 28 Locations in RF area (Papumpare District). - Stiff Resistance in 41 RF area in Pakke-Kesang Dist. - Tree cutting & Clearances issue to be resolved (Papum-Pare District)
TW-11	
Gerukamukh-Likabali 132kV S/c line on D/c tower	Line Length (km) : 52.274 Tower Location (nos.) : 180 Foundation Completed (nos.) : 122 Tower Erected (nos.) : 68 Stringing completed (km) : 2.631 Anticipated date of completion : Dec'24 Forest Status : Stage-II received on 15.09.21 Constraint, if any : - Balance check survey approx. 8 km pending due to stiff ROW & border dispute between Arunachal Pradesh and Assam. - Kamle District: Stiff resistance at 10 nos. locations in the RF area. - Lower Siang District: Stiff resistance at 15 nos. locations in the RF area. - Lower Siang District: 18 locations under boundary dispute between Assam & Arunachal Forest Departments under Likabali Forest Division (Laipulia Forest Range, Kangku)
TW-12	
Naharlagun-Gerukamukh 132kV S/c line on D/c tower	Line Length (km) : 90.58 Tower Location (nos.) : 284 Foundation completed (nos.) : 3 Tower Erected (nos.) : 0 Stringing completed (km) : Anticipated date of completion : Dec'24 Forest Status : Stage-II received on 20.07.22 Constraint, if any : Papum Pare Dist - Due to ROW and border disputes between Assam and Arunachal, District administration has suggested to re-route the line for 30 kms. Now 30 km survey completed. Kamle District: - A meeting was held at Dollungmukh, Kamle Dist on 10.02.23 with SDO, Dollungmukh, Circle Officers, RFO, GPMs, GPCs, village heads and landowners due to severe RoW in RF area. It was advised not to start any work without resolution of RF area compensation.
TW-13	
Ziro (PG)-Palin 132kV S/c line on D/c tower	Line Length (km) : 37.43 Tower Location (nos.) : 120 Foundation Completed (nos.) : 27 Tower Erected (nos.) : 16 Stringing completed (km) : Anticipated date of completion : Sep'24 Forest Status : Stage-II received on 18.07.23. Constraint if any :
Palin-Koloriang 132kV S/c line on D/c tower	Line Length (km) : 33.878 Tower Location (nos.) : 105 Foundation Completed (nos.) : 05 Tower Erected (nos.) : Stringing completed (km) :

	Anticipated date of completion :	Dec'24
	Forest Status :	Working Permission awaited.
Daporijo-Nacho 132kV S/c line on D/c tower	Line Length (km) :	70.093
	Tower Location (nos.) :	167
	Foundation Completed (nos.) :	
	Tower Erected (nos.) :	
	Stringing completed (km) :	
	Anticipated date of completion :	Sep'24
	Forest Status :	Stage-II received on 18.07.23.
TW-19		
Jairampur-Miao 132kV S/c line	Line Length (km) :	34.301
	Tower Location (nos.) :	121
	Foundation completed (nos.) :	42
	Tower Erected (nos.) :	07
	Stringing completed (km) :	0
	Anticipated date of completion :	Dec'24
	Forest Status :	Stage-II clearance received on 31.03.21.
TW-21		
Tezu (PG)-Halaipani 132kV S/c line on D/c tower	Line Length (km) :	95.5
	Tower Location (nos.) :	316
	Foundation completed (nos.) :	
	Tower Erected (nos.) :	
	Anticipated date of completion :	Dec'24
	Forest Status :	Working Permission awaited.
	Constraint if any :	Working Permission awaited.
Roing (PG)-Dambuk 132kV S/c line on D/c tower	Line Length (km) :	33.9
	Tower Location (nos.) :	95
	Foundation Completed (nos.) :	37
	Tower Erected (nos.) :	27
	Stringing completed (km.) :	
	Anticipated date of completion :	Dec'24
	Forest Status :	Stage-II clearance awaited.
	Constraint, if any :	
Roing (PG)-Anini 132kV S/c line on D/c tower	Line Length (km) :	78
	Tower Location (nos.) :	
	Foundation Completed (nos.) :	
	Tower Erected (nos.) :	
	Stringing completed (km.) :	
	Anticipated date of completion :	Dec'24
	Forest Status :	Stage-I clearance awaited.
	Constraint, if any :	
	- Stage-I clearance is awaited.	
	- Route Approval pending.	
	- Draft notification awaited from DC.	
TW-24 (Part-A)		
Tawang-Lumla 132kV S/c line	Line Length (km) :	26.90
	Tower Location (nos.) :	99
	Foundation completed (nos.) :	02
	Tower Erected (nos.) :	0
	Stringing completed (km) :	0
	Anticipated date of completion :	Dec'24
	Forest Status :	Stage-II received on 14.11.22.
	Constraint, if any:	

	- 07 locs in Lumla Area-Land Owners not responding (Loc AP69-AP75)
Khuppi-Seppa 132kV S/c line	Line Length (km) : 48.872 Tower Location (nos.) : 147 Foundation completed (nos.) : 139 Tower Erected (nos.) : 128 Stringing completed (km) : 30.839 Anticipated date of completion : Dec'24 Forest Status : Stage-II received on 11.07.22. Constraint if any : • Demand note Rs 2.94 Cr deposited to APDA on 01.01.24. Payment to DC Seppa is awaiting from APDA. • ROW: 131/0, 121,119A-Compensation issue Erection ROW: ROW: AP 121B (Landowner demanding higher compensation) • Erection ROW: AP32 -Compensation issue, re assessment done & Demand note awaited from DC/West Kameng Stringing ROW • AP4-AP5, AP47-AP49: High demand for compensation. • AP61-AP63: Compensation issue (ROW resolution) with DLRSO • AP71/0-AP72A): Compensation issue (already taken up with DLRSO) • AP80-82: Compensation issue (already taken up with DLRSO, Cheque to be signed by DC)) • AP96/0-AP98: landowner demanding compensation for plantation/crop. • AP117/0 to AP122: Pampoli area (Demand note Rs 2.94 Cr deposited to APDA on 01 Jan'24. Payment to DC Seppa is awaiting from APDA). AP123-AP133: Corridor compensation issue (re-assessment conducted, report submitted to DLRSO, leftover compensation to be disbursed)
Seppa-Bameng 132kV S/c line	Line Length (km) : 29.337 Tower Location (nos.) : 118 Foundation completed (nos.) : 92 Tower Erected (nos.) : 82 Stringing completed (km.) : 13.807 Anticipated date of completion : Dec'24 Forest Status : Stage-II received on 20.09.21. Constraint, if any : Foundation ROW • AP67: Compensation not paid, demanding high amount. • AP18: Compensation not paid, demanding high amount & ask to shift locs. • AP25: Compensation paid but landowner not acknowledging the payment. Erection ROW • ROW AP26: Landowner is the contractor and is not satisfied with the rate of KEC. AP78: Compensation not paid, demanding high amount.
TW-26	
Along-Kambang 132kV S/c line on D/c tower	Line Length (km) : 35.36 Tower Location (nos.) : 116 Foundation completed (nos.) : 44 Tower Erected (nos.) : 41 Stringing completed (km) : 3 Anticipated date of completion : Sep'24 Forest Status : Working permission received on 24.04.23

	Constraint, if any • Stage-II forest clearance awaited. • ROW in 08 location
Kambang-Mechuka 132kV S/c line on D/c tower	Line Length (km) : 91.92 Tower Location (nos.) : 269 Foundation completed (nos.) : 8 Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : Dec'24 Forest Status : Working Permission awaited. Constraint, if any : Working Permission awaited.
Along-Yingkiong 132kV S/c line on D/c tower	Line Length (km) : 95 Tower Location (nos.) : 311 Foundation completed (nos.) : 42 Tower Erected (nos.) : 15 Stringing completed (km) : Anticipated date of completion : Sep'24 Forest Status : Working permission received on 12.06.23
Yingkiong-Tuting 132kV S/c line on D/c tower	Line Length (km) : 78 Tower Location (nos.) : 290 Foundation completed (nos.) : 04 Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : Sep'24 Forest Status : Working permission received on 24.05.23
TW-29B	
Deomali-Khonsa 132kV S/c line	Line Length (km) : 29.528 Tower Location (nos.) : 88 Foundation completed (nos.) : 83 Tower Erected (nos.) : 80 Stringing completed (km) : 9.453 Anticipated date of completion : Dec'24 Forest Status : Stage-II issued on 12.01.22. Constraint, if any: • Erection ROW: AP-67: Compensation disbursement issue. • Stringing ROW: AP2/1-AP-3; AP10/0-AP10/2: 0.936 km under tea garden (RF committee assessment done, Work can be done after compensation disbursement & AP8-AP9/0-Compensation issues.
Khonsa-Changlang 132kV S/c line	Line Length (km) : 24.98 Tower Location (nos.) : 155 Foundation completed (nos.) : 0 Tower Erected (nos.) : 0 Stringing completed (km) : 0 Anticipated date of completion : Sep'24 Forest Status : Working permission received on 24.05.23. Constraint, if any: • Route Approval from DoP-AP Pending.
Khonsa-Longding 132kV S/c line on D/c tower	Line Length (km) : 25.231 Tower Location (nos.) : 86 Foundation completed (nos.) : 0 Tower Erected (nos.) : 0 Stringing completed (km) : 0 Anticipated date of completion : Sep'24

	Forest Status : Working permission received on 24.05.23. Constraint, if any: Route Approval from DoP-AP Pending.
TW-30B	
Miao-Namsai (PG) 132kV S/c line on D/c tower	Line Length (km) : 41.045 Tower Location (nos.) : 138 Foundation completed (nos.) : 46 Tower Erected (nos.) : 38 Stringing completed (km) : 3.16 Anticipated date of completion : Dec'24 Forest Status : Stage-II clearance received on 24.05.23. Constraint if any: • USF Locations are affected because of soil liquification & paddy field. • RF compensation issue. (28 nos)
Changlang-Jairampur 132kV S/c line	Line Length (km) : 50.5 Tower Location (nos.) : 205 Foundation completed (nos.) : 7 Tower Erected (nos.) : 3 Stringing completed (km) : 0 Anticipated date of completion : Dec'24 Forest Status : Stage-I clearance received on 14.06.23. Forest working permission is awaited.
TW-31	
Khupi-Bomdila 132kV S/c line on D/c tower	Line Length (km) : 44.86 Tower Location (nos.) : 145 Foundation completed (nos.) : 5 Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : Dec'24 Forest Status : Working Permission received on 28.07.23. Constraint, if any :
Bomdila-Tawang 132kV S/c line on D/c tower	Line Length (km) : 69.09 Tower Location (nos.) : 246 Foundation completed (nos.) : 1 Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : Sep'24 Forest Status : Working Permission received on 12.06.23. Constraint if any: - For Dirang portion, 29 locs advance landing ground proposed. Route to be diverted, Civil Aviation clearance required. - Stage-II forest clearance awaited.
132kV S/C line Bomdila- Kalakthang	Line Length (km) : 53.6 Tower Location (nos.) : 219 Foundation completed (nos.) : 02 Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : Dec'24 Forest Status : Stage-I clearance awaited.
132kV D/C Ziro (PG)- Ziro (New) Line	Completed in Jan'24

LILO of 132kVDaporijo-Along line at Basar	Successfully charged on 31.01.23
132/33kV at Bomdila.	Land acquisition : Handed over. Civil work (%) : 68 Equipment received (%) : 71 Equipment erected (%) : 31 Anticipated date of completion : Mar'24 Remarks: Tower Foundation -20/29 Completed, T/F – 6/7 completed, Equipment Foundation- 11/114 Completed.
132/33kV at Kalakthang.	Land acquisition : Handed over. Civil work (%) : 82 Equipment received (%) : 90 Equipment erected (%) : 38 Anticipated date of completion : Mar'24 Remarks :
132/33kV at Tawang	Land acquisition : Handed over. Civil work (%) : 35 Equipment received (%) : 42 Equipment erected (%) : 0 Anticipated date of completion : Mar'24 Remarks: • Site Levelling: Soil cutting completed in All Terrace and Levelling work in Progress. • Foundation: 04/06 • Fire walls upto Plinth Beam 04/ 05 • CRB work: Work in progress for R/F binding of 1st floor slab
132/33kV Khupi Extension	Completed in Mar'23
132kV Bay Extn at Dukumpani	Successfully charged on 21.10.2022

Sub-stations EHV

ARP-SS-01A	
63 MVA, 132/33kV at Niglok	Completed in Mar'22
20 MVA, 132/33kV at Pasighat New	Completed in Dec'21
15 MVA, 132/33kV at Likabali	Land acquisition : Handed over Civil work (%) : 89 Equipment received (%) : 95 Equipment erected (%) : 88 Anticipated date of completion : Mar.'24 Remarks: T/F Erec & Commissioning 40% completed. Earth Mat laying-60%
132kV Pasighat Old (Extn)	Completed in Mar'21
ARP-SS01B	
4x5 MVA, 132/3kV at Basar (New)	Completed in Mar'22
4x5 MVA, 132/33kV at Ziro (New)	Completed in Mar'22
4x5 MVA, 132/3kV at Gerukamukh	Completed in Jan'23
132/33kV Ziro (PG) Extn	Completed in Mar'22

ARP-SS-02	
4x5 MVA, 132/33kV at Seppa	Completed in Mar'21
4x5 MVA, 132/33kV at Rilo	Completed in Mar'21
4x5 MVA, 132/33kV at Seijosa	Completed in Feb'23
3x5 MVA, 132/33kV at Bameng	Land acquisition : Handed over Civil work (%) : 71 Equipment received (%) : 84 Equipment erected (%) : 15 Anticipated date of completion : Mar'24 Remarks : Constraint if any : The 1.7km approach road is in very poor condition due to heavy rainfall. Movement from Zero point to Bameng Substation has been fully stopped from 15.06.2023.
132kV Khupi (Extn)	Commissioned in July'19
ARP-SS-03	
4x5 MVA, 132/33kV at Sagali	Completed in Nov'22
63 MVA, 132/33kV at Naharlagun	Completed in Dec'21
63 MVA, 132/33kV at Banderdewa	Completed in Dec'21
20 MVA, 132/33kV at Holongi	Completed in Mar'21
132kV Chimpu (Itanagar) Extn.	Completed in Dec'20
ARP-SS-04	
15 MVA, 132/33kV at Khonsa	Completed in Mar'23
15 MVA, 132/33kV at Changlang	Completed in Feb'23
15 MVA, 132/33kV at Jairampur	Completed in Mar'21
15 MVA, 132/33kV at Miao	Completed in Mar'21
132kV Deomali (Extn.)	Completed in June'21 - Required 01 no. new 132kV bay for Khonsa Feeder at Deomali S/s. Matter deliberated in PSC meeting on 24.08.23 and agreed on replacement/refurbishment of unhealthy equipment such as Circuit Breaker, Relays etc.
132kV Namsai (PG) Extn.	Completed in Mar'20
ARP-SS-05	
132/33kV at Dambuk	Land acquisition : Handed over Civil work (%) : 78 Equipment received (%) : 95 Equipment erected (%) : 59 Anticipated date of completion : Mar'24 Remarks: Switchyard Cutting works under progress. 96 % completed. CRB foundation upto plinth beam completed, 1 st slab column work in progress. Tower Fdn-19/20, Eqpt Fdn-63/85, T/F fdn-3/4 Eqpmt Structure Erec-48/85, Water tank & Pump house-10%
132/33kV at Kambang	Completed in Mar'23
132/33kV at Yingkiong	Completed in Mar'23. Approach road issue persists.
132/33kV at Koloriang	Land acquisition : Handed over Civil work (%) : 60 Equipment received (%) : 95 Equipment erected (%) : 15

	Anticipated date of completion : Mar'24
132/33kV at Palin	Completed in Mar'23
132/33kV at Halaipani	Land acquisition : Handed over Civil work (%) : 73 Equipment received (%) : 95 Equipment erected (%) : 0 Anticipated date of completion : Mar'24 Remarks: CRB plinth beam completed, Tower foundation u/p.
132kV Tezu (Extn).	Completed in Mar'23
132kV Roing (Extn).	Completed in Mar'23
132kV Along (Extn).	Completed in Dec'23
Augmentation 15 MVA, 132/33kV at Daporijo	Land acquisition : NA Civil work (%) : Equipment received (%) : 80 Equipment erected (%) : Anticipated date of completion : June'24

DMS Substation & Lines

ARP-DMS-01A:	
33/11kV new S/s at AIR, Pasighat	Completed in Mar'22
2x2.5 MVA, 33/11kV S/s at Jeying	Completed in Mar'22 Constraint If any: Approach Road demand note awaited.
2x2.5 MVA, 33/11kV S/s at Likabali	Completed in Mar'20
2x5 MVA, 33/11kV S/s at Mebo	Completed in Mar'21
2x5 MVA, 33/11kV S/s at Napit	Completed in Mar'20
2x2.5 MVA, 33/11kV S/s at Nari	Completed in Oct'21
2x2.5 MVA, 33/11kV Ngopok S/s	Completed in Jan'21
2x2.5 MVA, 33/11kV S/s at Oyan	Completed in Jan'21
2x2.5 MVA, 33/11kV S/s at Ruksin	Completed in Feb'21
Extn. of 33/11kV Old Pasighat S/s	Completed in Feb'21
ARP-DMS-01A: Total-09 lines (183 km)	
LOA Line Length (km) :	183
Survey Line Length :	162.8
Pole Location (nos.) :	3424
Pole Erected (nos.) :	3389
Stringing completed (km) :	144.87 km
Anticipated date of completion :	Mar'24
Remarks :	
Constraint, if any :	
33kV Napit-Oyan TL	31 locations affected due to road widening of NHIDCL (Bharat Mala Project-04 Lane); Joint visit of POWERGRID, NHIDCL, DoP done on 16.01.23.
33kV Ruksin-Oyan (New)	27 locations were affected due to road widening of NHIDCL (Bharat Mala Project-04 Lane); Joint visit of NHIDCL, DoP done on 16.01.23. Except for this portion, the rest is complete.
ARP-DMS-01B:	
2x2.5 MVA, 33/11kV S/s at Gensi	Completed in Feb'23
2x2.5 MVA, 33/11kV S/s at Gerukamukh	Completed in Jan'21
2x5 MVA, 33/11kV S/s at Hapoli	Successfully charged on 29.12.21
2x2.5MVA, 33/11kV S/s at Igo	Completed in Mar'21
2x2.5MVA, 33/11kV S/s at Koyu	Completed in Jan'21

2x2.5MVA, 33/11kV S/s at Raga	Completed in Mar'21
2x2.5 MVA, 33/11kV S/s at Tirbin	Completed in Feb'21
2x5 MVA, 33/11kV S/s at Yazali	Completed in Oct'22
Total-12 lines (414 km)	
Line Length (km)	: 372
Survey Line Length	: 310
Tower Location (nos.)	: 7600
Tower Erected (nos.)	: 6782
Stringing completed (km)	: 253.1
Anticipated date of completion	: Mar'24
Remarks	: Pole erection work u/p.
Constraint, if any	:
33kV Koyu-Napit TL (48.47 km)	Assessment completed, Demand note submitted to SPIU, DOPAP. Consent awaited is awaited.
ARP-DMS-02: As party was not performing and was referred to NCLT, the contract has been terminated, Retendered and re-awarded on Jan'21 to TATA Project Ltd.	
2x2.5 MVA, 33/11kV Balem S/s	Completed in Mar'22
2x2.5 MVA, 33/11kV S/s at Bana	Land acquisition : Handed over. Civil work (%) : 35 Equipment received (%) : 70 Equipment erected (%) : 23 Anticipated date of completion : Mar.'24 Remarks : - Site levelling & Boundary Wall: 100%, CRB: 85% - Towers & Equipment Foundation completed. - T/F & B/R -2/2 transformer fdn done. - Stringing Completed.
2x2.5 MVA, 33/11 kV Khenewa S/s	Completed in Mar'23
2x2.5 MVA, 33/11kV S/s at Pipu	Land acquisition : Handed over. Civil work (%) : 30 Equipment received (%) : 65 Equipment erected (%) : 10 Anticipated date of completion : Mar'24 Remarks : CRB, Switchyard work in progress. Constrains if any : - Original LOA awarded to M/s Technofab terminated and re-awarded to M/s TPL on 15.01.21.
2x2.5 MVA, 33/11kV S/s at Rilo	Completed in Dec'22
2x2.5 MVA, 33/11kV S/s at Seijosa	Completed in Feb'23
2x2.5 MVA, 33/11kV S/s at Thriziono	Completed in Dec'23
Extn. of 33/11 kV Bameng S/s	Completed in Mar'22
Extn. of 33/11 kV Khupi S/s	Complete in Mar'20
Total-06 lines (148.79 km)	
Line Length (kms)	: 148.763 km
Pole Location (nos.)	: 3922
Pole Erected (nos.)	: 2580
Stringing completed (kms)	: 48.6
Anticipated date of completion	: Mar'24
Remarks	: Pole foundation & erection in progress.
Constraint if any	:
Original LOA awarded to M/s Technofab Sep'16	
LOA re-placed to M/s TATA on 15.01.21.	

ARP-DMS-03:	
2x2.5 MVA, 33/11kV S/s at AP Secretariat	Completed in Nov'22
2x5 MVA, 33/11kV S/s at Doimukh	Successfully charged on 25.09.19
2x2.5 MVA, 33/11kV S/s at Gohpur Tinali	Land acquisition : Handed over. Civil work (%) : 05 Equipment received (%) : Equipment erected (%) : Anticipated date of completion : June'24 Remarks : Land Dispute Constrain if any : - Land Possession on 15.09.2 - POWERGRID requested for alternate land in view of Hard rock strata at present location.
2x5 MVA, 33/11kV S/s at Jote	Work completed in Mar'20
33/11kV S/s at Bumla (Y-Junction)	Land acquisition : Handed over. Civil work (%) : 75 Equipment received (%) : 80 Equipment erected (%) : 0 Anticipated date of completion : Mar.'24 Remarks : - Tower & Equipment Foundation completed. Roof Slab Casted, Brickwork and Plastering completed of CRB completed. Constrain if any : - Limiting working window in Tawang Area - Land Possession on 25.06.18
2x2.5 MVA, 33/11kV S/s at Leporiang	Completed in Mar'21
2x2.5 MVA, 33/11kV S/s at Lumla	Land acquisition : Handed over. Civil work (%) : 0 Equipment received (%) : 20 Equipment erected (%) : 01 Anticipated date of completion : Mar'24 Remarks : Constrain if any : - Land Possession on 10.11.22.
2x2.5 MVA, 33/11kV S/s at Mukta	Land acquisition : Handed over. Civil work (%) : 68 Equipment received (%) : 82 Equipment erected (%) : 20 Anticipated date of completion : Sept'24 Remarks : - Eqpt Fdn, Tower Erection & T/F Erection completed. Constrain if any : - Limiting working Season in Tawang Area
2x5 MVA, 33/11kV S/s at Pappu Nallah	Completed in Feb'23
2x5 MVA, 33/11kV S/s at Raj Bhawan	Completed in Dec'20
33/11 kV S/s at Thimbu	Land acquisition : Handed over. Civil work (%) : 85 Equipment received (%) : 80 Equipment erected (%) : 02

	Anticipated date of completion : Mar.'24 Remarks : - CRB Roof Slab Casted, Brickwork and External Plaster completed. Cable trench excavation u/p. - T/F Foundation: Rod binding u/p - Towers Foundation-completed, Equipment Foundation-12/20 completed. - Earth mat laying u/p. - Tower Erection-completed, Equipment Erection-03/28 Constrain if any : - Limiting working season in Tawang Area - Land Possession received on 14.08.19
Extn. of 33/11kV Chimpu S/s	Completed in Dec'20
Extn. of 33/11kV Jang S/s	Completed in Mar'21
Total-10 lines (201 km) LOA Line Length (km) : 201 Survey line length : 118.6 Pole Location (nos.) : 3070 Pole Erected (nos.) : 2658 Stringing completed (km) : 99.72 Anticipated date of completion : June'24 Remarks : Pole erection work under progress. Constraint, if any	
ARP-DMS-04: As the party was not performing and was referred to NCLT, the contract has been terminated. Retendered and re-awarded in Dec'20.	
2x5 MVA, 33/11kV S/s at Changlang	Completed in June'23.
2x5 MVA, 33/11kV S/s at Khonsa	Land acquisition : Handed over. Civil work (%) : 25 Equipment received (%) : 70 Equipment erected (%) : 17 Anticipated date of completion : Mar.'24 Remarks: - Site levelling & Boundary Wall 90% completed. CRB footing excavation. Constraint if any: - Original LOA awarded to M/s Technofab Aug'16, LOA re-awarded to M/s TPL on 14.12.20. Land possession received in Sep'21
2x2.5 MVA, 33/11kV S/s at Kanubari	Completed in Jan'23
2x2.5 MVA, 33/11kV S/s at Kharsang	Completed in Dec'22
2x2.5 MVA, 33/11kV S/s at Khimiyong	Land acquisition : Handed over. Civil work (%) : 60 Equipment received (%) : 80 Equipment erected (%) : 32 Anticipated date of completion : Feb'24 Work Balance - Tower Fdn: 08 nos. balance, T/F Fdn: 02 nos. balance, Equipment Fdn: 22 nos. balance Constraint if any : - Original LOA awarded to M/s Technofab Aug'16, LOA re-awarded to M/s TPL on 14.12.20. to M/s Technofab Aug'16, LOA re-awarded to M/s TPL on 14.12.20.

2x2.5 MVA, 33/11kV S/s at Longding	Completed in Nov'22
2x2.5 MVA, 33/11kV S/s at Manmao	Completed in Dec'22
33/11kV S/s at Diyun	Land acquisition : Handover Civil work (%) : 25 Equipment received (%) : 75 Equipment erected (%) : Anticipated date of completion : Mar'24 Remarks: - CRB Excavation brick wall, lintel beam with sunshade shuttering work u/p. Stone piling of isolator u/p Constraint if any : - Original LOA awarded to M/s Technofab Aug'16, LOA re-awarded to M/s TPL on 14.12.20. - Land possession received in Sep'21
2x5 MVA, 33/11kV S/s at Choukham	Completed in Mar'22
33/11kV S/s at Deomali	Completed in Oct'22
33/11kV S/s at Namsai	Completed in Mar'22
33kV Miao (Augmentation)	Completed in Mar'21
Extn. of 33/11kV Deomali S/s	Completed in Mar'22
Total-09 lines Line Length (kms) : 270.3 km Pole Location (nos) : 6806 Pole Erected (nos) : 2680 Stringing completed (kms) : 60.35 Anticipated date of completion : Mar'24 Remarks : Pole Erection work and stringing work under process. Constraint if any : Original LOA awarded to M/s Technofab Aug'16, LOA re-awarded to M/s TPL on 14.12.20.	
ARP-DMS-05AB1: New contract awarded to M/s Vikran on 09.08.23: Old Contract terminated due to poor performance (ARP-DMS-05A & ARP-DMS-05B)	
33/11kV Geku 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 08 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24
33/11kV Maryang 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24
33/11kV Jengging 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 3 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Constraint If any: Approach Road demand note awaited.
33/11kV Tuting 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0

	Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Engineering activities under progress Constraint if any: Approach Road demand note awaited.
33/11kV Boleng 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 10 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Control room building foundation completed.
33/11kV Existing Geku HEP S/s	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Engineering activities under progress
DMS Lines (DMS-05AB1): Total-04 lines	
LOA Line Length (km)(S/c) : 127	
LOA Line Length (km)(D/c) : 16	
Survey Line Length (km) : 159.2	
Tower Location (nos.) : 4494	
Foundation completed (nos.) :	
Tower Erected (nos.) :	
Stringing completed (km) :	
Anticipated date of completion : June'24	
Remarks :	
Constraint if any :	
ARP-DMS-05AB2: New contract awarded to M/s Ramky on 21.06.23: Old Contract terminated due to poor performance (ARP-DMS-05A & ARP-DMS-05B)	
33/11kV Tali 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks : Contour survey completed Constraint if any :
33/11kV Nyapin 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 2 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks : Soil investigation done.
33/11kV Sippi 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 6 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: CRB work started.
33/11kV Thalia 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24

	Remarks: Contour & line survey completed.
33/11kV Giba (Dumporijo) 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 7 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of Completion : June'24 Remarks: - CRB Excavation in 09 nos. foundation and PCC in 06 nos. foundation completed. - RCC raft casting in 03 nos. CRB foundation was carried out.
33/11kV Nacho 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 4 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: CRB excavation and bar binding under progress.
Bay Ext. at 33/11kV Sangram S/s	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24
DMS Lines (DMS-05AB2): Total-05 lines	
LOA Line Length (km) (S/c) : 168 LOA Line Length (km)(D/c) : 02 Survey Line Length (km) : 155.273 Tower Location (nos.) : 4154 Foundation completed (nos.) : Tower Erected (nos.) : Stringing completed (km) : Anticipated date of completion : June'24	
ARP-DMS-05AB3 New contract awarded to M/s Ramky on 21.06.2023: Old Contract terminated due to poor performance (ARP-DMS-05A & ARP-DMS-05B)	
33/11kV Mechuka 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Engineering activities under progress
33/11kV Koreng 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 4 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Boundary wall foundation under progress.
33/11kV Rumgong 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 3 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Site leveling under progress
33/11kV Kaying 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 3 Equipment received (%) : 0

	Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Boundary wall foundation and plinth beam completed.
33/11kV Maro 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 2 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Site leveling completed.
33/11kV Murimugli 2x2.5 MVA	Land acquisition : Handed Over Civil work (%) : 2 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Site leveling work completed.
33/11kV Existing Along S/s	Land acquisition : Handed Over Civil work (%) : 0 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Engineering activities under progress
DMS Lines (DMS-05AB3): Total-08 lines	
LOA Line Length S/C (km) : 170	
LOA Line Length (km)(D/c) : 10	
Survey Line length (km) : 131	
Tower Location (nos.) : 3997	
Foundation completed (nos.) :	
Pole Erected (nos.) : 6	
Stringing completed (km) :	
Anticipated date of completion : June'24	
ARP-DMS-05C: Awarded to VIKRAN	
33/11kV Anini S/s	Land acquisition : Handed Over Civil work (%) : 15 Equipment received (%) : 60 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: Constraint if any : - Landowner not allowing to work and demanding for shifting of Anini S/s to another location
33/11kV Bijari S/s	Completed in Mar'23. Approach Road issue (Compensation payment u/p)
33/11kV Bolung S/s	Completed in Mar'23 - Approach Road issue (Compensation payment u/p)
33/11kV Etalin S/s	Land acquisition : Handed Over Civil work (%) : 18 Equipment received (%) : 70 Equipment erected (%) : 0 Anticipated date of completion : Mar'24
33/11kV Simari Augmentation S/s	Completed in Jan'24
33/11kV Augmentation Roing S/s	Completed in Mar'23
33/11kV Existing Simari S/s	Completed in Jan'24

33/11kV Halaipali (Lautul) S/s 2x5 MVA	Land acquisition : Handed over. Civil work (%) : 24 Equipment received (%) : 100 Equipment erected (%) : 0 Anticipated date of Completion : Mar'24 Remarks: Site leveling, CRB Stone Piling work in progress.
33/11kV Hawai S/s 2x5 MVA	Land acquisition : Land Handed over. Civil work (%) : 75 Equipment received (%) : 100 Equipment erected (%) : 0 Anticipated date of completion : Mar'24 Remarks: Site levelling work. - Boundary Wall-Not required. Existing B.W. intact. - CRB Slab casting complete. - Ceiling plastering complete. Bricks work in progress (15%). - Towers Foundation-09/09, PTR Foundation-02/02
33/11kV Wallong S/s 2x5 MVA	Land acquisition : Land Handed over. Civil work (%) : 10 Equipment received (%) : 0 Equipment erected (%) : 0 Anticipated date of Completion : Mar'24 Remarks: - Excavation completed for Boundary wall, CRB, switchyard, all towers & foundation. - Tower, CRB PCC completed, 11 nos. CRB footing PCC done.11 footing raft casting done.11 nos. CRB column casting WIP. - Switchyard tower & equipment foundation WIP.
Cap. addition at 33kV Tezu S/s	Completed in Oct'23
Cap. addition at 33kV Wakro S/s	Completed in Jan'24
Cap. addition at 33kV Hayuliang S/s	Land acquisition : NA Civil work (%) : 33 Equipment received (%) : 100 Equipment erected (%) : 0 Anticipated date of completion : June'24 Remarks: 3 towers and 1 transformer foundation is done.
Total-09 lines LOA Line Length (km) : 242 Survey Line Length : 197 Pole Location (nos.) : 4507 Pole completed (nos.) : 1378 Stringing completed (km) : 18.2 Anticipated date of completion : June'24 Remarks : Pole erection and stringing work is under progress	

Sikkim

Total no. of packages: 10

No. of packages awarded: 10

SN	Packages	Description	Remarks
----	----------	-------------	---------

1.	03 (TK-01, TK-02, TK-04)	Transmission Lines	3 packages: Awarded
2.	07 (SS-01, SS-03, SS-04, SS-06 to SS-09)	Sub-stations	7 packages: Awarded

TK-01			
220kV D/C Samardong-Dikchu (to be operated initially at 132kV)	Completed in Feb’23		
220kV D/C Legship Pool-New Melli line Twin moose conductor	Commissioned on 12.10.17		
220kV D/C line Rangpo (PG)-Samardong (to be operated initially at 132kV)	Completed in Feb’22		
TK-02			
132kV D/C Dikchu-Perbing line	Line Length (kms)	:	25.21
	Tower Location (nos)	:	126
	Foundation completed (nos)	:	124
	Tower Erected (nos)	:	121
	Stringing completed (kms)	:	19.98
	Anticipated date of completion:		Feb’24
	Constraint if any: Forest Clearance: Working permission obtained on 19.08.23. Tree cutting in progress. Remarks: Foundation, tower erection and stringing under progress.		
66kV S/C Khamdong-Temi TL, 66kV S/C Khamdong-Makha TL	During Secy. (Power) visit to Sikkim in 1 st week of Apr’21, it was agreed that POWERGRID will now take up the construction of transmission lines in Khamdong area according to the diverted route. Accordingly, instead of Khamdong-Makha and Khamdonhg Temi lines, 66/11kV Makha-Temi line is being constructed.		
66kV D/C Makha-Temi TL	Line completed in Mar’22		
66kV D/C Dikchu pool-Makha TL	Line completed in Nov’21		
66kV S/C Samardong-Namthang TL	Line completed in Mar’22		
66kV S/C Samardong-Mamring TL	Line completed in Oct’21		
66kV D/C Samardong-Kumrek TL	Line completed in Dec’21		
66kV D/C Kumrek-Rorathang TL	Line completed in Nov’21		
66kV D/C Rorathang-LiLo point on Pakyong-Rongli Line	Line completed in Mar’21		
66kV S/C Perbing-Sichey Line	Line completed in Mar’23		
66kV S/C Perbing-Tadong Line	Line completed in Mar’23		
66kV D/C Perbing-Pangthang Line	Line completed in Dec’23		
TK-04			
220kV D/C line Singhik-Chungthang twin moose conductor (to be operated initially at 132kV)	Line Length (kms)	:	29.02
	Tower Location (nos)	:	123
	Foundation completed (nos)	:	108
	Tower Erected (nos)	:	108
	Stringing completed (kms)	:	21.97
	Anticipated date of completion	:	Mar’24
	Constraints: Working permission received. Tree cutting in progress. Remarks: Foundations, tower erection and Stringing work under progress.		
220kV D/C line Dikchu-Singhik Twin moose conductor (to be operated initially at 132kV)	Line Length (kms)	:	22.44
	Tower Location (nos)	:	132
	Foundation completed (nos)	:	130

	Tower Erected (nos) : 129 Stringing completed (kms) : 18.28 Anticipated date of completion : Feb'24 Constraint if any: RoW at 02 nos. location. Remarks: Foundation, Tower erection and stringing works under progress
66kV S/C Singhik-Passingdong Line	Line completed in Dec'21
66kV S/C Singhik-Mangan (Extn.) Line	Line completed in Feb'22
66kV D/C Chungthang-Lachen Line	Line completed in Nov'22
66kV D/C Chungthang-LILO of Rabon-Malting line	Line completed in Jan'22

SS-01	
220/132/66kV Legship Pool (New) S/s	Land acquisition : Handed over Civil work (%) : 95 Equipment received (%) : 95 Equipment erected (%) : 91 Anticipated date of completion: Feb'24
132/66/11kV Dikchu Pool (New) S/s	Completed in July'23
66/11kV Temi (New) S/s	Completed in Jan'23
66/11kV Khamdong (New) S/s	Land acquisition : Handed Over Constraint if any: During Secy. (Power) visit to Sikkim in 1 st week of Apr'21, it was agreed that as long time is required for construction of Khamdong S/s at new location, the new S/s should be dropped from the scheme and the existing S/s at Khamdong is to be augmented in consultation with E&PD, Govt. of Sikkim.
66/11kV Kumrek (New) S/s	Completed in Mar'22
66/11kV Namthang (New) S/s	Completed in Sep'23
66/11kV Rorathang (New) S/s	Completed in Jun'22
66/11kV Makha (New) S/s	Completed in Mar'22
66/11kV Mamring S/s Extn	Completed in Mar'21
SS-03	
132/66/11kV Chungthang (New) S/s	Land acquisition : Handed over. Civil work (%) : 37 Equipment received (%) : 55 Equipment erected (%) : 0 Anticipated date of completion : Dec'24 Constraint if any : Remarks: Chungthang Substation completely washed out in recent flood in Sikkim.
132/66/11kV Singhik (New) S/s	Land acquisition : Handed over. Civil work (%) : 94 Equipment received (%) : 70 Equipment erected (%) : 56 Anticipated date of completion : Dec'24 Constraint if any : Remarks:
66/33kV Lachen (New) S/s	Land acquisition : Handed over. Civil work (%) : 27 Equipment received (%) : 45 Equipment erected (%) : 0 Anticipated date of completion : Dec'24 Constraint if any :

	Remarks: Could not reach substation due to approach road issue.
66/11kV Passingdong (New) S/s	Land acquisition : Handed Over Civil work (%) : 49 Equipment received (%) : 50 Equipment erected (%) : 0 Anticipated date of completion : Dec'24 Constraint if any : Remarks: Connecting bridge collapsed in recent flood in Sikkim.
66/11kV Mangan (Extn)	Completed in Mar'21
66/11kV Old Namchi (Extn)	Completed in Mar'21
SS-04	
132/66/11kV Samardong (New) S/s	Completed in Feb'23
132/66kV Parbing (New) S/s	Land acquisition : Handed over in Nov'20. Civil work (%) : 98 Equipment received (%) : 75 Equipment erected (%) : 94 Anticipated date of completion : Feb'24
132kV Rangpo (PG) S/s Extn.	Completed in Mar'22
SS-06	
66/11kV Rinchenpong (New) S/s	Completed in Mar'22
Termination of Sagbari-Geyzing 132kV S/C line at Legship pool to form Legship pool Geyzing 132kV S/C line	Completed in Aug'21
66kV LILO of Gayzing-New Namchi line to Rinchenpong	Completed in Mar'21
LILO of 132kV S/C existing Rangit-Melli terminated at Legship pool	Completed in Nov'21
SS-07	
66/11kV Sombaria (New) S/s	Land acquisition : Handed over. Civil work (%) : 64 Equipment received (%) : 70 Equipment erected (%) : 37 Anticipated date of completion : Dec'24
66/11kV Rellichu (New) S/s	Land acquisition : Handed over. Civil work (%) : 14 Equipment received (%) : 70 Equipment erected (%) : 0 Anticipated date of completion : Dec'24
66/11kV Rohthak S/s Extn	Completed in Mar'22.
66/11kV Geyzig S/s Extn	Completed in Mar'22
66kV S/C Rohthak-Sombaria TL	Completed in Mar'22
66kV S/C Geyzing-Rellichu TL	Line Length (kms) : 13.16 Tower Location (nos) : 97 Foundation completed (nos) : 90 Tower Erected (nos) : 41 Stringing completed (kms) : 3.8 Anticipated date of completion : Mar'24 Constraint if any: RoW clearance of 01 loc. awaited. Remarks: Tower foundation, erection under progress
SS-08	
66/11kV Pangthang (New) S/s	Completed in Mar'21
66/11kV Sichey S/s Extn.	Completed in Mar'21

66/11kV Tadong S/s Extn.	Completed in Mar'21
SS-09	
132/66kV Namchi (New) S/s	Land acquisition : Handed over. Civil work (%) : 89 Equipment received (%) : 80 Equipment erected (%) : 52 Anticipated date of completion : Mar'24 Constraint if any : Remarks:
66/11kV New Namchi S/s Extn.	Completed in Mar'21
220kV New Melli Bay Ext.	Completed in Jan'21
LILO of 132kV S/C Rangit-Melli (Power Deptt., Sikkim) at Namchi	Line Length (kms) : 2.26 Tower Location (nos) : 15 Foundation completed (nos) : 13 Tower Erected (nos) : 10 Stringing completed (kms) : 0.58 Anticipated date of completion : Mar'24 Constraint if any : Tree cutting under progress.
66kV S/C Namchi-Old Namchi TL	Line Length (kms) : 4.13 Tower Location (nos) : 8 Foundation completed (nos) : 6 Tower Erected (nos) : 6 Stringing completed (kms) : 2.2 Anticipated date of completion : Feb'24 Constraint if any : RoW in 01 fdn.
66kV S/C Namchi-New Namchi TL	Line Length (kms) : 3.52 Tower Location (nos) : 19 Foundation completed (nos) : 18 Tower Erected (nos) : 18 Stringing completed (kms) : 0.70 Anticipated date of completion : Feb'24 Constraint if any : RoW in 04 spans

Fund position under Comprehensive Scheme Arunachal Pradesh & Sikkim:

SN	Particulars	Amount (in Cr.)
1.	Amount received till Dec'23	Rs. 6701.31
2.	Amount spent till Dec'23	Rs. 6293.11
3.	Amount available as on 01 st Jan'24	Rs. 408.2

3. Prime Minister Development Package-2015

A. Transmission Package (132 kV & above)

1.0 Background

In order to cater to a projected peak demand of 3095 MW at the end of plan period (2017-22) and for evacuation of power from upcoming generation projects proposed to be commissioned during this plan period, the existing transmission infrastructure was to be upgraded by way of adding adequate transformation capacities at 220 kV and 132 kV levels and constructing new EHV transmission lines and associated substations. Accordingly, a transmission plan was prepared phasing the transmission works over a period starting from 2016-17 to 2021-22. The perspective transmission plan 2016-17 to 2021-22 has been integrated with the distribution plan up to 33 kV.

1.1 General Details

MoP approval : Jan'2017
 Implementing agencies : PGCIL, JKPDD and REC
 Initial Sanctioned Cost (Rs. crs) : Rs. 1189.59 Cr
 RCE Cost (Rs. crs) : 2064.97 Cr
 RCE : Approved on 19.07.2021

Progress Status: Total Projects : 32 Nos.; Completed : 27 Nos.; Under Progress : 5 Nos.

Region/ PIA	JKPDD (JKPTCL)			PGCIL			RECTPCL			Grand Total		
	Completed	Balance	Total	Completed	Balance	Total	Completed	Balance	Total	Completed	Balance	Total
Jammu	7	2	9	3	0	3	0	1	1	10	3	13
Kashmir	13	-	13	3	0	3	1	0	1	17	0	17
Ladakh	-	-	-	-	-	-	0	2	2	0	2	2
Total	20	2	22	6	0	6	1	3	4	27	5	32

List of all PMDP 2015 projects:

S. No.	Project	Length (ckm)/ Capacity addition (MVA)	PIA	PMA	SCOD	Anticipat ed/Actual COD	Status/Remark
Jammu Region							
1.	a) LILO of 132 kV D/C Canal– Miran Sahib Tr. line at Chatha	1.6 ckm	JKPTCL	RECPDCL	Jul-2019	Mar-2024	Foundation: 03/03 Erection: 03/03 Stringing: 0.6./1.2ckm LILO tapping: 50%, Line In completed and Line Out pending.
	b) 132/33 kV Chatha Grid S/S	100 MVA	JKPTCL	RECPDCL	Jul-2019	Aug-2023	Civil Work Completed : 99% Equipment Received: 100% Equipment Erected: 99% Grid Station Put on Load on 11.08.2023
2.	a) LILO of Ckt-1 of 220 kV D/C Hiranagar- Bishnah Tr. line at Jatwal (LILO-I)	4 ckm	JKPTCL	RECPDCL	Jul-2019	May-2021	Completed on 11.05.2021
	b) LILO of Ckt-2 of 220 kV D/C Hiranagar- Bishnah Tr. line at Jatwal (LILO-II)	3 ckm	JKPTCL	RECPDCL	Jul-2019	Mar-2024	LOA issued on 11.04.2022 Foundation: 13/13 Tower erected : 12/13 Stringing: 0/1.98 ckm ROW issue at Location No. 1
3.	Augmentation of 132/66/33 kV Janipur S/S from (2x50) MVA to (3x50) MVA	50 MVA	JKPTCL	RECPDCL	Jul-2019	Nov-2019	Completed on 10.11.2019
4.	a) Augmentation of 132/66/33 kV Sidhra-I (2x20) MVA to (1x20+1X50) MVA	30 MVA	JKPTCL	RECPDCL	Jul-2019	Jan-2020	Completed on 25.01.2020
	b) Augmentation of 132/66/33 kV Sidhra-II (1x50+1x20) MVA to (2x50) MVA	30 MVA	JKPTCL	RECPDCL	Jul-2019	Apr-2021	Completed on 11.04.2021

5.	Augmentation of 132/66/33 kV PouniChak (1x50) MVA to (2x50) MVA	50 MVA	JKPTCL	RECPDCL	Jul-2019	Nov-2019	Completed on 13.11.2019
6.	Augmentation of 132/66/33 kV Kathua (2x50+1x20 MVA to (3x50) MVA	30 MVA	JKPTCL	RECPDCL	Jul-2019	Jun-2019	Completed on 27.06.2019
7.	a) Augmentation of 132/66/33 kV Miran Sahib-I (1x50+2x20) MVA to (2x50+1x20) MVA	30 MVA	JKPTCL	RECPDCL	Jul-2019	Mar-2018	Completed on 16.03.2018
	b) Augmentation of 132/66/33 kV Miran Sahib-II (2x50+1x20) MVA to (3x50) MVA	30 MVA	JKPTCL	RECPDCL	Jul-2019	Mar-2018	Completed on 16.03.2018
8.	Re-conductoring of 132 kV D/C Hiranagar-Kathua Tr. line at Panther ACSR (HTLS)	152 ckm	JKPTCL	RECPDCL	Jul-2019	Dec-2022	Completed on 21.12.2022
9.	Twinning of bus bar of 220 kV at Hiranagar	-	JKPTCL	RECPDCL	Jul-2019	Dec-2022	Completed on 21.12.2022
10.	a) LILO of 220 kV D/C Hiranagar-Gladni Tr. line at Chowadhi	1 ckm	PGCIL	RECPDCL	Jul-2019	Jan-2023	Completed
	b) 220/33 kV Chowadhi S/S	160 MVA	PGCIL	RECPDCL	Jul-2019	Jan-2023	Completed
11.	a) LILO of 220 kV D/C Hiranagar-Bishnah Tr. line at Samba S/S	12 ckm	PGCIL	RECPDCL	Jul-2019	Jul-2021	Completed
	b) 220/66 kV Samba S/S	160 MVA	PGCIL	RECPDCL	Jul-2019	Jul-2021	Completed
12.	a) LILO of 220 kV D/C Thein- Hiranagar Tr. line at Kathua-II (Ghatti)	5 ckm	PGCIL	RECPDCL	Jul-2019	Jul-2021	Completed
	b) 220/66 kV Kathua-II (Ghatti)	160 MVA	PGCIL	RECPDCL	Jul-2019	Jul-2021	Completed
13.	a) LILO of 220 kV S/C Barn-Kishanpur Tr. line at Nagrota	5.5 ckm	RECPDCL	PGCIL	Nov-2022	Jul-2025	Under construction (details are mentioned below)
	b) 220/33 kV Nagrota S/S	100 MVA	RECPDCL	PGCIL	Nov-2022	Jul-2025	

Kashmir Region							
14.	LILO of 220 kV D/C Wagoora-Mirbazar Tr. line at Lassipora	12 ckm	JKPTCL	RECPDCL	Jul-2019	Oct-2021	Completed on 26.10.2021
15.	LILO of 220 kV D/C one circuit of Alusteng-New Wanpoh Tr. line at Tailbal	7 ckm	JKPTCL	RECPDCL	Jul-2019	Oct-2023	Completed
16.	Construction of 220kV D/C New Wanpoh Mirbazar Transmission line	10 ckm	JKPTCL	RECPDCL	Jul-2019	Feb-2021	Completed
17.	Extension of 220kV D/C Mirbazar- Alusteng Tr. line	12 ckm	JKPTCL	RECPDCL	Jul-2019	Aug-2023	Completed
18.	LILO of 220kV D/C Zainkote – Delina at Kunzar (Sterlite S/S)	20 ckm	JKPTCL	RECPDCL	Jul-2019	Ckt I: May-2018 Ckt II: Jan-2020	Ckt I completed : 17.05.2018 Ckt II completed: 30.01.2020
19.	Construction of 150 MVA, 132/33 kV Grid Station Tengpora (GIS)	150 MVA	JKPTCL	RECPDCL	Jul-2019	Aug-2023	Completed
20.	Augmentation of 132/33 kV Zainakote Grid S/S	50 MVA	JKPTCL	RECPDCL	Jul-2019	Sep-2022	Completed
21.	Augmentation of 132/33 kV Bemina Grid S/S	50 MVA	JKPTCL	RECPDCL	Jul-2019	Sep-2022	Completed
22.	Augmentation of 132/33 kV Cheshmashahi Grid S/S	50 MVA	JKPTCL	RECPDCL	Jul-2019	Jan-2020	Completed
23.	Augmentation of 132/33 kV Chadoora Grid S/S	50 MVA	JKPTCL	RECPDCL	Jul-2019	Oct-2021	Completed
24.	Augmentation of 132/33 kV Khunmuh (Khrew) A Grid S/S	50 MVA	JKPTCL	RECPDCL	Jul-2019	May-2020	Completed
25.	LILO of 132 kV D/C Budgam-Bemina Tr. line at Tengpora using Power Cable	8 ckm	JKPTCL	RECPDCL	Jul-2019	Aug-2023	Completed
26.	Replacement of 132 kV D/C existing (Pampore-Cheshmashahi and Pampore-Khonmoh) Tr. line	56 ckm	JKPTCL	RECPDCL	Jul-2019	Jul-2022	Completed

27.	220/33 kV Haripora (Tailbal) (GIS) Grid S/S (Earlier Batpora)	160 MVA	PGCIL	RECPDCL	Jul-2019	Aug-2023	Testing Completed in Aug-2023. Remark: <i>In order to complete the stringing of incomer Tr. Line the laying of OPGW in the scope of PGCIL not completed yet.</i>
28.	132/33 kV Khanvar (GIS) Grid S/S	100 MVA	PGCIL	RECPDCL	Jul-2019	Feb-2022	Completed
29.	132 kV D/C Wanganpora-Khanyar line (using Power Cable)	10 ckm	PGCIL	RECPDCL	Jul-2019	Dec-2021	Completed
30.	220/33 kV Lassipora (GIS) Grid S/S	160 MVA	RECPDCL	PGCIL	Jul-2019	Oct-2021	Completed
Ladakh Region							
31.	a) 220 kV S/C Phyang- North Phullu Tr. line	38 ckm	RECPDCL	PGCIL	Oct-2023	Oct-2024	Under construction (details are mentioned below)
	b) 220 kV S/C North Phullu – Diskit Tr. line	40 ckm	RECPDCL	PGCIL	Oct-2023	Oct-2024	
	c) 220/33 kV GIS at Diskit	50 MVA	RECPDCL	PGCIL	Oct-2023	Oct-2024	
32.	a) 220 kV S/C Drass- Kochik Tr. line	55 ckm	RECPDCL	PGCIL	Oct-2023	Oct-2024	Under construction (details are mentioned below)
	b) 220 kV S/C Kochik-Rangdrum Tr. line	64 ckm	RECPDCL	PGCIL	Oct-2023	Oct-2024	
	c) 220 kV S/C Rangdrum-Padum Tr. line	68 ckm	RECPDCL	PGCIL	Oct-2023	Oct-2024	
	d) 220/33 kV GIS at Padum	50 MVA	RECPDCL	PGCIL	Oct-2023	Oct-2024	

Physical progress of under construction projects under PMDP 2015 (PIA: RECPDCL)

Transmission line in Jammu Region:

(i) LILO of Barn - Kishanpur at Nagrota 220kV S/C line

Total Length	:	5.5 ckm
Tower Locations (Nos.)	:	23 (Forest: 16; Private land: 5; State Govt. land: 2)
Foundations (Nos.)	:	Not started
Tower Erected (Nos.)	:	Not started
Stringing completed (ckm)	:	Not started
Scheduled Date of Completion	:	Nov-2022 (EPC Agency Terminated)
Anticipated Date of Completion	:	Re-tendering to be initiated.
LoA issued	:	06.11.2020 (consequent to allotment of land by JKPTCL)
Forest Clearance approval	:	29.11.2022.
Forest Rights Act (FRA) certificate	:	16.09.2022.
Stage-I approval	:	06.12.2022.

- Contractual Issues and Material supply delay. Contract of M/s KDBIL has been terminated vide RECPDCL letter dated 27.09.2023.

Remarks/ Constraint if any:

- Contract of M/s KDBIL has been terminated vide RECPDCL letter dated 27.09.2023.
- Tender for Balance works has been floated on 15.01.2024.

Substation in Jammu Region:

(i) Nagrota S/s 220/33kV, 2x50MVA (PIA: RECPDCL)

Land Acquisition (in %)	:	Completed
Civil Work Completed (in %)	:	45%
Equipment Received (in %)	:	23%
Equipment Erected (in %)	:	Nil
Scheduled Date of Completion	:	Nov-2022(Contract Terminated)
Anticipated Date of Completion	:	Re-tendering to be initiated

- LoA issued on 06.11.2020, consequent to allocation of land by JKPTCL.

- Inspection of 220 & 33 kV CT, PT & 220 kV CVT has been completed.
- Dispatch Instructions for 02 nos. Power Transformers has been issued on 12.10.2022 & 25.10.2022.
- 06 nos. 220 kV SF6 Circuit Breaker received at site and 01 no. 33 kV VCB received at site.
- Dispatch Instruction for 297.046 MT (raw material), 236.323 MT substation structure materials (Finished Good), Nuts & bolts (Foundation bolts) 38.243 MT and Nut & Bolts (for S/stn, tower stubs, line earth) 0.314 MT have been issued.
- Design of 220 kV & part of 33 kV Gantry Tower foundations have been approved.
- Construction of Control Room Building: Brick work (800/810 Sqm) completed, Indoor plaster (1200/1220 Sqm) completed and outdoor plaster (370/400 Sqm) completed.
- Work of tower foundation in 220 kV switchyard is under progress (23/23 raft completed and 23/23 column completed) and construction of RCC retaining wall is under progress (1090/1840 Cum completed).
- Construction of RRM retaining wall (634/5000 Cum) in progress.
- Foundation work at 33 kV Tower completed.
- Foundation work of 220 kV Switchyard equipment: - Circuit breaker: (18/18) column completed, Isolator: (57/63) raft in progress, Column (114/126) completed, Current transformer: Raft (15/18) completed, Column (15/18) completed, CVT: Raft and Column completed, Lightening arrestor: Raft (6/12) & Column (6/12) in progress, Bus post insulators: Raft (20/46) & column (20/46) in progress.
- Foundation work of 33kV Switchyard equipment: - Current transformer: Raft (21/24 Nos) & Column (21/24 Nos) in progress, Power transformer: completed upto column, Surge arrestor: Column (15/21) in progress, Bus post insulator: PCC (7/16), Raft (7/16), Column (7/16) in progress.
- Foundation work of 50 MVA Power Transformers is completed

Remarks/ Constraint if any:

- Contract of M/s KDBIL has been terminated vide RECPDCL letter dated 27.09.2023.
- Tender for Balance works has been floated on 15.01.2024.

Transmission line in Ladakh Region:

(i) Drass - Padum (Zaskar) 220kV S/C line on D/C tower (PIA: RECPDCL)

Total Length	: 195.28 Km
Tower Locations (Nos.)	: 673
Foundations completed (Nos.)	: 360

Tower Erection (Nos.)	: 110
Stringing completed (ckm)	: Nil
Scheduled Date of Completion	: Oct-2023
Anticipated Date of Completion	: Oct-2024

- NoA had been issued to successful bidders on 18.06.2021.
- Approval under Section-68 of Electricity Act has been accorded by Secretary (Power), UT Ladakh on 01.08.2022.
- Notification for Section-164 of Electricity Act 2003 issued on 23.01.2023.
- Approval of 32 locations w.r.t. NH Crossings has been received from NHIDCL (31 locations) & BRO (01 location) vide letters dated: 17.10.2022 & 21.09.2022 respectively.
- Manufacturing Quality Plan for Tower Structure and Nut & Bolt, Re-rollers, conductor and hardware fittings, disc insulators have been approved.
- Field Quality Plan for Transmission Line has been approved.
- Vendor for Supply of Conductor, Tower Structure & stub, tower accessories & earthing material have been approved.
- Preliminary consent from Forest/wildlife department on the route has been received.
- NOC regarding IAF Clearance received on 05.01.2023.
- In line with DGRE recommendations, route profile have been approved for sections of transmission line wherein no prior clearance is required.
- All the foundation drawings of Normal Circular Raised Chimney & Special Circular Chimney for DA, DB, DC & DD type towers have been received from PGCIL and released to EPC Agencies. Further, order for additional foundation drawings (Equal/Unequal Leg Extensions with raised chimney) for soil type SFR. FS, Hard Rock and WFR has also been placed on PGCIL on 14.10.2022. Some of the drawings has been received and the remaining is expected to be received soon.
- Route profile & Check Survey approval have been approved.
- Inspections of raw material i.e., steel sections (angles) are being done regularly and as on date dispatch instruction for approx. 19701.042 MT material have been issued.
- Inspection of Finished tower material, nuts & bolts are being done regularly and as on date dispatch instruction for approx. 16969.906 MT has been issued.
- Dispatch instruction of approx. 335.991 Km ACSR Deer Conductor has been issued and received at site.
- Finished tower part (approx. 14170 MT), Nut & Bolt including pack washers (approx. 608 MT) have reached at site.
- Disc Insulators of approx. 58303 nos. has reached at site.
- Facility of Intermediate store for transportation and storage of materials has been extended to all EPC agencies.
- Soil investigation tests completed.
- The work has been stopped due to unfavourable weather conditions at Ladakh Region and will resume from April 2024.

- CEA has recommended for approval of Revised cost estimate to MoP on dated 02.02.2024 after optimization of tower foundations by DGRE.
- Fund issue.

(ii) **Phyang (PGCIL) - Diskit (Nubra) 220kV S/C line on D/C tower**

Total Length	: 77.6 Km
Tower Locations (Nos.)	: 291
Foundations completed (Nos.)	: 104
Tower Erection (Nos.)	: 44
Stringing completed (ckm)	: Nil
Scheduled Date of Completion	: Oct-2023
Anticipated Date of Completion	: Oct-2024

Remarks/ Constraint, if any :

- NoA had been issued to successful bidders on 18.06.2021.
- Application for forest & wildlife clearance has been submitted on Parivesh portal on 29.01.2022.
- During the 72nd meeting of standing Committee of National board for WildLife held on 25/04/2023 the proposal for use of 157.93 ha of forest are has been recommended subject to study conducted by Wildlife Institue of India with regard to the impact of infrastructure development in Ladakh on the movement of wildlife.
- Approval under Section-68 of Electricity Act has been accorded by Secretary (Power), UT Ladakh on 01.08.2022. LPDD published notification in Newspaper and Gazette of UT Ladakh.
- Notification for Section-164 of Electricity Act 2003 issued on 23.01.2023.
- Manufacturing Quality Plan for Tower Structure and Nut & Bolt, Re-rollers, Hardware Fitting & Disc Insulators has been approved.
- Field Quality Plan for Transmission Line has been approved.
- Vendor for Supply of Conductor, Tower Structure & stub, tower accessories & earthing material have been approved.
- Preliminary consent from Forest/wildlife department on the route has been received.
- NOC regarding IAF Clearance received on 05.01.2023.
- Route profile and check survey of 37.76 km has been completed.
- Inspection of raw material i.e. steel sections (angles) is being done regularly and as on date dispatch instruction for approx. 4523.155MT materials has been issued.
- Inspection of Finished tower material, nuts & bolts are being done regularly and as on date. Dispatch instruction for approx. 4108.313 MT has been issued.

- 40 Km ACSR Deer Conductor received at site.
- All the foundation drawings of Normal Circular Raised Chimney & Special Circular Chimney for DA, DB, DC & DD type towers have been received from PGCIL and released to EPC Agencies. Further, order for additional foundation drawings (Equal/Unequal Leg Extensions with raised chimney) for soil type SFR. FS, Hard Rock and WFR has also been placed on PGCIL on 14.10.2022. Some of the drawings has been received and the remaining is expected to be received soon.
- Finished tower part (approx. 3669.934 MT), Nut & Bolt including pack washers (approx. 123.55 MT) have reached at site.

Sub-Stations in Ladakh Region:

(i) Bay at Drass 220/66kV, 1x100MVA

Land Acquisition (in %)	:	Completed
Civil Work Completed (in %)	:	75%
Equipment Received (in %)	:	85%
Equipment Erected (in %)	:	Nil
Scheduled Date of Completion	:	Oct-2023
Anticipated Date of Completion	:	Oct-2024

Remarks/ Progress if any :

- NoA had been issued to successful bidders on 18.06.2021.
- Approval of engineering design & drawings is under progress.
- LA up to column 2nd lift with bolt fixing completed.
- The work has been stopped due to unfavourable weather conditions at Ladakh Region and will resume from April 2024.
- Approval of Revised Cost Estimate is still awaited.
- **No funds have been released from MoP during the present Financial Year i.e. 2023-24.**
- CEA has recommended for approval of Revised cost estimate to MoP on dated 02.02.2024 after optimization of tower foundations by DGRE.
- Fund issue.

(ii) Padum S/s 220/33kV, 1x50MVA

Land Acquisition (in %)	:	Completed
Civil Work Completed (in %)	:	65%
Equipment Received (in %)	:	60%
Equipment Erected (in %)	:	Nil

Scheduled Date of Completion : Oct-2023

Anticipated Date of Completion : Oct-2024

Remarks/ Constraint if any :

- NoA had been issued to successful bidders on 18.06.2021.
- Source for civil raw material & testing agencies have been identified
- Soil testing points have been approved and soil testing has been completed.
- Engineering of sub-station has been started
- Test reports of Soil investigation test have been approved.
- Various Engineering drawings such as Contour Drawing, Land Development, Single Line Diagram, Overall General Arrangement, 33 kV GIS Equipment Arrangement Layout have been approved.
- Ordering of major equipment such as Power Transformer, 220 kV & 36 kV GIS, 245 kV Reactor have been completed.
- Standard Field Quality Plan for Civil Works has been released to EPC agency.
- GTP & drawings of major equipment such as 220 kV & 36 kV GIS, 245 kV Reactor, Power Transformer, FOTE, Online DGA have been approved.
- Civil progress: Control room building – 70% (1st floor Slab under progress) Completed, 33 kV GIS building- 75% Completed, 220 kV GIS building – 30% Completed, Power Transformer & Reactor foundation- 8/8 (80% Completed), Firewall –85% Completed (out of 6 nos, 4 nos completed and 2 nos. done upto mid beam level), Residential Qtrs Xen –75%, JE Qtr- 40%, SBA Qtr-40% Completed, Boundary wall- 45%, 3TA Tower- 100%, 220 kV Tower- 50%, DG Building- 70%, Store shed- 50%, Parking shed- 40%.
- The work has been stopped due to unfavourable weather conditions at Ladakh Region and will resume from April 2024.
- Approval of Revised Cost Estimate is still awaited.
- No funds have been released from MoP during the present Financial Year i.e. 2023-24.
- CEA has recommended for approval of Revised cost estimate to MoP on dated 02.02.2024 after optimization of tower foundations by DGRE.
- Fund issue.

(iii) Bay at Phyang 220/33kV, 50MVA (PIA: RECPDCL)

Land Acquisition (in %) : Completed

Civil Work Completed (in %) : 80%

Equipment Received (in %) : 85%

Equipment Erected (in %) : 10%

Scheduled Date of Completion : Oct-2023

Anticipated Date of Completion : Oct-2024

Remarks/ Constraint if any :

- NoA had been issued to successful bidders on 18.06.2021.
- SLD, EKD & BoM drawings have been approved.
- 220 kV GIS Bay Module, LCC panel for Phyang has been approved.
- Inspection of 220 kV GIS Bay Module has been completed and DI has been issued.
- Supply of all equipments except Tower and Equipment structure completed.
- 01 no. tower completed.
- 9 nos. equipment completed.
- Cable trench for LCC panel completed.
- Erection works to start by 07.09.2023.
- C&R Panel erection completed
- 220kV GIS erection of bay extension work at Phyang completed.
- Work has encountered a temporary halt due to unfavorable climatic conditions in the Ladakh region. Despite this, the overall progress showcases a well-managed and executed project, laying the groundwork for successful completion in the near future.
- The work has been stopped due to unfavourable weather conditions at Ladakh Region and will resume from April 2024.
- Approval of Revised Cost Estimate is still awaited.
- No funds have been released from MoP during the present Financial Year i.e. 2023-24.
- CEA has recommended for approval of Revised cost estimate to MoP on dated 02.02.2024 after optimization of tower foundations by DGRE.
- Fund issue.

(iv) Diskit (Nubra) 220/33kV, 1x50MVA (PIA: RECPDCL)

Land Acquisition (in %) : Completed
Civil Work Completed (in %) : 70%
Equipment Received (in %) : 35%
Equipment Erected (in %) : Nil
Scheduled Date of Completion : Oct-2023
Anticipated Date of Completion : Oct-2024

Remarks/ Constraint if any :

- NoA had been issued to successful bidders on 18.06.2021.
- Reports of soil investigation tests have been approved.
- Drawings of Concrete Block has been approved.

- Single Line Diagram (SLD) & Overall General Arrangement (OGA) drawing have been approved.
- All Civil drawings of Control Room Building, 33 kV GIS building and Architecture drawings, Security Hut, Store Room, Road cross-sectional details have been approved.
- Foundation drawings for 220 kV outdoor equipment and 11 kV Double Pole structure have been approved.
- Ordering for major equipment such as Power Transformer, 220 kV & 36 kV GIS, 220 kV & 36 kV Surge Arrester, DG Set, Battery Charger has been completed.
- GTP & drawings of 220 kV & 36 kV GIS, LCC Panel, Battery Charger, LT Switchgear, Power Transformer & EOT have been approved. Further, GTP & drawings of LT Transformer, LA & BPI are under approval.
- Inspection of XLPE Power Cable has been carried out. Dispatch instruction issued.
- Civil Works: Control Room Building – 85% completed, 33kV GIS Building – 85% (Finishing works under Progress), 220kV GIS Building – 55% completed, Power Transformer foundation – 3/4 (75% Completed), Firewall – 3/3 (95% Completed), 220kV Tower foundation – 2/2 (100%) Completed, Residential Qtrs for Xen – 85%, AE qtr – 85%, JE Qtr -85%, Boundary wall – 675/675 RM (95% Completed)
- Standard Field Quality Plan for Civil Works has been released to EPC agency.
- The work has been stopped due to unfavourable weather conditions at Ladakh Region and will resume from April 2024.
- Approval of Revised Cost Estimate is still awaited.
- No funds have been released from MoP during the present Financial Year i.e. 2023-24.
- CEA has recommended for approval of Revised cost estimate to MoP on dated 02.02.2024 after optimization of tower foundations by DGRE.
- Fund issue.

Fund Status where PIA is JKPTCL:

Jammu Region:

Scheme Cost	Expenditure
Rs 133.99 crores	Rs 73.005 crores

Kashmir Region:

Scheme Cost	Expenditure
-------------	-------------

Rs 152.10 crores	Rs 116.3927 crores
------------------	--------------------

Fund Status where PIA is PGCIL:

(All figures in Rs Crore)

Details	Sanction Cost	Current cost	Central Share		State Share			Total			Available
			Requested	Released	Requested	Released	Balance	Received	Utilized	%	
Jammu & Kashmir	426.14	329.25	302.65	247.38	37.36	36.50	0.86	283.88	283.88	100	0

Fund Status where PIA is RECPDCL:

(All figures in Rs Crore)

S. No.	PROJECTS (PIA- RECPDCL)	Total Scheme Sanctioned cost*	Amount Received	Amount Spent	Amount Remaining
		A	B	C	E=A-(B+C)
1	220/33 kV, 100 MVA Nagrota Substation along with LILO of Barn Kishenpur, Jammu	1343.88	354.72	5.82	0**
2	220/33 kV, 160 MVA Lassipora GIS Substation, Kashmir			72.75	
3	- Construction of 50 MVA, 220/33 kV Diskit Substation and Bay Extension work at existing Substation at Leh (Phyang) - Construction of 50 MVA, 220/33 kV Padum Substation and Bay Extension work at existing Substation at Drass & 25 MVAR reactor at Padum 220 kV S/C Phyang (PGCIL) to Diskit Transmission Line on D/C Tower 220 kV S/C Drass to Padum (PGCIL) to Diskit Transmission Line on D/C Tower			251.28	
		1343.88	354.72	329.85	0**

**Only project cost considered excluding PMA/PIA Charge*

***Balance Fund at the end of the FY 2022-23 has been returned back to MoP as per the OM No. 605/CCA-Power/Loan/UC/2022-23/153 dated 29.03.2023*

4. PRIME MINISTER'S RECONSTRUCTION PLAN 2004

Background

The transmission system covered under PMRP-2004 for PDD, J&K includes construction of 73 projects of 220 kV and 132 kV lines and associated substations, augmentation of existing substations, and re-conductoring of existing lines etc. in both Jammu & Kashmir region of J&K in order to improve the transmission network for efficient transmission of power generated within the state as well as power received from neighboring States.

The cost escalation of Rs. 194.56 cr (Rs. 1545.56 crores - Rs. 1351 crores) for T&D projects is included under PMDP-2015 and is 100% funded from budget head of Ministry of Power. Sanction order was issued by MoP on 31.03.2017

Status (Financial & Physical) of various schemes under Honorable Prime Minister's Reconstruction Plan for Jammu & Kashmir being implemented by JKPDD

Initial Sanctioned cost: Rs.1351.705 crores

RCE sanctioned cost: Rs. 1545.56 crores

Sl. No.	Name of Scheme / Project	Date of Sanction	Sanctioned Amount (Scheme Cost) (Rs. in lakhs)	Original date of Completion	Revised Date of Completion	Cost Over-Run	Time Over-Run	Financial Status			Physical Progress and Executing Agency
								Cum-expenditure as on March, 2023 (Rs. in lakhs)	Expenditure during current financial year (Rs. in lakhs)	Cum-expenditure Till date (Nov'23) Rs. in lakhs)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)
	JAMMU REGION										
(A)	TRANSMISSION LINES										
	220kV Transmission Lines										

1	Barn- Kishenpur D/c Line (37.4Kms) 105 towers	2004	1583.40	2006-07	2008-09	N	Y	1583.32	0.0	1583.32	Line commissioned on 6/2008. Executing Agency: PDD, J&K
2	LILO of Kishenpur-Pampore D/c line at Ramban (2 km) 6 towers	2004	140.80	2009-10	-	N	N	140.792	0.0	140.792	Commissioned. Executing Agency: PDD, J&K
3	Stringing of conductor on 2 nd ckt Thein-HiraNagar Line (40.4 km)	2004	528.20 Proposed revised cost= 670.30	2008-09	-	Y	Y	656.89	0.00	656.89	completed Executing Agency: PDD, J&K
4	Miran Sahib-Bishnah D/c line (9.73 km) 29 towers	2004	567.9	2009-10	2010-11	N	Y	431.18	0.0	431.18	Line commissioned on 25.03.11. Executing Agency: M/s KEC
5	Hira Nagar-Bishnah D/c line (92 Kms, 136 towers)	2004	4684.00 Proposed revised cost= 5300.42	2007-08	2014-15	Y	Y	6028.84	00	6028.84	Line commissioned. Executing Agency: M/s KEC
6	Barn-Bishnah D/c line								0		Barn-Bishnah D/c line: Foundation: 0/175 Tower Erection: 0/175 Stringing: 0/46.66 Kms Package is awarded to RS Infraprojects and

												Trans Global on 28.02.2023. Expected completion: July'25. Executing Agency: M/s KEC
	132kV Transmission Lines											
7	LILO of Gladni-Hiranagar D/c line at Bari-Brahmana-II (2.7 km) 11 towers	2004	159.20	2007-08	-	N	N	133.471		0.0	133.471	Line has been commissioned in December, 2007. Executing Agency: PDD, J&K
8	Rajouri-Draba (Poonch) D/c line 35.12km (original-35.00 km) 123 towers (original-122 towers)	2004	1548.498	2008-09	-	N	N	1548.50		0.0	1548.50	Ckt -1 of the line commissioned on 29.11.2008 and 2 nd ckt on 7.2.2009. Executing Agency: PDD, J&K
9	Barn-Katra 132 kV line (39.74 Kms)	2004	1094.4 (870.20 +224.2)	2009-10	2010-11	N	Y	1004.53		0.0	1004.53	Barn - Katra section completed and charged on 16.10.11. Executing Agency: PDD, J&K
10	Stringing of 2 nd circuit of Barn-Reasi Trans.Line (21.00 Kms)											Abandoned as the line is not available. Executing Agency: PDD, J&K

11	LILO of Gladni-MiranSahib line at Gangyal (1.0 km) 2 towers	2004	39.5	2008-09	-	N	N	17.96	0.0	17.96	Completed. Executing Agency: PDD, J&K
12	Re-conductoring (Panther to AAAC) of 132 kV Ring main around Jammu City	2004	494.9	2008-09	-	N	N	495.031	0.0	495.031	Completed. Executing Agency: PDD, J&K
13	Reconductoring from AAAC Panther to ACSR Zebra and allied stabilization of 132 kV S/c Gladni-Janipur transmission line.										
14	Draba-Chandak S/C on D/C towers (28.60 km) 74 towers	2004	1007.7	2009-10	2011-12	N	Y	924.35	0.0	924.35	Completed Executing Agency: PDD, J&K
15	Barn-Siot 132 kV D/c line	2004	2165.6 Proposed revised cost= 2720.52	2009-10	2011-12	Y	Y	3490.87	0.0	3490.87	Completed. 1. Barn-Akhnoor section commissioned on 12.07.2010 2. Akhnoor-Kalakot section commissioned on 17.11.2011
16	Siot-Kalakote 132 kV D/c line	2004	990.8 Proposed revised cost= 770.36	2009-10	2010-11	N	Y				
17	LILO of 132 kV D/c Barn-Siot line for Akhnoor Grid										

											Executing Agency: M/s KEC
18	LILO of Ring Main at Pounichak (2.58 km) 7 towers.	2004	121.3	2008-09	2011-12	N	Y	121.29	0.0	121.29	Commissioned on 15.12.2011. Executing Agency: PDD, J&K
19	LILO of CSTL-I D/c line at Ramban (3.50 km) 11 towers	2004	161.4 (Proposed revised cost = 406.10)	2009-10	2010-11	N	Y	161.11	0.0	161.11	Completed. LILO arrangement stands electrically charged. Executing Agency: PDD, J&K
20	Ramban – Batote - Khellani 132 kV D/c line	2004	3764.80 Proposed revised cost= 5217.415	2009-10	2014-15	Y	Y	6554.78	0.0	6554.78	132 kV Ramban Khellani TL Commissioned on 31.01.2024. Khilani – Kishtwar 132 kV D/c line Foundation: 0/63 Tower Erection: 0/74 Stringing: 0.23/42.25 km Executing Agency: M/s KEC
21	Khilani – Kishtwar 132 kV D/c line										
22	Thathri - Bhalessa S/c line	2004	842.6 Proposed revised cost= 1617.00	2009-10	2014-15	Y	Y	1759.85	0.0	1759.85	Foundation: 0/21 Tower Erection: 0/29 (28) Stringing: 0/28.74 km Executing Agency: M/s KEC

23	Re-conductoring of 132 kV CSTL-Udhampur to Thathar (Banihal) (80.00 km)	2004	1273.6	2008-09	2014-15	Y	Y	1273.59		0.0	1273.59	Completed. Executing Agency: PDD, J&K
24	Hira Nagar-Battal Manwal D/c line (38.563 km) 109 towers.	2004	1650.10 Proposed revised cost= 2022.13	2009-10	2014-15	Y	Y	1562.90			1562.90	completed Executing Agency: M/s KEC
(B)	SUBSTATIONS											
	220/132kV Substations											
25	Barn [2x160 MVA 220/132 kV]	2004	4539.2	2007-08	2009-10	N	Y	3874.46		0.0	3874.46	2 Nos. 160 MVA, 220/132 KV Power Transformer commissioned. Executing Agency: PDD, J&K
26	Bishnah [2x160 MVA, 220/132 kV and 2x50 MVA, 132/33 kV]	2004	6925.31 (Including 132/33kV system)	2009-10	2011-12 (220kV) 2012-13 (132/33 kV)	N	Y	6133.57		0.0	6133.57	Commissioned Executing Agency: PDD, J&K (132/33kV); M/s A2Z and UB Engg. (220kV)
27	Ramban [3x40 MVA, 220/132 kV and 1x20 MVA 132/33 kV]	2004	4783.3 (Including 132/33kV system) Proposed revised	2009-10	2011-12	Y	Y	4589.12		0.0	4589.12	Commissioned Executing Agency: M/s KEC

			cost= 5436.55									
28	Construction of 220 kV line Bays 06 Nos.	2004	1072.3	2007-08	2014-15	N	Y	672.421		0.0	672.421	Completed. Executing Agency: PDD, J&K
29	Augmentation of 132/66 kV G/stn Kathua from 70 MVA to 100 MVA	2004	383.5	2007-08		N	N	383.29		0.0	383.29	Completed. Executing Agency: PDD, J&K
30	Augmentation of 132/66 kV G/stn Samba from 50 MVA to 100 MVA	2004	593.4	2007-08		N	N	543.80		0.0	543.80	Completed. Executing Agency: PDD, J&K
31	Augmentation of 132/66 kV G/stn Hiranagar from 42.5 MVA to 72.5 MVA	2004	383.5	2007-08		N	N	379.63		0.0	379.63 (Increase owing to price escalatio n)	Completed. Executing Agency: PDD, J&K
132/33kV Sub-stations												
32	Bari Brahmana-II [2x50 MVA, 132/66 kV]	2004	2573.10	2007-08		N	N	2328.845		0.0	2328.845	Completed. Executing Agency: PDD, J&K
33	Gangyal [1x50 MVA 132/33 kV]	2004	1785.3	2008-09		N	Y	1514.7		0.0	1514.7	Completed. Executing Agency: PDD, J&K

34	Katra(50 MVA) [1x50 MVA, 132/33 kV]	2004	1774.7 Proposed revised cost= 1844.04	2009-10	2011-12	Y	Y	1751.85	0.0	1751.85	Completed. Executing Agency: M/S Shreem Capacitors Pvt. Ltd. Bangalore
35	Pounichak [1x50MVA, 132/33 kV]	2004	1672.0 Proposed revised cost= 1672.00	2009-10	2011-12	Y	Y	1589.11	0.0	1589.11	50 MVA, 132/33 KV Power Transformer commissioned on 15.12.2011. Executing Agency: M/S Shreem Capacitors Pvt. Ltd. Bangalore
36	Chandak (Poonch) [1x20 MVA, 132/33 kV]	2004	1388.10 Proposed revised cost =1499.60	2009-10	2011-12	Y	Y	1286.72	0.0	1286.72	Testing & Commissioning of 20 MVA Power Transformer completed and charged on load on 29.12.11. Executing Agency: M/s SPIC-SMO & A2Z
37	Kishtwar [2x20 MVA, 132/33 kV]	2004	2005.3 Proposed revised cost= 2220.75	2009-10	2013-14	Y	Y	2005.30	0	2005.30	Commissioned. ExecutingAgency: M/s KEC

38	Bhalessa [2x10 MVA 132/33 kV]	2004	1388.10 Proposed revised cost= 1593.429	2009-10	2013-14	Y	Y	1374.45	0	1374.45	Completed but not commissioned. Charged from 33kV side. Executing Agency: M/s KEC
39	Siot [1x50 MVA, 132/33 kV]	2004	2007.9	2009-10	-	N	N	2007.90	0.0	2007.90	Completed Executing Agency: Damodar Technologies Pvt Ltd.
40	Battal Manwal [1x50 MVA, 132/33 kV]	2004	1774.70	2009-10	2013-14	Y	Y	1694.67	0.0	1694.67	Completed. Executing Agency: M/s SPIC-SMO & A2Z
41	Construction of 132 kV line bays 10 Nos. (2 each at grid station Akhnoor, Miran Sahib, Draba, Khellani and Hiranagar)	2004	1165.5	2007-08	2013-14	N	Y	1164.79	0.0	1164.79	Completed Executing Agency: PDD

42	Communication/ PLCC converted into OPGW		2102.60 (Proposed Revised cost – 2380.03)	36 months from MoU i.e. 30.01.20 15	(Minim um 12 months from the date of release of balance funds of Rs 21.09Cr)	Y	Y	2806.12		22.72	2828.84	Status of Works : Total no of links : 76 Nos. Commissioned : 40 Nos. Total OPGW SCOPE : 1781 km Supplied : 1781 km Installed : 1266 Km Balance : 515 km Fund Status: Total fund requirement : ₹ 103.01 Cr Total funds received : ₹ 68.4 Cr (incl. ₹17.19 crore released on 02.09.2022) Funds utilized : ₹ 64.79 Cr. (Actual utilization is Rs 72.66 Cr considering POWERGRID Consultancy fee). Bills under Processing: ₹ 8.86 Cr. Shortfall/Liabilities: ₹ 5.52 Cr. Balance Funds : ₹ 34.59 Cr to be released by JKPTCL at the earliest
43	Communication/P LCC converted into OPGW			(MoU date 30.01.20 12)								

												Work affected due to non-release of funds by J&K Work under hold since Oct'23. Erection agencies have demobilized due to pending release of balance funds and reluctance to work on 09 year old rates.
	TOTAL		Original cost=61136 .50 Revised cost=66494 .10					62361.29			62361.29	

	KASHMIR											
(A)	TRANSMISSION LINES											
Sl. No .	Name of Scheme / Project	Date of Sanction	Sanctioned Amount (Scheme Cost) (Rs. in lakhs)	Original date of Completion	Revised Date of Completion	Cost Over-Run	Time Over-Run	Financial Status			Physical Progress and Executing Agency	
								Cum-expenditure as on March, 2023 (Rs. in lakhs)	Expenditure during current financial year (Rs. in lakhs)	Cum-expenditure Till date (Nov'23) (Rs. in lakhs)		
	220kV Transmission Lines											
1	Const. of Zainakote Amargarh (Delina) D/c line (85 ckms) 143 towers	2007	2822.00 Revised cost=3884.83	2009-10	-	Y	Y	3104.44		3.32	3107.76	Commissioned Executing Agency: PDD, J&K (Foundation) Executing Agency: M/s ECI,Hyderabad (Erection of towers and conductoring)
2	Const. of Mirbazar-Wagoora line 177 towers	2005	3272.00 Revised cost=3977.39	2008-09	-	Y	Y	3426.64		1.12	3427.76	Out of 177 Fnds. 176 Complete & 176 Erections complete, Out of 104 CKms Stringing 103.5 Ckms Complete. The works are under progress. Pending approval from IRCON.

											Executing Agency: PDD, J&K (Foundation) Executing Agency: Gammon India Ltd. (Erection of towers and conductoring)
3	Const. of 220 kV D/c Zainakote - Wagoora line	2005	2136.00 Revised cost=3449. 88	2008-09	-	Y	Y	2537.27	5.67	2542.94	(Total towers 122, 60.6 Ckms), 109 tower foundations done, 86 towers erected. 17 Ckm stringing completed. Issues: 1. Change in alignment (13 towers) due to CRPF group center near Avantipura. Land acquisition is in advanced stage. 2. The funds for the project to the tune of Rs 125.53 Crores have exhausted and the claims of the contractor are still unpaid. Around 40 Crores required to complete this line. Permission for re- appropriation is required from MoP. Once permission received, the line is
4	220 kV D/c Wagoora – Shariefabad – Budgam line										

											expected to be commissioned 01 year after the permission. 3. Forest and wild life Clearance Pending for locations. Executing Agency: PDD, J&K (Foundation) Executing Agency: M/s Mirador Comm Pvt. Ltd. (Erection of towers and conductoring)
5	Zainakote Alusteng-Mir Bazar Line (254 ckms) 441 towers (158 towers in Zainakote-Alusteng section (100 ckms) & 283 towers in Alusteng-Mir Bazar section (154 ckms))	2007	9823.00 Revised cost=12553.39	2011-12	-	Y	Y	12559.31	0.00	12559.31	Zainakote-Alusteng: Commissioned on 14-02-2020 Alusteng-Mirbazar: Out of 291 tower locations, 270 foundations laid, 210 towers erected and 70 ckm stringing completed out of 154 ckm. Work under progress. Executing Agency: PDD, J&K (Foundation) Executing Agency: M/s ECI, Hyderabad (Erection of towers and conductoring)

	132 kV Transmission Lines											
6	Construction of 132kV Pampore-Khonmoh D/c line (7.4 ckms) 17 towers	2005	357.00 Revised cost=324.9 3	2008-09	-	N	N	299.26		0.0	299.26	Commissioned on 21.05.2009 Executing Agency: PDD, J&K
7	Tethar line S/c line (0.9 ckms) 3 towers	2005	54.00	2008-09	-	N	N	53.39		0.0	53.39	Commissioned on 17.04.2009 Executing Agency: PDD, J&K
8	Arampora-Vilgam S/c line(18.4 ckms) 59 towers	2005	722.00 Revised cost=704.3 1	2009-10	2011-12	N	Y	624.83		0.0	624.83	Commissioned on 22.12.2011. Executing Agency: M/s Jyoti Structure
9	Pattan Magam Line(14.12 ckms) 36 towers	2005	406.00 Revised cost=482.1 8	2009-10	2011-12	Y	Y	393.13		0.10	393.23	Commissioned on 21.02.2011. Executing Agency: M/s Jyoti Structure
10	Sagam (Lissar) Line(26 ckms) 49 towers	2007	648.00 Revised cost=708	2009-10	2011-12	Y	Y	696.24		0.64	696.88	Line commissioned on 05.12.2011. Executing Agency: PDD, J&K
11	Lassipora-Shopian D/c line (30 ckms) 58 towers	2007	648.00 Revised cost=748.7 2	2009-10	2012-13	Y	Y	666.18		0.00	666.18	Commissioned on 28.03.13. Executing Agency: M/s Mirador Comm Pvt. Ltd. (JV with A2Z)

12	Upgradation of Wanpoh-Pampore line (80 ckms) (Const. of 132KV Single ckt Tr. Line over pir-panjal top abandoned on technical ground)	2007	1228.00 Revised cost=605	2009-10	-	N	Y	604.99	0.0	604.99	Completed. Executing Agency: PDD, J&K
13	Budgam Line (Bemina-Budgam-Rawalpora) (53.40 ckms) 108 towers	2005	1286.00 Revised cost=3334.79	2009-10	-	Y	Y	860.38	0.0	860.38	Line material procured. Temporarily on hold as JKPTCL is exploring the options of LILO of IRCON line and would submit the proposal to MOP soon. Executing Agency: M/s Jyoti Structure
14	Const.of 132 kV Badampora-Bandipora D/C Tr. Line (31 kms)	2007	1643.00 Revised cost=2543.74	2009-10	2015-16-	Y	Y	2084.75	5.97	2090.72	Commissioned Executing Agency: M/s Mirador Comm Pvt. Ltd. (JV with A2Z)
(B)	SUBSTATIONS										
	220/132kV Substations										
15	Aug. of 220/132kV Substation at Zainakote (300 MVA to 450 MVA)	2005	2275.00	2007-08	2007-08	N	N	2283.41	0.0	2283.41	Commissioned on 30.10.2007. Executing Agency: PDD, J&K

16	Mirbazar [2x160MVA, 220/132 kV]	2005	7342.0 Revised cost=7804. 37	2008-09	-	Y	Y	6926.80	0.48	6927.28	Commissioned Executing Agency: M/s A2Z & UB
17	Budgam [2x160MVA, 220/132 kV + 2x50,132/33kV]	2005	7934.0 Revised cost = 9003.40	2008-09	-	Y	Y	8057.29	0.0	8057.29	Commissioned Executing Agency: M/s A2Z & UB
18	Amargarh (Delina) [1x160MVA, 220/132 kV + 1x50,132/33kV]	2007	6048.00 Revised cost=6479. 45	2009-10	-	Y	Y	4951.19	2.14	4953.33	Commissioned Executing Agency: M/s JYOTI ST.
19	Alusteng [2x160MVA, 220/132 kV + 2x50,132/33kV]	2007	8648.0 Revised cost=10983 .03	2009-10	2015-16 (132/33 kV level)	Y	Y	10180.35	0.00	10180.35	Commissioned Executing Agency: 132 kV portion: M/s JK Engineers
132/33 kV Substations											
20	Aug. of 132/33kV Substation at Pampore (150 MVA to 200 MVA)	2005	668.00	2007-08	-	N	N	627.88	0.0	627.88	Commissioned in January 2008. Executing Agency: PDD, J&K
21	Khonmoh [1x50MVA, 132/33kV]	2005	1701.00 Revised cost=1551. 39	2009-10	-	Y	N	1525.02	0.0	1525.02	Commissioned in May 2009. Executing Agency: PDD, J&K
22	Tethar (Banihal)	2005	1752.00	2009-10	-	N	N	1741.06	0.0	1741.06	Commissioned in April 2009.

	[1x50MVA, 132/33kV]										Executing Agency: PDD, J&K
23	Vilgam(Kupwara) [1x50MVA, 132/33kV]	2005	1584.00 Revised cost=1485. 89	2008-09	2011-12	N	Y	1478.95	0.0	1478.95	Commissioned on 22.12.2011. Executing Agency: PDD, J&K
24	Magam [1x50MVA, 132/33kV]	2005	1752.00	2008-09	2011-12	N	Y	1740.41	0.0	1740.41	Substation commissioned on 02.02.2012. Executing Agency: PDD, J&K
25	Const. of 50MVA, 132/33 KV Grid station Sagam- Lissar	2007	1752.00 Revised cost= 1867.72	2009-10	-	Y	Y	1534.91	0.18	1535.09	Commissioned Executing Agency: M/s GET
26	Shopian [1x50MVA, 132/33kV]	2007	1752.00 Revised cost=1804. 96	2009-10	-	Y	Y	1510.65	46.29	1556.94	Commissioned Executing Agency: M/s GET
27	8 Nos. 132 kV Line Bays in existing Grid stations		933.00	2007-08	2012-13	N	Y	912.59	0.0	912.59	Commissioned. Executing Agency: PDD, J&K
28	Bandipora [1x50MVA, 132/ 33kV]	2007	1752.00 Revised cost=1862. 77	2009-10	2016-17	Y	Y	1648.03	47.33	1695.36	Commissioned Executing Agency: M/s GET

29	Communication/ PLCC converted into OPGW		3020.00 (Proposed Revised cost – 4461.84)	36 months from MoU i.e. 30.01.20 15 (MoU date 30.01.20 12)	Minimu m 12 months from receipt of balance funds of Rs 21.09Cr	Y	Y	2837.80		25.30	2863.10	Status of Works : Total no of links : 76 Nos. Commissioned : 40 Nos. Total OPGW SCOPE : 1781 km Supplied : 1781 km Installed : 1266 Km Balance : 515 km Fund Status: Total fund requirement : ₹ 103.01 Cr Total funds received : ₹ 68.4 Cr (incl. ₹17.19 crore released on 02.09.2022) Funds utilized : ₹ 64.79 Cr. (Actual utilization is Rs 72.66 Cr considering POWERGRID Consultancy fee). Bills under Processing: ₹ 8.86 Cr. Shortfall/Liabilities: ₹ 5.52 Cr. Balance Funds : ₹ 34.59 Cr to be released by JKPTCL at the earliest
30	Communication/ PLCC converted into OPGW											

												Work affected due to non-release of funds by J&K Work under hold since Oct'23. Erection agencies have de-mobilized due to pending release of balance funds and reluctance to work on 09 year old rates.
	TOTAL		73958.00 Revised cost= 88055.99					75668.435			75668.4	

NOTES:

1. S/C – Single Circuit, D/C – Double Circuit
2. LILO – Loop In Loop Out
3. AAAC – All Aluminium Alloy Conductor
4. N – No, Y – Yes
5. CEA is providing consultancy services for the works being executed by various agencies (other than departmental works)