




Monthly Progress Report of Critical Transmission Projects under Central, State and Private Sector

(As on 31.05.2017)

Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi
10th June, 2017



ISO : 9001-2008

Monthly Progress Report of Critical Transmission Projects under Central, State and Private Sector

(As on 31.05.2017)

Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

Contents

Sl. No.	Region	Page No.
1	Northern Region	2-11
2	Eastern Region	12-16
3	Western Region	17-24
4	Southern Region	25-30
5	North Eastern Region	31-33
6	Inter-Regional	34-34

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in Northern Region(NR)

Sr. No.	Transmission Corridor	Schedule d Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Bareilly-Meerut 765kV D/C line.	Nov'13	-	Bareilly-Meerut 765kV S/C line has not commissioned yet. Early commissioning of this line will strengthen the system.	North Karanpura Transmission co. Ltd. (NKTCL)	Line was covered under transmission project awarded through TBCB route in May,2010 but construction of line is yet to start.	➤ Under litigation	Hon,ble Supreme Court on 12.08.16 has disposed of the appeal and directed ATE to decide on appeal. Next hearing is on 19.07.2017.
2	Mohindergarh - Bhiwani 400kV D/C line.	Aug'18	Aug'18	Mohindergarh - Dhanonda 400kV D/C line is critically loaded. These loaded lines would get relief after commissioning of new lines 400 kV Mohindergarh -Bhiwani D/C line.	Powergrid Corporation of India Limited (PGCIL)	LGH: 130 Ckm TL: 183 nos. FDN: 43 nos. TE: 0 nos. STG: 0 Ckm	➤ Slow progress	PGCIL to expedite progress of line for early completion keeping in view the criticality of its requirement
3	Phagi - Ajmer 400kV D/C line	Sep'12	Jul'17	765kV Phagi s/s has following connectivity: a) 2xS/C 765kV Gwalior - Phagi line b) 1xS/C 765kV Phagi-Bhiwani line c) 765/400kV, 1500MVA ICT-1 &2 d) 400kV Phagi-Bassi D/C line The loading of 400kV Phagi-Bassi D/C is in the range of 900-950MW each ckt. Early commissioning of 400kV Phagi-Ajmer D/C would relief the loading of 400kV Phagi-Bassi D/C line. This line is part of ATS of Kalisindh TPP (2x600MW).	Rajasthan Vidyut Prasaran Nigam Limited (RVPNL)	LGH: 210 Ckm TL: 284 nos. FDN: 283 nos. TE: 278 nos. STG: 95 Ckm	➤ Progress affected due to contractual issue with M/s GET. Approval to 2 nos. of NHAI crossing is awaited.	Work order had been withdrawn from M/s. GET and awarded to M/s Varsana Ispat. Work under progress

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Schedule d Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
4	2x1500 MVA, 765/400k Gr. Noida(UP) S/s	Apr'16	May'17	Planned connectivity at 765kV Gr. Noida S/S is: (i) LILO of 765kV Agra-Meerut S/C at 765/400 kV Gr. Noida - Commissioned (ii) 2x1500 MVA, 765/400kV Gr. Noida – ICT-I Commissioned in Apl'16 and ICT-II under progress needed to be completed at the earliest. (iii) 400kV Gr. Noida- Sikandrabad D/C line – commissioned (iv) Gr Noida – Noida Sector 148 D/C line – under progress The commissioning of 400kV Gr.Noida-Noida sector -148 D/C line would relief the loading of 400kV Dadri- Gr. Noida and it would also increase import from WR.	Western UP Power Transmission co. Ltd. (WUPPTCL)	Progress as follows; ICT-II LA: 100% CW: 100% ER: 98% EE: 98% <u>400kVGr.Noida-Noida sector -148 D/C line</u> LGH:94Ckm TL: 131 nos. FDN: 131 nos. TE: 131 nos. STG: 47.11Ckm	➤Line is completed but Substation is not ready.	
5	Dehradun – Abdullapur 400 kV D/C line	Jun'17 (Rev)	Sep'17	System Strengthening in NR (Enhancement of Uttarakhand connectivity)	Powergrid Corporation of India Limited (PGCIL)	LGH: 179 Ckm TL: 247 nos. FDN: 247 nos. TE: 242 nos. STG: 155 Ckm	➤Balance works affected due to severe ROW and delay in tree cutting by forest dept. in Utrrakhand (tree cutting & work in forest critical due to coming monsoon which shall restrict entry into forest)	➤Distt Administration / forest deptt. help is sought.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
6	Dulhasti-Kishenpur 400 kV D/C line (115 Ckm)	Sep'17 (Rev)	Oct'17	Evacuation of power from hydro projects in J&K	Powergrid Corporation of India Limited (PGCIL)	LGH: 115 Ckm TL: 340 nos. FDN: 338 nos. TE: 330 nos. STG: 107 Ckm	➤4 nos. location in ROW in Doda district. Land owners are not accepting Private Negotiation Committee (PNC) rates	Distt. Admn. has now decided for Compulsory Acquisition of land. POWERGRID has deposited cost of land. Land expected to be acquired by July'17 (03 months' work).
7	Kishenpur- New Wanpoh 400 kV D/C line (132 km D/C + 7 km Multi ckt) (278 Ckm)	Jun'17 (Rev)	Jun'17*	Evacuation of power from hydro projects in J&K	Powergrid Corporation of India Limited (PGCIL)	LGH: 279 Ckm TL: 399 nos. FDN: 399 nos. TE: 399 nos. STG: 279 Ckm	Nil	*Line completed. Rectification works (01 no. tower damaged due to boulder) under progress

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
8.a	Kishenganga – Amargarh 220 kV D/C Line	Jul'17	Nov'17	Evacuation of power from Kishanganga HEP (Critical as without this line it will not be possible to synchronize and commission Kishenganga HEP units.)	Powergrid Corporation of India Limited (PGCIL)	LGH: 84 Ckm TL: 148 nos. FDN: 112 nos. TE: 75 nos. STG: 5 Ckm	Works completely stopped between Jul'16 to Nov'16 due to violent agitation in Kashmir Valley. Though works commenced in Nov'16 but same got intermittently stopped due to bad law & order situation. Forest clearance (3.67 Ha, 5 nos. location) accorded by J&K Govt. in Dec'16. Delay in finalization of Private Negotiation Committee (PNC) and disbursement of compensation.	Section-IV and PNC completed for 145 locn., out of total 150 locn..[5 locn. In forest]. ➤Support required from District Adm. for expeditious disbursement of compensation payment to land owners. ➤Expected Completion by Nov.'17 [Matching with Gen.].

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
8.b	Kishenganga – Wagoora 220 kV D/C Line	Jul'17	Mar'18	Evacuation of power from Kishanganga HEP (Critical as without this line it will not be possible to synchronize and commission Kishenganga HEP units.)	Powergrid Corporation of India Limited (PGCIL)	LGH: 228 Ckm TL: 248 nos. FDN: 95 nos. TE: 45 nos. STG: 0 Ckm	Work affected due to disturbance in Kashmir since Jul'16 & slow progress. Delay in finalization of Private Negotiation Committee (PNC) and disbursement of compensation.	Section-IV issued for 246 locn. and PNC completed for 110 locn., State authorities help required to expedite PNC and compensation issues. Expected Completion by March.'18.
9	Anpara-D – Unnao 765kV S/C line.	Jan'12	Dec'17	Required for evacuation of power from Anpara-D STPS	UPPTCL	LGH: 426.149Ckm TL: 1225 nos. FDN: 1120 nos. TE: 1042nos. STG: 338.194Ckm	Slow progress	
10	LILO of one ckt. of Kishanpur-New Wanpoh at Baglihar HEP 400kV D/C line.		Dec'17	Required for evacuation of power from Baglihar HEP	JKPDD/ JKPDC	LGH: 12 Ckm TL: 17 nos. FDN: 04 nos. TE: 01 nos. STG: 0 Ckm	➤Progress has been affected due to severe RoW issue at 2 locs and involvement of forest area.	Matter is to be taken with distt. authority & state forest dept.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
11	Bara TPS-Mainpuri 765kV S/C line-I.		Jun'17	Out of 2 no. 765kV S/C line, one has been commissioned but this line is required for evacuation of full power from Bara TPS and to meet N-1 criteria.	SEUPPTCL	LGH: 378Ckm TL: 903 nos. FDN: 613 nos. TE: 346 nos. STG: 0Ckm	➤The progress has been affected due to severe RoW issue and weak financial condition of the Developer.	Matter has been taken up at Govt level.
12.a	Chanju HEP-Narkot 132kV D/C line		May'17	The transmission system required for evacuation of power from Chanju HEP (3x12MW):	HPSEBL	LGH: 12 Ckm TL: 30 nos. FDN: 29 nos. TE: 27 nos. STG: 10 Ckm	➤The progress has been affected due to pending forest clearance	Matter is to be taken up with the state forest department. / HPSEBL/PGCIL
12.b	LILO of Kurthale-Bathri 132kV line at Narkot (PS)		May'16		HPSEBL	LGH: 1 Ckm TL: 1 nos. FDN: 1 nos. TE: 1 nos. STG: 1 Ckm		
12.c	220/132 kV Narkot Pooling Station		-		PGCIL	Yet to start work.		
13.a	Bajoli HEP-Lahal 220kV D/C line	Oct'16	July'19	Required for evacuation of power from Bajoli HEP(3x60MW) in H.P, which is scheduled to complete by Aug'18.	HPPTCL	Yet to start work.	➤Forest clearance pending	Tender floated for both the transmission lines.
13.b	Lahal-Chamera 400kV D/C line	Oct'16	July'19			Yet to start work.	➤Forest clearance pending	

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
14	Goindwal Sahib-Bottianwala 220 kV D/C line		Dec'17	This line is part of ATS of Goindwal Sahib (2x270MW) generation project. Out of three nos. 220Kv D/C lines two nos. has been commissioned. This line shall be required for evacuation of full power from generation project.	PSTCL	LGH: 129 Ckm TL: 201 nos. FDN: 165 nos. TE: 164 nos. STG: 13 Ckm	➤Contractual issue and stringing yet to start	PSTCL
15	Kashang- Jhangli PS 220kV D/C line			220kV D/C line planned for evacuation of power from Kashang HEP and this line would be required to meet the N-1 criteria. Kashang – Bhaba 220kV line of HPPTCL is commissioned.	HPPTCL/ PGCIL	Yet to be awarded	➤Jhangli pooling station and downstream transmission network is yet to be awarded.	PGCIL may takeup construction of Jhangli PS
16.a	Agra(UP) – Agra(South) 400kV D/C line	Aug'16	May'17	This line is part of ATS of Lalitpur TPS (3x660MW) generation project. Line is needed for transmission of power from Agra (UP) to Agra (south) for feeding load at Agra (South).	UPPTCL	LGH: 139.38Ckm TL: 203 nos. FDN: 203 nos. TE: 203 nos. STG:139.38Ckm	➤Line is completed, being readied for energization (expected Jul-17).	
16.b	LILO of Agra – Muradnagar at Mathura 400kV D/C line	Aug'16	Jun'17	This line is part of ATS of Lalitpur TPS (3x660MW) generation project. Line is needed for transmission of power from Agra (UP) to Mathura and feeding load at Mathura.	UPPTCL	LGH: 63.92Ckm TL: 88 nos. FDN: 88 nos. TE: 88 nos. STG: 54.416Ckm	➤Balance stringing work in progress. Energisation expected in Jul-17.	

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
16.c	3x200MVA 400/132 kV S/s at Agra and downstream System.	Aug'16	May'17	It is a part of ATS and needed for feeding load of downstream network.	UPPTCL	LA: 100% CW: 95% ER: 100% EE: 100%	➤Testing & Commissioning work under progress. Energisation expected in Jul-17.	
17.a	Suratgarh TPS-Bikaner 400kV D/C line		Apr'18	This line is part of ATS of Suratgarh Super Critical TPS (2x660 MW).	RVPNL/ Adani transmission	LGH: 280 Ckm TL: 360 nos. FDN: 245 nos. TE: 78 nos. STG: 0 Ckm	➤Slow progress.	RVPNL/Adani may expedite construction of line
17.b	Suratgarh TPS – Babai (Jhunjhunu) 400kV D/C line	Jan'13	Sep'17		RVPNL	LGH: 480 Ckm TL: 676 nos. FDN: 675 nos. TE: 637 nos. STG: 320 Ckm	➤Slow progress and route diversion also needed to avoid air force land.	
17.c	2x315MVA 400/220 kV S/s at Babai.		Jun'17	It is a part of ATS and needed for feeding load of downstream network.	RVPNL	LA: 100% CW: 96% ER: 88% EE: 97%	➤Slow progress.	RVPNL may expedite construction of SS.
18	LILO of one ckt of Nathpa Jhakri –Abdullapur 400 kV D/C at Swara Kuddu	Mar'19	Aug'19	This line is ATS of Swara Kuddu (3x37MW) & is required for evacuation power from generating station.	HPPTCL	LGH: 3Ckm TL: 15 nos. FDN: 0 nos. TE: 0 nos. STG: 0 Ckm	➤Forest clearance obtained.	Land procured for 2 No. towers. Foundation work under process

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
19	Unnao – Mainpuri (Quad) 765 kV S/C Line		Jul'17	This would help in evacuating power from Anpara complex.	South East UP Power Transmission Company Limited (SEUPPTCL)	LGH: 188Ckm TL: 450 nos. FDN: 380 nos. TE: 274 nos. STG: 0Ckm	➤Slow progress.	Matter has been taken up at Govt level.
20	Orai – Aligarh 765 kV D/C Line	Apr'18	Apr'18	This would enhance the transfer capability & reliability to NR.	Powergrid Corporation of India Limited (PGCIL)	LGH: 662 Ckm TL: 906 nos. FDN: 860 nos. TE: 792 nos. STG: 258 Ckm	Nil	Efforts being made to complete earlier. Severe ROW problem near urban area which needs to be addressed by PGCIL.
21	LILO of Agra – Meerut 765kV S/C at Aligarh	Apr'18	Apr'18	This would enhance the transfer capability & reliability to NR.	Powergrid Corporation of India Limited (PGCIL)	LGH: 22 Ckm TL: 34 nos. FDN: 18 nos. TE: 11 nos. STG: 00 Ckm		Efforts are being made to complete earlier.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
22	Orai – Orai (Q) 400 kV D/C Line	Apr'18	Apr'18	This would enhance the transfer capability & reliability to NR.	Powergrid Corporation of India Limited (PGCIL)	LGH: 84 Ckm TL: 115 nos. FDN: 112 nos. TE: 103 nos. STG: 68 Ckm		Efforts are being made to complete earlier.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in Eastern Region(ER)

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Rajarhat – Purnea 400 kV D/C line	Sep'17 (Rev)	Dec'17	Required for Eastern Region system Strengthening	Powergrid Corporation of India Limited (PGCIL)	LGH: 852 Ckm TL: 1219 nos. FDN: 1162 nos. TE: 1105 nos. STG: 643 Ckm	➤ Severe ROW constraints being faced in Districts South 24 Pargana, North 24 Pargana and Nadia Distt. of WB (27 foundation, 37 tower erection and 37 Kms stringing affected) ➤ Blockade near Rajarhat posed by agitating political group is hampering completion of substation works since Jan.'17. Despite support from District Administration, work could not be taken up due to stiff resistance from local villagers for hefty demand of compensation.	(A portion of line betn. Farakka and Gokarna [224 CKm] has been commissioned in March'17) Work at Rajarhat SS and associated TL at Rajarhat end is stopped due to agitation of villagers and political parties. Continued support from District Administration is required for completing balance works.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
2	Angul – Jharsuguda 765 kV D/C line	Dec'17 (Rev)	Mar'18	Required for evacuation of IPP generation projects connected to Angul	Powergrid Corporation of India Limited (PGCIL)	LGH: 590 Ckm TL: 790 nos. FDN: 694 nos. TE: 624 nos. STG: 145 Ckm	➤ Generation project in Srikakulam area delayed beyond 2017-18. ➤ Implementation affected of stringing due to severe ROW issues near Athamalik, Angul, Dhenkanal, Rairhakhhol, Sambalpur areas in Odisha (50 locations and 30 km) and pending work permission in Forest areas.	➤ Matter taken up with dist. Authority, Support from District Administration required for completing balance works of the line. Matter is being persued with RMoEF/State govt for forest issue.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
3	Raghunathpur – Ranchi 400 kV D/C line	Aug'10	May'17	Required for evacuation of power from Raghunathpur TPS.	Damodar Valley Corporation (DVC)	LGH: 311 Ckm TL: 439 nos. FDN: 439 nos. TE: 439 nos. STG: 311 Ckm	➤Slow progress due to non-availability of working gang and fund crunch of Contractor (M/s Jyoti Structures) and regular theft of conductor affected progress of line.	➤DVC has made arrangement for payment directly to sub-vendor to solve fund crisis of M/s JSL and resumed work in Sep 2015 for balance portion. ➤During meeting taken by JS (Trans) in Dec 16, JS(T) had requested PGCIL to render assistance to DVC in completing balance works. ➤ACSR moose conductor has been arranged on replenishment basis from PGCIL ➤Total line (155.5 KM) charged at 400 KV as anti-theft measure on 29.05.17. Finishing work is under progress.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
4.a	Barauni TPS(Extension)-Hazipur 220kV D/C line.	Jun'16	Sep'17	The system is required for evacuation of power from Barauni TPS ext. (2x250+150) MW, presently power could be evacuated through existing 132kV system.	BSPTCL	LGH: 214 Ckm TL: 403 nos. FDN: 376 nos. TE: 362 nos. STG: 144 Ckm	➤This transmission line passes through three district and there is severe RoW issues.50% of line length is along the river ganga so no work could be done from 8/16 to 11/16.	➤BSPTCL has taken up matter with distt adm to resolve row issues.
4.b	LILO of both Ckt. of Purnia-Begusaria at BTPS extension			-Do-		Work yet to start.		➤BSPTCL may take construction at the earliest
5	Haldia TPP – Haldia (New) 220kV D/C line		May'17	This line is part of ATS of Haldia TPP of IPC(H)L and would be required for evacuation of power from generation project.	ISPAT	LGH: 5 Ckm TL: 15 nos. FDN: 15 nos. TE: 15 nos. STG: 5 Ckm	➤Project Authority needs to complete the stringing of the line and termination. ➤Signing of PPA for 2 nd unit is yet to be done.	ISPAT may expedite construction of line
6	Ind Barath-Jharsuguda PS 400kV D/C line		Apl'17	This line is ATS of generation project Ind Barath TPP (Utkal)(2x350MW).Presently power is being evacuated through interim arrangement of LILO of Rourkela-Raigarh at Ind Barath, which is creating congestion in the transmission line.	IBPIL	Line Completed	➤Line could not be charged due to pending tree cutting in the line corridor since Land owner demanding higher compensation.	IBPIL may take action.
7	Sterlite TPP-Jharsuguda 400kV 2xD/C line		Jul.17	This line is ATS of generation project Jharsuguda-TPP. Presently power is being evacuated through interim arrangement of LILO of Rourkela-Raigarh at Sterlite TPP which is creating congestion in the transmission line.	SEL	LGH: 40 Ckm TL: 64 nos. FDN: 51 nos. TE: 9 nos. STG: 0 Ckm	➤Delay in award of the project. ➤Involvement of Forest. ➤RoW issue.	SEL may take action to expedite progress.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
8	Sagardighi – Gokarna 400kV D/C line	Jul'15	Sept'17	This line is part of ATS of generation project Sagardighi-TPP (2x300MW). Out of 2 lines, one line has been commissioned. This line is required to meet the N-1 criteria.	WBSETCL	LGH: 82 Ckm TL: 154 nos. FDN: 153 nos. TE: 147 nos. STG: 60 Ckm	➤ Slow progress	WBSETCL is required to expedite the construction.
9	OPGC TPP – Jharsuguda 400kV D/C line	Jul'17	Jul'17	This line is ATS of generation project OPGC-TPP and required for evacuation of power from generation project.	SGL	LGH: 102 Ckm TL: 152 nos. FDN: 142 nos. TE: 127 nos. STG: 45 Ckm	➤ Severe RoW issues at Loc 12/0,15/5,19/2,22/2,24/0,40/1,41/0,49/2,49/5,52/0,52/1,58/3 and 59/0 in Tehsil Lefripada, Jharsuguda and Lakhanpur in Dist Sundergard and Jharsuguda. PTCC Clearance pending and forest proposal is pending with NO, Bhubaneswar	Action to be taken by SGL/Forest dept.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in Western Region(WR)

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Vadinar-Amreli 400 kV D/C line(balance)	Nov, 09	Dec'18	Associated with Salaya TPS for evacuation of power and its completion would relieve over loading of Hadala-Chorania S/C line. However, interim arrangement with completed portion of Amreli-Vadinar one ckt terminated at Jetpur and second ckt terminated at Hadala relieved loading of Chorania – Kasor.	Gujarat Energy Trans. Corp. Limited (GETCO)	LGH: 239 Ckm TL: 365 nos. FDN: 309 nos. TE: 267 nos. STG: 235 Ckm (117 ckm of line commissioned in Jan 14 through interim arrangement)	Progress affected due to contractual issue with M/s Jyoti and contract has been terminated and retendering under progress. Tender under Scrutiny.	GETCO may take necessary action
2	Amreli – Kasor 400 kV D/C line.	June'13	Mar'18	It would relieve Chorania - Kasor S/C line.	Gujarat Energy Trans. Corp. Limited (GETCO))	LGH: 471 Ckm TL: 679 nos. FDN: 620 nos. TE: 557 nos. STG: 123 Ckm	Progress affected due to severe row issues and contractual issue with M/s Gaytri	GETCO may take necessary action
3	Mahan-Sipat(Bilaspur) Pooling station 400 kV D/C line	Mar'13	Mar'18	This line is associated with Mahan TPS(2x600MW) of Essar Power for evacuation of power. Presently power is being evacuated through interim connectivity with LILO of 400 kV Korba-V'chal-1. Bilaspur PS commissioned in Mar'12 and delay of dedicated Mahan-Bilaspur line causing constraints in the transmission system from Korba STPS.	Essar Power Transmission Co. Ltd. (EPTCL)	LGH: 670 Ckm TL: 942 nos. FDN: 938 nos. TE: 909 nos. STG: 394 Ckm	Due to severe RoW issues, local disputes & resistance from farmers the progress has badly hampered. Delay of fund disbursement is also played a major role in delay of project progress.	Distt administration help has been sought to resolve row issues.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
4(a)	Bableshwar-Kudus 400 kV D/C line and associated 220 kV downstream system	Mar'16	Dec'17	Due to delay in commissioning of 400 kV Bableshwar –Kudus D/C line, heavy loading is observed on 400 kV Bableshwar-Padghe line. Further 400 kV Ektuni-Bableshwar only one circuit is kept in service by MSETCL to control the loadings at Bableshwar.	Maharashtra State elect. Transmission Company Ltd. (MSETCL)	LGH: 447 Ckm TL: 708 nos. FDN: 555 nos. TE: 485 nos. STG: 152 Ckm	Progress affected due to involvement of 148 Ha of forest area and severe RoW issues at 39 locs Forest Clearance issue: Nashik Zone - 32 Ha, 27 locs and Vashi Zone - 116 ha, 60 locs. Proposal pending at Addl. PCCF, Nodal, Nagpur since 15.02.16 Right of ways issue: Nasik Zone- For 39 locs, cases has been filed at Distt. Collector, Pune, order is pending. Vashi Zone- For 27 locs cases is pending at Distt. Collector, Thane. 24 locs of line are falling near GMRT observatory Pune affecting RFI signals and GMRT has objected installation of line near their Antenna(E4-E6), issue is yet to be resolved.	Member(PS) took a meeting on 14.1.2017 to resolve the issue of GMRT. Expert committee members from IIT Mumbai, MSETCL and GMRT and CE(PCD) meeting held on 21.1.2017, recommending to use 765kV tower in place of 400kV tower to raise height as well as clearance and also diversion of line at some locations. MSETCL to take action

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
4(b)	2x500MVA, 400/220 kV Kudus S/s	Mar 16	Aug'17			LA: 100% CW: 78% ER: 80% EE: 72%	Progress delayed due to delay of associated 400 kV line	MSETCL to expedite the construction of 220kV downstream system from Kudus S/s
5	Akaltara TPS– Champa pooling station 400 kV 2x D/C line	Jun'15	400 kV D/C line (ckt 3&4) commissioned in Oct 16 and second 400 kV line is anticipated by Dec17	This would complete evacuation system for Akaltara TPS of KSK and resolve the loading NSPCL ICTs and further provide voltage stability at Champa S/s. 765 kV champa bus commissioned in May 15 and 400 kV champa bus in June 15.	KSK Mahanadi Ltd.	TLG 105 Ckm TL: 64 nos. FDN: 0 nos. TE: 0 nos. STG: 0 Ckm	Fund constraints	Matter is to be taken up with KSK ltd.
6	Salora TPS - Dharamjaigarh 400 kV D/C line	Jul'12	M/s VVL is yet to take up construction of line Dec17	This line would complete the evacuation system of Salora TPS by Vandana vidyut limited. In 40th SCM Meeting: M/s VVL was Not present. As informed by M/s BALCO, work on dedicated line has not yet started. WRLDC filed petition to CERC for disconnection.	Vandana Vidyut Ltd. (VVL)	LGH: 60 Ckm TL: 84 nos. FDN: 0 nos. TE: 0 nos. STG: 0 Ckm M/s VVL is yet to take up construction of line	Project authority has also not been able to execute PPA yet. Target Commissioning date will be provided after approval/receipt of loan from lenders.	Project authority is yet to execute PPA

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
7	Padghe – Kudus 400 kV D/C line	Dec'17 (Rev)	Dec'17	System Strengthening in North West part of WR (transmission beyond Padghe for IPP projects in Chhattisgarh)	Powergrid Corporation of India Limited (PGCIL)	LGH: 32 Ckm TL: 46 nos. FDN: 46 nos. TE: 46 nos. STG: 32 Ckm	Line completed and Commissioning is pending due to delay in readiness of upstream and downstream networks.	MSETCL to complete Kudus SS
8	Aurangabad – Padghe 765 kV D/C Line	Dec'17 (Rev)	Dec'17	Corridor for transfer of power beyond Aurangabad for IPP projects in Chhattisgarh	Powergrid Corporation of India Limited (PGCIL)	LGH: 570 Ckm TL: 773 nos. FDN: 764 nos. TE: 746 nos. STG: 489 Ckm	Downstream network by MSETCL delayed. Commissioning linked with readiness of downstream system to be implemented by MSETCL.	Support being extended by Distt authority, Thane, Ahmednagar and Aurangabad in resolving RoW issues.
9	Aurangabad – Boisar 400 kV D/C	Sep'17 (Rev)	Sep'17	Corridor for transfer of power beyond Aurangabad for IPP projects in Chhattisgarh)	Powergrid Corporation of India Limited (PGCIL)	LGH: 690 Ckm TL: 860 nos. FDN: 858 nos. TE: 847 nos. STG: 604 Ckm		Works are progressing with support from Distt. Authority, Nasik, to address the ROW issues due to grape gardens (58 locs/ 30 kms.).

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
10	Wardha-Aurangabad 400 kV D/C line (upgraded to 1200 kV)	Feb'18 (Rev)	Feb'18	Regional Strengthening in WR associated with Mundra UMPP	Powergrid Corporation of India Limited (PGCIL)	LGH: 700 Ckm TL: 961 nos. FDN: 950 nos. TE: 916 nos. STG: 506 Ckm		Contract terminated & re-awarded/ revived (with support from PGCIL) due to unsatisfactory performance. Also ROW encountered being resolved with support from State govt..
11	Mauda St-II – Betul 400 kV D/C line	May'17 (Rev)	July'17	Required for evacuation of power from Mauda St-II TPP	Powergrid Corporation of India Limited (PGCIL)	LGH: 393 Ckm TL: 550 nos. FDN: 543 nos. TE: 551 nos. STG: 354 Ckm	ROW issues for balance works in Saoner Tehsil, Nagpur Distt., earlier affected due to strong resistance from land owners, are being progressively resolved by Distt. & State Authorities.	Works being continued with the support from DC, Nagpur & State Govt.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
12	LILO of Lonikhand (MSETCL) – Kalwa (MSETCL) 400 kV line at Navi Mumbai	Dec'17 (Rev)	Dec'17	For drawl of power for feeding loads in and around Navi Mumbai area	Powergrid Corporation of India Limited (PGCIL)	LGH: 16 Ckm + 2 km u/g cable TL: 25 nos. FDN: 25 nos. TE: 25 nos. STG: 16 Ckm Underground Cable : 0.9/1.8 km		A portion (1.8 Kms) of line being executed using under ground cable, affected due to severe ROW problem in balance about 20 mtrs.. In Dec'16 local miscreants burnt about 850 mtrs. cable. Replacement being arranged. Completion expected by Dec'17. However commissioning linked to readiness of downstream system of MSETCL (Critical). Police protection/ administrative support is requested to complete balance cable trench work

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
13	BECL (Padva) - Botad 220kV D/C line		Aug'17	Three 220kV line had been planned for evacuation of power from Bhavnagara Padva generation project. Out of 3, 220kV D/C lines, 2 lines has already been commissioned and completion of 3 rd line is pending due to severe RoW issue in Botad area. This Line is also required for evacuation of power from BECL (Padva)- 2X250 MW in Gujarat state.	GETCO	LGH: 190 Ckm TL: 292 nos. FDN: 182 nos. TE: 142 nos. STG: 33.8 Ckm	➤ Severe RoW problems in Botad area.	Action to be taken by GETCO.
14	Lara STPS – Champa pooling Station 400kV D/C line (Q)	Apr'17	Jun'17	This line is part of Lara STPP-I (2X800MW) and is required for evacuation of power from Lara STPS.	Powergrid Corporation of India Limited (PGCIL)	LGH: 224 Ckm TL: 306 nos. FDN: 306 nos. TE: 306 nos. STG: 219 Ckm	➤ Progress affected due to ROW Problem	ROW Problem (resolved)
15	Mundra (Adani) - Zerda 400kV D/C line 1	Mar'17	Mar'18	This transmission line is part of ATS of Mundra TPP Ph.II (2x660MW), out of two no. 400kV D/C lines, one has already been completed. The line is required to meet the N-1 criteria for the project.	GETCO	LGH: 664 Ckm TL: 997 nos. FDN: 453 nos. TE: 275 nos. STG: 0 Ckm	➤ Progress has been affected due to severe RoW problem. The executive agency is M/s Lanco for Pkg 1&2 and M/s Gayatri for Pkg 3. Further, there are contractual issue with M/s Gaytri & M/s Lanco. ➤ Forest clearance for 23.2544 Ha of forest area is pending.	GETCO to take up with the concerned authorities to resolve the RoW issue and expedite the forest clearance.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
16	Sholapur STPP - Sholapur 400kV D/C line-II	Mar'17	Jun'17	This transmission line is part of ATS of Sholapur TPP (2x660 MW), out of two no. lines one has already been completed. This line is required to meet the N-1 criteria for the project.	Powergrid Corporation of India Limited (PGCIL)	LGH: 25 Ckm TL: 40 nos. FDN: 35 nos. TE: 30 nos. STG: 17 Ckm	Severe ROW faced in implementation of this project. Construction of balance being hindered by local people due to ROW problem for which application has been filed under section 16. Matter of one location in Railway land taken up with Railway Authorities.	Matter taken up with the concerned authorities to resolve the RoW issue. Continued support of Distt. Admn. required.
17	LILO of Jamnagar – Jetpur 220kV D/C line-II at Sikka		Jun'17	This transmission line is part of ATS of Sikka TPP Extn, (2x250 MW),	GETCO	LGH: 120 Ckm TL: 189 nos. FDN: 187 nos. TE: 184 nos. STG: 67 Ckm	➤ Severe RoW issue.	GETCO to take up with the concerned authorities to resolve the RoW issue.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in Southern Region(SR)

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Edamon-Muvattupuzha (Cochin) 400kV D/C line	Sep'18 (Rev)	Sep'18	➤220kV North - South corridor of Kerala. ➤It is also a part of ATS of Kundakulam APP (2x1000MW)	Powergrid Corporation of India Limited (PGCIL)	LGH: 297 Ckm TL: 350 nos. FDN: 179 nos. TE: 105 nos. STG: 29 Ckm	ROW issues in Dist. Kollam, Pathanamthitta, Kottayam and Ernakulam	Support required for assessment of compensation for Tower Standing Area(TSA), sequential finalization of Corridor & augmentation of dedicated Tahsildar & Surveyors for assessment of tree compensation.
2	Kanarapatty-Kayathar 400kV D/C line	Mar'15	Jun'17	Associated with Stage-1 Wind evacuation system of TNEB and delay causing congestion on 400/230kV Tirunelveli ICTs, Kayathar-Tirunelveli 230kV line, Udayathur-Tirunelveli 230kV line , Veerannam-Tirunelveli 230kV line etc.	Tamilnadu Transmission Corporation Ltd. (Tantransco)	LGH: 24 Ckm TL: 39 nos. FDN: 39 nos. TE: 39 nos. STG: 24 Ckm	ROW issues resolved and work completed.	Programmed to energise the line by 31.06.17.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
3	Madhugiri (tumkur)-Yelhanka 400kV D/C line	Mar'18 (Rev)	Mar'18	Constraints on Import of power from New grid to SR through Raichur-Sholapur 765kV D/C line.	Powergrid Corporation of India Limited (PGCIL)	LGH: 132 Ckm TL: 178 nos. FDN: 131 nos. TE: 101 nos. STG: 0 Ckm	Severe RoW issues at 46 locs(Tumkur -1, Bangalore Urban - 10, Bangalore Rural- 35) and also obstruction from activists of 'Karnataka Raithu Sangha.	Concerned DC's to issue orders for compensation based on MoP guidelines
4	Somnahally-Dharmapuri (Salem) 400kV D/C line	Dec'17 (Rev)	Dec'17	Congestion on S1-S2 Corridor	Powergrid Corporation of India Limited (PGCIL)	LGH: 244 Ckm TL: 335 nos. FDN: 325 nos. TE: 286 nos. STG: 171 Ckm	Severe ROW problem in Bangalore (Urban)- 9 kms./ 36 locs. affected	Distt. to expedite disbursement of compensation amount to land owners after resolving ownership issues.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
5.a	Salem(Dharmapuri) – Madhugiri (Tumkur) 765kV S/C line (TBCB)	Dec'15	Mar'18	Congestion on S1-S2 Corridor. This transmission line is part of ATS of Cuddalore TPS (2x600MW), out of three no. lines two has already been completed.	Powergrid Corporation of India Limited (PGCIL)	LGH: 219 Ckm TL: 575 nos. FDN: 544 nos. TE: 514 nos. STG: 100 Ckm	➤ Land owners are frequently stopping works in Magadi and Kanakapura Taluk in Ramnagara District and Tumkur Taluk in Tumkur District in Karnataka for demand of enhanced compensation.	➤ Administrative support required in resolving ROW issues and providing police support in critical locations.
5.b	Salem pooling station – Madhugiri pooling station 765kV S/C line	Sep'14	Sep'17	This transmission line is part of ATS of Mutiara (Melamaruthur) (Coastal Energen) TPP (2x600 MW).		LGH: 245 Ckm TL: 644 nos. FDN: 644 nos. TE: 639 nos. STG: 183 Ckm	➤ Balance works affected due to being interruption by land owners & Karnataka Rajya Raitha in Devanahalli, Dodaballapur, Bangalore Rural & Chickballapur Districts	Support required from DC, (B'lore Rural) in providing dedicated revenue surveyors for expediting the work. ➤ Police protection needed for continuous progress of the work.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
6	LILO of Neelmangla-Hoddy 400kV S/C line at Yelankha	Jun'12	Sept'17	System strengthening SR Grid and supply of power to Bangalore area.	Powergrid Corporation of India Limited (PGCIL)	LGH: 34 Ckm TL: 25 nos. FDN: 25 nos. TE: 25 nos. STG: 10 Ckm	➤4km stringing stretch is held up due to ROW constraints in Bangalore (Urban) District ➤Land owners filed writ petition in High court of Karnataka. ➤During meeting taken by Energy Minister on 17.11.2016 the farmers have agreed to compensation for 46m corridor as per MOP guidelines and agreed to withdraw the case filed in High court and district courts. ➤Revenue survey to quantify the compensation assessment is under progress.	Police protection is required for completion of line

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
7.a	LILO of Chillakallu-Narketpally 220kV D/C line at Huzur nagar.		May'17	Line is required for evacuation of power from pulichintala HEP 4X30MW in Telangana state. 2 units has already been commissioned & power is being evacuated through pulichintala-Huzur nagar 220kV D/C line terminated temporarily at Sitapuram.	TSTRANSCO	LGH: 24 Ckm TL: 42 nos. FDN: 42 nos. TE: 42 nos. STG: 24 Ckm	➤The progress of line delayed due to slow progress of associated S/s.	TSTRANSCO is required to expedite the construction of Huzur nagar S/s.
7.b	2X100 MVA, 220/132kV, Huzur nagar S/s.		May'17			LA: 100% CW: 90% ER: 90% EE: 90%		
8.a	Singareni – Nirmal 400kV D/C line		Sep'17	Line is required for evacuation of power from Singareni Collieries Generation Project (2x 600 MW) in Telangana state. Out of two line one line is already commissioned. This line is required to meet the N-1 criteria.	TSTRANSCO	LGH: 298 Ckm TL: 407 nos. FDN:399 nos. TE: 382 nos. STG: 256 Ckm	➤Delay in award of work:Work awarded to L&T/KEC in 9/2015 with completion period of 15 months. Line work is delayed due to severe ROW issues.Tthe line thad to be rerouted due to proposed open cast area near SCCL and dump yard ➤	Pile foundation of River C rosing works are under progress.
8.b	2X315 MVA, 400/220kV, Nirmal S/s.		Jun'17		TSTRANSCO	LA: 100% CW: 80% ER: 90% EE: 55%	➤Slow progress ➤Actually progress was updated against line Number 34 i.e. Nirmal SS.and the SS is scheduled to be commissioned in June 17 but works are delayed due to heavy rocky area in the SS Land.	All the foundations are completed and the equipments erection is under progress.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
9.a	Yermarus TPS - Bellary Pooling Station 400kV D/C line	Aug'17	Aug'17	Generating unit of Yermarus TPS has been commissioned and power is being evacuated through an interim arrangement i.e. LILO of RTPS-BTPS 400kV line at YTPS and 2 nd unit is ready for commissioning. Due to the transmission constraints the power is getting bottled up and back down of generation at BTPS & RTPS is being done to avoid congestion in the transmission corridor during evacuation of power from YTPS. For smooth evacuation of power the associated transmission system is needed at the earliest.	KPTCL/JSW	LGH: 284 Ckm TL: 401 nos. FDN: 387 nos. TE: 359 nos. STG: 213 Ckm	➤ This line work will be completed well within the target date.	
9.b	Bellary (PS) – New Madhugiri (Tumkur) 400kV D/C line	Dec'16	May'17			LGH: 449 Ckm TL: 647 nos. FDN: 647 nos. TE: 647 nos. STG: 449 Ckm	➤ Work completed on 31-Mar-17.	
10	Nizamabad - Yeddumailaram (Shankarpalli) 400kV D/C line.	Jun'18	May'17	Enhances the import capability of southern region.	Maheshwaram Transmission Ltd. (SterliteGrid)	LGH: 277 Ckm TL: 367 nos. FDN: 367 nos. TE: 366 nos. STG: 275 Ckm	➤ Facing Severe RoW Issue at Location no. 40/0 in Tehsil Kandi and District Sangareddy ➤ Power Line crossing Approval pending with TSTRANSCO between location No. 51/0 – 52/0	Action to be taken by District Collector and TSTRANSCO.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in North Eastern Region(NER)

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Silchar - Melriat (PG) 400 kV D/C lines (Charged at 132 kV)	Feb'18 (Rev)	Feb'18	400/132 kV, 125 MVA ICTs at Palatana under 100 MW power supply to Bangladesh & high demand of Tripura.	Powergrid Corporation of India Limited (PGCIL)	LGH: 287 Ckm TL: 454 nos. FDN: 419 nos. TE: 334 nos. STG: 155 Ckm		Major portion of line is in forest. severe ROW in vicinity of Aizawl town due to stiff resistance from influential local owner. Package re-awarded in Jun'16.
2	Legship – New Melli 220 kV D/C line	Nov'16	Jul'17	Essential for synchronization and evacuation of power from Tashiding HEP	Powergrid Corporation of India Limited (PGCIL)/Govt of Sikkim	LGH: 20.6 Ckm TL: 35 nos. FDN: 32 nos. TE: 26 nos. STG: 5 Ckm	Work affected at locn. No. 22/0 due to ROW. State Govt. being requested to provide assistance till completion.	CEA had taken review meeting in NoV/Dec16 and suggested KEC/PGCIL to mobilize more erection gangs and PGCIL to take up matter with concerned DC for early assessment of compensation and clear the locs.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
3	Teesta III – Kishenganj 400 kV D/C & LILO of Teesta-III – Kishenganj 400kV D/C line at Rangpo.		Mar'18	Hydro projects [Teesta III (1200MW), Tasheding (96MW), Dikchu (96MW), Teesta-V (450MW), Jorthang HEP (110MW), Chujachen HEP (110MW)] in Sikkim may face evacuation constraints in absence of Rangpo – Kishanganj section of line	Teesta Valley Transmission Company (JV of POWERGRID)	LGH: 430 Ckm TL: 591 nos. FDN: 539 nos. TE: 517 nos. STG: 308 Ckm (Loop in portion of LILO line upto Rangpo completed but LO portion work yet to be started.)	Slow progress by project authority as well as row issues affected progress. Only one Ckt of LILO IN portion upto Rangpo commissioned by TPTL. [As agreed in ERPC, the LILO OUT line to be implemented under a separate new scheme later].	Matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one.
4	Bongaigaon TPS – Rangia 220kV D/C line	Jan'13	Jun'17	One 400kV, two 220kV and one 132 kV line had been planned for evacuation of power from Bongaigaon TPS. Out of 4 lines 2 lines (400kV, 220kV) has been commissioned and balance 2 nos. transmission lines are pending. These lines would be required for evacuation of full power from Bongaigaon TPS. Out of 3 generating units one has been commissioned and balance two are scheduled to complete by May'17	AEGCL	LGH: 326 Ckm TL: 517 nos. FDN: 512 nos. TE: 510 nos. STG: 211 Ckm	➤Overall 89% completed. ➤A. All normal foundation completed. ➤B. 5 nos. of Pile foundation completed.	

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
5	Dikchu HEP-Dikchu pool 132kV D/C line.		May'19	This Line is required to evacuate power from Dikchu HEP (2x48MW), in absence of this line the power from Dikchu HEP would be evacuated through interim arrangement of LILO of Teesta III-Rangpo 400kV line at Dikchu.	SKPPL	Work yet to be awarded by the generation company. The interim 400 kV LILO line has been completed	➤Dikchu pooling station and connecting downstream network is covered under comprehensive T&D scheme being constructed by PGCIL. The land for Dikchu pooling station is yet to be acquired by PGCIL.	PGCIL and Power Dept. Sikkim.
6	LILO of Ranganadi - Nirjuli 132kV S/C line at Pare HEP		*Mar'17	This Line is required to evacuate power from Pare HEP (2x55MW), Out of two LILO lines one has been completed. But second line would be needed for full power evacuation.	Powergrid Corporation of India Limited (PGCIL)	LGH: 3 Ckm TL: 10 nos. FDN: 10 nos. TE: 10 nos. STG: 3 Ckm		* Line completed in Mar'17 Action to be taken by PGCIL. However, 2 towers of Ranganadi-Nirjuli line required shifting because of their submergence in the Pare HEP Dam, which is under progress & expected by Aug'17

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;

Critical Transmission Projects in Inter-Regional (IR)

Sr. No.	Transmission Corridor	Scheduled Commissioning Date	Actual/ Likely Commissioning Date	Transmission Constraint Caused	Executing Agency	Progress	Reason for delay and detail of issues	Action required/Remedial measures taken
1	Jabalpur PS – Orai 765kV D/C line	Apr'18	Apr'18	This would enhance the transfer capability & reliability to NR.	Powergrid Corporation of India Limited (PGCIL)	LGH: 721 Ckm TL: 969 nos. FDN: 968 nos. TE: 954 nos. STG: 597 Ckm	NIL	Efforts are being made to complete earlier.

Legends:

LGH: Total Length;
LA: Land Acquisition

TL: Total Location;
CW: Civil works completed;

FDN: Foundation Completed;
ER: S/s equipment received;

TE: Towers Erected;
EE: S/s equipment erected

STG: Stringing Completed;