

[illegible]

Mytrah Energy (India) Ltd. (MYTRAH)	0	0	0	0	0	0	0	16		16
ACME Solar Holdings Limited	0	0	0	0	0	0	0	20		20
RENEW SOLAR POWER PRIVATE LIMITED (RENEWSOLARPOWER)	0	0	0	0	0	0	0	12		12
Renew Power Ltd. (RENEWPOWER)	0	0	0	0	0	0	0	126		126
ReNew Wind Energy (AP2) Private Limited	0	0	0	0	0	0	0	73		73
Continuum Power Trading (TN) Pvt Ltd (CONTINUUM)	0	0	0	0	0	0	0	73		73
Green Infra Wind Energy Ltd. (GIWEL-Bhuj)	0	0	0	0	0	0	0	129		129
Adani Wind Energy Kutchh Ltd. (AWEKL)	0	0	0	0	0	0	0	111		111
Adani Renewable Energy Park Rajasthan Ltd (AREPRL)	0	0	0	0	0	0	0	36		36
SEI Sunshine Power Pvt. Ltd.(SEISUNSHINE)	0	0	0	0	0	0	0	4		4
Betam Wind Energy Private Limited	0	0	0	0	0	0	0	18		18
AZURE POWER INDIA PRIVATE LIMITED (AZURE)	0	0	0	0	0	0	0	42		42
TATA POWER RENEWABLE ENERGY LIMITED (TATA RENEW)	0	0	0	0	0	0	0	92		92
INOX	0	0	0	0	0	0	0	77		77
Adani Renewable Energy Holding Ltd. (AREHL)	0	0	0	0	0	0	0	104		104
Rewa Ultra Mega Solar Ltd. (RPPD) (RUMSL)	0	0	0	0	0	0	0	10		10
Alfanar Energy Private Limited (ALFANAR)	0	0	0	0	0	0	0	66		66
Sprng Renewable Energy Private Limited (SPRNG)	0	0	0	0	0	0	0	4		4
HERO SOLAR ENERGY PRIVATE LIMITED (HEROSOLAR)	0	0	0	0	0	0	0	10		10
Avikiran Solar India Private Limited (AVIKIRAN)	0	0	0	0	0	0	0	93		93
ReNew Solar Energy Pvt. Ltd.(RENEW SOLAR ENERGY)	0	0	0	0	0	0	0	56		56
Mahindra Susten Private Limited (MAHINDRA)	0	0	0	0	0	0	0	35		35
Adani Hybrid Energy Jaisalmer Ltd.(AHEJL)	0	0	0	0	0	0	0	70		70
SBSR Power Cleantech Eleven Pvt. Ltd (SBSR)	0	0	0	0	0	0	0	11		11
Ayana Renewable Power Private Limited (AYANA)	0	0	0	0	0	0	0	11		11
Avaada Energy Pvt. Ltd. (AVAADA)	0	0	0	0	0	0	0	36		36
Essel Saurya Urja Company of Rajasthan Ltd.(ESUCRL)	0	0	0	0	0	0	0	76		76
Eden Renewable Cite Pvt. Ltd (EDEN)	0	0	0	0	0	0	0	13		13
POWERICA Ltd.(POWERICA)	0	0	0	0	0	0	0	1		1
GRT Jewellers (India) Pvt Ltd.(GRT)	0	0	0	0	0	0	0	7		7
Sitac Kabini Renwables Pvt. Ltd.	0	0	0	0	0	0	0	60		60
Adani Wind Energy MP One Private Limited (AWEMPL)	0	0	0	0	0	0	0	70		70
Srijan Energy Systems Private Limited (SRIJAN)	0	0	0	0	0	0	0	20		20
Sherisha Rooftop Solar Pvt. Ltd.(SHERISHA)	0	0	0	0	0	0	0	1		1
JSW Future Energy Ltd (JSW Future)	0	0	0	0	0	0	0	23		23
ABC Solar (India) Private Limited (ABC Solar)	0	0	0	0	0	0	0	12		12
SBE Renewables Ten Private Limited (SBERTPL)	0	0	0	0	0	0	0	57		57
Tata Power Green Energy Ltd. (TATA GREEN)	0	0	0	0	0	0	0	19		19
Netra Wind Pvt. Ltd.(NETRA)	0	0	0	0	0	0	0	81		81
Apraava Energy Pvt. Ltd.	0	0	0	0	0	0	0	43		43
Total	1783	508	0	463	0	291	102	2621	1885	3883
Grand Total	6703	3642	4405	3019	1647	1418	1826	6546	14581	14625

Substation Abstract of RFD FY 2022-23

	Q1	Q1	Q2	Q2	Q3	Q3	Q4	Q4	Total	
	T	A	T	A	T	A	T	A	T	A
CENTRAL SECTOR										
DAMODAR VALLEY CORPORATION (DVC)	0	0	0	0	0	0	0	0	0	0
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)	15665	9500	16920	3640	3000	4630	610	11220	36195	28990
Powergrid Consultancy	0	0	0	0	0	0	0	1380	0	1380
TOTAL	15665	9500	16920	3640	3000	4630	610	12600	36195	30370
STATE SECTOR										
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)	620	350	700	60	320	50	0	1840	1640	2300
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)	1740	1240	400	0	0	0	0	1260	2140	2500
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)	630	315	320	320	320	160	0	475	1270	1270
DELHI TRANSCO LIMITED (DTL)	720	0	0	0	0	400	0	0	720	400
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)	1820	1000	0	1465	160	880	1240	2090	3220	5435
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)	500	0	200	500	600	0	0	0	1300	500
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)	400	560	0	300	0	100	0	100	400	1060
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)	0	0	0	0	260	0	0	320	260	320
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)	300	0	0	0	400	0	0	400	700	400
KERALA STATE ELECTRICITY BOARD (KSEB)	400	463	830	0	0	0	0	200	1230	663
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)	400	755	300	700	200	150	1000	1900	1900	3505
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)	635	320	1185	905	340	995	0	0	2160	2220
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)	415	25	250	425	350	500	0	150	1015	1100
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)	0	0	0	0	0	0	0	0	0	0
ODISHA POWER TRANSMISSION CORPORATION LTD. (OPTCL)	126	126	40	0	320	20	320	340	806	486
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)	560	680	260	420	200	0	0	100	1020	1200
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)	0	0	0	0	0	0	0	0	0	0
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)	0	1685	0	0	160	160	200	220	360	2065
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)	945	315	1230	100	400	100	3000	2345	5575	2860
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)	63	63	2540	60	0	1000	400	1130	3003	2253
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)	2800	2440	3100	2640	1040	1115	830	3160	7770	9355
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)	640	0	0	640	635	0	0	0	1275	640
TOTAL	13714	10337	11355	8535	5705	5630	6990	16030	37764	40532
PRIVATE SECTOR										
ADANI TRANSMISSION LIMITED	5000	2000	0	0	0	3000	0	0	5000	5000
STERLITE POWER TRANSMISSION LTD.	0	0	0	0	0	0	0	0	0	0
TOTAL	5000	2000	0	0	0	3000	0	0	5000	5000
GRAND TOTAL	34379	21837	28275	12175	8705	13260	7600	28630	78959	75902

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2022-23**

As on 31-MAR-2023

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	211	687	687	687	211	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	232	784	784	784	232	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Parulia - Burdwan line	D/C	220	207	337	337	337	207	JUN-22	OCT-22	RFD	Commissioned 09/22.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Bhind -Morena line	D/C	220	109	0	0	0	109	SEP-22	OCT-22	RFD	Commissioned 09/22.
2	Bikaner-II PS-Khetri 400kV line	M/C	400	1090	0	0	0		FEB-23	MAR-23	RFD	
3	Bina - Guna line	D/C	400	214	0	0	0	214	SEP-22	OCT-22	RFD	Commissioned 09/22.
4	Disconnection of 220kv LILO arrangement of Dhauliganga -Bareilly at Pithoragarh and connecting it to Jaulivi (balance one Ckt. charged)	D/C	220	24	0	0	0	24		JAN-23	RFD	Commissioned 12/22.
5	Diversion of Dhauliganga - Bareilly 400 kV D/C line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line (one ckt charged)	D/C	400	8	27	27	27	8	JUN-22	DEC-22	RFD	Commissioned 11/22.
6	Guna - Guna line	D/C	220	53	0	0	0	53	SEP-22	OCT-22	RFD	Commissioned 09/22.
7	Guna-Shivpuri line	D/C	220	203	0	0	0	203	SEP-22	SEP-22	RFD	Commissioned 08/22.
8	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	312	312	312	214	MAY-22	SEP-22	RFD	Commissioned 08/22.
9	Khetri-Bhiwadi 400kV line (Twin HTLS)	D/C	400	251	0	0	0		MAR-23	MAR-23	RFD	
10	LILO of 765kV Gr. Noida (765kV)-Hapur(765) line at Meerut	S/C	765	70	0	0	0	70	JUN-22	APR-23	RFD	Commissioned 03/23.
11	LILO of both ckt.of 400 kV D/C Dhauliganga - Bareilly (PG) line at Jauljivi (2 Ckts charged)	D/C	400	3	13	13	13	3	JUN-22	DEC-22	RFD	Commissioned 11/22.
12	LILO of Kishanganj (POWERGRID) - Darbhanga (DMTCL) (QUAD) line at Saharsa (New)	D/C	400	78	114	114	114	78	APR-22	MAY-22	RFD	Commissioned 04/22.
13	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	354	480	480	480	354	AUG-22	MAR-23	RFD	Commissioned 02/23.
14	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	213	147	AUG-22	MAR-23	RFD	Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Rampur -Sambhal line	D/C	400	149	0	0	0	149	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
16	Re-conductoring of BTPS- Salakati 220kv line with Single GTLS Conductor	D/C	220	6	0	0	0		MAR-23	MAR-23	RFD	
17	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	63	APR-22	AUG-22	RFD	Commissioned 05/22 (Late Reported).
18	Re-conductring of the NP Kunta-Kolar (Twin Moose) section with high capacity conductors (like twin HTLS equivalent or QM)	S/C	400	131	0	0	0	131	OCT-22	JAN-23	RFD	Commissioned 12/22.
19	Reconfiguration of BhujPS- Lakadia PS as to establish Bhuj-II-Lakadia line as well as Bhuj-II-Bhuj-II line	D/C	765	106	284	284	284	106	MAY-22	JUL-22	RFD	Commissioned 06/22.
20	Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG)	D/C	400	65	0	0	0		SEP-22	MAR-23	RFD	
21	Simbhavali -Meerut line	D/C	400	57	0	0	0	57	JUN-22	APR-23	RFD	Commissioned 03/23.
22	Simbhavali-Muradnagar-II (Gaziabad) line	D/C	400	142	0	0	0		JUN-22	MAR-23	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Biharsharif - Asthawan (New)	D/C	220	40	0	0	0	40	APR-22	MAY-22	RFD	Commissioned 04/22.
2	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	73	127	127	127	73	JUL-22	AUG-22	RFD	Commissioned 07/22.
3	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		APR-22	FEB-23	RFD	ROW issues.
4	Muzaffarpur (PG) - Chhapra (New)	D/C	220	129	207	207	207	129	APR-22	JAN-23	RFD	Commissioned 12/22.
5	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	70	70	20	APR-22	JUN-22	RFD	Commissioned 05/22.
6	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	MAY-22	MAR-23	RFD	work under progress
7	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	201	201	201	130	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
8	Saharsa (New) - Begusarai	D/C	220	187	289	289	289	187	APR-22	AUG-22	RFD	Commissioned 07/22.
9	Saharsa (New) - Khagaria (New)	D/C	220	72	236	236	236	72	APR-22	MAY-22	RFD	Commissioned 04/22.
10	Sheiikhopursarai-Asthawan (New)	D/C	220	35	0	0	0	35	APR-22	JUL-22	RFD	Commissioned 06/22.
11	Tajpur- Goraul line	D/C	220	102	0	0	0		AUG-22	MAR-23	RFD	
12	Tajpur- Samastipur (New) Trans. line	D/C	220	37	0	0	0		AUG-22	MAR-23	RFD	
DELHI TRANSCO LIMITED (DTL)												
1	Dwarka -PPK -II U/G	D/C	220	11	0	0	0	11	JUL-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Kashmirigate - Timarpur (U/G Cable)	D/C	220	10	0	0	0		DEC-22	OCT-23	RFD	1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying work completed in all 09 sections. 3. Cable Jointing (48) has been completed in all 08 JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6 Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmiri Gate S/Stn. GIS interface drawing for manufacturing of Cable indoor termination has been provided to M/s LSCI on dt. 10.03.2023. 8. A case file was forwarded to Planning wing of DTL seeking information/confirmation about the execution of proposed 220 kV Rajghat Kashmiri Gate D/C O/H T/L and location of the end tower of the same towards 220 kV Kashmiri Gate S/stn. The case file is received back on dt. 25.01.2023 informing that as per 13th Business plan connectivity from 220kV Rajghat to Kashmiri Gate S/st

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		SEP-22	APR-23	RFD	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying work has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JBs out of 12 JBs. 6. Indoor End Termination work at 220kV GIS bay Devnagar S/stn has been completed. 7. Park Street Devnagar 220KV U/G cable has energized on 06.12.2022 at 20:58 Hrs. 8. Provisional time extension has been approved from competent authority up to 30.04.2023. 9. The Electric lane-Dev Nagar circuit was test charged on 29.03.2023 at 20:54 hrs but it tripped on differential protection soon after. The repairing work of side cable is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Lodhi Road- Parkstreet -Electric lane - Lodhi Road	S/C	220	18	0	0	0		JUN-22	JUL-23	RFD	1. Cable laying work have been completed in all 19 sections. 2. Cable Straight through Jointing work completed in all 17 JB's. 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Dept. on 12/05/2022 seeking some clarifications, accordingly the Case file put up for seeking clarification from Planning Deptt on 12/05/2022, 27/05/2022, 14/06/2022, 28/07/2022 and 23/08/2022 and received back on 30.09.2022. Clarification sought from PGCIL as per queries of Planning department on dated 04.10.2022, which is still awaited. A) Electric Lane to Park Street (JB#01):- 4. 220kV GIS end termination work and installation of link boxes has been completed.Termination of OFC is completed. 5. Electrical Inspector clearance has been received on 28-03-2023. 6. Commissioning team meeting/activities held on 27th to 29th March, 2023. 7. As per direction of Dir(Opr), and as i
5	Maszid Moth - Tughlakabad (U/G) Cable	D/C	220	14	0	0	0	14	SEP-22	APR-23	RFD	Commissioned 03/23.
6	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	26	0	0	0	26	SEP-22	AUG-22	RFD	Commissioned 07/22.
ENERGY & POWER DEPARTMENT,GOVT. OF SIKKIM (SPD)												
1	Dikchu -Singhik	D/C	220	22					JUN-22		RFD	
2	Samardong - Dikchu Pool	D/C	220	23					APR-22		RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Hadala-Shapar line with (Twin AL-59) conductor	D/C	400	129	200	200	200	129	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	LILO of both Ckts. 220kV Tharad-Deodar line at Mera s/s with AL-59 Conductor line	M/C	220	40	0	0	0	40	JUL-22	JUN-22	RFD	Commissioned 05/22.
3	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	24	24	24	12	JUN-22	MAR-23	RFD	Commissioned 02/23.
4	LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line	D/C	400	85	0	0	0		MAR-23	MAR-23	RFD	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	LILO on Lalpar - Sartanpar line at Wankaner (M/C tower by replacement of existing 132kV towers) (AL-59)	D/C	220	76	70	70	70	76	JUN-22	MAR-23	RFD	Commissioned 02/23.
6	Shapar - Babara line (AL-59)	D/C	220	139	235	235	235	139	JUL-22	JUL-22	RFD	Commissioned 06/22.
7	Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	198	197	127	JUN-22	MAR-23	RFD	RoW issues, court matter and COVID-19 pandemic
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	2	1	APR-22	NOV-22	RFD	Commissioned 10/22.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Dehan - Hamirpur	D/C	220	116	198	198	198	116	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Lahal GISS - Chamera (PS) (Both Ckts.)	D/C	400	71	114	114	114	71	JUL-22	FEB-23	RFD	Commissioned 01/23.
3	LILO of 2nd Ckts. of 220kV Kunihar-Panchkula line	D/C	220	4	0	0	0	4	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Mazra - Karian	D/C	220	35	52	30	0	0	DEC-22	MAR-23	RFD	Work is in Progress.
5	PGCIL (PS) Kala Amb - Andheri s/s	D/C	220	6	0	0	0		JAN-23	MAR-23	RFD	
6	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		DEC-22	MAR-23	RFD	
7	Sunda-Hatkoti	D/C	220	50	69	69	69	50	MAY-22	JUL-22	RFD	Commissioned 06/22.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Chatra - PBCMP (Barkagaon) TL	D/C	220	117	185	158	125	20	AUG-22	MAR-23	RFD	Work in Progress.
2	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	70	92	82	67	24	SEP-22	MAR-23	RFD	Work in Progress.
3	Quad Essar (Latehar) - Latehar (JUSNL) TL	D/C	400	81	122	122	120	43	OCT-22	MAR-23	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	LILO of Hiranagar-Gladni at Chowadhi	S/C	220	1	0	0	0	1	DEC-22	FEB-23	RFD	Commissioned 01/23.
2	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	JUN-22	MAR-23	RFD	Works in progress.
3	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		JUN-22	MAR-23	RFD	LOA for Tower erection and stringing issued.
4	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-22	MAR-23	RFD	ROW issues at various locations delaying the project.
5	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	JUN-22	MAR-23	RFD	ROW,, compensation issues delaying the project.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Benkikere S/s - proposed Hosadurga line	D/C	220	82	156	156	156	82	JUN-22	JUN-22	RFD	Commissioned 05/22.
2	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	72	166	144	136	61	JUN-22	MAR-23	RFD	Work in Progress. Row issues in line. (Total location revised to 165 from 154)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	LILO from existing 200kV HSR -Hoody line (proposed GIS) at Shobha Dream Acres line	D/C	220	1	0	0	0	1	SEP-22	OCT-22	RFD	Commissioned 09/22.
4	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	37	38	38	38	37	OCT-22	APR-23	RFD	Commissioned 03/23.
5	Vijayapura proposed -Aaheri line	D/C	220	124	0	0	0	124	JUN-22	JUL-22	RFD	Commissioned 06/22.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Kodungallur - Irinjalakuda	D/C	220	28	60	60	60	28	APR-22	MAY-22	RFD	Commissioned 04/22.
2	Mundayad - Thalasseri line	D/C	220	43	84	84	84	43	MAY-22	FEB-23	RFD	Commissioned 01/23.
3	Mylatti-Vidyanagar	D/C	220	12	35	19	0	0	DEC-22	DEC-23	RFD	Work in Progress.
4	Wadakkanchery - Kunnamkulam	M/C	220	45	83	83	83	45	MAY-22	SEP-22	RFD	Commissioned 08/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Amrapur - Thaptitanda line	D/C	220	145	198	198	198	145	JUN-22	AUG-22	RFD	Commissioned 07/22.
2	Jejuri S/S (location no. 28 of existing 220 kV) Jejuri-Lonand line	D/C	400	14	24	18	16	0	MAR-23	JUN-23	RFD	Slow work.
3	Koradi-II - Uppalwadi UG and O/H line	D/C	220	14	12	12	12	14	JUN-22	FEB-23	RFD	Commissioned 01/23.
4	LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda	D/C	400	176	273	270	246	130	DEC-22	DEC-23	RFD	Severe ROW issue, Police Protection required.
5	LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line	D/C	220	11	22	22	20	2	MAR-23	JUN-23	RFD	Outage availed from 30.3.23 for erection of loc no 315 ,316 & 317. Erection of 316 is in progress. Only one gang is working.
6	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	220	45	77	71	54	0	DEC-22	SEP-23	RFD	Work in Progress.
7	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	4	4	5	JUN-22	MAR-23	RFD	Line commissioned on 31.03.2023.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Ashta (400kV)- Ujjain (400kV) line	DCDS	400	180	0	0	0	180	JUN-22	JUL-22	RFD	Commissioned 06/22.
2	Indore (PGCIL) - Ujjain (GEC-I)	DCDS	400	91	130	130	130	91	APR-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
3	LILO of Bina -Ganjbasoda 220kV line at Bina (MPPTCL)	DCDS	220	24	43	43	43	24	JUN-22	MAR-23	RFD	work under progress
4	LILO of Nagda -Daloda line at Nagda (220kV) line	DCDS	220	2	5	5	5	2	SEP-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
5	LILO of one Ckt. of Bhopal -Ashta line at 220kv Bairagarh line	DCDS	220	7	13	13	13	7	SEP-22	FEB-23	RFD	Commissioned 01/23.
6	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	3	8	8	8	3	DEC-22	DEC-22	RFD	Commissioned 12/22.
7	LILO point -PGCIL Indore at Indore (NZ) line	DCDS	220	21	0	0	0	21	SEP-22	JUL-22	RFD	Commissioned 06/22.
8	Rewa 220 - Rewa UMSP 220kV line	DCDS	220	77	0	0	0	77	JUN-22	JUL-22	RFD	Commissioned 06/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	LILO of Balimela-Malkangir line at Kalimela	D/C	220	72	128	128	128	72	JUL-22	DEC-22	RFD	Commissioned 11/22.
2	LILO of Budhipadar - Tarkera at Bamra	S/C	220	11	39	39	39	11	NOV-22	AUG-22	RFD	Commissioned 07/22.
3	LILO of Budhipadar - Tarkera at Kuanramunda	D/C	220	32	66	66	66	32	OCT-22	FEB-23	RFD	Commissioned 01/23.
4	LILO of Duburi - Balasore at Dhamra	D/C	220	70	133	133	116	56	JAN-23	MAR-23	RFD	Schedule of Completion may be made as June 20
5	Pandiabili PGCIL - Pratapsasan line	D/C	220	61	114	114	114	60	MAY-22	JUN-22	RFD	Commissioned 05/22.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line	D/C	220	31	0	0	0		FEB-23	MAR-23	RFD	
2	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	113	113	113	71	APR-22	DEC-21	RFD	Commissioned 04/22.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Bhari (proposed) - Daheru Railway TSS line	D/C	220	26	50	50	50	2	MAY-22	MAR-23	RFD	Work in progress. Likely date of completion is 31/03/2023
2	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	31	31	15	JUN-22	FEB-23	RFD	Work in progress. Work likely to be completed by 28.02.2023. Line may be commissioned only after the commissioning of 100 MVA T/F (which may be available in June, 2023) at 220 KV S/S Gurdaspur.
3	Malout - Abohar	S/C on D/C	220	30	102	102	102	30	JUN-22	APR-23	RFD	Commissioned 03/23.
4	Passian-Dhablan line (Railway) line	D/C	220	8	0	0	0	8	APR-22	MAY-22	RFD	Commissioned 04/22.
5	Tibber -Sohal line	D/C	220	7	33	33	33	7	JUN-22	MAR-23	RFD	Commissioned 02/23.
6	Verpal-Dhukhniwaran line	D/C	220	6	29	29	29	6	SEP-22	APR-23	RFD	Commissioned 03/23.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	39	39	21	MAR-23	APR-23	RFD	Commissioned 12/22 (Late Reported).
2	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	82	81	49	JUL-22	MAR-23	RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.
3	LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line	D/C	220	56	82	82	81	50	JUL-22	MAY-23	RFD	1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
4	Suratgarh - Babai	D/C	400	491	676	676	676	469	OCT-22	MAY-23	RFD	1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Next hearing date is 21.4.23. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 .
SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)												
1	Samardong - Dikchu Pool line	D/C	220	45	0	0	0	45	APR-22	APR-23	RFD	Commissioned 02/23 (Late Reported).
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Basin Bride - Pulianthope (UG Cable)	S/C	230	1				1	DEC-22	MAR-23	RFD	Commissioned 02/23.
2	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		JUL-22	MAR-23	RFD	Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. Cable damage by corporation to be rectified. To be taken up after monsoon.
3	Ingur - Arasur (PGCIL)	S/C	230	54	228	228	228	54	JUN-22	NOV-22	RFD	Commissioned 10/22.
4	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	230	60	116	116	116	60	AUG-22	APR-23	RFD	Commissioned 03/23.
5	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	246	246	163	SEP-22	MAR-23	RFD	Work under progress RoW issue involved. approval awaited.
6	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	DEC-22	JAN-23	RFD	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
7	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	19	19	11	JUN-21	MAR-23	RFD	Revised design under scrutiny for 1 No. pending location.
8	Palavady - Thirupathur line	D/C	230	75	299	289	248	33	MAR-23	MAR-24	RFD	Work to resume after payment of making crop compensation.
9	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	0	0	0	0	JUL-22	FEB-23	RFD	Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed. Cable damaged during Chennai Corporation contract in 3 sections. Rectification work under progress.
10	Vellalavidhuthi 400 kV SS - Nemmeli Thippayakudy 230 kV SS	S/C	230	23	93	93	93	23	SEP-22	MAY-22	RFD	Commissioned 04/22.
11	Vellalaviduthi 400 kV SS - Thuvakudy 230 kV SS	S/C	230	48	125	125	125	48	SEP-22	MAR-23	RFD	Commissioned 02/23.
12	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	354	354	92	SEP-22	MAR-23	RFD	Railway crossing work to be taken up.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	237	237	8	SEP-22	MAR-23	RFD	Work in Progress.
2	Hindupur - Penukonda	D/C	220	54	96	64	60	0	DEC-22	MAR-23	RFD	work is under progress
3	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	DEC-22	MAR-23	RFD	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
4	Kamavarapukota -Bhimadole line	D/C	220	37	69	69	67	27	JUN-22	MAR-23	RFD	work is under progress
5	LILO of VTS -3 and 4 at Pidugguralla line	D/C	220	4	8	6	0		JUL-22	MAR-23	RFD	Works are under progress.
6	LILO of VTS Ckt.-I Kamavarapukota at Nuziveedu line	S/C	220	2	9	9	9	2	APR-22	JUL-22	RFD	Commissioned 09/18 (Late Reported).
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Damaracherla - Miryalaguda (Ckt.-I)	D/C	220	16	63	63	63	16	AUG-22	SEP-22	RFD	Commissioned 08/22.
2	Dichpally - Yacharam Thanda line	D/C	220	54	97	86	86	32	OCT-22	JUL-23	RFD	Forest stage-I approval obtained and stage-II approval also received recently.
3	Dindi -Existing Kondamallepally line	D/C	220	66	118	118	118	66	APR-22	MAY-22	RFD	Commissioned 04/22.
4	Dindi S/s -Yedula s/s	D/C	400	111	167	167	167	111	JUN-22	MAR-23	RFD	PTCC approval awaited from DE/PTCC/Chennai
5	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	65	132	132	132	65	MAY-22	DEC-22	RFD	Commissioned 11/22.
6	Janagon -Husnabad	D/C	220	79	139	139	133	44	AUG-22	MAR-23	RFD	Works under progress.
7	Jangaon -Devannapet line	D/C	220	110	198	198	198	110	AUG-22	APR-23	RFD	Tree Cutting Under Progress. Ready For Commissioning
8	Kethireddypally - Chandanvally s/s	D/C	220	25	51	51	51	25	AUG-22	MAR-23	RFD	Commissioned 01/23.
9	LILO of both circuits of 400kV Khammam - Mamidipally to Choutuppal S/S	D/C	400	33	48	48	48	33	SEP-22	APR-23	RFD	Commissioned 03/23.
10	LILO of both circuits of Malkaram - Narketpally to Choutuppal SS (Multi circuit towers)	M/C	220	61	63	63	63	61	AUG-22	APR-23	RFD	Commissioned 03/23.
11	LILO of one Ckt. of 220kV Mahabubabad-Warangal proposed line at Ammavaripet	D/C	220	64	111	110	108	56	JAN-23	MAR-23	RFD	Works under progress.
12	LILO of Pulukurthy- Bheemghanpur line to KTPP SS	D/C	220	45	88	88	88	44	JUL-22	MAR-23	RFD	Works under progress. line statutory remarks being attended. Ready for charging. Connected SS works are under progress.
13	LILO of Salivagu- Bheemghanpur line to KTPP SS	D/C	220	42	83	83	82	41	JUL-22	MAR-23	RFD	Works completed. Statutory remarks being attended. Ready for charging .Connected SS works are under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Narlapur SS - Yedula SS	D/C	400	56	94	94	92	46	SEP-22	MAR-23	RFD	Severe ROW at two(2) locations. The case is pending at High court.
15	Veltoor SS - Yedula SS	D/C	400	94	139	139	139	93	SEP-22	MAR-23	RFD	Balance site levelling near the Gantry area of Yedula SS is under progress by Irrigation department.
16	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	185	259	258	252	63	SEP-22	MAR-23	RFD	Tower Foundation, Erection and Stringing works are under progress.
17	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	10	16	16	16	10	JUL-22	JAN-23	RFD	Commissioned 12/22.
18	Yadadri TPP Switchyard - Dindi s/s	D/C	400	208	290	288	284	142	SEP-22	MAR-23	RFD	Tower foundation,Erection & Stringing works are under progress.
19	Yadadri TPP switchyard - Jangaon S/S	D/C	400	268	402	366	283	44	SEP-22	MAR-23	RFD	Works under progress.
20	Yedula SS - Vатtem SS	D/C	400	61	90	90	90	60	SEP-22	MAR-23	RFD	Site at Gantry of Vатtem SS is yet to be acquired and to be handed over to TSTRANSCO by Irrigation department

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Badaun-Sambhal Line	D/C	400	90	224	224	224	90	APR-22		RFD	Commissioned 04/22 (Late Reported).
2	Barabanki - Satrikh Road line	D/C	220	49	85	85	85	49	APR-22	JUN-22	RFD	Commissioned 05/22.
3	Chibramau- Farrukhabad line	D/C	220	52	85	85	85	52	JUL-22	MAR-23	RFD	Commissioned 02/23.
4	LILO of 220kV Meerut - Amroha at Chandpur line	D/C	220	51	81	81	81	51	JUL-22	OCT-22	RFD	Commissioned 09/22.
5	LILO of 220kV Roza-Budaun at Dataganj (220) line	D/C	220	14	0	0	0	14	APR-22	MAY-22	RFD	Commissioned 04/22.
6	LILO of Modipuram- Faridnagar at Modipuram-II line	D/C	220	12	22	17	0		JUL-22	MAR-23	RFD	Foundation work under progress. Work stooped due to freezing of HDFC account after RBI guidelines.
7	LILO of Moradabad (400) - Rampur (220) at Rampur (765) line	D/C	220	17	36	36	36	16	JUL-22	APR-23	RFD	Commissioned 03/23.
8	LILO of One ckt 220 kV Sohawal (PG) - New Tanda line at Ayodhya (220)	D/C	220	26	56	56	56	26	APR-22	MAY-22	RFD	Commissioned 04/22.
9	Maharajganj - Gorakhpur PG (400) line	D/C	220	167	270	265	261	145	AUG-22	MAR-23	RFD	Work in progress.
10	Modipuram-II Bagpat PG line	D/C	220	77	133	133	133	77	APR-22	OCT-22	RFD	Commissioned 09/22.
11	Modipuram-II-Shamli Line	D/C	220	148	261	256	236	103	AUG-22	MAR-23	RFD	Row on location no. 45A, 47/0, 46/0, G-13 & G-14. 1 Erection & 1 Stringing gang are available at site.
12	Raebareli (400) - Sangipur line	D/C	220	26	42	42	42	26	JUN-22	JAN-23	RFD	Commissioned 12/22.
13	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	111	191	191	191	111	JUN-22	DEC-22	RFD	Commissioned 11/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Saharanpur PG (400) - Deoband line	D/C	220	49	87	87	86	17	JUL-22	FEB-23	RFD	1 foundation, 4 Erection & 1 stringing gangs are available at site.
15	Varanasi (PG)-Jaunpur Line	D/C	400	145	212	212	212	145	OCT-22	DEC-22	RFD	Commissioned 11/22.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Bhangar (UG Cable) (PGCIL) -New Town-IIC (GIS) S/S	D/C	220	18	0	0	0		OCT-22	MAR-23	RFD	
2	Gokarna - New Chanditala	D/C	400	360	532	532	532	360	JUN-22	JUN-22	RFD	Commissioned 05/22.
3	Jeerat - Krishnanagar	D/C	220	114	0	0	0		JUL-22	DEC-22	RFD	
4	LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS	D/C	220	2	0	0	0		JUN-22	MAR-23	RFD	
5	LILO of Howrah-KTPP at Jangalpur 220 kV GIS	D/C	220	1	0	0	0		JUL-22	MAR-23	RFD	
6	LILO of KTPP-Howrah at Proposed Food Park (GIS) s/s	D/C	220	2	0	0	0	2	JUL-22	APR-23	RFD	Commissioned 12/22 (Late Reported).
7	Rajarhat (PGCIL) - Barasat 220kV s/s	D/C	220	17	0	0	0	17	MAY-22	JUN-22	RFD	Commissioned 05/22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Tag Names	Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PRIVATE SECTOR												
ADANI POWER LTD. (APL)												
1	Bhuj PS - Lakadia PS	D/C	765	215	280	280	280	215	JUN-22	NOV-22	RFD	Commissioned 10/22.
2	Jaunpur -Obra (Twin)	D/C	400	334	464	464	464	334	MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Lakadia PS - Banaskantha PS	D/C	765	351	472	472	472	351	JUN-22	AUG-22	RFD	Commissioned 07/22.
4	LILO of Bhachau - EPGL (Tiple) line at Lakadia PS	D/C	400	77	121	121	121	77	JUN-22	OCT-22	RFD	Commissioned 09/22.
5	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	26	42	42	42	26	JAN-23	NOV-22	RFD	Commissioned 10/22.
6	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	73	73	50	JAN-23	NOV-22	RFD	Commissioned 10/22.
STERLITE GRID LTD. (SGL)												
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL- TBCB)	D/C	765	137	178	178	178	137	MAY-22	JUL-22	RFD	Commissioned 06/22.
2	Lakadia - Vadodara Transmission line	D/C	765	670	0	0	0	670	JUN-22	FEB-23	RFD	Commissioned 01/23.

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME DURING 2022-23

As on 31-MAR-

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
CENTRAL SECTOR													
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)													
1	1x500MVA 400/220kV ICT (8th) at Bhadla (PG)	400/220	1x500		100	100	100	100		OCT-22	APR-23	RFD	Commissioned 03/23.
2	1x500MVA 400/220kV ICT at Fatehgarh-II (under Phase II Part B1)	400/220	500		100	100	100	100			APR-23	RFD	Commissioned 03/23.
3	Bhind s/s	220/132	2x160		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
4	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
5	Establishment of 765/400/220 KV Bhuj-II Substation (ICT-II)	765/400	1x1500		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
6	Establishment of 765/400/220 KV Bhuj-II Substation (T/F-I of 1500 MVA)	765/400	1x1500		100	100	100	100			JUL-22	RFD	Commissioned 06/22.
7	Extension 765/400/220 kV Fatehgarh-II PS (1500 MVA ICT-4th)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
8	Extension at 765/400/220kV Bhadla-II (500MVA 400/220 kV ICT 6)	400/220	500		100	100	100	100			SEP-22	RFD	Commissioned 08/22.
9	Extension at 765/400/220kV Fatehgarh-II (400/220 kV 500MVA ICT-7th) under Phase-II Part B1	400/220	500		100	100	100	100			JAN-23	RFD	Commissioned 12/22.
10	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	1x500		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
11	Extn. at 765/400/220 Fatehgarh-II (500MVA ICT-6th 7th 8th and 9th) at Rajasthan	400/220	2x1000		100	100	100	100		SEP-22	MAR-23	RFD	
12	Extn. at 765/400/220KV Bhadla -II (1500MVA ICT-4th) at Rajasthan	765/400	1x1500		0	0	0	0		SEP-22	MAR-23	RFD	
13	Extn. at 765/400/220 kV Bhadla-II (6th 7th and 8th) at Rajasthan	400/220	1x1500		100	96	95	90		DEC-22	MAR-23	RFD	Extn. at 765/400/220 kV, MVA 500 Bhadla-II 6th has been commissioned in 08/22.
14	Extn. at 765/400/220kV Fatehgarh -II (1500MVA ICT-6th) at Rajasthan	765/400	1x1500		100	100	100	100		SEP-22	MAR-23	RFD	
15	Extn. at Bhadla-II PS (1500MVA ICT-3rd) at Bikaner (PG)	765/400	1x1500		100	100	100	100		MAY-22	NOV-22	RFD	Commissioned 10/22.
16	Extn. at Bhadla-PS-II (500MVA ICT-2nd 3rd 4th and 5th) at Bikaner PG	400/220	2x1000		0	0	0	0		JUL-22	DEC-22	RFD	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
17	Extn. at Fatehgarh-II (PS) (1500 MVA ICT-5th) at Rajasthan	765/400	1x1500		100	95	100	80		AUG-22	MAR-23	RFD	
18	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
19	Fatehgarh-II (400/220 kV 500MVA ICT-6th)	400/220	500		100	100	100	100			OCT-22	RFD	Commissioned 09/22.
20	Guna s/s	400/220	2x500		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
21	ICT at Hiriyur SS	400/220	1x500		100	100	100	100		OCT-22	NOV-22	RFD	Commissioned 10/22.
22	ICT at Indore	400/220	1x500		100	100	100	100		JUN-22	MAY-22	RFD	Commissioned 04/22.
23	ICT at Kochi SS	400/220	1x500		0	0	0	0		OCT-22	FEB-23	RFD	
24	ICT at Morena	400/220	1x500		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
25	ICT at Shujalpur	400/220	1x500		100	100	100	100		MAR-23	FEB-23	RFD	Commissioned 01/23.
26	Jauljivi (GIS) s/s	400/220	2x315		100	100	100	100		JUN-22	DEC-22	RFD	Commissioned 11/22.
27	Meerut (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		MAY-22	APR-23	RFD	Commissioned 03/23.
28	Meerut (765/400 kV 2x1500 MVA)	765/400	2x1500		100	100	100	100		JUN-22	APR-23	RFD	Commissioned 03/23.
29	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		SEP-22	FEB-23	RFD	Commissioned 01/23.
30	Rampur (765/400 kV 2x1500 MVA)	765/400	2x1500		100	100	100	100		SEP-22	APR-23	RFD	Commissioned 03/23.
31	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		MAR-23	MAR-23	RFD	Substation submerged due to bursting of penstock of Kopili HEP.
32	Salakati- ICT under (NERSS-XI)	220/132	1x100		0	0	0	0		SEP-22	MAR-23	RFD	
33	Sambhal (400/220 kV2x500 2x160 MVA)	400/220	2x500+2 x160		100	100	100	100		MAY-22	AUG-22	RFD	Commissioned 06/22 (Late Reported).
34	Simbhavali (400/220 kV2x500 and 220/132KV2x200 MVA)	400/220	2x500+2 x200		100	100	100	100		JUN-22	APR-23	RFD	Commissioned 03/23.
35	Vadodara (Aug.) (3rd ICT)	765/400	1x1500		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
STATE SECTOR													
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)													
1	Asthawan GSS (2x160 3x50)	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Bhusaula (GIS) s/s (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 06/22.
3	Bhusaula (GIS) s/s (T/F-II)	220/33	1x100		100	100	100	100			APR-23	RFD	Commissioned 03/23.
4	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		JUN-22	JAN-23	RFD	Work in Progress.
5	Goraul GSS	220/132	2x160		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
6	Naubatpur GIS (Balanced) (400/220 kV T/F-II of 500 MVA	400/220	500		100	100	100	100		APR-22	APR-23	RFD	Commissioned 02/23 (Late Reported).
7	Raxaul (New) s/s	220/132	4x100		80	20	40	0		JUL-22	MAR-23	RFD	NOA issued on 21.01.2019 & work under progress.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)													
1	Bemetara (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
2	Chhuri (Addl T/F)	220/132	1x160		100	100	100	100		DEC-22	MAR-23	RFD	Commissioned 02/23.
3	Gerwani (Addl T/F)	220/132	1x160		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
4	Khedamara (Bhilai) (Addl T/F)	400/220	1x315		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.
5	Mungeli (Addl T/F)	220/132	1x160		100	100	100	100		AUG-22	AUG-22	RFD	Commissioned 07/22.
6	Raita (Raipur) (Addl T/F)	400/220	1x315		100	100	100	100		MAY-22	APR-23	RFD	Commissioned 03/23.
DELHI TRANSCO LIMITED (DTL)													
1	Dev Nagar GIS	220/33	4x100		100	100	100	100		JUN-22	JAN-23	RFD	Commissioned 12/22.
2	Gopalpur GIS	220/66	2x160		0	0	0	0		MAY-22	MAR-23	RFD	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)													
1	400/220/66 kV Shapar S/S (220/66kV 2x160 MVA)	220/66	2x160		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
2	400/220/66 kV Shapar S/S (400/220 kV 2x500 MVA)	400/220	2x500		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
3	Bhogat S/S (400/220 kV 500 MVA T/F) (2X500)	400/220	1000		100	100	100	100		JUN-22	APR-23	RFD	Commissioned 03/23.
4	Ghiyavad	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
5	Kamlapur	220/66	1x160		0	0	0	0		DEC-22	MAR-23	RFD	
6	Mera	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
7	Rajula (1x160 1x100)	220/66	2x100+1 x60		100	100	100	100		MAR-23	APR-23	RFD	Commissioned 03/23.
8	Sevalia	220/66	1x160		0	0	0	0		MAR-23	MAR-23	RFD	
9	Ukai	400/220	500		0	0	0	0		JAN-23	MAR-23	RFD	
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)													
1	Faridabad Sector-78 GIS	220/33	2x100		100	100	100	100		APR-22	JUL-22	RFD	Commissioned 05/22 (Late Reported).
2	Gurgaon Sector-69 GIS (T/F-I)	220/33	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)													
1	Charor (Additional T/F)	220/33	1x100		0	0	0	0		AUG-22	MAR-23	RFD	
2	Charor GIS (GEC-I)	220/132	1x100		100	30	1	0		SEP-22	OCT-22	RFD	Design and Drawings approval are under process. Construction Activities have been started.
3	Dehan s/s (GEC-I)	220/132	2x100		100	100	100	100		JUN-22	AUG-22	RFD	Commissioned 07/22.
4	Kala Amb S/S	220/132/33	2x100		100	5	0	0		DEC-22	MAR-23	RFD	Design of the Substation, Supply of Material and Civil works are in progress.
5	Kangoo s/s	220/132	2x100		0	0	0	0		DEC-22	MAR-23	RFD	
6	Mazra (Chamba) s/s	220/132	2x100		0	0	0	0		DEC-22	MAR-23	RFD	Under planning stage.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
7	Sunda (Addl. T/F)	220/66	1x100		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
8	Sunda S/S	220/132	2x100		100	100	100	100		MAY-22	SEP-22	RFD	Commissioned 08/22.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)													
1	Jainamore GSS	220/132/33	4x100		100	90	100	90		OCT-22	MAR-23	RFD	Work in Progress.
2	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAY-22	MAR-23	RFD	Work in Progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)													
1	Chowadi GSS (220/33 kV 1 Unit)	220/33	1x53		100	100	100	100			FEB-23	RFD	Commissioned 01/23.
2	Chowadi GSS (220/33 kV 3x53.33 MVA)	220/33	100x7		100	100	100	100		DEC-22	APR-23	RFD	Commissioned 01/23 (Late Reported).
3	Nagrota GSS	220/33	1x100		0	0	0	0		NOV-22	MAR-23	RFD	
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)													
1	220/66kV GIS S/S at sobha dreams acres	220/66	3x100		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
2	Aaheri	220/110	2x100		100	100	100	100		MAY-22	JUL-22	RFD	Commissioned 06/22.
3	Hosdurga (Madure)	220/66	2x100		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.
4	Kalaburagi (Ferozabad) (T/F-I)	400/220	500		100	100	100	100		JAN-23	APR-23	RFD	Commissioned 03/23.
5	Ramasamudra	220/110	2x100		100	100	100	100		OCT-22	APR-23	RFD	Commissioned 03/23.
KERALA STATE ELECTRICITY BOARD (KSEB)													
1	Ettumanoor	220/110	2x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
2	Kottayam	400/220	2x315		100	70	95	90		JUL-22	MAR-23	RFD	Work in progress.
3	Thalassery (GIS) (2 100 MVA T/F)	220/110	2x100		100	100	100	100		JUL-22	FEB-23	RFD	Commissioned 01/23.
4	Vizhinjam (T/F-I)	220/110	1x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
5	Vizhinjam (T/F-II)	220/110	1x100		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)													
1	Bhose (Aug)	220/33	2x25		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
2	GIS Ulwe node	220/33	1x100		100	89	60	40		DEC-22	FEB-23	RFD	Work in progress.
3	Kurunda S/S	220/132/33	2x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
4	Malegaon (Aug)	220/33	2x25		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
5	New Koyna (Aug) (3x105 MVA)	400/220	1x315		100	100	100	100		JUN-22	MAR-23	RFD	ICT commissioned on 31.03.2023.
6	Niwaliphata substation (T/F Aug)	220/132	1x100		100	100	100	100		DEC-22	FEB-23	RFD	Commissioned 01/23.
7	Pawane GIS	220/22	2x50		100	100	100	100		JUN-22	JAN-23	RFD	Commissioned 12/22.
8	Satara MIDC	220/132	1x100		100	100	100	100		DEC-22	AUG-22	RFD	Commissioned 07/22.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
2	Barwaha Addl. T/F	220/132	1x160		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
3	Bhopal (Aug. of 160 by 200 MVA)	220/132	40		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
4	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 08/22.
5	Bina (Replacement/Aug.3x40MVA by 200 MVA)	220/132	80		100	100	100	100		DEC-22	SEP-22	RFD	Commissioned 08/22.
6	Chhegaon Addl. T/F	220/132	2x100		100	100	100	100		SEP-22	OCT-22	RFD	Commissioned 09/22.
7	Chichli Addl. T/F	220/132	1x160		100	100	0	0		SEP-22	MAR-23	RFD	
8	Damoh (Aug. of 160 by 200 MVA)	220/132	40		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.
9	Guna Addl. T/F	220/132	1x160		100	100	100	100		SEP-22	JAN-23	RFD	Commissioned 12/22.
10	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	100	100		SEP-22	AUG-22	RFD	Commissioned 07/22.
11	Kirnapur S/S	400/132	1x100		100	91	37	37		DEC-22	JAN-23	RFD	Additional 100MVA X-mer work in progress
12	Nimrani Addl. T/F	220/132	1x160		100	70	8	8		DEC-22	MAR-23	RFD	
13	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	100	100	100		JUN-22	JUN-22	RFD	Commissioned 05/22.
14	Rewa Augmentation of Xmer (200-160)	220/132	1x40		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 08/22.
15	Seoni Addl. T/F	220/132	2x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)													
1	Bamra S/s (T/F -I)	220/132	1x160		100	100	100	100		NOV-22	FEB-23	RFD	Commissioned 01/23.
2	Dhamra S/s (2x160 MVA)	220/132	2x160		0	0	0	0		JAN-23	FEB-23	RFD	May be deleted repeat project
3	Godisahi S/s (2x63 MVA)	220/33	126		100	100	100	100		JUN-22	JUL-22	RFD	Commissioned 06/22.
4	Kalimela S/s (T/F-I)	220/33	20		100	100	100	100		JUL-22	DEC-22	RFD	Commissioned 11/22.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)													
1	Bhawanigarh (Addl. T/F)	220/66	1x100		100	100	100	100		SEP-22	SEP-22	RFD	Commissioned 07/22 (Late Reported).
2	Ladhowal (Addl. T/f)	220/66	1x160		100	100	100	100		JUL-22	SEP-22	RFD	Commissioned 07/22 (Late Reported).
3	Majra (Addl. T/F)	220/66	1x100		100	100	100	100		OCT-22	SEP-22	RFD	Commissioned 08/22.
4	Patti (Augmentation of 100 to 160 MVA)	220/66	60		100	100	100	100		APR-22	JUN-22	RFD	Commissioned 05/22.
5	Rajpura	400/220	500		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 05/22.
6	Udhoke (Addl. T/F)	220/66	1x100		100	80	80	80		NOV-22	MAR-23	RFD	Work in progress. This T/F is kept spare for emergency until new T/F reached. Likely to be completed by March-2023
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)													

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
1	Banar GIS (Distt. Jodhpur)	220/132	2x100		100	10	25	1		MAR-23	APR-23	RFD	work under progress
2	Reodar (Distt.Sirohi)	220/132	1x160		100	80	50	30		OCT-22	JUL-23	RFD	Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress. Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)													
1	Ariyalur S/S	765/400	2x1500		100	95	95	95		FEB-23	MAR-23	RFD	Work under progress.
2	Erode (T/F-I)	230/110	1x100		100	100	100	100		SEP-22	DEC-22	RFD	Commissioned 11/22.
3	Karuppur	230/110	2x100		100	99	99	99		DEC-22	MAR-23	RFD	testing under progress
4	Pulianthope (GIS)	400/230	945		100	100	100	100		JUN-22	APR-23	RFD	Commissioned 03/23.
5	Thiruvannamiyur	230/110	2x100		100	90	80	80		DEC-22	MAR-23	RFD	Relay testing under progress
6	Vellalaviduthi (2X315 2X200)	400/230	1030		100	95	95	90		SEP-22	MAR-23	RFD	Work under progress.
TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Piduguralla	220/132/33	1x160		100	100	100	100			MAR-23	RFD	Commissioned 02/23.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)													
1	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	FEB-23	RFD	Work in Progress.
2	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	JAN-23	RFD	Work in Progress.
3	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-22	JAN-23	RFD	Work in Progress.
4	Pampanur Tanda (GEC-I)	220/132	2x160		0	0	0	0		OCT-22	JAN-23	RFD	
5	Piduguralla (Upgradation)	220/132	2x100		0	0	0	0		JUL-22	FEB-23	RFD	
6	Tiruvuru	220/132	3x100		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
Transmission Corporation of Telangana Limited (TSTRANSCO)													
1	Ammavaripet	220/132	2x100		100	85	90	90		MAR-23	MAR-23	RFD	Works under progress.
2	Chandanvally (T/F -I)	220/132	1x100		100	100	100	100		AUG-22	FEB-23	RFD	Commissioned 01/23 .
3	Choutuppal S/S (T/F-I)	400/220	500		100	100	100	100		SEP-22	APR-23	RFD	Commissioned 03/23.
4	Damaracherla S/S	400/220	1000		100	100	100	100		JUL-22	JAN-23	RFD	Commissioned 12/22.
5	Devannapet LI SS (3x40 2x25 MVA)	220/11	170		100	95	100	95		AUG-22	APR-30	RFD	Testing Under Progress
6	Husnabad	220/132	2x100		100	85	95	90		JAN-23	MAR-23	RFD	Works under progress. This SS is conventional and not GIS SS
7	Metrajally LI SS (2x31.5 MVA)	220/11	63		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
8	YacharamThanda LI SS (3x40 2x25 MVA)	220/11	170		100	45	95	60		AUG-22	DEC-23	RFD	Works are under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Tag Type	Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)													
1	Amariya (T/F-II)	220/132	1x100		100	100	100	100		JUL-22	DEC-22	RFD	Commissioned 11/22.
2	Babina s/s (Jhansi) (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	MAY-22	RFD	Commissioned 04/22.
3	Balrampur (T/F-I)	220/132	1x160		100	100	100	100		JUL-22	SEP-22	RFD	Commissioned 08/22.
4	Bhadohi	220/132	4x100		100	75	95	60		NOV-22	MAR-23	RFD	Work in progress.
5	Bijnor Lunknow (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
6	Chandpur (Bijnor) S/s	220/132	2x160		100	100	100	100		JUL-22	OCT-22	RFD	Commissioned 09/22.
7	Dataganj	220/132	2x160		100	99	72	53		JUN-22	MAR-23	RFD	Work in progress.
8	Deoband (Saharanpur) S/s	220/132	2x160		100	88	99	95		SEP-22	MAY-23	RFD	Work in progress.
9	Faridpur (Bareilly) S/s	220/132	1x100		100	100	100	100		JUN-22	OCT-22	RFD	Commissioned 09/22.
10	Farrukhabad S/s (T/F-I)	220/132	1x160		100	100	100	100		AUG-22	OCT-22	RFD	Commissioned 09/22.
11	Jaunpur S/s (T/F-I)	400/220	1x315		100	100	100	100		JAN-23	JAN-23	RFD	Commissioned 12/22.
12	Jewar (New) (T/F-II)	220/33	60		100	100	100	100				RFD	Commissioned 04/01/2023.
13	Jewar (T/F-I)	220/33	60		100	100	100	100		AUG-22	SEP-22	RFD	Commissioned 08/22.
14	Khatauli S/s (T/F-I)	220/132	1x160		100	100	100	100		OCT-22	APR-23	RFD	Commissioned 03/23.
15	Kidwainagar (Govindnagar) Kanpur (GIS) T/F- II	220/33	60		100	100	100	100			MAR-23	RFD	Commissioned 02/23.
16	Kidwainagar S/s Kanpur (T/F-I)	220/33	60		100	100	100	100		JUL-22	NOV-22	RFD	Commissioned 10/22.
17	Kiraowli S/s	220/132	2x100		100	80	85	48		JAN-23	MAR-23	RFD	Work in progress.
18	Mallawan Hardoi (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	SEP-22	RFD	Commissioned 08/22.
19	Malwan S/S (Fatehpur)	220/132	2x160		100	100	100	100		MAY-22	JUN-22	RFD	Commissioned 04/22 (Late Reported).
20	Modipuram-II (T/F-I)	220/132	1x160		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.
21	Rasra (New) T/F-I	400/220	1x500		100	100	100	100		MAY-22	MAY-22	RFD	Commissioned 04/22.
22	Sangipur S/s Pratapgarh (T/F-I)	220/132	1x160		100	100	100	100		DEC-22	NOV-22	RFD	Commissioned 10/22.
23	Shamli T/F-I	400/220	500		100	100	100	100		SEP-22	MAR-23	RFD	Commissioned 02/23 .
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)													
1	Baruipur GIS	220/132	2x160		100	100	100	100		APR-22	AUG-22	RFD	Commissioned 07/22.
2	Belmuri GIS	220/132	2x160		100	100	100	100		MAY-22	OCT-22	RFD	Commissioned 09/22.
3	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-22	MAR-23	RFD	
4	Jangalpur GIS	220/132	2x315		0	0	0	0		DEC-22	MAR-23	RFD	
PRIVATE SECTOR													
ADANI POWER LTD. (APL)													
1	Jam Khambhaliya GIS	400/220	2x1000		100	100	100	100		APR-22	MAY-22	RFD	Commissioned 04/22.
2	Lakadia s/s	765/400	2x1500		100	100	100	100		JUN-22	NOV-22	RFD	Commissioned 10/22.