

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 30-APR-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	315		100	100	50	50			DEC-18	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0			MAR-20	NIT floated on 10.01.2018. Bid opened on 26.03.18.
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40			MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17 with schedule delivery of 365 days.
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80			MAR-20	Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Kargil) Bay at Kargil	220/66	1x100		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
25	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
29	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA).
30	(PMDP-Leh) Bay at Phyang	220/33	0							MAR-19		
31	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
32	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
33	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
34	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
35	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
36	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
37	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
38	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18		
39	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19	
40	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
41	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
42	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18		
44	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18		Yet to be awarded.
45	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be acquire.
46	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
47	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
48	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to awarded.
49	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to be awarded.
50	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
51	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
52	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
53	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
55	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
63	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
66	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
68	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
69	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
70	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
71	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
72	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
73	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
74	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
75	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
76	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
77	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
78	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
79	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
81	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
83	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
84	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
85	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
86	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
87	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
88	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
89	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
90	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
91	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
92	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
93	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
94	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
95	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
96	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		
97	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
98	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
99	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
100	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
101	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
102	(Mizoram) Lungsen S/S	132/33	25		0	0	0	0		DEC-18		
103	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18		
104	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
105	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
106	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
107	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
108	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
109	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
110	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
111	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
114	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
118	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
119	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
120	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
121	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
122	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
123	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
124	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
125	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18	
126	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Chimpur (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19	
128	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
129	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
130	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18	acquisition under process
131	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
132	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
133	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18		Yet to be awarded.
134	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
135	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
136	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19	
137	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
138	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18	
139	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18	
140	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
141	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
142	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
143	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
144	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
145	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18		
146	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18		
147	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
148	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	89	66	32			MAR-19	Work under progress.
2	Raigarh and Pugalur HVDC Station	800	6000		100	25	8	5		NOV-19	NOV-19	Award placed in Jun'16. Work under progress. Court case resolved in Dec'16.
3	Agra S/S	765/400	500					0			JUL-17	
4	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
5	Banaskanta S/S	765/400	2x500		100	92	90	65		APR-18	SEP-18	Award placed in Mar'17. Work under progress.
6	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17	Work under progress.
7	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
8	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
9	Bhadla S/S	765/400	3x1500		100	78	60	20		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
10	Bhuj Pooling Station	765/400	2x1500		100	85	75	55		JUL-18	SEP-18	Award placed in Mar'16. Work under progress.
11	Bikaner S/S	765/400	2x1500		100	75	70	30		MAY-19	MAY-19	Work under progress.
12	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	80	45	32		APR-19	APR-19	Award placed in Dec'16. Work under progress.
13	Cuddapah S/s	765/400	2x1500		100	95	100	90		JUL-18	JUL-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .
14	Extn. at 765/400/220KV Fatehpur Sub station	765/400	0		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
15	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
16	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
17	Gaya (ICT) S/S	765/400	500		100	100	0	0			SEP-18	ICT now to be kept at Ranchi s/s. ICT expected to be dispatched by Aug'18.
18	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
19	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	75	75	50		APR-19	APR-19	400KV portion completed. Supplu, civil work and erection under progress.
20	Jhatikara S/S	765/400	500									
21	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
22	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
23	Meerut (Aug.)	765/400	1500		100	96	94	85		MAR-18	SEP-19	Work under progress.
24	Nellore	765/400	3000		0	0	0	0		MAR-17		Extn. at Nellore- Award placed in Mar'17. Engg. in progress.
25	Orai (ICT-II)	765/400	2x500		100	100	100	100	1000		APR-18	Commissioned 04/18.
26	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100	3000	JAN-18	APR-18	Commissioned 04/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
28	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	MAY-18	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Srikakulam-Gauvari line (under TBCB rout).
29	Tehri PS (GIS)	765/400	4x800		100	88	75	0		MAR-18	SEP-19	Award placed in Mar'15. Engg., civil work and supply under progress.
30	Warora PS (PWTl-TBCB)	765/400	2x1500		100	99	99	98		NOV-17	MAY-18	Final testing under progress. work was affected due to interference from local politicians since Oct'17.
31	1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	0									
32	1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)	765	0									
33	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	35	0	0		JUN-19	JUN-19	Award placed. Work under progress.
34	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17	work under progress.
35	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
36	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
37	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19		
38	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
39	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
40	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
41	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
42	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18	Work under progress.
43	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
44	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
45	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
46	Extn at Pondicherry S/s	400/230	500		100	100	98	98		APR-19	APR-19	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
47	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17
48	Aurangabad (Extn.)	400/220	630		100	98	100	98	630	OCT-12	DEC-18	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
49	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
50	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
51	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
52	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18	Work under progress.
53	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18		
54	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
55	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
56	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
57	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
58	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
59	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
60	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
61	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
62	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
63	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
64	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
65	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
66	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
67	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
68	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
69	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
70	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
71	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
72	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
73	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
74	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
75	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
76	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
77	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
78	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
79	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
80	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
81	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
82	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
83	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
84	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
85	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
86	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
87	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
88	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
89	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
90	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
91	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
92	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
93	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
94	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
95	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
96	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
97	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
98	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
99	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
100	Bhadla S/S	400/220	1500		100	78	60	20		JAN-19	JAN-19	Award placed in Aug'16. Work under progress.
101	Bhuj Pooling Station	400/220	2x500		100	85	75	55		JUL-18	SEP-18	engg, supply & civil work under progress.
102	Bongaigaon (2nd ICT) S/s.	400/220	315		100	80	65	60		DEC-17	JUN-18	Work under progress.
103	Cuddapah (Extn.)	400/220	500		100	90	98	98		FEB-17	JUN-18	Work under progress. Transformer supply delayed due to failure in testing.
104	Dwarka -I (GIS) S/S	400/220	2000		100	85	65	25		SEP-18	OCT-18	Land acquired in Aug'16. Work under progress.
105	Extn at Boisar S/s (4th ICT)	400/220	500		100	90	85	75		SEP-19	SEP-19	Award placed in feb'17. Engg, supply, civil works under progress.
106	Extn at Deharadun s/s	400/220	0							SEP-17		
107	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	80	70	45		SEP-19	SEP-19	Award placed in feb'17. Engg, supply, civil works under progress.
108	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	0	45	30		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
109	Extn at Gaya s/s	400/220	500		100	35	20	0		JUN-19	JUN-19	Award placed in Jun'17. Works under progress.
110	Extn at Jeypore s/s	400/220	630		100	25	10	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
111	Extn at Kala S/s (3rd ICT)	400/220	500		100	45	40	0		SEP-19	SEP-19	Award placed in Feb'17. Works under progress.
112	Extn at Khandwa S/s (3rd ICT)	400/220	500		100	85	80	75		SEP-19	SEP-19	Award placed in Feb'17. Works under progress.
113	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	5	0	0		JUN-19	JUN-19	Award placed in Jun'17 . Work under progress.
114	Extn at Rourkela S/s	400/220	630		100	40	10	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
115	Extn. at Tumkur (Vasantnarsapur) S/s	400/220	500		100	25	30	0		JAN-19	JAN-19	Work under progress.
116	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
117	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
118	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
119	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
120	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
121	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
122	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.
123	Extn. Indore S/s	400/220	2x500		100	90	85	65		JUL-18	JUL-18	Work under progress.
124	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
125	Extn. Jeerat S/S (WBSETCL) (PM-JTL- TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
126	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
127	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
128	Extn. Madugiri S/S	400/220	500		100	100	100	100			JUN-18	Work completed. Matching with TBCB line.
129	Extn. NP Kunta S/s	400/220	500		100	90	100	100		NOV-17	MAY-18	testing under progress.
130	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
131	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
132	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
133	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
134	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
135	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
136	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
137	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
138	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
139	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earliest proposed to be deleted from scheme. Now again proposal to be transported via different route & commissioned at Farakka.
140	Gooty (Extn.)	400/220	500		100	90	98	98		FEB-17	JUN-18	Work under progress. Transformer supply delayed due to failure in testing.
141	Hamirpur (Extn.)	400/220	315		100	85	62	55		JUL-17	SEP-18	Erection under progress. Down stream line delayed. Critical.
142	Jauljivi (GIS) s/s	400/220	735		100	51	0	0		DEC-19	DEC-19	Award placed in Mar'17. Work under progress.
143	Khammam (Extn.)	400/220	500		100	98	100	100		FEB-17	MAY-18	Works under progress.
144	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
145	Kotputli S/S	400/220	630		0	0	0	0				
146	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.
147	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
148	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	60	50	25			MAY-18	Work under progress.
149	Misa (Extn.) S/S	400/220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Spare ICT supply under progress.
150	Narendra (ICT-II Repl.) (500-315)	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
151	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	DEC-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical.Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
152	Parli Switching Station (Additional)	400/220	1000		100	80	70	45		JUL-18	JUL-18	Work under progress. Availability of down stream network by MSETCL. Critical.
153	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	68	72	60	685		JUN-18	ICT-I commissioned in Sep'16 & 3rd ICT (500 MVA) commissioned in Feb'18. Balance work under progress. Transformer supply delayed due to failure in testing.
154	Pusali (Aug.) (500-315)	400/220	370		100	80	95	65	185		JUN-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.
155	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals.
156	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharanibag in placed of Rajghat S/S. Award placed in Jan'18.
157	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
158	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	20	10	0		JUN-19	JUN-19	Award placed in Mar17. Work under progress.
159	Silchar (New) S/s	400/220	1x315		100	99	100	99			JUN-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
160	Silchar S/S (New)	400/220	200		100					DEC-12	JUL-18	Award placed. Supply of spare ICT under progress.
161	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
162	Somannm S/S	400/220	2x500		0	0	0	0				
163	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
164	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
165	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
166	Tirunelveli Pooling station (GIS)	400/220	2x500		100	99	100	99		MAR-18	MAY-18	substation along with bus reactors commissioned in Mar'18. ICT's testing under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
167	Tughlakabad S/S (GIS)	400/220	1000		100	95	90	75		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress. Efforts being made to complete earlier.
168	Tumkur (Pavagada) PS ICT-III	400/220	500		100	25	30	0		JAN-19	JAN-19	Work under progress.
169	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
170	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
171	Warangal (Extn.)	400/220	500		100	98	100	98		FEB-17	JUN-18	Work under progress. Transformer supply delayed due to failure in testing.
172	Yelahanka (GIS)	400/220	2x500		100	100	100	100	1000	JUN-13	MAR-18	Sub station commissioned in march '18.
173	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
174	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
175	Imphal (3rd ICT)	400/132	200		100	0	0	0				
176	Imphal S/S (upgradation)	400/132	2x315		100	80	70	45			MAY-18	Efforts are being made to complete Silcher bay at Imphal early.
177	P.K. Bari s/s (NER II TL - TBCB)	400/132	630		0	0	0	0		JUL-20		
178	Surajmaninagar s/s (NER II TL - TBCB)	400/132	630							JUL-20		
179	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	0									
180	100 MVAR STATCOM at PS NP Kunta s/s	400	0									
181	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	0									
182	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
183	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
184	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	0									
185	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	0									
186	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	0									
187	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
188	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	0		100	99	99	98		DEC-17	DEC-17	work under progress.
189	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
190	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
191	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	0		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
192	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17		
193	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18	Work under progress.
194	Bay Extn. of 400/230KV Tuticorin Pooling station	400	0		100	75	60	50		MAR-18	MAY-18	Work under progress.
195	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
196	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	10	3	0		APR-20	APR-20	Award placed in Mar'17. Work under progress.
197	Chandigarh UT (GIS) s/s	220/66	2x160		100	50	35	25		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
198	Phursungi S/S	220/33	200		0	0	0	0				
199	Sitarganj (Extn.)	220/133	1x100							MAR-19		
200	Anuppur S/S	220/132	160									
201	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
202	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
203	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
204	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
205	Kopili S/S	220/132	110		100	54	45	40			NOV-18	Work under progress.
206	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUL-18	Engg. in progress .
207	Legship S/S	220/132	100		0	0	0	0				
208	RPH (Aug). S/S	220/132	60		0	0	0	0				
209	10 nos. 220kV line bays for solar park interconnections	220	0									
210	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
211	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
212	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
213	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
214	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
215	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
216	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	0									
217	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
218	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
219	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
220	Bays at NP Kunta PS (2 Nos.)	220	0									
221	Mokokchung (ICT)	220	315		100	40	35	25			JUL-18	Work under progress.
222	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
223	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	90	85	70			JUN-18	Supply, civil works and erection under progress. Completion matching with line.
224	Namsai S/S	132/33	2x15		100	90	100	70			JUN-18	Work under progress. Completion matching with associated lines. Critical.
225	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. supply of spare ICT under progress.
226	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
227	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
228	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20	RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work
2	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018
3	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
4	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
5	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
6	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/33	60		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18
7	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
8	(PMDP - Kashmir) Bemina (Aug(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
9	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
10	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
12	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		NIT floated by SE-II S&O Wing Kmr. Last date for e-bid submission extended upto is 01-05-2018.
13	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids under evaluation. Financial Bids also opened . Case sent to Director finance for Pre-Check.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	90	100	98	0	MAR-13	MAY-18	97% completed.
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82	0		MAY-18	One Transformer is erected.
6	Barpeta	132/33	2x25		100	30	20	40	0		AUG-18	" Civil & other field work is in progress. Overall Progress 55%, Control Room-Columns, Cble Trench done. Transformer supplied."
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18	Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	0	0	0	0		DEC-18	"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya."
9	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	90	100	0	0		MAY-18	All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18	Completedand charged on 10.03.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									
4	Bhusaula (GIS) s/s	220/33	2x100									
5	Bihta (GSS) S/S	220/132/33	320		100	82	45	0			JUN-18	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	85	95	80		MAR-17	MAY-18	work under progress
7	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			APR-18	Work under process.
9	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	
10	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	
11	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	
12	Dumraon (GIS) s/s	220/132	480									
13	Karamnasha (New) s/s	220/132	4x100									
14	Korha (New) s/s	220/132	200		0	0	0	0				Land acquisition in progress
15	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	0	0	0		SEP-19	SEP-19	Work order issued.
3	Jagdalpur S/s	400/220	630		100	100	100	100		NOV-14	JUN-18	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
5	Borjhara S/S	220/132	2x160		100	51	95	95		DEC-17	JUN-18	work under progress.
6	Dharsiwa s/s	220/132	2x160		100	38	90	90		JUN-18	JUN-18	work under progress.
7	Dherdehi (Bilaspur) s/s	220/132	2x160		100	15	35	35		JUN-18	JUN-18	Civil work under progress.
8	Jagdalpur	220/132	160		100	44	0	0		MAR-18	JUN-18	Civil Work under progress.
9	Kawardha s/s	220/132	2x160		100	52	80	80		JUN-18	JUN-18	work under progress.
10	Narayanpur s/s	220/132	1x160		100	11	1	1		JUN-18	JUN-18	Civil work under progress.
11	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka S/S (Addl.)	400/220	315		0	0	0	0			MAR-18	
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budella S/S	220/66	320		0	0	0	0			MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	R.K. Puram - I (GIS)	220/66	320		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 160 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
15	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0			MAR-19	
16	Shalimarbagh GIS	220/66	220							MAR-21		
17	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
18	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
19	Tughlakabad S/S	220/66	320		100	0	0	0				
20	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
21	Dev Nagar GIS	220/33	3x100							MAR-20		
22	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
23	Goplapur S/S	220/33	1x100							MAR-21		
24	Jasola GIS	220/33	320		0	0	0	0			MAR-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
26	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
27	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
28	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
29	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
30	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
31	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
33	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
34	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
35	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
36	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
37	R.K.Puram -II (GIS)	220/33	2x100		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
38	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
39	Zakhira GIS	220/33	3x100							MAR-20		
40	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
41	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
42	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	0									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	0									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	0									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	0									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	0									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	0									
7	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
8	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	WIP
9	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0			MAR-20	Tender on WEB
10	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	Tender on WEB
11	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
12	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
13	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
14	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17	Commissioned
15	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
16	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
17	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
18	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
19	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
20	Sanand (ICT-II) s/s	400/220	500									
21	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVA 400KV Bus Reactor charged on Dt: 31.03.16.
22	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19	WIP
23	Achhhalia S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
24	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
25	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
26	Chorania S/s	400/200	500		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
28	Shapar S/s	400/200	1000		0	0	0	0			MAR-21	
29	Soja S/s	400/200	500		0	0	0	0			MAR-18	
30	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
31	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
32	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	0									
33	Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)	400	0									
34	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	0									
35	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	0									
36	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	0									
37	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	0									
38	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	0									
39	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
40	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			MAR-19	Tender on WEB
41	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
42	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
43	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
44	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
45	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			JUL-18	WiP
46	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0			MAR-20	
47	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
48	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
49	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
50	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
51	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
52	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
53	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
54	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	0			DEC-19	WIP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
56	Kalawad	220/66	100		100	0	0	0			DEC-19	WIP
57	Kawant S/s	220/66	320		100	85	40	40			MAR-18	WIP
58	Kerala S/S	220/66	2x100		100	0	0	0				
59	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
60	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
61	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
62	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
63	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
64	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
65	Moti Gop S/S	220/66	3x160		100	25	0	0			NOV-18	WIP
66	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
67	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
68	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
69	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
70	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
71	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
72	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
73	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
74	Suva	220/66	200		100	100	100	100	200		JUN-16	Commissioned
75	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
76	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
77	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
78	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
79	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
80	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
81	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15	Commissioned
82	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16	Commissioned
83	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/66	480									
84	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
85	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
86	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			MAR-19	Tender on WEB
87	Bhat S/s	220/132	300		100	100	100	100	300		MAR-16	Commissioned
88	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
89	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	320									
90	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
91	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
92	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
93	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
94	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	0									
95	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	0									
96	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	0									
97	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	0									
98	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	0									
99	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	0									
100	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	0									
101	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	0									
102	Rajula S/s	220	320		0	0	0	0			MAR-19	
103	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	0									
104	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated.
3	Gurgoan Sector -57	220/66	200		100	97	100	98			MAY-18	The contract has been terminated .Balance work will be done by departmentally. 1x100 MVA , 220/66 kV T/F has been commissioned on 14.04.2018.
4	Rajokheri S/s	220/66	320		0	0	0	0				NIT floated. Tender enquiry under process
5	Roj-Ka-Meo	220/66	2x160		100	25	15	5			DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
6	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated. Tender enquiry under process
7	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
8	RGEC Sonipat S/S	220/33	200		100	81	79	61			JUN-18	Firm has been blacklisted. Balance work to be done by HVPNL.
9	Roj-Ka-Meo	220/33	100		100	41	41	6			DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
10	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
11	Barhi S/S	220/132	200		100	90	97	73			JUN-18	Contract terminated. Balance work is to be done by departmentally.
12	Barula PS (GEC-II)	220/132	200		0	0	0	0				
13	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
14	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
15	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
16	GIS Sector -46 Faridabad S/s	220/132	320		100	50	20	0			SEP-18	work awarded to M/S SPML infra. Civil work in progress
17	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process
18	HSIIDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT yet to be floated
19	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
20	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
21	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
22	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
23	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
24	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
25	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
26	Sector -65 GIS Gurgaon S/s	220/132	200		100	41	50	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Sector-69 GIS S/s	220/132	200		100	0	0	0			OCT-19	Contract has been awarded to M/s Skippers Seil Ltd.
28	Sector - 85 GIS S/s	220/132	200		100	17	20	0			DEC-18	Work awarded to M/S kalpatharu. Civil works in progress
29	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
30	Sector - 95 GIS S/s	220/132	200		100	35	75	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
31	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	32	10	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
32	Singhani PS (GEC-II)	220/132	200		0	0	0	0				
33	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0				
2	Lahal S/S	400/220	630		100	15	0	0		JAN-18	JUN-18	
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0		JUL-16	JAN-18	
4	Pragati Nagar (Gumma) S/S	400/220	315		100	90	90	90		JUL-16	JUL-18	
5	Wangtoo (GIS) S/S	400/220	630		100	65	70	4			DEC-18	
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	0									
7	Heling substation (GEC-I)	220/66	100									
8	Mandhala	220/66	100		0	0	0	0				
9	Sunda S/S (Aug.) (GEC-I)	220/66	100									
10	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
11	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100									
12	Charor S/s	220/33	100		0	0	0	0				
13	Lahal S/S	220/33	63		100	25	20	0		JAN-17	JUN-19	
14	Dehan S/S	220/132	200		0	0	0	0				
15	Dehan substation (GEC-I)	220/132	2x100									
16	Koti S/S	220/132	200		0	0	0	0				
17	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
18	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
19	Taran tulla (Addl.)	220/132	100		0	0	0	0				
20	Hatkoti Switching Station	220	0		0	0	0	0				
21	Pandoh (Distt. Mandi) (Augmentation) (GEC-II)	132/33	31.5									
22	Sub station in the yard of Rupin HEP (GEC-II)	132/33	31.5									
23	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Latehar S/S	400/220/132	2x315		100	5	40	0				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Tree felling permission received on 21.11.2017. Tree enumeration list to be uploaded on SWS portal for TP (Transit permit).
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
7	Patratu (New) S/S	400/220	2x315		100	0	30	0				Land given to PGCIL Design work started. Severe ROW problem at site. Work could not be started.
8	Chatra S/S	220/132/33	400		100	100	100	100				GSS is ready, Back charged on 01.04.2016. Final commissioning is awaited due to non-completion of transmission line.
9	Giridih S/S	220/132/33	400		100	90	75	35			MAR-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	100	100	100				Ready for commissioning. Charging clearance received from Electrical Inspector, Dept of Energy GOJ
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	Jasidih S/S	220/132/33	400		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
24	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
25	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Jainamore (Bokaro) S/S	220/132	400		100	30	75	50				LOI issued in February 2016. Work is in progress.
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Lohardaga S/S	220/132	2x150		100	30	60	40				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Work in progress. Letter given from JUSNL for land handing over on 27.02.2016. Foundation and other civil works are in progress.
29	Ratu	220/132	400		100	66	60	40				LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkhharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100	70	80	20				Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds. Tendering of some works under progress.
13	Budgam (Aug.)	220/132	160		100	99	100	100			DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0	0	0	0			MAR-17	Work included in the draft Transmission Plan. funding agency to be identified.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150		100	0	0	0		DEC-12	MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
19	2 nos. of 132 kV line bays at Samba (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
3	Devanahalli	400/220	1500		0	0	0	0				LOI Issued on 16.03.2018. DWA to be issued
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18		All works completed. Awaiting for CEIG approval.
5	Electronic city S/S	400/220	2x500		0	0	0	0			MAR-18	LOI issued on 24-Mar-18.
6	Gadag (Doni) S/S	400/220	2x500		100	40	95	60				All works completed. Likely to be commissioned during Mar-18.
7	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
8	Jagalur S/S	400/220	2x500		100	65	100	50			OCT-17	Station work: Station structure foundation & erection completed. 500MVA Power Transformer erected. Reactor oil filtration under progress. 400 kV bay foundation completed / 220 kV side under prograss. Erection of mounting structure under progress, Isolator / CB erection completed. 220 kV Jack bus stringing completed.
9	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
10	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
11	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
12	Benkikere	220/66	200		0	0	0	0		SEP-17	AUG-18	Site leveling work 80% completed. Retaining wall work under progress. Control room excavation work under progress. Transformer No: 1 foundation work completed & Transformer No: 2 under progress. All 2T1 & 2T2 Foundation completed. All 6T2 Foundation completed and 6T1 foundation under progress. 200kV Bus PI foundation work under progress.
13	Brindavan Alloys	220/66	150		0	0	0	0		SEP-17	JUN-18	
14	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
15	Golahalli	220/66	100		100	30	10	0		SEP-17	MAY-18	Transformer foundation, Yard leveling works and retaining wall work completed. Earthmat, Fencing, CRB column rising works under progress
16	Hosadurga S/S	220/66	2x100		0	0	0	0		SEP-17		DPR approved. Tender notification issued on 20-Nov-17.Techno-commercial bid opened on 18.01.18.
17	ITI	220/66	150		100	5	0	0		SEP-17	NOV-18	220kV GIS hall excavation, PCC and raft for 8 columns is completed. Leveling & Retaining wall works under progress.
18	Jigani (2x150)	220/66	300		100	95	100	100		MAR-13	MAR-18	Commissioned on 04-Mar-18

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Koramangala	220/66	300		100	5	0	0		SEP-17	NOV-18	Leveling work under progress. Excavation, PCC and column draft for 9 columns 220KV GIS hall is completed.
20	Kudligi (Badeladaku) S/S	220/66	200		100	90	100	90		MAY-14	DEC-17	Control room completed in all respect. Septic tank, Oil sump tank and soak Pit works completed. Approach road work under progress. Storm water drainage to be taken up. Micro levelling work under progress and jelly spreading to be taken up in both 220KV and 66KV yard. 2x100MVA Power transformers and 1x12.5MVA Power Transformer erected, yard lighting mast erected, NCT of 2X100MVA, 1X12.5MVA erected
21	Kumbalgod	220/66	150		0	0	0	0		SEP-18	SEP-18	
22	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
23	Mallat (Manvi) S/S	220/66	200		100	90	87	84		AUG-14	JUN-17	Control room, approach road, Formation of Cable duct in 220/110 KV bays, 11KV switch gear platform with shelter. Auxiliary Trf bed, Drainage works & Compound wall completed.
24	Manyatha	220/66	150		0	0	0	0				
25	Mitemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	All the equipments erected. Cable termination, 66KV rigid bus bar formation & Road formation under progress.
26	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
27	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	All equipments erected. PC tests started on 20.01.18 and is under progress.
28	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	MAR-18	Stn :All works at both 220kV and 66kV side completed.2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work,LOI to be issued.220KV TB at Tubinakere:PC tests completed except bus stability test.220 KV TB at Bidadi:All equipment erected except 1 No CTs, & 8 Nos of BPI. 80% Cable termination completed. C & R Panel erected. Retaining wall, Storm water drain, equipment earthing completed.
29	Shivanasamudram S/S	220/66	2x100		0	0	0	0				DPR to be prepared.
30	Srinivasapura	220/66	100		0	0	0	0		SEP-19	SEP-19	
31	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	
32	Koppal S/S	220/110	2x100		100	0	0	0			MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
33	Mughalkod S/S	220/110	2x100		0	0	0	0				Estimate to be prepared.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
34	Mughalkod ss (GEC-I)	220/110	2x100									
35	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	
36	Mughalkod S/S (GEC-I)	110/11	2x5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500									
2	Kasargode PS (GEC-II)	220/132	600									
3	Manjeri s/s	220/110	2x100		0	0	0	0			DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur (ICT-II)	400/220	500									
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Jejuri Addl ICT	400/220	3x167							MAR-19		
8	Kalwa add ICT	400/220	3x167							MAR-18		
9	Khorda - ICT	400/220	2x500							MAR-22		
10	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
11	Tembhurni ICT	400/220	7x167							MAR-22		
12	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
13	Bidkin T/f	220/33	1x100							MAR-22		
14	Butibori Addl T/F	220/33	2x50							MAR-21		
15	Chamorshi T/F	220/33	2x25							MAR-22		
16	Chimur T/F	220/33	2x25							MAR-21		
17	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
18	Girnare T/F	220/33	2x50							MAR-20		
19	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
20	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
21	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
22	Hinjewadi T/F	220/33	2x100							MAR-18		
23	Jalkot T/f	220/33	2x25							MAR-18		
24	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
25	Kaudgaon T/f	220/33	2x50							MAR-21		
26	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
27	Khandeshwar T/F	220/33	2x50							MAR-20		
28	Kupwad T/F	220/33	1x100							MAR-19		
29	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Manjarsumba (Addl)	220/33	25							MAR-18		
31	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
32	Narangwadi T/f	220/33	2x25							MAR-20		
33	Ner (Wafali) T/F s/s	220/33	2x25		100	50	25	7		MAR-19	SEP-18	All drawings are approved. Foundation Bolts , PLCC Panel , 220 kV CB, 220 KV ISO, 33 kV ISO , 33 kV CT, 33 kV PT,220 kV Gantry, Coupling device received at site.
34	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
35	Palghar T/F	220/33	2x50							MAR-19		
36	Parbhani s/s	220/33	100		100	25	0	0		MAR-18		Work in progress.
37	Pardi T/F	220/33	2x50							MAR-19		
38	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
39	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
40	SICOM Chandrapur Addl T/F	220/33	1x50		100	40	40	0		MAR-18		Work in progress.
41	Slinnar (Datali) T/F	220/33	2x50							MAR-21		
42	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
43	Ulwe Node T/F	220/33	2x50							MAR-20		
44	Wardha - I T/F	220/33	2x50		100	0	0	0		MAR-19		Tenderisation in process.
45	Washi T/f	220/33	2x25							MAR-22		
46	WAtwate T/F	220/33	2x50							MAR-22		
47	Dighi T/F	220/22	2x50							MAR-21		
48	Eon Kharadi T/F	220/22	2x50							MAR-19		
49	Hinjewadi -II	220/22	1x100		100	100	100	99		MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
50	Jambhul T/F	220/22	2x50							MAR-18		
51	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
52	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
53	Pawane T/F	220/22	2x50							MAR-20		
54	Temghar Replacement T/F	220/22	1x50		100	35	0	0		MAR-19		Civil work is in progress.
55	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
56	Vasai T/F	220/22	2x50		100	0	0	0		MAR-18		LOA issued recently for AIS works.
57	Vashi T/F	220/22	2x50							MAR-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
59	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
60	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
61	Mankapur S/S	220/132/33	2x100+2x50		100	13	80	0				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
62	Uppalwadi S/S	220/132/33	2x100+2x50		100	70	80	35			MAR-18	Slow progress. Tenderization for modification in control room is in process at civil circle.
63	Ahmednagar Addl ICT	220/132	2x100		100	95	100	85		MAR-18		ICT erection completed. Nitrogen injection system work balance.
64	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
65	Chalishaon Addl ICT	220/132	2x100		100	90	60	25		MAR-18		Civil work in progress.
66	Chamorshi - ICT	220/132	2x100							MAR-22		
67	Chimur-ICT	220/132	2x100							MAR-21		
68	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
69	Georai ICT	220/132	2x100							DEC-22		
70	Girnare ICT	220/132	2x100							MAR-20		
71	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
72	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
73	Jalkot ICT s/s	220/132	2x100		100	70	90	84		MAR-18	JUN-18	Work is in progress.
74	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
75	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	99	100	94		MAR-18	MAR-18	220/132kV, 100MVA ICT1 and 220/33kV, 50 MVA T/F-2 Commissioned on 09.02.2018
76	Jamner (Kekatnimbhora) ICT	220/132	2x100		100	10	0	0		MAR-19		LOA placed on 28.11.2017. Land development under process. Compound wall construction started.
77	Karanja ICT	220/132	2x100							MAR-21		
78	Khorda ICT-I	220/132	2x100							MAR-22		
79	Krishnoor Addl ICT	220/132	1x100							MAR-20		
80	Krishnoor s/s	220/132	1x100		0	0	0	0		MAR-21		
81	Kurunda - ICT	220/132	2x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
83	Malkapur - ICT s/s	220/132	2x100		100	49	45	3		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 completed. 4) Equipment FDN work is in WIP 5) T/F Plint:- 2 no of raft is completed.
84	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
85	Manjarsumba ICT	220/132	1x100							MAR-20		
86	Naldurg ICT	220/132	2x100							MAR-21		
87	Nandgaon Peth (ICT)	220/132	1x100		0	100	100	100		MAR-18		ICT commissioned on 31-03-2018
88	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
89	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
90	Narangwadi ICT	220/132	2x100							MAR-20		
91	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
92	New Pardi S/S	220/132	200		100	76	95	88				Work in progress.
93	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
94	Shahada Addl ICT	220/132	1x100		100	90	30	10		MAR-18		Work in progress
95	Shevgaon/Pathardi	220/132	2x200							MAR-22		
96	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
97	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
98	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
99	Viroda ICT	220/132	2x200		100	65	40	35		MAR-18	SEP-18	work is in progress.
100	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
101	Wani ICT	220/132	1x100							MAR-19		
102	Washi ICT	220/132	2x100							MAR-22		
103	Watwate ICT	220/132	2x100							MAR-22		
104	Yawatmal Addl T/F	220/132	1x100		100	100	100	100		MAR-18		Commissioned on 03/09/2017.
105	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
106	Wadhkal Addl ICT	220/110	100							MAR-19		
107	Palghar ICT	220/100	2x100							MAR-19		
108	Pawane ICT	220/100	2x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
109	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
110	Vasai Replacement ICT	220/100	1x100							MAR-19		
111	Vashi - ICT	220/100	2x100							MAR-22		
112	Wadkhal ICT	220/100	1x100							MAR-18		
113	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	85	92	75			JUN-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is June 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	80	80	50			JUN-18	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 30.06.2018. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90	15		JUN-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0				Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0				Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	100	100	99			JUN-18	Work under progress.
4	Handia S/S	400/220	630		0	0	0	0				
5	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	0	0	0			MAR-19	
6	Sagar (GEC-I)	400/220	630		100	13	0	0			JAN-20	
7	Ujjain (GEC-I)	400/220	630		0	0	0	0			MAR-19	
8	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
9	Adampur	220/33	100		100	34	0	0				work under progress.
10	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
11	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
12	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
13	Suwasara (Gujarkhedi) S/s	220/33	300		100	0	0	0			SEP-17	
14	Barwaha S/S	220/132	160		0	0	0	0				
15	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0				Work in progress.
16	Bhopal S/S	220/132	160		0	0	0	0				
17	Gandhinagar S/S	220/132	160		0	0	0	0				
18	Gorabazar S/S	220/132	160		0	0	0	0				
19	Gudgaon (GEC-I)	220/132	160		100	4	0	0			JAN-20	
20	Hoshangabad S/S	220/132	160		0	0	0	0				
21	Indore S/S	220/132	160		0	0	0	0				
22	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	54	0	0			JUL-19	
23	Kanwan (GEC-I)	220/132	160		100	8	0	0			JUL-19	
24	Kukshi S/S	220/132	160		100	56	0	0				Work under progress.
25	Ratangarh (GEC-I)	220/132	2x160		0	0	0	0			JAN-20	
26	Sailana (GEC-I)	220/132	2x160		100	17	0	0			JUL-19	
27	Sendhwa (GEC-I)	220/132	160		100	19	14	14			OCT-19	
28	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
29	Susner S/S	220/132	2x160		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Suwasara S/S	220/132	320		100	98	95	88			JUN-18	Work under progress.
31	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0				Work under progress.
32	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0				Work under progress.
33	Nalkheda(Aug.)	132/33	40		0	0	0	0				
34	Vijaipur (Aug.)	132/33	40		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	315		100	93	93	93		NOV-16	JUL-18	
2	Mendhasal ICT -III	400/220	315		100	100	100	100			JUL-18	Completed but is expected to be charged in May 18
3	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	DEC-18	
4	Kalimela S/S	220/33	40		100	90	75	60		SEP-19	JUN-18	
5	Kasipur S/S	220/33	1x20		100	98	99	99			MAY-18	
6	Keonjhar GIS S/S	220/33	1x20		100	95	95	95		JUN-17	MAY-18	
7	Laxmipur S/S	220/33	20		100	95	90	90			JUN-18	
8	Narasinghpur S/S	220/33	1x20		100	90	90	90			JUN-18	
9	Dhamara S/S	220/132/33	200		100	0	0	0				Re-tendering done may be deleted at present
10	Angul PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
11	Aska S/S	220/132	2x100		100	90	90	90		JUN-17	JUN-18	
12	Balasore PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
13	Bargarh New S/S	220/132	160									
14	Boudh PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
15	Deogarh PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
16	Goda S/S	220/132	2x100		100	80	75	55		MAR-17	DEC-18	
17	Jaypatna S/S	220/132	2x100		100	75	35	35		FEB-18	DEC-18	
18	Kalahandi PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
19	Keonjhar PS (GEC-II)	220/132	320		0	0	0	0				Not an OPTCL Project may be deleted
20	Kesinga S/S	220/132	160		100	90	80	65			DEC-18	
21	Kuanrmunda S/S	220/132	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (Dehradun) (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
8	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
9	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Imlikhera (Pirankaliyar) (Extn.)	220/132	2x100									
17	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
18	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug.)	400/220	500							MAR-19		
2	Badni Kalan (New) s/s	220/66	1x100							DEC-18		
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
5	Ladowal	220/66	160		100	95	95	95	160	MAR-17	JUN-18	Work is in progress.
6	Maur (New) s/s	220/66	1x100							JUL-18		
7	Verpal Repl. (100-50)	220/66	50		100	100	100	100	50		APR-18	Commissioned 04/18.
8	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	T/F commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0	0	0	0				
2	Akal GSS (Augmentaton 3x500-3x315 MVA) (GEC-I)	400/220	555									
3	Bhadia Pooling Station	400/220	945		100	96	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18.
4	Jaisalmer -2 S/S	400/220	2x500		100	95	90	60			SEP-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
5	Jodhpur (New) S/S	400/220	500+315		100	80	80	80			JUN-18	Earlier issued W.O. withEarlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
6	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18	W.O awarded to M/s Techno Pvt Ltd. . 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side .220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned on 400KV level.
7	Bay (QM) (Feeder)at GSS Jaisalmer-2 (1 No.)	400	0									
8	Bays at Barmer (2 nos.) (GEC-I)	400	0									
9	NPH Jodhpur S/S	220/132/33	320		100	100	100	100			AUG-18	W.O. awarded to M/s Balaji Enterprises. Work under progress.
10	Bajju S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
11	Bhadia Pooling Station	220/132	3x160		100	96	100	100				commissioned
12	Bhawanimandi S/S	220/132	160		100	100	100	100	160		MAR-17	220/132, 160 MVA Transformer Comm & Charged on Dt.:-06.03.2017 & 20/25 MVA Transformer Comm & Charged on Dt.:-01.07.2017.
13	Bherunda S/S	220/132	160		100	95	90	85			JUN-18	W.O. awarded to M/s Karni Electricals. Work under progress.
14	Chatrail S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
15	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	0	0	0			MAR-19	Tender opened, bids evaluated and under check-vet from accounts wing.
16	Kanasar GSS (Aug.) (GEC-I)	220/132	1x160									
17	Kolayat S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Nawalgarh s/s	220/132	100		0	0	0	0			AUG-18	PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines. Petition has been filed by firm in RERC for extension of SCOD and same has been dismissed by RERC on dated 22.02.18.
19	Pokaran S/S	220/132	160		100	0	0	0				Scheme deferred. SBG of tender released and tender dropped.
20	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
21	Undoo S/S	220/132	320		100	0	0	0				Scheme deferred. PBG returned to bidders
22	Bays at (Feeder) GSS Jaisalmer-2 (2 nos.)(GEC-I)	220	0									
23	Bhadla GSS (Augmentation 50-25 MVA) (GEC-I)	132/33	25									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	2	0	0	0		MAR-19	Work awarded to M/s.BHEL on 31.03.17 and work commenced. Control room, levelling and compound wall works are under progress.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration is under process.
3	North Chennai PS (GIS)	765/400	3000		0	0	0	0		SEP-18	MAR-19	Work awarded to M/s.Hyosung Corporation,Korea on 21.03.18
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Bid documents under preparation .
5	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Specification is under preparation for floating tender.
6	Guindy (GIS)	400/230/110	630		0	0	0	0		SEP-19	MAY-19	Work awarded to M/s.L&T. Detailed engineering work under progress.
7	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	MAR-31	Tender under process.
8	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	specification is under preparation to float tender.
9	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	All civil works completed SSE works completed except cable laying which is under progress. Testing in progress.
10	Thennamapatty	400/230/110	2x315+2x200		100	90	100	80		SEP-17	MAY-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
11	Vellalaviduthi	400/230/110	1030		0	0	0	0		SEP-18	MAR-19	Price bid opened. Tender under finalisation.
12	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	0	0	0				Price bid opened and tender under negotiation.
13	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
14	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
15	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Bid document under preparation.
16	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	Estimate is under preparation.
17	Selvapuram	400/230	1030		0	0	0	0		SEP-20	MAR-20	Price bid to be opened.
18	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
19	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Tender opened on 31.01.18 and price bid to be opened.
20	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
21	Thoppankundu S/S	400/110	600		100	95	100	80		DEC-14	JUN-18	work under progress
22	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	0									
23	Bays at Palavadi s/s (2 Nos.)	400	0									
24	Pugalur and North Trichur HVDC Terminal	320	2000							APR-20		
25	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
27	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180									
28	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender opened on 03.05.18
29	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
30	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
31	Kanchipuram S/S	230/110	100		100	100	100	90		AUG-17	MAY-18	All civil works completed. Cable laying completed and termination 90% completed. Equipment testing under progress.
32	Karuppur	230/110	200		0	0	0	0		SEP-19	MAR-20	Work under progress.
33	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
34	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
35	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
36	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Estimate is under preparation.
37	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Price bid to be opened
38	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Pile 83/83 completed. Retender opened on 23.12.2017. Board note put up for price bid opening.
39	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Tender under finalisation.
40	Neyveli S/S	230/110	480		100	60	50	30		APR-17	JUN-18	Control room 1st floor roof level completed. Earth mat 80% completed. Compound wall work under progress. Structure plinth beam work completed. Equipment plinth work under progress.
41	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	Tender to be floated.
42	Porur UG (GIS)	230/110	300		100	30	0	0		APR-16	MAY-18	33 KV bus commissioned and feeders are connected. 230 KV GIS erected and testing is under progress. Transformer erection under progress.
43	Pudukottai (2x100 to 3x160)(GEC-I)	230/110	280									
44	Samayanallur S/S	230/110	2x100		100	30	0	0			MAR-18	Work awarded. Control room work under progress. SSE: Retender to be floated.
45	Sankarapuram S/S	230/110	200		0	0	0	0			MAR-19	LOI to be issued.
46	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
47	Sembatty S/S (GEC-I)	230/110	180									
48	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	DEC-18	Work are under progress.
49	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Specification is under preparation to float tender.
50	Thirupattur S/S	230/110	200		0	0	0	0			JUN-19	Work awarded on 15.03.18 to M/s.BGR and work commenced.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Thiruvanmiyur	230/110	200		0	0	0	0		SEP-18	MAR-19	LOI to be issued.
52	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	MAR-19	Tender under finalisation.
53	Tirupur (JICA)	230/110	2x100		100	90	80	50		APR-16	AUG-18	Work are under progress. Control room finishinh is in Progress.Cable trench in Progress.
54	Tiruvannamalai (2x100 to 3x160) (GEC-I)	230/110	280									
55	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	MAR-18	SS building works in progress. Retender for GIS opened on 27.12.2017. BLTC note put up for price bid opening.
56	Uddanapally S/S	230/110	200		100	40	30	0		APR-16	JAN-19	Work awarded on 05.10.17 and commenced. Site grading and compound wall and yard work under progress.
57	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
58	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120									
59	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
60	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0				Not related to TANTRANSCO
61	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
62	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
63	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
64	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
65	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	100	90	40		SEP-18	DEC-18	Work under progress. Cabling and earthing 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	0									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	0									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	0									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	
10	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	
11	Garividi (Marala)	400/220	630		100	100	100	100			MAR-18	.Sub-Station is charged from 220kV end on 15.03.2018 by making LILO of 220kV Bobbili-BD Pallem.ICT-I is commissioned on 15.03.2018 and ICT-II is commissioned on 20.03.2018
12	Hindupur (GEC-I)	400/220	315									
13	Hindupur S/S	400/220	630		100	85	85	70		OCT-17	JUL-18	Works under progress. 723 Nos. out of 726 Nos.Structure foundations and 787 Nos structure erection out of 825 Nos.are completed and 565 Nos. out of 601 equipment erection are completed.
14	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	
15	Kalikiri	400/220	630		100	92	95	90		SEP-17	MAY-18	All 524 Nos structure foundations completed.506 Nos. out of 524 Nos. structure erection and 407 Nos. out of 425 Nos. equipment erection completed. 400kV fedder bays Chitoor-I & II charged on 31.03.2018 from line end.ICT-II erection works and other civil works are under progress.
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
17	Mailavaram (GEC-II)	400/220	1x1500									
18	Mylavarm S/s	400/220	945		0	0	0	0		AUG-18	JUN-19	
19	NP Kunta - ICT-4 (GEC-II)	400/220	500									
20	NP Kunta PS(GEC-II)	400/220	1x1500									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Podili S/S	400/220	630		100	75	65	60		AUG-17	JUL-18	Site leveling works completed. 519Nos out of 528 structure foundations completed. 467 Nos out of 629 Nos.Structure erection completed. 3 Nos out of 414 Nos Equipmnet erection are completed.Control room,Platforms,DG room works are under progress.
22	Rachaganneru S/s	400/220	630		0	0	0	0		AUG-18	APR-19	Detailed Purchase orders issued on 31.01.2018 .Site levels are finalized and detailed Engineering under progress.
23	Talaricheruvu S/s	400/220	945		100	45	30	15		AUG-18	OCT-18	Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. 298 Nos out of 672 nos structure Foundations and 19 Nos out of 770 Nos structure erection completed. Control Room, Platforms, Compound Wall, other Structure foundation works are under progress.
24	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
25	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	
26	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	0									
27	Bays at Kurnool S/S (2nos.)	400	0									
28	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
29	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Betamcherla(GEC-I)	220/132/33	2x160									
31	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
32	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
33	Pampanur Tanda(GEC-I)	220/132	2x160									
34	Penukonda(GEC-I)	220/132	2x160									
35	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
36	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
37	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
38	Bay Extn. at Hindupur s/s (GEC-I)	220	0									
39	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	0									
40	Bay Extn. at Tadipatri s/s (GEC-I)	220	0									
41	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	0									
42	Bay Extn. at Penukonda s/s (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
2	Julurupadu S/S	400/220	630		100	100	100	100			OCT-17	bus I and Bus II charged on 23.12.2017
3	Nirmal S/S	400/220	630		100	98	98	95			OCT-17	work under progress.
4	Shankarpally (Extn.)	400/220	630		0	100	100	100			FEB-17	Works completed.Bays charged on 04.02.2017
5	400kV Suryapet Bay Extensions	400	0									
6	Chandulapur LI	400	500		0	0	0	0		NOV-17		
7	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
8	Damacherla	400	1500		0	0	0	0		SEP-18		
9	Jangaon	400	500		100	8	0	0		AUG-18		land leveling is Under progress. euipment erection Under progress .
10	Julurupadu 2nos 400kV bay	400	0							SEP-17		
11	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
12	Mydaram LI	400	1120		0	0	0	0		NOV-17		
13	Narlapur LI	400	1440		0	0	0	0		SEP-18		
14	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
15	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
16	Tippapur LI	400	480		0	0	0	0		NOV-17		
17	Tukkapur LI	400	400		0	0	0	0		NOV-17		
18	Uddandapur LI	400	900		0	0	0	0		SEP-18		
19	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
20	Yedula LI	400	1260		0	0	0	0		SEP-18		
21	Yellampalli LI	400	945		0	0	0	0		NOV-17		
22	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
23	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
24	Jadcherla S/S	220/132	200		0	0	0	0				
25	Jangaon S/S	220/132	200		100	0	0	0				
26	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
27	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
28	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Banswada	220	200		0	0	0	0		NOV-17		
30	Borampet GIS	220	480		0	0	0	0		DEC-17		
31	Chanchalguda	220	200		0	0	0	0		SEP-18		
32	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
33	Husnabad GIS	220	200		0	0	0	0		MAY-18		
34	Kachavanisingaram	220	200		0	0	0	0				
35	Kallur GIS	220	200		0	0	0	0		SEP-17		
36	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
37	Kothur	220	320		0	0	0	0		SEP-17		
38	Lakshmidvipalli LI SS	220	240		0	0	0	0		SEP-17		
39	Madugula	220	200		0	0	0	0		MAY-17		
40	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
41	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
42	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
43	Raidurg	220	300		0	0	0	0		SEP-17		
44	Renjal GIS	220	200		0	0	0	0		NOV-17		
45	Sundilla LISS	220	400		0	0	0	0		SEP-17		
46	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000									
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	
4	Badaun S/s	400/220	630		0	0	0	0			MAR-21	
5	Banda (New) ICT-II	400/220	315		100	100	100	100	315		APR-18	Commissioned 04/18.
6	Bhopal Road S/s	400/220	630		0	0	0	0			MAR-20	
7	Firozabad S/s	400/220	1000		0	0	0	0			MAR-20	
8	ICT at Harduaganj Extn	400/220	630									
9	Jaunpur S/s	400/220	630		0	0	0	0			MAR-19	
10	LaluKheri S/s	400/220	630		0	0	0	0			MAR-20	
11	Moradabad (Aug.) (500-315) ICT-II	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.
12	Obra-BTPS (Aug.) (315-240)	400/220	75		100	100	100	100	75		APR-18	Commissioned 04/18.
13	Raebareli S/s	400/220	630		0	0	0	0			MAR-20	
14	Rasra S/s	400/220	630		0	0	0	0			MAR-19	
15	Sambhal S/s	400/220	630		0	0	0	0			MAR-21	
16	Shamli S/s	400/220	1000		0	0	0	0			MAR-20	
17	Simbholi S/s	400/220	1000		0	0	0	0			MAR-20	
18	Masauli (Allahabad)	400/132	600									
19	Kanpur Road (Lucknow New)	220/33	120		100	100	100	100	120		APR-18	Commissioned 04/18.
20	Mandola Vihar (Ghaziabad)	220/33	180									
21	Hapur (New) (ICT-I)	220/132/33	160		100	100	100	100	160			Energised on 01/08/2017
22	Amethi S/s	220/132	320		100	23	0	0			JUN-18	Overall progress 22%
23	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21	
24	Barabanki (New)	220/132	320		100	100	100	100	320		APR-18	Commissioned 04/18.
25	Barabanki s/s	220/132	2x100									
26	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320									
27	Madhuvan S/S	220/132	160		100	17	0	0			SEP-18	WIP 15%
28	Phahari (Chitrakoot) S/s	220/132	320		100	83	75	38			JUN-18	Work Progress51%
29	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUN-18	WIP 24%

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sarh (Kanpur Dehat)	220/132	320									
31	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100	160		APR-18	Commissioned 04/18.
32	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320									
33	Sikandara (Kanpur Dehat)	220/132	2x100									
34	Siyana S/S	220/132	2x160		100	70	90	39			AUG-18	Over all Progress 73
35	Sohawal (Aug.) (160-100) ICT-I	220/132	60		100	100	100	100	60		APR-18	Commissioned 04/18.
36	Allahabad S/s	220	180		0	0	0	0			MAR-22	
37	Awass Vikas Loni S/s	220	320		0	0	0	0			MAR-22	
38	Badaun Road S/s	220	320		0	0	0	0			MAR-21	
39	Ballia S/s	220	320		0	0	0	0			MAR-21	
40	BB Nagar S/s	220	320		0	0	0	0			MAR-19	
41	Bulandshahar Road S/s	220	320		0	0	0	0			MAR-21	
42	Chhaprauli S/s	220	320		0	0	0	0			MAR-20	
43	Faridpur (Bareilly) S/s	220	320		0	0	0	0			MAR-19	
44	Fatehgarh or Kannauj S/s	220	320		0	0	0	0			MAR-20	
45	Fatehpur New S/s	220	320		0	0	0	0			MAR-20	
46	Hamirpur S/s	220	320		0	0	0	0			MAR-21	
47	Hardoi (New) S/s	220	320		0	0	0	0			MAR-21	
48	Kasganj S/s	220	320		0	0	0	0			MAR-22	
49	Khaga S/s	220	320		0	0	0	0			MAR-21	
50	Khalilabad S/s	220	320		0	0	0	0			MAR-21	
51	Khatauli S/s	220	320		0	0	0	0			MAR-20	
52	Kidwainagar S/s	220	180		0	0	0	0			MAR-22	
53	Kiraowli S/s	220	320		0	0	0	0			MAR-22	
54	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	
55	Lucknow (Canal Road) S/s	220	180		0	0	0	0			MAR-21	
56	Lucknow Hardoi Road S/s	220	180		0	0	0	0			MAR-22	
57	Maharajganj S/s	220	320		0	0	0	0			MAR-21	
58	Mawana S/s	220	320		0	0	0	0			MAR-20	
59	Meerut By Pass S/s	220	180		0	0	0	0			MAR-21	
60	Modipuram-II S/s	220	320		0	0	0	0			MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
61	Moradabad-II (Kath) S/s	220	320		0	0	0	0			MAR-20	
62	Morta S/s	220	320		0	0	0	0			MAR-19	
63	Nehtaur New S/s	220	320		0	0	0	0			MAR-21	
64	Saharanpur New s/s	220	320		0	0	0	0			MAR-22	
65	Sandila S/s	220	320		0	0	0	0			MAR-21	
66	Sardhana S/s	220	320		0	0	0	0			MAR-19	
67	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	
68	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0			MAR-22	
69	Singhauri S/s	220	320		0	0	0	0			MAR-20	
70	Tajpur S/s	220	320		0	0	0	0			MAR-19	
71	Tundla S/s	220	320		0	0	0	0			MAR-19	
72	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0			MAR-20	
73	Varanasi Cantt. S/s	220	180		0	0	0	0			MAR-22	
74	Vasundhara S/s	220	320		0	0	0	0			MAR-21	
75	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	0									
76	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	0									
77	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
4	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
5	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
6	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
7	New Town AA-III	220/33	50		100	100	100	100	50		AUG-17	Commissioned on 17/08/17
8	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
9	Bankura PS (GEC-II)	220/132	200									
10	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
11	Barasat GIS	220/132	320		100	100	100	100	160		APR-18	Commissioned on 28/04/2018
12	Baruipur GIS	220/132	320		0	0	0	0			MAR-21	
13	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
14	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
15	Dharampur	220/132	160		0	0	0	0			MAR-18	
16	East Mednipur PS (GEC-II)	220/132	200									
17	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
18	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
19	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
20	Gazol GIS	220/132	320		100	20	20	0			DEC-18	Land development & boundary wall work under progress.
21	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
22	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
23	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
24	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
25	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
26	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
27	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
28	New Sagardighi GIS	220/132	320		100	65	65	40			JUN-18	
29	New Town AA-IIC GIS	220/132	320		100	35	10	0			MAY-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Town AA-III Aug.	220/132	160		0	0	0	0			MAR-22	
31	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
32	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
33	Rejinagar GIS	220/132	320		100	70	85	40			AUG-18	Work in progress
34	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
35	Satgachia	220/132	160		100	100	100	100	160		AUG-17	Commissioned on 31/08/17
36	West Mednipur PS (GEC-II)	220/132	200									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	TSA terminated on 13.04.2018 under Force Majuere clause and LTTCs are requested to return the CPBG.
5	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	9	0	0		NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering work completed. 3) Civil works in progress.
2	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
3	4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Establishment of 2x500 MVA at New Kohima S/s (ATL-TBCB)	400/220	2x500							JUL-20		
---	---	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		80	17	0	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	MAR-18	Received Approval for Energisation certificate from Electrical Inspector on 9-3-2018 Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	36	0	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
7	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--