

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

31-AUG-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DAMODAR VALLEY CORPORATION (DVC)												
1	DSTPS ICT-II S/s	400/220	315		100	100	50	50		FEB-17	DEC-18	400KV infrastructure is ready and its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0				NIT floated on 10.01.2018. Price Bid opened on 16.08.18 & is under evaluation
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40		SEP-18	MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days.
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80				Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed. Tendering under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Kargil) Bay at Kargil	220/66	1x100		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
25	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
27	(PMDP-Jammu) Samba S/S	220/33	160		0	0	0	0		MAR-19	NOV-19	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
28	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
29	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT floated on 17.11.2017. Last date for submission of e-Bids extended upto 15-02-2018 due to bidder queries.Only single Bid received.Techno-Commercial Bid opened and evaluated. Works re-tendered by RECTPCL (PIA).
30	(PMDP-Leh) Bay at Phyang	220/33	0							MAR-19		
31	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
32	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		The revised survey report and subsequent revised cost estimate is under preparation and shall be submitted to JKPDD for approval by 15th March 2018. Cost estimate is also under review with PGCIL, the PMA for the Project.
33	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
34	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
35	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
36	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
37	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
38	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18		
39	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19	
40	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
41	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
42	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18		
44	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18		Yet to be awarded.
45	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be acquire.
46	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
47	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
48	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to awarded.
49	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to be awarded.
50	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
51	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
52	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
53	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
55	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
61	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
63	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
66	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
68	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
69	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
70	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
71	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
72	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
73	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
74	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
75	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
76	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
77	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
78	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
79	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
81	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
83	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
84	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
85	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
86	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
87	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
88	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
89	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
90	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
91	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
92	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
93	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
94	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
95	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
96	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		
97	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
98	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
99	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
100	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
101	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
102	(Mizoram) Lungsen S/S	132/33	25		0	0	0	0		DEC-18		
103	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18		
104	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
105	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
106	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
107	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
108	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
109	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
110	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		0	0	0	0		MAR-20	JAN-20	E-NIT floated by PGCIL on 09-10-2017. Award made ready since 29.02.2018. Handing over of S/Stn. land awaited from JKPDD. Consent sought from JKPDD for placement of award.
111	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
114	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
118	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
119	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
120	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
121	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
122	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
123	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
124	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
125	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18	
126	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19	
128	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
129	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
130	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18	acquisition under process
131	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
132	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
133	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18		Yet to be awarded.
134	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
135	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
136	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19	
137	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
138	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18	
139	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18	
140	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
141	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
142	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
143	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
144	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
145	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18		
146	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18		
147	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
148	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	95	84	53			MAR-19	Work under progress.
2	Raigarh and Pugalur HVDC Station	800	6000		100	35	16	12		NOV-19	NOV-19	Award placed in Jun'16. Work under progress. Court case resolved in Dec'16.
3	Agra S/S	765/400	500					0			JUL-17	
4	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
5	Banaskanta S/S	765/400	2x500		100	95	95	83		APR-18	DEC-18	Award placed in Mar'17. Work under progress.
6	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17	Work under progress.
7	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
8	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
9	Bhadla S/S	765/400	3x1500		100	90	80	42		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
10	Bhuj Pooling Station	765/400	2x1500		100	88	80	65		JUL-18	DEC-18	Award placed in Mar'16. Work under progress.
11	Bikaner S/S	765/400	2x1500		100	87	84	48		MAY-19	MAY-19	Work under progress.
12	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	92	82	69		APR-19	APR-19	Award placed in Dec'16. Work under progress.
13	Cuddapah S/s	765/400	2x1500		100	98	100	98		JUL-18	SEP-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .
14	Extn. at 765/400/220KV Fatehpur Sub station	765/400	0		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
15	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
16	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
17	Gaya (ICT) S/S	765/400	500		100	100	0	0			NOV-18	ICT to be kept at Ranchi s/s. ICT expected to be dispatched by Oct'18.
18	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	2	0	0		JUL-20	JUL-20	Award placed in Sep'17. Civil work commenced..
19	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	85	85	60		APR-19	APR-19	400KV portion completed. Supplu, civil work and erection under progress.
20	Jhatikara S/S	765/400	500									
21	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
22	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	7	0	0		JUL-20	JUL-20	Award placed in Sep'17. Civil work under progress.
23	Meerut (Aug.)	765/400	1500		100	99	95	86		MAR-18	SEP-19	Work under progress.
24	Nellore	765/400	3000		0	0	0	0		MAR-17		
25	Orai (ICT-II)	765/400	2x500		100	100	100	100	1000		APR-18	Commissioned 04/18.
26	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100	3000	JAN-18	APR-18	Commissioned 04/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
28	Srikakulam S/S	765/400	2x1500		100	100	100	100	3000	JUN-15	AUG-18	Commissioned 08/18.
29	Tehri PS (GIS)	765/400	4x800		100	90	80	0		MAR-18	SEP-19	Award placed in Mar'15. Engg., civil work and supply under progress.
30	Warora PS (PWTl-TBCB)	765/400	2x1500		100	100	100	100	3000	NOV-17	JUN-18	Commissioned 06/18.
31	1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	0									
32	1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)	765	0									
33	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	47	20	0		JUN-19	JUN-19	Award placed. Work under progress.
34	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17	work under progress.
35	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
36	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
37	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19		
38	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
39	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
40	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
41	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
42	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18	Work under progress.
43	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
44	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
45	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
46	Pondicherry (Extn)	400/230	500		100	100	100	100	500	APR-19	JUN-18	Commissioned 06/18.
47	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17
48	Aurangabad (Extn.)	400/220	630		100	98	100	98	630	OCT-12	FEB-19	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
49	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
50	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
51	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
52	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18	Work under progress.
53	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18		
54	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
55	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
56	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
57	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
58	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
59	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
60	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
61	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
62	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
63	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
64	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
65	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
66	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
67	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
68	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
69	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
70	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
71	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
72	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
73	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
74	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
75	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
76	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
77	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
78	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
79	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
80	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
81	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
82	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
83	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
84	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
85	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
86	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
87	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
88	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
89	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
90	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
91	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
92	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
93	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
94	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
95	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
96	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
97	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
98	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
99	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	Bhadla S/S	400/220	1500		100	90	80	42		JAN-19	JAN-19	Award placed in Aug'16. Work under progress.
101	Bhuj Pooling Station	400/220	2x500		100	88	80	65		JUL-18	DEC-18	Work under progress.
102	Boisar (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18	Commissioned 05/18.
103	Bongaigaon (2nd ICT) S/s.	400/220	315		100	85	78	72		DEC-17	NOV-18	Work under progress.
104	Chandauti S/S	400/220	1x1500		100	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
105	Cuddapah (Extn.)	400/220	500		100	98	99	99		FEB-17	SEP-18	Work under progress. Transformer reached at site. Erection work under progress..
106	Degham (Extn)	400/220	500		100	100	100	100	500		JUN-18	Commissioned 06/18.
107	Dwarka -I (GIS) S/S	400/220	2000		100	92	83	65		SEP-18	DEC-18	Land acquired in Aug'16. Work under progress.
108	Extn. at Banka	400/220	315		100	0	0	0		MAY-20	MAY-20	Award placed in Dec'17. Engg. in progress.
109	Extn. at Biharshariff	400/220	500		100	15	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
110	Extn at Deharadun s/s	400/220	0							SEP-17		
111	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	JUN-18	Commissioned in Jun'18.
112	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	80	70	60		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
113	Extn at Gaya s/s	400/220	500		100	90	45	30		JUN-19	JUN-19	Award placed in Jun'17. Works under progress.
114	Extn at Jeypore s/s	400/220	630		100	50	20	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
115	Extn at Kala S/s (3rd ICT)	400/220	500		100	77	85	45		SEP-19	SEP-19	Award placed in Feb'17. Works under progress.
116	Extn. at Lakhisarai	400/220	315		100	10	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
117	Extn. at Maithon	400/220	500		100	10	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
118	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	50	75	0		JUN-19	JUN-19	Award placed in Jun'17 . Work under progress.
119	Extn at Rourkela S/s	400/220	630		100	55	20	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
120	Extn. at Tumkur (Vasantnarsapur) S/s	400/220	500		100	45	85	0		JAN-19	JAN-19	Work under progress.
121	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
122	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
123	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
124	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
125	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
126	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
127	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
128	Extn. Indore S/s	400/220	2x500		100	99	100	90		JUL-18	DEC-18	Work under progress.
129	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
130	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
131	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
132	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
133	Extn. Madugiri S/S	400/220	500		100	100	100	100			JUN-18	Work completed. Matching with TBCB line.
134	Extn. NP Kunta S/s	400/220	500		100	100	100	100		NOV-17	SEP-18	testing under progress.
135	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
136	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
137	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
138	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
139	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
140	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
141	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
142	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
143	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
144	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned at Farakka.
145	Gooty (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
146	Hamirpur (Extn.)	400/220	315		100	90	75	65		JUL-17	NOV-18	Erection under progress. Down stream line delayed. Critical.
147	Jauljivi (GIS) s/s	400/220	735		100	10	0	0		DEC-19	DEC-19	Award placed in Mar'17. Work under progress.
148	Khammam (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
149	Khandwa (Extn.)	400/220	500		100	100	100	100	500	SEP-19	MAY-18	Commissioned 05/18.
150	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
151	Kotputli S/S	400/220	630		0	0	0	0				
152	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
153	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
154	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	70	62	42			NOV-18	Work under progress.
155	Misa (Extn.) S/S	400/220	315		100	0	0	0			NOV-18	Award placed in Jul'16. Spare ICT supply under progress.
156	Narendra (ICT-II Repl.) (500-315)	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.
157	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	DEC-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical.Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
158	Parli Switching Station (Extn.)	400/220	1000		100	100	100	100	1000	JUL-18	JUL-18	Commissioned 07/18.
159	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	90	100	70	685		NOV-18	ICT-I commissioned in Sep'16. Balance work under progress. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. Balance work (ICT repl.) under progress.
160	Pusali (Aug.) (500-315)	400/220	370		100	80	100	65	185		DEC-18	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Erection to be taken up during shutdown..
161	Rajarhat (GIS) S/S	400/220	2x315		100	90	95	85		APR-16	DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals. Now work re-started on 12.08.18 with the help of local administration.
162	Rajghat S/S (GIS)	400/220	2000		100	12	0	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in placed of Rajghat S/S. Award placed in Jan'18. Civil work under progress.
163	Rangpo S/S (GIS	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
164	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	40	40	0		JUN-19	JUN-19	Award placed in Mar17. Work under progress.
165	Saharsa S/S	400/220	2x500		100	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
166	Silchar S/S (New)	400/220	200		100	0	0	0		DEC-12	JUL-18	Completed in Jul'18.
167	Sitamarhi S/S ERSS XXITL-TBCB)	400/220	2x500		100	0	0	0		MAR-21	MAR-21	Award placed in Feb'18. Engg. in progress.
168	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
169	Somannm S/S	400/220	2x500		0	0	0	0				
170	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
171	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
172	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
173	Tirunelveli Pooling station	400/220	2x500		100	100	100	100	1000	MAR-18	JUN-18	Commissioned 06/18.
174	Tughlakabad S/S (GIS)	400/220	1000		100	98	96	94		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Aug'16. Work under progress.
175	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100	500	JAN-19	JUL-18	Commissioned 07/18.
176	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
177	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
178	Warangal (Extn)	400/220	500		100	100	100	100	500	FEB-17	JUN-18	Commissioned 06/18.
179	Yelahanka (GIS)	400/220	2x500		100	100	100	100	1000	JUN-13	MAR-18	Sub station commissioned in march '18.
180	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
181	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
182	Imphal (3rd ICT)	400/132	200		100	0	0	0				
183	Imphal S/S (upgradation)	400/132	2x315		100	90	82	60			OCT-18	
184	Silcher ICT-III	400/132	1x315		100	100	100	100	315		JUL-18	Commissioned 07/18.
185	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	0									
186	100 MVAR STATCOM at PS NP Kunta s/s	400	0									
187	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	0									
188	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
189	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	0									
190	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	0									
191	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	0									
192	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	0									
193	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
194	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/strn.	400	0		100	99	99	98		DEC-17	DEC-17	work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
195	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
196	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17	Work under progress.
197	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	0		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
198	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17		
199	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18	Work under progress.
200	Bay Extn. of 400/230KV Tuticorin Pooling station	400	0		100	75	60	50		MAR-18	MAY-18	Work under progress.
201	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
202	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	17	11	5		APR-20	APR-20	Award placed in Mar'17. Work under progress.
203	Chandigarh UT (GIS) s/s	220/66	2x160		100	75	55	45		FEB-19	FEB-19	Work under progress. Work of shut down stream line yet to be taken up bu UT Chandigarh.
204	Phursungi S/S	220/33	200		0	0	0	0				
205	Sitarganj (Extn.)	220/133	1x100		100	95	85	45		MAR-19	MAR-19	Work under progress.
206	Anuppur S/S	220/132	160									
207	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
208	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
209	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
210	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
211	Chandauti Sub station	220/132	3x200		100	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
212	Extn. at Rangpo	220/132	1x100		100	8	0	0		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
213	Kopili S/S	220/132	110		100	55	45	42			NOV-18	Work under progress.
214	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUL-18	Spare supply Completed in Jun'18
215	Legship S/S	220/132	100		0	0	0	0				
216	Repl. at Malda (50-160)	220/132	110		100	0	0	0		MAY-20	MAY-20	Award placed in Dec'17. Engg. in progress.
217	RPH (Aug). S/S	220/132	60		0	0	0	0				
218	Saharsa Sub station	220/132	4x100		100	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
219	Sitamarhi Sub station (ERSS -XXITL - TBCB)	220/132	4x100		100	0	0	0		MAR-21	MAR-21	Award placed in Mar'18. Engg. in progress.
220	10 nos. 220kV line bays for solar park interconnections	220	0									
221	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
222	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
223	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
224	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
225	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	0									
226	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	0									
227	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	0									
228	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	0									
229	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
230	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	0									
231	Bays at NP Kunta PS (2 Nos.)	220	0									
232	Mokokchung (ICT)	220	315		100	65	60	50			SEP-18	Work under progress.
233	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
234	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	98	95	95			SEP-18	Supply, civil works and erection under progress. Completion matching with line.
235	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul'18.
236	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. supply of spare ICT completed in Jun'18.
237	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in MAR'16.
238	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
239	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	APR-20	RECTPCL has floated e-NIT on 18-11-2017. Tendering process has already completed and approval for issuance of LoA is under process. Work to be awarded by April 2018. Timeline for completion of work- 24 months from date of award of work
2	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings to JKPDD on 03.04.2018
3	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 19.03.2018
4	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/33	30		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
5	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/33	50		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 04.04.18
6	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/33	60		0	0	0	0		MAR-19	MAR-18	LOA issued, RECTPCL has submitted Observation on GTP/Drawings Sent to JKPDD on 23.04.18
7	(PMDP-Jammu) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/38,dated: 29-01-2018 Extended Date of submission of e-bid: 19-03-2018. Techno-Commercial bid opened on 23.03.2018. 12 nos of bidders has submitted their bid. RECTPCL has submitted their Bid Evaluation Report to JKPDD on 17.04.2018. Timeline for completion of work (18 months from LOA).
8	(PMDP - Kashmir) Bemina (Aug(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
9	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
10	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Tendering for the remaining works under progress.
12	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		NIT floated by SE-II S&O Wing Kmr. Last date for e-bid submission extended upto is 01-05-2018.
13	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response.. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids under evaluation. Financial Bids also opened . Case sent to Director finance for Pre-Check.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	90	100	98	0	MAR-13	MAY-18	97% completed.
4	Amguri PS (GEC-II)	132/33	100									
5	Azara s/s	132/33	2x16		100	78	90	82	0		MAY-18	One Transformer is erected.
6	Barpeta	132/33	2x25		100	30	20	40	0		AUG-18	" Civil & other field work is in progress. Overall Progress 55%, Control Room- Columns, Cble Trench done. Transformer supplied."
7	Dhekiajuli	132/33	2x25		100	75	100	100			MAY-18	Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	0	0	0	0		DEC-18	"Major Equipments except Relay Panels delivered/ Dispatched. Civil Works halted due to ban on Stone Quarried in Assam and Meghalaya."
9	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
10	Karimganj	132/33	2x25		100	90	100	0	0		MAY-18	All major equipments erected, Transformers installed on pad.Preparatory activities for erection, Testing and Commissioning of Transformers to other equipment started. Back Charging is intended for completion by January, 2018.
11	Sonapur s/s (2x25)	132/33	2x25		100	90	100	98			MAY-18	Completedand charged on 10.03.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									UNDER TENDERING STAGE
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									M/s BGCL
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									M/s BGCL
4	Bhusaula (GIS) s/s	220/33	2x100									M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	70				OCT-18	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	93	98	95	160	MAR-17	OCT-18	1x160 MVA & 1x50 MVA Transformer commissioned & charged
7	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	commissioning
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90			APR-18	yet to be commissioned
9	Biharshariff S/S	220/132	150								DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150								DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100								DEC-16	
12	Dumraon (GIS) s/s	220/132	480									M/s BGCL
13	Karamnasha (New) s/s	220/132	4x100									UNDER TENDERING STAGE
14	Korha (New) s/s	220/132	200									UNDER TENDERING STAGE
15	Raxaul (New) s/s	220/132	4x100									UNDER TENDERING STAGE

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	36	70	70		SEP-19	SEP-19	Work under progress.
3	Jagdalpur S/s	400/220	630		100	100	100	100		NOV-14	JUN-18	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
4	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
5	Borjhara	220/132	160		100	100	100	100	160	DEC-17	JUL-18	Commissioned 07/18.
6	Dharsiwa s/s	220/132	2x160		100	57	100	100		JUN-18	SEP-18	work under progress.
7	Dherdehi (Bilaspur) s/s	220/132	2x160		100	53	70	20		JUN-18	SEP-18	work under progress.
8	Jagdalpur	220/132	160		100	66	28	28		MAR-18	SEP-18	work under progress.
9	Kawardha s/s	220/132	160		100	100	100	100	160	JUN-18	JUL-18	Commissioned 07/18.
10	Narayanpur s/s	220/132	1x160		100	57	100	100		JUN-18	AUG-18	work under progress.
11	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	0		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budella S/S	220/66	320		100	0	0	0			DEC-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	R.K. Puram - I (GIS)	220/66	320		100	100	100	100	320		AUG-18	Commissioned 05/18 (Late Reported).
15	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		100	0	0	0			DEC-19	
16	Shalimarbagh GIS	220/66	220							MAR-21		
17	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
18	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
19	Tughlakabad S/S	220/66	320		100	100	100	0			JUL-18	Work under execution
20	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
21	Dev Nagar GIS	220/33	3x100							MAR-20		
22	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
23	Goplapur S/S	220/33	1x100							MAR-21		
24	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
25	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
26	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
27	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
28	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
30	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
31	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
33	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
34	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
35	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
36	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
37	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100	200		AUG-18	Commissioned 05/18 (Late Reported).
38	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
39	Zakhira GIS	220/33	3x100							MAR-20		
40	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
41	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
42	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
2	Saligao	220/33	100							JUL-19		
3	Soccorro S/S	220/33	320		0	0	0	0			MAR-17	
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	0									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	0									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	0									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	0									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	0									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	0									
7	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
8	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	Initial Stage.
9	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	Tender on WEB
10	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
13	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17	Commissioned
14	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
16	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
17	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
18	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
19	Sanand (ICT-II) s/s	400/220	500									
20	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
21	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19	WIP
22	Achhalia S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
23	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
24	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
25	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
26	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Shapar S/s	400/200	1000		0	0	0	0			MAR-21	
28	Soja S/s	400/200	500		0	0	0	0			MAR-18	
29	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
30	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	0									
31	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	0									
32	Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)	400	0									
33	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	0									
34	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	0									
35	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	0									
36	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	0									
37	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	0									
38	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
39	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
40	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
41	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
42	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
43	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
44	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			DEC-19	Initial Stage.
45	Bhat (Aug) (2x160-100)	220/66	220		0	0	0	0			MAR-20	
46	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
47	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
48	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
49	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
50	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
51	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
52	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
53	Jamnagar (Aug)(160-100)	220/66	60		100	100	100	100	60		JUL-18	Commissioned 07/18.
54	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
56	Kalawad	220/66	100		100	0	0	0			DEC-19	WIP
57	Kawant S/s	220/66	160		100	100	100	100	160		AUG-18	Commissioned 08/18.
58	Kerala S/S	220/66	2x100		100	0	0	0				
59	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
60	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
61	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
62	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
63	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
64	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
65	Moti Gop S/S	220/66	3x160		100	80	75	65			NOV-18	WIP.
66	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
67	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
68	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
69	Radhanpur (Aug)	220/66	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
70	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
71	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
72	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
73	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
74	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
75	Suva	220/66	200		100	100	100	100	200		JUN-16	Commissioned
76	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
77	Tappar (Aug)	220/66	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
78	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
79	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
80	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
81	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
82	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
83	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15	Commissioned
84	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16	Commissioned

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
85	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/66	480		100	2	1	0			JUL-19	WIP.
86	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
87	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
88	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
89	Bhat S/s	220/132	300		100	100	100	100	220		JUL-18	Commissioned 04/18 (Later Reported).
90	Limbdi (Aug) (150-50)	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 05/18(Late Reported).
91	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
92	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	320		100	2	1	0			JUL-19	WIP.
93	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
94	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
95	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	0									
96	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	0									
97	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	0									
98	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	0									
99	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	0									
100	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	0									
101	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	0									
102	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	0									
103	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	0									
104	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	0									
105	Rajula S/s	220	320		0	0	0	0			MAR-19	
106	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	0									
107	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated.
3	Gurgaon Sec. -57	220/66	100		100	100	100	100	100		MAY-18	Commissioned 04/18 (Late Reported).
4	Rajokheri S/s	220/66	320		0	0	0	0				The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. The work is yet to be started
5	Roj-Ka-Meo	220/66	2x160		100	25	15	5			DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
6	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0			NOV-19	work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Gujrat
7	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
8	RGEC Sonipat S/S	220/33	200		100	82	79	61			DEC-18	Firm has been blacklisted. Balance work to be done by HVPNL.
9	Roj-Ka-Meo	220/33	100		100	41	41	6			DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
10	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
11	Barhi S/S	220/132	200		100	90	97	73			OCT-18	Contract terminated. Balance work is to be done by departmentally.
12	Barula PS (GEC-II)	220/132	200		0	0	0	0				
13	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
14	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
15	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
16	GIS Sector -46 Faridabad S/s	220/132	320		100	75	60	0			DEC-18	work awarded to M/S SPML infra. Civil work in progress
17	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process
18	HSIIDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is approved. NIT yet to be floated
19	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
20	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
21	Mehna Khera S/s	220/132	300		0	0	0	0			JUL-19	Contouring/leveling work is in progress.
22	Mohana (Aug)	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 07/18.
23	Mund	220/132	1x100		100	100	100	100	100		JUN-18	Commissioned 06/18.
24	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
25	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
26	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
28	Sector -65 GIS Gurgaon S/s	220/132	200		100	60	71	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
29	Sector-69 GIS S/s	220/132	200		100	0	0	0			SEP-19	Contract has been awarded to M/s Skippers Seil Ltd.
30	Sector - 85 GIS S/s	220/132	200		100	65	70	0			DEC-18	Work awarded to M/S kalpatharu. Civil works in progress
31	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
32	Sector - 95 GIS S/s	220/132	200		100	70	80	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
33	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	50	70	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
34	Singhani PS (GEC-II)	220/132	200		0	0	0	0				
35	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18	
2	Lahal S/S	400/220	630		100	35	45	10		JAN-18	JUL-19	
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18	
4	Pragati Nagar (Gumma) S/S	400/220	315		100	96	100	95		JUL-16	DEC-18	
5	Wangtoo (GIS) S/S	400/220	630		100	85	85	65			DEC-18	
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	0									
7	Heling substation (GEC-I)	220/66	100									
8	Mandhala	220/66	100		0	0	0	0				
9	Sunda S/S (Aug.) (GEC-I)	220/66	100									
10	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
11	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100									
12	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18	
13	Dehan substation (GEC-I)	220/132	2x100									
14	Koti S/S	220/132	200		0	0	0	0				
15	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
16	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
17	Taran tulla (Addl.)	220/132	100		0	0	0	0				
18	Hatkoti Switching Station	220	0		0	0	0	0				
19	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18	
20	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
21	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
2	Latehar S/S	400/220/132	2x315		100	5	20	0			MAR-19	
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
7	Patratu (New) S/S	400/220	2x315		100	5	40	0			MAR-19	Major switchyard equipment & 315 MVA Transformer has been supplied. Erection Status:- Site levelling, Boundary wall, control Room Building work are in progress.
8	Chatra S/S	220/132/33	400		100	100	100	100				GSS Back charged at 33 KV voltage level on 01.04.2016. Waiting for 220 KV Chatra-Latehar line for final commissioning.
9	Giridih S/S	220/132/33	400		100	90	98	90			AUG-18	
10	Govindpur (New) S/S	220/132/33	400		100	100	100	100				Ready for commissioning. Waiting for 220 kV Dumka Govindpur T/L.
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
19	Jasidih S/S	220/132/33	400		100	45	25				DEC-18	
20	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
21	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
22	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
23	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
25	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - RFQ Finalized, RFP yet to be issued
26	Jainamore (Bokaro) S/S	220/132	400		100	85	95	85			SEP-18	
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - RFP has already been issued
28	Lohardaga S/S	220/132	2x150		100	65	75	65			DEC-18	
29	Ratu	220/132	400		100	80	90	80			SEP-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100	75	80	20				a) Leveling / grading of 220/132 kV yard in progress. b) Civil works for 132/33 kV yards & construction of retaining walls RW4 & RW5 in progress. c) Reconditioning of Power Transformers taken up by OEM and works under progress . d) Equipment erection in 132/33 kV switchyard under progress. e) LOI issued for erection/ commissioning of equipment in 220 kV Switchyard.
13	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
15	Lassipora S/S	220/132	320		0	0	0	0				Work included in the draft Transmission Plan. funding agency to be identified.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150			0	0	100	450	DEC-12	MAR-08	Works completed.
19	2 nos. of 132 kV line bays at Samba (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
3	Devanahalli	400/220	1500		100	0	0	0			SEP-19	60% of site levelling work completed. Retaining wall work under progress.
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	SEP-18	Work completed. CEIG approval received on 24-Mar-2018.
5	Electronic city S/S	400/220	2x500		100	0	0	0			SEP-19	Soil investigation test completed. Contour survey submitted, Detailed survey under progress. Site levelling work under progress, layout Block level & retaining wall drawing approved
6	Gadag (Doni) S/S	400/220	2x500		100	40	95	60				Work repeated
7	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in possession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
8	Jagalur S/S	400/220	2x500		100	100	100	100			AUG-18	Major equipments erected. Major portion of civil works completed. Relay testing under progress, SCADA Activity, PLCC wiring & testing, Jelly spreading works under progress.
9	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
10	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
11	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
12	Benkikere	220/66	200		100	60	90	80		SEP-17	AUG-18	Transformer No: 1 & 2 foundation work completed. All station tower & structure erection work completed. All 220kV & 66kV equipments erected. Retaining wall, Control room flooring works under progress.
13	Brindavan Alloys	220/66	150		100	0	0	0		SEP-17	JUN-19	Block levelling under progress.
14	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
15	Golahalli	220/66	100		100	80	55	52		SEP-17	DEC-18	12.5MVA transformer erected. 100MVA Transformers foundation, station tower erection completed. Equipment foundation and erection work is under progress. Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
16	Hosadurga S/S	220/66	2x100		100	0	0	0		SEP-17	SEP-19	LOI issued on 15-Mar-2018. Activity chart approved on 24-Mar-2018. Site leveling under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
17	ITI	220/66	150		100	23	80	0		SEP-17	NOV-18	220KV GIS hall roof casted.ceiling plastering is under preparation.66KV GIS hall completed upto corbel level. Foundation completed for 2 No of 150MVA transformers. Control room building ground floor roof casted. Internal cable ducts of 66KV GIS hall and CR building are nearely completed. 2x150MVA Trf received on 20.5.2018 /23.05.2018 .
18	Jigani (2x150)	220/66	300		100	100	100	100	150	MAR-13	MAR-18	Commissioned 03/18 (Late Reported)
19	Koramangala	220/66	300		100	30	80	0		SEP-17	NOV-18	220KV GIS hall roof casted. ceiling plastering is under preparation.66KV GIS: Raft and side walls of basement completed. Trf foundation completed for 2 No of 150MVA transformers. Control room building one side of the coloumns are cast upto ground level. 1x150MVA Trf received on 23.05.2018.Also 220kV modules received.
20	Kudligi (Badeladaku) S/S	220/66	200		100	95	100	90		MAY-14	AUG-18	Erection of all equipments like 100MVA Transformer -02 Nos, 12.5 MVA transformer, circuit breakers, station structures ,CT, PT, PI, Isolator, LA's, at both 220KV and 66KV completed. 220kV side earthing, Civil works are under progress.
21	Kumbalgod	220/66	150		100	0	0	0		SEP-18	SEP-19	LOI issued on 15-Mar-18. Layout for GIS drawing approved on 14.5.2018 SLD approved on 10.5.2018.
22	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
23	Mallat (Marvi) S/S	220/66	200		100	100	100	100		AUG-14	JUN-17	Commissioned 03/18 (Late Reported)
24	Manyatha	220/66	150		0	0	0	0				
25	Mittemari S/S	220/66	200		100	95	100	95		JUL-15	SEP-18	All equipments erection, Cable laying work and Jelly spreading in 220kV yard completed.
26	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
27	Pavagada S/S	220/66	2x100		100	95	100	100		JUL-14	OCT-18	All station equipment erection works completed. PC tests to be completed
28	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.
29	Shivanasamudram S/S	220/66	2x100		100	0	0	0			JUN-19	LOI issued on 15-Mar-18. Levelling work under progress
30	Srinivaspura	220/66	100		0	0	0	0		SEP-19	SEP-19	
31	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
32	Koppal S/S	220/110	2x100		100	20	25	10			JAN-19	Work short closed and LOI issued on 23.01.2018 for balance work. Control room slab casted for 1st floor. Station towers erected. Cable duct works under progress.
33	Mughalkod S/S (GEC-I)	220/110	2x100		0	0	0	0				Estimate to be prepared.
34	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	
35	Mughalkod S/S (GEC-I)	110/11	2x5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500									
2	Kasargode PS (GEC-II)	220/132	600									
3	Manjeri s/s	220/110	2x100		100	1	0	0			MAY-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315		100	0	0	0		MAR-19		LOA issued recently.
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur (ICT-II)	400/220	500		100	98	100	90				R& Y phase ready, B phase oil filtration is in process.
6	Hinjewadi ICT	400/220	2x500		100	100	100	99	1000	MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
7	Jejuri Addl ICT	400/220	3x167		100	100	100	100	501	MAR-19		Commissioned on dt 31-03-2018.
8	Kalwa add ICT	400/220	3x167		100	70	80	70		MAR-18		Work in progress.
9	Khorda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Khorda s/s dropped.
10	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
11	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhurni s/s dropped.
12	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
13	Bidkin T/f	220/33	1x100							MAR-22		
14	Butibori Addl T/F	220/33	2x50							MAR-21		
15	Chamorshi T/F	220/33	2x25		100	0	0	0		MAR-22	MAY-19	LOA placed recently. Site handed over to agency on 29.05.2018. Scope : 25 MVA, 132/33 kV T/F with bays 02 nos, 132 kV Line bays- 02 nos. 33 kV bays- 06 nos
16	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
17	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
18	Girnare T/F	220/33	2x50							MAR-20		
19	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
20	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
21	Hinganghat	220/33	1x100		100	100	100	100	100		AUG-18	Commissioned 08/18.
22	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
23	Hinjewadi T/F	220/33	2x100							MAR-18		
24	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
25	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
26	Kesurdi MIDC T/F	220/33	1x100							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Khandeshwar T/F	220/33	2x50							MAR-20		
28	Kupwad T/F	220/33	1x100							MAR-19		
29	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
30	Manjarsumba (Addl)	220/33	25							MAR-18		
31	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
32	Narangwadi T/f	220/33	2x25		0	1	0	0		MAR-20		
33	Ner (Watfali) T/F s/s	220/33	2x25		100	84	70	35		MAR-19	SEP-18	All equipments, disc insulators, conductors and both T/F received at site.
34	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
35	Palghar T/F	220/33	2x50							MAR-19		
36	Parbhani (Addl)	220/33	50		100	100	100	100	50	MAR-18	JUL-18	Commissioned 07/18.
37	Pardi T/F	220/33	2x50							MAR-19		
38	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
39	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
40	SICOM Chandrapur Addl T/F	220/33	1x50		100	90	70	5		MAR-18		Work in progress.
41	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
42	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
43	Ulwe Node T/F	220/33	2x50							MAR-20		
44	Wardha - I T/F	220/33	2x50		100	40	50	20		MAR-19		Work is in progress.
45	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
46	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
47	Dighi T/F	220/22	2x50							MAR-21		
48	Eon Kharadi T/F	220/22	2x50							MAR-19		
49	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
50	Jambhul T/F	220/22	2x50							MAR-18		
51	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
52	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
53	Pawane T/F	220/22	2x50		0	0	0	0		MAR-20		Under review.
54	Temghar Replacement T/F	220/22	1x50		100	70	70	30		MAR-19		Work is in progress.
55	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
56	Vasai T/F	220/22	2x50		100	90	80	70		MAR-18		Work is in progress.
57	Vashi T/F	220/22	2x50							MAR-22		
58	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
59	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
60	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
61	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
62	Uppalwadi S/S	220/132/33	2x100+2x50		100	99	80	65			MAR-18	work order for modification in control room is placed on M/s Associated Engineers.
63	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100	200	MAR-18		ICT commissioned on 01.03.2018.
64	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
65	Chalishaon Addl ICT	220/132	2x100		100	90	90	80		MAR-18	MAR-19	Work in progress.
66	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
67	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
68	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
69	Georai ICT	220/132	2x100		100	44	0	0		DEC-22	OCT-19	Civil work is in progress.
70	Girnare ICT	220/132	2x100							MAR-20		
71	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
72	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
73	Jalkot	220/132	1x100		100	100	100	100	100	MAR-18	JUN-18	Commissioned 05/18 (Late Reported).
74	Jalkot ICT-II	220/132	1x100		100	100	100	100	100	MAR-18	JUL-18	Commissioned 07/18.
75	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
76	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	1x100		100	100	100	100	100	MAR-18	AUG-18	Commissioned 08/18.
77	Jamner (Kekatnimbhora) ICT	220/132	2x100		100	55	15	4		MAR-19	JUN-19	LOA placed on 28.11.2017. Land development under process. Compound wall & control room work in progress. gantry material & hardware received at site.
78	Karanja ICT	220/132	2x100		100	8	0	0		MAR-21		LOA placed recently. Site handed over to agency on 12.05.2018.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
79	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
80	Krishnoor Addl ICT	220/132	1x100							MAR-20		
81	Krishnoor s/s	220/132	1x100		100	99	90	90	25	MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-208.
82	Kurunda - ICT	220/132	2x100							MAR-21		
83	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
84	Malkapur - ICT s/s	220/132	2x100		100	52	45	12		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 14/41 completed. 4) Equipment FDN : 220kV 83/83 completed, 132kV : 48/148 completed. 5) T/F Plint:- 2 no completed except rail pole fixing.
85	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
86	Manjarsumba ICT	220/132	1x100							MAR-20		
87	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
88	Nandgaon Peth (ICT)	220/132	1x100		0	100	100	100		MAR-18		ICT commissioned on 31-03-2018
89	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
90	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
91	Narangwadi ICT	220/132	2x100		100	6	0	0		MAR-20		-Site is handed over on Dtd.07.05.18. - Mobilization started by agency. -All the Civil drawings are released & electrical drawings are also released. - Civil work started..
92	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
93	New Pardi S/S	220/132	200		100	99	98	96				Work in progress.
94	Patoda s/s (Aug.)	220/132	2x100									
95	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
96	Shahada Addl ICT	220/132	1x100		100	100	90	70		MAR-18		Work in progress
97	Shevgaon/Pathardi	220/132	2x200							MAR-22		
98	Shevgaon / Pathardi ICT	220/132	2x200		100	1	0	0		MAR-22		LOA placed recently. Site handed over to agency on 20.04.2018.
99	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
100	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
101	Viroda ICT	220/132	2x200		100	84	75	67		MAR-18	SEP-18	work is in progress.
102	Wani (Addl ICT - I)	220/132	1x100							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
103	Wani ICT	220/132	1x100							MAR-19		
104	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
105	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
106	Yawatmal Addl T/F	220/132	1x100		100	100	100	100		MAR-18		Commissioned on 03/09/2017.
107	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
108	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan
109	Palghar ICT	220/100	2x100							MAR-19		
110	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
111	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
112	Vasai Replacement ICT	220/100	1x100							MAR-19		
113	Vashi - ICT	220/100	2x100							MAR-22		
114	Wadkhal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
115	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	85	92	75			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 80% completed.
3	Lad Nongkrem S/S	132/33	40		100	80	80	50			DEC-18	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 21.12.2018. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90	15		JUN-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is June 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	100	67	67		MAR-19		Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	100	66	66				Work under progress.
3	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100	315	JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
4	Handia S/S	400/220	630		0	0	0	0				
5	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	3	0	0			MAR-19	
6	Sagar (GEC-I)	400/220	630		100	71	0	0		JAN-20	JAN-20	
7	Ujjain (GEC-I)	400/220	630		100	0	0	0			FEB-20	
8	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
9	Adampur	220/33	100		100	43	0	0				work under progress.
10	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
11	Barsitadesh Rewa Pooling S/s	220/33	300		100	100	66	66	100		MAR-19	1st unit charged on 18.06.2018 & 2nd 100 MVA charged on 23.07.2018.
12	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	99	55	55			MAR-19	1st 100 MVA charged on 28.07.2018 Work under progress.
13	Suwasara (Gujarkhedi) S/s	220/33	300		100	100	100	100	300		SEP-18	1st 100 MVA charged on 24.05.2017, 2nd 100 MVA charged on 18.08.2017 & 3rd 100 MVA charged on 27.03.2018
14	Barwaha S/S	220/132	160		0	0	0	0				
15	Betul (Addl.)	220/132	160		100	100	100	100	160	MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
16	Bhopal S/S	220/132	160		0	0	0	0				
17	Gandhinagar S/S	220/132	160		0	0	0	0				
18	Gorabazar S/S	220/132	160		0	0	0	0				
19	Gudgaon (GEC-I)	220/132	160		100	51	0	0			JAN-20	
20	Hoshangabad S/S	220/132	160		0	0	0	0				
21	Indore S/S	220/132	160		0	0	0	0				
22	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	90	15	15		JUL-19	JUL-19	
23	Kanwan (GEC-I)	220/132	160		100	89	36	13		JUL-19	JUL-19	
24	Kukshi S/S	220/132	160		100	56	0	0				Work under progress.
25	Nalkheda s/s (GEC)	220/132	320									
26	Ratangarh (GEC-I)	220/132	2x160		100	0	0	0		JAN-20	JAN-20	
27	Sailana (GEC-I)	220/132	2x160		100	63	10	10		JUL-19	JUL-19	
28	Sendhwa (GEC-I)	220/132	160		100	58	14	14		OCT-19	OCT-19	
29	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Susner S/S	220/132	2x160		0	0	0	0				
31	Suwasara S/S	220/132	160		100	100	100	100	160	JUN-18	JUN-18	Commissioned 06/18.
32	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0				Work under progress.
33	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0				Work under progress.
34	Nalkheda(Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list
35	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	315		100	0	0	0		JUN-19	JUN-19	
2	Lapanga S/S	400/220	315		100	100	100	100	315	NOV-16	AUG-18	Commissioned 08/18.
3	Mendhasal ICT -III	400/220	315		100	100	100	100			DEC-18	Completed but is expected to be charged in May 18
4	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	JUN-19	
5	Daspalla	220/33	1x40		100	0	0	0		JAN-20	JAN-20	
6	Deogarh	220/33	1x40		100	0	0	0		MAY-19	MAY-19	
7	Gobindpalli	220/33	2x20		100	10	0	0		JAN-20	JAN-20	
8	Kalimela S/S	220/33	40		100	95	85	75		SEP-19	MAR-19	
9	Kasipur S/S	220/33	1x20		100	100	100	99			DEC-18	
10	Keonjhar GIS S/S	220/33	1x20		100	100	100	100		JUN-17	SEP-18	
11	Laxmipur S/S	220/33	20		100	95	90	90			OCT-18	
12	Lephipara	220/33	2x20		100	0	0	0		MAY-19	MAY-19	
13	Narasinghpur S/S	220/33	2x20		100	100	100	100	40		AUG-18	Commissioned 08/18.
14	Dhamara S/S	220/132/33	200		100	0	0	0			JUN-20	
15	Aska S/S	220/132	2x100		100	95	95	95		JUN-17	MAR-19	
16	Bargarh New S/S	220/132	160		100	100	100	100				one 100 MVA already charged. 2nd 160 MVA will be charged in Dec18
17	Goda S/S	220/132	2x100		100	85	85	80		MAR-17	MAR-19	
18	Jaypatna S/S	220/132	2x100		100	80	80	80		FEB-18	MAR-19	
19	Kesinga S/S	220/132	160		100	95	85	80			DEC-18	Capacity to be 2X160 MVA
20	Kiakata	220/132	320		100	0	0	0		JAN-20	JAN-20	
21	Kuanrmunda S/S	220/132	200		100	40	45	0				
22	Meramundali B GIS	220/132	2x500		100	20	0	0		JUN-19	JUN-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100	100		AUG-18	Commissioned 08/18.
8	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
9	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Imlikhera (Pirankaliyar) (Extn.)	220/132	2x100									
17	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
18	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug.)	400/220	500		100	94	100	94	500	MAR-19	SEP-18	work in progress
2	Badni Kalan (New) s/s	220/66	1x100		100	90	75	75	100	DEC-18	DEC-18	work in progress
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
5	Hoshiarpur	220/66	160		100	100	100	100	160		JUL-18	Commissioned 06/18 (Late Reported).
6	Ladowal	220/66	160		100	95	95	95	160	MAR-17	AUG-18	Work is in progress.
7	Maur	220/66	1x100		100	100	100	100	100	JUL-18	JUN-18	Commissioned 06/18.
8	Verpal Repl. (100-50)	220/66	50		100	100	100	100	50		APR-18	Commissioned 04/18.
9	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	The name of S/S is Bhari & rating of T/f is 220/66KV commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Akal (Aug.)	400/220	500		0	0	0	0				
2	Akal GSS (Augmentaton 3x500-3x315 MVA) (GEC-I)	400/220	555		0	0	0	0				
3	Bhadia Pooling Station	400/220	945		100	100	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17 Trf ICT-3 charged on 05.09.17. Repaired Trf. Commissioned on 15.02.18.
4	Jaisalmer -2 S/S	400/220	2x500		100	98	90	85			SEP-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
5	Jodhpur (New) S/S	400/220	500+315		100	98	100	98			SEP-18	Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
6	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18	W.O awarded to M/s Techno Pvt Ltd. 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side. 220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed. Trf.Third commissioned on 10.1.17 (220KV side). On 15.12.17 commisioned on 400KV level.
7	Bay (QM) (Feeder)at GSS Jaisalmer-2 (1 No.)	400	0									
8	Bays at Barmer (2 nos.) (GEC-I)	400	0									
9	NPH Jodhpur S/S	220/132/33	320		100	100	100	100			SEP-18	W.O. awarded to M/s Balaji Enterprises. Work under progress.
10	Bajju S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
11	Bhadia Pooling Station	220/132	3x160		100	100	100	100				commissioned
12	Bhawanimandi S/S	220/132	160		100	100	100	100	160		AUG-18	Commissioned 03/17 (Late Reported).
13	Bherunda S/S	220/132	160		100	96	95	90			SEP-18	W.O. awarded to M/s Karni Electricals. The transformer was Test Charged from LV side (132 KV) at 15:15 Hrs dated 20.08.2018 and manual tripped at 16:15 Hrs. dated 20.08.2018.
14	Chatrail S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders
15	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	0	0	0			MAR-19	NOC received from KFW on dated 26.07.2018. NOA issued in favor of M/s Kanohar.
16	Hindaun (160-50)	220/132	110		100	100	100	100	110		MAY-18	Commissioned 04/18 (Late Reported).
17	Jalore (160-50)	220/132	110		100	100	100	100	110		MAY-18	Commissioned 04/18 (Late Reported).
18	Kolayat S/S	220/132	160		100	0	0	0				Scheme deferred. PBG returned to bidders

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Nawalgarh s/s	220/132	100		100	0	0	0			SEP-18	PPP mode. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC.
20	Pokaran S/S	220/132	160		100	0	0	0				Scheme deferred. SBG of tender released and tender dropped.
21	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
22	Undoo S/S	220/132	320		100	0	0	0				Scheme deferred. PBG returned to bidders.
23	Bays at (Feeder) GSS Jaisalmer-2 (2 nos.)(GEC-I)	220	0									
24	Bhadla GSS (Augmentation 50-25 MVA) (GEC-I)	132/33	25		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	20	0	0	0		MAR-20	Control room, 765 and 400 kv Tower and eqpt foundation and structure erection in progress. und wall works are under progress.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration is under process.
3	North Chennai PS (GIS)	765/400	3000		0	5	0	0		SEP-18	MAR-20	Work awarded to M/s.Hyosung Corporation,Korea on 21.03.18. Site grading under progress .Piling for compound wall and retaining wall in progress.
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Land registered . Bid documents under preparation.ation .
5	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Specification is under preparation for floating tender.
6	Guindy (GIS)	400/230/110	630		0	20	0	0		SEP-19	JUN-19	Work awarded to M/s.L&T. Work are under progress.
7	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	AUG-20	Tender under process.
8	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Bpard Note put up for issue of NIT
9	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	All civil works completed SSE works completed except cable laying which is under progress. Testing in progress.
10	Thennamapatty	400/230/110	2x315+2x200		100	90	100	100		SEP-17	SEP-19	All civil works completed. SSE works completed except cable - laying which is under progress. Testing in progress. All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
11	Vellalaviduthi	400/230/110	1030		0	0	0	0		SEP-18	DEC-19	Work awarded to M/s. BHEL and commenced.
12	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	0	0	0			SEP-19	Tender awarded to M/s BHEL on 28/06/2018.Initial works under progress.
13	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
14	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
15	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Bid documents are under preparation. Bid document under preparation.
16	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	MNRE clearance obtained . Bid documents are under preparation.
17	Selvapuram	400/230	1030		0	0	0	0		SEP-20	MAR-20	Board Note put up for placing of order
18	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
19	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Tender awarded to M/s L&T on 3/08/18 . Land issues involved.
20	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
21	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	SEP-18	Work completed. Testing in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	0									
23	Bays at Palavadi s/s (2 Nos.)	400	0									
24	Pugalur and North Trichur HVDC Terminal	320	2000							APR-20		
25	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
26	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
27	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180									
28	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender under negotiation.
29	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
30	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
31	Kanchipuram S/S	230/110	100		100	100	100	100		AUG-17	SEP-19	All civil works completed. Testing in progres.
32	Karuppur	230/110	200		0	20	0	0		SEP-19	MAR-19	Work under progress. Site leveling completed.
33	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
34	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
35	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
36	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Tender to be floated
37	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Tender is under negotiation.
38	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Tender is under negotiation.
39	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Placing of order approved by the board . LOA to be issued .
40	Neyveli S/S	230/110	480		100	60	50	30		APR-17	SEP-19	Works are nearing completion. Testing in progress.
41	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	MNRE approval awaited for floating tender .
42	Porur GIS	230/110	100		100	100	100	100	100	APR-16	JUL-18	Commissioned 07/18.
43	Pudukkottai (Aug) (160-100)	230/110	60									
44	Pudukkottai (2x100 to 3x160)(GEC-I)	230/110	280									
45	Samayanallur S/S	230/110	2x100		100	45	0	0			MAR-19	Work awarded. Control room work under progress. Tree clearing under progress. on completion , yard work will be commenced.
46	Sankarapuram S/S	230/110	200		0	0	0	0			AUG-19	LOI issued on 07.05.18. Work commenced . Levelling completed.mpleted.
47	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
48	Sembatty (Aug)(160-100) (GEC-I)	230/110	60		100	100	100	100	60		JUL-18	Commissioned 07/18.
49	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work are under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
50	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Board Note put up for issue of NIT
51	Thirupattur S/S	230/110	200		0	10	0	0			JUN-19	Work under progress.
52	Thiruvanmiyur	230/110	200		0	0	0	0		SEP-18	MAY-19	work under progress.Site clearing completed . Test piling under progress.
53	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	OCT-19	Work awarded to M/s . Murali & Co. Initial works are under progress.
54	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	MAR-19	Work are under progress. Control room finish is in Progress. Cable trench in Progress.
55	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	NOV-19	Tender award to M/s L&T on 10.08.18. Initial work are under progress.
56	Uddanapally S/S	230/110	200		100	70	50	0		APR-16	JAN-19	Work awarded on 05.10.17 and commenced. Site grading Control room and compound wall and yard work under progress.
57	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
58	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120									
59	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
60	Central (CMRL) (2x100)	220/110	2x100		100	100	100	100	200		AUG-18	Commissioned 08/18.
61	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
62	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
63	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
64	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
65	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	100	100	90		SEP-18	DEC-18	Work under progress. Cabling and earthing 90% completed.
66	Thiruvannamalai (Addl.)	220/110	1x160		100	100	100	100	160		AUG-18	Commissioned 08/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	0									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	0									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	0									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	The scheme containing this Sub station is posed to NCEF Grant.Soon after receipt tenders will be called for.Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA.
10	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	Tenders will be published soon.
11	Garividi (Marala)	400/220	630		100	100	100	100		AUG-18	MAR-18	Commissioned 03/18 (Late Reported)
12	Hindupur (GEC-I)	400/220	315									
13	Hindupur S/S	400/220	630		100	85	85	80		OCT-17	OCT-18	Works under progress. All 726 No Structure foundations completed. 802 Nos structure erection out of 825 Nos.are completed and 574 Nos. out of 601 equipment erection are completed.Expected completion for Tr. Line and SS including bays by Aug 2018/Sep 2018 with 1st 315 MVA PTR. 2nd and 3rd 315 MVA PTRs are expected in September & October 2018.
14	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	
15	Kalikiri	400/220	630		100	100	100	100	630	SEP-17	JUN-18	Commissioned 06/18.
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
17	Mailavaram (GEC-II)	400/220	3x315									
18	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18	DEC-19	Tenders published on AP e-procurement Platform on 13.06.2018.Price bids opened on 29.08.2018.Evaluation Under progress.Land handed over by APSPCL.
19	NP Kunta - ICT-4 (GEC-II)	400/220	500									
20	NP Kunta PS(GEC-II)	400/220	1x1500									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Podili S/S	400/220	630		100	90	85	80		AUG-17	SEP-18	Works under progress.All 528 Nos structure foundations completed. 600 Nos out of 629 Nos.Structure erection completed. 385 Nos out of 414 Nos Equipmnet erection are completed.Control room,Platforms,DG room works are under progress.Sub-Station is Planned to commission in the month of Sep'2018/Oct 2018 with 1 no 315 ICT-I
22	Rachaganneru S/s	400/220	630		100	8	5	0		AUG-18	MAY-19	Detailed Purchase orders issued on 31.01.2018 .Site leveling and detailed Engineering under progress.Construction of compound Wall, 315 MVA PTR foundation works, Road works and other civil foundation works are under progress.54 Nos out of 476 Nos structure foundations completed.
23	Sattenapalli ICT-III	400/220	315		100	100	100	100	315		MAY-18	Commissioned 05/18.
24	Talaricheruvu S/s	400/220	945		100	65	60	35		AUG-18	OCT-18	Detailed purchase orders issued on 09.06.2017. Site is handed over to the Executing Agency on 24.06.2017. 630 Nos out of 672 nos structure Foundations and 444 Nos out of 770 Nos structure erection and 93 Nos out of 562 Nos equipment erection completed. Control Room, Platforms, Compound Wall, other Structure foundation works are under progress.
25	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
26	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	Tenders will be published soon.
27	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	0									
28	Bays at Kurnool S/S (2nos.)	400	0									
29	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
31	Betamcherla(GEC-I)	220/132/33	2x160									
32	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
33	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
34	Pampanur Tanda(GEC-I)	220/132	2x160									
35	Penukonda(GEC-I)	220/132	2x160									
36	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
37	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
38	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
39	Bay Extn. at Hindupur s/s (GEC-I)	220	0									
40	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	0									
41	Bay Extn. at Tadipatri s/s (GEC-I)	220	0									
42	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	0									
43	Bay Extn. at Penukonda s/s (GEC-I)	132	0									
44	Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
2	Julurupadu S/S	400/220	630		100	100	100	100	630		AUG-18	Commissioned 07/18.
3	Nirmal ICT-III	400/220	315		100	100	100	100	315		AUG-18	Commissioned 08/18.
4	Nirmal S/S	400/220	630		100	100	100	100	630		AUG-18	Commissioned 07/18.
5	Shankarpally (Extn.)	400/220	630		0	100	100	100			FEB-17	Works completed.Bays charged on 04.02.2017
6	400kV Suryapet Bay Extensions	400	0									
7	Chandulapur LI	400	500		0	0	0	0		NOV-17		
8	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
9	Damacherla	400	1500		0	0	0	0		SEP-18		
10	Jangaon	400	500		100	36	43	41		AUG-18		Equipment erection WORKS Under progress .
11	Julurupadu 2nos 400kV bay	400	0							SEP-17		
12	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
13	Mydaram LI	400	1120		0	0	0	0		NOV-17		
14	Narlapur LI	400	1440		0	0	0	0		SEP-18		
15	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
16	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
17	Tippapur LI	400	480		0	0	0	0		NOV-17		
18	Tukkapur LI	400	400		0	0	0	0		NOV-17		
19	Uddandapur LI	400	900		0	0	0	0		SEP-18		
20	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
21	Yedula LI	400	1260		0	0	0	0		SEP-18		
22	Yellampalli LI	400	945		0	0	0	0		NOV-17		
23	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
24	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
25	Jadcherla S/S	220/132	200		0	0	0	0				
26	Jangaon S/S	220/132	200		100	0	0	0				
27	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
28	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
30	Banswada	220	200		0	0	0	0		NOV-17		
31	Borampet GIS	220	480		0	0	0	0		DEC-17		
32	Chanchalguda	220	200		0	0	0	0		SEP-18		
33	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
34	Husnabad GIS	220	200		0	0	0	0		MAY-18		
35	Kachavanisingaram	220	200		0	0	0	0				
36	Kallur GIS	220	200		0	0	0	0		SEP-17		
37	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
38	Kothur	220	320		0	0	0	0		SEP-17		
39	Lakshmidhevipalli LI SS	220	240		0	0	0	0		SEP-17		
40	Madugula	220	200		0	0	0	0		MAY-17		
41	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
42	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
43	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
44	Raidurg	220	300		0	0	0	0		SEP-17		
45	Renjal GIS	220	200		0	0	0	0		NOV-17		
46	Sundilla LISS	220	400		0	0	0	0		SEP-17		
47	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000									
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	
4	Badaun S/s	400/220	630		0	0	0	0			MAR-21	
5	Banda (New) ICT-II	400/220	315		100	100	100	100	315		APR-18	Commissioned 04/18.
6	Basti GIS	400/220	2x500+2x200		0	0	0	0		JUL-19	MAR-20	LOI to the firm selected is likely to be issued in Sept-18.
7	Bhopal Road S/s	400/220	630		0	0	0	0			MAR-20	
8	Firozabad S/s	400/220	1000		0	0	0	0			MAR-20	
9	Gonda	400/220	2x315									
10	ICT at Harduaganj Extn	400/220	630									
11	Jaunpur S/s	400/220	630		0	0	0	0			MAR-19	
12	LaluKheri S/s	400/220	630		0	0	0	0			MAR-20	
13	Moradabad (Aug.) (500-315) ICT-II	400/220	185		100	100	100	100	185		APR-18	Commissioned 04/18.
14	Obra-BTPS (Aug.) (315-240)	400/220	75		100	100	100	100	75		APR-18	Commissioned 04/18.
15	Obra -BTPS (Aug.) ICT-II (315-240)	400/220	75		100	100	100	100	75		MAY-18	Commissioned 05/18.
16	Raebareli S/s	400/220	630		0	0	0	0			MAR-20	
17	Rasra S/s	400/220	630		0	0	0	0			MAR-19	
18	Sambhal S/s	400/220	630		0	0	0	0			MAR-21	
19	Shahjahanpur	400/220	2x315									
20	Shamli S/s	400/220	1000		0	0	0	0			MAR-20	
21	Simbholi S/s	400/220	1000		0	0	0	0			MAR-20	
22	Tanda TPS	400/220	2x315									
23	Masauli (Allahabad)	400/132	600		100	80	75	46				Overall progress 57%
24	Kanpur Road (Lucknow New)	220/33	120		100	100	100	100	120		APR-18	Commissioned 04/18.
25	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100	60		JUN-18	Commissioned 06/18.
26	Morti (New) - ICT-II	220/33	60		100	100	100	100	60		AUG-18	Commissioned 08/18.
27	Hapur (New)	220/132/33	2x160		100	100	100	100	320		AUG-18	Commissioned 08/17 (Late Reporeted).
28	Amethi S/s	220/132	320		100	43	26	18			JUN-18	Overall progress 27%
29	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Bachrawan Raebareli (New)ICT-I	220/132	160		100	100	100	100	160		MAY-18	Commissioned 05/18.
31	Baghpat (Aug.) (160-100)	220/132	60		100	100	100	100	60		MAY-18	Commissioned 03/18 (Late Reported).
32	Bansi (New) ICT-II	220/132	1x100		100	100	100	100	100		JUL-18	Commissioned 07/18.
33	Barabanki (New)	220/132	320		100	100	100	100	320		APR-18	Commissioned 04/18.
34	Barabanki s/s	220/132	2x100		0	0	0	0				
35	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320									
36	Madhuvan S/S	220/132	160		100	17	0	0			SEP-18	WIP 15%
37	Phahari (Chitrakoot) S/s	220/132	320		100	83	75	38			JUN-18	Work Progress51%
38	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUN-18	WIP 24%
39	Rukhi (New) ICT-I	220/132	160		100	100	100	100	160		JUL-18	Commissioned 07/18.
40	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100	100		MAY-18	Commissioned 05/18.
41	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100	160		APR-18	Commissioned 04/18.
42	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	0	0	0				
43	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100	100		MAY-18	Commissioned 05/18.
44	Siyana ICT-I	220/132	1x160		100	100	100	100	160		AUG-18	Commissioned 07/18 (Late Reported).
45	Sohawal (Aug.) (160-100) ICT-I	220/132	60		100	100	100	100	60		APR-18	Commissioned 04/18.
46	Allahabad S/s	220	180		0	0	0	0			MAR-22	
47	Awas Vikas Loni S/s	220	320		0	0	0	0			MAR-22	
48	Badaun Road S/s	220	320		0	0	0	0			MAR-21	
49	Ballia S/s	220	320		0	0	0	0			MAR-21	
50	BB Nagar S/s	220	320		0	0	0	0			MAR-19	
51	Bulandshahar Road S/s	220	320		0	0	0	0			MAR-21	
52	Chhaprauli S/s	220	320		0	0	0	0			MAR-20	
53	Faridpur (Bareilly) S/s	220	320		0	0	0	0			MAR-19	
54	Fatehgarh or Kannauj S/s	220	320		0	0	0	0			MAR-20	
55	Fatehpur New S/s	220	320		0	0	0	0			MAR-20	
56	Hamirpur S/s	220	320		0	0	0	0			MAR-21	
57	Hardoi (New) S/s	220	320		0	0	0	0			MAR-21	
58	Kasganj S/s	220	320		100	10	0	0			NOV-19	work in progress.
59	Khaga S/s	220	320		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Khalilabad S/s	220	320		0	0	0	0			MAR-21	
61	Khatauli S/s	220	320		0	0	0	0			MAR-20	
62	Kidwainagar S/s	220	180		0	0	0	0			MAR-22	
63	Kiraowli S/s	220	320		0	0	0	0			MAR-22	
64	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	
65	Lucknow (Canal Road) S/s	220	180		0	0	0	0			MAR-21	
66	Lucknow Hardoi Road S/s	220	180		0	0	0	0			MAR-22	
67	Maharajganj S/s	220	320		0	0	0	0			MAR-21	
68	Mawana S/s	220	320		0	0	0	0			MAR-20	
69	Meerut By Pass S/s	220	180		0	0	0	0			MAR-21	
70	Modipuram-II S/s	220	320		0	0	0	0			MAR-22	
71	Moradabad-II (Kath) S/s	220	320		0	0	0	0			MAR-20	
72	Morta S/s	220	320		0	0	0	0			MAR-19	
73	Nehtaur New S/s	220	320		0	0	0	0			MAR-21	
74	Saharanpur New s/s	220	320		0	0	0	0			MAR-22	
75	Sandila S/s	220	320		0	0	0	0			MAR-21	
76	Sardhana S/s	220	320		0	0	0	0			MAR-19	
77	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	
78	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0			MAR-22	
79	Singhauri S/s	220	320		0	0	0	0			MAR-20	
80	Tajpur S/s	220	320		0	0	0	0			MAR-19	
81	Tundla S/s	220	320		0	0	0	0			MAR-19	
82	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0			MAR-20	
83	Varanasi Cantt. S/s	220	180		0	0	0	0			MAR-22	
84	Vasundhara S/s	220	320		0	0	0	0			MAR-21	
85	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	0									
86	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	0									
87	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	0									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
4	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
5	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
6	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
7	New Town AA-III	220/33	50		100	100	100	100	50		AUG-18	Commissioned 08/17 (Late Reported).
8	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
9	Bankura PS (GEC-II)	220/132	200									
10	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
11	Barasat GIS	220/132	320		100	100	100	100	320		MAY-18	Commissioned 04/18 (Late Reported).
12	Baruipur GIS	220/132	320		100	0	0	0			JAN-20	
13	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
14	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
15	Dharampur	220/132	160		0	0	0	0			MAR-18	
16	East Mednipur PS (GEC-II)	220/132	200									
17	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
18	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
19	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
20	Gazol GIS	220/132	320		100	36	40	10			DEC-18	Land development & boundary wall work under progress.
21	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
22	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
23	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
24	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
25	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
26	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
27	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
28	New Sagardighi GIS	220/132	320		100	90	100	96			SEP-18	
29	New Town AA-IIC GIS	220/132	320		100	87	70	40			DEC-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Town AA-III Aug.	220/132	160		0	0	0	0			MAR-22	
31	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
32	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
33	Rejinagar GIS	220/132	320		100	90	95	70			AUG-18	Work in progress
34	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
35	West Mednipur PS (GEC-II)	220/132	200									

dddddddddddddd

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	TSA terminated on 13.04.2018 under Force Majeure clause due to non grant of NoC by CCL/MOC for construction of the lines over coal bearing area and LTTCs are requested to return the CPBG. Further, in accordance with the provision of the TSA, NKTL has approached CERC for further course of action.
5	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	0									
6	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		
7	Fatehgarh (PS) (with a provision to upgrade at 765 kV level) (F-BTL-TBCB)	400	0									

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	30	0	0	0	NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering work completed. 3) Civil works is in progress.
2	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
3	4 Nos of bays at Babai (RRVPNL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	New Kohima S/s (K-MTL-TBCB)	400/220	2x500							JUL-20		
---	-----------------------------	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSCSCL)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		97	42	33	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18	Commissioned 05/18 (Late Reported)
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	9	45	0		MAY-19	MAR-19	a) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	P.K. Bari S/S (NER-II TL- TBCB)	400/220	630		83	0	0	0		JUL-20	JUL-19	Land Acquisition is in progress and land has been identified in Village Masauli, Tehsil - Kanchanbari, Sub-Division Kumarghat, District Unakoti & State Tripura.
5	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	50	62	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	17	23	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	Surajmaninagar (NER-II TL -TBCB)	400/220	735		20	0	0	0			JUL-19	Land has been identified in Mouja/Tehsil - Purba Noagaon, Sub Division Jirania, District West Tripura & State Tripura. Negotiation has been completed and advance has been given to land owners. We are waiting for the approval from Govt of Tripura for exemption from ceiling limit.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0			JUN-20	
9	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	0							JUL-20		
10	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
11	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		
12	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		
13	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK Bari(TSECL) atAGTPP(NEPCO)swyd(NER-IITL-TBCB)	132	0							MAR-20		
14	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)	132	0							MAR-20		
15	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atltanagar(NER-IITL-TBCB)	132	0							MAR-20		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--