



भारत सरकार
विद्युत मंत्रालय

GOVERNMENT OF INDIA
MINISTRY OF POWER

**MONTHLY REPORT ON BROAD STATUS OF
THERMAL POWER PROJECTS IN THE COUNTRY**

February 2012



ताप विद्युत परियोजना प्रबोधन प्रभाग
केन्द्रीय विद्युत प्राधिकरण
नई दिल्ली

**THERMAL PROJECT MONITORING DIVISION
CENTRAL ELECTRICITY AUTHORITY
NEW DELHI**

FOREWORD

As per clause 73(f) of Electricity Act 2003, Central Electricity Authority is to “promote and assist in the timely completion of schemes and projects”. The Thermal Project Monitoring (TPM) Division of CEA is entrusted with the responsibility of monitoring the progress of construction/erection activities of all the thermal power projects in the country till the units are commissioned. Visits are also made by CEA officers to the sites for assessing the on-spot progress of works and rendering the advice/assistance in solving the problems being faced by the project authorities, thereby helping the project authorities in avoiding/minimizing the time and cost overruns of the thermal power projects.

In this context, Thermal Project Monitoring Division, Central Electricity Authority has been bringing out monthly report entitled “Broad Status of Thermal Power Projects in the Country”. This report covers up-to-date information in respect of 11th plan thermal power projects under execution in the country. The report gives the details of the milestones achieved as on date, along with the name, capacity, location, implementing agency, commissioning schedule, type of fuel, construction agency, estimated cost besides highlighting critical issues requiring immediate attention of concerned authorities in the implementation of thermal power projects in the country.

The Broad Status Report is being brought out regularly by this division on the basis of data forwarded by various project authorities, visits made by CEA Engineers to various power projects, holding discussions with the executing agencies and suppliers of equipments from time to time.

We welcome feedback for further improvement in the Broad Status Report.

New Delhi
Dated: 24th January, 2012

(Balvinder Singh)
Chief Engineer (TPM)

Disclaimer

This report, based on the details received from various project authorities & other organizations / agencies associated with the project, is for information and non-commercial use only. CEA is not responsible for the contents or reliability of other websites to which CEA provides a link and do not necessarily endorse the views expressed by them.

INDEX

Sl. No.	Contents	Page No
SUMMARY		
1.0	11th Plan capacity addition programme	01-04
2.0	Thermal Capacity addition during the year 2007-08	5
2.1.	Thermal Capacity addition programme for the year 2008-09	6
2.2.	Thermal Capacity addition programme for the year 2009-10	07-08
2.3.	Thermal Capacity addition programme for the year 2010-11	09-10
3.0	10th Plan Summary	11
4.0	Thermal power projects which are under construction for benefits during 11th plan - Sector wise	12-13
CENTRAL SECTOR PROJECTS		
1.	NATIONAL THERMAL POWER CORPORATION LTD.	14-22
	Simhadari STPP St-II, NTPC, (Distt Visakhapatnam, A.P.)	14
	Vallur TPP St-I Ph-I, (JV- NTPC-Tamil Nadu Energy Co., Ltd.), NTECL. (Distt Thiruvallur ,TN.)	15
	Vallur TPP St-I Ph-II, (JV- NTPC-Tamil Nadu Energy Co., Ltd.), NTECL.(Distt Thiruvallur ,TN.)	16
	Sipat STPP St-I, (Super Critical Units), (Dist. Bilaspur, Chhattisgarh)	17
	Mauda TPP (Distt: Nagpur, Maharashtra)	18
	Rihand STPP St-III (Distt: Dadri, UP)	19
	Vindhyachal STPP St-IV (Distt: Sidhi, UP)	20
	Bongaigaon TPS (Distt: Kokrajhar, Assam)	21
	Indira Gandhi STPP (Aravali Power Co. Pvt. Ltd) JV of NTPC and HPGCL and IPGCL (Distt: Jhajjar, Haryana)	22
2	DAMODAR VALLEY CORPORATION	23-26
	Durgapur Steel TPP, Andal, Distt-Burdwan, West Bengal	23
	Koderma TPP St-I, TPS- Jai Nagar, Distt-Koderma, Jharkhand	24
	Raghunathpur TPP Ph-I ,Raghunathpur, Distt-Purulia, West Bengal	25
	Maithon R/B TPP, (MPL – a JV Co. of DVC & Tata Power), PO-Nirsa ,Distt. Dhanbad, Jharkhand	26
3	NEYVELI LIGNITE CORPORATION LTD.	27-27
	Neyveli TPS-II Exp.*, NLC, (Distt. Cuddalore, TN.)	27
STATE & PRIVATE SECTOR PROJECTS		
Northern Region		
4	Delhi	28-29
	Pragati III Power Project, M/s Pragati Power Corp. Ltd., GENCO, Distt: Bawana	28
	Rithala CCPP, North Delhi Power Ltd.,	29
5	Rajasthan	30-30
	Jallipa Kapurdi TPP ,Raj West power ltd., Distt. Barmer	30
6	Uttar Pradesh	31-35
	Parichha TPS Extn. ,Stage-II,UPRVUNL, Distt. Jhansi	31
	Harduaganj TPS Extn.,UPRVUNL , Distt. Aligarh	32
	Anpara 'D'TPS ,UPRVUNL , Distt. Sonebhadra	33
	Rosa TPP (Ph.-II) ,Rosa Power Supply Co. Ltd.,(Reliance Energy Ltd.), Distt. Shahjahanpur	34
	Anpara 'C'TPS ,UPRVUNL/ Lanco Anpara Power Ltd., Dist: Sonebhadra	35
Western Region		
7	Chhattisgarh	36-40
	Kasaipalli TPP U-1&2, M/s ACB (India) Ltd, Distt. Korba	36

	Spectrum TPP U-1, M/s Spectrum Coal& Power Ltd, Distt. Korba	37
	SV Power TPP U-1, M/s KVK SV Power Pvt. Ltd, Distt. Korba	38
	Salora TPP U-1,2&3, M/s Vandana Vidyut Ltd,Katghora Tal; Distt. Korba	39
	Balco TPS U-1,2,3&4, M/s Balco,Distt. Korba	40
8	Gujarat	41-45
	Hazira CAPP (Gujarat State Energy Generation Limited), Surat	41
	Pipavav CAPP ,Ph-I,GSPC PIPAVAV Power Company Limited, Distt: Amreli GPPC	42
	UkaiTPS Extn.. Unit-6, GSECL, Distt	43
	Mundra TPP, Ph-II ,U-1&2, M/s Adani Power Ltd. Distt: Kutch	44
	Mundra TPP, Ph-III ,U-1,2&3, M/s Adani Power Ltd. Distt: Kutch	45
9	Maharashtra	46-53
	Khaperkheda TPS Expansion Project MSPGCL, Distt. Nagpur	46
	Bhusawal TPS Expansion Project (Distt. Jalgaon	47
	JSW Energy(Ratnagiri) Limited, TPP at Jaigad JSW Energy (Ratnagiri) Limited, Distt. Ratnagiri	48
	Tirora TPP ,Ph-I M/s Adani Power Maharashtra Pvt. Ltd. , Distt: Gondia	49
	Tirora TPP , Ph-II M/s Adani Power Maharashtra Pvt. Ltd. , Distt: Gondia	50
	Bela Thermal Power Project, M/s Ideal Energy ProjectsLimited,Distt. Nagpur	51
	GEPL Thermal Power Project,Ph-I, M/s Gupta Energy Pvt.Limited , Distt. Chandrapur	52
	Wardha WaroraTPP , M/s Wardha Power Company Pvt.Ltd, Distt: Chandrapur	53
	Butibori TPP, M/s Vidarbha Industries Power Ltd.,Ph- II, (Ph-I is CPP), Distt: Nagpur	54
10	Madhya Pradesh	55-55
	SatpuraTPS Extn.(Sarni), MPPGCL, Dist. Betul	55
Southern Region		
11	Andhra Pradesh	56-56
	Kothagudem TPS St.VI Unit-11,M/s APGENCO, Distt. Khammam,	56
12	Karnataka	57-57
	Bellary TPP St-II M/s Karnataka Power Corpn. Ltd, Distt. : Bellary	57
13	Tamil Nadu	58-60
	Mettur TPS St-III ,TNEB, Distt. Salem	58
	North Chennai TPS ,St-II ,U-1, TNEB, Distt. Thiruvallur	59
	North Chennai TPS St-II, U-2, TNEB, Distt. Thiruvallur	60
Eastern Region		
14	Orissa	61-61
	Sterlite TPP. (M/s Sterlite Energy Ltd.), Distt : Jharsuguda	61
15.	West Bengal	62-62
	Santalidih TPP (West Bengal Power Development Corpn. Ltd.) Distt. Purulia	62
North - Eastern Region		
16	Assam	63-64
	Lakwa Waste Heat Recovery Project ,(Assam Power Generating Company Ltd.) APGCL Distt. : Sibsagar (Assam)	63
	Namrup CCGT APGCL Distt: Dibrugarh	64

1.0 11TH PLAN CAPACITY ADDITION PROGRAMME

1.1 TOTAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (AS PER ORIGINAL TARGET) (MW)

Thermal	59693
Hydro	15627
nuclear	3380
Total	78700

1.2 TOTAL CAPACITY ADDITION (MW) PROGRAMME DURING 11TH PLAN (AS PER MID TERM TARGET) (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	14920.0	2922	3380	21222.0
STATE	18501.4	2854	0	21355.4
PRIVATE	17335.5	2461	0	19796.5
TOTAL	50756.9	8237	3380	62373.9

1.3 TOTAL CAPACITY COMMISSIONED DURING 2007-08 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	1990	1030	220	3240
STATE	3880	1393	-	5273
PRIVATE	750	-	-	750
TOTAL	6620	2423	220	9263

1.4 TOTAL CAPACITY COMMISSIONED DURING 2008-09 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	750	-	-	750
STATE	852.2	969	-	1821.2
PRIVATE	882.5	-	-	882.5
TOTAL	2484.7	969	-	3453.7

1.5 TOTAL CAPACITY COMMISSIONED DURING 2009-10 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	1740		440	2180
STATE	3079	39		3118
PRIVATE	4287	-	-	4287
TOTAL	9106	39	440	9585

1.6 TOTAL CAPACITY COMMISSIONED DURING 2010-11 (MW)

SECTOR	THERMAL	HYDRO	NUCLEAR	TOTAL
CENTRAL	3740.0	320	220	4280.0
STATE	1981.0	178		2159.0
PRIVATE	5529.5	192	-	5721.5
TOTAL	11250.5	690	220	12160.5

THERMAL CAPACITY PROGRAMMED FOR COMMISSIONING DURING THE YEAR 2011-12
(as on 15.02.12)

S.No	Project Name & Unit No./Implementing Agency	Executing Agency	LOA Date	Org. Comm. Schedule	Cap. (MW)	Commissioning Schedule		Cap. Ach.
						Envisaged at the beginning of year	Ant. /Act(A)	
	Central Sector							
1	Sipat-I, U-1 * NTPC	Others	Apr-04	Sep-08	660	Jul-11	28.06.11(A)	660
2	Sipat-I, U-2 * NTPC	Others	Apr-04	Jul-09	660	Nov-11	24.12.11(A)	660
3	Kodrma TPP U-1# DVC	BHEL	29.06.07	Jun-10	500	Jun-11	20.07.11(A)	500
4	Durgapur Steel TPS U-1# DVC	BHEL	27.07.07	Jul-10	500	Aug-11	29.07.11(A)	500
5	Neyveli TPS-II Exp. U-1# NLC	BHEL	19.08.05	Feb-09	250	Oct-11	04.02.12(A)	250
6	Indira Gandhi TPP U-2 APCPL	BHEL	07.06.07	Jun-11	500	Nov-11	05.11.11(A)	500
	Total of Central Sector				3070			3070
	State Sector							
7	Khaperkheda TPS Expn. U-5# MSPGCL	BHEL	01.01.07	Jun-10	500	Jun-11	05.08.11(A)	500
8	Santaldih TPP Extn Ph-II U-6# WBPDCCL	BHEL	23.03.07	Aug-09	250	Jul-11	29.06.11(A)	250
9	Bhusawal TPS Expn. U-4# MSPGCL	BHEL	23.01.07	Sep-10	500	Jul-11	Feb.-12	
10	Bhusawal TPS Expn. U-5 MSPGCL	BHEL	23.01.07	Jan-11	500	Jan-12	Mar-12	
11	Kothagudem TPP -VI U-1 APGENCO	BHEL	22.02.07	May-10	500	Jun-11	26.06.11(A)	500
12	Pragati CCGT - III ST-1# PPCL	BHEL	30.05.08	Jul-10	250	Oct-11	Mar-12	
13	Pragati CCGT - III GT-3# PPCL	BHEL	30.05.08	Jul-10	250	Sep-11	Mar-12	
14	Harduaganj Ext. U-8# UPRVUNL	BHEL	28.06.06	Aug-09	250	Sep-11	26.09.11(A)	250
15	Harduaganj Ext. U-9# UPRVUNL	BHEL	28.06.06	Dec-09	250	Feb-12	Mar-12	
16	Hazira CCPP Extn. GT+ST # GSECL	BHEL	01.01.08	Mar-10	351	Aug-11	Feb-12	
17	Bellary TPP St-II U-2 KPCL	BHEL	31.08.06	Jan-11	500	Nov-11	Feb-12	
18	Lakwa Waste Heat Unit ST	BHEL	03/06				24.12.11(A)	37.2
	Total of State Sector				4101			1537.2
	Private Sector							
18	JSW Ratnagiri TPP U-3# JSW Energy(Ratnagiri) Ltd	Chinese	05.10.07	Jul-10	300	May-11	06.05.11(A)	300
19	JSW Ratnagiri TPP U-4# JSW Energy(Ratnagiri) Ltd	Chinese	05.10.07	Sep-10	300	Oct-11	08.10.11(A)	300
20	Anpara-C TPS U-1# Lanco Anpara Power Pvt. Ltd.	Chinese	15.11.07	Jun-11	600	Oct-11	15.11.11(A)	600
21	Anpara-C TPS U-2 Lanco Anpara Power Pvt. Ltd.	Chinese	15.11.07	May-11	600	Jan-12	12.11.11(A)	600
22	Maithon RB TPP U-1# DVC- JV Tata	BHEL	25.10.07	Oct-10	525	Jul-11	30.06.11(A)	525
23	Maithon RB TPP U-2 MPL JV of DVC and Tata Power	BHEL	25.10.07	Apr-11	525	Jan-12	Mar.-12	
24	Udupi TPP U-2# NPCL	Chinese	24.12.06	Dec-06	600	Apr-11	17.04.11(A)	600

25	Wardha Warora U-4 @ M/s Wardha Power Co.Pvt. Ltd (KSK)	Chinese	15.05.07	Sep-10	135	Apr-11	30.04.11(A)	135
26	Jallipa- Kapurdi TPP U-3# Raj west power Ltd	Chinese	Mar-07	Mar-10	135	Aug-11	02.11.11(A)	135
27	Mundra TPP Ph-II U-2 Adani Power Ltd	Chinese	09.06.07	Aug-11	660	Aug-11	20.07.11(A)	660
28	Mundra Ultra Mega TPP U-1 Tata Power Co.	Others	12.01.06	May-11	800	Aug-11	Feb.-12	
29	Tirora TPP Ph-I U-1 Adani Power Ltd	Chinese	Feb-08	Apr-11	660	Jan-12	Mar-12	
30	Sterlite (Jharsugda) U-3*	Chinese	10.05.06	Jul-09	600	Oct-11	16.08.11(A)	600
31	Rithala CCPP ST	Others					04.09.11(A)	36.5
32	Mundra TPP U-7 Adani Power Ltd	Chinese	01.01.08				07.11.11(A)	660
33	Khambarkhera TPP U-1@ Hindustan Bajaj	Others	26.12.09				17.10.11(A)	45
34	Maqsoodpur TPP U-1@ Hindustan Bajaj	Others	26.12.09				03.11.11(A)	45
35	Barkheda TPP U-1@	Others	26.12.09				06.11.11(A)	45
36	Jallipa- Kapurdi TPP U-4 Raj west power Ltd	Chinese	Mar-07	Mar-10			23.11.11(A)	135
37	Khambarkhera TPP U-2@ Hindustan Bajaj	Others	26.12.09				28.11.11(A)	45
38	SV Power TPP U-1@ KVK	Chinese	29.12.06	Jun-11			07.12.11(A)	63
39	Kasaipalli TPP U-1@ ACB	Chinese	25.11.08	Nov-10			13.12.11(A)	135
40	Rosa TPP U-3 RPSCCL	Chinese	Mar-08				28.12.11(A)	300
40	Kundarki U-1@ Hindustan Bajaj	Others	26.12.09				10.01.12(A)	45
41	Mahatma Gandhi TPP U-1@ CLP	Chinese	17.01.09				11.01.12(A)	660
42	Maqsoodpur TPP U-2@ Hindustan Bajaj	Others	26.12.09				21.01.12(A)	45
43	Barkheda TPP U-2@ Hindustan Bajaj	Others	26.12.09				28.01.12(A)	45
44	Mihan TPP U-1 to U-4@ Abhijeet	Chinese					09.02.12(A)	246
45	Katgora TPP U-1@ Bandana Energy	Others					14.02.12(A)	35
Total of Private Sector					6440			7040.5
Total 2011-12					13611			11647.7
Note : * 11Plan Best Effort Units								
@ - Additional Units not included in 11th Plan Target								
#- Units slipped from 2010-11 Target								

1.8 THERMAL CAPACITY ACTUALLY ACHIEVED/UNDER CONSTRUCTION DURING THE PLAN AS ON DATE (MW)

Sl	Target year	Thermal	Nuclear
(i)	Capacity achieved during 2007-08	6620	220
(ii)	Capacity achieved during 2008-09	2484.7	-
(iii)	Capacity achieved during 2009-10	9106	440
(iv)	Capacity achieved during 2010-11	11250.5	220
	Capacity achieved upto 2010-11	29461.2	880
	Capacity achieved during 2011-12 (as on 15.02.12)	11647.7	-
(v)	Total Capacity achieved till date (15.02.12)	41108.9*	880
(vi)	Capacity likely to be commissioned during balance period of 11 th Plan (with high degree of certainty)	14068.0	2500
Total (v+vi)		55176.9	3380

* - It includes an additional Capacity of 2200 MW not included in 11th plan MTA Target.

1.9 NUCLEAR THERMAL POWER STATIONS UNDER CONSTRUCTION/ COMMISSIONED IN THE COUNTRY DURING 11TH PLAN

S. No.	Project Name/ Unit No.	State	Capacity (MW)	Comm. Schedule Actual (A)/ Ant.
1	Kaiga APP U-3	Karnataka	220	11.04.07(A)
2	Rajasthan APP U-5	Rajasthan	220	04.02.10(A)
3	Kaiga APP U-4	Karnataka	220	20.01.11(A)
4	Kudankulam APP U-1	TN	1000	03/12
5	Rajasthan APP U-6	Rajasthan	220	31.03.10(A)
6	Kudankulam APP U-2	TN	1000	03/12
7	Kalpakam	TN	500	03/12
Total			3380	

2.0 THERMAL UNITS TARGET & ACHIEVEMENT DURING 2007-2008

SI No	Project Name	State/ Imple. Agency	Unit. NO	Target Cap. MW	LOA Date	Org. Comm. Schedule	Actual date of Comm.	Cap. Added (MW)
A	CENTRAL SECTOR							
1	Bhilai TPP	Chhattisgarh / NTPC & SAIL JV	U-1 U-2	250 250	03/2009	04/2008 10/2008	Slipped	
2	Sipat STPS-I	Chhattis/ NTPC	U-1	660	04/2004	06/2008	Slipped	
3	Sipat STPS-II	Chhattis/ NTPC	U-4 U-5	500 500	12/2003	10/2007 04/2008	27.05.07(A) U-5 Slipped	500
4	Kahalgaoon STPS-II (Ph-I & II)	Bihar/NTPC	U -6 U -7	500 500	07/2003 03/2004	09/2007 07/2007	16.03.08(A) U-7 slipped	500
5	Ratnagiri Gas Power Project	Mah. /Ratnagiri Gas & Power Pvt. Ltd.	Block-3	740	05/1999	01/2007	28.10.07(A)	740
6.	Mejia TPS	West Bengal/DVC	U-6	250	06/2004	04/2007	01.10..07(A)	250
7.	Chandrapura TPS Extn	Jharkhand / DVC	U- 7 U- 8	250 250	06/2004	02/2007 04/2007	Project Slipped	
		Sub Total (A)		4650				1990
B	STATE SECTOR							
1.	GHT (Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-3 U-4	250 250	03/2004	10/2006 01/2007	03.01.08(A) U-4 Slipped	250
2.	Dholpur CCPP (Ph-I)	Rajasthan /RRVUNL	GT-2 ST	110 110	06/2004	07/2006 12/2006	16.06.07(A) 27.12.07(A)	110 110
3	Korba East TPP St-V	Chhattis./ CSEB	U-2	250	08/2003	06/2007	11.12.07(A)	250
4	Dhuvaran CCPP Extn.	Gujarat/GSECL	ST	40	03/2004	01/2006	13.08.07(A)	40
5	Kutch Lignite Extn	Gujarat/GSECL	U-4	75	01/2004	08/2006	Slipped	
6	Rayalaseema TPS-II	AP/APGENCO	U-4	210	12/2003	03/2007	20.11.07(A)	210
7	Bellary TPP	Karnataka/ KPCL	U-1	500	11/2003	12/2006	03.12.07(A)	500
8	Santaldih TPP	WB / WBPDC	U-5	250	07/2004	01/2007	07.11.07(A)	250
9	Sagardighi TPP	WB / WBPDC	U-1 U-2	300 300	07/2004	01/2007 04/2007	21.12.07(A) U-2 Slipped	300
10	Bakreshwar TPS-II	WB / WBPDC	U-4 U-5	210 210	11/2004	06/2007 09/2007	23.12.07(A) U-5 Slipped	210
11	Yamuna Nagar TPP	Haryana/HPGCL	U-1 U-2	300 300	09/2004	10/2007 01/2008	13.11.07(A) 29.03.08(A)	300 300
12	AmarkantakTPS Extn.	MP/ MPPGCL	U-5	210	09/2004	04/2007	Slipped	
13	Valuthur CCPP Extn.	TN/TNEB	GT ST	60 32.2	05/2006	11/2007 02/2008	Slipped	
14	Durgapur TPS Extn.	WB/DPL	U-7	300	07/2004	01/2007	24.11.07(A)	300
15	Sanjay Gandhi TPP Extn. St.III (Birsinghpur)	MP/MPPGCL	U-5	500	08/2003	09/2006	18.06.07(A)	500
16	Paras TPS Extn	Maharastra/MSPGCL	U-1	250	05/2004	11/2006	31.05.07(A)	250
		Sub Total (B)		5017.2				3880
C	Private Sector							
1.	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-1 U-2 U-3 U-4	250 250 250 250	06/2004	05/2007 09/2007 12/2007 04/2008	02.09.07(A) 06.03.08(A) 10.02.08(A) U-4 slipped	250 250 250
2.	Sugen CCPP	Gujarat /Torrent Power Gen. Ltd.	Block-1 Block-2 Block-3	376 376 376	06/2005	09/2007 12/2007 02/2008	Slipped	
3	Gautami CCPP	AP/ Gautami Power Ltd.	GT -1 GT- 2 ST	145 145 174	09/2003	02/2006 02/2006 07/2006	slipped	
4	Konaseema CCPP	AP/Konaseema EPS	GT-1 GT-2 ST	140 140 165	03/2001	10/2005 03/2006 03/2006	Slipped	
		Sub Total (C)		3037				750
		GRAND TOTAL(A+B+C)		12704.2				6620

2.1 THERMAL UNITS TARGET & ACHIEVEMENT DURING 2008-09

SI No	Project Name	State/ Imple. Agency	Unit. NO	Target Cap. MW	LOA Date	Org. Comm. Schedule	Actual date of Comm.	Cap. Added (MW)
A	CENTRAL SECTOR							
1	Bhilai Extn. TPP	Chhattisgarh / NSPCL (NTPC & SAIL JV)	U-1 U-2	250 250	03/2009	04/2008 10/2008	20.04.08(A) Slipped	250
2	Sipat STPS-I	Chhattis/ NTPC	U-1	660	04/2004	06/2008	Slipped	
3	Sipat STPS-II	Chhattis/ NTPC	U-5	500	12/2003	04/2008	27.12.08(A)	500
4	Kahalgaon STPS-II (Ph-I & II)	Bihar/ NTPC	U-7	500	03/2004	07/2007	Slipped	
5	Chandrapura TPS Extn	Jharkhand / DVC	U-7 U-8	250 250	06/2004	02/2007 04/2007	Slipped Slipped	
6	Barsingsar Lignit	Rajasthan/ NLC	U-1 U-2	125 125	12/2005	12/2008 06/2009	Slipped Slipped	
		Sub Total (A)		2910				750
B	STATE SECTOR							
1.	GHTP(Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-4	250	03/2004	01/2007	31.07.08(A)	250
2	Kutch Lignite Extn	Gujarat/ GSECL	U-4	75	01/2004	08/2006	Slipped	
3	Sagardighi TPP	WB / WBPDC	U-2	300	07/2004	04/2007	20.07.08(A)	300
4	Bakreshwar TPS-II	WB / WBPDC	U-5	210	11/2004	09/2007	Slipped	
5	Valuthur CCPP Extn.	TN/TNEB	GT ST	59.8 32.4	05/2006	11/2007 02/2008	06.05.08(A) 16.02.09(A)	59.8 32.4
6	Amarkantak TPS Extn.	MP/ MPPGCL	U-5	210	09/2004	04/2007	15.06.08(A)	210
7	Giral Lignite- II	Rajasthan/ RRVUNL	U-2	125	11/2005	08/2008	Slipped	
8	Chhabra TPS	Rajasthan/ RRVUNL	U-1 U-2	250 250	03/2006	11/2008 02/2009	Slipped Slipped	
9	Surat Lignite TPP Extn.	Gujarat/ GIPCL	U-3 U-4	125 125	03/2006	11/2008 04/2009	Slipped Slipped	
10	Kota TPP	Rajasthan/ RRVUNL	U-7	195	06/2006	02/2009	Slipped	
11	Suratgarh TPP –IV	Rajasthan/ RRVUNL	U-6	250	06/2006	09/2008	Slipped	
12	Vijaywada TPP –IV	AP/ APGENCO	U-1	500	07/2005	12/2008	Slipped	
		Sub Total (B)		2957.2				852.2
C	Private Sector							
1	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-4	250	06/2004	04/2008	17.06.08(A)	250
2.	Sugen CCPP *	Gujarat /Torrent Power Gen. Ltd.	Block-1 Block-2 Block-3	376 376 376	06/2005	09/2007 12/2007 02/2008	04.02.09 (A) Slipped Slipped	382.5
3	Gautami CCPP	AP/ Gautami Power Ltd	GT -1 GT- 2 ST	145 145 174	09/2003	02/2006 02/2006 07/2006	Slipped	
4	Konaseema CCPP	AP/Konaseema EPS	GT-1 GT-2 ST	140 140 165	03/2001	10/2005 03/2006 03/2006	Slipped	
5	Pathadi TPS Ph-I (Lanco - Amarkantak Mega TPP)	Chattisgarh/ Lanco Amarkantak Power Pvt. Ltd.	U-1	300	05/2005	09/2008	Slipped	
6	Trombay TPS Extn.	Maharastra/ Tata Power Co	U-8	250	06/2006	08/2008	26.03.09(A)	250
7	Torangallu Extn.	Karnataka/ JSW Energy Ltd	U-1 U-2	300 300	07/2006	12/2008 01/2009	Slipped Slipped	
		Sub Total (C)		3437				882.5
	GRAND TOTAL(A+B+C)			9304.2				2484.7

- Capacity has been revised from 376 to 382.5 MW.

2.2 THERMAL UNITS PROGRAMMED FOR COMMISSIONING DURING 2009-10

Sl No	Project Name/ Unit No.	State/ Impl. Agency	Targeted Cap. (MW)	LOA Date	Org. Comm. Schedule	Cap. (MW) Achieved	Anticipated/ Actual Date of Comm.
I	COMMISSIONING ASSURED						
A	CENTRAL SECTOR						
1	Kahalgaoon STPS-II (Ph-I & II) U-7	Bihar/ NTPC	500	03/2004	07/2007	500	31.07.09(A)
2	Bhilai Extn. TPP U-2	Chhattisgarh / NSPCL (NTPC & SAIL JV)	250	03/2009	10/2008	250	12.07.09(A)
3	Chandrapura TPS Extn U- 7 U- 8	Jharkhand / DVC	250 250	06/2004	02/2007 04/2007	250 250	04.11.09(A) 31.03.10(A)
4	Barsingsar Lignit U-1	Rajasthan/ NLC	125	12/2005	12/2008		slipped
5	NCP Project St-II U-5	U.P/NTPC	490	07/2006	08/2010	490	29.01.10(A)
		Sub Total (A)	1865			1740	
B	STATE SECTOR						
1	Vijaywada TPP -IV U-1	AP/ APGENCO	500	07/2005	12/2008	500	08.10.09(A)
2	Kutch Lignite Extn U-4	Gujarat/ GSECL	75	01/2004	08/2006	75	01.10.09(A)
3	Surat Lignite TPP Extn. U-3	Gujarat/ GIPCL	125	03/2006	11/2008		slipped
4	Utran CCPP Extn GT ST	Gujarat/ GSECL	240 134	04/2007	06/2009 08/2009	240 134	08.08.09(A) 10.10.09(A)
5	Rajiv Gandhi TPS, Hissar U-1	Haryana/ HPGCL	600	01/2007	12/2009	600	Commissioned
6	New Parli TPP U-2	Maharastra/MSPGCL	250	08/2006	07/2009	250	10.02.10(A)
7	Paras TPS Extn. U-2	Maharastra/MSPGCL	250	08/2006	09/2009	250	27.03.10(A)
8	Chhabra TPS U-1	Rajasthan/RRVUNL	250	03/2006	11/2008	250	30.10.09(A)
9	Giral Lignit- II U-2	Rajasthan/RRVUNL	125	11/2005	08/2008	125	06.11.09(A)
10	Kota TPP U-7	Rajasthan/RRVUNL	195	06/2006	02/2009	195	31.08.09(A)
11	Suratgarh TPP -IV U-6	Rajasthan/RRVUNL	250	06/2006	09/2008	250	29.08.09(A)
12	Bakreshwar TPS-II U-5	WB / WBPCL	210	11/2004	09/2007	210	07.06.09(A)
		Sub Total (B)	3204			3079	
C	PRIVATE SECTOR						
1	Gautami CCPP GT -1 GT-2 ST	AP/ Gautami Power Ltd.	145 145 174	09/2003	02/2006 02/2006 07/2006	145 145 174	03.05.09(A)
2	Konaseema CCPP GT-1 GT-2 ST	AP/Konaseema Gas Power Ltd.	140 140 165	03/2001	10/2005 03/2006 03/2006	140 140 -----	05/09(A) 05/09(A) Slipped
3	Lanco Kondapalli Ext. Ph-II GT ST	AP/Lanco Konapalli	233 133	11/2007	03/2009 09/2009	233 -----	07.12.09(A) Slipped
4	Lanco Amarkantak TPS (Pathadi) U-1 U-2	Chhattisgarh /L.A.P. Pvt.Ltd	300 300	05/2005 04/2006	09/2008 07/2009	300 300	04.06.09(A) 25.03.10(A)

SI No	Project Name/ Unit No.	State/ Impl. Agency	Targeted Cap. (MW)	LOA Date	Org. Comm. Schedule	Cap. (MW) Achieved	Anticipated/A ctual Date of Comm.
5	Mundra TPP Ph-1 U-1 U-2	Gujarat/ Adani Power Ltd	330 330	06/2006	07/2009 10/2009	330 330	04.08.09(A) 17.03.10(A)
6.	Sugen CCPP Block-2 Block-3	Gujarat /Torrent Power Gen. Ltd.	382.5 382.5	06/2005	12/2007 02/2008	382.5 382.5	07.05.09(A) 08.06.09(A)
7	Torangallu Extn. U-1 U-2	Karnataka/ JSW Energy Ltd	300 300	07/2006	12/2008 01/2009	300 300	27.04.09(A) 24.08.09(A)
8	Sterlite TPP U-1	Orissa/ Sterlite Energy Ltd.	600	05/2006	07/2009	1577	Slipped
9	Jallipa-Kapurdi TPP U-1 U-2 U-3 U-4	Rajasthan/ Raj West Power Ltd (JSW)	135 135 135 135	03/2007	09/2009 01/2010 01/2010 03/2010	135 ----- ----- -----	16.10.09(A) Slipped Slipped Slipped
10	Budge- Budge-III U-3	WB/ CESC	250	12/2006	07/2009	250	29.09.09(A)
		Sub Total (C)	5290			3987	
	TOTAL ASSURED (A+B+C)		10359			7956/ 9056	
II	COMMISSIONING WITH EFFORTS						
A	CENTRAL SECTOR						
1	Barsingsar Lignite U-2	Rajasthan/ NLC	125	12/2005	06/2009	----	Slipped
2	Mejia Extn. U-1	W.B/DVC	500	12/2006	03/2010	----	Slipped
		Sub Total (A)	625				
B	STATE SECTOR						
1	Kakatiya TPP U-1	AP/ APGENCO	500	07/2005	05/2009	-----	Slipped
2	Surat Lignite TPP Extn. U-4	Gujarat/ GIPCL	125	03/2006	04/2009		Slipped
3	Rajiv Gandhi TPS, Hissar U-2	Haryana/ HPGCL	600	01/2007	03/2010	-----	Slipped
4	Chhabra TPS U-2	Rajasthan/ RRVUNL	250	03/2006	02/2009		Slipped
		Sub Total (B)	1475			----/----	
C	PRIVATE SECTOR						
1	Rithala CCPP GT1	Delhi/ NDPL	35.75	05/2008	04/2010	-----	Slipped
	GT2	Delhi/ NDPL	35.75		05/2010	-----	Slipped
	ST	Delhi/ NDPL	36.50		07/2010	-----	Slipped
2	Jallipa-Kapurdi TPP U-5	Rajasthan/ Raj West Power Ltd (JSW)	135	03/2007	07/2010	-----	Slipped
3	Rosa TPP Ph-I U-1	UP/ Rosa Power supply Co. Ltd. (Reliance Energy)	300	03/2008	02/2010	300	10.02.2010(A)
		Sub Total (C)	543			300	
	TOTAL COMMISSIONING WITH EFFORTS (A+B+C)		2643			300	
	TOTAL (ASSURED+ WITH EFFORTS		13002			9106	

2.3 THERMAL UNITS PROGRAMMED FOR COMMISSIONING DURING 2010-11

Sl No	Project Name	Impl Agency	Unit No	LOA Date	Targeted Cap. (MW)	Org. Comm. Schedule	Commd . Cap. (MW)	Actual(A)/ Ant Comm. Date
A	CENTRAL SECTOR							
1	Barsingsar Lignite	NLC	U-2	29.12.05	125	06/2009	125	25.01.11(A)
			U-1		*	12/2008	125	28.06.10(A)
2	Indira Gandhi TPP	APCPL	U-1	07.06.07	500	09/2010	500	31.10.10(A)
3	NCP Project St-II,	NTPC	U-6	19.12.06	490	01/2011	490	30.07.10(A)
4	Mejia TPS Extn	DVC	U-1	12.12.06	500	03/2010	500	30.09.10(A)
			U-2		500	06/2010	500	26.03.11(A)
5	Durgapur Steel TPS	DVC	U-1	27.07.07	500	07/2010		Slipped
			U-2		500	11/2010		Slipped
6	Farakka STPS- III	NTPC	U-6	30.10.06	500	12/2010	500	23.03.11(A)
7	Korba STPP	NTPC	U-7	24.03.06	500	04/2010	500	26.12.10(A)
	Kodarma TPP	DVC	U-1	29.06.07	500	06/2010		Slipped
8	Neyveli TPS-II Exp.	NLC	U-1	19.08.05	250	02/2009		Slipped
9	Simhadri STPP Extn.	NTPC	U-3	26.03.07	500	03/2011	500	31.03.11(A)
10	Maithon RB TPP	DVC	U-1	25.10.07	525	10/2010		Slipped
			Total Central		5890		3740	
B	STATE SECTOR							
11	Pragati CCGT - III	PPCL	GT-1	30.05.07	250	03/2010	250	24.10.10(A)
			GT2		250	05/2010	250	16.02.11(A)
			GT-3		250	07/2010		Slipped
			ST-1		250	07/2010		Slipped
			GT-4		250	09/2010		Slipped
			ST-2		250	11/2010		Slipped
12	Surat Lignite TPP Extn.	GIPCL	U-3*	31.03.06	*	11/2008	125	12.04.10(A)
			U-4 *		*	04/2009	125	23.04.10(A)
13	Hazira CCPP Extn.	GSECL	GT	01.01.08	223	02/2010		Slipped
			ST		128	04/2010		Slipped
14	Pipavav CCPP	GSECL	Block-1	03.03.08	351	09/2010		Slipped
15	Rajiv Gandhi TPS,Hissar	HPGCL	U-2	29.01.07	600	03/2010	600	01.10.10(A)
16	Raichur U-8	KPCL	U-8	03.03.07	250	10/2009	250	26.06.10(A)
17	Chhabra TPS	RRVUNL	U-2 *	03.03.06	*	02/2009	250	04.05.10(A)
18	Kakatiya TPP	APGENC O	U-1	27.07.06	500	05/2009	500	27.05.10(A)
19	Rayalseema TPP St-III	APGENC O	U-5	06.02.07	210	10/2009	210	31.12.10(A)
20	Parichha Extn	UPRVUNL	U-5	28.06.06	250	06/2009		Slipped
			U-6		250	10/2009		Slipped
21	Harduaganj Ext	UPRVUNL	U-8	28.06.06	250	09/2009		Slipped
			U-9		250	01/2010		Slipped
22	Khaperkheda TPS Expn.	MSPGCL	U-5	01.01.07	500	06/2010		Slipped
23	Bhusawal TPS Expn.	MSPGCL	U-4	23.01.07	500	09/2010		Slipped
24	Santaldih TPP Extn Ph-II	WBPDC	U-6	23.03.07	250	08/2009		Slipped
25	Baramura GT Extn.	TSECL	U-5*		*		21	03.08.10(A)
			Total State		6012		2581	
C	PRIVATE SECTOR							
26	Konaseema CCPP	Konaseema gas Power Ltd.	ST	15.03.01	165	03/2006	165	30.06.10(A)
27	Lanco Kondapalli Ph-II (ST)	Lanco Kondapalli	ST	11/2007	133	09/2009	133	19.07.10(A)
28	Rithala CCPP	NDPL	GT-1	05/2008	35.75	04/2010	35.75	09.12.10(A)
			GT-2		35.75	05/2010	35.75	04.10.10(A)
			ST		36.5	07/2010		Slipped

29	Mundra TPP Ph-I(U-3&4)	Adani Power Ltd	U-3	03.01.07	330	04/2010	330	02.08.10(A)
			U-4		330	07/2010	330	20.12.10(A)
30	Mundra TPP Ph-II	Adani Power Ltd	U-5		*	06/2011	660	26.12.10(A)
31	Anpara-C	Lanco Anpara Power Pvt. Ltd.	U-1	15.11.07		02/2011		Slipped
32	JSW Ratnagiri TPP	JSW Energy(Ratnagiri) Ltd	U-1	05.10.07	300	03/2010	300	24.08.10(A)
			U-2		300	05/2010	300	09.12.10(A)
			U-3		300	07/2010		Slipped
			U-4		300	09/2010		Slipped
33	Wardha Warora	WPCL (KSK)	U-1*	15.05.07	*	03/2010	135	05.06.10(A)
			U-2 *		*	05/2010	135	10.10.10(A)
			U-3 *		*	07/2010	135	13.01.11(A)
34	Sterlite TPP	Sterlite Energy Ltd.	U-2(Ist Unit)	10.05.06	600	07/2009	600	14.10.10(A)
			U-1		600	01/2010	600	29.12.10(A)
35	Jallipa-Kapurdi TPP	Raj West Power Ltd.(JSW)	U-2	03/2007	135	11/2009	135	08.07.10(A)
			U-3		135	01/2010		Slipped
			U-4		135	03/2010		Slipped
			U-5		135	07/2010		Slipped
			U-6		135	08/2010		Slipped
			U-8		135	12/2010		Slipped
36	Rosa TPP Ph-1	R. P.S Co.Ltd (Reliance)	U-2	06.03.07	*	06/210	300	28.06.10(A)
37	Udupi TPP	UPCL	U-1	24.12.06	507.5	04/2010	600	23.07.10(A)
			U-2		507.5	08/2010		Slipped
			Total -Private		5891		4929.5	
		Total for the year 2010-11			17793		11250.5	

Note - * Additional Units not included in the targeted capacity addition for the year 2010-11

3.0 10th PLAN SUMMARY

3.1 TOTAL CAPACITY ADDITION (MW) PROGRAMMED DURING 10TH PLAN (AS PER ORIGINAL TARGET)

SECTOR	THERMAL		HYDRO		NUCLEAR		TOTAL	
	ORG. T	ACHIV.	ORG. T	ACHIV.	ORG. T	ACHIV.	ORG. T	ACHIV.
CENTRAL	12790.00	6590.00	8742.00	4495.00	1300.00	1180.00	22832.00	12265.00
STATE	6676.00	3553.64	4481.00	2691.00	0.00	0.00	11157.00	6244.64
PRIVATE	5951.00	1970.60	1170.00	700.00	0.00	0.00	7121.00	2670.60
TOTAL	25417.00	12114.24	14393.00	7886.00	1300.00	1180.00	41110.00	21180.24

3.2 YEAR-WISE THERMAL CAPACITY ADDITION (MW) INDICATING ORIGINAL TARGETS VS ACTUAL ACHIEVEMENT DURING 10TH PLAN.

Year		CENTRAL SECTOR	STATE SECTOR	PRIVATE SECTOR	TOTAL
2002-03	Original Target	920	790.1	1792*	3502.1
	Actual Achievement	1210	665.1	348	2223.1
2003-04	Original Target	500	847.5	-	1347.5
	Actual Achievement	710	651.6	-	1361.6
2004-05	Original Target	710	1395	1630.6	3735.6
	Actual Achievement	2210	653.92	70	2933.92
2005-06	Original Target	3570	885	1309	5764
	Actual Achievement	500	428	660.8	1588.8
2006-07	Original Target	7090	2758	1219	11067
	Actual Achievement	1960	1155	891.8	4006.8
Total	Original Target	12790	6675.6	5950.6	25416.2
	Actual Achievement	6590.00	3553.64	1970.60	12114.24

- Includes Dabhol CCGT Ph.-II (1444 MW)

4.0 **THERMAL POWER PROJECTS UNDER CONSTRUCTION FOR COMMISSIONING DURING BALANCE PERIOD OF 11TH PLAN**

AS ON 22-Feb-2012

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>LOA Date</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Act(A)/Ant. Comm. Date</i>
<u>CENTRAL SECTOR</u>						
AP	Simhadri STPP Extn.	NTPC	03/07	U-4	500	03/2012
Assam	Bongaigaon TPP		02/08	U-1	250	07/2012
				U-2	250	11/2012
				U-3#	250	10/2014
Chhattisgar	Sipat-I		04/04	U-3#	660	06/2012
Haryana	Indira Gandhi TPP	APCPL	07/09	U-3	500	10/2012
Jharkhand	Kodarma TPP	DVC	06/07	U-2	500	10/2012
Maharashtra	Mauda TPP	NTPC	11/08	U-1#	500	06/2012
MP	Vindhyachal TPP-IV		01/09	U-11#	500	03/2013
TN	Neyveli TPS-II Exp.	NLC	08/05	U-2	250	07/2012
	Vallur TPP Ph I	NTECL	08/07	U-1	500	03/2012
				U-2	500	10/2012
UP	Rihand TPP- III	NTPC	01/09	U-5#	500	06/2012
WB	Durgapur Steel TPS	DVC	07/07	U-2	500	03/2012
	Raghunathpur TPP, Ph-I		12/07	U-1	600	09/2012
				U-2	600	12/2012
Sub Total :					7360	
<u>STATE SECTOR</u>						
Assam	Namrup CCGT	APGCL	02/09	GT#	70	05/2013
				ST#	30	10/2013
Delhi	Pragati CCGT - III	PPCL	05/08	GT-3	250	05/2012
				GT-4	250	09/2012
				ST-1	250	03/2012
				ST-2	250	12/2012
Gujarat	Hazira CCGT Extn.	GSECL	01/08	GT+ST	351	02/2012
	Pipavav CCGT		03/08	Block-1	351	03/2012
				Block-2	351	06/2012
	Ukai TPP Extn.		09/07	U-6	490	08/2012
Karnataka	Bellary TPP St-II	KPCL	08/06	U-2	500	02/2012
Maharashtra	Bhusawal TPS Expn.	MSPGCL	01/07	U-4	500	02/2012
				U-5	500	03/2012
MP	Satpura TPP Extn	MPPGCL	03/08	U-10#	250	01/2013
TN	Mettur TPP Ext	TNEB	06/08	U-1	600	03/2012
	North Chennai Extn, U-1		02/08	U-1	600	04/2013
	North Chennai Extn, U-2		08/08	U-2	600	11/2012
UP	Anpara-D	UPRVUNL	10/07	U- 6#	500	05/2013
	Harduaganj Ext		06/06	U-9	250	03/2012

<i>Sector State</i>	<i>Project Name</i>	<i>Impl. Agency</i>	<i>LOA Date</i>	<i>Unit No.</i>	<i>Cap. (MW)</i>	<i>Act(A)/Ant. Comm. Date</i>
UP	Parichha Extn	UPRVUNL	06/06	U-5	250	05/2012
				U-6	250	07/2012
Sub Total :					7443	
<u>PRIVATE SECTOR</u>						
Gujarat	Mundra TPP Ph-III	Adani Power Ltd	01/08	U-2#	660	02/2012
				U-3#	660	03/2012
	Mundra UMTTP	Tata Power Co.	05/07	U-1	800	03/2012
				U-2#	800	09/2012
Jharkhand	Maithon RB TPP	DVC	10/07	U-2	525	03/2012
Maharashtra	Tirora TPP Ph-I	Adani Power Ltd	02/08	U-1	660	03/2012
				U-2#	660	06/2012
	Tirora TPP Ph-II			U-1#	660	07/2012
MP	Sasan UMPP	Reliance Power Ltd.	06/08	U-1#	660	10/2013
Orissa	Sterlite TPP	Sterlite Energy Ltd.	05/06	U-4#	600	03/2012
Rajasthan	Jallipa-Kapurdi TPP	Raj West Power Ltd.(JSW)	03/07	U-5	135	07/2012
				U-6	135	09/2012
				U-7	135	11/2012
				U-8	135	01/2013
UP	Rosa TPP Ph-II	Reliance Power Ltd.	03/08	U-4#	300	03/2012
Sub Total :					7525	
Total (11thPlan):					22328	

REMARKS:

: THERMAL UNITS WHERE EFFORTS ARE REQUIRED FOR COMMISSIONING DURING 11TH PLAN

CENTRAL SECTOR

**BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
(NATIONAL THERMAL POWER CORPORATION)**

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (com.)	COD	Syn. (com)	COD	
PROJECTS UNDER CONSTRUCTION							
1.	Simhadri STPP St-II NTPC (Distt Visakhapatnam,A.P.) Unit-3 Unit-4	1000 500 500	<u>11/10</u> 01/11 <u>05/11</u> 07/11	03/11 09/11	<u>03/11(A)</u> <u>03/11(A)</u> <u>03/12</u> 03/12	09/11(A) 04/12	CHP – (M/s L&T) Ready. Chimney–(M/s Gammon- India) Ready. NDCT-(M/s Gammon India) Raker Column casting completed. Shell casting for both units completed. <u>CW & Make up water system:</u> RCC for CW channel completed and charged. CW liner erection for u-3 compltd & in progress for u-4. CWP structural erection & EOT crane erection completed. <u>Unit-3</u> - Boiler erection commenced in 01/08. - Boiler Drum lifted on 29/11/08. - Hydraulic test completed on 29.11.009. - Boiler light up completed on 28.09.10. - SBO completed on 28.01.11. - Condenser erection commenced on 21/03/09. - TG erection commenced in 06/09. - TG box up completed on20.12.10. - TG lub oil flushing completed on 20.02.11. - TG put on barring gear on 16.03.11. Unit synchronized on coal on 29.03.2011. Full load achieved on 31/3/2011. Unit declared on COD wef 16/09/2011. <u>Unit-4</u> - Boiler erection commenced in 06/08. - Out of 24000 MT of boiler material, 18347 MT have been erected upto 11/11. - Out of 8500 MT of ESP material, 6623 MT have been erected upto 11/11. - Boiler drum lifted on 24/03/09. - Hydraulic test completed on 31st March'2010. Boiler light up completed on 7th Dec'11. - SBO started on 31/1/12 and in progress, completion expected by Feb'12. - Condenser & TG erection re-commenced in 04/11 and in progress. Condenser : TSP alignment done. TG box up completed on 30.11.2011. - TG oil-flushing commenced in Jan'12 and completion expected by Feb'12.
Investment Approval Sanctioning Authority Estimated cost Now Anticipated Expd. during 2006-2007. Expd. during 2007-2008. Exp. During 2008-2009 Exp. During 2009-2010 Exp. During 2010-2011 (upto 03/11) Exp. During 2011-2012 (upto 05/11) Type of Fuel Date of Main Plant Order Zero Date Fuel Linkage Associated Transmission System		: 01.08.2007 : NTPC Board : Rs 510339 Lakhs : Rs 503853 Lakhs : Rs 27398 Lakhs : Rs 17306 Lakhs : Rs 109906 Lakhs : Rs 142964 Lakhs : Rs 89426 Lakhs : Rs 8600 Lakhs : Coal SG: 26/ 03/2007 on M/S BHEL TG: 30/03/2007 on M/S BHEL : 30/ 03/2007 : LOAs issued by MCL for both the units @ 2.31 MTPA each. : Associated transmission system is being implemented by POWERGRID, and consists of Simhadri-Gazuwaka (Vizag) 400KV D/C line (App. 9Km). NIT for the same has been issued in May , 2009 and award is expected by Sept., 2009.					
Critical Areas		Readiness of Coal Flow path structure by ERA : TR3 Structural erection started & in progress; Floor casting for TP25 commenced. RHS Bunker building readiness: All RHS Mill fdns handed over & Mill erection started. Bunker erection completed for all 5 bunkers. Work on Tripper floor structure started. Completion targeted in Feb '12. Delay in civil inputs (M/s ERA): ARCW PH: Fdns H/o; All GT foundations H/o & erection in progress. CF Equipment Room with plaster H/o on 04/02/12. Boiler Ducting for Unit Commg: Cum: Ducting completed for two passes; For bal passes, foundations on LHS to be cast after BHEL's clearance, ant. by 10/02/12. Readiness of ESP Pass- B & C to be ensured by Feb 12. Supply Turbine insulation - Critical for Unit Commg.: BHEL-HWR Comitment: TG Insulation material - Inspection Call given on 09/02/12.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. comm	COD	Syn. comm	COD	
2	Vallur TPP St-I Ph-I (JV of TNEB&NTPC Ltd) Tamil Nadu Energy Co; Ltd. (NTECL) (Distt Thiruvallur ,TN.)	1000					• Chimney: Flue can erection completed for both units. • CHP: Intl piling, fdns, structural erection, roller erection in progress. • External CHP: Structural erection & roller erection in progress. • LHS bunker erection i/p, coal pipe erection in progress for unit-1. • AHP: Bottom ash hopper erection commenced for unit-2. • Power House (Main Plant): Fabrication & erection of structure in progress. • DM Plant: Desalination plant erection work in progress. • IDCT: Cooling fans, gear box and motors alignment in progress. • CWPH: CW pumps erection, duct erection & channel work in progress. • ASPH: Raft & wall works in progress. UNIT-1 ▪ Boiler erection commenced on 05.01.09. 19200/20488 MT boiler material erected up to 12/11. • ESP erection commenced on 25/03/09. 10131/12587 MT has been erected up to 12/11.CR panel erected. • Boiler Drum lifted on 10/06/09. • Ducting completed, NMEJs erection& alignment, insulation and pourable insulation in progress. • HT: completed on 14/06/10. • BLU: Completed on 28/08/2011. • EDTA completed on 12.10.11. • SBO completed on 01/12/11. • Condenser erection started on 23.09.09. • TG: erection started in 12/09. • Box-up completed on 30/09/11. • Oil –Flushing completed on 27/12/2011. • Deck floating in progress. UNIT-2 • Boiler Erection commenced on 18/ 07/09. 18124/20488 MT boiler material erected up to 12/11. Ducting work in progress. • ESP erection commenced in 08/09. 6897/12587 MT material erected up to 12/11.Ducting erection/ electrode fixing in progress. • Boiler Drum lifting done in 12/09. • HT Completed in Dec. 10 • BLU expected in Mar’ 12. • De aerator erection in progress. • TP 9 erection in progress. • P91/P22 piping welding in progress. • Condenser erection started in 09/10. • TG erection started in March’ 11. • Box-up expected by 05/12. • MDBFP erection in progress.
	Unit-1	500	11/10 01/11 05/11	02/11 08/11	02/12 03/12 08/12	04/12 10/12	
	Unit-2	500	07/11		09/12		
	Investment Approval	: 14/07/2007					
	Sanctioning Authority	: NTECL Board					
	Estimated cost	: Rs 542355 Lakh (Cost Ratio is 50:50)					
	Latest approved cost	: Rs 555278 Lakh					
	Expd. during 2005-2006.	: Rs 29 Lakh					
	Expd. during 2006-2007.	: Rs 296 Lakh					
	Expd. during 2007-2008.	: Rs 37599 Lakh					
Expd. During 2008-2009	: Rs 63749 Lakh						
Expd. During 2009-2010	: Rs 148441 Lakh						
Expd. During 2010-2011 (up to 03/11)	: Rs 134279 Lakh						
Expd. During 2011-2012 (up to 12/11)	: Rs 77043 Lakh						
Type of Fuel	: Coal (MCL coal fields)						
Date of Main Plant Order	: 13.08.2007 (SG&TG) on M/S BHEL						
Zero Date	: 13/ 08/2007						
Fuel Linkage	: MCL asked NTECL for bank guarantee of Rs 20.33 Crs. before issue of LOA which was given in 06/09. LOA awaited from MCL.						
Asso.Transmission system	: PGCL is to execute the following transmission lines through M/s BajaJ. a) VTPP – Almathi 400KV D/C line b) VTPP – Melakottaiyur 400KV D/C line TNEB is to execute the following transmission line : VTPP – NCTPS (TNEB) 400KV D/C line						
Critical Areas	Implant CHP readiness,CW system readiness,AHP readiness, for U-1 Boiler Ducting for BLU,SG Supplies,P-91 jts for U-2.						

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) /As now expected		
			Syn. Comm.	COD	Syn. Comm.	COD	
3	Vallur TPP St-I Ph-II (JV of NTPC-TNEB), NTECL. (Distt Thiruvallur ,TN.)	500					• MOEF: Clearance obtained on 03.06.09 • CRZ : clearance obtained on 14.07.09 • Chimney: Shell concreting completed . Flue can fabrication in progress. Floor beam erection in progress. • Concreting , fabrication & erection of structure in progress in Main Plant area . • Blr erection started on 30.06.10. 5880/20000 MT material erected up to 12/11. • Drum lifted on 29/07/11. • HT expected in May’12. • ESP column erection started in Dec. 2010. 4070/9000 MT erected upto 12/11. • Cond. Erection start expected by 02/12. • TG deck –Reinforcement works i/p. • TG erection to start in 03/12. • BOPs packages included under Ph-I.
Unit-3	500	09/12 11/12	12/12	02/13 03/13	04/13		
Investment Approval		: 05/2009					
Sanctioning Authority		: NTECL Board					
Estimated cost		: Rs 308678 Lakh					
Latest approved cost		: Rs 308678 Lakh					
Expd. During 2008-2009		: Rs – Nil -					
Expd. During 2009-10		: Rs 21378 Lakh					
Expd. During 2010-11 (upto 03/11)		: Rs 19977 Lakh					
Expd. During 2011-12 (upto 12/11)		: Rs 14278 Lakh					
Type of Fuel		: Coal (MCL coal fields)					
Date of Main Plant Order		: 28.07.2009 (SG &TG) on M/S BHEL					
Zero Date		: 28/ 07/2009					
Fuel Linkage		: In principle clearance received from Min. of coal For Ph-II					
Asso.Transmission system		: PGCL is to execute the following transmission lines through M/s Bajaj a) VTPP – Almathi 400KV D/C line b) VTPP – Melakottaiyur 400KV D/C line TNEB is to execute the following transmission line : VTPP – NCTPS (TNEB) 400KV D/C line					
Critical Area		Supply of CC Pumps, Wind-box (2 nos.), RH links, Roof panel (LHS), superheater dish links, buck stay for 1st pass to be expedited. Supply of Bearing pedestals & LP rotor & casing to be expedited. Pressure Parts erection of 1747/5100 MT for HT done. (target Dec11 as per GoI MoU) Resources of M/s EDAC need augmentation. TG deck casting completed on 09.02.12. Mobilation of Gammon to be increased to give front to BHEL for condenser & EOT crane erection.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. com.	COD	Syn. com	COD	
4.	Sipat STPP St-I (Super Critical Units) (Dist. Bilaspur, Chhattisgarh)	1980					Unit-1 1. Boiler erection commenced in 3/05. 2. Boiler HT completed in 12/06. 3. BLU completed on 26.10.10. 4. SBO completed in 01/11. 5. Condenser erection started in 6/06. 6. TG erection started in 10/06 & TG Box Up completed in 01/10. 7. TG oil flushing completed in 12/10. 8. TG put on BG in 12/10. 9. GT back charging completed on 23.10.10. 10. Synch. With coal on 18.02.11. 11. After repair of Rotor unit re-synchronised on 27.06.11 and running at 340 MW. 12. Full load achieved on 28.06.11. 13. Unit declared w e f 01.10.2011. Unit-2 1. Boiler erection commenced in 6/05. 2. Boiler HT completed in 7/07. 3. BLU is completed in 12/10. Acid cleaning completed on 09.06.11. 4. SBO completed on 31/07/11. 5. TG erection started in 06/07 and Box up completed on 31.01.11. 6. TG oil flushing completed on 25.1.11. 7. AHP made ready on 30.08.2011. 8. CHP made ready on 31.08.2011. 9. Unit synchronized with coal on 02.12.2011. 10. Full load achieved on 24.12.2011. Unit-3 1. Boiler erection commenced in 1/06. 2. Boiler HT completed in 02/09. 3. BLU completed on 26/08/11. 4. SBO expected to complete by Feb'12. 5. Condenser erection started in 5/07. 6. TG erection started in 4/08. 7. TG box up completed on 30/08/11. 8. Oil-Flushing completed on 31/10/11.
Unit-1	660	04/08 10/10* 09/08/ 03/11*	10/08	02/11(A) 06/11(A)	10/11(A)		
Unit-2	660	02/09 04/11* 07/09/ 07/11*	08/09	12/11(A) 12/11(A)	03/12		
Unit-3	660	12/09 10/11* 05/10/ 12/11*	06/10	03/12 03/12	03/12		
Date of TEC	: 17.01.2000						
Investment Approval	: December'03						
Date of Approval by State Govt	: N.A.						
Original Estd. Cost	: Rs.832339 Lakhs						
Latest cost.	: Rs. 832339 Lakhs						
Exp. Upto 03/08	:Rs 464232 Lakhs						
Exp. Upto 03/09	:Rs 600118 Lakhs						
Exp. During 09-10	:Rs. 74805 Lakhs						
Exp. During 10-11 (Upto 03/11)	:Rs. 34277 Lakhs						
Exp. During 11-12 (Upto 05/11)	:Rs. 6200 Lakhs						
Type of fuel	: Coal						
Fuel Linkage	: Available						
Date of Main Plant Order	TG: M/s Power Machines, Russia on 6.4.04 : SG: M/s Doosan Heavy Ind., Korea on 15.4.04)						
Power Evacuation System: Existing Transmission Lines.							
Critical Areas		Unit-3: Cannibalized items by Jan12. Fouress supply 19/1 (A) & IL-Palghat:16/17 Valves reached Raipur,at site by 31/1. Balance DDC panels & LVS dispatched in Dec11. Instr-cable, C&I items, etc. supply by 07/2.					
*REVISED							

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A) / As now Expected			
			Syn. (com.)	COD	Syn. (com)	COD		
5.	Mauda TPP (Dist. Nagpur, Maharashtra)	1000					1.Main plant order (BTG) placed on BHEL in 11/08. 2.Zero Date of the project is 11/08. 3.All clearances are available. 4.Site leveling work commenced on 11.12.08 and completed in 02/09. Unit-1 Boiler 1. Boiler erection started in 08/09. 2. ESP erection started in 12/09. 3. Boiler drum lifting completed on 02.06.10. 4. Boiler HT completed on 08/04/11. 5. Boiler light up completed on 20 th Dec’11. 6. SBO commenced on 12.02.12,completion by 1 st week of March’12.. TG 1. TG erection commenced in 10/10. 2. TG box up completed on 29.12.2011. 3. Oil-Flushing commenced in Jan’12 and in progress. Unit-2 Boiler 1. Boiler erection started on 30. 04.10. 2. Boiler drum lifting completed in 12/10. 3. Boiler hydro test completed on 30/11/11. 4. Boiler light-up expected by Aug’12. TG 1. Condenser erection started on 27.06.11. 2. TG erection commenced on 29/09/11. 3. TG box up expected in Nov’12. BOPs 1. Chimney shell casting completed. 2. CWPB raft casting completed. Other works are in progress. 3. Cooling Tower: CT-1A, 1B, 2A & 2B, Aux CT raft & super structure works in progress.	
	Unit-1	500	02/12 04/12	04/12	03/12 03/12	04/12		
	Unit-2	500	08/12 10/12	09/12	03/13 03/13	04/13		
	Date of TEC	: Not required						
	Investment Approval	: 11/07						
	Est. approved cost	: Rs. 545928 Lakhs						
	Exp. Upto 03/09	: Rs. 45520 Lakhs						
	Exp. During 09-10	: Rs 59540Lakhs						
	Exp. During 10-11 (Upto 03/11)	: Rs 134040 Lakhs						
	Exp. During 11-12 (Upto 04/11)	: Rs 5800 Lakhs						
	Type of fuel	: Coal						
	Fuel Linkage	: Available						
	Date of Main Plant Order(LOA)	: 11/08 on M/s BHEL(BTG)						
	Power Evacuation System:							
Critical Areas		U-1: Cooling Tower (M/s NBCC): Slow Progress in CT Civil works. CT#1 B Civil works completed. Painting i/p. Mech erection started. CT#1A - civil works of only 2/3 segments is ant. completed by end Feb’12.Critical for unit commg. Further augmentation of manpower required. Station piping: Slow progress in 2nd LDO / HFO tanks, Condensate Storage Tank Air, DM Make up water, Fire water make up, SACW, CW makeup, Potable water line Piping works.Increase in mobilization urgently required. Railway Siding: Slow progress of RCC work in Railway siding. Only 20% work done. Procurement of linling material and sleepers needs to be expedited. Delay in h/o civil fronts (ERA): Slow progrs due to inadequate mobilization, affecting readiness of balance fronts- LHS Mill fdns, Bunker structure erection and related floors, LOP Fdn of Mills, Boiler & ESP area paving. CHP: Fabrication and Erection progress is very slow. Priority Stream Cuml erection 2800/5600 MT done. U-2: Cooling Tower (M/s NBCC): No progress since Jul-11 and being offloaded. OBD done. Further delay will affect commissioning of U #2. Main Plant Civil (M/s. ERA): Readiness of fronts for U#2 (AB & BC Floors,VFD Bldg etc)affected due to poor manpower mobilization by M/s ERA.						

Sl. No.	PROJECT DETAILS	Capacity (MW)		Commissioning Schedule				Broad Status
				Original		Actual(A) / As now Expected		
				Syn. (com.)	COD	Syn. (com)	COD	
6.	Rihand STPP St-III (Distt. Dadri, UP)	1000						- Order for civil works in BTG area & Chimney placed on M/s Simplex in June, 09. - Chimney shell casting completed. - CW equipment package awarded to M/s KBL - PT plant awarded to M/s MBE - Switchyard awarded to M/s L&T - FO system awarded to M/s Raunaq - Cooling Tower awarded on NBCC - CHP awarded on F. L. Smidth - C&I equipment order placed. - AHP order placed in May, 2010
	U-5	500	<u>04/12</u> 06/12	05/12	<u>06/12</u> 06/12		07/12	unit-5: - Order for piling & foundation placed in June, 09 & civil works of foundation completed in October, 09 - Fabrication of Structural Steel commenced in September, 09 - Boiler erection commenced on 07.02.2010. - Boiler drum lifted on 06.08.10. - Boiler Hydro Test completed in 06/11. - Boiler light-up completed on 31/01/12 - SBO expected to be completed by 02/12 - Condenser erection commenced in 09/10. - TG erection commenced in 11/10. - TG box-up expected in 02/12.
	U-6	500	<u>10/12</u> 12/12	11/12	<u>10/12</u> 12/12		01/13	unit-6: - Order for piling & foundation placed in June, 09 & civil works for foundation commenced in October, 09 - Boiler erection commenced in 04/10. - Boiler drum lifted on 22.01.11. - Boiler HT expected in 02/12. - TG deck casting completed. - Condenser erection commenced on 24.05.11. - TG erection commenced on 29/ 07/11. - TG box-up expected by July' 12.
	Date of Sanction	: -						
	Investment Approval	: January, 2009						
	Sanctioning Authority	: NTPC Board						
	Est. approved cost	: Rs.623081 lakhs						
	Exp.During 2007-08	:Rs.30 Lakhs.						
	Exp.During 2008-09	:Rs.28500 Lakhs.						
	Exp.During 2009-10	:Rs.34370 Lakhs.						
	Exp.During 2010-11	: Rs 109700 lakhs						
	Exp.During 2011-12 (Upto 05/11)	:Rs 12200 lakhs						
	Type of fuel	: Coal						
	Fuel linkage							
	Date of Main Plant Order (BTG)	01/2009 (BHEL) –SG & Aux. 02/2009 (BHEL) –TG & Aux.						
	Power Evacuation							
	Critical Areas	U-5: SG Supplies for BLU: Metallic expansion Bellows, valves for ECW system , condensate system ,Aux steam, CRH piping material, HP bypass valve, LPBP suspension. TG Supplies: Generator Cooling Tower-5A: Deployment of additional Manpower (Reqd: 350 nos per CT, Avl: 264 nos for all CTs) and shortage of pipes (Reqd: 30,000 per CT, Avl: Only 22,067 nos) affecting progress. p-91 joints, Ducting for BLU CW duct: Completion of balance 53 joints in CW duct and completion of pump erection in CWPH is critical for charging of CW system in Dec'11. U-6: SG Supply and Erection : Supply of Boiler Trim Piping (24-300-16/135 Dus pending), Drum Safety Valves (Last comt 30.11.11) is critical						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (com.)	COD	Syn. (com.)	COD	
7.	Vindhyachal STPP St-IV,Unit-11 &12 (Dist. Sidhi) NTPC	1000					Unit-11 - Boiler erection started in 03/10. - Boiler drum lifted in 6/10. - Boiler HT done in 6/11. - BLU is expected by 2/12. - Condenser erection started in 10/10. - TG erection started in 12/10. - TG box up done in 12/11. - OF is expected by 3/12.
	Unit-11	500	<u>04/12</u> 08/12	09/12	<u>03/12</u> 06/12	07/12	Unit-12 - Boiler piling work completed in 3/10. - Boiler erection started in 06/10. - Boiler drum lifted in 1/11. - Boiler HT is expected in 2/12. - TG erection started in 7/11. - TG box is expected by 12/12.
	Unit-12	500	<u>10/12</u> 02/13	03/13	<u>02/13</u> 03/13	04/13	
	State Govt. approval						
	Org Est. approved cost	: Rs. 591500 Lakhs					
	Latest Cost	: Rs. 591500 Lakhs					
	Exp.(up to 3/09)	: Rs. 28980 Lakhs					
	Exp. During 2009-10	: Rs 43290 Lakhs					
	Exp. 2010-11	: Rs 114930 Lakhs					
	Exp. During 2011-12 (up to 10/11)	: Rs. 57700 lakhs					
	Cumulative Exp (up to 10/11)	: Rs. 244900 lakhs					
	Type of fuel	: Coal					
	Date of Main Plant Order	SG & Aux. awarded in 1/09 & TG &Aux awarded in 2/09 on M/s BHEL					
	Critical Areas	Generator Stator and other supplies by BHEL.					

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. Com	COD	Syn. Com	COD	
8.	Bongaigaon TPS, Distt: Kokrajhar. (Assam) NTPC	750					Unit-1: - Boiler Erection started on 27/02/09. - Drum lifted on 25/01/2010. - Hydro test done in 1/2011. - BLU expected in 8/12. - Condenser erection started in 02/2010 - TG erection started in 3/11. - Box up is expected by 10/12. Unit-2: - Boiler Erection started on 10th March., 2010. - Drum lifted in 10/2010. - Hydro test expected in 3/2012. - Condenser erection expected to start by 07/2012. Unit-3: - Boiler Erection expected to start by 2/12 - Condenser erection expected to start by 11/12.
	U#1	250	<u>11/10</u> 01/11	-	<u>01/13</u> 03/13	05/13	
	U#2	250	<u>03/11</u> 05/11	-	<u>06/13</u> 12/13	03/14	
	U#3	250	<u>07/11</u> 09/11	-	<u>02/14</u> 04/14	06/14	
	Date of approval		: 30/01/2008				
	Org.Est. cost		: Rs.437535 Lakhs				
	Latest cost		: Rs.437535 Lakhs				
	Exp. During 2007-08		: Rs. 23831 Lakhs				
	Exp. During 2008-09		: Rs. 16046 lakhs				
	Exp. During 2009-10		: Rs 70923 lakhs				
	Exp. During 2010-11		: Rs 91100 lakhs				
	Exp. During 2011-12 (up to 10/11)		: Rs 51500 lakhs				
	Cumulative Exp (up to 10/11)		: Rs 253400 lakhs				
	Type of fuel		: Coal				
	Date of Main Plant Order		: 05/02/08 , BHEL				
	Coal Source and Transportation :		Source of Coal & Transportation: 2/3 of required Coal will be transported from Margarita- Makuma mines of NECL (Upper Assam). Rest 1/3 will be supplied by ECL mines in Raniganj area of West Bengal. Coal will be transported using Railway wagons .				
	Power Evacuation:		1. 400KV BTPS(NTPC)- Bongaigaon (PG) D/C Line 2. 220 KV BTPS(NTPC)- Bongaigaon (Assam) D/C Line				
	Critical Areas	Slow progress on civil front by M/s SPML. Law and order. Inadequate deployment of manpower. Heavy monsoon. Frequent bandhs.					

			Syn. comm	COD	Syn. comm	COD		
9	Indira Gandhi STPP (Aravali Power Co. Pvt. Ltd-- JV of NTPC, HPGCL and IPGCL) (Dist: Jhajjar)	1500					1. JV of NTPC (50%). IPGCL (25%) & HPGCL (25%) formed for execution of the project. 2. LOI placed for SG on 06.07.2007 & TG on 14.07.2007 on M/s BHEL respectively.	
	U-1	500	<u>07/10</u> 09/10	10/10	<u>10/10(A)</u> <u>10/10(A)</u>	(A)	Unit-1 Synchronised on 10.10.10 & commissioned on 31.10.10. Unit-2 Boiler erection started on 30.11.08. Drum lifted on 09.04.09. HT completed in 04/10.BLU completed on 29.5.11 & SBO on 11.08.11. TG deck casted. TG erection started on 10.01.10. Box up completed in 4/11. Oil Flushing completed. Unit-3 Boiler erection started on 19.03.09. Boiler drum lifted on 12.11.09. HT completed in 04/11. BLU expected in 04/12. TG deck casting completed on 14.02.10. TG erection started but progress is very slow. CT-2&3 shell casting completed. Internal Grillage work is in progress.	
	U-2	500	<u>10/10</u> 12/10	01/11	<u>10/11(A)</u> <u>11/11(A)</u>	-		
	U-3	500	<u>01/11</u> 03/11	04/11	<u>08/12</u> 10/12	-		
	Date of Sanction	:-						
	Investment Approval	:-						
	Sanctioning Authority	:- NTPC Board						
	Orig. Est. Cost	:-Rs.829300 Lakhs						
	Latest.Est. Cost	:-Rs.789242 Lakhs						
	Cum. Exp. Upto 03/09	:- Rs.237031 Lakhs						
	Exp.During 2006-07	:- Rs 31 Lakhs						
	2007-08	:-Rs. 108000 lakhs						
	2008-09	:-Rs. 128900 lakhs						
	2009-10	:-Rs. 227300 lakhs						
	2010-11 (up to 04/2010)	:- Rs 8793 lakhs						
	Type of fuel	:- Coal						
	Funding	:-						
	Date of Main Plant Order	:- SG on 06.07.2007 & TG on 14.07.2007 on M/s BHEL.						
	Critical Areas	U-3:TG- i) TG erection to be expedited. ii) CW duct erection. iii) Flue gas ducting. iv) Readiness of oil canal and VFD control room.						

**BROAD STATUS OF CENTRAL SECTOR THERMAL POWER PROJECTS
(DAMODAR VALLEY CORPORATION)**

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
1	Durgapur Steel TPP, Andal, Distt-Burdwan, West Bengal State	1000					Leveling & Earth filling work of both units completed. <u>Unit-1:</u> Boiler erection started on 24.10.2008. Boiler drum was lifted on 29.04.09. HT completed on 30th March'10. BLU completed on 27.02.11. TG Deck casting completed. TG erection started in Jan'10. TG boxed up on 12.09.10..Unit was synchronized on 12.07.11and achieved full load on 29.07.11 <u>Unit-2</u> Boiler erection started in Dec'08. Boiler drum was lifted on 09.07.09. HT was done on 28.12.10. BLU is completed. TG erection is started on 27.07.10. TG box up completed. Unit synchronisation and commissioning is expected by 03/12 & 03/12 respectively.
Unit-1	500	06/10 07/10	07/10	07/11(A) 07/11(A)			
Unit-2	500	10/10 11/10	01/11	03/12 03/12			
Zero Date of Project : 03.08.2007							
Main Plant order Date : 27.07.2007 on BHEL							
Estd. cost : Rs.445700 Lakhs							
Exp. During 2006-07 : Rs 32.19 Lakhs							
Cumul. Exp. 2006-07 : Rs 32.19 Lakhs							
Exp. During 2007-08 : Rs 38732.00 Lakhs							
Cumul. Exp. 2007-08 : Rs 38764.19 Lakhs							
Exp. During 2008-09 : Rs 122058.00 Lakhs							
Cumul. Exp. 2008-09 : Rs 160822.19 Lakhs							
Exp. During 2009-10 : Rs 107464.00 Lakhs							
Cumul. Exp. 2009-10 : Rs 268286.19 Lakhs (Jan_10)							
Critical Areas		Unit-2: Supply of balance material, Ash pond-2 work yet to be taken up due to non availability of land from DSP. Shortage of Man power.					

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
2.	Koderma TPP St-I, TPS- Jai Nagar, Distt-Koderma, Jharkhand State Unit-1 Unit-2	1000					Unit-I 1) Boiler erection started on 15.09.2008. Drum was lifted on 08.03.09. Boiler hydro test was completed on 7th Mar’10.Boiler light up completed on 30 th Dec, 10. 2) TG – Concreting of TG Deck completed on 22.10.09. Condenser & TG erection started in Jan’10 and Feb’10 respectively. TG boxed up on 7.1.11. Unit synchronized on 27/6/11 and commissioned on 20.07.11. Unit-2 1) Boiler erection started in Jan’09. Drum was lifted on 09.07.09. Boiler hydro test completed in Sept’10. Boiler light up is expected in Dec, 11. 2) TG : TG deck casting completed. TG erection started in 06/11. TG box up expected in 04/12. Synchronisation expected in 06/12 and commissioning in 09/12. 3) NDCT-II : Shell casting is in progress. It needs to be expedited. 4) CHP : Work is almost complete by L&T.
		500	05/10 06/10	06/10	06/11(A) 07/11(A)		
		500	09/10 10/10	10/10	6/12 9/12		
	Investment approval. : 09.06.2004 (DVC Board)						
	Estimated cost : Rs.431300 Lakhs						
	Exp. During 2006-07 : Rs 2529.17 Lakhs						
	Cumul. Exp. 2006-07 : Rs 2529.17 Lakhs						
	Exp. During 2007-08 : Rs 27556.17 Lakhs						
	Cumul. Exp. 2007-08 : Rs 30085.17 Lakhs						
	Exp. During 2008-09 : Rs 113894.00 Lakhs						
	Cumul. Exp. 2008-09 : Rs 143979.17 Lakhs						
	Exp. During 2009-10 : Rs 117510.00 Lakhs						
	Cumul. Exp. 2009-10 : Rs 261489.17 Lakhs (Jan_10)						
	Main Plant order Date : 29.06.2007 on BHEL(Turnkey)						
	Power Evacuation System: a) 400 KV D/C Koderma-Bihar Sharif Line –(160 Ckm) to meet the startup power of KTPP-avl by end of July’10.. b) D/C LILO of 132 KV Barhi-Koderma Line at 220 KV Koderma S/Stn-16.376 Ckm to meet the startup power. c) 400 KV D/C Koderma-Gaya Line 160 Ckm for the power evacuation of KTPP. Fuel Supply Arrangement: 4.62 MTPA Coal from MCL, and Saharpur Jamarpani Coal block jointly allocated to DSTPP & KTPP with proposed use with RTPP PH-I & II and before this MCL will supply coal. Zero Date of Project : 21.07.2007						
	Critical Areas		Unit-2 : Supply of CC Pumps by BHEL., Slow progress of Civil work by M/s Navyug. Land for ash pond. Readiness of intake well. Readiness of TPs between Boiler & ESP and erection conveyor galleries. No work at site due to agitation for implementation of central wages for workers.				

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
3.	Raghunathpur TPP Ph-I ,Raghunathpur, Distt-Purulia, West Bengal	1200					1)The construction of boundary wall almost completed 2) Work for construction power &b diversion of 33 kV line is in progress. 3) The grading & leveling work of plant area is in progress. Unit-I 1) Boiler erection started on 16.04.09. Drum lifting was completed on 29th Jan’10. HT is completed in 09/11. BLU expected in 07/12 subjected to availability of DM water in May, 12. 2) TG Foundation: TG deck casted . TG erection is in progress. TG Box Up expected in 07/12. 3) ESP: Erection in progress. Unit-2 1) Boiler erection started in Sep’ 09. Drum lifting was completed on 2nd April’ 10. 2) Power house: All main fdn. including pedestal completed. 3) TG Deck-II Casting completed on 25-06-2010. 4) Mill & Bunker: All RCC pedestal for bunker -1A, 1B, 2A & 2B completed. All 4 Nos. mill fdn. Completed in 1B & 2A. 2 Mill fdn. out of 4 completed at 1A. 5) ESP foundation: Erection in progress. Common area: 1) Chimney- Shell casting completed. 2) Switchyard- Earth work completed. Structural erection is in progress. 3) Compressor building, canteen building, chemical laboratory, maintenance building and permanent store: RCC work almost completed. 4) Coal Handling Plant: Civil works are in progress. .
	Unit-1	600	09/10 10/10	11/10	* *		
	Unit-2	600	12/10 01/11	02/11	* *		
	Investment approval. : 30.04.2007 (DVC Board)						
	Estimated cost : Rs.412200 lakhs						
	Exp. During 2006-07 : Rs 40.92 Lakhs						
	Cumul. Exp. 2006-07 : Rs 40.92 Lakhs						
	Exp. During 2007-08 : Rs 39620.00 Lakhs						
	Cumul. Exp. 2007-08 : Rs 39660.92 Lakhs						
	Exp. During 2008-09 : Rs 18920.00 Lakhs						
	Cumul. Exp. 2008-09 : Rs 58580.92 Lakhs						
	Exp. During 2009-10 : Rs 116114.00 Lakhs						
	Cumul. Exp. 2009-10 : Rs 174694.92 Lakhs (January_10)						
	Main Plant order Date : 14.12.2007 on REL (EPC). BTG order placed on M/s Shanghai Electric Corporation China by REL						
	Zero Date of Project : 14.12.2007						
	<u>Power Evacuation System:</u> (i) S/C LILO of 400 KV Maithon(PG)-Ranchi(PG) D/C Line at RTPP-24 Ckm to meet the startup power of RTPP. (ii) 400 KV D/C RTPP- Ranchi(PG) Line 301.18 Ckm for the power evacuation line expected to complete by August’ 10. <u>Fuel Supply Arrangement:</u> 1.76 MTPA Coal from BCCL, for Unit-1 only on tapering basis and rest will be taken from the Saharpur-Jamarpani Coal block jointly allocated to DSTPP & RTPP PH-I & II. *No dates indicated for these activities as there is no certainty due to resistance from local people in getting land for Rail and water corridor.						
	Critical Areas		Frequent stoppage of work by land losers & ITI students. Delay in land acquisition for Ash Pond, Rail and water Corridor. Slow erection work. Supply of ring headers for both units due to rejection of bottom ring headers by DD boiler inspector. Work of NDCT-I is stopped due to lesser reinforcement in shell wall. Adequate man power & resources, Delay in supply from SEC, China.				

Sl. No	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Comm)	COD	Syn. (Comm)	COD	
III.	DVC & Tata Power, Joint Venture under Public Private Partnership programme:						
1.	Maithon R/B TPP (MPL – a JV Co. of DVC & Tata Power), PO-Nirsa Distt. Dhanbad, Jharkhand Unit-1 Unit-2	1050 525 525	09/10 10/10 03/11 04/11	12/10 06/11	03/11 (A) 06/11(A) 03/12 03/12	(i) DVC Board on 24.03.05 ratified the ownership pattern of 26% (DVC) and 74% (TPC) Status: Unit-1: (i) Boiler erection of unit-1 was started on 08.09.2008. Drum lifted on 22.03.09. Boiler hydro test completed on 24th Mar’10. Boiler lighted up on 5.12.10. One pass of ESP is yet to be made ready.. (ii) TG deck casting was completed on 21.06.2009. Condenser erection work started on 10.08.09. TG erection started in Dec’09. TG boxed-up on 2/11/10. The unit was synchronized on 23.3.11 and achieved Full load on 30.06.11. Unit-2: (iii) Boiler erection started in 21 Jan’09. Drum lifted on 03.08.09. Boiler hydro test is completed in 11/10. BLU achieved on 30.08.11. (iv) TG: TG erection started in 8/10. Box up completed on 29.09.11. (v) Chimney – It is ready. (vi) CHP: Track hopper works are in progress. (vii) Synchronization and commissioning expected in 03/12 and 03/12 respectively.	
Est. cost (Based on A.P. 07-08)		: Rs. 445500 lakhs (DVC contr.-34710)					
Type of fuel		: Coal					
Main Plant Order(EPC) on BHEL		: 25.10.2007					
Exp. During 2006-07		: Rs 1649.87 Lakhs					
Cumul. Exp. 2006-07		: Rs 1649.87 Lakhs					
Exp. During 2007-08		: Rs 35433.96 Lakhs					
Cumul. Exp. 2007-08		: Rs 37083.83 lakhs					
Exp. During 2008-09		: Rs 68350.00 Lakhs					
Cumul. Exp. 2008-09		: Rs 105433.83 Lakhs					
Exp. During 2009-10		: Rs 105007.00 Lakhs					
Cumul. Exp.2009-10		: Rs 207882.83 Lakhs (Jan_10)					
Power Evacuation System:							
a) Open access by PGCIL for evacuation and startup power.							
Fuel Supply Arrangement:							
a) SLC (LT) granted long term linkage for 4.864 MTPA for BCCL.							
b) MT(0.5 MT each from Karo OCP & Khasmahal OCP) from CCL							
c) MT out of middling from Tata Steel							
Zero date of the project : 25.10.2007 (BTG ORDER)							
Critical Areas		Unit-2 : Readiness of CHP, Track hopper. Readiness of Railway line.					

NEYVELI LIGNITE CORPORATION

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual (A) / As now Expected			
			Syn. Comm	COD	Syn. Comm	COD		
1.	Neyveli TPS-II Exp* NLC (Distt. Cuddalore, TN.)	500					- Tata Consulting Engineers, Bangalore, appointed as project consultant. - Switch yard charged on 19.09.2009. CW system erection completed. PT plant, RO/DM plant is commissioned. Chimney and both CTs are completed. Startup power: made available from 05-10-10. AHS: Ash handling system is ready for U-1, LHS and Ash pipes erection is in progress for U-2. RO/DM plant commissioned on 20-04- 2011. FP System: completed and is in service. <u>Unit-1</u> - Boiler erection commenced on 28.04.2007. Boiler Drum lifted on 06.02.2008. Welding joints and pressure parts completed EDTA cleaning completed. Rrefractory work completed on 10.02.11 HT conducted on 27/ 06/2009. BLU done on 28-02-11. TG: Condenser and TG erection completed (04/10). Oil flushing activity completed. TG taken on barring gear on 18/02/1. - Boxed up done in 01/10. ESP: works completed. - Unit was synch on 18-05-11. Lignite firing done on 22-06-11. Re-synchronised on 27-06-11. Lignite transport feeders chocked. After modifying transport & extraction feeders, rotary air lock feeders and curtain air provision, the unit was re-light up on 08-09-11 and synchronized & lignite fired on 10-09-11. Unit touched 150 MW, GT tripped on 18-09-11. The unit again tripped on 19-09-11 due to high pressure in condenser. The unit restarted on 21-09-11, but Boiler taken on shut down as super heater coil got punctured on 24-09-11. Bed material, punctured panels replaced & air leaks attended. Blr re-lighted up on 23-01-12 and Re-synchronised on 25th Jan 12. The Unit achieved Full Load on 04-02-2012 at 22:42 hrs. <u>Unit-2</u> Boiler: erection commenced on 25.07.07 and Boiler Drum lifted on 31.05.2008. Pressure parts, cyclones, FBHEs, fans and ducts erection in progress. 54105/56247 welding joints completed by 31-01-12. Refractory: started on 02-04-11. 4000/4720 MT refractory material erected. Completion expected by 15-03-12. 1250/1400 MT insulation material erected HT: conducted on 30/ 07/2010. BLU: is expected in 03/12 Condenser: erection started on 16/ 06/09 TG: erection started in 06/09 Box-up: LP Turbine boxed up in 05/11. Oil flushing started. Turbine: LP Turbine case leveling is completed. Generator stator lifted & positioned ESP: Emergency electrodes erection completed in ‘B’ pass and to be started in ‘A’ pass. 2774/3089 MT material erected	
	U-1	250	11/08 02/09	02/09	05/11(A) 02/12(A)	03/12		
	U-2	250	03/09 06/09	06/09	05/12 07/12	09/12		
	Date of TEC	19.8.02						
	Date of Sanction	18.10.04						
	Sanctioning Authority	CCEA						
	Est. Approved Cost	Rs 203078 Lakh						
	Latest Cost.	Rs 245357 Lakh						
	Exp. during 2004-2005.	Rs 585 Lakh						
	Exp. during 2005-2006.	Rs 16175 Lakh						
	Exp. during 2006-2007.	Rs 25239 Lakh						
	Exp. during 2007-2008.	Rs 73489 Lakh						
	Exp. during 2008-2009	Rs 50789 Lakh						
	Exp. during 2009-2010	Rs 285.50 Lakh						
	Exp. during 2010-2011 (upto 12//2010)	Rs. 115.37 Lakh						
	Total Expenditure	Rs 2154.25 Crore (up to 31-03-11)						
	Type of Fuel	Lignit						
	Date of Main Plant Order	:19-08-2005 on M/S BHEL						
	Zero Date	:19-8-2005						
	Fuel Linkage : Lignite linkage for 4.5 MTPA is available from Neyveli Exp. Mine-II vide Min. of Coal & Mines letter No. 43011/3/2004-Lig/CPAM dated. 18.10.04.							
	Associated Transmission System: PGCL is executing the following transmission line. Neyveli TS-II – Pugalur 400 kV D/C line charged on 19.09.2009.							
	* Project slipped from 10 th plan							
Critical Areas	1. Shortage of HP Welders and Manpower 2. Refractory work for U-2. Replacement of bed material of U-1 3. Supply of Lignite bunker material 4. Repairing of punctured boiler tubes							

STATE
&
PRIVATE
SECTOR

NORTHERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN DELHI

[illegible]

Last updated on 16/02/2012

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. (Com.)	COD	Syn. (Com.)	COD	
	Private Sector						
1.	Rithala CCPP, North Delhi Power Ltd., (Delhi) GT-1 GT -2 ST-1	108 108	06/09 07/09 08/09	08/09	20/11/10(A) 02/11(A) 04/9/11(A)	9/11(A)	- NDPL has procured a 108 MW CCPP of European manufacturer from Chongqing, China which has been dismantled and relocated at Delhi site. - MOE&F clearance obtained from SEIAA, NCT of Delhi on 24.04.09. - Gas transportation agreement signed with GAIL on 8.9.08 to supply gas from Ankot to project site. GTA with RIL to transport gas from KG basin to Ankot is yet to be signed. GT#1 on full load on 20/11/10 GT #2 on load on Feb 2011. ST on full load on 04/09/2011
Sanctioning Authority : NA Est. approved cost : Rs 25648 lakhs. Expenditure (upto 17/09/08) : Rs 15000 lakhs. Type of fuel : Natural Gas Fuel Linkage : 0.6 MMSCMD of Natural gas from KG basin by RIL Date of Main Plant Order : Dismantled power station Equipment received at site. Power Evacuation :							
	Critical Areas	COD done on 04/09/11					

Last updated on 16/02/2012

BROAD STATUS OF THERMAL POWER PROJECTS IN RAJASTHAN

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) /As now expected		
			Syn. (Com.)	COD	Syn. (Com.)	COD	
C	Private Sector						
1	Jalipa Kapurdi TPP Raj West power ltd. (Distt. Barmer)	1080					BOPs a) 6.6kV/440V dry type transformers and turbine MCC charged b) 183 km of RW pipeline laid. Unit-1 Unit synchronized on 17.08.09, commissioned on 16.10.09 and COD achieved on 26 th Nov. 09. Unit-2 Unit synchronized on 16 th June'10, achieved full load on 8.7.10 and COD achieved on 4 th Oct. 10. Unit-3 Unit synchronized in 01.05.11, achieved full load on 2.11.11 and COD achieved on 7 th Nov. 11. Unit-4 Unit synchronized in 18.07.11, full load and COD is now expected in 4.12.11. Unit-5 a) Boiler drum lifted on 4.8.08. b) Boiler Hydro test completed on 18.11.10 c) Common chimney for Unit- 5&6 shell casting completed. Boiler hydro test completed. Refractory insulation 99% completed. Chemical cleaning completed.ESP erection 100% completed. d) TG box up completed. e) Synchronization is expected in 2/12. Unit-6 a) Boiler structure work completed. b) Boiler Hydro test completed on 18.11.10 c) APH erection completed. Refractory application 35% completed. d) Chimney for Unit 5&6 completed. f) Turbine & Aux. 77% completed. Unit-7 a) Boiler structure work 90% & APH erection 93% completed. b) Pressure part erection 99% completed. g) Turbine & Aux. 67% completed. h) Common chimney for Unit-7&8 completed. Unit-8 a) Boiler structure work 95% & APH erection 99% completed. b) Turbine & Aux. 56% completed. c) Boiler Hydro test completed. d) Common chimney for Unit-7&8 completed.
U –1	135	09/09 (10/09)	10/09	08/09(A) 10/09(A)	11/09(A)		
U-2	135	10/09 (11/09)	11/09	6/10(A) 7/10(A)	10/10(A)		
U-3	135	12/09 (01/10)	01/10	05/11(A) 11/11(A)	11/11(A)		
U-4	135	02/10 (03/10)	03/10	07/11(A) 12/11(A)	12/11(A)		
U-5	135	05/10 (07/10)	07/10	02/12 (03/12)	03/12		
U-6	135	07/10 (08/10)	08/10	05/12 (06/12)	07/12		
U-7	135	08/10 (09/10)	09/10	09/12 (10/12)	11/12		
U-8	135	11/10 (12/10)	12/10	06/12 (08/12)	10/12		
Est. approved cost		` 507500 lakhs					
Revised cost		` 608500 lakhs					
Exp. During 2007-08		` 101886 lakhs					
Exp. During 2008-09		` 236350 lakhs					
Exp. During 2009-10		` 97093 lakhs					
Exp. During 2010-11		` 73537 lakhs					
Exp. During 2011-12 (Till 6/11)		` 22209 lakhs					
Type of fuel		Lignite					
Fuel Linkage		Captive coal mines from Jallipa & Kapurdi, 40,000 MT coal from Indonesia.					
Date of main plant Order		3/07 on M/s Dongfang Electric Corp.					
Power evacuation system		400 KV Jhodpur – 1 nos. and Barmer – 2 nos. 200KV, Dohrimanna – 2 nos. & Barmer – 1nos.					
Critical Areas		High labour turn out rate, acquisition of balance land for Jalipa lignite mine and delay in development of Jalipa mine. Availability permanent power supply for pumping station					

BROAD STATUS OF THERMAL POWER PROJECTS IN UTTAR PRADESH

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			Syn. (Com.)	COD	Syn. (Com.)	COD	
	PROJECTS INCLUDED IN 11 TH PLAN						
	STATE SECTOR						
1.	Parichha TPS Extn. Stage-II UPRVUNL (Distt. Jhansi)	500					a) BTG contract has been placed on M/s BHEL on 28.06.2006. <u>Chimney:</u> (M/s NBCC) Reconstruction of Chimney under progress. Flue can erection for U#5 started
	Unit-5	250	04/09 06/09	07/09	01/12	03/12	b) <u>IDCT:</u> Near completion c) Civil work of Fuel oil handling system is in progress.
	Unit-6	250	08/09 10/09	11/09	04/12	06/12	Unit-5: a) Boiler Drum Lifted on 5.9.08. b) Boiler Hydro test conducted on 31.03.09. c) Boiler light up depends upon the completion of new chimney (07/11)
	Date of approval by State Govt.						d) TG box up 24.4.10
	Est. approved cost		Rs. 190000 lakhs				e) Chimney flue can completion expected by 20/01/12
	Latest Est. Cost		Rs.235600 lakhs				f) Light was done on 30/11/2011
	Exp. upto 2006-07		Rs.22599 lakhs				g) TG Barring Gear 20/01/12
	Exp. upto 2007-08		Rs.39227 lakhs				h) Oil Synchronisationn achieved on 05/02/2012
	Exp. upto 2008-09		Rs.65614 lakhs				i)
	Exp. upto 2009-10		Rs.20881 lakhs (Sept, 09)				Unit-6:
	Type of fuel		Coal				a) Boiler drum lifted on 4.12.08.
	Fuel Linkage						b) Boiler hydro test conducted on 16.11.09
	Date of main plant order		28.06.2006 on BHEL (BTG) at Rs.122400 Lakhs. (Zero Date: 23.02.2007)				c) Boiler light up now expected in March 12.
	Power Evacuation system						
	* These activities are to re-scheduled after the availability of new chimney.						
		Critical Areas	Construction of new Chimney				

Last updated on 16/02/2012,.

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			<u>Syn.</u> (Com.)	COD	<u>Syn.</u> (Com.)	COD	
2.	Harduaganj TPS Extn. UPRVUNL (Distt. Aligarh)	500					• Zero date of the project is 07.09.06. • Site handed over to M/s BHEL on 29th March'07.
	Unit-8	250	<u>08/09</u> 09/09	10/09	<u>8/11</u> 09/11(A)	27/09/11 (A)	BOPs:
	Unit-9	250	<u>12/09</u> 01/10	02/10	<u>08/11</u> 02/11	01/12	• Chimney erection and flue can erection for U# 8 completed in 03/11. • PCC work of wagon Tippler-1&2 Completed • DM tank foundation completed. • Cooling Tower is ready
	Date of approval by State Govt.						
	Est. approved cost		Rs. 190000 lakhs				
	Latest Est. Cost		Rs. 222500 lakhs				
	Cumm. Exp. upto 2006-07		Rs. 16472.41 lakhs				
	Exp. during 2007-08		Rs. 24920 lakhs				
	Exp. during 2008-09		Rs.58955 lakhs				
	Exp. during 2009-10		Rs53937 lakhs				
	Type of fuel		Coal				
	Fuel linkage		1.943 MTPA of coal allotted by MOC from CCL vide MOC Ir. no. 23011/ 87/ 2005/ CPD , dated 2.8.06 and CCL Ir.no. CGM/PP/06/2/233-37 dated 8.9.06.				
	Date of main plant order		28.06.2006 on BHEL (BTG) at Rs.122400 Lakhs.				
	Power Evacuation		Existing 220 kV lines are sufficient for cater the load of these two units.				
	Critical Areas		Erection of Turbine of U#9, Raw Water Pump House, Ash Handling System, Completion of Bunker cover work.				
			• One stream of Ash handling system is still to be ready Unit-8: • Boiler drum lifting completed on 25/01/09. • Boiler hydraulic test is done February, 11. • BLU on 25/03/2011 (A) • TG box comleted. • Unit Synchronised on 10/08/2011 (A) • Unit Commissioned on 27/09/11 • Unit running at variable load with frequent tripping. • Last on load on 26/12/2011 Unit-9: • Boiler drum lifting completed on 31/03/09. • TG Oil flushing expected on 12/01/2011 • TG baring gear by 20/02/2012 • Pre Boiler Flushing by 24/01/2012 • Oil Synchronization expected by 30/02/2012. • Commissioning is expected in end 03/2012				

Last updated on 16/02/2012

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			Syn. (Com.)	COD	Syn. (Com.)	COD	
3.	Anpara ‘D’TPS UPRVUNL (Distt. Sonebhadra)	1000					a) Order for main plant and equipment along with agreed BOPs has been placed on M/s BHEL (BTG) on 24.10.07 for Rs. 3390 Crs.
	Unit-6	500	02/11 03/11	04/11	12/12 03/13	04/13	b) MOEF clearance achieved on 18.9.07.
	Unit-7	500	05/11 06/11	07/11	03/12	07/13	c) Financial Closure achieved on 23.11.07.
	Date of approval by State Govt.						d) Zero date of the project is 13.01.2008.
	Est. approved cost						e) Order for CHP awarded L&T
	Latest Est. Cost		Rs. 535876 lakhs				f) AHP (within project area) awarded to M/s Mecaber BK
	Exp. upto 2006-07		Rs. 290lakhs				g) Chimney awarded to M/s Lanco Infratech Limited
	Exp. upto 2007-08		Rs. 47000 lakhs				h) Switchyard awarded to M/s Areva T&D
	Exp. during 2008-09		Rs. 6890 lakhs				i) Leveling & grading work of BTG area Completed. Piling work in progress.
	Exp. upto 2009-10 (Feb, 10)		Rs. 89062 lakhs				j) TG (coloumn and Deck) : Casting of first tie beam in progress.
	Type of fuel		Coal				k) Boiler drum for U#1 lifted in 03/04/2011
	Fuel Linkage						l) Boiler Drum lifting for U#2: expected in 11/11
	Date of main plant order		BHEL. (BTG) on 24.10.07 Project Zero date: 13.01.08				m) Shell Concreting of Chimney still to start.
	Power Evacuation system						n) Poor mobilization of Man Power at site is d main reason for delay.
							o) BHEL to remove MS liner scraps .
	* Best effort schedule. As per present status unit may come in 12 th Plan						
		Critical Areas	ESP is lagging behind schedule as 132/400 KV transmission line coming in ESP area is to be relocated . Line shifted in 09/2009, Civil work for CW system are very slow (BHEL Scope) This is affecting start of TG erection, Chimney Cell casting yet to be start, Man power deployment at site is in adequate .(BHEL scope)				

Last updated on 16/02/2012

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual (A) / As now Expected		
			<u>Syn. Comm</u>	COD	<u>Syn. Comm</u> .	COD	
	PRIVATE SECTOR						
2.	Rosa TPP (Ph.-II) Rosa Power Supply Co. Ltd. (Reliance Energy Ltd.) (Distt. Shahjahanpur)	600					- M/s Shanghai Electric Corpn., China has been selected as EPC contractor through competitive bidding on 23.03.08 for executing the project. - Advance payment released on 20.05.08 to SEC. - Notice to proceed (NTP) has also been issued on 15.09.08 to EPC contractor. - MOE&F clearance obtained in July'09. - Facilities of Coal handling plant , DM plant will be utilized from the existing facilities. Unit-3 - Boiler erection to Started in 10/2010 - Boiler Light Up achieved in Aug 11 - Chemical Cleaning Completed - Unit achieved full load on 28/12/11 Unit-4 - Boiler Hydro test done on 04/06/11 - Boiler light up expected by 22/02/2012 - TG Box up expected by 18/02/2012 - Synchronisation expected by 18/03/2012 - Full load by 31/03/2012
	Unit-3	300	01/11 03/11	04/11	11/11 12/11	28/12/11(A)	
	Unit-4	300	05/11 06/11	07/11	01/12 03/12	03/12	
	Date of TEC						
	Date of approval by State Govt.						
	Original Estimated cost		Rs. 250000 lakhs				
	Latest Est. Cost		Rs. 250000 lakhs				
	Exp. upto 03/08		Nil				
	Exp. During 2008-09		Rs. 30162 lakhs				
	Exp. During 2009-10		Rs. 35096 lakhs				
	Financial Closure		Achieved in July'09.				
	Type of fuel		Coal				
	Fuel linkage						
	Date of order		23.3.08 on M/s Shanghai Electric Corpn China (EPC) &BTG				
	Power Evacuation						
	Effective Zero Date		22.05.08				
		Criti-cal Areas					

Last updated on 16/02/2012

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual (A) / As now Expected			
			<u>Syn.</u> (Com.)	COD	<u>Syn.</u> (Com.)	COD		
3.	Anpara ‘C’TPS UPRVUNL/ Lanco Anpara Power Ltd. (Dist: Sonebhadra)	1200					a) Letter of acceptance placed on M/s Lanco Anpara Power Pvt .Ltd. by UPRVUNL on 27.09.2006 for 2x500 MW.	
	Unit-1	600	<u>11/10</u> (02/11)	03/11	<u>19/3/11(A)</u> (11/11)	15/11/11(A)	b) The project has achieved financial closure on 24 th Nov’07 with REC.	
	Unit-2	600	<u>03/11</u> (06/11)	07/11	<u>10/11</u> (10/11)	12/11/11(A)	c) MOE&F clearance obtained on 26.11.07.	
	Date of TEC		Not Required					
	Date of approval by State Govt.		NA					
	Est. approved cost		Rs. 411480 lakhs					
	Latest Est. Cost		Rs. 411480 lakhs					
	Exp Upto 31.03.2008		Rs. 48900 lakhs.					
	Exp Upto 31.03.2009		Rs. 84700 lakhs					
	Exp Upto 31.03.2010		Rs. 162700 lakhs					
	Total Exp. Upto 31.03.2010		Rs. 296300 lakhs					
	Total Exp. Aug , 2011		Rs. 404546 lakhs					
	Financial Closure		Achieved on 24th Nov’07 with REC.					
	Type of fuel		Coal					
	Coal Linkage		Yet to be finalized with CIL/NCL					
	Date of main plant order		EPC contract on M/s Lanco Infratech Ltd.(LIL) on 15.11.07.					
			BTG supply package contract placed on M/s Dongfang Electric Co., China in Nov’07.					
	Zero date		23 rd Nov’07.					
	Power Evacuation system		400KV & 765 KV Transmission system					
								d) EPC contract for 2x600 MW was awarded on 15 th Nov’07 to M/s Lanco Infratech Ltd.(LIL).
								e) <u>Switchyard</u> : Consultancy contracts awarded on RITES for civil works of Switchyard and MGR system. Equipment.
							f) 400 kV Switchyard equipment erection completed. 765 kV Switchyard foundation & structure & equipment erection in progress.	
							g) <u>Chimney</u> : Completed.	
							h) <u>CHP</u> : Track hopper RCC work is in progress. TP# 1& 2 & Crusher house Structure fabrication & erection is in progress.	
							i) MGR civil works under progress	
							j) <u>AHP</u> : AW and Ash slurry pump house, RCC work is in progress.	
							k) <u>ID Cooling Tower</u> : Mechanical rection in progress.	
							l) <u>CW Pump house</u> : RCC & CW duct erection work is in progress.	
							m) DM plan- 1 st stream commissioned in 04/10	
							Unit-1	
							a) Unit 1 Synchronized on19/03/ 11.	
							b) APH 1A got damaged on 21/04/11 while the boiler was taken in service for coal firing , which affected the commissioning of unit	
							c) Restoring works under progress.	
							d) Unit Commissioned on 15/11/2011	
							Unit-2	
							a) ID , FD and PA fan commissioned	
							b) Boiler Light up done on 25/07/2011 and steam blowing completed.	
							c) Turbine put on barring gear on 16/07/11.	
							d) Unit Commissioned on 12/11/2011	

Last updated on 16/02/2012

WESTERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN CHHATTISGARH

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Act.(A) / Ant.		
			Syn.	Comm	Syn.	Comm	
	PRIVATE SECTOR						
1	Kasaipalli TPP (Chakabura Vill., Distt. Korba) M/s ACB (India) Ltd (Aryan Coal Benefications Pvt. Ltd)	270					a) LOA has been issued on 25.11.08 on M/s Cethar Vessels Ltd , Thiruchirapalli on EPC basis at a total cost of Rs. 800 cr + taxes & duties (CFBC Boiler). b) Land acquired. c) Allocation of coal is still awaited. d) PPA was signed with GUVNL on 26.02.07 . e) 10 MCM Water allocated in Jan.,08. f) Environment clearance issued by the SEIAA on 22.12.08. Condenser, Generator & Turbine for unit-1 &2 received at site . g) Cooling Towers: Cooling Tower-1: Completed Cooling Tower-2 :All civil works completed. V- bars erection in progress.. h) CHP : Erection of Tussle, Galleries , Traveling tippler and Bunkers completed.. CHP for feed coal for commissioning of U-1 is completed. i) AHP : Erection of equipment completed. Ash silo for U-1 completed. Bed ash silo for U-2 is under progress. j) Chimney : Completed. Boiler:1 h) Erection of Boiler-1 started on 08.10.09. Boiler Drum lifted on 05.03.10. All pressure parts welding completed. HT completed on 31.10.10 (non-drainable). Alkali Boil out completed on 08.05.11. BLU completed on 03.06.11. Steam blowing completed. and Synchronized on 06.10.11. Coal firing completed. TG-1: Turbine seals correction and inlet water box assembly completed. Generator: alignment of rotor completed.. Box-up completed on 01.06.11. Unit commissioned on 13.12.11 Boiler-2 :Erection started on 01.12.09 and drum lifted on 10.06.10. HT completed on 23.03.11 (non-drainable). All pressure parts welding completed . Chemical cleaning completed.. BLU completed on 28.11.11. Steam blowing operation completed on 18.12.11. Syn. expected by 01/2012 and full load by 02/12. TG-II: Condenser erection started on 15.11.10.TG erection started on 30.01.11. TG box up completed on 31.10.11.
	Unit-1	135	10/10	11/10	10/11 (A)	12/11 (A)	
	Unit-2	135	01/11	02/11	01/12	02/12	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	: 14.07.08					
	Est. approved cost	: Rs.126700 lakhs					
	Exp. Up to 31.03.09	: Rs. 13000 lakhs					
	Exp. During 09-10	:Rs 27234 lakhs					
	Exp. During 10-11	: Rs . 54966 lakhs					
	Exp. During 11-12 (12/11)	: Rs . 19800 lakhs					
	Cumm. Exp. (up to 09/11)	Rs 115000 lakhs					
	Financial Closure	: 25.08.2009					
	Zero date	: 21.01.2009					
	Type of fuel	: Washery Rejects based COAL. Long term agreement for purchase of washery rejects signed on 20.06.07 with GSECL for 25 years.					
	Date of Main Plant Order	: on M/s Cethar Vessels Ltd in Nov.,08 (EPC)					
	Power Evacuation	: Open Access has been granted from Sipat Pooling Station of Power Grid on 16.03.09. BPTA has been signed with PGCIL.					
	Critical Areas	Long term linkage for one million tones for blending submitted on 22.09.06. The energy department GoCG has recommended on 16.07.07. Allocation of Coal is still awaited.					

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Act.(A) / Ant..		
			Syn.	Comm	Syn.	Comm	
2	Spectrum TPP (Distt. Korba) M/s Spectrum Coal & Powee Ltd.	100					a) LOA has been issued on 21.07.09 on M/s QJPS , China, BTG b) Land acquired. c) Allocation of coal from SECL mines is approved. d) PPA was signed with Reliance Energy Ltd for 15 MW and balance PPA is with Gujarat Electricity Board. e) 2 MCM Water allocated by Chhattisgarh Govt... f) MOEF clearance and state pollution clearance obtained g) Civil Aviation clearance obtained. Unit -2 : MOEF clearance is yet to be obtained. h) All the supplies received at site. i) Cooling Towers: completed.. ii) Chimney: Completed. iii) HP : 60% works completed. iv) AHP : Material received at site and erection in progress. v) Chimney : Completed.. Boiler:1 Main plant: All the supplies received at site. 98% of Main plant civil & 99% of structural works completed. Boiler erection started on 15.10.10. Drum lifted on 17.02.11.HT(Non-draianble) completed on 06.10.11. BLU expected in 02/12.. Condenser & TG erection started on 17.03.11. TG box-up on 29.07.11.
	Unit-1	50	06/11	06/11	03/12	03/12	
	Unit-2	50					
	Date of TEC		: Not Required				
	Date of Approval by State Govt.						
	Est. Org. cost (1x50 MW)		: Rs.22000 lakhs				
	Exp. Up to 03/11		: Rs 16600 lakhs				
	Exp. In the year 2011-12 (12/11)		:Rs. 10400 lakhs				
	Cumm. Exp. (up to 12/11)		Rs 27000 lakhs				
	Financial Closure		: Achieved				
	Zero date		:				
	Type of fuel		: Washery Rejects based COAL				
	Date of Main Plant Order		: on M/s QJPS , China, BTG 21.07.09				
	Power Evacuation		:				
	Critical Areas		Coal linkage from SECL coal mines is approved. FSA could not be signed because the CPP status of TPP as per LOA. However, thus is an IPP & was never conceived as a CPP. Matter has already been taken up with Ministry of Coal.				

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Act.(A) / Ant..		
			Syn.	Comm	Syn.	Comm	
3	SV Power TPP (Distt. Korba) M/s KVK SV Power Pvt. Ltd.	63					a) LOA has been issued on 29.12.06 on M/s Hangzhou wanda Import Expoet Co. ltd through contracting agency of M/s Greenesol Power Sys. Pvt.Ltd. on BTG b) Land : Land lease deed entered with CSID Corp. on 16.12.08 for 89.063 Ha. c) PPA was signed with Reliance Trading Ltd e)5.5 MCM Water /annum allocated by Chhattisgarh Govt. on19.12.07. f) MOEF clearance obtained on 08.02.08 and state pollution clearance obtained on 26.05.08 g) Civil Aviation clearance obtained on 26.05.08 Unit -2 : MOEF clearance is yet to be obtained. h) Cooling Towers: 100% erection completed. i) Chimney: Completed. Boiler:1 Unit was synchronised with coal on 28.06.11 and full load on 07.12.11.
Unit-1	63	06/11	06/11	06/11(A)	07.12.11(A)		
Date of TEC		: Not Required					
Date of Approval by State Govt.		:					
Est. Org. cost (1x63MW)		: Rs.28800 lakhs					
Est. Latest. cost (1x63MW)		: Rs. 36000 lakhs					
Exp. Up to 12/11		: Rs 34415.75 lakhs					
Cumm. Exp. (up to 03/11)		Rs 34415.75 lakhs					
Financial Closure		: Achieved					
Zero date		:					
Type of fuel		:					
Date of Main Plant Order		: on M/s Hangzhou wanda Import Expoet Co. ltd through contracting agency of M/s Greenesol Power Sys. Pvt.Ltd. on BTG					
Power Evacuation		: 132 kV line through CSEB power grid.					
Critical Areas							

Sl. No.	PROJECT DETAILS	Cap. (MW)	Commissioning Schedule				Broad Status
			Original		Act.(A) / Ant.		
			Syn.	Com m	Syn.	Com m	
4	Salora TPP (Katghora Tal; Distt. Korba) M/s Vandana Vidyut Ltd	540					a) LOA has been issued on 21.01.08 on M/s Cethar Vessels Ltd , Thiruchirapalli on BTG basis , Boiler : Cethar Vessels Ltd, Turbine Genarator: M/s Harbine Turbine Co.Ltd, China b) Land : Required 261 Ha , Possession : 260.899 Ha. c) Allocation of coal is from Fatehpur Coal Block (Jointly) allotted by MOC and tapering coal linkage granted for 2x135 MW on 29.01.10 from SLC, LT meeting of MOC, for 2 nd phase of 1x270 MW under process with MoC. d) PPA was signed with CSPTCLL on 05.01.11 e) 18 MCM Water allocated . f) Environment clearance obtained on 09.03.09 and State pollution clearance obtained on 09.06.09.Civil avitation clearance obtained on 24.04.09 g) Cooling :Under progress h) CHP : :Under progress i) AHP: Under progress j) Chimney: Under progress Boiler:1 h) Erection of Boiler-1 started in 11/10. Boiler Drum lifted on 23.02.11. TG-1: TG works started in 11/10. Boiler-2 :Erection started in 11/10 and drum lifted in 04/11.
	Unit-1	135	06/11	06/11	03/12	03/12	
	Unit-2	135	09/11	09/11	06/12	06/12	
	Unit-3	270			03/14	03/14	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	MOU with State Govt. on 04.05.07 and implementation agreement with state Govt. 01.08.09					
	Est. approved cost (2x135 MW)	: Rs.145844 lakhs					
	Exp. During 09-10	:Rs 14441lakhs					
	Exp. During 10-11 (12/10)	: Rs . 43617 lakhs					
	Cumm. Exp. (up to 06/11)	Rs 92700 lakhs					
	Financial Closure	: Achieved					
	Zero date	:					
	Type of fuel	:					
	Date of Main Plant Order	: on M/s Cethar Vessels Ltd in Nov.,08 (BTG)					
	Power Evacuation	: PGCIL granted LTOA & BPTA executed on 24.02.10					
	Critical Areas						
5	Salora TPP (Katghora Tal; Distt. Korba) M/s Vandana Energy & Steels Pvt. Ltd	35					a) Boiler make : M/s Cethar Vessels Ltd , Thiruchirapalli , Turbine Genarator: M/s Siemens Ltd. b) Land : Required 29.54Hects , Possession : 29.54 Hects. c) Water allocation: Total 2.24 McM allotted by WRD , Govt. of C.G from Hasdeo River. d) Allocation of coal: Coal linkage is under process with MoC for consideration in due SLC, LT meeting. e) MOE&F clearance obtained on 13.10.09 and state pollution control board clearance obtained on 23.10.09. f) Civil Aviation clearance obtained on 02.03.09. e) PPA was signed with CSPTCLL on 05.01.11 f) MOEF clearance obtained on 13.10.09 and State pollution clearance obtained on 23.10.09, Civil aviation clearance obtained on 02.03.09. Boundary wall completed. Levelling & grading of total plant area completed. Piling work of main plant area completed. Boiler foundations ready. TG deck ready. Boiler:1 h) Erection of Boiler started in 03/11. Boiler Drum lifted in 06/11. TG-1: TG erection works started in 02/11. Unit synchronizing and full load expected by 02/12
	Unit-1	35		05/11	02/12	02/12	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	: MOU with State Govt. on 04.05.07 and implementation agreement on 01.08.09.					
	Est. approved cost (35 MW)	: Rs.17912 lakhs					
	Exp. During 09-10	:Rs 7996 lakhs					
	Exp. During 10-11	: Rs . 7504 lakhs					
	Exp. During 2011-12 (12/11)	: Rs 2620 lakhs					
	Cumm. Exp. (up to 12/11)	Rs 18120 lakhs					
	Financial Closure	: Achieved					
	Zero date	:					
	Type of fuel	: Coal					
	Power Evacuation System:	CSPTCL granted connectivity on 07.04.11					
	Critical Area	Grant of coal linkage					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm	
6	Balco TPS Distt. Korba) M/s Balco	1200					a) Implementation agreement signed b) All statutory clearances received. c) Coal linkage application is in advance stage. d) Water allocation on 18.10.07. e) The Taraimar (Durgapur-II) Coal block in Chhattisgarh allotted. f) Chimney for units 1 & 2 , 100% completed for U-2 and 82% completed for U-1 g) Chimney for unit-3 & 4 : Shell construction under progress.. h) CHP: 100% completed for U-2 and 83% completed for U-1. 83% completed for U-3 and 80% for U-4. i) AHP: 100% completed for U-2 and 94% completed for U-1. 55% completed for U-3 and 50% for U-4. j) Cooling tower: For unit-2 ,100% and for unit-1 50% of civil work completed. and will be ready by 15.05.11. For Unit-3 & 4 excavation work started. Overall 37% work completed.
	Unit-1	300	07/10	09/10	03/2012	03/12	
	Unit-2	300	02//10	04/10	9/11(A)	01/12	
	Unit-3	300	03//10	06/10	05/12	05/12	
	Unit-4	300	09/10	12/10	07/12	07/12	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	:					
	Est. approved cost	: Rs.465000 lakhs					
	Expenditure 2007-08	: Rs. 41710.5 lakhs					
	Expenditure 2008-09	: Rs. 80073 Lakhs					
	Expenditure 2009-10	:Rs . 141825 Lakhs					
	Cumm. Exp. (up to 03/10)	:Rs 263608.5 Lakhs					
	Financial Closure	:					
	Zero date	: 01.11.07					
	Type of fuel	: COAL					
	Date of Main Plant Order	: SEPCO electric Power Construction Corporation on 20.08.07 on EPC basis.					
	Power Evacuation	:					
	Critical Areas	The issue E Visa to the SEPCO/OEMs persons is an issue and has delayed the activities like back charging, TG box up commissioning activities of critical equipments. CEA recommended to MOC for allotting 50,000 MT of coal. Project Authorities requested CEA for another 1,00,000 Tonnes of coal.					

BROAD STATUS OF THERMAL POWER PROJECTS IN GUJARAT

Sl. No.	PROJECT DETAILS	Cap (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn)	Comm	
1.	Hazira CCPP (Gujarat State Energy Generation Limited), Surat	351					1. All statutory clearances are available. 2. Zero date of the project is 23.01.08. 3. HRSG erection started on 15.04.09. IP&LP drum lifted on 09.11.09 & 16.11.09 respectively. HP drum lifting completed in 03/10. HT completed in 01/11. ABO completed in 11/11. SBO started on 08.12.11 and completed on 30.12.11. 4. Flange to flange gas turbine has reached at site from GE USA. GTG supply from Haridwar now completed. GT erection started on 31.03.10. GT cranking achieved on 12.10.11. GT FSNL achieved on 23.10.11. 5. GTG synchronized on 25.10.11. 6. HP&IP received at site on 16.11.10. and LP is received at site in 12/10. ST erection started in 11/10. STG Box up completed in 09/11. Combined cycle commissioning is expected in 02/12. 7. There is no provision of by pass stack hence GT can not run in open cycle. 8. Commissioning in combined cycle is expected in 02/12.
GT	223	02/10	02/10	10/11 (A)	02/12		
ST	128	03/10	04/10	02/12	02/12		
Org.Est. cost		Rs. 115200 Lakhs					
Latest cost		Rs. 115200 Lakhs					
Exp. Upto 03/09		Rs. 35000 Lakhs					
Exp. During 09-10		Rs. 20000 Lakhs					
Exp. During 10-11 (Upto 03/11)		Rs. 11000 Lakhs					
Cumm. Exp up to 03/11		: Rs. 66000 Lakhs					
Financial closure		Achieved on 27.12.07					
Type of fuel		: Natural Gas					
FSA		: FSA signed with GSPC					
Date of Main Plant Order		: 29.12.07 on M/s BHEL (EPC) through ICB route.					
Zero date of the project		: 23.01.08					
Power Evacuation System: Existing system sufficient.							
Critical Areas		BHEL site staff need be augmented with senior, Cable trenches are on critical path					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm	
2	Pipavav CCPP, Ph-I,GSPC PIPAVAV Power Cop.Ltd. Distt: Amreli GPPC	702					1.All required clearances are available. 2. On 08.08.09, truck carrying GT-1 from Mnudra port to Pipavav site fell into river due to collapse of 3 rd span slab of the bridge over Shetrunji river near Bhavnagar (about 100 km from site). CMD, BHEL confirmed that new GT will be supplied to the site. 3.HRSG-1&2: HRSG -1 erection started on 24.11.09.Erection of HRSG-2. Started in 02/10. 4.HRSG-1, HT completed in 11/11. ABO is expected on 04.03.12. SBO start is expected on 07.03.12. HT for HRSG-2 is scheduled in 02/12. ABO is expected in 05/12. SBO start is expected in 05/12. 5.GT-1&2: Supply of GT-1 is received at site on 10.7.11 and GT-2 received at site on 01.12.11.GT-1 erection started in 09/11. GT-2 erection started on 01.12.11. GT-1 put on BG on 31.01.12. FSNL is expected on 28.02.12. 6.ST-I supply of HP-IP & LPT turbine received at site. Erection started on 22.10.11. ST box up is expected on 31.02.12. ST-II supply (LP Rotor) completed in 12/11 and its erection started in 12/11. STG box up is expected in 05/12. TG oil flushing completion is expected in 05/12. 7. There is no provision of by pass stack hence GTs can not run in open cycle.
	Block-I	351	07/10	09/10	02/12	02/12	
	Block-II	351	10/10	11/10	05/12	06/12	
	Date of TEC		: Not Required				
	Org.Est. cost		: Rs.235429 Lakhs				
	Latest cost		: Rs.254558 Lakhs				
	Exp. Upto 03/08		: Rs. 23214 Lakhs				
	Exp. During 08-09		: Rs. 7039 Lakhs				
	Exp. During 09-10		: Rs. 40247 Lakhs				
	Exp. During 10-11		: Rs. 55841Lakhs				
	Exp. During 11-12 (Upto 07/11)		: Rs. Lakhs				
	Total Exp.(Upto 03/11)		:Rs.76084 Lakhs				
	Financial closure		: 24/01/08				
	Type of fuel		: Natural Gas(base fuel)/LNG (3.2 mcmd gas from GSPC)				
	Source and supply of Fuel		: Gas supply agreement with M/s GSPC and Gas transportation agreement with M/s GSPL				
	Date of Main Plant Order		: LOA on 27 /12 /07 , BHEL (actual order in March 08)				
	Zero date of the project		: 29/03/08				
	Notice To Proceed(NTP)		:29.03.08				
	Power Evacuation		: 3 Double Ckt 220 kV line to be erected by GETCO: 1. Pipavav- Saverkundla line 2. Pipavav- Dhokabada line 3. Pipavav- Mahuva line				
Critical Areas			Readiness of Sea water Intake & outfall system, Supply of ST for Block-II and TG box –up critical. BHEL/BJCL is slow in execution of civil works., Pedestal bearing yet to be supplied				

3.	UkaiTPS Extn. Distt. Unit-6 GSECL, Gujarat	500					1. MOE&F clearance obtained on 13.06.08 2. All clearances received. 3. PPA under finalization. 4. Coal allocated from captive mines- Machhakata in Orissa. 5. Boiler &ESP erection work under progress, T.G deck completed. 6. Civil work of power station building, chimney, cooling tower, cooling water pump house is under progress. 7. Boiler erection started in 06.05. 09. 8. Boiler Drum lifted on 31.12.2009. 9. Hydraulic test on 14.10.10. 10. TG Erection started on 12.07.11.
	Unit-6	500	<u>12/10</u> <u>01/11</u>	<u>02/11</u>	<u>03/12</u> <u>05/12</u>	<u>05/12</u>	
	Date of TEC	: Not Required					
	Org.Est. cost	: Rs. 193700 Lacs					
	Latest cost (10/08)	: Rs. 221800 Lacs					
	Exp. During 07-08	: Rs. 11750.00 Lacs					
	Exp. During 08-09	: Rs. 23484.36 Lacs					
	Exp. During 09-10	: Rs. 47076.96 Lacs					
	Exp. During 10-11	: Rs. 62383.64 Lacs					
	Exp. During 11-12 (up to 09/11)	: Rs. 10120.33Lacs					
	Financial Closure	: 21.09.07					
	Type of fuel	: Coal					
	Date of Main Plant Order	: 07.09.07 .on M/s BHEL (EPC)					
	Zero Date of the Project	: 06.10.07					
	Critical Areas	Completion of water system, AHP&CHP.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A) / As now Expected			
			Syn.	Comm	Syn.	Comm		
Private Sector								
1.	Mundra TPP, Ph-II (Distt:Kutch) M/s Adani Power Ltd.	1320					<u>Unit-1</u> Unit synchronized on 22.12.10.Coal firing achieved on 22.12.10.Full load achieved on 26.12.10. <u>Unit-2</u> Synch. Achieved on 03.06.11.Coal Firing achieved on 03.06.11. Full load achieved on 20.07.11.	
	Unit-1	660	01/11	04/11	12/10(A)	12/10(A)		
	Unit-2	660	06/11	08/11	06/11(A)	07/11(A)		
	Date of TEC		: Not Required					
	Date of Approval by State Govt.		: N.A.					
	Org.Est. cost		: Rs. 579600lakhs					
	Latest cost		: Rs650000					
	Exp. upto 03/09		: Rs.250327 lakhs					
	Exp. During 09-10		: Rs. 199937Lakhs					
	Exp. During 10-11		: Rs. 169985Lakhs					
	Exp. During 11-12 (Upto 07/11)		: Rs. 6108Lakhs					
	Total Exp.(Upto 7/11)		:Rs. 626357					
	Financial Closure		: Achieved in 12/07					
	Type of fuel		: Imported Coal					
	Fuel Linkage		: Imported coal from Indonesia					
	Date of Main Plant Order (Boiler-Harbin, China) (TG-Dong Fang)		EPC Contract awarded to SEPCO III China on 06.09.07					
	Zero date of the project		: 06.09.07					
	Power Evacuation System: Progressing as per schedule							
	Critical Areas		Work progress is affected due to non-availability of Visa for Chinese Experts.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com	Syn.	Com.	
2.	Mundra TPP, Ph-III (Distt:Kutch) M/s Adani Power Ltd.	1980					1. All clearances are available. 2. Zero date of the project is 01.01.08. 3. Design & Engineering is in progress. 4. All the BOPs are included in EPC contract. Civil works are in progress.
	Unit-1	660	04/11	06/11	10/11 (A)	11/11 (A)	Unit-1 Synchronization achieved on 02.10.11.Coal Firing achieved on 03.10.11.Full load achieved on 07.11.11.
	Unit-2	660	07/11	08/11	02/12 (A)	02/12	Unit-2 Boiler
	Unit-3	660	09/11	10/11	02/12	03/12	1. Boiler erection started on 25.06.09. 2. Boiler HT completed on 08.07.11. 3. BLU completed on 28.11.11. 4. SBO started on 28.11.11 and completed on 30.11.11. 5. Unit normalization completed in 12/11. 6. Synchronization on coal achieved on 09.02.12. 7. Full load is expected in 02/12.
	Date of TEC		: Not Required				
	Date of Approval by State Govt.		: N.A.				
	Org.Est. cost		: Rs. 1200000 lakhs				
	Exp. upto 03/09		: Rs. 85601 lakhs				
	Exp. During 09-10		: Rs. 429977 Lakhs				
	Exp. During 10-11		: Rs. 505314 Lakhs				
	Exp. During 11-12 (Upto 07/11)		: Rs. 89840 Lakhs				
	Total Exp.(Upto 07/11)		: Rs. 1110732 Lakhs				
	Financial Closure		: Achieved				
	Type of fuel		: Imported Coal				
	Fuel Linkage		: Imported coal from Indonesia				
	Date of Main Plant Order (Boiler-Harbin, China) (TG-Dong Fang)		EPC Contract awarded to SEPCO III China on 01.01.08				
	Zero date of the project		: 01.01.08				
	Power Evacuation System: Progressing as per schedule						TG 1. TG deck casting completed on 31.05.10. 2. Condenser erection started on 26.08.10. 3. Generator stator positioned On 02.12.10. 4. TG box up completed on 05.08.11. 5. TG oil flushing completed on 07.10.11. 6. TG rolling completed on 18.12.11.
							Unit-3 Boiler 1. Boiler erection started on 26.09.09. 2. Boiler HT completed on 15.10.11. 3. Chemical cleaning completed. 4. BLU completed on 11.02.12. 5. SBO started on 11.02.12 and completed on 15.02.12. 6. Unit is under normalization and expected to be completed on 27.02.12. 7. Synchronization on coal is expected on 29.02.12..
							TG 1. Condenser erection started on 01.01.11. 2. TG box up completed on 12.11.11.
	Critical Areas	Work progress is affected due to non-availability of Visa for Chinese Experts. Clearance to operate the unit w/o FGD would be required (FGD) behind the schedule). Non-readiness of D/C 400kV downstream line (From Mahindergarh to Punjab and Rajasthan) by HVPNL also work on sub- station at Daultabad is lagging behind.					

BROAD STATUS OF THERMAL POWER PROJECTS IN MAHARASHTRA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
II	PROJECTS UNDER CONSTRUCTION						
	STATE SECTOR						
1.	Khaperkheda TPS (Distt. Nagpur) MSPGCL	500					Unit-5 Oil synch. achieved 31.03.11.Coal firing achieved with contingency arrangement on 31.03.11. Re-Synch completed on 26.07.11.Full load achieved on 05.08.11.
	Unit - 5	500	03/10	06/10	03/11 (A)	08/11 (A)	
	Date of TEC		: Not Required				
	Date of Approval by State Govt.		: 12.05.06				
	Est.Proj. cost.		: Rs. 217000 Lakhs				
	Latest Est. cost		: Rs.322000 Lakhs				
	Exp. During 2006-07		: Rs.6000 Lakhs				
	Exp. during 2007-08		: Rs.28760 Lakhs				
	Exp. during 2008-09		: Rs.77680 Lakhs				
	Exp. during 2009-10		: Rs.968291Lakhs				
	Exp. during 2010-11		: Rs.82294Lakhs				
	Exp. during 2011-12 (Upto 10/11)		: Rs. 30438 Lakhs				
	Total Exp. (Upto 10/11)		: Rs. 322000 Lakhs				
	Type of fuel		:Coal				
	Fuel Linkage		:2.312MTPA from MCL/Talcher				
	Financial closure		: Achieved on 26.05.06 Equity : GO Maharashtra Rs434 crs Loan : PFC Rs. 1753Crs..				
	Date of Main Plant Order		: M/S BHEL on 23.01.07 (BTG +Electrical) Zero date of the project is 23.07.07				
	Power Evacuation System: Existing 400kV line.						
	Critical Areas	Dispute with nearby villagers in respect of Ash pipe line. MPCB constraint. Delay in readiness of CHP and AHP					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
2.	Bhusawal TPS (Distt. Jalgaon) MSPGCL	1000					1. Zero date of the project is 23.01.07. 2. All required clearances are available. 3. Financial closure achieved on 27.07.06. 4. Orders for all BOPs on EPC basis are placed on M/s TPL on 05.11.07. 5. Temporary chimney completed on 23.11.10.
	Uni-4	500	05/10	09/10	05/11(A)	02/12	Unit-4 Boiler 1. Boiler Foundation handed over on 10.03.08. 2. Boiler erection started on 26.03.08. 3. Boiler Drum lifted on 09.01.09. 4. Boiler HT completed on 31.03.10. 5. BLU completed with temporary chimney on 05.03.11. 6. SBO started on 02.04.11 and completed on 20.04.11. 7. Oil synch. achieved on 11.05.11. 8. All Milling systems are ready. 9. Bunkering commenced from 15.09.11. 10. CT (100%) completed. 11. Re-synchronised for coal firing 28.09.11. 12. Coal Firing achieved on 29.09.11. 13. Re-synchronization is expected on 20.02.12. 14. Full Load by 02/12.
	Uni-5	500	09/10	01/11	02/12	03/12	
	Date of TEC		: Not Required				
	Date of Approval by State Govt.		: 12.05.06				
	Est.Proj. cost.		: Rs. 412400 Lakhs				
	Latest Est.Cost		: Rs. 646488Lakhs				
	Exp. during 2006-07		: Rs. 15800 Lakhs				
	Exp. during 2007-08		: Rs. 34610 Lakhs				
	Exp. during 2008-09		: Rs. 114500Lakhs				
	Exp. during 2009-10		: Rs. 110000 Lakhs				
	Exp. during 2010-11		: Rs. 117652 Lakhs				
	Exp. during 2011-12 (Upto 09/11)		: Rs. 36657 Lakhs				
	Total Exp.(Upto 09/11)		: Rs 429219Lakhs				
	Type of fuel		:Coal				
	Fuel Linkage		:2.4MTPA from MCL coal mines at Talcher/IB.				
	Financial closure		: Achieved on 27.07.06 Equity : GO Maharashtra Rs825 crs. Loan : PFC Rs. 3693Crs.				
	Date of Main Plant Order		: M/S BHEL on 23.01.07 (BTG +Electrical)				
	Power Evacuation System: Existing 400kV/220 kV lines.						
	1. Condenser erection started on 14.03.09. 2. TG erection started on 30.04.09. 3. TG box up completed in 03/11. 4. TG put on barring gear on 27.03.11.						
	Unit-5 Boiler 1. Boiler Foundation handed over on 26.05.08. 2. Boiler erection started on 03.08.08. 3. Boiler drum lifted on 20.04.09. 4. Boiler HT completed on 30.06.10. 5. Readiness of B.A.H. achieved on 30.09.11. 6. Non-Drainable HT completed on 24.08.11. 7. BLU completed on 28. 11.11 With regular chimney. 8. SBO started on 24.01.12. and completed on 12.02.12. 9. Oil synchronization is expected on 28.02.12. 10. Coal Firing is expected on 15.03.12. 11. Full Load operation is expected on 25.03.11. 12. COD is expected on 31.03.12.						
	TG 1. Condenser erection started on 29.10.09. 2. TG erection started on 17.12.09. 3. TG box up completed in 07/11. 4. TG barring gear is expected on 07.02.12.						
		Critical Areas	Damage of flue canes during chimney accident. Readiness of CHP and AHP, RHS mill bay structures Bunkers and Tipper Floor yet to be completed (problem due to space constraints)				

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
PRIVATE SECTOR							
1.	JSW Energy(Ratnagiri) Limited, TPP at Jaigad (Distt. Ratnagiri) JSW Energy (Ratnagiri) Limited	1200					Unit-1 : Synchronized on 21.06.10.Coal firing achieved on 04.07.10.Unit commissioned on 24.08.10. COD achieved on 01.09.10. Unit-2 : Synch. on oil on 24.11.10. Coal firing achieved on 26.11.10. Full load achieved on 09.12.10. COD achieved on 15.12.10. Unit-3 Synchronized on 28.04.11.Coal firing achieved on 30.04.11.Unit commissioned on 06.05.11. COD achieved on 09.05.11. Unit-4: Unit synch. on oil on24.08.11.Coal Firing achieved on 19.09.11.Full load achieved on 08.10.11. COD achieved on 16.10.11.
Unit - 1	300	12/09	03/10	06/10(A)	08/10 (A)		
Unit - 2	300	02/10	05/10	11/10(A)	12/10 (A)		
Unit - 3	300	04/10	07/10	04/11(A)	05/11 (A)		
Unit - 4	300	06/10	09/10	08/11(A)	10/11 (A)		
Date of TEC		: Not Required					
Date of Approval by State Govt.		: 10.06.05					
Original Est. cost.		: Rs- 450000 Lakhs					
Latest Cost		: Rs. 570000 Lakhs					
Exp. During 07-08		: Rs. 51419 Lakhs					
Exp. During 08-09		: Rs. 96644 Lakhs.					
Exp.During 09-10		:Rs.210093 Lakhs					
Exp.During 10-11		:Rs. 102313 Lakhs					
Exp.During 11-12		:Rs. 97392Lakhs					
Cum.Exp.(Upto07/11)		:Rs. 557871 Lakhs					
Type of fuel		: Imported Coal					
Fuel Linkage		Imported Coal (very low Sulphur & Ash content)					
Financial closure		: Achieved on 02.08.07					
Date of Main Plant Order		: M/sShanghai Electric Power Generation Company, China on 04.07.07 (BTG) under –ICB route					
		BOP contract awarded to SEW-ABB-EDAC consortium with EDAC as lead partner.					
Power Evacuation System: There are two 400kV lines : (1) New KOYNA Line (2) KARAD Line. Order for both the lines placed on M/s L&T on 02.07.08. The work is lagging behind the schedule.							
Critical Areas		Non availability of SEC (Chinese) supervision team at site due to visa problem is hampering project schedule. Readiness of second transmission line (08/11). MPCB clearance. Supply of Spray Nozzle (Gland Steam) from China.					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
2.	Tirora TPP ,Ph-I (Distt: Gondia) M/s Adani Power Maharashtra Pvt. Ltd.	1320					1. All clearances are available. 2. Zero date of the project is 06.09.07. 3. Mega status requested for the project. 4. Design & Engineering completed. 5. The order for all the BOPs have been placed and progressing as per schedule.
	Unit-1	660	03/11	04/11)	03/12	03/12	<u>Unit-1</u>
	Unit-2	660	06/11	07/11	04/12	05/12	<u>Boiler</u> 1. Boiler erection started on 07.10.09. 2. Boiler HT completed on 26.03.11. 3. BLU expected on 23.02.12. 4. SBO completion is expected on 29.02.12. 5. Coal synchronization is expected on 15.03.12.
	Date of TEC	: Not Required					<u>TG</u>
	Date of Approval by State Govt.	: N.A.					1. TG erection started on 01.08.10. 2. TG Box up completed on 31.05.11. 3. Oil Flushing completed.
	Org.Est. cost	: Rs.656000 lakhs					<u>Unit-2</u>
	Exp. upto 03/09	: Rs. 31835 lakhs					<u>Boiler</u> 1. Boiler erection started on 11.12.09. 2. Boiler HT completed on 31.08.11. 3. BLU expected in 04/12. 4. SBO completion is expected in 04/12.
	Exp. During 09-10	: Rs. 122359 Lakhs					<u>TG</u>
	Exp. During 10-11	: Rs. 365061 Lakhs					1. Condenser erection started on 25.01.11. 2. TG box up expected in 03/12.
	Exp. During 11-12 (Upto 07/11)	: Rs. 23973Lakhs					
	Total Exp.(upto 7/11)	:Rs. 543228 Lakhs					
	Financial Closure	: Achieved on 20.08.09					
	Type of fuel	:Coal					
	Fuel Linkage	:Imported Coal (very low Sulphur & Ash content)					
	Date of Main Plant Order (Boiler-Babcock, China) (TG-BSTG,China)	BTG Contract awarded to SCMEC China on 28.02.08					
	Zero date of the project	: 28.02.08					
	Power Evacuation System: yet to start						
	Critical Areas	Accordance of Mega Status. Power evacuation system. Chinese visa issue. Tapering Linkage/Coal block in lieu of Lohara mines needs to be expedited					

3.	Tirora TPP ,Ph-II (Distt: Gondia) M/s Adani Power Maharashtra Pvt. Ltd.	660					1. All clearances are available. 2. Zero date of the project is 06.09.07. 3. Design & Engineering is in progress. 4. Foundation works awarded, work to commence in 01/09. 5. The order for all the BOPs have been placed and progressing as per schedule.
	Unit-1	660	09/11	10/11	06/12	07/12	
	Date of TEC	: Not Required					
	Date of Approval by State Govt.	: N.A.					
	Org.Est. cost	: Rs.270300 Lakhs					
	Exp. upto 03/10	: Rs. 26822 Lakhs					
	Exp. During 10-11	: Rs. 96342Lakhs					
	Exp. During 11-12 (Up to 07/11)	: Rs. 61464Lakhs					
	Total Exp.(upto 7/11)	:Rs. 184628 Lakhs					
	Financial Closure	: Achieved on 18.09.09					
	Type of fuel	:Coal					
	Fuel Linkage	Imported Coal (very low Sulphur & Ash content)					
	Date of Main Plant Order (Boiler-Babcock, China) (TG-BSTG,China)	BTG Contract awarded to SCMEC China on 28.02.08					
	Zero date of the project	: 28.02.08					
	Power Evacuation System: Tirora- Warora 400kV D/C line : Warora- Wardha 400 kV D/C Line						
	Critical Areas	Adani is the owner of these lines and is expected to keep the commissioning of line matched with station though there is a forest clearance issue for 15 locations. Chinese visa issue. Tapering Linkage/Coal block in lieu of Lohara mines needs to be expedited					

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Com.	Syn.	Com.	
5.	Bela Thermal Power Project (Distt. Nagpur) M/s Ideal Energy ProjectsLimited (IEPL)	270					1. All required clearances are available. 2. Zero date of the project is 260.12.08. 3. Order for all the BOPs have been placed on 29.07.09 on M/s Mcnally Bharat Engg. Co.Ltd. Kolkata (MBE) on EPC basis. 4. FSA with SECL signed. 5. BHEL have opened site office on 16.08.09. 6. M/s MBE have mobilized site on 22.09.09.
	Unit - 1	270	10/11	12/11	05/12	06/12	Unit-1
	Date of Approval by State Govt.	: N.A.					Boiler
	Original Est. cost.	: Rs- 147700 Lakhs					1. Boiler front handed over to BHEL by MBE.
	Latest Cost	: Rs. 147700 Lakhs					2. Boiler material supply started from 29.11.09.
	Exp. Upto 03/09	: Rs. 7200 lakhs					3. Boiler erection started on 06.03.10 against the original schedule of 26.12.09.
	Exp. During 09-10	: Rs. 16451Lakhs.					4. Boiler drum lifting completed on 25.08.10.
	Exp. During 10-11	: Rs. 54409Lakhs					5. Boiler HT (Non-Drainable) completed on 06.06.11.
	Exp. During 11-12 (upto 08/11)	: Rs. 17940Lakhs					6. BLU is expected on 20.02.12.
	Total Exp.(Upto08/11)	:Rs.96000 Lakhs					7. SBO completion is expected on 29.02.12.
	Type of fuel	: Coal					8. Synch. is expected on 30.05.12.
	Fuel Linkage	:From WCL and MCL					9. Coal firing is expected on 10.06.12.
	FSA	: FSA with SECL in progress.					10. Full load is expected on 16.06.12.
	Financial closure	: Achieved in 10/09					TG
	Date of Main Plant Order	: Placed on M/s BHEL on 6.12.08 for BTG.					1. Condenser erection started on 20.09.10.
	Power Evacuation System: M/s IEPL has been granted connectivity & open access on 400KV Koradi-Wardha Double Circuit line.						2. TG erection started on 20.09.10.
	Critical Areas						3. TG box up is expected on 15.02.12.
	Commissioning of Koradi-Wardha 400kV double circuit line.(Required for Start up Power)BHEL supplies of generator stator from Haridwar.						4. TG oil flushing completion is expected by 15.03.12.
							5. TG on BG is expected in 03/12.

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm.	Syn.	Comm.	
8.	GEPL Thermal Power Project,Ph-I (Distt. Chandrapur) M/s Gupta Energy Pvt.Limited (GEPL)	120					1. All required clearances are available. 2. Order for all the BOPs have been placed and work is in progress.
	Unit - 1	60	11/10	11/10	02/12	02/12	Unit-2 Boiler 1. Boiler erection started on 02.09.09. 2. Boiler Drum lifted on 14.01.10. 3. Boiler HT (Non-drainable) achieved on 01.10.10. 4. BLU completed in 11/11. 5. SBO started on 08.01.12 completed on 20.01.12. 6. Unit synchronization is expected on 02/12. 7. Commissioning is expected on 02/12.
	Unit - 2	60	12/10	12/10	03/12	03/12	
	Original Est. cost.	: Rs- 65649 Lakhs					
	Latest Cost	: Rs. 65649Lakhs					
	Exp. Upto 03/10	: Rs. 30316 lakhs					
	Exp. During 10-11	: Rs. 20200 Lakhs					
	Exp. During 11-12 (Upto 05/11)	: Rs. 8200 Lakhs					
	Total Exp.(Upto 05/11)	:Rs.58716 Lakhs					
	Type of fuel	: Coal					
	Fuel Linkage	:in process					
	FSA	: in progress.					
	Financial closure	: Achieved					
	Date of Main Plant Order	: Placed on M/s Thyssenkrupp Industries India Pvt.Ltd. (Boiler) in 04/09 and China National Automotive Industries International Cooperation (TG) in 03/09.					
	Power Evacuation System:						
	Critical Areas						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm.	
9.	Wardha WaroraTPP , (Distt: Chandrapur) M/s Wardha Power Company Pvt.Ltd	540					1. All clearances are available. 2. Design & Engineering completed. 3. All the BOPs are in the scope of EPC contractor and progressing as per schedule.
	Unit-1	135	02/10	03/10	15.04.10 (A)	06/10 (A)	Unit-1
	Unit-2	135	04/10	05/10	04.10.10(A)	10/10(A)	Unit oil synchronized on 15.04.10.
	Unit-3	135	06/10	07/10	29.12.10(A)	01/11(A)	Coal firing completed on 05.05.10.
	Unit-4	135	08/10	09/10	17.04.11(A)	04/11(A)	Achieved full load on 05.06.10.
	Org.Est. cost	: Rs.241600 lakhs					COD achieved on 01.07.10.
	Exp. upto 03/10	: NA					Unit-2
	Exp. During 10-11 (Up to 04/10)	: NA					Unit Oil synchronized on 04.10.10. Coal firing achieved on 5.10.10.Full load achieved on 10.10.10.COD achieved on 30.10.10.
	Financial Closure	Achieved on 24.0108&30.04.09 for Ph-I&II respectively					Unit-3
	Type of fuel	:Coal					Oil synch. achieved on 29.12.10.Coal firing completed on 31.12.10. Full load achieved on 21.01.11.
	FSA	: In progress					
	Fuel Linkage	: In process					
	Date of Main Plant Order (Boiler &TG from Dong Feng, China)	:EPCCcontract awarded to Siachaun Electric Power Design & Consulting Co.Ltd.China on 15.05.07.					Unit-4
	Power Evacuation System: 220KV transmission line back charged on 05.12.09.						Oil Synch. is achieved on 17.04.11.Coal firing completed on 29.04.11.Full Load achieved on 30.04.11. COD yet to be declared
	Critical Areas						

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn.	Comm	Syn.	Comm.	
11.	Butibori TPP, Ph- II, (Ph-I is CPP) (Distt: Nagpur) M/s Vidarbha Industries Power Ltd.	300					1. All clearances are available. 2. The order for civil & structural work (GCW) has placed on M/s JMC. 3. DM Plant commissioned on 05.10.11. 4. Chimney is ready for BLU. 5. Switchyard is ready for back charging (21.11.11).
	Unit-1	300	12/11	01/12	02/12	03/12	
	Org.Est. cost	: Rs.160000 lakhs					
	Exp. upto 03/10	: NA					
	Exp. During 10-11 (Up to 09/10)	: 12500 lakh					
	Financial Closure	Expected in 10/10					
	Type of fuel	:Coal					
	FSA	: Available					
	Fuel Linkage	: Available, WCL, 1.11million tones per annum					
	EPC contract awarded to:	: M/s Reliance Infrastructure Limited.					
	Date of Main Plant Order (Boiler &TG from SEC, China)	:BTG Contract awarded to Shanghai Electric Company China on 16.12.09.					
	Power Evacuation System: MSTECL Grid. 220 kV D/C power evacuation transmission line is ready for energisation.						
	Critical Areas						

BROAD STATUS OF THERMAL POWER PROJECTS IN MADHYA PRADESH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. Comm	COD	Syn. Comm	COD	
II.	PROJECTS UNDER CONSTRUCTION						
	STATE SECTOR						
1.	SatpuraTPS Extn.(Sarni) (Dist. Betul) MPPGCL	500					• MOEF clearance obtained on 27.02.09. • M/s Desein, Delhi has been appointed as Project Consultant. • Main plant civil works started on 27.11.09 by M/s Sunil Hitech. • LOA for BOP package placed on M/s McNally Bharat engg. (MBEL) Kolkatta on 3.04.10. Civil works are under progress in CHP,AHP,NDCT,S/yard, DM,PT etc • Chimney: 269 m shell completed up to 11/11and flucan erection to start by 2/12. • Coal Linkage issued by WCL on 13.07.10 for coal quantity of 1.85 mtpa. • LOA issued on NTPC in 6/10 for project monitoring services. • LOI for boiler erection is placed on M/s Indwell in 2/10 by BHEL
	Unit-10	250	01/12 02/12	03/12	11/12 12/12	01/13	
	Unit-11	250	03/12 04/12	05/12	13-14		
	State Govt. approval	: Accorded on 29.06.06					
	Org Est. approved cost	: Rs. 235000 Lakhs					
	Latest Cost	: Rs. 303234 Lakhs					
	Exp.2007-08	: Rs. 15141 Lakhs					
	Exp. 2008-09	: Rs. 89 Lakhs					
	Exp. 2009-10	: Rs 10583 Lakhs					
	Exp. 2010-11	: Rs 57040 Lakhs					
	Exp. 2011-12 (Up to 12/11)	: Rs 57407 Lakhs					
	Cumulative Exp Till 12/11	: Rs 140260 lakhs					
	Zero Date	:27.02.09					
	Date of Fin. Closure.	: Yet to be achieved					
	Type of fuel	: COAL(Linkage awaited)					
	Date of Main Plant Order	: LOA placed on 31.03.08 on M/s BHEL (BTG)					
	Critical Areas	Escrow cover for PFC. Slow progress of work by BHEL					

SOUTHERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN ANDHRA PRADESH

Sl. No.	Project Details	Cap. (MW)	Commissioning Schedule				Broad Status
			Orig.		Actual (A)/ As Now exp.		
			Syn. Com	COD	Syn. Com	COD	
1.	Kothagudem TPS St.VI Unit-11 M/s APGENCO Distt. Khammam Unit-1	500					- Order for main plant placed on M/s BHEL on 22.02.07. - Boiler erection started on 10.04.08 by Indwell.. - Boiler drum lifted on 18. 08.08. - Boiler hydraulic test completed on 23/10/09. BLU: completed on 14th Oct’10. SBO: completed - Condenser erection commenced on 23rd Nov’09 and tube insertion completed. Preparation for condenser hydraulic test in progress. - TG erection commenced on 3rd Dec’09. - LP Rotor received at site on 22nd Nov.10. Initial alignment of LP, IP & HP rotors completed. TG box up done in Dec’10. Unit synchronized on 30-03-11 and achieved a load of 136 MW on two mills. - One TDBFP is ready and other is expected by 31-05-11. - Orders for BOPs including civil works placed on M/s BGR Energy Systems Ltd. on 23.02.08. - Chimney works completed. NDCT: Shell concreting up to 103 lifts completed. Internal fill columns pre-cast beams erection in progress. CHP: One stream is ready; other one getting ready, 17B conveyer work under progress. AHP: works are in progress. Fly ash lines for remote Silo-1 charged and Silo-2 work in progress. Hydrobin work is under progress. HCSD discharge pipe line work is under progress - FD Fan –B, ID Fan-B trial run completed. ESP: erection work started on 30.04.08 by Indwell. CD pass buffer hoppers work under progress. Control room finishing works are in progress. HFO: tank filling & HFO pumps commissioned. - The unit was re-lighted up on 11-06-11 and synchronized on 13-06-11. Max load of 375 MW was achieved on 14-06-11 at 17:19 hrs. But due to leakage in super heater, the unit was stopped on 17-06-11 at 9:30 hrs. A panel consisting of 9 tubes was damaged. It was replaced. The unit expected to be restarted on 23-06-11. Unit was commissioned on 26-06-2011. 515 MW Max load was achieved at 13:34 Hrs. TDBFP: oil flushing is completed, final alignment is in progress. Solo trial run of TDBFP is to be taken. The Commercial Operation Declaration of the unit is completed on 23-10-2011
	Org. Est. Cost :	Rs.216400 Lakh					
	Latest. Est. Cost	Rs.232507 Lakh					
	Expenditure up to 3/07	:Rs. 8952 Lakh					
	During 2007-08	:Rs. 16191 Lakh					
	During 2008-09	:Rs. 77810 Lakh					
	During 2009-10	:Rs. 68212 Lakh					
	During 2010-11 (Upto 08/10)	:Rs. 7465 Lakh					
	Financial closure	PFC sanctioned loan amount of Rs 1762 Crs.					
	Fuel (Coal) Linkage	: SLC (LT)-2.31 MTA from MCL.					
Power Evacuation :	Kothagudem-Khammam 400 Kv D/C line						
Order Date : Zero date	Placed on BHEL on 22.02.07. : 22.02.07						
Critical Areas	1. Initial delay in start of boiler erection due to incomplete boiler foundations by BGR Energy (Systems) Ltd. 2. Delay in supply and erection of material by BHEL. 3. Shortage of welders, fitters, rods, benders and erection supervisors 4. Boiler Drum Lifting and Hydro Test milestones delayed by more than 6 months. 5. Initial delays of start of BOPs works by BGR. 6. Unavoidable circumstances like cyclones which disrupted the work.						

STATUS OF THERMAL POWERPROJECTS IN KARNATAKA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A) now expected			
			Syn. Comm	COD	Syn. Comm	COD		
1.	Bellary TPP St-II Distt. : Bellary M/s Karnataka Power Corpn. Ltd	500					- Boiler: erection started on 17.11.08. EDTA cleaning completed on 20-04-11. 14708 MT strl materials erected. 1648 MT power cycle piping erected. Northern side bunker shells completed. All mills erected & testing in progress. PA & ID fan erected. PA fan is in progress. 3650/3750 MT bunker material fabricated and 3550 MT erected. Mills A, B, C & D erected and mills E, F & G. are in progress. - Drum lifting done on 06-04-09. - HT: conducted on 24-06-10. BLU: Achieved on 04-02-11. - De-aerator: FST welding completed and LPH-2 & 3 erected. - ESP: erection started on 19.10.08. 7725/7952 MT material erected. Control room panels charged. Piping under path 'C' completed and that under path 'D' is in progress. Ducting with insulation completed - Chimney: Completed in 10/10 - NDCT: All works completed in 10/10 - Condenser: erection commenced on 05-03-10. Tube insertion completed. Front & rear side water box and upper dome wall erection is in progress. - TG: erection commenced in Jun'10. LP casing seal cutting, condenser spray line, ESV, IV, control valve, control oil and lube oil piping erection in progress. MOT erected. LPT, IPT insulation works are inprogress. - TG box-up: Achieved on 25-07-11. - CWPH: Civil work completed. Crane girder erected. Raw water, ACW and DMCW piping works completed. - RO/DM Plant: Erection of HP pump, chemical cleaning & utility water pumps, RO stacks, pressure vessel completed and SS pipes, hot well make up piping, MB blower and MB tank erection in progress. - PT plant: Main clarifier and bulk storage tank erection completed. Main Clarifier Bridge is in progress. - CW System: Erection completed. Finishing work in progress. - FO System: completed - FP System: Over & U/G piping and cabling works in progress. - CHP: Erection of JTs, conveyor galleries, Stacker re-claimer foundation in progress. Raft of wagon tippler-3 and crusher house-2 foundations completed. WT-2 & CH-2 structural works are in progress 8324/8600 MT structural material fabricated and 7288 MT erected. Electrical works such as conveyor motors and able is in progress in priority path which is expected to be ready by 15th Feb, 2012. - AHP: Finishing works in vacuum pump, ash slurry pump house and collector tank are in progress. 3-buffer hoppers, completed. Laying of pipes from slurry pump to ash pond and . BAH works in progress. AHP wet system to be ready by Jan 12. - MDBFP and TDBFP civil works completed Erection is in progress. - AC & Ventilation system works are in progress. Various motors installed and alignment completed in AC system. Trial run under taken. Erection of blower fans, ducts in TG building and CW pumps house is in progress 85% works completed.	
	Unit-2	500	11/10 01/11	02/11	01/12* 03/12	03/12		
	Date of TEC	: NA						
	Sanctioning Authority	: State Govt.						
	Date of Approval by State Govt.	: 15.06.2002						
	Estd. cost	: Rs.226100.00 Lakh						
	Latest Estd. Cost	: Rs.226100.00 Lakh.						
	Exp .during 2006-07	: Rs. 19.87 Lakh						
	Exp. During 07-08	: Rs. 16773.19 Lakh						
	Exp. During 08-09	: Rs. 37594.43 Lakh						
	Exp.During 09-10	: Rs. 35229.39 Lakh						
	Exp.During 10-11	: Rs. 38829.09 Lakh						
	Exp.During 11-12 up to 10/11	: Rs. 13109.39 Lakh						
	Total Expenditure	: Rs. 1415.55 Crores						
	Financial Closure	: Achieved on 26-09-09						
	Type of fuel	: Coal (CIL/MCL)						
	Date of Main Plant Order	: 31.08.06						
	Order	: BHEL (EPC)						
	Zero Date	: 19.09.2007						
	PPA	: Signed with ESCOMS on 18-12-10						
	ATS	: 400 kV Bellary TPS – Hiriyr D/C line						
	- Boiler re-lighted up on 19-01-12. Steam dumping done and required steam parameters obtained on 26-01-12. - The Unit is Synchronised at 1.12 PM on 27-01-2012.							

Critical Areas	- Late receipts of boiler drum from BHEL. - Delay in supply & erection of equipment by BHEL. - Late finalization of civil works of BOP packages by BHEL particularly CHP due to change in scope. - Slow progress of civil works (M/S ERA)
----------------	--

BROAD STATUS OF THERMAL POWER PROJECTS IN TAMIL NADU

No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A)/ As now Expected		
			Syn. Comm	COD	Syn. Comm	COD	
1	Mettur TPS St-III TNEB (Distt. Salem)	600					- TNEB permitted to draw 76 cusecs of raw water for St.-I, II & III from Cauvery River. - MOEF clearance accorded on 18.09.07 for 500 MW. Capacity enhanced there after. Clearance also obtained for enhanced capacity for 600 MW on 01-08-11. - M/s DCPL, Chennai is consultant. - Financial tie up made with PFC for Rs2664 cr - Chimney (Haygreeva Ltd.) Shell construction (275 Mtr) completed. Refractory lining works completed. Out side platform works completed. Painting work in progress. BAH works in progress. - NDCT: (Haygreeva Ltd.) Shell construction completed (142 m). Ready except erection of hot water distributor PVC pipes and drift work in a small area.. - CHP: Civil works in wagon tippler & tunnel area in progress. Structural work in PCH completed and that in SCH is in progress. Regular system will be available in 12/12. However, contingency arrangement is getting ready. SCR is erected. Erection of conveyor belts in gallery 12 A/B and 13 A/B is in progress.. - AHS: Fly ash silo & bottom ash silo civil work in progress. Ash pipes work to be started - RWPH: Civil work in RWPH, clariflocculator, pump house, PTP chemical house & sludge pumps is in progress. clarified water tank completed. - CWS: CWPH Fore bay raft wall, pump floor, structural & roof work in progress. Hot & cold water pipes laid and connected. Butterfly valve erected. CW water bat filled. - F.O: HFO & LDO tanks erected. Outside insulation works Completed. Building is ready. Erection of HFO and LDO Pumps completed and oil pipe line erected. Fuel oil system to be charged. - DM Plant: Ready and water is being used for steam blowing off.. - FPS: FWPH under progress Diesel fire hydrant pumps commissioned. Pipe line and fire detection works in progress. - Blr: Erection commenced on 29-09-09. Drum lifted on 25-2-10. ID. FD fans completed. Boiler Insulation & cladding in progress. Power cycle pipes completed. SBO completed. Erection up to classifiers in G7H mills completed, Erection of tie rods, hydraulic system is under progress in F, G & H mills. Mills A,B ,C & D started.. Tippler floor concreting started. - HT: Conducted on 25-02-2011. BLU: done on 30-01-2012. - Box-up: completed on 14-11-2011. - ESP: Construction of 'C' & 'D' passes completed. Erection of 'A' & 'B' passes and insulation works are in progress. Control room is ready.. - STG: Condenser Tube erection completed. TG erection started on 03-09-10. Generator erected. Testing is in progress. Seal oil system & stator cooling system completed. - STG building: Structural works completed. STG Ground floor, TG floor, roof casting, Blr MCC floor completed. - Switchyard: 220 & 400 kV GIS bldg work completed. 220 kV side energized. 400 kV GIS indoor equipment testing and outdoor equipment erection in progress.
	U-1	600	04/11 06/11	07/11	01/12 03/12	04/12	
	Date of Sanction	: 01.08.2007					
	Sanctioning Authority	: Govt. of Tamil Nadu					
	Original Estimated cost	: Rs 355000 Lakh					
	Latest Estimated cost	: Rs 355000 Lakh					
	Exp. during 2007-2008	: Rs - NIL- Lakh					
	Exp. during 2008-2009	: Rs 3869 Lakh					
	Exp. during 2009-2010	: Rs 51129 Lakh					
	Exp. during 2010-11	: Rs 134781 Lakh					
	Exp. during 2011-12 (upto 12/2011)	: Rs 41072 Lakh					
	Total Expenditure	: Rs 2308.51 Crores					
	Type of fuel	: COAL					
	Date of Main Plant Order	: 25.06.2008 (EPC) on M/s BGR Energy- System Ltd. / M/s DEC, China.					
Zero Date FUEL LINKAGE :	: 25.06.2008 : Coal linkage for 2.31MTPA is available from Mahanadi coal fields vide Coal India LOA dt. 23.03.2007 for 500MW. LOA for additional requirement for balance 100MW i:e 0.73MTPA is awaited.						
		Evacuation of power: 400 KV lines i) MTPS St-III – Arasur D/C line. ii) MTPS St-III – Singarapet D/C line. 230 KV lines i) LILO of MTPS to Gobi line. ii) LILO of Malco to Pallakkapalayam line. Estimates approved. Work to be completed by July 2010.					
Critical Areas		1. Construction of Coal Handling Plant and Ash Handling Plant 2. Readiness of bunkers and mills 3. Shortage of man power. 4. Completion of 400 kV transmission lines due to court case for three km stretch.					

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A)/ As now Expected		
			Synch Comm	COD	Syn. Comm	COD	
2	North Chennai TPS St-II TNEB (Distt. Thiruvallur) U-1	1200 600	 02/11 04/11	 05/11	 08/12 10/12	 11/12	- Letter of Acceptance for Main Plant Order (EPC) issued to M/s BHEL on 19.01. 08 Main Plant order (EPC) Placed on M/s BHEL on 18.02.08. CPCB: clearance obtained on 26.12.06. Civil Aviation: clearance obtained on 09.10.06 Chimney: (M/s Lanco Infra. Ltd.) completed in all respect in 01/12. CHP: (M/s Tecpro system ltd.) erection of conveyor gallery and 5th tower is in progress.3843/3916 MT steel fabricated and 2785 MT erected. Erection of JT1-B and conveyor 14 A/B completed. AHP: (M/s Macawber Beekay in Oct'09 and July 10. Plastering of vacuum pump house in progress. Erection of bottom ash hoppers completed, buffer hoppers and fly ash hoppers in progress. Leveling in ash silo and columns up to 2nd lift completed. CW System: About 80% PH and intake work completed. EOTcrane erected. Pump erection in progress. 94% hot water channel complted CT: not required due to once through cooling system, RO/DM plant: Order placed on 10.12.10 on Paramount. Building is ready, supplies completed. Major civil works completed. 40% mechanical erection work completed. PTP: is not required. CMWS&SB supplies treated water. FO System: Bldg is ready for equipment erection. LDO/HFO pumps erected. Interconnection of ST-I HFO tanks to ST-II and erection of pipe racks in progress. FPS: Pump erection completed. Cable erection is in progress. Switchyard: 220 kV GIS erection with 50% testing work completed. EOT crane erection in 400 kV GIS is in progress. Unit-1: Boiler (M/s EDAC): Erection commenced on 1.06.2009. 5858/25000 MT boiler material erected up to 09/11. Boiler drum: lifted on 12.04.10 HT: conducted on 12-09-2011 BLU: Expected in 05/ 2012 Box-up: Expected in 06/2012 ESP: erection commenced on 05.06.2009. 6637/11267 MT ESP material erected up to 01/12. Erection of hopper upper & middle walls and collecting electrodes is in progress. Condenser: Erection started on 20-05-11. Erection of stiffener and baffle plate in 'A' part and welding in part 'B' is in progress. Deaerator & FST positioned. STG deck: TG deck concreting completed. 5940/5950 MT material fabricated and erected by 01/12. Blue matching in LP turbine completed. TG girder base plates EP, guide plate and pedestal are in progress. Truck carrying stator met an accident on 28-09-11 on Binapur River Bridge, 40 km from Gairatganj. Stator is yet to be recovered from the accidental place.
Date of Sanction		: 12.12.2005					
Sanctioning Authority		: Govt. of Tamil Nadu					
Org. Est. cost		: Rs.339800 Lakh					
Latest Estimated Cost		: Rs.355200 Lakh					
Expd. during 2007-08		: *					
Expd. during 2010-11		: Rs 141200 Lakh					
Expd. During 2011-12 (up to Jan 2012)		: Rs 37976 Lakh					
Total Expenditure		:Rs 1791.76 Crores					
Type of fuel		: COAL					
Date of Main Plant Order		: 18-02-2008 (EPC) on M/s BHEL					
Zero Date		: 18-02-2008					
FUEL LINKAGE : (2x600MW) 2.31 MTPA coal linkage from Mahanadi Coal fields was approved vide LOA dt 23.03.2007 for 500MW. LOA for balance 700MW i.e. 3.77 MTPA is yet to be received. Evacuation of power SRPC approved following 400KV feeders on 06.03.2009. i) NCTPS St-II – Alamathi 400KV D/C line (37 Kms) ii) NCTPS St-II – Sunguvachatram 400KV D/C line (70 Kms) D/C link between Vallur TPS and NCTPS available. TNEB is in process of evolving estimate for these lines. * Funding arrangement has been signed among REC, BHEL and TNEB. Procedural formalities were finalized during 2010-11. Expenditures are being booked thereafter.							
Critical Areas		1. Finalization of loan agreement for Unit-I. 3. Turbine module dispatched in Feb 2011 5. Supply of GT, LDO & HFO skids DM plant material 2. Supply of Turbine Modules by BHEL 4. Supply of CW pumps by BHEL					

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status	
			Original		Actual(A)/ As now Expected			
			Syn. Comm	COD	Syn. Comm	COD		
3	North Chennai TPS St-II TNEB (Distt. Thiruvallur) U-2	1200					- Letter of Acceptance for Main Plant Order (EPC) issued to M/s BHEL on 27.06.2008. - Advance released to BHEL on 16.08.08 & 30.03.09. - Letter of Intent (LOI) issued to BHEL on 04.09.2008. BOPs are common for both units. Unit-II: Boiler (M/s UB Engg.): erection started on 31.07.09. Out of 25000 MT materials 8336 MT has been erected up to 09/11. 93% pressure parts erected for non-drainable pressure parts erected. 85% erection in fans and 55% erection in mills completed. 45% power cycle pipe erection completed. - Boiler drum lifted on 24-03-10. HT: Conducted on 28-03-2011. BLU: Expected in '03-2012 Box-up: Expected in 04/2012 ESP erection started on 10.08.09. Out of 11253 MT materials, 7168 MT erected up to 01/12. Pent house monorail, stair hand rail erection is in progress. Condenser: Erection started on 24-05-11. Tube support plate welding in part 'A' and baffle plate fit up in part 'B' are in progress. Part 'A' FWB lower dome pre assembly welding in progress. 'B' part FWB lower dome pre assembly completed and shell welding is in progress. Turbine pedestal 1 to 5 centering and leveling work in progress. STG deck: TG deck concreting completed. 9825/9825 MT material fabricated and 9218 MT material erected by 01/12. Structural erection of common control building completed. Plate blue matching work completed. LP heaters lowered, 2A positioned and 3rd positioning is in progress. TG: Erection started on 24-05-2011. Generator Stator to be dispatched by BHEL by the end of January, 2012.	
		600	08/11 10/11	11/11	04/12 06/12	06/12		
	Date of Sanction	: 25.06.2008						
	Sanctioning Authority	: Govt. of Tamil Nadu						
	Org. Est. cost	: Rs.271875 Lakh						
	Latest Est. cost	: -						
	Expd. during 2008-09	: Rs 21750 Lakh						
	Expd. during 2009-10	: Rs 42018 Lakh						
	Expd. during 2010-11	: Rs. 55987 Lakh						
	Expd. during 2011-12 (Up to Jan 2012)	: Rs. 34472 Lakh						
	Total Expenditure	: Rs. 1542.27 Crores						
	Type of fuel	: COAL						
	Date of Main Plant Order	: 16-08-2008 (EPC) on M/s BHEL						
	Financial Closure	: Achieved. Tied up with REC by TANGEDCO						
	Zero Date	: 16-08-2008						
Critical Areas		1. Supply of Turbine modules and CW pumps 2. Generator Transformers are still under manufacturing process. 3. Delay in supply of generator. It was under transition form 27-06-11, traveled only 635 km and met an accident, fallen in river Binapure 40 km from Gairatganj near Bhopal in MP.						

EASTERN REGION

BROAD STATUS OF THERMAL POWER PROJECTS IN ORISSA

[illegible]

BROAD STATUS OF THERMAL POWER PROJECTS IN WEST BENGAL

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A)/As now expected		
			<u>Syn.</u> Com.	COD	<u>Syn.</u> Com.	COD	
II	STATE SECTOR						
1.	Santaldih TPP (West Bengal Power Development Corpn. Ltd.) Distt. Purulia	250					- Boiler erection commenced on 25/04/08 - Boiler drum lifted on 02nd Oct’08. - Boiler hydraulic test is completed on 07.12.09.BLU is completed on 10.05.10.Unit Synchronised on 21.11.10 - TG Box up completed in Aug 2010. - HP Turbine after rectification reached at site and erected. Oil flushing and insulation work is inprogress. - Re- synchronization and full load achieved on 29.6.11.
	Unit-6	250	<u>07/09</u> 08/09	09/09	<u>11/10(A)</u> <u>06/11(A)</u>		
	Date of TEC :		Not Required				
	Sanctioning Authority :		State Govt, West Bengal				
	Original Est. Cost :		Rs. 1 00 000 lakhs				
	Latest Est. Cost :		Rs. 1 00 000 lakhs				
	Expnd.Upto Mar’07 :		Rs. 2500 lakhs.				
	Expnd.During 2007-08 :		Rs. 11000 lakhs.				
	During 2008-09 (upto09/08)		Rs. 12000 Lakhs				
	Type of Fuel :		Coal				
	Fuel linkage :		Min.of Coal assured for supply of 1.31 MTPA coal.				
	Date of Main Plant Order :		23rd March’07 on M/s BHEL				
	Power Evacuation		Existing transmission system along with implementation of 220kV Double circuit STPS-Bishnupur transmission line is adequate for evacuation of power.				
		Critical Areas/Reasons for delay					

NORTH EASTERN REGION

BROAD STATUS OF THERMAL POWER PROJECT IN ASSAM

Sl. No.	Project Details	Capacity (MW)	Commissioning Schedule				Broad Present Status
			Original		Actual/As now expected		
			Syn Com	COD	Syn Com	COD	
	PROJECT UNDER CONSTRUCTION						
	STATE SECTOR						
1.	Lakwa Waste Heat Recovery Project Distt. : Sibsagar Assam Assam Power Generating Company Ltd (APGCL)	37.2					- Gas turbines are in operation. - On-going project relates to installation of Waste Heat Recovery Unit. <u>Status of WHRU is as under</u> - Boiler erection team mobilized at site in Aug’07. Erection of HRSG-I & II commenced on 15th Nov’08 and 07th February’08 respectively. - Drum lifting for HRSG-I & II completed in June’09 and Feb ‘09 respectively. - New Sub-contractor of BHEL “M/s Raj Shekhar Const. Pvt. Ltd started balance civil work. - HRSG-III Erection started and Drum lifted. - Hydro Test of HRSG I &II completed in 10/10. Almost all works of HRSG-III completed.
	ST	37.2	04/08 05/08	06/08	08/11 12/11 (A)	1/12	<u>ST</u> - Generator placed on deck on 6.7.10. - Condenser placed in position on 07.11.2009. - ST erection started in 03/10 and boxed up in 9/10. - Oil flushing completed. - Unit is synchronized on 17.8.11 with one HRSG and the unit is in operation with two HRSG since Sept.11. - HRSG-III Synd. in 12/11. Unit achieved full load in Dec, 11.
	Date of TEC		: 12/99				
	Date of sanction		: 01/2001				
	Sanctioning Authority		: State Govt., ASSAM				
	Orig. Approved cost		: R.16110 lakhs				
	Latest Approved cost		Rs. 23640 lakhs (PIB Approval)				
	Expd. during 2006-07		: Rs 4209 Lakhs.				
	Expd. during 2007-08		: Rs. 6801 Lakhs				
	Expd. during 2008-09		: Rs. 5296 Lakhs				
	Expd. during 2009-10		: Rs. 3432 Lakhs				
	Expd. during 2010-11		: Rs. 3257 Lakhs				
	Expd. during 2011-12 (11/11)		: Rs. 199 Lakhs				
	Cumulative Exp. up to 11/11		: Rs.20705 Lakhs				
	Funding		: Govt. of Assam / PFC				
	Type of Fuel		: Natural Gas				
	Source of Fuel :		: From existing Plant (Waste Reheat Plant)				
	Date of Main Plant Order		: 20.03.06 (EPC contract on M/s BHEL)				
	Power Evacuation		: Through Existing 132 kV Lakwa- Dibrugarh Line				
	Critical Areas						

Sl. No.	PROJECT DETAILS	Cap (MW)	Commissioning Schedule				Broad Status
			Original		Actual(A) / As now Expected		
			Syn. comm	COD	Syn. comm	COD	
1.	Namrup Replacement Power Project Distt:Dibrugarh (Assam) APGCL	100					- 30 Acres of land required for the project is available. Store sheds/ Roads/ Township/ Misc building exists. Const power/ Water / boundry wall exists. - Work of total erection, commissioning, PG Test and all BOPs (ordering and execution) has been allotted to M/s NBPPL (Joint venture of NTPC & BHEL) on nomination basis with approval of APGCL. - S/yard civil works awarded by BHEL and are under progress. - Main plant civil works started in 4/10. - Piling works are under progress in plant area. - GTG foundation PCC completed. - Erection of GT is expected to be commenced by 2/12. - About 86% of BOP packages ordered.
	GT	70	<u>10/2011</u> 1 01/2012	01/2012	<u>10/2012</u> 2 12/2012	01/2013	
	ST	30	<u>11/2011</u> 1 01/2012	01/2012	<u>11/2012</u> 2 12/2012	01/2013	
	Date of sanction of the project		17.03.2007				
	Project sanctioning Authority		Govt of Assam				
	Date of Investment Approval		17.03.2007				
	Org. Est. cost		Rs 41100 Lakhs				
	Latest cost		Rs 69400 Lakhs				
	Exp. During 2007-08		Rs 23 Lakhs				
	Exp. During 2008-09		Rs 1816 Lakhs				
	Exp. During 2009-10		Rs 1799 Lakhs				
	Exp. During 2010-11 (up to 12/10)		Rs 2159 Lakhs				
	Cumulative Exp up to 12/10		Rs 5797 Lakhs				
	Date of Main Plant Order (LOI)		: 09.02.2009 (EPC) on M/s BHEL				
	Zero date of the project		: 09.02.2009				
	Type of fuel		Natural Gas				
	Fuel Source		Gas supply agreement made with Oil India Limited for 0.66 MMSCMD of natural gas. Gas Transportation agreement with Assam Gas Company Ltd. through existing Gas supply line to NTPS.				
	Power Evacuation		A LILO of about 1 KM will be constructed to connect with the existing Namrup – Tinsukia 220 kV D/C line.				
	Critical Areas		Slow progress of civil works. Order placement for Gas booster compressor				