

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2014-2015

As on 31-JAN-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	10%	0%	0%	0		DEC-15	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	37%	0%	0%	0		SEP-15	Works under progress.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0		MAR-18	Award under progress.
6	Angul Pooling Station. S/S (4x1500)	765/400	6000		100%	98%	96%	95%	0		JUN-15	400KV (02nos)bays charged in Mar'13. Supply, civil works & erection under progress.
7	Aurangabad ICT-II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
8	Bareilly (With 125 MVAR Reactor)	765/400	2x1500		100%	80%	90%	70%	0		FEB-15	Award placed in Oct'11 . Land acquired in Dec'12. Engg., Supply, civil works & erection under progress.
9	Champa Pooling Station	765/400	3000		100%	20%	0%	0%	0		MAR-15	Award placed in Oct'11. Engg. & civil works under progress. Work delayed due to delay in Land acquisition (Apr'13).
10	Dharamjaygarh/ Korba Pooling station	765/400	1500		100%	100%	100%	100%	1500		JUN-14	Commissioned 06/14.
11	Dharamjaygarh/ Korba Pooling station ICT -II	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
12	Jabalpur Pooling Station (Ist ICT)	765/400	1500		100%	100%	100%	100%	1500	JUL-14	DEC-13	Ist ICT Commissioned 12/13.
13	Jharsuguda (2nd ICT)	765/400	1500		100%	100%	100%	100%	1500		OCT-14	Commissioned 10/14.
14	Jharsuguda Pooling Station	765/400	1500		100%	100%	100%	100%	1500		JUL-14	Commissioned 07/14.
15	Kanpur S/S	765/400	2x1500		100%	75%	30%	25%	0		JUN-15	Award placed in Jun'13. Supply, civil works & erection under progress.
16	Kurnool S/S	765/400	2x1500		100%	100%	100%	100%	3000		JUN-14	commissioned 6/14.
17	Narendra S/S	765/40	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
18	Nellore I & II - ICT	765/400	3000		100%	100%	100%	100%	3000		OCT-14	Commissioned 10/14.
19	Padghe S/S	765/400	2x1500		100%	50%	40%	10%	0		MAY-15	Award placed in May'12. Engg., civil works & erection under progress.
20	Pune (GIS) S/S	765/400	3000		100%	95%	95%	60%	0		MAR-15	Works under progress. Delay due to delay in land acquisition.
21	Pune (GIS) S/S	765/400	2x1500		100%	95%	95%	60%	0		MAR-15	Supply, civil works & erection under progress.
22	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
23	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14. Engg. in progress.
24	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
25	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
26	Srikakulam S/S	765/400	2x1500		100%	60%	30%	15%	0		JUN-15	Engg., Civil workd, Supply & erection under progress.
27	Thiruvalem S/S (2x1500)	765/400	3000		100%	95%	95%	90%	0		MAR-15	400KV yard commissioned in Mar'14. balance works under progress.
28	Vadodara S/S	765/400	2x1500		100%	65%	55%	30%	0		FEB-15	Award placed in May'12. Engg., civil works & erection under progress. Land acquired in Jun'13.
29	Varanasi (GIS) S/S	765/400	2x1500		100%	35%	60%	10%	0		JUN-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
30	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0		JUN-14	Scheme under review as per CERC's direction.
31	Vindhyachal Pooling Station	765/400	2x1500		100%	55%	80%	30%	0	NOV-12	MAR-15	Completion affected due to land acquisition & encroachment. Completion critical.
32	Agra (Aug.)	400/22	4x105		100%	32%	10%	0%	0		MAR-15	Works under progress. Completion

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										matching with line
33	Alipurduar (HVDC) S/S	400/220	630		0%	10%	0%	0%	0		DEC-15	land under acquisition (partly land acquired).
34	Allahabad (Aug.) S/S	400/220	315		100%	100%	100%	100%	315		OCT-14	Commissioned 10/14.
35	Aug. of 400 KV Agra S/Stn.	400/220	4x105		100%	32%	10%	0%	0		MAR-15	Completion matching with Gen.
36	Aurangabad (Extn.)	400/220	630		100%	30%	0%	0%	0			Work under progress.
37	Bagpat (GIS) S/S	400/220	2x500		100%	60%	80%	10%	0		DEC-15	Completion matching with line.
38	Balipara (2nd ICT)	400/220	315		0%	0%	0%	0%	0		AUG-15	
39	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14
40	Baripada (Addl.)	400/220	500		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
41	Bassi (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.
42	Betul (GIS) S/S	400/220	630		100%	0%	0%	0%	0		MAY-16	Award placed in Dec'14.
43	Bhadrawati (Extn.) HVDC	400/220	315		100%	75%	80%	65%	0		AUG-15	Award for transformer (315MVA) pkg. placed in Sep'13. Works under progress.
44	Birpara (160-100)	400/220	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
45	Biswanath Chariyali Pooling Station	400/132	2x200		100%	37%	0%	0%	0	AUG-13	SEP-15	Award placed in Mar'11. Engg. & civil works under progress. Completion affected due to delayed in Lnd acquisition & award (ant. in Mar'14). Severe ROW problm faced in site works.affected. 400KV by Mar'15 & balance by Sep'15.
46	Boisor (Aug.) S/S	400/22	500		100%	100%	100%	100%	500		DEC-14	Commissioned 12/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
47	Chaibasa (ICT-II) S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
48	Chaibasa S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Commissioned 11/14.
49	Cuddapah (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
50	Daltonganj	400/220	2x315		0%	0%	62%	0%	0		MAR-16	Award placed. Supply under progress. Completion likely to be delayed due to delay in land acquisition.(yet to be acquired)
51	Damon (Extn.)	400/220	500		0%	0%	0%	0%	0		JUL-16	Award under progress.
52	Dehradun	400/220	2x315		100%	80%	80%	50%	0		MAR-15	Engg. , civil works, supply & erection under progress. Completion delay due to delay in land acquisition. completion matching with line.
53	Farakka (Aug.) (500-315)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
54	Gooty (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
55	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	0%	0%	0%	0		JUN-16	Award placed in Dec'14.
56	Gurgaon (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
57	Hamirpur (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. in progress.
58	Hyderabad (Ghanapur) (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	AUG-14	Award placed in Sep'14
59	Jalandhar (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
61	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
62	Khammam (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
63	Kishanganj	400/220	2x315		100%	55%	40%	35%	0		JUN-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
64	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
65	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0		DEC-15	Completion matching with line.
66	Kurukshetra S/S	400/220	0		100%	50%	0%	0%	0		JUN-15	Works under progress.
67	Lakhisarai S/S (2nd Trf)	400/132	200		100%	100%	100%	100%	200			commissioned 5/14.
68	Madhugiri S/S	400/220	500		100%	98%	98%	95%	0		JUN-15	Works under progress.
69	Magarwada S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
70	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
71	Malekuttaiyur (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg in progress.
72	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0		JUN-16	Award placed in Sep'14. Engg. in progress.
73	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
74	Meerut (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		OCT-14	Commissioned 10/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
75	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
76	Mysore (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
77	Narendra (Aug) (2x500-2x315)	400/220	370		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
78	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0		MAR-15	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
79	Navsari S/S	400/220	500		100%	100%	100%	100%	500		JUL-14	Commissioned 07/14.
80	Panchkula (Extn.)	400/220	500		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14.Engg. in progress.
81	Parbati (PS)	400/220	630		100%	0%	0%	0%	0		JUN-16	Award under progress.
82	Patna (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
83	Pugalur (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
84	Purnea (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14
85	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14
86	Rajarhat (GIS) S/S	400/220	1000		100%	0%	0%	0%	0		APR-16	Award under progress. Land acquired in Feb'14.
87	Rangpo (2nd ICT) S/S	400/220	315		100%	100%	100%	100%	315		MAY-14	Commissioned 05/14.
88	Rangpo 3rd & 4th ICT	400/220	630		100%	100%	100%	100%	630		JUN-14	Commissioned 06/14.
89	Rangpo ICT - V	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
90	Rangpoo (GIS)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
91	Sahajahanpur (ICT-II) S/S	400/220	500		100%	100%	100%	100%	500		SEP-14	Commissioned 09/14.
92	Saharanpur	400/220	2x315		100%	90%	90%	60%	0		MAR-15	Completion matching with associated line. Engg. supply, civil works & erection under progress.
93	Samba (With 80 MVAR B. Reactor)	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
94	Shahajanpur	400/220	315		100%	100%	100%	100%	315		JUN-14	Commissisoned 06/14.
95	Sholapur (Extn.)	400/220	315		100%	50%	50%	30%	0		MAR-15	Award placed in May'14. Works under progress.
96	Somanahalli (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
97	Subhashgram (ICT) S/S	400/220	500		100%	100%	100%	100%	500		JAN-15	Commissioned 01/15.
98	Sumba (Extn.)	400/220	315		100%	0%	0%	0%	0		MAY-16	Award placed in Nov'14.Engg. in progress.
99	Trichy (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
100	Uttara	400/220	2x315		100%	10%	0%	0%	0		JUN-15	Alternate land acquired at pandiyabil in Mar'13. Civil works under progress.
101	Vijayawada (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14
102	Wagoora S/Stn. 4th ICT (3x105) (Spare)	400/220	105		100%	100%	100%	100%	105		JAN-15	Commissioned 01/15.
103	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
104	Wanpoo ICT-II	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
105	Warangal (Extn.)	400/220	500		0%	0%	0%	0%	0	FEB-17	AUG-14	Award placed in Sep'14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
106	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JAN-13	DEC-15	Erection completed Completion matching with line.
107	Ara (ICT)	220/132	160		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14
108	Mokokchung (New)	220/132	70		100%	80%	75%	0%	0		DEC-14	Engg.& civil works under progress.
109	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
110	Purnea S/S	220/132	160		100%	100%	100%	100%	160		SEP-14	Commissioned 09/14
111	Rangpo (2nd ICT) S/S	220/132	100		100%	100%	100%	100%	100		MAY-14	Commissioned 05/14.
112	Rangpo 3rd ICT)	220/132	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
113	Rangpoo (GIS)	220/132	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
114	Siliguri (160 - 100)	220/132	60		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
115	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
116	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	52%	0%	0%	0		NOV-15	Engg. in progress.Civil works under progress.
117	Namsai S/S	132/33	2x15		100%	56%	55%	10%	0		NOV-15	Supply & Civil works under progress .Completion matching with line
118	Roing S/S	132/33	2x15		100%	84%	95%	72%	0		SEP-15	Civil works & supply under progress
119	Tezu S/S	132/33	2x15		100%	87%	76%	58%	0		NOV-15	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

120	Kukurmara S/S	400/220	630		100%	100%	100%	100%	630		JUN-14	Completed
121	Boko (Add.Trf)	220/132	100		100%	70%	80%	50%	0		DEC-14	Work in progress.
122	Kukumara S/S (2x50)	220/132	100		100%	35%	70%	55%	0		DEC-13	Work in progress.
123	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0		JUL-14	Completed
124	Sonabil (2x100)	220/132	200		100%	40%	65%	0%	0		MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
125	Sonapur (2x100)	220/132	200		100%	0%	0%	0%	200		MAY-15	Work in progress.
126	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	90%	50%	0		OCT-14	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
127	Galwel S/S	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
128	Garividi (Marala)	400/220	630		0%	0%	0%	0%	0			
129	Jammalamadugu	400/220	630		0%	0%	0%	0%	0			
130	Kalikiri	400/220	630		0%	0%	0%	0%	0			
131	Kamavarapukota	400/220	630		0%	0%	0%	0%	0			
132	Podili S/S	400/220	630		0%	0%	0%	0%	0			
133	Sattenapally	400/220	630		100%	50%	0%	0%	0		NOV-13	Contract was terminated, because of the poor performance of the contractor. Work was awarded on 30.11.2012. 549 out of 586 Nos. foundations are completed. 2 Nos. transformer foundations completed. Construction of control room, compound wall and DG building is under progress. 405 Nos. out of 670 Nos. structure erection completed. 62 Nos. out of 417 Nos. equipment erection completed.
134	Uravakondat	400/220/132	630		0%	0%	0%	0%	0			
135	Bobbili (Vizianagaram)	220/132	100		100%	30%	70%	15%	0	DEC-12	AUG-15	125/234 structure foundations are completed. Works commenced and schedule date of commission is Aug'2015.
136	Chakrayapet	220/132	200		0%	0%	0%	0%	0			Work awarded on 26.09.2013. Site yet to be handed over.
137	Dairy Farm (Addl. Trf)	220/13	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
138	Gaddamvaripalli	220/11	2x25		100%	100%	95%	95%	0			Works under progress
139	Goddumarri	220/11	2x50		100%	100%	100%	95%	0		SEP-12	Works under progress.
140	Gollapuram	220/132	200		100%	23%	25%	0%	0		DEC-15	Civil works are under progress and foundation works commenced.
141	Gooty (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
142	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Works stopped as per the instructions of Hon'ble High Court regarding the Substation site issue.
143	Ongole S/S (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	Commissioned 11/14.
144	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules erection under progress.HV Testing to be done.
145	Podili S/S (Add Trf)	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
146	Porumamilla	220/132	200		100%	70%	0%	0%	0		OCT-15	Work awarded on 20.11.2013.Levelling under progress.
147	Sadasivpet S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
148	Tirumalayapalli	220/132	300		100%	5%	0%	0%	0			Levelling work completed and compound wall under progress.
149	Vajrakarur	220/132	100		100%	40%	60%	50%	0		JUL-15	works are under progress.
150	Yellanur	220/11	2x25		100%	100%	100%	75%	0		DEC-12	Works under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

151	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
152	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
153	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

154	Jagdalpur S/s	400/220	2x315		100%	0%	0%	0%	0		NOV-14	Final forest approval received on 27.08.2014.
155	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
156	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
157	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
158	Chhuri (Korba)	220/132	160		100%	100%	100%	100%	160		JUL-14	Commissioned 07/14.
159	Doma (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
160	Girwani S/S	220/132	160		100%	25%	0%	0%	0		MAR-15	Work U/P
161	Mungeli (160+40)	220/132	200		100%	100%	100%	100%	200		NOV-14	Commissioned 11/14.
162	Saraipali (Addl. Trf)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
163	Vishrampur S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

164	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
165	Harsh Vihar (Loni) GIS (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-12	SEP-14	Commissioned 9/14.
166	Harsh Vihar GIS	220/66	320		100%	100%	100%	100%	320	DEC-12	SEP-14	Commissioned 9/14.
167	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
168	Peera Garhi (2x100)	220/33	200		100%	93%	90%	46%	0	FEB-13	AUG-14	1.2. 33kV GIS Erected, tested and its relay and protection testing completed. 3. 2x100MVA (220/33kV) T/Fs are Erected and tested. 4. 220kV GIS erection work in progress.
169	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
170	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

171

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

172	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
173	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
174	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
175	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
176	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
177	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
178	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
179	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
180	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
181	Keshod S/S	400/220	2x315		0%	0%	0%	0%	0			
182	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
183	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
184	Rajkot (Hadala) ICT-II	400/220	1x315		100%	0%	0%	0%	0		DEC-12	
185	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
186	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
187	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
188	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
189	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
190	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
191	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
192	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
193	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
194	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
195	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
196	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
197	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
198	Karjan (2nd Trf) S/S	220/66	100		100%	100%	100%	100%	100		NOV-14	Ready for commissioning.
199	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
200	Khambhalia S/S	220/66	2x100		0%	0%	0%	0%	0			
201	Manjuwas S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
202	Methoda S/S	220/66	2x100		0%	0%	0%	0%	0			
203	Modasa S/S	220/66	1x100		100%	84%	10%	0%	200		MAR-16	WIP
204	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP
205	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
206	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
207	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
208	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
209	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
210	Suva	220/66	2x100		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
211	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
212	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
213	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
214	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
215	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
216	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPPTCL

217	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
218	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
219	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
220	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
221	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
222	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
223	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
224	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
225	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
226	Koti S/S	220/132	200		0%	0%	0%	0%	0			
227	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
228	Mandhala	220/66	100		0%	0%	0%	0%	0			
229	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
230	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HVPNL												
231	A-4 Faridabad (GIS)	220/66	200		100%	100%	100%	100%	200		NOV-14	Ready for commissioning.
232	Barhi S/S	220/132	200		0%	45%	0%	0%	0		MAR-15	work in progress
233	Gurgaon Sector - 33	220/66	200		0%	5%	0%	0%	0		JUN-15	Work awarded to M/s Skipper Electrical(India) Ltd. Gurgaon dt.
234	Gurgoan Sector - 20 (GIS)	220/66	300		0%	10%	0%	0%	0		JUN-15	work under progress
235	Gurgoan Sector -57	220/66	200		0%	30%	0%	0%	0		APR-15	work under progress
236	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		AUG-15	Work awarded to M/S TBEA Shenyang Transformer group company Limited on dated 7.02.14
237	Hukmawali S/S	220/132	200		100%	96%	98%	98%	0		JAN-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
238	Nawada S/S	220/66	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
239	Panchgaon S/S	220/66	200		0%	30%	0%	0%	0		MAY-15	Work awarded to M/s Emirates Technical Associates JV M/s ETA Star International LLC Abu Dhabi on dt. 13.01.14. Work under progress
240	Panchkul Sector- 32 S/S	220/66	200		0%	50%	0%	0%	0		MAY-15	Work awarded to M/S Inabansa Spain on dt. 25/9/13
241	Sonta S/S	220/66	200		100%	98%	98%	98%	0		MAR-15	Work awarded on 29.02.2012. Two transformer of rating 220/66 kV 100 MVA will be install in 220 kV Sonta.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

242	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
243	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
244	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
245	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
246	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
247	Khangral (Bodhkharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
248	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
249	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
250	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
251	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
252	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
253	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
254	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
255	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
256	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
257	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
258	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
259	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

260	Chaibasa	220/132	2x150		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
-----	----------	---------	-------	--	------	----	----	----	---	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
261	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
262	Hoody (3rd Trf) S/S	400/220	500		100%	100%	100%	100%	500	AUG-12	NOV-14	Commissioned 11/14.
263	Neelmangla (Addl. 3rd Trf.)	400/220	500		100%	100%	100%	100%	500	AUG-12	APR-14	Commissioned 04/14.
264	Arasikere S/S	220/110	2x100		100%	90%	95%	95%	0		FEB-15	All equipments erected except 11kV NCT. Coping, CI pipe earthing, GI flat connection, control cable laying, micro-levelling, CR painting & Yard lighting work under progress. Jelly spreading to be taken up. Materials to be supplied. 1) C-type wedge clamps-117Nos 2) PI clamps-15Nos 3) 11kV NCT-1No 4) Lightning Mast fixtures-9sets 5) Cable termination kits- 17nos.
265	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		MAR-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
266	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
267	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
268	Kudligi (Badeladaku) S/S	220/66	2x100		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
269	Manglore SEZ SS	220/110	200		100%	100%	100%	100%	200		DEC-14	Commissioned 12/14.
270	Pavagada S/S	220/66	1x100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
271	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		MAR-15	220 KV & 66 kV: Equipment erection, Bus formation and cable termination completed. 2X100 MVA Power Transformers & 11kV DP structure erected. Power cable from Switch gear to Auxillary Transformer laid. Source line awaited. 12.5 MVA Tr received on 17.12.2013 and erected on 23.12.2013. Bus

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												formation work under progress. One span stringing on 66kV side completed for back charging, remaining one span to be completed under LC of 66kV ramanagara - Bidadi line.
272	Vikas Tech Park (2x150)	220/66	300		100%	100%	100%	100%	0	MAR-13	DEC-14	Balance works: PC tests. 220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

273	Madakkathara (3rd Trf.)S/S	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
274	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			
275	Punnapra S/S	220/132	200		100%	100%	100%	100%	200		SEP-14	Commissioned 09/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
276	Ashta New (2nd Trf.)	400/220	315		100%	100%	100%	100%	315		JAN-15	Commissioned 01/15.
277	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
278	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
279	Handia S/S	400/220	630		0%	0%	0%	0%	0			
280	Julwania S/S	400/220	630		100%	100%	100%	100%	630		NOV-14	Commissioned 11/14.
281	Katni (Addl.)	400/220	315		0%	0%	0%	0%	0			
282	Nagda (Addl.)	400/220	315		100%	25%	0%	0%	315		MAR-15	Total 5%work completed.civil work under progress.
283	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
284	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
285	Ashoknagar S/S	220/132	320		0%	0%	0%	0%	0			
286	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
287	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
288	Bina S/S	220/132	160		0%	0%	0%	0%	0			
289	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
290	Datia S/S	220/132	160		100%	33%	0%	0%	160		DEC-14	Work under progress.About 6% work completed.
291	Dhar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
292	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
293	Ganj Basoda S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
294	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
295	Gwalior-II S/S	220/132	160		100%	36%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.About 07% work completed.
296	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
297	Indore - II	220/132	160		0%	0%	0%	0%	0			
298	Indore S/S	220/132	160		0%	0%	0%	0%	0			
299	Julwania S/S	220/132	320		100%	20%	0%	0%	320		MAR-15	Work commenced recently. Civil work under progress.4% work completed.
300	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
301	Mahalgaoon (Addl.)	220/132	1x160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
302	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
303	Morena S/S	220/132	320		0%	0%	0%	0%	0			
304	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
305	Panagar S/S	220/132	160		100%	100%	100%	100%	160		JAN-15	Commissioned 01/15.
306	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
307	Pipariya S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
308	Pithampur S/S	220/132	160		0%	0%	0%	0%	0			
309	Rajgarh (Biora) (Addl) S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
310	Ratlam S/S	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
311	Shajapur S/S	220/132	320		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
312	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
313	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
314	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
315	Sirmour S/S	220/132	160		100%	5%	0%	0%	160		DEC-15	Civil Work under progress.About 01% work completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

316	Aurangabad - III S/S	765/400	2x1500		100%	54%	80%	5%	0		MAR-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
317	Aurangabad II	400/220	2x500		100%	84%	62%	38%	0		MAR-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015)
318	Chandrapur-II	400/220	500		100%	84%	96%	60%	0		MAR-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
319	Koradi -II	400/220	500		100%	69%	91%	57%	0		MAR-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs.
320	Koyna S/S	400/220	4x167		100%	0%	0%	0%	0			Substation to be deleted.
321	Kudus S/S	400/220	2x500		100%	39%	30%	13%	0		MAR-16	Due to slow progress previous contract cancelled & new order issued recently to other agency.
322	Nanded S/S	400/22	500		100%	85%	80%	95%	0		MAR-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										Work in progress.
323	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
324	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
325	Ballarshah S/S	220/132, 220/33	2x25		100%	98%	100%	89%	0		MAR-15	Work in progress.
326	Bhalwani S/S	220/33	2x25		100%	59%	15%	45%	0		SEP-15	Civil & electrical work in progress.
327	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-16	Substation to be dropped due to land problem
328	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
329	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
330	Butibori II	220/132	2x100		0%	40%	10%	0%	0		MAR-16	To be deleted.
331	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		MAR-16	GIS tender to be floated.
332	Kopergaon S/S	220/132	200		100%	98%	100%	85%	0		MAR-15	scope : 2X 200 MVA , 220/132 kV & 2x 50 MVA , 220/33 kV T/F's.2x 200MVA ICTs commissioned on dtd.29.03.2014. & 1X 50 MVA T/F commissioned on dtd.29.03.2014.1 X 50 MVA expected by March 2015.
333	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
334	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	MAR-15	Under arbitral group B- Work order placed to M/s. oberon. Work started recently.
335	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
336	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
337	Mankapur S/S	220/132, 2x100+2x50	220/33		100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
338	Nandgaon Peth S/S	220/33	100		100%	90%	100%	92.64%	0	SEP-12	DEC-15	Work in Progress.
339	Narsi S/S	220/132, 2x100	220/33		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
340	Narsi S/S	220/33	2x25		100%	0%	0%	0%	0			Substation repeated. Please delete this substation.
341	New Butibori-II S/S	220/132/33	2x100		100%	56%	20%	3%	0		MAR-16	Work is very slowly done by the agency.
342	New Pardi	220/33	1x50		0%	0%	0%	0%	0		MAR-16	SCOPE INCLUDED IN SR. NO 25. to be deleted. Repeated substation.
343	New Pardi S/S	220/132	2x100		100%	47%	95%	52%	0		MAR-16	Work in Progress.
344	Phulambri S/S	220/132	100		100%	47.72%	75%	26.1%	0		MAR-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
345	Phursungi S/S	220/33	50		100%	100%	100%	100%	50		JUN-14	Commissioned 06/14.
346	Sayane S/S	220/33	50		0%	0%	0%	0%	0		AUG-16	To be deleted.
347	Sayne S/S	220/33	2x25		100%	87%	80%	9%	0		MAR-15	Under Arbitral Group B. Retenderised. Work allotted to SP Power.
348	Shirsuphal S/S	220/33	50		100%	100%	100%	100%	50		DEC-14	Commissioned 12/14.
349	Theur S/S	220/22	50		100%	85%	100%	95%	0		MAR-16	To be deleted.
350	Uppalwadi S/S	220/132, 2x100+2x50	220/33		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
351	Vile Bhagad S/S	220/33	50		100%	89%	70%	60%	0		MAR-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
352	Wada-II S/S	220/22	2x50		100%	36%	62%	12%	0		MAR-15	Work in progress.
353	Warud S/S	220/132	2x100		100%	94.38%	100%	91.47%	0		FEB-14	S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
354	Killing S/S	400/220	630		100%	90%	100%	80%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required was held up due to ROW problem, the ROW problem has been resolved and the work has resumed w.e.f 07.11.2014.
355	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
356	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall completed. Work for levelling of land, boundary wall fencing, temporary shed, staff barrack & 33kV switchyard is in progress.
357	Lad Nongkrem S/S	132/33	40		100%	15%	0%	0%	null		JUL-16	Land levelling completed. Retaining wall & culvert completed. Fencing/ approach road works is in progress. Materials procurement is under progress.
358	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
359	Mendipathar S/S	132/33	40		100%	90%	90%	90%	0		MAR-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad. Transformer pad for the second transformer is also completed. Overall progress 90% completed.
360	Mustem S/S	132/33	40		100%	90%	70%	55%	0		MAR-15	Levelling of land, retaining wall, security

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												barrack, boundary fencing, transformer pads completed. Control room plastering works completed.33kV switchyard completed. 2 nos. 20MVA transformer received & placed in the pad. Approach Road 90% completed.
361	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
362	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		MAR-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
363	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
364	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
365	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for colmn. Sir. & equipment is in progress.
366	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
367	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
368	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
369	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
370	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
371	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
372	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
373	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
374	Lapanga S/S (II Trf)	220/132	160		100%	100%	100%	100%	160		MAR-14	Commissioned 03/14.
375	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
376	Mendhasal S/S	220/33	20		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

As on 31-JAN-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,trans former,su bstation eqpt. received	Structure,trans former,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

377	connective with DTL	400	2x315	0%	0%	0%	0%	0	.
-----	---------------------	-----	-------	----	----	----	----	---	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
378	Mukatsar (2x315)	400/220	630		100%	100%	100%	100%	630	JAN-13	SEP-14	Commissioned 09/14.
379	Nakodar (1st Trf.)	400/220	315		100%	100%	100%	100%	315		APR-14	Commissioned 04/14.
380	Nakodar(2nd Trf.)	400/220	315		100%	100%	100%	100%	315		MAY-14	commissioned 5/14.
381	Rajpura S/S (2x500)	400/220	1000		100%	80%	80%	80%	0		JUN-15	Work is in progress
382	Abhoar S/S	220/66	100		100%	85%	95%	65%	0		MAR-15	Work in progress.
383	Algon (Addl.)	220/66	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
384	Badal (New) S/S	220/66	100		100%	75%	80%	80%	0		MAY-15	Works in progress.
385	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
386	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
387	Chohla Sahib (Addl.) (Trf.)	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
388	Dharamkot S/S	220/66	160		100%	100%	100%	100%	160		JUN-14	Commissioned 06/14.
389	Ghulal (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
390	Kakrala (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
391	Kotkapura (New) S/S	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
392	Kotla Jangan (Aug.)	220/132	100		100%	85%	65%	60%	0		FEB-15	Work in progress.
393	Malout (Addl.)	220/66	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.
394	Passiana (Addl.) S/S	220/132	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/12.
395	Rehana Jattan (Addl.)	220/66	100		100%	100%	100%	100%	100		JUN-14	Commissioned 06/14.
396	Sandhaur (New) S/S	220/132	100		100%	100%	100%	100%	100		JUL-14	Commissioned 07/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
397	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
398	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
399	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		SEP-17	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
400	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
401	Srinagar S/S	400/220	630		100%	77%	82%	80%	0	DEC-12	DEC-15	Work in progress.total progress 73.5 %
402	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
403	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
404	Dehradun S/S	220/132	320		100%	100%	100%	100%	320	NOV-12	JUN-14	Commissioned 06/14.
405	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		MAY-15	Land approved. Lease deed of forest land has been executed. Due to protest of Local villagers trees in land could not be cut down.
406	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
407	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	
408	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		SEP-15	Tendering completed. LoA is to be issued.
409	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
410	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
411	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
412	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
413	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.
414	SIDCUL Haridwar (Aug.)	220/33	120		0%	0%	0%	0%	0		DEC-14	Tendering is under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
415	Anta Pooling station	765/400	2x1500		100%	70%	98%	91%	0		JAN-15	
416	Anta Pooling station(3 rd)	765/400	1500		0%	0%	0%	0%	0		MAR-14	
417	Phagi (jaipur South) S/S	765/400	1500		100%	88%	98%	97%	0		JAN-15	
418	Ajmer S/S	400/220	315		100%	95%	100%	61%	0		FEB-15	
419	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
420	Babai S/S	400/220	630		100%	78%	80%	63%	0		MAR-16	
421	Barmer (Aug) S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	315 MVA New Transformer commissioned on 25.9.2014. Reported in Nov'14.
422	Bhadia Pooling Station	400/220	3x315		100%	65%	65%	52%	0			
423	Chitorgarh S/S	400/220	315		100%	100%	100%	100%	315		NOV-14	Ready for commissioning.
424	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
425	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
426	Ramgarh S/S	400/220	1500		100%	100%	85%	70%	0			
427	Aau S/S	220/132	160		100%	80%	30%	53%	0		MAR-15	
428	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
429	Badisid S/S	220/132	160		100%	100%	80%	27%	0		FEB-15	
430	Badnu (Upgradation)	220/13	160		100%	100%	100%	100%	160	DEC-12	MAY-14	Commissioned 05/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
431	Baithwasia S/S	220/132	100		100%	100%	100%	73%	0		FEB-15	
432	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
433	Bamantukda S/S	220/132	100		100%	100%	95%	81%	0		MAR-15	
434	Bansur S/S	220/132	100		0%	0%	0%	0%	0			
435	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	48%	0		MAR-16	
436	Behro S/S	220/132	100		0%	0%	0%	0%	0			
437	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
438	Bhadla (UC 400 kV)	220/132	160		100%	100%	100%	100%	160	NOV-14		New Transformer commissioned on 9.8.2014. Reported in Nov'14.
439	Bhadra S/S	220/132	50		100%	100%	100%	100%	50	NOV-14		New Transformer commissioned on 5.9.2014. Reported in Nov'14.
440	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
441	Bundi (Addl.) S/S	220/132	100		100%	100%	100%	100%	100	MAY-14		Commissisoned 05/14.
442	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
443	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
444	Chonkarwada S/S	220/132	100		0%	0%	0%	0%	0			
445	Danta Ramgarh	220/132	100		100%	100%	80%	36%	0		MAR-16	
446	Hanumangarh (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60	NOV-14		In place of 100 MVA Transformer 160 MVA new Transformer commissioned on

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												7.5.2014. Reported in Nov'2014.
447	Jhalmand	220/132	100		0%	0%	0%	0%	0			
448	Kanasar S/S	220/132	2x160		0%	80%	0%	0%	0			
449	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
450	Kuchera S/S	220/132	100		100%	5%	5%	1%	0			
451	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
452	Madri (Udaipur)	220/132	100		100%	100%	100%	100%	100	JUN-12	APR-14	Commissioned 04/14.
453	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		JAN-15	
454	Nokha (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 29.5.2014. Reported in Nov'2014.
455	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
456	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			
457	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
458	Sikar (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		NOV-14	In place of 100 MVA Transformer 160 MVA new Transformer commissioned on 2.10.2014. Reported in Nov'2014.
459	Sitapura S/S	220/132	160		100%	92%	100%	98%	0		JAN-15	
460	Tehendesar S/S	220/132	100		100%	100%	100%	100%	0		JAN-15	220/132kV 100MVA transformer test charged from 132kV side on 18.03.13
461	mandelgarh S/S	220/132	100		100%	5%	0%	0%	0			Civil work started & Scheme shall be completed on turnkey

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
462	Almathy (3rd ICT)	400/230	315		100%	100%	100%	100%	315		MAY-14	Commissisoned 05/14.
463	Anaikadavu S/S	400/230	630		100%	40%	15%	15%	0		SEP-15	Work under progress. Company addressed to speed up the work.
464	Kanarapatty S/S	400/230	1000		100%	10%	10%	5%	0		MAR-16	Work commenced.Compound wall and yard levelling work is under progress. Equipment foundation under progress
465	Kayathar (2nd ICT)	400/220	315		100%	100%	100%	100%	315		SEP-14	Commissioned 09/2014.
466	Kayathar (Addl.) S/S	400/110	200		100%	100%	100%	100%	200		AUG-14	Commissioned 08/14.
467	Kayathar S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
468	Rasipalayam S/S	400/230	630		100%	20%	0%	0%	0		MAR-16	Work commenced. Control room and plinth work is under progress.
469	Sholinganallur (Ottinmbakkam) S/S	400/230	630		100%	35%	null%	null%	0		MAR-16	Civil work under progress. Control room 35% completed.Tower foundation 100% completed.
470	Sungavarchatram 4th ICT	400/110	200		100%	100%	100%	100%	200		JUN-14	Commissioned 06/14.
471	Thervaigandigai S/S	400/230	630		100%	95%	90%	90%	0		MAR-15	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level.
472	Thiruvalam (2nd ICT)	400/230	315		100%	100%	100%	100%	315		NOV-14	Commissioned 11/14.
473	Thiruvalam S/S	400/230	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14.
474	Thoppankundu (3x200) S/S	400/110	600		100%	20%	10%	10%	0		SEP-15	Levelling work completed. Compound wall erection work 100% completed. 400 KV side Main bus - tower foundation 100% completed. Control room work under progress. Company

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
475	Anthiyur S/S	230/110	100		100%	100%	100%	100%	100		JAN-15	has been addressed to furnish the revised schedule. Commissioned 01/15.
476	Arasur 400KV S/S (4th ICT)	230/110	100		100%	100%	100%	100%	100		MAY-14	Commissisoned 05/14.
477	Coimbatore (Addil Trans.)	230/110	100		100%	100%	100%	100%	100		DEC-14	Commissioned 12/14.
478	Coimbatore S/S	230/110	100		100%	100%	100%	100%	100	DEC-12	JUL-14	Commissioned 07/14.
479	Eachangadu S/S	230/110	50		100%	100%	100%	100%	50		AUG-14	Commissioned 08/14
480	Guindy S/S	230/110	200		100%	95%	95%	95%	0		FEB-15	Substation works are nearing completion and will be commissioned, on completion of cable work.
481	Karamdai (New)	230/110	100		100%	100%	100%	100%	100		APR-14	Commissioned 04/14.
482	Pallakapalayam S/S	230/110	200		100%	100%	100%	100%	200	FEB-13	AUG-14	Commissioned 08/14.
483	Poiyur S/S	230/110	200		100%	5%	0%	0%	0		MAR-16	Work awarded on 21.08.14. Padding concreting completed. For control room, site grading work is under progress.
484	Pugalur (Addl.) (3rd Trf.)	230/110	100		100%	100%	100%	100%	100		NOV-14	Commissioned 11/14.
485	Singapuram S/S	230/110	100		100%	40%	45%	45%	0		JUN-15	Work under progress. Control room work under progress. Transformer Plinth works 2 Nos. completed. Progress of work is very slow by the contractor and instructed to speed up the work.
486	TNEB HQ S/S	230/110	200		0%	0%	0%	0%	0		DEC-16	Hqtrs building work awarded and under progress. 310/352 piles completed. Tender opened for GIS and under process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
487	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		MAR-15	Oil circulation of AutoTransformer work is under progress. SAS Panels supply awaited.
488	Ulundurpet S/S	230/110	200		100%	100%	80%	80%	0	FEB-13	MAR-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works are awarded and under progress.
489	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
490	Veerapuram S/S	230/110	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/2014.
491	Vyasarpadi	230/110	100		100%	70%	10%	10%	0	DEC-12	MAR-16	Work awarded and under progress. Ist floor roof level completed. Yard filling 40% and Transformer plinth 1 no. completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

492	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
493	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
494	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
495	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
496	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
UPPTCL												
497	Anpara D. S/S	765/400	1000		100%	100%	100%	100%	1000		JUN-14	Commissioned 06/14.
498	Aligarh S/s	400/220	2x500		100%	64%	80%	21%	0		MAR-15	Land handed over to firm on 15.12.2011
499	Banda S/S	400/220	2x315		100%	11%	60%	0%	0		JAN-15	possession of land on 23.03.2011.work Started.(TK CGL)
500	Greater Noida (Extn.)	400/132	185		100%	100%	100%	100%	185		OCT-14	Commissioned 10/14.
501	Mathura S/S	400/220	2x315		100%	0%	0%	0%	0			Included in PPP.
502	Muradnagar - II S/S	400/220	2x240		100%	64%	90%	25%	0		MAR-15	land is available. Work is in progress.
503	Noida Sec-48	400/220	2x500		100%	0%	0%	0%	0			Tender under process.
504	Orai S/S	400/220	2x315		100%	56%	50%	22%	0		FEB-15	Land available. land handed Over to firm on 26.12.2011.
505	Baghpat S/S	220/132	2x100		100%	83%	95%	27%	0		JAN-15	Work to be started.
506	Bah S/S	220/132	2x100		100%	44%	0%	2%	0		DEC-15	Work allotted to M/S Jal Nigam. Land Handed over to firm on 02.09.11. Piling work started.
507	Bahraich S/S	220/132	2x100		100%	12%	0%	0%	0		MAR-15	Work yet to start by RNN.
508	Bakshi ka Talab S/S (BKT)	220/33	120		100%	87%	90%	30%	0		JAN-15	Progress 98%
509	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-15	Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.
510	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	JAN-15	Work is in Progress.One no. 220/33KV, 60 MVA T/F erected.Decision taken by Hon'ble Supreme Court regarding construction of two nos. well type

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
511	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	foundation work to be taken up by civil unit now progress 90%.
512	Chhatta S/S	220/132	2x160		100%	44%	2%	4%	0		MAR-15	Tender under process. Work Started.
513	Debai S/S	220/132	2x100		100%	88%	90%	53%	0		FEB-15	Work started.
514	Faridnagar (New) S/S	220/132/33	160		100%	100%	100%	100%	160		APR-14	Commissioned 04/14.
515	Firozabad (Extn.)	220/132	23		100%	100%	100%	100%	23		SEP-14	Commissioned 09/14.
516	Harhua	220/33	2x60		100%	58%	0%	38%	0		MAR-15	Progress 52%. Land Handed Over as on 05.02.2012. M/s UPRNN.
517	Jansath	220/132	2x100		100%	100%	100%	100%	0	DEC-12	DEC-14	Work allotted to UPRNN on 31.05.10 Energised on 28.11.2014.
518	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		JAN-15	TK. Work not started.
519	Khair	220/132	320		100%	100%	100%	100%	320		AUG-14	Commissioned 08/14.
520	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.
521	Mahoba S/S	220/132	2x100		100%	10%	20%	0%	0		FEB-15	TK(Sterling & Wilson Ltd.)
522	Mirzapur S/S	220/132	100		100%	100%	100%	100%	100		OCT-14	Commissioned 10/14.
523	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Identified.
524	Nehtour	220/132	100		100%	100%	100%	100%	100		AUG-14	Commissioned 08/14.
525	Nighasan (Lakhimpur) S/S	220/132	200		100%	80%	85%	54%	0		MAR-15	Work allotted to UPRNN on 31.05.10. Work is in progress.
526	Noida Sec-20 S/S (Extn.)	220/132	23		100%	100%	100%	100%	23		OCT-14	Commissioned 10/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
527	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			Tender under process.
528	Noida Sec-62 (Addl.)	220/132	63		100%	100%	100%	100%	63		OCT-14	Commissioned 10/14.
529	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
530	Rampur S/S	220/132	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
531	Rasra (Balua) S/S	220/132	320		100%	100%	100%	100%	320	JUN-12	OCT-14	Commissioned 10/14.
532	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
533	Sikandara S/S	220/132	2x100		100%	45%	3%	11%	0		FEB-15	Work in Progress.
534	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
535	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	160		AUG-14	Commissioned 08/14.
536	Sirsaganj (Firozabad) S/S	220/132/33	100		100%	100%	100%	100%	100		SEP-14	Commissioned 09/14.
537	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
538	Tanda	220/132	2x160		100%	93%	0%	64%	0		MAR-15	Work allotted to UPJN on 29.09.10.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

539	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
540	Gokarna (Aug) Add	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
541	Hura (Addl.) (2nd Trf.)	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.
542	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
543	New Bishnupur (Aug) Add	220/132	160		100%	100%	100%	100%	160		NOV-14	Commissioned 11/14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

APL

544

Koradi S/S

765/400

3000

50%

14%

88%

0%

0

JUL-14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

545	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

546	Gurgaon	400/220	2x500		0%	0%	0%	0%	0		SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

547 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SEUPPTCL

548	Mainpuri S/S	765/400	2000		0%	0%	0%	0%	0		AUG-15	
549	Aurai (Ckt-I)	400/220	630		0%	0%	0%	0%	0		AUG-15	
550	Gonda S/S	400/220	630		0%	0%	0%	0%	0		AUG-15	
551	Rewa Road (GIS)	400/220	630		0%	0%	0%	0%	0		AUG-15	
552	Sultanpur Road (Ckt-I)	400/220	1000		0%	0%	0%	0%	0		AUG-15	
553	Aurai (Ckt-II)	220/132	320		0%	0%	0%	0%	0		AUG-15	
554	Gonda (Ckt-II)	220/132	200		0%	0%	0%	0%	0		AUG-15	
555	Sultanpur Road (Ckt-II)	220/132	320		0%	0%	0%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

556	Agaria (Bhopal) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		JUL-14	Commissioned 07/14.
557	Dhule S/S (BDTCL) (2x1500)	765/400	3000		100%	100%	100%	100%	3000		SEP-14	Ready for commissioning 9/14
558	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	OCT-18	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCl

559 Nawalgarh

220/132

100

0%

0%

0%

0%

0

SEP-15

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
560	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
561	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
562	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
563	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
564	Erragadda (3x160)	220/132	160		100%	95%	95%	95%	0	SEP-12	JUL-14	All control & Module room works completed.Module erection completed. HV Testing done. Cable termination works to be taken up.
565	Fabcity S/S	220/132	2x100		100%	70%	80%	70%	0		JUL-14	239/241 Foundations ,279/294 structure erection,253/285 equipment erection completed.
566	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
567	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
568	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
569	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
570	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
571	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
572	Miyapur S/S	220/132/33	200		0%	0%	0%	0%	0			
573	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
574	Parigi S/S	220/132	200		0%	0%	0%	0%	0			
575	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
576	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
577	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

578	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

579 Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

580	Greater Noida AIS	765/400	2x1500		100%	70%	35%	10%	0		AUG-15	
581	Hapur AIS	765/400	2x1500		0%	0%	0%	0%	0			
582	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
583	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
584	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
585	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
586	Indirapuram GIS	400/220	2x500		50%	0%	0%	0%	0			
587	Nehtaur (Bijnor) AIS	400/132	2x200		100%	3%	0%	0%	null			
588	Sikandrabad AIS	400/220	2x500		0%	93%	45%	30%	0			
589	Ataur GIS	220/33	3x60		0%	0%	0%	0%	0			
590	Dasna GIS	220/132	2x100		0%	0%	0%	0%	0			
591	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
592	Darbhangha (GIS)	400/220	1000		100%	0%	0%	0%	0		APR-16	
593	Motihari (GIS)	400/132	400		100%	0%	0%	0%	0		JUN-16	