

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 30-JUN-2015

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-14	Land acquired. Order on ABB cancelled. Retendering process is initiated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PGCIL												
3	Alipurduar HVDC	±800	630		100%	30%	15%	5%	0		MAR-16	Award placed. Partly land acquired. Works under progress.
4	Biswanath Chariyali S/S	±800	0		100%	90%	90%	80%	0		MAR-16	Works under progress. Pole-I expected by Aug'15 & balance by Mar'16.
5	Champa S/S	±800	3000		100%	0%	0%	0%	0	JUL-15	DEC-15	Award placed. Engg. in progress.
6	Extn. Agra S/S	±800	3000		100%	12%	10%	0%	0	DEC-15	MAR-16	Work under progress.
7	Kurukshetra S/S	±800	3000		100%	0%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. in progress.
8	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award under progress.
9	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
10	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
11	Bareilly (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.
12	Betul S/S (GIS)	765/400	630		100%	5%	0%	0%	0	MAY-16	MAY-16	Award placed in Dec'14. Engg. & civil work under progress.
13	Bhiwani (Addl.)S/S	765/400	333		0%	0%	0%	0%	0			
14	Champa Pooling Station (ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
15	Extn. Angul S/S	765/400	0		100%	39%	23%	18%	0	DEC-15	MAR-16	Work under progress.
16	Extn. Aurangabad (PG)	765/400	0		0%	0%	0%	0%	0	MAR-16		
17	Extn. Dharamjaigarh S/S	765/400	0		100%	50%	40%	25%	0	DEC-15	MAR-16	Work under progress.
18	Extn. Jharsuguda S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
19	Extn. Knapur (GIS)	765/40	0		0%	0%	0%	0%	0	JUN-16	JUN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
20	Extn. Lucknow S/S	765/400	0		0%	0%	0%	0%	0	APR-13		
21	Extn. Meerut S/S	765/400	0		0%	0%	0%	0%	0	MAR-15		
22	Extn. Moga S/S	765/400	0		0%	0%	0%	0%	0	MAR-15		
23	Extn. Nagapatnam (PS) S/S	765/400	0		0%	0%	0%	0%	0	JUL-15		
24	Extn. Narendra (New) S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		
25	Extn. Raigarh S/S	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award placed in May'15. Engg. in progress.
26	Extn. Ranchi S/S	765/400	100		0%	0%	0%	0%	0	MAR-17		
27	Extn. Solapur (PG)	765/400	0		0%	0%	0%	0%	0	MAR-16		
28	Extn. Tuticorin S/S	765/400	0		0%	0%	0%	0%	0	SEP-14		
29	Extn. Vadodara (GIS)	765/400	1500		100%	0%	0%	0%	0	JUL-16	JUL-16	Award under progress.
30	Extn. Varansai S/S	765/400	0		0%	0%	0%	0%	0	MAY-15		
31	Fatehpur (Addl.) S/S	765/400	500		0%	0%	0%	0%	0			
32	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	0%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15.
33	Jhatikara S/S	765/400	500		0%	0%	0%	0%	0			
34	Kanpur S/S	765/400	2x1500		100%	75%	55%	35%	0	OCT-14	MAR-16	Award placed in Jun'13. Supply, civil works & erection under progress.
35	Kudgi (GIS) S/S	765/400	0		0%	0%	0%	0%	0	DEC-15		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
36	Narendra S/S	765/400	0		100%	0%	0%	0%	0	APR-15	DEC-15	Award placed in Sep'14. Engg in progress.
37	Nizamabad S/S	765/400	2x1500		0%	0%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15.
38	Orai S/S	765/400	2000		0%	0%	0%	0%	0	APR-18	APR-18	Award under progress.
39	Padghe S/S	765/400	2x1500		100%	75%	80%	25%	0	AUG-14	MAR-16	Award placed in May'12. Supply, civil works & erection under progress.
40	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
41	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
42	Raigarh (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award placed in May'14.Engg. in progress.
43	Raipur (Extn.)	765/400	1500		100%	0%	0%	0%	0		JUL-16	Award under progress.
44	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
45	Srikakulam S/S	765/400	2x1500		100%	80%	90%	40%	0	JUN-15	DEC-15	Engg., Civil workd, Supply & erection under progress.
46	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	NOV-17	Award placed in Mar'15.
47	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
48	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
49	Varanasi (GIS) S/S	765/400	2x1500		100%	65%	85%	30%	0	AUG-14	SEP-15	Land Acquired (80%). Balance land acquired on 30.06.14. Works under progress.
50	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
51	Agra (Aug.)	400/220	4x105		100%	85%	82%	65%	0	AUG-13	SEP-15	Works under progress. Completion matching with line

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.
53	Alipurduar (HVDC) S/S	400/220	630		100%	30%	15%	5%	0		MAR-16	Land under acquisition (partly land acquired).Work under progress.
54	Aurangabad (Extn.)	400/220	630		100%	0%	0%	0%	0			
55	Bagpat (GIS) S/S	400/220	2x500		100%	85%	90%	90%	0	FEB-12	MAR-16	Completion matching with line.
56	Balipara (2nd ICT)	400/220	315		100%	0%	0%	0%	0	MAY-17	MAY-17	Award placed in Dec'14. Engg. in progress.
57	Ballabgarh (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
58	Baripada (Addl.)	400/220	500		100%	5%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
59	Betul (GIS) S/S	400/220	630		100%	5%	0%	0%	0		MAY-16	Award placed in Dec'14. Engg. & civil work under progress.
60	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	
61	Birpara (160-100)	400/220	60		100%	1%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. & civil work under progress.
62	Biswanath Chariyali Pooling Station	400/132	2x200		100%	90%	90%	80%	0	AUG-13	MAR-16	Severe ROW problem faced in site works affected. 400KV by Aug'15 & balance by Mar'16.
63	Cuddapah (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
64	Daltonganj	400/220	2x315		100%	0%	70%	0%	0	NOV-12	DEC-16	Award placed. Supply under progress. Completion likely to be delayed due to delay in land acquisition.(land acquired in May'15).
65	Damon (Extn.)	400/220	500		100%	0%	0%	0%	0		JUL-16	Award placed in Jun'15.
66	Dehradun	400/220	2x315		100%	95%	90%	80%	0		MAR-16	Engg. , civil works, supply & erection under progress. Completion delay due

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
67	Dwarka -I (GIS) S/S	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	to delay in land acquisition. completion matching with line. Award under progress.
68	Extn. Allahabad S/S	400/220	0		100%	20%	20%	5%	0	JUL-15	JUN-16	Work under progress.
69	Extn. Bagpat S/S	400/220	0		0%	0%	0%	0%	0	NOV-11		
70	Extn. Balia S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
71	Extn. Bidadi (GIS)	400/220	0		0%	0%	0%	0%	0	DEC-15		
72	Extn. Bina S/S	400/220	125		0%	0%	0%	0%	0	JUL-16		
73	Extn. Chaibasa S/S	400/220	63		0%	0%	0%	0%	0	MAR-17		
74	Extn. Chamera S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
75	Extn. Damoh S/S	400/220	500		0%	0%	0%	0%	0	JUL-16		
76	Extn. Deharadun S/S	400/220	0		100%	98%	96%	0%	0	NOV-14	DEC-15	Work under progress.
77	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
78	Extn. Kishanpur S/S	400/220	0		0%	0%	0%	0%	0	JUL-13		
79	Extn. Kishenpur S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
80	Extn. Kota S/S	400/220	0		0%	0%	0%	0%	0	MAR-15		
81	Extn. Narendra S/S	400/220	0		0%	0%	0%	0%	0	APR-15		
82	Extn. Navsari S/S	400/220	0		0%	0%	0%	0%	0	OCT-16		

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	Extn. Panchkula S/S	400/220	0		0%	0%	0%	0%	0	AUG-14		
84	Extn. Purulia S/S	400/220	0		0%	0%	0%	0%	0	MAR-17		
85	Extn. Rajpura S/S	400/220	0		100%	80%	75%	70%	0	AUG-14	JUL-15	Work under progress. Progress hampered due to slow progress of Rajpura S/S of PSTCL.
86	Extn. Sonapat S/S	400/220	0		0%	0%	0%	0%	0	JUL-17		
87	Extn. Vapi S/S	400/220	0		0%	0%	0%	0%	0	OCT-16		
88	Farakka (Aug.) (500-315)	400/220	185		100%	5%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg.& civil work under progress.
89	Gooty (Extn.)	400/220	500		100%	5%	0%	0%	0	FEB-17	FEB-17	
90	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
91	Gurgaon (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	MAY-16	
92	Hamirpur (Extn.)	400/220	315		100%	2%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
93	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	
94	Jalandhar (Extn.)	400/220	500		100%	5%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg & civil work under progress.
95	Jalandhar S/S	400/220	315		100%	5%	0%	0%	0		MAY-16	
96	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	15%	50%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
97	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	
98	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Khammam (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
100	Kishanganj	400/220	2x315		100%	80%	90%	60%	0	JAN-13	SEP-15	Award placed in Nov'13. * Land acquired in Aug'13. Supply ,Civil works & erection under progress
101	Kohlapur S/S (GIS)	400/220	0		0%	0%	0%	0%	0	APR-15		
102	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
103	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	0	DEC-07	DEC-15	Completion matching with line.
104	Kunta Pooling Station S/S	400/220	1500		0%	0%	0%	0%	0		MAY-16	Award under progress.
105	Kurukshetra S/S	400/220	2x1500		100%	95%	90%	70%	0	JUN-15	SEP-15	Works under progress.
106	Madhugiri S/S	400/220	2x500		100%	99%	99%	98%	0	JUN-14	NOV-15	Works under progress.Completion matching with line.
107	Maithon S/S (500-315)	400/220	370		0%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg in progress.
108	Malekuttaiyur (Extn.)	400/220	500		100%	0%	1%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg & supply under progress.
109	Mandola (Aug.)	400/220	740		100%	0%	0%	0%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. in progress.
110	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13.
111	Muzaffarpur (ICT)	400/220	500		100%	0%	0%	0%	0		FEB-16	Award placed in Oct'14. Engg. in progress.
112	Mysore (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
113	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
114	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	MAR-16	Commissioning matching with associated line. S/STn. commissioning critical due to ROW issue in associated LILO line.
115	Panchkula (Extn.)	400/220	500		100%	5%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
116	Parbati (PS)	400/220	630		100%	0%	0%	0%	0	JUN-16	JUN-16	Award under progress.
117	Patna (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
118	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Eng. in progress.
119	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
120	Pusali (Aug.) (500-315)	400/220	370		100%	0%	0%	0%	0		NOV-16	Award placed in Jun'14. Engg. in progress.
121	Rajarhat (GIS) S/S	400/220	2x315		100%	2%	0%	0%	0	APR-16	APR-16	Award placed. Land acquired in Feb'14. Engg. & civil works under progress.
122	Rajgarh S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
123	Saharanpur	400/220	2x315		100%	90%	100%	80%	0	NOV-12	MAR-16	Completion matching with associated line. Engg. supply, civil works & erection under progress.
124	Samba (Extn.) S/S	400/220	315		100%	1%	0%	0%	0	MAY-16	MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
125	Sholapur (Extn.)	400/220	315		100%	75%	80%	70%	0		JUL-15	Award placed in May'14. Works under progress.
126	Solapur (Aug.)	400/220	315		100%	75%	80%	70%	0	OCT-15	JUL-15	Work under progress.
127	Somanahalli (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
128	Sumba (Extn.)	400/220	315		100%	1%	0%	0%	0		MAY-16	Award placed in Nov'14. Engg. & civil work under progress.
129	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
130	Uttara	400/220	2x315		100%	50%	30%	5%	0	NOV-12	JUL-15	Alternate land acquired at pandiyabil in Mar'13. Supply, civil works & erection under progress.
131	Uttra (Pindiabil) S/S	400/220	630		100%	50%	30%	5%	0	MAR-16	JUL-15	Work under progress.
132	Vijayawada (Extn.)	400/220	500		100%	2%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. & civil work under progress.
133	Vimagiri (PS) S/S	400/220	2x500		100%	1%	0%	0%	0	APR-14	NOV-17	Engg. & civil work under progress.
134	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
135	Warangal (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
136	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Erection completed Completion matching with line.
137	Ara (ICT)	220/132	160		100%	40%	40%	0%	0		FEB-16	Award placed in Oct'14. Engg. supply & civil work under progress.
138	Extn. Purnea S/S	220/132	320		100%	60%	75%	50%	0	MAR-14	SEP-15	ICT -I commissioned . Balance work under progress.
139	Mokokchung (New)	220/132	70		100%	100%	100%	100%	0	DEC-12	JUL-15	Work completed. Testing under progress.
140	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
141	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
142	Siliguri (160 - 100)	220/132	60		100%	2%	1%	0%	0		NOV-16	Award placed in Jun'14. Engg. supply & civil work under progress.
143	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
144	Melriat S/S (Upgradable to 400	132/33	2x50		100%	55%	15%	0%	0		MAR-16	Engg., supply & civil works under

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	kV)											progress. Completion matching with line.
145	Namsai S/S	132/33	2x15		100%	56%	65%	12%	0		FEB-16	Supply, Civil works & erection under progress
146	Roing S/S	132/33	2x15		100%	84%	95%	77%	0		SEP-15	.Completion matching with line Supply, civil works & erection under progress. Completion matching with associated line
147	Tezu S/S	132/33	2x15		100%	87%	77%	65%	0		FEB-16	Supply, Civil works & erection under progress. Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
AEGCL												
148	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
149	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-15	100 MVA Transformer foundation/ erection, testing completed.
150	Jawaharnagar GI S/S	220/33	50		0%	0%	0%	0%	0			
151	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	90%	0		SEP-11	all testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
152	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUL-14	Completed
153	Sonabil (2x100)	220/132	200		100%	90%	100%	85%	0	MAR-13	MAY-15	(i) Both the 100MVA Power transformers are erected on respective pads. (ii) 80% CRB work completed. (iii) Erection of 220kV Gantry Structures is scheduled to commence soon. Drawing design is under scrutiny.
154	Sonapur (2x100)	220/132	200		100%	40%	90%	0%	200	MAR-13	MAY-15	Work in progress.
155	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-15	completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
APTRANSCO												
156	Garividi (Marala)	400/220	630		100%	0%	0%	0%	0		FEB-16	Works under progress.
157	Jammalamadugu	400/220	630		100%	40%	30%	20%	0		NOV-15	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
158	KVKota S/S	400/220	630		0%	0%	0%	0%	0			Repeated
159	Kalikiri	400/220	630		0%	0%	0%	0%	0			Tenders opened and tender evaluation under process.
160	Kamavarapukota	400/220	630		100%	25%	30%	0%	0	MAR-16	MAR-16	Works under progress.
161	Podili S/S	400/220	630		0%	0%	0%	0%	0			Tenders floated
162	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
163	Suryapet S/S	400/220	630		0%	0%	0%	0%	0			Pertains to Telangana.
164	Uravakondat	400/220/132	630		100%	90%	90%	85%	0		AUG-15	Works nearing completion.The voltage ratio is 400/220kV in place of 400/220/132kV.
165	Bobbili (Vizianagaram)	220/132	100		100%	90%	98%	95%	0	DEC-12	AUG-15	SS works nearing completion.PTRs erection under progress.
166	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
167	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		JUN-15	Works under progress
168	Goddumarri	220/11	100		100%	100%	100%	100%	0		JUN-15	Works completed.
169	Gollapuram	220/132	200		100%	35%	40%	0%	0		DEC-15	Civil works are under progress and 112/258 foundation works completed

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
170	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
171	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
172	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
173	Porumamilla	220/132	200		100%	70%	70%	40%	0		OCT-15	Control room and other civil works and structure foundation and structure erection works are under progress.
174	Tirumalayapalli	220/132	300		100%	10%	0%	0%	0			Levelling work completed and compound wall under progress.
175	Vajrakarur	220/132	100		100%	75%	90%	80%	0		OCT-15	works are under progress.
176	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

177	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
178	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
179	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
180	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
181	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
182	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
183	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
184	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
185	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
186	Samastipur S/S	220/132/33	320		100%	0%	0%	0%	0		MAY-15	
187	Sonenagar S/S	220/132/33	320		100%	70%	60%	5%	0		SEP-15	
188	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

189	Jagdalpur S/s	400/220	630		100%	0%	0%	0%	0	NOV-14	MAR-16	Work under progress.
190	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
191	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
192	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
193	Girwani S/S	220/132	160		100%	2570%	50%	50%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

194	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
195	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
196	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
197	Wazirpur (GIS) (1st Trf.)	220/33	100		100%	99%	98%	98%	0	DEC-12	JUN-14	1.Sub-station charged on 22.06.14.
198	Wazirpur (GIS) (2nd Trf.)	220/33	100		100%	98%	98%	98%	0	FEB-13	JUN-14	1..Sub-station back charged on 22.06.14.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED, Manipur

199

Yurembam (Aug.) S/S

132/33

3X33.5

100%

0%

0%

0%

0

MAR-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

200	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
201	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
202	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GETCO												
203	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
204	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
205	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
206	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
207	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
208	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
209	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
210	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
211	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
212	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
213	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
214	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
215	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
216	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
217	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.
218	Atul (Navera) S/S	220/66	200		0%	0%	0%	0%	0		JAN-15	
219	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
220	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
221	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
222	Charadva S/S	220/66	200		0%	0%	0%	0%	0			
223	Charadva S/S	220/66	2x100		0%	0%	0%	0%	0			
224	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
225	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
226	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
227	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
228	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
229	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
230	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
231	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
232	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
233	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
234	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
235	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
236	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
237	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
238	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
239	Modasa S/S	220/66	100		100%	84%	10%	0%	200		MAR-16	WIP
240	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
241	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
242	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
243	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
244	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
245	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
246	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
247	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
248	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
249	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
250	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
251	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
252	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
253	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
254	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
255	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
256	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HPPTCL												
257	Lahal S/S	400/220	630		0%	0%	0%	0%	0			
258	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0			
259	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0			
260	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0			
261	Barsaini S/S	220/33	63		0%	0%	0%	0%	0			
262	Bhokto S/S	220/66	31		0%	0%	0%	0%	0		SEP-14	
263	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
264	Fozal S/S	220/33	126		0%	0%	0%	0%	0	MAR-13		FC awaited at Chandigarh.
265	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-13	Trf. transportation issued due to narrow road/bridge.
266	Koti S/S	220/132	200		0%	0%	0%	0%	0			
267	Lahal S/S	220/33	63		0%	0%	0%	0%	0		NOV-14	
268	Mandhala	220/66	100		0%	0%	0%	0%	0			
269	Sunda S/S	220/132	200		0%	0%	0%	0%	0			
270	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HVPNL

271	Barhi S/S	220/132	200		100%	54%	20%	0%	0		DEC-15	work in progress
272	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
273	Gurgaon Sector - 33	220/66	200		100%	24%	35%	0%	null		SEP-15	Work under progress.
274	Gurgoan Sector - 20 (GIS)	220/66	300		100%	44%	20%	20%	0		MAR-16	work under progress
275	Gurgoan Sector -57	220/66	200		100%	30%	50%	5%	0		DEC-15	work under progress
276	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	Physical possession of land not given by HSIIDC.
277	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
278	Meerpur Kurali S/S	220/66	200		100%	30%	40%	0%	0		MAY-16	Work under progress.
279	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
280	Panchgaon S/S	220/66	200		100%	50%	40%	34%	0		OCT-15	Work in progress
281	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-15	Work in progress.
282	RGEC, Sonipat S/S	220/33	200		100%	55%	20%	11%	0		SEP-15	Work under progress.
283	Sector -6, Sonipat S/S	220/33	200		100%	32%	0%	0%	0		SEP-15	Work under progress
284	Sonta S/S	220/66	200		100%	100%	100%	98%	0		JUL-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

285	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
286	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Work Completed & back charged.
287	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
288	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Sub-stations has been charged successfully.
289	Khalsi	66/11	60		100%	50%	30%	0%	0		JUL-13	Work suspended due to want of RCE.
290	Khangral (Bodhkharbu)	66/11	60		100%	100%	95%	95%	0		JUN-13	Equipment erection is in progress.
291	Kharu	66/11	60		100%	20%	0%	0%	0		DEC-13	Work suspended due to want of RCE.
292	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
293	Mulbeck	66/11	60		100%	100%	0%	0%	null		JUN-13	Equipment foundation completed.
294	Nimoo S/S	66/11	60		100%	50%	40%	0%	0		JUL-13	Civil work completed. Equipment structure erection in progress.
295	Sankoo S/S	66/11	60		100%	100%	0%	0%	0		JUN-13	Civil work completed & equipment erection is in progress.
296	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
297	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
298	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
299	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
300	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
301	Yonus Wahipora (Kupwara) S/S	220/13	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
302	Zainkote (Aug.)	220/132	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	12th Five year Plan (2012-17). Funding to be arranged. Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

303	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
304	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
305	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
306	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
307	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
308	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
309	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
310	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			
311	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
312	Arasikere S/S	220/110	200		100%	90%	95%	95%	0		FEB-15	All equipments erected except LM fixtures (9sets). Jelly spreading in bay area completed. CI pipe earthing, connection b/w equipments, control cable laying & termination, 220 kV battery set charging works to be completed. Final coat painting to control room building, electrification & other minor works to be taken up. Road work, LM fixing works and PC test under progress.
313	DG Plant Yelahanka	220/66	2x150		100%	90%	100%	100%	0		JUL-15	All equipment erected. PC tests on 220 & 66kV outdoor yard equipments completed. Constraint: Main drainage of BBMP to be deviated. Approval awaited. Line Work : Work under progress.
314	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	JUN-15	220 kV side: Control Cable laying, termination, final levelling, jelly spreading, PC Tests to be completed.
315	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
316	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
317	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0		MAR-15	Earth mat laying is completed. 12.5 MVA power transformer bed casted. Oil sump slab to be casted. Control Room building brick masonry upto plinth level under progress. Extension of casting of column, Cable duct excavation under progress. 220kV & 66kV circuit breakers erection completed.
318	Pavagada S/S	220/66	100		100%	30%	100%	55%	0		MAR-15	Work under progress. Earthmat 85% and land levelling completed . Control room roof casted. Retaining wall & toe wall under progress. Foundation of mounting structures for isolators and breakers under progress.37/46 Nos. of station tower foundations completed.
319	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0		JUN-15	220 KV & 66 kV: All works completed. Back charging approval received on 30.08.2014 & intimated to ABB to commence the activity for back charging of 220/66/11kV Kothipura. Source line awaited. 220KV TBs at Tubinakere (2 Nos) and 220kV TBs at Bidadi (2 Nos.) : Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
320	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JUN-15	220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

321	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			
-----	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MPPTCL												
322	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
323	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
324	Handia S/S	400/220	630		0%	0%	0%	0%	0			
325	Katni (Addl.)	400/220	315		100%	29%	10%	10%	0		FEB-16	Work under progress. X mer erection and oil filling completed
326	Nagda (Addl.)	400/220	315		100%	100%	97%	92%	null		DEC-15	Work under progress.X mer erection and oil filling completed
327	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
328	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
329	Ashoknagar S/S	220/132	160		100%	85%	0%	0%	0		MAR-16	Work under progress.
330	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
331	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
332	Bina S/S	220/132	160		0%	0%	0%	0%	0			
333	Chhindwara S/S	220/132	160		0%	0%	0%	0%	0			
334	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
335	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
336	Gorabazar S/S	220/132	160		0%	0%	0%	0%	0			
337	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
338	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
339	Indore - II	220/132	160		0%	0%	0%	0%	0			
340	Indore S/S	220/132	160		0%	0%	0%	0%	0			
341	Julwania S/S	220/132	320		100%	69%	67%	20%	null		DEC-15	Work under progress. X mer placed on plinth
342	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
343	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
344	Morena S/S	220/132	320		0%	0%	0%	0%	0			
345	Munglia ChhopS/S	220/132	160		0%	0%	0%	0%	0			
346	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
347	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
348	Shajapur - II S/S	220/132	160		100%	35%	0%	0%	320		JAN-15	Work commenced recently. Civil work under progress.7% work completed.
349	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
350	Shivpuri S/S	220/132	160		0%	0%	0%	0%	0			
351	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
352	Sirmour S/S	220/132	160		100%	61%	17%	0%	1		FEB-16	Work under progress. X mer placed on plinth

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MSETCL												
353	Aurangabad - III S/S	765/400	3000		100%	60%	80%	18.21%	0		AUG-15	Priority bays expected by Mar-2015. ICTs expected upto Mar-2016.
354	Aurangabad II	400/220	1000		100%	84%	62%	39.49%	0		SEP-15	400kV Bus charged on 21.05.2014.(1 no of ICT expected by March -2015) cable laying balance due to unavailability of cable.
355	Chandrapur-II	400/220	500		100%	85.44%	96%	68.79%	0		DEC-15	Bay 410 - Dhariwal Line II commissioned on 13.03.2014. Bay No. 426 commissioned on 08.02.2014. Bay No.408 (Tie Bay) and 409 (400KV Chandrapur-II Bay) successfully commissioned on 25.01.2014 at 22:42 Hrs and at 22:39 Hrs respectively. Bay No. 411, 412 : Charged on 08.01.2014 at 17.40 Hrs Bay No. 428 is commissioned on Dtd. 10.01.2014 at 18.42 Hrs Bay No. 429 is commissioned on Dtd. 16.01.2014 at 10.08Hrs Bay 404, 405 commissioned on 30.12.2013 at 18.40 Hrs & 18.41 Hrs respectively.
356	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
357	Koradi -II	400/220	500		100%	77.24%	91%	62.69%	0		SEP-15	priority bays commisssioned on 23.03.2013. ICT's plinth work in progress.Equipment erection work is almost completed.Scope is 2 X 500 MVA, 400/220kV ICTs. Adequate resources are not engaged for execution of control room ,BCR and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
358	Kudus S/S	400/220	2x500		100%	58.32%	30%	13%	0		DEC-15	metering room. The structural material of MSPGCL is partly removed. Due to slow progress previous contract cancelled & new order issued recently to other agency.
359	Nanded S/S	400/220	500		100%	85%	100%	95%	0		SEP-15	SCOPE: 2 X 500MVA, 400/220kV ICTs .Work in progress.
360	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
361	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
362	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	89%	0		DEC-15	Substation work is almost completed but could not charge due severe ROW problem in construction of associated line.
363	Bhalwani S/S	220/33	2x25		100%	84.67%	50%	47.31%	0		DEC-15	Civil & electrical work in progress.
364	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
365	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
366	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
367	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
368	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
369	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.
370	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
371	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
372	Kondhwa S/S	220/22	2x50		100%	15%	0%	0%	0		DEC-15	T/F foundation work in progress Gantry foundation started , CR upto plinth level completed. Electrical work not started.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
373	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
374	Krishnoor S/S	220/132/33	200		100%	90%	56%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
375	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
376	MIDC Lonand S/S	220/132/33	300		100%	99.87%	100%	34%	0	AUG-12	SEP-15	Under arbitral group B- Work order placed to M/s. oberon.
377	Magarpatta S/S	220/132	2x100		100%	90%	100%	80%	0		DEC-15	1 no of ICT commissioned on dtd.28.03.2013. Other ICT's work progress is very slow.Hence notice issued to contractor.
378	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
379	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
380	Mankapur S/S	220/132, 2x100+2x50			100%	13%	95%	0%	0		MAR-16	Work is done slow by agency.
381	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
382	Nandgaon Peth S/S	220/33	100		100%	90%	100%	93.85%	0	SEP-12	SEP-15	Work in Progress.
383	Narsi S/S	220/132, 220/33	2x100		100%	45%	10%	5%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
384	New Butibori-II S/S	220/132/33	2x100		100%	56%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
385	New Pardi S/S	220/132	200		100%	47%	95%	63%	0		MAR-16	Work in Progress.
386	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
387	Phulambri S/S	220/132	100		100%	86.1%	95%	83.4%	0		DEC-15	Under Arbitral - Group B. Work allotted to M/s Sukanya Engineering & Infra Pvt. Ltd.
388	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
389	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
390	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
391	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
392	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	2%	80%	0%	0		MAR-16	Work is done slow by agency.
393	Vile Bhagad S/S	220/33	50		100%	98%	95%	90%	0		DEC-15	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
394	Wada-II S/S	220/22	100		100%	80%	90%	83.43%	0		DEC-15	Work in progress.
395	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MeECL												
396	Killing S/S	400/220	630		100%	95%	100%	100%	630		MAR-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed. Balance works to be completed are some civil works.
397	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
398	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		DEC-15	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land, staff barrack & 33kV switchyard etc are in progress.
399	Lad Nongkrem S/S	132/33	40		100%	25%	35%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing completed. Construction of security barrack and gate at the front side is in progress. Materials procurement is under progress. Materials like transformer, 132kV CT, PT, PLCC equipments have reached the site & other materials will be reaching soon.
400	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40			Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
401	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		JUL-15	132 kV & 33 kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received & one transformer installed in the pad.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
402	Mustem S/S	132/33	40		100%	100%	100%	100%	0		AUG-15	Transformer pad for the second transformer is also completed. Overall progress 90% completed. Levelling of land, retaining wall, security barrack, boundary fencing, transformer pads, Control room, 132kV & 33kV switchyard, approach road, 2 nos. 20MVA transformer received & placed in the pad. Fending of 132/33kV switchyard under progress. 132kV Hybrid switchgear erection completed.
403	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Land acquisition for the substation is under process.
404	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		DEC-15	The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC & RTU, the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
405	Duburi	400/220	630		100%	100%	100%	100%	0	MAR-13	JUN-12	commissioning of 400/220 kV transformer is in progress.
406	Bonai S/S	220/33	80		100%	35%	5%	0%	0		JUN-13	Civil work in progress.
407	Cuttack S/S	220/132	2x100		100%	15%	0%	0%	0		MAR-14	Site leveling & soil investigation completed. Pile foundation work for colmn. Sir. & equipment is in progress.
408	Dhamara S/S	220/132	200		0%	0%	0%	0%	0		MAR-15	Tender floated on 21.05.12 * bid to be opened on 17.07.12
409	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-15	Tender cancelled & retendering to be done.
410	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
411	Gopinathpur S/S	220/33	80		100%	15%	0%	0%	0		MAR-13	Work Order issued on Dt. 23.10.10. 220 kV S/Y - leveling in progress & other civil work (Drilling & blasting) in progress.
412	Karadagadia S/S	220/132	320		100%	0%	0%	0%	0		MAR-15	Tender is cancelled. Re tendering to be done.
413	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	0		MAR-15	BID opened on 18.01.12. Techno commercial evaluation is under progress.
414	Kuanrmunda S/S	220/132	200		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
415	Kuanrmunda S/S	220/33	80		100%	40%	45%	0%	0		MAR-13	S/S civil work in progress.
416	Lapanga S/S	220/132	320		100%	90%	85%	65%	0		MAR-13	Work in progress.
417	Mendhasal S/S	220/132	200		100%	0%	0%	0%	0		DEC-14	NIT floated by OPTCL on 24.09.11. Bid opened on 11.01.12. Techno- commercial evaluation is under process.
418	Mendhasal S/S	220/33	200		100%	70%	70%	40%	0	SEP-12	OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI

419 connective with DTL

400

2x315

0%

0%

0%

0%

0

.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PSTCL												
420	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		SEP-15	Work is in progress
421	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
422	Badal (New) S/S	220/66	100		100%	88%	95%	90%	0		SEP-15	Work completed. Transformer test charged on 30.03.15 on 66 KV
423	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
424	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
425	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	Civil works allotted
426	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
427	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
428	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
429	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		MAR-16	
430	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
431	Ghubaya (Aug)	220/66	50		100%	90%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
432	Jadla S/S	220/132	160		100%	70%	50%	40%	0		AUG-15	Work is in progress.
433	Majra S/S	220/66	160		100%	55%	25%	15%	0		SEP-15	Work in progress
434	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		MAR-16	
435	Mehalpur (Aug.)	220/66	50		100%	75%	80%	80%	0		JUL-15	Work is in progress.
436	Naraingarh S/S	220/132	60		100%	88%	30%	0%	0		SEP-15	Work in progress
437	Nurmehal (Aug.)	220/66	100		100%	80%	0%	0%	0		SEP-15	Civil Works in progress
438	Sarna (Aug.)	220/66	100		100%	82%	0%	0%	0		MAR-16	Civil Works in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
439	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PTCUL												
440	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
441	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
442	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
443	Srinagar S/S	400/220	630		100%	77%	85%	83%	0	DEC-12	DEC-15	Work in progress.total progress 83 %
444	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
445	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
446	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		JUN-16	Substation layout work is in progress .Land has been cleared.notice has been issued to company for slow work
447	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
448	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-15	Tendering is in under Process
449	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
450	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress
451	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
452	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Connectivity schedule of generators in Yamuna Valley. Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
453	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
454	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		JUN-15	Land Finalization in progress.
455	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RVPNL												
456	Ajmer S/S	400/220	315		100%	95%	100%	85%	0		AUG-15	
457	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
458	Babai S/S	400/220	630		100%	80%	80%	63%	0		MAR-16	
459	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
460	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
461	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
462	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
463	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0			
464	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
465	Amberi S/S	220/132	100		100%	10%	0%	0%	0			
466	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
467	Banar S/S	220/132	320		0%	0%	0%	0%	0			
468	Bansur S/S	220/132	100		100%	30%	100%	7%	0		OCT-15	
469	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	54%	0		MAR-16	
470	Behro S/S	220/132	100		100%	0%	100%	32%	0		AUG-15	
471	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
472	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
473	Bherunda S/S	220/132	160		100%	9%	5%	0%	0			
474	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
475	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
476	Chonkarwada S/S	220/132	100		100%	55%	45%	6%	0		SEP-15	
477	Danta Ramgarh	220/132	100		100%	100%	80%	53%	0		AUG-15	
478	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
479	Jethana S/S	220/132	100		100%	55%	70%	21%	0		AUG-15	
480	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			
481	Kanasar S/S	220/132	320		0%	80%	0%	0%	0		DEC-15	
482	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
483	Kuchera S/S	220/132	100		100%	5%	5%	1%	0		AUG-15	
484	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
485	Nallah Power House, Jaipur (Upgradation) S/S	220/132	160		100%	100%	100%	100%	0	MAR-15		160 MVA 220/132kV trf. commissioned on 28.3.15
486	Niwana S/S	220/132	100		100%	25%	27%	4%	0	OCT-15		
487	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
488	Pratapgarh (Upgradation)	220/132	100		100%	85%	90%	38%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
489	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
490	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
491	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
492	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
493	mandelgarh S/S	220/132	100		100%	15%	0%	0%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TANTRANSCO												
494	Anaikadavu S/S	400/230	515		100%	55%	25%	25%	0		DEC-15	Work under progress. Control room roof ground floor slab completed. Plinth and structure erection work is under progress. Company addressed to speed up the work.
495	Dharmapuri (Palavady)	400/230-110	515		100%	10%	0%	0%	0		NOV-15	Work awarded and under progress. Survey and Site levelling completed. Plinth works 50% completed. Compound wall work under progress.
496	Kanarapatty S/S	400/230	700		100%	15%	15%	15%	0		MAR-16	Work awarded and commenced. Compound wall and levelling works were completed. 400 KV Structure foundation is under progress. Equipment foundation under progress.
497	Nirmal S/S	400/220	630		0%	0%	0%	0%	0		JUN-17	Not Related to TANTRANSCO
498	Rasipalayam S/S	400/230	630		100%	35%	10%	10%	0		MAR-16	Work under progress. Ground floor completed. Ist floor column raising under progress. Transformer plinth work 35% completed. Compound wall work is under progress.
499	Sholinganallur (Ottinmbakkam) S/S	400/230	515		100%	60%	20%	20%	0		MAR-16	Civil works are under progress. Control room 60 % completed. Tower erection 100% completed. Earth mat 55% and equipment erection 30% completed. Transformer plinth completed.
500	Thappakujindu S/S	400/110	200		100%	35%	20%	20%	0		DEC-15	Work under progress. 400 KV side Main bus - tower foundation 100% completed. Control room Ground floor roof slab shuttering work is under progress. Company has been addressed to speed up the work

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
501	Thervaignidigai S/S	400/230	630		100%	95%	95%	95%	0		AUG-15	Substation works are nearing completion. Initially it is proposed to commission at 230 KV Level.
502	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
503	Ambattur (3dr Main Road)	230/110	100		100%	35%	0%	0%	0		DEC-15	Control room and plinth works are under progress. Plinth work 80% completed.
504	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
505	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
506	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
507	Gurubarapally S/S	230/110	100		100%	70%	20%	20%	0		MAR-16	Control room and plinth work is under progress.
508	Karuvalur S/S	230/110	100		100%	80%	70%	70%	0		MAR-16	Control room: 1st floor roof , slab ward and plastering work under progress.
509	Kinnimangalam S/S	220/110	100		100%	75%	30%	30%	0		AUG-16	Work under progress. Control room upto 2nd floor roof level completed. Transformer received and placed at plinth.
510	Kumbakonam S/S	230/110	100		100%	70%	50%	50%	0		MAY-16	Civil and structure erection works are under progress.
511	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
512	Omega S/S	230/110	100		100%	85%	60%	25%	0		SEP-15	Work under progress. Control room and plinth work is under progress.
513	Poiyur S/S	230/110	200		100%	60%	50%	50%	null		MAR-16	Control room roof level completed and structure erection works are under progress.
514	Purisai S/S	230/11	100		100%	30%	5%	5%	0		MAR-16	Control room and retaining wall work is

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										under progress. Plinth 50 % completed.
515	Singapuram S/S	230/110	100		100%	70%	90%	60%	0		DEC-15	Work under progress. As the progress are very slow, the contractor has been instructed to speed up the work.
516	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed. Pile cap concrete work under progress. Tender opened for GIS and under process. Tender floated for erection of GIS building.
517	Thignalur S/S	230/110	100		100%	100%	100%	95%	0		AUG-15	SAS Panels supply awaited. SAS Panels supply awaited.
518	Thiruvekkadu	230/110	200		100%	80%	70%	70%	0		MAR-16	Work under progress. Control room and yard work, Transformer erection and cable duct erection works are under progress.
519	Thondayarpet (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
520	Ulundurpet S/S	230/110	200		100%	100%	90%	80%	0	FEB-13	SEP-15	Due to slow progress of the contractor, contract has been terminated. For the balance all works, works are awarded and under progress. Auto Transformer received at site.
521	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	Dropped.
522	Vyasarpadi	230/110	100		100%	90%	60%	60%	0	DEC-12	AUG-15	Control room and plinth works are under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TCTL												
523	Asupaka S/S	400/220	630		0%	0%	0%	0%	0	SEP-15		
524	Nirmal S/S	400/220	630		0%	0%	0%	0%	0			
525	Suryapet S/S	400/220	630		0%	0%	0%	0%	0	MAR-15		
526	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			
527	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
528	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
529	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	90% of work equipment erection completed and remaining works are under progress.
530	Huzumagar S/S	220/132/33	200		0%	0%	0%	0%	0			
531	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
532	Jadcherla S/S	220/132	200		0%	0%	0%	0%	0			
533	Jangaon S/S	220/132	200		0%	0%	0%	0%	0			
534	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
535	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
536	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			
537	Osmania University (2x160)	220/132	160		100%	90%	90%	95%	0	SEP-12	AUG-14	All control & Module room works completed. All Modules erection completed. 220 kV and 132 kV Modules

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
538	Parigi S/S	220/132	200		0%	0%	0%	0%	0			erection under progress.HV Testing to be done.
539	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		OCT-14	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
540	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
541	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

542	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
543	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
544	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
545	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
546	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

547	Agra (UP) S/S	765/400	3000		100%	2%	0%	0%	0	AUG-15	AUG-16	
548	Agra (South) S/S	400/132	600		100%	1%	0%	0%	0	AUG-16	AUG-16	
549	Aligarh S/s	400/220	1000		100%	71%	100%	34%	0		AUG-15	Work is in progress.
550	Banda S/S	400/220	630		100%	12%	60%	0%	0		AUG-15	WIP.
551	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
552	Mathura S/S	400/220	2x315		100%	1%	0%	0%	0	AUG-16	AUG-16	
553	Muradnagar - II S/S	400/220	480		100%	70%	90%	53%	0		AUG-15	Work is in progress.
554	Noida Sec-48 S/S	400/220	1000		100%	0%	0%	0%	0			
555	Orai S/S	400/220	630		100%	73%	83%	43%	0		DEC-15	WIP.
556	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
557	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
558	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
559	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
560	Baghpat S/S	220/132	200		100%	95%	98%	59%	0		AUG-15	WIP.
561	Bah S/S	220/132	200		100%	51%	0%	6%	0		DEC-15	WIP.
562	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		AUG-15	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
563	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on 16.05.15
564	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		AUG-15	I 60 on 31.03.15 II 60 on 16.05.15 Work allotted to UPRNN on 29.10.10. Land handedover to UPRNN Varanasi on 10.01.2013.Rep. of M/S Technofab has approached site on 23.02.2015. Compensation distributed to farmer . Fund requisition for replacement of 33 & 11 KV lines.UPRNN has been requested for starting the work.
565	Bhelupur. S/S	220/33	120		100%	99%	95%	89%	0	JUN-12	AUG-15	Work is in Progress. One no. 220/33KV, 60 MVA T/F erected Decision taken by Hon'ble Supreme Court regarding construction of two Nos., well type foundation work to be taken up by civil unit now. Progress 95%.
566	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
567	Chhatta S/S	220/132	320		100%	67%	28%	21%	0		OCT-15	WIP.
568	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
569	Debai S/S	220/132	200		100%	95%	96%	81%	0		JUL-15	WIP.
570	Harhua S/S	220/33	120		100%	67%	0%	36%	0		AUG-15	WIP.
571	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
572	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		DEC-15	Work not started.
573	Lalitpur S/S	220/132	630		100%	95%	95%	85%	0		DEC-16	The original capacity of Lalitpur Sub-station is 2*100 instead of 630 MVA.
574	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Land Identified.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
575	Mahoba S/S	220/132	200		100%	12%	20%	0%	0		JUL-15	Work is in progress.
576	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
577	Morti S/S	220/132	1x160		0%	0%	0%	0%	0			The Land Available.
578	Nighasan (Lakhimpur) S/S	220/132	200		100%	86%	100%	95%	0		AUG-15	Work is in progress.
579	Noida Sec-48	220/132	1x160		100%	0%	0%	0%	0			
580	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land not available.
581	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
582	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
583	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
584	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
585	Sikandara S/S	220/132	200		100%	63%	3%	14%	0		AUG-15	Work in Progress.
586	Sirathu (Kaushambi)	220/132	160		100%	100%	100%	100%	0		DEC-14	S/s charged on 30.06.14(LV side) 16.08.14 (HV side)
587	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land Identified.
588	Tanda	220/132	320		100%	100%	100%	100%	0		JUN-15	2*160 charged on 06.06.15
589	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
590	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

591	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
592	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50	JUN-15		Commissioned 06/15.
593	Hura S/S	220/132	320		100%	100%	100%	100%	null	SEP-14		Substation commissioned on 31/03/14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
594	Dhanwahi S/S	765/400	3000		0%	0%	0%	0%	0			
595	Parli S/S	765/400	3000		0%	0%	0%	0%	0			
596	Rajnandgaon S/S	765/400	3000		0%	0%	0%	0%	0			
597	Warora S/S	765/400	3000		0%	0%	0%	0%	0			
598	Morena S/S	400/220	630		0%	0%	0%	0%	0			
599	Villupuram (Ginjee) S/S	400/220	1000		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPTCL

600	Hazira S/S	400/220	2x500		100%	100%	100%	100%	null		FEB-13	Inspection of substation by CEA has been completed & charging permission given by CEA.Substation including ICTs were commissioned on 17th Mar 2013.
-----	------------	---------	-------	--	------	------	------	------	------	--	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commissio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

601	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PATRANTCL

602 Patran S/S

400/220

1000

0%

0%

0%

0%

0

FEB-16

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
SEUPPTCL												
603	Mainpuri S/S	765/400	2000		100%	63.7%	85.6%	43%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending.
604	Aurai (Ckt-I)	400/220	630		77.4%	3%	0%	0%	null		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
605	Gonda S/S	400/220	630		100%	63%	76%	11.5%	0		AUG-15	
606	Rewa Road (GIS)	400/220	630		100%	80%	89%	61%	0		AUG-15	
607	Sultanpur Road (Ckt-I)	400/220	1000		100%	2%	13.5%	0%	0		AUG-15	
608	Aurai (Ckt-II)	220/132	320		77.4%	3%	0%	0%	0		AUG-15	Land is available, however some of the land (gram samaj) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL, Varanasi, and also by Special secretary (Revenue) for transferring it to UPPTCL
609	Gonda (Ckt-II)	220/132	200		100%	63%	76%	11.5%	0		AUG-15	
610	Sultanpur Road (Ckt-II)	220/132	320		100%	2%	13.5%	0%	0		AUG-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SGL

611	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.line expected to commission by August,2017.
-----	--------------------	---------	-----	--	----	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,tra nsformer,su bstation eqpt. received	Structure,tra nsformer,su bstation eqpt. erected	Capacity Tested/ Commisio ned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

SKHWTTSCl

612	Nawalgarh	220/132	100		0%	0%	0%	0%	0		SEP-15	
-----	-----------	---------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TOR. POW. (UNOSUGEN)

613	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			.
-----	---------------	---------	------	--	----	----	----	----	---	--	--	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,su bstation eqpt. received	Structure,transformer,su bstation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

614

Behrampur. S/S

400/220

2x315

0%

0%

0%

0%

0

OCT-12

DEC-13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WUPPTCL

615	Greater Noida AIS	765/400	2x1500		100%	90%	60%	35%	0		DEC-15	
616	Hapur AIS	765/400	2x1500		100%	70%	60%	30%	0		MAR-16	
617	Ataur GIS	400/220	2x500		0%	0%	0%	0%	0			
618	Dasna GIS	400/220	2x315		0%	0%	0%	0%	0			
619	Greater Noida AIS	400/220	2x315		0%	70%	35%	10%	0			
620	Hapur AIS	400/220	2x500		0%	50%	12%	0%	0		AUG-15	
621	Indirapuram GIS	400/220	2x500		100%	40%	10%	0%	0		APR-16	
622	Nehtaur (Bijnor) AIS	400/132	2x200		100%	70%	40%	10%	null		AUG-16	
623	Sikandrabad AIS	400/220	2x500		100%	96%	80%	60%	0		AUG-15	
624	Ataur GIS	220/33	3x60		100%	20%	10%	0%	0		DEC-15	
625	Dasna GIS	220/132	2x100		100%	8%	6%	0%	0		MAR-16	
626	Indirapuram GIS	220/33	3x60		50%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
627	Darbhangha (GIS)	400/220	1000		100%	10%	0%	0%	null		JUN-16	Civil works and land acquisition are mentioned in terms of %
628	Motihari (GIS)	400/132	400		100%	5%	0%	0%	null		AUG-16	Civil works and land acquisition are mentioned in terms of percentage.Entire substation civil design has been changed to stone column foundations instead of normal foundations.