



**भारत सरकार Govt. of India**

**विद्युत् मंत्रालय Ministry of Power**

**केन्द्रीय विद्युत प्राधिकरण Central Electricity Authority**

**नई दिल्ली New Delhi**

**Monthly progress Report of  
Under Construction  
Transmission Projects awarded through  
Tariff Based Competitive Bidding (TBCB)  
Route**

**May, 2025**

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

(Disclaimer: The information published in this report is for indicative purpose only and shall not be used as a ground to claim time & cost overrun. Further, in no way this information, as per article 5.8 (Remedial measures) of TSA, relieves the TSP of its obligations in the agreement.)

## Summary of Under Construction Transmission Projects

(Awarded through Tariff Based Competitive Bidding Route)

| Transmission Utility | No. of Projects | Transmission Line (ckm) | Transformation Capacity (MVA) | Cost (Rs. Cr.) |
|----------------------|-----------------|-------------------------|-------------------------------|----------------|
| PGCIL                | 45              | 20,908                  | 1,96,440                      | 1,25,201       |
| Private TSPs         | 40              | 13,900                  | 1,17,800                      | 92,502         |
| Total                | 85              | 34,807                  | 3,14,240                      | 2,17,703       |

*Table: Overview of ISTS (TBCB) projects under construction, detailing the total capacity of transmission lines (ckm) and transformation capacity (MVA) as of May 2025.*

|    | Monitoring Report of Under Construction TBCB Projects                                                                                                                                                     |              |        |      |               |                   |              | No. of Projects 85   |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| SN | Name of the Transmission Project & Scope                                                                                                                                                                  | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 1  | Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part G<br>SPV Name: POWERGRID Narela Transmission Ltd. (CKM-408, MVA-4500) | PGCIL        |        |      | 1,618         | May-22            | Nov-23       | Aug - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | Khetri-Narela 765kV D/C Line                                                                                                                                                                              | PGCIL        | 340    |      |               | May-22            | Nov-23       | Aug - 25             | 463               | 430              | 383            | 178.20          |                 |                    |                    | <p>RoW (26 loc.): Jhajjar (25) in Haryana &amp; North Delhi (1) in Delhi<br/>RoW in Erection (32)</p> <p>Forest Delhi (0.95 Ha, 3 locs, 82.58 Ckm):<br/>Stage I received on 05.02.24, Stage-II received on 19.02.2025.<br/>Tree felling permission received from Hon'ble Supreme court vide order dated 26.05.25</p> <p>DPTA proposal for felling of 218 trees (168 for Khetri-Narela line): Meeting with Secy. (Power), Delhi held on 18.02.25 and with DPIIT held on 21.02.25. Revised proposal inline with observations of DFO (N) submitted in Mar.'25. Site inspection done in Apr.'25.<br/>Proposal forwarded to CF on 20.05.25. CF raised queries to DCF (North) on 26.05.25. POWERGRID submitted reply to DCF (North) on 28.05.25.</p>              |
|    | LILO of 765kV S/c Meerut – Bhiwani line at Narela                                                                                                                                                         | PGCIL        | 68     |      |               | May-22            | Nov-23       | Jun - 25             | 97                | 93               | 86             | 57.40           |                 |                    |                    | <p>RoW (1 loc.):<br/>North Delhi (1) in Delhi<br/>RoW in Erection (1)</p> <p>Forest Delhi (0.71 Ha, Nil locs, 19.6 Ckm): Pending Tree felling permission<br/>Online proposal submitted on 14.10.23.<br/>Stage-I received on 22.10.2024.<br/>Stage-II received on 21.02.2025.<br/>Tree felling permission received from Hon'ble Supreme court vide order dated 26.05.25</p> <p>DPTA proposal for felling of 50 trees for LILO line: Meeting with Secy. (Power), Delhi held on 18.02.25 and with DPIIT held on 21.02.25. Revised proposal inline with observations of DFO (N) submitted in Mar.'25. Site inspection done in Apr.'25.<br/>DPTA proposal of LILO line: Proposal forwarded from ACS (Environment and forest), Delhi Govt to CEC on 28.05.25.</p> |
|    | 3x1500MVA ,765/400kV GIS substation at Narela                                                                                                                                                             | PGCIL        |        | 4500 |               | May-22            | Nov-23       | Jun - 25             |                   |                  |                |                 | 100.00%         | 100.00%            | 99.00%             | Land acquired in Mar-23.<br>Ready for Charging                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 2  | Transmission system associated with LTA applications from Rajasthan SEZ Part-E, Phase-II (SPV: POWERGRID Bhadla Sikar Transmission Limited) (CKM-600)                                                     | PGCIL        |        |      | 1,644         | Mar-23            | Sep-24       | Aug - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | Bhadla II - Sikar II 765 kV D/C line (2nd)                                                                                                                                                                | PGCIL        | 628    |      |               | Mar-23            | Sep-24       | Aug - 25             | 816               | 789              | 649            | 264.22          |                 |                    |                    | RoW (24 loc.): Didwana Kuchaman District (6), Bikaner (2), Phalodi (1) & Sikar District (15) in Rajasthan.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3  | System Strengthening Scheme for Eastern and North Eastern Regions (SPV Name: POWERGRID ERNER Transmission Limited) (CKM-139, MVA-1000) (ERSS-XXV & NERSS-XV)                                              | PGCIL        |        |      | 250           | Oct-22            | Oct-25       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | Kathalguri (NEEPCO) - Namsai (POWERGRID) 220kV D/C line                                                                                                                                                   | PGCIL        | 142    |      |               | Oct-22            | Oct-25       | Jun - 25             | 221               | 221              | 221            | 142.00          |                 |                    |                    | Work completed. CEA inspection awaited.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | Upgradation of existing 132kV Namsai (POWERGRID) S/s to 220kV including 2x160MVA, 220/132kV Transformers                                                                                                  | PGCIL        |        | 320  |               | Oct-22            | Oct-25       | Jun - 25             |                   |                  |                |                 | 100.00%         | 100.00%            | 100.00%            | Both ICTs charged on no load in April 2025.<br>Commissioning shall be considered only after Connecting lines are commissioned.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|    | 2x500MVA, 400/220kV Transformers at Banka S/S                                                                                                                                                             | PGCIL        |        |      |               | Oct-22            | Oct-24       | Oct - 24             |                   |                  |                |                 | 100.00%         | 100.00%            | 100.00%            | Both ICTs charged in October 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| SN | Name of the Transmission Project & Scope                                                                                                                                     | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 4  | Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part B (SPV Name: POWERGRID KHAVDA II-B TRANSMISSION LIMITED) (CKM-368)                | PGCIL        |        |      | 1,238         | Mar-23            | Mar-25       | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 765kV D/C Lakadia PS-Ahmedabad Line                                                                                                                                          | PGCIL        | 369    |      |               | Mar-23            | Mar-25       | Sep - 25             | 474               | 474              | 245            | 108.60          |                 |                    |                    | <p>Forest Area (69.5597 Ha, 9 locs, 20.8 Ckm):<br/>Proposal applied on 24.06.2023.<br/>Stage-I received on 05.11.2024.<br/>Stage-II received on 11.03.2025.</p> <p>Wildlife proposal status:<br/>Wildlife Area (99.912 Ha, 31 locs, 29.8 Ckm)<br/>Proposal applied on 24.06.2023<br/>Working permission received on 27.09.2024.</p>                                                                                                                                                     |
| 5  | Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part C (SPV Name: POWERGRID KHAVDA II-C TRANSMISSION LIMITED) (CKM-577, MVA-4500)      | PGCIL        |        |      | 2,821         | Mar-23            | Mar-25       | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 765kV D/C Ahmedabad- New Navsari (South Gujrat) line                                                                                                                         | PGCIL        | 590    |      |               | Mar-23            | Mar-25       | Sep - 25             | 803               | 779              | 603            | 287.40          |                 |                    |                    | <p>RoW (9 loc.): Ahmedabad District (6), Surat District (2) &amp; Navsari District (1) in Gujarat.</p> <p>Forest (5.13 Ha):<br/>Proposal applied on 20.06.2023/28.01.2024.<br/>Stage-I received on 05.11.2024.<br/>Working permission received on 30.12.2024.<br/>Stage-II received on 04.02.2025</p>                                                                                                                                                                                   |
|    | 765/400kV 3x1500MVA Ahmedabad New S                                                                                                                                          | PGCIL        |        | 4500 |               | Mar-23            | Mar-25       | Sep - 25             |                   |                  |                |                 | 85.00%          | 70.00%             | 45.00%             | <p>Work under progress</p> <p>* Bays for Banaskantha line to be charged on priority by June'25</p>                                                                                                                                                                                                                                                                                                                                                                                      |
| 6  | Transmission Network Expansion in Gujarat associated with integration of RE projects from Khavda potential RE zone (SPV: POWERGRID KHAVDA RE TRANSMISSION LIMITED) (CKM-267) | PGCIL        |        |      | 953           | Mar-23            | Mar-25       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 765kV D/C Banaskantha-Ahemadabad line                                                                                                                                        | PGCIL        | 270    |      |               | Mar-23            | Mar-25       | Jun - 25             | 362               | 362              | 362            | 199.80          |                 |                    |                    | Work under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 7  | Establishment of Khavda Pooling Station-2 (KPS2) in Khavda RE Park (SPV: POWERGRID KPS2 TRANSMISSION LIMITED) (MVA-6000)                                                     | PGCIL        |        |      | 789           | Mar-23            | Dec-24       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 765/400kV 4x1500MVA KPS2 New SS (GIS)                                                                                                                                        | PGCIL        |        | 4500 |               | Mar-23            | Dec-24       | Jun - 25             |                   |                  |                |                 | 98.00%          | 90.00%             | 82.00%             | <p>1x1500 MVA 765/400kV ICT charged on 12.04.2025.<br/>330 MVAr 765kV BR-1 charged on 01.04.25. Balance work under progress.</p>                                                                                                                                                                                                                                                                                                                                                        |
| 8  | Establishment of Khavda Pooling Station-3 (KPS3) in Khavda RE Park (SPV Name: POWERGRID KPS3 TRANSMISSION LIMITED) (CKM-30, MVA-4500)                                        | PGCIL        |        |      | 665           | Mar-23            | Dec-24       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 765kV D/C KPS2-KPS3 line                                                                                                                                                     | PGCIL        | 30     |      |               | Mar-23            | Dec-24       | Jun - 25             | 40                | 40               | 40             | 29.26           |                 |                    |                    | Work under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | 765/400kV 3x1500MVA KPS-3 SS                                                                                                                                                 | PGCIL        |        | 4500 |               | Mar-23            | Dec-24       | Jun - 25             |                   |                  |                |                 | 98.00%          | 98.00%             | 90.00%             | Work under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 9  | Inter-regional ER-WR Interconnection<br>SPV Name: ER WR TRANSMISSION Ltd (CKM-136)                                                                                           | PGCIL        |        |      | 293           | Mar-23            | Mar-25       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | 400kV D/C Jeypore (POWERGRID)-Jagdalpur (CSPTCL) line                                                                                                                        | PGCIL        | 136    |      |               | Mar-23            | Mar-25       | Jun - 25             | 173               | 173              | 173            | 136.00          |                 |                    |                    | <p>Line Antitheft Charged from Jagdalpur end upto Jeypore SS on 22.05.2025</p> <p>i) Forest Chhatisgarh (4.48 Ha):<br/>Proposal applied on 09.06.2023<br/>Stage -I approval received on 20.08.2024.<br/>Working permission received on 04.12.2024.<br/>Stage-II received on 02.02.2025</p> <p>ii) Forest Odisha (18.1 Ha):<br/>Proposal applied on 04.04.2024<br/>Stage-I received on 14.10.2024<br/>Working permission received on 21.11.2024<br/>Stage-II received on 15.01.2025.</p> |

| SN | Name of the Transmission Project & Scope                                                                                                                                                      | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                            |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 10 | Transmission scheme for Solar Energy Zone in Ananthpuram (Ananthapur) (2500 MW) and Kurnool (1000 MW), Andhra Pradesh<br>SPV: POWERGRID Ananthpuram Kurnool Transmission Ltd                  | PGCIL        |        |      | 823           | Sep-23            | Sep-25     | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | 7x500 MVA , 400/220 KV Ananthpuram S/s                                                                                                                                                        | PGCIL        |        | 3500 |               | Sep-23            | Sep-25     | Sep - 25             |                   |                  |                |                 | 12.00%          | 30.00%             |                    | Land (63.69 Acre): Pending (Nil) Acre Govt. (48.11 Acre), Pvt. (15.58Acre): Land acquisition process completed on 13.05.2025.                                                                                                                                                                                                                                                                          |
|    | Ananthpuram PS-Kurnool-III PS 400 kV (Quad moose) D/c Line                                                                                                                                    | PGCIL        | 166    |      |               | Sep-23            | Sep-25     | Sep - 25             | 222               | 204              | 93             | 10.30           |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Ananthpuram PS-Cuddapah-400kV (Quad moose) D/c Line                                                                                                                                           | PGCIL        | 368    |      |               | Sep-23            | Sep-25     | Sep - 25             | 491               | 433              | 298            | 78.90           |                 |                    |                    | RoW (24 loc.):<br>YSR kadapa District (16), Anantpur District (8) in Andhra pradesh.                                                                                                                                                                                                                                                                                                                   |
| 11 | Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part B1<br>SPV: POWERGRID Bhadla-3 Transmission Ltd                                                 | PGCIL        |        |      | 2,500         | Sep-23            | Mar-25     | Aug - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Bhadla-III PS – Sikar-II S/s 765 kV D/c line                                                                                                                                                  | PGCIL        | 650    |      |               | Sep-23            | Mar-25     | Aug - 25             | 846               | 760              | 488            | 101.58          |                 |                    |                    | RoW (42 loc.): Bikaner District (4), Churu District (1), Didwana Kuchaman District (1) & Sikar District (36) in Rajasthan.<br>RoW in Erection (89 locs.)<br>RoW in Strng (22 locs.)<br><br>Forest (24.32 Ha, 5 locs, 25 km): Stage-II Awaited Proposal applied on 24.05.24. Stage-I issued on 08.05.25. NO raised query on 30.05.25 to DFO (Bikaner (T)) regarding demand against compensatory levies. |
|    | 2x1500MVA, 765/400KV & 3x500 MVA, 400/220 kV Bhadla III New S/s                                                                                                                               | PGCIL        |        | 4500 |               | Sep-23            | Mar-25     | Jul - 25             |                   |                  |                |                 | 78.00%          | 80.00%             | 40.00%             | Land Acquired                                                                                                                                                                                                                                                                                                                                                                                          |
| 12 | Transmission system associated with LTA applications from Rajasthan SEZ Phase-III Part-C1,<br>SPV: POWERGRID Ramgarh-II Transmission Ltd                                                      | PGCIL        |        |      | 1,160         | Oct-23            | Apr-25     | Oct - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | 2x1500MVA, 765/400KV & 3X500MVA, 400/220 kV Ramgarh PS                                                                                                                                        | PGCIL        |        | 4500 |               | Oct-23            | Apr-25     | Jun - 25             |                   |                  |                |                 | 90.00%          | 75.00%             | 70.00%             | Land Acquired in Jul'2024                                                                                                                                                                                                                                                                                                                                                                              |
|    | Ramgarh PS- Bhadla-III PS 765kV D/C line                                                                                                                                                      | PGCIL        | 372    |      |               | Oct-23            | Apr-25     | Jun - 25             | 467               | 465              | 410            | 148.00          |                 |                    |                    | Rajasthan (49.45 Ha, 18 locs, 77km):<br>Stage-I issued on 07.03.25.<br>Working permission obtained from State Govt on 11.04.25.<br>Stage-II issued on 24.05.25.                                                                                                                                                                                                                                        |
|    | 2x300 MVAr Statcom with 4x125 MVAr MSC, 2x125 MVAr MSR at Ramgarh PS                                                                                                                          | PGCIL        |        |      |               | Oct-23            | Oct-25     | Oct - 25             |                   |                  |                |                 | 50.00%          | 15.00%             |                    | Work under progress                                                                                                                                                                                                                                                                                                                                                                                    |
| 13 | Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part H<br>SPV: POWERGRID Beawar DausaTransmission Ltd                                               | PGCIL        |        |      | 1,910         | Oct-23            | Apr-25     | Aug - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Beawar-Dausa 765kV D/C line                                                                                                                                                                   | PGCIL        | 474    |      |               | Oct-23            | Apr-25     | Aug - 25             | 634               | 577              | 395            | 156.36          |                 |                    |                    | RoW (7 loc.): Beawar District (2), Ajmer District (5) in Rajasthan.<br>RoW in Erection (14 locs.)<br><br>Forest: (5.58 Ha, 02 locs, 2 Ckm):<br>Stage-I issued on 07.02.25.<br>Working permission issued on 12.05.25.<br>Stage-II issued on 24.05.25.                                                                                                                                                   |
|    | LILO of both circuits of Jaipur (Phagi)-Gwalior 765 kV D/c at Dausa                                                                                                                           | PGCIL        | 133    |      |               | Oct-23            | Apr-25     | Aug - 25             | 173               | 173              | 67             | 0.80            |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | LILO of both circuits of Agra – Jaipur (south) 400kV D/c at Dausa                                                                                                                             | PGCIL        | 44     |      |               | Oct-23            | Apr-25     | Jun - 25             | 59                | 59               | 57             | 42.48           |                 |                    |                    | Work under progress                                                                                                                                                                                                                                                                                                                                                                                    |
|    | 2x1500MVA, 765/400KV Dausa S/s                                                                                                                                                                | PGCIL        |        | 3000 |               | Oct-23            | Apr-25     | Jul - 25             |                   |                  |                |                 | 85.00%          | 85.00%             | 50.00%             | Land (114.879 Acre): All Acquired Govt. (94.56 Acre) & Pvt. (21.26 Acre)                                                                                                                                                                                                                                                                                                                               |
| 14 | Transmission Scheme for integration of Renewable Energy Zone (Phase-II) in Koppal-II (Phase-A & B) and Gadag-II (Phase- A) in Karnataka<br>SPV: POWERGRID Koppal II Gadag II Transmission Ltd | PGCIL        |        |      | 4,445         | Dec-23            | Dec-25     | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                        |

| SN | Name of the Transmission Project & Scope                                                                                                                           | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Establishment of 765/400 kV 2x1500 MVA, 400/220 kV, 2x500 MVA Koppal-II (Phase- A)                                                                                 | PGCIL        |        | 4000 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 | 30.00%          | 15.00%             |                    | Pvt. Land (174.575 Acre): Registry of 132.125 out of 140 acres of consented land is complete. Remaining land has been notified and has been given advance possession to POWERGRID by Dist. Administration on 18.12.24.                                                                                                                                                                                                                                                |
|    | Establishment of 400/220 kV, 2x500 MVA Gadag-II (Phase -A) Pooling Station                                                                                         | PGCIL        |        | 1000 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 | 35.00%          | 25.00%             |                    | Pvt. Land (50.97 Acre): Acquired on 26.12.2024.                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Koppal-II PS – Narendra (New) 765 kV D/c line                                                                                                                      | PGCIL        | 237    |      |               | Dec-23            | Dec-25       | Dec - 25             | 308               | 165              | 14             |                 |                 |                    |                    | RoW (55 loc.): Koppal District (18), Vijayapura District (28), Bagalkote District (9) in Karnataka<br><br>Karnataka, Koppal (0.657 Ha, Nil locs., 0.2 Ckm)- Stage-II awaited<br>Proposal applied on 16.06.2024. Stage-I issued on 04.05.25. Demand note for compensatory levies issued by DFO on 16.05.25 and pending with NO for verification.                                                                                                                       |
|    | Gadag-II PS – Koppal-II PS 400 kV (Quad Moose) D/c line                                                                                                            | PGCIL        | 77     |      |               | Dec-23            | Dec-25       | Dec - 25             | 104               | 44               | 5              |                 |                 |                    |                    | RoW (51 loc.): Koppal District (44), Gadag District (7) in Karnataka.                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Koppal-II PS – Raichur 765 kV D/c line                                                                                                                             | PGCIL        | 293    |      |               | Dec-23            | Dec-25       | Dec - 25             | 375               | 241              | 66             |                 |                 |                    |                    | RoW (15 loc.): Koppal District (13), Raichur District (2) in Karnataka                                                                                                                                                                                                                                                                                                                                                                                                |
|    | Augmentation by 2x1500 MVA, 765/400 kV ICTs at Koppal-II PS                                                                                                        | PGCIL        |        | 3000 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    | Engg. Under Progress                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|    | Augmentation by 2x500 MVA, 400/220 kV ICTs at Koppal-II PS                                                                                                         | PGCIL        |        | 1000 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    | Engg. Under Progress                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 15 | Transmission System for evacuation of additional 7 GW RE Power from Khavda RE Park under Phase-III Part B<br>SPV: POWERGRID Vataman Transmission Ltd               | PGCIL        |        |      | 4,231         | Dec-23            | Dec-25       | Jun - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Establishment of 765 kV switching station near Vataman                                                                                                             | PGCIL        |        |      |               | Dec-23            | Dec-25       | Jun - 26             |                   |                  |                |                 |                 |                    |                    | Land (154.36 Acre): Pending (45.64) Acre<br><br>Pvt. (154.36 Acre): Pending (45.64) Acre. Applied on July'2024.<br>Possession of 108.72 acres land has been obtained. Possession of remaining land is under process.                                                                                                                                                                                                                                                  |
|    | Halvad – Vataman 765 kV D/c line                                                                                                                                   | PGCIL        | 259    |      |               | Dec-23            | Dec-25       | Dec - 25             | 336               | 96               | 2              |                 |                 |                    |                    | RoW (178): Morbi (15), Surendranagar (134), Ahmedabad (29)<br><br>Forest in Gujarat (2.717 Ha, 1 loc, 1.28Ckm)-Stage-I awaited<br>Proposal applied on 26.07.24.<br>IRO raised queries on 22.04.25 regarding CAF, Part III, area calculation sheet etc. Reply of same submitted to DFO on 23.05.25.                                                                                                                                                                    |
|    | LILO of Lakadia – Vadodara 765 kV D/c line at Vataman 765 kV switching station                                                                                     | PGCIL        | 55     |      |               | Dec-23            | Dec-25       | Dec - 25             | 80                | 43               |                |                 |                 |                    |                    | RoW (31): Ahmedabad (31) in Gujarat<br><br>Forest: Gujarat (0.5424 Ha, Nil locs, 0.16Ckm)-Stage-I awaited<br>Proposal submitted on 31.05.24. DFO raised multiple queries & reply of same was submitted. DFO raised queries on 01.04.2025 which have been replied back to DFO on 12.05.25.                                                                                                                                                                             |
|    | Vataman switching station – Navsari (New)(GIS) 765 kV D/c line                                                                                                     | PGCIL        | 495    |      |               | Dec-23            | Dec-25       | Dec - 25             | 690               | 296              | 7              |                 |                 |                    |                    | RoW (277): Vadodara (10), Anand (8), Ahmedabad (4), Bharuch (76), Surat (116), Navsari (63)<br><br>Forest: Gujarat (15.2371 Ha, 2 locs, 4.54 Ckm )-Stage-I awaited<br>Proposal submitted in May'24. Area revised from 5.7627 Ha. to 15.2371 Ha. & revised proposal submitted for consideration in PSC I meeting on 04.04.25.<br>Proposal recommended in PSC-I meeting on 08.05.25 and updated in PARIVESH portal on 19.05.25. Part-II filling under process with DFO. |
| 16 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex):<br>PART-A<br>SPV: POWERGRID Bikaner III Neemrana Transmission Ltd | PGCIL        |        |      | 4,741         | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

| SN | Name of the Transmission Project & Scope                                                                                                                        | Exec. Agency | Length | MVA   | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|-------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Establishment of 6x1500 MVA (along with one spare unit of 500 MVA), 765/400 kV & 5x500 MVA 400/220 kV Bikaner-III Pooling Station                               | PGCIL        |        | 11500 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 | 65.00%          | 40.00%             | 2.00%              | Land (213.78 Acre): Acquired. Allotment letter received in Dec'24.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)                                                                                                           | PGCIL        | 62     |       |               | Dec-23            | Dec-25       | Dec - 25             | 86                | 28               | 15             |                 |                 |                    |                    | Rajasthan,Bikaner (0.442 Ha, Nil locs, 0.5km) : Stage-II Awaited<br>Proposal submitted on 23.07.24. Stage-I issued on 01.05.25. Demand notes issued on 06.05.25. Payment deposited on 29.05.25. Compliance submission under process.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Bikaner-III - Neemrana-II 765 kV D/c line                                                                                                                       | PGCIL        | 687    |       |               | Dec-23            | Dec-25       | Dec - 25             | 910               | 773              | 223            | 32.00           |                 |                    |                    | RoW (88 loc.): Bikaner (2), Churu (12), Jhunjhunu (13), Kotputli behror(4) in Rajasthan<br>RoW in Erection (30 locs)<br>RoW in Stringing (27 locs)<br><br>Forest<br>i) Haryana (0.8361 Ha,6 loc, 1 km): Stage-I Awaited<br>Stage-I Awaited: Proposal submitted in Jul.'24. IRO raised query on 29.05.25 to State Govt. Same has been forwarded to NO on 30.05.25.<br><br>ii) Rajasthan (1.916 Ha, 3 loc, 0.5 km) :<br>Stage-I Awaited: Proposal submitted in Jul.'24. NO forwarded proposal to State Govt on 23.05.25.                                                                                                                                                                                                                                                                                                                                                         |
|    | LILO of both circuits of 400 kV Bikaner (PG)-Bikaner-II D/c line at Bikaner-III PS                                                                              | PGCIL        | 72     |       |               | Dec-23            | Dec-25       | Dec - 25             | 105               | 79               | 28             |                 |                 |                    |                    | Work under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 17 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-D<br>SPV: POWERGRID Neemrana II Bareilly Transmission Ltd | PGCIL        |        |       | 3,271         | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|    | Neemrana-II- Bareilly (PG) 765 kV D/c line                                                                                                                      | PGCIL        | 672    |       |               | Dec-23            | Dec-25       | Dec - 25             | 871               | 792              | 405            | 32.20           |                 |                    |                    | RoW (20 loc.): Aligarh District (17), Bulandshar District (3), in uttar Pradesh.<br>Forest<br>i) Rajasthan,Alwar (16.054 Ha,6 loc, 3km) Division: Stage I Awaited<br>Stage-I Awaited. Proposal submitted in Jun.'24. State govt raised queries on 31.05.25 to NO. Same has been forwarded to DFO on 31.05.25.<br><br>ii) Haryana (11.07 Ha,2 loc, 2 km): Stage-I awaited<br>Proposal submitted in Aug.'24. Proposal accepted in PSC I held forwarded to DFOs for formulation in Feb.'25. Signed CA land details received from MP state on 22.05.25<br><br>iii) Haryana, Palwal (2.37 Ha,19 loc, 24.2km): Stage-I Awaited<br>Proposal submitted in Jul.'24. State Govt forwarded proposal to IRO on 02.06.25 in hard copy.<br><br>iv) Uttar Pradesh (2.44 Ha,24loc, 5.5km): Stage-I Awaited<br>Proposal submitted in Aug.'24. NO forwarded proposal to State Govt. On 30.04.25. |
| 18 | Transmission Scheme for Solar Energy Zone in Bidar (2500 MW), Karnataka (SPV Name: POWERGRID Bidar Transmission Limited)                                        | PGCIL        |        |       | 1,368         | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|    | Bidar PS–Maheshwaram (PG) 765KV D/C line                                                                                                                        | PGCIL        | 476    |       |               | Feb-24            | Feb-26       | Feb - 26             | 626               | 511              | 207            | 23.50           |                 |                    |                    | RoW (36 loc.): Mehaboob Nagar District (2), Ranga Reddy District (32), Vikarabad District (2) in Telangana.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

| SN | Name of the Transmission Project & Scope                                                                                                                                                      | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Establishment of Bidar PS 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV ICTs                                                                                                               | PGCIL        |        | 7000 |               | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 20.00%          | 15.00%             | 2.00%              | Land (162.07 Acre): Pending (10.77) Acre<br>Pvt. (162.07 Acre):: Pending (10.77) Acre. Applied on 24.01.2024. Registry of 151.3 acres of land has been completed till date.<br><br>Remaining 10.77 acres of land is being acquired through RFTLARR Act, 2013.Letter for Approval for waiver of enquiry under section 15(1) of LA Act, sent to Chief Secretary(Revenue) Govt of Karnataka on 08.05.2025 which is under process.                                                                                                                                                                                                                                                                                             |
| 19 | Transmission Scheme for Evacuation of power from REZ in Rajasthan (20 GW) under Phase-III Part D (SPV: POWERGRIDSikar Khetri Transmission                                                     | PGCIL        |        |      | 2,423         | Feb-24            | Aug-25       | Aug - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Sikar-II –Narela 765 kV D/C line                                                                                                                                                              | PGCIL        | 473    |      |               | Feb-24            | Aug-25       | Aug - 25             | 625               | 417              | 220            | 31.80           |                 |                    |                    | RoW (112 loc.): Sonipat District (13), Jhajjar District (66), Rohtak District (15), Mahendargarh (3) in Haryana, North Delhi District (10) in Delhi, Neem ka Thana (5) in Rajasthan<br><br>Forest in Haryana (16.75 Ha,0 loc, 6km)- Stage-I Awaited<br>Proposal submitted in Oct.'24 & recommended in PSC meeting held in Mar.'25. Proposal under process with DFOs for Part II. Signed CA land details received from MP state on 22.05.25.<br><br>ii) Delhi (0.44 ha,0 loc, 1.2km):<br>Proposal submitted in Feb.'25. DFO raised query in Feb.'25 regarding CA land, FRA, NOC's , tree enumeration, deemed forest area etc. Area being revised in consultation with Delhi Forest Deptt. Site inspection done on 08.05.25. |
|    | Sikar-II –Khetri765 kV D/C line                                                                                                                                                               | PGCIL        | 142    |      |               | Feb-24            | Aug-25       | Aug - 25             | 198               | 160              | 96             |                 |                 |                    |                    | RoW (11 loc.): Jhunjhunu (1), Sikar District (4) in Rajasthan.<br>RoW in Erection (6 locs)<br><br>Forest in Rajasthan (29.82 Ha, 15 locs, 8km)- Stage-I Awaited<br>Proposal submitted 22.07.24. PSC I held on 24.02.25. Proposal discussed in PSC II on 15.04.25 and returned for correction in Part-I as per DFO (Jhunjunu) observations in part-II                                                                                                                                                                                                                                                                                                                                                                       |
| 20 | Transmission Scheme for Evacuation of power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW):Part E2 (SPV: POWERGRID Khavda IV E2 Power Transmission Ltd) | PGCIL        |        |      | 697           | May-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Augmentaion of transformation capacity at KPS2 GIS by 2x1500 MVA, 765/400 kV ICT on Bus Section-I (5th & 6th) & 2x1500 MVA, 765/400 kV ICT on Bus Section-II (7th & 8th)                      | PGCIL        |        | 6000 |               | May-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 25.00%          | 5.00%              |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 21 | Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part C (SPV Name: POWERGRID Mandsaur Transmission Limited)                  | PGCIL        |        |      | 2,708         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| SN | Name of the Transmission Project & Scope                                                                                                                                            | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Establishment of 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV Mandsaur Pooling Station                                                                                          | PGCIL        |        | 7000 |               | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 | 12.00%          | 1.00%              |                    | Land (188.689 Acre): Pending (173.05) Acre Govt. (143.32 Acre): Proposal for Govt. land has been approved by State Nazul Samiti on 23.01.2025. Transfer of land to POWERGRID is under process in SDM Office and likely to be registered in the name of POWERGRID during 1st week of June, 2025.<br><br>Pvt. (30.37 Acre): Pending (14.93) Acre. Registry of 15.44 acres of land completed. Registry of remaining land is under process.<br><br>Patta (14.8 Acre): Pending (14.8) Acre. Applied on 29.04.2024. Proposal for sale permission of land is with DM and is under approval. |
|    | Mandsaur PS - Indore (PG) 765 kV D/C Line                                                                                                                                           | PGCIL        | 338    |      |               | Aug-24            | Aug-26       | Aug - 26             | 436               | 272              | 27             |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 22 | Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part E (SPV Name: POWERGRID Mewar Transmission Limited)           | PGCIL        |        |      | 3,251         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | Establishment of 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur)                                                                                             | PGCIL        |        |      |               | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    | Land (195.21 Acre): Pending (37) Acre Govt. (158 Acre): Pending (Nil) Acre. Land allotted on 09.04.2025.<br>Pvt. (37 Acre): Pending (37) Acre., Engagement of Aggregator is under process. Pvt. land is in future scope.                                                                                                                                                                                                                                                                                                                                                             |
|    | Sirohi PS - Rishabdeo 765 kV D/C line                                                                                                                                               | PGCIL        | 442    |      |               | Aug-24            | Aug-26       | Aug - 26             | 558               | 201              | 10             |                 |                 |                    |                    | Forest: Rajasthan (101.52 Ha, 46 locs, 15.15 km)- Stage-I Awaited<br>Proposal submitted on 26.01.25. Proposal discussed in PSC I on 25.04.25. MoM issued on 28.04.25 and proposal got recommended. Tree enuermaion under progress.                                                                                                                                                                                                                                                                                                                                                   |
|    | Rishabdeo - Mandsaur PS 765 kV D/C line                                                                                                                                             | PGCIL        | 277    |      |               | Aug-24            | Aug-26       | Aug - 26             | 363               | 192              | 58             |                 |                 |                    |                    | Rajasthan (6.458 Ha, 3 locs, 3 km)- Working permission Awaited<br>Proposal submitted on 25.09.2024.<br>Stage-1 clearence recieved on 07.03.2025. Demand note for compensatory levies approved by NO on 24.04.25. Payment deposited on 28.05.25. Compliance to be submitted.                                                                                                                                                                                                                                                                                                          |
|    | L/O of one circuit of 765 kV Chittorgarh - Banaskanta D/C line at Rishabdeo S/S                                                                                                     | PGCIL        | 17     |      |               | Aug-24            | Aug-26       | Aug - 26             | 24                |                  |                |                 |                 |                    |                    | Survey under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 23 | Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part B (SPV Name: POWERGRID Sirohi Transmission Limited)          | PGCIL        |        |      | 3,279         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | Establishment of 2x1500MVA, 765/400 KV Substation at suitable location near Sirohi                                                                                                  | PGCIL        |        | 3000 |               | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 | 2.00%           |                    |                    | Land allotted on 22.04.2025.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | Fatehgarh-IV (Section-2) PS-Sirohi PS 765KV D/C Line                                                                                                                                | PGCIL        | 560    |      |               | Aug-24            | Aug-26       | Aug - 26             | 560               | 185              | 51             |                 |                 |                    |                    | RoW: 16 Nos.<br>Balotra District: 03 No. (Sindhari Tehsil) in Rajasthan.<br>Barmer District: 13 No. (Baytu Tehsil) in Rajasthan.                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | Sirohi PS-Chhitorgarh (PG) 400KV D/C Line (Quad)                                                                                                                                    | PGCIL        | 603    |      |               | Aug-24            | Aug-26       | Aug - 26             | 603               | 277              | 43             |                 |                 |                    |                    | Forest in Rajasthan (45.88 Ha, 34 locs, 9.97 km)- Stage-I Awaited<br>Proposal submitted on 25.01.2025. Proposal discussed in PSC I on 25.04.25 and got recommended and further forwarded to concerned DFOs for filling of part-II. MoM issued on 28.04.25. Tree enuermaion under progress.                                                                                                                                                                                                                                                                                           |
| 24 | Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part D (SPV Name: POWERGRID Beawar Mandsaur Transmission Limited) | PGCIL        |        |      | 2,227         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

[illegible]

| SN | Name of the Transmission Project & Scope                                                                                                                                                                   | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 27 | TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM POTENTIAL RENEWABLE ENERGY ZONE IN KHAVDA AREA OF GUJARAT UNDER PHASE-IV (7 GW): PART B (SPV: POWERGRID South Olpad Transmission Ltd.)                    | PGCIL        |        |      | 4,766         | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Establishment of 2x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV GIS S/s at a suitable location in South Olpad (between Olpad and Ichhapore)                                                                | PGCIL        |        | 4000 |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Land (107.74 Acre): Pending (107.74) Acre<br><br>Pvt. (107.74 Acre): Pending (107.74 ) Acre. One parcel of land has been identified by SSC.<br>.<br>Online application has been submitted for exemption under Section-10A.SDM, Olpad has been appointed as Competent authority of Land Acquisition (CALA) on 15.04.25. ED(LA& RoW), CC met with MoS, Forest,Environment, Climate Change, Water Resourcesand Water Supply and he advised for negotiation of land rates with landowners for direct purchase for speedy acquisition which is under process. As discussed with Rate Negotiation Committee, in a meeting held on 06.05.2025 and landowners communicated that they will revert with their proposal shortly. |
|    | Vadodara (GIS) –South Olpad (GIS) 765 kV D/C line                                                                                                                                                          | PGCIL        | 266    |      |               | Oct-24            | Oct-26       | Oct - 26             | 345               | 28               |                |                 |                 |                    |                    | Forest, Gujarat ( 2.35 ha, Nil Locs, 0.351 Km ) : Stage-I Awaited<br>Proposal submitted on 26.02.25. DFO raised query regarding submission of hard copies on 17.04.25. Reply is under process                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | LILO of Gandhar – Hazira 400 kV D/c line at South Olpad (GIS)                                                                                                                                              | PGCIL        | 8      |      |               | Oct-24            | Oct-26       | Oct - 26             | 12                | 0                |                |                 |                 |                    |                    | Engg & Survey under Progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|    | Ahmedabad – South Olpad (GIS) 765 kV D/c line                                                                                                                                                              | PGCIL        | 456    |      |               | Oct-24            | Oct-26       | Oct - 26             | 597               | 97               |                |                 |                 |                    |                    | Forest, Gujarat ( 28.5931 ha, Nil Locs, 4.268 Km ) : Stage-I Awaited<br>Proposal submitted online on 14.04.25 and forwarded to MS for PSC-I.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 28 | Transmission System Strengthening for interconnections of Bhadla-III and Bikaner-III complex (SPV: POWERGRID BHADLA-III & BIKANER-III TRANSMISSION LIMITED )                                               | PGCIL        |        |      | 1,382         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Bhadla-III - Bikaner-III 765 kV D/c line                                                                                                                                                                   | PGCIL        | 258    |      |               | Aug-24            | Aug-26       | Aug - 26             | 330               | 3                |                |                 |                 |                    |                    | Work under progress<br><br>Forest, Rajasthan ( 5.82 ha ) : Stage-I Awaited<br>Proposal submited online on 06.05.25. Proposal discussed in PSC-I meeting on 14.05.25.PSC has asked to include barchart,kml file polygon in alternative routes and classification of forest. Query raised on 19.05.25. Reply of same is under process.                                                                                                                                                                                                                                                                                                                                                                                  |
| 29 | Transmission System for Evacuation of Power from Rajasthan REZ Ph- IV (Part-2 : 5.5 GW) (Jaisalmer/ Barmer Complex): Part F (by clubbing Part F1 & F2) (SPV Name: POWERGRID BARMER I TRANSMISSION LIMITED) | PGCIL        |        |      | 2,735         | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Establishment of 3x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV Barmer-I Pooling Station                                                                                                                   | PGCIL        |        | 5500 |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Land (159.136 Acre): Pending (159.136) Acre<br><br>Govt. (144.30 Acre): Pending (144.30 Acre). Applied on 07.10.2024.Proposal is with Principal Secretary(Revenue) and under process for approval.<br><br>Pvt. (14.82 Acre): Pending (14.82) Acre. Applied on 007.10.2024. Due diligence of land records completed.Aggregator engaged for acquisition of proposed land.                                                                                                                                                                                                                                                                                                                                               |

| SN | Name of the Transmission Project & Scope                                                                                                                                                           | Exec. Agency | Length | MVA   | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|-------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad)                                                                                                                                  | PGCIL        | 100    |       |               | Nov-24            | Nov-26       | Nov - 26             | 129               |                  |                |                 |                 |                    |                    | Engg. & survey Under Progress.<br><br>Survey work affected around 15 km due to local villagers creating RoW issues in Sheo Tehsil, Barmer District.<br><br>Forest, Rajasthan (11.5 ha) : Stage-I Awaited<br>Proposal submitted online on 06.05.25. Proposal discussed in PSC-I meeting on 14.05.25.PSC has asked to check route for reduction in forest area. Query raised on 19.05.25. Reply of same is under process.                                                                                                                                                       |
|    | Barmer-I PS– Sirohi PS 765 kV D/c line                                                                                                                                                             | PGCIL        | 419    |       |               | Nov-24            | Nov-26       | Nov - 26             | 542               | 15               |                |                 |                 |                    |                    | Work under progress<br><br>Forest, Rajasthan (0.2412 ha) : Stage-I Awaited<br>Proposal submitted online on 01.05.25. Joint site inspection completed on 17.05.25.                                                                                                                                                                                                                                                                                                                                                                                                             |
| 30 | Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-3: 6GW) [BIKANER COMPLEX]:PART-A (SPV Name: POWERGRID Bikaner A Power Transmission Limited)                             | PGCIL        |        |       | 5,969         | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|    | Establishment of 6x1500 MVA, 765/400 kV & 6x500 MVA, 400/220 kV Bikaner-IV Pooling Station.                                                                                                        | PGCIL        |        | 12000 |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Land (235.86 Acre): Pending (235.86) Acre<br><br>Govt. (166.32 Acre): Pending (166.32 ) Acre. Applied on 13.11.2024.Proposal is with Hon. Minister (Revenue) and will be put up in next cabinet meeting for approval.<br><br>Pvt. (69.53 Acre): Pending (69.53 ) Acre. rate negotiation committee revisited Bikaner on 02.04.2025 and negotiation completed successfully .Negotiation Committee Report has been approved. Documents under preparation for registry work.                                                                                                      |
|    | LILO of both ckts of Bikaner II PS - Bikaner III PS (Quad) at Bikaner-IV PS                                                                                                                        | PGCIL        | 65     |       |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Bikaner-IV PS – Siwani 765 kV D/c line                                                                                                                                                             | PGCIL        | 472    |       |               | Nov-24            | Nov-26       | Nov - 26             | 605               | 7                |                |                 |                 |                    |                    | Engg under progress<br><br>Forest, Rajasthan (2.0311 ha): Stage-I Awaited<br>Proposal submitted on 18.05.25.                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|    | Siwani– Fatehabad (PG) 400 kV D/c line (Quad)                                                                                                                                                      | PGCIL        | 149    |       |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Forest, Haryana (8.312 ha, Nil locs, 0.0205 km): Stage-I Awaited<br>Proposal submitted on 16.02.25.<br>EDS raised in PSC-I meeting dated 13.03.25 regarding CA land etc. CA land approved from State Govt MP on 16.04.25. Forest area to reduce.                                                                                                                                                                                                                                                                                                                              |
|    | Siwani – Patran (Indi Grid) 400 kV D/c line (Quad)                                                                                                                                                 | PGCIL        | 305    |       |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | i) Forest, Haryana (13.12 ha, Nil locs., 0.0323 Km) :<br>Proposal submitted on 15.02.25.<br>EDS raised in PSC-I meeting dated 13.03.25 regarding CA land etc. CA land approved from State Govt MP on 16.04.25. Forest area to reduce.<br><br>ii)Forest, Punjab (2.43ha, Nil locs., 0.00597Km) :<br>Proposal submitted on 15.02.25.<br>DFO raised query on 17.02.25 regarding fee payment and submission of hard copies. Processing fee deposited. It site verification with ranger completed for patiala & for sangrur division completed on 18.04.25. Forest area to reduce. |
|    | STATCOM (2x+300MVAR) along with MSC (4x125 MVAR) & MSR (2x125 MVAR) at Bikaner-IV PS                                                                                                               | PGCIL        |        |       |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 31 | Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-V (8GW): Part A (SPV Name: POWERGRID Khavda V-A Power Transmission Limited) | PGCIL        |        |       | 24,819        | Nov-24            | May-29       | May - 29             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

[illegible]

| SN | Name of the Transmission Project & Scope                                                                                                                                                   | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                         |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 34 | Additional Transmission System for evacuation of Power from Bhadla-III PS as part of Rajasthan REZ Phase III Scheme (20 GW)<br>(SPV Name: POWERGRID Bhadla-III Power Transmission Limited) | PGCIL        |        |      | 369           | Aug-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                     |
|    | Augmentation of 2x500 MVA (4th & 5th),, 400/220 KV ICTs at Bhadla-III PS                                                                                                                   | PGCIL        |        | 1000 |               | Aug-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 2.00%           |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                 |
|    | Augmentation of 1x1500 MVA 765/400 KV (3rd) ICT at Bhadla-III PS                                                                                                                           | PGCIL        |        | 1500 |               | Aug-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 2.00%           |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                 |
|    | Augmentation of 1x1500 MVA 765/400KV (4th) ICT at Bhadla-III PS                                                                                                                            | PGCIL        |        | 1500 |               | Aug-24            | Dec-25       | Dec - 25             |                   |                  |                |                 | 2.00%           |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                 |
| 35 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-4: 3.5 GW): Part A<br>(SPV Name: POWERGRID Ghiror Transmission Limited)                                         | PGCIL        |        |      | 5,846         | Dec-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                     |
|    | Establishment of 765/400kV, 2x1500 MVA S/s at Ghiror (Distt. Mainpuri) (UP)                                                                                                                | PGCIL        |        | 3000 |               | Dec-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Land (154 Acre): Pending (134.62) Acre<br><br>Govt. (5 Acre): Pending (5 ) Acre. Applied on 25.11.2024<br><br>Pvt. (150 Acre): Pending (129.62) Acre.<br><br>Proposal submitted to DM on 25.11.2024 , for purchase of land on tripartite mode. Registry of land 20.38 acres completed & remaining is under process. |
|    | Augmentation by 765/400 kV, 2x1500 MVA Transformer (4th& 5th) at Barmer-I PS.                                                                                                              | PGCIL        |        | 3000 |               | Dec-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Engg Under Progress                                                                                                                                                                                                                                                                                                 |
|    | Augmentation by 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS.                                                                                                                    | PGCIL        |        | 2500 |               | Dec-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Engg Under Progress                                                                                                                                                                                                                                                                                                 |
|    | Fatehgarh-IV PS (Sec-2) – Barmer-I PS 400kV D/c line.                                                                                                                                      | PGCIL        | 39     |      |               | Dec-24            | Dec-26       | Dec - 26             | 103               | 7                |                |                 |                 |                    |                    | Engg Under Progress<br><br>Forest, Rajasthan (0.1656 ha, ): Stage-I Awaited<br>Proposal submitted online on 06.05.25.                                                                                                                                                                                               |
|    | Dausa - Ghiror 765 kV D/c line                                                                                                                                                             | PGCIL        | 542    |      |               | Dec-24            | Dec-26       | Dec - 26             | 537               | 4                |                |                 |                 |                    |                    | Engg Under Progress<br><br>Forest, Uttar Pradesh (19.23 ha, ): Stage-I Awaited<br>Proposal submitted online on 14.05.25. PSC meeting held on 28.05.25 and queries raised regarding lease rent undertaking,gazette notification of forest area etc                                                                   |
|    | LILO of both ckt of 765 kV Aligarh (PG) - Orai (PG) D/c line at Ghiror S/s                                                                                                                 | PGCIL        | 101    |      |               | Dec-24            | Dec-26       | Dec - 26             | 90                |                  |                |                 |                 |                    |                    | Engg Under Progress<br><br>Forest, Uttar Pradesh (2.689 ha, ): Stage-I Awaited<br>Proposal submitted online on 28.04.25.                                                                                                                                                                                            |
|    | LILO of one ckt of 765kV Agra (PG) – Fatehpur (PG) 2xS/c line at Ghiror S/s                                                                                                                | PGCIL        | 52     |      |               | Dec-24            | Dec-26       | Dec - 26             | 66                |                  |                |                 |                 |                    |                    | Engg Under Progress<br><br>Forest, Uttar Pradesh (0.410 ha, ): Stage-I Awaited<br>Proposal submitted online on 03.05.25                                                                                                                                                                                             |
|    | 400kV Ghiror-Firozabad (UPPTCL) D/c line.                                                                                                                                                  | PGCIL        | 102    |      |               | Dec-24            | Dec-26       | Dec - 26             | 124               |                  |                |                 |                 |                    |                    | Engg Under Progress<br><br>Forest, Uttar Pradesh (19.02 ha, ): Stage-I Awaited<br>Proposal submitted online on 16.05.25. PSC meeting held on 28.05.25 and queries raised regarding lease rent undertaking,gazette notification of forest area etc                                                                   |
|    | STATCOM (2X±300 MVar) along with MSC (4X125 MVar) and MSR (2X125 MVar) at Barmer-I PS                                                                                                      |              |        |      |               |                   |              |                      |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                     |
| 36 | Transmission System under ISTS for evacuation of power from Kudankulam Unit - 3 & 4 (2x1000 MW)<br>(SPV Name: POWERGRID Kudankulam ISTS Transmission Limited)                              | PGCIL        |        |      | 548           | Jan-25            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                     |
|    | Kudankulam Nuclear Power Plant (3&4) – Tuticorin-II GIS PS 400 kV (quad) D/c line                                                                                                          | PGCIL        | 206    |      |               | Jan-25            | Dec-26       | Dec - 26             | 278               | 13               |                |                 |                 |                    |                    | Work started.                                                                                                                                                                                                                                                                                                       |
| 37 | System Strengthening at Koppal-II and Gadag-II for integration of RE generation projects<br>(SPV Name: POWERGRID Gadag II and Koppal II Transmission Limited)                              | PGCIL        |        |      | 1,354         | Jan-25            | Jan-27       | Jan - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                     |

| SN | Name of the Transmission Project & Scope                                                                                                        | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Gadag-II PS – Koppal-II PS 400 kV (Quad) 2nd D/c line                                                                                           | PGCIL        | 90     |      |               | Jan-25            | Jan-27       | Jan - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 3x1500 MVA (5th, 6th & 7th), 765/400kV ICTs at Koppal-II PS                                                                     | PGCIL        |        | 4500 |               | Jan-25            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 5x500 MVA, 400/220kV ICTs (5th, 6th, 7th, 8th & 9th) at Koppal-II PS                                                            | PGCIL        |        | 2500 |               | Jan-25            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 7x500 MVA, 400/220kV ICTs (3rd, 4th, 5th, 6th, 7th, 8th & 9th) at Gadag-II PS                                                   | PGCIL        |        | 3500 |               | Jan-25            | Jan-27       | Jan - 27             |                   |                  |                |                 |                 |                    |                    | 3 ICTs upto Dec 25 & 4 ICTs upto 15.01.2027                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 38 | Augmentation of transformation capacity at Bidar PS<br>(SPV Name: POWERGRID Bidar Transco Limited)                                              | PGCIL        |        |      | 288           | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 1x1500 MVA (4th), 765/400kV ICT at Bidar PS                                                                                     | PGCIL        |        | 1500 |               | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 3x500 MVA, 400/220kV ICTs (6th, 7th, & 8th) at Bidar PS                                                                         | PGCIL        |        | 1500 |               | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 39 | Augmentation of transformation capacity at KPS2 & KPS2 (Phase V Part B1 & B2)<br>(SPV Name: POWERGRID Khavda V-B1B2 Power Transmission Limited) | PGCIL        |        |      | 466           | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 1x1500 MVA (9th), 765/400kV ICT at KPS1(GIS) on Bus section-II                                                                  | PGCIL        |        | 1500 |               | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 1x1500 MVA (9th), 765/400kV ICT at KPS2(GIS) on Bus section-I                                                                   | PGCIL        |        | 1500 |               | Feb-25            | Feb-27       | Feb - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 40 | Augmentation of Banaskantha (Raghnesda) PS (GIS)<br>(SPV Name: POWERGRID Banaskantha Transco Limited)                                           | PGCIL        |        |      | 172           | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation of transformation capacity at Banaskantha (Raghnesda) PS (GIS) by 2x500 MVA, 400/220 kV ICTs (3rd and 4th)                         | PGCIL        |        | 1000 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 41 | Transmission System for Integration of Kurnool-IV REZ – Phase-I (for 4.5 GW)<br>(SPV Name: POWERGRID Kurnool-IV Transmission Limited)           | PGCIL        |        |      | 5,550         | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Establishment of 4x1500 MVA, 765/400 kV and 4x500 MVA, 400/220 kV Kurnool-IV Pooling Station                                                    | PGCIL        |        | 8000 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Land (190 Acre, all Pvt.): Pending (190) Acre<br><br>Proposal has been submitted to DC, Kurnool for acquisition of land on 06.03.2025.District level committee formed to acquire the land on tripartite model. District level committee visited site on 09.04.25 and report has been submitted. Fixation of land rate by District Administration is under process. Parallely, application has been submitted to DC under RFCTLARR Act, 2013 and exemption has been received on 22.05.2025. Notification under Section -11 is under process at DC Office.. |
|    | Kurnool-IV – Bidar 765 kV D/C line                                                                                                              | PGCIL        | 375    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Kurnool-IV – Kurnool-III PS 765 kV D/C line                                                                                                     | PGCIL        | 127    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | 300 MVar STATCOM at Kurnool-IV PS along with 2x125 MVar MSR                                                                                     | PGCIL        |        |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 1x1500 MVA, 765/400 kV ICT (3rd) at C'Peta                                                                                      | PGCIL        |        | 1500 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | LLO of Vijayawada-Nellore 400 kV D/C line at C'Peta                                                                                             | PGCIL        | 36     |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 42 | Rajasthan REZ Ph-V (Part-1: 4 GW) [Sirohi/Nagaaur] Complex<br>(SPV Name: Rajasthan V Power Transmission Limited)                                | PGCIL        |        |      | 5,028         | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Augmentation by 4x500 MVA, 400/220 kV ICTs at Sirohi S/s                                                                                        | PGCIL        |        | 2000 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Under Tendering                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Sirohi – Mandsaur PS 765 kV D/C line                                                                                                            | PGCIL        | 322    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Under Tendering                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Mandsaur PS – Khandwa (New) 765 kV D/C line                                                                                                     | PGCIL        | 275    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Under Tendering<br><br>Forest,Madhya Pradesh (94.91 ha, ): Stage-I Awaited Proposal submitted online on 26.04.25 and forwarded to MS for PSC-I. PSC-I held on 05.05.25 and queries raised regarding forest area, polygon of KML file in alternate routes etc.                                                                                                                                                                                                                                                                                             |

| SN | Name of the Transmission Project & Scope                                                                                                                                    | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 43 | Transmission Scheme for integration of Davanagere/ Chitradurga and Bellary REZ in Karnataka<br>(SPV Name: POWERGRID Chitradurga Bellary REZ Transmission Limited)           | PGCIL        |        |      | 3,453         | Mar-25            | Sep-27       | Sep - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Establishment of 765/400 kV, 4x1500 MVA, 400/220 kV 4x500 MVA Pooling Station near Davanagere / Chitradurga, Karnataka                                                      | PGCIL        |        | 8000 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Land (139.98 Acre, all Pvt.): Pending (139.98) Acre<br><br>Land purchase for subject site undertaken as pilot project where securing of land is under the scope of contractor. 2 nos. land parcels under consideration. Both are private lands and cultivated lands. SSC visited on 18 - 20.12.2024 and draft report is on hold as land procurement is under the scope of the contractor. Identification and finalization of suitable land under progress by Contractor. 2024 and draft report is on hold as land procurement is under the scope of the contractor. Identification and finalization of suitable land under progress by Contractor. |
|    | LILO of Narendra New – Madhugiri 765 kV D/C line at Davanagere / Chitradurga 765/400 kV PS                                                                                  | PGCIL        | 160    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Upgradation of Madhugiri (Tumkur (Vasantnarsapura)) substation to its rated voltage of 765 kV level alongwith 3x1500 MVA, 765/400 kV ICTs                                   | PGCIL        |        | 4500 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Upgradation of Narendra New – Madhugiri 765 kV D/C line (presently charged at 400 kV level) at its rated 765 kV voltage level                                               | PGCIL        |        |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Establishment of 4x500 MVA, 400/220 kV Pooling Station near Bellary area (Bellary PS), Karnataka                                                                            | PGCIL        |        | 2000 |               | Mar-25            | Sep-27       | Sep - 27             |                   |                  |                |                 |                 |                    |                    | Land (70 Acre, all Pvt.): Pending (70) Acre<br><br>Request letter has been submitted to DC, Vijayanagar on 27.02.25 for voluntary acquisition of land under Karnataka state specific amendments/rules in RFTLARR Act, 2013 and Application has been submitted on 06.05.25. Rate fixation by District level committee under state amendments/rules and exemption under Section 10 A under RFTLARR Act, 2013 is under process at DC Office.                                                                                                                                                                                                          |
|    | Bellary PS – Davanagere / Chitradurga 400 kV D/C line                                                                                                                       | PGCIL        | 200    |      |               | Mar-25            | Sep-27       | Sep - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 44 | Augmentation at Fatehgarh-II PS, Fatehgarh-IV PS (Section-II) and Barmer-I PS<br>(SPV Name: POWERGRID Fatehgarh II and Barmer I PS Transmission Limited)                    | PGCIL        |        |      | 404           | Mar-25            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Augmentation with 765/400 kV, 1x1500 MVA Transformer (7th ) at Fatehgarh-II PS                                                                                              | PGCIL        |        | 1500 |               | Mar-25            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Under Tendering                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Augmentation with 400/220 kV, 3x500 MVA (6th ,7th & 8th) ICTs at Fatehgarh-IV PS(Section-II)                                                                                | PGCIL        |        | 1500 |               | Mar-25            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Under Tendering                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Augmentation with 400/220 kV, 2x500 MVA (3rd & 4th) ICTs at Barmer-I PS                                                                                                     | PGCIL        |        | 1000 |               | Mar-25            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Under Tendering                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 45 | Transmission system strengthening at Kurnool- III PS for integration of additional RE generation projects<br>(SPV Name: POWERGRID Kurnool III PS RE Transmission Limited)   | PGCIL        |        |      | 2,886         | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Augmentation of transformation capacity by 3x1500 MVA, 765/400 kV ICTs at Kurnool-III PS                                                                                    | PGCIL        |        | 4500 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Kurnool-III PS – Chilakaluripeta 765 kV D/c line                                                                                                                            | PGCIL        |        | 520  |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | Augmentation of 1x1500 MVA 765/400 kV ICT (7th) at Kurnool-II PS                                                                                                            | PGCIL        |        | 1500 |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 46 | Additional 400 kV feed to Goa and additional system for power evacuation from generation projects pooled at Raigarh (Tamnar) Pool - Goa Tamnar Transmission Project (GTTPL) | Sterlite     |        |      | 1,531         | Mar-18            | Nov-21       | May - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

| SN | Name of the Transmission Project & Scope                                             | Exec. Agency | Length | MVA | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----|--------------------------------------------------------------------------------------|--------------|--------|-----|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | LILO of one ckt. of Narendra (existing) - Narendra (New) 400kV D/c line at Xeldem    | Sterlite     | 210    |     |               | Mar-18            | Nov-21       | May - 26             | 279               | 77               | 35             | 0.00            |                 |                    |                    | <p>1. Severe RoW (7 locs.) in Karnataka: Dharwad (7)</p> <p>2. Forest (174.634 Ha, 104 locs, 75.928 ckm) in Karnataka (Wildlife area included): Stage I Clearance Pending. Applied on 22-07-2023</p> <p>3. Wildlife (32.06 Ha, 22 locs, 13.92 ckm) in Karnataka: Pending since 09-11-23 with the Chief Wildlife Warden on account of SBWL recommendation. The GoK has further linked the forest proposal with their long pending Wildlife approval of "Kalasa – Bandhuri Nala Diversion" project. Further, the ACS, Forest Kar has recommended to PCCF on 03.05.25 to optimised tree cutting by modern technology. It may be noted that by employing these actions tree cutting has already been reduced from ~72k to ~13k &amp; communicated to ACS, Karnataka via letter dated 29.08.2024.</p> <p>4. Forest (76.994 Ha, 49 locs, 33.478 ckm) in Goa (Wildlife area included): Stage I Clearance Pending.</p> <p>5. Wildlife (27.092 Ha, 16 locs, 11.78 ckm) in Goa: Received on 23-08-24 by NBWL.</p>          |
|    | Xeldem - Mapusa 400kV D/c line                                                       | Sterlite     |        |     |               | Mar-18            | May-21       | Nov - 24             | 142               | 142              | 142            | 105.64          |                 |                    |                    | Charged on no load basis on 11-11-2024. Deemed COD declared w.e.f 00:00 hrs of 19-11-2024 and same is under review by CTU                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Xeldem (existing) – Xeldem (new) 220kV D/C line                                      | Sterlite     |        |     |               | Mar-18            | May-21       | Nov - 24             | 66                | 66               | 66             | 45.40           |                 |                    |                    | Charged on no load basis on 05-11-2024. Deemed COD declared w.e.f 00:00 hrs of 19-11-2024 and same is under review by CTU.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool 765kV D/c line                  | Sterlite     |        |     |               | Mar-18            | Jul-21       | Jun - 22             | 179               |                  |                | 137.00          |                 |                    |                    | TL Completed                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | 2x500MVA, 400/220kV Xeldem                                                           | Sterlite     |        |     |               | Mar-18            | May-21       | Nov - 24             |                   |                  |                |                 | 100.00%         | 100.00%            | 100.00%            | Charged on no load basis on 05-11-2024. Deemed COD declared w.e.f 19-11-2024 and same is under review by CTU.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 47 | Transmission System for 400 kV Udupi (UPCL) – Kasargode D/C Line (CKM-231, MVA-1000) | Sterlite     |        |     | 755           | Sep-19            | Nov-22       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|    | Mangalore (Udupi PCL) – Kasargode 400kV D/c line                                     | Sterlite     | 231    |     |               | Sep-19            | Nov-22       | Dec - 25             | 278               | 171              | 141            | 6.20            |                 |                    |                    | <p>1. Severe RoW issues (92 locs.) in Karnataka: Dakshin Kannada (84 locs.), Udupi (8 locs.).</p> <p>2. Row in Kerala: 88.4 ckm of stringing affected due to non finalisation of land compensation order by Govt. of Kerala.</p> <p>3. Forest (31.07 Ha, 17 locs, 13.5 ckm) in Karnataka: Stage II awaited. Stage-I received on 27-10-2022. Mangalore Division (22.11 Ha) &amp; Kundapur Division (8.96 Ha): WP received in Oct'24 &amp; TCP received in Jan'25 and Nov'24 resp. DFO has stopped work in Forest area of Mangalore from 19th May 2025 despite the in principal approval along with Tree cutting and work permission. Justification has been submitted from the TSP via letter dated 20th may 2025.</p> <p>4. Forest (17.07 Ha, 8 locs, 7.8 ckm) in Kerala: Stage II awaited. WP &amp; TCP received on 15-10-2024. Stage-I received on 27-10-2022.</p> <p>Support sought from both District Administration for early resolution of the said issues through intervention of MoP, CEA &amp; CTU.</p> |

| SN | Name of the Transmission Project & Scope                                                                                   | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----|----------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | 2x500MVA, 400/220 kV Kasargode                                                                                             | Sterlite     |        | 1000 |               | Sep-19            | Nov-22     | Dec - 25             |                   |                  |                |                 | 99.93%          | 100.00%            | 99.86%             | Physically completed. CEA inspection Completed on 13th Oct 2023 at Kasargod SS, CEA charging approval received on 31st Oct 2023. Commissioning is dependent on completion of Udupi – Kasargode 400kV D/c line.                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 48 | Transmission System for evacuation of power from Pakaldul HEP in Chenab Valley HEPs – Connectivity System (CKM-2, MVA-400) | Sterlite     |        |      | 505           | Dec-22            | Apr-25     | Oct - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | LILO of one circuit of Kishenpur – Dulhasti 400 kV D/c at Kishtwar                                                         | Sterlite     | 3      |      |               | Dec-22            | Apr-25     | Oct - 25             | 5                 | 4                | 4              | 0.00            |                 |                    |                    | Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | 7x66.67 MVA, 400/132 kV Kishtwar                                                                                           | Sterlite     |        | 400  |               | Dec-22            | Apr-25     | Oct - 25             |                   |                  |                |                 | 50.54%          | 97.17%             | 44.18%             | Total Land (32 Acres): Pending 4.6 Acres.<br>Govt. (2.8 Acre Non-Forest): Pending allotment of 2.8 Acres in Kishtwar by JKPDD. Applied in April 2024.<br>Pvt. (29.2 Acres): Pending 1.8 Acres.<br>Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                  |
| 49 | Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part G                            | Sterlite     |        |      | 2,098         | Aug-23            | Feb-25     | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | Fatehgarh3– Beawar 765kV D/c (2nd)                                                                                         | Sterlite     | 635    |      |               | Aug-23            | Feb-25     | Sep - 25             | 817               | 763              | 587            | 278.00          |                 |                    |                    | 1. Severe RoW issues (34 locs.) in Rajasthan: Balotra (3 locs), Barmer (27 locs.), Jodhpur (4 locs.).<br><br>2. Forest (11.35 Ha, 4 locs, 3.39 cKm) in Rajasthan: Stage II awaited. TCP pending. Stage I received on 11-09-2024 & WP received on 26-05-25.<br><br>3. PGCIL needs to complete erection work of 765kV towers, associated equipment, and connecting cable trench, followed by testing and commissioning, to enable F3BTL to proceed with its scope of work.<br><br>4. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization. |
| 50 | Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part F                            | Sterlite     |        |      | 2,600         | Sep-23            | Mar-25     | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | Fatehgarh3– Beawar 765kV D/c                                                                                               | Sterlite     | 635    |      |               | Sep-23            | Mar-25     | Sep - 25             | 806               | 736              | 474            | 157.00          |                 |                    |                    | 1. Severe RoW issues (50 locs.) in Rajasthan: Balotra (6 locs), Barmer (40 locs.), Jodhpur (4 locs.).<br><br>2. Forest (10.89 Ha, 4 locs, 3.26 cKm) in Rajasthan: Stage II awaited. WP & TCP pending. Delay in grant of FRA Certificate by District administration of Jodhpur district which is further delaying the grant of WP & TCP. Stage I received on 05-07-2024.<br><br>3. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                  |
|    | LILO of both circuits of Ajmer – Chittorgarh 765 kV D/c at Beawar                                                          | Sterlite     | 136    |      |               | Sep-23            | Mar-25     | Sep - 25             | 178               | 169              | 122            | 9.36            |                 |                    |                    | Forest (22.66 Ha, 7 locs, 6.76 cKm) in Rajasthan: Stage II awaited<br>WP received on 13-05-25 & TCP received on 20-05-25. Stage I received on 05-11-2024.<br>Applied on 27-12-2023.<br>Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                             |
|    | LILO of Kota – Merta 400 kV D/c at Beawar                                                                                  | Sterlite     | 65     |      |               | Sep-23            | Mar-25     | Sep - 25             | 88                | 77               | 52             | 0.00            |                 |                    |                    | Delay in replacement of existing earthwire with OPGW in Kota -Merta TL by PGCIL.<br>Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                                                                                                                                |

| SN | Name of the Transmission Project & Scope                                                                                                 | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----|------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | 2X1500MVA , 765/400kV Beawar S/s                                                                                                         | Sterlite     |        | 3000 |               | Sep-23            | Mar-25       | Sep - 25             |                   |                  |                |                 | 79.63%          | 98.65%             | 66.80%             | Total Land (58.28 Ha): Pending 0 Ha<br>Govt. Land (12.32 Ha): Pending 0 Ha.<br>Applied on 26-09-2023.<br>Pvt. Land (45.96 Ha): All acquired.<br>Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|    | {+/-}2x300 MVAr Statcom, 4x125 MVAr MSC, 2x125 MVAr MSR at Fatehgarh-III PS                                                              | Sterlite     |        |      |               | Sep-23            | Sep-25       | Dec - 25             |                   |                  |                |                 | 82.56%          | 88.82%             | 0.00%              | 1. Due to unavailability of unhindered workfront to be provided by PGCIL, 26 nos. equipment for BPI corridor are still under hold along with 350m of cable trench.<br>2. PGCIL has denied the entry to the approved approach road for accessing the STATCOM area. BTL tbeing asked to construct a new approach road further delaying the completion of BTL project.<br>3. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                |
| 51 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-B                                  | Sterlite     |        |      | 1,788         | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | Establishment of 765/400 kV, 4x1500 MVA (along with one spare unit of 500 MVA) Neemrana-II S/s                                           | Sterlite     |        | 6000 |               | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 | 0.46%           | 54.70%             | 0.00%              | 1. Total Land (112 Bhiga - All Pvt.): Pending 80 Bhiga<br>2. Severe agitation from the landowners is causing delay in land acquisition.<br>3. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Neemrana-II -Kotputli 400 kV D/c line (Quad)                                                                                             | Sterlite     | 88     |      |               | Dec-23            | Dec-25       | Dec - 25             | 126               | 101              | 65             | 9.24            |                 |                    |                    | 1. Severe RoW issues (13 locs.) in Rajasthan: Kotputli-Behror (13 locs.) on account of demand for higher compensation or route diversion.<br><br>2. Forest (8.39 Ha, 6 locs, 7.09 cKm ) in Rajasthan. Stage I awaited. Applied on 19-04-2024.<br><br>3. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization.                                                                                                                                                                                                                                                                                                                                                  |
|    | LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s                                          | Sterlite     | 380    |      |               | Dec-23            | Dec-25       | Dec - 25             | 528               | 385              | 110            | 0.00            |                 |                    |                    | 1. Severe RoW issues (10 locs.) in Rajasthan: Khairthal-Tijara (10 locs) on account of demand for higher compensation or route diversion.<br>2. Severe RoW issues (6 locs.) in Haryana: Nuh (6 locs) on account of demand for higher compensation or route diversion.<br>3. Ex-parte Stay Order passed by Court of Land Management Officer and Ex-officio Revenue Appellate Authority, Alwar.<br>4. Forest (22.86 Ha, 14 locs, 11.47 cKm) in Haryana: Stage I is awaited. Applied on 30-03-2024.<br>5. Forest (21.77 Ha, 17 locs, 19.66 cKm) in Rajasthan: Stage I awaited. Applied on 19-04-2024.<br>6. Work hampered due to the recent Pahalgam related cross-border tensions and security restrictions in parts of Rajasthan. Consequently, the demobilised work gangs are now being remobilization. |
| 52 | Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW): Part C | Sterlite     |        |      | 5,390         | Aug-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|    | Establishment of 4x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV Boisar-II (GIS) S/s                                                      | Sterlite     |        | 7000 |               | Aug-24            | Oct-26       | Oct - 26             |                   |                  |                |                 | 3.50%           | 26.21%             | 0.00%              | Total land (142. 5 Acres): Pending 59.3 Acres.<br>Pvt. (89.2 Acres): Pending 6 Acres.<br>Private Forest (53.3 Acres): Pending 53.3 Acre.<br>Application U/p.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

[illegible]

| SN | Name of the Transmission Project & Scope                                                                                                             | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 55 | ISTS Network Expansion scheme in Western Region & Southern Region for export of surplus power during high RE scenario in Southern Region             | Adani        |        |      | 2,109         | Jan-23            | Jul-24     | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | Narendra New (GIS) – Pune (GIS) 765 D/c Line                                                                                                         | Adani        | 636    |      |               | Jan-23            | Jul-24     | Sep - 25             | 795               | 585              | 393            | 77.42           |                 |                    |                    | <p>RoW (131 loc )</p> <p>a) Sangli District (3), Solapur District (3), Satara District (3), Pune District (75) in Maharashtra State</p> <p>b) Vijayapura District (47) in Karnataka district.</p> <p>Note : All the locations will be executed under Police Protection. Continuous Police &amp; administrative support is required</p> <p>2. Forest (76.87 Ha, 29 locs.): The approval of PSC-1 received on 18.02.2025. After recommendation by PSC-II, the stage –I clearance is expected by Jun’25)</p> <p>Project monitored at PMO/MoP/CTUIL/CEA level through PMG portal.</p> |
|    | Upgradation of Narendra New (GIS) Substation to rated voltage level of 765 kV alongwith 4x1500 MVA transformer                                       | Adani        |        | 6000 |               | Jan-23            | Jul-24     | Sep - 25             |                   |                  |                |                 | 97.00%          | 100.00%            | 91.00%             | Structure Erection Under progress outdoor and indoor Equipment Erection Under Progress including main bus and aux bus                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 56 | Transmission System for evacuation of additional 7 GW RE Power from Khavda RE Park under Phase-III Part A                                            | Adani        |        |      | 3,100         | Dec-23            | Dec-25     | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | Establishment of 765 kV Halvad switching station with 765 kV, 2x330 MVAR bus reactors                                                                | Adani        |        |      |               | Dec-23            | Dec-25     | Dec - 25             |                   |                  |                |                 | 85.00%          | 75.00%             | 42.00%             | Land required: 205 Acre<br>Pvt. land (197): Aquired (183)<br>Govt. land (8): Acquired (8)<br>Present scope acquisition completed                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|    | KPS2(GIS) - Halvad 765 kV D/c line                                                                                                                   | Adani        | 492    |      |               | Dec-23            | Dec-25     | Dec - 25             | 648               | 392              | 186            | 10.64           |                 |                    |                    | ROW- 127 Loc's under Morbi District (Tehsils- Morbi, Maliya) Order under section 16 (1) is pending, ROW- 102 Loc's under Kutch district (Tehsil- Bhuj & Bacchau). Order under section 16 (1) is pending. Forest (266.6997 Ha, 99 locs, 39.494 KM) in Gujarat State. Wildlife (36.6493 Ha, 18 locs.) in Gujarat State.                                                                                                                                                                                                                                                             |
|    | LILO of Lakadia – Ahmedabad 765 kV D/c line at Halvad                                                                                                | Adani        | 68     |      |               | Dec-23            | Dec-25     | Dec - 25             | 100               | 60               | 11             | 0.00            |                 |                    |                    | ROW- 50 Loc's Order under section 16 (1) is pending. Intervention required for ROW resolution                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 57 | Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW): Part A             | Adani        |        |      | 4,091         | Aug-24            | Aug-26     | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | Augmentation of KPS3 (GIS) by 3x1500 MVA, 765/400 kV ICTs                                                                                            | Adani        |        | 4500 |               | Aug-24            | Aug-26     | Aug - 26             |                   |                  |                |                 | 0.00%           | 0.00%              | 0.00%              | Land required for Lakadia bay extension: 13 Acres. Khavda IVA is getting difficulties in purchasing land for Lakadia bay extension from land owner. KPS3 Augmentation - Engineering under progress                                                                                                                                                                                                                                                                                                                                                                                |
|    | 765 kV KPS3 (GIS) – Lakadia (AIS) D/C line                                                                                                           | Adani        | 404    |      |               | Aug-24            | Aug-26     | Aug - 26             | 513               | 144              | 20             | 0.00            |                 |                    |                    | ROW: Similar to being faced in Halvad Line as alignment runs parallel to that of KPS-2 to Halvad Line as per directions of the MoEF.<br><br>Forest (317.61 Ha, 128 locs) in Gujarat. Perposal Pending at DFO after acceptance in PSC-I due to Identification and incorporation of CA Land in Proposal.<br><br>Wildlife: (36.29 Ha, 16 locs) in Gujarat. Pending at DFO/WLW level                                                                                                                                                                                                  |
|    | 765 kV KPS1 (GIS)– Bhuj PS D/C line (2nd)                                                                                                            | Adani        | 217    |      |               | Aug-24            | Aug-26     | Aug - 26             | 286               | 156              | 55             | 0.00            |                 |                    |                    | Forest (220.81 Ha, 84 locs) in Gujarat. Pending at DFO/CF/Nodal Officer after acceptance in PSC-I                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | ±300MVAR STATCOM with 1x125 MVAR MSC, 2x125 MVAR MSR at KPS3 400 kV.                                                                                 | Adani        |        |      |               | Aug-24            | Aug-26     | Aug - 26             |                   |                  |                |                 |                 |                    |                    | Land required: ROU permission required from GPCL/Govt of Gujarat. Letter submitted to GPCL on 23.08.2024, GPCL informed vide letter dated 10.10.2024 to take up with Collector, Kutch for necessary ROU permission. Support & Intervention needed for expeditng the ROU from GPCL/GoG                                                                                                                                                                                                                                                                                             |
| 58 | Transmission System for Network Expansion Scheme in Navinal (Mundra) area of Gujarat for drawal of power in the area (SPV: NavinalTransmission Ltd.) | Adani        |        |      | 2,384         | Oct-24            | Jul-26     | Jul - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

| SN | Name of the Transmission Project & Scope                                                                                            | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                  |
|----|-------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Establishment of 4x1500 MVA, 765/400 kV Navinal (Mundra) S/s (GIS)                                                                  | Adani        |        | 6000 |               | Oct-24            | Jul-26       | Jul - 26             |                   |                  |                |                 | 20.00%          | 7.00%              | 0.00%              | Land Acquired (70 Acre)<br>ICT and SR foundation completed<br>Tower Foundation Under Progress                                                                                                                                                                                                |
|    | L/O of Bhuj-II – Lakadia 765 kV D/C line at Navinal (Mundra) (GIS) S/s                                                              | Adani        | 257    |      |               | Oct-24            | Jul-26       | Jul - 26             | 368               | 71               | 0              | 0.00            |                 |                    |                    | Forest Proposal (73.92 ha 42 locs) in Gujarat.<br>Initial Proposal (100.1034 Ha) : 21/02/23<br>Revised Proposal (73.9278 Ha) :<br>Proposal of DFO, Kutch East & Kutch (SF) completed & forwarded to CF<br>ROW Mundra :<br>(Total Locs: 129; RoW: 129 locations ~ 43 Kms.)<br>(Mundra tehsil) |
| 59 | Network Expansion scheme in Gujarat for drawl of about 3.6 GW load under Phase-I in Jamnagar area (SPV: Jamnagar Transmission Ltd.) | Adani        |        |      | 3,815         | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                              |
|    | Establishment of 2x1500 MVA 765/400 kV Jamnagar (GIS) PS                                                                            | Adani        |        | 3000 |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Land (115 Acre): Land acquisition under progress.<br>Major ordering complete, Engg under progress                                                                                                                                                                                            |
|    | Halvad – Jamnagar 765 kV D/c line                                                                                                   | Adani        | 340    |      |               | Oct-24            | Oct-26       | Oct - 26             | 391               | 5                |                |                 |                 |                    |                    | Check survey under progress 48 km off 147 Km completed<br>Forest: 16.552 Ha, 2 Locations 3.54 km affected                                                                                                                                                                                    |
|    | L/O of Jam Khambhaliya PS – Lakadia 400 kV D/c (triple snowbird) line at Jamnagar                                                   | Adani        | 20     |      |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Check survey under progress                                                                                                                                                                                                                                                                  |
|    | Jamnagar – Jam Khambhaliya 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line                                                   | Adani        | 100    |      |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Check survey under progress 2.3 Km off 41 Km                                                                                                                                                                                                                                                 |
|    | L/O of CGPL – Jetpur 400kV D/c (triple snowbird) line at Jamnagar                                                                   | Adani        | 260    |      |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Check survey under progress 109 Km off 123 Km                                                                                                                                                                                                                                                |
|    | L/O of both ckts of Kalavad – Bhogat 400kV D/c line (Twin AL-59) at Jam Khambhaliya PS                                              | Adani        | 40     |      |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Check survey under progress                                                                                                                                                                                                                                                                  |
|    | ±400 MVar STATCOM with 3x125 MVar MSC & 2x125 MVar MSR at Jamnagar 400kV Bus section                                                | Adani        |        |      |               | Oct-24            | Oct-26       | Oct - 26             |                   |                  |                |                 |                 |                    |                    | Ordering done. Engineering under progress                                                                                                                                                                                                                                                    |
| 60 | Potential REZ in Khavda area of Gujarat under Phase-IV (7GW): Part D (PUNE- III TRANSMISSION                                        | Adani        |        |      | 3,455         | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                              |
|    | Establishment of 2x1500 MVA, 765/400 kV & 3x500 MVA, 400/220 kV Pune- III (GIS) S/s                                                 | Adani        |        | 4500 |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Land (105 Acre, all private) : Land identified and registration in progress.<br>Govt. land: NA<br>Engineering under progress<br><br>2 Nos Bays at Boisar II: Engineering and interfacing details for mobilization and construction awaited from M/s Khavda IV C transmission limited         |

| SN | Name of the Transmission Project & Scope                                                                                                                                                                      | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Boisar-II – Pune-III 765 kV D/c line (228 km)                                                                                                                                                                 | Adani        | 456    |      |               | Nov-24            | Nov-26       | Nov - 26             | 629               |                  |                |                 |                 |                    |                    | <p>Forest- Area-257 Ha (38 Km, 120 Locs.)</p> <p>Boisar II Substation Co-ordinate, SLD and OGA received from Khavda IV Transmission Ltd.(KIVTL) However, S/s location is beyond 3 KM BPC demarcation and therefore require CTUIL approval for consideration. However, further details required for detail engineering has been sought as same is awaited from KIVTL.</p> <p>Unexpected heavy rainfall and Thunderstorm in Mumbai and Pune Region in complete May'25 has disrupted Check Survey and Foundation Activities.</p> <p>RoW: Stiff resistance is being continue to face in Palghar and Pune District wile doing Check Survey and Foundation Works. We have sought support from administration to facilitate line construction works till compensation orders is being issued by respective SDM offices. Follow-up ongoing.</p> <p>Taluka Land record department officials are on strike which is delaying in collection of revenue details required for preparation of Forest Proposal.</p> <p>Check survey under progress 61 Km off 227 Km</p> |
|    | LILO of Narendra (New) – Pune (GIS) 765 kV D/c line at Pune-III (85.6 km)                                                                                                                                     | Adani        | 171    |      |               | Nov-24            | Nov-26       | Nov - 26             | 213               |                  |                |                 |                 |                    |                    | <p>Check survey under progress 40 Km off 85 Km</p> <p>ROW - stiff resistance is being faced while doing check survey works and thus hampering progress</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|    | LILO of Hinjewadi-Koyana 400 kV S/c line at Pune-III (GIS) S/s (8.516 km)                                                                                                                                     | Adani        | 17     |      |               | Nov-24            | Nov-26       | Nov - 26             | 24                |                  |                |                 |                 |                    |                    | <p>Check survey under progress 8 Km off 10 Km</p> <p>ROW - stiff resistance is being faced while doing check survey works and thus hampering progress</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 61 | Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase III Part I (SPV Name: )                                                                                                  | Adani        |        |      | 22,676        | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|    | Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] near Bhadla-III S/s and at Fatehpur(UP) (Bipole-1: 3000 MW)                                                                                       | Adani        |        | 3000 |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | <p>Land (187 Acre): Govt. land (Acquired/Total):0</p> <p>Pvt. land (Acquired/Total): 187 Acre, Under acquisition.</p> <p>Engg. Under progress</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] near Bhadla-III S/s and at Fatehpur(UP) (Bipole-2: 3000 MW)                                                                                       | Adani        |        | 3000 |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | <p>Land (300 Acre):</p> <p>Govt. land (Acquired/Total): 0</p> <p>Pvt. land (Acquired/Total): 300 Acre Type/ Arrangment Done</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|    | Establishment of 5x1500 MVA, 765/400 kV ICTs at Fatehpur HVDC                                                                                                                                                 | Adani        |        | 7500 |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | Engg. Under Progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | ±800 kV HVDC line (Hexa lapwing) between Bhadla (HVDC) and Fatehpur (HVDC) (with DMR)                                                                                                                         | Adani        | 955    |      |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | <p>Engg under progress.</p> <p>Detailed Survey Completed at Rajasthan and Uttar Pradesh</p> <p>Detailed Survey Balance at MP area due to Fatehpur Substation Land</p> <p>Forest: Rajasthan State (88 Ha)</p> <p>Forest: Madhya Pradesh (35 Ha)</p> <p>Forest: Uttar Pradesh (4 Ha)</p> <p>Wildlife: Rajasthan State (7 Ha)</p> <p>Wildlife: Madhya Pradesh (7 Ha)</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | 400 kV 2xD/c Bhadla III-Bhadla (HVDC) line (Quad Moose)                                                                                                                                                       | Adani        | 2      |      |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | LILO of both ckts of 765 kV Varanasi– Kanpur(GIS) D/c line at Fatehpur                                                                                                                                        | Adani        | 47     |      |               | Jan-25            | Jul-29       | Jul - 29             |                   |                  |                |                 |                 |                    |                    | Engg under progress                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 62 | Transmission system for supply of power to Green Hydrogen/ Ammonia manufacturing potential in Mundra area of Gujarat under Phase-I: Part B1 scheme (3 GW at Navinal S/s) (SPV: MUNDRA I TRANSMISSION LIMITED) | Adani        |        |      | 2,817         | Mar-25            | Mar-28       | Mar - 28             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|    | Augmentation of Transformation capacity at 765/400 kV Navinal(Mundra) S/s (GIS) by 2x1500 MVA ICTs                                                                                                            | Adani        |        | 3000 |               | Mar-25            | Mar-28       | Mar - 28             |                   |                  |                |                 |                 |                    |                    | Enquiry floated to vendor                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|    | Navinal(Mundra) (GIS) – Bhuj 765 kV D/c line                                                                                                                                                                  | Adani        | 140    |      |               | Mar-25            | Mar-28       | Mar - 28             |                   |                  |                |                 |                 |                    |                    | Enquiry floated to vendor                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|    | ±300MVAr STATCOM along with 2x125MVAr MSC & 1x125MVAr MSR at Navinal(Mundra) (GIS) 400 kV Bus section-I                                                                                                       | Adani        |        |      |               | Mar-25            | Mar-28       | Mar - 28             |                   |                  |                |                 |                 |                    |                    | Enquiry floated to vendor                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| SN | Name of the Transmission Project & Scope                                                                                                            | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | ±300MVA STATCOM along with 2x125MVA MSC & 1x125MVA MSR at Navinal(Mundra) (GIS) 400 kV Bus section-II                                               | Adani        |        |      |               | Mar-25            | Mar-28       | Mar - 28             |                   |                  |                |                 |                 |                    |                    | Enquiry floated to vendor                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 63 | Network Expansion scheme in Western Region to cater to Pumped storage potential near Talegaon (Pune) SPV: WRNES Talegaon Power Transmission Limited | Adani        |        |      | 1,663         | May-25            | Jan-28       | Jan - 28             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Establishment 2x1500 MVA, 765/400 kV Substation near South of Kalamb with 2x330 MVA, 765 kV bus reactor and 2x125 MVA, 420 kV bus reactor.          | Adani        |        | 3000 |               | May-25            | Jan-28       | Jan - 28             |                   |                  |                |                 |                 |                    |                    | SPV take over on 30-05-25.<br>Equiry floated for ICT/Reactor ordering to vendors                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|    | LILO of Pune-III – Boisar-II 765 kV D/C line at South Kalamb S/s with associated bays at South Kalamb S/s.                                          | Adani        | 89     |      |               | May-25            | Jan-28       | Jan - 28             |                   |                  |                |                 |                 |                    |                    | SPV take over on 30-05-25.<br>Survey work to start shortly.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 64 | System strengthening in northern region (NRSS XXXVI) along with LILO of Sikar-Neemrana 400 kV D/C line at Babai(RVPNL) (CKM-305)                    | Tata Power   |        |      | 437           | Aug-16            | Dec-19       | Sep - 25             |                   |                  |                |                 |                 |                    |                    | Project was awarded to Essel infra Project Limited. Due to insolvency project now transferred to M/s Resurgent Power (JV of TATA and ICICI) in March 2022.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | Koteshwar - Rishikesh 400kV D/C line                                                                                                                | Tata Power   | 77     |      |               | Aug-16            | Dec-19       | Sep - 25             | 102               | 38               | 38             | 28.60           | 60.00%          | 95.00%             | 85.00%             | RoW (1 location): District (Tehri) State (Uttarakhand) Forest (103.5 Ha, 63 locations, 45 ckm): WP pending with Uttarakhand State Forest Department Stage 1 received on 29.10.2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|    | LILO of one ckt of 400 kV D/C Sikar (PG)-Neemrana (PG) line at Babai.                                                                               | Tata Power   |        |      |               | Aug-16            | Dec-16       | Oct - 17             | 6                 |                  |                |                 |                 |                    |                    | Line charged in Oct'17                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Babai (RRVNL) – Bhiwani (PG) 400 kV D/C line                                                                                                        | Tata Power   |        |      |               | Aug-16            | Jun-19       | Oct - 23             | 304               |                  |                |                 |                 |                    |                    | Line charged in Nov'23                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 65 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-C                                             | Tata Power   |        |      | 2,440         | Dec-23            | Dec-25       | Dec - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Bikaner-III - Neemrana-II 765 kV D/C line (2nd)                                                                                                     | Tata Power   | 692    |      |               | Dec-23            | Dec-25       | Mar - 26             | 884               | 639              | 157            | 0.00            | 66.00%          | 0.00%              | 0.00%              | RoW (101 Loc.) : Bikaner (8 Loc), Churu (4 Loc), Sikar (4 Loc), Kotputli (6 Loc), Jhunnjhunu (76 Loc) in Rajasthan State.<br>Mahendrgarh (1 Loc)<br><br>Major ROW in Jhunnjhunu (76 Locations) - Work stopped in Tehsil Nawalgarh, Jhunnjhunu due to local resistance (DLC rates unacceptable). Additionally, Locations under ROW for Tower Erection where foundations are casted.<br><br>Forest (10.66 Ha, 5 Locs, 4 ckm) in Haryana: Proposal submitted on 11.01.25; Proposal cleared from PSC meeting and is with DFO Mahendragarh. DFL has been explored and accordingly EDS Closed.<br><br>Forest (3.484 Ha) in Rajasthan : Proposal Submitted on 28/01/25; Stage I pending with DFO at Bikaner, Jhunnjhunu and Jaipur North for filling Part II.<br><br>Conductor Received: 5700 Kms / 12500 Kms & Tower Rec'd : 26000 MT out of 50000 MT<br>Bays - Reactror supplies will start from June'25; Bikaner Bays (2 Nos) - Civil work in progress; Neemrana Bays (2 Nos) - Working permission yet to be received from respective TSP. |
| 66 | Eastern Region Expansion Scheme - XXXIX (ERES-XXXIX)                                                                                                | Tata Power   |        |      | 2,828         | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Establishment of new 765/400 kV, 2x1500 MVA GIS S/s at Gopalpur, Odisha                                                                             | Tata Power   |        | 3000 |               | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Angul - Gopalpur 765 kV D/c line                                                                                                                    | Tata Power   | 399    |      |               | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Gopalpur - Gopalpur (OPTCL) 400 kV D/c (Quad) line                                                                                                  | Tata Power   | 51     |      |               | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Extension at 765 kV level at Angul (PG) S/s including bus extension in GIS                                                                          | Tata Power   |        |      |               | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Extension at 400 kV level at Gopalpur (OPTCL) GIS S/s                                                                                               | Tata Power   |        |      |               | Nov-24            | Dec-27       | Dec - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |

| SN | Name of the Transmission Project & Scope                                                                                                        | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 67 | Eastern Region Expansion Scheme ERES-XXXIV : Paradeep                                                                                           | Tata Power   |        |      | 2,564         | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Establishment of Paradeep 765/400 kV, 2x1500 MVA GIS substation                                                                                 | Tata Power   |        | 3000 |               | Nov-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Purchase of land for 765/400 kV Substation at identified location in Paradeep:<br>Land owners are quoting exorbitant price for identified land parcel in Erasama, Paradeep.<br>Collector's intervention sought to bring the land cost within a reasonable level.                                                                                                                                                                                                                                                                                                                                                |
|    | Angul (POWERGRID) – Paradeep 765 kV D/c line                                                                                                    | Tata Power   | 179    |      |               | Nov-24            | Nov-26       | Nov - 26             | 477               | 6                |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Paradeep – Paradeep (OPTCL) 400 kV D/c (Quad) line                                                                                              | Tata Power   | 13     |      |               | Nov-24            | Nov-26       | Nov - 26             | 31                |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 68 | Transmission Scheme for Solar Energy Zone in Gadag (1500 MW), Karnataka – Part-A, Phase-II (CKM-100, MVA-1500) (SPV:Gadag-IIA Transmision Ltd.) | Renew        |        |      | 307           | Nov-22            | May-24       | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Gadag Pooling station – Koppal PS 400 kV D/C line                                                                                               | Renew        | 100    |      |               | Nov-22            | May-24       | Sep - 25             | 127               | 105              | 95             | 39.27           |                 |                    |                    | Foundation RoW (22 loc.): District Koppal - Taluka Kuknoor (22 Loc). No work front available for foundation work since 5 months<br><br>Erection RoW (07 loc.): District Koppal, Taluka Kuknoor (07 Loc) in Karnataka.<br><br>Stringing: 42.7 ckm stringing on hold due to balance foundation & erection struck in severe ROW<br><br>Due to delay in resolution of affoersaid ROW, it has cascading impact on project completion. In Erection despite strong resiatance, 4 erection teams were deployed and 8 tower erected in past month. Need intervention and continuous support of the State administration. |
|    | 400/220 kV, 3x500MVA ICT Augmentation at Gadag                                                                                                  | Renew        |        | 1500 |               | Nov-22            | May-24       | Sep - 25             |                   |                  |                |                 | 100.00%         | 100.00%            | 100.00%            | Work completed. CEIG approval received on 28.06.2024. Line bays at Koppal SS was also test charged on 26.05.2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 69 | Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part C (CKM-10, MVA-4000)                                                                 | Indigrd      |        |      | 555           | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | LIO of one circuit of Jabalpur – Orai 765 kV D/c line at Ishanagar 765 kV S/s                                                                   | Indigrd      | 38     |      |               | Feb-24            | Feb-26       | Feb - 26             | 55                |                  |                |                 |                 |                    |                    | Detail Survey is under progress, completed for 14 Km. Forest Patch confirmation done, No Forest Patch is coming under the corridor.                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|    | 2x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV S/s at Ishanagar (New)                                                                         | Indigrd      |        | 4000 |               | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    | Land (160 Acre): Pending (94 Acre)<br>Govt. (19 Acre): Pending (19 Acre) in Chhtarpur District. Alloted on 04.11.2024.<br>Pvt. (141 Acre): Pending (75 Acre). Registration of 66 Acres of Pvt. land completed acqusition of balance land is in Progress.<br><br>Order for ICT, Reactors and major Equipments have been placed with OEMs.                                                                                                                                                                                                                                                                        |
| 70 | Transmission scheme for evacuation of Power from Dhule 2 GW REZ (CKM-120, MVA-2000)                                                             | Indigrd      |        |      | 637           | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|    | Dhule PS – Dhule (BDTCL) 400 kV D/c line                                                                                                        | Indigrd      | 131    |      |               | Feb-24            | Feb-26       | Feb - 26             | 177               | 8                | 0              | 0.00            |                 |                    |                    | Proposal Submitted (25.0593 Ha) on PARIVESH Portal on 20.04.2025. Proposal Approved in PSC-I on 28.04.2025. Proposal pending with DFO, Dhule.                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|    | 4x500 MVA, 400/220 kV Pooling Station near Dhule (New)                                                                                          | Indigrd      |        | 2000 |               | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 20.00%          |                    |                    | Land (46 Acre): Pending (1.8 Acre)<br>Govt. (Nil Acre): Pending (Nil Acre) in Dhule District.Alloted on 04.11.2024.<br>Pvt. (46 Acre): Pending (1.86 Acre). Registration of balance land is in Progress.<br><br>Order for ICT, Reactors and major Equipments have been placed with OEMs.                                                                                                                                                                                                                                                                                                                        |
| 71 | Western Region Network Expansion Scheme in Kallam area of Maharashtra                                                                           | Indigrd      |        |      | 160           | Apr-24            | Oct-25       | Oct - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

| SN | Name of the Transmission Project & Scope                                                                                                                                                                                 | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | LILO of both circuits of Parli(M) – Karjat(M)/Lonikand-II (M) 400 kV D/c line (twin moose) at Kallam PS                                                                                                                  | Indigrid     | 54     |      |               | Apr-24            | Oct-25       | Oct - 25             | 41                | 10               |                |                 |                 |                    |                    | <p>RoW Issue (30 Nos)- Landowners outrightly disagree on the rates provided in the new GR. Landowners emphasized that the rates that are being offered are substantially lower than what is paid by other infrastructure.</p> <p>Need support from District Administration, Dharashiv on immediate basis to complete the work.</p> <p>Issue in PTCC Clearance:- PTCC proposal has not been submitted as MSETCL has denied sharing the required technical data with KTCO, citing confidentiality.</p> |
| 72 | <b>Ratle HEP (850 MW) &amp; Kiru HEP (624 MW): Part-A (SPV: Ratle Kiru Power Transmission Limited)</b>                                                                                                                   | Indigrid     |        |      | 1,214         | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | LILO of 400 kV Kishenpur-Dulhasti line at Kishtwar S/s                                                                                                                                                                   | Indigrid     | 1      |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Detail Survey is in Progress. Forest Patch identification is in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | 400 kV Kishenpur-Samba D/C line .                                                                                                                                                                                        | Indigrid     | 35     |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Detail Survey is in Progress. Forest Patch identification is in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Bypassing of one ckt of 400 kV Kishtwar – Kishenpur 400kV D/C line at Kishenpur and connecting it with one of the circuit of Kishenpur-Samba 400 kV D/C line, thus forming 400 kV Kishtwar - Samba direct line (one ckt) | Indigrid     |        |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Detail Survey is in Progress. Forest Patch identification is in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | 400 kV Samba- Jalandhar D/C line                                                                                                                                                                                         | Indigrid     | 150    |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    | Detail Survey is in Progress. Forest Patch identification is in Progress.                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Bypassing 400 kV Jalandhar – Nakodar line at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400 kV D/C line, thus forming 400 kV Samba – Nakodar direct line                                     | Indigrid     |        |      |               | Mar-25            | Mar-27       | Mar - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 73 | <b>Transmission system for evacuation of power from RE projects in Rajgarh (1000 MW) SEZ in Madhya Pradesh-Phase II (CKM-120, MVA-1500)</b>                                                                              | GR Infra     |        |      | 408           | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | Pachora PS – Ujjain (MPPTCL) 400 kV D/c line                                                                                                                                                                             | GR Infra     | 118    |      |               | Feb-24            | Feb-26       | Feb - 26             | 144               | 100              | 43             | 0.00            |                 | 80.00%             |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | 400/220 kV, 3x500 MVA ICT augmentation (4th, 5th and 6th) at Pachora PS.                                                                                                                                                 | GR Infra     |        | 1500 |               | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 | 68.50%          | 56.00%             | 21.00%             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 74 | <b>Transmission scheme for integration of Tumkur-II REZ in Karnataka (SPV: Tumkur-II REZ Power Transmission Limited)</b>                                                                                                 | GR Infra     |        |      | 488           | Sep-24            | Sep-26       | Sep - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | Establishment of 400/220 kV 4x500 MVA Pooling Station near Tumkur, Karnataka                                                                                                                                             | GR Infra     |        | 2000 |               | Sep-24            | Sep-26       | Sep - 26             |                   |                  |                |                 | 8.00%           | 0.00%              | 0.00%              | Acquired 65 Acre approx. (Balance 05 Acre is in family dispute, likely to resolve by July'25)                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Tumkur-II – Tumkur (Pavagada) line 400 kV (Quad ACSR moose) D/c line.                                                                                                                                                    | GR Infra     | 53     |      |               | Sep-24            | Sep-26       | Sep - 26             | 74                | 0                | 0              | 0.00            |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 75 | <b>Transmission Scheme for integration of Bijapur REZ in Karnataka (SPV: Bijapur REZ Transmission Limited)</b>                                                                                                           | GR Infra     |        |      | 1,113         | Jan-25            | Jan-27       | Jan - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | Establishment of 400/220 kV, 5x500 MVA Pooling Station near Bijapur (Vijayapura), Karnataka                                                                                                                              | GR Infra     |        | 2500 |               | Jan-25            | Jan-27       | Jan - 27             |                   |                  |                |                 | 0.00%           | 0.00%              | 0.00%              | Approx. 20+ Acre under Sale deed registration likely to complete by 20-06-25. However, severe issue noticed in land acquisition due to Farmer agitation and presence of renewable developers in the same vicinity (leasing of land instead of selling)                                                                                                                                                                                                                                               |
|    | Bijapur PS – Raichur New 400kV (Quad ACSR moose) D/c line                                                                                                                                                                | GR Infra     | 276    |      |               | Jan-25            | Jan-27       | Jan - 27             |                   | 0                | 0              | 0.00            |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 76 | <b>400 kV D/c Khandukhal (Srinagar) – Rampura (Kashipur) line (Twin HTLS) (KRTL) (CKM-388)</b>                                                                                                                           | Megha Engg.  |        |      | 1,044         | Oct-22            | Sep-24       | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

| SN | Name of the Transmission Project & Scope                                                                                                  | Exec. Agency   | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----|-------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | 400 kV D/c Khandukhal (Srinagar) – Rampura (Kashipur) line                                                                                | Megha Engg.    | 384    |      |               | Oct-22            | Sep-24       | Sep - 25             | 498               | 436              | 249            | 19.42           |                 |                    |                    | <p>RoW in Uttarakhand (61 locs.): Pouri Gehwal (57 locs), Udam singh nagar (4 Locs). 43 nos locations are in Reserve Forest, 7 nos locations are in UK Govt Land &amp; 11 nos locations severe ROW.</p> <p>Forest (191.31Ha, 73 locs., 50 ckm) in Uttarakhand State : Stage I approval granted on 17.02.2025. Estimation received on 11.03.2025 and payment is under process.</p> <p>Status of receipt of conductors/Tower material: Conductor Sep'2024 &amp; all the tower material was received apart from Special type towers 18nos. Status of receipt of Reactors: Expected by 31.08.2025. Ordered 28.05.2024</p> <p>For Substation Bay Extension Work: Finalization of Land lease/MOU agreement with PTCUL is still pending. Continuous follow with PTCUL official to execute</p> |
| 77 | Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under phase III –Part A3 (SPV: Fatehgarh-III Transmission Ltd.) | Apraava Energy |        |      | 1,118         | Aug-23            | Feb-25       | Sep - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Fatehgarh 3- Bhadla-3 400kV D/C line (Quad) line                                                                                          | Apraava Energy | 446    |      |               | Aug-23            | Feb-25       | Sep - 25             | 585               | 390              | 218            | 46.83           | 0.00%           |                    |                    | <p>RoW (90 loc.): Barmer (11), Jaisalmer (52), Phalodi (27) in Rajasthan State</p> <p>Forest (22.2778, 8.966ckm) in Rajasthan Stage I Pending Applied on 31.07.2024</p> <p>Current Status :Pending at State Secretary for Recommendation after PSC-II</p> <p>Scarcity of Skilled Manpower : Shortage of erection gangs</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 78 | Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under phase III –Part A1 (SPV: Fatehgarh-IV Transmission Ltd.)  | Apraava Energy |        |      | 358           | Aug-23            | Feb-25       | Jun - 25             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | 5x500MVA, 400/220kV pooling station at Fatehgarh-4                                                                                        | Apraava Energy |        | 2500 |               | Aug-23            | Feb-25       | Jun - 25             |                   |                  |                |                 | 77.00%          | 98.00%             | 67.00%             | All land acquired (134.4 Acre, All Private)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|    | Fatehgarh-4 PS- Fatehgarh-3 PS 400kV D/c                                                                                                  | Apraava Energy | 42     |      |               | Aug-23            | Feb-25       | Jun - 25             | 61                | 41               | 27             | 0.00            | 0.00%           |                    |                    | <p>18 RoW locs: Barmer (18 in Sheo)</p> <p>Forest (1.6054 Ha, 5 locs, 0.7 ckm ) in Rajasthan Stage I pending. Applied on 30.09.2024</p> <p>Current Status : Pending at State Secretary due to EDS by IRO</p> <p>Scarcity of Skilled Manpower : Shortage of erection gangs</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 79 | Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part B                                                                              | Apraava Energy |        |      | 1,181         | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | 2x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV S/s at Karera (near Datia)                                                               | Apraava Energy |        | 4000 |               | Feb-24            | Feb-26       | Feb - 26             |                   |                  |                |                 |                 |                    |                    | <p>Land (165.5): Pending (88.6 Acre)</p> <p>Govt. (54.215): Pending - all</p> <p>Pvt. (111.28): Pending (34.38 Acre)</p> <p>For Govt. Land, DC Datia has allocated Govt. Land to Energy Dept. M.P as per M.P Govt Policy for further leaseing to TSP</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|    | LILO of Satna-Gwalior 765 kV S/c line at Karera                                                                                           | Apraava Energy | 85     |      |               | Feb-24            | Feb-26       | Feb - 26             | 117               | 0                | 0              |                 | 0.00%           |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 80 | Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part -2 : 5.5 GW) (Jaisalmer / Barmer Complex): Part-A              | Apraava Energy |        |      | 1,716         | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|    | Construction of Section-2 with 4x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV ICTs at Fatehgarh-IV PS                                   | Apraava Energy |        | 8500 |               | Aug-24            | Aug-26       | Aug - 26             |                   |                  |                |                 | 7.00%           |                    |                    | <p>Land required: Included with Fatehgarh IV PS land</p> <p>Govt. land (Acquired/Total): NIL</p> <p>Pvt. land (Acquired/Total): NIL</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| SN | Name of the Transmission Project & Scope                                                             | Exec. Agency    | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----|------------------------------------------------------------------------------------------------------|-----------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    | Fatehgarh-IV PS (Section-2) - Bhinmal (PG) 400 kV D/C line (Twin HTLS)                               | Apraava Energy  | 374    |      |               | Aug-24            | Aug-26       | Aug - 26             | 495               | 60               | 0              | 0.00            |                 |                    |                    | RoW: Facing Interminnet ROW . Forest (0.7636 , .332ckm) in Rajasthan<br>Stage I Pending Applied on 12.04.2025<br>Current Status : Pending at DFO/CF/Nodal Officer/Jalore                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|    | LILO of both ckts of 765 kV Fatehgarh-III - Beawar D/C line at Fatehgarh-IV PS (Section-2)           | Apraava Energy  | 15     |      |               | Aug-24            | Aug-26       | Aug - 26             | 45                | 0                |                | 0.00            |                 |                    |                    | Confirmation of Tapping point is received after meeting dt. 17.02.2025 with CEA.<br>Thereafter route alignment & detailed survey work is started. Detailed survey is completed . Check survey is under progress .                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 81 | Transmission system for evacuation of power from RE projects in Solapur (1500 MW) SEZ in Maharashtra | Torrent         |        |      | 471           | Mar-24            | Mar-26       | Mar - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Establishment of 400/220 kV, 4x500 MVA ICTs at Solapur PS alongwith 2x125 MVAR, 420 kV Bus Reactors. | Torrent         |        | 2000 |               | Mar-24            | Mar-26       | Mar - 26             |                   |                  |                |                 |                 |                    |                    | Land acquired: SS Land (approx..60 Acres): 40 acres private completed out of 60 acres and balance in under Progress.<br>(Requirement of land for present Scope 24 Acres and rest land for future scope)<br><br>Substation site work obstructed by local villagers by blocking the approach road.<br><br>Order Status:<br>EPC Substation and Bays: PO placed to M/s Bajel Project Ltd. Dated 10-12-2024.<br>ICT & Reactor : PO placed to M/s Transformer & Rectifiers Ltd. in May'24 and expected to start from Sept'25.<br><br>Progress: Details Engineering is under process.<br>Line Bays Solapur PGCIL : Civil work commenced on 26.02.2025.<br>- Bay marking and excavation started for equipment.<br>- 24 out of 35 foundations have been completed. |
|    | Solapur PS – Solapur (PG) 400 kV D/c line                                                            | Torrent         | 80     |      |               | Mar-24            | Mar-26       | Mar - 26             | 110               | 53               | 1              |                 |                 |                    |                    | ROW (26 locs.) in Maharashtra<br>• Wadgaon Village, Taluka South Solapur ,District Solapur.<br>• DomburJalvage Village Taluka- Akkalkot District Solapur<br>• Anadur & Phulwadi Village Taluka -Tuljapur District Dharashiv<br><br>• Work has been hampered over the last two weeks due to heavy rainfall in Solapur.                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| 82 | Transmission Scheme for North Eastern Region Expansion Scheme-XVI (NERES-XVI)                        | Techno Electric |        |      | 289           | Jun-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | Gogamukh (ISTS) (Assam) – Gerukamukh (Arunachal Pradesh) 132 kV D/c line                             | Techno Electric | 58     |      |               | Jun-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Route Alignment completed. Design and engineering are under process.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | LILO of both circuits of Lower Subansiri - Biswanath Chariali 400 kV D/c line at Gogamukh S/s        | Techno Electric | 31     |      |               | Jun-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Route Alignment completed. Design and engineering are under process.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|    | 400/220/132 kV Gogamukh S/s (2x500 MVA, 400/220 kV ICT; 2x200 MVA, 220/132 kV ICT)                   | Techno Electric |        | 1400 |               | Jun-24            | Nov-26       | Nov - 26             |                   |                  |                |                 |                 |                    |                    | Land Parcel has been finalized and pursuing DC, ADC & Circle office for early acquisition of the land.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 83 | Transmission System for North Eastern Region Generation Scheme-I (NERGS-I)                           | Techno Electric |        |      | 214           | Jul-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|    | 400 kV Switching Station (to be upgraded to 400/220 kV in future) at Bokajan (Assam)                 | Techno Electric |        |      |               | Jul-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Land to be provided by APDCL and Joint site visit done of Bokajan Sub Station. Further land agreement draft copy already shared with APDCL for further signing of agreement. (Land agreement finalization is pending.)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|    | LILO of both circuits of 400 kV D/c Misa (PG) to New Mariani (PG) line at Bokajan S/s                | Techno Electric | 24     |      |               | Jul-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    | Survey works has been completed in the month Jan-2025. Trasmission tariff adoption is granted subject to finalization of Transmission Licence and Transmission Licence is awaited                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

| SN | Name of the Transmission Project & Scope                                                          | Exec. Agency | Length | MVA  | Cost (Rs. Cr) | SPV Transfer Date | Target - Org | Target - Anticipated | Total Locs. (Nos) | Foundation (Nos) | Erection (Nos) | Stringing (ckm) | Civil works (%) | Eqpt. Received (%) | Eqpt. Erection (%) | Remarks / Constraints & assistance required                                                                                                                                                                                                                                                                                            |
|----|---------------------------------------------------------------------------------------------------|--------------|--------|------|---------------|-------------------|--------------|----------------------|-------------------|------------------|----------------|-----------------|-----------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 84 | Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-4: 3.5 GW): Part B     | DRAIPL       |        |      | 6,395         | Dec-24            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Establishment of 765/400 kV, 2x1500 MVA S/s at Merta-II Substation                                | DRAIPL       |        | 5500 |               | Dec-24            | Dec-26       | Dec - 26             |                   | 0                | 0              | 0.00            | 0.00%           | 0.00%              | 0.00%              | Land (165 Acre)- Acquisition In progress<br><br>Bay Extensions - Barmer S/S - Land not handed over by PGCIL<br>Beawar S/S - Land not handed over by Sterlite<br>Dausa S/S - Only 64% land provided by PGCIL<br>Status of receipt of Transformers/Reactors: Order Placed                                                                |
|    | Merta II- Barmer I PS 765 kV D/c line                                                             | DRAIPL       | 686    |      |               | Dec-24            | Dec-26       | Dec - 26             | 864               | 8                | 0              | 0.00            | 0.00%           | 0.00%              | 0.00%              | Severe ROW issues in survey activity in Barmer, Tehsil - Sheo.<br>PGCIL has not provided Bay coordinates till date in Barmer S/S due to which not able to complete the detailed survey<br><br>Forest Clearance - Detailed survey in progress.<br><br>Receipt of Conductor & Tower Material - Tower material 86.01 MT received at site. |
|    | Merta II – Beawar 400 kV D/c line (Quad).                                                         | DRAIPL       | 143    |      |               | Dec-24            | Dec-26       | Dec - 26             | 186               | 2                | 0              | 0.00            | 0.00%           | 0.00%              | 0.00%              | Forest Clearance - Forest (0.1646 Ha, 2 locs) Forest Proposal Submitted on 29.05.2025<br><br>Receipt of Conductor & Tower Material - Tower Material 21.3 MT received at site                                                                                                                                                           |
|    | Merta II – Dausa 765 kV D/c line                                                                  | DRAIPL       | 494    |      |               | Dec-24            | Dec-26       | Dec - 26             | 619               | 27               | 0              | 0.00            | 0.00%           | 0.00%              | 0.00%              | Forest Clearance - Forest (1.3636 Ha, 5 locs) Forest proposal submitted on 29.05.2025<br><br>Receipt of Conductor & Tower Material - Tower material 42.71 MT received at site                                                                                                                                                          |
| 85 | Augmentation of transformation capacity at 765/400 kV Lakadia S/s in Gujarat - Part B             | Reliance     |        |      | 636           | Feb-25            | Jun-27       | Jun - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Augmentation by 2x500 MVA, 400/220 kV ICTs (3rd & 4th) at Lakadia PS                              | Reliance     |        | 1000 |               | Feb-25            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Augmentation by 2x500 MVA, 400/220 kV ICTs (5th & 6th) at Lakadia PS on new 220 kV Bus Section-II | Reliance     |        | 1000 |               | Feb-25            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Augmentation by 500 MVA, 400/220 kV ICTs (7th) at Lakadia PS on new 220 kV Bus Section-II         | Reliance     |        | 500  |               | Feb-25            | Dec-26       | Dec - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Augmentation by 500 MVA, 400/220 kV ICTs (8th) at Lakadia PS on new 220 kV Bus Section-II         | Reliance     |        | 500  |               | Feb-25            | Jun-27       | Jun - 27             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |
|    | Augmentation of transformation capacity at Lakadia PS by 1x1500 MVA, 765/400 kV ICT (3rd)         | Reliance     |        | 1500 |               | Feb-25            | Aug-26       | Aug - 26             |                   |                  |                |                 |                 |                    |                    |                                                                                                                                                                                                                                                                                                                                        |