

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2016-2017

As on 31-MAR-2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	226	179	122	0	NOV-14	MAY-17	Railway Crossing: SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014.Way leave charges has been deposited for 03 no. rail crossing & SER,Ranchi has given permission for execution of constrction work of 03 no. rail crossing on 16.12.15 PTCC: Joint inspection report has been already submitted by AGM (NWO-CFA), O/o The CGMT,Jharkhand circle,Ranchi on 15.09.15 to The DET (PTCC),E/Region,Inspection cell Kolkata. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	Koderma - North Karanpura line	D/C	220	204							
3	LILO of Kalyaneswari - MTPS line at Burnpur S/s	S/C	220	40							
4	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		DEC-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.Likely to be dropped.
5	LILO of Parulia - Burdwan at Panagarh Line	D/C	220	40							
6	LILO of Parulia - Dtps at DSTPS	D/C	220	20	17	7				JUN-17	
7	MTPS - Ramgarh Line	S/C	220	203						APR-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola - Ramgarh Line construction will be rearranged.
8	MTPS- Ranchi (PG) line	S/C	220	224						MAY-17	As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola - Ramgarh Line construction will be rearranged.
9	Mejia TPS - Gola	D/C	220	342	552	543	515	142	DEC-08	APR-17	Forest: Working clearance obtained on 6.3.13. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm) from erected line. Rectification work of the theft

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 1 of 112

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

10 Parulia - Burdwan line

D/C

220

184

11 Raghunathpur TPS -Ranchi (PG)

D/C

400

311

439

439

439

309

AUG-10

APR-17

portion of the line has been completed. 54 KM (i.e 108 CKM) of line has been charged at 220 KV from MTPS end on 09.9.15. Rectification work and stringing work is under progress. NIT floated on 23.03.17

Forest:Working clearance obtained in Jan'13. PTCC Clearance:PTCC issued on 18.2.2014. Aviation clearance : Obtained
Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for balance portion.Charged at 400 KV upto Loc No 394 on 22.02.17.Gantry(PGCIL end)to Loc.420 (1.363 KM)charged on 22.03.17

12 Ramgarh - North Karanpura Line

D/C

220

124

13 Ramgarh - Ranchi (PG) line

S/C

220

91

As 220 KV Gola S/S dropped, 220 kv Gola-Ranchi line & 220kv MTPS-Gola - Ramgarh Line construction will be rearranged.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NHPC LIMITED (NHPC)

1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		
---	---	-----	-----	--	--	--	--	--	--------	--	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	132	200	183	148	44	APR-17	MAR-18	09 locs. under severe ROW problem. Matter taken up with State administration.
2	Ajmer (new) - Bikaner line	D/C	765	544	747	215				MAY-19	Award placed in Aug'16. Work under progress.
3	Allahabad - Kanpur line	D/C	400	486	652	640	624	369	JUN-16	OCT-17	ROW at both ends.
4	Angul - Jharsauguda line	D/C	765	580	790	694	615	132	DEC-15	DEC-17	ROW being faced near Angul end. Huge forest involvement (Stage-I clearance obtained). Working permission awaited.
5	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	748	729	444	AUG-14	DEC-17	Forest clearance received.Commissioning matching with down stream Kudus (MSETCL) S/s. MSETCL S/stn. Critical.
6	Aurangabad - Boisar line (Q)	D/C	400	690	860	847	823	538	JUL-14	SEP-17	Stage - I Forest clearance (138ha.) received in Aug'15. Work permission obtained in Oct'15. Work under progress. However, severe ROW problem is being encountered in grape garden area. Critical
7	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
8	Banaskanta - Chittorgarh line	D/C	765	572	841	706	540	16	APR-18	APR-18	Work under progress.
9	Banaskanta - Sankhari line	D/C	400	52	59	33	5	0	APR-18	APR-18	Work under progress.
10	Betul - Khandwa (Quad) line	D/C	400	338	435	435	435	338	MAY-16	AUG-16	Ready for Commissioning 08/16.
11	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	50	82					NOV-17	Award placed in Aug'16.Engg. in progress.
12	Bhadla - Bikaner line	D/C	765	400	484	5				JAN-19	Award placed in Sep'16. Work under progress.
13	Bhuj Pool - Banaskanta line	D/C	765	618	760	230	81	0	JUL-18	JUL-18	Work under progress.
14	Biharshariff (Ckt III & IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		JUN-17	Bays at NTPC awarded in May'16. Completion of bay by NTPC delayed.
15	Bikaner - Moga (PG) line	D/C	765	700	1018	100				MAY-19	Award placed in Aug'16. Work under progress.
16	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	56	45	10	3			JUL-18	Efforts being made to complete earlier i.e.by Mar'18.
17	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - D/C portion (1.8 Km) & multi Ckt. portion (13.2 Km).	D/C	400	61	56	26	4			JUL-18	Severe ROW problem being faced.
18	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line	BIPOL E	800	2574	3477	3477	3477	2574	JUN-15	SEP-16	Ready for Commissioning 9/16.
19	Chilkaluraipeta - Narasaraopeta (PSITL - TBCB)	D/C	400	84	119				APR-19	APR-19	Award placed in Mar'16. Engg. in progress.
20	Chilkaluripeta - Cudappah (PSITL - TBCB)	D/C	765	550	735	403	310	38	APR-19	APR-19	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Amritsar at Jalandhar										
61	LILO of 400 kV D/C Baripada - Mendhasal at Pindiabil	2xD/C	400	112	107	107	107	112		JUN-16	Ready for Commissioning 06/16.
62	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	173	152	149	48	JUL-17	JUL-17	Work under progress. Severe ROW problem in 6 Km area near Agra end. State admn. help required. Critical
63	LILO of Agra - Meerut at Aligarh	S/C	765	30	37	12	8		APR-18	APR-18	Efforts are being made to complete earlier.
64	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	16	10	6	0	DEC-12	FEB-18	Package re-awarded in Jun'16.01 loc. ROW problem. Work under progress.
65	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	107	142	70	29			DEC-18	Work under progress.
66	LILO of Birpara - Salakati line at Alipurduar (New Pooling Station)	D/C	220	5	7	7	7	5		MAR-17	Commissioned 03/2017
67	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	800	44	64	64	64	44	JAN-15	MAR-17	Commissioned 03/2017
68	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	23	23	13	JAN-15	MAR-17	Commissioned 03/2017
69	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	19	27	23	23	13		OCT-17	Commissioning matching with Gen. Project (expected by Oct'17). Work under progress.
70	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400		87				MAY-17	JUN-19	Award placed. Engg. in progress. Commissioning matching with S/stn. rajghat S/S land possession in Dec'16.
71	LILO of Both Ckt of Bmanauli - Samaypur at Tughlakabad	D/C	400	70	150				JUL-17	OCT-18	Award placed. Commissioning matching with Sub station. Delay in land acquisition (land acquired in Aug'16).
72	LILO of Both ckto of Mundra UMPP - Limbdi (Triple) at Bachau.	D/C	400	71	72	54	26	0		JUL-18	Work under progress.Severe ROW problem.
73	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	74	74	74	50	JUN-16	MAR-17	Commissioned 03/2017
74	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
75	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	52	0	0	0		APR-18	Award placed in Apr'16. Engg. & survey under progress.
76	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
77	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
78	LILO of Gazuwaka - Vijayawada 400KV S/C line at Vemagiri PS	D/C	400	38	56	56	56	38	JUN-14	DEC-16	Ready for Commissioning 12/2016.
79	LILO of Gladni - Hiranagar at Samba (PG)	D/C	220	28	50	50	50	28	JUL-17	JUN-16	Commissioned 06/16.
80	LILO of Gooty - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	3	4					DEC-18	Award placed in Jun'16. Engg. in progress.
81	LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	7	13	13	13	7	MAR-18	DEC-17	Testing under progress. Commissioning matching with Sub station.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

82	LILO of Jiribam - Aizawl at Turial	D/C	132								
83	LILO of Kadapa (Cuddapah) - Kolar at N.P. Kunta Pooling Station	D/C	400	21	32	32	32	21	MAY-16	APR-16	Commissioned 04/16.
84	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	37	33	21	13		APR-18	APR-18	Efforts are being made to complete earlier.
85	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4		JUL-17	JUL-17	Work under progress.
86	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	282	138	85	3		JUL-18	Work under progress.
87	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
88	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	MAY-17	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW being encountered at Navi Mumbai end.
89	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	10	JUL-12	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress.
90	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	45	26				MAY-17	SEP-18	Award placed, Engg. in progress.Commissioning matching with Sub station. Delay in land acqurisation (land acquired in Aug'16).
91	LILO of One ckt RAPP - Kankroli at Chittorgarh	D/C	400	28	54	54	54	28	JUN-16	SEP-16	Ready for Commissioning 9/16.
92	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	120	21					MAY-19	Award placed in Dec'16. Engg. & survey under progress.
93	LILO of Pune - Aurangabad at Pune (GIS)	2xD/C	400	58	67	67	67	58	OCT-14	APR-16	Commissioned 04/16.
94	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3						MAR-17	
95	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		APR-18	Award placed in Apr'16. Engg. in progress.
96	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	10	DEC-15	DEC-17	During the meeting with DC on 08,09,16. Raitha Sangha Requested to discuss high compensation issue with energy minister. After support from State Govt., compensation survey by Revenue deptt. is in progress.
97	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	JUN-17	Work almost completed. Testing & commissioning delayed due to work held up due to severe ROW problem & protest by locals who are not allowing to entere in Rajarhat S/S.
98	LILO of Tilaiya - Balia line at Gaya	D/C	765								
99	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	118	169	123	97	19		OCT-17	Work under progress.Power Gen. at Rewa Solar Park delayed (ant. by Oct'17).
100	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

123	Navsari - Boisor line (Balance portion)	D/C	400	161	567	567	567	161	OCT-12	DEC-16	Commissioned 12/2016. (Remaining portion was taken as commissioned as Vapi-Navsari line in Mar'13)
124	Neyveli TS-II - Neyveli TS-I	D/C	400	14					JUL-15	NOV-15	
125	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	594	529	273		DEC-17	Work under progress.
126	Nizamabad Dichpalli line -Ckt-I	D/C	400	9	15	15	15	9	MAY-18	MAR-17	Commissioned 03/2017
127	Orai - Aligarh line	D/C	765	662	939	815	723	169	APR-18	APR-18	Efforts are being made to complete earlier.Severe ROW problem near urban area.
128	Orai - Orai (Q)	D/C	400	76	111	104	102	55	APR-18	APR-18	Efforts are being made to complete earlier.
129	Padghe (PG) - Padghe (Kudus) line (Q)	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Line completed in Feb'17. Commissioning of Kudus S/S by MSETCL critical. Completion matching with Aurangabad-Padghe line.
130	Panchkula - Patiala	D/C	400	131	183	183	183	131	JUN-16	APR-16	Commissioned 04/16.
131	Parli - Parli (Q) (PPTL -TBCB)	D/C	400	36	50	22	16		JAN-18	JAN-18	Work under progress.
132	Parli - Solapur (PPTL - TBCB)	D/C	765	236	309	189	110	12	JAN-18	JAN-18	Work under progress.
133	Pasighat - Roing line.	S/C on D/C	132	102	347	347	346	103	DEC-12	SEP-17	Readiness of up stream & down stream network by Arunachal Pradesh Govt. Critical.
134	Pipalkoti HEP - Pipalkoti (THDC) (Kuvari Pass)	D/C	400								
135	Punatsangchu-I - Alipurduar	D/C	400	128	178	162	146	30	JAN-15	MAR-18	Gen. expected beyond 2017-18. Work slowed-down to the extent possible to match Generation.(Ph.-II ant. by Mar'18)
136	RAPP - Kota line	D/C	400	90	133	128	120	30	MAR-15	JUN-17	Work slowed-down to the extent possible to match Generation.
137	Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole line	HVDC	800	3676						NOV-19	Award under progress.
138	Raipur Pooling station - Wardha line -II	D/C	765	714	963	963	963	714	JAN-15	MAR-17	Commissioned 03/2017
139	Rajarhat - Purnea (with one LILO at Gokarana and another at Farakka)	D/C	400	953	1328	1245	1159	698	APR-16	SEP-17	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat as well as in Jharkhand area. Processing of forest case in Jharkhand slow. Work in Rajarhat area at standstill due to severe ROW.
140	Ranchi - Jharkhand Pool line (Chandwa)	D/C	400	138	195	195	195	138	NOV-13	JUN-16	Ready for Commissioning 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

		D/C									
162	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	114	33	20	13	0	APR-17	MAR-18	Due to delay in Generation. Work has been slowed-down to match with Generation by Mar'18.
163	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	116	34	21	11	0	APR-17	MAR-18	Due to delay in Gen. Work has been slowed-down to match with Generation by Mar'18.
164	Tumkur (Pavagada) Pool - Hiriyr	D/C	400	218	300	155	62			DEC-18	Work under progress.
165	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	731	1000	1000	1000	731	SEP-14	NOV-16	Commissioned 11/2016.
166	Unchahar - Fatehpur line (PUTL-TBCB)	D/C	400	107	145	145	145	107	SEP-16	SEP-16	Ready for Commissioning 09/2016.
167	Vapi (PG) - Kala - Kudus D/C line	D/C	400	149	239	205	194	164		DEC-17	Severe ROW problem. Permission to work obtained in Dec'15. Kudue S/stn. being implementated by MSETCL. Critical.
168	Varanasi - Kanpur	D/C	765	652	885	885	885	652	OCT-14	JUN-16	Ready for Commissioning 06/16.
169	Varanasi - Sarnath (Q)	D/C	400	213	306	306	306	213		OCT-16	Commissioned 10/2016.
170	Vemagiri - Chilkaluripeta (PSITL -TBCB)	D/C	765	580	746	310	113		APR-19	APR-19	Work under progress.
171	Vindhyachal - Jabalpur PS (PJTL -TBCB)	D/C	765	760	1036	449	147	1	JUN-18	JUN-18	Work under progress.
172	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	946	900	480	OCT-12	FEB-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.
173	Wardha - Nizamabad line (Part of Wardha - Hyderabad line)	D/C	765	576	785	785	785	576		MAR-17	Commissioned 03/2017
174	Warora PS - Parli (PPTL-TBCB)	D/C	765	698	919	593	423	58	JAN-18	JAN-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132								Yet to be awarded.
2	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132								Yet to be awarded.
3	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132								Yet to be awarded.
4	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132								Yet to be awarded.
5	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132								Yet to be awarded.
6	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132								Yet to be awarded.
7	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132								Yet to be awarded.
8	(Arunachal Pradesh) Gerukamukh - Kikabali line	S/C on D/C	132								Yet to be awarded.
9	(Arunachal Pradesh) Jairampur - Miao line	S/C	132								
10	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132								Yet to be awarded.
11	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132								Yet to be awarded.
12	(Arunachal Pradesh) Khonsa - Longding line	S/C	132								Yet to be awarded.
13	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132								Yet to be awarded.
14	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132								Yet to be awarded.
15	(Arunachal Pradesh) Likabali - Niglok line	S/C on	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

16	(Arunachal Pradesh) Miao - Namsai (PG) line	D/C S/C on D/C	132								Yet to be awarded.
17	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132								Yet to be awarded.
18	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132								Yet to be awarded.
19	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132								Yet to be awarded.
20	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132								Yet to be awarded.
21	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132								
22	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132								Yet to be awarded.
23	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132								Yet to be awarded.
24	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132								Yet to be awarded.
25	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132								Yet to be awarded.
26	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132								Yet to be awarded.
27	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

28	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132								Yet to be awarded.
29	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132								Yet to be awarded.
30	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132								Yet to be awarded.
31	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132								Yet to be awarded.
32	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132								Yet to be awarded.
33	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132								Yet to be awarded.
34	(Assam) Amingaon - Hazo line	D/C	132								Yet to be awarded.
35	(Assam) Dhemaji - Silapathar line	S/C on D/C	132								Yet to be awarded.
36	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132								Yet to be awarded.
37	(Assam) Kamakhya - Paltan Bazar	S/C	132								Awarded.
38	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132								Yet to be awarded.
39	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132								Yet to be awarded.
40	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120								Yet to be awarded.
41	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132								Yet to be awarded.
42	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	(Sikkim) Rangpo (PG) - Samardong	D/C	220	12	34				SEP-18	SEP-18	
85	(Sikkim) Rangpo (Samardong) - Dikchu Pool twin	D/C	220	70					SEP-18	SEP-18	
86	(Sikkim) Rorathang - LiLo point on Pakyong - Rongli line	D/C	66		29					MAR-19	
87	(Sikkim) Samardong - Kumrek line	D/C	66		103					MAR-19	
88	(Sikkim) Samardong - Mamring line	S/C	66		45					MAR-19	
89	(Sikkim) Samardong - Namthong line	S/C	66		86					MAR-19	
90	(Sikkim) Singhik - Chungthang	D/C	220	40	83				JUN-19	APR-19	
91	(Sikkim) Singhik - Mangan line	S/C	66		57					MAY-18	
92	(Sikkim) Singhik - Passidong line	S/C	66		114					MAR-19	
93	(Tripura) Bagafa - Belonia line	D/C	132								Yet to be awarded.
94	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132								Yet to be awarded.
95	(Tripura) Belonia - Sabroom line	S/C	132								Yet to be awarded.
96	(Tripura) Kailasahar - Dharmanagar line	D/C	132								Yet to be awarded.
97	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132								Yet to be awarded.
98	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132								Yet to be awarded.
99	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132								Yet to be awarded.
100	(Tripura) Rabindra Nagar - Belonia line	D/C	132								Yet to be awarded.
101	(Tripura) Rabindra Nagar - Rokhia line	D/C	132								Yet to be awarded.
102	(Tripura) Udaipur - Amarpur line	D/C	132								Yet to be awarded.
103	(Tripura) Udaipur - Bagafa line	D/C	132								Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	132 kV LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line (Package-A)	D/C	132	24	96	20	0	0		APR-18	ROW survey is in progress. 80 percent material supplied.
2	220 kV line on D?C tower from Sonabil to Biswanath Chariali	S/C	220	40	126	69	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
3	Agia - Matia (Dudhnoi) line	S/C on D/C	132	24	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
4	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	186	108	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
5	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	95	0	0		AUG-17	Part of material is supplied
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
7	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
8	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	512	510	211	JAN-13	JUN-17	overall 89 percent completed. All normal foundation completed. 5 nos of pile foundation completed.
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	10	NOV-13	AUG-15	Completed on 06.07.2015.
14	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	5	9	9	9	5	NOV-13	MAY-15	completed 13.07.2015.
15	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
16	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	41	38	0	DEC-13	JUN-17	RoW issues and harvesting followed by pre monsoon rainfall are reasons to be attributed for delaying.
17	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	ROW handed over to the firm. Compensation survey is completed.
18	LILO of one ckt of Tinsukia - Margherita at Rupai	D/C	132	59	109	109	109	59	JAN-13	JUL-15	commissioned on July 2015.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	(Doomdooma) S/S										
19	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
20	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	237	237		APR-13	completed.
21	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
22	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
23	Sonapur - Chandrapur line	D/C	132	28	53	50	46	0	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
24	Sonapur - Jagirod line	D/C	132	52	103	89	64	0	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	368	339	93	JUN-16	SEP-17	Work under progress
2	Begusarai-Purnea	D/C	220	372	505	476	340	82	SEP-03	AUG-17	work under progress
3	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
4	Bihta (New) - Bihta	D/C	220	36	64	8	0	0	JUL-15	JUN-17	
5	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
6	Darbhangha - Darbhanga	D/C	220	6	15	12	12	0	MAR-16	APR-17	
7	Darbhangha - Motipur	D/C	220	220	401	401	401	218	DEC-15	FEB-17	Completed
8	Darbhangha - Samastipur (New)	S/C on D/C	220	47	176	176	176	46	MAR-16	APR-17	Line completed & back charged from Samastipur end
9	Darbhangha - Supaul/Lokhi	D/C	220	176	327	325	322	158	JUN-16	JUL-17	
10	Gaurichak - Bihta (New)	D/C	220	86	148	118	111	42		JUN-17	
11	Gaya (PG) - Sonenagar (New)	D/C	220	183	299	299	299	183	JAN-16	JUL-16	Commissioned 06/16. (Late Reported).
12	Kishanganj (New) - Madhepura	D/C	220	284	510	502	475	124	JUN-16	MAY-17	work under progress
13	Kishanganj (PG) - Kishanganj (New)	2xD/C	220	16	42	42	42	16	FEB-15	OCT-16	Commissioned 10/2016.
14	LILO of 1st ckt. Darbhanga-MTPS at Motipur	D/C	220	72	139	139	139	72		APR-17	Line completed and will charge very soon
15	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15		Completed.
16	LILO of 2nd ckt. Darbhanga-MTPS at Motipur	D/C	220	56	112	112	112	56		APR-17	line completed and will charge very soon
17	LILO of Begusarai - Kanti at Samastipur	2xD/C	220	24	53	53	53	24	JAN-16	OCT-16	Commissioned 10/2016.
18	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
19	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		DEC-16	
20	LILO of Darbhanga - Kanti at Motipur	D/C	220	130	251	251	251	130	DEC-15	JAN-17	Completed
21	LILO of Darbhanga - Kanti at Musahari	D/C	220	90	175	175	175	90	MAR-16	DEC-16	Ready for commissioning 12/2016
22	Madhepura - Lokhi	D/C	220	124	216	212	201	70		AUG-17	Work under progress
23	Motihari-Bettia	D/C	132	79	143	143	143	74		APR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Motihari-Motihari	D/C	132	78	142	141	137	74		APR-17	
25	Motihari-Raxaul	D/C	132	119	215	206	187	27		MAY-17	
26	Patna (PG) - Gourichak	S/C on D/C	220	1	3	3	3	1	MAR-15	NOV-16	Line completed and will charge very soon
27	Pusouli (New) - Dehri	D/C	220	62	199	125	89	2	MAY-15	DEC-16	
28	Samatipur (New) s/s - Samastipur s/s (initially charged at 132 KV)	D/C	220	25						NOV-16	Commissioned 10/2016 (Late reported)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
2	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
3	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
4	DCDS Mungeli - Kawardha	D/C	220	77					MAR-18		Work order issued.
5	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
6	Dhamtari - Gurur DCDS line	D/C	220	50					MAR-19		To be taken up beyond FY 18.
7	Jagdalpur - Barsoor DCDS line.	D/C	220	200					MAR-22		Work yet to be started
8	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	153				103	MAR-19	JUN-17	Work is under progress.
9	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
10	LILO of Gurur - Barsoor at Narayanpur	D/C	220	30					MAR-20		Tender in Process
11	LILO of Mopka - Bharatpur at Bilaspur(on Multi circuit tower)	D/C	220						MAR-20		Work order issued.
12	LILO of Mopka - Siltara at Bilaspur (on Multicircuit tower)	D/C	220	20					MAR-20		Work order issued.
13	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
14	LILO of Raita- Jagdalpur at Dhamtri	D/C	400	5							Tender in Process
15	LILO of Urla - PGCIL at Borjhara	D/C	220	8					MAR-19	DEC-17	Labour contract to be taken up.
16	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
17	Raita - Jagadalpur line	D/C	400	657	903	903	903	657	MAY-14	DEC-16	Ready for commissioning 12/2016
18	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	
---	---	-----	-----	---	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Magarwada - Ringanwada	D/C	220	11						MAR-18	
---	------------------------	-----	-----	----	--	--	--	--	--	--------	--

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	Bamnauli - Dhansa	M/C	220	4						MAR-22	
2	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
3	Bawana - Shalimarbagh	D/C	400	10						MAR-20	
4	Bawana-Rohini -II (Sec -29) line	D/C	220	12	38	38	38	12	JUN-14	JUL-16	Commissioned 06/2016. (Late Reported).
5	Budella - Punjabi Bagh	M/C	220	7						MAR-18	
6	Dwarka - Budella	D/C	220	12						MAR-19	
7	Dwarka - Janakpuri (U/G Cable)	D/C	220	5						MAR-20	
8	Harsh Vihar - Patparganj & LILO at Preet Vihar	2xD/C	220	14						DEC-16	work completed
9	Harsh Vihar - Patparganj line (U/G cable link)	D/C	220	29				29	MAR-15	FEB-17	Commissioned 12/2016 (Late Reported)
10	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
11	IP - Karolbagh	D/C	220	9						MAR-19	
12	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
13	Karolbagh - Subzi Mandi (U/G Cable)	D/C	220	5						MAR-21	
14	Kashmiri gate - IP Tower	M/C	220	9						MAR-18	
15	Kashmirigate - Chandrawal (U/G Cable)	D/C	220	4						MAR-19	
16	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
17	LILO of AIIMS - Ridge Valley at R.K.Puram	D/C	220	5						MAR-21	
18	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	4						MAR-18	
19	LILO of Bamanuli - Naraina at PPK-III	2xD/C	220	1						MAR-17	
20	LILO of Bamnauli - Najafgarh at Budella	D/C	220	12						MAR-18	
21	LILO of Bamnauli - Najafgarh at PPK-II	D/C	220	4						MAR-17	
22	LILO of Bamnauli - Naraina at PPK-I	D/C	220	1						MAR-17	
23	LILO of Bamnauli - Tughlakabad at Rangpuri	M/C	400	32						MAR-22	
24	LILO of Bawana - Rajghat at Gopalpur	D/C	400	1						MAR-20	
25	LILO of Gopalpur - Subzi Mandi at Chandrawal	D/C	220	1						MAR-19	
26	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
28	LILO of Maharanibagh - Sarita Vihar at Jasola	2xD/C	220	6						MAR-20	
29	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
30	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3						MAR-18	
31	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
32	LILO of Tughlakabad - Mehrauli at Maidan Garhi	M/C	220	1						MAR-21	
33	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
34	LILO of one ckt of Bamnauli - Najafgarh at Pappankalan-II	S/C	220						MAR-15		
35	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220						MAR-15		
36	Lodhi Road - IP Tower	D/C	220	8						MAR-17	
37	Okhla - Tughlakabad	D/C	220	10						MAR-18	
38	Punjabi Bagh - Janakpuri (U/G Cable)	D/C	220	8						MAR-20	
39	Ridge Valley - Naraina (2nd Ckt)	D/C	220	4						MAR-21	
40	Shalimarbagh - Mangolpuri - Bundella	D/C	220	12						MAR-20	
41	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
42	Tughlakabad - Masjid Moth	M/C	220	7						MAR-18	
43	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	
44	Vasant kunj - DIAL (Cable)	D/C	220	3						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1

LILO of Ranganadi - Itanagar at Pare HEP

D/C

132

FEB-17

Erection works completed. Only testing & commissioning left.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amreli - Babara line (AL-59)	D/C	220	50						MAR-20	
2	Amreli - Kasor line	D/C	400	460	679	619	549	88		MAR-18	W I P / Severe RoW problems
3	Amreli - Maglana line	D/C	220	400						MAR-21	
4	BECL (Padva) - Botad line	D/C	220	188	292	169	115	0		MAR-17	W I P / Severe RoW problems
5	Babara - Gondal - II line	D/C	220	320						MAR-20	
6	Babra - Gondal -II line	D/C	220	200						MAR-21	
7	Bechraji - Maruti Suzuki line	D/C	220	2	12	12	12	2	SEP-16	FEB-17	Commissioned 12/2016 (Late Reported)
8	Bhachau - Radhanpur	D/C	220	340		0	0	0		MAR-17	Yet to award.
9	Bhachunda - Bhuj Pool (PG) line	D/C	400	220						MAR-21	
10	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499					JUN-20	WIP
11	Bhatia - Bhogat line (AL-59)	D/C	220	30						MAR-19	
12	Bhatia - Kalavad line	D/C	220	238						MAR-18	
13	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0		DEC-16	W I P / Severe RoW problems
14	Bhogat - Moti Gop line (AL-59)	D/C	220	140						MAR-20	
15	Bhogat - Ranavav line (AL-59)	D/C	220	150						MAR-20	
16	Bhogat-Kalavad	D/C	400	270	444	0	0	0		MAR-20	WIP
17	Botad - Parabadi (Ajmer) line (Ckt-1)	D/C	220	64	211	211	211	124		MAR-17	Commissioned 03/2017
18	Charanka - Veloda Line	D/C	400	199	265	265	265	199		MAR-17	Commissioned 03/2017
19	Chhara - Dhokadva line	D/C	220	90						MAR-21	
20	Chhara - Veraval line	D/C	220	200						MAR-20	
21	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Yet to award
22	Chhatral - Dhanaj	D/C	220	40		0	0	0		MAR-17	Yet to award
23	Chikhli - Bhilad	D/C	220	170		0	0	0		MAR-17	Yet to award
24	Chorania - Botad	D/C	220	104	196	64	0	0		MAR-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)										
115	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
116	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34					JUL-17	WIP
117	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
118	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	114	108	52		MAR-18	WIP
119	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46		0	0	0		MAR-19	Yet to award
120	LILO of one ckt Vyankatpura - Achhalia line at Kawant	D/C	220	168						MAR-19	
121	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
122	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	114	108	52	MAY-16	MAR-18	WIP
123	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	37	31		FEB-17	MAR-18	WIP
124	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	64	96	61	51			JAN-18	WIP
125	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
126	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
127	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
128	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	32	28			JUL-18	WIP
129	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
130	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	45	44	40	1		MAY-17	WIP
131	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
132	LILO of pm ckt. GPPC- Savarkumdlā line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
133	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
134	LILO of pne clt Amerli - Dhasa at Botad	D/C	220	100						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
185	Wanakbori TPS-Soja	D/C	400	212	343	184	167	0		MAY-18	WIP
186	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad) (Ckt-I)	D/C	220	8	33	33	33	8		JUN-16	Commissioned 06/16.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem.Arbitration case.Work awarded to M/s Isolux. route survey under progress.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Contractual problem. Arbitration case.Work re-awarded to M/s Isolux. Route survey under progress
4	Deepalpur - Rai Khewra at RGEN Kundli S/s	M/C	220	22						MAR-18	ine commissioned on 29.02.2016
5	Deepalpur - Sonipat (Sector- 6)	D/C	220	11	27	27	27	11		DEC-16	commissioned 12/2016
6	Deepalpur-Sonepat HSIIDC Rai (terminated at Rajiv Gandhi s/s)	M/C	220	41	101	101	101	41	MAY-13	DEC-16	Ready for commissioning 02/2016 (Late Reported)
7	Jajji - Rai line	D/C	220	51	113	110	110	47		APR-17	Work in progress.
8	Kaithal (PGCIL) - Neemwala	D/C	220	36						MAR-18	Work awarded and yet to be start
9	Kirori - Jind line (Ckt-II)	D/C	400	50	149	149	149	50		MAR-17	Commissioned 03/2017
10	LILO of 2nd Ckt Shahbad - Pehowa at Durala	D/C	220	6	11	11	11	6		MAY-16	Commissioned 05/2016.
11	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220							MAR-18	Work awarded. Work yet to be start.
12	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	14	0	0		DEC-17	Work in progress
13	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	MAY-17	Loop-Out portion commissioned on 24.06.2016 Loop-In portion's work in progress.
14	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5						MAR-19	NIT yet to be floated
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10						MAR-19	NIT yet to be floated
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1						MAR-19	NIT yet to be floated
17	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	44	34	24			DEC-17	Work in progress
18	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						DEC-17	Work has been re-awarded with schedule completion period of one year. Partial route of line has been approved. Final route approval under process.
19	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		SEP-17	Work of line has been completed on 20.10.2014 only termination pending at 220 kV sub station Pinjore, which is yet to be constructed.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		JAN-18	Work awarded to Inabensa Bharat Ltd. Co. Survey work in progress
21	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	13	0	0		DEC-17	Work in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

22	LILO of both Ckt of Cheeka - Durala at Sonta s/s	D/C	220	78	128	128	128	78	JUL-13	DEC-16	Commissioned 12/2016
23	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28						MAR-19	Tender enquiry under process
24	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44						MAR-18	Work awarded to M/s Inabensa. Contractual problem. Work re-awarded to M/s Isolux. Route survey under progress
25	LILO of both ckt. Palla - Palli at Sector- 46 S/s	D/C	220	2						MAR-19	NIT yet to be floated
26	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2						MAR-18	Work awarded and yet to be start
27	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			MAY-17	Work in progress
28	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4						MAR-18	NIT yet to be floated
29	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220							MAR-18	NIT yet to be floated
30	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5						MAR-18	NIT yet to be floated
31	Nuna Majra - Nuna Majra	D/C	220	2						MAR-18	NIT yet to be floated
32	Palwal (Meghpur) - Meerpur Kurali	D/C	220	53	106	106	106	53		AUG-16	Ready for Commissioning 08/16.
33	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10						MAR-18	Work re-awarded and yet to be start
34	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		OCT-17	Work has been re-awarded to M/s Isolux . Work yet to be start.
35	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	44	31	22	0		DEC-17	Work has been re-awarded with schedule completion period of one year.Partial route approved. Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Bajoli Holi HEP - Lahal GISS	D/C	220	18					OCT-16	MAR-17	Delay FCA approval. (Work awarded).
2	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	
3	Charor -Banala	D/C	220	30	80	4	0	0	MAR-17	MAR-17	
4	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
5	Hatkoti - Gumma	D/C	120								
6	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
7	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	MAY-17	
8	Kashang - Bhaba (2nd Ckt)	D/C	220	39	100	100	100	39	OCT-15	APR-16	Commissioned 04/16.
9	Kashang - Jangi Pooling Station	D/C	220								Jhangi Pooling Station yet to be awarded.
10	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
11	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
12	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132								Under planning stage.
13	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	57					DEC-17	Forest are involved and proposal for forest clearance submitted and it under progress for Stage-I clearance . Likely to be issue shortly.
14	LILO of Parbati II HEP - Parbati-III Pooling station at Sainj	D/C	400	1						MAY-16	Yet to award.
15	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
16	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
17	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
18	LILO of one ckt Kurthala - Bathri at Nakrot Pooling Station	D/C	132	1	1	1	1	1			Completed.
19	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400	20					MAR-17	MAR-17	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
20	LILO point to Phojal	D/C	220	20				20		MAR-17	Commissioned 06/2016 (Late Reported)
21	Lahal-Chamera	D/C	400	80					OCT-18	MAR-17	Delay FCA approval.
22	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
23	Nalagarh -Kunihar	S/C	400	33						MAR-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Rauri-Kunihar	D/C	220	28						MAR-17	
25	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
26	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-17	
27	Sunda-Hatkoti	D/C	220	56					MAR-17	MAR-17	Delay FCA approval.
28	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	36							Line is being constructed by HPPTCL under Green Energy Corridor Scheme.
29	Uhl-III - Hamir Pur (By BVPCL)	S/C on D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12						SEP-17	
11	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
12	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
13	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
14	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
15	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-16	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
16	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
17	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	JAN-18	ROW issue at Dangarpورا.Original Project provision exhausted.
18	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		JAN-18	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
19	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	MAR-17	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa - Gua	D/C	220	220					JAN-18	JAN-18	Detail Survey going on.
2	Chaibasa -Ramchandrapur	D/C	220	79	129	125	121	79	APR-09	MAR-17	Line is passing through forest area of 4.70 Ha in Saraikela and Chaibasa division, which involves three location(2km stringing). In principle approval has been received in Sep 16. The amount for compliance of CA has deposit in Nov 16, Stage-I clearnce and work permission received.
3	Chatra - Latehar	D/C	220	208	327	323	305	74	FEB-17	MAY-17	Forest proposal submitted to state govt, which is yet to be forwarded to RMoEF for stage-I clearance.
4	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	54	21	0	FEB-17	FEB-17	Forest clearance pending.
5	Daltonganj - Garhwa	D/C	220	66	113	57	34	0	FEB-17	FEB-17	
6	Dumka - Jasidih	D/C	220	148					JAN-18	JAN-18	Detail survey going on.
7	Essar (Latehar) - Latehar	D/C	400	81	118	102	88	22		JUL-17	Line is passing through 81.843 Ha of forest area in Latehar division, which involves ten location (7.67 Km Stringing). Forest proposal submitted in May 2013 and fresh application submitted for issue of NOC of FRA based on CS map in Sep 2016. Total 22 villages are affected. Gram Sabha meeting for 20 villages completed, balance two are remained for Dhurva and Bhajkum village. District administration has to organized Gram Sabha meeting of issue of NOC.
8	Giridih - Jamua	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
9	Giridih - Jasidih	D/C	220	160					MAY-18	MAY-18	LOI issued on 08.11.2016.
10	Godda - Lalmatia	D/C	220	100					MAY-18	MAY-18	LOI issued on 08.11.2016.
11	Govindpur - Dumka	D/C	220	203	332	331	330	203		MAR-17	Line is passing through 12.24 Ha in Dumka division, 12.1 Ha in Devghar division, 0.388 Ha in Dhanbad division and 6.2169 Ha in Jamtara division, which involves one location (16.14km stringing). Proposal is in DFO level. Varification of suspected 01 plot for JJ land was to be submitted in DFO, Deoghar office only. Varification report submitted in DFO Deoghar office on 01.03.17. Uploading of proposal from DFO, Deoghar is awaited. Uploading of other division have been completed. Stage-1 clearance and Working permission is awaited
12	Hatia - Namkum (PGCIL)	D/C	220	65	127	67	53	0		MAR-17	Line is passing through 13.221 Ha of forest area in Ranchi division which involves sixteen location (2.06km stringing). The proposal uploaded in Jun 15. RMOEF raised queries in Nov 16 regarding details of forest line, tree enumeration and possibility of alternate route. DFO, Ranchi submitted reply in Dec 16.

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

13	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220								Proposal is in Regional MOEF Office, Ranchi. Stage-1 and Working permission awaited Survey held up due to non-finalisation of PTPS substation layout.
14	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
15	Latehar (JSEB) - PTPS	D/C	400	220	308	256	237	54		AUG-17	Line is passing through forest area of 179.977 Ha in Ranchi, Ramghar and Latehar district which involves 39 locations (24.92km Stringing). Proposal submitted in Jul 13 and fresh application submitted for issue of NOC on FRA based on CS map in Sep 2016. Total 13 villages are involved and Gram sabha meeting for 20 villages completed except tow villages i.e Dhurva and Bhajkum. District administration has to organized Gram sabha meeting for issue of NOC. DC, Ranchi has to issue rectified GS report.
16	P.T.P.S. - Ratu	D/C	220	70					MAY-18	MAY-18	LOI issued on 08.11.2016.
17	PTPS - Bero (New Ranchi)	D/C	400	102	140	131	128	85		MAR-17	Line is passing through 10.94 Ha of forest area in Ranchi/Ramghar division, which involves six location (3.84KM stringing). The forest proposal originally submitted in April,2013 and combined proposal uploaded in Aug,2015. .Proposal is in RMOEF, Ranchi. Stage-1 clearance and Working permission is awaited
18	TTPS - Govindpur	D/C	220	181	295	229	202	36		MAR-17	Line is passing through forest area 103.621 Ha in Bokaro division and 1.275 in Hazaribagh division, which involves 67 location (47km stringing). Proposal submitted to MOEF. Gram Sabha proceeding of total eleven villages of Bokaro district have been received. NOC and FRA are yet to be issued by district administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	52	40	0	AUG-07	JUL-17	Work under progress.
2	Bellary (PS) - C.N. Hally	D/C	400		127	127	127	86		MAR-18	This line work is executed in three bits: (i) BPS 400 kV to Rampura limits (Kelagina Kanavi): 400 kV MC Line to link to the proposed 400kV DC lines to the proposed 765kV Vasanthanarasapura S/s & 400kV Chikkanayakan Halli switching stations (43.018 km) is completed. (ii) 400 kV Kelaginakanive to 400 kV Jagalur (Hiremallanahole) line: Land acquisition under progress. (iii) 400 kV DC line from Hiremallanahole GIS to Chikkanayakanahalli (Dinkanahalli) 400 kV S/s (126 km): Land acquisition under progress.
3	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	520	520	520	450	DEC-16	MAR-17	Work completed.
4	Bellary (TPS) - Bellary (PS)	D/C	400	5						MAR-18	This work is not in planned works.
5	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	15	9		JUL-14	AUG-17	work is in progress.
6	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 since 2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5, 6,33,77. Final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
7	Bijapur - Sindagi	D/C	220						SEP-19	SEP-19	
8	Chintamani - Srinivasapura	D/C	220						SEP-19	SEP-19	
9	Chitradurga - Hiriyur S/S	D/C	220								Work is in Tendering stage.
10	Gowribidnur - Mittemari	D/C	220						SEP-17	SEP-17	
11	Gulbarga - Afzalpur (Ganagapura)	D/C	220						SEP-19	SEP-19	
12	HSR Layout - Nimhans S/S (UG Cable)	UG Cable	220	11	0	0	0	11		FEB-17	Commissioned 02/2017
13	Hiriyur (PG) - Hiriyur S/S	S/C	220								Work is in Tendering Stage.
14	Hoondy 200 kv - EPIP GIS 200 kv staion (UG	S/C	220							MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Cable)										
15	Hosadurga - Benkikere	D/C	220						SEP-18	MAR-19	
16	Hosadurga - CN Halli line	D/C	220								DPR to be prepared.
17	Ittagi - Kudligi line	D/C	220	65	119	79	72	0	MAY-14	JAN-18	Work under progress.
18	JSW TPS - Bellary (PS)	D/C	400	20	39	39	39	19		MAR-17	This work is being carried out on self execution basis. Line work is completed. Pre-commissioning test is under progress.
19	Jagalur - Chitradurga	D/C	220						SEP-18	MAR-19	
20	Jagalur - Kudligi	D/C	220						SEP-18	MAR-19	
21	Jagalur - Thallak	D/C	220						SEP-18	MAR-19	
22	Kalburgi - YTPS	D/C	400						SEP-18	MAR-18	
23	Kolar (PGCIL) - Gollahalli	D/C	220						SEP-17	MAR-18	
24	LILO on one ckt of Nelamangala - Anchepalya line at Magadi	D/C	220	31	63	63	63	31	JUL-14	FEB-17	Commissioned 02/2017
25	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	72	68	62	56	39		JUN-17	
26	LILO of BPS - Chikkanayakanahalli to Jagalur	M/C	400						SEP-18	MAR-19	
27	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						SEP-18	MAR-19	
28	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
29	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220								Estimate to be prepared.
30	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.
31	LILO of Guddadadhalli (Munirabad) and Guttur (Davangeere) to Dhoni	S/C	400						SEP-18	MAR-19	
32	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220						SEP-17	MAR-18	
33	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
34	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-18	Work under progress. (1)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											(2) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (3) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Posted for Orders.Being pursued.
35	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220						SEP-17	MAR-18	
36	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	
37	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	
38	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220								Work is in Tendering stage.
39	LILO of RTPS - Lingasugur S/C line at Mallat (Marvi)	D/C	220	6	13	12	12	6	AUG-14	JAN-18	Work under progress.
40	LILO of SRS Hubli - Lingapur line to proposed 220 kV Koppal S/s and 400/220 kV Dhoni with second ckt. at Gadag	M/C	220						SEP-18	MAR-19	
41	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	FEB-08	JAN-18	Work under progress. ROW issues : case filed in DC Court : (a) At loc No.49(Sy No.151/2) : Case filed by Sri. K. Narayan & Sri Srinivasa on 17.09.2016. NHD: To be intimated. (b) At Loc No.47-48 (Sy No 350/1) : Case filed by Sri G.R.Shivaram on 17.09.2016. Next date: to be intimated.
42	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
43	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	16	32	32	32	16	JUN-11	MAR-17	Commissioned 03/2017
44	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
45	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
46	Madhugiri - Pavagada	D/C	220	120	212	210	203	40	JUL-14	SEP-17	Work under progress.
47	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
48	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016.
(3)ROW problems at locations 208: being pursued locally.

final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.

62	Vajamangala - Kadakola	D/C	220	39	55	49	45	0	MAR-11	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
63	Vasanthanarasapura - Antharasanahally	D/C	220	37	96	96	96	37	JAN-16	AUG-17	Work is under progress
64	Vasanthanarasapura - Madhugiri	D/C	220	89	209	194	164	63	JUL-16	MAY-17	Work under progress.
65	Yermarus TPS - Bellary Pooling Station	D/C	400	284	399	375	329	134	AUG-17	AUG-17	Work under progress.
66	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220		5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220								ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0		OCT-17	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220							MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	400 kVBetul s/s - 220 kV Betul s/s	D/C	220	4		7				SEP-17	work under progress.
2	Ashta - Shajapur	D/C	220	95							
3	Ashta - Ujjian S/S	D/C	400								
4	Badnawar - Kanwan line	D/C	220								
5	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
6	Badwar PS - PGCIL S/s	D/C	220	4	8					MAR-18	Work to be commenced.
7	Betul - Gudgaon	D/C	220								
8	Bina s/s - M/s Bharat Oman Refinaries Ltd. Agasod, Bina	D/C	220	36						DEC-16	Commissioned 08/2016 (Reported Late)
9	Bina-Bina (M/s BORLA)	D/C	220	36				36			
10	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	1				MAR-18	work under progress.
11	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13					MAR-18	Work to be commenced.
12	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
13	Gudgaon(220) - Gudgaon(132)	D/C	132								
14	Gwalior (Malanpur) - Morena line	D/C	220	60	101	101	101	60		MAR-17	Commissioned 02/2017 (Late Reported)
15	Handia - Ashta(2nd stage)	D/C	400	180							
16	Indore (PGCIL) - Ujjian	D/C	400								
17	Julwaniya - Kukshi	D/C	220	160							
18	Julwaniya - Sendhwa	D/C	220								
19	Kanwan (220) - Kanwan (132)	D/C	132								
20	Kanwan (220) - Teesgaon	D/C	132								
21	Kanwan - Dhar line	D/C	220								
22	Katni - Damoh	D/C	220	220							
23	LILO of 220 kV Katni - Satna at PGCIL Satna	D/C	220	1				1		APR-16	Commissioned 04/16.
24	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11		1				DEC-17	
25	LILO of 2nd Ckt. Damoh - Sagar line at Damoh	D/C	220	1		3				MAR-18	work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

26	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
27	LILO of Both Ckt Nagda - Neemuch at Mandsaur S/s	D/C	220	25						MAR-18	
28	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
29	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28						MAR-18	
30	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s	D/C	132								
31	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
32	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
33	LILO of Handia - Barwaha at Handia	D/C	220	40							
34	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
35	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3					MAR-18	Work to be commenced.
36	LILO of Indore - Itarsi at Handia	D/C	400	40							
37	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
38	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
39	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
40	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
41	LILO of Pithampur - Indore line at 220kV Pithampur-II s/s	D/C	220	15	26	26	26	15		JUN-16	Commissioned 06/16.
42	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
43	LILO of Ratlam-Daloda 220 kV line at Jaora	D/C	220								
44	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
45	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
46	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
47	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

69	Nagda - Mandsaur	D/C	400								
70	Nagda - Ujjain line	D/C	400	150							
71	Neemuch - Ratangarh line	D/C	220								
72	Pithampur - Badnawar DCDS	D/C	400	150							
73	Pithampur - Gandhinagar	D/C	220	60							
74	Pithampur - Moondi Pooling Point	D/C	400	280							
75	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
76	REVA TPP - Moondi Pooling Point	D/C	400	70							
77	Ratangarh(400)- Ratangarh(132)	D/C	132								
78	Sailana - Ratlam	D/C	220								
79	Sailana(400) - Sailana(132)	D/C	132								
80	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	15		MAR-18	Original Contract terminated and Retendered. Work to be commenced.
81	Second circuiting of Alot - Sitamau 132 kV line	S/C	132								
82	Second circuiting of Jhabua - Meghnagar 132 kV line	S/C	132								
83	Second circuiting of Rajgarh - Petlawad 132 kV line	S/C	132								
84	Second circuiting of Rajgarh-Jhabua 132 kV line	S/C	132								
85	Second circuiting of Ratlam - Daloda 220 kV line	S/C	220								
86	Sendhwa (220_ - Sendhwa (132)	D/C	132								
87	Sendhwa(220) - Pansemal (132)	D/C	132								
88	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
89	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
90	Ujjain - Dewas	D/C	220	90							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	400 kV Aurangabad II (Thaptitanda) - 765 kV Aurangabad III (Ektuni) (Ckt 3 & 4)	D/C	400	10	18	18	18	10		MAY-16	Commissioned 05/16.
2	ACC Limited - LMEL Ghugus	S/C	220	2				2		DEC-16	Commissioned 12/2016.
3	Akola - Anjangaon	D/C	220	104	172	112	92	39		JUN-17	Work in progress.
4	Babhaleshwar - Kudus	D/C	400	447	708	551	485	152		DEC-17	After the discussions held in expert committee meeting, MSETCL agreed to reroute portion of the line, thereby, ensuring separation distance of at least 6 km from W05 & W06 antennas on western arm of GMRT and also agreed to use higher capacity conductor to tackle RFI effect on E04, E05 & E06 antennas of GMRT. Forest of 150 Ha involved in sagamner, Ahmednagar, Junnar, Thane, Shahpur and Jawhar Division of forest depatment. Proposal uploaded in Oct, 2015. RMoEF, Nagpur raised quaries in 9/2016, MSETCL is yet submit reply required for Stage-I Forest Clearance.
5	Balapur - Malegaon line	D/C	220	140	228	216	160	51		APR-17	Work in progress. ROW cases filed and order awaited for 3 locations.
6	Bhandup - Borivali line on M/C tower (from loc. no. 20 to 48)	S/C on M/C	220	9				9		OCT-16	Commissioned 10/2016.
7	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	DEC-17	The work stopped due to 1) Severe RoW 2) Forest ssue. The existing contract closure proposal is approved by C.O. The balance work shall be executed by placed new contract.
8	Boisar II-Borivali	M/C	220	331	261	261	261	331	DEC-11	AUG-16	Ready for Commissioning 08/16.
9	Chandrapur II - Tadali (MIDC)	D/C	220	81	89	75	74	40		APR-17	Work in progress.Row cases filed order awaited (4). Railway crossing-Loc 17/0-18/0 and 19/0-20/0 proposal submitted to Railway authority.
10	Chandrapur MIDC - Ballarshah (Ckt- I)	D/C	220	21	66	66	66	21		SEP-16	Commissioned 09/16.
11	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	41			Ckt-I commissioned on 28.09.16 Ckt-II commissioned on 12.03.2017.
12	Eklahare - Pimpalgaon	D/C	220	87	158	145	127	13		JUN-17	Orders issued for ROW cases. Work in progress.
13	Jejuri - Hinjewadi - I & II	D/C	400	207	276	202	183	69		JUN-17	ROW problem at 12 locations. WIP Forest of 17.25 Ha involved forest Clearance proposal is pending at DCF, Pune.
14	Kalmeshwar - Warud	D/C	220	170	303	179	101	0		JUN-17	Forest Locs. Approval awaited

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

43	Nagewadi - Taptitanda	D/C	220	78	134	110	44	0		APR-17	Work is in progress. ROW: Cases filed but order awaited [1].
44	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-17	Work is to be carried out under ORC.
45	Nanded - Krishnoor	M/C	220	32	53	37	21	0		JUN-17	Work in progress.
46	Partur - Nagewadi line	D/C	220	128	216	182	172	33		JUN-17	Work is in progress.
47	Phaltan - Walchandnagar	D/C	220	104	178	177	172	91		AUG-17	ROW Case filed but order awaited[4]
48	Tap on Babhaleshwar - Chalisgaon for Kopergaon S/S (Ckt-II)	D/C	220	11				11		MAY-16	Commissioned 05/16.
49	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		DEC-17	Work stopped by Agency from 12.04.2015 Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 972 dt. 20.05.2016. Z.O. to C.O. code ltr no. 1351 dt.18.06.2016.
50	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		DEC-17	Work not started by agency Order not issued for U/G cable. As per the present instruction, the complete line is to be constructed by 220KV U/G cable. Hence Revised estimate submitted by using U/G cable at C.O vide ltr. no. 2476 Dtd. 20.10.2015. Short closure proposal submitted to Z.O vide ltr. no. 973 dt. 20.05.2016 Z.O. to C.O. code ltr no. 1352 dt.18.06.2016.
51	Wardha (PGCIL) - Ghatodi	D/C	220	322	554	388	209	0		JUN-17	Work in progress.
52	Warora - Wardha	D/C	220	165	289	288	288	154		APR-17	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		JUN-17	(i) Date of award of contract is 18.03.2011. (ii) Schedule date of completion was 18.03.2012. (iii) Anticipated date of completion is June 2017. (iv) Delay is due to RoW issue (all of which have been resolved) & commissioning of SAS at 400/220/132 kV Killing sub-station. (v) 98% of the line is completed on 11.02.2016 except at the tapping point, which will be done along with the integration of SAS at 400/220/132 kV Killing sub-station end.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		JAN-14	(i) Date of award of contract is 11.02.2011. (ii) Schedule date of completion was 11.08.2011. (iii) Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 20.12.2015. (iv) Delay in completion of the line was due to RoW problem. (v) No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		JUN-17	(i) Date of award of contract is 19.01.2011. (ii) Schedule date of completion was 19.07.2011. (iii) Anticipated date of completion is June 2017. (iv) Delay is due to RoW issues.Work held up due to ROW problem. The PHED,GOMe has complained and filed an FIR against Loc No. 3 to 8. (v) The matter has been taken up with the District Administration for solving the RoW issues. (vi) No issue on forest clearance and no court cases. (vii)Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	(i) Date of award of contract is 12.02.2015. (ii) Schedule date of completion was 12.05.2015. (iii) The LILO was completed in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. (iv) Delay in completion of the line was due to sub-station was not ready. (v) No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	4	0		NOV-17	(i) Date of award of contract is 26.02.2016. (ii) Schedule date of completion was 26.02.2017. (iii) Anticipated date of completion is November 2017. (iv) Delay is due to delay in supply of materials for line by the vendor. (v) No issues on forest clearance and RoW issues.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

and also due to fund flow constraint and RoW issues.
(v) No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Balimela - Malkangiri line	S/C	220	22	78	78	78	22	SEP-16	MAR-17	Commissioned 03/2017
2	Bhanjanagar - Aska	D/C	220	28	112	73			JUN-20	MAR-18	kindly make the ckm as 54 ckm
3	Bidanasi -Cuttack	D/C	220	20	38	38	38	20	DEC-09	NOV-16	Commissioned 11/2016.
4	Bolangir - Kesinga	D/C	220	160	323	246	0	0	JAN-15	DEC-17	
5	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	39	3	0		DEC-17	
6	IB - Lapanga	D/C	400	40	60	58	55		JUN-13	JUN-17	Since this is repeated may be deleted
7	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	34	0	0		JUN-17	
8	Kesinga - Baliguda	D/C	220	200	376	165			JUN-17	MAR-18	kindly make the Ckm as 200 instead of 96Ckm.
9	Keunjhar - Keunjhar PG	D/C	220	15	30	8	1	0	SEP-17	JUN-17	The CKM may be indicated as 14.802 CKM.
10	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	7	19	19	19	7		DEC-16	Commissioned 02/2014.(Late Reported)
11	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	9	0	0		JUN-17	
12	LILO of Indravati - Theruvali at Kashipur	D/C	220	3	13	11	0	0	DEC-16	APR-17	
13	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	0	2	2	0	0	DEC-16	MAR-17	
14	LILO of Meramundali - Duburi Ckt-I at Goda Chhak	D/C	220	10	24	22			MAR-17		tHE ckm MAY BE INDICATED AS 10.2 ckm
15	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	17	6		DEC-16	Ready for Commissioning 12/2016.
16	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	2	0	0	FEB-18	FEB-18	
17	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13		My be deleted as the project is yet to be awarded
18	Malkangiri - Kalimela	S/C	220	67	120	22	0	0	FEB-18		The CKM may be indicated as 67.254 CKM
19	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	54	37	0	MAR-17	SEP-17	The CKM may be indicated 58.30 CKM
20	Restoration of IB - Lapanga line	D/C	400	38	62	58	55		SEP-16	MAR-17	The line CKM may be corrected as 38 CKMs.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74							Contract will be awarded when sanction is received from NEC
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132						DEC-16		The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5		0	0	0	DEC-13		
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132						FEB-17		The stringing works for extension of the line upto the 132 KV Tuirial Switchyard is completed by P&E Deptt. Mizoram.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0	DEC-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Dehradun (PTCUL) - Dehradun (PGCIL) line	D/C	220	12	21	21	21	12	MAR-17	Commissioned 01/2017 (Late Reported)
4	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
6	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					DEC-17	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
7	Kuware Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0	DEC-18	Retendering is under Process.
8	LILO of Muzaffarnagar - Vishnu Prayag at Kuware Pass (Pipalkoti)	D/C	400	2	6	0	0	0	AUG-16	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
9	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-18	
10	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					SEP-17	Tendering is under process.
11	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0		The work at Pala Maneri HEP stopped as per GOI order.
12	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
13	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	Construction of line as per Schedule of construction of Langrasu.
14	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	AUG-16	Tendering is under process.
15	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	15	7		JUN-17	Tower Foundation 15/21, Tower Erection 11/21, Total Progress 61%
16	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0	JUN-17	Tower foundation 15/21, Tower Erection 11/21, Total Progress 61%

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

17	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		OCT-17	Forest case is under progress.
18	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
19	Loharinagpala-Koteshwar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
20	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
21	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	0	52	0		DEC-18	Tower Foundation 52/260 and work is under progress at 16 locations.
22	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	39	39	28		JUL-16	Commissioned 07/16.
23	Sringar - Kashipur	D/C	400	304	0	0	0	0		DEC-18	Survey work is prepared for the alternative route proposed by M//s cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	71		AUG-16	Ready for Commissioning 08/16.
2	Goindwal Sahib - Bottianwala	D/C	220	129	201	163	160	0		DEC-17	Work is in progress.
3	Kanjali - Science city line (Jalandhar)	D/C	220	30	58	58	58	30		JUN-16	Commissioned 06/16.
4	LILO of 220KV Patran - Kakrala & Patran - Rajila line at 400KV PGCIL Patran	D/C	220	23	41	37	37	23	OCT-16	MAY-17	Work is in progress. Forest case pending.
5	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	80	48		MAY-16	Commissioned 05/16.
6	LILO of GGSSTP - Jamsher at Jadla	D/C	220	21	41	41	41	21		JUN-16	Commissioned 06/16.
7	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	40	21		JUN-16	Commissioned 06/16.
8	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	84	84	84	50		JUN-16	Commissioned 06/16.
9	LILO of Patiala - Mandi Gobindgarh at Rajpura	D/C	220	68	109	109	109	68		AUG-16	Ready for Commissioning 08/16.
10	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	6	13	13	13	6		AUG-16	Ready for Commissioning 08/16.
11	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	93	72	11	DEC-16	MAY-17	Work is in progress. Forest case pending.Railway case pending.
12	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	41	36	36	16	DEC-16	MAY-17	Work in progress. Forest case pending with DFO ludhiana.
13	Ludhiana - Doraha	D/C	220	28	95	95	95	21		MAY-17	Work is in progress.Subject to the availability of shut-down.
14	Makhu - Algaon	D/C	220	101	159	154	147	66		JUN-17	Work is in progress.
											Initially line length in RFD taken as 60 Ckm. Now the line length is 101 Ckm.
											Forest case - FZR - pending. ASR case-in principle approval received.
											Railway cases pending.
15	Makhu - Rashiana	D/C	220	92	146	131	121	75		MAY-17	Work is in progress.
16	Malout - Abohar	D/C	220	30	95	79	30	0		SEP-17	Work is in progress. Forest pending and Railway case cleared.
17	Moga - Mehal Kalan	D/C	220	105	170	169	166	84		APR-17	Work in progress.
18	Mukatsar - Kotkapura	D/C	220	76	129	122	118	30		MAY-17	Work is in progress. Forest case pending with DFO Ferozepur.
19	Mukatsar - Malout	D/C	220	47	83	81	81	17		MAY-17	Work is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Nabha -Bhawanigarh	S/C on D/C	220	21	80	78	78	31		MAY-17	Work is in progress Forest case - Patiala case approved. Sangrur case pending with PCCF Mohali.
21	Nakodar - Ladhowal	D/C	220	67	122	118	109	18		DEC-17	Work is in Progress.In principle approval for Ludhiana Forest case received. Phillaur forest case has been sent to Sec-68, MoEF, Chd. Railway cases approved.
22	Nakodar - Rehana	D/C	220	71	121	121	121	70		MAY-17	Work is in progress.
23	Rajpura - Devigarh	D/C	220	74	114	114	100	29		MAY-17	Work in progress. Railway case cleared. Forest clearance pending.
24	Rajpura - Lalru	D/C	220	59	98	98	98	59		JUN-16	Commissioned 06/16.
25	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		AUG-16	Work deferred for the time being

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Aau - Badisid	D/C	220	118	196	196	196	118		APR-16	Commissioned 04/16.
2	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							LOI has been issued vide dt. 10.01.17 to M/S. Moji Construction , Jaipur.
3	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-17	KFW funded scheme. Tech feasibility of line is being reviewed.
4	Akal -Jodhpur (New)	D/C	400	480	618	602	585	311		MAR-17	W.O awarded to M/S TATA Project Ltd.
5	Anta -Kota (PG) (Extension)	D/C	400	45	135	116	115	31		MAR-17	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.) Forest involved. Permission awaited.
6	Badisid-Bap	D/C	220	30						MAR-17	
7	Barmer-Bhinmal (PG)	D/C	400	280	444	121	28			MAR-17	KFW funded scheme .W.O. awarded to M/S Monte Carlo.
8	Bhadla-Bikaner	D/C	400	379	512	512	510	340		MAR-17	W.O. awarded to M/S Unitech. Forest involved . Permission to work received on 10.11.16.
9	Bhadla-Kanasar	D/C	220	63	105	105	105	63		JUN-16	Commissioned 06/16.
10	Bhilwara TPS -Ajmer	D/C	400	320	432	432	431	317	APR-14	MAR-17	W.O. awarded to M/S Best & Crompton Ltd.
11	Bhinmal - Sayla line	D/C	220	78	132	132	132	78	JAN-12	JUL-16	Commissioned 06/16. (Late Reported).
12	Bikaner -Sikar (PG)	D/C	400	420	448	284	185			MAR-17	PPP mode. W.O. awarded to M/S KEC BKNR SKR Tr.Ltd.
13	Chatrail-Ramgarh	D/C	220	90	146	146	146	90		AUG-16	Ready for Commissioning 08/16.
14	Chittorgarh - Sawa	D/C	220	53	91	91	91	53		AUG-16	Ready for Commissioning 08/16.
15	Chittorgarh-Bhilwara	D/C	400	99	134	134	131	90		MAR-17	"W.O. awarded to M/s SPML Infra.ROW problem at loc no. 2&3.
16	Dahanu - Degchu GSS	D/C	132								.
17	Dhod-Danta Ramgarh	S/C	220	31	101	44				MAR-17	W.O. awarded to M/s Ramjee Power Work stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63.
18	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	DEC-16	Ready for commissioning 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

56	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	283	280	259	63	SEP-12	MAR-17	W.O awarded to M/s Varsana Ispat.(W.O. withdrawn from M/s. GET) . Two nos. of NHAI crossing awaited.
57	Pratapgarh- Chittorgarh	D/C	220	240	407	386	339	142		MAR-17	W.O awarded to M/s Moji Constructions. Forest involved. Clearance awaited. Court stay at 1 loc.Railway crossing approval awaited at 1 loc.
58	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200	278	277	272	151		MAY-17	ADB funded scheme. W.O awarded to M/S TATA Project Ltd.
59	Ramgarh -Bhadla	D/C	400	320	446	425	365	131		OCT-17	W/O awarded to M/s SEW Hyderabad
60	Sirohi-Pindwara	S/C	220	25	106	64				MAR-17	W/O awarded to M/S Moji Construction , Jpr. Forest involved . Clearance awaited.
61	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	3	1		DEC-16	commissioned 07/2015 (Late Reported)
62	Soorpora - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
63	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	661	606	293	JAN-13	SEP-17	Work order awarded to M/s Aster Chennai.Case for diverting route due to air force approved, work under progress.
64	Undoo - Pokaran	D/C	220	140							KFW funded scheme . W.O. is to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132								
2	Dikchu HEP - Dikchu Pool	D/C	132								
3	LILO of Teesta III - Rangpo 400 kv line at Dikchu	D/C	400	1	2	2	1	0		FEB-17	Stringing to be completed by 31.01.2017. COD scheduled on 05.02.2017 (Considering 5 days of back charging).
4	Legship - New Malli	D/C	220	20						NOV-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Arasur (PGCIL) - Gobi S/S	S/C	220	47	188	184	183	43	DEC-16	JUN-17	Work under progress.ROW issues at 7 locations
2	Ariyalur - Thiruvalem PGCIL	D/C	765	320	485	115	21			APR-18	Work awarded to M/s.Gammon India Ltd.,Works are under progress.
3	Basin Bride - Pulianthope (UG Cable)	S/C	220	2						JUN-17	Work awarded to M/s.Rahul Cables and under progress.
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		MAR-18	Tendering in process
5	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	220	3					SEP-17	MAR-18	Tender to be floated
6	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	220	9					SEP-17	MAR-18	Tender to be floated
7	Checkanurani - Sembatty feeder	S/C on D/C	220	26					SEP-18	MAR-19	Tender to be floated
8	Common Point (from Karamadai) - Thudialur	S/C	220	19	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
9	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	702	637	547	138	SEP-16	OCT-17	Work under progress.
10	Dharmapuri - Gurubarapally	S/C	220	58	232	231	229	56		MAR-17	Work under progress
11	ETPS to Tondiarpet point ATS	D/C	400	18					SEP-17	MAR-18	Tender is under process
12	Guindy - R.A.Puram S/S	S/C	220	8							Work awarded and is being commenced. Cable to be supplied
13	Ingur - Arasur (PGCIL)	S/C	220	54	229	181	149	13	SEP-16	SEP-17	Work under progress. objection encounted in several locations.23 Nos writ petititons filed at High Court/ Chennai
14	Kalivanthapattu - Sholinganallur	D/C	400	52	92	89	86	46	FEB-14	MAY-17	works are under progress. 5 Locations are under court case and is being followed up.
15	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-I	D/C	220	69	229	229	229	69		FEB-17	Commissioned 02/2017
16	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	220	69	229	229	229	55		MAR-17	Works are nearing completion.One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
17	Kanarpatty - Kayathar	D/C	400	24	39	36	33	18	MAR-15	JUN-17	Work held up due to ROW issue in 15/3,15/4 and 15/6. Enquiry attended on 29.06.16 at Dist Collector /Tuticorin . Report given by Tashildar to RDO/Tuticorin. RDO/Tuticorin conducted peace committee on 28.07.16 and requested to give compensation to land owners based on the rates fixed by Agricultural Dept.
18	Karaikudi - Kamudhi	D/C	400	220	319	319	319	220		DEC-16	Ready for commissioning 12/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	230 kV Kinnimangalam										
38	LILO of Arasur - Karamadi at Shenbagapudur S/S	D/C	220	90	126	122	118	28	AUG-15	MAY-17	Work under progress. ROW issues involved at Locations 33-35. Enter upon permission awaited from District Collector/Coimbatore and from District Collector/Erode for Loc.106. Further in some locations land owners objection involved and is being solved.
39	LILO of Arasur - Palladam at Tiruppur	D/C	220	24	46	46	46	20	AUG-15	JUN-17	Work completed
40	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12	5	5	5	0	JUL-16	MAR-17	Energised on 22.09.16
41	LILO of Deviakurichy - Pudhansanthai at Valayapatty	D/C	220	52	96	96	96	52		JUN-16	Ready for Commissioning 06/16.
42	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	220	75					SEP-18	MAR-19	Tender to be floated
43	LILO of Existing Ingur - Palladam at Kurukathi S/S	D/C	220	62	128	128	128	62		DEC-16	Ready for commissioning 12/2016.
44	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	99	5		JUN-17	Work under progress
45	LILO of Existing SP Koil - Thiruvalam at Kanchipuram S/S	D/C	220	1	3	3	3	1		JUN-16	Ready for Commissioning 06/16.
46	LILO of Existing Sunguvarchatram - Arni at Kanchipuram S/S	D/C	220	16	40	40	40	16		JUN-16	Ready for Commissioning 06/16.
47	LILO of Existing Trichy - Perambalur at Jambunathapuram S/S	D/C	220	54	102	102	102	54		DEC-16	Ready for commissioning 12/2016.
48	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10					JUN-17	JUN-17	Work under progress. Laying in 1/19 section completed. Work under progress in 2 sections.
49	LILO of Gummidipoondi - M/s Michelin Tyres line at Thervoykandigai 400 kV S/S	D/C	220	2				2			Commissioned 04/16.
50	LILO of Kalpakkam - Arani at Purisai	D/C	220	24	49	49	49	24	APR-16	JUN-16	Ready for Commissioning 06/16.
51	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190						APR-17	Estimate is under scrutiny for floating tender
52	LILO of Kayathar - Karaikudi line at 400 kV Kamudhi s/s	D/C	400	223				223		SEP-16	Commissioned 09/16.
53	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	220	10					SEP-17	MAR-18	Tender to be floated
54	LILO of Korattur - Koyembedu at Ambattur (3rd Main Road)	D/C	220	1	5	5	5	1		DEC-16	Ready for commissioning 12/2016.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Udumalpet										
74	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	30						SEP-17	Price bid opened and under process
75	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61					MAR-18	Tender is under finalisation
76	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	89					DEC-18	Tender under finalisation
77	LILO the 230 kV Alundur - Alagarkoil at Mondipatti 230 kV SS	D/C	220	36	55	44	39	8	SEP-17	AUG-17	Work under progress
78	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	220	80					SEP-18	MAR-19	Tender to be floated
79	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	220	30					SEP-18	MAR-19	Tender to be floated
80	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	220	31					SEP-18	MAR-19	Tender to be floated
81	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	220	28					MAR-18	MAR-18	Work awarded to M/s.Universal cable on 16.02.17.
82	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
83	Manali - Korattur	D/C	400	11	20	18	15	6	APR-14	JUN-17	For Loc.AP 3/0 & loc 3/1 objection by M/s. MFL. Awaiting enterupon permission from district collector. For Loc.AP.4/0 objection received from Goyanga for which cavit filed.
84	Manali - Pulianthoppe	D/C	400	9						APR-17	Tender opened on 28.01.17 and evaluation is under process
85	Manali - Pulianthoppe S/S	S/C	400	40						APR-17	Tender opened on 28.01.17 and evaluation is under process
86	Manali and NCTPS to ETPS point	S/C on D/C	400	20					JAN-15	MAR-18	Work under progress
87	Manjakuppam - Korattur	D/C	400	22					APR-17		Draft specification under preparation for obtaining Concurrence from JICA.
88	Mondipatti - Common point (Loc A)	D/C	220		11	11	11	2			Work under progress
89	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0	APR-14	MAR-17	Tharamani-R.A.Puram energised on 24.03.17 and Mylapore - R.A.Puram energised on 30.03.17.
90	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44					SEP-17	MAR-18	Tender is under process

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 78 of 112

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
91	NNtps to the proposed Neyveli 230/110 kV SS	D/C	220	6					SEP-18	MAR-19	Tender to be floated
92	Neyveli - Eachengadu S/S	S/C	220	34	149	149	149	34	APR-14	DEC-16	Commissioned 12/2016 (Loc. 15 to Loc. 130)
93	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	220	2					SEP-18	MAR-19	Tender to be floated
94	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	220	18					SEP-18	MAR-19	Tender to be floated
95	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380					APR-19	APR-18	Estimate is under scrutiny.
96	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		SEP-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
97	Ottiyambakkam - Omega	D/C	220	70	150	141	141	32	APR-14	MAR-18	works are under progress. 6 Locations under ROW issue.
98	PH Road - Koyambedu (UG Cable)	D/C	220	1	0	0	0	0	APR-12	JUN-17	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and cable laying in 2 sections completed. Joint 3/3 completed. Another one Ckt to Koyembedu AIS SS, for which LOI issued to M/S,Universal cables and work in progress.
99	Palladam - Ingur	S/C on D/C	220	62	249	239	209	38	APR-13	SEP-17	Tower loc bet 160-190 court case WP NO 21202/2015 at High court,Chennai.Erode collector enquiry conducted on 27.06.16. Orders to execute the work in original route has been received. Work will be taken up.
100	Palladam - Kurukathi Line	S/C	220	78	128	128	128	78		MAR-17	Commissioned 03/2017
101	Pulianthope - Pulianthoppe	D/C	400	11						APR-17	Note being put up to BOARD for specification approval and to call for tender
102	Rasipalayam - Anaikadavu	D/C	400	77	115	115	115	77	AUG-14	JUN-16	Ready for Commissioning 06/16.
103	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	554	456	379	63	JUN-17	JUN-17	Work under progress
104	Rasipalayam - Salem	D/C	400	390	558	558	557	378		MAY-17	Work nearing completion. ROW issues: (i) Stringing between loc.A1/0 to A2/10. Last hearing on 04.04.17. (ii)For LOC.44 C/0 to 44D/0, Judgement awaited from High Court.
105	Shenbagapudur - Karuvalur	S/C	220	31	122	109	109	8	AUG-16	JUN-17	Work under progress.
106	Sholinganallur - Guindy	D/C	400	12							It is proposed to reduce the UG Cable length to 9 km. Revised bid document is under preparation.
107	Sholinganallur - KITS	D/C	220	24	50	47	44	21		MAY-17	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
108	Sholinganallur 400 kV S/S (Perumbakkam) -	D/C	400	40						OCT-17	LOA issued on 16.02.17

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 79 of 112

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Guindy 400 kV S/S										
109	Shoolagiri - Hosur S/s	D/C	220	46							Work awarded
110	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
111	Thappakundu - Anaikadavu	D/C	400	358	500	500	500	358	MAR-15	JUN-16	Ready for Commissioning 06/16.
112	Thervaikandigai - Korattur	D/C	400	5	9	9	8		APR-15	JUN-17	Work under progress
113	Thervaikandigai proposed Manali	D/C	400	68					SEP-17	MAR-18	Work under progress
114	Thervaikandikai - Korattur	D/C	400	74	104	59	25		APR-15	JUN-17	Issues involved and is being followed up.
115	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed and may be deleted from the list.
116	Thiruverkadu - Ambattur 3rd Main road S/S	S/C	220	10						MAY-17	Work under progress. Cable laying in 24/24 sections completed. Joints 67/69 completed. Terminations 3/6 completed. Jointing work under progress
117	Thudiyalur s/s - Common point at loc. 81 to 148 (Associated line of Karamadai 400 KV s/s -single ckt only)	S/C	220	19				19		DEC-16	Commissioned 12/2016.
118	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	15	49	49	49	15	MAR-15	DEC-16	Ready for commissioning 12/2016
119	Tondiarpet - Pulianthope (UG Cable)	D/C	220	10						SEP-17	Work awarded to M/s..Rahul cables and under progress. Initially the work is being taken up from Tondiarpet to Basin Bridge.
120	Tondiarpet point Puleanthope (Manali & NCTPS stage -II) (UG Cable)	D/C	400	21					SEP-17	MAR-18	Tender is under process
121	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	220	60					SEP-18	MAR-19	Tender to be floated
122	Veeranam - Abhishekapatty (PGCIL)	S/C	220	62	11	11	11	30	SEP-16	MAY-17	Work under progress. Total Length of the line is 61.650 Ckm
123	Veeranam - Kodikurichi	S/C	220	25	86	84	4	1	SEP-16	JUN-17	Work under progress
124	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	220	45					SEP-18	MAR-19	Tender to be floated
125	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	220	90					SEP-18	MAR-19	Tender to be floated
126	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	220	140					SEP-18	MAR-19	Tender to be floated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

127	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	220	55					SEP-18	MAR-19	Tender to be floated
128	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40						MAR-18	Draft specification is under preparation for obtaining concurrence from JICA.
129	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0	MAR-12	SEP-17	Due to poor progress by the contractor, termination notice issued for termination of the contract.For the balance works tender is under process
130	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	220	2						MAR-18	Work awarded to M/s.Rahul Cables and under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	400 KV Karamadai S/S - 230 KV Thudiyalur S/S (Part of line from Loc. 1 to 81)	S/C on D/C	220	21				21		JUL-16	Commissioned 07/16.
2	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64					AUG-19	AUG-19	
3	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
4	Elluru-Gudivada (Q)	D/C	400	160					AUG-19	AUG-19	
5	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	31	9	DEC-10	DEC-16	Ready for commissioning 12/2016
6	Garividi - Garividi	D/C	220	70							
7	Garividi - Pydibhimavaram	D/C	220	100							
8	Garividi - Tekkali (2nd Ckt) line	S/C	220	92				92		AUG-16	Commissioned 08/16.
9	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
10	Gudivada-Chilakaluripeata (Q)	D/C	400	206					AUG-19	AUG-19	
11	Hindupur - Uravakonda	D/C	400	240	349	187	123	0	OCT-17	OCT-17	Works under progress.
12	Hindupur - Penukonda	D/C	220	253							
13	Jammalamadugu - Betamacherla	D/C	220	136							
14	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
15	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
16	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
17	Jammalamadugu - Uravakonda	D/C	400	255	347	347	347	255	JUL-15	JUN-16	Ready for Commissioning 06/16.
18	Jammalamdugu-Gani (QM)	D/C	400	240					AUG-19	AUG-19	
19	Jammalamdugu-Mylavaram QM	D/C	400	2					AUG-18	AUG-18	
20	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	299	265	43	JUL-17	JUL-17	Works under progress.
21	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
22	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
23	Kamavarapukota - Nuziveedu	D/C	220	90							
24	Kamavarapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	179	242	242	242	179	SEP-15	OCT-16	Ready for Commissioning 10/2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)

1	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
2	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14		AUG-16	Ready for Commissioned 08/16.
3	Burgampadu (Common Point) - Manuguru	D/C	400	108	156	156	156	112		MAR-17	work completed.
4	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
5	Chandrayanagutta - 220KV Imlibun GIS (UG Cable)	D/C	220	10				10		FEB-17	Commissioned 02/2017
6	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
7	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
8	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
9	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
10	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
11	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
12	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
13	Durshed - Siricilla line	D/C	220	134				134		FEB-17	Commissioned 12/2016 (Late Reported)
14	Ghanapur - Marripally - Nagole (Uppal)	D/C	220	36	72	72	72	36		DEC-16	Ready for commissioning 12/2016
15	Jagityal - Nirmal	D/C	400	145	202	202	202	148		MAR-17	completed
16	Jaipur - Nirmal	D/C	400	298					MAR-17		
17	Jaipuram - Jagityal	D/C	400	144	205	193	163	102		APR-17	Stringing work is in progress.
18	Jangaon - Trppapur LI	D/C	400	140	223	5			SEP-18		
19	Julurupadu - Jangaon	D/C	400	360					SEP-18		Detailed survey profile for 8 kms was handed over to contractor on 27.02.2017
20	Julurupadu - KTPS (Stage-VII)	D/C	400	78	118	106	82	40	MAR-17	APR-17	WORK UNDER PROGRESS
21	Julurupadu - Manuguru TPP	D/C	400	222					MAR-17		
22	Julurupadu - Suryapet S/S	D/C	400	222	306	305	269	98	MAR-17	MAY-17	WORK UNDER PROGRESS
23	Julurupadu S/S - Burgampadu	D/C	400	112	157	143	140	65		MAY-17	WORK UNDER PROGRESS
24	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
25	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
48	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
49	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
50	LILO of both Ckt. of Suryapet - Shankarpally tl Kethireddypalli (Manikonda) SS	M/C	220	50					JUL-17		
51	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
52	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
53	LILO of one Ckt of Chilakallu - Narkatpally at Suryapet S/S	D/C	220	24	40	40	40	24		FEB-17	Commissioned 12/2016 (Late Reported)
54	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
55	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
56	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
57	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
58	Lower Jurala HEP - Upper Jurala	D/C	220	21	36	36	36	21		MAY-16	Commissioned 05/16. (Late Reported).
59	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
60	Maheswaram PGCIL - Maheswaram TSTRANSCO	D/C	400	10					MAR-17		
61	Maheswaram PGCIL - Shankarpalli	D/C	400	15					MAR-17		
62	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-14	All works completed and line commissioned on 03.11.2014
63	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
64	Moulali - Osmania University	DC UG cable	220	9				9		DEC-16	commissioned 10/2015 (Late Reported).
65	Nandiwanaparathi - Shankarpally (part of Suryapet-Shankarpally line)	D/C	400	222	316	316	316	217		APR-17	Work is nearing completion.
66	Narapur - Borampe	M/C	220	86					MAR-18		

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 87 of 112

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark	
					Towers				Schedule	Revised/ Anticipated		
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	
90	Veltur-Thimmajipet	D/C	220	80	127	127	122	42	AUG-16			
91	Yeddumailram - Pargi	D/C	220	135	137	137	137	90	Works are in progress			
92	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18			
93	Yedula SS - Vатtem SS	D/C	400	100					SEP-18			
94	Yellampalli - Goliwada	D/C	220	1					SEP-17			
95	Yellampalli - Sundla	D/C	220	30					SEP-17			
96	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132								
2	AGTP - Kumarghat line	S/C	132								
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18		SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3		SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

Legends

TL: Total Location STC: Stubs Cast TE: Towers Erected STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	132 kV D/C Agra cantt. - 400 kV Agra(South)	D/C	132	24	44	44	44	24		APR-17	01 no. stringing gang working
2	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	222	222	135		APR-17	WIP, ROW at loc no 142,143,144 Rly xing approval pending.
3	400 kV Gonda - 220 kV Gonda Interconnector (one ckt)	D/C	220	14				14		JUN-16	Commissioned 06/16.
4	Agra (UP) - Mathura line	S/C	400	142	382	382	382	142	AUG-16	APR-17	Work completed.
5	Agra - Gr. Noida line	S/C	765	200						MAR-19	
6	Agra(South)-Firozabad Line	D/C	400	50						MAR-18	
7	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	130	AUG-16	APR-17	Foundation & Erection work complete, Stringing work in progress.
8	Aligarh - Atrauli	D/C	220	69	125	104	88	22	MAR-16	MAY-17	WIP
9	Aligarh - Sikandarabad	D/C	400	190	258	258	258	189		APR-17	NOC from CE NCR allahbad as been optimed from 300m DFCC stringing work,
10	Aligarh-Kasganj Line	D/C	220	80						MAR-22	
11	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								
12	Allahabad - Banda Line	D/C	400	350	484	484	484	353		APR-17	1. shifting of tower loc no 26a/0-27/1 is on progress and line to be energised in April-17
13	Amroha-Gajraula Line	D/C	765	25						MAR-19	
14	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
15	Anpara B - Anpara D (2nd ckt)	D/C	400	5	23	23	23	5		SEP-16	Commissioned 09/16.
16	Anpara D - Unnao	S/C	765	416	1225	1117	1039	337	JAN-12	SEP-17	1. Tree cutting, except in Kaimoor range is in progress. 2.Railway crossing NOC obtained. 3.NOC for PGCIL line crossings obtained.
17	Aurai - Mizapur	S/C	220	43	147	129	82	0		APR-17	Work held up.
18	Aurai - Phoolpur	S/C	220	71	216	216	195	48		APR-17	
19	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
20	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
21	Badaun-Sambhal Line	D/C	400	90						MAR-21	
22	Baghpat - Baghpat (PG)	S/C	220	15	56	56	56	15		MAY-16	Commissioned 05/16.
23	Bahraich - 400 kv Gonda line (one ckt.)	D/C	220	74				74		JUN-16	Commissioned 06/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

24	Ballia (PG)-Rasra Line	S/C	400	35						MAR-19	
25	Balrampur - Utraula	S/C	132	19	56	56	56	19		OCT-11	Charged on 31.10.11
26	Banda - Orai DCQ	D/C	400	216	295	290	178	0		APR-17	WORK IN PROGRESS
27	Banda-Chitrakoot Line	D/C	220	140						MAR-19	
28	Bareilly-Pilibhit By Pass Line	D/C	220	40						MAR-21	
29	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		APR-17	26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. II ckt. On 14.2.12
30	Bayas - Dohna	D/C	132								
31	Bayas - Pilibhit	D/C	132								
32	Bhognipur - Gatampur	S/C	765								
33	Bhognipur - Jawarharpur	S/C	765								
34	Bhognipur - Moradabad/Rampur	S/C	765								
35	Bhognipur - Orai (PG)	2xS/C	765								
36	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
37	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
38	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
39	Bilhaur - Sandila	S/C	765								
40	Bilhaur - Kanpur (PG)	D/C	400								
41	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
42	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0		DEC-16	Line Changed. The new Line is Hapur(765)-Faridnagar.
43	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
44	Deoria - Rasra	S/C	220	83	253	253	253	82		APR-17	joint inspection has been done on 13.02.2017, report for balance work is submitted by Firm(ZTT).
45	Dohna - C.B. Ganj	S/C	220	48	92	92	88	36		APR-17	1. PTCC clearance is still pending at Delhi, M/s SEW haS not submitted revised PTCC proposal & surveyer has not been deployed in spite of repeated requests and their promises. 2. Erec & Strg gangs not to be deployed yet. 3. Firm reported that revetment has to be done on 6 loc to complete the work, SE Bareilly to finalized.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

96	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
97	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
98	LILO of Aligarh - Sikandarabad	D/C	400		258	258	258	188		APR-17	The line 400 KV Aligarh- Sikandarabad, is almost completed.
99	LILO of Anpara - Mau at Ghazipur	D/C	400								
100	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
101	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							
102	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8						MAR-22	
103	LILO of Bhauti - Orai at Sikandara	D/C	220	90	104	96	31	0		APR-17	Line withdran from the scope of M/s ECI is being constructed at local level
104	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
105	LILO of Ghatampur - Mbd at Sandila	D/C	765								
106	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
107	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	155	121	0		APR-17	WIP
108	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
109	LILO of Harduaganj - Mainpuri S/C line at Sikandra Rau	D/C	220	3				3		JUN-16	Commissioned 06/16.
110	LILO of I-Ckt. of Panki - Bhauti PG(400) line at Rania s/s	D/C	220	33	72	72	72	33		MAR-17	Commissioned 03/2017
111	LILO of Mainpur (765) Aligarh (400) at Jwrrpur	D/C	400								
112	LILO of Mainpur - Etah at Jwrrpur	D/C	220								
113	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
114	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
115	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	104	104	100	32		APR-17	stringing work is hampered due to standing crop
116	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
117	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
118	LILO of Muradnagar - Loni at Ataur	S/C	220	30	26	20	14	0		APR-17	01 no Fdn & 01 Erec gang working.
119	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
120	LILO of Panki - Muradnagar at Jwrrpur	D/C	400								.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
199	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
200	Varanasi/Jaunpur - Aurai	D/C	400								
201	Varanasi/Jaunpur - Azamgarh	D/C	400								
202	Varanasi/Jaunpur - Meja	D/C	765								
203	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
204	aligarh - Shamli Line	D/C	400	180						MAR-20	
205	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
206	jawahapur TPS-Firozabad Line	D/C	400	80						MAR-19	
207	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	25	17	6	0	MAY-17	JUN-17	
2	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
3	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIIAAnd Barasat-Kasba	D/C	220	14						MAR-18	
4	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
5	Gokarna - N. Chanditala	D/C	400	340	514	391	85	0	JAN-17	DEC-17	
6	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
7	Kharagpur - Egra	D/C	220	107	205	205	205	107	APR-16	MAY-16	Commissioned 05/16.
8	Kharagpur - N. Chanditala	D/C	400	266	407	404	403	255	SEP-16	JUN-17	
9	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132						APR-19		
10	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
11	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	128	99	48	11	FEB-17	MAR-18	
12	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
13	LILO of Arambag - PPSP 400 kV D/C at N. PPSP	D/C	400	2	4	4	4	1	SEP-16	DEC-16	
14	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	40	35	6	AUG-17	DEC-17	
15	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
16	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	25	25	25	13	SEP-16	FEB-17	Commissioned 12/2016 (Late Reported)
17	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
18	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14						MAR-18	
19	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	11	21	19	18	9	FEB-17	APR-17	
20	LILO of Howrah - Foundry Park at N. Chanditala.	D/C	220	36	36	33	28	11	FEB-17	MAY-17	
21	LILO of Jeerat - KTPS 400 kV S/C at N. Chanditala	D/C+S/C	400	7	22	22	22	7	FEB-17	FEB-17	Ready for Commissioning 02/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipate d	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO of Jeerat - Kasba at Barasat	D/C on M/C	200	8	11	6	5	0	FEB-17	APR-17	
23	LILO of Jeerat - Rishra 220 kV S/C Line at Dharampur	D/C	220	2				2		MAR-17	Commissioned 04/2016 (Late Reported)
24	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
25	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
26	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
27	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
28	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
29	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
30	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
31	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
32	LILO ofc arambag - Midnapur at C.K.Road	D/C	220	232						MAR-21	
33	N. Chanditala - Domjur	D/C	220	38						MAR-18	
34	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
35	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
36	Rajarhat (PG) - New Town-II	D/C on M/C	220	56						MAR-18	
37	Rammam-III - NJP line	D/C	132						APR-19		
38	STPS - Raghunathpur	D/C	220	100						MAR-21	
39	Sagardighi - Gokarna	D/C	400	82	154	152	144	37	JUL-15	MAY-17	
40	Subashgram (PG) - Baruipur	D/C	220	58	117	9	0	0	AUG-17	AUG-17	
41	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
42	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	87	72	13	SEP-08	DEC-17	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	Ajmer - Deedwana	S/C	400	111				111		FEB-17	Commissioned 12/2013 (Late Reported)
2	Aurangabad - Padghe	D/C	765	128	169	7	0	0	MAR-19		
3	Bikaner - Deedwana	S/C	400	129				129		FEB-17	Commissioned 12/2013 (Late Reported)
4	Bilaspur - Rajnandgaon (STL - TBCB)	D/C	765	322	419	174	85	0	MAR-19	JUL-18	
5	Champa -Dharmajayagarh (Quad) (C-WRTL - TBCB)	S/C	765	49	143	70	36	0	NOV-18	JAN-18	
6	Gwalior - Morena (Quad) (C-WRTL - TBCB)	D/C	400	98	152	59	5	0	MAY-18	JAN-18	
7	Hindaun - Alwar	S/C	400	97				97		FEB-17	Commissioned 08/2014 (Late reported)
8	LILO of Korba-Mopka at Swastic TPP	D/C	132					132			Commissioned
9	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	169	169	14	3	0	MAR-19	MAY-18	
10	Raigarh - Champa (Quad) (C-WRTL -TBCB)	S/C	765	94	247	139	69	0	NOV-18	JAN-18	
11	Raipur - Rajnandgaon (RRWTL - TBCB)	D/C	765	80	105	77	52	0	NOV-18	JUL-18	
12	Rajnandgaon - Warora (RRWTL - TBCB)	D/C	765	532	689	153	83	0	NOV-18	JUL-18	
13	Sasan - Vindhyachal (Quad) (C-WRTL - TBCB)	S/C	765	6	18	4	0	0	NOV-18	JAN-18	
14	Sipat - Bilaspur (Quad) (STL - TBCB)	S/C	765	42	62	18	13	0	MAR-19	NOV-17	
15	Sujargarh - Deedwana	D/C	220	60				60		FEB-17	Commissioned 12/2013 (Late Reported)
16	Suratgarh TPS- Bikaner	D/C	400	280	360	91			JUL-18	JUL-18	PPP mode. Work order awarded to M/s Adani Trans Raj Ltd.
17	Vindhyachal - Vindhyachal (Quad) (C-WRTL -TBCB)	D/C	400	54	82	34	0	0	JAN-19	JAN-18	

ATHENA CHHATTISGARH POWER LIMITED (ACPL)

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	75	50		MAY-16	Commissioned 4/16 (Late Reported)
---	---	-----	-----	----	----	----	----	----	--	--------	-----------------------------------

BAJAJ ENERGY PVT. LTD. (BEPL)

1	Balrampur-Utraula line	D/C	132								Existing line.
---	------------------------	-----	-----	--	--	--	--	--	--	--	----------------

BHARAT ALUMINIUM CO. LTD. (BALCO)

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Transmission Lines: Page 1 of 11

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	46		DEC-16	Commissioned 06/2016 (Late Reported).
<u>CORPORATE POWER LTD. (CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	.
<u>Costal Energen Private Limited (CEPL)</u>											
1	Mutiara TPP(Coastal Energen Gen. Switchyard) - Tuticorin Pooling Station (Balance portion)	D/C	400	24	32	32	32	24		OCT-16	Commissioned 10/2016
<u>D.B.POWER CORP. LTD. (DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DANS ENERGY PVT. LTD. (DEPL)</u>											
1	Jorethang HEP - New Melli	D/C	220	20	35	35	35	20		NOV-16	Commissioned 11/2016.(Interim connection removed- LILO on one ckt of New Melli - Rangpo D/C tr. Line at Jorethang).
<u>DIRANG ENERGY PVT. LTD. (DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)</u>											
1	Mahan -Sipat	D/C	400	670	942	938	909	394		DEC-17	The project progress is badly hampered due to sever ROW problem and delay of fund disbursement. The fund disbursement for project completion is scheduled, working gang is likely to mobilized in few day to complete the balance work.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								.
3	Tori - Jhharkhand Pooling Station	D/C	400								.
<u>Essel Infra Projects Ltd. (ESSEL)</u>											
1	Babai - Bhiwani (NRSSXXVITL - TBCB)	D/C	400	252					DEC-19		Route survey work of Transmission Lines is going on. Civil Contractor mobilized at Babai Sub-station and foundation work is going on.
* The tapping point and LILO arrangement of above mentioned transmission line is yet to be confirmed by the PGCIL.											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370					NOV-19		Presently detailed survey work is going on.
3	Koteshwar - Rishikesh (NRSSXXXVITL - TBCB)	D/C	400	86					DEC-19		Route survey work of Transmission Lines is going on.
4	Kurukshetra - Malerkotla line (NRSSXXXITL - TBCB)	D/C	400	278	377	377	377	278	SEP-16	JAN-17	Commissioned 01/2017
5	LILO of both ckt Barh - Gorakhpur at Motihari (DMTL - TBCB)	D/C	400	152	210	207	202	114	JUL-16	APR-17	a) Forest: Stage I approval received recently on 09th Jan 2017. Compliance of compensatory afforestation etc is under process for grant of Stage-II approval. Railway Line Crossings: 01 No. of Railway Proposals is approved and another 01 proposal is under approval. b) Row severe at remaining 2 locations in Ckt-1 (Erection-1 & Fnd-01) and 06 locations in Ckt-2(Erection-4 & Fnd-2) affecting the construction work.
6	Malerkotla - Amritsar line NRSS XXXITL - TBCB)	D/C	400	298	413	413	412	290	SEP-16	FEB-17	Forest Approval: Stage-I approval received on 09th Jan 2017. Compliance of compensatory afforestation etc is under process for grant of Stage-II approval.
7	Muzaffarpur - Darbhanga line (DMTL - TBCB)	D/C	400	129	178	178	177	125	JUL-16	FEB-17	a) Row severe at remaining 4 locations in stringing work.approx 300 Mtr Stringing affected.
8	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
9	Tanda - Sohwal (TTL - TBCB)	D/C	400	186							Transmission Service Agreement (TSA) : Yet to be signed SPV acquisition : Yet to be acquired
10	Warangal - Chilakaluripeta (WKTL - TBCB)	D/C	765	478					NOV-19		Presently detailed survey work is going on.
11	Warangal - Hyderabad (WKTL - TBCB)	D/C	765	270					NOV-19		Presently detailed survey work is going on.
12	Warangal - Warangal (WKTL - TBCB)	D/C	400	108					NOV-19		Presently detailed survey work is going on.
13	Warora - Warangal (WKTL - TBCB)	D/C	765	666					NOV-19		Presently detailed survey work is going on.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132								Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47		APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220								.
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.

GUPTA ENERGY PVT. LTD. (GEPL)

1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								.
---	--	-----	-----	--	--	--	--	--	--	--	---

HIMGIRI HYDRO ENERGY PVT LTD (HHEPL)

1	Panan HEP - Mangan	2xD/C	220								
---	--------------------	-------	-----	--	--	--	--	--	--	--	--

HINDUJA NATIONAL POWER CORP (HNPC)

1	Vizag (Hinduja) TPP - Kalpaka	D/C	400	15	25	25	25	15		MAY-14	Commissioned 05/14. for startup power.
---	--------------------------------	-----	-----	----	----	----	----	----	--	--------	--

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
---	--------------------------------	-----	-----	---	---	---	---	---	--	--------	---------------------

IL & FS TAMIL NADU POWER COMPANY LIMITED (ITPCL)

1	Cuddalore - Naggapattinam	D/C	400	95	138	138	138	95		JAN-15	Commissioned 01/15. (Late reported.)
---	---------------------------	-----	-----	----	-----	-----	-----	----	--	--------	--------------------------------------

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	125	125	84		DEC-16	Line completed but could not be charged as trees cutting is under progress.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	

ISPAT ENERGY LTD (ISPAT)

1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
2	Haldia TPP - Haldia (New)	D/C	220	5	15	15	5	0		JUL-16	

JAIN ENERGY TRADING LTD (JAIN ETL)

Legends											
TL: Total Location		STC: Stubs Cast		TE: Towers Erected		STG: Stringing Completed		Trasmission Lines: Page 4 of 11			

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
<u>JAIPRAKASH ASSOCIATES LTD. (JAL)</u>											
1	JP Nigri TPP - Satna (PG)	D/C	400	322				322		FEB-17	Commissioned 08/2014 (Late Reported)
<u>JAL POWER CORP. LTD. (JPCL)</u>											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2½ years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
<u>KALPATARU POWER TRANSMISSION LIMITED (KPTL)</u>											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAR-19		
2	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	420					MAR-19		
<u>KORBA WEST POWER COMPANY LIMITED (KWPCL)</u>											
1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	37	64	64	64	37		DEC-16	Commissioned 05/2016 (Late Reported)
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
<u>KVK ENERGY PVT. LTD. (KVK)</u>											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
<u>Kudgi Transmission Company Limited (KTCL)</u>											
1	Madhugiri - Bidadi (KTL - TBCB)	D/C	400	185	256	256	256	185	DEC-15	AUG-16	Commissioned 08/16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Narendra (New) - Madhugiri (KTL - TBCB)	D/C	765	758	867	867	867	758	DEC-15	SEP-16	Ready for Commissioning 09/16.
LANCO ENERGY (P) LTD., (LEPP)											
1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MADHYA BHARAT POWER CORPORATION LIMITED (MBPCL)											
1	Rongnichu - Rangpo Pooling Station	D/C	220								
MALANA POWER COMPANY (MPCL)											
1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
2	Ka Dogri - Jangi Pooling Station	D/C	400								.
MONNET POWER COMPANY LIMITED (MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
NORTH EAST TRANSMISSION CO. LTD. (NETC)											
1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42		JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)											
1	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220					NOV-13	DEC-16	
2	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240					NOV-13	DEC-16	
3	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20					NOV-13	DEC-16	
4	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220					NOV-13	DEC-16	
5	Seoni - Sipat / Korba (Pooling) (NKTL - TBCB)	S/C	765	334					NOV-13	DEC-16	
NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
<u>PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)</u>											
1	LILO of both ckt of Patiala - Kaithal at Patran (PTL - TBCB)	D/C	400	1	2	2	2	1	MAY-16	JUN-16	Commissioned 06/16.
<u>RELIANCE POWER TRANSMISSION LTD. (RPTL)</u>											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								.
<u>RKM POWERGEN PVT. LIMITED (RKMPPL)</u>											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
2	Uchpinda (RKM Powergen Private Ltd.) - Kotra s/s (Raigarh) line	D/C	400	53	88	88	88	53		OCT-16	Commissioned 10/2016 (41.42 CKm on D/C & 11 CKm on M/C)
<u>SHIGA ENERGY PVT. LTD. ()</u>											
1	Tashiding - Legship	D/C	220	17	23	22	20	12		DEC-16	In a recent meeting at CEA, CEA has asked KEC to complete the Tr. line works by DEC 2016.
<u>SIKKIM HYDRO POWER LIMITED (SHPL)</u>											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
<u>SKS POWER GENERATION LTD. (SKS)</u>											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
<u>SPECTRUM COAL & POWER LTD. (SCPL)</u>											
1	Ratija - Kasiapalli	D/C	132	24				24			Commissioned.
<u>STERLITE ENERGY LIMITED (SEL)</u>											
1	Sterlite TPP - Jharsuguda	2xD/C	400	40	64	51	9	0			Tree Enumeration in Forest Land Completed.
<u>STERLITE GRID LTD. (SGL)</u>											
1	Aligarh - Prithala (GPTL - TBCB)	D/C	400		107	0	0	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
2	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	445	329	58	AUG-19	NOV-17	PTCC Clearance pending with CEA (PTCC). Facing Severe RoW Issue in various Locations in District Durg, Baloda Bazar, Bhatapara, Janjgir, Champa Raigarh and Sundargarh. Forest Clearance proposal (94.656 Ha) pending with Nodal Officer, Govt. of Odisha, Bhubaneswar for non-

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Prithala - Kadarpur (GPTL - TBCB)	D/C	400		64	0	0	0	MAY-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Detailed survey completed.
18	Purulia - Ranchi (PG) (P&KTCL - TBCB)	D/C	400	223	301	301	301	223	APR-16	JAN-17	Commissioned 01/2017
19	RAPP - Shujalpur line (RAPPTCL - TBCB)	D/C	400	402	521	521	521	402	FEB-16	JUN-16	Ready for Commissioning 06/16. (RTCL).
20	Samba - Amargarh line (NRSS-XXIX - TBCB)	D/C	400	562	781	691	521	305	OCT-18	JUL-17	RoW Issue at Location No. 34/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. PTCC clearance is pending. Forest Clearance proposal (58.43 Ha) for diverted route is pending for Cabinet approval.
Shekhawati Transmission Service Company Limited (SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
South East UP Power Transmission Company Limited (SEUPPTCL)											
1	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	135	135	89		MAY-17	2/0 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	
5	LILO of Orai - Mainpuri line at Mainpuri	2xD/C	400	93	135	135	135	93		DEC-17	Ready for commissioning 12/2016
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18					JUL-16	
7	Mainpuri - Aligarh	D/C	400	186	219	219	219	186		DEC-16	Ckt-I commissioned 12/2016 and Ckt-II Ready for commissioning 12/2016
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	
9	Mainpuri - Bara Ckt-II	S/C	765	377	899	899	899	377		DEC-16	Ready for commissioning 12/2016
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	
11	Rewa Road - Karchana	D/C	400	58	102					OCT-16	Karchana gantry not defined.
12	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	
TALCHER TRANSMISSION CO. LTD. (TTCL)											
1	Behrampur - Gazuwaka (T-II TL -TBCB)	D/C	400	290					OCT-12	SEP-13	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220					OCT-12	SEP-13	
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161					OCT-12	SEP-13	
<u>TEESTA URJA LTD. (TUL)</u>											
1	Teesta III - Kishanganj	D/C	400	430	591	501	458	248		MAY-17	RoW matter of balance stringing of 0.5 km of priority portion up to Rangpo S/S, the matter has been taken up with the state govt and a committee headed by District Commissioner is working on resolution of these issues and the portions of site area are being cleared one by one. GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Forest Clearance received and work is in progress.
2	Teesta III - Rangpo line	D/C	400	71	98	98	98	70		NOV-16	One ckt of Teesta-III - Rangpo completed by TVPTL, IInd ckt is expected to be completed soon. Work at one location is affected due to RoW issue.
<u>TORRENT POWER LTD (TOR. POW. (UNOSUGEN))</u>											
1	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								.
3	Dgen TPS- Navsari line	D/C	400	210				210		JAN-17	Commissioned 10/2013 (Late Reported)
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
5	Sandila TPP - ATS not defin	D/C	400								
<u>VANDANA VIDYUT LTD. (VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)</u>											
1	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD (VISA)</u>											

