



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2018-19)

(As on 30.06.2018)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi**

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2018-19**

As on 30-JUN-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CENTRAL SECTOR											
DAMODAR VALLEY CORPORATION (DVC)											
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	12	0			DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
2	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	349	290	37		AUG-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
POWERGRID (Consultancy Work) (PGCONSULTANCY)											
1	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
2	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)											
1	Angul - Jharsauguda line	D/C	765	590	790	790	786	494	DEC-15	SEP-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
2	Banaskanta - Chittorgarh line	D/C	765	604	841	831	807	435	APR-18	OCT-18	Matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Aug/Sep'18). Forest clearance in Rajasthan portion also awaited. ROW in Gujarat portion.
3	Banaskanta - Sankhari line	D/C	400	43	59	59	59	42	APR-18	OCT-18	Matching with Bhuj - Banaskantha line (Generation at Bhuj anticipated by Aug/Sep'18). Forest clearance in Rajasthan portion also awaited. ROW in Gujarat portion.
4	Bhadla - Bikaner line	D/C	765	350	455	368	172			JAN-19	Work under progress.
5	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	70	56	23		JAN-19	Work under progress.
6	Bhuj Pool - Banaskanta line	D/C	765	583	755	738	700	338	JUL-18	OCT-18	Severe ROW problem faced. Gen. Proj. delayed (ant. by Oct'18). Work slowed-down to the extent possible to match Gen.
7	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	42	41	21		JUL-18	Commissioning matching with NTPC bay at Kahalgaon.
8	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	42	10	FEB-19	FEB-19	Work of down stream TL yet to be taken up by UT Chandigarh.
9	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		JUL-18	Erection completed. Testing/rectification under progress. Commissioning earlier matching with Wind Gen. at Hindupur.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	649	603	589	2330	APR-19	FEB-19	ROW being faced.
11	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	376	312	108	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn.
12	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	218	204	114		AUG-18	Work under progress.
13	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	837	616	NOV-17	JUN-18	Ready for Commissioning 06/18.
14	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	406	404	282	DEC-15	SEP-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion.
15	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	86	85	73	JUL-17	SEP-18	Tree cutting permission in delhi portion awaited. Critical.
16	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	
17	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	54	54	52	46		AUG-18	Work under progress.
18	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	267	190		JUL-18	Erection completed. Testing/rectification under progress.
19	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	18	0		MAY-17	OCT-18	Tree cutting permission awaited.
20	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		AUG-18	Award placed in Apr'16. Engg. & survey under progress.
21	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
22	Mohindergarh - Bhiwani line	D/C	400	130	181	109	48			AUG-18	Forest clearance awaited. ROW in Bhiwani portion affected progress.
23	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	181	162	56		DEC-18	Severe ROW problem.
24	NLC - Karaikal line	D/C	220	190	317	314	300	136		AUG-18	ROW problem affecting the progress.
25	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1198	1190	789	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.2017 due to protest. Matter being folowed up at all levels for early resolution.
26	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	393	393	287	FEB-19	JUL-18	Efforts being made to complete earlier.
27	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-18	being expedited for system improvement
28	Tumkur (Pavagada) Pool - Hiriyr	D/C	400	218	302	302	302	178		DEC-18	Slow progress due to ROW problem.
29	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	981	920	475	JUN-18	OCT-18	ROW being faced in Vindhyachal area. Issue highlight to PMO level.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	920	920	920	694	JAN-18	JUN-18	Commissioned 06/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	513	511	243	JAN-13	MAR-18	"1 . All normal Foundations have been completed, 2. Out of total 10 nos., 6 nos. of Pile foundations completed, work of 2nos. Are being in progress and rest 2 nos. of Pile Foundation work are held up due to Erosion. 3. 128.024 ckm of line are idle charged."
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	403	214	JUN-16	JUN-18	Commissioned 06/18.
2	Begusarai-Purnea line	D/C	220	372	586	582	578	353	SEP-03	AUG-18	work under progress
3	Gaurichak - Bihta (New) line	D/C	220	86	146	146	143	78		AUG-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	DCDS Mungeli - Kawardha	D/C	220	77	123	123	122	42	MAR-18	JUN-18	Work under progress.
2	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	99	72		MAR-20	JUN-18	Work under progress.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	
DELHI TRANSCO LIMITED (DTL)											
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5						MAR-17	
2	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
3	Okhla - Tughlakabad	D/C	220	3						MAR-18	
4	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) LOA placed on 06.12.2017. 2) The activity of Contract Agreement and Contract Performance Guarantee has been complete. 3) Site survey route plan has been approved on 27.03.2018. 4) Survey-Profile approved on 28.05.2018. For ROW & PTCC clearance mateer has been taken up with different agencies.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
GOA ELECTRICITY DEPARTMENT (ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The apprcal is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	81	74	19	NOV-15	MAR-19	A/T issued on 26.06.2018
2	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	54	45	0	MAR-18	SEP-18	WIP.
3	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	50	47	0		SEP-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14	0		AUG-19	WIP
5	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-18	Contractual notice issued to EPC Agency.
6	Soja - Joumang (DFCC) line	D/C	220	43	75	53	49	0	AUG-15	MAR-18	A/T issued on 26.06.2018
7	Soja-Zerda Line	D/C	400	268	447	380	367	178		DEC-18	WIP/Severe RoW issue
8	Wanakbori TPS-Soja	D/C	400	212	5	5	5	3		MAY-18	Line charged on 17.05.2018.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
2	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	14		DEC-18	Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	38	63	49	36	4	MAR-17	JUN-18	
2	Hatkoti - Gumma	D/C	220	52	80	80	80	52		APR-18	Ready for commission
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6						MAR-17	
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1							
5	Snail(Swara Kudu) -Hatkoti	D/C	220	28	37	22	13		MAR-17	NOV-18	WIP
6	Sunda-Hatkoti	D/C	220	50	69	41	13		MAR-17	AUG-18	Delay FCA approval.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)											
1	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
2	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	76	21		DEC-17	37/127 foundation, 51/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
4	TTPS - Govindpur	D/C	220	181	295	230	220	68		FEB-18	65/295 foundation, 75/295 erection and 56.72/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)											
1	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09		ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution.
2	Wagoora-Mirbazar	D/C	220	104	177	177	171	64			ROW and Compensation issues delaying completion.
3	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10		Tendering of Alusteng-Mirbazar section under process.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)											
1	Gowribidnur - Mittermari	D/C	220	91	189	187	172	60	SEP-17	JUL-18	Work under progress
2	Honnali - Channagiri (Benkikere)	D/C	220	95	188	38	18		MAR-19	AUG-19	Work under progress.
3	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	111	3		SEP-17	DEC-18	Work under progress.
4	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	184	181	111	SEP-18	AUG-18	Work is under progress.
5	LILO one ckt of Narendra-Haveri at 220kV Bidnal (GEC-I)	D/C	220	31	61	60	58	24	MAR-18	AUG-18	Work is under progress.
6	Madhugiri - Pavagada line	D/C	220	121	214	214	214	103	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
7	Tubinakere- Kothipura	D/C	220	138	278	273	268	80	JUN-09	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. (1) ROW problems pending in JMFC Ramanagara for Loc 81 - 02 No. of cases pending since 2009, NHD:07.06.2018. (2) ROW problems pending in DC Court Ramanagar for Loc 133: Case filed on 24.08.2011. NHD: Not intimated. (3) ROW problem at location no 208 is being persued locally.
KERALA STATE ELECTRICITY BOARD (KSEB)											
1	Karukadom - Kothamangalam	D/C	220	14					FEB-19		
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	111	76	9	DEC-18	JUL-18	ROW at 16 nos of locs. Railway crossing at AP/6 & AP/7, proposal submitted to DRM Nagpur.
2	Eklahare - Pimpalgaon	D/C	220	87	158	155	134	13		DEC-18	New LOA issued to M/s BNC for labour part only. Work started on 27.05.2018.
3	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	186	71		MAY-19	ROW problem at 17 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
4	Kumbhari S/S - Bale	D/C	220	108	134	128	90	47		DEC-18	ROW:Cases filed but order awaited [2]. Loc. No. 88 - Filed civil suit in session court & hearing is under process.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	Work in progress. Tower material available at site.
6	LILO of Boisar - Borivali at Boisar(PG)	D/C	220	4					MAR-20		
7	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	230	209	163	77	MAR-19	SEP-18	ROW at 15 nos of locs, proposal submitted to Collector Buldhana. Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note received & payment done.
8	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	12		SEP-18	Work in progress.ROW cases filed Order awaited[7 nos locs].
9	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	13	10	4	0	MAR-19	SEP-18	
10	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	30	24	0	MAR-19	DEC-18	
11	Nanded (Kumbhargaoon) - Jalkot line	D/C	220	107	166	166	166	107	MAR-18	MAY-18	Commissioned 05/18.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)											
1	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		JUN-18	Work to be commenced.
2	Betul - Gudgaon (GEC-I)	D/C	220	94	158	130	72		JAN-20	MAR-19	
3	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		MAY-18	Work under progress.
4	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
5	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	18	16	16	16	18	JUN-18	JUN-18	Commissioned 06/18.
6	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	37	28	23		DEC-17	MAY-18	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)											
1	IB - Lapanga	D/C	400	40	62	62	62	34	JUN-13	JUL-18	
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	16		JUL-18	
3	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	90	76	0	MAR-17	NOV-18	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)											
1	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	1	1	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Puhana- Imlekhera (Pirankaliyar) (LILO of Roshanabad - Puhana)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)											
1	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jagan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	SEP-18	Work in progress
2	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	JUL-18	Work in progress. Forest case approved, court case pending
3	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	JUL-18	Work in progress
4	Makhu - Algaon	D/C	220	101	159	158	155	96		NOV-18	Work is in progress. Foundation tender in process. Police protection sort. Ban on tree cutting by NGT, PTCC clearance pending , Court case pending
5	Makhu - Rashiana	D/C	220	92	148	148	145	88		JUL-18	Work is in progress.
6	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Work is in Progress. Court case pending
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)											
1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	164	164	98		JUL-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Work except forest area completed. In principal approval issued by Forest deptt. Permission to work awaited.
2	Akal -Jodhpur (New)	D/C	400	445	620	620	617	444		JUL-18	W.O awarded to M/S TATA Project Ltd. Line is anti-theft charge on 220kV for 154.722km.
3	Chittorgarh-Bhilwara	D/C	400	99	135	135	135	99		JUL-18	W.O. awarded to M/s SPML Infra. Line Work Completed. Minor deficiencies being attended.
4	Dhod-Danta Ramgarh	S/C	220	31	109	108	106	20		JUL-18	W.O. awarded to M/s Ramjee Power. work under progress.
5	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	557	555	386		JUL-18	W.O. awarded to M/s TATA Project.,Aviation , NHAI & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. Re-routing work started. 25 locations out of 25 S/S completed. 23 out of 25 tower erection completed in re-routing work.
6	Ramgarh -Bhadla	D/C	400	320	446	437	420	210		AUG-18	W/O awarded to M/S SEW Hyderabad. Aviation NOC issued. Forest involved, Approval awaited.
7	Sirohi-Pindwara	S/C	220	23	80	69	62	10		JUL-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work started.
8	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	674	418	JAN-13	AUG-18	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing & tower erection work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)											
1	Ariyalur - Thiruvalem PGCIL	D/C	765	350	499	487	473	267		DEC-19	Work awarded to M/s.Transrail Works are under progress
2	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	705	697	689	322	SEP-16	JUL-18	Work under progress. ROW issues involved in line work. 8 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	193	77		MAR-19	DEC-18	Work under progress.
4	Kayathar - Thennamapatti	D/C	400	48	76	69	19			JUL-18	Work are under progress.
5	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		SEP-18	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector/ Thirupur & Dindigul
6	Shoolagiri - Hosur S/s	D/C	220	60	93	91	85	28		AUG-18	Work under progress.
7	Thervaikandikai - Korattur	D/C	400	74	104	88	65		APR-15	MAR-19	Court cases involved and is being followed up. Enterupon permission granted by District Collector for 22 Locations. Forest clearance awaited for 7 Location.
8	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	SEP-18	Termination notice issued to M/s GET by the head quarters. work awarded for balance work are under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)											
1	Hindupur - Uravakonda	D/C	400	253	350	335	333	201	OCT-17	AUG-18	Works under progress.
2	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	2	6	5	2		AUG-18	SEP-18	Line Survey works are completed.Please change the line length as in ckm as 3 ckm.Tower Foundation and Erection works under progress.
3	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	299	297	165	JUL-17	AUG-18	Works under progress.
4	Vemagiri - Kamavarapukota	D/C	400	185	268	150	105	17	OCT-17	DEC-18	Works under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)											
1	Jangaon - Tippapur LI	D/C	400	138	193	183	121	10	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works are Under Progress.
2	Julurupadu - Jangaon	D/C	400	349	489	448	332	110	SEP-18	SEP-18	works are U/P.
3	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
4	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)											
1	Anpara D - Unnao	S/C	765	416	1225	1195	1106	346	JAN-12		The firm M/s Jyoti is bankrupt and their debt restructuring plan is before NCLT. Decision on debt restructuring plan by NCLT has been postponed.
2	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
3	Banda-Chitrakoot Line	D/C	220	226	362	360	355	204		JUL-18	WIP, RoW at 01 loc.
4	Banda - Orai	D/C	400	217	297	297	297	217		MAY-18	Commissioned 05/18.
5	Fatehpur PG - Sarh	D/C	220	150	0	0	0	150	JUL-18	MAY-18	Commissioned 05/18.
6	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	193	174	168	98		JUN-18	Route diversion due to Yamuna Expressway. Work in progress
7	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	105	105	62		MAY-18	Commissioned 05/18.
8	Mohangadda-PGCIL-Sarsawa Line	D/C	220	22	38	38	38	22		JUN-18	Energised on 13.06.2018 .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	370	369	365	153		JUL-18	Work in progress. RoW at 01 loc.
10	Sikandarabad - Rookhi (Siyana)	D/C	220	116	202	202	202	113	AUG-18	JUL-18	Stringing at loc no. 104 is under RoW.
11	Sohawal - Tanda	D/C	220	226	349	341	334	204		JUL-18	Severe RoW at several locs.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)											
1	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	JUN-18	Commissioned on 31/05/2018
2	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	132	127	90	FEB-17	JUN-18	Suffering at New Chanditala SS end due to acute ROW issue.
3	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	20	18	9	FEB-17	SEP-18	Balance 1 location are held up due to court case.
4	N. Chanditala - Domjur	D/C	220	17	31	31	31	14		AUG-18	Work in Progress
5	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	152	87	JUL-15	DEC-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
6	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	93	19	SEP-08	SEP-18	Work has been resumed and under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PRIVATE SECTOR											
ADANI POWER LTD. (APL)											
1	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	150	150	51	NOV-18	JUN-18	Works completed. a) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be expedited.
2	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	150	134	72	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.
3	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	94	261	261	261	92	NOV-18	JUL-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.
4	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited continuing Force Majeure. As per TSA provisions, LTTCs were once again requested on 12.06.2018 to assist in obtaining forest approval. c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line. d) Connection agreement submitted on 18.12.2017 and signed on 28.06.2018. e) PTCC approval awaited.
5	Sipat STPS - Bilaspur (Quad) (STL- TBCB)	S/C	765	24	73	73	73	24	NOV-18	MAY-18	a) works completed. b) Connection agreement submitted on 29.11.2017 and signed on 28.06.2018.
KALPATARU POWER TRANSMISSION LIMITED (KPTL)											
1	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
STERLITE GRID LTD. (SGL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	547	761	761	761	545	OCT-18	JUL-18	1. RoW Issue at Location No. 467-469 in Village Raithan and Balpoora, Tehsil Khansahab, District Budgam as the local influencers are creating hinderances by stopping the work and the work has been stopped from last 3-4 months. Help required from District Collector, Budgam so that remaining 0.7 km out of 274 km of Stringing can be completed. 2. PTCC Approval is pending as NOC from Defense is awaited 3. Change in Law-Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD
PROGRAMME DURING 2018-19**

As on 30-JUN-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40			MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17 with schedule delivery of 365 days.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Banaskanta S/S	765/400	2x500		100	95	90	75		APR-18	SEP-18	Award placed in Mar'17. Work under progress.
2	Bhadla S/S	765/400	3x1500		100	85	75	35		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
3	Bhuj Pooling Station	765/400	2x1500		100	85	75	60		JUL-18	SEP-18	Award placed in Mar'16. Work under progress.
4	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	95	79	46			MAR-19	Work under progress.
5	Chandigarh UT (GIS) s/s	220/66	2x160		100	70	45	40		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
6	Cuddapah (Extn.)	400/220	500		100	90	98	98		FEB-17	JUL-18	Work under progress. Transformer supply delayed due to failure in testing.
7	Cuddapah S/s	765/400	2x1500		100	98	100	97		JUL-18	JUL-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .
8	Dwarka -I (GIS) S/S	400/220	2000		100	90	75	35		SEP-18	OCT-18	Land acquired in Aug'16. Work under progress.
9	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned at Farakka.
10	Gooty (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
11	Imphal S/S (upgradation)	400/132	2x315		100	90	78	55			SEP-18	
12	Meerut (Aug.)	765/400	1500		100	96	95	85		MAR-18	SEP-19	Work under progress.
13	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	67	58	35			SEP-18	Work under progress.
14	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100		JAN-18	APR-18	Commissioned 04/18.
15	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	90	90	60			SEP-18	ICT-I commissioned in Sep'16. Balance work under progress. 3rd ICT added as per MoP order no; 15/2/2017 (Part-I)- Trans. dated 10.01.18. 3rd ICT commissioned in Feb'18. Balance work (ICT repl.) under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Pusali (Aug.) (500-315)	400/220	370		100	80	95	65			SEP-18	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Erection to be taken up during shutdown..
17	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals.
18	Silchar (New) S/s	400/220	1x315		100	99	100	99			SEP-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
19	Sitarganj (Extn.)	220/133	1x100		100	90	70	0		MAR-19	MAR-19	Work under progress.
20	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	JUL-18	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Srikakulam-Gauvari line (under TBCB rout).
21	Tehri PS (GIS)	765/400	4x800		100	90	80	0		MAR-18	SEP-19	Award placed in Mar'15. Engg., civil work and supply under progress.
22	Tughlakabad S/S (GIS)	400/220	1000		100	96	95	90		OCT-18	SEP-18	Award placed in Dec'16. Land acquired in Aug'16. Work under progress. Efforts being made to complete earlier.
23	Tumkur (Pavagada) PS ICT-III	400/220	500		100	95	100	95		JAN-19	DEC-18	Work under progress.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Bihta (GSS) S/S	220/132/33	320		100	90	55	0			OCT-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Borjhara S/S	220/132	2x160		100	58	100	100		DEC-17	JUN-18	work under progress.
2	Dharsiwa s/s	220/132	2x160		100	57	90	90		JUN-18	JUN-18	work under progress.
3	Jagdalspur	220/132	160		100	55	26	26		MAR-18	JUN-18	Civil work under progress.
4	Kawardha s/s	220/132	2x160		100	81	85	85		JUN-18	JUN-18	work under progress.
DELHI TRANSCO LIMITED (DTL)												
1	R.K. Puram - I (GIS)	220/66	320		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 160 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	R.K.Puram -II (GIS)	220/33	2x100		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
3	Tughlakabad S/S	220/66	320		100	0	0	0				
GOA ELECTRICITY DEPARTMENT (ED-GOA)												
1	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			DEC-19	Initial Stage.
2	Kawant S/s	220/66	320		100	85	40	40			MAR-18	WIP
3	Sanand (ICT-II) s/s	400/220	500									
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi S/S	220/132	200		100	90	97	73			AUG-18	Contract terminated. Balance work is to be done by departmentally.
2	GIS Sector -46 Faridabad S/s	220/132	320		100	53	22	0			SEP-18	work awarded to M/S SPML infra. Civil work in progress
3	Gurgaon Sec. -57	220/66	100		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
4	RGEC Sonipat S/S	220/33	200		100	82	79	61			DEC-18	Firm has been blacklisted. Balance work to be done by HVPNL.
5	Sector -65 GIS Gurgaon S/s	220/132	200		100	54	56	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
6	Sector - 95 GIS S/s	220/132	200		100	55	80	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
7	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	44	40	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Pragati Nagar (Gumma) S/S	400/220	315		100	90	90	90		JUL-16	JUL-18	
2	Wangtoo (GIS) S/S	400/220	630		100	65	70	4			DEC-18	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Jainamore (Bokaro) S/S	220/132	400		100	30	75	50				LOI issued in February 2016. Work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Lohardaga S/S	220/132	2x150		100	30	60	40				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Work in progress. Letter given from JUSNL for land handing over on 27.02.2016. Foundation and other civil works are in progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	Alusteng S/S	220/132	320		100	70	80	20				Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds. Tendering of some works under progress. LOI issued for Re-Conditioning of Power Transformers. Works on Retaining walls under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Golahalli	220/66	100		100	80	55	52		SEP-17	DEC-18	Transformers foundation, station tower erection completed. Foundation and erection work of equipments is under progress. Control room building work under progress.
2	Jagalur S/S	400/220	2x500		100	95	100	100			JUL-18	Station structure, 500MVA Power Transformers erected. Reactor oil filtration completed. 400 kV bay foundation completed .220 kV side under progress. Erection of mounting structure, Isolator & CB, 220 kV Jack bus stringing completed. Testing & minor finishing works under progress.
3	Mittemari S/S	220/66	200		100	95	100	95		JUL-15	JUL-18	All the equipments erection completed. Minor finishing works under progress
4	Pavagada S/S	220/66	2x100		100	90	100	100		JUL-14	AUG-18	All equipments erected. PC test under progress. Terminal bays at 220 KV Madhugiri station: Works completed. PC test conducted by agency, to be witnessed by RT officials.
5	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. Battery charger & battery set received at site. 220k CT, PT&CVT- IR & Tandelta testing completed.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Chandrapur (ICT-II)	400/220	500									
2	Jalkot	220/132	1x100		100	100	100	100		MAR-18	JUN-18	Commissioned 05/18 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Malkapur - ICT s/s	220/132	2x100		100	49	45	3		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 completed. 4) Equipment FDN : 220kV 83/83 completed, 132kV 6/148 completed. 5) T/F Plint:- 2 no of raft is completed.
4	Ner (Wafali) T/F s/s	220/33	2x25		100	53	25	13		MAR-19	SEP-18	All drawings are approved. Hardware & stringing material received at site as per LOA.
5	New Pardi S/S	220/132	200		100	99	98	96				Work in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Badnawar (2x315)	400/220	630		100	23	21	0	0	MAR-19		Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0	0			Work under progress.
3	Betul (Addl.)	220/132	160		100	100	100	100		MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
4	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100		JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
5	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	54	0	0		JUL-19	JUL-19	
6	Suwasara S/S	220/132	160		100	100	100	100		JUN-18	JUN-18	Commissioned 06/18.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bargarh New S/S	220/132	160		100	100	100	100				one 100 MVA already charged. 2nd 160 MVA will be charged in July 18
2	Kasipur S/S	220/33	1x20		100	100	100	99			JUL-18	
3	Keonjhar GIS S/S	220/33	1x20		100	100	100	100		JUN-17	JUL-18	
4	Kesinga S/S	220/132	160		100	90	80	75			DEC-18	Capacity to be 2X160 MVA
5	Lapanga S/S	400/220	315		100	95	95	95		NOV-16	JUL-18	
6	Narasinghpur S/S	220/33	1x20		100	90	90	90			JUL-18	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Harrawala (Dehradun) (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
2	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
3	Imlikhera (Pirankaliyar) (Extn.)	220/132	2x100									
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Badni Kalan (New) s/s	220/66	1x100		100	90	75	75		DEC-18	DEC-18	work in progress
2	Ladowal	220/66	160		100	95	95	95		MAR-17	JUL-18	Work is in progress.
3	Maur	220/66	1x100		100	100	100	100		JUL-18	JUN-18	Commissioned 06/18.
4	Muktsar (Aug.)	400/220	500		100	94	94	0		MAR-19	AUG-18	work in progress
5	Verpal Repl. (100-50)	220/66	50		100	100	100	100			APR-18	Commissioned 04/18.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bherunda S/S	220/132	160		100	96	95	90			JUN-18	W.O. awarded to M/s Karni Electricals. Work under progress.
2	Jaisalmer -2 S/S	400/220	2x500		100	95	90	60			SEP-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
3	Jodhpur (New) S/S	400/220	500+315		100	90	85	80			JUN-18	Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Kanchipuram S/S	230/110	100		100	100	100	100		AUG-17	JUN-18	All civil works completed. Cable laying and termination completed. Equipment testing under progress. 1x100 MVA Auto Transformer erection completed. Testing in progress.
2	Neyveli S/S	230/110	480		100	60	50	30		APR-17	AUG-18	Testing in progress works are nearing completion.
3	Porur UG (GIS)	230/110	300		100	100	0	0		APR-16	JUL-18	SAS intergration and testing in progress.
4	Samayanallur S/S	230/110	2x100		100	45	0	0			MAR-18	Work awarded. Control room work under progress. Tender under progress for Fabrication and erection of structures.
5	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	DEC-18	Work are under progress.
6	Thennamapatty	400/230/110	2x315+2x200		100	90	100	80		SEP-17	MAY-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
7	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	JUL-18	Work completed. Testing in Progress.
8	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	AUG-18	Work are under progress. Control room finish is in Progress. Cable trench in Progress.
9	Uddanapally S/S	230/110	200		100	50	35	0		APR-16		Work awarded on 05.10.17 and commenced. Site grading Control room and compound wall and yard work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur S/S	400/220	630		100	85	85	80		OCT-17	JUL-18	Works under progress. 726 Nos. out of 726 Nos. Structure foundations and 797 Nos structure erection out of 825 Nos. are completed and 574 Nos. out of 601 equipment erection are completed. Expected completion for Tr. Line and SS including bays by July 2018 with 1st 315 MVA PTR. 2nd and 3rd 315 MVA PTRs are expected in September & October 2018.
2	Kalikiri	400/220	630		100	100	100	100		SEP-17	JUN-18	Commissioned 06/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Podili S/S	400/220	630		100	80	75	70		AUG-17	AUG-18	Works under progress. 524 Nos out of 528 structure foundations and 594 Nos out of 629 Nos. Structure erection completed. 147 Nos out of 414 Nos Equipmnet erection are completed. Control room, Platforms, DG room works are under progress. Sub-Station is Planned to commission in the month of Aug'2018 with 1 no 315 ICT-I
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Jangaon	400	500		100	36	43	41		AUG-18		Equipment erection WORKS Under progress .
2	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Amethi S/s	220/132	320		100	43	26	18			JUN-18	Overall progress 27%
2	Barabanki s/s	220/132	2x100		0	0	0	0				
3	Madhuvan S/S	220/132	160		100	17	0	0			SEP-18	WIP 15%
4	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100			JUN-18	Commissioned 06/18.
5	Masauli (Allahabad)	400/132	600		100	80	75	46				Overall progress 57%
6	Phahari (Chitrakoot) S/s	220/132	320		100	83	75	38			JUN-18	Work Progress 51%
7	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUN-18	WIP 24%
8	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100			MAY-18	Commissioned 05/18.
9	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100			APR-18	Commissioned 04/18.
10	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320									
11	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100			MAY-18	Commissioned 05/18.
12	Siyana S/S	220/132	2x160		100	70	90	39			AUG-18	Over all Progress 73
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Barasat GIS	220/132	320		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
2	New Sagardighi GIS	220/132	320		100	80	100	90			AUG-18	
3	Rejinagar GIS	220/132	320		100	85	90	50			AUG-18	Work in progress
PRIVATE SECTOR												
STERLITE GRID LTD. (SGL)												

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	MAY-18	S/s ideally charged on 10-5-2018 and Trial Operation successfully completed on 18-5-2018 Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA