

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 30-JUN-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	auto - Transformer at Dhanbad S/s	220/33	320		0	0	0	0				NIT floated on 12.05.17. Tendering under process.
2	Auto - Transformer at Jamshedpur S/s	220/33	160		0	0	0	0				
3	Power Transformer at Durgapur S/s (Only Erection)	220/33	80		0	0	0	0				
4	Burdwan GIS along with associated line bays at Parulia S/s	220/132	160		0	0	0	0				Letter of approval received on 12.06.17. Agreement signed with NLDC on 20.06.17.
5	Gola (2x80MVA)	220/132	160		100	0	0	0			DEC-15	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.
6	North Karanpura S/s ATR-II	220/132	160		0	0	0	0				
7	DSTPS ICT-II S/s	220	315		0	0	0	0				220 KV infrastructure at DSTPS is under construction.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0	0	MAY-19	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0	0			
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0	0			Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0	0	MAY-19	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0	0			Yet to be awarded.
22	(J&K) Drass S/S	220/66	4x16.67		100	40	80	0	0		MAY-17	Award placed. Work under progress.
23	(J&K) Kargil S/S	220/66	7x16.67		0	0	0	0	0		MAY-17	land yet to be handed over by Distt. Administration.
24	(J&K) Khalsti S/S	220/66	4x16.67		100	55	80	0	0		SEP-17	Work under progress.
25	(J&K) Leh S/S	220/66	7x16.67		100	60	80	0	0		JUN-17	Work under progress.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0	0	MAR-19		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0	0		MAR-19	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0	0		MAR-19	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0	0	APR-19	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0	0	APR-19	APR-19	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0	0			
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0	0	MAY-19	MAY-19	
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0	0		NOV-18	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0	0		NOV-18	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0	0	APR-19	APR-19	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0	0			
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0	0			Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0	0			Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0	0			Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0	0			Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0	0			Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	0			0	0	0	0	MAY-19	MAY-19	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0	0		NOV-19	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0	0		NOV-19	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0	0	MAY-18		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0	0		AUG-19	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0	0			Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0	0		AUG-19	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0	0		OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0	0	MAY-19	MAY-19	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0	0		OCT-19	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0	0		AUG-19	
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0	0	MAY-18	MAY-18	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0	0	MAY-18	MAY-18	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0	0		AUG-19	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0	0	MAY-18	MAY-18	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0	0			Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0	0		MAR-19	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0	0		MAR-19	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0	0	MAR-19	MAR-19	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0	0			Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0	0	MAR-19	MAR-19	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0	0		MAR-19	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0	0		MAR-19	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0	0		MAR-19	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0	0			
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0	0		MAR-19	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0	0		MAR-19	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0	0		APR-19	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0	0	APR-19		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0	0		APR-19	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0	0			Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0	0			Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0	0			
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0	0			
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0	0			Yet to be awarded.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0	0			
95	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0	0			
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0	0			
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0	0			
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0	0			
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0	0			
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0	0			
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0	0			
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0	0			
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0	0		NOV-19	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0	0			
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0	0		NOV-19	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0	0		NOV-19	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0	0		NOV-19	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0	0		NOV-19	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0	0		NOV-19	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0	0	MAY-18	MAY-18	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0	0		AUG-19	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0	0		OCT-19	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0	0		OCT-19	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0	0	MAY-18	MAY-18	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0	0			Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0	0		DEC-18	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0	0		DEC-18	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0	0	MAR-19	MAR-19	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0	0		DEC-18	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0	0		NOV-18	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0	0		OCT-18	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0	0			
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0	0			
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0	0			
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0	0			
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0	0			Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	100	100	100			MAR-18	Pole-III along with HVDC line commissioned in Mar'17. Erection completed. Testing under progress. Commissioning matching with readiness of Earth Electrode Station (work held up due to agitation by 10 locals). Bays associated with Punatsangchu - Alipurduar line matching with line readiness (ant. by Mar'18).
2	Bay Extn. Kurukshetra HVDC (GIS) S/S	800	0		100	100	100	100			DEC-16	Bay commissioned.
3	Champa and Kurukshetra HVDC S/S (Pole - II)	800	1500		100	100	100	100		JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned 03/17 and Pole-II Commissioned 06/17
4	Champa & Kurukshetra HVDC S/S (Addl.) (Pole-3&4)	800	3000		100	46	42	0			MAR-18	Work under progress.
5	Agra S/S	765/400	500					0			JUL-17	
6	Ajmer S/S	765/400	2x1500		100	84	80	75		MAR-18	MAR-18	Award placed in Apr'15. work under progress.
7	Angul S/S (Bus Arrangment)	765/400	2x1500		100	0	0	0	0		APR-19	Scpoe deleted.
8	Banaskanta S/S	765/400	2x1500		100	70	60	30		APR-18	APR-18	Award placed in Sep'15. Work under progress.
9	Bay Aligarh (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
10	Bay Dharajaygarh S/S	765/400	0		100	99	96	96			DEC-17	Work under progress. Completion matching with line.
11	Bay extn. Ajmer S/S	765/400	0		100	70	50	30		APR-18	APR-18	work under progress. Completion matching with associated line.
12	Bay Extn. Angul S/s	765/400	0		100	100	100	100			JAN-17	Bay commissioned in Jan'17.
13	Bay Extn. Angul S/S	765/400	0		100	95	92	87		DEC-15	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
14	Bay Extn. Aurangabad S/S	765/400	0		100	95	99	95			DEC-17	work under progress.
15	Bay Extn. Banaskantha S/S	765/400	0		100	5	0	0			JUL-18	Award placed in Mar'16. Engg. in progress.
16	Bay Extn. Bhiwani S/S	765/400	0		100	100	100	100			OCT-16	Bay commissioned.
17	Bay Extn. Fatehpur S/S	765/400	0		100	0	0	0			DEC-18	Award placed in Mar'17. Engg. in progress..
18	Bay Extn. Gwalior S/S	765/400	0		100	0	0	0			APR-18	Award under progress.
19	Bay Extn. Hyderabad S/S	765/400	0		100	90	95	75		JUL-17	DEC-17	Work under progress.
20	Bay Extn. Jabalpur (Gadarwara-A)	765/400	0		100	95	95	75			MAY-17	Work under progress.
21	Bay Extn. Jabalpur PS	765/400	0		100	95	95	75			MAY-17	Work under progress.
22	Bay Extn. Jaipur S/S	765/400	0		100	85	80	70			AUG-17	Work under progress.
23	Bay Extn. Raipur Pooling Station	765/400	0		100	95	95	95	0		DEC-16	Work under progress. Matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	Bay Extn. Salem Pooling Station	765/400	0		0	0	0	0	0			
25	Bay Extn. Wardha S/S	765/400	0		100	100	100	100	0	MAR-17	MAR-17	Commissioned in Mar'17.
26	Bhadla S/S	765/400	3x1500		100	20	0	0		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
27	Bhiwani (Addl.)S/S	765/400	333		100	100	100	100			AUG-15	Commissioned in Aug'15.
28	Bhuj Pooling Station	765/400	2x1500		100	50	35	5		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
29	Bikaner S/S	765/400	2x1500		100	20	0	0		MAY-19	MAY-19	Work under progress. Unauthorised mining affect site progress. State/Distt. admn. help required.
30	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	8	5	2		APR-19	APR-19	Award placed in Dec'16. Work under progress.
31	Chittorgarh S/S	765/400	2x1500		100	80	85	72		MAR-18	MAR-18	Work under progress.
32	Cuddapah S/s	765/400	2x1500		100	42	25	0		JUL-18	JUL-18	Award placed in Feb'16. Work under under progress. Efforts being made for priority 400KV portion matching with NP Kunta Gen. Ph.-III.
33	Extn. Aurangabad (PG)	765/400	0		100	100	100	100	0	MAR-16	SEP-15	Commissioned in Sep'15.
34	Extn. Banaskantha S/S	765/400	0		100	0	0	0	0	JUL-18	JUL-18	Award placed in Mar'16.
35	Extn. Chittorgarh S/S	765/400	0		100	55	50	35		APR-18	APR-18	Work under progress.
36	Extn. Dharamjaigarh S/S	765/400	0		100	99	95	95	0	NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
37	Extn. Gaya S/S	765/400	0		100	0	0	0			SEP-19	Award under placed in Mar'17.
38	Extn. Jabalpur (vindhyachal) Pooling Station	765/400	0		100	40	35	5			JUN-18	Award placed in Apr'16. Work under progress.
39	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
40	Extn. Jharsuguda S/S	765/400	0		100	95	92	87		DEC-15	DEC-17	Works under progress. Completion matching with line.
41	Extn. Kanpur (GIS)	765/400	0		100	100	85	90	0	OCT-17	MAR-17	Award placed in Feb'14. Work under progress.
42	Extn Kanpur S/S	765/400	0		100	100	100	100		MAY-17	MAR-17	Bay commissioned.
43	Extn. Lucknow S/S	765/400	0		100	100	99	99			MAY-17	Work under progress.
44	Extn. Meerut S/S	765/400	0		100	100	100	100	0	MAR-15	MAY-15	Commissioned in May'15.
45	Extn. Moga S/S	765/400	0		100	100	100	100	0	MAY-19	MAY-15	Commissioned in May'15.
46	Extn. Patna S/S	765/400	0		100	0	0	0			JUN-19	Award placed in Mar'17. Engg. in progress.
47	Extn. Ranchi S/S	765/400	0		100	94	92	84		MAR-17	MAY-17	Work under progress.
48	Extn. Solapur (PG)	765/400	0		100	100	100	100	0	MAR-16	SEP-15	Commissioned in Sep'15.
49	Extn. Solapur S/S	765/400	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
50	Extn. Tuticorin S/S	765/400	0		100	85	90	60	0	SEP-14	DEC-16	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Extn. Varanasi S/S	765/400	0		100	100	100	100	0	MAY-15	MAR-16	Commissioned in Mar'16.
52	Extn. vindhyachal (Jabalpur) Pooing Station	765/400	0		100	45	40	0			JUN-18	Award placed in Apr'16. Work under progress.
53	Extn. Vindhyachal Pooling Station	765/400	1500		100	100	100	100		JUL-17	JUL-17	Erection completed. Testing under progress.
54	Gaya (ICT) S/S	765/400	500		100	0	0	0			JUN-19	Award under progress.
55	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100	77	67	57		MAR-18	DEC-17	Works under progress. efforts being made to complete earlier.
56	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award under progress.
57	Jharsuguda (Sundargarh) S/S	765/400	2x1500		100	35	20	8		MAY-17	APR-19	Work under progress.
58	Jharsuguda Pooling Station	765/400	2x1500		100	100	100	100		JUN-15		Commissioned in Jan'16.
59	Jhatikara S/S	765/400	500		100	65	60	55			APR-18	Work under progress.
60	Kudgi (GIS) S/S	765/400	0		100	100	100	100	0	DEC-15	DEC-15	Commissioned in Dec'15.
61	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award under progress.
62	Meerut (Aug.)	765/400	1500		100	70	45	10		MAR-18	MAR-18	Work under progress.
63	Nellore	765/400	3000		0	0	0	0		MAR-17	JUN-19	Extn. at Nellore- Award placed in Mar'17.
64	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100			APR-17	Commissioned 04/2017
65	Orai S/S	765/400	2x1000		100	65	50	25		APR-18	APR-18	Work under progress.
66	Padghe S/S	765/400	2x1500		100	95	95	92		DEC-17	DEC-17	Supply, civil works & erection under progress. Completion matching with line.
67	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	45	25	12		JAN-18	JAN-18	Work under progress.
68	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0	0		MAR-14	
69	Srikakulam S/S	765/400	2x1500		100	98	98	96		JUN-15	DEC-17	765KV Bay commissioned in Jan'17 matching with associated line. Completion delayed due to down-stream not ready, matching with Srikakulam - Garividi line (under TBCB).
70	Tehri PS (GIS)	765/400	4x800		100	55	40	0		MAR-18	MAR-18	Award placed in Mar'15. Engg., civil work & supply under progress.
71	Warora PS (PWTL-TBCB)	765/400	2x1500		100	75	52	35		NOV-17	NOV-17	Award placed in Apr'16. Work under progress.
72	Bay Extn. Tuticorin PS	400/230	0		100	75	60	50			MAY-18	Work under progress.
73	Agra (Extn.) s/s	400/220	315		100	100	100	100		JUL-17	JUN-17	Commissioned 06/17.
74	Alipurduar HVDC S/S	400/220	630		100	100	100	100		JUN-17	MAR-17	Both ICT's commissioned in Mar'17
75	Aurangabad (Extn.)	400/220	630		100	98	100	98		OCT-12	FEB-18	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
76	Ballabgarh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	100	100	100		SEP-17	JUN-17	ICT-I & II commissioned 02/16 & 09/16 and ICT-III & IV commissioned 06/17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
77	Bay Barh (Switchyard)	400/220	0		100	100	100	100	0		JUN-15	Commissioned in Jun'15.
78	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
79	Bay Extn. Allahabad S/S	400/220	0		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
80	Bay Extn. Amritsar S/S	400/220	0								SEP-16	
81	Bay Extn. Aurangabad S/S	400/220	0		100	60	50	15			SEP-17	Work under progress.
82	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
83	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
84	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
85	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
86	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
87	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
88	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
89	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
90	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
91	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
92	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
93	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
94	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
95	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
96	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
97	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
98	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
99	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
100	Bay Extn Jind S/S	400/220	0							MAR-18		
101	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
102	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
103	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
104	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
105	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
106	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100	0	MAR-16	JUN-17	Work completed. Commissioning matching with line.
107	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
108	Bay Extn. Kurukshetra S/S	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
109	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30	0		MAY-17	Award placed in Dec'14. Work under progress.
110	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
111	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Dec'16.
112	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
113	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
114	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
115	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
116	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
117	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
118	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
119	Bay Extn. Salem S/S	400/220	0		100	100	100	100			DEC-16	Bay commissioned in Oct'16.
120	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
121	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
122	Bay Extn. Sholapur S/S	400/220	0		100	60	50	20			SEP-17	Award placed in Jun'15. Work under progress.
123	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
124	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
125	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
126	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
127	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
128	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0	0			
129	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
130	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
131	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
132	Betul (GIS) S/S	400/220	630		100	100	100	100		JUL-17	JUL-17	Sub station ready. Completion matching with line.
133	Bhadla S/S	400/220	1500		100	20	0	0		JAN-19	JAN-19	Work under progress.
134	Bhuj Pooling Station	400/220	2x500		100	50	35	5		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
135	Bongaigaon (2nd ICT) S/s.	400/220	315		100	38	32	28		DEC-17	DEC-17	Award placed in Nov'15. work under progress.
136	Cuddapah (Extn.)	400/220	500		100	72	62	55		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
137	Daltonganj	400/220	2x315		100	70	80	30		DEC-17	DEC-17	Award placed in May'16 after re-tendering. Engg., supply, civil works & erection under progress. Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also delayed by JSEB.
138	Dwarka -I (GIS) S/S	400/220	2000		100	2	0	0		SEP-18	SEP-18	Award placed in Dec'16. Land acquired in Aug'16. Civil work commenced.
139	Extn. Ajmer S/S	400/220	0		0	0	0	0	0	APR-18		
140	Extn at Deharadun s/s	400/220	0							SEP-17		
141	Extn. at Mainpuri S/S	400/220	500		100	60	45	20		JAN-18	JAN-18	Award placed in Mar'16. Work under progress. Efforts being made to complete earlier.
142	Extn. at Sikar S/S	400/220	500		100	90	80	50		JAN-18	JAN-18	Award placed in Mar'16. Supply & civil work under progress. Issue needs to be takk up with State for construction of 220KV line. In absence of line, bay not be utilised. Readiness of the bay expected by Jul'17.
143	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
144	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
145	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
146	Extn. Chaibasa S/S	400/220	63		100	100	100	100	0	MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
147	Extn. Chittorgarh S/S	400/220	0		100	80	70	55			MAR-18	Deposit work by RVPNL. Work under progress.
148	Extn. Daltonganj S/S	400/220	2x160		100	40	20	0		NOV-17	NOV-17	Award placed in Jul'16. Work under progress.
149	extn. Dharmapuri (Salem New) S/S	400/220	0		100	99	99	98			DEC-17	work under progress.
150	Extn. Dulhasti S/S	400/220	0		0	0	0	0	0	NOV-14		
151	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
152	Extn. Hindupur S/S	400/220	0		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
153	Extn. Indore S/s	400/220	2x500		100	75	60	30		JUL-18	JUL-18	Award placed in Jan'16. work under progress.
154	Extn. Itarsi S/S	400/220	500		100	95	95	85		JUL-17	JUL-17	Work under progress. Efforts being made to complete earlier.
155	Extn. Jaipur (Sourth) (RAPP)	400/220	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
156	Extn. Jaipur (South) S/S	400/220	0		100	70	50	40			NOV-17	Award placed in Aug'15. Work under progress.
157	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
158	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
159	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
160	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0	0			
161	Extn. Madugiri S/S	400/220	500		100	100	100	100			JUN-17	Work completed. Matching with TBCB line.
162	Extn. NP Kunta S/s	400/220	500		100	52	27	7		NOV-17	NOV-17	Efforts being made for earlier completion in view of NP Kunta Gen.
163	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
164	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
165	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
166	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0	0			
167	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
168	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
169	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
170	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100	75	60	50		MAY-18	MAY-18	Work under progress.
171	Extn. Tuticorin Pooling Station	400/220	0		100	4	0	0	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
172	Extn. Vadodara S/S (GIS)	400/220	1000		100	100	100	100		JUL-16	APR-17	Commissioned 03/2017 (Late Reported)
173	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
174	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0	0		JUL-17	Work under progress.
175	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			NOV-17	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT temperailly stored at Durgapur. Scope proposal to be deleted from Scheme.
176	Gooty (Extn.)	400/220	500		100	80	60	55		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
177	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100	96	98	75		FEB-18	FEB-18	Work under progress.
178	Gurgaon (Extn.)	400/220	500		100	96	98	80		JUL-17	OCT-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
179	Hamirpur (Extn.)	400/220	315		100	65	36	25		JUL-17	OCT-17	Work under progress. Down stream line delayed. CEA to take up with state for readiness of down stream line by Oct'17.
180	Jamshedpur (Aug.) (500-315)	400/220	185		100	98	95	85			AUG-17	Work under progress.
181	Kaithal (Extn) S/S	400/220	315		100	50	40	35		JUL-17	AUG-17	Work under progress.
182	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	97	96	95		JUL-17	JUL-17	Work under progress.
183	Khammam (Extn.)	400/220	500		100	75	62	55		FEB-17	MAR-18	Works under progress. Transformer supply delayed due to failure in testing.
184	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
185	Kotputli S/S	400/220	630		0	0	0	0				
186	Kurukshetra S/S	400/220	2x500		100	100	100	100		JUN-15		Boths ICT's commissioned in Mar'17.
187	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	72	50	48			AUG-17	ICT-I commissioned in Sep'16. Balance work under progress. ICT under supply.
188	Mapusa (ICT) S/S	400/220	315		100	100	100	100	0			ICT commissioned in oct'13.
189	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	12	0	0			MAY-18	GIS portion award in Jun'16 & AIS portion in Jul'16. Work under progress.
190	Misa (Extn.) S/S	400/220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
191	Narendra (Aug) (2x500-2x315)	400/220	370		100	50	45	30		FEB-17	AUG-17	Award placed in Sep'14. Work under progress.
192	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	DEC-17	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical. Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
193	Parbati (PS)	400/220	630		100	92	88	90		SEP-17	SEP-17	Work under progress. MoP/CEA assistance required for implementation of down stream line by HPSEB.
194	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	65	70	55			MAR-18	ICT-I commissioned in Sep'16 Balance work under progress. Transformer supply delayed due to failure in testing.
195	Pusali (Aug.) (500-315)	400/220	370		100	75	65	55			MAR-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.
196	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			SEP-17	Work under completion. However, work standstill due to severe ROW problem in last one month & protest by locals. Who are not allowing to enter in Rajarhat S/S. Land acquired in Feb'14.
197	Rajarhat (GIS) S/S	400/220	2x315							APR-16	SEP-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
198	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		JUN-19	JUN-19	Re-award under progress. Possession of land in Dec'16. Award terminated due to delay in land acquisition. Land under hold.
199	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
200	Rewa s/s	400/220	1x1500		100	90	65	55		OCT-17	OCT-17	Work under progress.
201	Silchar (New) S/s	400/220	400		100	99	99	99			FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
202	Silchar S/S (New)	400/220	200							DEC-12	FEB-18	
203	Solapur (Aug.)	400/220	315		100	100	100	100	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
204	Somannm S/S	400/220	2x500		0	0	0	0	0			
205	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
206	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
207	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
208	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	60	55		MAR-18	MAR-18	Award placed in Apr'15. work under progress. To be match Generation.
209	Trichy (Extn.)	400/220	500		100	100	100	100		FEB-17	JUN-17	Commissioned 06/17.
210	Tughlakabad S/S (GIS)	400/220	2000		100	12	0	0		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Aug'16. Work under progress.
211	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
212	Wanpon (Extn.) S/S	400/220	420		100	100	100	100	0		JUL-14	Commissioned.
213	Warangal (Extn.)	400/220	500		100	85	65	35		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
214	Yelahanka (GIS)	400/220	2x500		100	99	99	98		JUN-13	DEC-17	Completion matching with line.Uncertain.
215	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
216	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
217	Imphal (3rd ICT)	400/132	200		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
218	Imphal S/S (upgradation)	400/132	2x315		100	38	5	0			MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
219	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
220	Phursungi S/S	220/33	200		0	0	0	0	0			
221	Anuppur S/S	220/132	160		0	0	0	0	0			
222	Balipara S/S	220/132	120		100	25	22	15		DEC-17	DEC-17	Award placed in Nov'15. Work under progress.
223	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
224	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
225	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0	0			
226	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
227	Kopili S/S	220/132	110		100	35	28	22			DEC-17	Award placed in Nov'15. Work under progress.
228	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUL-18	Award placed in Jul'16. Engg. in progress.
229	Legship S/S	220/132	100		0	0	0	0	0		NOV-16	Work yet to be awarded by PGCIL.
230	RPH (Aug). S/S	220/132	60		0	0	0	0	0			
231	Mokokchung (ICT)	220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
232	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
233	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	85	75	50			FEB-18	Supply, civil works & erection under progress. Completion matching with line.
234	Namsai S/S	132/33	2x15		100	65	100	25			FEB-18	Work under progress. Completion matching with associated lines. Critical.
235	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
236	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100	0		MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
237	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
238	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98	0		JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100		JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92		MAR-13	JUN-17	75 percent completed
4	Azara s/s	132/33	2x16		100	78	90	82			MAR-16	One 16 MVA transformer will be charged soon
5	Barpeta	132/33	2x25		100	30	20	0			FEB-18	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100	75	30	20			JUL-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100	0	0	0				Site survey is undergoing. Preliminary works are in progress
8	Kamakhya s/s	132/33	2x40		100	60	100	80			JUN-17	80 percent completed
9	Karimganj	132/33	2x25		100	85	100	0			APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									
4	Bhusaula (GIS) s/s	220/33	2x100									
5	Bihta (GSS) S/S	220/132/33	320		100	30	40	0			DEC-17	Work under progress
6	Motipur (GSS) S/S	220/132/33	320		100	100	100	100		FEB-17	JUL-17	Commissioned 06/2017.
7	Musahari S/S	220/132/33	320		100	100	100	100		DEC-16	JUL-17	Commissioned 06/2017.
8	Pusauli S/S	220/132/33	300		100	100	100	98	0		MAY-16	
9	Supaul/Lokhi S/S	220/132/33	320		100	55	85	25		MAR-17	AUG-17	work under progress
10	Barauni (TPS) (ICT)	220/132	300		0	0	0	0	0			Award under process.
11	Biharshariff S/S	220/132	150		0	0	0	0	0		DEC-16	
12	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0	0		DEC-16	
13	Dehri (Addl.) S/S	220/132	100		0	0	0	0	0		DEC-16	
14	Dumraon (GIS) s/s	220/132	480									
15	Karamnasha (New) s/s	220/132	4x100									
16	Korha (New) s/s	220/132	200									
17	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER GENERATION CO. LTD. (CSPGCL)

1	Dhamtri S/s	400/220	630							SEP-19		
---	-------------	---------	-----	--	--	--	--	--	--	--------	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0	0		APR-18	
2	Jagdalpur S/s	400/220	630		100	79	100	100		NOV-14	AUG-17	Work under progress.
3	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100	0		MAR-17	Failed during S C test. Under repair.
4	Borjhara S/S	220/132	2x160		100	20	0	0		DEC-17		Civil leveling work under progress.
5	Dharsiwa s/s	220/132	2x160		100	3	0	0		JUN-18	JUN-18	Civil work in progress.
6	Dherdehi (Bilaspur) s/s	220/132	2x160		100	2	0	0		JUN-18	JUN-18	Civil work in progress.
7	Jagdalpur	220/132	160		100	5	0	0		MAR-18		Civil Work under progress
8	Kawardha s/s	220/132	2x160		100	20	0	0		JUN-18	JUN-18	Civil work in progress.
9	Narayanpur s/s	220/132	1x160		100	2	0	0		JUN-18	JUN-18	Civil work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0	0		MAR-18	
---	----------------	--------	-----	--	---	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	315		0	0	0	0	0		MAR-18	
2	Gopalpur GIS	400/220	1000		0	0	0	0	0		MAR-22	
3	Mundka S/S (Addl.)	400/220	315		0	0	0	0	0		MAR-18	
4	Rangpuri GIS	400/220	2000		0	0	0	0	0		MAR-23	
5	Shalimarbagh GIS	400/220	2000		0	0	0	0	0		MAR-21	
6	Bamnauli GIS	220/66	320		0	0	0	0	0		MAR-21	
7	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0	0		MAR-23	
8	Budella S/S	220/66	320		0	0	0	0	0		MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0	0		MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0	0		MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0	0			
12	Gopalpur GIS	220/66	320		0	0	0	0	0		MAR-18	
13	Janakpuri GIS	220/66	320		0	0	0	0	0		MAR-20	
14	Maidan Garhi / IGNOU GIS	220/66	320		0	0	0	0	0		MAR-21	
15	Mangolpuri GIS	220/66	320		0	0	0	0	0		MAR-20	
16	Mayur Vihar GIS	220/66	320		0	0	0	0	0		MAR-22	
17	Pappankalan-III	220/66	320		100	80	93	72		MAR-17	AUG-17	1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed. 2.Construction of Control room building is in progress. 3.Shifting of DJB line is taken up with DJB. 4.Erection of 220 kV &66 kV equipment is completed. 5. 2x 160 MVA Pr. Trf. reached at site & placed on foundation. 7. Earthing and Cabling work is in progress.
18	R.K. Puram GIS	220/66	160		100	20	0	0				1. 33kV building work in progress at first lift of column casted. 2 .66kv GIS building foundation excavated, raft casted & bar binding for side wall in progress. 3 .220kV GIS Hall / building, excavation work completed & work for laying of earthing mat is in progress. 4.220, 66kV & 33kV GIS under manufacturing stage. 5. Trf. drawing approved for manufacturing.
19	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0	0		MAR-19	
20	Subzi Mandi GIS	220/66	100		0	0	0	0	0		MAR-21	
21	Tikri Khrd GIS	220/66	320		0	0	0	0	0		MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Tughlakabad S/S	220/66	320		100	0	0	0				
23	AIIMS (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
24	Geeta Colony (Addl.)	220/33	100		0	0	0	0	0		MAR-17	
25	Jasola GIS	220/33	320		0	0	0	0	0		MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
27	Lodhi Road (GIS)	220/33	100		100	90	98	96		JUL-12	SEP-17	Dismantling of existing switch yard and then convert in to GIS. There are constraints in execution of work due to non availability of shut downs and it is existing AIS Sub Station & heavily loaded one.
28	Maharanibagh GIS	220/33	300		0	0	0	0	0		MAR-19	
29	Masjid Moth (Addl.)	220/33	100		100	100	100	100		JUN-14	JUN-17	Commissioned 06/17.
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
33	Nehru Place GIS	220/33	300		0	0	0	0	0		MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0	0		MAR-19	
36	Patparganj (Addl.)	220/33	100		0	0	0	0	0	JUN-16	MAY-16	
37	Patparganj (Aug.)	220/33	100		0	0	0	0	0		MAR-17	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0	0		MAR-21	
39	Peeragarhi (Addl.)	220/33	100		0	0	0	0	0	JUN-16	MAR-17	
40	R.K.Puram GIS	220/33	100		100	20	0	0				1. 33kV building work in progress at first lift of column casted. 2 .66kv GIS building foundation excavated, raft casted & bar binding for side wall in progress. 3 .220kV GIS Hall / building, excavation work completed & work for laying of earthing mat is in progress. 4.220, 66kV & 33kV GIS under manufacturing stage. 5. Trf. drawing approved for manufacturing.
41	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0	0		MAR-21	
42	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
43	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
44	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0	0		MAR-13	
---	---------------------	--------	--------	--	-----	---	---	---	---	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Socorro S/S	220/33	320		0	0	0	0	0		MAR-17	
3	Tuem GIS	220/33	3x63		0	0	0	0	0		MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0	0		MAR-17	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0	0			
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0	0		MAR-20	
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0	0			
4	Bhogat S/S	400/220	1500		0	0	0	0	0		MAR-21	
5	Charanka S/S	400/220	2x315		100	100	100	98	0		DEC-16	WIP
6	Chhara S/S	400/220	1000		0	0	0	0	0		MAR-21	
7	Fedra S/S	400/220	1000		100	0	0	0	0		MAR-21	
8	Hadala (Aug.)	400/220	500		100	0	0	0	0		DEC-17	
9	Halvad	400/220	315		100	100	100	100	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
10	Kasor (VI - ICT) S/s	400/220	500		0	0	0	0	0		DEC-17	
11	Keshod S/S	400/220	1000		0	0	0	0	0		MAR-21	
12	Pipavav S/S	400/220	1000		100	0	0	0	0		MAR-21	
13	Prantij S/S	400/220	1000		100	0	0	0	0		MAR-21	
14	Sankhari S/S	400/220	2x315		0	0	0	0	0			
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		0	0	0	0	0		MAR-19	
16	Achhalia S/s	400/200	1000		0	0	0	0	0		MAR-20	
17	Chharodi (GIS) S/s	400/200	1500		0	0	0	0	0		MAR-19	
18	Chikhli S/s	400/200	1000		0	0	0	0	0		MAR-21	
19	Chorania S/s	400/200	500		0	0	0	0	0		MAR-19	
20	Kalavad S/s	400/200	1000		0	0	0	0	0		MAR-18	
21	Shapar S/s	400/200	1000		0	0	0	0	0		MAR-21	
22	Soja S/s	400/200	500		0	0	0	0	0		MAR-18	
23	Zerda S/s	400/200	500		0	0	0	0	0		MAR-18	
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		0	0	0	0	0		MAR-19	
25	Asodar S/S	220/66	1x100		0	0	0	0	0			Dropped
26	Babara (Dist. Amreli) S/S	220/66	780		0	0	0	0	0			
27	Bagasara S/S	220/66	320		0	0	0	0	0		MAR-22	
28	Bagodara S/s	220/66	320		0	0	0	0	0		MAR-19	
29	Balasinor S/s	220/66	320		0	0	0	0	0		MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Barejdi S/s	220/66	320		0	0	0	0	0		MAR-19	
31	Bechraji S/S	220/66	2x100		100	100	100	100			JUL-17	Ready for commissioning 06/2017.
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100		0	0	0		DEC-17	WiP
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		MAR-20	
34	Bhestan S/S	220/66	3x100		100	100	100	100			JUL-17	Commissioned 06/2017.
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0	0			
36	Bil S/s	220/66	320		0	0	0	0	0		MAR-21	
37	Chiloda S/s	220/66	300		0	0	0	0	0		MAR-19	
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		0	0	0	0	0		MAR-22	
39	Dhanaj S/S	220/66	320		100	45	0	0	0		MAR-18	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		0	0	0	0	0		MAR-20	
41	Halol S/s	220/66	320		0	0	0	0	0		MAR-21	
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	0	0	0	0			
43	Kalavad S/S	220/66	1x100		0	0	0	0	0			
44	Kalawad	220/66	100		100	0	0	0	0		JUN-16	
45	Kerala S/S	220/66	2x100		100	0	0	0	0			
46	Khajod S/s	220/66	320		0	0	0	0	0		MAR-21	
47	Khambhalia S/S	220/66	320		100	0	0	0	0			WIP
48	Maglana S/s	220/66	320		0	0	0	0	0		MAR-20	
49	Makansar S/s	220/66	320		0	0	0	0	0		MAR-20	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0	0		MAR-19	
51	Methoda S/S	220/66	320		0	0	0	0	0		MAR-22	
52	Moti Gop S/S	220/66	3x160		100	0	0	0	0			
53	Navlakhi S/S	220/66	2x100		0	0	0	0	0			Dropped
54	Olpad S/s	220/66	320		0	0	0	0	0		MAR-21	
55	Prantij S/S	220/66	2x100		0	0	0	0	0			
56	Rajkot-II S/S	220/66	320		0	0	0	0	0		MAR-21	
57	Rupkheda (Zalod) S/s	220/66	320		0	0	0	0	0		MAR-20	
58	Sanand	220/66	320		0	0	0	0	0		DEC-17	
59	Santej S/s	220/66	200		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0	0		MAR-19	
61	Shapar S/s	220/66	320		0	0	0	0	0		MAR-20	
62	Suva	220/66	200		100	40	12	6	200		JUN-16	A/T issued for total turnkey package.
63	Talaja S/S	220/66	320		0	0	0	0	0		MAR-20	
64	Vadala	220/66	100		100	11	0	0	0		MAR-13	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100			JUL-17	Commissioned 02/2015 (Late Reported)
66	Veraval S/s	220/66	320		0	0	0	0	0		MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0	0		MAR-21	
68	Virpore S/s	220/66	320		0	0	0	0	0		MAR-19	
69	Visavadr S/s	220/66	200		0	0	0	0	0		MAR-18	
70	Vondh S/s	220/66	300		0	0	0	0	0		MAR-19	
71	Vyankatpura	220/66	100		100	7	0	0	0		JUN-16	
72	Zalod S/s	220/66	300		0	0	0	0	0		MAR-20	
73	Gatrad S/S	220/132/66	3x100		100	45	10	10	0		MAR-18	
74	Kawant S/s	220/132/66	620		0	0	0	0	0		MAR-18	
75	Babara (Dist. Amreli) S/S	220/132	2x150		0	0	0	0	0		MAR-19	
76	Bhat S/s	220/132	300		0	0	0	0	0		MAR-20	
77	Jasdan	220/132	200		100	0	0	0	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land. Dropped
78	Saria	220/132	100		100	35	65	0	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
80	Rajula S/s	220	320		0	0	0	0	0		MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated
3	Gurgaon Sector - 33 S/s	220/66	160		100	100	100	100			JUN-17	Commissioned 06/17.
4	Gurgoan Sector - 20 (GIS)	220/66	300		100	97	100	96			JUL-17	Work in progress. 66kV GIS has been commissioned on 10.11.2016.1st 100 MVA 220/66 kV T/F commissioned on 03.05.2017. 2nd 100 MVA 220/66 kV T/F commissioned on 29.05.2017.
5	Gurgoan Sector -57	220/66	200		100	93	100	91			JUL-17	work in progress.
6	Gurugram Sec-20 (GIS)	220/66	2x100		100	100	100	100			MAY-17	Commissioned 05/2017.
7	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100			APR-17	Commissioned 04/2017
8	Meerpur Kurali s/s (ICT-2)	220/66	100		100	73	90	65			AUG-17	Work in progress.Firm has been requested to expedite the work. 1 no. 12.5/16 MVA 66/11 kV T/F commissioned on 02.05.2017.
9	Panchgaon S/S	220/66	320		100	90	90	75			JUL-17	Work in progress
10	Panchkula Sector- 32 S/S	220/66	200		100	87	55	45			SEP-17	Work stopped by firm. Contractual problem. Court case. Work re-awarded at risk & cost of firm on 28.08.2016. Work in progress.
11	Pinjore s/s	220/66	2x100		100	87	80	62			SEP-17	work allotted to Inabensa. Contractual problem. Work re-awarded on 28.08.2016. Work in progress.
12	Rajokheri S/s	220/66	320		0	0	0	0				NIT yet to be floated
13	Roj-Ka-Meo	220/66	2x160		100	40	40	5			DEC-17	Work in progress.
14	Sec-1 IMT Manesar s/s	220/66	60		100	100	100	100			APR-17	Commissioned 04/2017
15	Sonta s/s (2nd T/F)	220/66	1x100		100	100	100	100			MAY-17	Commissioned 05/2017.
16	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated
17	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
18	RGEC, Sonipat S/S	220/33	200		100	78	70	55			DEC-17	Work in progress.
19	Roj-Ka-Meo	220/33	100		100	40	40	5			DEC-17	Work in progress.
20	Sector -6 Sonipat S/S	220/33	100		100	100	100	100			JUN-17	Commissioned 06/17.
21	Barhi S/S	220/132	200		100	80	95	60			SEP-17	work in progress
22	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
23	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
24	GIS Sector -46 Faridabad S/s	220/132	320		0	0	0	0			SEP-18	Work awarded. Land contouring completed. Excavation work started.
25	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	HSIIDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSIIDC. Proposal for alternate site is under examination
27	Jorian (Aug) S/s	220/132	60		100	100	100	100			JUN-17	Commissioned 06/17.
28	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
29	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
30	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
31	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
32	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
33	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
34	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
35	Sector -65 GIS Gurgaon S/s	220/132	200		0	1	0	0			SEP-18	Work awarded. Civil work is in progress.
36	Sector-69 GIS S/s	220/132	200		0	0	0	0				Tender enquiry under process
37	Sector - 85 GIS S/s	220/132	200		0	0	0	0				Work awarded
38	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				Work yet to be initiated
39	Sector - 95 GIS S/s	220/132	200		0	5	0	0			SEP-18	Work awarded. Civil work is in progress.
40	Sectro - 77 GIS Gurgaon S/s	220/132	200		0	0	0	0				Work awarded
41	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		0	0	0	0	0			
2	Lahal S/S	400/220	630		0	0	0	0	0	JAN-18		
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0	0	JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0	0	0	0	0	JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		0	0	0	0	0			
6	Mandhala	220/66	100		0	0	0	0	0			
7	Barsaini S/S	220/33	63		0	0	0	0	0	MAR-16		
8	Charor S/s	220/33	100		0	0	0	0	0			
9	Karian S/S	220/33	63		100	70	100	0	0	MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
10	Lahal S/S	220/33	63		0	0	0	0	0	JAN-17	DEC-16	
11	Dehan S/S	220/132	200		0	0	0	0	0			
12	Koti S/S	220/132	200		0	0	0	0	0			
13	Mazra GIS	220/132	2x100		0	0	0	0	0			Under planning stage.
14	Sunda S/S	220/132	100		0	0	0	0	0	MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
15	Taran tulla (Addl.)	220/132	100		0	0	0	0	0			
16	Hatkoti Switching Station	220	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Tender yet to be invited.
2	Latehar S/S	400/220/132	2x315		100	0	10	0				Land handed over to PGCIL on 31.05.2017 vide letter no. 681.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Tender yet to be invited.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Preparation of DPR is under process. W.B funded project.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				DPR prepared. Tender yet to be invited.
6	GSS Mander s/s	400/220	630		0	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
7	Patratu (New) S/S	400/220	2x315		100	0	15	0				Land given to PGCIL Design work started. Severe ROW problem at site. Work could not be started.
8	Chatra S/S	220/132/33	400		100	95	100	100				GSS is ready, Back charged on 01.04.2016. Final commissioning is awaited due to non-completion of transmission line.
9	Giridih S/S	220/132/33	400		100	15	0	0			MAR-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	95	100	95				Connecting line 80% work over, Rest in Forest, Proposal at MOEF.
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Preparation of DPR has been completed. Tender yet to be invited.
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
19	Jainamore (Bokaro) S/S	220/132/33	400		100	20	0	0				LOI issued in February 2016. Work is in progress.
20	Jasidih S/S	220/132/33	400		0	0	0	0				Tender is in awarding stage.
21	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Preparation of DPR is under process. Tender yet to be invited. W.B funded project.
22	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Preparation of DPR is under process. W.B funded project.
23	GSS Khunti s/s	220/132	3x100		0	0	0	0				Tender is yet to be invited.
24	GSS Noamundi s/s	220/132	300		0	0	0	0				Tender yet to be invited.
25	GSS Simdega s/s	220/132	3x100		0	0	0	0				Preparation of DPR is under process. Tender yet to be invited.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	GSS Tamar s/s	220/132	3x100		0	0	0	0				Preparation of DPR is under process. Tender yet to be invited.
27	Koderma s/s	220/132	4x100		0	0	0	0				DPR has been prepared. Tender yet to be invited.
28	Lohardaga S/S	220/132	2x150		100	0	10	0				Land given to PGCIL In Nov. 2015.
29	Ratu	220/132	400		0	0	0	0				LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0	0		JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100	60		JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100	60		SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100	70	80	20				220 kV level put on Hold by the govt. for want of revised funds. Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. balance works under progress.
13	Budgam (Aug.)	220/132	160		100	99	100	100	0		DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0	0		MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/132	3x150		100	0	0	0	0	DEC-12	MAR-17	Work under prgoress.Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0	0	SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0	0	0	0	0			
3	Dhoni (Gadag)	400/220	500		100	15	50	0		SEP-18		Supply: All materials supplied except Transformers. Erection: 9 Nos LMs tower erected. Civil: 80% of equipment foundation work completed. Control room completed up to slab level. Security fencing casting of RCC fencing pole work completed. SSM retaining wall work completed. Earth Mat formation Work 5/8 Kms completed.
4	Electronic city S/S	400/220	2x500		0	0	0	0	0		MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	12	35	2				All materials supplied except Power Transformers. Levelling & security fencing completed. Control room 1st floor roof slab concreting completed and 2nd floor roof slab under progress. SSM retaining wall work completed.
6	Gulbarga S/S	400/220	1000		100	0	0	0	0	SEP-19		Land is in pcession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	10	0	0			OCT-17	Site levelling 95% completed. 11 kV line passing over site is shifted. Shifting of 33 kV line passing over site is completed dismantling under progress. Retaining wall and security compound wall nearing completion. 400 kV and 220 kV side equipment foundation work is under progress. Transformer & Reactors of 500MVA power transformer excavation completed.
8	Benkikere	220/66	200		0	0	0	0	0	SEP-17	SEP-17	
9	Brindavan Alloys	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
10	Chinthamani (Aug.)	220/66	100		100	100	100	100		JUL-16	MAR-17	Commissioned 03/2017 (Late Reported).
11	Exora	220/66	150		0	0	0	0	0	SEP-19	SEP-19	
12	Golahalli	220/66	100		0	0	0	0	0	SEP-17	SEP-17	
13	Hosadurga S/S	220/66	2x100		0	0	0	0	0	SEP-17		DPR to be prepared.
14	ITI	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
15	Jigani (2x150)	220/66	300		100	95	100	100	0	MAR-13	MAR-18	220 kV side: PC tests to be completed. Incoming line scheme changed. Tender floated. Source line awaited.
16	Koramangala	220/66	150		0	0	0	0	0	SEP-17	SEP-17	
17	Kudligi (Badeladaku) S/S	220/66	200		100	80	100	90	0	MAY-14	MAR-17	Transformers, CTs, PTs and major equipment erection completed. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Kumbalgod	220/66	150		0	0	0	0	0	SEP-18	SEP-18	
19	Maddur	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
20	Magadi	220/66	2x100		100	100	100	100		SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
21	Mallat (Manvi) S/S	220/66	200		100	80	80	80		AUG-14	JUN-17	Work under progress.
22	Manyatha	220/66	150		0	0	0	0	0			
23	Mitemari S/S	220/66	200		100	50	50	50		JUL-15	JUL-17	2 nos of 100MVA transformers erected and 1 No. of 12.5 MVA transformer foundation completed. Mounting structures erection completed and erection of equipments u/p. 66kV side : Equipment erection completed . 3 Nos of 220kV TB work at Gowribidanur S/s : Foundation for erection of mounting structures completed.
24	Nagmangala	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
25	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station: Equipment erection under progress. Earth mat work, Retaining wall, cable duct, completed & Chain mesh, Road work, Drainage Completed. Wave traps erected. Bus bar erection under progress.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100	0	DEC-07	MAR-18	Stn :All works at both 220kV & 66kV side completed. 2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPIs & bus extension work. Line clear will be availed after completion of PC tests.
27	Shivanasamudram S/S	220/66	2x100		0	0	0	0	0			DPR to be prepared.
28	Srinivasapura	220/66	100		0	0	0	0	0	SEP-19	SEP-19	
29	Afzlapur	220/110	100		0	0	0	0	0	SEP-19	SEP-19	
30	Koppal S/S	220/110	2x100		100	0	0	0	0		MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
31	Mughalkod S/S	220/110	2x100		0	0	0	0	0			Estimate to be prepared.
32	Sindagi	220/110	100		0	0	0	0	0	SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0	0			This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0	0	0	0	0		DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500							MAR-20		
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315))	400/220	185							MAR-20		
5	Chandrapur-II	400/220	1000		100	92	96	77			AUG-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT1 done, cabling and termination in progress for ICT1 and balance for ICT-II. Testing and commissioning in progress for ICT-I and balance for ICT-2.
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Hinjewadi II (GIS)	400/220	2x500		100	100	100	99	0		DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICT?s & its bays, 400kV& 220kV GIS Bays test charged on 30.05.2016. 400kV line side jumpering is balance for want of completion of line.
8	Jejuri Addl ICT	400/220	3x167							MAR-19		
9	Kalwa add ICT	400/220	3x167							MAR-18		
10	Kharda - ICT	400/220	2x500							MAR-22		
11	Kudus S/S	400/220	2x500		100	78	90	76				400 kV Equipment testing completed except Circuit Breaker. ICT Testing work is in progress.
12	Nashik ICT	400/220	2x500							MAR-18		
13	Padghe - II (Kudus) (1Ph ICT)	400/220	167							MAR-18		
14	Padghe - II (Kudus) ICT	400/220	2x500							MAR-18		
15	Tembhurni ICT	400/220	7x167							MAR-22		
16	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
17	Beed s/s	220/33	2x25		100	100	75	65		MAR-18		T/F-I commissioned on 27.12.2016. Transformer-II is not received at site.
18	Bhokardhan (2nd Trf.)	220/33	50		100	100	100	100		AUG-12	JUL-17	Commissioned 09/2015 (Late Reported).
19	Bidkin T/f	220/33	1x100							MAR-22		
20	Butibori Addl T/F	220/33	2x50							MAR-21		
21	Chamorshi T/F	220/33	2x25							MAR-22		
22	Chimur T/F	220/33	2x25							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender under process
24	Girnare T/F	220/33	2x50							MAR-20		
25	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
26	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
27	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
28	Hinjewadi T/F	220/33	2x100							MAR-18		
29	Jalkot T/f	220/33	2x25							MAR-18		
30	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
31	Kaudgaon T/f	220/33	2x50							MAR-21		
32	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
33	Khandeshwar T/F	220/33	2x50							MAR-20		
34	Kharghar S/s	220/33	1x50		100	100	100	100			JUN-17	Commissioned 06/17.
35	Kupwad T/F	220/33	1x100							MAR-19		
36	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		
37	Manjarsumba (Addl)	220/33	25							MAR-18		
38	Mhaisal s/s (Addl)	220/33	1x25		100	100	100	100			MAY-17	Commissioned 05/2017.
39	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
40	Narangwadi T/f	220/33	2x25							MAR-20		
41	Ner (Watfali) T/F s/s	220/33	2x25							MAR-19		
42	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
43	Palghar T/F	220/33	2x50							MAR-19		
44	Parbhani s/s	220/33	100		100	0	0	0		MAR-18		LOA issued recently. Work not started
45	Pardi T/F	220/33	2x50							MAR-19		
46	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
47	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
48	SICOM Chandrapur Addl T/F	220/33	1x50		100	0	0	0		MAR-18		LOA issued recently. Work not started
49	Slinnar (Datali) T/F	220/33	2x50							MAR-21		
50	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
51	Ulwe Node T/F	220/33	2x50							MAR-20		
52	Waluj (Repl)	220/33	2x50							MAR-18		
53	Wardha - I T/F	220/33	2x50							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
54	Washi T/f	220/33	2x25							MAR-22		
55	WAtwate T/F	220/33	2x50							MAR-22		
56	Yavatmal Addl T/F	220/33	1x50		100	90	0	0		MAR-18		Civil work almost completed . Electrical work being started
57	Airoli Knowledge Park s/s	220/22	50		100	100	100	100			MAY-17	Commissioned 04/2017 (Late Reported).
58	Dighi T/F	220/22	2x50							MAR-21		
59	Eon Kharadi T/F	220/22	2x50							MAR-19		
60	Hinjewadi -II	220/22	1x100							MAR-18		
61	Hinjewadi - II T/F	220/22	1x100							MAR-18		
62	Jambhul T/F	220/22	2x50							MAR-18		
63	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
64	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
65	Pawane T/F	220/22	2x50							MAR-20		
66	Temghar Replacement T/F	220/22	1x50							MAR-19		
67	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
68	Vasai T/F	220/22	2x50							MAR-18		
69	Vashi T/F	220/22	2x50							MAR-22		
70	Vile Bhagad s/s (ICT-II)	220/22	25		100	100	100	100			APR-17	Commissioned 04/2017
71	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
72	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
73	Wada-II S/S	220/22	100		100	100	100	100	0		OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
74	Krishnoor S/S	220/132/33	200		100	65	56	17				Work in progress.
75	Mankapur S/S	220/132, 220/33	2x100+2x50		100	13	95	0				BCR, cable trench, metal spreading, WBM road & chain link fencing work balance. Agency has stopped work since 2014. Contract cancellation is in process.
76	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100	90	80	15				Slow progress.
77	Ahmednagar Addl ICT	220/132	2x100		100	95	90	70		MAR-18		Civil work almost completed. ICT erection is in progress.
78	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
79	Chalisgaon Addl ICT	220/132	2x100		100	7	0	0		MAR-18		LOA issued recently. Civil work started

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
80	Chamorshi - ICT	220/132	2x100							MAR-22		
81	Chimur-ICT	220/132	2x100							MAR-21		
82	Chinchwad-II (Addl-ICT) s/s	220/132	2x100		100	100	100	100			MAY-17	Commissioned 05/2017.
83	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
84	Georai ICT	220/132	2x100							DEC-22		
85	Girnare ICT	220/132	2x100							MAR-20		
86	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
87	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
88	Jalkot ICT s/s	220/132	2x100		100	40	0	0		MAR-18		Equipment drawings approved. Equipment Inspection call will raised by agency. T/F core inspection call was attended by EE.
89	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
90	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	65	30	12		MAR-18		Total conductor, disc insulator, earthwire and gantry material as per LOA quantity received at site. Gantry erection completed. Inspection of equipment structure and WT done. material will be received shortly.
91	Jalna MIDC (Nagewadi) T/f	220/132	1x100							MAR-18		
92	Jamner (Kekatnimbhora) ICT	220/132	2x100							MAR-19		
93	Karanja ICT	220/132	2x100							MAR-21		
94	Khorda ICT-I	220/132	2x100							MAR-22		
95	Krishnoor Addl ICT	220/132	1x100							MAR-20		
96	Krishnoor s/s	220/132	1x100							MAR-21		
97	Kurunda - ICT	220/132	2x100							MAR-21		
98	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
99	Malegaon -II S/S	220/132	2x100		100	96	90	86		DEC-12		Work in progress.
100	Malkapur - ICT s/s	220/132	2x100		100	18	0	0		MAR-19		1) Drawing of ICT submitted by agency C.O. Mumbai and approved on dt.04.03.2017. 2) Only Inspection of foundation bolts (13.7MT) carried out on dt.25.02.2017 and received at site. 3) Equipment Drawings approval in process.
101	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
102	Manjarsumba ICT	220/132	1x100							MAR-20		
103	Naldurg ICT	220/132	2x100							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
104	Nandgaon Peth (ICT)	220/132	1x100							MAR-18		
105	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
106	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
107	Narangwadi ICT	220/132	2x100							MAR-20		
108	Ner (Wafali) - ICT s/s	220/132	2x100		100	10	0	0		MAR-20		1. Plan layout drawings approved. 2. Equipment drawings approval in process. 3. Only foundation bolts received at site.
109	New Pardi S/S	220/132	200		100	62	95	67				Slow Progress.
110	Pimpalgaon S/S	220/132	100		100	100	95	95	0		DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
111	Shahada Addl ICT	220/132	1x100		100	90	25	5		MAR-18		Work in progress
112	Shevgaon/Pathardi	220/132	2x200							MAR-22		
113	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
114	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
115	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
116	Viroda ICT	220/132	2x200							MAR-18		
117	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
118	Wani ICT	220/132	1x100							MAR-19		
119	Warud S/S	220/132	200		100	100	100	100			JUL-17	Commissioned 02/2014 (Late Reported).
120	Washi ICT	220/132	2x100							MAR-22		
121	Watwate ICT	220/132	2x100							MAR-22		
122	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
123	Wadhkal Addl ICT	220/110	100							MAR-19		
124	Palghar ICT	220/100	2x100							MAR-19		
125	Pawane ICT	220/100	2x100							MAR-21		
126	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
127	Vasai Replacement ICT	220/100	1x100							MAR-19		
128	Vashi - ICT	220/100	2x100							MAR-22		
129	Wadkhal ICT	220/100	1x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100			FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	89	65			SEP-17	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is September 2017. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	50	60	30			NOV-17	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 30.11.2017. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 62% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100			FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	90			SEP-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. 97% of the work for the 2nd 20 MVA transformer is completed and the remaining work is expected to be completed by September 2017. 5. No issues on forest clearance.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
6	Mustem S/S	132/33	40		100	100	100	100			NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 22.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90			MAR-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0	0			Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	81	77	77			MAR-18	Work under progress.
4	Chhegaon Addl. 315 MVA X-mer (Distt. Khandwa)	400/220	315		100	100	87	54			MAR-18	Work under progress.
5	Handia S/S	400/220	630		0	0	0	0	0			
6	Mandsaur S/S	400/220	0		0	0	0	0	0			
7	Sagar S/S	400/220	630		0	0	0	0	0			
8	Ujjain S/S	400/220	630		0	0	0	0	0			
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100	0			Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0	0			work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0	0		MAR-18	
14	Suwasara (Gujarkhed) S/s	220/33	300		100	0	0	0	0		SEP-17	
15	Barwaha S/S	220/132	160		0	0	0	0	0			
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0	0			Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0	0			
18	Gandhinagar S/S	220/132	160		0	0	0	0	0			
19	Gorabazar S/S	220/132	160		0	0	0	0	0			
20	Gudgaon S/S	220/132	0		0	0	0	0	0			
21	Hoshangabad S/S	220/132	160		0	0	0	0	0			
22	Indore S/S	220/132	160		0	0	0	0	0			
23	Jaora (Upgradation)	220/132	0		0	0	0	0	0			
24	Kanwan S/S	220/132	0		0	0	0	0	0			
25	Kukshi S/S	220/132	160		100	56	0	0	0			Work under progress.
26	Mangliya S/s	220/132	160		100	68	61	61			MAR-18	Work under progress.
27	Morena (new) s/s	220/132	160		100	100	100	100			APR-17	Commissioned 03/2017 (Late Reported)
28	Pandhurna S/S	220/132	160		100	0	0	0	0		DEC-17	
29	Ratangarh S/S	220/132	0		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sailana S/S	220/132	0		0	0	0	0	0			
31	Sendhwa S/S	220/132	0		0	0	0	0	0			
32	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0	0			
33	Susner S/S	220/132	0		0	0	0	0	0			
34	Suwasara S/S	220/132	320		100	34	0	0			MAR-18	Civil work started
35	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0	0			Work under progress.
36	Upgradation of Shahdol S/s	220/132	160		100	52	0	0	0		DEC-17	Work under progress.
37	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0	0			Work under progress.
38	Nalkheda(Aug.)	132/33	40		0	0	0	0	0			
39	Vijaipur (Aug.)	132/33	40		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	85	75	65		NOV-16	DEC-17	
2	Mendhasal ICT -III	400/220	315		100	95	90	80			DEC-17	
3	Baliguda S/S	220/33	40		100	50	20	0		JUN-17	MAR-18	
4	Bonai S/S (ICT-1)	220/33	20		100	100	100	100			APR-17	Commissioned 04/2017
5	Bonai s/s (ICT-2)	220/33	20		100	95	98	95			JUL-17	One 20 MVA Tfr charged on 12.04.17
6	Kalimela S/S	220/33	40		100	55	10	0		FEB-18	MAR-18	
7	Kasipur S/S	220/33	40		100	98	99	99			AUG-17	
8	Keonjhar GIS S/S	220/33	80		100	75	50	0		JUN-17	DEC-17	
9	Laxmipur S/S	220/33	20		100	95	90	90			MAR-18	
10	Narasinghpur S/S	220/33	40		100	80	90	85			DEC-17	
11	Aska S/S	220/132/33	320		100	70	35	0		JUN-17	MAR-18	
12	Bargarh (New) S/S	220/132/33	320		100	95	85	85		AUG-16	MAR-18	
13	Dhamara S/S	220/132/33	200		100	0	0	0				The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
14	Goda Chhak S/S	220/132/33	320		100	50	40	20		MAR-17	MAR-18	
15	Jayapatana S/S	220/132/33	320		100	65	0	0		FEB-18	FEB-18	
16	Kuanrmunda S/S	220/132/33	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.
17	Pratapassan S/S	220/132/33	320		100	50	50	0		DEC-16	MAR-18	
18	Balasore (ICT-III)	220/132	160		100	100	100	10			AUG-17	
19	Kesinga S/S	220/132	2x160		100	90	80	65			MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0	0			Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0	0			Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0	0			Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0	0			Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0	0			Tender is under process.
2	Karanprayag (GIS)	400/132	630		0	0	0	0	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0	0		DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0	100	MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0	100	MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0	60	MAR-17	DEC-18	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0	0		AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 48%
8	Imlikhera (2x50)	220/33	100		0	0	0	0	0		MAR-17	contract done with M/S Safety and control devices. Total Progress 32%
9	Jaffarpur S/S	220/33	100		0	0	0	0	0		JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0	0		MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0	0		JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0	0		DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0	0		AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0	0		MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0	0		AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	99	40	0		FEB-17	JUL-17	Works in progress. T/F laid on plinth.
2	Bagha Purana (Addl)	220/66	1x100		100	100	100	100			JUN-17	Commissioned 06/17.
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100			FEB-17	No such planning exists.
4	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100		MAY-12	JUL-17	Commissioned 03/2017 (Late Reported).
5	Bhawanigarh s/s	220/66	160		100	100	100	100		DEC-16	MAY-17	Commissioned 05/2017.
6	Dharamkot (Addl)	220/66	1x100		100	100	100	100			JUN-17	Commissioned 06/17.
7	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such planning is there.
8	Kanjli (Aug.)	220/66	100		80	80	60	50		DEC-16	SEP-17	Work is in progress.
9	Kotla Jagan s/s	220/66	60		100	100	100	100			MAY-17	Commissioned 05/2017.
10	Ladowal	220/66	160		90	87	70	70		MAR-17	SEP-17	Work is in progress
11	Bhai S/S	220/132	100		85	80	70	30			AUG-17	Work is in progress. T/F received at site.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Anta GSS (ICT-3)	765/400	1500		100	100	100	100			APR-17	Commissioned 09/2016 (Late Reported)
2	Akal (Aug.)	400/220	500		0	0	0	0	0			
3	Babai S/S	400/220	630		100	96	88	97			JUN-17	W.O. awarded to M/s A2Z. Transformer Erection and Filtration work Completed.
4	Bhadia Pooling Station	400/220	945		100	70	100	100				W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17. Another 2 nos. X-Mers are placed on foundation and testing work under progress.
5	Bhadla (Distt. Jodhpur)	400/220	1500		100	90	100	100			AUG-17	400kV works under progress. 220kV side yard is ready and charged.
6	Jaisalmer -2 S/S	400/220	2x500		100	20	0	0			MAR-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
7	Jodhpur (New) S/S	400/220	2x315		100	10	0	0				Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
8	Ramgarh S/S	400/220	1500		100	100	100	97				W.O awarded to M/s Techno Pvt Ltd. .220/132 kv 160 MVA Trans commissioned . 400 KV works under progress. 3*500 MVA 400/220 KV X-Mers received. Work under progress.
9	Bherunda S/S	220/132/33	160		100	95	85	74	0		MAY-17	W.O. awarded to M/s Karni Electricals. Work under progress.
10	NPH Jodhpur S/S	220/132/33	320		100	100	100	50				W.O. awarded to M/s Balaji Enterprises. Work under progress.
11	Bajju S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
12	Bhadia Pooling Station	220/132	3x160		0	0	0	0	0			commissioned
13	Bhawanimandi S/S	220/132	160		100	100	100	95				Work order placed to M/S Kay Cee Electrical, Kota. 220/132, 160 MVA Transformer Comm & Charged on Dt.: -06.03.2017 20/25 MVA Transformer Received on Dated:-12.04.2017
14	Chatrail S/S	220/132	160		100	0	0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
15	Kolayat S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
16	Lakhesara S/S	220/132	160		0	0	0	0	0			Dropped
17	Mandalgarh S/s	220/132	1x100		100	100	100	100			JUN-17	Commissioned 06/2017.
18	Nawalgarh s/s	220/132	100		0	0	0	0				PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines.
19	Pokaran S/S	220/132	160		100	0	0	0				Case sent for approval of standing committee for dropping the case.
20	Pratapgarh (Upgradation)(160-100)	220/132	60		100	100	100	100			JUN-17	Commissioned 06/2017.
21	Ramgarh S/S	220/132	3x160		0	0	0	0	0		MAR-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Undoo S/S	220/132	320		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	0	0	0			MAR-19	Work awarded on 31.03.17 to M/s BHEL,. Drawing approved.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-19	Administrative approval accorded. Alternate land is to be identified Tender to be floated.
3	North Chennai Pooling Station (GIS)	765/400	3x1500		0	0	0	0			MAR-19	Price bid opened on 02.06.17 and under evaluation.
4	Virudhunagar	765/400	3000		0	0	0	0		OCT-21	MAR-22	Standing committee approval awaited
5	Anaikadavu S/S	400/230-110	1030		100	90	95	95		DEC-14	JUL-17	Work under progress
6	Edayarpalayam	400/230-110	2x315+3x200		0	0	0	0		SEP-18		Revised administrative approval is awaited
7	Guindy (GIS)	400/230-110	630		0	0	0	0		SEP-19	MAR-19	BLTC note for placing of order to be revised based on the new GST rates.
8	Korattur (GIS)	400/230-110	1030		0	0	0	0		SEP-19		Tender to be floated
9	Manali (GIS)	400/230-110	1030		100	100	100	100		SEP-16	JUL-17	Commissioned 01/2017 (Late Reported).
10	Mylapore/Taramani	400/230-110	1030		0	0	0	0	0	SEP-19	MAR-20	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100	40	100	60			MAR-18	Tower fondation at 400 kv 230 kv and 110 kv side completed. Transformer Plinth work completed. Control room plinth beam concreting work and cable duct work in progress.
12	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100	100	100	100			JUL-17	400 kv bus energized on 26.06.17
13	Thennampatty	400/230-110	2x315+2x200		100	40	100	60		SEP-17	MAR-18	Work under progress.
14	Thervaigandigai	400/230-110	2x315+1x200		100	100	100	100		SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
15	Vellalaviduthi	400/230-110	1030		0	0	0	0		SEP-18	MAR-19	Tender floated with due date for opening on 24.07.17
16	Vellalaviduthi (Pudukkottai)	400/230-110	2x315+2x100		100	0	0	0				Board note for approval of specification and floating of tender submitted.
17	Kolappalur	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
18	Mangalapuram	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
19	Ottapidaram	400/230	630		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
20	Rasipalayam S/S	400/230	1030		100	100	100	100		NOV-15	JUL-17	Ready for Commissioning 06/2017.
21	Samugarengapuram	400/230	1030		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
22	Selvapuram	400/230	1030		0	0	0	0		SEP-20		Tender to be floated
23	Thuraiyur	400/230	1030		0	0	0	0	0	SEP-21	MAR-22	Sanction awaited
24	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17		Tender lodged and retender to be floated
25	Alamathy	400/110	200		0	0	0	0	0	SEP-17	SEP-17	Work under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	K.R.Thoppur	400/110	200		0	0	0	0	0	SEP-17	SEP-17	Work under progress
27	Thoppankundu S/S	400/110	600		100	95	100	70		DEC-14		work under progress
28	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
29	Arani (3x80 to 4x80)	230/110	560		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
30	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100		AUG-15	JUL-17	Ready for Commissioning 06/2017.
31	Erode	230/110	200		0	0	0	0		SEP-19		Tender to be floated
32	Jambunathapuram	230/110	2x100		100	100	100	100		APR-16	JUL-17	P & C testing under progress.
33	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
34	Kalivelampatty	230/110	200		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
35	Kanchipuram S/S	230/110	100		100	95	100	70		AUG-17	AUG-17	Control room 1st floor roof concreting completed and yard works 100 % completed. Cable duct 80% completed. Line work completed.
36	Karuppur	230/110	200		0	0	0	0	0	SEP-19	MAR-20	Sanction awaited
37	Keezhakuppam	230/110	200		0	0	0	0	0	SEP-19	MAR-19	Sanction awaited
38	Kondagai	230/110	200		0	0	0	0	0	SEP-20	MAR-20	Sanction awaited
39	Kongal Nagaram	230/110	200		0	0	0	0	0	SEP-18	MAR-19	Sanction awaited
40	K.Pudur	230/110	200		0	0	0	0	0	SEP-20	MAR-21	Sanction awaited
41	Kumbakkonam (JICA) S/S	230/110	2x100		100	100	100	100		AUG-15	JUL-17	Commissioned 01/2017 (Late Reported).
42	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Termination notice is being issued.
43	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Termination notice is being issued.
44	Mondipatti (TNPL Premises)	230/110	100		100	100	100	80		JUN-17	AUG-17	Control room work 90% completed and SSE works are being awarded.
45	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Tender opened on 15.06.17 and under process
46	Neyveli S/S	230/110	480		100	0	0	0		APR-17		Work awarded on 17.02.2017. Land taken over by the turnkey contractor on 27.02.2017
47	Oragadam (3rd Auto) s/s	230/110	1x100		100	100	100	100			MAY-17	Commissioned 05/2017.
48	Poolavady	230/110	200		0	0	0	0		SEP-18		Tender to be floated
49	Porur UG (GIS)	230/110	300		100	0	0	0		APR-16	MAR-18	In 230 kV Control room pile work completed. Pile cap 33/47 completed. In 33 KV Control room ground floor room completed.
50	Samayanallur S/S	230/110	2x100		100	0	0	0				Dismantling of Quarters work nearing completion.
51	Sankarapuram S/S	230/110	200		0	0	0	0			MAR-19	Tender opened on 21.06.17 under process.
52	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
53	Savasapuram S/S	230/110	2x100		100	100	100	100		APR-17	JUL-17	Control room 80% completed and SSE works are awarded and commenced. Structure erection and equipment erection works are under progress. Transformer Plinth completed. Transformer allotted
54	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	DEC-17	Transformer received at site.
55	Taramani (3x100+3x160)	230/110	780		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
56	Thirupattur S/S	230/110	200		0	0	0	0			MAR-19	Tender opened on 28.06.2017 and under process.
57	Thiruvanniyur	230/110	200		0	0	0	0		SEP-18	MAR-19	Tender floated with due date for opening on 09.08.17.
58	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	MAR-19	Tender opened on 29.06.2017 and under process.
59	Tirupur (JICA)	230/110	2x100		100	70	50	50		APR-16	DEC-17	Work under progress.
60	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12		SS building works in progress. GIS equipment retender o be floated
61	Uddanapally S/S	230/110	200		100	0	0	0		APR-16		Tender under finalisation.
62	Usilampatty	230/110	200		0	0	0	0	0	SEP-20	MAR-21	Sanction awaited
63	Valayapatty S/S	230/110	200		100	100	100	100		APR-15	JUL-17	P& C testing is under progress.
64	Vannikonendal S/S	230/110	300		0	0	0	0	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
65	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0	0	SEP-17	MAR-18	Work to be taken up
66	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0	0			Not related to TANTRANSCO
67	RA Puram (GIS) UG (JICA)	220/33	200		100	100	100	100		JUL-15	APR-17	Commissioned 04/2017
68	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100	20		DEC-15	Commissioned 12/15.
69	Muppandal	220/110	200		0	0	0	0	0	SEP-18	MAR-19	Sanction awaited
70	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0	0	SEP-17	MAR-17	Work to be taken up
71	Omega Industrial Estate s/s	220/110	200		100	100	100	100			APR-17	Commissioned 04/2017
72	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0	0			Test charged on 02.05.16 with 1x100 MVA Auto Transformer
73	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	0	0	0	0	SEP-18	MAR-19	Work under progress
74	Taramani (4th Auto Trf)	220/110	100		100	100	100	100			APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-19	
2	Jammalamudgu (ICT-II)	400/220/132	315		100	100	100	100			JUL-17	Commissioned 04/2017(Late Reported).
3	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
4	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-20	
5	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-19	
6	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-19	
7	Gani (3x500 - ICT-II)	400/220	500		100	100	100	100		JUL-17	JUL-17	Ready for Commissioning 06/2017.
8	Gani (3x500 - ICT-III)	400/220	500		100	100	100	100		JUL-17	JUL-17	Commissioned 02/2017(Late Reported).
9	Garividi (Marala)	400/220	630		100	96	96	96			AUG-17	Substation name may please be corrected as Garividi (Maradam). Works under progress. All 578 Nos. Structure foundations ,700 Nos. Structure erection and 407 Nos. out of 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
10	Hindupur S/S	400/220	3x315		100	30	65	20		OCT-17	NOV-17	Works under progress.340 Nos. out of 619 Nos.Structure foundations and 164 Nos structure erection out of 710 Nos.are completed.
11	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-19	
12	Kalikiri	400/220	630		100	25	35	0		SEP-17	NOV-17	Site levelling works completed, 94 Nos out of 99 Nos Main Structure Foundations and 251 Nos out of 425 Nos Equipment Foundations completed. Compound wall completed. Civil works such as Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
13	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-20	
14	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
15	Mylavarm S/s	400/220	945		0	0	0	0		AUG-18	MAR-19	
16	Podili S/S	400/220	630		100	16	8	0		AUG-17	DEC-17	Site levelling works completed.48 No s out of 524 structure foundations completed.Control room,Platforms,DG room works are under progress.
17	Rachaganneru S/s	400/220	630		0	0	0	0		AUG-18	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Talaricheruvu S/s	400/220	945		0	0	0	0		AUG-18	SEP-18	LOI issued on 24.05.2017.Detailed purchase orders issued on 09.06.2017. Site is handed over on 24.06.2017. Survey under progress.
19	Uravakonda (Aug) (ICT-I)	400/220	500		100	100	100	100			JUL-17	Commissioned 05/2017 (Late Reported).
20	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-19	
21	Vemagiri (Aug) (ICT-III)	400/220	315		100	100	100	100			JUL-17	Commissioned 04/2017 (Late Reported).
22	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-19	
23	Chakrayapet	220/132	200		100	2	0	0	0		MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
24	Gollapuram	220/132	200		100	80	90	85	0		MAY-17	Works are under progress.
25	Porumamilla	220/132	200		100	95	95	95	0		AUG-16	works are under progress.
26	Tirumalayapalli	220/132	300		100	60	85	50	0		JUN-17	Works are under progress.
27	Gaddamvaripalli	220/11	50		100	100	100	96	0		JUN-16	Works under progress
28	Goddumarri	220/11	100		100	100	100	100			JUL-17	Commissioned 02/2016 (Late Reported).
29	Yellanur	220/11	50		100	100	100	100			JUL-17	Commissioned 03/2014 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100	27	11	2	0		JUN-17	Leveling works under progress.
2	Asupaka S/S	400/220	630		100	100	100	100		SEP-15	MAY-17	works completed
3	Dindi S/S	400/220	630		100	100	100	100			JUL-17	Commissioned 04/2017 (Late Reported).
4	Gajwel (Aug.)	400/220	315		100	60	20	20		SEP-17		Works are in progress
5	Julurupadu S/S	400/220	630		100	100	95	95			JUN-17	work is under progress.
6	Maheswaram S/S	400/220	1000		100	98	95	95			JUL-17	Works are under progress. 400kV Bus-I&II charged on 09.06.2017
7	Nirmal S/S	400/220	630		100	90	85	75			JUN-17	work under progress.
8	Shankarpally (Extn.)	400/220	630		0	100	100	100	0		FEB-17	Works completed.Bays charged on 04.02.2017
9	Veltoor (Aug.)	400/220	315		100	100	100	100			JUL-17	Ready for Commissioning 06/2017.
10	400kV Suryapet Bay Extensions	400	0									
11	Chandulapur LI	400	500		0	0	0	0	0	NOV-17		
12	Choutuppal	400	1x1500		0	0	0	0	0	JUN-20		
13	Damacherla	400	1500		0	0	0	0	0	SEP-18		
14	Jangaon	400	1x1500		0	0	0	0		AUG-18		land acquisition Under progress.
15	kethireddypalli (Manikonda)	400	630		100	50	10	5		MAR-18		Works are in progress
16	Mydaram LI	400	1120		0	0	0	0	0	NOV-17		
17	Narlapur LI	400	1440		0	0	0	0	0	SEP-18		
18	Ramachandrapuram	400	1000		0	0	0	0	0	SEP-18		
19	Ramadugu LI	400	1120		0	0	0	0	0	NOV-17		
20	Tippapur LI	400	480		0	0	0	0	0	NOV-17		
21	Tukkapur LI	400	400		0	0	0	0	0	NOV-17		
22	Uddandapur LI	400	900		0	0	0	0	0	SEP-18		
23	Vattem/Karvena	400	1440		0	0	0	0	0	SEP-18		
24	Yedula LI	400	1260		0	0	0	0	0	SEP-18		
25	Yellampalli LI	400	945		0	0	0	0	0	NOV-17		
26	Bonguloor S/S	220/132/33	200		0	0	0	0	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
27	Huzumagar S/S	220/132/33	200		100	0	0	0	0		MAR-17	
28	Dichpally (Aug.)	220/132	315		100	100	100	100			JUL-17	Commissioned 03/2017 (Late Reported).
29	Jadcherla S/S	220/132	200		0	0	0	0	0			

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Jangaon S/S	220/132	200		100	0	0	0	0			
31	Manikonda S/S	220/132	2x100		100	10	5	0	0		DEC-18	Works are in progress
32	Thimmajipet S/S	220/132	200		0	0	0	0	0		MAR-17	
33	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0	0	NOV-17		
34	Banswada	220	200		0	0	0	0	0	NOV-17		
35	Borampet GIS	220	480		0	0	0	0	0	DEC-17		
36	Chanchalguda	220	200		0	0	0	0	0	SEP-18		
37	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0	0	SEP-17		
38	Husnabad GIS	220	200		0	0	0	0	0	MAY-18		
39	Kachavanisingaram	220	200		0	0	0	0	0			
40	Kallur GIS	220	200		0	0	0	0	0	SEP-17		
41	Kleshwaram LI SS	220	550		0	0	0	0	0	SEP-17		
42	Kothur	220	320		0	0	0	0	0	SEP-17		
43	Lakshmiddevipalli LI SS	220	240		0	0	0	0	0	SEP-17		
44	Madugula	220	200		0	0	0	0	0	MAY-17		
45	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0	0	JUN-17		
46	Nagarkurnool	220	2x100		0	0	0	0	0	JUN-17		
47	Peddagopati GIS	220	200		0	0	0	0	0	NOV-17		
48	Raidurg	220	300		0	0	0	0	0	SEP-17		
49	Renjal GIS	220	200		0	0	0	0	0	NOV-17		
50	Sundilla LISS	220	400		0	0	0	0	0	SEP-17		
51	Toopran	220	2x100		0	0	0	0	0	SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100	25		AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0	0		MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100	25		SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100	15		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0	0		MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Modipuram S/s	765/400	3000		0	0	0	0	0		MAR-19	
2	Moradabad S/s	765/400	3000		0	0	0	0	0		MAR-20	
3	Unnao (Addl ICT- III) s/s	765/400	1000		100	100	100	100			JUN-17	Commissioned 06/2017.
4	Agra (Aug) (500-315)	400/220	185		100	100	100	100			MAY-17	Commissioned 05/2017.
5	Azamgarh (ICT-1) (Aug 500-315)	400/220	185		100	100	100	100			APR-17	Commissioned 04/2017
6	Badaun S/s	400/220	630		0	0	0	0	0		MAR-21	
7	Banda (New) (ICT-I)	400/220	315		100	100	100	100			MAY-17	Commissioned 05/2017.
8	Bhopal Road S/s	400/220	630		0	0	0	0	0		MAR-20	
9	Firozabad S/s	400/220	1000		0	0	0	0	0		MAR-20	
10	Jaunpur S/s	400/220	630		0	0	0	0	0		MAR-19	
11	LaluKheri S/s	400/220	630		0	0	0	0	0		MAR-20	
12	Maath (Mathura) s/s (ICT-1)	400/220	315		100	100	100	100		AUG-16	APR-17	Commissioned 04/2017
13	Maath Mathura (New) (ICT-II)	400/220	315		100	100	100	100			MAY-17	Commissioned 05/2017.
14	Orai s/s (new) (ICT-2)	400/220	315		100	81	93	91			JUL-17	04 nos. 400 kV CB received.
15	Raebareli S/s	400/220	630		0	0	0	0	0		MAR-20	
16	Rasra S/s	400/220	630		0	0	0	0	0		MAR-19	
17	Sambhal S/s	400/220	630		0	0	0	0	0		MAR-21	
18	Shamli S/s	400/220	1000		0	0	0	0	0		MAR-20	
19	Simbholi S/s	400/220	1000		0	0	0	0	0		MAR-20	
20	Sultanpur (Additional) s/s	400/220	315		100	100	100	100			MAY-17	Commissioned 05/2017.
21	Agra (South) S/S	400/132	600		100	100	100	100		AUG-16	JUL-17	Ready for Commissioning 06/2017.
22	Kasara Mau (Addl ICT-III) S/s	400/132	200		100	100	100	100			JUN-17	Commissioned 06/2017.
23	Hapur (New)	220/33	180		100	100	100	100			JUN-17	Commissioned 06/2017.
24	Kanpur Road	220/33	3x60		100	87	70	26			JUL-17	over all prog 75%
25	Allahabad (Rewa Road) (Augmentation of 160MVA ICT-II)	220/132	40		100	100	100	100			MAY-17	Commissioned 05/2017.
26	Amroha (New)	220/132	160		100	100	100	100			JUN-17	Commissioned 06/2017.
27	Bansi S/S	220/132	2x100		100	95	100	80			JUL-17	Work in Progress. Overall prog. 92%
28	Barahua/ Gorakhpur (Aug)	220/132	60		100	100	100	100			JUN-17	Commissioned 06/2017.
29	Basti (ICT-1) (Aug 200-160)	220/132	40		100	100	100	100			APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Bharthana (Etawah) (ICT-1)(Aug 160-100)	220/132	60		100	100	100	100			APR-17	Commissioned 04/2017
31	Bhelupur - (ICT -II)	220/132	60		100	100	100	100		JUN-12	MAY-17	Commissioned 05/2017.
32	Chandausi (Sambhal) (ICT-II)	220/132	160		100	100	100	100			APR-17	Commissioned 04/2017
33	Chhata (Mathura) s/s (ICT-1)	220/132	160		100	100	100	100			APR-17	Commissioned 04/2017
34	Madhuvan S/S	220/132	160		100	15	0	0			MAY-18	WIP 15%
35	Nanauta (ICT-I) (Aug200-100)	220/132	100		100	100	100	100			APR-17	Commissioned 04/2017
36	Noida Sec-148	220/132	1x160		100	93	80	28			SEP-17	WIP Overall prog. 64%
37	Noida Sec-148 S/S	220/132	160		100	93	80	28			SEP-17	WIP Overall prog. 64. Repeated entry.
38	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUL-17	WIP 20%
39	Sahibabad-II S/S	220/132	2x100		0	0	0	0			MAR-17	Scrapped due to non availability of land. May pl be removed from the list.
40	Siyana S/S	220/132	2x160		100	48	0	0			AUG-18	Over all Progress 23
41	Agra Dayalbagh S/s	220	180		0	0	0	0	0		MAR-22	
42	Allahabad S/s	220	180		0	0	0	0	0		MAR-22	
43	Amethi S/s	220	320		100	13	0	0			FEB-18	Overall progress 13%
44	Anandnagar (Gorakhpur) S/s	220	320		0	0	0	0	0		MAR-21	
45	Awas Vikas Loni S/s	220	320		0	0	0	0	0		MAR-22	
46	Badaun Road S/s	220	320		0	0	0	0	0		MAR-21	
47	Ballia S/s	220	320		0	0	0	0	0		MAR-21	
48	BB Nagar S/s	220	320		0	0	0	0	0		MAR-19	
49	Bulandshahar Road S/s	220	320		0	0	0	0	0		MAR-21	
50	Chhaprauli S/s	220	320		0	0	0	0	0		MAR-20	
51	Faridpur (Bareilly) S/s	220	320		0	0	0	0	0		MAR-19	
52	Fatehgarh or Kannauj S/s	220	320		0	0	0	0	0		MAR-20	
53	Fatehpur New S/s	220	320		0	0	0	0	0		MAR-20	
54	Gr. Noida (II) S/s	220	180		0	0	0	0	0		MAR-22	
55	Hamirpur S/s	220	320		0	0	0	0	0		MAR-21	
56	Hardoi (New) S/s	220	320		0	0	0	0	0		MAR-21	
57	Kasganj S/s	220	320		0	0	0	0	0		MAR-22	
58	Khaga S/s	220	320		0	0	0	0	0		MAR-21	
59	Khalilabad S/s	220	320		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
60	Khatauli S/s	220	320		0	0	0	0	0		MAR-20	
61	Kidwainagar S/s	220	180		0	0	0	0	0		MAR-22	
62	Kiraowli S/s	220	320		0	0	0	0	0		MAR-22	
63	Lakhimpur s/s	220	320		0	0	0	0	0		MAR-21	
64	Lucknow (Canal Road) S/s	220	180		0	0	0	0	0		MAR-21	
65	Lucknow Hardoi Road S/s	220	180		0	0	0	0	0		MAR-22	
66	Maharajganj S/s	220	320		0	0	0	0	0		MAR-21	
67	Mawana S/s	220	320		0	0	0	0	0		MAR-20	
68	Meerut By Pass S/s	220	180		0	0	0	0	0		MAR-21	
69	Modipuram-II S/s	220	320		0	0	0	0	0		MAR-22	
70	Moradabad-II (Kath) S/s	220	320		0	0	0	0	0		MAR-20	
71	Morta S/s	220	320		0	0	0	0	0		MAR-19	
72	Nehtaur New S/s	220	320		0	0	0	0	0		MAR-21	
73	Phahari (Chitrakoot) S/s	220	320		100	22	0	0			DEC-17	Work Progress 15%
74	Pilibhit Bypass S/s	220	320		0	0	0	0	0		MAR-21	
75	Saharanpur New s/s	220	320		0	0	0	0	0		MAR-22	
76	Sandila S/s	220	320		0	0	0	0	0		MAR-21	
77	Sardhana S/s	220	320		0	0	0	0	0		MAR-19	
78	Sarsawa (Saharanpur)S/s	220	320		100	60	14	0			MAR-18	Overall progress 35%
79	SGPGI Road S/s	220	320		0	0	0	0	0		MAR-21	
80	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0	0		MAR-22	
81	Singhauli S/s	220	320		0	0	0	0	0		MAR-20	
82	Tajpur S/s	220	320		0	0	0	0	0		MAR-19	
83	Tundla S/s	220	320		0	0	0	0	0		MAR-19	
84	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0	0		MAR-20	
85	Varanasi Cantt. S/s	220	180		0	0	0	0	0		MAR-22	
86	Vasundhara S/s	220	320		0	0	0	0	0		MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0	0		MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0	0		MAR-20	
3	New Chanditala Aug.	400/220	315		0	0	0	0	0		MAR-18	
4	New Chanditala s/s	400/220	630		100	97	100	99		AUG-17	JUL-18	Partly Commissioned on 03/07/17
5	New Haldia NIZ GIS	400/220	630		0	0	0	0	0		MAR-20	
6	New Katwa Aug.	400/220	315		0	0	0	0	0		MAR-22	
7	New Katwa GIS	400/220	1000		0	0	0	0	0		MAR-21	
8	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50	0	SEP-16	JUL-17	
9	New Town AA-III	220/33	50		0	0	0	0	0			
10	Alipurduar Aug.	220/132	160		0	0	0	0	0		MAR-20	
11	Alipurduar S/S	220/132	320		100	99	99	99		JUN-17	SEP-17	SS is Ready to Commission. waiting for completion of related line.
12	Barasat Aug.	220/132	160		0	0	0	0	0		MAR-21	
13	Barasat GIS	220/132	320		100	50	20	5			APR-18	Work in Progress
14	Baruipur GIS	220/132	320		0	0	0	0	0		MAR-21	
15	C.K. Road GIS	220/132	320		0	0	0	0	0		MAR-22	
16	Dalkhola Aug.	220/132	160		0	0	0	0	0		MAR-20	
17	Dharampur	220/132	160		0	0	0	0	0		MAR-18	
18	Egra Aug.	220/132	160		0	0	0	0	0		MAR-20	
19	Foundray Park Aug.	220/132	160		0	0	0	0	0		MAR-20	
20	Gazol Aug.	220/132	160		0	0	0	0	0		MAR-22	
21	Gazol GIS	220/132	320		100	2	0	0			AUG-18	Land development & boundary wall work under progress.
22	Jeerat Aug.-I	220/132	160		0	0	0	0	0		MAR-20	
23	Kotasur GIS	220/132	320		0	0	0	0	0		MAR-20	
24	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0	0		MAR-18	
25	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0	0		MAR-19	
26	Mahachanda GIS	220/132	320		0	0	0	0	0		MAR-20	
27	Mayapur GIS	220/132	100		0	0	0	0	0		MAR-21	
28	New Bishnupur Aug.-I	220/132	160		0	0	0	0	0		MAR-19	
29	New Sagardighi GIS	220/132	320		100	15	0	0			FEB-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Town AA-IIC GIS	220/132	320		100	5	0	0			MAY-18	
31	New Town AA-III Aug.	220/132	160		0	0	0	0	0		MAR-22	
32	Raghunathpur GIS	220/132	320		0	0	0	0	0		MAR-22	
33	Rejinagar Aug.	220/132	160		0	0	0	0	0		MAR-21	
34	Rejinagar GIS	220/132	320		100	5	0	0			AUG-18	Work of Boundary wall & control room building is in progress.
35	Sadaipur Aug.	220/132	160		0	0	0	0	0		MAR-19	
36	Sadaipur s/s (ICT-1)	220/132	160		100	100	100	100			APR-17	Commissioned 04/2017
37	Sadaipur s/s (ICT-2)	220/132	160		100	87	99	93		APR-16		Commissioned on 21/04/2017
38	Satgachia	220/132	160		0	0	0	0	0		MAR-19	
39	Satgachia Aug.	220/132	160		0	0	0	0	0		MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0	0	NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		100	0	0	0		MAY-19	JUN-17	
5	Morena S/s (C-WRTL - TBCB)	400/220	2x315		100	32	43	10		MAY-18	JAN-18	
6	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		0	0	0	0		NOV-19		1) Land identified and registration for the same has started. 2) Order for Substation package is awarded. 3) Substation basic design & engineering work is in progress. 4) Contractor will mobilize at site by Aug-2017 for execution work
2	Darbhangra (GIS) (DMTCL - TBCB)	400/220	1000		100	100	100	100		JUN-16	APR-17	Commissioned 04/2016
3	Motihari (GIS) (DMTCL -TBCB)	400/132	1000		100	100	100	95		AUG-16		
4	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0							DEC-19		
5	4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB)	400	0							JUN-19		

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Establishment of 2x500 MVA at New Kohima S/s	400/220	2x500							JUL-20		
---	--	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0	0	NOV-13	DEC-16	
---	-------------------------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0	0		DEC-16	
---	-----------	---------	-----	--	---	---	---	---	---	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
3	Gonda s/s	400/220	315		100	97	97	94				35.2% already tested
4	Sultanpur Road s/s	400/220	1000		100	12	17	0				

STERLITE GRID LTD. (SGL)

1	Establishment of PS at Khandwa (KTL - TBCB)	765/400	2x1500		60	0	0	0		JUL-19	JUL-19	Transmission License granted by CERC. Tariff Adoption done by CERC.Land Acquisition is under progress.
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	80	90	11		OCT-18	SEP-17	Construction is in Progress.
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		0	0	0	0		MAY-19	MAR-19	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Land Acquisition is in progress.
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	Transmission Licensee granted by CERC. Tariff Adoption done by CERC. Land has been acquired.
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		0	0	0	0	0	SEP-19	NOV-17	Transmission Licensee granted by CERC. Tariff Adoption done by CERC.
6	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		
7	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		
8	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0	0	OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	---	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0	0			
---	---------------	---------	------	--	---	---	---	---	---	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98	0			
2	Hapur AIS	765/400	1x1500		100	98	96	92			JUL-17	1. Equipment testing -400kV & 220kV Switch yard completed and 765KV testing WIP. 2. 400kV & 220kV Switchyard and 400kV Reactor was test charged on 26.05.2017. 3. 765/400kV ICT charged on 21-06-2017. 4. 765kV Bus reactor testing WIP.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Ataur GIS	400/220	500		100	100	100	100			AUG-17	1. 33KV ,220kv & 400KV GIS Equipment erection & testing under progress . 2. 60MVA (3 Nos) Erection completed and filtration & testing WIP.
4	Dasna GIS	400/220	315		100	100	100	95			SEP-17	Testing and commissioning works under progress.
5	Indirapuram GIS	400/220	2x500		100	100	100	98			JUL-17	1. 33kV & 220kV GIS Erection completed, 400kV GIS Erection WIP. 2. 500MVA(2 Nos) Transformer Erection completed and Testing WIP. 3. 60MVA (3 Nos) Transformer Erection completed and Testing WIP.
6	Nehtaur (Bijnor) (New) AIS	400/132	200		100	100	100	100			AUG-17	Commissioned 06/2017.