

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 29-FEB-2016

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	Girdih (2nd Trf.) S/S	220/132	160		100%	100%	100%	80%	0		JUN-13	ATR commissioned on 24th Sept'13.
2	Gola (2x80MVA)	220/132	160		100%	0%	0%	0%	0		DEC-15	NIT floated on 11.11.2015. NIT Cancelled on 25.02.16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Agra HVDC	±800	1500		100%	92%	94%	78%	0	AUG-13	MAR-16	work under progress.
2	Alipurduar HVDC	±800	630		100%	44%	32%	15%	0		SEP-16	Supply, civil works & erection under progress.
3	Bay Extn. Kurukshetra HVDC (GIS) S/S	±800	0		100%	0%	0%	0%	0		SEP-16	Engg. in progress.
4	Biswanath Chariyali & Agra HVDC terminal (Pole-I)	±800	1500		100%	100%	100%	100%	1500		NOV-15	Commissioned 11/15.
5	Biswanath Chariyali S/S	±800	1500		100%	90%	96%	86%	0		MAR-16	Pole-I commissioned in Oct'15. Balance works under progress expected by Mar'16
6	Champa (Addl) S/S	±800	3000		100%	14%	0%	0%	0		MAR-18	work under progress.
7	Champa S/S	±800	3000		100%	65%	72%	50%	0	JUL-15	JUN-16	Work under progress.
8	Extn. Agra S/S	±800	3000		100%	15%	12%	0%	0	DEC-15	JUN-16	Supply, civil works & erection under progress.
9	Kurukshetra (Addl.) S/s	±800	0		100%	16%	0%	0%	0		MAR-18	Work under progress.
10	Kurukshetra S/S	±800	3000		100%	16%	0%	0%	0	JUN-15	MAR-18	Award placed in Jul'14. Engg. & civil works under progress.
11	Agra S/S	765/400	500		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15.
12	Ajmer S/S	765/400	2x1500		100%	2%	3%	0%	0	APR-17	APR-17	Award placed in Apr'15. work under progress.
13	Angul (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
14	Angul (ICT-III)	765/400	1500		100%	100%	100%	100%	1500	MAY-15	MAY-15	Commissioned 05/15.
15	Angul S/S (ICT-IV)	765/400	1500		100%	100%	100%	100%	1500		JAN-16	Commissioned 01/16.
16	Banaskanta S/S	765/400	2x500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
17	Banaskanta S/S	765/400	2x1500		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Sep'15. Engg. in progress.
18	Bareilly (ICT-I)	765/40	1500		100%	100%	100%	100%	1500	APR-13	APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
19	Bay Aligarh (GIS)	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
20	Bay Champa (Aug.)	765/400	0		0%	0%	0%	0%	0			Scope deleted.
21	Bay Dharajaygarh S/S	765/400	0		100%	99%	95%	95%	0		AUG-16	Work under progress.
22	Bay Extn. Angul S/s	765/400	0		100%	57%	55%	40%	0		DEC-16	Work under progress.
23	Bay Extn. Aurangabad S/S	765/400	0		100%	95%	99%	95%	0		DEC-16	work under progress.
24	Bay Extn. Balia S/S	765/400	0		100%	100%	100%	100%	0		JAN-16	Testing under progress.
25	Bay Extn. Banaskantha S/S	765/400	0		100%	0%	0%	0%	0		JUL-18	Award under progress.
26	Bay Extn. Bhiwani S/S	765/400	0		100%	87%	85%	90%	0		JUN-16	Work under progress.
27	Bay Extn. Fatehpur S/S	765/400	0		100%	2%	0%	0%	0		NOV-16	Award placed in Apr'15. Engg. in progress.
28	Bay Extn. Gwalior S/S	765/400	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
29	Bay Extn. Hyderabad S/S	765/400	0		100%	10%	0%	0%	0		MAY-18	Award placed in May'15. Work under progress.
30	Bay Extn. Jabalpur PS	765/400	0		100%	0%	0%	0%	0		APR-18	Award placed in Aug '15. Engg. in progress.
31	Bay Extn. Jaipur S/S	765/400	0		100%	10%	0%	0%	0		MAR-16	Deposit work by RVPNL.
32	Bay Extn. Kurnool S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
33	Bay Extn. Nagapattinam S/S	765/400	0		100%	100%	100%	100%	0		SEP-15	Commissioned in Sep'15.
34	Bay Extn. Raichur S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
35	Bay Extn. Raipur Pooling	765/40	0		100%	95%	95%	90%	0		JUN-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
	Station	0										
36	Bay Extn. Ranchi (Dharmjaygarh) S/S	765/400	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
37	Bay Extn. Salem Pooling Station	765/400	0		0%	0%	0%	0%	0			
38	Bay Extn. Satna S/S	765/400	0		100%	5%	0%	0%	100		SEP-17	Award placed in Jun'15. work under progress.
39	Bay Extn. Wardha S/S	765/400	0		100%	95%	95%	95%	0		JUN-16	Work under progress.
40	Bay Extn. Wardha S/S	765/400	0		100%	5%	0%	0%	0		MAY-18	Award placed in Aug'15. Work under progress.
41	Bay extn. Ajmer S/S	765/400	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
42	Bay extn. Angul S/S	765/400	0		100%	57%	55%	40%	0	DEC-15	DEC-16	Award placed in Aug'13. Work under progress.
43	Bhiwani (Addl.)S/S	765/400	333		100%	100%	100%	100%	0		AUG-15	Commissioned in Aug'15.
44	Bhuj Pooling Station	765/400	2x1500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
45	Champa Pooling Station	765/400	6x1500		100%	65%	82%	48%	0	MAY-14	JUN-16	400KV bay charged in May'15. ICT-I commissioned in Jun'15. Supply, civil works & erection under progress Delayed due to delay in land acquisition.
46	Champa Pooling Station(ICT-I)	765/400	1500		100%	100%	100%	100%	1500	MAY-14	JUN-15	Commissioned 06/15.
47	Chittorgarh S/S	765/400	2x1500		100%	0%	2%	0%	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
48	Extn. Aurangabad (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
49	Extn. Banaskantha S/S	765/400	0		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress.
50	Extn. Chittorgarh S/S	765/40	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Jul'15. Engg. in

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										progress.
51	Extn. Dharamjaigarh S/S	765/400	0		100%	99%	95%	95%	0	DEC-15	AUG-16	Award placed in Aug'13. Work under progress.
52	Extn. Jharsuguda S/S	765/400	0		100%	70%	70%	60%	0	DEC-15	DEC-16	Works under progress.
53	Extn. Knapur (GIS)	765/400	0		100%	98%	79%	73%	0	JUN-16	JUN-16	Award placed in Feb'14. Work under progress.
54	Extn. Lucknow S/S	765/400	0		100%	59%	28%	15%	0	APR-13	JUN-16	Works under progress.
55	Extn. Meerut S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
56	Extn. Moga S/S	765/400	0		100%	100%	100%	100%	0	MAR-15	MAY-15	Commissioned in May'15.
57	Extn. Nagapatnam (PS) S/S	765/400	0		100%	14%	0%	0%	0	JUL-15	MAY-17	Award placed in Dec'14. Engg. & civil work under progress.
58	Extn. Narendra (New) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
59	Extn. Raigarh S/S	765/400	1500		100%	25%	40%	0%	0	JUL-16	JUL-16	Award placed in May'14. Engg. & supply under progress.
60	Extn. Ranchi S/S	765/400	100		100%	30%	25%	0%	0	MAR-17	MAR-17	Work under progress.
61	Extn. Solapur (PG)	765/400	0		100%	100%	100%	100%	0	MAR-16	SEP-15	Commissioned in Sep'15.
62	Extn. Tuticorin S/S	765/400	0		100%	60%	90%	50%	0	SEP-14	JUN-16	Work under progress.
63	Extn. Vadodara (GIS)	765/400	1500		100%	5%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Work under progress.
64	Extn. Varansai S/S	765/400	0		100%	96%	100%	85%	0	MAY-15	MAR-16	Award in Nov'13. Works under progress.
65	Extn. Vindhyachal Pooling Station	765/400	1500		100%	45%	10%	0%	0		JUL-17	Award placed in Aug'15.work under progress.
66	Fatehpur (Addl.) S/S	765/400	500		100%	2%	0%	0%	0		NOV-16	Award placed in Apr'15.work under progress.
67	Gaya (ICT) S/S	765/40	500		0%	0%	0%	0%	0		JUN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
68	Hyderabad (Maheshwaram) (GIS) S/S	765/400	2x1500		100%	15%	0%	0%	0	MAR-18	MAR-18	Award placed in May'15. Engg. & civil works progress.
69	Jharsuguda Pooling Station	765/400	2x1500		100%	100%	100%	100%	0	JUN-15	JAN-16	Commissioned in Jan'16.
70	Jhatikara S/S	765/400	500		100%	0%	0%	0%	0		APR-18	Award placed in Aug'15.
71	Kanpur S/S	765/400	2x1500		100%	94%	88%	86%	0	OCT-14	JUN-16	Award placed in Jun'13. Engg., Supply, civil works & erection under progress.
72	Kudgi (GIS) S/S	765/400	0		100%	100%	100%	100%	0	DEC-15	DEC-15	Commissioned in Dec'15.
73	Meerut (Aug.)	765/400	1500		100%	0%	0%	0%	0		OCT-17	Award placed in Mar'15. Engg. in progress.
74	Narendra S/S	765/400	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
75	Nizamabad S/S	765/400	2x1500		100%	7%	0%	0%	0	MAY-18	MAY-18	Award placed in May'15. Work under progress.
76	Orai S/S	765/400	2000		100%	0%	0%	0%	0	APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
77	Padghe S/S	765/400	2x1500		100%	80%	90%	85%	0	AUG-14	DEC-16	Supply, civil works & erection under progress.
78	Parli S/S	765/400	2x1500		100%	0%	0%	0%	0	JAN-18	JAN-18	Award under progress.
79	Pune (GIS) S/S	765/400	2x1500		100%	100%	100%	100%	0		FEB-15	Commissioned alongwith both ICT's in Feb'15.
80	Pune S/S	765/400	1500		0%	0%	0%	0%	0			
81	Raipur (Extn.)	765/400	1500		100%	10%	0%	0%	0		JUL-16	Award placed in Aug'15. Work under progress.
82	Sasaram (2nd Trf.) S/S	765/400	1500		0%	0%	0%	0%	0		MAR-14	
83	Srikakulam S/S	765/400	2x1500		100%	90%	90%	65%	0	JUN-15	AUG-16	Works under progress Completion matching with srikakulam-Vemagiri TBCB line (sch. Aug'16).

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
84	Tehri (GIS)	765/400	4x800		0%	0%	0%	0%	0	NOV-17	OCT-17	Award placed in Mar'15. Engg. in progress.
85	Thiruvalam S/S	765/400	1500		100%	100%	100%	100%	1500		APR-15	Commissioned 04/15.
86	Vadodara S/S	765/400	3000		100%	100%	100%	100%	3000	DEC-13	JUN-15	Commissioned 06/15.
87	Varanasi (GIS) S/S	765/400	2x1500		100%	98%	99%	96%	0	AUG-14	MAR-16	Works under progress.
88	Vemagiri Pooling Station (GIS)	765/400	2x1500		100%	20%	0%	0%	0	JUN-14	NOV-17	Work under progress.
89	Vemagiri-II Pooling Station (PG)	765/400	2x1500		0%	0%	0%	0%	0	NOV-17	NOV-17	Scheme under review as per CERC's direction.
90	Vindhyachal Pooling Station (ICT-II)	765/400	1500		100%	100%	100%	100%	1500		AUG-15	Commissioned 08/15.
91	Warora Pooling Station	765/400	2x1500		100%	0%	0%	0%	0	NOV-17	NOV-17	Award under progress.
92	Agra (Extn.)	400/220	315		100%	0%	0%	0%	0	JUL-17	JUL-17	Award placed in Sep'15.
93	Agra S/S (Aug.)	400/220	315		100%	100%	100%	100%	315	AUG-13	JAN-16	Commissioned 01/16.
94	Alipurduar (HVDC) S/S	400/220	3000		100%	44%	32%	15%	0		JUN-16	Supply, civil works & erection under progress.
95	Aurangabad (Extn.)	400/220	630		100%	98%	100%	98%	0	OCT-12	DEC-16	Sub station commisioned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
96	Bagpat (GIS) S/S	400/220	2x500		100%	100%	98%	98%	0	FEB-12	MAR-16	Completion matching with line.
97	Balipara (2nd ICT)	400/220	315		100%	20%	15%	15%	0	MAY-17	MAY-17	Award placed in Dec'14. Work under progress.
98	Ballabgharh (Aug.)	400/220	740		100%	75%	77%	33%	0	JUN-16	JUN-16	Award placed in Sep'14. Engg. supply, civil works & erection under progress.
99	Baripada (Addl.)	400/220	500		100%	50%	60%	10%	0		NOV-16	Award placed in Jun'14. Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
100	Bay Barh (Switchyard)	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
101	Bay Extn. Madhugiri S/S	400/220	0		100%	2%	0%	0%	0		MAY-17	Award placed in Dec'14. Work under progress.
102	Bay Extn. Allahabad S/S	400/220	0		100%	100%	100%	95%	0	JUL-15	JUN-16	Erection under progress. Gen. project delayed.
103	Bay Extn. Allahabad S/S	400/220	0		100%	98%	65%	79%	0		JUN-16	Work under progress.
104	Bay Extn. Amritsar S/S	400/220	0		100%	5%	0%	0%	0		SEP-16	Award placed in sep'15. Engg. in progress.
105	Bay Extn. Aurangabad S/S	400/220	0		100%	5%	5%	0%	0		SEP-17	Work under progress.
106	Bay Extn. Bachau S/s	400/220	0		100%	98%	98%	98%	0		MAR-16	work under progress.
107	Bay Extn. Bagpat S/S	400/220	0		100%	99%	100%	96%	0	NOV-11	JUN-16	Work under progress. Completion matching with line.
108	Bay Extn. Balia S/S	400/220	0		100%	100%	100%	100%	0	NOV-14	JAN-14	Commissioned in Jan'14.
109	Bay Extn. Balipara S/S	400/220	0		100%	100%	100%	0%	0	AUG-13	SEP-15	Commissioned in Sep'15.
110	Bay Extn. Biharshariff	400/220	0		100%	15%	30%	5%	0		JUN-16	Work under progress.
111	Bay Extn. Biharshariff S/S	400/220	0		100%	100%	100%	55%	0		MAY-16	work under progress.
112	Bay Extn. Biswanath Chariyali S/S	400/220	0		100%	10%	0%	0%	0	FEB-13	DEC-17	Completion matching with line (Gen. proj. delayed).
113	Bay Extn. Boisar S/S	400/220	0		100%	98%	98%	98%	0		JUN-16	Work under progress.
114	Bay Extn. Champa S/S	400/220	0		100%	0%	0%	0%	0		APR-17	Award placed in oct'14. Engg. in progress.
115	Bay Extn. Dehar S/S	400/220	0		100%	70%	48%	30%	0		JUN-16	Work under progress.
116	Bay Extn. Dharmapuri S/S	400/220	0		100%	10%	0%	0%	0		MAY-17	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
117	Bay Extn. Dichpally S/S	400/220	0		100%	0%	0%	0%	0		MAY-18	Work being executed by APTRANSCO on deposit basis.
118	Bay Extn. Essar (GIS) PS	400/220	0		0%	0%	0%	0%	0			
119	Bay Extn. Farakka S/S	400/220	0		100%	30%	30%	5%	0		JUN-16	Award placed in Mar'15.
120	Bay Extn. Gokarna S/S	400/220	0		100%	35%	25%	0%	0		JUN-16	Award placed in Mar'15. Work under progress.
121	Bay Extn. Gooty S/S	400/220	0		100%	5%	0%	0%	0		JUL-17	Award placed in Mar'15. Work under progress.
122	Bay Extn. Gorakhpur S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
123	Bay Extn. Gwalior S/S	400/220	0		100%	0%	0%	0%	0		SEP-17	Award under progress.
124	Bay Extn. Hissar S/S	400/220	0		100%	100%	100%	100%	0		JUN-15	Commissioned in Jun'15.
125	Bay Extn. Indore (Khandwa) S/S	400/220	0		100%	90%	95%	85%	0		MAY-16	work under progress.
126	Bay Extn. Jaipur (South) S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg in progress.
127	Bay Extn. Jalandhar S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
128	Bay Extn. Kaithal S/S	400/220	0		100%	12%	5%	0%	0		AUG-17	Work under progress.
129	Bay Extn. Kankroli S/S	400/220	0		100%	75%	93%	45%	0		AUG-16	Work under progress.
130	Bay Extn. Khammam (Nagarjuneasagar) S/S	400/220	0		100%	100%	100%	100%	0		DEC-15	Commissioned in Dec'15.
131	Bay Extn. Kishanganj S/S	400/220	0		100%	100%	100%	97%	0		MAR-16	work under progress.
132	Bay Extn. Kota S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Award placed in Aug'15. Engg. in progress.
133	Bay Extn. Kota S/S	400/220	0		100%	0%	0%	0%	0		NOV-17	Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
134	Bay Extn. Koteswar S/S	400/220	0		100%	100%	100%	90%	0		JUN-16	Work under progress.
135	Bay Extn. Kurukshetra (Jind) S/S	400/220	0		100%	0%	0%	0%	0		MAR-18	Award under progress.
136	Bay Extn. Ludhiana S/S	400/220	0		100%	70%	62%	32%	0		AUG-16	work under progress.
137	Bay Extn. Madhugiri S/S	400/220	0		100%	10%	0%	0%	0		MAY-16	Award placed in Dec'14. work under progress.
138	Bay Extn. Maithon (Durgapur) S/S	400/220	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
139	Bay Extn. Malerkotal (GIS) S/S	400/220	0		100%	25%	2%	0%	0		SEP-16	work under progress.
140	Bay Extn. Mysore S/S	400/220	0		100%	100%	100%	100%	0		OCT-15	Commisisoned in Oct'15.
141	Bay Extn. Nakodar	400/220	0		100%	100%	100%	0%	0		DEC-15	Commissioned in Dec'15.
142	Bay Extn. Nellor S/S	400/220	0		100%	5%	0%	0%	0		JUL-17	Award played in Mar'15. work under progress.
143	Bay Extn. Nellore PS	400/220	0		100%	75%	50%	20%	0		MAR-16	Work under progress.
144	Bay Extn. New Wanpoh S/S	400/220	0		100%	55%	55%	81%	0		AUG-16	Work under progress.
145	Bay Extn. Orai S/s	400/220	0		100%	0%	0%	0%	0		APR-18	Award placed in Oct'15. Engg. in progress.
146	Bay Extn. Padhe S/S	400/220	0		100%	0%	8%	0%	0		DEC-16	work under progress.
147	Bay Extn. Patna S/S	400/220	0		100%	100%	100%	100%	0		FEB-15	Commissioned in May'15.
148	Bay Extn. Raigarh (Kotra) S/S	400/220	0		100%	95%	95%	95%	0		MAR-16	Work under progress.
149	Bay Extn. Rajgarh S/S	400/220	0		100%	35%	10%	0%	0		JUL-16	Work under progress.
150	Bay Extn. Roorkee S/S	400/220	0		100%	100%	100%	95%	0		MAR-16	Completion matching with line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
151	Bay Extn. Saharanpur S/S	400/220	0		100%	100%	100%	98%	0		MAR-16	Commissioning matching with line.
152	Bay Extn. Salem S/S	400/220	0		100%	97%	98%	90%	0		JUN-16	Work under progress.
153	Bay Extn. Sasaram S/S	400/220	0		100%	90%	78%	46%	0		DEC-16	work under progress.
154	Bay Extn. Satna S/S	400/220	0		100%	5%	0%	0%	0		SEP-17	Award placed in Jun'15. work under progress.
155	Bay Extn. Sholapur S/S	400/220	0		100%	2%	0%	0%	0		SEP-17	Award placed in Jun'15. Engg. in progress.
156	Bay Extn. Shujalpur S/S	400/220	0		100%	100%	100%	100%	0		FEB-16	Commissioned in Feb'16.
157	Bay Extn. Singrauli S/s	400/220	0		100%	56%	65%	5%	0		JUN-16	work under progress.
158	Bay Extn. Somanahalli S/S	400/220	0		100%	0%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. in progress.
159	Bay Extn. Trissur S/S	400/220	0		100%	0%	0%	0%	0		FEB-17	Award placed in Sep'14. Engg. in progress.
160	Bay Extn. Tuticorin PS	400/220	0		100%	60%	90%	50%	0		JUN-16	Work under progress..
161	Bay Extn. Vijayawada S/S	400/220	0		0%	0%	0%	0%	0			
162	Bay Extn. Wagoora S/S	400/220	0		100%	0%	0%	0%	0		MAR-18	Award placed in Sep'15. Engg. in progress.
163	Bay Extn. Yelahanka (GIS)	400/220	0		100%	35%	70%	40%	0			Completion uncertain.
164	Bay extn. Bidadi (GIS)	400/220	0		100%	11%	0%	0%	0	DEC-15	MAR-16	Award placed in Dec'14. Engg. & civil works in progress.
165	Bay extn. Chamera S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	AUG-14	Bay commissioned in Aug'14.
166	Bay extn. Deharadun S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
167	Bay extn. Dubri (Mendhasal) S/S	400/220	0		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
168	Bay extn. Kishanpur S/S	400/220	0		100%	97%	96%	90%	0	JUL-13	JUN-16	Works under progress.
169	Bay extn. Kishenpur S/S	400/220	0		100%	100%	99%	98%	0	NOV-14	JUN-16	Award placed in Oct'12. Works under progress.
170	Bay extn. Kota S/S	400/220	0		100%	100%	95%	90%	0	MAR-15	DEC-16	Work under progress. Completion matching with line.
171	Bay extn. Narendra S/S	400/220	0		100%	100%	100%	100%	0	APR-15	DEC-15	Commissioned in Dec'15.
172	Bay extn. Navsari S/S	400/220	0		100%	55%	50%	35%	0	OCT-16	OCT-16	Award placed in Dec'14. Works under progress.
173	Bay extn. Panchkula S/S	400/220	0		100%	70%	65%	40%	0	AUG-14	JUN-16	Work under progress.
174	Bay extn. Purulia S/S	400/220	0		100%	50%	20%	0%	0	MAR-17	MAR-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
175	Bay extn. Rajpura S/S	400/220	0		100%	100%	100%	100%	0	AUG-14	MAR-16	All work completed. Commissioning held up due to non-readiness pf PSTCS sub station.
176	Bay extn. Sonapat S/S	400/220	0		100%	12%	5%	0%	0	JUL-17	AUG-17	Award placed in Mar'15. Work under progress.
177	Bay extn. Vapi S/S	400/220	0		100%	85%	90%	5%	0	OCT-16	OCT-16	Work under progress.
178	Betul (GIS) S/S	400/220	630		100%	92%	75%	70%	0		MAY-16	Award placed in Dec'14. Engg., supply, civil work & erection under progress.
179	Bhinmal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.
180	Bhuj Pooling Station	400/220	2x500		0%	0%	0%	0%	0	JUL-18	JUL-18	Award under progress. Land yet to be acquired.
181	Biswanath Chariyali S/S	400/132	200		100%	100%	100%	100%	200	AUG-13	SEP-15	Commissioned 09/15.
182	Biswanath Chariyali S/S (ICT-II)	400/132	200		100%	100%	100%	100%	200		JAN-16	Commissioned 01/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
183	Bongaigaon (2nd ICT) S/s.	400/220	315		100%	0%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Engg. in progress.
184	Cuddapah (Extn.)	400/220	500		100%	35%	20%	8%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
185	Daltonganj	400/220	2x315		100%	0%	73%	0%	0	NOV-12	MAR-17	Award placed. Completion likely to be delayed due to delay in handling over of land, as M/s Alstom not agree to take up the work. Re-tendering under progress. Down stream network also not envisaged by JSEB.
186	Damon (Extn.)	400/220	500		100%	40%	10%	0%	0		JUL-16	Award placed in Jun'15. work under progress.
187	Dehradun	400/220	2x315		100%	99%	100%	98%	0		JUN-16	Civil works & erection under progress. Completion matching with line.
188	Dwarka -I (GIS) S/S	400/220	2000		0%	0%	0%	0%	0	MAY-17	MAY-17	Award under progress. Land under acquisition.
189	Extn. Bina S/S	400/220	125		100%	100%	100%	100%	0	JUL-16	FEB-16	Commissioned in Feb'16.
190	Extn. Chaibasa S/S	400/220	63		100%	30%	25%	0%	0	MAR-17	MAR-17	Award placed in Jun'15. Work under progress.
191	Extn. Chittorgarh S/S	400/220	0		100%	0%	0%	0%	0	APR-17	APR-18	Award placed in Sep'15. Engg in progress.
192	Extn. Damoh S/S	400/220	500		100%	40%	10%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. work under progress.
193	Extn. Dulhasti S/S	400/220	0		0%	0%	0%	0%	0	NOV-14		
194	Extn. Sankhari S/S	400/220	0		100%	0%	0%	0%	0	APR-18	APR-18	Award placed. Engg. in progress.
195	Extn. Tuticorin Pooling Station	400/220	0		100%	1%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. Work under progress.
196	Extn. Vadodara S/S (GIS)	400/220	2x500		100%	5%	0%	0%	0	JUL-16	JUL-16	Award placed in Jun'15. Work under progress.
197	Farakka (Aug.) (500-315)	400/220	185		100%	60%	55%	15%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
198	Gooty (Extn.)	400/220	500		100%	63%	30%	12%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply civil work & erection under progress.
199	Gurgaon (Aug.) 4th ICT S/S	400/220	500		100%	15%	0%	0%	0	JUN-16	JUN-16	Award placed in Dec'14. Engg. & civil work under progress.
200	Gurgaon (Extn.)	400/220	500		100%	15%	0%	0%	0	MAY-16	JUN-16	Award placed in Nov'14. Work under progress.
201	Hamirpur (Extn.)	400/220	315		100%	30%	10%	0%	0	MAY-16	JUN-16	Award placed in Nov'14. Engg., supply & civil work under progress.
202	Hyderabad (Ghanapur) (Extn.)	400/220	500		100%	60%	53%	20%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
203	Jalandhar (Extn.)	400/220	500		100%	40%	10%	10%	0	MAY-16	JUN-16	Award placed in Nov'14. Work under progress.
204	Jamshedpur (Aug.) (500-3415)	400/220	185		100%	50%	90%	0%	0		NOV-16	Award placed in Jun'14. Engg., supply & civil works under progress.
205	Jind	400/220	630		100%	100%	100%	100%	630		MAR-13	Commissioned 03/13.
206	Kaithal S/S	400/220	315		100%	0%	0%	0%	0		JUL-17	Award placed in Sep'15. Engg. in progress.
207	Kala Amb S/S	400/220	7x105		100%	0%	0%	0%	0		JUL-17	All packages awarded.
208	Khammam (Extn.)	400/220	500		100%	40%	33%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. Works under progress.
209	Kishanganj	400/220	2x315		100%	100%	100%	97%	0	JAN-13	MAR-16	Award placed in Nov'13. * Land acquired in Aug'13. Erection & testing under progress
210	Kohlapur S/S (GIS)	400/220	0		100%	100%	100%	100%	0	APR-15	NOV-15	Commissioned in Nov'15.
211	Kotputli S/S	400/220	630		0%	0%	0%	0%	0		DEC-14	
212	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	100%	630	DEC-07	OCT-15	Commissioned 10/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
213	Kunta Pooling Station S/S	400/220	1500		100%	60%	45%	30%	0		MAY-16	Award placed in May'15. Engg. & civil works under progress.
214	Kurukshetra S/S	400/220	2x1500		100%	99%	99%	97%	0	JUN-15	MAR-16	400KV bay ready for commissioning in Nov'15. Balance work under progress.
215	Madhugiri S/S	400/220	2x500		100%	100%	100%	100%	1000	JUN-14	NOV-15	Commissioned 11/15.
216	Maduri (Addl.) S/S	400/220	500		100%	0%	0%	0%	0		JUL-17	Award placed in Mar'15. Engg. in progress.
217	Maithon S/S (500-315)	400/220	370		100%	40%	30%	0%	0		JUN-16	Award placed in Oct'14. Work under progress.
218	Malekuttaiyur (Extn.)	400/220	500		100%	50%	15%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply, civil works & erection under progress.
219	Mandola (Aug.)	400/220	740		100%	96%	80%	50%	0	JUN-16	JUN-16	Award placed in Sep'14. work under progress.
220	Mapusa (ICT) S/S	400/220	315		100%	100%	100%	100%	0			ICT commissioned in oct'13. Reported late
221	Moga (Aug.) ICT-I	400/220	500		100%	100%	100%	100%	500		JUN-13	Commissioned 06/13.
222	Muzaffarpur (ICT)	400/220	500		100%	100%	100%	100%	500		DEC-15	Commissioned 12/15.
223	Mysore (Extn.)	400/220	500		100%	20%	12%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg., supply & civil work under progress.
224	Narendra (Aug) (2x500-2x315)	400/220	370		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
225	Navi Mumbai (GIS)	400/220	630		100%	100%	100%	100%	0	SEP-10	APR-16	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using underground cable. Cable trench work under progress. Severe ROW problem.Critical.
226	Panchkula (Extn.)	400/220	500		100%	50%	40%	40%	0	MAY-16	MAR-16	Award placed in Nov'14.Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
227	Parbati (PS)	400/220	630		100%	15%	20%	5%	0	JUN-16	JUN-16	Civil work & supply under progress.
228	Patna (Aug.) (500-315)	400/220	370		100%	50%	65%	15%	0		NOV-16	Award placed in Jun'14. Work under progress.
229	Pugalur (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.
230	Purnea (Aug.) (500-315)	400/220	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
231	Pusali (Aug.) (500-315)	400/220	370		100%	60%	55%	10%	0		NOV-16	Award placed in Jun'14. Works under progress.
232	Rajarhat (GIS) S/S	400/220	2x315		100%	50%	50%	15%	0	APR-16	JUN-16	Land acquired in Feb'14. supply, civil works & erection under progress.
233	Rajghat S/S (GIS)	400/220	2000		100%	0%	0%	0%	0	MAY-17	MAY-17	Rajghat Sub station. Award placed in Apr'15.
234	Rangpo S/S (GIS)	400/220	16x105 +3x100		100%	100%	100%	99%	0	NOV-13	MAR-16	Balance work under progress. Completion matching with line.
235	Saharanpur	400/220	2x315		100%	100%	100%	99%	0	NOV-12	MAR-16	Completion matching with associated line. Balance work under progress.
236	Samba (Extn.) S/S	400/220	315		100%	45%	15%	5%	0	MAY-16	JUN-16	Award placed in Nov'14. Engg. & civil work under progress. Efforts being made to complete earlier.
237	Silchar (New) S/s	400/220	400		100%	99%	99%	99%	0		JUN-16	Work under progress.
238	Silchar S/S (New)	400/220	200		100%	99%	99%	99%	0	DEC-12	JUN-16	Major portion commissioned. Balance under progress.
239	Solapur (Aug.)	400/220	315		100%	100%	100%	100%	0	OCT-15	OCT-15	ICT commissioned in Oct'15.
240	Somanahalli (Extn.)	400/220	500		100%	20%	12%	5%	0	FEB-17	FEB-17	Award placed in Sep'14. work under progress.
241	Somannm S/S	400/220	2x500		0%	0%	0%	0%	0			
242	Tirunelveli Pooling station (GIS)	400/220	2x500		100%	1%	0%	0%	0	APR-17	APR-17	Award placed in Apr'15. work under progress.
243	Trichy (Extn.)	400/220	500		100%	0%	0%	0%	0	FEB-17	FEB-17	Award placed in Sep'14. Engg. in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
244	Tughlakabad S/S (GIS)	400/220	2000		0%	0%	0%	0%	0	JUL-17	JUL-17	Award under progress.Land yet to be acquired.
245	Uttra (Pindiabil) S/S	400/220	630		100%	90%	80%	70%	0	MAR-16	MAR-16	Alternate land acquired at Pandiyabil. Land handed over in Mar'13. Supply, civil works & erection under progress. Progress severely affected due to repeated ROW ereated by local.
246	Vijayawada (Extn.)	400/220	500		100%	35%	30%	9%	0	FEB-17	FEB-17	Award placed in Sep'14. Work under progress.
247	Vimagiri (PS) S/S	400/220	2x500		100%	20%	0%	0%	0	APR-14	NOV-17	Award placed in Dec'14. Engg. & civil work under progress.
248	Wanpon (Extn.) S/S	400/220	420		0%	0%	0%	0%	0			
249	Warangal (Extn.)	400/220	500		100%	35%	25%	0%	0	FEB-17	FEB-17	Award placed in Sep'14.Work under progress.
250	Yelahanka (GIS)	400/220	2x500		100%	99%	99%	98%	0	JUN-13	MAR-16	Completion matching with line.Uncertain.
251	Anuppur S/S	220/132	160		0%	0%	0%	0%	0			
252	Ara (ICT)	220/132	160		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
253	Balipara S/S	220/132	120		100%	0%	0%	0%	0	DEC-17	DEC-17	Award placed in Nov'15. Engg. in progress.
254	Bay Extn. Amargarh S/s	220/132	0		100%	0%	0%	0%	0		JUL-17	Not in scope in POWERGRID.
255	Bay Extn. Kishanganj S/S	220/132	0		100%	30%	20%	5%	0		NOV-16	Work under progress.
256	Bay Extn. New Melli (GIS)	220/132	0		0%	0%	0%	0%	0			
257	Bay Extn. Siliguri (Purena) S/S	220/132	0		100%	50%	45%	20%	0		NOV-16	work under progress.
258	Birpara (160-100) (Aug.)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
259	Extn. Purnea S/S	220/132	320		100%	70%	75%	60%	0	MAR-14	MAR-16	ICT -I commissioned in Jun'15. ICT-II expected by Mar'16. Balance works

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												under progress.
260	Kopili S/S	220/132	100		100%	0%	0%	0%	0		DEC-17	Award placed in Nov'15. Engg. in progress.
261	Legship S/S	220/132	100		0%	0%	0%	0%	0			
262	Mokokchung (ICT-II)	220/132	30		100%	100%	100%	100%	30		AUG-15	Commissioned 08/15.
263	Mokokchung (New)	220/132	30		100%	100%	100%	100%	30	DEC-12	JUL-15	Commissioned 07/15.
264	Phursungi S/S	220/33	200		0%	0%	0%	0%	0			
265	RPH (Aug). S/S	220/132	60		0%	0%	0%	0%	0			
266	Siliguri (160 - 100) (Aug.)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
267	Bay Extn. Sujoyamaninagar S/S	132/33	0		100%	100%	100%	100%	0		JAN-16	Commissioned in Jan'16.
268	Imphal S/S	132/33	2x50		100%	100%	100%	100%	100		APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
269	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	80%	65%	10%	0		DEC-16	Supply, civil works & erection under progress. Completion matching with line.
270	Namsai S/S	132/33	2x15		100%	65%	100%	20%	0		JUN-16	Work under progress. Completion matching with associated lines. Critical.
271	Nirjuli S/S (Repl.)	132/33	80		100%	60%	50%	50%	0		MAY-17	ICT-I commissioned in Feb'16. Balance work under progress.
272	Roing S/S	132/33	2x15		100%	92%	100%	92%	0		JUN-16	Work under progress. Completion matching with associated lines. Critical.
273	Tezu S/S	132/33	2x15		100%	88%	100%	85%	0		JUN-16	Work under progress. Completion matching with associated lines. Critical.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukurmara (Azara) S/S	400/220	630		100%	100%	100%	100%	630	SEP-11	MAY-15	Commissioned 05/15.
2	Boko (Add.Trf)	220/132	100		100%	100%	100%	95%	0	APR-14	JUN-16	Completed on 11.06.2015
3	Jawaharnagar GI S/S	220/33	50		100%	100%	100%	100%	0			Commissioned on 31.07.2013.
4	Kukumara S/S (2x50)	220/132	100		100%	90%	100%	98%	0		FEB-15	All testing and test charge completed. Awaiting the Mirza Azara 132 kV line to be completed.
5	Rangia S/S (2x100)	220/132	200		100%	100%	100%	100%	0	JUN-12	JUN-16	SS completed/charged on 24.06.2013. Awaiting completion of the line.
6	Sonabil (2x100)	220/132	200		100%	100%	100%	100%	200	MAR-13	JAN-16	Commissioned 01/16.
7	Sonapur (2x100)	220/132	200		100%	60%	90%	0%	200	MAR-13	JUN-16	Work in progress.
8	Tinsukia (Aug.) (2x50 by 2x100)	220/132	100		100%	100%	100%	100%	0	APR-14	JUN-16	1st Tr. on 07.08.2013 & 2nd Tr. on 12.04.2014

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)												
1	Gani S/S	400/220	2x315		100%	5%	10%	0%	0			Site levelling and construction of compound wall are in progress.Foundation works are in progress.
2	Garividi (Marala)	400/220	630		100%	50%	40%	20%	0		JUN-16	Works under progress.
3	Jammalamadugu	400/220	630		100%	95%	90%	80%	0		MAR-16	Works under progress. The voltage ratio is 400/220/132kV in place of 400/220 kV.
4	Kalikiri	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015.The detailed purchase order issued in Nov'2015.
5	Kamavarapukota	400/220	630		100%	45%	50%	15%	0	MAR-16	JUN-16	Works under progress.
6	Kurnool S/S	400/220	2x315		0%	0%	0%	0%	0			
7	Manubolu (Nellore) S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
8	Podili S/S	400/220	630		0%	0%	0%	0%	0			LOI issued on 16.09.2015. Detailed Purchase order issued in Nov'2015.
9	Sattenapally	400/220	630		null%	null%	null%	null%	630		MAR-14	The substation was idle charged on 26.02.2014 with 1No.315 PTR and put into commercial operation from 31.03.2014. 2nd 315 MVA PTR was charged on 24.04.2014.
10	Uravakonda S/S	400/220/132	630		100%	100%	100%	100%	0		JAN-16	Pre-commissioning works are under progress.
11	Bobbili (Vizianagaram)	220/132	100		100%	100%	100%	100%	100	DEC-12	NOV-15	Commissioned 11/15.
12	Chakrayapet	220/132	200		100%	0%	0%	0%	0		MAR-16	Work awarded on 26.09.2013.Site yet to be handed over by the Revenue Dept.
13	Gaddamvaripalli	220/11	50		100%	100%	100%	95%	0		DEC-15	Works under progress
14	Goddummarri	220/11	100		100%	100%	100%	100%	0		DEC-15	Works completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
15	Gollapuram	220/132	200		100%	70%	60%	10%	0		MAR-16	Works are under progress.
16	Hindupur (Aug.)	220/66	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
17	Manikonda S/S	220/132	2x100		100%	5%	0%	0%	0		DEC-12	Pertains to Telangana
18	Manubolu (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
19	Pattiseema S/S	220/11	60		100%	100%	100%	100%	60		NOV-15	Commissioned 11/15. (Late report).
20	Porumamilla	220/132	200		100%	90%	95%	90%	0		MAR-16	works are under progress.
21	Rachagunneri S/S (in Chittoor distt.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15. (Late report).
22	Thimmapuram S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
23	Tirumalayapalli	220/132	300		100%	50%	75%	0%	0		MAR-16	Works are under progress.
24	Vajrakarur	220/132	100		100%	90%	95%	90%	0		MAR-16	Works are under progress
25	Yellanur	220/11	50		100%	100%	100%	100%	50		MAR-14	Substation charged on 27-03-2014.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni (TPS) (ICT)	220/132	300		0%	0%	0%	0%	0			Award under process.
2	Biharshariff S/S	220/132	150		0%	0%	0%	0%	0		MAR-14	
3	Bihta (GSS) S/S	220/132/33	320		100%	100%	5%	0%	0		SEP-15	Work holdup due to approach road.
4	Bodhgaya (2nd Trf.)	220/132	150		0%	0%	0%	0%	0		MAR-14	
5	Dehri (Addl.) S/S	220/132	100		0%	0%	0%	0%	0		SEP-14	
6	Kishanganj S/S	220/132/33	320		100%	10%	5%	1%	0		DEC-15	
7	Motipur (GSS) S/S	220/132/33	320		100%	0%	0%	0%	0		NOV-15	
8	Musahari S/S	220/132/33	320		0%	0%	0%	0%	0		DEC-15	Work holdup due to land issues.
9	Pusauli S/S	220/132/33	300		100%	100%	100%	98%	0		MAR-15	
10	Samastipur S/S	220/132/33	100		100%	0%	0%	0%	0		MAY-15	
11	Sonenagar S/S	220/132/33	100		100%	70%	60%	5%	0		SEP-15	
12	Supaul/Lokhi S/S	220/132/33	320		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Jagdalpur S/s	400/220	630		100%	21%	5%	0%	0	NOV-14	MAR-16	Work under progress.
2	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0		DEC-13	Failed during S C test. Under repair.
3	Raipur (2nd Trf.)	400/220	315		100%	100%	100%	100%	0		DEC-13	Charged on 31.3.2014
4	Bishrampur S/S	220/132	160		100%	100%	100%	100%	0	DEC-12	JUN-14	Charged on 22.8.2014
5	Girwani S/S	220/132	160		100%	87%	80%	80%	0		MAR-16	Work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DELHI TRANSCO LIMITED (DTL)												
1	Bamnoli (ICT Replacement) (2x500 -2x315)	400/220	370		0%	0%	0%	0%	0			
2	Mundka s/s(3rd 400/220 kV ICT)	400/220	315		100%	100%	100%	100%	315		JUL-14	Commissioned 07/14. (Late Reported).
3	Lodhi Road (GIS)	220/33	100		0%	15%	35%	7%	0		MAR-15	Erection of 33kV GIS completed. 100 MVA Pr. foundation work completed.Laying of 33kV Power cable in progress.Laying/terminations work of the control cable for 33kV GIS completed. Laying of LT Power Cable under progress.
4	Peera Garhi (2x100)	220/33	200		100%	100%	100%	100%	200	FEB-13	APR-15	Commissioned 04/15.
5	Wazirpur (GIS)	220/33	200		100%	100%	100%	100%	200	DEC-12	JUN-14	Commissioned 06/14. (Late Reported)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Yurembam (Aug.) S/S	132/33	3X33.5		100%	0%	0%	0%	0		MAR-13	
---	---------------------	--------	--------	--	------	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	New Verna	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Administration and expenditure approval has been accorded on July 2010.
2	Soccorro S/S	220/33	320		0%	0%	0%	0%	0		DEC-13	
3	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		DEC-13	Work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Achchhalia S/S	400/220	2x315		0%	0%	0%	0%	0			
2	Bhogat S/S	400/220	1x315		0%	0%	0%	0%	0			
3	Charanka S/S	400/220	2x315		0%	0%	0%	0%	0			
4	Chhara S/S	400/220	315		0%	0%	0%	0%	0			
5	Chorania (Aug.) S/S	400/220	500		100%	100%	100%	100%	500		JAN-16	Commissioned 01/16.
6	Fedra S/S	400/220	2x315		0%	0%	0%	0%	0			
7	Halvad	400/220	315		100%	100%	100%	100%	630		MAR-15	400/220/66KV system back charged on Dt.: 31.03.14.
8	Keshod S/S	400/220	630		0%	0%	0%	0%	0			
9	Pipavav S/S	400/220	1x315		0%	0%	0%	0%	0			
10	Prantij S/S	400/220	2x315		0%	0%	0%	0%	0			
11	Rajkot (Hadala) ICT-II	400/220	315		100%	0%	0%	0%	0		DEC-12	
12	Sankhari S/S	400/220	2x315		0%	0%	0%	0%	0			
13	Vadavi (Aug.) S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
14	Veloda (Sankhari) S/S	400/220	1000		0%	0%	0%	0%	0			
15	Agiyol (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
16	Asodar S/S	220/66	1x100		0%	0%	0%	0%	0			
17	Asoj (Aug.)	220/132	150		100%	100%	100%	100%	150		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Atul (Navera) S/S	220/66	260		100%	100%	100%	100%	320		NOV-15	Commissioned 11/15.
19	Bagasara S/S	220/66	1x100		0%	0%	0%	0%	0			
20	Bechraji S/S	220/66	200		0%	0%	0%	0%	0			
21	Bhestan S/S	220/66	1x100		0%	10%	60%	0%	300			Estimate approved. Tender to be floated.
22	Charadava S/S	220/66	2x100		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
23	Charanka S/S	220/66	8x100		0%	0%	0%	0%	0			
24	Dhanaj S/S	220/66	2x100		0%	0%	0%	0%	0			
25	Dhangadhra (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
26	Dhasa (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
27	Gatrad S/S	220/132/66	3x100		0%	0%	0%	0%	0			
28	Gondal S/S	220/66	2x100		0%	0%	0%	0%	0			
29	Jamnagar (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
30	Jangral (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
31	Jasdan	220/132	200		100%	0%	0%	0%	200		DEC-12	As land was not suitable so field office are conveyed to search for fresh land.
32	Kalavad S/S	220/66	1x100		0%	0%	0%	0%	0			
33	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
34	Kerala S/S	220/66	2x100		0%	0%	0%	0%	0			
35	Khambhalia S/S	220/66	200		0%	0%	0%	0%	0			
36	Manjuvas S/S	220/11	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
37	Methoda S/S	220/66	200		0%	0%	0%	0%	0			
38	Modasa S/S	220/66	320		100%	100%	100%	100%	260		NOV-15	Commissioned 11/15.
39	Nani Hamirpur S/S	220/11	50		100%	100%	90%	70%	50		MAR-15	WIP

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
40	Navlakhi S/S	220/66	2x100		0%	0%	0%	0%	0			
41	Prantij S/S	220/66	2x100		0%	0%	0%	0%	0			
42	Radhanpur (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
43	Rajkot (Nyara) (Aug.)	220/66	60		100%	100%	100%	100%	60		JUN-15	Commissioned 06/15.
44	Rajkot-II S/S	220/66	2x100		0%	0%	0%	0%	0			
45	Saria	220/132	100		100%	35%	65%	0%	0		DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
46	Sartanpar (Tankara) S/S	220/132	300		100%	100%	100%	100%	100		MAR-14	Test charged on DT: 31.03.14. Commercially commissioned on Dt.: 06.06.14
47	Suva	220/66	200		100%	40%	12%	6%	200		JAN-15	A/T issued for total turnkey package.
48	Talaja S/S	220/66	1x100		0%	0%	0%	0%	0			
49	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
50	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
51	Vallabhipur S/S	220/66	100		100%	100%	85%	78%	100		FEB-15	WIP
52	Vallabhipur S/S	220/132	100		100%	100%	85%	78%	100		FEB-15	WIP
53	Veloda (Sankhari) S/S	220/66	320		0%	0%	0%	0%	0			
54	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
55	Wagra (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Lahal S/S	400/220	630		0%	0%	0%	0%	0	JAN-18		
2	Pragati Nagar (2nd Trf)	400/220	315		0%	0%	0%	0%	0	JUL-16		
3	Pragati Nagar S/S	400/220	315		0%	0%	0%	0%	0	JUL-16		
4	Wangtoo (GIS) S/S	400/220	630		0%	0%	0%	0%	0			
5	Wangtoo S/S	400/220	630		0%	0%	0%	0%	0	AUG-17		
6	Barsaini S/S	220/33	63		0%	0%	0%	0%	0	MAR-16		
7	Bhokto S/S	220/66	31		100%	70%	60%	50%	0	FEB-16	MAR-16	
8	Dehan S/S	220/132	200		0%	0%	0%	0%	0			
9	Fozal S/S	220/33	126		100%	100%	100%	100%	126	MAR-13	NOV-15	Commissioned 11/15.
10	Karian S/S	220/33	63		100%	70%	100%	0%	0	MAR-13	DEC-15	Trf. transportation issued due to narrow road/bridge.
11	Koti S/S	220/132	200		0%	0%	0%	0%	0			
12	Lahal S/S	220/33	63		0%	0%	0%	0%	0	JAN-17	DEC-16	
13	Mandhala	220/66	100		0%	0%	0%	0%	0			
14	Sunda S/S	220/132	200		0%	0%	0%	0%	0	MAR-17	DEC-16	
15	Taran tulla (Addl.)	220/132	100		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	A-4, Faridabad S/s	220/66	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
2	Barhi S/S	220/132	200		100%	63%	50%	15%	0		JUN-16	work in progress
3	Daultabad	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
4	Gurgaon Sector - 33	220/66	200		100%	76%	90%	75%	null		JUN-16	Work in progress.
5	Gurgoan Sector - 20 (GIS)	220/66	300		100%	75%	80%	60%	0		JUN-16	work in progress
6	Gurgoan Sector -57	220/66	200		100%	71%	50%	20%	0		JUL-16	work in progress. Firm has been requested to expedite the work.
7	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0		MAR-17	Physical possession of land not given by HSIIDC. Proposal for up-gradation of 132 kV S/Stn. Rai to 220 kV level is approved. Work is yet to be start.
8	Hukmawali S/S	220/132	200		100%	98%	100%	90%	0		NOV-15	Work almost completed but the substation cannot be commissioned due to non-completion of feeding line.
9	Meerpur Kurali S/S	220/66	200		100%	28%	0%	0%	0		JUN-16	Work in progress.Firm has been requested to expedite the work.
10	Nawada (Addl.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
11	Panchgaon S/S	220/66	320		100%	64%	50%	55%	0		JUL-16	Work in progress
12	Panchkul Sector- 32 S/S	220/66	200		100%	78%	15%	2%	0		JUL-16	Work stopped by firm. Contractual problem. Court case.
13	RGEC, Sonipat S/S	220/33	200		100%	79%	45%	32%	0		SEP-16	Work in progress. Firm has been requested to expedite the progress of work.
14	Sampla (Aug.)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
15	Sector -6, Sonipat S/S	220/33	200		100%	62%	0%	0%	0		SEP-16	Work in progress. Firm has been requested to expedite the work.
16	Sonta S/S	220/66	200		100%	100%	100%	98%	0		NOV-15	Sub-station completed but can not be commissioned due to non-availability of feeding line.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100%	100%	100%	100%	6		NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
3	Himya	66/11	60		100%	30%	0%	0%	0		JUL-13	
4	Kargil S/S	66/11	60		100%	100%	100%	100%	60		SEP-12	Commissioned.
5	Khalsi	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
7	Kharu	66/11	60		100%	100%	100%	100%	60		DEC-13	Commissioned
8	Leh	66/11	2x6.3		100%	100%	100%	100%	13		DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100%	100%	100%	100%	60		SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100%	100%	100%	100%	60		JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100%	100%	100%	100%	60		SEP-14	Commissioned.
12	Alusteng S/S	220/132	320		100%	70%	80%	20%	0		JAN-15	Transformers received.Due to technical reasons work get delayed.
13	Budgam (Aug.)	220/132	160		100%	99%	100%	100%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
14	Budgam (Aug.) 2nd Trf.	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
15	Lassipora S/S	220/132	320		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
16	Mirbazar (Aug.)	220/132	160		0%	0%	0%	0%	0		DEC-13	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
17	Yonus Wahipora (Kupwara) S/S	220/132	320		0%	0%	0%	0%	0		DEC-12	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
18	Zainkote (Aug.)	220/13	3x150		100%	0%	0%	0%	0	DEC-12	JUL-13	Work under prgoress.Works planned for

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

2

execution during 12th Five year Plan (2012-17). Funding to be arranged.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa	220/132	300		100%	0%	0%	0%	0		MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
2	Chatra S/S	220/132/33	400		0%	0%	0%	0%	0		JUN-15	Delay due to non-availability of fund naxal affected area.
3	Dumka S/S	220/132	300		100%	100%	100%	100%	300		JUN-15	Ready for Commissioning 06/15.
4	Giridih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender invited vid NIT.
5	Jainamore (Bokaro) S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.
6	Jasidih S/S	220/132/33	400		0%	0%	0%	0%	0		SEP-16	Tender is in awarding stage.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Electronic city S/S	400/220	2x500		0%	0%	0%	0%	0		APR-15	Land under dispute and the matter is in High Court. Line work: To be tendered.
2	Gulbarga S/S	400/220	1000		0%	0%	0%	0%	0			Land has been acquired.
3	Ambewadi (Aug.)	220/110	45		100%	100%	100%	100%	45		APR-15	Commissioned 04/15.
4	Arasikere S/S	220/110	200		100%	100%	100%	100%	200	MAY-14	DEC-15	Commissioned 12/15.
5	DG Plant Yelahanka	220/66	2x150		100%	100%	100%	100%	300	OCT-11	DEC-15	Commissioned 12/15.
6	Gowribidanur (Aug.)	220/66	100		100%	85%	95%	95%	0		JAN-16	Erection work for station structures 3/3- 2T1, 3/3- 2T2 and 3/3- 2B1, 1/1- 2B2 beams for 220kV & 2/2- 6T2, 1/1 -6B2 beams 66KV side completed. 7/7 Nos of 220KV CT's & 4/4 Nos of 66KV CT's erected, 2/2 Nos of 220kV side isolators erected. 9/9 lightning masts erected. 2 Nos of 220KV CB & 1 No of 66KV CB, 3 Nos of 220KV LAA's erected. Civil works: Drain, road concreting and Cable duct wall concreting completed, covering slabs and cable trays laid. C& R panel and control cable received at site.
7	Jigani (2x150)	220/66	300		100%	85%	100%	100%	0	MAR-13	MAR-16	220 kV side: PC tests to be completed.
8	Kemar (Aug.)	230/110	100		100%	100%	100%	100%	100		APR-15	Source line awaited. Commissioned 04/15.
9	Khoday Glass Factory	220/66	300		100%	100%	100%	100%	300		JUL-15	Commissioned 07/15.
10	Koppal S/S	220/110	2x100		100%	0%	0%	0%	0		MAR-15	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37,

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
11	Kudligi (Badeladaku) S/S	220/66	200		100%	75%	90%	90%	0	MAY-14	JAN-16	Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered. Control Room plastering work, cable duct towards 220 kV and 66 kV side is completed, 2 Nos of 100 MVA tranformer erection is completed, yard lightning work is under progress, 220 kV CT-15 Nos erection completed, 220 kV CVT - 06 Nos completed, 9 nos 66 kV side road crossing PI foundation completed. 6 nos of 220 kV HPI foundation completed.
12	Pavagada S/S	220/66	100		100%	50%	100%	70%	0		MAR-16	Control room plastering, flooring and painting completed. Cable duct is completed.Tr found of 100 MVA 2 Nos completed.Trfs rcvd.12.5 MVA transformers erected. Earthing of equipments and cable laying under progress. Terminal bay:Retaining wall completed and Earth mat work completed.Equipment erection under progress
13	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-07	MAR-16	220KV&66 kV: All works completed. Backcharging approval rcvd on 30.8.14,intimated to ABB to commence the activity for back charging of 220/66/11/KV, Kothipura. Source line awaited. 220KV TB at Tubinakere:PC tests completed except bus stability test. 220 KV TB at Bidadi:Approval for shutdown of Bus 1 & 2 is reqd for erection of balance BPI?s & bus extension work. Line clear will be

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

14	Vikas Tech Park (2x150)	220/66	300		100%	95%	100%	100%	0	MAR-13	JAN-16	availed after completion of PC tests. 220kV and 66kV side PC tests & SAS work completed. PC test on power transformers & batteries will be taken up during commissioning. Source line awaited.
----	-------------------------	--------	-----	--	------	-----	------	------	---	--------	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0%	0%	0%	0%	0			This work is not included in the Plan for 2015-16. May be deleted.
---	---------------------	---------	----	--	----	----	----	----	---	--	--	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		0%	0%	0%	0%	0			
2	Balaghat / Kimapur S/S	400/220	315		0%	0%	0%	0%	0			
3	Handia S/S	400/220	630		0%	0%	0%	0%	0			
4	Katni (Addl.)	400/220	315		100%	100%	100%	100%	315		NOV-15	Commissioned 11/15.
5	Nagda (Addl.)	400/220	315		100%	100%	100%	100%	315		AUG-15	Commissioned 08/15.
6	Sagar S/S	400/220	630		0%	0%	0%	0%	0			
7	Ujjain S/S	400/220	630		0%	0%	0%	0%	0			
8	Anuppur (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
9	Ashoknagar S/S	220/132	160		100%	96%	93%	66%	0		MAR-16	Work under progress.
10	Barwaha S/S	220/132	160		0%	0%	0%	0%	0			
11	Bhopal S/S	220/132	160		0%	0%	0%	0%	0			
12	Bina S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
13	Chhindwara (Addl.) S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.
14	Datia S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
15	Dewas S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
16	Gandhinagar S/S	220/132	160		0%	0%	0%	0%	0			
17	Gorabazar S/S	220/13	160		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
18	Gwalior-II (Banmore) S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
19	Hoshangabad S/S	220/132	160		0%	0%	0%	0%	0			
20	Indore (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		SEP-15	Commissioned 09/15.
21	Indore S/S	220/132	160		0%	0%	0%	0%	0			
22	Julwania S/S	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.
23	Kukshi S/S	220/132	160		0%	0%	0%	0%	0			
24	Mandideep S/S	220/132	160		0%	0%	0%	0%	0			
25	Morena S/S	220/132	320		0%	0%	0%	0%	0			
26	Munglia ChhopS/S	220/132	160		100%	95%	10%	10%	0			
27	Pandhurna S/S	220/132	160		0%	0%	0%	0%	0			
28	Pithampur S/S	220/132	160		100%	100%	100%	100%	160		JUN-15	Commissioned 06/15.
29	Shajapur - II S/S	220/132	160		100%	100%	50%	50%	320		JAN-15	One 160MVA Tr. Charged on 04-03-2015
30	Shankargarh / Khsipra S/S	220/132	160		0%	0%	0%	0%	0			
31	Shivpuri S/S	220/132	160		100%	100%	50%	50%	0			Work under progress. X mer placed on plinth
32	Sidhi S/S	220/132	160		0%	0%	0%	0%	0			
33	Sirmour S/S	220/132	160		100%	100%	100%	100%	160		NOV-15	Commissioned 11/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Aurangabad - III S/S	765/400	3000		100%	96%	85%	92.3%	0		MAR-16	Work in Progress.
2	Aurangabad II	400/220	1000		100%	84%	62%	55.3%	0		MAR-16	400kV Bus charged on 21.05.2014. Work in Progress.
3	Chandrapur-II	400/220	500		100%	91.98%	96%	72%	0		MAR-16	Priority Bay 410, 426, 408 (Tie Bay) and 409, 411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014
4	Kharghar S/S	400/220	315		100%	100%	100%	100%	315		JUN-15	Commissioned 06/15.
5	Koradi -II	400/220	500		100%	100%	100%	100%	500		NOV-15	Commissioned 11/15.
6	Kudus S/S	400/220	2x500		100%	60%	80%	12%	0		MAR-16	Work in progress.
7	Nanded (Kumbhargaoon)S/S	400/220	500		100%	100%	100%	100%	500		FEB-16	Commissioned 02/16.
8	Akurdi (3x50)	220/22	150		100%	100%	100%	100%	150		JAN-13	commissioned on 31.01.2013.
9	Anjangaon S/S	220/132/33	1x100		100%	40%	30%	2%	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
10	Ballarshah S/S	220/132, 220/33	50		100%	98%	100%	90%	0		MAR-16	Work in progress.
11	Bhalwani S/S	220/33	2x25		100%	96.05%	70%	86.83%	0		MAR-16	Civil & electrical work in progress.
12	Bhokar S/S	220/132/33	2x100, 2x25		100%	97%	100%	100%	0	DEC-12	APR-13	S/s back charged on 01.04.13.
13	Bhokardhan (2nd Trf.)	220/33	50		0%	0%	0%	0%	0	AUG-12	MAR-13	
14	Boisar S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
15	Butibori S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
16	Chinchwad S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
17	Coiourchem S/S	220/22	50		100%	100%	10%	100%	50		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Colourchem ICT - II S/S	220/22	50		100%	100%	100%	100%	50		SEP-15	Commissioned 09/15.
19	Dhule S/S	220/33	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
20	Hinganghat S/S	220/33	50		100%	100%	100%	100%	50		JAN-16	Commissioned 01/16.
21	Kamba S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
22	Khanapur S/S	220/33	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
23	Kondhwa S/S	220/22	2x50		100%	85%	70%	56.94%	0		MAR-16	Work in progress.
24	Kopergaon S/S	220/132	200		100%	100%	100%	100%	0		MAR-14	S/s commissioned on dt. 29.03.2014
25	Krishnoor S/S	220/132/33	200		100%	53%	56%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
26	Kudus -II (Addl.) S/S	220/33	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
27	Kudus-II (2nd T/F)	220/33	100		100%	100%	100%	100%	100		OCT-15	Commissioned 10/15.
28	MIDC Lonand S/S	220/132/33	300		100%	99%	100%	60%	0	AUG-12	MAR-16	Under arbitral group B- Work order placed to M/s. oberon. Work in progress.
29	Magarpatta S/S	220/132	2x100		100%	100%	100%	100%	0		MAR-15	ICT-I commissioned on dtd.28.03.2013. ICT-II commissioned on 31.03.2015.
30	Magarpatta S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
31	Malegaon -II S/S	220/132	100		100%	44%	45%	32%	0	DEC-12	MAR-16	Arbitral award- Group C. Tender being processed for balance work.
32	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	12.79%	95%	0%	0		MAR-16	Work is done slow by agency.
33	Mendhegiri S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
34	Mulund S/S	220/22	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
35	Nalasopara (Aug.)	220/22	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
36	Nandgaon Peth S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	DEC-15	Commissioned 12/15.
37	Narsi S/S	220/132,	2x100		100%	5.8%	10%	0%	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		220/33										
38	New Butibori-II S/S	220/132/33	2x100		100%	55.35%	40%	3%	0		MAR-16	Work is very slowly done by the agency.
39	New Pardi S/S	220/132	200		100%	49.21%	95%	64%	0		MAR-16	Work in Progress.
40	Pegasus S/S	220/22	25		100%	100%	100%	100%	25		APR-15	Commissioned 04/15.
41	Phulambri S/S	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
42	Raymond S/S	220/33	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
43	Satana S/S	220/132	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
44	Sayane S/S	220/33	25		100%	100%	100%	100%	25		JUN-15	Commissioned 06/15.
45	Sayne (Addl.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-15	Commissioned 12/15.
46	Serum S/S	220/22	50		100%	100%	100%	100%	50		APR-15	Commissioned 04/15.
47	Shedyal ICT-II S/S	220/33	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
48	Shedyal S/S	220/33	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
49	Shirsuphal S/S	220/22	50		100%	100%	100%	100%	50		NOV-15	Commissioned 11/15.
50	Tembhurni (Addl.)	220/33	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
51	Tilwani S/S	220/33	50		100%	100%	100%	100%	50		AUG-15	Commissioned 08/15.
52	Uppalwadi S/S	220/132, 220/33	2x100+2x50		100%	17.01%	80%	0%	0		MAR-16	Work is slow by agency.
53	Vile Bhagad S/S	220/33	50		100%	90%	95%	90%	0		MAR-16	SCOPE:2 X 25 MVA , 220/22 kV Transformers. Work in progress.
54	Wada-II S/S	220/22	100		100%	90%	100%	95%	0		MAR-16	Work in progress.
55	Warud S/S	220/132	200		100%	94.38%	100%	92.7%	0		FEB-14	T/F-I charged on 31.05.2015. S/s back charged on 28.02.14

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
MEGHALAYA ENERGY CORP. LTD. (MeECL)												
1	Killing S/S	400/220	630		100%	95%	100%	100%	630		FEB-15	Work executed by Power Grid. Both the 400/220 kV transformers are energised on 03.03.2013. The expenditure for the substation is included in the LILO of the line. Extension of 400 kV bay in the additional land required is completed & energised on 22.02.2015. Balance works to be completed are some civil works which are delayed due to fund constraint.
2	Nangalbibra S/S (at Agia in Assam for Meghalaya)	220/132	100		100%	100%	100%	100%	100		JUL-13	Work completed and line charged on 27.07.2013.
3	Ampati S/S (2x25)	132/33	50		100%	10%	60%	0%	0		MAR-16	Retaining wall, temporary shed, boundary wall completed. Work for levelling of land for 132kV & 33kV switchyard, staff barrack, control room building & transformer pad etc are in progress.
4	Lad Nongkrem S/S	132/33	40		100%	50%	50%	0%	null		JUL-16	Land levelling, retaining wall, approach road & culvert, transformer pad, Fencing, security barrack, side drain and gate at the front side & security shed, mobilisation and filtration of transformer completed. Construction of control room building is in progress.
5	Mawphlang S/S	132/33	40		100%	100%	100%	100%	40		FEB-12	Work completed. One transformer is commissioned on 23.12.2011 & 2nd transformer commissioned on 20.02.2012.
6	Mendipathar S/S	132/33	40		100%	100%	100%	90%	0		MAR-16	132kV (Ph-I) & 33kV Switchyard works completed. Control room building completed. Both the 20MVA transformers have been received &

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

7	Mustem S/S	132/33	40		100%	100%	100%	100%	40		NOV-15	placed in the pad. 132kV Bus & 132/33kV 20MVA transformer No.1 commissioned on 22.12.2015. 132kV (Ph-II) switchyard is in progress. Overall progress 92% completed.
8	Praharinagar S/S	132/33	25		0%	0%	0%	0%	0		DEC-16	Work completed and substation commissioned on 20.11.2015
9	Rongkhon (Aug.) S/S	132/33	50		100%	90%	90%	90%	20		MAR-16	Land acquisition for the substation is under process.
												The transformer augmentation of the substation has been completed on 20.10.2012. Other works relating to PLCC, RTU & 33kV switchyard; the materials procurement is in progress. Overall status is 90% completed.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Duburi S/S	400/220	630		100%	100%	100%	100%	630	MAR-13	AUG-15	Commissioned 08/15.
2	Atri (Karadagadia) 2nd ICT S/S	220/132/33	160		100%	70%	70%	60%	0		MAR-16	The work order placed on M/s Shreem Capacitor on 21.03.2013.
3	Atri (Karadagadia) 1st ICT S/S	220/132	160		100%	100%	100%	100%	160		FEB-16	Commissioned 02/16.
4	Bonai S/S	220/33	80		100%	35%	5%	0%	0		DEC-16	Since the Agency M/s U.B.Engineering has delayed the work, it is offloaded from the contractor's scope and re-tendering is done. The evaluation is in progress
5	Cuttack S/S	220/132	2x100		100%	80%	100%	80%	0		DEC-16	The work order placed on M/s Tesla Transformers on 21.09.2011
6	Dhamara S/S	220/132/33	200		0%	0%	0%	0%	0		MAR-15	The work order placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers
7	Duburi S/S	220/33	40		100%	100%	100%	100%	40		APR-15	Commissioned 04/15.
8	Kesinga S/S	220/132	2x160		100%	30%	30%	20%	0		DEC-16	The Work Order placed on M/s A.K.Das & Associates, Bhubaneswar on 27.07.2012
9	Kuanrmunda S/S	220/132/33	200		100%	40%	45%	0%	0		MAR-13	Due to site condition the work was offloaded from the Executing Agency.
10	Lapanga S/S	220/132/33	320		100%	90%	85%	65%	0		AUG-15	The work order placed on M/s Sreem Electric on 23.10.2010. 1st 160 MVA Tfr charged on 22.02.2014 and 2nd charged on 30.03.2014. The total S/s i.e 220/132/33kV will be charged in this month
11	Mendhasal S/S	220/33	100		100%	100%	100%	100%	100	SEP-12	JUL-15	Commissioned 07/15.
12	Puri (Samangara) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
13	Rengali S/S	220/33	20		100%	100%	100%	100%	20		JUL-15	Commissioned 07/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PRAGATI POWER CORPORATION LIMITED (PRAGATI)

1	Extension of bus and connection with DTL Substation	400	2x315		0%	0%	0%	0%	0			commissioned
---	---	-----	-------	--	----	----	----	----	---	--	--	--------------

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Rajpura S/S (2x500)	400/220	1000		100%	85%	85%	85%	0		MAR-16	Work is in progress.
2	Abohar S/S	220/66	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
3	Badal (New) S/S	220/66	100		100%	95%	95%	90%	0		MAY-16	Work completed. Transformer test charged on 30.03.15 on 66 KV
4	Bahadurgarh (Bhater) (Aug.)	220/66	100		100%	0%	0%	0%	0	MAY-12	APR-14	Not to be done
5	Banur (Aug.)	220/66	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
6	Bassi Pathana (Aug.) (2nd Addl.)	220/66	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
7	Bhai S/S	220/132	100		100%	100%	100%	100%	0			Energised on no load on 23.1.13 from 66 KV and loaded on 14.06.13
8	Chhajali (Aug.) (Addl.) S/S	220/66	100		100%	100%	100%	100%	100		JUN-15	Commissioned 06/15.
9	Devigarh (Aug.) (2nd Addl.)	220/66	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
10	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0%	0%	0%	0%	0		JUN-17	
11	GHTP Lehra Mohabbaton (Aug.) (160-100)	220/66	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
12	GNDTP Bathinda (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
13	Ghobaya S/S	220/66	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
14	Ghubaya (Aug)	220/66	50		100%	100%	100%	100%	0		JUN-15	100 MVA Trf. in place of 50 MVA Trf. commissioned on 18.06.15 on no load and loaded on 20.06.15
15	Jadla S/S	220/132	160		100%	90%	80%	75%	0		APR-16	Work is in progress. Transformer received at site.
16	Kharar (Aug.)	220/66	60		100%	100%	100%	100%	60		NOV-15	Commissioned 11/15.
17	Mahilpur (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-15	Commissioned 07/15.
18	Majra S/S	220/66	160		100%	95%	80%	80%	0		MAR-16	Work in progress
19	Mastewala (Aug.) (Addl.)	220/66	100		100%	0%	0%	0%	0		JUN-16	LOI for civil works issued.
20	Mehalpur (Aug.)	220/66	50		100%	95%	100%	100%	0		JUL-15	Commissioned on 02.07.15 on no load

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Naraingarh S/S	220/132	60		100%	95%	95%	95%	0		MAR-16	Transformer test charged on 31.08.15 on 66 KV and loaded on 08.07.15
22	Nurmehal (Aug.)	220/66	100		100%	80%	40%	40%	0		MAY-16	Work is in progress
23	Sarna (Aug.)	220/66	100		100%	90%	25%	0%	0		MAR-16	Work is in progress
24	Talwandi Sahibo (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUN-13	Commissioned on 03.09.13 on no load and loaded on 05.09.13

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Karanprayag (GIS)	400/132	630		0%	0%	0%	0%	0		JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
2	Pipalkot (THDC)	400/220	2x315		0%	0%	0%	0%	0			work delayed due to agitation by local villagers
3	Pipalkoti (GIS)	400/132	630		100%	0%	0%	0%	0		DEC-15	Re-invitation of bids is in process & sent to ADB for uploading on website/ date of submission of bid was 25th July, 2013. Bid is under evaluation an likely to be awarded by II nd quarter of 2014.
4	Rishikesh (Aug.)	400/220	75		100%	100%	100%	100%	75		JUN-16	Transformer energized on 18-09-2013
5	Srinagar S/S	400/220	630		100%	85%	92%	85%	0	DEC-12	DEC-15	Work in progress.total progress 90.5%
6	Almora	220/132	200		0%	0%	0%	0%	0		JUN-17	% DPR Prepared.sending DPR to funding agency is under process.
7	Baramwari (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-16	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
8	Ghansali (GIS)	220/132	60		100%	0%	0%	0%	0		MAR-17	Substation layout work is in progress .Land has been cleared. M/s CGL has moved to the court for the issue
9	Haridwar (Aug.) S/S	220/33	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
10	Harrawala (GIS)	220/33	100		0%	0%	0%	0%	0		JUN-16	contract done with M/s Kanohar Electricals lim work is in progress
11	Imlikhera (2x50)	220/33	100		0%	0%	0%	0%	0		MAR-16	Tendering is under progress
12	Jaffarpur S/S	220/33	100		0%	0%	0%	0%	0		JUN-16	Tendering completed. LoA is issued to M/s Variegate project pvt. limited.Land transfer is under progress,land tranfer

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												approval is granted
13	Mori (GIS)	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
14	Nogaon	220/33	100		0%	0%	0%	0%	0		MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
15	Pantnagar (Aug.)	220/132	100		0%	0%	0%	0%	0		MAY-14	Tendering is under progress
16	Piran Kaliyar (GIS)	220/132	100		0%	0%	0%	0%	0		DEC-15	contract done with M/S Safety and control devices.
17	Puhana (GIS)	220/33	100		0%	0%	0%	0%	0		SEP-15	Differed till further order.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Ajmer S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
2	Akal (Aug.)	400/220	500		0%	0%	0%	0%	0			
3	Babai S/S	400/220	630		100%	95%	80%	78%	0		MAR-16	
4	Banswara S/S	400/220	1000		0%	0%	0%	0%	0			
5	Bhadia Pooling Station	400/220	945		100%	65%	65%	52%	0			
6	Jaisalmer -2 S/S	400/220	2x500		0%	0%	0%	0%	0			
7	Jodhpur (New) S/S	400/220	2x315		0%	0%	0%	0%	0			
8	Ramgarh S/S	400/220	1500		100%	100%	85%	53%	0		MAR-17	1.Revised NOA placed on dt.2.2.15. Date of commencement of work is yet to be decided. 2. In ADB Projects the date of commencement is decided from date of release of advance payment release. Payment of 10% advancement towards service part is yet to be released as the firm has not claimed the same.
9	Aau S/S	220/132	160		100%	100%	100%	100%	160		MAY-15	Commissioned 05/15.
10	Amberi S/S	220/132	100		100%	10%	null%	null%	0		JUN-16	
11	Bajju S/S	220/132	160		0%	0%	0%	0%	0			
12	Banar (GIS) S/S	220/132/33	320		0%	0%	0%	0%	0			
13	Banar S/S	220/132	320		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Bansur S/S	220/132	100		100%	60%	100%	41%	0		OCT-15	
15	Barli (Distt. Jodhpur) S/S	220/132	100		100%	100%	100%	55%	0		MAR-16	
16	Behror S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
17	Bhadia Pooling Station	220/132	3x160		0%	0%	0%	0%	0			
18	Bhadwasia S/S	220/132	2x100		0%	0%	0%	0%	0			
19	Bherunda S/S	220/132/33	160		0%	15%	5%	0%	0			
20	Bherunda S/S	220/132	160		100%	85%	50%	25%	0			
21	Chambal S/S	220/132	2x160		0%	0%	0%	0%	0			
22	Chatrail S/S	220/132	160		0%	0%	0%	0%	0			
23	Chonkarwada S/S (Bharatpur Distt.)	220/132	100		100%	100%	100%	100%	160		FEB-16	Commissioned 02/16.
24	Danta Ramgarh	220/132	100		100%	100%	100%	98%	0		MAR-16	1.W/O of M/s Hythro Power Ltd. of associated turnkey line has been withdrawn. 2. Civil works completed.91% structure & 61% equipment erected. SAS work not started and transformer has been allotted.
25	Goner S/s	220/132/33	100		100%	85%	90%	50%	0	SEP-15	MAR-16	
26	Jawahar Nagar S/S	220/132	320		0%	0%	0%	0%	0			
27	Jethana S/S	220/132	100		100%	95%	90%	95%	0		MAR-16	B/W (100%), foundation(40%), Control Room(75%)completed. 68/92 structure & 16/298 equipment erected. 2.Associated line "220kV D/C Ajmer

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												(400kV)-Jethana" line work under progress.
28	Jhalmand S/S	220/132	100		0%	0%	0%	0%	0			NIT yet to be issued. Likely to be completed in 2016-17.
29	Kanasar S/S	220/132	320		null%	80%	30%	8%	0		MAR-16	1. Boundry wall(85%), structure, equipment, transformer foundation work(90%) and control room(100%) work in progress. Electric work yet to be started.
30	Kolayat S/S	220/132	160		0%	0%	0%	0%	0			
31	Kuchera S/S	220/132	100		100%	100%	100%	100%	160		DEC-15	Commissioned 12/15.
32	Lakhesara S/S	220/132	160		0%	0%	0%	0%	0			
33	NPH (Jaipur) (GSS) (AUG.)	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15. (Late Reported).
34	NPH Jodhpur S/S	220/132/33	320		0%	100%	95%	14%	0			
35	Nallah Power House, Jaipur (Up-gradation) S/S	220/132	160		100%	100%	100%	100%	0		MAR-15	160 MVA 220/132kV trf. commissioned on 28.3.15
36	Niwana S/S	220/132	100		100%	100%	100%	34%	0		OCT-15	
37	Pokaran S/S	220/132	160		0%	0%	0%	0%	0			
38	Pratapgarh (Upgradation)	220/132	100		100%	90%	90%	62%	0		FEB-16	
39	Ramgarh (GSS) (AUG)	220/132	160		100%	100%	100%	100%	160		AUG-15	Commissioned 08/15.(Late Reported).
40	Ramgarh S/S	220/132	3x160		0%	0%	0%	0%	0			
41	Sayla S/S	220/132/33	100		100%	100%	100%	100%	160	JUL-15	OCT-15	Commissioned 10/15.
42	Sitapura S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
43	Tehendesar S/S	220/132	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
44	Undoo S/S	220/132	320		0%	0%	0%	0%	0			
45	Vatika S/S	220/132/33	160		100%	100%	100%	100%	160	JUL-15	SEP-15	Commissioned 09/15.
46	mandelgarh S/S	220/132	100		100%	90%	75%	58%	0		JAN-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Ariyalur S/S	765/400	2x1500		100%	0%	0%	0%	0			Specification is under preparation for floating tender.
2	Dharmapuri (Palavady)	400/230-110	2x315+2x100		100%	50%	40%	40%	0		MAR-16	Work awarded and under progress. Survey and Site levelling completed. Plinth works 90% completed. Compound wall work under progress. ICT received at site.
3	Kamudhi S/S	400/230-110	2x315+2x100		100%	5%	0%	0%	0	JUL-16		Work awarded to M/S Shreem Electric Ltd., on 01.07.15 and land handed over on 23.07.15. Fencing and compound wall work under progress. Control room marking completed on 28.12.15.
4	Kanarapatty S/S	400/230-110	2x500+4x200		100%	50%	60%	60%	0		MAR-16	Control room - roof completed. 400 KV and 110 KV structure foundation work completed. Transformers received at site. Equipment foundation in all sides completed. Ground earthing work completed in 400 KV and 230 KV side and for 110 KV side is under progress. Cable trench work under progress. Hardware fittings received and strung bus work under progress. Work held up due to heavy rain.
5	Manali (GIS)	400/230-110	2x315+1x200		100%	30%	15%	15%	0	SEP-16		Work are under progress
6	Pavoorchatram (Tennampatty)	400/230-110	2x315+2x100		100%	0%	0%	0%	0			work awarded on 25.01.2016 and initials works are commenced
7	Pulianthope (GIS)	400/220	3x315		100%	0%	0%	0%	0			Retender opened on 28.09.2015 and tender analysis is under process.
8	Rasipalayam S/S	400/230	630		100%	90%	40%	40%	0		APR-16	Control room First floor roof completed. Yard: Plinth for tower foundation and

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	Sholinganallur (Ottinmbakkam) S/S	400/230-110	2x315+1x100		100%	95%	75%	75%	0		MAR-16	equipment foundation in 400 KV side under progress. Transformer erection under progress. Civil works are under progress. Control room 95% completed. 230 KV and 110 KV structures erected. 200 MVA and 315 MVA AutoTransformers erection are under progress.
10	Alandur (CMRL)	220/110	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.
11	Alandur (GIS) S/S	220/110	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
12	Ambattur (3dr Main Road)	230/110	100		100%	80%	40%	40%	0		MAR-16	Control room and plinth works are under progress. Plinth work 90% completed.
13	Anthiyur (Addl.)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
14	Central CMRL (GIS) (JICA)	230/110	2x100		100%	60%	65%	65%	0	AUG-15		Work under progress. Control room roof level completed. 230 KV & 110 KV GIS equipumnt erection completed. Auto Transformers I & II erection and control cable laying works are completed. HV Testing completed. Not related to TANTRANSCO
15	Devigarh (Aug.) (2nd Addl.)	220/66	160		0%	0%	0%	0%	0			Not related to TANTRANSCO
16	Guindy (GIS) (New) S/S	230/110	200		100%	100%	100%	100%	200		APR-15	Commissioned 04/15.
17	Gurubarapally S/S	230/110	100		100%	100%	100%	100%	100		FEB-16	Commissioned 02/16.
18	Jambunathapuram	230/110	2x100		100%	40%	0%	0%	0	APR-16		Work awarded on 21.04.15. Site grading and bore well works completed. Control room and plinth works are under progress.
19	Kadalangudy (Aug.) (100-80)	220/11	20		100%	100%	100%	100%	20		DEC-15	Commissioned 12/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
20	Kanchipuram S/S	230/110	2x100+1x16		100%	90%	90%	90%	0			Substation works are nearing completion
21	Karuvalur (JICA) S/S	230/110	2x100		100%	90%	95%	95%	0	AUG-15	MAR-16	Test charged on 03.03.16 with 2x100 MVA Auto Transformer.
22	Kinnimangalam (JICA) S/S	220/110	2x100		100%	95%	95%	95%	0	AUG-15	AUG-16	All substation works are nearing completion
23	Kumbakonam (JICA) S/S	230/110	2x100		100%	95%	95%	95%	0	AUG-15	MAR-16	All substation works are nearing completion.
24	Kurukathi S/S	220/110	100		100%	95%	90%	90%	0		DEC-15	Control room final finishing work is under progress. Plinth and Structure erection works are completed. Equipment erection is under progress.
25	Membalam (GIS)	230/110	2x160		0%	0%	0%	0%	0			Work awarded and dismantling works are commenced
26	Mondipatti (TNPL Premises)	230/110	2x100		0%	0%	0%	0%	0			Control room work awarded and commenced
27	Muthuramalinga puram	230/110	500		100%	85%	65%	65%	0			Control room, structure erection and Plinth at 230 KV side 100% completed. 110 KV side work commenced. Balance works are under progress.
28	Narimanam S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
29	Neyveli S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
30	Omega S/S	230/110	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16.
31	Poiyur S/S	230/110	200		100%	95%	90%	90%	null		MAR-16	Control room, Plinth and Structure erection works are completed. Equipment erection and Transformer erection works are nearing completion and testing under progress.
32	Porur UG (GIS)	230/110	300		0%	0%	0%	0%	0			Tender opened on 23.09.15 and evaluation is under process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
33	Purisai S/S	230/110	100		100%	65%	80%	80%	0		MAR-16	Control room and plinth works 95% completed. SSE Works 70% completed. Commissioned 07/15.
34	S.P.Koil (3rd Auto) (Aug.)	230/110	20		100%	100%	100%	100%	20		JUL-15	
35	Salem (Aug.)	220/110	20		100%	100%	100%	100%	20		NOV-15	Commissioned 11/15.
36	Samayanallur S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
37	Savasapuram S/S	230/110	2x100		100%	100%	0%	0%	0			Control room work is being awarded and SSE works commenced.
38	Shenpagapudur (JICA)	230/110	2x100		0%	0%	0%	0%	0	APR-16		Work commenced
39	Singapuram S/S	230/110	2x100		100%	95%	90%	90%	0	SEP-13	MAR-16	One no. 100 MVA AutoTransformer erected and P&C Testing is under progress. SAS Panel awaited.
40	TNEB HQ S/S	230/110	200		100%	0%	0%	0%	0		DEC-17	Hqtrs building work awarded and under progress. 328/352 piles completed.Pile cap concrete work under progress. Tender of GIS building is lodged and retender to be floated.
41	Thingalur S/S	230/110	200		100%	100%	100%	100%	200		DEC-15	Commissioned 12/15.
42	Thiruverkkadu	230/110	200		100%	100%	100%	100%	200		OCT-15	Commissioned 10/15.
43	Thondayarpur (Addl)	230/110	100		100%	100%	100%	100%	100		APR-15	Commissioned 04/15.
44	Thuvakudy S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
45	Tirupur (JICA)	230/110	2x100		100%	0%	0%	0%	0	APR-16		Work commenced
46	Uddanapally S/S	230/110	2x100		0%	0%	0%	0%	0			Estimate is under preparation
47	Ulundurpet S/S	230/110	100		100%	100%	100%	100%	100	FEB-13	JAN-16	Commissioned 01/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Valayapatty S/S	230/110	2x100		100%	65%	50%	50%	0			Work awarded for erection of control room, retaining wall, road work, cable duct and plinth 100% completed.
49	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0		MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
50	Vyasarpadi	230/110	200		100%	100%	100%	100%	200	DEC-12	FEB-16	Commissioned 02/16.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100%	100%	100%	100%	25		AUG-13	Commissioned 08/2013.
2	Banduar (Aug.)	132/11	15		100%	100%	100%	100%	15		SEP-13	Commissioned 9/13.
3	Budhjungnagar (Aug.)	132/33	25		100%	0%	0%	0%	0		JUN-14	LOA issued
4	Dharmanagar (Aug.)	132/33	25		100%	100%	100%	100%	25		SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100%	0%	0%	0%	0		JUN-14	Tender Evaluation in process.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)												
1	630 MVA, 440/220 kV Nirmal S/S	400/220	630		100%	0%	0%	0%	0		JUN-17	Leveling works under progress.
2	Asupaka S/S	400/220	630		0%	80%	95%	90%	0	SEP-15	MAY-16	Control room works under progress.
3	Dindi S/S	400/220	0		0%	0%	0%	0%	0			
4	Julurupadu S/S	400/220	0		0%	0%	0%	0%	0			
5	Maheswaram S/S	400/220	0		0%	0%	0%	0%	0			
6	Mamidipalli S/S	400/220	315		100%	100%	100%	100%	315		JAN-16	Commissioned 01/16.
7	Nirmal S/S	400/220	0		0%	0%	0%	0%	0			
8	Shankarpally (Extn.)	400	630		0%	100%	100%	100%	0			Works completed.
9	Suryapet S/S	400/220	630		100%	98%	100%	98%	0	MAR-15	MAR-16	
10	Bonguloor S/S	220/132/33	200		0%	0%	0%	0%	0			1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
11	Erragadda (2nd) S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
12	Erragadda (3x160)	220/132	160		100%	100%	100%	100%	160	SEP-12	MAY-15	Commissioned 05/15.
13	Fabcity S/S	220/132	150		100%	100%	100%	100%	150		APR-15	Commissioned 04/15.
14	Hayathnagar	220/33	2x50		100%	90%	95%	90%	0		MAR-15	All works completed except panel erection.
15	Huzumagar S/S	220/132/33	200		100%	0%	0%	0%	0		DEC-16	
16	Imliban (GIS)	220/132	2x160		100%	65%	90%	0%	0	SEP-12	AUG-14	Control room and Module room works are under progress.
17	Jadcherla S/S	220/13	200		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
18	Jangaon S/S	220/132	200		100%	0%	0%	0%	0			
19	Manthani S/S	220/132	200		0%	0%	0%	0%	0			
20	Miyapur S/S	220/132	160		100%	100%	100%	100%	160		APR-15	Commissioned 04/15.
21	Nagole (Uppal) S/S	220/132/33	200		0%	0%	0%	0%	0			All Sub station works completed. Sub station along with connected line is expected to be commissioned by Nov-2015
22	Osmania University	220/132	160		100%	100%	100%	100%	160	SEP-12	NOV-15	Commissioned 11/15.
23	Parigi S/S	220/132	200		0%	0%	0%	0%	0			Works are in progress
24	Singotam X Road	220/33	2x20		100%	50%	60%	0%	0		JUN-16	Works are under progress. 92/103 nos Structure foundations completed.99/133 Structure Erections completed.
25	Sircilla S/S	220/132	200		0%	0%	0%	0%	0			
26	Thimmajipet S/S	220/132	200		0%	0%	0%	0%	0		MAR-16	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Agra (UP) S/S	765/400	3000		100%	30%	0%	0%	0	AUG-16	MAY-16	
2	Agra (South) S/S	400/132	600		100%	15%	0%	0%	0	AUG-16	MAY-16	
3	Aligarh S/s	400/220	500		100%	100%	100%	100%	500		OCT-15	Commissioned 10/15.
4	Banda S/S	400/220	630		100%	12%	60%	0%	0		MAR-16	WIP.
5	Bareilly (Aug) (2x315) S/S	400/220	315		100%	100%	100%	100%	315		MAY-15	Commissioned 05/15.
6	Mathura S/S	400/220	2x315		100%	31%	0%	0%	0	AUG-16	MAY-16	
7	Muradnagar - II (ICT-II) S/S	400/220	240		100%	100%	100%	100%	240		DEC-15	Commissioned 12/15.
8	Muradnagar II (ICT-I)	400/220	240		100%	100%	100%	100%	240		SEP-15	Commissioned 09/15.
9	Noida Sec-148 S/S	400/220/132	1000		100%	0%	0%	0%	0			
10	Orai S/S	400/220	630		100%	75%	90%	51%	0		JUN-16	WIP.
11	Sarnath (Aug)	400/220	500		100%	100%	100%	100%	500		APR-15	Commissioned 04/15.
12	Sarojini Nagar (Aug.)	400/220	75		100%	100%	1000%	100%	75		APR-15	Commissioned 04/15.
13	Azamgarh -II (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
14	B.K.T Lucknow (Now)	220/132	120		100%	100%	100%	100%	120		APR-15	Commissioned 04/15.
15	B.K.T. (Aug) -II	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
16	Baghpat S/S	220/132	200		100%	99%	98%	97%	0		FEB-16	WIP.
17	Bah S/S	220/13	200		100%	53%	0%	17%	0		FEB-16	WIP.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
18	Bahraich S/S	220/132	2x100		100%	51%	80%	18%	0		MAR-16	WIP.
19	Bakshi ka Talab S/S (BKT) (2x60)	220/33	120		100%	100%	100%	100%	0		MAY-15	S/s charged on I 60 on 31.03.15 II 60 on 16.05.15
20	Bansi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-16	Land handed over to UPRNNL Ltd vide this office letter No-44 dated 10.01.13. WIP 24%
21	Baraut (Aug.)	220/132	40		100%	100%	100%	100%	40		NOV-15	Commissioned 11/15.
22	Bhelupur (New). S/S	220/33	60		100%	100%	100%	100%	60	JUN-12	AUG-15	Commissioned 08/15.
23	Bhelupur -ICT -II (New). S/S	220/132	100		0%	0%	0%	0%	0	JUN-12		
24	Boner (New) ICT-I	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
25	Charla (2nd Trf.)	220/132	160		100%	100%	100%	100%	200		JUN-13	Already energized on 20.12.12.
26	Chatta (New) (2x160+2x40)	220/132	400		100%	100%	100%	100%	400		DEC-15	Commissioned 12/15.
27	Chhatta S/S	220/132	320		100%	90%	73%	89%	0		FEB-16	WIP. 2x160MVA+2x40MVA t/f charged on 24.12.15 from 132KV side
28	Chibramau (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.
29	Debai (ICT-I) S/S	220/132	100		100%	100%	100%	100%	100		SEP-15	Commissioned 09/15.
30	Debai (ICT-II) S/S	220/132	100		0%	0%	0%	0%	0			
31	Firozabad (Aug) (160-60)	220/132	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
32	Harhua (New) (60) S/S	220/33	60		100%	100%	100%	100%	60		DEC-15	Commissioned 12/15.
33	Jansath, Muzaffarnagar (New)	220/132	2x100		100%	100%	100%	100%	200	DEC-12	APR-15	Commissioned 04/15.
34	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0		MAR-16	Work not started.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	Lalitpur (Aug.) (160-100)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
36	Lalitpur S/S	220/132	2x100		100%	100%	100%	100%	200		AUG-15	Commissioned 08/15.
37	Loni (Aug) (200-150)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
38	Madhuvan S/S	220/132	160		0%	0%	0%	0%	0			Identified & approved by GDA board. Marked at site. Allotment is pending in planning wing of GDA. Likely to be allotted.
39	Mahoba S/S	220/132	200		100%	64%	20%	29%	0		MAR-16	Work is in progress.
40	Mainpuri (Aug.II) (160-100)	220/132	50		100%	100%	100%	100%	50		DEC-15	Commissioned 12/15.
41	Mirzapur (Aug.) - II	220/132	100		100%	100%	100%	100%	100		MAY-15	Commissioned 05/15.
42	Modipuram (Aug) (200-160)	220/132	40		100%	100%	100%	100%	40		OCT-15	Commissioned 10/15.
43	Morti S/S	220/132	1x160		100%	58%	22%	16%	0		MAR-16	Work in progress.
44	Muradnagar (Aug.)	220/132	100		100%	100%	100%	100%	100		NOV-15	Commissioned 11/15.
45	Nighasan (Lakhimpur) S/S	220/132	200		100%	94%	100%	98%	0		MAR-16	Work in progress.
46	Noida Sec-148	220/132	1x160		100%	0%	0%	0%	0			
47	Orai (Aug.) -II (160-100)	220/132	60		100%	100%	100%	100%	60		JAN-16	Commissioned 01/16.
48	Pratap Vihar S/S	220/132	1x160		0%	0%	0%	0%	0			Land handedover by Awas Vikas. Proposal from TWC submitted
49	RPH (Aug). S/S	220/132	60		100%	100%	100%	100%	60		MAY-15	Commissioned 05/15.
50	Rampur -II (Extn.)	220/132	100		100%	100%	100%	100%	100		AUG-15	Commissioned 08/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
51	Sahibabad (Aug.)	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
52	Sahibabad-II S/S	220/132	2x100		0%	0%	0%	0%	0			Land Under id.
53	Sambhal (Aug.) III (100)	220/132	100		100%	100%	100%	100%	100		JAN-16	Commissioned 01/16.
54	Sarojini Nagar (Aug.) (200-100)	220/132	100		100%	100%	100%	100%	100		DEC-15	Commissioned 12/15.
55	Shamli (Aug.) S/S	220/132	40		100%	100%	100%	100%	40		MAY-15	Commissioned 05/15.
56	Sikandara S/S	220/132	200		100%	84%	3%	14%	0		MAR-16	Work in Progress.
57	Sirathu S/S	220/132	160		100%	100%	100%	100%	160		JUL-15	Commissioned 07/15.
58	Siyana S/S	220/132	2x160		0%	0%	0%	0%	0			Land case submitted to U.P.Govt through DM paid Rs. 30.00 Lacs has been deposited in DM office Bulandshahr. Case is pending at U.P.Government level.
59	Tanda (New) S/S	220/132	320		100%	100%	100%	100%	320		JUN-15	Commissioned 06/15.
60	sarojini Nagar (Aug.)	220/132	60		100%	100%	100%	100%	60		APR-15	Commissioned 04/15.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Gokarna S/S	400/220	630		100%	70%	70%	25%	0	JUL-15	NOV-15	
2	New Chanditala S/S	400/220	630		100%	20%	40%	0%	0	JUN-16	JUN-16	
3	Rajarhat (GIS) S/S	400/220	2x500		0%	0%	0%	0%	0			It is a regional project under the scope of PGCIL.
4	Alipurduar S/S	220/132	320		100%	0%	0%	0%	0	NOV-16		
5	Bakreswar S/S	220/33	50		100%	100%	100%	100%	50		JUN-15	Commissioned 06/15.
6	Dharampur S/S	220/132	320		100%	100%	100%	100%	320	FEB-15	JAN-16	Commissioned 01/16.
7	Egra S/S	220/132	320		100%	0%	0%	0%	0	JUN-16		
8	Hura S/S	220/132	320		100%	100%	100%	100%	null		SEP-14	Substation commissioned on 31/03/14
9	New Jalpaiguri (NJP) (Aug.) S/S	220/132	160		100%	100%	100%	100%	160		OCT-15	Commissioned 10/15.
10	Sadaipur S/S	220/132	320		100%	0%	0%	0%	0	APR-16		
11	Vidyasagar Park	220/132	320		100%	80%	98%	30%	0	JUL-14	SEP-15	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Darbhangha Motihari Transmission Company Limited (DMTCL)

1	Darbhangha (GIS)	400/220	1000		100%	50%	1%	0%	null	JUN-16	JUN-16	a) Geological surprise at Sub-station land required ground improvement b) Flooding of Sub-station land in Aug & Sep 2015. c) Increase in applicable taxes
2	Motihari (GIS)	400/132	400		100%	20%	0%	0%	null	AUG-16	AUG-16	a) Geological surprise at Sub-station land required ground improvement b) Flooding of Sub-station land in Aug & Sep 2015. c) Increase in applicable taxes

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Hazira S/S	400/220	2x500		100%	100%	100%	100%	1000		JUL-15	commissioned in March 2013. Reported in July 2015.
<u>NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)</u>												
1	Gurgaon	400/220	2x500		0%	0%	0%	0%	0	NOV-13	SEP-13	
<u>PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)</u>												
1	Patran S/S	400/220	1000		100%	25%	25%	0%	0	MAY-16		
<u>South East UP Power Transmission Company Limited (SEUPPTCL)</u>												
1	Mainpuri S/S	765/400	2000		100%	92.4%	99.2%	74.2%	0		AUG-15	Sublease agreement between UPPTCL and SEUPPTCL is still pending. 10% has already been tested.
2	Aurai (Ckt-I)	400/220	630		77.4%	13%	22%	0%	null		AUG-15	Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
3	Gonda S/S	400/220	630		100%	95.5%	94%	87.4%	0		AUG-15	
4	Rewa Road (GIS)	400/220	630		100%	100%	100%	100%	630		NOV-15	Commissioned 11/15.
5	Sultanpur Road (Ckt-I)	400/220	1000		100%	10.1%	17%	0%	0		AUG-15	
6	Aurai (Ckt-II)	220/132	320		77.4%	13%	22%	0%	0		AUG-15	Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
												department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process.
7	Gonda (Ckt-II)	220/132	200		100%	95.5%	94%	87.4%	0		AUG-15	
8	Sultanpur Road (Ckt-II)	220/132	320		100%	10.1%	17%	0%	0		AUG-15	
<u>STERLITE GRID LTD. (SGL)</u>												
1	Amargarh (GIS) S/S	400/220	630		0%	0%	0%	0%	0	AUG-14	AUG-17	Substation Land is identified near Village Sri Wara Pora, District-Baramula and land acquisition is in progress.Force Majure Events flood,border ceasfire violation, unseasonal heavy snow fall, rain fall and land slides,same has been intimated to all LTTC's.Delay in approval of Sec.164 under EA2003.Change in Law: i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 1st April 2015.
<u>Shekhawati Transmission Service Company Limited (SKHWTTSCSCL)</u>												
1	Nawalgarh	220/132	100		0%	0%	0%	0%	0		SEP-15	
<u>TORRENT POWER LTD (TOR. POW. (UNOSUGEN))</u>												
1	Bharuch/Dahej	765/400	1500		0%	0%	0%	0%	0			

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure,transformer,substation eqpt. received	Structure,transformer,substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrapur. S/S	400/220	2x315		0%	0%	0%	0%	0	OCT-12	DEC-13	
---	---------------	---------	-------	--	----	----	----	----	---	--------	--------	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS	765/400	2x1500		100%	98%	98%	98%	0		FEB-16	
2	Hapur AIS	765/400	2x1500		100%	90%	76%	73%	0		MAR-16	
3	Ataur GIS	400/220	2x500		100%	85%	80%	10%	0		MAY-16	
4	Dasna GIS	400/220	2x315		100%	40%	18%	0%	0		MAR-16	
5	Greater Noida AIS	400/220	2x315		100%	98%	98%	98%	0		FEB-16	
6	Hapur AIS	400/220	2x500		100%	85%	65%	64%	0		MAR-16	
7	Indirapuram GIS	400/220	2x500		100%	85%	65%	20%	0		MAY-16	
8	Nehtaur (Bijnor) AIS	400/132	2x200		100%	80%	70%	42%	null		AUG-16	
9	Sikandrabad AIS	400/220	2x500		100%	98%	98%	96%	0		MAR-16	
10	Ataur GIS	220/33	3x60		100%	55%	35%	0%	0		DEC-15	
11	Dasna GIS	220/132	2x100		100%	20%	8%	0%	0		MAR-16	
12	Indirapuram GIS	220/33	3x60		100%	78%	60%	15%	0		MAY-16	