

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-MAR-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	439	311	AUG-10	SEP-17	Commissioned 08/2017(Late Reported).
2	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
3	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	11	0			DEC-18	Contract termination notice issued against which the contractor filed legal suit. Tendering for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
4	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	414	681	678	657	281		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
5	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	456	778	755	689	207		DEC-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
6	Parulia - Burdwan line	D/C	220	184	0	0	0	0		JUN-19	LOA Placed on 30.10.17. Check survey is under progress.
7	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	116	355	335	290	74		AUG-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	0					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	0					DEC-18		Yet to be awarded.
20	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
21	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
22	Khalsti- Leh (Part of Alusteng - Drass - Kargil - Khalsti-Leh)	S/C	220	62	150	150	150	62		NOV-17	Commissioned 11/2017.
23	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
24	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	0					DEC-18		Yet to be awarded.
25	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
26	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
27	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
29	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
37	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
42	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
49	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.
50	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
66	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
71	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
73	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
74	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.
75	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
78	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
84	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
91	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
92	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
93	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
94	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
95	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
98	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
101	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
105	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4595	2442	1147	31	NOV-19	NOV-19	All tower Packages awarded. Work under progress. Huge forest involvement (432 Ha.) in WR portion incl. Wildlife Sanctuary clearance. Critical.
2	Ajmer (new) - Bikaner line	D/C	765	525	717	701	517	46		MAY-19	Efforts being made to complete in FY 2018-19 matching with Bhadla Gen.
3	Angul - Jharsauguda line	D/C	765	590	790	772	759	449	DEC-15	JUN-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
4	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
5	Aurangabad (PG) - Padghe (PG) line	D/C	765	570	773	773	773	570	AUG-14	DEC-17	Commissioned 12/2017.
6	Banaskanta - Chittorgarh line	D/C	765	604	841	828	801	359	APR-18	JUL-18	Gen. proj. delayed (ant. by Jul'18). Works slowed down to the extent possible to match Generation. Forest clearance also awaited.
7	Bhadla - Bikaner line	D/C	765	350	455	306	140			JAN-19	Work under progress.
8	Bhuj Pool - Banaskanta line	D/C	765	583	755	675	591	174	JUL-18	JUL-18	
9	Bikaner - Moga (PG) line	D/C	765	702	966	869	584	74		MAY-19	Work under progress.
10	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	566	764	732	723	452	APR-19	APR-19	Work under progress.
11	Chittorgarh - Ajmer line	D/C	765	422	577	577	577	422	APR-18	DEC-17	Commissioned 12/2017.
12	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41		APR-17	Ready for Commissioning 04/2017
13	Gadarwara - Jabalpur Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	NOV-17	MAY-17	Commissioned 05/17.
14	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	834	823	534	NOV-17	APR-18	Severe ROW being faced in Maharastra. Work was stalled at waivre due to Law & order problem created. Work restarted, progress slow.
15	Jabalpur PS - Orai Substation	D/C	765	714	969	969	969	714	APR-18	AUG-17	Ready for commissioned 08/2017.
16	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	394	377	255	DEC-15	JUN-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion.
17	LILO of Agra - Meerut at Aligarh	S/C	765	22	34	34	34	22	APR-18	MAR-18	Commissioned 03/18.
18	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	22	34	34	34	22	APR-18	MAR-18	Commissioned 03/18.
19	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	265	186		JUL-18	Work under progress.
20	LILO of one ckt. of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	73	APR-18	MAR-18	Commissioned 03/18.
21	LILO of Tilaiya - Balia line at Gaya	D/C	765								
22	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	0	401	38	8		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
23	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	486		JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Orai - Aligarh line	D/C	765	664	906	906	906	664	APR-18	MAR-18	Commissioned 03/18.
25	Parli - Solapur (PPTL - TBCB)	D/C	765	236	311	311	311	230	JAN-18	APR-18	ROW being faced.
26	Ranchi Medinipur line (PM-JTL-TBCB)	D/C	765	0	764	273	45		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
27	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	571	565	148	DEC-15	JUN-18	Severe ROW problem being faced in Karnataka. Issue highlight to PMO level, issues remain unsolved.
28	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	644	215	SEP-14	SEP-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
29	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	6		NOV-17	SEP-18	being expedited for system improvement
30	Vemagiri - Chilkaluripeta (PSITL - TBCB)	D/C	765	504	739	664	5576	235	APR-19	APR-19	Work under progress. ROW being faced.
31	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	877	767	349	JUN-18	JUN-18	ROW being faced in Vindhyachal area. Working permission in Wildlife awaited.
32	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	919	919	915	647	JAN-18	APR-18	Work under progress. Severe ROW problem in Maharastra.
33	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
34	Ajmer (New) - Ajmer (RVPN) (Quad) line	D/C	400	131	200	200	200	131	APR-17	DEC-17	Commissioned 12/2017.
35	Allahabad - Kanpur line	D/C	400	481	652	652	652	481	JUN-16	SEP-17	Commissioned 09/2017.
36	Aurangabad - Boisar	D/C	400	690	860	860	860	676	JUL-14	SEP-17	Ready for commissioned 09/2017.
37	Banaskanta - Sankhari line	D/C	400	43	59	59	59	42	APR-18	JUL-18	Gen. proj. delayed (ant. by Jul'18). Commissioning matching with Generation.
38	Banaskantha PS - Banaskantha (PG) line	D/C	400	118	187	67	31		SEP-18	SEP-18	Award placed in May'17. Work under progress.
39	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	82	67	52	8		JAN-19	
40	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		APR-18	Completion of bay by NTPC delayed.
41	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	28	39	39	39	28		FEB-18	Ready for Commissioning 02/18.
42	Both ckts of one LILO D/C portion of Simhadri - Vijayawada line at Vimagiri -I (AP) shall be LILOed at Vimagiri-II (PG) - (D/Cportion (1.8Km) and Multi Ckt. portion (13.2Km)	D/C	400	61	56	56	56	61		FEB-18	Ready for Commissioning 02/18.
43	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	80	70	52	1	APR-19	APR-19	Work under progress.
44	Chittorgarh (New) - Chittorgarh (RVPN) (Q)	D/C	400	97	136	136	136	97	APR-17	NOV-17	Ready for Commissioning 11/2017.
45	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	315		JUL-18	Work under progress. Efforts being made to commissioning earlier matching with Wind Gen. at Hindupur.
46	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	648	580	531	198	APR-19	FEB-19	ROW being faced.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Dehradun - Abdullapur line (Q)	D/C	400	179	248	248	248	179	NOV-14	MAR-18	Commissioned 03/18.
48	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	332	307	197	AUG-14	JUN-18	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
49	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	22	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
50	Dulhasti - Kishenpur	D/C	400	115	340	340	340	115	NOV-14	JAN-18	Commissioned 01/18.
51	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	321	277	80	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn.
52	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	150	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
53	Extn. Kudankulam APP - Tirunveli (Q)	D/C	400	132	188	188	188	132		FEB-18	Ready for Commissioning 02/18.
54	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	187	174	47		MAY-18	Work under progress.
55	Farakka - Malda	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
56	Hiriyur - Mysore line	D/C	400	412	567	335	268	6	JAN-19	JAN-19	Severe ROW faced
57	Jagmeling - Alipurduar line (Q) (India Side)	D/C	400	326	449	280	203	3		MAR-19	Line passing through Tiger reserve area. Wildlife clearance proposal submitted. Clearance awaited. Critical. Alternate arrangements made for evacuation (contingency through Punatsangchu ATS ready)
58	Jeerat (New) Jeerat (WBSETCL) (PM-JTL - TBCB)	D/C	400	0	71	5	0		JUL-20	JUL-20	Award placed on Mar'17. Work under progress.
59	Jeerat (New) Subhasgram (PM-JTL- TBCB)	D/C	400	0	292	0	0		JUL-20	JUL-20	Award placed in Mar'17. Engg. & survey under progress.
60	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
61	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
62	Kameng - Balipara line	D/C	400	114	151	151	151	114	AUG-13	MAR-18	Commissioned 03/18.
63	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	279	399	399	399	279	JUL-13	JUL-17	Commissioned 07/2017.
64	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
65	Kota - Jaipur (South)	D/C	400	356	496	486	479	299	NOV-17	OCT-18	Forest clearance awaited. Work slowed down to extent possible to match Generation .
66	Kurukshetra - Jind line (Q)	D/C	400	206	265	265	265	206	MAR-18	NOV-17	Ready for Commissioning 11/2017
67	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	APR-17	JUL-17	Ready for commissioning 06/17
68	LIIO of Both ckt. of Rourkela - Raigarh (2nd line) at Jharsaguda (Sundargarh)	M/C	400	130	122	122	122	130		JAN-18	Commissioned 01/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
69	LILO of Bellary - Tumkur (Vasantnarsapur) line (Q) at Tumkur Pool.	D/C	400	220	143	143	143	220		FEB-18	Ready for Commissioning 02/18.
70	LILO of both circuits of Chandithala Kharagpur at Medinipur (PM-JTL - TBCB)	D/C	400	0	237	40	13		JUL-20	JUL-20	Award placed in Mar'17. Work under progress.
71	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	18	27	27	27	18		FEB-18	Ready for Commissioning 02/18.
72	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	15	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
73	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	37				JUL-17	JAN-20	Award placed in Mar'17. Line under deletion.
74	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	87	29	2		MAY-17	JUN-19	Award placed. Work under progress. Commissioning matching with Sub station.
75	LILO of Both ckt. of Mundra UMPP - Limbdi at Bachau (Triple)	D/C	400	45	72	72	72	45		OCT-17	Commissioned 10/2017.
76	LILO of existing Neyveli TS-II - Pondycherry at New Neyveli TPP	D/C	400	12	10	9	1		JUL-19	JUL-19	Award placed in May'17. Work under progress.
77	LILO of Exiting Neyveli TS-II - Pondycherry at NNTPS Gen. Yard	S/C	400	12	10	9	1		JUL-19	JUL-19	
78	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	Award placed in Apr'16. Engg. & survey under progress.
79	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	54	51	47	23		MAY-18	Work under progress.
80	LILO of Gooty - Tumkur (Vasantanarsapur) at Tumkur Pool (Ckt.-II)	D/C	400	2	0	0	0	2		FEB-18	Commissioned 02/18.
81	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
82	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	AUG-17	Commissioned 08/2017.
83	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
84	LILO of Neelamangla - Hoddy 400 kV S/C LINE at Yelahanka	D/C	400	20	25	25	25	20	JUL-12	MAR-18	Commissioned 03/18.
85	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
86	LILO of one ckt. Gooty - Tumkur (Vasantnarsapur) at Tumkur line (Q) at Tumkur Pool	D/C	400	1	4	4	4	1		OCT-17	Ready for Commissioning 10/2017.
87	LILO of One ckt of 400 kV Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	17	26	20	9			MAY-19	Efforts being made to complete in FY 2018-19 matching with Bhadla Gen.
88	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	4	0		MAY-17	OCT-18	Award placed, Engg. in progress. Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
89	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		MAY-18	Award placed in Apr'16. Engg. & survey underprogress.
90	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	19	DEC-15	MAR-18	Line completed & charged in March 18.
91	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
92	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	116	169	169	169	116		FEB-18	Ready for Commissioning 02/18.
93	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	196	269	269	269	196	NOV-17	MAR-18	Erection works completed
94	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	20	0	0		JUN-20	JUN-20	LILO-Out was deferred due to involvement of reserve forest. Award placed in Dec'17. Engg. & survey under progress.
95	Loop-In (Hyderabad-Maheshwaram) portion of LILO of Hyderabad-Kurnool 400kV S/C line at Maheshwaram	D/C	400	3	0	0	0	3		SEP-17	Commissioned 09/2017.
96	Loop out (Kurnool - Maheshwaram) portion of LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	4	13	13	13	4	MAR-18	JUL-17	Commissioned 07/2017.
97	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertain). Works stand still on a/c of localm disturbance /agitation against big dam. Generation sch. uncertain.
98	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-18	Completion matching with Gen. (Sch. uncertaion).Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
99	Lucknow - Kanpur line	D/C	400	320	449	449	449	320	JUN-16	MAY-17	Commissioned 05/17.
100	Madhugiri - Yelhanka	D/C	400	132	176	131	109		JUN-14	DEC-18	Severe ROW in Karnataka. Balance work re-awarded in Dec'17. work under progress.
101	Mauda-II - Betul (Quad) line	D/C	400	393	551	551	551	393	MAY-16	JUL-17	Commissioned 07/2017.
102	Mohindergarh - Bhiwani line	D/C	400	130	181	97	28			AUG-18	Forest clearance awaited.
103	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	157	132	27		DEC-18	Severe ROW problem.
104	Nabinagar-II - Gaya (Q)	D/C	400	184	245	245	245	184		FEB-18	Ready for Commissioning 02/18.
105	Nabinagar-II - Patna (Q)	D/C	400	278	390	340	306	126		JUN-19	Work under progress.
106	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	205	38	2		JUL-19	JUL-19	Work under progress.
107	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
108	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	205	39	4		SEP-19	JUL-19	
109	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	2	0	0		APR-20	APR-20	Award placed in Mar'17. Engg. in progress.
110	Orai - Orai line (Q)	D/C	400	84	115	115	115	84	APR-18	FEB-18	Ready for Commissioning 02/18.
111	Padghe (PG) - Padghe (Kudus) line (Q) line	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Commissioned 12/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Parli (New) - Parli (PG) (Q) (PPTL - TBCB)	D/C	400	36	52	50	50	36	JAN-18	APR-18	
113	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
114	Pugalur HVDC - Arasur line (Q)	D/C	400	120	170	2	0		FEB-20	FEB-20	
115	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	155	4	0		FEB-20	FEB-20	
116	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	170	1	0		FEB-20	FEB-20	Progress affected due to severe ROW problem in Tamil nadu.
117	Pugalur HVDC - Thiruvalem line (Q)	D/C	400	780	1118	68	0		FEB-20	FEB-20	
118	Punatsangchu-I - Alipurduar	D/C	400	128	178	178	178	128	JAN-15	FEB-18	Ready for Commissioning 02/18.
119	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1223	1197	1188	760	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 12 months. Work resumed in Oct'17 again stopped on 01.12.17 due to protest. Matter being folowed up at all levels for early resolution & efforts being made to complete earlier.
120	RAPP - Kota line	D/C	400	90	133	133	133	90	MAR-15	JUL-17	Ready for commissioned 07/2017.
121	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0		JUN-19	JUN-19	Award placed in Oct'17. Engg. & survey under progress.
122	Sasaram - Deltonganj line	D/C	400	392	523	523	523	392	NOV-12	FEB-18	Ready for Commissioning 02/18.
123	Sholapur STPP - Sholapur line - II	D/C	400	25	40	40	40	25	MAR-17	SEP-17	Line commissioned in Sep'17.
124	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	444	422	224	DEC-12	JUN-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
125	Silchar (PG) - Misa (PG) (Q) line	D/C	400	46					NOV-20		
126	Siliguri - Purnea	D/C	400		0	0	0		SEP-13		
127	Singrauli - Allahabad line	S/C	400	153	436	392	355	98	JUN-16	SEP-17	ROW at Singrauli end. Also work affected due to poor performance by executing agency.
128	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	40	40	25		SEP-17	Commissioned 09/2017.
129	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	372	357	165	FEB-19	FEB-19	Efforts being made to complete earlier.
130	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	0	0	0			AUG-19	Route alignment and forest proposal preparation is in progress.
131	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	32	7	NOV-17	JUN-18	04 locations under ROW
132	Tirunelveli PS - Tuitcorin PS (Quad) 1and2 line	D/C	400	48	33	33	33	48		MAR-18	Commissioned 03/18
133	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
134	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	292	126		DEC-18	Slow progress due to ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
135	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	333	436	106	91		FEB-19	FEB-19	
136	Vapi (PG) - Kala - Kudus (balance Portion) line	D/C	400	149	241	241	241	149		DEC-17	Commissioned 12/2017.
137	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	472	2	0		APR-20	FEB-20	Progress affected due to severe ROW problem.
138	220KV D/C UT Chandigarh S/s - Panchkula (PG) s/s line (incl. 10 KMs underground cable).	D/C	220	52	59	48	34		FEB-19	FEB-19	
139	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	54	65	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
140	Kargil - Khalsti Line	S/C	220	97	0	0	0	97		FEB-18	Ready for Commissioning 02/18.
141	Kishanganga - Amargarh line	D/C	220	85	150	150	150	85	JUL-17	FEB-18	Commissioned 02/2018.
142	Kishanganga - Wagoora	D/C	220	228	252	234	174	127	MAR-18	SEP-18	Slow progress to resolve compensation issue. State/MOP help required to resolve compensation issues. Critical. All efforts are being made to complete earlier.
143	Legship - New Malli	D/C	220	20	35	35	35	20		OCT-17	Work completed. Tashiding HEP expected to commission by Nov-17.
144	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	183	183	104	JUL-17	MAY-18	Severe ROW problem at 01 location. State admn. help being taken .
145	NLC - Karaikal line	D/C	220	190	317	264	239	64		JUN-18	ROW problem affecting in implementation.
146	Purnea - Purnea (New)	D/C	220	2	0	0	0		MAY-20	MAY-20	Award placed in Jan'18. Engg. in progress.
147	Biswanath Chariyalli (PG) - Itanagar (Zebra) line	D/C	132	43					MAR-20		
148	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	JUN-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
149	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
150	LILO of one circuit of Biswanath Chariyalli (POWERGRID)) - Itanagar (Zebra conductor) line at Gohpur (AEGCL)	D/C	132	10					MAR-20		
151	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
152	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	JUN-18	Erection completed. Testing under progress. Commissioning matching with upstream Silchar-Melriat link.
153	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
154	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
155	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0		JUL-18	JUL-18	Award placed in Nov'16. Engg. under progress.
156	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
157	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
158	Tezu - Namsai line.	S/C on D/C	132	96	332	331	330	86	DEC-12	APR-18	Progress affected due to ROW problem and geographical condition. Tree cutting affecting progress.
159	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	937	536	OCT-12	DEC-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	513	511	223	JAN-13	MAR-18	1 . All normal Foundations have been completed, 2. Out of total 10 nos., 6 nos. of Pile foundations completed, work of 2nos. Are being in progress and rest 2 nos. of Pile Foundation work are held up due to Erosion. 3. 128.024 ckm of line are idle charged.
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	43	43	27	DEC-13	MAR-18	Commissioned 03/18.
3	Sonabil to Biswanath Chariali	S/C	220	40	136	117	0	0		JUN-17	Survey for compensation of land/ zirat is in progress
4	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	371	196	158	0		APR-17	80 percent of supply material reached site for Pkg A and B respectively.
5	Amguri solar park - Mariani line (GEC-II)	D/C	132	0							
6	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		JUL-17	Detail survey completed.
7	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JAN-16	Line charged on 30.06.2016
8	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	104	2	0		AUG-17	Part of material is supplied
9	Hailakandi-Karimganj line on D/C tower	S/C	132	26	83	12	0	0		JUN-17	Part of material is supplied. ROW issue is not resolved.
10	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	JUN-16	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
11	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
12	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	29	5	0	0		APR-17	Check Survey from LoC 1 to 17 approved
13	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
14	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	22	0	0		APR-18	ROW survey is in progress. (37 Lo. Cleared) 80 percent material supplied.
15	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
16	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	0	0	0		JUL-17	Contract agreement signed on 18.04.2016
17	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
18	Sonapur - Chandrapur line	D/C	132	28	55	53	48	3	NOV-13	JUN-17	Railway crossing/ ROW/ compensation issue..
19	Sonapur - Jagirod line	D/C	132	52	106	103	72	2	NOV-13	JUN-17	Compensation/ Row issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	5							
2	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6							
3	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7							
4	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38							
5	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52							
6	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51							
7	Barauni TPS Exte. - Hazipur	D/C	220	214	403	401	397	204	JUN-16	APR-18	ROW at 1 location and at 1 location foundation in progress
8	Begusarai-Purnea	D/C	220	372	586	571	551	271	SEP-03	JUN-18	work under progress
9	Bihta (New) - Bihta	D/C	220	36	74	37	23	4	JUL-15	JUN-18	Work under progress
10	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
11	Darbhangha - Darbhanga	D/C	220	6	15	14	13	5	MAR-16	APR-18	work under progress
12	Darbhangha(DMTCL) - Supaul/Laukahi (BSPTCL)	D/C	220	176	327	327	327	176	JUN-16	MAR-18	Ready for Commissioning 03/18.
13	Darbhangha - Samastipur (New)	D/C	220	47	176	176	176	47	MAR-16	DEC-17	Commissioned 03/2017 (Late Reported).
14	Gaurichak - Bihta (New)	D/C	220	86	146	146	143	78		APR-18	work under progress
15	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60							
16	Kishanganj (New) - Madhepura	D/C	220	284	510	508	507	265	JUN-16	APR-18	ROW at 02 locations
17	LILO of 1st ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	72	139	139	139	72		JUL-17	Ready for commissioning 06/2017.
18	LILO of 2nd ckt. Darbhanga-MTPS (Kanti) at Motipur	D/C	220	56	112	112	112	56		JUL-17	Ready for commissioning 06/2017.
19	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	5	19	19	19	5	MAY-15	JUL-17	Ready for commissioning 06/2017.
20	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50							
21	LILO of Both ckt. of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	9	9	4		DEC-17	Commissioned 10/2017 (Late Reported).
22	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62							
23	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10							
24	LILO of Motipur - Darbhanga ckt-II at Musahari	D/C	220	41	0	0	0	41		JUN-17	Commissioned 01/2017 (Late Reported)
25	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	60							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8							
27	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7							
28	LILO oof Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11							
29	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	216	216	123		APR-18	In Progress
30	Motipur(BSPTCL) - Darbhanga (DMTCL)	D/C	220	218	401	401	401	218	DEC-15	DEC-17	Commissioned 04/2017 (Late Reported).
31	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100							
32	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
33	Naubatpur (New) - Bhusaula (New)	D/C	220	18							
34	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25							
35	Patna (PG) - Gourichak	D/C	220	1	3	3	3	1	MAR-15	JUL-17	Ready for commissioning 06/2017.
36	Pusouli (New) - Dehri	D/C	220	62	159	122	100	0	MAY-15	DEC-17	
37	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130							
38	Saharsa (New) - Begusarai	D/C	220	160							
39	Saharsa (New) - Khagaria (New)	D/C	220	80							
40	Sitamarhi (New) - Motihari (New)	D/C	220	120							
41	Sitamarhi(New) - Motipur	D/C	220	140							
42	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160							
43	Betia-Raxaul (2nd circuiting)	D/C	132								Completed
44	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
45	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
46	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed and likely to be charged on 13.10.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita- Jagdalpur at Dhamtari	D/C	400	5	0	0	0				Tender in Process.
2	Bemetera - Mungeli line 2nd circuit	S/C	220	40					MAR-22		Work yet to be started
3	Bilaspur - Mopka DCDS line	D/C	220	80					MAR-22		To be taken up beyond FY 18.
4	Bilaspur - Suhela DCDS line	D/C	220	220					MAR-22		To be taken up beyond FY 18.
5	DCDS Barsoor - Jagdalpur line	D/C	220	175	290	20	0		JUN-18	JUN-18	Work in progress.
6	DCDS Mungeli - Kawardha	D/C	220	77	123	120	109	27	MAR-18	JUN-18	Work under progress.
7	DCDS Raita - Parsada	D/C	220	110					MAR-20		NIT document under process.
8	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19		Tender in process
9	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0							
10	Korba (E) - Vishrampur 2nd Ckt.	D/C	220	155	0	0	0	138	DEC-17	JUN-18	Work under progress.
11	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30					MAR-22		To be taken up beyond FY 18.
12	LILO of Gurur - Barsoor at Narayanpur	D/C	220	2	0	0	0		MAR-20		Tender in Process.
13	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	55	0		MAR-20	JUN-18	Work under progress.
14	LILO of Mopka - Siltara at Dherdehi (Bilaspur) (on Multicircuit tower)	D/C	220	20	1	0	0		MAR-20	MAR-18	Work in progress.
15	LILO of Mopka - Siltara line at Raita.	D/C	220	30					MAR-22		To be taken up beyond FY 18.
16	LILO of Urla - PGCIL at Borjhara	D/C	220	8	4	4	4	1	MAR-19	DEC-17	Charged on 16.12.2018
17	LILO Urla - Khedamara (Bhilai) at Borjhara	M/C	220	1	4	4	4	1	DEC-17	FEB-18	Commissioned 12/2017 (Late Reported).
18	Mungeli - Kawardha DCDS line	D/C	220	110					MAR-20		Work yet to be started
19	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140					MAR-22		To be taken up beyond FY 18.
20	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMAN AND DIU ELECTRICITY DEPARTMENT(DANDD)											
1	Magarwada (PG) - Magarwada	D/C	220	2	0	0	0	12		MAR-18	Commissioned 04/16 m(Late Reported).
2	Magarwada - Ringanwada	D/C	220	12	0	0	0	2		MAR-18	Commissioned 03/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12						MAR-19	
5	Harsh Vihar - Preet Vihar	D/C	220						FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	16						MAR-17	
7	Kashmiri Gate - Rajghat line	D/C	220	10							
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10					MAR-20	MAR-19	
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5						MAR-21	
11	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
12	LILO of Bamnauli - Naraina at PPK-III	D/C	220	1	3	3	3	1		FEB-18	Commissioned 12/2017(Late Reported).
13	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
14	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
15	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
16	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
17	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
18	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
19	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5			MAR-18	
20	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		3	3	3	0	MAR-15	NOV-17	
21	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
22	Masjid Moth - Tughlakabad	D/C	220	16						MAR-18	
23	Okhla - Tughlakabad	D/C	220	10						MAR-18	
24	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	5						MAR-19	
25	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Construction of LILO of one circuit of Ranganadi-Itanagar 132 KV D/C line is completed except Jumpering work but one tower damaged due to land slide. The ractification work is under progress. Tower erection has been sarterd. Line is expected to be test charged on 20.03.18. Terminal bay at Itanagar would be completed b y Mar'18 the Ranganadi terminal bay is completed.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
3	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240						MAR-18	
2	Amreli - Kasor line	D/C	400	460	679	621	561	137		MAR-18	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	53	0			JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	45	30	0		MAR-20	WIP
6	Chhara -Keshod	D/C	400	200	0	0	0	0		MAR-22	Dropped
7	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
8	Hadala - Shapar line (Twin AL-59)	D/C	400	130	198	87	66			MAR-19	WIP
9	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-17	Yet to award
10	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
11	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
12	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	85	1		MAR-18	WIP (Repeated)
13	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60						MAR-21	
14	LILO of one ckt Jhanor - Navsari at Vav S/s	D/C	400	30	34	11	9			MAR-18	WIP
15	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	132	117	116	68		MAR-18	WIP
16	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
17	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	117	116	68	MAY-16	MAR-18	WIP
18	LILO of one ckt of 400 kV D/C Kosamba - Chorania line at 400 kV Pachchham S/s	D/C	400	46	66	55	48		FEB-17	MAR-18	WIP
19	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
20	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	31	45	45	43	31		DEC-17	Commissioned 12/2017
21	LILO of one ckt. Ukai - Kosamba at Vav S/s	D/C	400	62	106	73	60			JUL-18	WIP
22	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
23	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
24	LILO of Vadinar - Hadala at Kalawad	D/C	400	16	0	0	0	16		JAN-18	Commissioned 01/18.
25	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	14	23	16	6	0		APR-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		MAR-18	Severe RoW issue
27	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
28	Salaya (EPGCL generating station)- Halvad	D/C	400	350		0	0	0		MAR-17	Will be in line with generation project which is delayed
29	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
30	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200						MAR-21	
31	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
32	Soja-Zerda Line	D/C	400	268	447	348	325	95		NOV-18	WIP
33	Vadavi-Halvad	D/C	400	290	411	308	215	133		MAR-18	WIP
34	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	365	309	267	118	NOV-09	DEC-18	Price Bid opened on 22.01.2018 and tender under scrutiny.
35	Varsana-halvad	D/C	400	237	378	217	179	0		MAR-18	WIP
36	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2	5	5	5	2		MAR-17	Ready for Commissioning 03/18.
37	Wanakbori TPS-Soja	D/C	400	212	343	240	239	100		MAY-18	WIP
38	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 09.01.2018
39	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
40	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
41	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-18	W I P / Severe RoW problems
42	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
43	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	28	25			MAR-19	WIP
44	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-18	WIP/Severe RoW issue
45	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	53	33			MAR-20	WIP
46	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	64	32			MAR-20	WIP
47	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
48	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
49	Chorania - Botad	D/C	220	104	196	78	48	0		MAR-18	WIP
50	Chorania - Salejada line (AL-59)	D/C	220	135	240	92	71				WIP - Total length 134.5 CKm
51	Choraniya - Viramgam	D/C	220	71		0	0	0		MAR-17	Yet to award
52	Fedra - Botad	D/C	220	120		0	0	0		DEC-16	Yet to award
53	Gavasad - Bhayali (DFCC) line	D/C	220	46	91	83	83	48	JAN-16	JAN-18	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Gavasad - Salejada line	D/C	220	194	313	269	189	44		MAR-18	W I P / Severe RoW problems
55	Hadala - Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
56	Halvad - Charadva	D/C	220	60		0	0	0		MAR-17	Yet to award
57	Halvad-Sadla line	D/C	220	76	124	101	101	60		MAR-18	W I P / Severe RoW problems
58	Hazaira (GSEC) - Mota	D/C	220	111	182	110	95	27		JAN-19	A/T given on 22.11.2017
59	Jamnagar - Hadala	D/C	220	139	257	257	257	139		NOV-17	Commissioned 08/2017 (Late Reported).
60	Jasdan - Gondal	D/C	220	100		0	0	0		MAR-17	Yet to award
61	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		MAR-18	W I P / Severe RoW problems
62	Keshod - Keshod	D/C	220	60		0	0	0		MAR-17	Yet to award
63	Keshod - Timbdi	D/C	220	140		0	0	0		MAR-16	Yet to award
64	Keshod - Veraval line	D/C	220	180						MAR-21	
65	Keshod - Visavadar	D/C	220	120		0	0	0		MAR-17	Yet toaward
66	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	65	52	0	NOV-15	MAR-19	Tender to be invited at Risk & Cost of Contractor
67	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
68	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	2	0	0	JAN-18	FEB-18	WIP.
69	LILO of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	7	0	0	JUL-18	JUL-18	WIP.
70	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	31		FEB-18	WIP
71	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	151	146	53	MAY-15	MAR-18	Work in progress.
72	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
73	LILO of both circuit Nyara-Thebda line at Kalawad S/s	M/C	220	21	20	20	20	21	NOV-16	NOV-17	Ready for Commissioning 10/2017 (Late Reported).
74	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5						MAR-18	
75	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20						MAR-19	
76	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV	D/C	220	5							
77	LILO of both ckt. Kawas - Vavsari (PG) line at Vesu s/s (2220KV U/G Cable)	D/C	220	5							
78	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	30	3	0	MAR-18	MAR-18	WIP.
79	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	60	59	44	33			MAR-19	WIP
80	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	LILO of both ckt. Tebhda - Rajkot line at Kalavad S/s	D/C	220	21	17	17	17	21		MAR-17	Ready for Commissioning 03/18.
82	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
83	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25		0	0	0		MAR-17	Yet to award
84	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	0		MAR-17	Yet to award
85	LILO of Chorania - Salejada at Bagodara S/s	D/C	220	4	0	0	0	4		JUL-17	Commissioned 06/2017.
86	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
87	LILO of Godhra -Kadana line at Lunawada	D/C	220	5						MAR-17	
88	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	0		MAR-17	Yet to award
89	LILO of Haldarwa-Zaghadia Line to Jhanor	D/C	220	14	26	26	26	14	NOV-15	NOV-17	Ready for Commissioning 05/2017 (Late Reported).
90	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	0		MAR-17	Yet to award
91	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		APR-17	Yet to be awarded.
92	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	117	189	189	189	117		MAR-18	Commissioned 03/18.
93	LILO of Jetpur - Rajkot at Metoda	D/C	220	5		0	0	0		MAR-17	yet to award
94	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	29	26	0		MAR-18	WIP
95	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	18		DEC-16	Work in Progress.
96	LILO of Kasor - Vartej line and S/C Karamsad - Vartej line at Pachchaam S/s on M/C tower	S/C on M/C	220	39	33	29	26			MAR-18	WIP
97	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	29	26	0		MAR-18	WIP
98	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
99	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismantling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	17	0			MAR-19	WIP
100	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	0		MAR-17	Yet to award
101	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
102	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	0		APR-17	Yet to award
103	LILO of Navsari - Vav at Popada	D/C	220	17							
104	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
105	LILO of one circuit of 220 kV D/C Kadana - Godhara line at 220 kV Zalod S/S	D/C	220	124	248	192	163	9	JUN-16	JUN-18	WIP
106	LILO of one ckt. Amreli - Dhasa line at Gariyadhar	D/C	220	70						MAR-21	
107	LILO of one ckt Gandhinagar TPS - Chhatral line at Vadavi (AL-59)	D/C	220	50	52	18	0			MAR-19	WIP
108	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44						MAR-19	
109	LILO of one ckt. Moti - Paneli - Sardargadh line at Shapur s/s	D/C	220	48						MAR-18	
110	LILO of one ckt of Akrimota - Nakhatrana line at Bhachunda	D/C	220	53	83	83	83	53		NOV-17	Commissioned 12/2017
111	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	20	16	14	14			MAR-18	WIP
112	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28	0	0	0				
113	LILO of one ckt.Ukai (Thermal) - Achhalia line at Virpore	D/C	220	10						MAR-19	
114	LILO of one ckt. Vyankatpura - Achhalia line at Kawant	D/C	220	167	304	304	304	167		MAR-18	Commissioned 03/18.
115	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
116	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10						MAR-18	
117	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20						MAR-19	
118	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	0		MAR-17	Yet to award
119	LILO of Sankhari-Jangral at Veloda (Sankhari)	MC+D/C	220	61	53	53	53	54		SEP-17	Commissioned 09/2017.
120	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
121	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15						MAR-22	
122	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16		0	0	0		MAR-17	Yet to award
123	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	48	47	27	APR-09	MAR-18	WIP
124	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	0		MAR-17	Yet to award
125	LILO of Tappar - Hadala line at Bhachau s/s	D/C	220	6						MAR-18	
126	LILO of Tappar-Hadala line at Vondh S/s	D/C	220	4	0	0	0	4			Commissioned 09/2017.
127	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10						MAR-20	
128	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
129	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15						MAR-19	
130	LILo of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
131	LILo of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	62	55	1		JUN-17	plan changed to 220 kV Vadavi -Chatral LILo to 220 kV Santej (Dhanaj) - 50.66 Ckm
132	LILo of Vadavi - Chhatral line at Santej S/s	D/C	220	51	14	14	14	1	AUG-13	MAR-18	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
133	LILo of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
134	LILo of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
135	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150						MAR-19	
136	LILo of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
137	LILo of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
138	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-18	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
139	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-17	Yet to award
140	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	110	64	0	MAY-16	MAR-18	Work in progress.
141	Palitana - Talaja	D/C	220	90		0	0	0		MAR-17	yet to award
142	Pipava - Bagasara line	D/C	220	160						MAR-21	
143	Pipavav - Otha line	D/C	220	100						MAR-21	
144	Pipavav - Rajula line	D/C	220	80						MAR-21	
145	Pirana (PG) - Barejadi line	D/C	220	50	92	27	18			JUN-18	WIP
146	Pirana (PG) - Gatrada	D/C	220	50		0	0	0		MAR-17	Yet to award
147	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-17	Yet to award
148	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-17	Yet to award
149	Radhanpur - Sankhari line	D/C	220	96	170	141	135	59	AUG-18	AUG-18	WIP.
150	Shapar - Babara line (AL-59)	D/C	220	120						MAR-20	
151	Soja - Joumang (DFCC)	D/C	220		75	51	33	0	AUG-15	MAR-18	Tender to be invited at Risk & Cost of Contractor.
152	Suva - Achhalia	D/C	220	140		0	0	0		MAR-17	Yet to award
153	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-17	Yet to award
154	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	125	124	124	31		MAR-18	WIP
155	Utran - Kosamba Line-II	D/C	220	86					DEC-09		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
156	Vadavi - Chhatral	D/C	220	13	88	39	32	0		DEC-16	WIP
157	Vadavi - Sanand (DFCC) line	D/C	220	61	108	53	40	0	APR-15	MAR-18	Work in progress.
158	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-17	Yet to award
159	Vadodara (PG) - Jambuva line	D/C	220	68	131	15	0			JAN-19	WIP
160	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
161	Varsana-Bhachau	D/C	220	60		0	0	0		DEC-16	Yet to award
162	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
163	Virpore - Chikhli line	D/C	220	120						MAR-20	
164	Vondh - Radhanpur line	D/C	220	340						MAR-21	
165	Vyankatpura - Halol line	D/C	220	100						MAR-20	
166	Vyankatpura - Waghodia (765kV PGCIL) line	D/C	220	29	0	0	0	29		FEB-18	Commissioned 02/18.
167	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ready for commissioning 06/2017.
2	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
3	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
4	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0		APR-18	The contract has been terminated .Re-tendering of balance work is in process.
5	Bhiwani - Isharwal	D/C	220	65	218	62	0	0		APR-18	The contract has been terminated .Re-tendering of balance work is in process.
6	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
7	Deepalpur - Rai Khewra at RGEC Kundli S/s	M/C	220	22	0	0	0			MAY-18	Line commissioned on 29.02.2016
8	Jajji - Rai line	D/C	220	102	110	110	110	102		OCT-17	Commissioned 10/2017.
9	Kaithal (PGCIL) - Neemwala	D/C	220	36	0	0	0			MAY-18	The progress is slow.The notice for termination of contract has been issued. Re-tendering of balance work in progress
10	LILO of 2nd ckt. YTPP - Abdullahpur line at Rampur Kamboyan line	D/C	220		69	53	38	81		JUL-18	work awarded to M/S RS infra and Work in progress
11	LILO of Bastara - Kaul at Bhadson	D/C	220	60	125	21	0	0		MAY-18	Contract terminated. Re-tendering under process.
12	LILO of both circuits of Madanpur - Baddi at Pinjore	M/C	220	23	46	46	46	23		NOV-17	Commissioned 11/2017.
13	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
14	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	0	0	0			MAY-18	The contract has been terminated .Re-tendering of balance work is in process.
15	LILO of both ckt. Palla - Palli at Sector-46 S/s	D/C	220	2	0	0	0			MAR-19	Tendering process initiated.
16	LILO of both ckt. Sec.-72 - Rangla Rajpur line at Roj-ka-Meo	D/C	220	2	0	0	0			MAY-18	The contract has been terminated .Re-tendering of balance work is in process.
17	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	71	JUL-13	APR-18	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
18	LILO of Dautabad -Mau line at Hub Gurgaon S/s	D/C	220	5	0	0	0			MAR-19	work awarded to M/S RS infra and Work in progress.
19	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-19	work awarded to M/S RS infra and Work in progress.
20	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	0	0	0			MAR-19	Tendering process initiated.
21	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			APR-18	Work awarded to M/S Infra and work in progress
22	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		APR-18	Work in progress
23	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1			APR-18	work awarded to M/S Feeder and Work in progress.
24	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAY-18	The contract has been terminated .Re-tendering of balance work is in process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		0	0	0			MAY-18	work awarded to M/S RS infra and Work in progress.
26	LILO of one ckt. Daultabad-IMT Manesar line at Gurgaon Sec.- 85	D/C	220	5	0	0	0			MAY-18	work awarded to M/S RS infra and Work in progress.
27	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	0	0	0			MAY-18	work awarded to M/S RS infra and Work in progress.
28	LILO of Pehowa - Kaul at Bhadson	D/C	220	74	143	20	0	0		MAY-18	Contract terminated. Re-tendering under process
29	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAY-18	NIT yet to be floated
30	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		DEC-18	The contract has been terminated .Re-tendering of balance work is in process.
31	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			MAY-18	The contract has been terminated .Re-tendering of balance work is in process.
32	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	38	23	0		APR-18	Progress of work is slow. Firm has been requested to expedite the work.
33	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
34	LILO of Naggal (PGCIL) - Baddi Line at Pinjore	D/C	120	6	46	46	46	6		DEC-17	Line commissioned on 17.11.2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Lahal-Chamera	D/C	400	70	0	0	0		OCT-18	APR-19	Forest proposal would be submitted shortly. Bid is to be opened on 28.08.17. HPPTCL is yet apply for connectivity for termination at Chamera (PGCIL) substation.
2	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	3						MAR-17	
3	LILO of one ckt of Nathpa Jhakri - Abdullapur at Gumma	D/C	400	6	15	5	1		MAR-17	MAY-18	Delay FAC approval pending for the last three year. Stage -I clearance in July 2015. Work has started
4	LILO of Parbati - II HEP - Parbati-III Pooling station at Sainj	D/C	400	1	1	1	1	1		MAR-18	Commissioned 04/17 (Late Reported).
5	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400								
6	Nalagarh -Kunihar	S/C	400	33						MAR-17	
7	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	0	0	0		OCT-16	JUN-19	Forest proposal would be submitted shortly. Fund is being arranged from ADB and proposal has been submitted and after its approval, the LOA would be issued.
9	Charor -Banala	D/C	220	30	63	49	36	4	MAR-17	JUN-18	
10	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110					MAR-18	APR-20	
11	Hatkoti - Gumma	D/C	220	52	80	80	79	46		DEC-18	
12	Hatkoti-Pragati Nagar	D/C	220	56					MAR-17	MAR-17	Delay FAC approval.
13	Kairan-Chamera - II (PG)	D/C	220	4	20	20	20	40	OCT-15	MAR-18	Commissioned 03/18.
14	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
15	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
16	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0							
17	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220								
18	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
19	Mazra GISS - Chamba- Karian GISS	D/C	220	18							Under planning stage.
20	Rauri-Kunihar	D/C	220	28						MAR-17	
21	Snail(Swara Kudu) -Hatkoti	D/C	220	27	38	26	11		MAR-17	NOV-18	
22	Sunda-Hatkoti	D/C	220	50	69	41	13		MAR-17	AUG-18	Delay FCA approval.
23	Chanju-I - Chanju-II	D/C	132	12							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Chanju-II - Chanju-III	D/C	132	8							
25	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.
26	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1							Under planning stage.
27	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
28	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	41	0	0			AUG-18	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Gumma - Andhra (GEC-I)	D/C	22	12							
2	Rukti - Shaung line (GEC-I)	D/C	22	8							
3	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
3	Dumka - Jasidih	D/C	400	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
11	PTPS - Bero (New Ranchi)	D/C	400	102	139	133	133	85		DEC-17	06/139 foundation, 06/139 erection and 07/49 Km stringing balance. Forest proposal (10.94 Ha) at Regional Office, MOEF. RMoEF raised some query on 23.06.2017. Pr.Sec(F) has to issue letter to PCCF for compliance.
12	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017
13	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	QM Patratu - Koderma GSS	D/C	400	150	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	TTPS - Dumka GSS	D/C	400	236	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
19	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
20	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	Chaibasa - Gua	D/C	220	220	278	60	28		JAN-18	JAN-18	The proposal for forest NOC for JJ & GM land under process with commissioner west Singhbhum. FRA under under process with DC Chaibasa
24	Chaibasa -Ramchandrapur	D/C	220	80	129	129	129	80	APR-09	DEC-17	Commissioned 08/2017 (Late Reported).
25	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	Chandil GSS - Chandil	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Chandil GSS - Tamar	D/C	220	25	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
29	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-18	Proposal uploaded via ref no FR/JH/TRANS/1908/2014.Proposal is at MOEF office Ranchi.MoEF stage-I approval is expected by November-2017
30	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	62	39	0	FEB-17	DEC-17	Forest proposal (127.30 Ha) at DFO/DC level. NOC & FRA issued by DC Hazaribagh. DFO Hazaribagh is to process.
31	Daltonganj - Garhwa	D/C	220	66	110	96	84	0	FEB-17	AUG-18	14/110 foundation, 26/110 erection and 32/32 Km stringing balance

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Dumka - Jasidih	D/C	220	148	240	153	77	2	JAN-18	JAN-18	
33	Giridih - Jamua	D/C	220	160	97	43	10		MAY-18	MAY-18	Forest proposal submitted in forest department
34	Giridih - Jasidih	D/C	220	160	269	178	20		MAY-18	MAY-18	
35	Godda - Lalmatia	D/C	220	100	74	64	46		MAY-18	MAY-18	Forest proposal submitted in forest department
36	Govindpur - Dumka	D/C	220	203	332	331	331	167		FEB-18	01/332 foundation, 01/332 erection and 17.93/101.5 Km stringing balance, forest proposal (30.99 Ha) is at Regional Office. RMoEF raised 12 queries from Pr. Sec (F) on 29.06.17. Compliance of queries has been submitted on 22.07.17 to DFO, Dhanbad, Deoghar, Dumka & Jamtara. District level and sub divisional level Proceeding of Gramsabha was not issued from DC, Deogarh office with FRA certificate. Sub divisional level received on 12.09.17. District level certificate is awaited. Compliance of quires have been submitted to RMOEF on 23.09.17.
37	Govindpur - Govindpur	D/C	220	7	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
38	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	76	21		DEC-17	37/127 foundation, 51/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.
39	Hazaribagh - Barkatta	D/C	220	18	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
40	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
41	Koderma - Giridih	D/C	220	140	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
42	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
43	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
44	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
45	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
46	LILO of Patratu - Hatia at PTPS by MC Tower	D/C	220		0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Mander - Tamar	D/C	220	56	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
48	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
49	Noamundi - Jadugoda	D/C	220	80	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
50	P.T.P.S. - Ratu	D/C	220	70	107	57	20		MAY-18	MAY-18	
51	Ratu - Mander	D/C	220	15	0	0	0				Preparation of DPR is under process. Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.yet to be invited.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
54	Tenughat - Gomia	D/C	220	20	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
56	TTPS - Govindpur	D/C	220	181	295	230	220	68		FEB-18	65/295 foundation, 75/295 erection and 56.72/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
2	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
3	Leh III - Ganglas	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
4	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
5	(PMDP) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	0	0	0		MAR-19		Contract for laying of Tower foundations for 220 kV Transmission lines placed with M/S Bhumi Engineers, Baroda (Vadodara, Gujarat) vide SE S&O Circle-II No. SE/S&O-II/T-426/08 of 2017 dated: 31-08-2017. Tower Stubs have been received at the site. Land acquisition under progress. NIT for supply and erection of towers initially floated on 31-07-2017. However, due to no response, works re-tendered several times.Two bids received in response to the NIT. Techno-Commercial bids opened on 22-02-2018. Price bids to be opened shortly.
6	(PMDP) Kargil - Padum (Zanaskar) line	S/C	220	207					MAR-19		
7	(PMDP) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19	DEC-17	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
8	(PMDP) LILO of Hiranagar - Bishmah at Samba	D/C	220	16					MAR-19		
9	(PMDP) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	0	0	0		MAR-19	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
10	(PMDP) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
11	(PMDP) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19		Works re-tendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works re-tendered again. Last date for e-bid submission extended up to 05-04-2018.
12	(PMDP) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12					MAR-19		
13	(PMDP) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	0	0	0		MAR-19		Works re-tendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was 20-12-2017. Works re-tendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works re-tendered again. Last date for e-bid submission is 05-04-2018.
14	(PMDP) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	0	MAR-19	MAR-18	LOA issued in favour of M/S Sterlite Grid Ventures Ltd. ForRs 3.28 Crores by the SE-II S&O Kmr on 05-10-2017 vide No SE-II/S&O/11 of 2017 Dated: 05-10-2017 . Work completed but Line not commissioned yet.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	(PMDP) New Wanpoh - Mir Bazar line	D/C	220	10	0	0	0		MAR-19		Tower Stubs have been received at the site. Land acquisition under progress. NIT for supply and erection of towers initially floated on 31-07-2017. However, due to no response, works retendered several times.Two bids received in response to the NIT. Techno-Commercial bids opened on 22-02-2018.Bids under evaluation
16	(PMDP) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100					MAR-19		
17	Amargarh (Delina) - Zainkote (2nd Ckt.)	S/C	220	43	0	0	0	43		MAR-18	Commissioned 03/18.
18	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
19	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	0	0	0				Works retendered by SE Circle-II, S&O Kmr vide NIT No. SE-II/S&O 13 of 2017 Dated: 24-11-2017. Last Date for Bid submission was20-12-2017. Works retendered due to poor response. Last date of e-bid submission was 12-02-2018. Tender cancelled due to no response. Works retendered again. Last date for e-bid submission is 05-04-2018.
20	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12	0	0	0	12		MAR-18	Ready for Commissioning 03/18.
21	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-17	E-NIT floated by PGCIL for the three works on 09-10-2017.
22	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
23	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
24	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be around 18 months from the date of availability of revised funds.
25	(PMDP) Habak - Khanyar line	D/C	132	28	0	0	0		MAR-20		NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial and Financial Bids opened. Evaluation completed. Works likely to be awarded after acquisition of Land.
26	(PMDP) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20		NIT floated by SE-II S&O Kashmir. Last date for Bid submission was 14-03-2018. Techno-Commercial Bids opened on 19-03-2018. Bids under evaluation.
27	(PMDP) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/31,dated: 27-09-2017 Extended Date of submission of e-bid: 15-11-2017. The e-NIT cancelled vide No: CE/S&O/J/9579-82, dated:15-11-2017 due to change in BOQ and shall be re-floated in next week. Completion of Job (18 months from LOA).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	(PMDP) Replacement of Conductor of Pampore - Cheshmashahi line	D/C	132	28	0	0	0		MAR-19		Comments from RECTPCL received and ACCC included in the tender. Retendering done after reviewing the estimated cost. Nit issued. Last date for submission of e-bids is 11-03-2018.
29	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
30	(PMDP) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-17	E-NIT floated vide No: TLMD-II/Gld/J/03, dated: 16-09-2017, Last Date of submission of e-bid was: 23-10-2017 Due to no response extended up to 06-11-2017. Due to no response again re-extended upto 24-11-2017. Completion of Job(18 months from LOA)
31	Solar Park - Samba line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	450	520	520	520	450	DEC-16	JUL-17	Ready for commissioning 06/2017.
2	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
3	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
4	Hiriyur - Mysore (GEC-II)	D/C	400	390							
5	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	181	175	86	SEP-18	MAR-19	Work is in progress.
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
9	LILO of Gooty - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	D/C	400	0							
10	LILO of Guddadahalli (Munirabad) - Guttur (Davangeere) at Dhoni	D/C	400	54	78	78	78	54	JAN-18	JAN-18	Commissioned 01/18.
11	LILO of Somanahalli - Kolar SC line to Mylasandra	S/C	400						SEP-17	MAR-18	
12	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400						SEP-17	MAR-18	Not in planned work for FY 16-17
13	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
14	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
15	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	392	392	285	AUG-17	MAR-18	Ready for Commissioning 03/18.
16	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
17	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	MAR-18	Work under progress.
18	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	79	51	11	FEB-17	DEC-17	Work is in progress. Severe ROW issues & demanding higher compensation in par with PGCIL.
19	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	MAR-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s : (1) ROW problems pending in JMFC Ramanagara for Loc 81 since 2009 , NHD:07.12.2017 (2) ROW problems pending in DC Court Ramanagar for Loc 133: Case filed on 24.08.2011. Reserved for orders. LOI issued on 06.09.2017 for balance portion of the work. Work to be taken up by firm.
20	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
21	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
22	Chitradurga - Hiriyur S/S	D/C	220	73	149	4	0	0	MAR-19	APR-19	Work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Gowribidnur - Mitemmari	D/C	220	91	189	173	158	55	SEP-17	DEC-18	Work under progress
24	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
25	Hiriyur (PG) - Hiriyur S/S	S/C	220	16	0	0	0		APR-19	APR-19	LOI issued on 25-Jan-18. Work involves only stringing of second circuit on existing towers, stringing work to be commenced.
26	Honnali - Channagiri (Benkikere)	D/C	220	95					MAR-19		
27	Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)	S/C	220		0	0	0			MAR-19	
28	Hosadurga - Benkikere	D/C	220		0	0	0		SEP-18	MAR-19	
29	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
30	Ittagi - Kudligi (Badeladaku) line	D/C	220	66	119	83	72	0	DEC-17	JAN-18	Work under progress.
31	Jagalur - Chitradurga	D/C	220	71	154	14	0		SEP-18	AUG-18	Work under progress.
32	Jagalur - Kudligi	D/C	220		155	40	2		SEP-18	MAR-19	Work under progress
33	Jagalur - Thallak	D/C	220		105	47	3		SEP-18	MAR-19	Work under progress
34	Kolar - Malur at Somanahalli	D/C	220	180	272	267	267	146	MAR-18	MAR-18	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm.Balance works to be retendered.Case pending in High Court:(i)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued.(ii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued.(iii) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.(iv)At Loc 59 (for stub concreting): Case pending in High court since 31.08.2013 being pursued.
35	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	87	0		SEP-17	DEC-18	Work under progress.
36	Kudgi UMPP(NTPC) - Vajramatti 220kV s/s(Bagalkot Distt.)	D/C	220	159	277	107	66	0	FEB-17	JAN-18	Work is under progress
37	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	80	99	99	99	80	JUN-17	DEC-17	Commissioned 12/2017.
38	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220						SEP-18	MAR-19	
39	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220		0	0	0			NOV-18	Estimate to be prepared.
40	LILO of Gadag - Lingapur at Gadag (Doni)	D/C	220	11	0	0	0	11		JAN-18	Commissioned 01/18.
41	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-18	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . Work retendered on 15.12.2016.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
42	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220		0	0	0		SEP-17	MAR-18	UG cable work under progress
43	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-18	Work under progress. A site meeting held on 18.8.17 with farmers/ land owners for approaching D.C rural for suitable land compensation. Till date work is not yet commenced. Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injuction. LHD: 17.07.2017, No. of hearings: 07, NHD: To be intimated.
44	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
45	LILO of Hsr- NIMHANS to proposed Koramangala	S/C	220		0	0	0		SEP-17	MAR-18	UG cable work under progress
46	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220						SEP-19	MAR-20	
47	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220						SEP-17	MAR-18	
48	LILO of Narendra - Haveri at Haveri (Dharwad District)	D/C	220	31	61	45	41	10	OCT-18	AUG-18	Work under progress.
49	LILO of RTPS - Lingasugur at Mallat (Manvi)	D/C	220	6	13	13	13	6	JUN-17	FEB-18	Ready for Commissioning 02/2018.
50	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-18	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
51	LILO of Somanahalli S/S- Yerandanahalli at Jigani 220kV s/s	MC+D/C	220	12	61	61	61	12	OCT-17	JAN-18	Commissioned 01/18.
52	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
53	LILO of T.K. Halli - Madhuvanahally to proposed 220/66 kV SFC S/s	D/C	220						SEP-18	MAR-19	
54	LILO one ckt of Narendra-Haveri at 220kV Bidnal (GEC-I)	D/C	220	29					MAR-18		
55	Madhugiri - Pavagada line	D/C	220	121	214	213	213	76	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
56	Mylasandra to Somanahalli-Naganthapura-HSR Layout	M/C	220						SEP-17	MAR-18	
57	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
58	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
59	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
60	Nelmangala - Brindavan Alloys	D/C	220						SEP-17	MAR-18	
61	Peenya to A Station UG Cable	S/C	220						SEP-18	MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
62	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	MAR-18	Work terminated on 12.05.2016. Balance works to be retendered.
63	Somanahalli - Malur I & II lines - Yarandanahally S/s Sommanahally-SingarpetaSC line Corridor	M/C	220						SEP-18	MAR-19	
64	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
65	Somanahalli - T.K. Halli SC line to DC	D/C	220						SEP-17	MAR-18	
66	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015.
67	Tubinakere- Kothipura	D/C	220	138	278	278	257	87	JUN-09	JUN-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 20092)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
68	Vajamangala - Kadakola	D/C	220	40	55	49	45	0	MAR-18	MAR-18	Work terminated on 19-Sep-15. Balance works to be retendered.
69	Vasanthanarasapura - Antharasanahally	D/C	220	38	97	97	97	38	AUG-17	FEB-18	Ready for Commissioning 02/2018.
70	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	DEC-17	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0							
2	Mylatti - Wayanad (GEC-II)	D/C	400	0							
3	Karukadom - Kothamangalam	D/C	220	14					FEB-19		
4	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0							
5	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
6	LILO of Ldukki - Kozikode at Kodakpara	D/C	220	0							ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.
7	Pothencode - Kattakkada	D/C	220	57	108	108	108	57		FEB-18	Commissioned 07/2017 (Late Reported).
8	Thottiyar - Kodakpara	D/C	220	0						MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Aurangabad (PG) - Bidkin	D/C	400	39					MAR-22		
2	Aurangabad (PG) - Shendra line	D/C	400	52					MAR-19		
3	Babhaleshwar - Kudus	D/C	400	447	713	581	513	152		JUN-18	According to committee report, detailed survey carried out. The map of diverted route is sent to committee for NOC, Clearance received from Committee members. Now, the NOC for diverted route from GMRT awaited. Forest of 150 Ha involved. First stage approval received vide FC-111/MH-11/2016 /2561 dtd 21/09/2017. payment for medicinal plants & tree cutting done on dtd 02/12/17.
4	Chandrapur-II - Chandrapur MIDC	D/C	400	22	88	88	88	81	MAR-18	MAR-18	Commissioned on 31.03.2018
5	Jejuri - Hinjewadi - I & II	D/C	400	207	275	203	185	71		JUN-18	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
6	Jejuri - Lonand	D/C	400	20					MAR-19		
7	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0							
8	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	240	211	88		MAR-18	Work in progress. Tower material available at site.
9	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
10	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
11	LILO of one ckt Lonikand - Jejuri at Hinjewadi	D/C	400	100					MAR-18		
12	LILO of one clt Koyana - Lonikand at Jejuri	D/C	400	11					MAR-18		
13	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
14	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
15	LILO on 220 kV Beed - Patoda at 400 kV Kharda	D/C	400	30					MAR-22		
16	LILO on 400KV Padghe - Tarapur line at 400KV Padghe-II (Kudus)	D/C	400	6	12	3	0	0		MAR-18	Forest involvement: Work Stopped, new survey carried out. New scheme for both ckt LILO on Tarapur- Padghe by M/C Towers submitted to Corporate Office.
17	LILO on both ckt Parli (PG) - Pune (PG) at Lonikand - II	D/C	400	61					MAR-18		
18	LILO on Chandrapur I - Parli at Warora	D/C	400	50					MAR-22		
19	LILO on one ckt Boisar (PG) - Padghe at Boisar	D/C	400	1					MAR-20		
20	LILO on one ckt Lamboti - Bale at Watwate	D/C	400	50					MAR-22		
21	LILO on one Tarapur - Padghe at Boisar	D/C	400	1					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO on Parli (PG) - Pune (PG) at Kharda	D/C	400	40					MAR-22		
23	LILO Tmebhurni - Jeur at Tembhurni	S/C	400	10					MAR-22		
24	Nanded - Jalkot line	D/C	400	120	166	166	164	95	MAR-18		
25	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120					MAR-22		
26	Sinnar (IPP) - Nashik	D/C	400	60					MAR-18		
27	Solapur (PG) - NArangwadi	D/C	400	140					MAR-20		
28	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27					MAR-18		
29	2nd ckt stringing Miraj - Ichalkaranji	S/C + D/C	220	35					MAR-19		
30	Akola - Anjangaon line	D/C	220	106	169	169	169	106		DEC-17	Commissioned 12/2017.
31	Ambazari - Mankapur	M/C	220	13					MAR-22		
32	Aurangabad-II - Jalna MIDC (Negewadi)	D/C	220	77	0	0	0	77	MAR-20	FEB-18	Commissioned 02/18.
33	Babhaleshwar - Kopargaon LILO Point	M/C	220	36					MAR-18		
34	Balapur - Malegaon line Ckt.-I	D/C	220	71	241	241	241	71		AUG-17	Commissioned 08/2017.
35	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
36	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-18	The work stopped due to 1) Severe RoW2) Forest ssue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placed new contract.
37	Butibori - III - Addl Butibori	D/C	220	20					MAR-21		
38	Chandrapur - II - Chandrapur MIDC (Tadali)	D/C	220	81	89	89	89	81		MAR-18	Commissioned 03/18.
39	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220	21	66	66	66	21		JUL-17	Ready for commissioning 06/2017.
40	Chimur - Umred s/s	D/C	220	100					MAR-19		
41	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12					MAR-18		
42	Colourchem - Kolshet	D/C	220	8					MAR-21		
43	Dondaicha - Nandurbar	D/C	220	80					MAR-20		
44	Eklahare - Pimpalgaon	D/C	220	87	158	155	127	13		MAR-18	Work in progress.
45	Georai - Thapti Tanda s/s	D/C	220	140					MAR-22		
46	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
47	Kalmeshwar - Warud	D/C	220	170	303	191	97	0		JUN-18	Forest involved in Kalmeshwar- Warud section -0.74 Ha, approved vide 4171 dtd 23.11.15. Forest involved in Kalmeshwar- Warud section, bypassed in revised route. Railway proposal submitted.Line is to be executed in 6 parts on Risk & cost basis. Tenders floated by ZO, Amaravati. Submitted to CE, DCM on dt 28.12.2017 for approval for accepting of tender for Ph.I to Ph IV and on dt 8.1.2018 for Ph V. Order placed for 1 st part by zone vide 313 dt 20.2.2018 to M/s. BNC (Rs. 7.69 cr). Approval for Other 4 parts are in process.
48	Kalwa - Borivali	M/C	220	63	0	0	0	63		FEB-18	Commissioned 12/2016 (Late Reported).
49	Kalwn (Bhendi) - Lakhampur	D/C	220	50					MAR-20		
50	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		JUN-18	Severe ROW problem. Work stopped since June-2016. proposal for short closure submitted by zone.
51	Khapakheda - Uppalwadi	D/C	220	9					MAR-19		
52	Khorda - Jeur	D/C	220	70					MAR-22		
53	Khorda - Washi	D/C	220	40					MAR-22		
54	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		JUN-18	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority.
55	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha In-Principal approval received vide 2394 dtd 7/09/17. Letter for demand note sent to DCF NGR vide 1722 dtd 20/09/17. ROW Case Filed, Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure. Work is stopped. The proposal for carrying out balance work on risk and cost is under process at C.O.
56	Koyna Left Bank - Koyna line	D/C	220	0							
57	Kumbhargaoon - Krishnoor line ckt.-II	D/C	220	16	0	0	0	16		MAR-18	Commissioned 03/18.
58	Kumbhari S/S - Bale	D/C	220	84	134	128	89	47		MAR-18	ROW:Cases filed but order awaited [2]. Loc. No. 88 - Filed civil suit in session court & hearing is under process.
59	Lamboti - Karkamb	D/C	220	60					MAR-20		
60	LILO Kandalgaon Mahad at Dighi (Murud)	S/C	220	25					MAR-21		
61	LILO of 220KV Bhugaon - Warora-I at Warora	D/C	220	21	42	41	41	26		MAR-18	Railway crossing loc 4/0,5/0, proposal submitted to railway authority. collector order received for balance loc. 0/5 &6/0. On dtd 07/06/17, railway authority asked to submit revised proposal. MSETCL will submit shortly.
62	LILO of 2nd ckt Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt. -II)	S/C on D/C	220	19	67	67	67	19		MAY-17	Commissioned 05/2017.
63	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
64	LILO of Aaret (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-20		
65	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0							
66	LILO of one ckt Ahmednagar - Bhose at Supa	D/C	220	40					MAR-19		
67	LILO of one ckt Chikhali - Jalna at Jalna MIDC (Negewadi) s/s	D/C	220	30					MAR-18		
68	LILO of one ckt Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
69	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	80	230	196	142	36	MAR-19	JUN-18	Work in progress. Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note awaited.
70	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	62	55	11		MAR-18	Work in progress.ROW cases filed Order awaited[1]. Tower material & disc insulator received at site,
71	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	10					MAR-19		
72	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-18	The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
73	LILO om Paranda - Kallamb at Washi	S/C	220	10					MAR-22		
74	LILO on 220 kV Deepnagar - Amalner at Viroda	D/C	220	20	15	15	15	20	MAR-18	MAR-18	Ready for Commissioning 03/18.
75	LILO on 220 kV Karkamb - Jeur at 400 kV Tembhurni	S/C	220	10					MAR-22		
76	LILO on 2nd ckt Halkarni - Phonda at Tillari s/s	D/C	220	4					MAR-18		
77	LILO on Ambazari - Amravati at Karanja s/s	D/C	220	20					MAR-21		
78	LILO on Babhaleshwar - Alephata at UTSL C-Gen Plant line	D/C	220	10	0	0	0	10		DEC-17	Commissioned 12/2017.
79	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
80	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
81	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
82	LILO on Boisar - Nalasopara at Palghar	D/C	220	10					MAR-19		
83	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
84	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	2xD/C	220	32	41	41	41	32		MAY-17	Commissioned 05/2017.
85	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	20					MAR-19		
86	LILO one one ckt proposed 220 kV solapur (Lamboti) - Karkambh at Malikpeth	D/C	220	5					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
87	LILO on existing Phaltan - Walchandnagar at CSSK Bhavaninagar line	D/C	220	2	0	0	0	2		DEC-17	Commissioned 12/2017.
88	LILO on Kalwa - Vashi at Pawane	D/C	220	1					MAR-21		
89	LILO on Kaman (Vasai) (Padghe - Vasai) section of Padghe - Vasai	UG Cable	220	2					MAR-19		
90	LILO on Kandalgaon -Lanand at Kesurdi s/s	S/C	220	10					MAR-19		
91	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
92	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
93	LILO on one ckt Ahmednagar - Bhoose at Vish Wind	D/C	220	70					MAR-21		
94	LILO on one ckt Aurangabad (PG) - Shendra at Phulambri	D/C	220	60					MAR-20		
95	LILO on one ckt Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
96	LILO on one ckt Dahanu (RIL) - Varsova at Boisar	D/C	220	1					MAR-20		
97	LILO on one ckt Eklahare - Navasare at Lakhampur	D/C	220	10					MAR-20		
98	LILO on one ckt Eklahare - Navsare at Girnare	D/C	220	10					MAR-20		
99	LILO on one ckt Sindewahi - Brahmpuri at Chimur s/s	D/C	220	70					MAR-19		
100	LILO on Padghe - Wada at Kudus	D/C	220	10	0	0	0		MAR-18		LOA placed recently.
101	LILO on Paranda - Bhoom at Washi	S/C	220	10					MAR-22		
102	LILO on Posco - nagothane at Ville Bagad	D/C	220	4					MAR-22		
103	LILO on Tembhurni - Makubagar at Tembhurni	S/C	220	10					MAR-22		
104	LILO on Theur - Magarpatta at Eon Kharadi	D/C	220	8					MAR-19		
105	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100					MAR-19		
106	LILO on two ckts Boisar - Barivalli at Boisar	M/C	220	1					MAR-20		
107	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	0	0	0		MAR-20		
108	LILO on Virur - Gadchiroli at Chamorashi	D/C on M/C	220	70					MAR-22		
109	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-19		
110	LILO on Vita - Pandharpur line for Varkule - Malwadi Solar (M/s. Giriraj Solar)	D/C	220	19	0	0	0	19		MAR-18	Commissioned 03/18.
111	Malegaon-Kalwan	D/C	220	98	170	170	170	98		NOV-17	Commissioning 11/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
112	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
113	Nagothane - Wadkhal	D/C	220	30	104	56	44	52		MAR-18	Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
114	Nanded - Krishnoor	M/C	220	32	54	54	50	20		MAR-18	Work in progress.
115	@nd ckt stringing Jamde - Walve	S/C + D/C	220	13					MAR-20		
116	Partur - Nagewadi line	D/C	220	126	215	215	215	126		MAR-18	Commissioned 03/18.
117	Phaltan - Walchandnagar	D/C	220	114	178	178	178	114		AUG-17	Commissioned 08/2017.
118	Raymonds - Girnare	D/C	220	30					MAR-20		
119	Sakri (Shivaji Nagar) - Dhule	D/C	220	120					MAR-22		
120	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17					DEC-17		
121	Shirpur Power Plant - Amalner line	D/C	220	70	0	0	0	70		OCT-17	Commissioned 01/2017 (Late Reported).
122	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0		MAR-18	Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
123	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0		MAR-18	Underground cable-15.5 km & 66kV reorientation work at 132kV Pardi SS. (Revised scope Ph-II as per BR no 112/12 dtd 02.12.16.). Revised scope is yet to be tenderized.
124	Vairag - Paranda	S/C + D/C	220	40					MAR-20		
125	Vairag - Paranda	S/C + D/C	220	40					MAR-18		
126	Vashi - Pawane	D/C	220	3					MAR-22		
127	Wardha (PG)-Yavatmal line	D/C	220	140					MAR-18		
128	Wardha (PGCIL) - Ghatodi	D/C	220	322	548	288	173	0		MAR-18	Work in progress. Line order issued in three parts - LILO on 220 kV Deoli(PG) - Ghatodi line for 220 kV Yavatmal s/s (19.39 ckm). 20kV DC line from LILO pt. of 220 kV Yavatmal ss to Ghatodi s/s (Balance portion of Deoli (PGCIL) - Ghatodi) (226.56 ckm). 220kV DC line from Deoli (PGCIL) upto LILO pt. for 220 kV Yavatmal ss - 42 Km. (Balance portion of Deoli (PGCIL) - Ghatodi) (84 ckm)
129	Warora - Wardha - II (Bhugaon)	D/C	220	165	289	289	289	165		MAY-17	Commissioned 05/2017.
130	Washi - Washi s/s	D/C	220	40					MAR-22		
131	Yavatmal - Ghatodi Line	D/C	220	200					MAR-21		
132	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0							
133	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0							
134	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		JUN-18	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is June 2018. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. No issue on forest clearance and no court cases. 7. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		JUN-18	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is June 2018. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		SEP-18	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.448.76 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		JUN-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is June 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. Work is presently under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	257	10	0			MAR-19	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	D/C	400	85	117	50	4			MAR-19	
6	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30							
7	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
8	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
9	LILO of Indore - Itarsi at Handia	D/C	400	40							
10	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20							
11	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40							
12	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20							
13	LILO of one ckt. of Satna (PGCIL) - Bina(PGCIL) at Sagar (GEC-I)	S/C	400	56	98	0	0			MAR-19	
14	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
15	Moondi Pooling Point - Handia	D/C	400	240							
16	Nagda - Mandsaur (GEC-I)	D/C	400	137	199	23	0			MAR-19	
17	Nagda - Ujjain line (GEC-I)	D/C	400	53	149	12	0			MAR-19	
18	Pithampur - Badnawar DCDS	D/C	400	150							
19	Pithampur - Moondi Pooling Point	D/C	400	280							
20	REVA TPP - Moondi Pooling Point	D/C	400	70							
21	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
22	400 kV Betul s/s - 220 kV Betul s/s	D/C	220	4	4	4	4	4		JUL-17	Commissioned 07/2017.
23	Ashta - Shajapur	D/C	220	95							
24	Badnawar - Kanwan line (GEC-I)	D/C	220	64	103	20	0			MAR-19	
25	Badod - Nipaniya line PS	D/C	220	9						SEP-17	
26	Badod - Susner (GEC-I)	D/C	220	0							
27	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		MAR-18	Work to be commenced.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Betul - Gudgaon (GEC-I)	D/C	220	94	158	121	15			MAR-19	
29	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	0		MAR-18	Work under progress.
30	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	9	4	0		MAR-18	Work under progress.
31	Gwalior (PG) - Gwalior (MP) - 2nd circuiting	D/C	220	3	0	0	0	3		MAR-18	Commissioned 03/18.
32	Julwaniya - Kukshi	D/C	220	160							
33	Julwaniya - Sendhwa (GEC-I)	D/C	220	70	122	64	5			MAR-19	
34	Kanwan - Dhar line (GEC-I)	D/C	220	62	106	13	0			MAR-19	
35	Katni - Damoh	D/C	220	220							
36	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	23	21			MAR-19	Work under progress.
37	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1		AUG-17	Ready for commissioned 08/2017.
38	LILO of 2nd Ckt. of Bansagar - Satna line at Kotar	D/C	220	11	21	21	21	11	MAR-17	OCT-17	Commissioned 10/2017.
39	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	18	16	2	0		MAR-18	Work under progress.
40	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
41	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	150	0	0			MAR-18	
42	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40							
43	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	24	20	4			MAR-17	MAR-17	Work stopped.
44	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40							
45	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40							
46	LILO of Handia - Barwaha at Handia	D/C	220	40							
47	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
48	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	3	1		FEB-18	Commissioned 10/2017 (Late Reported).
49	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4							
50	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	26	26	26	26	26		FEB-18	Commissioned 01/2018 (Late Reported).
51	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	D/C	220	66	104	18			APR-17	APR-17	Work Stopped.
52	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
53	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
55	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
56	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
57	LILO of one ckt. of Satna (MPPTCL) - Chhaterpur line at Satna (PGCIL)	D/C	220	4	0	0	0	4		OCT-17	Commissioned 10/2017.
58	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40							
59	LILO of Ratlam-Daloda line at Jaora (GEC-I)	D/C	220	7	12	0	0			MAR-19	
60	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	37	27	8			MAR-18	Work under progress.
61	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
62	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
63	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
64	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	160	6	0			MAR-19	
65	Morena (400kV S/s CWRTL Adani Group) - Sabalgarh DCDS line	D/C	220	115	173	42			JUN-17	JUN-17	Work in progress.
66	Morena (Adani) - Morena (MP)	D/C	220	49	0	0	0	49		MAR-18	Commissioned 03/18.
67	Morena - Malapur	D/C	220	80							
68	Neemuch - Ratangarh line (GEC-I)	D/C	220	84	144	9	0			MAR-19	
69	Pithampur -Depalpur	D/C	220	71	129	120	63		JUN-17	JUN-17	Work stopped.
70	Pithampur - Gandhinagar	D/C	220	60							
71	Rajgarh - Susner (GEC-I)	D/C	220	0							
72	Sailana - Ratlam switching (GEC-I)	D/C	220	66	114	59	12			MAR-19	
73	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	26		MAR-18	Work under progress.
74	Second circuiting of Ratlam - Daloda line (GEC-I)	S/C	220	72	0	0	0			MAR-19	
75	Shujalpur - Narsinghgarh Line	D/C	220	44	144	69	24		JUN-17	JUN-17	Work stopped.
76	Ujjain - Dewas	D/C	220	90							
77	Ujjain - Susner (GEC-I)	D/C	220	0							
78	2nd Circuiting of Agar - Susner (GEC-I)	S/C	132	0							
79	2nd Circuiting of Ashta- Ichhawar (GEC-I)	S/C	132	0							
80	2nd Circuiting of Birsinghpur - Shahdol (GEC-I)	S/C	132	40	0	0	0			MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
81	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0							
82	2nd Circuiting of Maihar - Amarpatan (GEC-I)	S/C	132	26	0	0	0			MAR-19	
83	2nd Circuiting of Nalkheda - Moman Badodiya (GEC-I)	S/C	132	0							
84	2nd Circuiting of Sabalgarh - Vijaypur (GEC-I)	S/C	132	0							
85	2nd Circuiting of Sidhi - Mauganj (GEC-I)	S/C	132	46	0	0	0			MAR-19	
86	2nd Circuiting of Susner - Jeerapur (GEC-I)	S/C	132	0							
87	2nd Circuiting of Tarana - Makdon (GEC-I)	S/C	132	0							
88	Agar - Makdon (GEC-I)	D/C	132	0							
89	Alot - Zarda (GEC-I)	D/C	132	0							
90	BLA- Gadarwara line	D/C	132	0							
91	Gudgaon(220) - Gudgaon(132) (GEC-I)	D/C	132	19	35	1	0			MAR-19	
92	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	43	20	0			MAR-19	
93	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	45	34	0			MAR-19	
94	LILO of both circuits of Susner-Jeerapur line at Susner (GEC-I)	2xD/C	132	0							
95	LILO of both circuits of Ujjain-Tarana line at Ujjain 400 kV s/s (GEC-I)	2xD/C	132	0							
96	LILO of Both ckt Badod - Suwasara at Suwasara S/s	D/C	132								
97	LILO of Both ckt Neemuch - Mandsaur at Mandsaur S/s (GEC-I)	D/C	132	143	0	0	0			MAR-19	
98	Ratangarh(400)- Ratangarh(132) (GEC-I)	D/C	132	4	8	0	0			MAR-19	
99	Sailana(400) - Sailana(132) (GEC-I)	D/C	132	37	69	26	0			MAR-19	
100	Second circuiting of Alot - Sitamau 132 kV line (GEC-I)	S/C	132	40	0	0	0			MAR-19	
101	Second circuiting of Jhabua - Meghnagar 132 kV line (GEC-I)	S/C	132	26	0	0	0			MAR-19	
102	Second circuiting of Rajgarh-Jhabua 132 kV line (GEC-I)	S/C	132	48	0	0	0			MAR-19	
103	Second circuiting of Rajgarh - Petlawad 132 kV line (GEC-I)	S/C	132	54	0	0	0			MAR-19	
104	Sendhwa (220) - Pansemal (132) (GEC-I)	D/C	132	95	165	19	0			MAR-19	
105	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	16	0	0			MAR-19	
106	Susner - Nalkheda (GEC-I)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	IB - Lapanga	D/C	400	38	62	62	60	16	JUN-13	JUN-18	
2	Angul pooling station - Meramundali line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
3	Balasore pooling station - Balasore line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
4	Bhanjanagar - Aska	D/C	220	80	105	105	100	1	JUN-20	JUN-18	Total no. of LoThe ckm may be revised to 56 ckm due to re-routing of the line
5	Bolangir - Kesinga	D/C	220	160	323	259	67	0	JAN-15	DEC-18	
6	Boudh pooling station - Bolangir line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
7	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	49	3	0		DEC-18	Re-tendering done by offloading from the Executing Agency
8	Deogarh pooling station - Barkote line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
9	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	3		JUN-18	
10	Kalahandi pooling station - Therubali line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
11	Keonjhar pooling station - Joda line (GEC-II)	D/C	220	0	0	0	0				Not an OPTCL Project may be deleted
12	Kesinga - Baliguda	D/C	220	200	376	262	65		JUN-17	DEC-18	
13	Keunjhar - Keunjhar PG	D/C	220	15	31	26	25	1	SEP-17	MAY-18	
14	LILO of Atri-puri at Pandiabil S/s	D/C	220	3	0	0	0	3		APR-17	Commissioned 04/2017
15	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	10	21	20	17	5		JUN-18	
16	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	1	2	2	2	1	DEC-16	FEB-18	Commissioned 02/18.
17	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	12		MAR-17	DEC-18	
18	LILO of one ckt Indravati - Theruvali at Kashipur	D/C	220	7	13	12	12	2	DEC-16	MAY-18	
19	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	66	22	0	0	FEB-18	DEC-18	
20	Malkangiri - Kalimela	S/C	220	67	128	128	114	0	FEB-18	JUN-18	No. of Fdn may be revised to 128 Nos.
21	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	107	89	72	0	MAR-17	NOV-18	
22	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12					MAR-18		
23	LILO of Kuchinda - Rajgangpur and Sundargarh to Bamra line	S/C	132	30	0	0	0		MAR-18		This should be deleted as it is a 132kV

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(P&ED Mizo)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	71	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
5	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
6	Melriat to Khumtung	D/C	132	25							Proposal stage
7	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
8	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar	D/C	400	184	0	0	0	0		DEC-18	price bids of all 3 packages has been opened and finalized . Tender shall be awarded in the month of Aug 2017 after getting approval of PTCUL Board.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				PTCUL representative requested CEA to allow LILO of 400 KV DC Vishnuprayag-Muzaffarnagar line at Pipalkoti as an alternate arrangement for power evacuation of Tapovan Vishnugad (NTPC). PTCUL representative was advised to take up matter with UPPTCL alongwith detail System Study report as UPPTCL is the owner of 400 KV DC Vishnuprayag-Muzaffarnagar Line and subsequently take up with CEA for approval of Standing Committee of power system in NR. The System Study Report may also be submitted to CEA and PGCIL.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Srinagar - Kashipur	D/C	400	304	0	0	0	0		MAR-19	contract had been awarded to M/s Cobra but due to poor financial condition of company, M/s Cobra had abandoned the project. Bank Guarantees of M/s Cobra has been encashed on 16.06.2017 due to nonperformance of contract and termination/re-tendering/other parallel activities are being taken up. NTPC representative intimated that this line is very important element of UITP scheme for power evacuation from Hydro Projects in Alaknanda and Mandakini river basin and it would be difficult to evacuate power of Hydro Projects under construction.
6	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
7	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-16	Revised DPR under preperation.
8	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-18	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
9	Devsari-Karanprayag	D/C	220	52	0	0	0	0		NOV-17	Construction of line will be planned as per Connectivity Schedule of Generators in Alaknanda Valley.
10	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
11	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttrakhand State and also non availability of Land at Pipalkoti for construction of 400KV Substation and huge agitation of local public on prposed land.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	Lakhwar- Dehradun	D/C	220	60	0	0	0				Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
13	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-17	Contract has been terminated on 23.01.2017 as per the stay order of Honble Supreme Court for Construction of Hydro electric project of Lata Tapovan HEP(171MW) after June 2013 Natural Disaster in Uttarakhand State and also non availability of Land at Joshimath for construction of 220 KV Substation.
14	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	260	70	0	0		MAR-19	Contractual issue. PTCUL was requested by CEA to resolve the contractual issue of Baramwari Srinagar 220 KV D/C line and complete it matching with the commissioning of Singoli Bhatwari HEP to avoid power evacuation from the project.
15	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12	0	0	0			SEP-17	Work awarded to M/s Vijay Roy and Company, Bihar. Details servay, Tower es parting data and Tower profile work has been completed.
16	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	16	0	0	0		DEC-18		Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
17	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	0	0	0			MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
18	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0		NOV-17	Construction of line as per Schedule of construction of Langrasu.
19	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	1	1	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
20	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
21	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
22	Mori -Dehradun	D/C	220	200	0	0	0	0		MAR-18	Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	260	70	0	0		MAR-19	Principal approval of forest case has been obtained. Compliance report for final approval of forest case has been submitted by DFO Pauri, Rudraprayag and Tehri to Nodal officer on 12 Sept 2017. M/s LANCO has been referred to NCLT by Banks and progress of work is very slow at site. Note has been issued to M/s LANCO & Bank Guarantees of LANCO against mobilization advance has been encashed by PTCUL. Contract with LANCO was terminated on 25.10.17 as per clause no 41 (Contractor's default) of GCC & PBG encashed. BOQ for re tendering of line in tow equal package submitted to Engineering on 21.09.2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of Patran - Rajla at Patran (PGCIL) s/s	D/C	400	3	0	0	0	3		MAY-17	Commissioned 05/17.
4	Goindwal Sahib - Bottianwala	D/C	220	129	203	203	203	124		APR-18	Work completed. Forest case approval received. Railway approved, tree cutting pending
5	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.
6	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
7	LILO of GHTP - Talwandi Sabo at Maur	D/C	220	18	0	0	0	18		FEB-18	Ready for Commissioning 02/18.
8	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	52	DEC-16	JAN-18	Commissioned 01/18.
9	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	JUN-18	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval.
10	LILO of Patran - Kakrala at Patran (PGCIL) s/s	D/C	220	24	41	41	41	24	OCT-16	MAY-17	Commissioned 05/17.
11	Ludhiana - Doraha	D/C	220	28	96	96	96	28		MAR-18	Ready for Commissioning 03/18.
12	Makhu - Algaon	D/C	220	101	159	157	155	91		NOV-18	Work is in progress. Forest case - FZR - submitted. ASR case-in principle approval received.
13	Makhu - Rashiana	D/C	220	92	148	145	141	86		JUN-18	Work is in progress. Forest case- in principle approval received both cases; Railway case approved
14	Makhu - Taran Tarn	D/C	220	60							
15	Malout - Abohar	D/C	220	30	101	98	71	0		JUN-18	Work is in progress. Forest case pending and Railway case approved
16	Moga - Mehal Kalan	D/C	220	105	170	170	170	105		MAY-18	Work completed. Forest case approved. But commissioning pending due to tree cutting
17	Mukatsar - Kotkapura Ckt.-I	S/C on D/C	220	39	132	132	132	39		FEB-18	Ready for Commissioning 02/2018.
18	Mukatsar - Malout	D/C	220	47	81	81	81	47		FEB-18	Commissioned 10/2017 (Late Reported).
19	Nabha -Bhawanigarh	S/C on D/C	220	40	80	80	80	40		MAR-18	Commissioned 06/17 (Late Reported).
20	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Work is in Progress. In-principle approval for Ludhiana and Phillaur Forest case has been received. both Railway cases approved.
21	Nakodar - Rehana	D/C	220	71	121	121	121	71		MAR-18	Ready for Commissioning 03/18.
22	Rajpura - Devigarh	D/C	220	74	116	116	116	63		MAY-18	Work completed. Railway case approved. Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.
23	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0				Amount not yet deposited by Punjab State Power Corporation Limited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Akal (1)- Jaisalmer -2	D/C	400	50	0	0	0			MAR-19	KFW funded scheme. Scheme dropped NOC received from KFW.
2	Akal -Jodhpur (New)	D/C	400	480	620	620	617	444		JUN-18	W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.2017. Work is under progress. Aviation : NOC received PTCC : approval received NHA : Final approval pending
3	Anta -Kota (PG) (Extension)	D/C	400	45	135	135	133	44		APR-18	W.O. placed M/s Unique Structures & Towers Ltd. Forest: Forest involved. In-Principal approval issued on dt. 28.7.2017. Permission to work received on Dt.:-18.10.17. ROW at one location. court case at 1 location. Next Hearing on 09.04.2018. PTCC: approval received
4	Barmer-Bhinmal (PG)	D/C	400	280	398	368	331	129		DEC-18	KFW funded scheme .W.O. awarded to M/S Monte Carlo. Route approved, Forest: involved & approval pending. Railway crossing approval received.
5	Bhadla-Bikaner	D/C	400	379	512	512	512	378		APR-17	Commissioned 04/2017
6	Bhilwara TPS -Ajmer	D/C	400	320	432	432	432	320	APR-14	APR-17	Ready for Commissioning 04/2017
7	Bikaner -Sikar (PG)	D/C	400	420	445	445	445	420		MAR-18	Commissioned 12/17 (Late Reported).
8	Chittorgarh-Bhilwara	D/C	400	99	135	135	135	98		MAY-18	W.O. awarded to M/s SPML Infra.Delayed on contractor part. OPGW work at PGCIL line crossing is pending.
9	Jaisalmer-2 - Akal line	S/C	400	100							W.O. is to be awarded
10	Jaisalmer -2 -Barmer	D/C	400	260	390	254	217	164		SEP-18	KFW funded scheme. W.O. awaded to M/s TATA Project Ltd. Work Under Progress.
11	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	5	5	5	1		APR-18	W.O. awarded to M/s Unique Structures & Towers Ltd., Bhilai (W.O from M/S Trans Era withdrawn.). Balance 0.104 CKm work will be done on availability of Shut-Down of 400 KV Anta-Bhilwara Line and completion of 400 Kv Bays at 765 KV GSS Anta.
12	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	547	547	386		JUN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.,Aviation , NHA : & PTCC approval pending. Work U.P. Line route is realign near Kurja Village for approx 7 Km., So final route length is revised details check survey complted, due to re-routing of line new 25 locations are to be casted for which soil investigation is complete. Also already 15 nos towers will be dismantelled due to route diversion. 3 out of new 25 stubs casted in the revised route.
13	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	0	0	0				work order not yet placed
14	Phagi (Jaipur south-765 kV)-Ajmer (Ckt. - I)	D/C	400	106	284	284	284	106	SEP-12	MAR-18	Commissioned 03/18.
15	Ramgarh -Bhadla	D/C	400	320	446	437	417	192		AUG-18	W/O awarded to M/S SEW Hyderabad Aviation approval awaited.Forest involved.Approval awaited
16	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	198	278	278	278	198		DEC-17	Ready for Commissioning 12/2017.
17	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	670	386	JAN-13	APR-18	Work order awarded to M/s Aster Chennai. work under progress PTCC :Pending with BSNL for details.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80	170	155	145	79		JUN-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Final Profile approved- 50.02 Km, excepted forest area- 1.455 Km, ROW Involved at locations No. 155 (01 Nos.) Work under Progress.
19	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	150							
20	Badisid-Bap	D/C	220	30						MAR-17	
21	Dhod-Danta Ramgarh	S/C	220	31	105	99	66	0		JUL-18	W.O. awarded to M/s Ramjee Power. Work was stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. The firm restarted the work. work under progress.
22	Gajner - Chhatargarh line (GEC-I)	D/C	220	200							
23	Gajner -Kolayat	D/C	220	30	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Kolayat has been dropped.
24	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	8	29	29	29	8		JUL-17	Commissioned 06/2017.
25	Jaipur North (400 kV GSS) - Manoharpur (Turnkey) and extended to LILO of S/C VKIA-Kukus	D/C	220	80	141	141	141	80	JAN-13	JAN-18	Commissioned 12/2017 (Late Reported).
26	Jethana - Ajmer line	D/C	220	120	203	203	203	120	DEC-12	SEP-17	Ready for commissioned 12/16 (Late Reported) .
27	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	35	27	12	OCT-12	MAY-18	W.O. awarded to M/s Hitech. For Railway Crossing: Case submitted on 24.1.18, Approval awaited
28	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		AUG-18	W.O. awarded to M/s Classic Coal,. work stopped due to ROW problem. W.O. short closed. Single Tender opened and after negotiation , case will be sent to WTDs for approval. Negotiation at ZCE Office on 02.04.18
29	Jodhpur (New) - Barli (TK)	D/C	220	90	158	158	158	89	APR-10	JUN-18	Anti Theft charging on 132KV on 23.12.16
30	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	64	64	64	35	APR-10		Line charged on 33KV voltage on 08.04.17 for anti theft.
31	Jodhpur - NPH Jodhpur	D/C	220	12	0	0	0			AUG-18	Detailed work order issued on 26.12.17 to M/s Transrail. Monopole foundation design under review as per site conditions. Route profile for 2.222 kms is approved. Work is yet to be started
32	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34		SEP-17	Commissioned 08/2017 (Late Reported).
33	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14							
34	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-17	
35	LILO of both ckts Ramgarh GTPP - Dechu line at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
36	LILO of Chandan- Pokaran at Pokaran	D/C	220	20	0	0	0			MAR-17	KFW funded scheme. PBG returned to the bidders, and Bid to be cancelled after receipt of NOC from KFW.
37	LILO of Kolayat -Bajju at Kolayat	D/C	220	20	0	0	0			MAR-17	under KFW. Scheme under review
38	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-17	under KFW
39	Mansarovar - Chambal (Cable System)	D/C	220	5							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	Nimbahera - Pratapgarh (Part of Pratapgarh -Chittorgarh line)	D/C	220	181	421	421	421	181		JUL-17	Commissioned 06/2017.
41	Pratapgarh - Chittorgarh (Balance Portion)	D/C	220	61	0	0	0	60		JAN-18	Ready for Commissioning 12/2017 (Late Reported).
42	PS 1 /Bajju -Bhadla	D/C	220	68	107	107	107	68		SEP-17	W.O. awarded to M/s RS Infra. Line charged on 33 KV on dt 08.02.16.
43	Sirohi-Pindwara	S/C	220	25	106	65	62	10		JUL-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work under progress.
44	Soorpara - Banar line	D/C	220	21	35	35	27	12	AUG-11	JAN-17	
45	Undoo - Pokaran	D/C	220	140	0	0	0				KFW funded scheme . Scheme Under Review as associated 220 kV GSS Pokaran has been dropped.
46	Chhatargarh - Loonkarnsar (GEC-I)	D/C	132	144							
47	Dahanu - Degchu GSS	D/C	132								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	499	472	442	152		APR-18	Work awarded to M/s.Transrail Works are under progress
2	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	380	0	0	0		APR-19	APR-18	1st reach : Work awarded to M/s.L&T and check survey under progress. 2nd and 3rd reach: Placing of order approved by Board. LOA to be issued.
3	Uppur SCTPP - Virudhunagar	D/C	765	204					MAR-21		
4	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
5	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	JUL-17	Energised on 23.07.17
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
7	ETPS exp.- Ennore SEZ	D/C	400	24	0	0	0		APR-19		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	0	0	0		SEP-18		Tender opened on 07.06.17. Price bid opened and evaluation is under process. Note for according revised administraitve approval is under process.
9	ETPS to Tondiarpet point ATS	D/C	400	18	0	0	0		SEP-17	JAN-19	Part of the work awarded and is being taken up. For balance portion tender is to be floated.
10	Kalivanthapattu - Ottiyambakkam (Sholinganallur)	D/C	400	55	91	91	91	55	FEB-14	DEC-17	Commissioned 12/2017.
11	Kanarpatti - Kayathar line	D/C	400	25	39	39	39	24	MAR-15	JUL-17	Commissioned 06/17.
12	Kayathar - Thennampatty	D/C	400	48	76	56	19			JUL-18	Work are under progress.
13	LILO in 1st and 2nd Ckt. of MTPS - III - Thiruvalam at Dharmapuri	D/C	400	2	0	0	0	2		MAR-18	Commissioned 03/17 (Late Reported).
14	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	400	12	5	5	5	12	JUL-16	JUL-17	Commissioned 09/17 (Late Reported).
15	LILO of Guindy 400 KV SS to Porur 230KV SS (UG)	S/C	400	10	0	0	0		JUN-17	MAY-18	Work under progress. Laying in 16/19 sections and 21/54 joints completed. Balance work under progress.
16	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	0	0	0			MAR-19	Note for awarding of work is under approval.
17	LILO of NCTPS Stage-II - Alamathy line at Manali GIS	D/C	400	66	0	0	0	66		JUL-17	Commissioned 07/2017.
18	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	500	500	500	358		MAR-18	Word under progress
19	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	28	0	0		APR-17	MAR-18	Work awarded to M/s Gammon India on 24.09.2016. Check survey completed.
20	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	25	4			JUN-18	Work are under progresws. ROW issues involved.
21	Manali and NCTPS to ETPS point	S/C on D/C	400	20	0	0	0		JAN-15	MAR-18	To be deleted
22	Manali - Korattur	D/C	400	11	19	19	19	6	APR-14	MAY-18	Work completed.
23	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAR-18	BLTC Note for award of work is under approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Manali - Pulianthope S/S	S/C	400	40	0	0	0			MAR-18	BLTC Note for award of work is under approval.
25	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17		Re Tender to be floated.
26	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		JUN-16	To be deleted
27	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		JUL-17	line Energised on 23.07.17.
28	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process
29	Pulianthope - Pulianthope	D/C	400	11	0	0	0			APR-17	To be deleted
30	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	560	495	429	80	JUN-17	MAY-17	Work under progress. Row issues involved.
31	Rasipalayam - Salem (Palavady)	D/C	400	388	558	558	558	388	MAR-16	AUG-17	Commissioned 08/2017.
32	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	11	2			MAR-19	Work awarded. Stub setting under progress. RF Clearence to be obtained for 19 Locations.
33	Sholinganallur - Guindy	D/C	400	12	0	0	0				Tender to be floated
34	Thennampatty - SEPC IPP	D/C	400	100					DEC-18		
35	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
36	Thervaikandikai - Korattur	D/C	400	74	104	84	55		APR-15	JUL-18	Court cases involved and is being followed up. Enterupon permission granted by District Collector for 22 Locations. Forest clearance awaited for 7 Location.
37	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
38	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-18	Tender to be floated.
39	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Estimate is under preparation
40	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Estimate is under preparation
41	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Estimate is under preparation
42	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-19	BLTC note put up for placing of order.
43	Checkanurani - Sembatty feeder	S/C on D/C	230	26	26	22	0		SEP-18	JUL-18	Work under progress
44	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated
45	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-19	Tender opened on 10.10.17 and Technical evaluation is under process.
46	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	140	0		MAR-19	DEC-18	Work under progress.
47	Kamudhi - Kavanoor	D/C	230	56	0	0	0	56		JUL-17	Ready for Commissioning 06/2017.
48	Kamudhi s/s - Tiruchulis/s (Muthuramlingapuram) - Ckt-II	D/C	230	69	229	229	229	55		MAR-17	One ckt radially energised from Kavanoor end. Muthuramalingapuram to Kamudhi, a length of 68.84 Ckm energised on 20.02.17.
49	Karuvalur - Shenbagapudur line	S/C	230	33	122	122	122	33	AUG-16	OCT-17	Commissioned 10/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230	27	69	69	69	27	APR-12	JUL-17	Commissioned 07/2017.
51	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20					SEP-18	MAR-19	Tender to be floated
52	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50					SEP-18	MAR-19	Tender to be floated
53	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	0	0	0		SEP-18	MAR-19	Tender under finalisation
54	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	0	0	0		SEP-18	MAR-19	Tender to be floated
55	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	0	0		SEP-18	MAR-19	Work awarded and is being taken up. Line length is 1.02 Ckm
56	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	245	90	0		SEP-18	DEC-18	Work under progress
57	LILO of Alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230	25	54	54	54	25		JUL-17	Commissioned 06/17.
58	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	0	0	0		SEP-18	MAR-19	Work awarded and to be commenced.
59	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	0	0	0		SEP-18	MAR-19	Work awarded on 01.09.2017
60	LILO of Kodikurichi - Veeranam line at Thennampatty	D/C	230	10	0	0	0		SEP-17	MAR-18	To be deleted
61	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	230	12	28	10	3	0	DEC-10	MAR-18	Due to long pending Court case, revised route is under study.
62	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	MAR-18	For OH Portion work under progress UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
63	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	S/C	230	9	0	0	0	0		MAY-18	Work in Progress. Cable laying in 16/16 Sections completed. Joints and terminations completed.
64	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-17	Cable already laid. Termination to be done
65	LILO of Ulundurpet - Villupuram line at Cuddalore	D/C	230	69	0	0	0	69		OCT-17	Commissioned 10/2017.
66	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	0	0	0		SEP-18	MAR-19	Tender to be floated
67	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-19	Included in SS Package. Technical evaluation completed and price bid to be opened.
68	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Tender under process

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
69	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	13	0	0		SEP-18	MAR-19	Work awarded for the reach. Tender under neogotation for balance reach.
70	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	17	0	0		SEP-18	MAY-18	Work awarded and to be commenced.
71	NNtps to the proposed Neyveli 230/110 kV SS	D/C	230	6	11	0	0		SEP-18	MAR-19	Work under progress.
72	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-18	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
73	PH Road - Koyambedu (UG Cable)	D/C	230	3	0	0	0	3	APR-12	JUN-17	Commissioned 05/2017.
74	Rohini theatre take off structure to CMRL Koyambedu 230kV GIS S/s (230 kV UG cable)	S/C	230	1	0	0	0	1		JUL-17	Commissioned 06/2017.
75	Sholinganallur - KITS	D/C	230	24	50	47	44	21		MAR-18	Work under progress. Reserved forest clearence involved in 6 locations. Now proposal is at CF/Chennai.
76	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
77	Thiruverkadu - Ambattur 3rd Main road S/S (UG Cable)	D/C	230	10	0	0	0	10		AUG-17	Commissioned 08/2017.
78	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	0	0	0		SEP-18	MAR-19	Price bid opened on 02.02.18 and evaluation is under process
79	Veeranam - Abishekapatty (PGCIL)	S/C	230	31	11	11	11	31	SEP-16	DEC-17	Commissioned 12/2017.
80	Veeranam - Kodikurichi	S/C	230	24	86	86	86	24	SEP-16	MAR-18	Commissioned 03/18.
81	Veeranam - Kodikurichi line at Kundah	D/C	230	24	0	0	0	24		MAR-18	Commissioned 03/18.
82	Veeranam-Tirunelveli (PG)(GEC-I)	S/C on D/C	230	33							
83	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	0	0	0		SEP-18	MAR-19	Price bid opened and under negotiation.
84	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	0	0	0		SEP-18	MAR-19	BLTC note for awarding of work is under approval. negotiation.
85	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	0	0	0		SEP-18	MAR-19	Price bid opened and under negotiation.
86	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	0	0	0		SEP-18	MAR-19	BLTC note for awarding of work is under approval.Price bid opened and under negotiation.
87	Villupuram - Ulundurpet	S/C	230	55	179	175	106	5	MAR-12	MAR-18	Termination notice issued to M/s GET by the head quarters. work awarded for balance work are under progress.
88	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	230	2	0	0	0	2		AUG-17	Commissioned 08/2017.
89	Arasur (PGCIL) - Gobi S/S	S/C	220	47	190	190	190	48	DEC-16	MAY-18	ROW issues at Loc: 35and 36 for 0.158 Kms. Orders to be issued from DC /Tiruppur to carry out the line work.
90	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-19	Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
91	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
92	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	690	681	320	SEP-16	MAY-18	Work under progress. ROW issues involved in line work. 12 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
93	Dharmapuri (Palavady) - Gurubarapally	S/C	220	58	232	232	232	58	FEB-16	SEP-17	Commissioned 09/2017.
94	Guindy - R.A.Puram S/S	S/C	220	8	0	0	0			JUL-18	Work under progress. Laying completed in 20/21 sections.. Joints 21/57 Completed. Balance works rae under progress.
95	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	JUL-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition pending at High Court, chennai and yet to be listed.
96	Karaikudi - Sembatty	S/C	220	137	559	558	557	139	DEC-11	APR-18	Work completed. Programmed to be energised in Middle of April'18.
97	Karamadai - Pushep	D/C	220	4	0	0	0				load flow analysis is under process.This may be deleted.
98	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	130	MAR-15	MAR-18	Work under progress.LC applied for OH Line crossing.
99	Kayathar - Tuticorin S/S	D/C	220	130	230	230	230	110	DEC-16	MAR-18	Work under progress. Railway crossing approval awaited. Court case at one location and is being followed up. All other works are completed.
100	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			JUL-18	Tender opened on 07.03.18 and Technical evaluation is under process.
101	LILO of Arasur - Karamadai at Shenbagapudur S/S	D/C	220	75	126	126	126	75	AUG-15	SEP-17	Commissioned 09/2017.
102	LILO of Arasur - Palladam at Tiruppur	D/C	220	20	46	46	46	20	AUG-15	JUL-17	Ready for Commissioning 06/2017.
103	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44		JUL-18	Work under progress.PWD approval awaited for river crossing at 6 locations.
104	LILO of Mettur - Karimangalam at Dharmapuri S/s	D/C	220	6	19	19	19	6		APR-17	Commissioned 04/2017
105	LILO of Myvadi - Othakkalmandapam feeder at Anaikadavu 400 KV SS	D/C	220	1	3	3	3	1		NOV-17	Commissioning 11/2017.
106	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	124	124	62		APR-18	Work under progress.
107	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	61	7	0			JUN-18	Work Obstructed due to Row issues.
108	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	47	15			SEP-18	Work Obstructed due to Row issues.
109	LILO of Thiruvavar - Kadalangudi at Kumbakonam	D/C	220	46	92	92	92	46		SEP-17	Commissioned 09/2017.
110	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	25	APR-14	APR-17	Commissioned 04/2017
111	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		MAY-19	Work under progress. Reserved forest clearence involved in 6 locations. Proposal to be forwarded to PCCF Conservator of Forest by the DFO, Chennai.
112	Ottiyambakkam - Omega	D/C	220	70	150	147	141	32	APR-14	MAR-19	works are under progress. Forest clearence approval is under process for 3 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Shoolagiri - Hosur S/s	D/C	220	60	93	86	77	16		JUN-18	Work under progress.
114	Tondiarpet - Basin Bridge (UG Cable)	D/C	220	4	0	0	0	4		JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	AUG-20	
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19	AUG-20	Preliminary Survey works under progress
3	Gani/ Panyam - Kurnool (GEC-II)	D/C	400	0	50	50	50	33		JAN-17	Circuit -I of the line is charged on 20.01.2017 and Circuit-II charged on 25.01.2017
4	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19	AUG-20	
5	Hindupur - Uravakonda	D/C	400	253	350	311	304	161	OCT-17	JUN-18	Works under progress.
6	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19	MAR-19	The scheme containing this Tr.line is posed to NCEF Grant.Soon after receipt tenders will be called for.
7	Jammalamdugu-Mylavaram QM	D/C	400	2	0	0	0		AUG-18	DEC-19	Estimates are under preparation.Tenders will be called for shortly.
8	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	354	353	219	JUL-17	APR-18	Works are nearing to completion
9	Kondapalli TPS- Nunna	D/C	400	44	0	0	0				Commissioned Oct-09
10	LILO of 400kV Kalpaka-Vemagiri at Kallpaka	D/C	400	40	0	0	0		AUG-20	AUG-20	
11	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20	MAR-20	
12	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21	AUG-21	
13	LILO of both ckt. 400kV RTPP - Chittoor TMDC line at 400kV Kalikiri S/S	D/C	400	81	127	127	127	81	SEP-17	MAR-18	Commissioned 03/18.
14	LILO of both the Ckt.of uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	4	6	0	0		AUG-18	SEP-18	Line Survey works are completed.Please change the line length as in ckm as 1.6km).Foundation works under progress
15	LILO of chittoor APGENCO Krishnapatnam Rachagunneri SS	D/C	400	180	0	0	0		AUG-18	MAR-19	Detailed purchase order issued on 31.01.2018.Survey works and detailed engineering under progress.
16	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	
17	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18							
18	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14							
19	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	AUG-20	
20	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0							
21	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19	OCT-20	
22	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	
23	Numa - Juyarni	D/C	400	112	166	165	162	70		JUN-16	Not belongs to APTRANSCO
24	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	
25	Rayalaseema TPP - Chittoor line	D/C	400	429	321	321	321	429	MAY-15	JUL-17	Ready for commissioning 06/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	299	296	277	110	JUL-17	JUN-18	Works under progress.
27	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18	MAR-20	
28	Vemagiri - Kamavarapukota	D/C	400	185	268	108	93	17	OCT-17	DEC-18	Works under progress.
29	Vizag TPP(HNPCL) - Kamavarapukota	D/C	400	486	697	697	697	486	NOV-15	JUL-17	Ready for Commissioning 06/2017. (Earlier the line was of 712 ckm now the length is revised to 485 ckm).
30	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
31	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
32	Garividi - Garividi	D/C	220	70							
33	Garividi - Pydibhimavaram	D/C	220	100							
34	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
35	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	180							
36	Hindupur - Penukonda	D/C	220	253							
37	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
38	Jammalamadugu - Betamacherla	D/C	220	136							
39	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-16	Line works are under progress
40	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-16	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
41	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-16	works are under progress.
42	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
43	Kalikiri - Madanapalli line	D/C	220	30					MAR-19		
44	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
45	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		SEP-16	Works are under progress
46	Kamavarapukota - Nuziveedu	D/C	220	90							
47	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-16	Works are under progress.
48	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0			Works are under progress
49	LILO of Podili - Nellore at Atmakur	D/C	220	80							
50	LILO of Urvakonda - Kalyandurga at Borampalli	D/C	220	22							
51	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
52	Muddanur (RTPP) - Dharmavaram	D/C	220	200							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
54	Narsapur-Doultabad	S/C	220	15						DEC-16	
55	Narsapur-Manoharabad	S/C	220	15						DEC-16	
56	Nirmal-Nandipeta	S/C	220	20						DEC-16	
57	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
58	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
59	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
60	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
61	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
62	Sattenapalli - Guntur	D/C	220	110							
63	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
64	Uravakonda - Borampalli	D/C	220	72	112	112	112	72	MAR-15	JUL-17	Commissioned 06/2017.
65	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-16	Works are under progress.
66	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
67	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
68	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		
69	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jaipur STPP - Nirmal SS	D/C	400	289	407	407	407	289	MAR-17	FEB-18	Ready for Commissioning 02/2018.
8	Jangaon - Tippapur LI	D/C	400	140	200	119	29		SEP-18		Profiles handed over on 27.02.2017, 64.343 Kms check survey completed
9	Julurupadu - Jangaon	D/C	400	360	489	298	166	0	SEP-18	SEP-18	Detailed survey profile for 174.72 kms was handed over to contractor on 31.03.2017
10	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	119	119	78	MAR-17	FEB-18	Ready for Commissioning 02/18.
11	Julurupadu (QM) - Suryapet S/s	D/C	400	219	306	306	306	219	MAR-17	OCT-17	Commissioned 12/2017(Late Reported)
12	Julurupadu SS - Manuguru TPP	D/C	400	222	313	313	310	220	MAR-17	OCT-17	Work Under Progress
13	LILO of 2nd Ckt. VTS- Malkaram to Suryapet	D/C	400	7	9	4	0	0	AUG-17	OCT-17	Severe ROW problems
14	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
15	LILO of both ckt of Mamidipally - Srisailam at Dindi S/s	D/C	400	5	11	11	11	5		APR-17	Commissioned 04/2017
16	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
17	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
18	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
19	LILO of one ckt. of 400kV Khammam - Gajwel Line at 400kV Asupaka S/s	D/C	400	34	0	0	0	34		AUG-17	Commissioned 08/2017.
20	LILO of one ckt. of KTPS - Khammam line at KTPS-VI	D/C	400	1	2	2	2	1		DEC-17	Commissioned 01/2018
21	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
22	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400	3	8	8	8	3	MAR-17	JUL-17	Ready for Commissioning 06/2017.
23	Maheshwaram - Shankarpally S/s	D/C	400	12	0	0	0	12		JUL-17	Commissioned 06/17.
24	Nandiwanaparathi - Shankarpally (part of Suryapet- Shankarpally line)	D/C	400	222	316	316	316	222		MAY-17	Commissioned 05/2017.
25	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
26	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
28	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
29	Telangana STPP - Narsapur	D/C	400	360					DEC-19		
30	Telangana STPP - Ramadugu	D/C	400	110					DEC-19		
31	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
32	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
33	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
34	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
35	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
36	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
37	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-16	
38	Dichpally 400kV to Banswada 220kV	D/C	220	60					NOV-17		
39	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
40	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
41	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
42	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
43	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
44	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
45	LILO of 220kV Chandrayangutta - Imlibun to the proposed Chanchalguda	D/C	220	1					SEP-18		
46	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		APR-17	
47	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		APR-17	
48	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	50	59	30	12	0	JUL-17		
49	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
50	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
51	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220	24	42	42	42	24		JUL-17	Ready for commissioning 06/2017.
52	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
54	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
55	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30					NOV-17		
56	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	3					SEP-17		
57	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	13					SEP-17		
58	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
59	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
60	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
61	Mamidipally S/s-M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11		JUL-17	Ready for commissioning 06/2017.
62	Marripally common point- Hayathnagar S/S XLPE cable	DC UG cable	220	14				8		MAY-16	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
63	Narapur - Borampe	M/C	220	86					MAR-18		
64	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
65	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
66	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
67	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
68	Shivarampally - Asifnagar 2nd ckt.	S/C on D/C	220	6					SEP-17		
69	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
70	Timmajipet - Balanagar	D/C	220	60					SEP-17		
71	Veltur-Thimmajipet	D/C	220	80	127	127	127	80		JUL-17	Ready for commissioning 06/2017.
72	Yeddumailram - Pargi	D/C	220	135	137	137	137	90			Works are in progress
73	Yellampalli - Goliwada	D/C	220	1					SEP-17		
74	Yellampalli - Sundla	D/C	220	30					SEP-17		
75	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6		SEP-16	Work in progress.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0		DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	0	0	0			MAR-19	
2	Amroha-Gajraula Line	D/C	765	25						MAR-19	
3	Anpara D - Unnao	S/C	765	416	1225	1182	1103	347	JAN-12	JUN-18	Work in progress.
4	Bhognipur - Gatampur	S/C	765								
5	Bhognipur - Jawarharpur	S/C	765								
6	Bhognipur - Moradabad/Rampur	S/C	765								
7	Bhognipur - Orai (PG)	2xS/C	765								
8	Bilhaur - Sandila	S/C	765								
9	Dopaha - Anpara	D/C	765								
10	Dopaha - Ghazipur	D/C	765								
11	Dopaha - Varanasi / Jaunpur	D/C	765								
12	Ghatampur - Moradabad / Rampur	2xS/C	765								
13	Ghatampur TPS-Agra line	S/C	765	240						MAR-19	
14	Ghatampur TPS-Hapur Line	S/C	765	400						MAR-19	
15	Khurja - Hapur	S/C	765								
16	Lalitpur TPS - Fatehabad (Agra (UP)) Ckt-II	S/C	765	335	902	902	902	335	AUG-16	APR-17	Commissioned 04/2017
17	LILO of Anpara D-Unnao line at Obra	S/C	765	40						MAR-18	
18	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
19	LILO of Ghatampur-Hapur Line	S/C	765	30						MAR-20	
20	LILO of Ghatampur - Mbd at Sandila	D/C	765								
21	LILO of Gr. Noida-Hapur Line	D/C	765	60						MAR-19	
22	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30							
23	LILO of Mainpuri -G.Noida (M/s Cobra line) at Jawaharpur TPS	S/C	765	30						MAR-18	
24	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
25	LILO of Unnao - Mainpur at Bilhaur	D/C	765								
26	Meja - Bargarh	D/C	765								
27	Modipuram-Bagphat (PGCIL) Line	D/C	765	60						MAR-19	
28	Modipuram-Gajraula Line	D/C	765	65						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
29	Modipuram-Jansath Line	D/C	765	45						MAR-19	
30	Modipuram-Shamli Line	D/C	765	60						MAR-20	
31	Moradabad-Moradabad Line	D/C	765	25						MAR-20	
32	Moradabad-Sambhal Line	D/C	765	50						MAR-20	
33	Varanasi/Jaunpur - Meja	D/C	765								
34	Agra(UP) - Agra (South)	D/C	400	139	203	203	203	139	AUG-16	JUL-17	Ready for commissioning 06/2017.
35	aligarh - Shamli Line	D/C	400	180						MAR-20	
36	Aligarh - Sikandarabad line	D/C	400	190	258	258	258	190		MAY-17	Commissioned 05/17.
37	Allahabad - Banda Line	D/C	400	355	484	484	484	355		MAY-17	Commissioned 05/17.
38	Badaun-Sambhal Line	D/C	400	90	0	0	0			MAR-21	
39	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0			MAR-19	
40	Banda - Orai DCQ	D/C	400	216	297	297	297	171		APR-18	Erection &stringing work in progress.
41	Bhopal Road -Nehtaur Line	S/C	400	50						MAR-20	
42	Bilhaur - Kanpur (PG)	D/C	400								
43	Fatehabad (Agra (UP)) - Maath (Mathura) line	S/C	400	142	382	382	382	142	AUG-16	APR-17	Commissioned 04/2017
44	Ghatampur TPS - Kanpur (PG)	D/C	400	60							
45	Ghatampur TPS-Kanpur PG Line	D/C	400	120						MAR-18	
46	Ghazipur - Varanasi / Jaunpur	S/C	400								
47	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			Work is held up.
48	Gr. Noida - Noida (Quad)	D/C	400	91	148	148	148	91		JUL-17	Commissioned 07/2017.
49	Jawahapur TPS-Firozabad Line	D/C	400	80						MAR-18	
50	Lalu- Kheri -Nhopal Road Line	D/C	400							MAR-20	
51	Lalu Kheri-Shamli Line	D/C	400	20						MAR-20	
52	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20						MAR-18	
53	LILO of Agra - Muradnagar at Kurja	D/C	400	100							
54	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	AUG-16	JUL-17	Commissioned 06/2017.
55	LILO of Anpara - Mau at Ghazipur	D/C	400								
56	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20						MAR-18	
58	LILO of jaunpur -Gajokhar at Junpur LIne	S/C	400	60						MAR-19	
59	LILO of Meja - Rewa Road at Masuli (Allahabad)	D/C	400	65	104	104	104	65		MAR-18	Ready for commission 03/18
60	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50						MAR-19	
61	LILO of one Ckt Ballia (PG)-Mau or Ballia-Sohawal PG Line	D/C	400	30						MAR-19	
62	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30						MAR-19	
63	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								
64	LILO of Shahganj- Kadipur at Jaunpur	D/C	400	6						MAR-19	
65	LILO of Shahganj-Siddiqpur at Jaunpur	D/C	400	44						MAR-19	
66	LILO of Unchahar-Fatehpur Line	D/C	400	100						MAR-20	
67	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
68	LILO of Vishnu Prayag-Srinagar-Muzaffarnagar	D/C	400							MAR-20	
69	Mathura - Jawaharpuram	D/C	400	220							
70	Muradnagar-Agra line	D/C	400	0	0	0	0	0			Charged on 30/09/15.
71	Obra-C-Jaunpur Line	D/C	400	400						MAR-19	
72	Panki TPS-Panki Line	D/C	400	6						MAR-19	
73	Raebareli-Amethi Line	D/C	400	160						MAR-20	
74	Rasra-Bhadaura Line	D/C	400	100						MAR-19	
75	Rasra-Rasra Line	D/C	400	20						MAR-20	
76	Roza TPS-Badaun Line	D/C	400	90						MAR-21	
77	Sambhal-Moradabad Line	D/C	400	100						MAR-21	
78	Sandila - Farrukhabad	S/C	400								
79	Sandila - Lucknow Hardoi Road	S/C	400								
80	Simbholi-Meerut Line	D/C	400	40						MAR-20	
81	Simbholi-Muradnagar-II Line	D/C	400	50						MAR-20	
82	Simbholi-Simbholi Line	D/C	400	15						MAR-20	
83	Tanda - Gonda	D/C	400	200	241	97	54	0			Work is held up.
84	Varanasi/Jaunpur - Aurai	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
85	Varanasi/Jaunpur - Azamgarh	D/C	400								
86	Varanasi / Jaunpur - Gorakhpur	D/C	400								
87	Varanasi (PG)-Jaunpur Line	D/C	400	115						MAR-19	
88	220 KV D/C Sohawal PG - Barabanki line	D/C	220	138	225	225	225	138		APR-18	Line is complete
89	Aligarh - Atrauli	D/C	220	69	126	126	126	69	MAR-16	APR-18	Work in progress.
90	Aligarh-Kasganj Lline	D/C	220	80						MAR-22	
91	Aligarh - Sikandra Rau line	D/C	220	35	0	0	0	35		OCT-17	Commissioned 10/2017.
92	Anandnagar-Maharajganj Line	D/C	220	50						MAR-21	
93	Aurai - Mizapur	S/C	220	43	147	140	82	0			
94	Aurai - Phoolpur	S/C	220	71	223	210	195	48			Work held up.
95	Awas Vikas Loni-Ataur & Moradabad Line	D/C	220	60						MAR-22	
96	Badaun-Badaun Road Line	D/C	220	50						MAR-21	
97	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0							
98	bahpat-Chhaprauli Line	D/C	220	50						MAR-20	
99	Banda-Chitrakoot Line	D/C	220	140	362	358	347	188		MAY-18	Work is in progress.Line length is 226 ckm.
100	Bareilly (400) - Pilibhit	S/C	220	39	90	90	90	39		NOV-17	Commissioning 11/2017.
101	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0							
102	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0							
103	Bhopal Road-Khatauli Line	D/C	220	60						MAR-20	
104	Bhopal Road-Nehtaur (New) Line	D/C	220	100						MAR-21	
105	Chhaprauli-Sighauli Line	D/C	220	60						MAR-20	
106	Dayalbagh-Math-Agra Dayalbagh Line	D/C	220	100						MAR-22	
107	Deoria - Rasra	S/C	220	83	253	253	252	82			M/s SEW gangs have not turned up yet, Firm not responding
108	Dohna - C.B. Ganj	S/C	220	48	92	92	89	43		APR-18	
109	Fatehpur PG-Khaga Line	D/C	220	100						MAR-21	
110	Firozabad (400)-Tundla	D/C	220	50						MAR-18	
111	Gatehpur Power Grid-Fatehpur (New) Line	D/C	220	40						MAR-20	
112	Ghaziabad Ataur-Ind.Area Line	D/C	220	40						MAR-22	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
113	Gorakhpur-Anandnagar Line	D/C	220	100						MAR-21	
114	Gorakhpur-Khalilabad Line	D/C	220	100						MAR-21	
115	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
116	Hamirppur-Banda Line	D/C	220	140						MAR-20	
117	Hamirpur-Sarh Line	D/C	220	140						MAR-21	
118	Hapur (765) - Hapur	S/C	220	8	0	0	0	8		JUN-17	Commissioned 06/2017.
119	Hapur(765) - Faridnagar	S/C	220	40	0	0	0	0			Line Changed. The new Line is Hapur(765)-Faridnagar.
120	Hardoi(New)-Shahjahanpur PG Line	D/C	220	120						MAR-21	
121	Hardoi Road-Lucknow Line	D/C	220	20						MAR-22	
122	Hardoi Road-Sandila Line	D/C	220	60						MAR-21	
123	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			Held up- shall be constructed on Monopole.
124	Kanpur(South)-Kidwainagar Line	D/C	220	40						MAR-22	
125	Lalukheri-Saharanpur New Line	D/C	220	110						MAR-22	
126	LILO of 1st ckt. Saharanpur - Khodri line at Sarsawa	D/C	220	14	0	0	0	14			Commissioned 03/18.
127	LILO of 1st ckt. Sarojni Nagar - Unnao at Kanpur Road	D/C	220	9	0	0	0	9			Commissioned 03/18.
128	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	173	168	98		APR-18	Route diversion due to Yamuna Expressway. Work in progress
129	LILO of Agra-Bharatpur Line	D/C	220	20						MAR-19	
130	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8						MAR-22	
131	LILO of Bhauti - Orai at Sikandara	D/C	220	90	105	101		43		APR-18	Work in progress.Line length is 62 ckm.
132	LILO of Chinhat - Raebareli (PG) line at CG City Lko	D/C	220	3	0	0	0	3		MAR-18	Commissioned 03/18.
133	LILO of Gorakhpur (PG) - Basti at Bansi	D/C	220	95	155	155	155	95		MAR-18	Commissioned 03/18.
134	LILO of Gr. Noida (400) - Sec.129 at Noida Sector - 148	D/C	220	1	0	0	0	1		MAR-18	Commissioned 03/18.
135	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	15							
136	LILO of Modipuram-Mawana Line	S/C	220	15						MAR-22	
137	LILO of Mohanpur - Behat line	S/C	220	104							Scrapped.
138	LILO of Moradabad - Nehtaur at Amroha	D/C	220	45	0	0	0	45			Commissioned 06/2017.
139	LILO of Muradnagar - Loni at Aaur	S/C	220	30	27	23	22	5		APR-18	Work is held up due to RoW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
140	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60						MAR-20	
141	LILO of one Ckt. Saharanpur-Khodari	D/C	220	36	27	27	27	14		APR-18	Line is ready to charge. Electrical safety clearance is awaited.
142	LILO of one Ckt. Sultanpur-Sangipur Line	D/C	220	20						MAR-19	
143	LILO of Rosa-Dohna Line	D/C	220	80						MAR-19	
144	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	3		APR-18	Work in progress.
145	LILO of Sarojnagar-Gomtinagar	D/C	220	40						MAR-21	
146	Maath (Mathura) -Chhata line	D/C	220	68	119	119	119	68		APR-17	Commissioned 04/2017
147	Math-Kiraoli Line	D/C	220	80						MAR-22	
148	Mawana-Modipuram New Line	D/C	220	40						MAR-20	
149	Meerut by pass-Modipuram Line	D/C	220	70						MAR-21	
150	Meerut-Gr. Noida-II Line	D/C	220	200						MAR-22	
151	Modipura-II-Bagpat PG Line	D/C	220	70						MAR-22	
152	Modipuram-II-Modipuram Line	D/C	220	60						MAR-22	
153	Modipuram-II-Shamli Line	D/C	220	120						MAR-22	
154	Mohangadda-PGCIL-Sarsawa Line	D/C	220	50	38	21	9	0		FEB-18	ROW issues still not resolved, being pursued with help of administration.
155	Moradabad-II-Moradabad Line	D/C	220	50						MAR-20	
156	Morta-Muradnagar-A & Muradnagar-II Line	D/C	220	70						MAR-19	
157	Morti (220kV) - Aaur (400kV)	D/C	220	13	0	0	0	13		JUL-17	Commissioned 07/2017.
158	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			
159	Muradabad-Tajpur Line	D/C	220	60						MAR-21	
160	Muradnagar-II-Bulandshahar Road Line	D/C	220	70						MAR-21	
161	Neebkarori - Mainpuri line	D/C	220	70	0	0	0	39		MAR-18	Commissioned 03/18.
162	Nehtaur-Tajpur Line	D/C	220	100						MAR-19	
163	Nighasan-Lakhimpur Line	D/C	220	120						MAR-21	
164	Rasra-Balia Line	D/C	220	70						MAR-21	
165	Rewa Road-Allahabad Line	D/C	220	40						MAR-22	
166	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	367	358	244	35		APR-18	Work in progress.
167	Saharanpur (PG)-Behat	D/C	220	104	0	0	0			MAY-17	Firm is not turning up.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
168	Sardhana-Modipuram Line	D/C	220	40						MAR-19	
169	Sarnath - Azamgarh - II	S/C	220	60	0	0	0	60		JAN-18	Commissioned 01/18.
170	Sarsawa-Rampur Maniharan Line	D/C	220	52						MAR-18	On hold
171	shahjahanpurPG-Lakhimpur Line	D/C	220	160						MAR-21	
172	Shamli-Khatauli Line	D/C	220	50						MAR-20	
173	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I&II)	D/C	220	50	92	92	92	50		APR-17	Commissioned 04/2017
174	Simbholi-Bibinagar Line	D/C	220	50						MAR-19	
175	Sitapur - Nighasan line	S/C	220	109	336	336	336	109		MAR-18	Commissioned 03/18.
176	Sohawal - Tanda	D/C	220	185	349	341	328	172		APR-18	At present 02 nos erection & 1 no. stringing gang are working.
177	Sultanpur Road-Lucknow Line	D/C	220	20						MAR-21	
178	Unnao-Unnao Dahi Chowki Line	D/C	220	50						MAR-20	
179	Varanasi-Varanasi Line	D/C	220	40						MAR-22	
180	Vasundhara-Indirapuram Line	D/C	220	10						MAR-21	
181	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
182	Balrampur - Utraula	S/C	132	19	56	56	56	19			Charged on 31.10.11. May pl be deleted from the list.
183	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			26.05.14 Barkhera-pilibhit Section, lckt. Energised on10.02.12. II ckt. On 14.2.12
184	Bayas - Dohna	D/C	132								
185	Bayas - Pilibhit	D/C	132								
186	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0							
187	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
188	Dumariaganj- - Utraula	S/C	132		114	114	114	40		APR-18	60 mtr. Strg. Pending due to non availability of Bay at Dumariaganj S/S
189	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0							
190	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
191	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0							
192	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	6			Line energised on 28/07/2017.
193	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	24	23	6		AUG-17	Energised on 06/11/2017
194	LILO of 132 kV Shamshabad- 400 kV Agra (South) at 132 kV Gwalior Road	D/C	132	20	30	30	30	18		JUN-17	Line energised on 17/06/2017, may pl be deleted from the list

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
195	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
196	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0							
197	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							
198	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0							
199	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	D/C LILO of PPSP - Arambagh 400 kV D/C line at New PPSP 400 kV GIS	D/C	400	1	4	4	4	1	SEP-16	AUG-17	Commissioned 07/2017 (Late Reported).
2	Gokarna - N. Chanditala	D/C	400	340	532	448	102	0	JAN-17	DEC-18	Work is being delayed due to poor performance of the vendor (Jyoti Structural Ltd.).
3	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
4	Kharagpur - N. Chanditala	D/C	400	277	406	406	406	277	SEP-16	SEP-17	Commissioned 09/2017.
5	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	132	127	87	FEB-17	MAR-18	Suffering at New Chanditala SS end due to acute ROW issue.
6	LILO of KTHPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
7	New Katwa to common tower of Jeerat - BKTHPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
8	Sagardighi - Gokarna	D/C	400	82	154	153	152	84	JUL-15	FEB-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
9	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	12	MAY-17	DEC-17	Work is being delayed due to acute ROW problem.
10	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
11	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
12	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
13	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-II And Barasat-Kasba	D/C	220	14						MAR-18	
14	Establishment of Rajarhat (PG) - New Town-II utilising Barasat - Kasba	D/C	220	2						MAR-18	
15	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
16	LILO of Arambag - New Chanditala (Rishra) at Singur	S/C	220	20						MAR-18	
17	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	49	48	16	AUG-17	DEC-17	Work under progress at slow pace due to ROW problem.
18	LILO of BKTHPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
19	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
20	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
21	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	14	21	0	0			MAR-18	
22	LILO of Gokarna Sagardighi TPS at Sagardighi (GIS)	D/C	220	11	21	19	18	9	FEB-17	NOV-17	Balance 2 location are held up due to court case.
23	LILO of Howrah - Foundry Park at N. Chanditala.	M/C	220	36	36	36	36	36	FEB-17	FEB-18	Commissioned 08/2018 (Late Reported).
24	LILO of Jeerat - Kasba at Barasat	M/C	220	10	11	11	11	10	FEB-17	FEB-18	Commissioned 12/2017 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
26	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	18						MAR-18	
27	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
28	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
29	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
30	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	
31	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
32	N. Chanditala - Domjur	D/C	220	38	31	28	27	9		DEC-17	Work in Progress
33	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-18	Work of main line yet to be commenced due to mass resistance by the villagers
34	Rajarhat (PG) - N. Town II C	D/C	220	14	58	2	2	1	AUG-17	DEC-17	
35	STPS - Raghunathpur	D/C	220	100						MAR-21	
36	Subashgram (PG) - Baruipur	D/C	220	58	117	72	65	0	AUG-17	MAR-18	Work under progress at slow rate due to acute ROW problem.
37	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
38	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	93	19	SEP-08	DEC-17	Work is almost stalled due to acute ROW problem.
39	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
40	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
41	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2017-18

As on 31-MAR-2018

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bilaspur - Rajnandgaon (hexa) (STL-TBCB)	D/C	765	322	428	428	428	324	MAR-19	MAR-18	Works Completed. a) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule. b) Connection agreement submitted on 29.11.2017 which is yet to be signed.
2	Champa (Pool) Dharamjaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	148	140	38	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Stage II approval awaited. c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched. e) Connection agreement submitted on 09.10.2017 and signed on 13.03.2018.
3	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	136	114	39	MAR-19	OCT-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched. c) Connection agreement submitted on 09.10.2017 and signed on 13.03.2018.
4	Raigarh (Kotra) Champa (Pool) (Quad) (C-WRTL -TBCB)	S/C	765	94	261	253	250	76	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines. e) Connection agreement submitted on 09.10.2017 and signed on 13.03.2018.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Raipur - Rajnandgaon (hexa) (RRWTL-TBCB)	D/C	765	80	104	104	104	80	NOV-18	MAY-17	Works Completed. a) Interconnected upstream Bays at Raipur being constructed by PGCIL to be completed. b) Connection agreement submitted on 18.12.2017 which is yet to be signed.
6	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited. c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line. d) Connection agreement submitted on 18.12.2017 which is yet to be signed. e) PTCC approval awaited.
7	Sasan UMPPVindhyachal PS (Quad) (C-WRTL - TBCB)	S/C	765	6	22	22	22	6	NOV-18	NOV-17	Works completed. a) Connection agreement submitted on 09.10.2017 and signed on 13.03.2018.
8	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	71	71	23	NOV-18	APR-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Dealy in PTCC approval. c) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule. d) Connection agreement submitted on 29.11.2017 which is yet to be signed.
9	Gwalior-Morena (Quad) (C-WRTL-TBCB)	D/C	400	96	145	145	145	96	MAY-18	SEP-17	Works Completed. a) Interconnected Substation / Bay at Gwalior and downstream system being constructed by MPPTCL to be completed. b) Connection agreement submitted on 09.10.2017 and signed on 13.03.2018.
10	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	a) Due to non-availability of NOC from MoC / CCL for North Karanpura Chandwa and North Karanpura Gaya lines, work on the project can not be initiated.
11	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	4	0		SEP-17	SEP-17	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL. NOC still awaited continuing Force Majeure situation. b) NOC awaited from Ministry of Coal / CCL which is affecting survey / finalization of line route, Financial Closure, preparation and submission of statutory proposals including Forest Proposal and all works at site.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
12	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	265	31	0		SEP-19	SEP-19	a) CCL & CMPDI disallowed construction on BPC route, hence work had to be stopped. CCL/CMPDI had suggested a route which involved multi-circuit towers and required pile foundations having huge time and cost overrun implications on the project. During meeting held by CEA on 12.05.2017; CMPDI/CCL had agreed to reevaluate the REC routes if NKTL gives an undertaking that line shall be decommissioned after 35 years. Undertaking has been submitted to CMPDI / CCL. NOC still awaited continuing Force Majeure situation. b) NOC awaited from Ministry of Coal / CCL which is affecting survey / finalization of line route, Financial Closure, preparation and submission of statutory proposals including Forest Proposal and all works at site.
13	Suratgarh TPS- Bikaner	D/C	400	280	351	351	349	267	JUL-18	MAY-18	a) Approval of forest clearance (3.45 Ha) is awaited. b) PTCC approval awaited.
14	Vindhyachal STPS - IV and V - Vindhyachal pool (Quad.) (C-WRTL- TBCB)	D/C	400	57	87	87	87	57	JAN-19	MAR-18	Commissioned 03/18.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
D.B. POWER CORP. LTD.(DBPCL)											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Mahan -Sipat	D/C	400	670	942	942	942	577		MAR-18	The construction work is in full swing. 03 Nos Tower erection gang and 07 Nos stringing gang is deployed and working at site to achieve the desire completion.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400								
3	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	370	422	159	49		NOV-19	NOV-19	Forest area affected (ha) : Nil

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	478	565	245	97		NOV-19	NOV-19	Length : Forest area affected (ha) :18.442 ha (2.75 Kms) in Andhra pradesh Forest proposals submitted on :23.08.2017 Current status : Proposal forwarded by Nodal Officer to DFO. : 27 nos. Proposal submitted: 17 nos.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	270	344	182	65		NOV-19	NOV-19	Forest : Nil
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	666	827	471	103		NOV-19	NOV-19	Forest Details of Tr. Line Falling under Forest: Locations : Length: 10.057 Kms Forest area affected (ha):19.793 ha (2.954 Kms) in Maharastra + 47.592 ha (7.103 Kms) in Telangana Forest proposals submitted on :Maha 4th Aug 17, Telengana 23 Aug 17 Current status:Maharashtra Compensatory Afforestation land identified and inspection by DFO completed. Telengana - Proposal forwarded by Nodal Officer to DFO.
5	Babai (RRVPL)Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	285	297	139	0		JUN-19	JUN-19	Forest : Haryana Proposal- Stage I approval received on 27 Mar 2018. Rajashthan Proosal - under approval with RMOEF, Lucknow.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	84	103	0	0		DEC-19	DEC-19	Details of Tr. Line Falling under Forest:- length: 22.2 Km. Forest proposals submitted on 24th Oct 2017. Current status: File with Nodal Officer.
7	LILO of Barh - Gorakhpur 400 kV D/C Line at Motihari (DMTCL -TBCB)	2xD/C	400	151	210	210	210	151	JUL-16	AUG-17	Commissioned 08/2017.
8	LILO of one ckt. of Sikar- Neemrana line at Babai s/s (NRSS-XXXVITL - TBCB)	D/C	400	3	6	6	6	3	AUG-17	OCT-17	Ready for Commissioning 10/2017.
9	Malerkotla - Amritsar line (NRSS-XXXI TL(B) - TBCB)	D/C	400	299	413	413	413	299	SEP-16	APR-17	Commissioned 04/2017
10	Muzaffarpur - Darbhanga line (DMTCL - TBCB)	D/C	400	126	178	178	178	126	JUL-16	APR-17	Commissioned 04/2017
11	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				
12	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				
13	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	108	130	0	0		NOV-19	NOV-19	Forest : Nil
GATI INFRASTRUCTURE LIMITED(GISL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind - Barath (Power Plant (Shahjbahal) - Jharsuguda (Sundargarh)line	D/C	400	124	125	125	125	124		OCT-17	Commissioned 06/2017 (Late Reported).
2	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
3	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
India Power Corporation (Haldia) Limited(IPCHL)											
1	Haldia TPP (IPCL) - New Haldia (WBSETCL)	D/C	220	5	15	15	15	5		MAY-17	Commissioned 03/17 (Late Reported).
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
JINDAL POWER JINDAL(OP JINDAL- PVT).(JPL)											
1	JSW TPS - Bellary (PS)	D/C	400	19	39	39	39	19		JUL-17	Ready for commissioning 06/2017.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	232					MAY-19		
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
3	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	0					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPP)											

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-17	court case pending, severe ROW problem, Railway crossing pending. Fund problem from PFC.
SHIGA ENERGY PVT. LTD.(SEPL)											
1	Tashiding - Legship	D/C	220	17	23	23	23	17		MAR-18	Commissioned 11/17 (Late Reported).
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
SKS POWER GENERATION LTD.(SKS)											
1	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400								Interim arrangement removed.
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Orai - Mainpur at Bah	D/C	400	92	135	135	135	92		FEB-18	Commissioned 09/17 (Late Reported).
7	LILO of Orai-Mainpuri at Mainpuri (Balance Portion)	D/C	400	90	0	0	0	90		SEP-17	Commissioned 07/2017 (Late Reported).
8	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
9	Mainpuri (765kV) - Aligarh line (Balance portion)	D/C	400	54	0	0	0	54		JUL-17	Commissioned 07/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
11	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
2	Sterlite TPP (Vedanta)- Jharsuguda (Sundergarh) (Balance portion from LILO-I point to Jharsuguda)	D/C	400	41	64	64	64	47	NOV-16	OCT-17	Commissioned 10/2017
STERLITE GRID LTD.(SGL)											
1	Jharsuguda - Raipur (OGP-IITL - TBCB)	D/C	765	608	778	748	684	340	AUG-19	MAY-18	RoW issue: Yes - Facing Severe RoW Issues in the following locations: a) 7 Nos Locations in between 128/0 to 129/0 Village - Banjhikochar (Jamkani reserve forest area), Tehsil Hemgir, Dist Sundargarh. b) 2 Nos Locations in between 104/0 & 104A/0, Village - Banipathar, District- Raigarh. c) 3 Nos Locations in between 108/2, 108/3 & 108/4 - Village- Binijkote ,Tehsil- Kharsia, District- Raigarh. Change in Law- Govt. of Odisha vide their letter dated 21.09.2016 and Govt. of Chhattisgarh vide their letter dated 01.06.2016 has issued the guidelines for determination of land compensation amount for area under Transmission line towers and for area under which transmission line is drawn, same has been intimated to LTTCs and CEA Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	485	361	238	54	JUL-19	JUL-18	Change in Law- a) As per Notification of Govt. of Maharashtra vide Govt rule No. Policy-2016/Pra.kra./urja-4 dated 31st May 2017 has increased the land compensation for area under EHV Transmission tower and for area under conductors, same has been intimated to all LTTCs. B) Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	246	199	147	22	JUL-19	JUL-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	107	67	43	0	MAY-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	30	0	0	0	SEP-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	70	0	0	0	JUL-19	JUL-19	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
7	LILO of Both ckt Uri - Wagoora at Amargarh (NRSS-XXIX TL - TBCB)	M/C	400	14	23	23	23	14	OCT-18	MAR-18	Ready for Commissioning 03/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	2	0	0	0	SEP-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
9	LILO of one ckt. of Khandwa - Rajgarh at Khargone TPP (KTL - TBCB)	D/C	400	14	21	21	21	14	FEB-18	FEB-18	Commissioned 02/2018.
10	Maheshwaram(PG) - Mehboob Nagar (MTL -TBCB)	D/C	400	197	255	255	255	197	JUN-18	DEC-17	Commissioned 12/2017.
11	Neemrana (PG) - Dhanonda (HVPNL) (GPTL - TBCB)	D/C	400	93	110	105	104	50	MAY-19	APR-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST instead of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
12	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400	279	367	367	367	279	JUN-18	AUG-17	Ready for commissioned 08/2017.
13	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	103	152	152	152	103	JUL-17	AUG-17	Ready for commissioned 08/2017.
14	Prithala - Kadarapur HTLS line (GPTL - TBCB)	D/C	400	55	64	17	7	0	MAY-19	SEP-18	Change in Law-Ministry of Finance, Dept. of Revenue with Notification No. 9/2017-Central Tax vide Gazette of India dated 28th June 2017 by sub section (3) of section 1 of Central Goods and Services Tax Act, 2017 & Notification No. 3/2017-Integrated Tax dated 28th June 2017 of sub section (3) of Section 1 of the Integrated Goods and Service Tax Act, 2017 has introduced GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	761	760	752	530	OCT-18	JUN-18	1. RoW Issue at Location No. 33/5, 34/0 and 35/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. Help required from District Collector, Jammu for police protection so that work can be started and Location No. 461-469 in Tehsil Chadoora, Khansahab and District Budgam. Help required from District Collector, Budgam for police protection. 2. PTCC Approval is pending 4. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	430	590	565	548	342		MAR-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 13.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) line section is complete but could not be charged due to ROW near tower no. AP 36A in vicinity of church. Due to the unavailability of statutory electrical clearance, some part of the Elim Church in East Sikkim at tower no. 36A needs to be dismantled. An agreement has been reached with Church authorities for demolition of part of church on 18.11.2017 with the help of GoS. Based on Demand note issued by District Collector - East Sikkim, TPTL has deposited compensation amount on 24.01.2018 with DC- East Sikkim. Demolition of the Church has commenced ROW in Bihar is being resolved with the help of District Authority. AP 311 AP 322 : line charged successfully of 10.8 Kms on 13.11.2017, 18:36 hrs for anti theft purpose. AP 302 AP 311 : line charged successfully of 7.66 Kms on 13.02.2018, for anti theft purpose.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not definid	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<u>VANDANA VIDYUT LTD.(VVL)</u>											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.
<u>WESTERN U.P. POWER TRANSMISSION CO. LTD.(WUPPTCL)</u>											
1	Hapur-Greater Noida line	S/C	765	66	187	187	187	66		MAY-17	Commissioned 05/2017.
2	Mainpuri-Hapur line	S/C	765	217	602	602	602	217		MAY-17	Ready for commissioning 05/2017.
3	Ataur-Indirapuram line	D/C	400	31	54	54	54	31		OCT-17	Commissioned 10/2017.
4	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94		MAY-17	Ready for Commissioning 05/2017.
5	Hapur-Ataur	D/C	400	106	155	155	155	106		JUL-17	Ready for Commissioning 06/2017.
6	Hapur-dasna	D/C	400	29	44	44	44	29		JUL-17	Ready for Commissioning 06/2017.
7	LILO of Moradabad - Muradnagar TL at Ataur s/s	D/C	400	30	0	0	0	30		JUL-17	Ready for Commissioning 06/2017.
8	LILO of Moradabad - Muradnagar TL at Hapur s/s	D/C	400	4	0	0	0	4		JUL-17	Commissioned 06/17.
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15		FEB-18	Commissioned 10/17 (Late Reported).
10	LILO of Rishikesh - Kashipur line at Nehtaur (Balance portion)	D/C	400	15	0	0	0	15		JUL-17	Ready for Commissioning 06/2017.
11	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15		MAY-17	Commissioned 05/2017.