

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

31-JAN-2020

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
DAMODAR VALLEY CORPORATION (DVC)												
1	DSTPS ICT-II S/s	400/220	315		100	100	90	60		AUG-19	MAR-20	400KV infrastructure is ready and its 220KV infrastructure is under construction. ICT charged from 400KV side on 23.05.18. Order for balance work placed on 13.02.19
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	20	30	0		JUN-19	AUG-20	Order for execution placed on 06.11.18. Supply of materials, Engineering activities & civil work under process.However order for supply of Transformer placed on 04.06.19 and expected to be delivered by June'20 and commissioned by Aug'20
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40	160	JUN-19	AUG-20	The Transformer has been successfully commissioned on 19.12.2019 and put on load on 21.12.2019. For 2nd Auto transformer order placed on 04.06.19 and expected to be delivered by June'20 and commissioned by Aug'20.
4	Dhanbad (Auto-Xmer) T/F-I	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19 (Late Reported).
5	Jamshedpur (Auto Xmer- Replacement)	220/132	160		100	80	80	80		MAR-20	AUG-20	Earlier it was decided to commission one Auto-Transformer at Jamsedpur Sub-stn. Presently it has been decided to divert the same to Dhanbad Sub-stn. Land acquisition not required as it is to be installed at existing Sub-stn. Other related work 80% completed. Order for Transformer placed on 04.06.19 and expected to be delivered by June'20 and commissioned by Aug'20

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	50			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	50		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	SEP-19	Contract awarded but Land handing over awaited from JKPDD.
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		100	90	70	50		MAR-19	NOV-19	Contract awarded, Boundary wall erection completed. Tower Foundation & Equipment foundation completed. Control room building (80% completed).
26	(PMDP-Jammu) Samba S/S	220/33	160		100	90	80	60		MAR-19	NOV-19	Contract awarded, Boundary wall completed, Tower foundation & Equipment foundation completed, Control room building (70% completed).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	NOV-20	Contract awarded. Alternate land Haripora Harvan handed over on 01-08-2019. Soil investigation work in progress.
28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
30	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
33	(Nagaland) Kohima (New) S/S	220/132	50		0	0	0	0		DEC-18		
34	(Sikkim) Legship Pool (New) S/S	220/132	50			0	0	0		DEC-18	MAY-19	
35	(Assam) Rangia (Extn.)	220	50		100	0	0	0		DEC-18	NOV-18	
36	(Assam) Tinsukia (Extn.)	220	50		100	0	0	0		DEC-18	NOV-18	
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	50		100	0	0	0		DEC-18	APR-19	
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	50		0	0	0	0		DEC-18		
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	50		0	0	0	0		DEC-18		Yet to be awarded.
40	(Sikkim) Chungthang (New) S/S	132/66/11	50		0	0	0	0		DEC-18		Yet to be acquire.
41	(Sikkim) Samardong (New) S/S	132/66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
42	(Sikkim) Singhik (New) S/s	132/66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
43	(Sikkim) Namchi (New) S/S	132/66	50		0	0	0	0		DEC-18		Yet to awarded.
44	(Sikkim) Parbing (New) S/S	132/66	50		0	0	0	0		DEC-18		Yet to be awarded.
45	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	50		100	0	0	0		DEC-18	NOV-19	
47	(Tripura) Rokhia (Extn.) S/S	132/33/11	50		100	0	0	0		DEC-18	NOV-19	
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
58	(Arunachal Pradesh) Jairampur S/S	132/33	50		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
72	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
91	(Manipur) Kongba (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
93	(Manipur) Tamenglong (New) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
94	(Manipur) Thoubal (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
95	(Manipur) Ukhrul (Aug.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		
97	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0		DEC-18		
98	(Mizoram) Marpara (new) S/S	132/33	50		0	0	0	0		DEC-18		
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		100	15	0	0		MAR-20	JAN-20	Land handing over done. Soil investigation and electrical layout approved. Boundary wall work started. 33kV tower foundation work completed and equipment and LM foundation work in progress.
106	(Tripura) Amarapur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	50		100	0	0	0		DEC-18	MAY-18	
121	(Arunachal Pradesh) Along (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
122	(Arunachal Pradesh) Chimpur (Itanagar) (Extn.)	132	50		0	0	0	0		DEC-18	AUG-19	
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	50		0	0	0	0		DEC-18	OCT-19	land available
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18	OCT-19	land available
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	50			0	0	0		DEC-18	MAY-18	acquisition under process
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
128	(Arunachal Pradesh) Zero (Extn.)	132	50		0	0	0	0		DEC-18		Yet to be awarded.
129	(Assam) Dhemaji (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
130	(Assam) Kahalipara (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
131	(Assam) Kamakhya S/S (Extn.)	132	50		100	0	0	0		DEC-18	MAR-19	
132	(Assam) Rupai (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
133	(Assam) Sonabali (Extn.)	132	50		100	0	0	0		DEC-18	NOV-18	
134	(MAGHALAYA) Ampati (Extn.) S/S	132	50		100	0	0	0		DEC-18	OCT-18	
135	(Manipur) Imphal (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
136	(Manipur) Kakching (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
137	(Manipur) Ningthoukhong (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	50		0	0	0	0		DEC-18		
141	(Nagaland) Tuensang (Extn.) S/S	132	50		0	0	0	0		DEC-18		
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3)	800	1x1500		100	100	100	100	1500	SEP-19	DEC-19	Commissioned 10/19 (Late Reported).
2	Raigarh and Pugalur HVDC Station	800	6000		100	90	83	67		NOV-19	MAR-20	Work under progress.
3	Bhadla S/S (ICTs I II and III)	765/400/220	4500		100	100	100	100	4500		OCT-19	Commissioned 09/19.
4	Agra S/S	765/400	500					0			JUL-17	
5	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765/400	1x1500		100	100	100	100	1500	JUL-19	NOV-19	Commissioned 10/19.
6	Aligarh (PG) 765 kV GIS (Creation of 400 kV level) (ICT-II)	765/400	1x1500		100	100	100	100	1500		JAN-20	Commissioned 12/19.
7	Aligarh Switching Stn. (GIS)	765/400	50		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
8	Aug. Bhiwani (PG) (3rd T/F) (PGCIL-RTM)	765/400	2x500									
9	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	50		100	95	95	75		MAR-18	MAY-17	Work under progress.
10	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
11	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
12	Bhadla-II PS Additional (3rd) T/F (PGCIL-RTM)	765/400	1x1500									
13	Bhadla-II PS (PGCIL-RTM)	765/400	2x1500									
14	Bikaner S/S (2x1500 MVA)	765/400	2x1500		100	100	100	100	3000	DEC-19	AUG-19	Commissioned 07/19.
15	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3000		100	100	100	100	3000	APR-19	JAN-20	Commissioned 01/20.
16	Extn. at 765/400/220KV Fatehpur Sub station	765/400	50		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
17	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
18	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
19	Fatehgarh-II PS Additional (4th) T/F (PGCIL-RTM)	765/400	1x1500									
20	Fatehgarh-II PS (PGCIL-RTM)	765/400	3x1500									
21	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		100	40	90	15		JUL-20	JUL-20	Award placed in Sep'17. Work under progress.
22	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	100	100	100	3000	SEP-19	DEC-19	Commissioned 11/19.
23	Jhatikara S/S	765/400	500									
24	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
25	Kurnool Distt (Kurnool-III) PS (PGCIL-RTM)	765/400	3x1500									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		100	82	90	36		JUL-20	JUL-20	Work was stopped from Nov'19 - Dec'19 due to agitation by local tribals. Restarted slowly from 10.12.19.
27	Meerut (Aug.)	765/400	1500		100	99	98	96		SEP-19	MAR-20	Civil work, supply & erection under progress.
28	Nellore	765/400	3000		0	0	0	0		MAR-17		
29	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
30	Tehri PS (GIS)	765/400	4x800		100	94	94	72		MAR-18	MAR-20	Civil work, supply & erection under progress.
31	1x240 MVar switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	50									
32	1x240 MVar switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)	765	50									
33	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	50		100	95	99	95		DEC-17	DEC-17	work under progress.
34	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	50		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
35	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	50		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
36	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	50							MAR-19		
37	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	50		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
38	Bay Extn. at 765KV Solapur S/stn.	765	50		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
39	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	50		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
40	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	50		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
41	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	50		100	55	50	35		APR-18	APR-18	Work under progress.
42	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
43	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
44	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	50		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
45	Tuticorin-II GIS Additional ICT (4th) (PGCIL-RTM)	400/230	500									
46	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	DEC-19	Commissioned 03/17 (Late Reported).
47	Aug. at Bhadla (PG) (6th and 7th T/Fs) (PGCIL-RTM)	400/220	2x500									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
48	Augmentation at Bhuj S/S	400/220	2x500		100	100	100	100	1000	JUL-18	NOV-19	Commissioned 10/19.
49	Aurangabad (Extn.)	400/220	630		100	100	100	98	630	OCT-12	MAR-20	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioning matching with line.
50	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
51	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
52	Bay Extn Alipurduar s/s	400/220	50		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
53	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18	Work under progress.
54	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50							MAR-18		
55	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50		100	45	43	25		MAR-18	MAR-18	Work under progress.
56	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
57	Bay Extn. Bhinamal S/S	400/220	50		100	100	100	100			APR-17	Bay commissioned in April 2017.
58	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
59	Bay Extn. Biharshariff	400/220	50		100	80	75	55			JUN-17	Work under progress.
60	Bay Extn. Biharshariff S/S	400/220	50		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
61	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
62	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
63	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
64	Bay extn. Deharadun S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
65	Bay Extn. Dehar S/S	400/220	50		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
66	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
67	Bay Extn. Dichpally S/S	400/220	50		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
68	Bay extn. Dubri (Mendhasal) S/S	400/220	50		100	100	100	100				Bay commissioned in Aug'15.
69	Bay Extn. Farakka S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
70	Bay Extn. Gokarna S/S	400/220	50		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
71	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
72	Bay Extn. Gwalior S/S	400/220	50		100	8	2	0		APR-18	SEP-17	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
73	Bay Extn. Indore (Khandwa) S/S	400/220	50		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
74	Bay Extn. Kaithal S/S	400/220	50		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
75	Bay extn. Kishanpur S/S	400/220	50		100	97	96	90		JUN-17	JUN-17	Works under progress.
76	Bay extn. Kishenpur S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
77	Bay extn. Kota S/S	400/220	50		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
78	Bay Extn. Kota S/S	400/220	50		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
79	Bay Extn. Kota S/S (PG)	400/220	50		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
80	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
81	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
82	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
83	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
84	Bay extn. Navsari S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
85	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
86	Bay Extn. Orai S/s	400/220	50		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
87	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
88	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
89	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
90	Bay Extn. Sasaram S/S	400/220	50		100	90	78	55			DEC-17	work under progress.
91	Bay Extn. Satna S/S	400/220	50		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
92	Bay Extn. Singrauli S/s	400/220	50		100	75	85	40		FEB-18	FEB-18	work under progress.
93	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
94	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
95	Bay Extn. Trissur S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
96	Bay extn. Vapi S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
97	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
98	Bay Extn. Wagoora S/S	400/220	50		100	25	20	0		MAR-18	MAR-18	Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
99	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
100	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	50		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
101	Bhadla-II (PS) (PGCIL-RTM)	400/220	2500									
102	Bhadla S/S (3x1500 3x500 MVA) (500 MVA ICTs- II and III)	400/220	1000		100	100	100	100	1000	JUN-19	MAY-19	Commissioned 05/19.
103	Bhadla S/S (3x500) ICT I	400/220	500		100	100	100	100	500	JUN-19	APR-19	Commissioned 04/19.
104	Bikaner (PG) (PGCIL-RTM)	400/220	2x500									
105	Bongaigaon (2nd ICT) S/s.	400/220	1x315		100	100	100	100	315	DEC-17	APR-19	Commissioned 04/19.
106	Chandauti S/S (ERSS-XXITL-TBCB)	400/220	1x1500		100	75	76	25		MAR-21	MAR-21	Award placed in Mar'18. Civil works in progress.
107	Dwarka -I (GIS) S/S	400/220	2000		100	99	98	95		DEC-19	MAR-20	Land acquired in Aug'16. Award placed in Dec'16. Erection & testing under progress.
108	Extn. at Biharshariff	400/220	500		100	100	100	100	500	MAY-20	OCT-19	Commissioned 09/19.
109	Extn at Deharadun s/s	400/220	50							SEP-17		
110	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	100	100	100	500	SEP-19	DEC-19	Commissioned 06/18 (Late Reported).
111	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	100	100	100	315	SEP-19	JUL-19	Commissioned 06/19.
112	Extn at Jeypore s/s	400/220	630		100	80	80	50		DEC-19	MAR-20	Award placed in Mar'17. Engg. and civil work under progress.
113	Extn. at Maithon	400/220	500		100	90	90	85		MAY-20	MAY-20	Work under progress.
114	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	97	100	90		JUN-19	FEB-20	Award placed in Jun'17. Work under progress.
115	Extn at Rourkela S/s	400/220	630		100	90	90	65		SEP-19	FEB-20	Award placed in Mar'17. Work under progress.
116	Extn. at Tumkur (Pavagada) PS (2x500 MVA)	400/220	500		100	100	100	100	500	JAN-19	APR-19	Commissioned 04/19.
117	Extn. at Tumkur (Vasanthnarsapur) S/S	400/220	500		100	100	100	100	500		JUL-19	Commissioned 06/19.
118	Extn. Bachau S/S	400/220	50		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
119	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
120	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
121	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
122	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
123	Extn. Farakka S/S	400/220	50		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.
124	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	OCT-18	under deposit work basis by APTRANSCO. Ready for charging.
125	Extn. Jalandhar (Samba)	400/220	50		100	50	35	25		NOV-18	NOV-18	Work under progress.
126	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	50		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
127	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
128	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
129	Extn. Madugiri S/S	400/220	500		100	100	100	100			JAN-19	commissioned in jan'19.
130	Extn. NP Kunta S/S	400/220	50		100	50	40	0			JUL-18	Work under progress.
131	Extn. Parli Switching Station	400/220	50		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
132	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
133	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
134	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
135	Extn. Sankhari S/S	400/220	50		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
136	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
137	Extn. Vemagiri (PG) S/S	400/220	50		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
138	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
139	Farakka (Aug.) (500-315)	400/220	185		100	85	75	60			MAR-20	" Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlier proposed to be deleted from scheme. Now transporation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19"
140	Fatehgarh-II (PGCIL-RTM)	400/220	2500									
141	Firozabad (AIS) S/S (J-FTL-TBCB)	400/220	2x500									
142	Jauljivi (GIS) s/s	400/220	630		100	82	75	38		DEC-19	MAR-20	Award placed in Mar'17. Civil work & supply under progress. Due to poor road conditions, supply of Transformer & Reactor affected.
143	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
144	Kotputli S/S	400/220	630		0	0	0	0				
145	Kurnool Distt (Kurnool-III) (PS) (PGCIL-RTM)	400/220	4500									
146	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15	DEC-19	Commissioned 03/17 (Late Reported).
147	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
148	Misa (2x500 MVA) ICT-II	400/220	500		100	100	100	100	500		SEP-19	Commissioned 08/2019.
149	Navi Mumbai (GIS)	400/220	630		100	100	100	100	630	DEC-17	JUL-19	Commissioned 05/19(Late Reported).
150	New. Mariani (Extn.)	400/220	2x500		100	60	40	25			JUL-20	Civil work & Erection under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
151	Pusali (Aug.) (500-315)	400/220	370		100	100	100	100	370		JAN-20	ICT- I commissioned in Mar'16. ICT-II commissioned in Jan'20.
152	Rajarhat (GIS) S/S (2x500 MVA) ICT-II	400/220	500		100	100	100	100	500	APR-16	SEP-19	Commissioned 08/2019.
153	Rajghat S/S (GIS)	400/220	2000		100	72	65	35		JUN-19	MAR-20	Rajghat S/stn. anuled. Additional bays at Maharanibag in place of Rajghat S/S . Award placed in Jan'18. Civil work under progress.
154	Rangpo S/S (GIS	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
155	Repl. of 1x315 MVA ICT with 1x500 MVA ICT at Pusauli s/s (ICT-II)	400/220	185		100	100	100	100	185		JAN-20	Commissioned 01/20.
156	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	370		100	80	90	50		MAR-20	FEB-20	Award placed in Mar'17. Shutdown awaited.
157	Saharsa S/S (ERSS-XXITL-TBCB)	400/220	2x500		0	25	36	0		MAR-21	MAR-21	Work was stalled due to heavy rain & flood.
158	Silchar S/S (New)	400/220	200		100	100	100	100	400	DEC-12	NOV-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.
159	Sitamarhi S/S ERSS XXITL-TBCB)	400/220	2x500		100	40	85	10		MAR-21	JAN-21	Work was stalled due to heavy rain & flood.
160	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
161	Somannm S/S	400/220	2x500		0	0	0	0				
162	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	50		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
163	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
164	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
165	Uttra (Pindiabil) S/S	400/220	2x500		100	100	100	100	1000	MAR-16	DEC-19	Commissioned 07/16 (Late Reported).
166	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
167	Yelahanka (GIS)	400/220	2x500		100	100	100	100	1000	JUN-13	DEC-19	Commissioned 03/18 (Late Reported).
168	Extn. at Banka s/s	400/132	1x315		100	100	100	100	315	MAY-20	JAN-20	Commissioned 12/19.
169	Extn. at Lakhisarai s/s	400/132	1x315		100	100	100	100	315	MAY-20	JAN-20	Commissioned 12/19.
170	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
171	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
172	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	50									
173	100 MVAR STATCOM at PS NP Kunta s/s	400	50									
174	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	50									
175	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
176	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
177	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	50									
178	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	50									
179	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	50									
180	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	50									
181	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	50		100	99	99	98		DEC-17	DEC-17	work under progress.
182	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	50		100	85	80	70		NOV-17	AUG-17	Work under progress.
183	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	50		100	60	50	15		JAN-18	SEP-17	Work under progress.
184	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	50		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
185	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	50		0	0	0	0		DEC-17		
186	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	50		100	80	70	55		MAR-18	MAR-18	Work under progress.
187	Bay Extn. of 400/230KV Tuticorin Pooling station	400	50		100	75	60	50		MAR-18	MAY-18	Work under progress.
188	Bays extension at Garividi s/s (PSITL-TBCB)	400	50							APR-19		
189	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	71	80	60		APR-20	APR-20	Work under progress.
190	Chandigarh UT (GIS) s/s	220/66	2x160		100	98	95	92		FEB-19	MAR-20	Work of down stream line yet to be taken up by UT Chandigarh.
191	Phursungi S/S	220/33	200		0	0	0	0				
192	Sitarganj (Extn.)	220/133	1x100		100	100	100	100		MAR-19	JUN-19	Charged
193	Anuppur S/S	220/132	160									
194	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
195	Bay Extn. Kishanganj S/S	220/132	50		100	100	100	100			NOV-16	Bay commissioned.
196	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
197	Bay Extn. Siliguri (Purena) S/S	220/132	50		100	85	90	75			MAY-17	work under progress.
198	Chandauti Sub station (ERSS-XXITL-TBCB)	220/132	3x200		100	75	76	25		MAR-21	MAR-21	Award placed in Mar'18. Civil works in progress.
199	Extn. at Rangpo	220/132	1x100		100	95	90	70		MAY-20	MAY-20	Award placed in Dec'17. Work under progress.
200	Firozabad (AIS) S/S (J-FTL-TBCB)	220/132	2x160									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
201	Kopili S/S	220/132	110		100	90	85	75			MAR-20	Substation submerged due to bursting of penstock of Kopili HEP.
202	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUN-18	Spare supply Completed in Jun'18.
203	Legship S/S	220/132	100		0	0	0	0				
204	Repl. at Malda (50-160)	220/132	110		100	100	100	100	110	MAY-20	NOV-19	Commissioned 10/19.
205	RPH (Aug). S/S	220/132	60		0	0	0	0				
206	Saharsa Sub station (ERSS-XXITL-TBCB)	220/132	4x100		0	25	36	0		MAR-21	MAR-21	Work was stalled due to heavy rain & flood.
207	Sitamarhi Sub station (ERSS -XXITL -TBCB)	220/132	4x100		100	40	85	10		MAR-21	JAN-21	Work was stalled due to heavy rain & flood.
208	10 nos. 220kV line bays for solar park interconnections	220	50									
209	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
210	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
211	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
212	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
213	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
214	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
215	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	50									
216	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	50									
217	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	50									
218	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	50									
219	Bays at NP Kunta PS (2 Nos.)	220	50									
220	Mokokchung (ICT)	220	315		100	100	100	100	60		AUG-15	ICT -I (3x10) commissioned in July'15 & ICT-II (3x10) commissioned in Aug'15.
221	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
222	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	100	100	100			NOV-18	Completed on 28.11.18.
223	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul'18.
224	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUN-18	supply of spare ICT completed in Jun'18.
225	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in MAR'16.
226	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
227	Tezu S/S	132/33	2x15		100	100	100	100			JUN-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Kargil) Bay at Drass	220/66	1x100		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP
2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		100	20	2	0		MAR-19		Work in progress
4	(PMDP-Leh) Bay at Phyang	220/33	50							MAR-19		
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	1x100		100	100	100	100	100		DEC-19	Commissioned 01/15 (Late Reported).
2	Rangia S/S (2x100)	220/132	2x100		100	100	100	100	200	JUN-12	DEC-19	Commissioned 06/13 (Late Reported).
3	Sonapur (2x100)	220/132	2x100		100	100	100	100	200	MAR-13	DEC-19	Commissioned 06/18 (Late Reported).
4	Amguri PS (GEC-II)	132/33	100		0	0	0	0			DEC-19	Substation will be constructed by Assam Power Generation Company Ltd. (APGCL). Not in scope of AEGCL.
5	Azara s/s	132/33	2x16		95	90	90	82	100		OCT-19	One Transformer is erected. The substation is ready, will be harged after completion of Kukurmara-Azara Line.
6	Barpeta	132/33	2x25		100	95	100	95	100		MAR-20	The substation is ready, will be charged after compeltionn of the LILO line from Dhaligaon-Nalbari line.
7	Dhekiajuli	132/33	2x25		100	100	100	100	25		AUG-19	Completed and Charged on 30.01.2018.
8	Hatchingmari	132/33	2x25		100	50	50	0			AUG-19	Civil and other field work under progress.
9	Kamakhya s/s	132/33	2x40		100	100	100	100	80		MAR-18	Completed and charged.
10	Karimganj	132/33	2x25		100	100	100	100	25		AUG-19	Substation Completed and test charged by back feeding 33kV. Substation will be charged after completion of 132kV Karimganj-Gailakandi line.
11	Sonapur s/s (2x25)	132/33	2x25		100	100	100	100	25		MAR-18	Completedand charged on 10.03.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160		0	0	0	0				Tender floated on 08.01.2019
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80		0	0	0	0				M/s BGCL
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80		0	0	0	0				M/s BGCL
4	Bhusaula (GIS) s/s	220/33	2x100		0	0	0	0				M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	85	45				work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	100	100	100	320	MAR-17	MAY-19	Commissioned 05/19.
7	Pusauli S/S	220/132/33	300		100	100	100	100			MAY-16	Commissioned in August 2015
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90				yet to be commissioned
9	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	
12	Dumraon (GIS) s/s	220/132	480		0	0	0	0		MAR-20		M/s BGCL
13	Karamnasha (New) s/s	220/132	4x100		100	5	0	0				NOA issued on 21.01.2019 & Work under progress.
14	Korha (New) s/s	220/132	200		0	0	0	0				NOA issued on 21.01.2019 and Land not handed over yet.
15	Mokama S/S	220/132	420		0	0	0	0		OCT-19		
16	Raxaul (New) s/s	220/132	4x100		80	5	7	0				NOA issued on 21.01.2019 & work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		0	0	0	0		SEP-19	OCT-19	This Substation is re-planned as kurud(Dhamtari) ,S.No. -5
3	Kurud (Dhamtari) S/S	400/220	2x315		0	89	100	100	315	SEP-19	JAN-20	Work completed .S/s & 1 No. 315 MVA ICT charged on dtd. 31.01.2020
4	NSPCL (ICT-II)	400/220	1x315		100	100	100	100	315		DEC-19	Commissioned 11/10 (Late Reported).
5	Dherdehi (Bilaspur) s/s	220/132	2x160		100	100	100	100	320	JUN-19	NOV-19	Commissioned 09/19 (Late Reported).
6	Jagdalpur	220/132	1x160		100	100	100	100	160	JUN-19	SEP-19	Commissioned 07/19 (Late Reported).
7	Narayanpur s/s	220/132	1x160		100	100	100	100	160	JUN-19	NOV-19	Commissioned 09/19 (Late Reported).
8	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100		0	0	0	0				work not approved till date

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		100	88	95	85	160		JUN-19	
---	----------------	--------	-----	--	-----	----	----	----	-----	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	50		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budela S/S	220/66	2x160		100	0	0	0	320	MAR-20	DEC-19	Contract terminated by C & MM Dept. and matter is being taken up with Legal Dept. & Bank for encashment of Bank Guarantees(CPG)
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS (Timarpur)	220/66	3x100		0	0	0	0		MAR-20	MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0		MAR-20	MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		100	0	0	0		DEC-19	DEC-19	
15	Shalimarbagh GIS	220/66	220							MAR-21		
16	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
17	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
18	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
19	Dev Nagar GIS	220/33	3x100							MAR-20		
20	Geeta Colony (Addl.)	220/33	100		0	0	0	0		MAR-20	MAR-17	
21	Goplapur S/S	220/33	1x100							MAR-21		
22	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
23	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
24	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Mehrauli (Replacement) (160-100)	220/33	60		100	51	97	0	460		MAR-19	1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018.
26	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
27	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
28	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
29	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
30	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
31	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-19	MAY-16	
32	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
33	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
34	Punjabi Bagh GIS	220/33	3x100							MAR-20		
35	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
36	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
37	Zakhira GIS	220/33	3x100							MAR-20		
38	220 KV bay at Masjid moth (2 nos.)	220	50		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
39	220 KV Bays at Shalimar Bagh (2 Nos.)	220	50		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
40	220 KV Bays at Vasant Kunj (2 Nos.)	220	50		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		MAY-19		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	50							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	50									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	50									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	50									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	50									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	50									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	50									
7	Achchhalia S/S	400/220	2x315		100	100	100	100	160		JUL-19	Commissioned 04/19 (Late Reported).
8	Bhachunda GIS (Dist. Kutch)	400/220	1000		100	0	0	0		MAR-20	MAR-20	Initial Stage.
9	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	WIP
10	Charanka S/S	400/220	2x315		100	100	100	100	630		DEC-19	Commissioned 03/16 (Late Reported).
11	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
12	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
13	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-19	Commissioned 11/18 (Late Reported).
14	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
15	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
16	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
17	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
18	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVA 400KV Bus Reactor charged on Dt: 31.03.16.
19	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0		MAR-20	MAR-19	WIP
20	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
21	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
22	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
23	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
24	Shapar S/s	400/200	1000		100	0	0	0			MAR-21	Price bid under acceptance
25	Soja S/s	400/200	500		0	0	0	0			MAR-18	
26	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	50									
28	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	50									
29	Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)	400	50									
30	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	50									
31	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	50									
32	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	50									
33	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	50									
34	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	50									
35	220kV Dhanagadhra (Aug.)	220/66	60		100	100	100	100	60		OCT-19	Commissioned 09/19.
36	220kV Nakhatrana (Aug.)	220/66	60		100	100	100	100	60		OCT-19	Commissioned 08/19 (Late Reported).
37	220 kV Sachin (Talangpore) (Aug.)	220/66	60		100	100	100	100	60		OCT-19	Commissioned 07/19 (Late Reported).
38	Achhalia S/s	220/66	1x160		100	0	0	0			MAR-20	Yet to do NIT
39	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
40	Babara (Dist. Amreli) S/S	220/66	3x160		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
41	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
42	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
43	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
44	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
45	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
46	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
47	Charanka s/s (8x100 MVA) T/F 6-7 and 8	220/66	3x100		100	100	100	100	300		DEC-19	Commissioned 03/16 (Late Reported).
48	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
49	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
50	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
51	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
52	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
53	Jamla (Aug) (1x160 2x100 1x50) - (2x100 1x50)	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 11/19 (Late Reported).
54	Jetpur (Aug) (1x160 2x100) - (3x100)	220/66	60		100	100	100	100	60		JAN-20	Commissioned 01/20.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.
56	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
57	Kalawad	220/66	320		100	0	0	0		DEC-19	DEC-19	WIP
58	Kerala S/S	220/66	2x100		100	0	0	0				
59	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
60	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
61	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
62	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
63	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
64	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
65	Morbi (Aug) (2x160 2x100) - (1x160 3x100)	220/66	60		100	100	100	100	60		JAN-20	Commissioned 10/19 (Late Reported).
66	Moti Gop S/S	220/66	3x160		100	80	75	65			NOV-18	WIP.
67	Motigop T/F-I	220/66	1x160		100	100	100	100	160		AUG-19	Commissioned 07/19.
68	Motigop T/F-II	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
69	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
70	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
71	Otha (Aug) (1x160 2x100) - (2x100)	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19 (Late Reported).
72	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
73	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
74	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
75	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
76	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
77	Savarkundla Aug.	220/66	60		100	100	100	100	60		JUL-19	Commissioned 04/19 (Late Reported).
78	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
79	Suva s/s	220/66	2x100		100	100	100	100	200		DEC-19	Commissioned 03/15 (Late Reported).
80	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
81	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
82	Vadavi (Aug) (1x160 3x100) - (3x100)	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19 (Late Reported).
83	Vallabhipur (Aug) (1x160 2x100) - (2x100)	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19 (Late Reported).
84	Vav S/S	220/66	1x160							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
85	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
86	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
87	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
88	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
89	Vondh s/s	220/66	2x100		100	100	100	100	200		DEC-19	Commissioned 07/13 (Late Reported).
90	Vyankatpura s/s	220/66	2x100		100	100	100	100	200		DEC-19	Commissioned 11/14 (Late Reported).
91	Waghodia Aug.	220/66	110		100	100	100	100	110		JUL-19	Commissioned 06/19.
92	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/66	320		100	2	1	0		JUL-19	JUL-19	WIP.
93	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
94	Chardava (Aug) (1x160 2x100) - (2x100)	220/22	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19 (Late Reported).
95	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
96	220 kV Limbdi (Aug)	220/132	50		100	100	100	100	50		OCT-19	Commissioned 07/19 (Late Reported).
97	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			DEC-19	NIT done on 23.10.17; Price Bid Opened; Under approval
98	Bhat S/s	220/132	300		100	100	100	100	220		JUL-18	Commissioned 04/18 (Later Reported).
99	Rajkot (Nyara) Aug.	220/132	1x50		100	100	100	100	50		JUL-19	Commissioned 06/19.
100	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
101	Wankaner S/S (Dist. Rajkot) (GEC-I)	220/132	3x100		100	2	1	0		JUL-19	JUL-19	WIP.
102	Nani Hamirpur S/S	220/11	2x25		100	100	100	100	50		DEC-19	Commissioned 04/15 (Late Reported).
103	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
104	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
105	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
106	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	50									
107	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	50									
108	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	50									
109	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	50									
110	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
111	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	50									
112	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	50									
113	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	50									
114	Rajula S/s	220	320		0	0	0	0			MAR-19	
115	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	50									
116	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Nawada S/S	400/220	1x315		100	100	100	100	315		APR-19	Commissioned 04/19.
2	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
3	A-5 Faridabad S/s	220/66	60		100	100	100	100	60		APR-19	Commissioned 04/19.
4	Bakana S/s	220/66	320		100	51	56	56			MAY-20	Work awarded to M/s HPL JV Salasar. Work under Process.
5	GIS Sector -46 Faridabad S/s	220/66	2x160		100	100	100	100	320	APR-19	OCT-19	Commissioned 09/19.
6	Pali S/s	220/66	1x160		100	100	100	100	160		APR-19	Commissioned 04/19.
7	Rajokheri S/s	220/66	320		0	51	53	40			APR-20	The work has been awarded to M/s IKE Electric Pvt. Ltd. Maharashtra JV M/s Deesan Agro-Tech Pvt. Ltd, Mumbai on dt-17.07.18. Site handed over to the firm on 14.09.2018 and the civil work is in progress
8	Roj-Ka-Meo	220/66	2x160		100	30	21	10			OCT-20	Contract Awarded on 20.02.2019 to IKE Electric Pvt. Ltd. Maharashtra.
9	Sector 52A Gurugram	220/66	1x160		100	100	100	100	160		JAN-20	Commissioned 12/19.
10	GIS Sector 78 Faridabad S/s	220/33	200		100	50	20	1			JUN-20	work awarded to M/s TBEA Energy India Limited, NH-8, Village MiyagamKarjan, Vadodara, Gujrat
11	Mohana s/s (Aug)	220/33	1x100		100	100	100	100	100		SEP-19	Commissioned 08/2019.
12	Nuna Majra (Aug.)	220/33	1x100		100	100	100	100	100		OCT-19	Commissioned 09/19.
13	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
14	Roj-Ka-Meo	220/33	100		100	48	45	9			OCT-20	Contract Awarded on 20.02.2019 to IKE Electric Pvt. Ltd. Maharashtra.
15	Sector-85 Gurugram	220/33	1x100		100	100	100	100	100		NOV-19	Commissioned 10/19.
16	Sector- 95 Gurgaon	220/33	2x50		100	100	100	100	100		MAY-19	Commissioned 05/19.
17	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
18	Barula PS (GEC-II)	220/132	200		0	0	0	0				
19	Batta (Aug.)	220/132	1x100		100	100	100	100	100		OCT-19	Commissioned 09/19.
20	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
21	Deroli Ahir S/s	220/132	520		0	85	82	82			FEB-20	Work awarded to M/s safety Plus. Work in progress.
22	GIS Rai S/s	220/132	520		0	0	0	0				cancelled
23	GIS Sector-58 Faridabad S/s	220/132	320		100	44	3	1			MAY-20	Work Awarded to M/s TBEA Energy India Limited. Contouring is in progress.
24	HSIIDC Rai S/S	220/132	200		0	0	0	0			FEB-21	Technical Bid opened on 25.01.2019. Awarded to M/s Angelique International Ltd. on 09.07.2019
25	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Lula Ahir (Aug.)	220/132	1x100		100	100	100	100	100		OCT-19	Commissioned 09/19.
27	Malsari Khera S/s	220/132	260		0	0	0	0				Cancelled
28	Mehna Khera S/s	220/132	300		100	80	78	78			MAR-20	work awarded to M/s TBEA Energy India Limited. Contouring/leveling work is completed and balance work is in progress.
29	Neemwala S/s	220/132	223		100	95	91	91			JAN-20	Work awarded to M/s HPL Electric & Power Ltd.. Civil work is in progress.
30	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
31	Pahari S/s	220/132	200		0	0	0	0				Cancelled
32	Samalkha s/s (Aug)	220/132	1x160		100	100	100	100	160		SEP-19	Commissioned 08/2019.
33	Sector-107 GIS Gurgoan S/s	220/132	200		0	20	2	0			SEP-20	Work awarded to M/S Kalpataru.
34	Sector -65 GIS Gurgaon S/s	220/132	2x100		100	100	100	100	200		DEC-19	Commissioned 04/19 (Late Reported).
35	Sector-69 GIS S/s	220/132	200		100	62	95	12			DEC-20	Contract has been awarded to M/s Skippers Seil Ltd.
36	Sector - 77 GIS Gurgaon S/s	220/132	2x100		100	95	97	75		MAY-19	FEB-20	Work awarded to M/S kalpataru. Work in progress
37	Sector - 85 GIS S/s	220/132	200		100	100	100	100			OCT-19	Commissioned on 10.10.2019
38	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
39	Singhani PS (GEC-II)	220/132	200		0	0	0	0				
40	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	6	2	0			FEB-21	NIT Floated on 09.01.2019 and opened on 27.02.2019. Work Awarded to M/s Anglique International Ltd on 08.07.2019
41	Unispur (Aug.)	220/132	1x160		100	100	100	100	160		OCT-19	Commissioned 09/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0			NOV-18	
2	Lahal S/S	400/220	630		100	80	95	70		JAN-18	DEC-19	
3	Pragati Nagar (2nd Trf)	400/220	315		100	50	40	0		JUL-16	NOV-18	
4	Pragati Nagar (Gumma) S/S	400/220	1x315		100	96	100	95		JUN-19	DEC-18	
5	Wangtoo (GIS) S/S	400/220	2x315		100	100	100	100	630	JUN-19	NOV-19	Commissioned 09/19 (Late Reported).
6	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	50									
7	Heling substation (GEC-I)	220/66	100									
8	Mandhala	220/66	100		0	0	0	0				
9	Sunda S/S (Aug.) (GEC-I)	220/66	100									
10	Wangtoo (2x100 MVA T/F of 220/66 kV)	220/66	2x100		100	100	100	100	200		JAN-20	Commissioned 09/12 (Late Reported).
11	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
12	Charor (Distt. Kullu) (Augmentation) (GEC-I)	220/33	100									
13	Lahal S/S	220/33	63		100	65	65	10		JAN-17	NOV-18	
14	Dehan substation (GEC-I)	220/132	2x100									
15	Koti S/S	220/132	200		0	0	0	0				
16	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
17	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
18	Taran tulla (Addl.)	220/132	100		0	0	0	0				
19	Hatkoti Switching Station	220	50		0	0	0	0				
20	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	75	95	50			OCT-18	
21	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
22	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
2	Latehar GSS (PGCIL)	400/220/132	2x315		100	95	60	44		MAR-20	JUN-20	Civil and Erection works are in progress(400 KV,200KV & 132 KV). Civil: - 400KV,200 KV & 132 kV Tower foundation completed, 220 KV Equipment foundations, 220 KV & 132 KV Switch Yard Panel Room and 150 MVA & 315 MVA Transformer Plinth with Rail Fixing completed. Major Civil works are completed.132 KV and 220 KV equipment Structures of CB, CT, CVT, Isolator SA, BPI, 220KV Tower & Beam has been erected.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
7	Patratu GSS (PGCIL)	400/220	2x315		100	75	80	60		MAR-20	JUN-20	Earth work in cutting & filling within S/S, RCC Framed Masonry Boundary Wall(barbed wire and plantation pending), Control Room Building, 400 KV & 220 KV Equipment, 315 MVA ICT, FFPH Building, Fire Wall, 400 KV Switch Yard Panel Room & side cable trench and Roadwork are in Progress. Equipment Earthing, Lattice Structure for 220 KV & 400 KV Tower Erection and Standard Pipe Structure (400 KV side) are in Progress. 220 KV Bus stringing work completed.
8	Chatra S/S	220/132/33	400		100	100	100	100				Back charged on 33 kV and tested successfully. Waiting for 220 kV voltage level for final commissioning.
9	Giridih S/S	220/132/33	4x100		100	100	100	100		MAR-20	MAR-20	GSS is ready for charging.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
10	Godda GSS	220/132/33	2x200		100	95	100	90		MAR-20	FEB-20	1. Status of Land leveling - 90%, 2. Status of Civil work - i.) 220 KV, 132 KV, 33 KV Foundation - 100 %, ii.) Cable trench (o/d) - 99 %, iii.) Cable trench (l/d) - 100 %, iv.) CR Building - 82 % v.) Boundary wall - 90 %, 3. Status of electrical work - i.) 220 KV Swyd - 97 %, ii.) 132 KV Swyd - 95 %, iii.) 33 KV Swyd - 90 %, iv.) Bus Bar Stringing - 90 %, v.) Cable lying - 65 % vi.) 2 x 150 MVA, 2 x 50 MVA, 2 x 630 KVA Transformer ETC - 100 % completed.
11	Govindpur GSS (PGCIL)	220/132/33	4x100		100	100	100	100	400	MAR-20	DEC-19	Commissioned 09/19 (Late Reported).
12	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
13	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
14	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
15	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
16	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
17	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
18	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
19	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
20	Jasidih S/S	220/132/33	4x100		100	100	100	100		MAR-20	MAR-20	GSS has been charged at 132 kV voltage level on 23.10.19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
22	Garhwa GSS	220/132	4x100		100	100	100	100		MAR-20	MAR-20	GSS is ready for charging.
23	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
24	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
25	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
26	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
27	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
28	Jainamore (Bokaro) S/S	220/132	4x100		100	90	100	90		MAR-20	JUN-20	All supply & erection work completed. Cable laying work , Earthmat & Stringing work under progress and expected to be completed 31.03.2020.
29	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 31.01.2020.
30	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	85	70		MAR-20	JUN-20	Civil- Major Foudation works completed. Boundary Wall Pre cast, RCC Framed Masonry Boundary Wall, Road works, Switchyard Brick work drain are in under progress. Erection - 220 KV Tower Erection and Beam completed, and other equipment work are in progress.
31	Ratu (Burmu) GSS	220/132	4x100		100	100	100	100		MAR-20	MAR-20	GSS has been back charged on 11.1.2019.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	Establishment of 400 kV switching station at Kishtwar (GIS)	400	50									
13	Alusteng S/S	220/132	320		100	90	95	85	160	JUN-19	JAN-20	Most of the works of the 220/132/33 kV Grid Station have been completed and the Grid Station has been charged on 132 kV voltage and stepping up the voltage to 220 kV level as the 220 kV Zainakote-Alusteng Transmission Line is still incomplete. Grid Station charged on 30-01-2019.
14	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
15	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
16	Lassipora S/S	220/132	320		0	0	0	0				Work included in the draft Transmission Plan. funding agency to be identified.
17	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
18	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
19	Zainkote (Aug.)	220/132	3x150			0	0	100	450	DEC-12	MAR-08	Works completed.
20	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		100	100	80	0		MAR-19	JUL-19	Power Transformer laid on foundation, filtration of transformer oil is under process.
21	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/33	30		0	0	0	0		MAR-19	SEP-19	Power Transformer commissioned on 27.06.2019.
22	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/33	30		0	0	0	0		MAR-19	SEP-19	Commissioned 07/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
23	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/33	50		100	100	50	0		MAR-19	OCT-19	Power transformer reached at site on 23.07.2019 and laid on foundation.
24	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/33	60		0	0	0	0		MAR-19	NOV-19	Sidhra-I: Dispatch instructions of power transformer issued on 17.08.2019. Sidhra-II: LOA issued, on 19-03-2019 for Rs 349.28 Lacs.Date of completion: Six months from the issuance of LOA. Vendor approval of Power Transformer and cables issued.
25	(PMDP-Jammu) Chatha Grid S/S	132/33	100		100	5	0	0		MAR-19	JUL-20	Preliminary works (soil testing and demarcation) are under progress.
26	(PMDP - Kashmir) Bemina (Aug)(200-150)	132/33	1x50		100	80	70	0		MAR-19	NOV-19	Civil works almost complete. Delivery of Transformer awaited.
27	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		100	80	80	0		MAR-20	NOV-19	
28	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		100	100	100	100		MAR-19	NOV-19	Civil and Electrical works completed. Transformer being commissioned.
29	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		100	80	50	0		MAR-20	NOV-19	Transformer placed on foundation.
30	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		100	5	0	0		MAR-20	MAR-20	LOA issued to J K Engineers Jammu (in JV with Siemens) for Rs 52.39 Crores vide LOA No.CE/S&O/T/211 of 2018 Dated: 05-11-2018. Civil works under progress. Sixteen Kanals of land identified near stockyard of UEED at Tengpora and taken over from UEED on 14-08-2018.The Taken-over land is Govt. land (Seri Sarkar).
31	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		100	100	0	0		MAR-19	DEC-19	Request for purchase of Power Transformer for submitted to CE, EP&D, J&K.
32	2 nos. of 132 kV line bays at Samba (GEC-II)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8									
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
3	Devanhalli Hardware Park	400/220	1000		100	80	70	50			SEP-19	C&R panel erection completed. 2X 500MVA Transformer erection completed. 125MVAR bus reactor erection completed and oil filtration under progress .
4	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	OCT-18	Work completed. CEIG approval received on 24-Mar-2018.
5	Electronic city S/S	400/220	2x500		100	15	0	0			SEP-19	Site levelling, 400kV GIS building column footing, Control room building, Excavation and foundation for equipments under progress. 220kV GIS all basement steel reinforcement completed.
6	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Mylasandra (GIS) S/S	400/220	1x1500		100	35	10	0		SEP-19	NOV-19	400kV control room plinth beam and 400kV GIS hall plinth beam completed. 220kV GIS hall basement-RCC wall completed, shattering for basement roof slab is under progress. Earthmat formation, Station tower foundation, Transformer & Reactor foundation, Excavation for mounting structures works under progress.
8	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000									
9	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500									
10	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500									
11	Brindavan Alloys	220/66	2x150		100	84	100	100		JUN-19	OCT-19	Erection of 220kV GIS modules completed, gas filling work completed. 150MVA transformer erection completed. 220kV GIS Conmtrol Room and hall finishing work, Middle RCC retaining wall and Boundary wall works under progress. 220kV side testing completed.
12	Channagiri (Nallur/Benkikere)	220/66	200		100	60	90	90		SEP-17	DEC-19	CRB roof slab, Retaining wall, cable duct and other finishing work yet to be taken up. Control room painting work under progress. All major equipments erected. Rigid busbar and busbar interconnection works under progress. Equipment and structure earthing work under progress. Cable laying, termination and testing to be taken up yard lighting. CI pipe earthing works under progress.
13	Channapatna S/S	220/66	1x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
14	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
15	Hosadurga S/S	220/66	2x100		100	65	65	45		SEP-17	DEC-19	Earthmat laying. Retaining wall works, floor work under prgress, station tower foundation and erection works competed. Equipment foundation and control room work under progress.
16	ITI S/S	220/66	2x150		100	100	100	100	300	SEP-17	NOV-19	Commissioned 10/19.
17	Koramangala	220/66	2x150		100	100	100	100	300	SEP-17	AUG-19	Commissioned 07/19.
18	Kudligi (Badeladaku) S/S	220/66	2x100		100	95	100	100		AUG-19	OCT-19	Erection of all equipments completed. 220kV SAS testing work under progress along with RT staff. Transformer testing & nitrogen fire fighting work, minor civil works under progress.
19	Kumbalgodu	220/66	2x150		100	0	0	0		SEP-18	SEP-19	Site levelling, Retaining wall, Excavation for tower foundation works under progress.
20	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
21	Manyatha	220/66	150		0	0	0	0				
22	Naganathapura (Aug.)	220/66	1x100		100	0	0	0			DEC-19	Transformers received at site. Line clear has to be availed for further taking up of work and is under process. Line clear request uploaded from 12.09.2019 to 11.11.2019.
23	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	
24	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	OCT-19	The control cable termination and testing is under progress. Ficing of spares for CTR Nitrogen fire protection system s completed. 220 KV TB at Tubinakere (Two nos.) All equipments erected. Servicing or 02 Nos of Ckt. breakers is under progress and work award issued to M/s Sahyadri controls to supply wireless annunciation panels-2 Nos on 07.08.2019. 22 kV TB at Bidadi (Two nos.) All work completed except bus ectension work and PC Tests.
25	Shivanasamudra (Hebbani Village limits)	220/66	2x100		100	100	100	100	200		AUG-19	Commissioned 07/19.
26	Somanahalli (Aug.)	220/66	1x100		100	0	0	0			DEC-19	DWA issued on 25.01.2019. Drawings approved. Transformer inspection under progress.
27	Srinivasapura	220/66	100		0	0	0	0		SEP-19	SEP-19	
28	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	95	93		DEC-19	OCT-19	Major equipment erection completed on 220 kV & 66kV side. Cable laying completed at 220kV side. Earthing of Equipments under progress. Civil works, control room finishing work & electrical fittings under progress.
29	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Heggunje (Mandarathi) S/S	220/110	2x100		100	20	0	0			DEC-19	Oil Sump plastering, Control room building pedestal concrete and plinth beam completed. 10MVA Transformer foundation excavation & PCC work completed. Welding & back filling work, 11kV SWG shed work, retaining wall SSM work, control room building wall construction, and cable duct inside control room are under progress.
31	Koppal S/S	220/110	2x100		100	100	100	100	200		OCT-19	Commissioned 09/19.
32	Mughalkod S/S (GEC-I)	220/110	2x100		100	0	0	0			AUG-20	LOI issued on 03-Aug-19. Land is handed over to the agency on 14.08.2019. Activity chart approved on 30-Aug-2019.
33	Ramasamuda S/S	220/110	2x100		100	0	0	0			DEC-19	DWA issued on 03-May-2018. Land levelling work under progress. (Estimated Quantity of Murrum removed is ,08,000Cum) Since M/s DP Jain & Co Infrastructure Pvt. has stop the work of removal or murrum, it has been directed by CEE TZ, Kalaburgi to SEE Kalburagi to identify new land.
34	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	
35	Mughalkod S/S (GEC-I)	110/11	2x5									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Mylatti (GEC-II)	400/220	1x1500		0	0	0	0				
2	Chithirapuram S/S	220/66	126		100	0	0	0		DEC-19	JUL-20	Site levelling completing; work awarded to M/s. Seimens India Ltd.
3	Kasargode PS (GEC-II)	220/132	600		0	0	0	0				
4	Aluva	220/110	4x100		100	78	50	0			JAN-20	Work awarded to M/s. GET&D India Ltd. and work is in progress.
5	Chalakudy S/S	220/110	2x100		100	55	40	12			APR-20	Work awarded to M/s. Seimens India Ltd and work is in progress .
6	Kaloor S/S	220/110	320		100	78	80	20		JAN-20	MAR-20	Work awarded to M/s. GET&D India Ltd and work is in progress.
7	Kothamangalam	220/110	2x100		100	85	60	15			FEB-20	Work awarded to M/s. Seimens India Ltd. and work is in progress.
8	Kunnamangalam S/S	220/110	2x100		100	30	2	0		SEP-19	JUL-20	Work awarded to M/s. GET&D India Ltd. and work is in progress.
9	Manjeri s/s	220/110	2x100		100	80	90	90			JUL-20	Work awarded to M/s. Seimens India Ltd. and work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500		0	0	0	0		MAR-20		Not in STU Plan
3	Chakan Addl	400/220	1x315		100	20	25	0		MAR-19		Work in progress.
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Hinjewadi ICT	400/220	2x500		100	100	100	99	1000	MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
6	Jejuri Addl ICT	400/220	3x167		100	100	100	100	501	MAR-19		Commissioned on dt 31-03-2018.
7	Khorda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Khorda s/s dropped.
8	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
9	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhurni s/s dropped.
10	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
11	Bidkin T/f	220/33	1x100							MAR-22		
12	Butibori Addl T/F	220/33	2x50							MAR-21		
13	Chamorshi T/F	220/33	2x25		100	95	100	99		MAR-22	SEP-19	Scope : 2 x25 MVA, 132/33 kV T/F with bays commissioned on 30-12-2019.
14	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
15	Five Star MIDC T/F	220/33	1x50		100	100	100	100		MAR-19		T/F commissioned on 31.12.2018.
16	Girnare T/F	220/33	2x50							MAR-20		
17	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
18	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
19	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
20	Hinjewadi T/F	220/33	2x100							MAR-18		
21	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
22	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
23	Khandeshwar T/F	220/33	2x50							MAR-20		
24	Kharepatan S/S	220/33	1x25		100	100	100	100	25		APR-19	Commissioned 04/19.
25	Kupwad T/F	220/33	1x100							MAR-19		
26	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.
27	Manjarsumba (Addl)	220/33	25							MAR-18		
28	Nandurbar MIDC T/F	220/33	2x50							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Narangwadi s/s	220/33	250		100	100	100	100	250	NOV-19	NOV-19	100 MVA 220/33 kV ICT-I back charged on 29.03.19. ICT-II and 25 MVA,220/33 kV T/F-I&II back charged on 30.07.19 .
30	Ner S/S (T/F-II)	220/33	25		100	100	100	100	25		OCT-19	Commissioned 04/19 (Late Reported).
31	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
32	Palghar T/F	220/33	2x50							MAR-19		
33	Pardi T/F	220/33	2x50							MAR-19		
34	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
35	Shendra (DMIC) T/f	220/33	1x100		100	10	0	0		MAR-19	JAN-21	Preliminary activities started. 80% Land development completed. Compound wall work 40% completed. T/F plinth work is in progress.
36	Sicom (Additional T/F)	220/33	1x25		100	100	100	100	25		DEC-19	Commissioned 08/19 (Late Reported).
37	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
38	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
39	Ulwe Node T/F	220/33	2x50		100	0	0	0		MAR-20		Scheme sanctioned. Tenderization under process.
40	Uppalwadi (220/33 kV 50 MVA T/F)	220/33	1x50		100	100	100	100	50		JAN-20	Commissioned 12/19 (Late Reported).
41	Uppalwadi Sub-Station	220/33	2x100		100	100	98	96	250		SEP-19	ICT-I and ICT-II along with 220kV bus & PT backcharged on 18-03-2019 & 220KV bays (6 Nos) charged on dt.28.03.2019.The 220/33 kv 50 MVA T/F is successfully test charged on dtd.15.05.2019. T/F-II back charged on 06/12/19.
42	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
43	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
44	Dighi T/F	220/22	2x50							MAR-21		
45	Eon Kharadi T/F	220/22	2x50							MAR-19		
46	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
47	Jambhul T/F	220/22	2x50		100	5	0	0		MAR-18		work is in progress.
48	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
49	Pawane T/F	220/22	2x50		100	0	0	0		MAR-20		Scheme sanctioned. LOA issued to M/ Damodar.
50	Temghar Replacement T/F	220/22	1x50		100	70	70	30		MAR-19		Work is in progress.
51	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
52	Vashi T/F	220/22	2x50							MAR-22		
53	Virar (East) Kopari T/F	220/22	2x50							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
54	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
55	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
56	Karanja (1x25 MVA 220/33 kV T/F)	220/132/33	1x25		100	100	100	100	25		JAN-20	Commissioned 11/19 (Late Reported).
57	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
58	Narangwadi (100 MVA ICT-II and 25 MVA 220/33 kV T/F-III)	220/132/33	1x150		100	100	100	100	150		JAN-20	Commissioned 09/19 (Late Reported).
59	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100	200	MAR-18		ICT commissioned on 01.03.2018.
60	Amrapur (Pathardi) S/S	220/132	2x100		100	99	99	96		OCT-19	MAR-20	i) 04x132kV line bays, 01x132kV bus sectionaliser bay, 132kV Main bus test charged on dt 25.10.2019. ii) cable laying of 220kV Side completed, termination is in progress.
61	Chalishaon Addl ICT	220/132	2x100		100	90	90	80		MAR-18	MAR-19	Work in progress.
62	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
63	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
64	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Scheme sanctioned recently. Tender under process.
65	Georai S/S (ICT-II)	220/132	1x100		100	100	100	100	100	OCT-19	JAN-20	Commissioned 12/19 (Late Reported).
66	Girnare ICT	220/132	2x100							MAR-20		
67	Hingoli s/s (Additional T/F)	220/132	1x100		100	100	100	100	100		SEP-19	Commissioned 08/2019.
68	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
69	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
70	Kalwan s/s (Additional T/F)	220/132	1x100		100	100	100	100	100		SEP-19	Commissioned 08/2019.
71	Karanja s/s	220/132	2x100		100	90	99	85	25	NOV-19	NOV-19	220/33kV, 25MVA, T/F alongwith bay is charged on 31.03.2019. Due hard rock at 33 kV switchyard hence work delayed for earthpits & cabling etc ROW issue of land by adjacent land owner due to which several civil works such as compound wall, watchman cabin, cycle stand. Storshed, etc hampered.
72	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
73	Krishnoor Addl ICT	220/132	1x100							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
74	Krishnoor s/s	220/132	1x100		100	99	90	90	25	MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.
75	Kurunda - ICT	220/132	2x100		100	18	0	0		MAR-21	FEB-21	Civil work is in progress.
76	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
77	Malkapur (New s/s) ICT-I	220/132	1x100		100	100	100	100	100	JUN-19	SEP-19	Commissioned 08/2019.
78	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
79	Manjarsumba ICT	220/132	1x100							MAR-20		
80	Manmad Sub-Station (Up-Gradation)	220/132	2x100		100	99	96	91		JUN-19	SEP-19	i) ICT-II (LV) backcharged from 132kV side on dt 24.05.2019, ICT-I (LV) backcharged from 132kV side on dt 04.06.2019, 02x220kv end bay at malegaon charged on dt 31.05.2019
81	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
82	Nandgaon Peth (ICT)	220/132	1x100		100	100	100	100		MAR-18		ICT commissioned on 31-03-2018
83	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
84	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
85	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
86	New Pardi S/S	220/132	2x100		100	100	98	95		JUN-19	DEC-19	All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).
87	Patoda s/s (Aug.)	220/132	2x100									
88	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014.Balance works-Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
89	Shevgaon/Pathardi	220/132	2x200							MAR-22		
90	Shevgaon / Pathardi ICT	220/132	2x200		100	99	99	96		MAR-22	OCT-19	i) 04x132kV line bays, 01x132kV bus sectionaliser bay, 132kV Main bus test charged on dt 25.10.2019. ii) cable laying of 220kV Side completed, termination is in progress.
91	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
92	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
93	Up-gradation of existing 132 kV Pandharkawda substation to 220 kV level	220/132	1x100		100	100	100	100	100	JUN-19	JAN-20	Commissioned 12/19 (Late Reported).
94	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
95	Wani ICT	220/132	1x100							MAR-19		
96	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
97	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
98	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		
99	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan
100	Palghar ICT	220/100	2x100		100	72	35	20		OCT-19	DEC-19	Gantry Structure Erection and Equipment Support Erection work in progress.
101	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
102	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
103	Vasai Replacement ICT	220/100	1x100							MAR-19		
104	Vashi - ICT	220/100	2x100							MAR-22		
105	Wadkhal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
106	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25		100	50	0	0			JUL-20	Equipment procurement is in progress. Gantry and equipment structure received at site.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	100	100	100			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Commissioned on 31.05.2019.
3	Lad Nongkrem S/S	132/33	40		100	100	100	100			MAR-19	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Completed. & commissioned on 09.12.2019
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			DEC-19	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018. Anticipated date of completion 31.03.2020
8	Rongkhon (Aug.) S/S	132/33	50		100	98	99	99	15		DEC-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March, 2020. 4. Overall progress of the project is 98% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar S/S	400/220	2x315		100	100	100	99	315	JUN-19		1st 315 MVA X-mer charged on 07.03.2019 & 125MVAR reactor charged on 11.03.2019
2	Handia S/S	400/220	630		0	0	0	0				
3	Mandsaur (Sitamau) (GEC-I)	400/220	630		100	73	60	27		MAR-20	JUL-20	
4	Ujjain (GEC-I)	400/220	630		100	100	99	63		MAR-20	FEB-20	
5	Kirnapur S/S	400/132/33	2x100		100	100	100	100	200	SEP-19		Charged in March 2019
6	Nagda (Bus Reactor 1x125MVAR)	400	50		100	100	100	100				Charges on 09.08.2016.
7	Adampur	220/33	100		100	100	98	94				work under progress.
8	Badnagar (Additional T/F)	220/33	2x25		100	100	100	100	50		DEC-19	Commissioned 11/19.
9	Badwar Rewa Pooling S/s	220/33	300		100	100	90	73	200		MAR-18	100 MVA (1st unit) charged on 29.03.2019 100MV (2nd unit) charged on 4.07.2019
10	Barsitadesh Rewa Pooling S/s	220/33	3x100		100	100	100	100	300		DEC-19	Commissioned 10/19 (Late Reported).
11	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	100	100	100	300		MAR-19	1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019
12	Sagar (Additional T/F)	220/33	2x25		100	100	100	100	50	JUN-19	DEC-19	Commissioned 11/19.
13	Barwaha S/S	220/132	160		0	0	0	0				
14	Bhopal S/S	220/132	160		0	0	0	0				
15	Gandhinagar S/S	220/132	160		0	0	0	0				
16	Gorabazar S/S	220/132	160		100	96	15	15				
17	Gudgaon (GEC-I)	220/132	1x160		100	100	100	100	160	SEP-19	JAN-20	Commissioned 12/19.
18	Hoshangabad S/S	220/132	160		0	0	0	0				
19	Indore S/S	220/132	160		0	0	0	0				
20	Jaora S/s (Balance 2nd X-mer))	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
21	Jaora (Upgradation) (GEC-I)	220/132	1x160		100	100	100	100	160	JUL-19	DEC-19	Commissioned 11/19.
22	Kukshi S/S	220/132	160		100	100	78	60				Work under progress.
23	Maihar (Addl T/F)	220/132	1x160		100	100	100	100	160		NOV-19	Commissioned 10/19.
24	Malanpur S/s (Addl. X-mer)	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
25	Morena S/s (Addl. X-mer)	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
26	Nalkheda (Susner) (GEC)	220/132	320		100	33	10	0				
27	Ratangarh (GEC-I)	220/132	2x160		100	99	65	65		DEC-19	JAN-20	
28	Sailana (GEC-I)	220/132	1x160		100	100	100	100	160	DEC-19	DEC-19	Commissioned 12/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Satna S/s (Addl. X-mer)	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
30	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
31	Sheopur S/S	220/132	320		100	73	65	50		MAR-20		1x63MVA 132/33KV X-mer charged on 30.06.2019
32	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	100	97	90		DEC-19		Work under progress.
33	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	100	100	90		DEC-19		Work under progress.
34	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	1x315		100	70	90	60		MAR-20	JUN-20	
2	Lapanga S/S (ICT-II)	400/220	1x315		100	100	100	100	315		SEP-19	Commissioned 08/2019.
3	Baliguda S/S	220/33	40		100	80	75	45		JUN-17	MAR-21	
4	Daspalla	220/33	1x40		100	45	30	0		JAN-20	MAR-21	
5	Deogarh	220/33	1x40		100	85	90	75		MAY-19	JUL-20	
6	Gobindpalli	220/33	2x20		100	90	90	75		JAN-20	OCT-20	
7	Kalimela S/S	220/33	1x40		100	95	90	75		FEB-20	MAR-21	
8	Kashipur S/S	220/33	1x20		100	100	100	100	20		AUG-19	Commissioned 07/19.
9	Laxmipur S/S	220/33	20		100	100	100	100			MAR-20	
10	Lephipara	220/33	2x20		100	85	90	75		MAY-19	JUL-20	
11	Bolangir S/S	220/132/3 3	1x160		100	90	100	90		MAY-19	DEC-20	
12	Dhamara S/S	220/132/3 3	200		100	40	30	10			JUN-20	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
13	Joda S/S	220/132/3 3	1x160		100	50	100	40		MAY-19	MAR-20	
14	Aska S/S	220/132	2x160		100	100	100	100	320	JUL-19	JUL-19	Commissioned 06/19.
15	Goda S/S	220/132	2x160		100	90	90	90		SEP-19	MAR-20	
16	Jaypatna S/S	220/132	1x160		100	100	100	100	160	JUN-19	AUG-19	Commissioned 07/19.
17	Jaypatna T/F-II	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
18	Kesinga S/S	220/132	2x160		100	95	95	95		JUN-19	DEC-20	Capacity to be 2X160 MVA
19	Kiakata	220/132	320		100	60	75	35		JAN-20	MAR-21	
20	Kuanrunda S/S	220/132	200		100	65	70	60			DEC-20	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA
21	Meramundali B GIS	220/132	2x500		100	80	85	60		JUN-19	DEC-20	Voltage Ratio should be 400/220kV

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Construction of Substation shall be planned as per Connectivity schedule of Pipalkoti HEP (THDC) in Alaknanda Valley.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation shall be planned as per Connectivity schedule of generators in Alaknanda Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Duplicacy of S.no. 13. Should be removed
4	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
5	Baram (Jauljibi) New	220/33	2x25		100	75	73	25	50	AUG-19	MAY-20	Completion Target 31.05.2020
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Jaffarpur S/S	220/33	1x100		0	98	100	100		JUN-19	MAR-20	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut. Total physical progress is about 98%. Electrical work of substation is completed & civil work is under progress.
8	Mori (GIS)	220/33	100		0	0	0	0				Land for above substaion has been finalized at Mori Block. Forest case preperation is under progress.
9	Nogaon	220/33	100		0	0	0	0			MAR-18	Land search under progress.
10	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
11	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
12	Baramwari (GIS)	220/132	100		100	0	0	0				Due to uncertainty of Phatabyung HEP of LANCO, Substation planning is in hold.
13	Ghansali (GIS)	220/132	60		100	0	0	0				contract terminated with M/S CGL due to non performance.
14	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
15	Piran Kaliyar (GIS)	220/132	300		100	100	100	100	300		SEP-18	220/132/33 kV AIS substation has been successfully commissioned on dated 23-09-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Muktsar (Aug) Addl T/F	400/220	500		100	100	100	100	500	MAY-19	SEP-19	Commissioned 08/2019.
2	Alawalpur s/s	220/66	1x100									
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				No such work exists.
5	Ladowal	220/66	160		100	100	100	100	160	MAR-17	MAR-19	Commissioned on load on 15.03.19
6	Sultanpur Lodhi (Addl T/F)	220/66	1x100		100	100	100	100	100		DEC-19	Commissioned 11/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	NPH Jodhpur S/S	220/132/33	320		100	100	100	100		SEP-19	MAR-20	Work completed. Transformer yet not allotted.
2	Aklara (Dist. Jhalawar)	220/132	1x160		100	95	85	85		DEC-19	MAR-20	Electrical works: Work order Issued to M/s Kay Cee Energy and Infra Private limited, Kota on Dated:-10.05.2018. Work under progress.
3	Chhatargarh GSS (Upgradation) (GEC-I)	220/132	1x160		100	80	97	95		DEC-19	MAR-20	NOA issued in favor of M/s Kanohar. Control room under progress.
4	Nawalgarh s/s	220/132	100		100	0	0	0			MAR-19	Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC. Next date of hearing is 11.03.2020
5	Rawatsar	220/132	1x160		100	58	45	35			MAR-20	Electrical W.O: M/S Purkha Ram Choudhary, Bikaner on dt. 23.1.19. Civil W.O. : M/S Shivji & Singla & Sons, Sirsa (Control Room). Boundary wall and PCC Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur s/s	765/400	2x1500		0	0	0	0				
2	Ariyalur S/S	765/400	2x1500		100	65	55	55	0	MAR-20	MAR-20	Work under progress.
3	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Land registration is nearing completion. Survey work awarded to it's associated 765 KV line and it's 400 KV line work.
4	North Chennai PS (GIS)	765/400	3000		0	70	0	0		SEP-18	MAR-20	Work under progress.
5	North Chennai (PS) S/S	765/400	2x1500		0	0	0	0				
6	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Price bid open on 02.12.19. Proposal for award of Contract is placed before Board.
7	Edayarpalayam	400/230/110	2x315+3x200		100	0	0	0		SEP-18	MAR-21	Work awarded on 07.01.2020.
8	Guindy (GIS)	400/230/110	630		100	98	90	90		SEP-19	DEC-19	Testing of GIS equipments under Progress.
9	Korattur (GIS)	400/230/110	1030		100	0	0	0		SEP-19	MAR-21	Price bid to be opened on 22.11.19 and evaluation is in process.
10	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Board approved to open the price bid on it's meeting held on 30.09.19
11	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	100	100	100			MAY-19	SS Charged at 230 KV on 08.10.18. 400 KV lines works are nearing completion.
12	Thennamapatty s/s	400/230/110	1030		100	100	100	100	1030	SEP-17	DEC-19	Commissioned 11/19.
13	Vellalaviduthi	400/230/110	1030		0	10	0	0		SEP-18	DEC-19	Tender awarded to M/s BHEL on 28.06.2018 , compound wall yard levelling and tower foundation works are in progress.
14	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	40	25	25			MAR-20	Work under progress. Control Room and compound wall erection progress.
15	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III	400/230	2x500		0	0	0	0			MAR-20	Estimated is under scrutiny to float tender.
16	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
17	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
18	Ottapidaram	400/230	630		100	0	0	0		SEP-19	MAR-21	Work awarded on 09/11/19 and commenced.
19	Samugarengapuram	400/230	1030		100	0	0	0		SEP-19	MAR-21	Proposed under GEC-II. Tender will be floated on approval from MNRE.
20	Selvapuram	400/230	1030		100	60	30	30		SEP-20	JUN-20	Control room and plinth work under progress.
21	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
22	Pulianthope (GIS)	400/220	3x315		100	35	25	25		SEP-17	MAR-20	Work under progress.
23	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress.
24	Thoppankundu s/s	400/110	3x200		100	100	100	100	600	DEC-14	DEC-19	Commissioned 10/19 (Late Reported).
25	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	50									
26	Bays at Palavadi s/s (2 Nos.)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Pugalur and North Trichur HVDC Terminal	320	2000		0	0	0	0		APR-20		
28	Porur Addl T/F	230/33	2x25		100	100	100	100	50		AUG-19	Commissioned 07/19.
29	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
30	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
31	Arani Addl T/F	230/110	1x80		100	100	100	100	80		AUG-19	Commissioned 07/19.
32	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0				
33	Erode	230/110	200		100	25	0	0		SEP-19	SEP-20	Work commenced. Engineering approval's are in process.
34	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
35	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender under Finalisation.
36	Karuppur	230/110	200		100	65	10	10		SEP-19	DEC-20	Control room and Plinth works are progress.
37	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited.
38	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited.
39	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited.
40	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	NIT is to being issued.
41	Kurukathi (Addl T/F)	230/110	1x100		100	100	100	100	100		DEC-19	Commissioned 11/19.
42	Mambalam (GIS)	230/110	320		0	15	0	0		JUL-17	JUL-20	Civil Work under progress. Roof reinforcement and SS earthing work in progress.
43	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Tender is under negotiation.
44	Narimanam S/S	230/110	2x100		100	0	0	0			MAR-21	Tender to be lodged and retender to be floated.
45	Nimmeli Thippiakudi (Addl T/F)	230/110	1x100		100	100	100	100	100		JAN-20	Commissioned 01/20.
46	Othakkalmandapam s/s (Enhancement)	230/110	1x100		100	100	100	100	100		NOV-19	Commissioned 10/19.
47	Poolavady	230/110	200		100	0	0	0		SEP-18	MAR-21	MNRE approval awaited for floating tender.
48	Pudukottai (2x100 to 3x160)(GEC-I)	230/110	280		0	0	0	0				
49	Samayanallur S/S	230/110	2x100		100	90	90	90		MAR-20	MAR-20	230 KV equipment and plinth works are under progress.
50	Sankarapuram S/S	230/110	1x100		100	90	95	95		MAR-20	MAR-20	Work under progress.
51	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Tender under Process for Civil works.
52	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-20	Contractor issue sorted out and work restarted.
53	Taramani (3x100+3x160)	230/110	780		100	0	0	0		SEP-17	MAR-20	Board approved to open the rice bid on it's meeting held on 30.09.19
54	Thiruchuli (Addl T/F)	230/110	1x50		100	100	100	100	50		JAN-20	Commissioned 01/20.
55	Thirupathur S/S	230/110	1x100		100	95	95	95		SEP-19	MAR-20	Testing in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
56	Thiruppur S/S	230/110	2x100		0	0	0	0		SEP-19		
57	Thiruvannamiyur	230/110	200		30	80	15	15		SEP-18	MAR-20	3rd floor roof slab concreting work completed. GIS equipment erection in progress.
58	Thuvakudy S/S	230/110	200		100	55	30	30		APR-17	MAR-20	Tower foundation on 230 KV and 110 KV side is nearing completion.
59	Tirupur (JICA)	230/110	2x100		100	95	95	95		APR-16	MAR-20	Work under progress.
60	TNEB HQ (GIS) (JICA) S/S	230/110	2x100		100	95	100	50		MAR-20	NOV-19	Civil works completed. GIS Equipment erection under progress.
61	Uddanapally S/S	230/110	2x100		100	100	100	100	200	APR-16	JUL-19	Commissioned 06/19.
62	Ulundurpettai (Addl T/F)	230/110	1x100		100	100	100	100	100		SEP-19	Commissioned 08/2019.
63	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited.
64	Villupura (Aug.) (160-100)	230/110	60		100	100	100	100	60		OCT-19	Commissioned 09/19.
65	Villupuram (2x100 to 2x160) (GEC-I)	230/110	120		100	50	0	50			JUN-19	Work under progress.
66	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
67	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
68	Muppandal	220/110	200		100	0	0	0		SEP-18	DEC-20	Proposed in GEE -II Corridor. Tender will be floated on clearance from MNRE.
69	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	
70	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
71	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises)	220/110	170		0	100	100	95		SEP-18	MAR-19	Work completed. 160 MVA Transformer awaited.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	50									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	50									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	NOV-20	The contract for construction of 400kV SS at Chilakaluripeta is rescinded.
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	50									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	Scheme not yet formulated.
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	Scheme not yet formulated.
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18		The scheme containing this Sub station is posed to NCEF Grant.(Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. The award of work yet to be finalized.
10	Aug. at Hindupur	400/220	1x315		100	100	90	90		DEC-19	MAR-20	i) All PTR Bay Extension works completed ii)ICT will be allotted as per the load requirement duly matching with the commissioning schedule of 220kV downstream network
11	Aug. at Jammalamadugu	400/220	1x315		100	90	90	90		DEC-19	MAR-20	i) All PTR Bay Extension works completed ii) ICT will be allotted as per the load requirement duly matching with the commissioning schedule of 220kV downstream network
12	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	20	0	0		MAR-20	MAR-20	Equipment foundation works under progress.32 Nos out of 68 Nos Equipment foundations completed.
13	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAR-20	MAR-20	Equipment foundation works under progress.35 Nos out of 51 Nos Equipment foundations completed.
14	Eluru S/s	400/220	630		0	0	0	0		AUG-18	NOV-20	The contract for construction of 400kV SS at Eluru is rescinded, the System Studies completed for construction of 400kv SS at Duvva (West Godavari Dist.) instead of Eluru.
15	Hindupur (GEC-I)	400/220	315		0	0	0	0				Already covered .i.e Aug at Hindupur

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Inavolu S/s	400/220	1000		100	5	5	0		AUG-18	JUN-20	* The Inavolu S/S renamed as 400kV Thallayapalem GIS*.LOI issued on 31.08.2018.The Purchase Order was issued on 01.10.2018.Substation site is handed over to M/s. L & T (the erection contractor) on 21.12.2018.Transformer foundation works under progress.Erection of 220kV PEB under progress
17	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20		The scheme not yet formulated.
18	Mylavaram (GEC-II)	400/220	3x315		100	0	0	0		MAR-20		Instead of constructing seperate 400kV SS at Mylavarm revised system studies conducted for solar power evacuation from solar park at mylavaram by laying 220kV lines from pooling stations to the existing 400kv SS at Jammalamadugu.
19	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18		Already covered under Si.No 19
20	NP Kunta - ICT-4 (GEC-II)	400/220	500		0	0	0	0				Not pertains to APTRANSCO
21	NP Kunta PS(GEC-II)	400/220	1x1500		0	0	0	0				Not pertains to APTRANSCO
22	Rachaganneru S/s	400/220	630		100	85	90	80		AUG-18	DEC-19	1.Detailed Purchase orders issued on 31.01.2018 .471 Nos out of 472 Structure foundations ,499 Nos out of 527 Nos structure erection and 341 Nos out of 410 Nos equipment erection completed. 2.The scope of work changed due to addition of 125 MVAR Bus Reactor works as recommended by CEA. Other civil works under progress.
23	Talaricheruvu S/s	400/220	945		100	100	100	100	945	AUG-18	MAY-19	Commissioned 05/19.
24	Uravakonda (Aug.) ICT-II	400/220	500		100	100	100	100	500		MAY-19	Commissioned 05/19.
25	urvakonda-II S/s	400/220	1260		100	0	0	0		AUG-18		1.CEA during 42nd standing committee meeting recommended to take up 400/220kV Uravakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Uravakonda - 1 Substation of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station. 2.Works entrusted to M/s Suzlon. Energy Ltd for early completion.However works are on hold due to prevailing Power Sector Scenario n the state of A.P
26	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19		The scheme is modified duly discarding the 400/220kV SS at chilakaluripeta.
27	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	50									
28	Bays at Kurnool S/S (2nos.)	400	50									
29	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
30	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Ammavaripalli S/S	220/33	1x150		100	100	100	100	150		OCT-19	Commissioned 07/19 (Late Reported).
32	Betamcherla (GEC-I)	220/132/33	2x160		100	85	80	80		JUN-19	NOV-19	Works are under progress.
33	Bommuru S/S in East Godavari District (Aug.)	220/132	60		100	100	100	100	60		OCT-19	Commissioned 09/19.
34	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
35	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
36	Naidupeta S/S	220/132	2x100		100	75	100	95		JUN-19	DEC-19	75% of work completed works are under progress.
37	Ongole S/S in Prakasam District (Aug.)	220/132	60		100	100	100	100	60		OCT-19	Commissioned 07/19 (Late Reported).
38	Pampanur Tanda (GEC-I)	220/132	2x160		100	80	100	100		DEC-19	DEC-19	80% of work completed.
39	Penukonda(GEC-I)	220/132	2x160									
40	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
41	Prathipadu S/S	220/132	1x100		100	100	100	100	100		APR-19	Commissioned 04/19.
42	Pydibhimavaram S/S	220/132	3x100		100	85	90	90		AUG-19	FEB-20	90% of work completed.
43	Rachaunneri S/S in Chittoor District (Aug.)	220/132	60		100	100	100	100	60		OCT-19	Commissioned 09/19.
44	Rentachintala S/s Aug.(3X100-2x100)	220/132	1x100		100	100	100	100	100		APR-19	Commissioned 04/19.
45	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
46	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
47	Bay Extn. at Hindupur s/s (GEC-I)	220	50									
48	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	50									
49	Bay Extn. at Tadipatri s/s (GEC-I)	220	50									
50	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	50									
51	Bay Extn. at Penukonda s/s (GEC-I)	132	50									
52	Bay Extn. at Porumamila s/s (1 Nos) (GEC-I)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Kamalapuram S/S (LI SS with Trans.)	400/220/33	3x315		100	60	90	50			DEC-19	
2	Choutuppal S/S	400/220/132	1x1500							JUN-20		
3	Rayadurg (GIS)	400/220/132	1000		100	75	70	0		SEP-17	MAR-20	
4	Damaracherla S/S	400/220	1x1500									
5	Gajwel (Aug.)	400/220	315		100	100	100	100		SEP-17	MAY-18	works completed and 500MVA ICT charged on 03.05.2018
6	Jangaon s/s (3x500) (ICT-I)	400/220	500		100	100	100	100	500	AUG-18	MAY-19	Commissioned 05/19.
7	Jangaon S/S (ICT II and III)	400/220	1000		100	100	100	100	1000		DEC-19	Commissioned 11/19.
8	Ramadugu s/s	400/220	1000		100	100	100	100	1000		JAN-20	Commissioned 01/20.
9	Ramadugu S/S	400/220	2x315		100	100	100	100		MAY-19	JAN-20	400/200kV Ramadugu S/S is under execution besides already existing LI Ramadugu substation and PTR testing completed
10	400kV Suryapet Bay Extensions	400	50									
11	Chandulapur LI	400	500		0	0	0	0		NOV-17		
12	Damacherla	400	1500		0	0	0	0		SEP-18		
13	Julurupadu 2nos 400kV bay	400	50							SEP-17		
14	Mydaram LI	400	1120		0	0	0	0		NOV-17		
15	Narlapur LI	400	1440		0	0	0	0		SEP-18		
16	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
17	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
18	Tippapur LI	400	480		0	0	0	0		NOV-17		
19	Tukkapur LI	400	400		0	0	0	0		NOV-17		
20	Uddandapur LI	400	900		0	0	0	0		SEP-18		
21	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
22	Yedula LI	400	1260		0	0	0	0		SEP-18		
23	Yellampalli LI	400	945		0	0	0	0		NOV-17		
24	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015
25	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
26	Bowrampet S/S	220/132	2x160		0	0	0	0		JUN-19		
27	Indravelly (Uttoor) S/S with Automation System	220/132	2x100							SEP-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Jadcherla S/S	220/132	200		0	0	0	0				
29	Kothur	220/132	320		0	0	0	0		JUN-19		
30	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
31	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
32	B.G.Kottur (V) LI SS (without Pump PTRs)	220/11	180		100	95	100	100		FEB-20	OCT-19	Substation Test charged on 14.10.2019
33	V.K.Ramavaram LI SS (without Pump PTRs)	220/11	(3x50) - (2x50+1x20)		100	95	100	100		MAR-20	DEC-19	Substation test charged on 28.12.2019
34	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
35	Banswada	220	2x100		0	0	0	0		JUN-19		
36	Chanchalguda S/S	220	1x150		0	0	0	0		SEP-19		
37	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
38	Husnabad GIS	220	200		0	0	0	0		MAY-18		
39	Kachavanisingaram	220	200		0	0	0	0				
40	Kallur GIS	220	200		0	0	0	0		SEP-17		
41	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
42	Lakshmidevipalli LI SS	220	240		0	0	0	0		SEP-17		
43	Madugula	220	200		0	0	0	0		MAY-17		
44	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
45	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
46	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
47	Renzal GIS	220	2x100		0	0	0	0		JUN-19		
48	Sundilla LISS	220	400		0	0	0	0		SEP-17		
49	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Ghatampur (2x1500 MVA) s/s	765/400	2x1500		100	0	0	0				work in progress.
2	ICT at Obra C s/s	765/400	3000		100	0	0	0			NOV-20	UPRVUNL SCOPE. To be commissioned before MARCH-21.
3	Modipuram S/s	765/400	3000		0	0	0	0			SEP-21	Awarded to PGCIL under TBCB
4	Moradabad S/s	765/400	3000		100	0	0	0			SEP-21	Awarded to PGCIL under TBCB
5	Basti GIS	400/220	2x500+2x 200		100	58	8	2		FEB-20	MAR-20	Work in progress.
6	Firozabad S/s	400/220	1000		100	12	0	0			DEC-21	Being constructed in TBCB mode by PGCIL.
7	Gonda	400/220	2x315		100	100	100	100				Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016
8	ICT at Harduaganj Extn	400/220	630		100	0	0	0			MAR-20	UPRVUNL SCOPE. Energised in Jan-19
9	Jaunpur S/s	400/220	630		100	12	5	0			MAR-21	Overall progress 18%.
10	Moradabad(Aug.) (Additional T/F)	400/220	240		100	100	100	100	240		MAY-19	Commissioned 05/19.
11	Motiram Adda Gorakhpur (Aug.) (Additional T/F)	400/220	240		100	100	100	100	240		APR-19	Commissioned 04/19.
12	Muradnagar-II Ghaziabad (Aug) (Additional T/F)	400/220	240		100	100	100	100	240		APR-19	Commissioned 04/19.
13	Noida Sec- 148 G.B.Nagar (New)	400/220	500		100	100	100	100	500		APR-19	Commissioned 04/19.
14	Noida Sec-148 G.B Nagar (New)T/F-II	400/220	500		100	100	100	100	500		JUL-19	Commissioned 06/19.
15	Raebareli S/s	400/220	630		100	12	0	0			MAR-21	Overall progress 11%.
16	Rasra S/s	400/220	630		100	36	10	8			NOV-20	Overall progress 25%
17	Sarnath Varanasi (Aug) T/F- II (500-315)	400/220	185		100	100	100	100	185		APR-19	Commissioned 04/19.
18	Sarojiniagar Lucknow Aug) T/F- II (500-315)	400/220	185		100	100	100	100	185		APR-19	Commissioned 04/19.
19	Shamli S/s	400/220	1000		100	25	10	10			DEC-20	overall progress. 22%
20	Simbholi S/s	400/220	1000		100	0	0	0			JUN-21	To be constructed in TBCB mode. RFP issued after finalisation of bidders.
21	Tanda TPS	400/220	2x315		100	100	100	100	630			Both ICTs are energised in Mar-19.
22	Unnao (Aug) T/F-III	400/220	1x315		100	100	100	100	315		APR-19	Commissioned 04/19.
23	ICT at Ghatampur (3x200 MVA) s/s	400/132	600		0	0	0	0				NUPDL scope
24	Masauli Prayagraj (New) T/F-III	400/132	2x100		100	100	100	100	200		MAY-19	Commissioned 05/19.
25	Prayagraj Cantt (Aug.) T/F-II (200-160)	220/66	2x20		100	100	100	100	160		JAN-20	Commissioned 12/19.
26	Botanical Garden Sec-38a Noida (New) T/F-I	220/33	60		100	100	100	100	60		JUL-19	Commissioned 06/19.
27	Cantt Prayagraj (Aug.) (200-160)	220/33	40		100	100	100	100	40		OCT-19	Commissioned 09/19.
28	Dahi Choki Unnao (New) T/F-I	220/33	60		100	100	100	100	60		JUL-19	Commissioned 06/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Dahi Chowki Unnao (New) T/F-II	220/33	60		100	100	100	100	60		NOV-19	Commissioned 10/19.
30	Mandola Vihar (New) ICT-II and III (2x60 MVA)	220/33	120		100	100	100	100	120		SEP-19	Commissioned 08/2019.
31	Phoolbagh Kanpur (New) T/F-I	220/33	60		100	100	100	100	60	JUN-19	DEC-19	Commissioned 11/19.
32	Pratap Vihar Ghaziabad (New) T/F-I	220/33	60		100	100	100	100	60		NOV-19	Commissioned 10/19.
33	Sikandrabad Bulandshahr (Aug) T/-I	220/33	60		100	100	100	100	60		DEC-19	Commissioned 11/19.
34	Amethi S/s	220/132	1x160		100	100	100	100	160	APR-19	APR-19	Commissioned 04/19.
35	Anandnagar (Gorakhpur) S/s	220/132	320		0	0	0	0			MAR-21	Land has been Identified. Land procurement in process.
36	Bachhrawan Rae Bareli (New) T/F-II	220/132	1x160		100	100	100	100	160		SEP-19	Commissioned 08/2019.
37	Banda (Aug) T/F-II (200-160)	220/132	40		100	100	100	100	40		JAN-20	Commissioned 01/20.
38	Baraut Baghpat (Aug.) Addl T/F	220/132	1x160		100	100	100	100	160		JUL-19	Commissioned 06/19.
39	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320		100	100	90	85	160			Work is held up as funds has not been released by UPNEDA.
40	Bharthana Etawah (Aug) (Additional T/F)	220/132	1x160		100	100	100	100	160		DEC-19	Commissioned 11/19.
41	C.B. Ganj Bareilly (Aug.) T/F-I (200-160)	220/132	40		100	100	100	100	40		JUL-19	Commissioned 06/19.
42	C. B. Ganj Bareilly (Aug) T/F -II (200-160)	220/132	1x40		100	100	100	100	40		NOV-19	Commissioned 10/19.
43	Chinhat Lucknow (Aug.) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		MAY-19	Commissioned 05/19.
44	Deoria (Aug) T/F-II (160-100)	220/132	60		100	100	100	100	60		JAN-20	Commissioned 01/20.
45	Dohna Bareilly (Aug.) T/F-II (160-100)	220/132	60		100	100	100	100	60		AUG-19	Commissioned 07/19.
46	Etah (Aug.) T/F-II (160-100)	220/132	60		100	100	100	100	60		JUL-19	Commissioned 06/19.
47	Faridnagar Ghaziabad (Aug.) Addl T/F	220/132	1x160		100	100	100	100	160		AUG-19	Commissioned 07/19.
48	Fatehpur (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		SEP-19	Commissioned 08/2019.
49	Gajokhar Varanasi (Aug) T/F- II (160-100)	220/132	60		100	100	100	100	60		APR-19	Commissioned 04/19.
50	Gola Gorakhpur (New)	220/132	2x80		100	100	100	100	160		APR-19	Commissioned 04/19.
51	Gonda (Aug) T/F-I (200-160)	220/132	40		100	100	100	100	40		JAN-20	Commissioned 01/20.
52	Hathras (Aug) T/F-II (200-160)	220/132	40		100	100	100	100	40		JAN-20	Commissioned 01/20.
53	Hathras (Aug.)T/-I(200-160)	220/132	1x40		100	100	100	100	40		MAY-19	Commissioned 05/19.
54	Jansath Muzaffarnagar (Aug.) T/F-I (160-100)	220/132	60		100	100	100	100	60		AUG-19	Commissioned 07/18.
55	Jaunpur (Aug.) (Additional T/F)	220/132	1x160		100	100	100	100	160		MAY-19	Commissioned 05/19.
56	Jhunsi Prayagraj (Aug) T/F-II (200-160)	220/132	40		100	100	100	100	40		JAN-20	Commissioned 01/20.
57	Khurja Bulandshahr (Aug) T/F- II (200-160)	220/132	40		100	100	100	100	40		APR-19	Commissioned 04/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Kursi Road (Aug) (Additional T/F)	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
59	Madhuvan S/S	220/132	160		100	90	90	80			MAR-20	S/s is energised at 132 kV on 03/07/19.
60	Malwan S/S (Fatehpur)	220/132	2x160		100	95	75	75		JAN-20	MAR-20	S/s is energised at 132 kV on 25/11/19. Work in progress.
61	Muradnagar-II (Aug) T/F-I	220/132	1x100		100	100	100	100	100		DEC-19	Commissioned 11/19.
62	Muradnagar-II (Aug) T/F-II	220/132	1x100		100	100	100	100	100		JAN-20	Commissioned 01/20.
63	Neebkarori Farrukhabad (Aug. T/F-I (160-100))	220/132	60		100	100	100	100	60		JUL-19	Commissioned 06/19.
64	Partapur (Jagriti Vihar) Meerut (New) T/F I and II (2x160 MVA)	220/132	2x160		100	100	100	100	320		SEP-19	Commissioned 08/2019.
65	Pilibhit T/F-I (Aug.)(160 -100)	220/132	60		100	100	100	100	60		JAN-20	Commissioned 12/19.
66	Pratap Vihar Ghaziabad (New) T/F-I	220/132	1x160		100	100	100	100	160		JAN-20	Commissioned 01/20.
67	Raja ka Talab S/S (Varanasi)	220/132	1x160		100	100	100	100	160	MAY-19	AUG-19	Commissioned 07/19.
68	Rampur (Aug.) Addl T/F	220/132	1x100		100	100	100	100	100		JUL-19	Commissioned 06/19.
69	R.C. Green G.B. Nagar (Aug.) T/F-II (160-100)	220/132	60		100	100	100	100	60		APR-19	Commissioned 04/19.
70	Rewa Road Prayagraj (Aug) T/F-II (200-160)	220/132	40		100	100	100	100	40		JAN-20	Commissioned 01/20.
71	Saharanpur (Aug.) (200-160)	220/132	1x40		100	100	100	100	40		JAN-20	Commissioned 12/19.
72	Sarojininagar Lucknow (Aug) T/F-II (200-160)	220/132	1x40		100	100	100	100	40		JAN-20	Commissioned 12/19.
73	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	100	90	85			APR-20	T/F allotment is awaited.
74	Sec-20 Noida (Aug) (Additional T/F)	220/132	1x160		100	100	100	100	160		DEC-19	Commissioned 11/19.
75	Shatabdinnagar Meerut (Aug.) Addl T/F	220/132	1x160		100	100	100	100	160		JUL-19	Commissioned 06/19.
76	Sikandrabad Bulandshahr (Aug) (Additional T/F)	220/132	160		100	100	100	100	160		APR-19	Commissioned 04/19.
77	Sitapur (Aug.) (Additional T/F)	220/132	1x160		100	100	100	100	160		APR-19	Commissioned 04/19.
78	Sohawal Ayodhya (Aug) T/F-II (160-100)	220/132	60									
79	Unnao (Aug) T/F-II (160-100)	220/132	60		100	100	100	100	60		JAN-20	Commissioned 01/20.
80	Faridpur (Bareilly) S/s	220	320		100	20	0	0			FEB-21	LoI issued for s/s electrical works. Land handed over to the firm on 14/08/2019. Overall progress 10%
81	Fatehgarh or Kannauj S/s	220	320		100	0	0	0			MAR-21	LAND available for construction of 220 kV S/s Farrukhabad. Work hasn't started yet.
82	Hamirpur S/s	220	320		100	0	0	0			DEC-21	Selected in Green Energy Corridor-II, approval from MNRE,Gol is awaited.
83	Kasganj S/s	220	320		100	68	75	42			MAR-20	Overall progress 69%
84	Khatauli S/s	220	320		0	0	0	0				Land has been Identified. Procurement is in process.
85	Kiraowli S/s	220	320		0	0	0	0			MAR-21	Allotment of govt. land in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
86	Lakhimpur s/s	220	320		100	0	0	0			MAR-21	2x160 MVA s/s Gola is sanctioned in in Lakhimpur distt. for which land has been purchased. Tendering under process.
87	Maharajganj S/s	220	320		100	17	3	0			DEC-20	Overall progress 15%
88	Saharanpur New s/s	220	320		0	0	0	0			FEB-21	Land has been identifid for construction of 220 kV S/s Deoband in Saharanpur distt.
89	SGPGI Road S/s	220	320		100	5	0	0			JAN-21	S/s is being constructed by the name Bijnor in Lucknow city area. LOI issued to the firm . Civil work in progress.
90	Tajpur S/s	220	320		100	0	0	0			MAR-21	Work in progress.
91	Tundla S/s	220	320		100	8	0	0			MAR-21	Overall progress. 8%
92	Varanasi Cantt. S/s	220	180		0	0	0	0				Land is not available in Varanasi Cantt area. Proposal for construction of S/s at an alternate place is under consdiration.
93	Vasundhara S/s	220	320		0	0	0	0			MAR-21	Aawas Vikas Parishad has given permission for land allotment in Sector 2A. in Sector 2A .
94	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	50									
95	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	50									
96	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
4	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
5	New Purulia (N.PPSP) Switching S/S	400	50		100	85	70	50		SEP-16	JUL-17	
6	New Town AA-IIC (GIS)	220/33	2x100							DEC-19		
7	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
8	Bankura PS (GEC-II)	220/132	200									
9	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
10	Baruipur GIS	220/132	320		100	22	10	0			AUG-20	Work under progress.
11	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
12	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
13	Dharampur	220/132	160		0	0	0	0			MAR-18	
14	East Mednipur PS (GEC-II)	220/132	200									
15	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
16	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
17	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
18	Gazol GIS	220/132	2x160		100	100	100	100	320	JUN-19	AUG-19	Commissioned 07/19.
19	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
20	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
21	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
22	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
23	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
24	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
25	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
26	New Haldia NIZ GIS	220/132	1x160		100	100	100	100	160		JUL-19	Commissioned 06/19.
27	New Town AA-IIC GIS	220/132	320		100	97	95	85		DEC-19	AUG-20	
28	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
29	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
30	Rejinagar S/S	220/132	2x160		100	100	100	100	320	JUN-19	NOV-19	Commissioned 10/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
31	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
32	West Mednipur PS (GEC-II)	220/132	200									

dddddddddddddd

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	50							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	50							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	50		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	
5	1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)	400	50									
6	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	50									
7	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	50							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	47	60	0	0	NOV-19	DEC-19	1) 100% land purchased for Warangal Sub-station. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress.
2	240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rajnandgaon with NGR (WKTL-TBCB)	765	50									
3	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	50		0	0	0	0		DEC-19		
4	4 Nos of bays at Babai (RRVPNL) S/s (NRSS-XXXVITL-TBCB)	400	50		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	New Kohima S/s (K-MTL-TBCB)	400/220	2x500							JUL-20		
2	2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB)	400	50									

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		100	100	100	100		JUL-19	JAN-20	1. Agitation from farmers for land acquisition and obstruction by them on Construction work 2. 2. Delay due to Force Majeure events and the same has been intimated to the concerned LTTCs 3. Received Approval for Energization certificate from CEA on 13-01-2020
2	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	100	100	100	1000	MAY-19	DEC-19	Commissioned 11/19.
3	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	100	100	100	1000	MAY-19	AUG-19	Commissioned 07/19.
4	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	75	99	60		SEP-19	FEB-20	1. Environment Pollution Control Authority (EPCA) construction Ban has prevented and unavoidably delayed the construction work which is a Force Majeure event and the same has been intimated to LTTCs
5	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		MAY-21	JUN-20	
6	P.K. Bari S/S (NER-II TL- TBCB)	400/132	2x315		95	65	100	11		JUL-20	APR-20	1. 132kV transmission line has to be constructed by TSECL from P.K. Bari (TBCB) to P.K. Bari (TSECL) to utilize the system. 2. Allotment of 1.17 acres of Government land is pending with Collector, Unakoti
7	Surajmaninagar (NER-II TL -TBCB)	400/132	2x315		95	58	100	15		JUL-20	APR-20	1. 132kV transmission line has to be constructed by TSECL from Surajmaninagar (TBCB) to Surajmaninagar (TSECL) to utilize the system. 2. Allotment of 1.02 acres of Government land is pending with Collector, West Tripura
8	2 no. 400 kV line bays at Palatana GBPP swyd for termion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	50							JUL-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	50							JUN-18		
10	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	50							JUN-18		
11	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	50							MAY-19		
12	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK Bari(TSECL) atAGTPP(NEEPCO)swyd(NER-IITL-TBCB)	132	50							MAR-20		
13	2 no. 132kV line bays for termtion of AGTPP(NEEPCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)	132	50							MAR-20		
14	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atltanagar(NER-IITL-TBCB)	132	50							MAR-20		
15	2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)	132	50									

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--