

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 29-FEB-2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0			Likely to be dropped due to insolvable ROW Problem.
2	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	13	17	17	16	6	SEP-19	MAR-20	Initially contract for Electrical work issued to M/s R.K. Electric Automation Ltd which had been terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to M/s Avartanah Infrastructure Pvt. Ltd. to execute the leftover work. Revised compl. Target Mar'20
3	MTPS - Ramgarh (Bypassing Gola SS)	S/C	220	207	681	678	669	181	MAR-20	MAR-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi-PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 136.7 KM/170KM of Gola -MTPS portion of the line is charged also.
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	778	775	742	144	MAR-20	MAR-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi- PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014. Further 136.7 KM/170KM of Gola -MTPS portion of the line is charged also.
5	Parulia - Burdwan line	D/C	220	188	299	213	162	45	JUN-19	DEC-20	Separate P.O. and W.O. placed on 09.05.18. Proposal already submitted for clearance from Indian Army & Air force, Railway, NHAI for completion of remaining check survey . Partial clearance from Air Force received. As opined by air force authority, Original route is being reviewed by engaging consultancy service.Total locations shown is tentative. NOC from Air force is still awaited , however alternate route is explored to complete the project. However the portion from Parulia S/S to LILO point of panagarh S/S (Proposed) is under consideration of CEA.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	333	37	MAR-20	MAR-20	It was planned to construct a 220KV S.Stn at Gola having it's three x double Circuit connectivity with MTPS, Ranchi, PGCIL & Ramgarh. Later, construction of Gola S.stn. was dropped. In the 19th Standing Committee Meeting on Power System Planning of ER, a revised plan vide letter no. EDCON/SPEICEA-07 Dated. 05.01.17, was proposed for conversion of said 3 X DC line into three Single Circuit lines such as i) MTPS-Ranchi ii) MTPS-Ramgarh & ill) Ranchi- Ramgarh. bypassing the Gola S/S. From Ramgarh S.Stn. to Gola , 37km of the line is charged since 22.04.2014.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	33					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	55					DEC-18		Yet to be awarded.
20	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
21	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	92					DEC-18		Yet to be awarded.
22	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.
23	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	14	8	0		MAR-19	NOV-19	Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations.
24	(PMDP - Jammu) Samba(JK) - Jatwal (PG)	D/C	220	11	25	15	0		MAR-19	NOV-19	Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
26	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
27	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
28	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
29	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
37	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
42	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
49	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
66	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
71	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
73	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
74	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
78	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
84	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
91	(PMDP - Kashmir) Waganpora - Khanyar (Cable)	D/C	132	10	0	0	0		MAR-20	NOV-19	Route survey completed and report approved. Cable received at site.
92	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
93	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
94	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
95	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
98	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
106	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Raigarh - Pugalur HVDC Bipole Link	BIPOLE	800	3676	4773	4771	4754	3345	NOV-19	MAR-20	Progress slow in Tamil Nadu due to severe ROW. Efforts are being made to resolve the issue with the help of Distt. Admn. Huge forest involvement (432 Ha.) in WR portion. Working permission received in Oct'18. Wildlife corridor clearance discussed on 18.07.19 in NBWL meeting, minutes issued in Aug'19 end.
2	Ajmer (new) - Bikaner line	D/C	765	526	717	717	717	526	JUN-19	AUG-19	Commissioned 07/19.
3	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
4	Bhadla - Bikaner line	D/C	765	340	455	455	455	340	JUL-19	OCT-19	Commissioned 09/19.
5	Bikaner - Moga (PG) line	D/C	765	728	988	988	980	671	DEC-19	FEB-20	Defence aviation clearance received for revised route on 23.04.19. Some foundation abandoned & towers dismantled due to re-routing.
6	Chilikaluripeta - Cudappah (PSITL - TBCB)	D/C	765	577	768	768	768	577	APR-19	JAN-20	Commissioned 01/20.
7	Fatehgarh-II PS - Bhadla section (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
8	Kurnool-III - Kurnool (New) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
9	Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
10	LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
11	LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
12	LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
13	LILO of Tilaiya - Balia line at Gaya	D/C	765								
14	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	338	461	435	398	182	JUL-20	JUL-20	Severe ROW being faced. 3 location under court case.
15	Ranchi - Medinipur line (PM-JTL-TBCB)	D/C	765	536	717	707	699	481	JUL-20	JUL-20	Working permission in forest portion received in Dec'19. Tree cutting permission received in Jan'20.
16	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7	1	NOV-17	MAR-20	Being expedited for system improvement .
17	Vemagiri - Chilikaluripeta (PSITL - TBCB)	D/C	765	558	748	748	748	558	OCT-19	JAN-20	Commissioned 01/20.
18	Vindhyanchal PS - Varanasi line (WR- NR PTL -TBCB)	D/C	765	388	523	372	324	77		JUL-21	Work under progress. Forest clearance of UP portion awaited. Wildlife proposal cleared by NBWL, minutes awaited.
19	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
20	400 kV S/C New Purnear - Gokarna line and 400 kV S/C New Purnear - Farakka line (part of Rajarhat - Purnea line)	S/C	400	302	0	0	0	302		DEC-19	Commissioned 11/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Additional 400KV D/C line at Palatana S/S and Surajmaninagar S/S end for termination of Palatana - Surajmaninagar 400KV D/C line	D/C	400	2	5	0	0			APR-20	Award placed in May'18. Engg. in progress. Due to change in location of substation under TBCB line, scope of work for Surajmaninagar end changed. Tendering for Surajmaninagar is going on.
22	Addutuiibak 400KV D/C line at P.K. Bari s/s and Silchar S/S end for termination of P.K. Bari - Silchar 400KV D/C line	D/C	400	6	37	0	0			APR-20	Award placed in May'18. Engg. in progress.
23	Banaskantha PS - Banaskantha (PG) line	D/C	400	132	183	183	183	120	DEC-19	MAR-20	Completion matching with Banaskantha (Radhanesda) S/stn.
24	Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)	D/C	400	0	0	0	0			DEC-19	Length of the line is to be provided.
25	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	53	74	74	74	53		APR-19	Commissioned 04/19.
26	Chilkaluraipeta - Narasaraopeta (QM) (PSITL - TBCB)	D/C	400	60	81	81	81	60	APR-19	AUG-19	Commissioned 07/19.
27	Darbhangha - Sitamarhi (New) line (Triple Snowbird) (ERSS XXITL - TBCB)	D/C	400	161	220	190	172	64	MAR-21	JAN-21	Progress is getting severely affected due to heavy rain & flood. Severe ROW at 29 locations. near Darbhanga.
28	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	27	27	27	10	DEC-19	FEB-20	Work under progress. Forest clearance awaited.
29	Edamon (KSEB) - Muvattupuzha (PG) Quad) line (1st Ckt.)	D/C	400	149	447	447	447	149	SEP-19	OCT-19	Commissioned 09/19.
30	Edaomon (KSEB) - Muvattupuzha (PG) (Quad) line (2nd Ckt.)	D/C	400	148	0	0	0	148		JAN-20	Commissioned 12/19.
31	Edayarpalayam (TANTRANSCO)- Udumulpet line (Q)	D/C	400	108	137	90	60	0	FEB-20	JUN-20	Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
32	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
33	Hiriyur - Mysore line	D/C	400	412	565	561	552	390	DEC-19	MAR-20	ROW problem affecting the progress specially in Mysore area.
34	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
35	Jeerat (New) - Jeerat (WBSETCL) (PM-JTL-TBCB)	D/C	400	50	81	74	70	30	JUL-20	JUL-20	Severe ROW being faced.
36	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	320	120	72	0	JUL-20	JUL-20	Severe ROW being faced.
37	Jigmeling - Alipurdauar line (Q) (India Side)	D/C	400	324	466	379	351	130	DEC-19	MAR-20	Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Working permission received in Feb'19. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS).
38	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
39	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	3	0	0	DEC-19	MAR-20	Tower fdn. under progress. Work affected due to ROW issue.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	211	128	116	31	MAR-21	MAR-21	Progress is getting severely affected due to water logging.
41	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116	89	79	71	56	MAY-17	MAR-20	Forest proposal under DPTA & FCA submitted. Land allocated by DDA for CA. Approval & tree cutting permission awaited.
42	LILO of both Ckt. of Nabinagar-II - Gaya (Q) line at Chandauti (ERSS XXITL- TBCB)	D/C	400	4	9	9	7	0	MAR-21	MAR-21	
43	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
44	LILO of both ckts of Bawana - Mandola at Maharanibagh	D/C	400	104					DEC-19		
45	LILO of both ckts. of Chandithala - Kharagpur at Medinipur (PM-JTL- TBCB)	D/C	400	146	199	196	190	130	JUL-20	JUL-20	Work under progress. ROW being faced.
46	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
47	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
48	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.
49	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	S/C	400	16	25	25	25	16	SEP-10	JUL-19	Commissioned 05/19 (Late Reported).
50	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
51	LILO of one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							
52	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	41	27	12	0	MAY-17	MAR-20	Forest proposal under FCA & DPTA submitted. Forest approval & tree cutting permission awaited.
53	LILO of One ckt. of Bhadla (RVPN) - Bikaner (RVPN) line at Bikaner (New)	D/C	400	18	26	26	26	18		AUG-19	Commissioned 07/19.
54	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	8	6	5	0		FEB-20	Schedule extended due to corridor constraint at Jeerat S/S for bays.
55	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	12	1	0	JUN-20	JUN-20	Award placed in Dec'17. Work under progress. Major portion of line is in forest (40 Ha), Forest stage-I approval received in Jan'19. Working permission received in Mar'19.
56	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	335	444	329	228	64	AUG-13	MAR-22	Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	348	465	327	196	35	AUG-13	MAR-22	Works stand-still on a/c of local disturbance/agitation against big dams. Contract is under short closure as generation was not coming. Now work for generation expected to start. Tendering for balance work is in progress based on communication received from NHPC that 1st unit will come in May'23.
58	Madhugiri - Yelhanka line (Quad) line (1st Ckt.)	D/C	400	66	0	0	0	66		JAN-20	Commissioned 12/19.
59	Madhugiri - Yelhanka line (Quad) line (2nd Ckts) line	D/C	400	65	178	178	178	65	DEC-19	MAR-20	Commissioned 02/20.
60	Mohindergarh - Bhiwani line	D/C	400	122	181	152	81	8	MAR-20	JUL-20	Forest clearance stage-I received. ROW in Bhiwani portion & poor performance by executing agency affecting the progress. Executing agency has undergone NCLT and now contract terminated. Balance work awarded in Nov'19.
61	Nabinagar-II - Patna line (Q)	D/C	400	282	392	392	392	282	JUN-19	AUG-19	Commissioned 07/19.
62	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	211	122	JUL-19	MAR-20	ROW issues at Ariyalur end. S/S at Ariyalur being implemented by TANTRANSCO expected to be delayed.
63	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
64	NNTPS Sw. Yd. - Ariyalur (Villupuram) Line	D/C	400	205	213	213	211	122	SEP-19	MAR-20	ROW issues at Ariyalur end. S/S at Ariyalur being implemented by TANTRANSCO expected to be delayed.
65	North Trichur - Cochin line at North Trichur HDVC Station (Q)	D/C	400	2	4	4	4	1	APR-20	APR-20	
66	Pugalur HVDC - Arasur line (Q)	D/C	400	120	162	103	75	7	FEB-20	MAR-20	Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
67	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	114	148	43	32	12	FEB-20	JUN-20	Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
68	Pugalur HVDC - Pugalur line (Q)	D/C	400	116	138	138	133	40	FEB-20	MAR-20	Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.
69	Pugalur HVDC - Thiruvalam line (Q)	D/C	400	780	1107	805	700	98	FEB-20	JUN-20	Progress being affected due to ROW. Efforts are being made to resolve the issue with the help of Distt. Admn.
70	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1217	1217	874	APR-16	FEB-20	400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line).Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILo's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Work re-started on 14.08.18 with the help of State administration & again stopped in Jan'19 & remained stopped till date. All work completed except 2 locations.
71	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	5	DEC-19	MAR-20	Shutdown awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
72	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
73	Singrauli - Allahabad line	S/C	400	155	435	435	435	155	JUN-16	NOV-19	Commissioned 10/19.
74	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	187	229	202	174	70	MAR-21	JAN-21	Progress is getting severely affected due to heavy rain & flood. ROW being faced.
75	Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	38	34	34	12	NOV-17	MAR-20	04 locations under severe ROW. Line linked with Tehri Generation (expected by Dec' 20). Work started on 2 locations.
76	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
77	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	312	428	372	352	241	MAR-20	MAY-20	Progress being affected due to ROW in Bangalore area . S/D tie up for M/C portion (using corridor of N'mangla-Hoody KPTCL line) being done.
78	Pugalur - North Trichur (Kerala) HVDC Bipole Link	BIPOLE	320	364	406	266	199	0	APR-20	APR-20	Progress being affected due to severe ROW problem.
79	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	50	42	FEB-19	MAR-20	Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 5 Kms. Court case in 04 location in view of ROW which is hampering progress.
80	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	75	35	16	0	DEC-19	MAR-20	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19.
81	Kishanganga - Wagoora line	D/C	220	232	252	252	252	232	MAR-18	AUG-19	Commissioned 07/19.
82	LILO of 220kV Firozabad (220kV)-Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
83	Purnea - Purnea (New)	D/C	220	2	0	0	0	2	MAY-20	DEC-19	Re-conductoring work completed & charged.
84	Re-conductoring of New Purnea - Purnea line	D/C	220	2	0	0	0	2		JAN-20	Commissioned 12/19.
85	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0							
86	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							
87	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.
88	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
89	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
90	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
91	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
92	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
93	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
94	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
95	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
96	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.
97	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	961	961	617	OCT-12	MAR-20	Contract terminated 01 out of 02 packages due to unsatisfactory performance. The new package bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. Severe ROW is being encountered. Due to thunderstrom and cyclone in Jun'18, about 6 fdn, 11 tower erection & approx. 9 ckm stringing damaged. Rectification work is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
2	(PMDP - Leh) Drass - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	324	516	516	516	324	JUN-19	DEC-19	Commissioned 08/19 (Late Reported).
2	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-20	MAR-20	RoW issues at many locations.
3	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	387	363	284	0		NOV-19	RoW issues many locations. Change in scope of work due to technical issues.
4	Amguri solar park - Mariani line (GEC-II)	D/C	132	0	5	0	0			MAR-20	Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit
5	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		AUG-19	The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.
6	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
7	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	115	84	0		MAR-20	RoW issues at many locations. Change in scope of work due to technical issues.
8	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		DEC-20	1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,
9	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
10	Kukurmara - Azara line	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19	Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
11	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	0	0	0				Proposal was dropped.
12	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
13	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	63	33	0		APR-20	ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line)
14	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
15	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	8	2		MAY-18	Test Charged on 30.01.18.
16	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
17	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018.
18	Sonapur - Jagirod line	D/C	132	52	107	107	107	24	NOV-13	DEC-20	Due to ROW issues stringing is not completed. (Forest clearance issues).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6	0	0	0				M/s BGCL
2	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7	0	0	0				M/s BGCL
3	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	0	0		MAR-20		Related to BGCL
4	2nd Circuit stringing of 220kV Darbhanga (400/220)-Samastipur (New) line	D/C	220	48	0	0	0	5	OCT-19		Work under progress
5	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	38	157	125	97	0			Work under progress.
6	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	52	109	57	33	0			Work under progress.
7	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	51	157	121	81	0			work under progress.
8	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15		charged
9	Bihta-Sipara (New)	D/C	220	118	146	146	143	78			This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted.
10	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60	131	48	28	0		MAR-20	NOA issued and Work under progress.
11	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50	0	0	0				M/s BGCL
12	LILO of Begusarai - Biharsarif at Mokama line	D/C	220	6	0	0	0		OCT-19		M/s BGCL
13	LILO of both Purnea (PG) - Begusarai at Khagaria (New)	D/C	220	14	0	0	0		JAN-20		Completed
14	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	62	157	128	21	1	JAN-20	JAN-20	NOA issued on 21.01.2019 and work under progress.
15	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10	0	0	0				M/s BGCL
16	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	28	0	0	0		JAN-20	MAR-22	land not finalised yet
17	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	5	0	0	0	MAR-20	MAR-20	Completed
18	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7	0	0	0				M/s BGCL
19	LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11	0	0	0				M/s BGCL
20	Muzaffarpur (PG) - Chhapra (New)	D/C	220	100	200	129	109	0		APR-19	Work under progress.
21	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	31	3	MAR-20		NOA issued on 21.01.2019 and work under progress.
22	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL
23	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL
24	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25	0	0	0				M/s BGCL

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Patna (PG) - Khagaul (BSPTCL)	D/C	220	26	0	0	0	26	JUN-19	NOV-19	Commissioned 07/19 (Late Reported).
26	Pusouli (New) - Dehri	D/C	220	62	159	135	117	14	MAY-15		work under progress
27	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	202	85	43	0		JUN-20	NOA issued on 21.01.2019 and work under progress.
28	Saharsa (New) - Begusarai	D/C	220	160	289	156	57	0		APR-20	NOA issued on 21.01.2019 and work under progress.
29	Saharsa (New) - Khagaria (New)	D/C	220	80	236	141	60	0		MAR-20	NOA issued on 21.01.2019.Work under progress.
30	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxaul
31	Sitamarhi(New) - Motipur	D/C	220	140	162	110	87	10		JUN-20	NOA issued on 21.01.2019.Route survey completed and work under progress.
32	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	160	271	157	120	10		JUN-20	NOA issued on 21.01.2019.Work under progress.
33	Betia-Raxaul (2nd circuiting)	D/C	132		0	0	0				Completed
34	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
35	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
36	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	LILO of Raita - Jagdalpur at Kurud	D/C	400	2	4	4	4	2	JUN-19	JAN-20	Commissioned 12/19.
2	Bemetara - Mungeli line 2nd circuit	S/C	220	40	0	0	0	33	JUN-19	FEB-20	Work in progress.
3	Bilaspur - Mopka DCDS line	D/C	220	80	0	0	0		MAR-22		
4	Bilaspur - Suhela DCDS line	D/C	220	220	0	0	0		MAR-22		
5	DCDS Barsoor - Jagdalpur line	D/C	220	177	295	295	295	177	JUN-19	JAN-20	Commissioned 12/19.
6	DCDS Raita - Parsada	D/C	220	110	0	0	0		MAR-20		land for substation not finalized
7	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19	AUG-19	This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7
8	Gurur - Kurud (Bangoli)	D/C	220	74	118	118	118	72	JUN-19	FEB-20	Tree cutting work under progress.
9	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0	0	0	0				work not approved till date
10	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30	0	0	0		MAR-22		TFR & Estimate preparation is under process
11	LILO of Gurur - Barsoor at Narayanpur	D/C	220	1	2	2	2	1	JUN-18	NOV-19	Commissioned 09/19 (Late Reported).
12	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	6	6	1	JUN-19	JUL-20	Work in progress.
13	LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower)	D/C	220	128	133	133	133	128	MAY-19	NOV-19	Commissioned 09/19 (Late Reported).
14	LILO of Mopka - Siltara line at Raita.	D/C	220	30	0	0	0		MAR-22		TFR & Estimate preparation is under process
15	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140	0	0	0		MAR-22		work not approved till date
16	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0	0	0	0				work not approved till date

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT(DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5	12	12	12	5	JUN-19	DEC-19	Commissioned 06/19 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Dwarka - Budella	D/C	220	12	0	0	0		MAR-20	MAR-20	1. Contract Agreement signed on 01.03.2018. 2. Revised L2 network has been approved on 20.03.2018. 3. Cable has been laid in sixteen sections i.e. Section -1, 2, 3,4, 5, 6, 7, 8, 9,10,11,12 13,14, 15 &17 out of 18 sections. 4. Jointing work has been completed in 12 Joints Bays i.e. JB No 1, 2, 3, 4, 5, 6, 7, 8, 9,10,13 & 14 out of 17 JB's. 5. Excavation work has been completed in section 16 and is being ready for cable laying. 6. Laying of cable in section 18 is under progress. 7. Foundation work for Outdoor cable-end termination has been completed and further structure work of Outdoor cable-end termination is in progress at Budella S/stn.
5	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
6	IP-Park Street-Electric Lane (Cable)	S/C	220	5		0	0		DEC-19	DEC-18	Two section of approx. 1 KM length laid.
7	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.
8	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10	0	0	0		JUN-19	MAR-21	1. CPG has been submitted on 15.10.2019. 2. L2 Network Has been approved on 15.10.2019. 3. Contract Agreement has been executed on 15.10.2019. 4. Preliminary Joint survey has been carried out on 03.12.19. 5. Case file has been sent to Planning department on 26.12.2019 to provide layout drawing of Bays at Timarpur S/Stn and Kashmiri gate S/Stn for cable Termination as requested by M/s LS Cable. 6. Cable route has been approved on 05.02.20. 7. Drum length for three sections i.e. 1,2 & 3 has been approved on 14.02.20.
9	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
10	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5	0	0	0			NOV-21	1. .Preliminary Joint survey has been carried out on 17.12.19 2. CPG has been submitted on 20.12.2019 3. Contract Agreement has been executed on 23.12.19. 4. M/s KEI has submitted the route drawing for approval on 14.01.2020. 5. L2/Bar chart has been approved on dated 07.01.2020. 6. Route drawing has approved on dated 17.02.2020. 7. Drum length schedule has approved on dated 28.02.2020.
11	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		
12	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10					MAR-20		
13	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
15	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
16	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
17	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5		JUN-19	MAR-19	
18	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
19	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
20	Masjid Moth - Tughlakabad (U/G) Cable	D/C	220	16					DEC-19	MAR-18	
21	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	21	17		JUN-19	MAR-20	1) Site route plan has been approved on 27.03.2018. 2) ROW permission from North Delhi Municipal Corporation has been received on 02.08.18, DMRC NOC on 29.11.2018, I & FC on 11.01.2019 and PWD on 20.05.19. Sr.DEE(G) NR New Delhi accorded the permission vide letter dt 21.01.2020. 3) Piling & Pile cap work has been completed at all locations. 4) Tower Erection work has been completed at seventeen locations i.e. Loc# 1,2,3,4,5,6,7,8, 12, 13, 15, 16, 17, 18, 19, 20 & 21 and is in progress Loc# 9 & 10. 5) The stringing work completed between Loc# 1-2/2-3/3-4/4-5/5-6/17-18/18-19/19-20 & 20-21 (approx. 2 x 2.0kM) and is in progress between Loc# 12 & 13.
22	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12					MAR-20	MAR-20	
23	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	APR-19		
2	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
3	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
4	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
5	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
6	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
7	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
8	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
9	Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The aprocal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	679	633	574	188		JUN-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	499	199	172	0		JUN-20	WIP
5	Bhogat-Kalavad	D/C	400	270	444	135	79	0		MAR-20	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	124	198	121	102	0	MAR-20	MAR-19	WIP.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	96	24		JUN-19	WIP (Repeated)
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
13	LILO of one ckt. Jhanor - Navsari at Vav S/s	D/C	400	20	34	34	34	20		APR-19	Commissioned 04/19.
14	LILO of one ckt Kosamba - Chorania at Chharodi (ACSR Twin Moose)	D/C	400	90	125	125	125	89		JUL-18	line commissioned on 25.06.2018
15	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
16	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
17	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80	0	0	0	0		MAR-23	Yet to award
18	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
19	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	13	24	24	24	13		NOV-19	Commissioned 10/19.
20	Mundra (Adani) - Zerda line 1	D/C	400	640	997	453	275	0		JUN-19	W I P / Severe RoW problems
21	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
22	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
23	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	346	14	0	0		JUN-21	WIP
24	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
25	Soja-Zerda Line	D/C	400	266	447	387	381	203	SEP-19	MAR-19	WIP/Severe RoW issue
26	Vadavi-Halvad	D/C	400	290	411	338	241	140		JUN-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	490	447	235	NOV-09	DEC-18	WIP
28	Varsana-halvad	D/C	400	237	378	218	182	29		MAR-19	Tender to be invited at Risk & Cost of EPC Contractor.
29	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144	DEC-19	MAR-19	WIP
30	Amreli - Babara line (AL-59)	D/C	220	50	0	0	0			MAR-20	Re-tender on 17-07-2018; Price bid under acceptance
31	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
32	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
33	BECL (Padva) - Botad line	D/C	220	188	292	182	142	34		MAR-19	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
34	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
35	Bhatia - Bhogat line (AL-59)	D/C	220	30	53	29	25	0		SEP-19	WIP.
36	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-20	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
37	Bhogat - Moti Gop line (AL-59)	D/C	220	140	251	89	76	0		MAR-19	WIP
38	Bhogat - Ranavav line (AL-59)	D/C	220	150	248	99	71	0		JUN-19	WIP.
39	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
40	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
41	Chorania - Botad	D/C	220	104	196	113	98	4		MAR-19	WIP
42	Chorania - Salejada line (AL-59)	D/C	220	135	240	144	131	26		FEB-19	WIP .
43	Gavasad - Salejada line with AL-59 conductor	D/C	220	194	313	278	208	59	JUN-19	JUN-19	W I P / Severe RoW problems
44	Hadala - Khorana	D/C	220	37	0	0	0	37		JUL-19	Commissioned 06/19.
45	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
46	Halvad - Sadla line with AL-59 conductor	D/C	220	76	124	101	101	59	MAY-19	MAR-19	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
47	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
48	Jambuva - Vadodara (765kV PGCIL) line with AL-59 Conductor	D/C	220	68	131	50	43	0	JUN-19	JUN-19	WIP
49	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
50	Kalavad - Kangasiali line	D/C	220	112	191	177	159	64		DEC-20	Tender under acceptance.
51	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
52	Keshod - Veraval line	D/C	220	180						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet toaward
54	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
55	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	12	7	5	0	JAN-18	MAR-19	WIP.
56	LILO of 220kV Vapi - Tarapur line at 220kV Sarigam	M/C	220	25	33	12	6	0	JUL-18	SEP-19	WIP.
57	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	44		MAR-19	Line charged from Vyankatpura s/s to Waghodiya s/s as stop gap arrangement.
58	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award
59	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
60	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
61	LILO of both Ckt. of 220kV Mobha - Mangrol line at 220kV Amod (Balanced portion)	D/C	220	46	0	0	0	46		MAY-19	Commissioned 05/19.
62	LILO of both ckt. Otha - Sagapara line at Talaja	D/C	220	180						MAR-20	
63	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
64	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
65	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
66	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
67	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
68	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
69	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
70	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
71	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismentalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	72	58	4	0		MAR-19	WIP
72	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
73	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
74	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	90	0	0	0		MAR-19	WIP
75	LILO of one ckt.Ukai (Thermal) - Achhhalia line at Virpore	D/C	220	10	128	0	0	0		MAR-19	LoA issues on 26.10.2018
76	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
77	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
78	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20	0	0	0			MAR-21	
79	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
80	LILO of Savarkundla - Sagapara line at Gariyadhar S/s	D/C	220	15	0	0	0	15		JAN-20	Commissioned 01/20.
81	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
82	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
83	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	
84	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
85	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
86	LILO of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
87	LILO of Vadavi - Chhatral line at Santej S/s	D/C	220	51	88	69	60	1	AUG-13	MAR-20	Tender under acceptance.
88	LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
89	LILO of Vallabhipur - Vartej line at Maglana S/s	D/C	220	20						MAR-20	
90	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
91	LILO of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
92	LILO of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
93	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	74	69	60	0	MAR-14	MAR-20	Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018.
94	Mitha - kotasana	D/C	220	33					SEP-19		
95	Moti Paneli - Open wind line with AL-59 Conductor	D/C	220	28	0	0	0	28		SEP-19	Commissioned 07/19 (Late Reported).
96	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAR-20	MAR-20	LoA issues on 03.11.2018 (on Risk Purchase work)
97	Pipava - Bagasara line	D/C	220	160						MAR-21	
98	Pipavav - Otha line	D/C	220	100						MAR-21	
99	Pipavav - Rajula line	D/C	220	80						MAR-21	
100	Pirana (PG) - Barejadi line	D/C	220	50	92	51	38	0		JUN-19	WIP/ Severe RoW issue
101	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
102	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
103	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
104	Shapar - Babara line (AL-59)	D/C	220	120	258	0	0	0		MAR-20	WIP
105	Soja - Joumang (DFCC) line	D/C	220	44	64	64	64	44	AUG-15	NOV-19	Commissioned 10/19.
106	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
107	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
108	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	70	130	124	124	44		SEP-18	WIP
109	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
110	Vadavi - Sanand (DFCC) line	D/C	220	61	108	61	45	0	APR-15	MAR-19	WIP
111	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
112	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
113	Virpore - Chikhli line	D/C	220	120						MAR-20	
114	Vondh - Radhanpur line	D/C	220	340						MAR-21	
115	Vyankatpura - Halol line	D/C	220	100						MAR-20	
116	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Abdullapur (PG) - Rajokheri	D/C	220	44	0	0	0	44		MAR-20	Commissioned 02/20.
2	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
3	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
4	Bhiwani - Bhiwani	D/C	220	15	104	10	0	0		NOV-20	The contract has been terminated .Work is awarded to M/s Skipper on dated 09.07.2019
5	Bhiwani - Isharwal	D/C	220	65	218	62	25	0		NOV-20	The contract has been terminated Work is awarded to M/s Skipper on dated 09.07.2019 but allotment/PO is yet to be issued
6	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
7	Kaithal (PGCIL) - Neemwala	D/C	220	36	143	143	143	36		MAR-20	The progress is slow.The notice for termination of contract has been issued. The work re-awarded to M/s Skipper Ltd.
8	LILO of both ckt. Fatehabad - Rania line at 220kV Mehna Khera	D/C	220	92	82	82	82	92	APR-19	JAN-20	Commissioned 12/19.
9	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	130	87	20			NOV-20	Work awarded to M/s Skipper on dated 09.07.2019
10	LILO of both Ckts. of Badshahpur - Sector -77 at Sohna Road Gurugram	D/C	220	1	0	0	0			MAY-20	BOQ is yet to be received. Case processed for permission of Election commission of India
11	LILO of both Ckts. of Pali-Sector-56 at Kadarpur	D/C	220	26	0	0	0			DEC-20	NIT floated on 05.03.2019.
12	LILO of both ckts of Rangala Rajpur - Palwal at Prithala	M/C	220	25	0	0	0	25		MAR-20	Commissioned 02/20.
13	LILO of both ckts. Palla - Palli at Sector- 46 Faridabad S/S	D/C	220	9	16	16	16	9		OCT-19	Commissioned 09/19.
14	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	169	169	159	60	JUL-13	MAR-20	Loop-Out portion commissioned on 24.06.2016 .The balance work will be done by HVPNL. The contract has been terminated.
15	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			MAR-20	work awarded to M/S RS infra and Work in progress.
16	LILO of FGPP - BBMB Samaypur (PGCIL) line at Sector58 S/s	D/C	220	1	13	13	11			MAR-20	Work under Progress.
17	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			MAR-20	Work awarded to M/S Infra and work in progress
18	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		JUN-20	Work in progress
19	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		JUN-20	work awarded to M/S Feeder and Work in progress.
20	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	130	87	20	0		NOV-20	Work awarded to M/s Skipper on dated 09.07.2019
21	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
22	LILO of one Ckt. Bastara - Kaul at Bhadson	D/C	220	60	125	125	125	60		JUL-19	Commissioned 06/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of one ckt. Nuna Majra - Daultabad at Sec.-107	D/C	220	4	23	23	22	4		MAR-20	work awarded to M/S RS infra and Work in progress.
24	LILO of one Ckt. of Badshahpur Pali at Sec.-65 Gurgaon	D/C	220	3	0	0	0	3		APR-19	Commissioned 04/19.
25	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			MAR-20	NIT yet to be floated
26	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	0	0	0	0		NOV-20	Re-tendering is in process. Tender opened on 30.10.18 and bid under evaluation.
27	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	0	0	0			NOV-20	Work re-awarded to M/s Skipper JV M/s SoluxGalfab Ltd on 08.07.2019
28	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	53	43	14	MAR-20	NOV-20	Work in progress.
29	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal-Chamera	D/C	400	70	114	13	0	0	OCT-18	APR-21	Work in Progress
3	LILO of both ckt. Jhakri Abdullapur at (Gumma) Pragati Nagar	D/C	400	3	15	13	13	1	JUN-19	MAR-20	
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	8	8	1		SEP-19	Line Commissioned
5	Nalagarh -Kunihar	S/C	400	33						MAR-17	
6	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18	0	0	0				The contract is to be awarded through TBCB route and BPC is yet to place RFQ/RFP.
7	Palchan-Prini line (GEC-I)	N/A	33	0	60	23	9	0		JUN-20	
8	Bajoli Holi HEP - Lahal GISS	D/C	220	36	59	37	18	0	OCT-16	JUN-20	Work in Progress
9	Charor -Banala	D/C	220	36	61	61	61	36	JUN-19	NOV-19	Commissioned 07/19 (Late Reported).
10	Dehan - Hamirpur(PG) (GEC-I)	D/C	220	110	197	68	16		MAR-18	DEC-20	Delay in FC.
11	Hatkoti-Pragati Nagar	D/C	220	56	80	80	80	56	MAR-17	MAR-20	
12	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
13	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
14	Lahal - bhudhil line	D/C	220	4	8	8	7	1	JUN-19	MAR-20	
15	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0	5	0	0				Forest Clearance Case is under Process
16	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
17	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
18	Mazra GISS - Chamba- Karian GISS	D/C	220	18	52	30	0	0			Work is in Progress.
19	Rauri-Kunihar	D/C	220	28						MAR-17	
20	Snail (Swara Kudu) -Hatkoti	D/C	220	28	37	37	37	27	SEP-19	FEB-20	Total Length of Line is 26.8 cKm and Stringing has been completed.
21	Sunda-Hatkoti	D/C	220	51	69	65	61	30	SEP-19	MAR-20	Mentioned Line Length is in Km and Stringing 29.8 Km has been done
22	Chanju-I - Chanju-II	D/C	132	12							
23	Chanju-II - Chanju-III	D/C	132	8							
24	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1	0	0	0				Forest Clearance Case is under Progress
26	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
27	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	38	2	0			OCT-20	Line is being constructed by HPPTCL under Green Energy Corridor Scheme. Line awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
3	Chandil New - Chaibasa (PG) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
4	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
5	Essar (Latehar) - Latehar	D/C	400	81	122	121	115	43	MAR-20	JUN-20	Stage -I received on 22.08.19. Working permission awaited. RCCF,Daltonganj recommendation awaited to ED,Ranchi.
6	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
7	Latehar (JSUNL) - PTPS	D/C	400	220	304	275	260	82	MAR-20	DEC-20	Stage-I Clearance awaited.
8	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
9	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
10	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
11	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
12	Patratu New - Chandil New line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
13	Patratu New - Kodarma (JUSNL) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
14	Patratu New - Patratu line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
15	PTPS - Bero (New Ranchi)	D/C	400	102	139	139	139	102	MAR-20	APR-20	Forest clearance obtained.
16	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
17	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
18	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
19	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
20	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
21	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
22	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
23	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
24	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
25	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
26	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
27	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	MAR-20	DEC-20	Stage -I approved on 22.08.2019. Demand Note received on 03.09.19. Payment is in process.
28	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
29	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
30	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
31	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
32	Chatra - Latehar	D/C	220	208	340	340	335	206	MAR-20	MAY-20	Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Forest Area:- Chatra South Division - 139.2 Ha. (Forest - 137.4 Ha. & JJ - 1.8 Ha.) Latehar Division - 59.96 Ha. (Forest - 29.46 Ha. & JJ - 30.497 Ha.) Stage-I (In-principle) issued on 27.06.2019. Demand Note received & Payment made on 15.11.19. compliance submitted. Working Permission awaited.
33	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	129	83	0	MAR-20	JUN-20	Forest Area:- Hazaribag West Division - 72.56 Ha.(71.83Ha forest,0.73Ha JJ) Chatra South Division - 75.59 Ha.(68.15Ha forest,7.44Ha JJ) Stage-I (In-Principle) issued on 18.06.2019. Payment made on 09.09.19. Working permission received & Tree cutting permission awaited.
34	Daltonganj - Garhwa	D/C	220	64	110	110	110	60		MAR-20	
35	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
36	Godda - Dumka line	D/C	220	139	248	248	248	139	MAR-20		Work Completed. Line has been back charged on 11 kV voltage level on 31.12.2019.
37	Godda - Lalmatia	D/C	220	44	79	79	79	44	MAR-20		Line has been charged on 440 voltage Level on date 18.1.2019.
38	Govindpur - Dumka	D/C	220	203	332	332	332	203	MAR-20	NOV-19	Commissioned 10/19.
39	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
40	Hatia (JUSNL) - Namkum (PGCIL)	D/C	220	65	130	130	130	65	MAR-20	JAN-20	Commissioned 12/19.
41	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
42	Jasidih - Dumkaa (Madanpur)	D/C	220	148	239	239	239	148	MAR-20	JAN-20	Stage -I approved on 02.08.2019. Demand Note received on 02.09.19. Payment made & compliance submitted. Working permission received on26.12.2019. PTCC clearance and electrical clearance Obtained.. Line is ready for charging.
43	Jasidih - Giridih line	D/C	220	153	288	266	255	58	MAR-20	JUL-19	Forest Area - 22.708 Ha. Stage -I Clearance issued on 12.03.2019
44	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
45	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
46	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
47	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
48	LILO of Govindpur - TTPS TL at Jainamore	D/C	220	70	0	0	0		MAR-20		Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
49	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
50	LILO of Patraru - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
51	Link Line Daltonganj - Garhwa TL (Bhagodih END)	D/C	220	82	110	106	95	44	MAR-22	JUL-19	
52	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
53	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
54	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
55	Patraru - Ratu (Burmu) line	D/C	220	61	124	121	121	49	MAR-20	APR-20	Forest Area - 12.424 Ha. Ranchi: Stage-I (In- principle) issued on 22.07.2019. Revised demand note issued on 22.08.19. Verification made . payment made on 29.08.19. Compliance submitted on 03.09.19. Working permission awaited. Ramgarh Distt. (Patraru) : Stage-I (In -principle) received on 22.08.19. Demand note received 27.09.2019 & Uploaded for verification. Rejected. Revised demand note received & Payment against demand note made on 06.11.19. Compliance submitted on 11.11.2019. Working permission Proposal is with PCCF,Nodal officer,Ranchi.Working permission awaited.
56	P.T.P.S. - Ratu	D/C	220	70	124	121	121	49	MAY-18	APR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
57	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
58	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
59	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
60	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
61	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
62	TTPS - Govindpur TL	D/C	220	181	300	289	284	141	MAR-20	MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	D/C	400	0	0	0	0			DEC-19	work under planning stage.
4	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	D/C	400	0	0	0	0			DEC-19	Work under planning stage.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12	22	5	0			MAR-20	LOI for Survey and construction of foundations for 220 kV LILO for Grid Station(GIS) Tailbal issued ** erection of towers/stringing to be taken up separately." 5 foundations laid.
7	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	11	9	9		MAR-19	NOV-19	Ckt-1(LILO-I): ROW issue at 02 Nos location Ckt-2(LILO-II): Due to poor response e-Nit is retendered on 24.06.2019 and opening date of e-Nit is 22.07.2019 and the date was extended upto 5th August 2019(with multiple extensions i.e seven times). Two bids were received and approval for opening/evaluation of the same has been granted.Evaluation under process.
8	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	0	0	0	MAR-19	OCT-20	LOA issued to M/S Allayee Builders Budgam vide No. GCD/TS/14 of 2019 Dated: 03-07-2019. . Land Acquisition under process. LOI for supply, erection, testing and commissioning of 220 kV Towers issued on 26-09-2018 to M/S R S Durafabs Hyderabad.
9	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		MAR-19	MAR-20	LOA for Survey and construction of foundations for 220 kV LILO for Grid Stations Lassipora and GIS Tailbal issued in favour of M/S Lucky Traders Srinagar vide No. 31 of 2018 Dated: 21-12-2018 for Rs 272.66 Lakhs by SE S&O Circle-II Srinagar. Survey completed. Pre-Dispatch inspection of the stubs conducted. (Erection of towers/stringing to be taken up separately)
10	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	22	6	0	0	MAR-19	OCT-20	LOA for Survey and construction of foundations for 220 kV LILO for Grid Stations Lassipora and GIS Tailbal issued in favour of M/S Lucky Traders Srinagar vide No. 31 of 2018 Dated: 21-12-2018 for Rs 272.66 Lakhs by SE S&O Circle-II Srinagar. 6 Foundations out of 22 laid. (Erection of towers/stringing to be taken up separately.)
11	(PMDP - Kashmir) LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	13	13	13	20	MAR-19	MAR-20	Commissioned 01/20 (Late Reported).
12	(PMDP - Kashmir) New Wanpoh - Mir Bazar line	D/C	220	10	14	7	0		MAR-19	OCT-20	LOA issued in favour of M/S Kuchay Brothers Humhama, Budgam vide No. GCD/Ts/04 of 2019 Dated: 09-05-2019. LOA issued to M/S Allayee Builders Budgam vide No. GCD/TS/14 of 2019 Dated: 03-07-2019. Work on laying of Tower Foundations started. Land Acquisition under progress. LOI for supply, erection, testing and commissioning of 220 kV Towers issued on 26-09-2018 to M/S R S Durafabs Hyderabad.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
14	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-19	SEP-20	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation /Contractor issues .
15	Wagoora-Mirbazar	D/C	220	104	177	177	171	64	MAR-20	DEC-18	ROW, compensation issues deleyed completion. Contractor(Laying of Foundations) not resuming work. Final Notice issued.
16	Zainakote - Alusteng (Portion of Zainkote -Alusteng - Mirbazar 220 kV D/C line)	D/C	220	92	0	0	0	92		MAR-20	Commissioned 02/20.
17	Zainkote-Alusteng-Mirbazar	D/C	220	254	444	435	226	92	MAY-19	OCT-20	LOA for Alusteng-Mirbazar section issued. Works on Zainakote-Alusteng section completed and line commissioned on 15-02-2020.xpected to be completed by ending January. Erection Works on Alusteng-Mirbazar section under progress.
18	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
19	Parnai HEP - Parnai (JKPDD)	D/C	132	30							
20	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-19	CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.
21	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	3	0	0		MAR-19	MAR-20	Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.
22	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20	MAR-20	LOA issued .
23	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	DEC-20	Works re-tendered. Tender evaluation under progress.
24	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park)	D/C	400	3	4	4	4	1	SEP-19	OCT-19	2 spans stringing completed. (Balance stringing work will be taken up at the time of 400 kV station commissioning i.e. LILO arrangements to station)
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
9	LILO of Somanahalli - Kolar SC line to Mylasandra (New Electric City)	S/C	400	1	6	0	0		SEP-19	DEC-19	Check survey approved on 23.07.19. The design documents of 40kV towers has been approved. Foundation drawings submitted on to CEE, P&C by agency.
10	Rampura - Jagalur (Hiremallanahole)	D/C	400	130	0	0	0	130		AUG-19	Commissioned 07/19.
11	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
12	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
13	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
14	B3 - B4 - Brindavan Alloyas line	D/C	220	1	7	7	7	1	JUN-19	OCT-19	Commissioned 08/19(Late Reported).
15	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-19	Contractor has stooped the work from March 2017 fue to ROW issues. Notice issued to the agency. In meeting held on 31.07.19 at Tumakuri Tz, agency requested for time extension and PV approval to Zonal office and instructed agency to recommence the work but agency is demanding for approval to recommence the work.
16	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-20	220kV line passes through Balekatte minor forest area land covering of 1.724 Hectares. Forest clearance for stage-1 proposal resubmitted by attending, all the observations made by forest officers. The proposal accepted by APCCF through online on 26.03.19. Hard copies of the proposal submitted by EE, MWND to the DCF Ramangara on 05.04.19. The same has been forwarded to RFO Magadi for verification on 25.04.2019. After Verification by RFO Mogadi , reports submitted to DCF Ramanagar on 17.07.19. Verification is under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated
18	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
19	Chintamani - Srinivaspura	D/C	220		0	0	0		SEP-19	SEP-19	
20	Chitradurga - Hiriya S/S	D/C	220	78	152	142	103	56	MAR-19	DEC-19	ROW issues resolved and work is under progress. Emergency Restoration system required for taking up the works in Multi Ckts Corridor (5062 kms) under the supervision of PGCIL. Hence, requested PGCIL on 10.06.2019 to inspect the spot and give the concurrence. PGCIL inspected the spot on 21.08.2019.
21	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113		0	0		MAR-20	SEP-19	Check survey approved on 05-Jan-2019.
22	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
23	HDVC Kolar - T. Gollahali (Thimmasandra) line	D/C	220	55	162	143	84	13	DEC-19	DEC-19	Work under progress. (Note: As per revised check survey approved on 23.03.2019 from SEE, Tr. (W) circle, the total no of towers is 162.)
24	Hiriya (PG) - Hiriya S/S	S/C	220	16	18	0	0		APR-19	DEC-19	work to be taken up.(Only stringing work to be done in the existing corridor conductor supplied)
25	Honnali - Channagiri (Benkikere/Nallur)	D/C	220	95	191	43	37	0	MAR-19	DEC-19	DC court, Davangere issued orders on 27.05.2019 for land compensation for tower foot area and line corridor for both 220kV and 66kV new lines. On 16.7.19 the land compensation proposal sent to DGM Tech from CEE, Tz. Land compensation approved on 02.08.19.
26	Hoondy 200 kv - EPIP GIS 200 kv station (UG Cable)	S/C	220		0	0	0			MAR-19	
27	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
28	Hosadurga (Madure) - Benkikere	D/C	220	83	156	62	17		SEP-18	DEC-19	Severe row issues in Nagenahalli, Ailpura, Gangasamudra. Approached and letter addressed to DC, Chitradurga for issuing land compensation. work under progress.
29	Itagi - Kudligi (Badeladaku) line	D/C	220	65	119	112	95	0	AUG-19	DEC-19	RoW issues at Loc nos 88,109,113,114. Farmers are Demanding for higher compensation and also they are not allowing to enter their field as there are standing crops. Requested for police protection.
30	Jagalur (Hiremallanahole) - Chitradurga	D/C	220	71	154	82	52	1	JUL-19	DEC-19	ROW issues at Gonuru, Mutur, H.M. hole village limits, demanding for higher compensation. Requested to DC Chitradurga to issue the order for compensation. TB @ Chitradurga Station completed except testing and commissioning.
31	Jagalur (Hiremallanahole) - Kudligi	D/C	220	83	159	154	148	60	JUL-19	DEC-19	Work under progress. ROW problem near Alur, Byala Tumbaragudi, Garakabhavi, Kanamadagu village limits. Approached Police authorities for arranging police protection near Jagalur police station limits.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Jagalur (Hiremallanahole) - Thallak	D/C	220	55	109	109	109	55	SEP-18	AUG-19	Commissioned 07/19.
33	Kolar - Malur at Somanahalli	D/C	220	180	280	271	267	146	MAR-18	DEC-19	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm). Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
34	Kothipura (Ramanagara) - Tubinakere line	D/C	220	138	290	283	280	136	JUN-09	DEC-19	ROW issues at Loc 124-127, 131-132, 206, 208,309-315 negotiation is under progress. Letter addressed to SI, Channapatna to provide protection for Loc No. 131-132 on 23.08.2019. Letter addressed to DC, Mondya on 14.08.2019 to resolve the ROW issues in Maddur limits & will be presued.
35	Kudagi - Vajramatti line	D/C	220	159	267	224	141	4	OCT-19	FEB-19	Work is under progress.
36	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	6	28	0	0			DEC-19	approval obtained form DGM (T), KPTCL to pay necessary charges to PWD on 17.06.2019. Letter addressed to firm to pay charges on 29.06.2019/16.07.2019. Approval obtained to pay BG to PWD on 12.07.2019. BG and 297L paid to EE, PWD to issue NOC on 31.07.2019. NOC issued on 21.08.2019 but site was not handed over. PWD is seeking clarification regarding security and safety. Letter to be addressed to EE PWD regarding security and safety. Note: CKt. Kms has been changed (3.25km to 3.35 km) as per check survey approval on 29.03.2019.
37	LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAR-20	Agency has stopped the work. Letter addressed to Agency to restart the work on 01.02.2019,26.03.19 & 29.03.19. Letter addressed to ADLR, Hassan to submit the sketch and RTC and all the associated documents pertaining to survey numbers coming under line corridor on 03.04.19. Awaited for sketch.
38	LILO line from 220kV Varahi-Kemar S/C line at Heggurje (Mabdarthi Line)	M/C	220	2	9	6	0			NOV-19	Forest issue: Location : AP 9 to AP 10 - BILLADI BLOCK - 1.0325 ha forest area. AP 17 to AP 18 - KORGU - HESKATTURU BLOCK - 0.728 Ha forest area. Application submitted on 24-05-2019. Proposal returned with obsevation dtd 15.06.2019. The observations received from PCCF, Aranya Bhavan bengalur are attended and proposal to be re submitted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
39	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	7	12	0	0			DEC-19	The work is delayed due to land issue. M/s DP Jain & Co Infrastrcture Pvt. Ltd. has stopped the work of removal or murrum. Hence, the CCE TZ has directed to procure alternative land vide Ltr. No. 3436-37Dtd:17.07.2019. New land to be identified.
40	LILO of Bidadi - Vrushabavathi valley to Kumbalgod	S/C	220	23	0	0	0		SEP-18	OCT-19	NHAI and NH (PWD) permission awaited for completion of balance work. Cable jointing work under progress.
41	LILO of Chikkodi - Ghataprabha at Mughalkod	D/C	220	10	0	0	0			AUG-20	LOI ossied pm 03-Aug-19. Activity chart approved on 30.08.19.
42	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	2	1		OCT-19	Electrical Inspectorate Approval obtained on 25.07.19.
43	LILO of Hebbal - Hoody Sc line to proposed ITI S/s	S/C	220	5	0	0	0	5	SEP-17	NOV-19	Commissioned 10/19.
44	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-20	Land compensation issue: Meeting was conducted by SEE (Tr.) Works circle on 11.07.2019 to convince M/s L&T for arranging land compensation payment . However the agency disagreed. Proposal for making payment from KPTCL end submitted to corporate office for approval on 07.08.2019. Approval awaited.
45	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
46	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	OCT-19	6/6 section cable laying completed. Cable charged on 20.05.19.
47	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
48	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Detailed check survey under progress.
49	LILO of Second Ckts. from BAIL (Begur - Hoskote at Devanahalli H/W Park	S/C	220	19	0	0	0	17		OCT-19	220kV BIAL-Hosakote line. LC request submitted on 25.06.19 to carry out the remaining stringing work and LC approval awaited.
50	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-19	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
51	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
52	LILO of T.K. Halli - Madhuvanahally - proposed 220/66 kV SFC S/s at Shivanasamudra (Hebbani Village)	D/C	220	9	16	16	16	9	SEP-18	DEC-19	Commissioned 06/19 (Late Reported).
53	Melasandra (New elctronic city) - Yerandanahalli and concersion of existing Peeny - Singarpeta S/C line to M/C line up to Yerandanahalli	M/C	220	27	35	35	6		DEC-19	DEC-19	220kV SC line from Somanahalli-Yerrandanahalli LC is required for a period of 90 days to complete line (a) work. During the above shut down period, Yerrandanahalli R/s has to be fed from Hosur end. Pending with the CEE, Hosur Tamilnadu (issue is discussed in OCC)

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Mylasandra - Somanahalli line	S/C	220	1	0	0	0			DEC-19	Check survey approved. The work to be taken p duly procuring excess materials by TK agency for 220kV DC UG cable which is not envisaged in DWA. One number of 220kV MC Cable terminating tower foundation work completed. Note: As per check survey approved route length is 1.775Kms and single ckt. has been revised to double ckts.
55	Mylasandra - Somanahalli-Naganthapura-HSR Layout	M/C	220	19	38	31	11	2	SEP-17	DEC-19	Dismantling of 02 towers completed. Stringing for 5 spans completed.
56	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
57	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
58	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
59	Nelmangala - Brindavan Alloys	D/C	220	1	7	7	7	1	SEP-17	OCT-19	Work completed. CEIG approval to be obtained.
60	Peenya - A Station UG Cable	S/C	220	0					SEP-18	MAR-19	
61	Ramanagara (Kothipura) - Bidadi line	M/C	220	73	89	63	2			DEC-19	There is no alternate power supply arrangement for Bidadi-Ramanagara down stream stations, hence the work will be taken up after commissioning of the Kothipura Station.
62	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	DEC-19	LOI issued for balance portion of work on 10.06.2019. Revenue Survey work under progress, 4.5 kms survey completed out of 7.76 kms.
63	Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor	M/C	220	27					SEP-18	MAR-19	
64	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
65	Somanahalli - T.K. Halli SC line to DC	D/C	220		0	0	0		SEP-17	NOV-20	LOI issued on 03-Aug-19. Activity Chart submitted on 28.08.2019 and under verification.
66	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
67	Vajamangala - Kadakola	D/C	220	40	70	49	45	0	MAR-18	DEC-19	Work terminated on 19-Sep-15. Balance works to be retendered at CEE, Trz, Mysore. Resurvey to be carried out. Letter sent to Corporate office for approval of Re-survey for the subject work on 03.06.2019. Ltr received from DGM (Tech.) on 17.06.2019 to place the subject before CPC. PC agenda sent to Corporate office on 24.7.19 for approval of detailed re-survey.
68	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	10		OCT-19	Line work completed. The 220kV D/C line on MCMV towersform Loc-04(3) to 21 will be comissioned after copletion of 220kV double circuit link line on both Vajamangala (loc No.1 to 3) and Kadakola (loc No. 21 to 70) ends. 220kv 4.567 kms. only 66kV DC line commissioned on 31-0316. 66kV Line. 4.852kms Terminal Bay: Commissioned on 03-Feb-16.
69	Vasanthanarasapura - Madhugiri line	D/C	220	89	209	209	209	89	MAY-17	SEP-19	Commissioned 08/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
70	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Kasargode - Wayanad (GEC-II)	D/C	400	0	0	0	0				
2	Mylatti - Wayanad (GEC-II)	D/C	400	0	0	0	0				
3	Upgradation of 220kV S/C line from Madakkathar - Malaparambu line	D/C	400	178	260	260	260	98		NOV-19	Work completed
4	Brahmapuram - Kaloor line	D/C	220	23	0	0	0		JAN-20		
5	Brahmapuram - Thuthiyoor line	M/C	220	30	16	14	13	9		SEP-19	2.5.km old 110kV D/C line dismantling and RoW used for new MCMV line. work under progress. Time extension issued. (RoW issue at Brahmapuram Waste Disposal Plant).
6	Interconnecting line to Thalasseri - Kunnamangalam at North Malabar	M/C	220	30	0	0	0			DEC-20	Work awarded to M/Ss. Sterlite Power Transmission Ltd on 28.06.2019.
7	Karukadom - Kothamangalam line	M/C	220	14	10	10	10	14		AUG-19	Commissioning pending for want of PTCC clearance
8	Kasargode pool - Kasargode (GEC-II)	2xD/C	220	0	0	0	0				
9	Kottayam - Ettumanoor	M/C	220	25	25	14	4			JAN-21	Work order issued to M/s. L&T on 28.06.2019.
10	Kottayam - Thuravoor (Kottayam Dist Alapuzha Dist)	D/C	220	70	70	5	0			JAN-21	Survey 19 Km completed
11	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		SEP-19		
12	LILO of 220kV Lower Periyar - Madakathara at Chalakudy line	D/C	220	17	0	0	0		OCT-19		
13	LILO of Chalakkudy interconnecting Kodungallor-Irinjalakuda	M/C	220	28	48	2	0			DEC-20	Work order issued to M/s. L&T on 28.06.2019.
14	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	1	5	0	0	0		JUN-17	ATS of Pallivasal Extension HEP. Work is yet to start.
15	LILO of PL -AM - Kottayam at Kottayam	M/C	220	13	13	0	0			JAN-21	work started
16	LILO to Kunnamkulam - Wadakkanchery at Thrissivaperur	M/C	220	23	83	1	0			DEC-20	Work order issued to M/s. L&T on 28.06.2019.
17	LILO to Pallivasal - Aluva at Kothamangalam	D/C	220	332	255	133	86	16		AUG-20	Work under progress.
18	Lower Periyar-Madakkathara feeder (LPMD)	D/C	220	1	0	0	0				
19	Madkathara - Kozhikode MCMV Feeder line	M/C	220	96	260	260	260	97	JAN-20		Workcompleted
20	Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam	D/C	220	206	320	251	180	118		MAR-20	Work awarded to M/s. Sterlite Power Transmission Ltd on 10.11.2017. 400/220kV MCMV line 97.38 ckm and 220/110kV MCMV line 20.20 ckm completed . Balance work in progress.
21	Pallikkara - Aluva line	D/C	220	124	45	45	45	25		DEC-19	Work under progress. (PGCIL Concurrence required for connectiong to gantry. work delayed due to heavy rain).
22	Thuthiyoor - Kaloor (UG Cable)	D/C	220	14	0	0	0	8		FEB-19	Thrikkakara municipality sanction obtained
23	Upgradation of Mundayad - Mayilatty at Kolothunad	M/C	220	90	272	2	0			DEC-21	Work awarded to M/Ss. Sterlite Power Transmission Ltd on 28.06.2019.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Babhaleshwar - Kudus	D/C	400	447	726	576	510	182		DEC-20	Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: The issue is resolved. RoW: A) Nashik Zone: 22 cases for erection filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. B) Vashi Zone: 13 & 12 cases respectively for foundation(F) & erection(E) filed to Collector, Thane, he delegated powers to SDO Kalyan (F-1 & E-12) / SDO Bhiwandi (F-1 & E-11), orders awaited. Major Constraint: As per GR dated 31.05.2017 there is provision for payment of compensation in respect of Tower foundation & erection i.e. 2 times the ready reckoner rate. However, revenue authority has issued orders for huge compensation.
2	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70		MAR-20	Pkg-I: ROW :dtd 03-06-16 : SDO Bhore- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.
3	Jejuri - Lonand	D/C	400	20					MAR-19		
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	241	229	124	JUN-19	MAR-20	The work is to be executed up to LOA cost i.e F-241, E-229 stg-124km by M/s BNC.
6	LILO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
7	LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
8	LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
9	LILO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
10	LILO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	19	0	0	OCT-19	JUN-20	slow progress.
11	LILO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
12	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	194	166	130	15	MAR-22	SEP-20	Work in progress. ROW cases files for 3 locs at SDM Pathardi.
13	Solapur (PG) - Narangwadi	D/C	400	81	250	238	195	55	MAR-20	DEC-20	work is in progress.
14	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar- Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	117	117	57	0	0	DEC-19	DEC-20	ROW :Facing huge opposition in vasai and Bhiwandi areas where multiple project such as Bullet train , DFCCIL, Transmission lines, Highways. Forest : 2.95 Ha (Appr) Online submission done on 22.01.19 and complances submitted on 01.02.19. 3. Joint inspection with forest surveyor in jawahar section carried out on 04.02.2019. Proposal pending at DFO Dahanu. Railway Crossings : Not involved .
15	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	2nd Ckt. of 220 kV Tilwani - Miraj line (From loc no 4 to 43)	S/C on D/C	220	13	0	0	0	13		JAN-20	Commissioned 12/19.
17	2nd ckt. stringing Jamde - Walve	S/C + D/C	220	13	0	0	0	5	MAR-20	MAR-20	Total Progress : 4.55 /13.31Km , Due to outage constraint from MSEDCL & ROW , stringing work delayed.
18	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0	20	MAR-23	JAN-20	Total length 21.05 ckm. Line partly test charged on 31.12.19 from loc no 4 to 43.
19	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
20	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
21	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		ROW at 13 nos loc. Railway crossings involved.
22	Badnera - Ner line	S/C + D/C	220	43	142	142	142	43	DEC-18	OCT-19	Commissioned 04/19 (Late Reported).
23	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
24	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
25	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
26	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	4	4	2	0	DEC-19	MAR-20	Work in progress.
27	Colourchem - Kolshet	D/C	220	8					MAR-21		
28	Deoli (PGCIL) - Yavatmal	D/C	220	84	144	132	96	8	JUN-19		Slow work by agency.
29	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
30	Eklahare - Pimpalgaon	D/C	220	87	158	158	157	23		MAR-20	For Balance stringing work LOI issued.
31	GCR Chandrapur - Sicom line	D/C	220	13	0	0	0	13		DEC-19	Commissioned 10/19 (Late Reported).
32	Georai - Thapti Tanda s/s	D/C	220	109	166	165	164	72	MAR-22	MAR-20	work is in progress.
33	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
34	Kalmeshwar - Warud	D/C	220	170	303	205	186	47		MAR-20	Work is carried out in 5 parts. Four parts Work is in progress.
35	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.
36	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
37	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-20	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
38	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-20	Work is stopped.
39	Kumbhari (PGCIL) - Bale	D/C	220	58	134	134	134	58	DEC-19	JUL-19	Commissioned 06/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
40	Lamboti - Karkamb	D/C	220	60					MAR-20		
41	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
42	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
43	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
44	LILO of one Ckt. Ahmednagar Bhose at Supa	D/C	220	40					MAR-22		
45	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16					MAR-19		
46	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
47	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	M/C	220	31	46	11	8		DEC-19	DEC-20	Area involved 10.35 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019.
48	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
49	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	144	231	231	231	144	JUN-19	SEP-19	Commissioned 08/19.
50	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	39	67	67	67	22	JUN-19	MAR-20	Work in progress.
51	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
52	LILO on 220 kV Deoli (PG) - Ghatodi line for 220kV Yavatmal	D/C	220	20	42	42	42	20	JUN-19	MAR-20	Work in progress.
53	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		
54	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
55	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
56	LILO on Boisar - Nalasopara at Palghar	D/C	220	20					MAR-19		
57	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
58	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
59	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	25	51	51	51	25	JUN-19	DEC-19	Commissioned 10/19 (Late Reported).
60	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		
61	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
62	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
63	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1					MAR-19		
64	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
65	LILO on Padghe - Wada at Kudus	D/C	220	10	46	11	8	0	MAR-18	DEC-20	Forest Area involved 10.35 ha (Appr) Proposal for forest clearance sent to APCCF (Nodal) Nagpur on dtd 04.04.2019. 4) Queries raised by APCCF nodal office, Nagpur on dated 26.06.2019, same is complied on dated 01.07.2019.
66	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	117	57	0	0	MAR-19	MAR-20	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 2.95 Ha (Appr). Revise forest proposal online submission done on dt. 22.01.2019. 4) Joint inspection as per revised forest proposal is carried out on 15.02.2019 & 28.02.2019. The said proposal is under process at DFO Dahanu. . Major ROW issue due to non payment of land compensation.
67	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	7	7	7	0	MAR-20	MAR-20	Name of line: i. 220 kV M/C line, LILO on 220 kV Boisar (M) - Borivali express feed-II at Boisar (PG) s/s ii. Rerouting of existing 220kV Boisar(PG) Boisar (M) II temporary line. Major hurdles due to local villagers ROW issues. 6. Outage issues due to critically over loaded EHV lines and DISCOM feeder crossing.
68	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
69	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
70	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
71	Raymonds - Girnare	D/C	220	30					MAR-22		
72	Second ckt stringing Padegaon - Sawangi line	S/C on D/C	220	17	0	0	0		DEC-17		This line is passing through urban area of Aurangabad city. Hence, even after 4th. call no response for tender. Hence TQR modified by CO. Tender acceptance is under process at Zone Office
73	Shevgaon - Pathardi line at Amrapur S/S	D/C	220	4	0	0	0	4		OCT-19	Commissioned 09/19.
74	Uppalwadi - Mankapur	M/C	220	32				0			Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
75	Uppalwadi - New Pardi	M/C	220	54	0	0	0			FEB-21	LOA issued recently for 15.5 km cable work. Cable route survey approved.
76	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
77	Vashi - Pawane	D/C	220	3					MAR-22		
78	Wani - Pandharkawda line	D/C	220	29	100	61	50	0	JAN-20		Phase-I order issued. Phase-II -Tenderization done, work order will be issued after completion of 50% work of Phase-I.
79	Wardha (PGCIL) - Ghatodi	D/C	220	322	522	420	269	8		MAR-20	Work in progress for part I.
80	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
81	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	200	0	0	0	0				
82	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	0	0	0	26		MAR-20	Total progress 26.25/28.3 ckm. Work in progress.
83	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0	32		NOV-19	Line commissioned on 28/11/2019.
84	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Line cancelled.
85	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Space is not available at 132kV Kharda S/s,and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.
86	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	1	1	1	29		JUL-19	Line commissioned on 03/06/2019.
87	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	3	3	3	44		MAR-20	Ckm: 43.7/44.36ckm . Railway crossing block proposed on 28.02.20.
88	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	2	2	2	40		MAR-20	S-39.95 / 39.95 km . Stringing work completed. EI permission awaited.
89	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	23		DEC-19	Line commissioned on 16/11/2019.
90	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	26		MAR-19	Line commissioned on 18.03.2019.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
91	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	0	0	0				Line cancelled.
92	Ahmednagar - Supa line (GEC-I)	D/C	132	0	65	61	0			MAR-20	Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work , Subject to shutdown & load management of Supa S/S from Shirur S/S
93	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	185	128	0			AUG-20	Work involved in existing line S/C corridor, hence after completion of all foundation work outage will be arranged for dismantling , erection & stringing work , Subject to shutdown & ROW during execution of work.
94	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	56	56	55	26		MAR-20	Work in progress.
95	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	108	94	65	16		MAR-20	Total Locations 108 as per revsied survey, in revised survey some locations of existing line are used
96	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	96	96	96	25		JUN-19	Commissioned on 31.03.2019.
97	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	168	129	117	5		JUN-20	ROW at 9 nos locations, submitted to SDO karjat.
98	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				
99	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
100	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30					MAR-20		
101	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
102	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				The lines are not required as revised necessity is verified by STU.
103	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
104	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
105	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
106	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	24	23	20	7		MAR-20	Line name renamed as LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) . work in progress.
107	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
108	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
109	Vish Wind - Bhenda (GEC-I)	D/C	132	0	140	105	75	1	MAR-21	MAR-20	ROW cases filed for 9 locs at SDM Ahmednagar. Order received for 4 nos loc on 13/02/2020 and hearing awaited for 5 locs.
110	LILO on Kalwa - Vashi at Pawane	D/C	110	1					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
111	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	30	0	0	0		MAR-20	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.
7	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
8	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
10	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
11	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	D/C	400	179	258	191	165	31	FEB-20	FEB-20	
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	DCDS	400	91	130	120	120	73	MAR-20	MAR-20	
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20	7	7	0				Double Entry
10	LILO of one ckt. of Satna (PGCIL) - Bina (PGCIL) at Sagar (GEC-I)	DCDS	400	50	79	79	79	44	JUN-19	JAN-20	
11	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
12	Moondi Pooling Point - Handia	D/C	400	240							
13	Nagda - Mandsaur (GEC-I)	DCDS	400	137	197	196	166	42	MAR-20	MAR-20	
14	Nagda - Ujjain line (GEC-I)	D/C	400	53	152	147	139	23	FEB-20	FEB-20	
15	Pithampur - Moondi Pooling Point	D/C	400	280							
16	REVA TPP - Moondi Pooling Point	D/C	400	70							
17	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
18	Ashta - Shajapur	D/C	220	95							
19	Badod - Nalkheda (GEC)	D/C	220	70	169	141	113			JUN-20	
20	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
21	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
22	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019
23	Betul - Gudgaon (GEC-I)	D/C	220	94	158	158	158	94	SEP-19	JUL-19	Commissioned 06/19.
24	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
25	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
26	Julwaniya - Kukshi	D/C	220	160	200	123	64			MAR-20	
27	Kanwan - Dhar line (GEC-I)	DCDS	220	63	106	100	100	55	DEC-19	DEC-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
28	Katni - Damoh	D/C	220	220							
29	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
30	LILO of both ckt. Nagda - Neemuch at Mandsaur S/s (GEC-I)	D/C	220	103	159	159	151		FEB-20	FEB-20	
31	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40	38	37	36	18		APR-20	
32	LILO of both Ckt. of Badnagar- Ratlam At Badnawar 400 kV S/S	D/C	220	28	29	29	29	28	MAR-17	DEC-19	Commissioned 11/19.
33	LILO of Both ckt. of Badod - Ujjain at Ujjain	DCDS	220	24	42	42	40	22	MAR-20		
34	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40	0	0	0				double entry
35	LILO of Handia - Barwaha at Handia	D/C	220	40							
36	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
37	LILO of one Ckt of Ashta- Dewas line at 220 kV S/S Chapda S/S	DCDS	220	66	109	105	99	26	DEC-19	MAR-20	
38	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
39	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
40	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
41	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
42	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
43	LILO of Ratlam-Daloda line at Jaora (GEC-I) (one ckt.)	D/C	220	4	13	13	13	4	JUL-19	DEC-19	Commissioned 11/19.
44	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
45	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
46	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
47	Mandsaur (Sitamau) - Marut Shakti Pool (GEC-I)	D/C	220	92	147	138	128	28	FEB-20	JUL-20	
48	Morena - Malapur	D/C	220	80							
49	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
50	Neemuch - Ratangarh line (GEC-I)	D/C	220	88	151	151	151	88	DEC-19	MAR-20	Commissioned 02/20.
51	Pithampur -Depalpur	DCDS	220	75	130	130	123	55	DEC-19	MAR-20	
52	Pithampur - Gandhinagar	D/C	220	60							
53	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144	228	76	50			MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
54	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
55	Sabalgarh - Sheopurline (1st Ckt.)	D/C	220	106	340	340	340	106	MAR-20	JAN-20	Commissioned 01/20.
56	Satna - Chhatarpur (2nd ckt)	S/C	220	160		0	0	160		SEP-19	Commissioned 08/19.
57	Second circuiting of Ratlam - Daloda line (GEC-I)	D/C	220	37	9	9	9	37	MAR-20	DEC-19	Commissioned 11/19.
58	Shujalpur - Narsinghgarh Line	D/C	220	44	170	170	157	8	JUN-17	MAR-20	
59	Ujjain - Dewas	D/C	220	90							
60	Ujjain - Nallkheda (GEC)	D/C	220	200	252	111	52	7		JAN-21	
61	Ujjain - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
62	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
63	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
64	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
65	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	Balimela - Malkangiri 2nd Ckt.	S/C	220	21	0	0	0	21		JAN-20	Commissioned 01/20.
2	Bhanjanagar - Aska	D/C	220	57	105	105	105	57	JUN-20	MAY-19	Commissioned 05/19.
3	Bolangir - Kesinga	D/C	220	170	327	314	300	12	JUN-19	DEC-20	Delayed due to forest clearance issue
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	172	79	16	0		JUL-21	Delayed due to RoW issue
5	Katapalli-Kiakata	D/C	220	250	445	174	109	2	JAN-20	MAR-21	The no. of Towers may be revised to 445 nos.
6	Kesinga - Baliguda	D/C	220	200	376	312	271		JUN-17	MAR-21	Delayed due to forest clearance issue
7	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	80	146	136	126	21	MAR-20	OCT-20	Total ckm will be 96 ckm (21kms Hot line stringing+37.6kms LILO e 37.6X2). Delayed due to forest clearance issue. 21.37 ckm hot line stringing from Balimela to Malkangiri charged on 31.01.20
8	LILO of Budhipadar - Tarkera at Bamra	S/C	220	13	37	11	0			MAY-21	the ckm should be 24.6 ckm
9	LILO of Budhipadar - Tarkera at Kuanrapunda	S/C	220	61	65	36	24			DEC-20	The ckm should be 30.036 ckm
10	LILO of Duburi - Balasore at Dhamra	S/C	220	70	133	36	3			JUN-20	
11	LILO of Meramundali - Duburi Ckt-I at Goda	D/C	220	10	24	24	24	9	MAR-17	MAR-20	
12	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	71	51		JAN-20	MAR-21	Tower details is yet to be finalised
13	LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s	D/C	220	10	20	20	14		MAY-19	JUL-20	No. of Towers may be revised to 20 nos.
14	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	32	67	67	67	32	FEB-18	AUG-19	Commissioned 07/19.
15	LILO of one ckt. of Rengali-Barkote at Deogarh	D/C	220	25	50	36	36		MAY-19	JUL-20	Delayed due to forest clearance issue
16	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	FEB-18	MAR-21	Delayed due to forest clearance issue
17	Pandiabili PGCIL - Pratapasasan line	D/C	220	58	114	97	92	10	MAR-17	JUL-20	
18	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)	D/C	400	184	222	0	0	0		DEC-20	Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400	36	0	0	0		SEP-19	SEP-19	Work has been awarded to Tata and route alignment & survey has been completed. Line is passing through forest land and forest proposal is under process.
6	Srinagar(Khandukhal)-Kashipur (Rampura)	D/C	400	304	0	0	0	0		SEP-20	NIT floated on date 08/03/2019. Bid part-1 (technical bid) was opened on date 07/05/2019 and technical bid evaluation report has been submitted on 09/07/2019. The transmission project is likely to be awarded in Oct19 with the commissioning schedule of 22 months from the date of award
7	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	52	0	0			SEP-20	Forest proposal has been submitted on 10/06/2018. Forest proposal was discussed in 39th Regional Empowered Committee (REC) meeting held on 20.06.19. REC accorded in principle approval for diversion of 61.479 Ha land subject to submission of clear enumeration of total trees proposed to be felled and lopped separately. Tree counting is under process. Principle approval of forest case is expected by Aug-2019commission schedule of line is Sep-2020.
8	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
9	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
10	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
11	Devsari-Karanprayag	D/C	220	52	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.
12	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
13	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0				Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)
14	Lakhwar- Dehradun	D/C	220	60	110	57	52	0		JUN-20	Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
15	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0			Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW)
16	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-19	DEC-19	PPA is to be signed.
17	LILO of Dhauliganga - Pithoragarh (PGCIL) line	D/C	220	11	0	0	0		AUG-19	MAY-20	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
18	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	15			JUN-19	MAR-20	Physical Progress Is 40 % , Contract of M/s Vijay Rai & Company, Bihar has been terminated by SE(C&P) vide its office letter no. 645 date 31.08.2019 due to non performing over project.
19	LILO of Lakhwar- Dehradun at Vyasi	D/C	220	71	110	56	52	0	DEC-19	JUN-20	Foundation Completed : 56 Nos. Tower erection : 52 Nos. Stringing :0.000 Kms
20	LILO of Mori - Dehradun line at Nogaon	D/C	220	10	39	1	0	0		MAY-20	Target date of Completion 31.05.2020.
21	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.
22	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
23	Mori -Dehradun	D/C	220	200	0	0	0	0			Preliminary route survey done.DPR prepared and tendering activities are yet to be started.
24	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0			
25	Puhana - Imlikhera (Pirankaliyar) line	D/C	220	14					NOV-19		
26	Rudrapur - Srinagar line (from srinagar to interconnection point of Singoli Bhatwari HEP of M/s L and T	D/C	220	150	260	202	133	10	JUN-19	JUN-19	1. Final approval of forest case was obtained on 18.05.2018 from MoEF & CC regional office Dehradun, GO for final approval issued by Uttarakhand Govt. on 13.08.2018. 2. Old contractor M/s LANCO did not make payments labors contractor/ Sub contractors and they are creating hurdle in construction of line and requesting PTCUL for making their payments directly from PTCUL. 3. There are RoW issues in some locations of line and same are being settled by consistent persuasion to concern land owners.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
2	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
3	LILO of 1ckt RSP - Sarna at Shahpur Kandi PH-I and PH-II	D/C	220	18	0	0	0	0			Amount not yet deposited by Punjab State power Corporation Limited
4	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jagan (nakodar) line at Kartarpur	D/C	220	5	4	4	4	0	MAY-19	JUN-20	Work in progress . correct line length is 0.948 km. Forest case pending at DFO Phillaur. Work delayed due to non-availability of Railway Blocks.
5	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
6	LILO of Himmatpura - jagraon at Ajitwal	D/C	220	3	10	7	3	0	MAY-19	JUN-19	Work is held up due to right of way problems at TL No.4, 5 and 6.
7	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	44	44	25	DEC-16		Line Energised on dated 13.03.2019
8	Makhu - Algaon	D/C	220	101	162	161	159	96	MAY-19	JUN-20	Work delayed due to multiple route revisions. 2 No. type of foundations changed from open pit to well type being river crossing. Further 7 No. type of foundations changed from open pit to semi-submerged.
9	Makhu - Rashiana	D/C	220	92	148	148	148	92	MAY-19	JAN-20	Commissioned 01/20.
10	Makhu - Taran Tarn	D/C	220	60							
11	Malout - Abohar	D/C	220	30	102	101	95	20	MAY-19	DEC-20	Work delayed as it involves lot of shutdowns due to change of voltage level from 132 KV to 220 KV at S/Stns. Work help up due to non availability of labour
12	Nakodar - Ladhowal	D/C	220	70	128	128	128	70	DEC-19	SEP-19	Commissioned 08/19.
13	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
14	Shahpur Kandi PH-I - Shahpur Kandi PH-II	D/C	220	10	0	0	0	0			Amount not yet deposited by Punjab State power Corporation Limited

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Barmer-Bhinmal line	D/C	400	288	399	399	399	288		MAY-19	Commissioned 05/19.
2	LILO of one circuit of Akal - Jodhpur (new) line at Jaisalmer-2 (GEC-I)	D/C	400	20	21	21	8	0	MAR-20	APR-20	KFW funded scheme. NOA issued on dated 27.05.2019 in favour of M/s Skipper, Kolkatta. PTCC: Details from Defence pending.
3	Ramgarh -Bhadla	D/C	400	320	446	446	445	308	APR-19	MAR-20	W/O awarded to M/S SEW Hyderabad. Forest: Permission to work issued on 04.02.19. Aviation NOC issued on 16.05.2018. ROW resolved.
4	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	469	APR-19	JUN-20	work held up. 2 towers were collapsed and need to be re erected. Termination notice issued. Case is sub judice and efforts are being made by RVPN to resolve the issue.
5	Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112	195	171	164	41	MAR-20	APR-20	NOA issued in favor of M/s Skipper on dated 01.06.2018. Forest(0.1226 Hactare): In Principal approval issued on 23.12.19. Demand Note issued by DFO, Jaisalmer on dated 19.02.2020. For FRA, applied to the District Collector vide letter dt. 03-06-2019 PTCC: Details from BSNL pending.
6	Gajner - Chhatargarh line (GEC-I)	D/C	220	167	297	276	266	57	DEC-19	MAY-20	NOA issued on dated 05.06.18 in favor of M/s Man structural. Forest: Involved at 11 locs. , First stage approval received. NHAI: Crossing approval pending.
7	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	6	18	17	12	3	SEP-19	MAR-20	W/O awarded to M/s Transrail on 26.12.17. Route profile for 2.222 kMs approved. All Monopole tower foundation drawings approved. BOQ case approved. Tower dismantling work U/P. Cable Trench 90% completed. Cable laying and monopole assemble work U/P.
8	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	37	36	18	OCT-12	MAR-20	W.O. awarded to M/s Hitech. ROW at one location which is being resolved.
9	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	15		NOV-19	Work order issued on dated 10.05.2018 to M/S Astvinayak. Work completed
10	LILO of Jhalawar - Chhabra line at 220kV GSS Aklera	D/C	220	98	158	136	125	64		JUN-20	LOI issued on 11.05.18 to M/S A 2 Z sales and services, Kota. Work under progress. Forest Involved : In Principle Approval issued by MOEF on 28.1.2020. Demand Note deposited on 14.02.2020. PTW awaited.
11	LILO of Jhalawar - Chhabra line at GSS Aklera (U/C)	D/C	220	97					DEC-19		
12	LILO of one Ckt of existing STPS - Ratangarh line at 220kV GSS Rawatsar	D/C	220	80	145	116	23			JUN-20	W/O Issued to Moji Const. Jaipur vide no. 456 dt. 26.09.19 of CE (Contract). Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	500	500	500	347		MAR-20	All works completed.
2	NCTPS Stage-III - North Chennai (PS) line	D/C	765	0	0	0	0				
3	Norht Chennai (PS) - Ariyalur line	D/C	765	0	0	0	0				
4	North Chennai 765 KV PS - Ariyalur 765 KV s/s	D/C	765	542	799	790	784	515	MAR-20	MAR-20	Work under progres.
5	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
6	Virudhnagar - Coimbatore	D/C	765	498	0	0	0		MAR-21		Estimate is under preparation
7	Common point A of Thervaikandigai - Manali (8a)	D/C	400	54	82	82	82	54	SEP-17	DEC-19	Commissioned 07/19 (Late Reported).
8	Ennore SEZ - North Chennai Pooling Station	D/C	400	24	34	8	6	0	SEP-18	JUL-20	Work under progress
9	ETPS exp.- Ennore SEZ	D/C	400	24	9	4	0		APR-19	APR-20	Work under progress.
10	ETPS exp. - North Chennai Pooling Station	D/C	400	24	106	27	19		SEP-18	MAR-19	Check survey completed. Foundation work commenced.
11	ETPS to Tondiarpet point ATS	D/C	400	18	5	3	2		SEP-17	MAR-19	Work under progres.
12	Kayathar - Thennampatty	D/C	400	48	76	76	76	48		MAY-19	Commissioned 05/19.
13	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	190	302	22	0			DEC-20	Work awarded on 30.11.19 and under progress.
14	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	20	SEP-19	APR-20	Work under progress. ROW issued involved. Enter upon permission obtained from District Collector, Dindigul . Court case in 3 locations disposed in favour of TANTRANSCO.
15	LILO of Pugalur - Kalivanthapattu line at Ariyalur 765 KV s/s	2xD/C	400	80	15	15	15	14	APR-17	DEC-19	Work completed.Gantry alone pending.
16	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	43	38	35	16		MAR-20	Works are under progress. ROW issues involved. Court case - 2 nos. Enter upon permission awaited for 2 locations.
17	Manali - Pulianthoppe	D/C	400	9	0	0	0			MAY-19	Work under progress.
18	Manali - Pulianthoppe S/S	S/C	400	40	65	51	42			JUL-20	Work in progress.
19	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17	APR-20	Tender opened on 30.03.19 and under process.
20	NCTPS - Alamathy Common Point - B (8b1)	D/C	400	4	0	0	0	4		DEC-19	Commissioned 07/19 (Late Reported).
21	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	MAR-18	Tender is under process.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
23	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	564	560	554	251	JUN-17	MAR-20	Work under progress. Severe Row issues involved at Rasipalayam SS end.
24	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	45	15	15			MAR-20	Work under progress. Reserve forest Clearence to be obtained for 22 locations.
25	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAR-20	Tender opened on 31.03.19 and under process.
26	Tervaikandigai - Korattur common point to Kovilpathagai OH-UG Junction Point (Portion of Thervaikandigai - Korattur 400 kV S/C line)	D/C	400	19	0	0	0	19		MAR-20	Commissioned 02/20.
27	Thennampatty - SEPC IPP	D/C	400	100	0	0	0		DEC-18		
28	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
29	Thervaikandikai - Korattur	D/C	400	74	104	94	72	16	DEC-19	MAR-20	Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.
30	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
31	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	0	0	0	0				
32	Udangudi - Samugarengapuram (QM ACSR Conductor) line	D/C	400	0	0	0	0				
33	Udangundi - Virudhunagar (QM ACSR Conductor) line	D/C	400	0	0	0	0				
34	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAR-20	Tender opened on 31.03.19 and under process.
35	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated.
36	Virudhnagar - Kayathar	D/C	400	158	0	0	0		MAR-21		Tender to be floated.
37	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
38	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	23	0	0	0	0		MAR-20	Work awarded to M/s.Energy Power Cables.Laying 8/15 completed. Joints 15/42 completed. Road cut permission awarded for 4 sections.
39	Checkanurani - Sembatty feeder	S/C on D/C	230	26	104	96	79	14	SEP-18	AUG-19	Work under progress.
40	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	MAR-19	Tender to be floated.
41	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-20	work awarded and commenced. Route drawing approved. Awaiting for road cut permission aplied.
42	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	247	247	247	114	JUN-19	DEC-19	Work completed. Tree cutting under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
43	Guindy - R.A.Puram (UG Cable)	S/C	230	8	0	0	0	8		JUL-19	Commissioned 06/19.
44	KPSHEP - Parali lines on M/C towers	S/C	230	0	0	0	0				KPSHEP -Parali 230 kV 3 S/C lines on M/C towers (4Ckts.) (sharing the 4th Ckt. for in addition to the existing Kudnah Ph-II - Kundah PH-III 230 kV S/C line utilising that 230 kV corridor.
45	LILO in 230 kV Othakalmandapam - Palladam at the proposed Edayarpalayam 400 kV SS	D/C	230	20	36	18	11	2	SEP-18	DEC-19	Work help up due to ROW issues.
46	LILO in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	43	24	0		SEP-18	MAR-20	Work help up due to ROW issues.
47	LILO in the existing 230 kV Neyveli TS-I Tiruvannamalai at Sankarapuram 230 kV SS	D/C	230	92	130	130	130	128	MAR-20	NOV-19	Work Completed.
48	LILO in the existing 230 kV Pasumalai - Alagarkoil at the proposed Samayanallur 230 kV SS	D/C	230	12	11	11	11	6	SEP-18	MAR-20	Work under progress.
49	LILO in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	3	1	SEP-18		Energised On 26.07.18
50	LILO in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	247	247	114	SEP-18	DEC-19	Work under progress.Tree cutting under Progress.
51	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	299	286	232	77	SEP-18	MAR-20	Work under progress.
52	LILO of existing 230 kV Shoolagiri - Vinnamangalam line at the proposed Tirupattur 230 kV SS	D/C	230	24	24	24	24	6	SEP-18	JUN-19	Work under progress. Stringing pending for yield compensation
53	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
54	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	APR-19	UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed.
55	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		DEC-18	Cable already laid. LILO to be made at the time of commissioned of Sub stations
56	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	80	61	58	44		SEP-18	MAR-20	Work under progress.
57	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-20	Tender to be lodged and retender to be floated.
58	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-19	Tender to be lodged and retender to be floated.
59	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders.	D/C	230	18	14	14	14	6	SEP-18	MAR-19	Work completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Neyveli - Kadalangudy line	S/C	230	77	326	326	326	77	MAR-20	DEC-20	Work completed and Tender under progress.
61	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	20	10	SEP-18	MAR-19	Work completed.
62	N.T. Kudy - Karaikudi line	S/C	230	110	391	323	278	41	MAR-20	MAR-20	Work under progress.
63	Palavady - Thirupathur line	D/C	230	75	299	283	226	22	DEC-19	MAR-20	Work under progress.
64	Palladam - Ingur	S/C on D/C	230	62	249	239	209	41	APR-13	MAR-20	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe Row issue between Loc no 160 - 190 .Court case pending in High Court.Case to be listed.
65	Periapanachery - Porur (UG Cable)	S/C	230	7	0	0	0	7		DEC-19	Commissioned 11/19.
66	Sholinganallur - KITS	D/C	230	24	50	47	44	21		DEC-19	Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposed is under scrutiny by wet land authority.
67	Shoolagiri - Hosur S/s	S/C	230	19	94	94	94	19		SEP-19	Commissioned 08/19.
68	Shoolagiri - Uddanapalli	S/C	230	18	0	0	0	18		SEP-19	Commissioned 08/19.
69	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	MAY-20	Line work is under modification. Revised administrative approval is under process.
70	TPS-II - Neyveli 230kV S/S	D/C	230	10	0	0	0	10		JAN-20	Commissioned 12/19.
71	Ulundurpet 230 kV SS to the proposed Sankarapuram 230 kV SS	S/C on D/C	230	60	237	237	237	116	MAR-20	FEB-20	Probably on 05.03.2020
72	Vellalavidhuthi 400 kV SS to Nemmeli Thippayakudy 230 kV SS	S/C	230	45	93	92	92	23	SEP-18	MAR-20	Bay work under progress.
73	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	334	313	59	SEP-18	JUN-20	Work under progress.
74	Vellalaviduthi 400 kV SS to Thuvakudy 230 kV SS	S/C on D/C	230	140	125	119	114	23	SEP-18	DEC-20	Work under progress.
75	Vellalaviduthi to the existing Pudukottaai 230 kV SS	S/C on D/C	230	55	85	85	75	14	SEP-18	MAR-20	Work under progress.
76	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	MAR-20	Work under progress.
77	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			MAR-20	(i) Basin Bridge - Tondiarpet cable energised on 30.07.17 (ii) Basin Bridge - Vyasarpadi: Cable energised on 01.08.17 Pulianthope - Basin Bridge - Work to be taken up an completion of Pulianthope 400 KV SS.
78	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	MAR-17	Both the Ckts energised on 19.12.16 and 06.02.17
79	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	699	699	338	JUN-19	MAR-20	Approval awaited 5nos Foundations Reserve Forest area. 12 Nos ROW issues.
80	Ingur - Arasur (PGCIL)	S/C	220	54	228	226	223	33	SEP-16	DEC-19	Works are under progress. Severe ROW issues involved.
81	Kavanoor - Karaikudi (Existing)	D/C	220	176	326	326	326	176	MAR-15	JAN-20	Commissioned 12/19.
82	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			MAR-20	Tender finalised. Work to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
83	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	110	110	44		APR-20	Work under progress. PWD approval obtained for river crossing at 6 locations. Work will be taken up after draining of water.
84	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	60	58	45			MAR-20	Work under progress. Enter upon Permission awaited from District Collector /Tiruppur for 2 Location.
85	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	40	93	83	56			DEC-19	Work under progress. Enter upon Permission awaited from District Collector /Tiruppur for 2 Location.
86	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		JUN-19	Work under progress. Reserved forest clearence involved in 6 locations. Approval is also to be obtained from wet land authority and proposal is under scrutiny by wet land authority.
87	Ottiyambakkam - Omega	D/C	220	70	150	147	147	66	APR-14	MAR-20	Works are under progress. Forest clearence approval is under process for 3 locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19		Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order issued on 30.05.2019.
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19		This line is cancelled as the contract for construction of 400kV SS at Eluru is rescinded.
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19		The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.
4	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19		The scheme containing this Tr.line is posed to NCEF Grant. Soon after receipt of MNRE Grant and based on prevailing load conditions, tenders will be called for.
5	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
6	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
7	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21		The scheme not yet formulated
8	LILO of chittoor - Krishnapatnam at Rachagunneri SS	D/C	400	63	193	193	191	116	SEP-18	DEC-19	Detailed purchase order issued on 31.01.2018. Works under progress.
9	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	The scope of the work is modified as the contract for construction of 400kV SS at Eluru is rescinded.
10	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				Not pertains to APTRANSCO
11	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				Not pertains to APTRANSCO
12	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	NOV-20	The scope of the work is modified as the contract for construction of 400kV SS at Eluru is rescinded.
13	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	0	0	0	0				Instead of constructing seperate evacuation line & SS at Mylavaram , System Studies completed for 1000MW solar Power evacuation from Ultra Mega Solar park at Mylavaram by laying 220kVlines from Pooling stations at Mylavram to existing 400kV SS at Jammalamdugu .
14	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		MAR-20	MAR-20	Detailed purchase orders placed on 05.11.2018.Line Survey Works under progress.(please change the line length as 10.5 KM)
15	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19		The scheme containing this Sub station is posed to NCEF Grant. (Please change the transformation capacity of Sub-Station revised to 2 x 500 MVA instead of 3 x 315 MVA as per recommendation of CEA).In view of urgency,the scheme containing this Tr.Line is posed for advance tendering.Offline tenders floated on 15.02.2019. The Award of work yet to be finalized
16	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	Instead of taking up seperate Evacuation line from VTPS -stage-V, it is proposed to take up Replacement of ACSR Moose conductor with INVAR conductor from 400kV VTS - Sattenapalli DC line and Renovation of existing VTPS -I&II Feeder Bays at Sattenapalli SS . Tenders will be called soon.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
18	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18		May be deleted that CEA ,during 42nd standing committee meeting recommended to take up 400/220kV Urvakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Urvakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.
19	Vemagiri - Kamavarapukota	D/C	400	185	268	226	202	80	MAR-20	JUN-21	Works are being executed in slow pace due to ROW issues and due to limited working season (45 days only) at 137 Locations
20	Boksampalli - KIA Motors Switching Station and 220/33kV S/S Ammavaripalli in Anantapur District	D/C	220	35	0	0	0	35		OCT-19	Commissioned 07/19 (Late Reported).
21	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
22	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
23	Garividi - Garividi	D/C	220	70							
24	Garividi - Pydibhimavaram	D/C	220	100							
25	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	40							
26	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	239	98	41		NOV-19	NOV-19	25% Work Completed.
27	Hindupur - Penukonda	D/C	220	253							
28	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
29	Jammalamadugu - Betamacherla	D/C	220	75	259	181	103		AUG-19	NOV-19	Works are under progress.
30	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	NOV-18	Line works are under progress
31	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-18	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
32	Jammalamadugu - Tirumalayapalli	D/C	220	54	89	80	60		JUL-14	DEC-18	works are under progress.
33	Kalikiri - Kalikiri line	D/C	220	8					JUN-18		
34	Kalikiri - Madanapalli line	D/C	220	60				60	NOV-19	APR-19	Commissioned 04/19.
35	Kalyandurg-Anantapur	S/C	220	61						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
36	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		DEC-20	Works are under progress
37	Kamavarapukota - Nuziveedu	D/C	220	90							
38	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	91	66	41	0	DEC-14	SEP-19	Works are under progress.
39	LILO of Nannur - Regumanugadda line at 220/11kV Brahmanakokur s/s	D/C	220	27	0	0	0	27		OCT-19	Commissioned 09/19.
40	LILO of Pendurthy - Garividi at Garividi	D/C	220	140	202	29	0	0		MAR-20	Works are under progress
41	LILO of Podili - Nellore at Atmakur	D/C	220	80							
42	LILO of Tadikonda - Ongole line to 220/132kV Prathipadu	D/C	220	4	0	0	0	4		OCT-19	Commissioned 04/19 (Late Reported).
43	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
44	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	46	169	168	167	AUG-19	NOV-19	Tower foundations are completed, erection and stringing are under progress.
45	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	
46	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
47	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
48	Narsapur-Doultabad	S/C	220	15						DEC-16	
49	Narsapur-Manoharabad	S/C	220	15						DEC-16	
50	Nirmal-Nandipeta	S/C	220	20						DEC-16	
51	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
52	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
53	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
54	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
55	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84							
56	Sattenapalli - Guntur	D/C	220	96	180	180	180	96	APR-19	OCT-19	Commissioned 06/19 (Late Reported).
57	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
58	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-19	Works are under progress.
59	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0							
60	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4							
61	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24					MAR-18		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
62	Penukonda(220) - Penukonda (132)	D/C	132	20							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Jangaon - Tippapur LI	D/C	400	138	193	193	193	138	SEP-18	MAY-19	Commissioned 05/19.
8	Julurupadu - Jangaon	D/C	400	349	489	489	489	349	SEP-18	JUL-19	Commissioned 06/19.
9	Julurupadu - Kamalapuram LI TMDC line	D/C	400	80	123	115	100	27	FEB-20		9 Nos ROW.
10	Julurupadu - Manuguru TPP	D/C	400	225	313	313	313	225	MAR-17	DEC-19	Commissioned 02/19 (Late Reported).
11	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	78	73	68	0	MAR-20		
12	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
13	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
14	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
15	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
16	LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S	D/C	400	0							
17	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
18	Narlapur SS - Yedula SS	D/C	400	60					SEP-18		
19	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
20	Nirmal - Dichpally at Jangaon (QM) line	D/C	400	120	174	174	174	120	JUL-19	JAN-20	Commissioned 12/19 (Late Reported).
21	NTPC - Ramadugu (QMDC) line	D/C	400	104	161	161	161	98	AUG-19	JAN-20	
22	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
23	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
24	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171	492	492	492	347	FEB-19	JAN-20	
25	Telangana STPP - Narsapur	D/C	400	360	492	492	492	347	DEC-19	JAN-20	Programmed to charged on March 2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
26	Telangana STPP - Ramadugu	D/C	400	110	161	161	161	101	DEC-19	JAN-20	works are under progress.
27	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
28	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
29	Veltoor SS - Yedula SS	D/C	400	100					SEP-18		
30	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	0							
31	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	0							
32	Yadadri TPP Switchyard - Dindi s/s	D/C	400	0							
33	Yadadri TPP switchyard - Jangaon S/S	D/C	400	0							
34	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
35	Yedula SS - Vattem SS	D/C	400	100					SEP-18		
36	Asupaka - Aswaraopet	D/C	220	40					NOV-17		
37	Chilakallu - Narketpally	D/C	220	25	42	42	41	20		JUL-19	
38	Dichpally 400kV - Banswada 220kV	D/C	220	168					JUN-19		
39	Dindi -Existing Kondamallepally line	D/C	220	70					SEP-19		
40	Dindi - Nagarkurnool	S/C	220	86					JUN-17		
41	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	66					SEP-19		
42	Julurupadu to Peddagopati	D/C	220	220					SEP-18		
43	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
44	Kamalapuram LISS - V.K.Ramavaram TMDS line	D/C	220	30	64	64	64	27	FEB-20		
45	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
46	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10					JUN-17		
47	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5					SEP-17		
48	LILO of 220 kV KTS- Lower Sileru-I line at 220/11kV VK Ramavaram LI SS	D/C	220	3	0	0	0	3		JAN-20	Commissioned 12/19.
49	LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda	S/C	220	1					SEP-18		
50	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	2	1		OCT-18	
51	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	2	1		OCT-18	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
53	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
54	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
55	LILO of existing Durshed - Sirchilla line (Both Ckts.) to proposed Ramadugu at Karimnagar District	M/C	220	36					SEP-19		
56	LILO of existing KTS - Shapurnagar at Waddekothapally (Jangaon District)	S/C	220	17	0	0	0	17	JUN-19	JAN-20	Commissioned 08/19 (Late Reported).
57	LILO of existing KTS-Shapurnagar proposed line at Jangaon	S/C	220	45	0	0	0	45	JUN-19	JAN-20	Commissioned 08/19 (Late Reported).
58	LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)	S/C	220	24					SEP-19		
59	LILO of existing Waddekothapally - Bhongir (Both Ckts.) to proposed at Jangaon (Jangaon District)	M/C	220	104	0	0	0	104	JUN-19	JAN-20	Commissioned 06/19 (Late Reported).
60	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4					SEP-18		
61	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
62	LILO of KTPS - Lower Sileru-I to the Asupaka	D/C	220	30				0	NOV-17		
63	LILO of one ckt. of 220kV Mamidipally - Shadnagar at 220 kV Kothur SS	D/C	220	1					JUN-19		
64	LILO of one Ckt. of 220kV Shamshabad - Kethireddypalli (Manikonda) at 220kV Kothur SS	D/C	220	18					JUN-19		
65	LILO of one ckt. of KTPS- Manuguru - proposed Pump House-1 at B.G. Kottur line	D/C	220	1	5	5	5	1	FEB-20		Commissioned 10/19.
66	LILO of V-Lower Sileru-II - proposed Pump House-1 at B.G. Kottur	D/C	220	40	74	74	74	33	FEB-20	JAN-20	
67	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24					JUN-17		
68	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	26					SEP-17		
69	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
70	Narapur - Borampe	M/C	220	86					MAR-18		
71	Narsapur- Proposed Bowrampet line	D/C	220	136					JUN-19		
72	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79					DEC-17		
73	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	204					SEP-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
74	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136					NOV-17		
75	Parigi SS to Lakshmidvipalli	D/C	220	20					SEP-17		
76	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
77	Shivarampally - Asifnagar 2nd ckt.	S/C	220	4	0	0	0	4	JUN-19	JAN-20	Commissioned 05/19(Late Reported).
78	Thimmajipet to Jadcherla DC line	D/C	220	40					SEP-17		
79	Timmajipet - Balanagar	D/C	220	60					SEP-17		
80	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
81	Yellampalli - Goliwada	D/C	220	1					SEP-17		
82	Yellampalli - Sundla	D/C	220	30					SEP-17		
83	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	42	152	133	92	24		DEC-18	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	411	371	318	76		SEP-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
2	Agra (UP) - Greater Noida (UP)	S/C	765	0	0	0	0				To be deleted
3	Anpara D - Unnao	S/C	765	416	1225	1224	1220	401	APR-19	JUN-20	Work in progress.
4	Ghatampur TPS-Agra line	S/C	765	240	579	492	370	76		SEP-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd . Work in progress.
5	Ghatampur TPS - Agra (UP)	S/C	765	0	0	0	0				To be deleted
6	Ghatampur TPS - Hapur	S/C	765	0	0	0	0				To be deleted
7	Ghatampur TPS-Hapur Line	S/C	765	400	1048	737	537	71		MAR-21	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
8	LILO of Anpara D-Unnao line at Obra	S/C	765	40	28	0	0	0		NOV-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
9	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30	66	30	23	0		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
10	aligarh - Shamli Line	D/C	400	180	686	202	82	0		OCT-20	Work in progress.
11	Badaun-Sambhal Line	D/C	400	90	0	0	0				To be constructed on TBCB in TBCB mode. Line (134 cKm) is sanctioned along with 400 kV S/s Sambhal on dated 06/12/018. Selection of Developer is in process.
12	Ballia (PG)-Rasra Line	S/C	400	35	115	111	108	29		DEC-20	Work in progress.
13	Ghatampur TPS - Kanpur (PG) line	D/C	400	0	0	0	0				To be deleted
14	Ghatampur TPS-Kanpur PG Line	D/C	400	120	136	136	136	98		APR-21	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
15	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			The project was being developed under TBCB mode. The parent company M/s Isolux has gone insolvent. Govt of UP is considering various options for quick and amicable ressolution for completion of project i.e. Take over of trnasmission project on commercially viable purchase price or substitution of M/s Isolux as opted by lead lender M/s PFC.
16	Jawahapur TPS-Firozabad Line	D/C	400	80	204	143	95	12		MAR-21	Being constructed in TBCB mode by PGCIL. Work in progress.
17	LILO Agra(South)-Fahtehabad(Agra) at Firozabad	D/C	400	20	47	25	20	3		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
18	LILO of Firozabad (220) -Agra(PG) at Firozabad(400)	D/C	400	20	42	33	27	9		DEC-20	Being constructed in TBCB mode by PGCIL. Work in progress.
19	LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-III at Basti	D/C	400	48	79	79	79	48	MAR-20	MAR-20	All work completed except connection to LILO point connection. PTCC clearance is pending
20	LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-IV at Basti	D/C	400	60	90	90	90	58	MAR-20	MAR-20	All work completed except connection to LILO point & gantry.
21	LILO of jaunpur -Gajokhar at Junpur Line	S/C	400	60	0	0	0			MAR-21	Misprint.The line is in fact LILO of 220 kV Jaunpur(220)-Gajokhar at Jaunpur(400).
22	LILO of one Ckt Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	50	84	84	84	61		APR-20	Progress of OPGW stringing work on main Aligarh- Sikandrabad line completed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of one ckt. Fatehpur-Unchahar at Malwan	D/C	400	58	0	0	0		JAN-20	APR-21	
24	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30	0	0	0			MAR-20	In place of above LILO line, Obra B- Obra C DC line will be constructed.
25	Mathura - Jawaharpuram	D/C	400	220	0	0	0				To be deleted.
26	Obra-C-Jaunpur Line	D/C	400	400	459	222	80	0		FEB-21	Work in progress.
27	Panki TPS-Panki Line	D/C	400	6	0	0	0			JUN-20	Work in progress.
28	Panki TPS - Panki s/s	D/C	400	0							
29	Roza TPS-Badaun Line	D/C	400	90	219	102	2	0		NOV-20	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
30	Sambhal-Moradabad Line	D/C	400	100	0	0	0			MAR-21	
31	Sector-148 t Sector-123 Noida	D/C	400	40	0	0	0	40		MAR-20	Commissioned 02/20.
32	Simbholi-Meerut Line	D/C	400	40						MAR-20	
33	Simbholi-Muradnagar-II Line	D/C	400	50	0	0	0			JUN-21	
34	Simbholi-Simbholi Line	D/C	400	15	0	0	0				To be deleted.
35	Tanda TPS Extn- Basti (Q)	S/C	400	43	137	135	134	40	OCT-19	JUN-20	Work in progress.
36	Varanasi (PG)-Jaunpur Line	D/C	400	115	211	176	123	18		FEB-21	Work is in progress.
37	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0			MAR-21	S/s land not acquired, line on hold.
38	Aurai - Mizapur	S/C	220	43	150	140	82	0			Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.
39	Aurai - Phoolpur	S/C	220	71	223	210	195	47			Construction of line is kept on hold as work on feeding S/s (Aurai400) was stopped by M/s SEUPPTCL long back ago due to financial constraints . The developer has gone bankrupt.Now it has been decided to divert the line to 220 kV s/s Bhadohi.
40	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			Line is kept on hold as fund has not been made available by UPNEDA.
41	Banda-Chitrakoot Line	D/C	220	226	362	362	362	226		APR-19	Commissioned 04/19.
42	Bareilly (400) - Pilibhit Ckt.-II	S/C	220	39	0	0	0	39		MAY-19	Commissioned 05/19.
43	Bareilly - C.B. Ganj	S/C	220	24	92	92	92	24		JUL-19	Commissioned 06/19.
44	Bareilly -Dohna	S/C	220	10	0	0	0	10		JUL-19	Commissioned 06/19.
45	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				Line Length 150 ckm. Line is kept on hold as fund has not been made available by UPNEDA.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			Line construction kept on hold. UPNEDA has been requested to make funds available for the purpose.
47	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				To be deleted. 220 kV S/s Khatauli in Muzaffarnagar distt is sanctioned on 09/01/19 and is expected in year 2020-21.
48	Charla - Meerut line	S/C	220	5	0	0	0	5		OCT-19	Commissioned 09/19.
49	Deoria - Rasra	S/C	220	83	253	253	253	83		SEP-19	Commissioned 08/19.
50	Firozabad (400)-Tundla	D/C	220	50	0	0	0			MAR-21	220 kV s/s Tundla is sanctioned on 21/01/2019 with connectivity thru' LILO of 220 kV Agra PG(765) - Firozabad(400) resulting from LILO of 220 kV Firozabad(220)- Agra PG(765).
51	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0			MAR-21	Land purchase for Anandnagar s/s is in process.
52	Gorakhpur (PG)-Gola line	D/C	220	82	0	0	0	82		APR-19	Commissioned 04/19.
53	Hamirppur-Banda Line	D/C	220	140	0	0	0			DEC-21	220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt interconnectivity.
54	Hamirpur-Sarh Line	D/C	220	140	0	0	0				To be deleted.
55	Hapur(765) - Faridnagar line	S/C	220	11	57	57	57	11		APR-19	Commissioned 04/19.
56	Hardoi Road-Lucknow Line	D/C	220	20	39	21	0			SEP-20	Work in progress. Can be energised only after 400 kV S/s Hardoi Rd(Jehta),Lucknow is energised
57	Hardoi Road-Sandila Line	D/C	220	60	0	0	0			MAR-21	S/s is sanctioned in Mallawan in place of Sandila in Hardoi distt .
58	Indirapuram - Pratap Vihar	D/C	220	16	38	33	9	3		APR-20	Work in progress.
59	LILO of 220 kV Baghpat - Muradnagar-II at Mandola Vihar	D/C	220	20	0	0	0	20		SEP-19	Commissioned 08/19.
60	LILO of 220kV Dunara - Laitpur TPS Ckt-II at Babina	D/C	220	15	0	0	0	15		SEP-19	Commissioned 08/19.
61	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
62	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	0	0	0				To be deleted.
63	LILO of Bareilly - Shahjahanpur line at Faridpur	D/C	220	8	0	0	0	8		MAR-20	Commissioned 02/20.
64	LILO of Gr. Noida (400) - Noida Sec-148 line at R.C. Green	D/C	220	9	0	0	0	9		MAY-19	Commissioned 05/19.
65	LILO of Gr .Noida -Noida Sec-129 at Noida Sec-148	D/C	220	1	0	0	0	1		APR-19	Commissioned 04/19.
66	LILO of Hathras - Gokul at Mathura	D/C	220	120	198	198	198	120		MAY-19	Commissioned 05/19.
67	LILO of Mainpuri- Sikandrarao at Jawarharpur TPS	S/C	220	22	49	49	49	22		AUG-19	Commissioned 07/19.
68	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0			MAR-21	S/s is being constructed by the name 220 kV Farrukhabad. So the above line would be LILOed accordingly.LILO o

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
69	LILO of Noida Sec-20-BTPS line at Botanical Garden	D/C	220	3	0	0	0	3		JUL-19	Commissioned 06/19.
70	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			line charged on 05.05.2018
71	LILO of Sultanpur - Sangipur First Ckt. at Amethi	D/C	220	7	12	12	12	7	APR-19	NOV-19	Commissioned 08/19 (Late Reported).
72	Mator PG (400) - Partapur (Jagriti Vihar) line	S/C	220	28	0	0	0	28		SEP-19	Commissioned 08/19.
73	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				
74	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0			MAR-22	
75	Modipura-II-Bagpat PG Line	D/C	220	70	0	0	0			MAR-22	
76	Modipuram-II-Modipuram Line	D/C	220	60	0	0	0			MAR-22	to be deleted
77	Modipuram-II-Shamli Line	D/C	220	120	0	0	0			MAR-22	to be deleted
78	Muradabad-Tajpur Line	D/C	220	60	0	0	0			MAR-21	to be deleted
79	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				S/s sanctioned by the name 220kV Chandpur in Bijnaur distt. The feeding line is sanctioned as LILO of one ckt 220 kV Meerut (UP 765)- Amroha DC line.
80	Nighasan-Lakhimpur Line	D/C	220	120	0	0	0			MAR-21	LILO of 220 kV Shahjahanpur PG(4000)- Gola DC line is sanctioned for 220 kV S/s Gola in Lakhimpur distt.
81	Partapur (Jagriti Vihar) - Hapur	D/C	220	53	0	0	0	53		OCT-19	Commissioned 09/19.
82	Sahupuri -Raja ka Talab	S/C	220	65	201	201	201	65	MAY-19	AUG-19	Commissioned 07/19.
83	Shamli-Khatauli Line	D/C	220	50	0	0	0			MAR-20	
84	Sohawal - Tanda	D/C	220	232	350	350	350	232	APR-19	MAY-19	Commissioned 05/19.
85	Sultanpur-Sangipur LILO Section at Amethi	D/C	220	18	12	12	12	18		APR-19	Commissioned 04/19.
86	Unnao - Phoolbagh (Kanpur) line	D/C	220	57	107	107	107	57	JUN-19	NOV-19	Commissioned 08/19 (Late Reported).
87	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
88	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
89	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	105	101	32	4		APR-20	Work in progress.
90	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charge on 11.04.2018. (69.600 ckm)
91	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Line energised on 18.01.2019
92	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
93	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
94	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			line charged on 07.03.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
95	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Line energised on 28/07/2017.
96	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6		AUG-17	Energised on 06/11/2017
97	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
98	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
99	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				Line is kept on hold as fund has not been made available by UPNEDA.
100	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Line Length 30 ckm. Energised in Feb, 2018.
101	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				Only the line is kept on hold as fund has not been made available by UPNEDA. Solar Project sanction is yet to be finalised.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)											
1	Baramwari (GIS)-Srinagar S/S	D/C	220	180	228	210	182	72	DEC-19	DEC-19	Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - N. Chanditala	D/C	400	340	532	449	127	0	JAN-17	MAR-21	Fresh order has been placed. work in progress
2	Katwa TPS - New Katwa (Q Moose)	D/C	400	10						MAR-19	
3	LILO of Arambag - Durgapur at N. Chanditala	D/C	400	97	134	134	134	97	JUN-19	AUG-19	Commissioned 07/19.
4	LILO of KTPP - Kharagpur at N. Hadia NIZ	D/C	400	80						MAR-21	
5	New Katwa to common towe of Jeerat - BKTPP & Jeerat - New Chanditala	D/C	400	172						MAR-21	
6	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	DEC-19	APR-20	Work under progress at slow rate due to acute ROW problems. Approval of Railway authority is also pending for execution of balance foundation work.
7	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
8	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
9	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
10	Establishment of Jeerat - Kasba utilising remaining part of Jeerat New Town-IIAnd Barasat-Kasba	D/C	220	14						MAR-18	
11	Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba	D/C	220	2						MAR-18	
12	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
13	LILO of Arambag - New Chanditata (Rishra) at Singur	S/C	220	20						MAR-18	
14	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	62	55	18	SEP-19	MAR-20	Work under progress at slow pace due to ROW problem in Haripur area.
15	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
16	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
17	LILO of Egra - New Haldia at N. Haldia NIZ	D/C	220	40						MAR-21	
18	LILO of Gokarna - Krishnanagar at Rejinagar	D/C	220	9	21	21	21	9	JUN-19	NOV-19	Commissioned 10/19.
19	LILO of KTPS - New Haldia at N. Haldia NIZ	D/C	220	32						MAR-21	
20	LILO of Malda (PG) - Dalkhola (PG) at Gozol	D/C	220	6	14	14	14	6	JUN-19	AUG-19	Commissioned 07/19.
21	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
22	LILO of Satgachia - Krishnanagar at New Katwa	D/C	220	152						MAR-19	
23	LILO of STPS - Durgapur at Asansole	S/C	220	60						MAR-18	
24	LILO of STPS - N. Bishnupur at Hura	S/C	220	44						MAR-19	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	LILO of Subhasgram (PG) - Laxmikantapur at Baruipur	D/C	220	240						MAR-20	
26	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
27	Rajarhat (PG) - N. Town II C	D/C	220	14	24	2	2	4	AUG-17	DEC-20	2.2 Km Cable laying completed.
28	STPS - Raghunathpur	D/C	220	100						MAR-21	
29	Subashgram (PG) - Baruipur	D/C	220	58	126	125	123	49	AUG-17	APR-20	Work under progress at slow rate due to acute ROW problem.
30	Subhasgram (PG) - Laxmikantapur	D/C	220	210						MAR-18	
31	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
32	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20					APR-19		
33	Rammam-III - New Jalpaiguri	D/C	132	180					APR-19		

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2019-20

As on 29-FEB-2020

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	208	388	310	241	94		MAR-20	a) Defence NOC: Conditional NOC has been received from Defence authority on 16.12.2019. Surprisingly, severe height restrictions have been laid by authority which is not a standard practice as the airbase is an non-full fledged operational/contemporary airbase. This has impacted ~53 towers and new towers are required to be designed to comply the conditions stipulated in the NOC and in the interest of time support from PGCIL/CEA/CPRI/CSIR-SERC and industry leading EPC agencies have also been sought on 30.12.2019, in case such designs are available with them or also for readiness to design towers in shortest possible time. The net impact on execution time and cost will be evaluated once design is finalised.
2	LILO of One Circuit of 765 kV Aurangabad - Padghe D/C (hexa) line at Pune (C-WRTL - TBCB)	D/C	765	129	180	180	180	129	MAR-19	SEP-19	Commissioned 08/19.
3	Ghatampur - Kanpur line	D/C	400	98	136	136	136	98	FEB-20	JAN-20	Commissioned 01/20.
4	LILO of both ckt. of Ranchi - Maithon-RB line at Dhanbad (NKTL-TBCB)	D/C	400	2	0	0	0		MAY-19	MAY-19	
5	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	63	112	41	23		SEP-17	SEP-17	a) Continuous support is requested from CEA, NTPC and LTTCs in expediting the forest approval as it is the most critical and long lead activity in achieving the compressed execution schedule. Progress outside forest area is going as per schedule. NKTL is putting its best efforts to complete the line within 14 months, as required by NTPC. However, forest clearance which was expected to be available by Mid Jan20 (200 days from Jun19) is still not received and is expected to be delayed. b) Out of earlier 8 locations, still 06 nos of locations outside forest area couldnt be taken up near NTPC Power plant as NTPC has dumped excess excavated soil and plants construction material is lying in line corridor area.
6	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	289	39	13		SEP-19	SEP-19	a) Continuous support is requested from CEA, NTPC and LTTCs in expediting the forest approval as it is the most critical and long lead activity in achieving the compressed execution schedule. Progress outside forest area is going as per schedule. NKTL is putting its best efforts to complete the line within 23 months, as required by NTPC. However, forest clearance which was expected to be available by May20 (300 days from Jul19) is still not received and is expected to be delayed.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
<u>ATHENA CHHATTISGARH POWER LIMITED(ACPL)</u>											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
<u>BAJAJ ENERGY PVT. LTD.(BEPL)</u>											
1	Balrampur-Utraula line	D/C	132								Existing line.
<u>CORPORATE POWER LTD.(CPL)</u>											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
<u>D.B. POWER CORP. LTD.(DBPCL)</u>											
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
<u>DIRANG ENERGY PVT. LTD.(DEPL)</u>											
1	Gongri - Dinchang Pooling Station	D/C	220								
<u>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</u>											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jhharkhand Pooling Station	D/C	400								
<u>Essel Infraprojects Ltd.(ESSEL)</u>											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		FEB-20	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	395	565	446	341		FEB-20	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	265	344	312	247		DEC-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	645	827	773	423	59	DEC-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wlld life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	JUL-19	JUL-19	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		FEB-20	FEB-20	Forest : Nil
GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.
KALPATARU POWER TRANSMISSION LIMITED(KPTL)											
1	Alipurduar (PG) - Siliguri (PG) (ATL - TBCB)	D/C	400	231	321	321	321	231	MAY-19	MAR-20	Commissioned 02/20.
2	Imphal - New Kohima (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	268					JUL-20		
3	New Kohima -New Mariani (Twin Moose ACSR) (K-MTL - TBCB)	D/C	400	240					JUL-20		
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-20	St-I FC received, St-II under progress
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSCCL)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
STERLITE ENERGY LIMITED(SEL)											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
STERLITE GRID LTD.(SGL)											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	140	182	2	0	0	JUL-21	JUL-21	1. Delay in getting forest clearance.
2	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	378	492	476	474	350	JUL-19	MAY-20	1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharastra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTCs. 2. In the meeting held in CEA dated 29-07-2019, it has been finaised that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to be completed by May20 subject to the timely grant of Forest Clearance and Sec-164 approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	Khandwa Pool - Indore (KTL - TBCB)	D/C	765	179	243	243	243	179	JUL-19	FEB-20	Received Approval for Energization certificate from Electrical Inspector, CEA on 06th Feb 2020
4	Aligarh - Prithala (GPTL - TBCB)	D/C	400	99	108	108	108	99	APR-19	AUG-19	Commissioned 07/19.
5	Kadarpur - Sohna Road (GPTL - TBCB)	D/C	400	22	29	29	29	21	SEP-19	MAR-20	1. Environment Pollution Control Authority (EPCA) construction Ban has prevented and unavoidably delayed the construction work which is a Force Majeure event and the same has been intimated to LTTCs 2. RoW issue raised by Land Owner Mr. Surendra Singh in village Tehsil Badshahpur, Gurgaon which has delayed construction by 4 months 3. Electrical Inspection was held on 27-02-2020 and the approval for Energization certificate is expected by 6th Mar 2020
6	Khargone TPP - Khandwa Pool (Q) (KTL - TBCB)	D/C	400	49	66	66	64	39	JUL-19	MAR-20	1. Delay due to Force Majeure event as the KTL had to divert the route for construction of KK line in order to avoid interception of KK Line with under progress NTPC Railway line and this force majeure event has been intimated to the concerned LTTCs. 2. RoW issues at Location no 19/1 (Village Delwada, Tehsil Sanawad, District - Khargone) and 20/0 (Village Mortakka Mafi, Tehsil Punas, District Khandwa). Apart from this, farmers from Mortakka and Moraghadi (Tehsil Punasa, District Khandwa) are creating hinderance for 33kV line required for Substation Auxiliary power. Support required from local administration to resolve the said issue
7	LILO of Gurgaon - Manesar at Sohna Road (GPTL - TBCB)	D/C	400	1	6	6	6	2	SEP-19	MAR-20	1. Environment Pollution Control Authority (EPCA) construction Ban has prevented and unavoidably delayed the construction work which is a Force Majeure event and the same has been intimated to LTTCs 2. Electrical Inspection was held on 27-02-2020 and the approval for Energization certificate is expected by 6th Mar 2020
8	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0	233	2	0			NOV-21	1. Delay in getting forest and wildlife clearances
9	Prithala - Kadarpur HTLS line (GPTL - TBCB)	D/C	400	58	69	69	69	58	MAY-19	DEC-19	Commissioned 11/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Silchar (PG) - Misa (PG) (Q) line (NER-II TL-TBCB)	D/C	400	349	487	461	386	166	NOV-20	APR-20	1. PGCIL bays at Silchar and Misa end has to be expedite so as to match with the transmission line schedule 2. 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited 3. 3. RoW issue in 400kV D/C Silchar Misa Transmission line as the land owners are asking for undue compensation. The details are as per the below details: a. Location No. AP 29 in village - Barjatrapur, Teshil Katigorah, District Cachar b. Location No. 184/2, AP 185, 185/1, 185/2, 185/3, AP 186 and 186/1 in village - Dithur, Teshil Umrangso, District Dima Hasao c. Location No. 218/4 in village - Borphura gaon, Teshil Donka Mokam, District West Karbi Anglong
11	Surajmaninagar - P. K. Bari line (NER-II TL-TBCB)	D/C	400	154	208	175	147	41	JUL-20	APR-20	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited
12	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0	0	0	0				
13	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0	148	6	0			JUN-20	1. Delay in getting forest clearance
14	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	239	225	173	45	MAR-20	MAR-20	1. The proposal for PLCC Carrier frequency has been submitted to Ministry of Commnication (WPC Wing) on 08-07-2019 and the approval is still awaited
15	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	211	151	121	33	MAR-20	MAR-20	1. Due to Non-grant of NOC, re-routing of line has been proposed by AAI and we have submitted the proposal for the same. AAI has not issued NOC certificate for 8 tower locations and it comes under Force Majeure event. 2. RoW issue at Loc No. AP 101-105 in village - Chimpur, District Papum Pare as the land owners are asking for undue compensation and in Forest area by Forest Dwellers in District West Tripura, Khowai and Dhalai
16	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	20	2		MAR-20	MAR-20	1. Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO of one ckt of Biswanath Chariyalli Itanagar 132kV D/C line at Gohpur S/s for utilization of LILO line
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
VISA POWER LTD(VISA)											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.