



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2018-19)

(As on 31.03.2019)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi**

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2018-19**

As on 31-MAR-2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CENTRAL SECTOR											
DAMODAR VALLEY CORPORATION (DVC)											
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	17	0	0	FEB-17	AUG-19	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Fresh order placed on 13.02.19 to execute the leftover work. Revised compl. Target Aug.'19
2	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	290	37	OCT-14	MAR-20	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.*The executing agency ECI-SEW-JV (Gola- Ranchi portion) has become non-responsive, hence Termination letter issued on 17.01.19 with 30 days notice period.On expiration of notice period Termination of agency is under process.
POWERGRID (Consultancy Work) (PGCONSULTANCY)											
1	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	60	JAN-17	SEP-18	Commissioned 09/18.
2	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	425	425	115	SEP-17	FEB-19	Commissioned 01/19.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)											
1	Angul - Jharsauguda	D/C	765	590	790	790	790	590	DEC-15	DEC-18	Commissioned 11/18.
2	Banaskanta - Chittorgarh line	D/C	765	604	841	841	841	604	APR-18	FEB-19	Commissioned 02/19.
3	Banaskanta - Sankhari line	D/C	400	43	59	59	59	43	APR-18	FEB-19	Commissioned 02/19.
4	Bhadla - Bikaner line	D/C	765	350	455	430	353	86		MAY-19	Forest clearance awaited. ROW issues being faced on the line.
5	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	74	74	53		MAR-19	Test charged.
6	Bhuj Pool - Banaskanta line	D/C	765	578	755	755	755	578	JUL-18	FEB-19	Ready for Commissioning 02/19.
7	Biharshariff (Ckt. III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	42	42	26		FEB-19	Commissioned 01/19.
8	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	50	50	31	FEB-19	JUN-19	Work of downstream system yet to be taken up by UT Chandigarh. Underground cable laying done in 4 Kms. 05 locations under severe ROW. Owners have taken stay from Court.
9	Cuddapah - Hindupur line (Q)	D/C	400	338	483	483	483	338		OCT-18	Commissioned 10/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	486	650	650	650	486	APR-19	FEB-19	Commissioned 02/19.
11	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	447	446	295	NOV-08	APR-19	Severe ROW problem (long pending). Problem being addressed progressively as per revised G.O. of 30.07.15 . 1 TE is held up due to corurt case filed by land owner.
12	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	229	229	164		AUG-18	Commissioned 08/18.
13	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	837	616	NOV-17	JUN-18	Ready for Commissioning 06/18.
14	Jharsuguda - Dharamjaygarh line	D/C	765	296	407	407	407	296	DEC-15	OCT-18	Ready for Commissioning 10/18.
15	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	114	86	86	86	114	JUL-17	OCT-18	Commissioned 10/18.
16	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	0	0	0	3		FEB-19	Commissioned (Late Reported).
17	LILO of Farakka - Jeerat line at Sagahdighi	D/C	400	38	54	54	54	38		JUL-18	Commissioned 07/18.
18	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	190	267	267	267	190		OCT-18	Commissioned 10/18.
19	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	41	23	6		MAY-17	JUN-19	Forest approval & tree cutting permission awaited. It has been decided to re-route the line through Golf course to reduce forest area. Working permission from DDA received in Feb'19 using pole type structure which is under procurement.
20	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		JAN-20	Schedule extended due to corridor constraint at Jeerat.
21	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	FEB-19	Commissioned (Late Reported).
22	Mohindergarh - Bhiwani line	D/C	400	130	181	152	81	8		DEC-19	Forest clearance stage-I received. ROW in Bhiwani portion & poor performance by executing agency affecting the progress.
23	Mundra UMPP - Bhuj Pool line	D/C	400	196	272	272	272	196		MAR-19	Ready for Commissioning 03/19.
24	NLC - Karaikal line	D/C	220	190	317	317	317	190		FEB-19	Commissioned (Late Reported).
25	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1219	1219	868	APR-16	JUN-19	"Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Work in Rajarhat was on hold for last 16 months. Work resumed in Oct'17 & again stopped on 01.12.2017 due to protest. Now work re-started on 14.08.18 with the help of State administration."
26	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	393	393	288	FEB-19	AUG-18	Commissioned 08/18.
27	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-19	Being expedited for system improvement
28	Tumkur (Pavagada) Pool - Hiriyur	D/C	400	218	302	302	302	218		SEP-18	Commissioned 09/18.
29	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	749	1010	1010	1010	749	JUN-18	JAN-19	Commissioned 12/18.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	920	920	920	694	JAN-18	JUN-18	Commissioned 06/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	517	515	279	JAN-13	DEC-18	1. All normal Foundations have been completed, 2.Two (2) nos. of Tower Erection are remaining on completed Pile Foundation. 3. 186.445 ckm of line are idle charged.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	403	214	JUN-16	JUN-18	Commissioned 06/18.
2	Begusarai-Purnea line	D/C	220	372	586	586	586	372	SEP-03	AUG-18	Commissioned 08/18.
3	Gaurichak - Bihta (New) line	D/C	220	82	146	146	146	82		FEB-19	Commissioned (Late Reported).
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	LILO of Mopka - Bharatpur and Mopka - Siltara at Dherdehi 220 kV S/S (Bilaspur)(on Multi circuit tower)	D/C	220	64	148	126	83		MAR-20	SEP-18	Work in progress.
2	Mungeli - Kawardha	D/C	220	77	123	123	123	77	MAR-18	JUL-18	Commissioned 07/18.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5	12	12	10	2		JUN-19	RoW Resolved. Schedule Date of commissioining is 27.06.2019
DELHI TRANSCO LIMITED (DTL)											
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5		0	0			DEC-18	Two section of approx. 1 KM length laid.
2	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3	8	8	8	3		FEB-19	Commissioned (Late Reported).
3	Okhla - Tughlakabad	D/C	220	3	0	0	0	3		FEB-19	Commissioned (Late Reported).
4	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8	21	0	0			JUN-19	1) site route plan has been approved on 27.03.2018. 2) drawings of C-type tower has been approved on 18.07.2018. 3) ROW permission fron NDMC received on 02.08.2018. 4) Piling work at LOC 16, 17, 18, 19, 20 & 21 has been completed.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
GOA ELECTRICITY DEPARTMENT (ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Kheralu - Dharewada (DFCC) line	D/C	220	53	89	89	89	53	NOV-15	JAN-19	Commissioned 12/18.
2	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	D/C	220	57	59	59	59	57		MAR-19	Commissioned 03/19.
3	LILO of one Ckt. of Hadala - Sartanpar line at Wankaner on M/C towers	D/C	220	6	16	16	16	6		OCT-18	Commissioned 10/18.
4	LILO of Single ckt. of Mobha - Mangrol at Amod	D/C	220	16	66	66	66	16	MAR-18	MAR-19	Commissioned 03/19.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	119	64	0	MAY-16	MAR-20	LoA issues on 03.11.2018 (on Risk Purchase work)
6	Soja - Joumang (DFCC) line	D/C	220	43	64	64	62	24	AUG-15	MAR-19	WIP
7	Soja-Zerda Line	D/C	400	268	447	387	381	203		MAR-19	WIP/Severe RoW issue
8	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144		MAR-19	WIP
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	80	23		APR-19	Work allocated to M/s Infra Projects Ltd. Work in progress.
2	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	52	43	14		DEC-19	Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	38	63	52	45	12	MAR-17	DEC-18	
2	Hatkoti - Gumma	D/C	220	52	80	80	80	52		AUG-18	Ready for Commissioning 08/18.
3	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	0	0			DEC-18	
4	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	25	20		MAR-17	DEC-18	
5	Sunda-Hatkoti	D/C	220	50	69	45	21		MAR-17	MAR-19	Delay FCA approval.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)											
1	Essar (Latehar) - Latehar	D/C	400	81	122	118	96	22		MAY-19	Forest proposal (73.166 Ha): New Proposal uploaded on MOEF portal on 07.04.2018. Hard copy of the proposal submitted to concerned DFO and DC on 19.07.2018. CA Land has been identified by DFO/Latehar and CA land georeferencing is under process.
2	Hatia - Namkum (PGCIL)	D/C	220	65	130	120	104	41		JUN-19	Forest proposal (13.22 Ha) - Stage-I Clearance received on 07.11.2018. Application for working permission & tree cutting permission submitted to DFO, office on 12.01.2019 & 23.01.2019. The same is yet to be received.
3	Latehar (JSEB) - PTPS	D/C	400	220	304	264	251	72		MAY-19	New proposal uploaded on MOEF portal on 04.04.2018. CA Land has been identified by DFO/Latehar. CA land georeferencing are under process. Part-II of the proposal is yet to be filled up by DFO/Ranchi and Ramgarh.
4	TTPS - Govindpur	D/C	220	181	300	260	238	78		MAY-19	Forest proposal (103.67 Ha) - Demand note verified on 24.03.2018. Payment released. Working permission received from Govt. of Jharkhand on 04.07.2018. Tree cutting permission received from DFO, Bokaro on 13.10.2018.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)											
1	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	MAR-09	DEC-19	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. Progress slow because of some ROW/Compensation issues .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Wagoora-Mirbazar	D/C	220	104	177	177	171	64		DEC-18	ROW, compensation issues deleyed completion. Contractor(Laying of Foundations) not resuming work. Final Notice issued.
3	Zainkote-Alusteng-Mirbazar	D/C	220	254	442	433	134	37	MAR-10	MAY-19	LOA for Alusteng-Mirbazar section issued. Works on Zainakote-Alusteng section under progress. Work slowed down due to inclement weather conditions during March 2019.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)											
1	Gowribidnur - Mitemmari Line	D/C	220	93	189	189	189	93	SEP-17	MAR-19	Commissioned 03/19.
2	Honnali - Channagiri (Benkikere/Nallur)	D/C	220	95	188	38	23		MAR-19	DEC-18	Work under progress. Row problem arised at Somashettihalli, Didagur & Bidaragadde villages.
3	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	116	52		SEP-17	DEC-18	Work under progress.
4	Kothipura (Ramanagara) - Tubinakere line	D/C	220	138	278	274	269	80	JUN-09	SEP-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work . (1) ROW problems pending in JMFC Ramanaara for Loc.81-02 No. of cases pending since 2009, NHD:12.07.2018. (2) ROW problem at location no 208 is being persued locally.
5	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
6	LILO of Narendra-Haveri at Bidnal (GEC-I)	D/C	220	31	61	61	61	31	MAR-18	JUL-18	Commissioned 07/18.
7	Madhugiri - Pavagada	D/C	220	120	214	214	214	120	APR-17	DEC-18	Commissioned 11/18.
KERALA STATE ELECTRICITY BOARD (KSEB)											
1	Karukadom - Kothamangalam	M/C	220	14	10	10	10	14	FEB-19	SEP-18	Commissioned 08/18 (Late Reported).
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)											
1	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42	142	138	132	20	DEC-18	SEP-19	ROW : Loc 9. Applied for PO. Hearing awaited. Railway Crossing : Badnera Nagpur BG railway at AP-6 and Ap/7. DRM, Nagpur, Feasibility received.
2	Chandrapur-II - Chandrapur MIDC (Tadali)	M/C	220	80	0	0	0	80		FEB-19	Commissioned 02/19.
3	Eklahare - Pimpalgaon	D/C	220	87	158	158	149	14		DEC-18	ROW: ROW persist for 5 loc (erection work) due to less fruit valuation drawn by Krushi Department for locn no 37,41,60,100,83, followup is in process . At loc. No.121 dispute regarding compensation to be paid created by M/s. JSL.
4	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70		MAY-19	Pkg-I: ROW :dtd 03-06-16 : SDO Bhor- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration Revised Estimate fro balance work & PR is submitted to CE C&M CO MSETCL by CE pune on 25/01/2019, along with technical sanction order. Pkg-II: ROW & forest involved. Orders awaited. Termination proposal for EMC is being submitted. Letter regarding Forest Land diversion has written to Shri. Naval Kishor Ram (Zillaadhihari,Pune) on dated 19.01.2019 by CMD Office. Agency to be blacklisted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Kumbhari S/S - Bale	D/C	220	108	134	130	91	47		MAR-19	The outage is proposed on 220 kV Bale-Tulajapur and Bale-Osmanabad line for MC portion. But the LD has suggested completing the DC portion and feed the Tulajapur & Osmanabad S/stn from PGCIL end then work for MC portion by taking the outage on 220 kV Bale-Tulajapur and Bale-Osmanabad line. Hence, the work of MC portion is pending.
6	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	216	106		DEC-18	The work is to be executed up to LOA cost i.e F-241, E-234. stg-126km by M/s BNC.
7	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
8	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	231	215	182	80	MAR-19	DEC-18	ROW : (15) P.O received from collector Buldhana (51,65,119,135,140,148,152,153,154,162,165,171,216, 95,64) Police protection awaited.
9	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	60	17		DEC-18	Work in progress.ROW cases filed Order awaited[6 nos locs]. 1 loc order received.
10	LILO of Parli - Osmanabad line at Parli (PG)	D/C	220	5	12	12	12	5	MAR-19	FEB-19	Commissioned (Late Reported).
11	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	38	36	9	MAR-19	DEC-18	Work in progress.
12	Nanded (Kumbhargaoon) - Jalkot line	D/C	220	107	166	166	166	107	MAR-18	MAY-18	Commissioned 05/18.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)											
1	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	Line Charged on 28.03.2019
2	Betul - Gudgaon (GEC-I)	D/C	220	94	158	158	146	70	JAN-20	MAR-19	
3	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
4	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
5	LILO of 2nd ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	20	35	35	35	20	DEC-17	MAR-19	Commissioned 03/19.
6	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	18	16	16	16	18	JUN-18	JUN-18	Commissioned 06/18.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)											
1	IB - Lapanga	D/C	400	42	62	62	62	42	JUN-13	SEP-18	Ready for Commissioning 09/18.
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	17		SEP-18	Ready for Commissioning 09/18.
3	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	91	79	0	MAR-17	JUL-19	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)											
1	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	1	1	1	1		AUG-18	Commissioned 08/18.
2	LILO of SIDCUL Puhana at Pirankaliya (Imlikhera)	D/C	220	11	21	21	21	11		SEP-18	Commissioned 09/18.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4	4	2	0	0	OCT-18	JUN-19	Forest case pending at DFO Jalandhar at phillaur .Railway case Submitted for Approval. Work in Progress.
2	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	44	44	25	DEC-16	MAR-19	Line Energised on dated 13.03.2019
3	LILO ofs - Jagraon at Ajital	D/C	220	6	10	7	3	0	SEP-18	JUN-19	Work is held up due to right of way problems at TL No.4, 5 and 6.
4	Makhu - Algaon	D/C	220	101	159	158	156	96		JUN-19	FoundationWork of tower no. 60-61 J-Type (Well type) is in progress and LOI of foundation of 62no. (DD+9) tower is issued to contractor M/s. Mahesh Kohli. Right of way problem at TL No.19 to 21.
5	Makhu - Rashiana	D/C	220	92	148	148	148	88		JUN-19	Foundation of 66No. J-Type (well type)tower is in progress. ROW problem at TL No.95
6	Nakodar - Ladhowal	D/C	220	67	127	122	121	58		JUN-19	Pile type foundation work order placed.Court case at TL No.78
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)											
1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	170	170	100		OCT-18	Commissioned 10/18.
2	Akal -Jodhpur (New)	D/C	400	447	620	620	620	447		AUG-18	Ready for Commissioning 08/18.
3	Chittorgarh-Bhilwara	D/C	400	100	135	135	135	100		JUL-18	Ready for commissioning 07/18
4	Dhod-Danta Ramgarh	S/C	220	31	109	109	109	31		DEC-18	Commissioned 11/18.
5	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	405	557	557	557	405		DEC-18	Ready for Commissioning 11/18.
6	Ramgarh -Bhadla	D/C	400	320	446	437	435	279		APR-19	W/O awarded to M/S SEW Hyderabad. Forest: Permission to work issued on 04.02.19. Aviation NOC issued on 16.05.2018. ROW problem at 4 No. Locs. Forest involved(5 Nos.).
7	Sirohi-Pindwara line	S/C	220	23	80	80	80	23		FEB-19	Commissioned 02/19.
8	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	463	JAN-13	APR-19	Work order awarded to M/s Aster Chennai. Aviation NOC received. Route approval certificate issued on 25.06.2018. Stringing work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)											
1	Ariyalur - Thiruvalem PGCIL	D/C	765	350	500	499	497	328		MAR-19	Work awarded to M/s.Transrail Works are under progress
2	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	699	699	348	SEP-16	JUN-19	Work under progress. ROW issues involved in line work. 7 Foundations Reserve Forest Approval awarded.
3	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	247	235	228	45	MAR-19	MAR-19	Work under progress.
4	Kayathar - Thennamapatti	D/C	400	48	76	76	73	20		MAR-19	Row issues cleared and Work are under progress.
5	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	52	4		APR-19	Work under progress. ROW issued involved. Enter upon permission awaited from District Collector, Dindiguland awaited from Dist Collector/Thiruppur.
6	Shoolagiri - Hosur S/s	D/C	220	60	94	94	94	40		APR-19	Work under progress.
7	Thervaikandikai - Korattur	D/C	400	74	104	94	72	8	APR-15	JUN-19	Court cases involved and is being followed up. Forest clearance awaited for 7 Locations.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	MAR-12	JUN-19	Work under progress
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)											
1	Hindupur - Uravakonda Quad Moose line	D/C	400	258	350	350	350	258	OCT-17	FEB-19	Commissioned 01/19.
2	LILO of Uravakonda-Jammalamadugu to the proposed at Talaricheruvu	D/C	400	2	6	6	6	2	AUG-18	DEC-18	Commissioned 11/18.
3	TMDC Podili - Sattapenalli line	D/C	400	215	299	299	299	215	JUL-17	OCT-18	Commissioned 10/18.
4	Vemagiri - Kamavarapukota	D/C	400	185	268	187	155	37	OCT-17	JUN-19	Works under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)											
1	Jangaon - Tippapur LI	D/C	400	138	193	193	193	138	SEP-18	JUN-18	Profiles handed over on 27.02.2017, works completed and ready for charging .
2	Julurupadu - Jangaon	D/C	400	349	489	489	489	316	SEP-18	MAR-19	works are U/P.
3	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	D/C	400	42	59	59	59	42	JUL-17	FEB-19	Commissioned 02/19.
4	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)											
1	Anpara D - Unnao	S/C	765	416	1225	1205	1135	356	JAN-12	JUN-19	Subsequent to termination of the construction contract with M/s Jyoti Structures, the work is being carried out by new agency M/s Simplex Infra Pvt. Ltd. Physical verification of stores completed. Work in progress.
2	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
3	Banda-Chitrakoot Line	D/C	220	226	362	361	360	219		APR-19	Court case pending on 01 loc. in dist court. Construction of bay at 400 kV S/s is in process.
4	Banda - Orai	D/C	400	217	297	297	297	217		MAY-18	Commissioned 05/18.
5	Fatehpur PG - Sarh	D/C	220	150	0	0	0	150	JUL-18	MAY-18	Commissioned 05/18.
6	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	198	179	168	98		APR-19	Debitable case is under process.
7	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	105	105	62		MAY-18	Commissioned 05/18.
8	Mohangadda - Sarsawa	D/C	220	22	38	38	38	22		AUG-18	Commissioned 06/18 (Late Reported).
9	Rewa Road Allahabad - Pahari Chitrakoot line	D/C	220	182	370	370	370	182		FEB-19	Commissioned 02/19.
10	Sikandarabad - Rookhi (Siyana)	D/C	220	116	202	202	202	116	AUG-18	SEP-18	Ready for Commissioning 09/18.
11	Sohawal - Tanda	D/C	220	226	350	350	350	224		APR-19	Work in progress.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)											
1	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	AUG-18	Commissioned 05/18 (Late Reported).
2	Domjur - N. Chanditala	D/C	220	17	31	31	31	17		SEP-18	Ready for Commissioning 09/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
3	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	134	132	94	FEB-17	FEB-19	Suffering at New Chanditala SS end due to acute ROW issue.
4	LILO of Gokarna-Sagardighi line at Sagardighi 220kV GIS (ACSR Zebra)	D/C	220	11	21	21	21	11	FEB-17	JAN-19	Commissioned 12/18.
5	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	153	87	JUL-15	DEC-18	Contract terminated due to poor performance of vendor
6	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	94	21	SEP-08	SEP-18	Ready for Commissioning 09/18.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PRIVATE SECTOR											
ADANI POWER LTD. (APL)											
1	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	51	150	150	150	51	NOV-18	JUL-18	Commissioned 07/18.
2	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	130	179	176	172	117	MAR-19	JUN-19	a) RoW issue: PGCIL vide their letter dated 01.03.2019 which was received on 05.03.2019 has directed to divert the line terminating at Pune substation as the line alignment was passing over their colony area. CWRTL had received approval under Section 164 of the Electricity Act, 2003 by Ministry of Power (Central Electricity Authority), however, the line had to be diverted at the fag-end of the project execution for reasons beyond our control resulting in Force Majeure situation. Petition filed in CERC and vide its ROP of hearing dated 20.03.2019, CERC vide its ROP of hearing dated 20.03.2019 has directed LTTCs not to take any coercive measure against CWRTL till the next date of hearing.
3	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	97	261	261	261	97	NOV-18	AUG-18	Commissioned 08/18.
4	Rajnandgaon - New Pooling Station Warora (RRWTL - TBCB)	D/C	765	532	688	688	688	532	NOV-18	MAR-19	Commissioned 03/19.
5	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	73	73	24	NOV-18	AUG-18	Commissioned 08/18.
KALPATARU POWER TRANSMISSION LIMITED (KPTL)											
1	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	545	545	418	MAR-19	MAR-19	Commissioned 03/19.
STERLITE GRID LTD. (SGL)											
1	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	547	761	761	761	547	OCT-18	AUG-18	Commissioned 08/18.

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME
DURING 2018-19**

As on 31-MAR-

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40		SEP-18	JUN-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 13.09.17 with schedule delivery of 365 days and delivery schedule extended till 15.02.19
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Banaskanta S/S	765/400	2x1500		100	100	100	100		APR-18	FEB-19	Commissioned 02/19.
2	Bhadla S/S	765/400	3x1500		100	100	95	90		JAN-19	MAY-19	Award placed in Aug'16. Supply, civil work & erection under progress.
3	Bhuj Pooling Station	765/400	2x1500		100	100	100	100		JUL-18	MAR-19	Commissioned 03/19 (Late Reported).
4	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	98	94	74			DEC-19	
5	Chandigarh UT (GIS) s/s	220/66	2x160		100	95	90	85		FEB-19	JUN-21	Work of down stream line yet to be taken up by UT Chandigarh.
6	Cuddapah S/s	765/400	2x1500		100	100	100	100		JUL-18	OCT-18	Commissioned 10/18.
7	Dwarka -I (GIS) S/S	400/220	2000		100	97	96	88		SEP-18	JUN-19	Land acquired in Aug'16. Award placed in Dec'16. Erection & testing under progress.
8	Extn. at Cuddapah s/s	400/220	500		100	100	100	100		FEB-17	SEP-18	Commissioned 09/18.
9	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			DEC-19	"Supply, civil work & erection under progress. Shifted from Pasuali ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlier proposed to be deleted from scheme. Now transposition via different route & commissioning at Farakka taken up."
10	Gooty (Extn)	400/220	500		100	100	100	100		FEB-17	JUN-18	Commissioned 06/18.
11	Imphal S/S (upgradation from 132/33kV to 400/132kV) (ICT-I)	400/132	1x315		100	100	100	100			JAN-19	Commissioned 12/18.
12	Meerut (Aug.)	765/400	1500		100	99	97	94		MAR-18	SEP-19	Civil work, supply & erection under progress.
13	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	80	85	50			MAY-19	ICT-I commissioned in Mar'19. Additional scope added in this element in 1st SCM of NER held on 29.11.18.
14	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100		JAN-18	APR-18	Commissioned 04/18.
15	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100			FEB-19	Commissioned 02/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Pusali (Aug.) (500-315)	400/220	370		100	100	100	85			JUN-19	ICT- I commissioned in Mar'16. Balance work under progress. Transformer supplied. Balance erection, testing and commissioning to be taken up during shutdown (40 days) from BSPTCL critical.
17	Rajarhat (GIS) S/S (2x500 MVA)1st Unit	400/220	500		100	100	100	100			FEB-19	Commissioned 02/19.
18	Silcher ICT-III	400/132	1x315		100	100	100	100			JUL-18	Commissioned 07/18.
19	Sitarganj (Extn.)	220/133	1x100		100	100	100	95		MAR-19	APR-19	work under progress.
20	Srikakulam S/S	765/400	2x1500		100	100	100	100		JUN-15	AUG-18	Commissioned 08/18.
21	Tehri PS (GIS)	765/400	4x800		100	92	90	40		MAR-18	SEP-19	Civil work, supply & erection under progress.
22	Tughlakabad S/S (GIS)	400/220	1x1500		100	100	100	100		OCT-18	OCT-18	Commissioned 10/18.
23	Tumkur (Pavagada) PS ICT-III	400/220	500		100	100	100	100		JAN-19	JUL-18	Commissioned 07/18.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Bihta (GSS) S/S	220/132/33	320		100	90	85	45				work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Borjhara	220/132	160		100	100	100	100		DEC-17	JUL-18	Commissioned 07/18.
2	Dharsiwa s/s	220/132	2x160		100	100	100	100		JUN-18	DEC-18	Commissioned 10/18 (Late Reported).
3	Jagdulpur	220/132	160		100	66	28	28		MAR-18	SEP-18	work under progress.
4	Kawardha s/s	220/132	160		100	100	100	100		JUN-18	JUL-18	Commissioned 07/18.
DELHI TRANSCO LIMITED (DTL)												
1	R.K. Puram - I (GIS)	220/66	320		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
2	R.K.Puram -II (GIS)	220/33	2x100		100	100	100	100			AUG-18	Commissioned 05/18 (Late Reported).
3	Tughlakabad S/S	220/66	2x160		100	100	100	100			FEB-19	Commissioned (Late Reported).
GOA ELECTRICITY DEPARTMENT (ED-GOA)												
1	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhachunda s/s	220/66	1x160		100	100	100	100			MAR-19	Commissioned 02/19 (Late Reported).
2	Kawant S/s	220/66	160		100	100	100	100			AUG-18	Commissioned 08/18.
3	Sanand (ICT-II)	400/220	1000		100	100	100	100			FEB-19	Commissioned (Late Reported).
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi (GIS) S/S	220/132	1x100		100	100	100	100			FEB-19	Commissioned 02/19.
2	GIS Sector -46 Faridabad S/s	220/132	320		100	81	85	0			APR-19	work awarded to M/S SPML infra. Civil work in progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Gurgaon Sec. -57	220/66	100		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
4	RGEC Sonipat S/S	220/33	2x50		100	100	100	100			FEB-19	Commissioned 02/19.
5	Sector -65 GIS Gurgaon S/s	220/132	200		100	100	100	100			APR-19	Substation Commissioned on 02.04.2019.
6	Sector - 95 GIS S/s	220/132	200		100	90	93	93			APR-19	Work awarded to M/S kapataru. Civil work is in progress.
7	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	85	95	50			MAY-19	Work awarded to M/S kalpataru. Work in progress
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Pragati Nagar (Gumma) S/S	400/220	315		100	96	100	95		JUL-16	DEC-18	
2	Wangtoo (GIS) S/S	400/220	630		100	85	85	65			DEC-18	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Jainamore (Bokaro) S/S	220/132	400		100	85	95	85			MAR-19	220kV, 132kV & 33KV Switchyard area foundation and erection of all tower & equipment completed. Cable Laying Work-20% , Earth mat-75% & stringing work 90% completed.
2	Lohardaga S/S	220/132	2x150		100	60	60	30			JUN-19	Foundation and other civil works are in progress. Supply Status:-All major 220 kV &132 kV switchyard equipment like CB, CT, CVT, LA & Isolator etc. have been supplied. Erection: - 220Kv & 132 kV Tower foundation completed. 220 KV Equipment foundations completed. Control Room Building & 132Kv Equipment foundation work are in progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	Alusteng S/S	220/132	320		100	90	95	85			JAN-19	Most of the works of the 220/132/33 kV Grid Station have been completed and the Grid Station has been charged on 132 kV voltage and stepping up the voltage to 220 kV level as the 220 kV Zainakote-Alusteng Transmission Line is still incomplete. Grid Station charged on 30-01-2019
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Jagalur (Hiremallanahole) S/S	400/220	2x500		100	100	100	100			JAN-19	Ready for Commissioning 12/18.
2	Mittemari S/S	220/66	2x100		100	100	100	100		JUL-15	MAR-19	Commissioned 03/19.
3	Pavagada S/S	220/66	2x100		100	100	100	100		JUL-14	DEC-18	Commissioned 11/18.
4	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	JAN-19	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Station equipment healthness testing u/p. C&R panel erected. 220k CT, PT&CVT- IR & Tandelta testing completed. 2Nos Transformer erected and Oil filtration completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	T. Gollahalli (Thimmansandra) S/S	220/66	2x100		100	80	76	76		SEP-17	MAR-19	1no 100MVA & 12.5MVA transformers erected. Station tower erection completed. Equipment foundation and erection work is under progress. Earthmat, Control room building, Cable duct, Retaining wall, Baffle wall, Security fencing works under progress.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Chandrapur (ICT-II)	400/220	1000		100	100	100	100			FEB-19	Commissioned (Late Reported).
2	Jalkot	220/132	1x100		100	100	100	100		MAR-18	JUN-18	Commissioned 05/18 (Late Reported).
3	Malkapur s/s	220/132	1x100		100	100	100	100		MAR-19	MAR-19	Commissioned 03/19.
4	Ner s/s	220/33	1x25		100	100	100	100		MAR-19	MAR-19	Commissioned 03/19.
5	New Pardi S/S	220/132	200		100	100	98	95				Work is stopped from 28.07.2018 for want of cable interconnection from old to new 132 kV bus. All testing work of S/stn. is balance.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Badnawar (New) s/s	400/220	1x315		100	100	100	100		MAR-19	MAR-19	Commissioned 03/19.
2	Betul (Addl.)	220/132	160		100	100	100	100		MAY-18	JUN-18	Commissioned 03/18 (Late Reported).
3	Bhopal (Sukhi Sewaniya) (Addl.)	400/220	315		100	100	100	100		JUN-18	JUN-18	Commissioned 04/18 (Late Reported).
4	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	100	79	50		JUL-19	JUL-19	
5	Kirnapur (Balaghat)	400/132	2x100		100	100	100	100			MAR-19	Commissioned 03/19.
6	Suwasara S/S	220/132	160		100	100	100	100		JUN-18	JUN-18	Commissioned 06/18.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bargarh S/S (ICT-II)	220/132	160		100	100	100	100			JAN-19	Commissioned 12/18.
2	Kasipur S/S	220/33	1x20		100	100	100	100			MAY-19	Capacity to be 2X20 MVA=40 MVA instead of 20 MVA
3	Keonjhar GIS	220/33	2x20		100	100	100	100		JUN-17	SEP-18	Ready for Commissioning 09/18.
4	Kesinga S/S	220/132	160		100	95	95	80			JUN-19	Capacity to be 2X160 MVA
5	Lapanga S/S	400/220	315		100	100	100	100		NOV-16	AUG-18	Commissioned 08/18.
6	Narasinghpur S/S	220/33	2x20		100	100	100	100			AUG-18	Commissioned 08/18.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Extn. at Imlikhera (Pirankaliyar)	220/132	2x100		100	100	100	100			FEB-19	Commissioned 11/18 (Late Reported).
2	Harrawala (Dehradun) IIP (2x50)	220/33	100		100	100	100	100			AUG-18	Commissioned 08/18.
3	Pirankaliyar (Imlikhera)	220/132	1x100		100	100	100	100			SEP-18	Commissioned 09/18.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Badhni Kalan (New) s/s	220/66	1x100		100	100	100	100		DEC-18	DEC-18	Commissioned 11/18.
2	Ladowal	220/66	160		100	100	95	95		MAR-17	MAR-19	T/F Chrg on load on 15.03.19

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Maur	220/66	1x100		100	100	100	100		JUL-18	JUN-18	Commissioned 06/18.
4	Muktsar (Aug.)	400/220	500		100	94	100	94		MAR-19	MAR-19	work in progress
5	Verpal Repl. (100-50)	220/66	50		100	100	100	100			APR-18	Commissioned 04/18.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Bherunda S/S	220/132	160		100	100	100	100			DEC-18	Commissioned 10/18 (Late Reported).
2	Jaisalmer -2 S/S	400/220	2x200 2x50		100	100	100	100			FEB-19	Commissioned 02/19.
3	Jodhpur s/s (New)	400/220	315		100	100	100	100			OCT-18	Commissioned 10/18.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Kancheepuram	230/110	100		100	100	100	100		AUG-17	SEP-18	Commissioned 09/18.
2	Porur GIS	230/110	100		100	100	100	100		APR-16	JUL-18	Commissioned 07/18.
3	Samayanallur S/S	230/110	2x100		100	80	40	0			AUG-19	Work awarded. Control room work finishing work in progress. 230 KV equipment and plinth works are under progress.
4	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-19	Work held up as contractor not turned up for works
5	Thennamapatty	400/230/110	2x315+2x200		100	100	100	100		SEP-17	OCT-18	SS Charged at 230 KV on 08.10.18. 400 KV line works are in progress. ROW issues involved.
6	Thoppankundu S/S	400/110	600		100	100	100	100		DEC-14	OCT-18	2x200 MVA, 400/110 KV DCT Commissioned on 22.10.18and 1x200 MVA, 400/110 KV DCT Commissioned on 23.10.18.
7	Tirupur (JICA)	230/110	2x100		100	90	90	50		APR-16	MAR-19	Work held up due to contractor issues
8	Uddanapally S/S	230/110	200		100	98	100	95		APR-16	MAR-19	Work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur s/s (1st ICT)	400/220	315		100	100	100	100		OCT-17	OCT-18	Commissioned 10/18.
2	Kalikiri	400/220	630		100	100	100	100		SEP-17	JUN-18	Commissioned 06/18.
3	Podili s/s (1st ICT)	400/220	315		100	100	100	100		AUG-17	OCT-18	Commissioned 10/18.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Jangaon	400	500		100	58	75	75		AUG-18		Equipment erection WORKS Under progress .
2	Kethireddypally	400/220/132	630		100	100	100	100		MAR-18	DEC-18	Commissioned 11/18.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Amethi S/s	220/132	320		100	80	85	80			APR-20	160 MVA T/F I energised from LV side on dater 31.03.02019.
2	Madhuvan S/S	220/132	160		100	90	85	80			JUN-19	Work in progress.
3	Mandola Vihar (New ICT-I)	220/33	60		100	100	100	100			JUN-18	Commissioned 06/18.
4	Masauli (Prayagraj) (New) T/F-I	400/132	2x100		100	100	100	100			FEB-19	Commissioned 02/19.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Pahari (Chitrakoot) (New) T/F-I	220/132	1x100		100	100	100	100			FEB-19	Commissioned 02/19.
6	Pratap Vihar S/S	220/132	1x160		100	90	85	80			MAY-19	Work in progress.
7	Sarh (Kanpur Dehat New) ICT-I	220/132	100		100	100	100	100			MAY-18	Commissioned 05/18.
8	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100			APR-18	Commissioned 04/18.
9	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320		100	100	80	75				TRANSFORMER ALLOTMENT AWAITED.
10	Sikandara (Kanpur Dehat New) ICT-I	220/132	1x100		100	100	100	100			MAY-18	Commissioned 05/18.
11	Siyana ICT-I	220/132	1x160		100	100	100	100			AUG-18	Commissioned 07/18 (Late Reported).
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Barasat GIS	220/132	320		100	100	100	100			MAY-18	Commissioned 04/18 (Late Reported).
2	New Sagardighi S/S	220/132	320		100	100	100	100			JAN-19	Commissioned 12/18.
3	Rejinagar GIS	220/132	320		100	99	98	98			APR-19	Work in progress
PRIVATE SECTOR												
STERLITE GRID LTD. (SGL)												
1	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	AUG-18	Commissioned 05/18 (Late Reported)