

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2021-22

As on 31-JAN-2022

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DAMODAR VALLEY CORPORATION(DVC)											
1	MTPS - Ramgarh (Bypassing Gola SS)	D/C	220	207	687	685	683	204	JUL-21	MAR-22	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved soon.
2	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	784	782	780	225	JUL-21	MAR-22	Severe RoW encountered in a section of 3.4km at Village: Metala Dist: Purulia, WB. Already taken up with Administration, which is expected to be resolved soon.
3	Parulia - Burdwan line	S/C	220	204	337	336	336	171	JUL-19	MAR-22	Railways Clearance is awaited for Stringing in few section and continuos persuasion with Railway Authority is being done.
4	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	355	355	95	JUL-21	SEP-21	Commissioned 08/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NHPC LIMITED(NHPC)											
1	LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP	D/C	220						JAN-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWERGRID (Consultancy Work)(PGCONSULTANCY)											
1	(J&K) LILO of Leh - Kharu line	S/C	66	16	97	55	16	1	MAY-17	MAY-17	
2	(J&K) LILO of Leh - Nimmo line	S/C	66	2	13	13	9	1	MAY-17	MAY-17	
3	(Sikkim) Chungthang - Lachen line	D/C	66	44	126				DEC-18	APR-19	
4	(Sikkim) Chungthang - LILO point of Rabon - Malting line	D/C	66	8	23				DEC-18	SEP-17	
5	(Sikkim) Dikchu Pool - Makha line	D/C	66	18	114				DEC-18	MAR-19	
6	(Sikkim) Khamdong - Makha line	S/C	66	4	86				DEC-18	MAR-19	
7	(Sikkim) Khamdong - Temi line	S/C	66	8	69				DEC-18	MAR-19	
8	(Sikkim) Kumrek - Rorathang line	D/C	66	10	103				DEC-18	MAR-19	
9	(Sikkim) Parbing - Pangthang line	D/C	66	14	86				DEC-18	MAR-19	
10	(Sikkim) Parbing - Sichey line	S/C	66	6	40				DEC-18	MAR-19	
11	(Sikkim) Parbing - Tadong line	S/C	66	4	67				DEC-18	MAR-19	
12	(Sikkim) Rorathang - LILO point on Pakyong - Rongli line	D/C	66	10	29				DEC-18	MAR-19	
13	(Sikkim) Samardong - Kumrek line	D/C	66	22	103				DEC-18	MAR-19	
14	(Sikkim) Samardong - Mamring line	S/C	66	10	45				DEC-18	MAR-19	
15	(Sikkim) Samardong - Namthong line	S/C	66	7	86				DEC-18	MAR-19	
16	(Sikkim) Singhik - Mangan line	S/C	66	10	57				DEC-18	MAY-18	
17	(Sikkim) Singhik - Passidong line	S/C	66	20	114				DEC-18	MAR-19	
18	(Assam) Rangia - Amingaon line	D/C	220	33					DEC-18		Yet to be awarded.
19	(Assam) Tinsukia - Behiating (new Dibrugarh)	D/C	220	55					DEC-18		Yet to be awarded.
20	(Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line	D/C	220	244	369				DEC-18	SEP-19	
21	(Nagaland) New Kohima - Mokokchung (PG)	S/C on D/C	220	92					DEC-18		Yet to be awarded.
22	(PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	0	0	0		MAR-19	NOV-19	Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.
23	(PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	14	8	0		MAR-19	NOV-19	Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations.
24	(PMDP - Jammu) Samba(JK) - Jatwal (PG)	D/C	220	11	25	15	0		MAR-19	NOV-19	Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	(Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)	D/C	220	50					DEC-18	SEP-18	
26	(Sikkim) Dikchu Pool - Singhik	D/C	220	46					DEC-18	JUN-19	
27	(Sikkim) Rangpo (PG) - Samardong	D/C	220	4	34				DEC-18	SEP-18	
28	(Sikkim) Singhik - Chungthang	D/C	220	44	83				DEC-18	APR-19	
29	(Arunachal Pradesh) Along - Kambang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
30	(Arunachal Pradesh) Along - Yingkiong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
31	(Arunachal Pradesh) Changlang - Jairampur line	S/C	132	0					DEC-18		Yet to be awarded.
32	(Arunachal Pradesh) Chimpu (Itanagar) - Holongi line	S/C on D/C	132	20					DEC-18		Yet to be awarded.
33	(Arunachal Pradesh) Daporijo - Nacho line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
34	(Arunachal Pradesh) Deomali - Khonsa line	S/C	132	0					DEC-18		Yet to be awarded.
35	(Arunachal Pradesh) Gerukamukh - Likabali line	S/C on D/C	132	60	0	0	0		DEC-18		Yet to be awarded.
36	(Arunachal Pradesh) Jairampur - Miao line	S/C	132	40					DEC-18		
37	(Arunachal Pradesh) Kambang - Mechuka line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
38	(Arunachal Pradesh) Khonsa - Changlang line	S/C	132	0					DEC-18		Yet to be awarded.
39	(Arunachal Pradesh) Khonsa - Longding line	S/C	132	0					DEC-18		Yet to be awarded.
40	(Arunachal Pradesh) Khupi - Seppa line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
41	(Arunachal Pradesh) Likabali - Niglok line	S/C on D/C	132	75	293	0	0		DEC-18	NOV-19	Yet to be awarded.
42	(Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar	S/C on D/C	132	0					DEC-18		Yet to be awarded.
43	(Arunachal Pradesh) Miao - Namsai (PG) line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
44	(Arunachal Pradesh) Naharlagun - Banderdewa line	S/C on D/C	132	25					DEC-18		Yet to be awarded.
45	(Arunachal Pradesh) Naharlagun - Gerukamukh line	S/C on D/C	132	90					DEC-18		Yet to be awarded.
46	(Arunachal Pradesh) Niglok - Pasighat New (Napit)	S/C on D/C	132	30					DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Palin - Koloriang line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
48	(Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old	S/C on D/C	132	15					DEC-18		
49	(Arunachal Pradesh) Pasighat Old - Mariyang line	S/C on D/C	132	80					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	(Arunachal Pradesh) Rilo - Sagali line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Rilo - Seijosa line	S/C on D/C	132	85					DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Roing (PG) - Anini line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Roing (PG) - Dambuk line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Sagali - Naharlagun line	S/C on D/C	132	45					DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Seppa - Rilo line	S/C on D/C	132	55					DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Tawang - Lumla line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Tezu (PG) - Halaipani line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Yingkiong - Tuting line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
59	(Arunachal Pradesh) Ziro (PG) - Palin line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Ziro (PG) - Ziro New line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
61	(Arunachal Prades) Seppa - Bameng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
62	(Assam) Amingaon - Hazo line	D/C	132	0					DEC-18		Yet to be awarded.
63	(Assam) Dhemaji - Silapathar line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
64	(Assam) Kahilipara - Guwahati Medical college (Including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
65	(Assam) Kamakhya - Paltan Bazar	S/C	132	0					DEC-18		Awarded.
66	(Assam) LILO of Golaghat - Bokajan line at Sarupathar	S/C	132	0					DEC-18		Yet to be awarded.
67	(Assam) LILO of Jorhat (Gormur) - Nazira at Teok.	S/C on D/C	132	0					DEC-18		Yet to be awarded.
68	(Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S	S/C	132	0					DEC-18		Yet to be awarded.
69	(Assam) LILO of one circuit of Rangia - Rowta line at Tangla	D/C	132	0					DEC-18		Yet to be awarded.
70	(Assam) Rupai - Chapakhowa line (including 2 km cable)	D/C	132	0					DEC-18		Yet to be awarded.
71	(Assam) Sonabil - Tezpur (New) line	D/C	132	0					DEC-18		Yet to be awarded.
72	(Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre	D/C	132	34	99				DEC-18	SEP-19	
73	(Maghalaya) Phulbari - Ampati line	D/C	132	138	239				DEC-18	SEP-19	
74	(Manipur) Imphal (PG) - Ningthoukhong line	D/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
75	(Manipur) Kakching - Churachandpur (2nd ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
76	(Manipur) Kakching - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
77	(Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S	D/C	132	0					DEC-18		Yet to be awarded.
78	(Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol	S/C	132	0					DEC-18		Yet to be awarded.
79	(Manipur) Rengpang - Tamenlong line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
80	(Manipur) Yaingangpokpi - Kongba (2nd Ckt) line	D/C	132	0					DEC-18		Yet to be awarded.
81	(Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line	S/C	132	0					DEC-18		Yet to be awarded.
82	(Mizoram) Chawngte - S. Bungtlang line	S/C	132	0					DEC-18		Yet to be awarded.
83	(Mizoram) Lungsan - Chawngte line	S/C	132	0					DEC-18		Yet to be awarded.
84	(Mizoram) W. Phaileng - Marpara line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
85	(Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
86	(Nagaland) LILO of Kohima - Wokha line at New Kohima	S/C	132	0					DEC-18		Yet to be awarded.
87	(Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak	D/C	132	0					DEC-18		Yet to be awarded.
88	(Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line	D/C	132	0					DEC-18		Yet to be awarded.
89	(Nagaland) Tuensang - Longleng line	S/C on D/C	132	0					DEC-18		Yet to be awarded.
90	(Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
91	(PMDP - Kashmir) Waganpora - Khanyar (Cable)	D/C	132	10	0	0	0		MAR-20	NOV-19	Route survey completed and report approved. Cable received at site.
92	(Sikkim) Dikchu Pool - Parbing line	D/C	132	42	96				DEC-18	MAR-19	
93	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line	D/C	132	4					DEC-18		Yet to be awarded.
94	(Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line	D/C	132	4					DEC-18		Yet to be awarded.
95	(Tripura) Bagafa - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
96	(Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)	S/C on D/C	132	0					DEC-18		Yet to be awarded.
97	(Tripura) Belonia - Sabroom line	S/C	132	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
98	(Tripura) Kailasahar - Dharmanagar line	D/C	132	0					DEC-18		Yet to be awarded.
99	(Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line	S/C	132	0					DEC-18		Yet to be awarded.
100	(Tripura) LILO of Ambassa - P.K. Bari at Manu	S/C	132	0					DEC-18		Yet to be awarded.
101	(Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar	D/C	132	0					DEC-18		Yet to be awarded.
102	(Tripura) Rabindra Nagar - Belonia line	D/C	132	0					DEC-18		Yet to be awarded.
103	(Tripura) Rabindra Nagar - Rokhia line	D/C	132	0					DEC-18		Yet to be awarded.
104	(Tripura) Udaipur - Amarpur line	D/C	132	0					DEC-18		Yet to be awarded.
105	(Tripura) Udaipur - Bagafa line	D/C	132	0					DEC-18		Yet to be awarded.
106	(Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S	S/C	120	0					DEC-18		Yet to be awarded.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)											
1	Ajmer (PG) - Phagi line	D/C	765	268	0	0	0	268		MAY-21	Commissioned 04/21.
2	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
3	Fatehgarh-II PS - Bhadla-II section (PGCIL-RTM)	D/C	765	374	508	508	508	374	JUN-21	SEP-21	Commissioned 08/21.
4	Khetri - Jhatikara line (CKT-I)	D/C	765	146	0	0	0	146		OCT-21	Commissioned 09/21.
5	Khetri - Jhatikara line (Ckt-II)	D/C	765	146	0	0	0	146		NOV-21	Commissioned 10/21.
6	Kurnool-III - Kurnool (New) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
7	Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)	D/C	765	0	0	0	0			DEC-19	Length of the line is to be provided.
8	LILO of both Ckt. 765kV D/C (op. at 400kV) Fatehgarh (TBCB) - Bhadla (PG) at Fateharh-II PS (Loop in of Ckt-I)	D/C	765	40	0	0	0	40		NOV-21	Commissioned 08/21 (Late Reported)
9	LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	D/C	765	527	722	722	722	527	JUL-21	NOV-21	Commissioned 09/21 (Late Reported).
10	LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	D/C	765	158	215	215	215	156	JUL-21	AUG-21	
11	LILO of both Ckts. of (op.at 400 kV) Fatehgarh (TBCB)- Bhadla (PG) at Fatehgarh-II PS (Loop in of Ckt-II)	D/C	765	39	0	0	0	39		DEC-21	Commissioned 11/21.
12	LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)	S/C	765	0							
13	LILO of Tilaiya - Balia line at Gaya	D/C	765								
14	Medinipur - Jeerat (New) (PM-JTL-TBCB)	D/C	765	338	461	461	461	338	MAY-21	SEP-21	Commissioned 09/21.
15	Reconfiguration of BhujPS- Lakadia PS as to establish Bhuj-II-Lakadia line as well as Bhuj-II-Bhuj-II line	D/C	765	212	284	209	167	40	JAN-22	AUG-21	Work has been affected due to COVID-19 pandemic. Progress also affected because of very heavy rain fall in Gujarat in Aug/Sep'20. Severe RoW because of delay in finalization of compensation rate by local administration. Recently compensation orders issued by local administration after joint hearing with POWERGRID & Villagers. Due to serious RoW, survey of 16 km line route spreaded in two villages near Bhuj-II Substation are still balance, affecting 45 nos. locations.
16	Vindhyachal - Varansai line	D/C	765	379	0	0	0	379		AUG-21	Commissioned 07/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
17	Vindhyanchal PS - Varanasi line (WR-NR PTL -TBCB)	D/C	765	379	521	521	520	368	JUL-21	JUL-21	Stage -I forest clearance of UP portion obtained on 14.09.20. Working permission for Mirzapur division received on 29.10.20. Wildlife proposal cleared by NBWL. NBWL in their clearance advised to cross river using 765 kV U/G Cable. Technology is not available world wide. Matter was taken up with SBWL/ NBWL and clarification in this regard issued on 17th June'20. In MP portion, delay in tree felling by forest deptt. also affected foundation works. Presently tree felling in stringing stretches are in progress.
18	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0				
19	Bhadla-II PS-Bhadla (PG) line (CKT-I)	D/C	400	48	0	0	0	48		OCT-21	Commissioned 09/21.
20	Bhadla-II PS-Bhadla (PG) (Twin HTLS) (Ckt.-II) (PGCIL-RTM)	D/C	400	49	135	135	135	49	JUL-21	DEC-21	Commissioned 12/21.
21	Darbhanga - Sitamarhi (New) line (Ckt-II) line	D/C	400	80	0	0	0	80		MAY-21	Commissioned 04/21.
22	Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line	D/C	400	17	27	27	27	15	DEC-19	DEC-21	All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC -TP meeting held in Feb'21, same has not been agreed by NRPC-TP from commercial point of view, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh.
23	Edayarpalayam (TANTRANSCO)-Udumulpet line (Q)	D/C	400	94	137	137	137	94	FEB-20	AUG-21	Commissioned 07/21.
24	Farakka - Malda (Reconductoring)	D/C	400	86	0			86	NOV-16	MAR-16	Line charged in Mar'16.
25	Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)	D/C	400	0							
26	Jeerat (New) - Jeerat (WBSETCL) (PM-JTL-TBCB)	D/C	400	51	81	81	81	51	MAY-21	SEP-21	Commissioned 09/21.
27	Jeerat (New) - Subhasgram (PM-JTL-TBCB)	D/C	400	214	312	266	234	82	JUL-20	FEB-22	Severe ROW being faced.
28	Jigmeling - Alipurduar line (Q) (India Side)	D/C	400	326	466	466	466	326	JAN-21	JUL-21	Commissioned 06/21 (Late Reported).
29	Kahalgaon - Durgapur line (Bypassing of Farakka-Kahalgaon (Ckt.-3 and 4 and Farakka -Durgapur	D/C	400	6	0	0	0	6		DEC-21	Commissioned 12/21.
30	Khetri - Sikar (PG) line	D/C	400	156	207	207	207	156	SEP-21	OCT-21	Commissioned 09/21.
31	Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400		0	0	0				
32	LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi	D/C	400	7	13	13	13	4	DEC-19	DEC-21	All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC meeting held in Feb'21, same has not been agreed by NRPC, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
33	LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)	D/C	400	150	211	211	211	149	AUG-21	OCT-21	One ckt charged in 11.09.2021, 2nd ckt expected in October'21.
34	LILO of Both Ckt of Bawana - Mandola at Rajghat	D/C	400	116					MAY-17		Rajgath S/s annulled. Bays now constructed at Maharanibagh
35	LILO of both Ckt. of Kishanganj - Patna 400kV (Q) line at Saharsa (Ckt-I)	D/C	400	75	0	0	0	75		SEP-21	Commissioned 09/21.
36	LILO of both Ckt. of Kishanganj - Patna (Q) line at Saharsa (CKT-II)	D/C	400	75	0	0	0	75		NOV-21	Commissioned 10/21.
37	LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)	D/C	400	0							
38	LILO of both ckts of Bawana - Mandola at Maharanibagh	D/C	400	104	89	84	82	93	JUL-21	DEC-21	Working permission under FCA received in Mar'21. DPTA clearance received in August'21.
39	LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)	M/C	400	38					DEC-18		
40	LILO of Jeerat (WBSETCL) Subhasgram (PG)	D/C	400	1					JUL-20		
41	LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)	D/C	400	24	37	0	0			JUL-20	Line deleted from scope.
42	LILO of Kishanganj (POWERGRID) - Darbhanga (DMTCL) (QUAD) line at Saharsa (New)	D/C	400	78	114	98	81	3	AUG-21	OCT-21	Severe RoW being faced in the Saharsa distt.
43	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								
44	LILO of one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB)	D/C	400	0							
45	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	41	35	28	0	MAY-17	OCT-21	Working permission under FCA received in May'21. DPTA Proposal pending with Minister (F), Delhi since Apr20. Work in progress.
46	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	8	8	8	2		JUL-21	Commissioned 06/21.
47	LILO OUT of Teesta-III - Kishanganj at Rangpo	D/C	400	15	35	35	35	23	JUN-20	AUG-21	Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.
48	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	359	480	374	257	0	AUG-13	AUG-22	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.
49	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	371	515	376	227	0	AUG-13	MAY-23	Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	Mohindergarh - Bhiwani line	D/C	400	122	181	181	179	86	OCT-20	SEP-21	ROW Tower Erection: 1 no. in Bhiwani & 1 no. in Charkhi Dadri district. ROW Stringing: 9.662 km in Bhiwani, 4.98 km in Charkhi Dadri & 1 km in Mohindergarh district. District administration help required for resolving ROW.
51	New Mariani - Misa	D/C	400	2	0	0	0	2		JUN-21	Commissioned 05/21.
52	New Neyveli TPP - Ariyalur (Villupuram)	D/C	400	156	213	213	213	147	JUL-19	AUG-21	Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .
53	Neyveli TS-II - Neyveli TS-I	D/C	400	14	0	0	0		JUL-15		
54	Palatana - Surajmaninagar	D/C	400	24	43	43	43	24		AUG-21	Commissioned 07/21.
55	Pugalur HVDC-Edayarpalayam (TANTRANSCO) line (Q)	D/C	400	105	149	149	14	105	FEB-20	AUG-21	Commissioned 07/21.
56	Pugalur HVDC - Thiruvalam line (Q)	D/C	400	782	1109	1109	1109	782	FEB-20	NOV-21	Commissioned 10/21.
57	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1219	1219	1219	645	APR-16	JUL-20	400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line). Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Balance portion of line is commissioned on 12.07.20.
58	Re-conductoring of Maithon RB - Maithon line	D/C	400	63	0	0	0	42	AUG-21	NOV-21	Shutdown constraints from WBPTCL/ERLDC.
59	Siliguri - Purnea	D/C	400		0	0	0		SEP-13	MAY-20	
60	Sitamarhi (New) - Motihari line (Triple Snowbird) (ERSS XXITL-TBCB)	D/C	400	171	230	230	230	171	MAR-21	MAY-21	Commissioned 04/21.
61	Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line	D/C	400	48	33	33	33	24	APR-17	MAR-18	Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).
62	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	53	51	43	FEB-19	SEP-21	Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
63	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive	D/C	220	50	74	72	71	42	JUL-21	DEC-21	Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 no. locs. were affected due to pending Civil Aviation clearance. Revised proposed route submitted to AAI on 14.10.20. AAI vide letter dated 01.12.2020 has issued NOC with restricted height. Appeal under shielding clause was filed on 02.12.2020. Appellate Committee on Clearance, AAI in its meeting held on 17.12.2020 Appellate Committee, AAI in its meeting held on 17.12.2020 agreed to issue NOC for balance restricted 5 locations with the condition that conductor in span AP5 to AP6 should be replaced by underground cable. Accordingly, contract for cabling work awarded on 04.06.2021 with the completion schedule of 6 months. Cabling work is under progress
64	LILO of 220kV Firozabad (220kV)- Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)	D/C	220	0							
65	Purnea - Purnea (New)	D/C	220	2	0	0	0	2	MAY-20	DEC-19	Re-conductoring work completed & charged.
66	132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)	D/C	132	0	0	0	0				
67	LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)	S/C	132	0							
68	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	17	17	17	10	DEC-12	NOV-18	Line commissioned in Nov'18.
69	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
70	LILO of Ranganadi - Nirjuli at Pare HEP	D/C	132	3	10	10	10	3		FEB-18	Line work completed. Test charged on 03.03.2018.
71	Melriat (New) - Sihmui line	D/C	132	12	20	20	20	12	DEC-12	NOV-18	Line commissioned in Nov'18.
72	Pasighat - Roing line.	S/C on D/C	132	102	347	347	347	104	DEC-12	JUN-17	Line commissioned in Jun'17.
73	Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor	D/C	132	16	0	0	0	16	MAY-18	FEB-18	Line commissioned in Feb'18.
74	Re-conductoring of Imphal (PG) - Yurembam with HTLS conduuctor.	S/C	132	1	0	0	0	1	JUL-18	APR-18	Line commissioned in Apr'18.
75	Roing - Tezu line	S/C on D/C	132	73	244	244	244	72	APR-12	JUN-17	Line commissioned in Jun'17.
76	Silchar - Hailakandi (Contingency arrangement)	D/C	132	60	110	110	110	60		NOV-17	Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.
77	Tezu - Namsai line.	S/C on D/C	132	96	332	332	332	95	DEC-12	JUL-18	Line commissioned in Jul'18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
REC Transmission Projects Company limited(RECTPCL)											
1	(PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota	S/C	220	10	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
2	(PMDP - Leh) Drass - Padum (Zanaskar) line	S/C	220	207	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.
3	(PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)											
1	Sonabil - Biswanath Chariali	S/C	220	40	136	133	62	0	MAR-21	MAR-21	RoW issues at many locations.
2	Agia-Sonapur (Hatchingmari) S/C line D/C tower	S/C	132	103	387	363	284	0		NOV-19	RoW issues many locations. Change in scope of work due to technical issues.
3	Amguri solar park - Mariani line (GEC-II)	D/C	132	0	5	0	0			MAR-20	Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit
4	Barnagar-Barpeta line on D/C tower	D/C	132	68	0	0	0	0		AUG-19	The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.
5	BTPS - Kokrajhar line	S/C on D/C	132	10	39	39	39	10	DEC-13	JUN-16	Line charged on 30.06.2016.
6	BTPS (salakati)-APM line S/C on D/C tower	S/C	132	42	163	115	84	0		MAR-20	RoW issues at many locations. Change in scope of work due to technical issues.
7	Hailakandi-Karimganj line on D/C tower	S/C	132	26	93	13	0	0		DEC-20	1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,
8	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	203	203	63	SEP-13	NOV-19	Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016
9	Kukurmara - Azara line	S/C on D/C	132	5	29	29	29	6	DEC-11	NOV-19	Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.
10	Kukurmara(Mirza)-Boko	S/C on D/C	132	6	0	0	0				Proposal was dropped.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	3	6	6	6	3	NOV-13	JUN-16	Charged on 31.08.2015.
12	LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)	D/C	132	24	96	63	33	0		APR-20	ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line)
13	LILO of one ckt of Rowta-Depota at Dhekiajuli	S/C	132	2	8	0	0	0		JUL-17	One tower excavation work completed
14	LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B)	D/C	132	2	8	8	8	2		MAY-18	Test Charged on 30.01.18.
15	LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line	D/C	132	24							
16	Sonapur - Chandrapur line	D/C	132	28	55	53	51	20	NOV-13	MAR-18	Completed and Charged on 10.03.2018.
17	Sonapur - Jagirod line	D/C	132	52	107	107	107	24	NOV-13	DEC-20	Due to ROW issues stringing is not completed. (Forest clearance issues).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)											
1	LILO of ckt. III&IV (Quad) Patna - Balia at Naubatpur (New)	D/C	400	6	0	0	0				M/s BGCL
2	LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)	D/C	400	7	0	0	0				M/s BGCL
3	LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	61	49	43		APR-21	APR-21	ROW issues.
4	2nd Circuit stringing of 220kV Darbhanga (400/220)-Samastipur (New) line	D/C	220	48	0	0	0	8	OCT-19	OCT-20	Work under progress
5	Amnour- Digha	D/C	220	48	0	0	0		JAN-22	JAN-22	
6	Bakhtiyarpur (New) - Fatuha (BSPTCL)	D/C	220	45	157	142	107	0	APR-21	APR-21	Work under progress.
7	Bakhtiyarpur (New) - Hathidah (New)	D/C	220	31	109	68	35	0	APR-21	APR-21	Work under progress.
8	Bakhtiyarpur (New) - Sheikhpura (New)	D/C	220	43	157	125	86	0	APR-21	APR-21	work under progress.
9	Biharsharif - Asthawan (New)	D/C	220	40	0	0	0		MAY-21	MAY-21	
10	Bihta (New) - Bihta	D/C	220	36	74	74	70	32	JUL-15		charged
11	Bihta-Sipara (New)	D/C	220	118	146	146	143	78			This is the Same line as mentioned in Sr. no.7 -Gaurichak-Bihta(New) .This may be deleted.
12	Karmnasa (New) - Pusauli (BSPTCL) (TM)	D/C	220	60	127	52	26	0		AUG-20	NOA issued and Work under progress.
13	LILO of Ara (PG) - Pusauli (PG) at Dumraon GIS	D/C	220	50	0	0	0				M/s BGCL
14	LILO of Begusarai - Biharsarif at Mokama line	D/C	220	6	0	0	0		OCT-19		M/s BGCL
15	LILO of Gaya (PG) - Sonenagar at both Bodhgaya (BSPTCL) and Chadauti (New)	D/C	220	41	157	128	21	1	MAY-20	MAY-21	NOA issued on 21.01.2019 and work under progress.
16	LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)	S/C	220	10	0	0	0				M/s BGCL
17	LILO of Purnea (PG) - Khagaria (New) at Korha (New)	D/C	220	28	0	0	0		JAN-20	MAR-22	land not finalised yet
18	LILO of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	1	5	5	5	1	APR-21	FEB-22	Commissioned 01/22.
19	LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)	D/C	220	7	0	0	0				M/s BGCL
20	LILO oof Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)	D/C	220	11	0	0	0				M/s BGCL
21	Muzaffarpur (PG) - Chhapra (New)	D/C	220	65	207	134	123	8	MAY-21	MAY-21	Work under progress.
22	Muzaffarpur (PG) - Gouraul line	D/C	220	20	70	55	55	3	MAY-21	MAY-21	Work in Progress.
23	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL
24	Naubatpur (New) - Bhusaula (New)	D/C	220	18	0	0	0				M/s BGCL

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
25	Naubatpur (New) - Bihta (BSPTCL)	D/C	220	25	0	0	0				M/s BGCL
26	Pusouli (New) - Dehri	D/C	220	62	159	135	110	18	JUN-21	JUN-21	work under progress
27	Raxaul (New) - Gopalganj (TM/ Single Zebra)	D/C	220	130	201	118	64	0		JUN-20	NOA issued on 21.01.2019 and work under progress.
28	Saharsa (New) - Begusarai	D/C	220	186	289	178	136	0	AUG-21	AUG-21	NOA issued on 21.01.2019 and work under progress.
29	Saharsa (New) - Khagaria (New)	D/C	220	80	236	152	90	0	JUL-21	JUL-21	NOA issued on 21.01.2019.Work under progress.
30	Sheiikhopursarai-Asthawan (New)	D/C	220	37	0	0	0		MAY-21	MAY-21	
31	Sitamarhi (New) - Motihari (New)	D/C	220	120	0	0	0				This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxaul
32	Sitamarhi(New) - Motipur	D/C	220	140	162	162	162	140	APR-21	DEC-21	Commissioned 06/21 (Late Reported).
33	Sitamarhi (New) - Raxaul (New) (Twin Moose)	D/C	220	177	271	271	271	177	JUL-21	FEB-22	Commissioned 01/22.
34	Betia-Raxaul (2nd circuiting)	D/C	132		0	0	0				Completed
35	Motihari-Bettia	D/C	132	79	143	143	143	79		MAY-17	completed
36	Motihari-Motihari	D/C	132	78	142	142	142	78		JUL-17	Completed
37	Motihari-Raxaul	D/C	132	119	215	215	215	119		OCT-17	Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)											
1	Bilaspur - Mopka DCDS line	D/C	220	80	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
2	Bilaspur - Suhela DCDS line	D/C	220	220	0	0	0		MAR-22		This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019
3	DCDS Raita - Parsada	D/C	220	110	0	0	0		MAR-20		land for substation not finalized
4	Dhamtari - Gurur DCDS line	D/C	220	50	0	0	0		MAR-19	AUG-19	This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7
5	Janjgir Champa Ps - Mopka (GEC-II)	D/C	220	0	0	0	0				work not approved till date
6	LILO of Bhatapara - Doma at Rita (400kV S/s)	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
7	LILO of Korba (E) - Siltara at DSPM	D/C	220	3	7	7	7	2	APR-21	APR-21	Work in Progress.
8	LILO of Mopka - Siltara line at Raita.	D/C	220	30	0	0	0		MAR-22		Estimate sanctioned
9	Raita - Rakhi DCDS line on multi ckt tower	D/C	220	140	0	0	0		MAR-22		work not approved till date
10	Rajnandgaon Ps - Bhilai (GEC-II)	D/C	220	0	0	0	0				work not approved till date

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DELHI TRANSCO LIMITED(DTL)											
1	Bawana - Kanjhawala at Barwala	D/C	220	1						MAR-23	
2	Budella - Zakhira	D/C	220	20					MAR-20		
3	Dev Nagar - Subzi Mandi (U/G Cable)	D/C	220	10					MAR-22		
4	Harsh Vihar - Preet Vihar	D/C	220		0	0	0		FEB-16		
5	IP-Park Street-Electric Lane (Cable)	S/C	220	18	0	0	0		MAR-22	MAR-22	Work in Progress.
6	Kashmiri Gate - Rajghat line	D/C	220	10	0	0	0				PGCIL yet to start the work.
7	Kashmirigate - Timer Pur (U/G Cable)	D/C	220	10	0	0	0		DEC-21	DEC-21	1.CPG has been submitted on 15.10.2019. 2.L2 Network has been approved on 15.10.2019. 3.Contract Agreement has been executed on 15.10.2019. 4.Ist RA bill has been processed for an amount of INR 8.361 crores. 5.PWD have granted Road cutting permission on 19.02.2021 for the Stretch from FOB Kashmere gate (Ourter Ring Road to Chandagi Ram Akhada Red Light (1440 Meter). Subsequently, DTL have applied for Traffic Police Permission and got the permission on 02/03/2021. 6. Road restoration charges for an amount of Rs 1.45 Cr. was made in favour of PWD(M413) on 27.05.2021 for major section 2 (from JB4 to JB6,--for the stretch Vikash Bhawan to Majnu Ka Tilla1775 Meters .) & Road cutting Permission received on 02/06/2021. 7. Second RA Bill of amount INR 7394191.46 has been processed. 8.Cable drum schedule for 3rd Major section (section 07, 08,& 09) has been approved on 17/08/2021. 8. 3rd RA Bill of amount INR 2.286 Crores has been processed on 31/08/2021. 9. Cable laying has been
8	LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka	D/C	220	7						MAR-21	
9	LILO of AIIMS - Ridge Valley at R.K. Puram	D/C	220	5	0	0	0			NOV-21	1. Preliminary Joint Survey has been carried out on 18.12.19. 2. CPG has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.19. 4. L-2 network has been approved on 07.01.2020. 5. Drum length has been approved for all eight sections. 6. R.K.Puram-AIIMS Ckt-II (Bay No 206) has been charged on 29.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-II (Bay No-212) has been charged on 30.03.2021 7. R.K.Puram-AIIMS Ckt-I (Bay no 207) has been charged on 31.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-I (Bay No 211) has been charged on 31.03.2021. 8. Installation of Route markers has been completed.
10	LILO of Bamnauli to DIAL D/C at Bhartal	D/C	220	4					MAR-20		

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)	D/C	220	10	0	0	0		MAR-20	NOV-21	1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying has been completed in 11 sections out of 12 sections. i.e. Section- 2,3,4,5,6,7,8,9,10,11& 12. 5. Jointing work has been completed of 8 JB's out of 12 JB's i.e. JB-3, 4, 5, 6,7,8, 9 &12. 6. Laying of 48core & 4 core Optical fiber cable has been completed from JB# 2 to JB#12. 7. Cable laying in section 12 has been completed but Construction of 220Kv GIS Devnagar Stn/s. is still not completed, due to this termination of cable inside the substation is on hold. 8. Excavation of cable trench of section 1 has been stopped due to order of Honble Supreme court/ Environment of GNCTD Delhi.
12	LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh	D/C	220						MAR-15		
13	LILO of Maharanibagh - Gazipur at Mayur Vihar	D/C	220	0						MAR-22	
14	LILO of Maharanibagh - Masjid Moth at Nehru Place	D/C	220	0						MAR-21	
15	LILO of Mandola - Gopalpur at Budhpur/Nathupura	D/C	220	2						MAR-22	
16	LILO of Narela - Mandola at Tikri Khurd	D/C	220	3	10	5	5		JUN-19	MAR-19	
17	LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I	S/C	220		2	2	2	0	MAR-15	NOV-17	Work completed
18	LILO of Pragati - Sarita Vihar at Maharanibagh	D/C	220	1							
19	Masjid Moth - Tughlakabad (U/G) Cable	D/C	220	16	0	0	0		DEC-19	APR-22	1. M/s UCL has been submitted CPG for supply and service contract. 2. An agreement of contract documents has been completed between DTL and M/s Universal Cables Ltd successfully on dated 22.02.2021. 3. L-2 network has been approved on dated 23.02.2021 4. M/s Universal Cable have submitted the GPR report and revised Route Drawings on 27.05.2021 for approval. 5.The Route Drawing is approved by Competent authority on 31.05.2021. 6. Letter towards approval of Drum length schedule has been issued on 07.06.2021. 7.Cable System Drawing having Cross Bonding Arrangement has been approved on 13.07.2021. 8. Foundation work of outdoor termination structure at 400kV Tughlakabad Sub-stationhas completed. 9.Foundation work of outdoor termination structure at 220kV masjid Moth Sub-station hascompleted. 10 Cable laid in 03 sections out of 14 sections. 11.Excavation work in section 06 has been completed, now sand spreading work is being carried out. 12. Excavation work i

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
20	Tughlakabad - R.K.Puram (U/G Cable)	D/C	220	12	0	0	0		MAR-20	JUL-22	1. CPG has been submitted on 04.02.2021. 2. Contract Agreement has been executed on 11.02.2021. 3. L2 network has been approved on 02/03/2021. 4. Route drawing has been approved on 02/03/2021. 5. Drum length schedule has been approved on 02/03/2021. 6. Revised Route Drawing has been approved on 23.04.2021. 7. Revised Drum Length Schedule has been approved on 23.04.2021. 8. 220Kv XLPE cable laying work has been completed in 8 sections out of 27 sections i.e. -01, 03, 10, 11, 12, 13, 14 & 27. 9. Work has been stopped by DMRC and DCP traffic in section 08, 07, 06, 05 and 04 due to traffic issue. 10. Foundation work along with cable support structure of outdoor terminations at Tughlakabad S/Stn. has been completed. 11. Excavation of cable trench in section 15 & 16 has been completed but due to order of Honble Supreme court/ Environment of GNCTD Delhi cable laying works is on hold.
21	Zakhira - Devnagar D/C U/G	D/C	220	10					MAR-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
DEPARTMENT OF POWER ARUNACHAL PRADESH(null)											
1	LILO of Ranganadi - Itanagar at Pare HEP	D/C	132	5	12	12	12	5		MAR-18	Line work completed. a) RHEP Section: Charged on 06.07.2018. b) Itanagar Section: Charged on 07.07.2018.
2	Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II)	S/C	132	0							
3	Tezu pool - Tezu line (GEC-II)	D/C	132	0							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)											
1	Kakching - Churachandpur	S/C on D/C	132	35	0	0	0		OCT-17		Work almost completed except two spans of 700 m due to forest clearance.
2	Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt	S/C on D/C	132	11	0	0	0		NOV-17		35% work completed
3	Moreh Line	S/C	132	45	181	158	70	3	SEP-17		
4	Thanlon line	S/C	132	66	242	234	224	52	SEP-17	SEP-17	
5	Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung	D/C	132	22	44	43	34	9	AUG-17	SEP-17	
6	Thoubal 400kV s/s - Moreh 132kV s/s	D/C	132	170	0	0	0		MAR-18		WIP
7	Tipaimukh Line	S/C	132	10	24	12	0		DEC-17		
8	Yurembam S/S (State) 132kV-YurembamS/S(PGCIL) 132kVS/S 3rd ckt	S/C on D/C	132	2	0	0	0		NOV-17		35% work completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ENERGY & POWER DEPARTMENT,GOVT. OF SIKKIM(SPD)											
1	Dikchu -Singhik	D/C	220	22					NOV-21		
2	Samardong - Dikchu Pool	D/C	220	23					OCT-21		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT(ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.
2	Colvale-Saligao	D/C	220	80					JUL-19		
3	Colvale - Tuem	D/C	220	20						MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtatined from the Government.
4	Ponda - Verna	M/C	220	84		0	0	0		MAR-19	Proposals have been forwarded to Government. The approcal is awaited from Finance Department.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)											
1	Dhuvaran-Chharodi Line	D/C	765	240	0	0	0			MAR-22	
2	Amreli - Kasor line	D/C	400	460	680	633	591	218		JUN-19	W I P / Severe RoW problems
3	Bhachunda - Bhuj Pool (PG) line	D/C	400	220	0	0	0			MAR-21	Yet to award.
4	Bhachunda - Varsana line (Twin AL-59)	D/C	400	280	430	260	221	28		DEC-21	WIP
5	Bhogat-Kalavad	D/C	400	270	409	316	303	128		DEC-21	WIP.
6	dhuvaran - Fedra (Quad) line	D/C	400	140						MAR-22	
7	Hadala - Shapar line (Twin AL-59)	D/C	400	124	200	196	184	100	JUL-21	DEC-21	Severe ROW, COVID-19 and heavy rain.
8	Kosamba- Achhalia	D/C	400	140	0	0	0	0		MAR-21	Yet to award
9	LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)	D/C	400	80						MAR-22	
10	LILO of Kasor-Amerli line at Fedra	D/C	400	80						OCT-22	
11	LILO of Mundra - Hadala line at Halvad	D/C	400	89	128	128	128	89		DEC-21	Commissioned 11/21.
12	LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)	D/C	400	60	411	336	225	140		MAR-21	WIP
13	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	46	66	55	48	0		MAR-19	WIP
14	LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli	D/C	400	120						MAR-22	
15	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S	D/C	400	80	0	0	0	0		MAR-21	Yet to award
16	Mundra (Adani) - Zerda line 1	D/C	400	640	997	491	293	0		JUN-19	W I P / Severe RoW problems
17	Pipavav-Amreli	D/C	400	150	0	0	0	0		MAR-21	Yet to award
18	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-21	Yet to award
19	Shapar - Pachham (Fedra) line (Twin AL-59)	D/C	400	200	346	195	158	0		JUN-21	WIP
20	Shapoorji Pallonji generating station	D/C	400	220	0	0	0	0		DEC-16	Generation not coming
21	Soja -erda line (Pkg-2) with Twin AL-59 Conductor	D/C	400	135	200	198	197	127	AUG-21	DEC-21	
22	Soja - Zerda line (Pkg-1) with Twin AL-59 conductor	D/C	400	134	198	198	198	134	AUG-21	FEB-22	Commissioned 01/22.
23	Vadinar(Essar)- Amreli (Balance)	D/C	400	180	533	490	447	235	NOV-09	DEC-18	WIP
24	Varsana-halvad	D/C	400	237	361	307	278	64		DEC-21	Tender to be invited at Risk & Cost of EPC Contractor.
25	Wanakbori-Soja line (Pkg-2) with Twin AL-59 conductor	D/C	400	91	139	138	135	54	AUG-21	DEC-21	Work in Progress.
26	Wanakbori TPS-Soja	D/C	400	212	343	272	271	144	DEC-19	MAR-19	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Amreli - Babara line (AL-59)	D/C	220	50	84	84	84	49		JUN-21	Re-tender on 17-07-2018; Price bid under acceptance
28	Amreli - Maglana line	D/C	220	400	0	0	0			MAR-21	Tender to be done
29	Babara - Gondal - II line	D/C	220	320	0	0	0			MAR-20	Tender to be done
30	BECL (Padva) - Botad line	D/C	220	188	310	233	177	34		MAR-22	Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).
31	Bhachau - Radhanpur	D/C	220	340	0	0	0	0		MAR-22	Yet to award.
32	Bhatia - Kalavad line	D/C	220	238	373	176	127	11		MAR-20	Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).
33	Bhogat - Moti Gop line (AL-59)	D/C	220	140	225	129	116	2		MAR-22	WIP
34	Bhogat - Ranavav line (AL-59)	D/C	220	150	216	111	96	0		DEC-21	WIP.
35	Chhatral - Dhanaj	D/C	220	40	0	0	0	0		MAR-22	Yet to award
36	Chikhli - Bhilad	D/C	220	170	0	0	0	0		MAR-22	Yet to award
37	Chorania - Botad	D/C	220	104	172	143	135	20		MAR-19	WIP
38	Chorania - Salejada line (AL-59)	D/C	220	135	216	194	181	43		DEC-21	WIP .
39	Fedra (Pachchham) - Dholera AA line with Twin AL-59 Conductor	D/C	220	61	112	89	85	13	JUN-21	JAN-22	
40	Gavasad - Salejada line with AL-59 conductor	D/C	220	194	327	295	243	81	JUN-19	JUN-19	W I P / Severe RoW problems
41	Hadala - Rajkot-II	D/C	220	25	0	0	0	0		MAR-23	Yet to award
42	Halvad - Sadla line with AL-59 conductor	D/C	220	76	125	125	125	76	JUL-21	NOV-21	Commissioned 10/21.
43	Hazaira (GSEC) - Mota	D/C	220	111	182	111	96	42		JUN-19	Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement.
44	Jasdan - Gondal	D/C	220	100	0	0	0	0		MAR-22	Yet to award
45	Kalavad - Kangasiali line	D/C	220	112	196	182	176	88		DEC-21	Tender under acceptance.
46	Keshod - Keshod	D/C	220	60	0	0	0	0		MAR-24	Yet to award
47	Keshod - Veraval line	D/C	220	180						MAR-21	
48	Keshod - Visavadar	D/C	220	120	0	0	0	0		MAR-22	Yet to award
49	LILO f one ckt. Chandrapura - Godhara line at Halol	D/C	220	20						MAR-20	
50	LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja	M/C	220	7	13	8	5	0	JAN-18	DEC-21	WIP.
51	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	130	130	72		AUG-20	
52	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II	D/C	220	50		0	0	0		MAR-21	Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)	D/C	220	5	0	0	0			MAR-25	
54	LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s	D/C	220	20	0	0	0			MAR-21	
55	LILO of both Ckts. Kansari -Deodar line at Bhildi S/S M/C Tower	M/C	220	10	0	0	0	10		NOV-21	Commissioned 10/21.
56	LILO of both Ckts. Otha - Sagapara line at Talaja	D/C	220	21	36	36	36	4	JUL-21	JUL-21	Severe ROW, COVID-19 and heavy rain.
57	LILO of both ckt. Visavadar- Timbdi line at Keshod S/s	D/C	220	100						MAR-21	
58	LILO of Chorania - Gondal at Rajkot-II	D/C	220	25	0	0	0	0		MAR-20	Yet to award
59	LILO of Chorania - Gondal at Shapar	D/C	220	40	0	0	0	0		MAR-21	Yet to award
60	LILO of Gavasad - Salejda line at Bil	D/C	220	120						MAR-20	
61	LILO of Godhra -Kadana line at Lunawada	D/C	220	5	223	223	214	80		DEC-18	WIP
62	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		MAR-21	Yet to be awarded.
63	LILO of Jetpur - Rajkot at Metoda	D/C	220	5	0	0	0	0		MAR-21	yet to award
64	LILO of Jetpur - Sardargadh line at Shapur s/s	D/C	220	12	24	23	17	7	SEP-21	OCT-21	Severe ROW, COVID-19 and heavy rain.
65	LILO of Keshod - Timbdi line at Veraval	S/C	220	8						MAR-20	
66	LILO of Lalpar - Sartanpar line at Wankaner S/s on M/C tower by dismentalling of existing 132 kv S/C Lalpar - Wankaner line	D/C	220	40	70	65	56	61		AUG-21	WIP
67	LILo of Morbi - Hadala line at Makansar S/s	D/C	220	20						MAR-21	
68	LILO of of both ckt. GSEG - Kosamba line at Olpad S/s	D/C	220	16						MAR-21	
69	LILO of one ckt Kasor - Gavasad line at Gotri S/s	D/C	220	44	85	69	48	52		DEC-21	WIP
70	LILO of one ckt. Wanakbori - Asoj line at Balsinor	D/C	220	40						MAR-21	
71	LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)	D/C	220	10	0	0	0			MAR-23	
72	LILO of pne ckt GPEC - Karamsad Iani at Bil	D/C	220	20	0	0	0			MAR-21	
73	LILO of Sartanpar - Wankaner line at Makansar S/s	D/C	220	2						MAR-22	
74	LILO of Savarkundla - Visavadar at Bagasara S/s	D/C	220	16	0	0	0	0		MAR-20	Yet to award
75	LILo of Tarapur - Bhilad line at Umargaon	D/C	220	10	33	12	6	0		SEP-19	WIP
76	LILO of Tarapur - Vapi line at Umargaon	S/C	220	10						MAR-20	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
77	LILo of Ukai (Thermal) -Achhalia line - III at Virpore	D/C	220	15	0	0	0			MAR-21	
78	LILo of Ukat (Th) - Achhalia at Achhalia	D/C	220	10	0	0	0	0		MAR-20	Yet to award
79	LILo of Vadavi -Chatral at Santej (Dhanaj)	D/C	220	51	88	69	60	1		MAR-20	"Tender re-invited for balance work at Risk & Cost of Contractor and last date of tender is 28.02.2018. Tender under acceptance."
80	LILo of Vadavi - Chhatral line at Santej S/s	D/C	220	51	91	91	91	50	AUG-13	MAR-20	Tender under acceptance.
81	LILo of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s	D/C	220	60						MAR-21	
82	LILo of Vapi - Bhilad line at Chikhli s/s	D/C	220	150	0	0	0			MAR-21	
83	LILo of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli	D/C	220	150						MAR-20	
84	LILo of Wanakbori TPS - Zalod line at Savdasna Muvada	D/C	220	270						MAR-22	
85	LLO of 220 kv Vadavi - Chhatral line at Santej S/s	D/C	220	43	91	91	91	50	MAR-14	SEP-21	Commissioned 08/21.
86	Mitha - Katosan TSS line	D/C	220	33	66	66	66	33	JUN-21	AUG-21	Commissioned 07/21.
87	Pipava - Bagasara line	D/C	220	160						MAR-21	
88	Pipavav - Otha line	D/C	220	100						MAR-21	
89	Pipavav - Rajula line	D/C	220	80						MAR-21	
90	Pirana (PG) - Barejadi line	D/C	220	50	88	86	80	26		JUN-21	WIP/ Severe RoW issue
91	Pirana (PG) - Gatrad	D/C	220	50	0	0	0	0		MAR-22	Yet to award
92	Prantij - Agiyol	D/C	220	60	0	0	0	0		MAR-22	Yet to award
93	Prantij - Dhansura	D/C	220	70	0	0	0	0		MAR-24	Yet to award
94	Radhanesda - Vav (Khimanvas) line with AL-59 Conductor	D/C	220	73	115	115	115	73	MAY-21	AUG-21	Commissioned 07/21.
95	Shapar - Babara line (AL-59)	D/C	220	120	235	235	227	58		MAR-20	WIP
96	Suva - Achhalia	D/C	220	140	0	0	0	0		MAR-23	Yet to award
97	Termination of GPEC - Haldarva at Achhalia	D/C	220	90	0	0	0	0		MAR-24	Yet to award
98	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
99	Vadavi - Sanand (DFCC) line	D/C	220	61	106	63	46	0	APR-15	MAR-22	WIP
100	Vadodara (PG) - Vyankatpura line	D/C	220	30	60	57	57	28		FEB-18	WIP
101	Vataman (PG) - Bagodara line	D/C	220	160						MAR-21	
102	Virpore - Chikhli line	D/C	220	120						MAR-20	
103	Vondh - Radhanpur line	D/C	220	340						MAR-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
104	Vyankatpura - Halol line	D/C	220	100						MAR-20	
105	LILO of both circuits Sitac WF - Jasdan at Babara (GEC-I)	2xD/C	132	0	0	0	0			JUN-20	Price Bid Opened & amp; under approval

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPNL)											
1	Bagun - Hisar (IA) line (GEC-II)	D/C	220	0	0	0	0				
2	Barula - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				
3	Bhiwani - Bhiwani	D/C	220	15	104	100	100	11		JUN-22	Work is in progress
4	Bhiwani - Isharwal line	D/C	220	100	218	202	190	70	JUN-21	JUN-22	Work is in progress.
5	Daukhera - Rewari line (GEC-II)	D/C	220	0	0	0	0				
6	Dhanonda- Deroli Ahir	D/C	220	57	118	118	118	57	MAY-21	AUG-21	Commissioned 07/21.
7	LILO of 220kV Fatehabad (PGCIL) - Chormar line with (MC at 220kV Hukmawali S/S (Loop in Portion)	D/C	220	41	0	0	0	41		FEB-22	Commissioned 01/22.
8	LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s	D/C	220	44	130	130	128	42		FEB-21	Commissioned on 01.02.2021
9	LILO of both Ckts. of Pali-Sector-56 at Kadarpur	D/C	220	26	80	6	0			FEB-23	Work in Progress.
10	LILO of Dhanoda - Daultabad line at Farukhnagar S/s	D/C	220	10	0	0	0			DEC-22	Work in progress.
11	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	1	1	0			APR-18	Commissioned.
12	LILO of Kunihar - PGCIL Naggal line at Pinjore S/s	M/C	220	6	46	46	46	5		NOV-22	Work in progress
13	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5	1	1	1	4		NOV-22	Work completed
14	LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s	D/C	220		4	4	4			NOV-18	Line Commissioned on 01.11.2018
15	LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo	D/C	220	7	10	8	0		JUN-21	SEP-22	Work is in progress
16	LILO of Sector- 72 -Ranglarajpur line at Sohna Road	D/C	220	9	0	0	0	9		SEP-21	Commissioned 08/21.
17	Nuna Majra - Nuna Majra	D/C	220	2	0	0	0			DEC-22	NIT yet to be floated
18	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	2	2	2	1	JUN-21	MAR-22	14.8.2021 (Deemed date of commissioning) The construction work has been completed on 14.08.2021 but not commissioned due to non -comletion of work of 220kV line bay at 220kV substation Panchgaon. Work is in progress.
19	Panchgaon (PGCIL) - Panchgaon (HVPNL) line	MC+D/C	220	10	2	2	2	10		MAR-22	14.8.2021 (Deemed date of commissioning) The construction work has been completed on 14.08.2021 but not commissioned due to non -comletion of work of 220kV line bay at 220kV substation Panchgaon. Work is in progress.
20	Panchkula (PGCIL)- Panchkula Sector-32	D/C	220	40	72	53	43	14	DEC-21	NOV-22	Forest clearance pending.
21	Singhani - Mahindergarh line (GEC-II)	D/C	220	0	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)											
1	Sunda - Andhra Line (GEC-I)	D/C	66	0							
2	Lahal GISS - Chamera (PS)	D/C	400	71	114	90	39	0	SEP-21	DEC-21	Work in Progress and all efforts have been made to complete the work by Dec-21.
3	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1	8	8	8	1		SEP-19	Line Commissioned
4	Nalagarh -Kunihar	S/C	400	33						MAR-17	
5	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18		0	0			DEC-21	Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route.
6	Palchan-Prini line (GEC-I)	N/A	33	0	60	23	9	0		JUN-20	
7	Bajoli Holi - Lahal	D/C	220	36	59	59	59	36	JUN-21	DEC-21	Commissioned 12/21 (Late Reported).
8	Dehan - Hamirpur	D/C	220	110	198	192	191	52	JUN-21	OCT-21	Delay in FC and lockdown during Covid-19.
9	Hatkoti-Pragati Nagar	D/C	220	56	100	100	100	56	MAR-17	MAR-20	Line commissioned
10	Kashang - Jangi Pooling Station	D/C	220		0	0	0				power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being.
11	Koti-Karian	S/C	220	35	0	0	0			MAR-19	Delay FCA approval.
12	LILO of 2nd Ckts. of 220kV Kunihar- Panchkula line at Baddi s/s	D/C	220	4	0	0	0		SEP-21	SEP-21	
13	LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)	D/C	220	0	0	0	0			SEP-21	Forest Clearance Case is under Process
14	LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS	D/C	220		0	0	0			DEC-18	Work in Progress
15	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						MAR-17	
16	Mazra - Karian	D/C	220	35	52	30	0	0	JUN-21	JUN-21	Work is in Progress.
17	Rauri-Kunihar	D/C	220	28						MAR-17	
18	Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s	D/C	220	4	0	0	0		SEP-21	SEP-21	
19	Sunda-Hatkoti	D/C	220	50	69	65	65	40	JUN-21	DEC-21	Re-routing of the Tranmsission Line was done from tower no. T-33 to T-52 and T-63 to T-69, for which revised Forest Clearance case was submitted. Final approval (Stage-II) of the Forest Clearance case has been received from MoEF on 29-06-2021 subject to Hon'ble Apex Court Decision.
20	Chanju-I - Chanju-II	D/C	132	12							
21	Chanju-II - Chanju-III	D/C	132	8							
22	Chanju - Nakrot line	D/C	132	12	30	29	27	10		MAY-16	commissioned.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS	2xD/C	132	1	0	0	0				Forest Clearance Case is under Progress
24	Rupin HEP - Sunda (GEC-I)	D/C	132	0							
25	Tangnu Romai-I HEP - 220/132 kV Sunda S/S	D/C	132	24	37	25	17	5		DEC-21	work is progress and all efforts have been made to complete the work by Dec-21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)											
1	Ghanvi-II - Kotla with HTLS Line (GEC-I)	D/C	66	8							
2	Hatkoti - Samoli Line (GEC-I)	N/A	66	0							
3	Kotla- Nogli-Samoli Line (GEC-I)	N/A	66	120							
4	Nathpa - Wangtoo Line (GEC-I)	N/A	66	0							
5	Bajaura - Naggar Line at Kullu (GEC-I)	S/C + D/C	33	0							
6	Baner Power House - Dehan (Dharmshala) line (GEC-I)	S/C	33	0							
7	Darkata (Ranital) - Lunj Line (GEC-I)	S/C	33	0							
8	Dunkhra (Jari) - Manikaran Line (GEC-I)	D/C	33	0							
9	Gaj Powerhouse - Kangra Line (GEC-I)	N/A	33	37							
10	LILO from Gaj - Shahpur at Chambi Line (GEC-I)	S/C	33	0							
11	LILO of Bharmour-Gharola line at Lahal (GEC-I)	N/A	33	0							
12	LILO of one Ckt. Shahpur - Kangra at Chambi (GEC-I)	D/C	33	0							
13	LILO of Pandoh - Bijni line at Pandph (GEC-I)	N/A	33	0							
14	LILO point Gharola - Chamba at Karian (GEC-I)	N/A	33	96							
15	Naggar - Bajaira Line at Kullu (GEC-I)	N/A	33	0							
16	Padhar (Gwali) - Bijni Line at Mandi (GEC-I)	S/C	33	0							
17	Pandoh - Bijni Line (GEC-I)	D/C	33	0							
18	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
19	Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)	N/A	33	0							
20	Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I)	S/C	33	19							
21	Salooni - Koti Line (GEC-I)	D/C	33	0							
22	Gumma - Andhra (GEC-I)	D/C	22	12							
23	Jhakri - Rampur line (GEC-I)	D/C	22	0							
24	Karcham - Bhoktoo line (GEC-I)	D/C	22	0							
25	Rampur - Nagli line (GEC-I)	S/C	22	0							
26	Rukti - Shaung line (GEC-I)	D/C	22	8							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Gondpur (Paonta) - Sataun line (GEC-I)	D/C	132	0							
28	Uhl-III - Hamir Pur (By BVPCL)	D/C	132	71	0	0	0				completed on Mar-14

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)											
1	Chandil - Chaibasa (PGCIL)	D/C	400	65	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Chandil - Dhanbad GSS	D/C	400	125	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
3	Chandil New - Chaibasa (PG) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
4	Dumka - Jasidih	D/C	400	70	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
5	Koderma - Jasidih	D/C	400	130	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
6	Latehar (JSUNL) - Patratu (JUSNL)	D/C	400	215	304	275	260	82	SEP-21	MAR-22	Stage-I clearances awaited.
7	LILO of Bero- Patratu at GSS Mander	D/C	400	15	0	0	0			MAR-24	"The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation."
8	LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka	D/C	400	20	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
9	OM Jasidih - Koderma GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
10	Patratu - Chandil GSS	D/C	400	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
11	Patratu (JUSNL)- Bero (New Ranchi)	D/C	400	98	139	139	139	98	DEC-21	FEB-22	Commissioned 12/21 (Late Reported)..
12	Patratu New - Chandil New line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
13	Patratu New - Kodarma (JUSNL) line	D/C	400	0	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.
14	Patratu New - Patratu line	D/C	400	0	0	0	0			MAR-22	Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.
15	QM Koderma - Daltonganj	D/C	400	200	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	QM Koderma DVC TPS - Koderma JUSNL	D/C	400	15	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
17	QM North Karanpura - Latehar	D/C	400	100	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
18	QM Patratu - Koderma GSS	D/C	400	150	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
19	Quad Essar (Latehar) - Chandwa TL	D/C	400	2	7	4	0			FEB-22	Work in Progress.
20	Quad Essar (Latehar) - Latehar (JUSNL) TL	D/C	400	81	122	122	120	43	SEP-21	FEB-22	Work in Progress.
21	TTPS - Dumka GSS	D/C	400	236	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
22	3 Ph. Baliyapur - Topchanchi	D/C	220	50	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
23	3 Ph. Giridih - Domchanch	D/C	220	90	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
24	3 Ph. Giridih - Topchanchi	D/C	220	60	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
25	3 Ph. Khunti - Mander (400kV GSS)	D/C	220	60	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
26	3 Ph. Khunti - Simdega	D/C	220	120	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
27	3 Ph. Koderma - Domchanch	D/C	220	16	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
28	Chaibasa - Gua TL	D/C	220	168	278	127	110	0	JAN-22	JAN-22	Wildlife clearance issue.
29	Chandil (400kV GSS) - Jadugoda	D/C	220	80	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
30	Chandil GSS - Chandil	D/C	220	10	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.
31	Chandil GSS - Tamar	D/C	220	25	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
32	Chandrapura DVC - Chandrapura	D/C	220	8	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
33	Chatra - Latehar	D/C	220	218	340	340	340	218	SEP-21	NOV-21	Commissioned 10/21.
34	Chatra - PBCMP (Barkagaon)	D/C	220	117	185	158	125	20	DEC-21	DEC-21	Work in Progress.
35	Giridih - Jamua	D/C	220	160	0	0	0		MAY-18		This line actually constructing at 132kV volatge level instead of 220kV voltage level
36	Govindpur - Govindpur	D/C	220	7	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
37	Hazaribagh - Barkatta	D/C	220	18	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
38	Koderma (JSEB) - Koderma(DVC)	D/C	220	21	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018
39	Koderma - Giridih	D/C	220	140	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
40	LILO of 220kV D/C Govindpur -TTPS at Jainmore	D/C	220	70	92	82	67	24	SEP-21	SEP-21	Work in Progress.
41	LILO of both ckts Dumka - Govindpur at Palojori GSS	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
42	LILO of Chandil - Ranchi (PG) at Tamar	M/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
43	LILO of Hatia - Lohardaga at GSS Mander	D/C	220	10	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
44	LILO of Patraru - Hatia at PTPS by MC Tower	D/C	220		0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
45	Link Line Daltonganj - Garhwa TL (Bhagodih END)	D/C	220	82	159	159	159	89	MAR-22	AUG-20	Link Line Daltonganj-Garhwa (both end Bhagodih end and Daltonganj end) has been commissioned on 18.08.2020.
46	Mander - Tamar	D/C	220	56	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
47	Noamundi - Chaibasa (PG)	D/C	220	130	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
48	Noamundi - Jadugoda	D/C	220	80	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
49	Patratu - Ratu (Burmu) line	D/C	220	63	124	124	124	63	AUG-21	FEB-22	Commissioned 12/21 (Late Reported).
50	P.T.P.S. - Ratu	D/C	220	70	124	122	121	49	MAY-18	OCT-20	Tree Cutting Permission awaited for Hapua-Katia Proposal from DFO, Ramgarh.
51	Ratu - Mander	D/C	220	15	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
52	Simdega - Chaibasa	D/C	220	165	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
53	Tenughat - Chandrapura	D/C	220	55	0	0	0				Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
54	Tenughat - Gomia	D/C	220	20	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
55	Tenughat - Hazaribagh	D/C	220	135	0	0	0			MAR-22	Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
56	TTPS - Govindpur TL	D/C	220	181	300	300	300	181	JUN-21	DEC-21	Commissioned 11/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K POWER DEVELOPMENT DEPARTMENT(JKPDD)											
1	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		DEC-16	Slow progress.
2	Leh III (Army base) - Leh	S/C	66	10	53	29	8	2		DEC-16	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
3	Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)	D/C	400	0	0	0	0			DEC-21	work under planning stage.
4	LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP	D/C	400	0	0	0	0			DEC-21	Work under planning stage.
5	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
6	LILO of 220 kV D/C Wagoora-Mirbazar line at Lassipora	D/C	220	10	22	22	22	10	JUN-21	NOV-21	Commissioned 10/21.
7	LILO of Hiranagar-Bishnah line at Samba	D/C	220	11	0	0	0	11		AUG-21	Commissioned 07/21.
8	LILO of Thein-Hiranagar at Kathua-II (Ghatti)	D/C	220	5				5	APR-21	AUG-21	Commissioned 07/21.
9	(PMDP - Jammu) LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	4	11	11	11	4	MAR-19	JUL-21	Commissioned 05/21 (Late Reported).
10	(PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	19	7	0	0	SEP-19	SEP-21	Works in progress.
11	(PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	0	0	0		SEP-21	SEP-21	LOA for Tower erection and stringing issued.
12	(PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	11	22	19	7	0	JUN-21	JUN-21	Works under progress.
13	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	DEC-19	E-NIT floated by PGCIL for the three works on 09-10-2017.
14	Wagoora-Budgam- Zainkote	D/C	220	60	123	106	82	17	DEC-19	MAR-22	ROW issues at various locations delaying the project.
15	Wagoora-Mirbazar	D/C	220	104	177	175	173	63	AUG-21	SEP-21	ROW,, compensation issues delaying the project.
16	Zainkote-Alusteng-Mirbazar	D/C	220	254	444	436	371	114	MAY-19	SEP-21	Section I-- Zainakote-Alusteng completed and commissioned in Feb 20. Erection works on Section-II Alusteng-Mirbazar section under progress.
17	Lower Kalnai - Thathri S/s (existing) line	D/C	132	6							
18	Parnai HEP - Parnai (JKPDD)	D/C	132	30							
19	(PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)	D/C	132	152	0	0	0		MAR-19	DEC-19	CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.
20	(PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha	D/C	132	16	3	0	0		MAR-19	MAR-20	Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved.
21	(PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	0	0	0		MAR-20	SEP-21	Drawings and GTPs approved. Work under progress.
22	(PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	0	0	0		MAR-19	JAN-21	LOI issued.
23	Solar Park - Samba line (GEC-II)	D/C	132	0							

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
J&K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)											
1	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)											
1	Bellary (PS) - C.N. Hally	D/C	400		0	0	0			MAR-18	DPR approved. To be tendered
2	Bellary (TPS) - Bellary (PS)	D/C	400	5	0	0	0			MAR-18	This work is not in planned works.
3	Hiriyur - Mysore (GEC-II)	D/C	400	390							
4	Kalburgi - YTPS	D/C	400		0	0	0		SEP-18	MAR-18	
5	LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park)	D/C	400	3	4	4	4	1	SEP-19	OCT-19	2 spans stringing completed. (Balance stringing work will be taken up at the time of 400 kV station commissioning i.e. LILO arrangements to station)
6	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	187	184	184	118	SEP-18	AUG-18	Work is under progress.
7	LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada) PS (GEC-II)	M/C	400	0							
8	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							MAR-18	Not in planned work for FY 16-17
9	Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)	D/C	400	170							
10	Tumkur PS - Hiriyur (GEC-II)	D/C	400	218							
11	Yermarus TPS - Gulbarga	D/C	400							MAR-18	Detailed survey completed. Estimate is being prepared.
12	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	53	42	0	MAR-18	DEC-19	Contractor has stooped the work from March 2017 fue to ROW issues. Notice issued to the agency. In meeting held on 31.07.19 at Tumakuri Tz, agency requested for time extension and PV approval to Zonal office and instructed agency to recommence the work but agency is demanding for approval to recommence the work.
13	Bidadi (PGCIL) - Magadi S/S	D/C	220	64	127	80	70	11	FEB-17	MAR-20	220kV line passes through Balekatte minor forest area land covering of 1.724 Hectares. Forest clearance for stage-1 proposal resubmitted by attending, all the observations made by forest officers. The proposal accepted by APCCF through online on 26.03.19. Hard copies of the proposal submitted by EE, MWND to the DCF Ramangara on 05.04.19. The same has been forwarded to RFO Magadi for verification on 25.04.2019. After Verification by RFO Mogadi , reports submitted to DCF Ramanagar on 17.07.19. Verification is under progress.
14	Bidadi GI S/s - 220/66/11 kV Vrushabhavathi Valley S/s (UG cable)	S/C	220	23	0	0	0		NOV-21	NOV-21	NHAI and NH (PWD) permission awaited for completion of balance work. Cable jointing work under progress.
15	Bidadi - Kothipura (Channapatna)	D/C	220	174	82	63	2		FEB-08	JUN-18	Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. ROW problems pending in DC Court Ramanagar for Loc 15 since 2012, NHD: Not intimated

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Bijapur - Sindagi	D/C	220		0	0	0		SEP-19	SEP-19	
17	Chikkabettahalli limits (8 Pole Structure) - Sahakaranagar GIS s/s	M/C	220	19	0	0	0		DEC-21	DEC-21	
18	Chintamani - Srinivasapura	D/C	220		0	0	0		SEP-19	SEP-19	
19	Chitradurga - Hiriya S/S	D/C	220	78	152	142	103	56	MAR-19	DEC-19	ROW issues resolved and work is under progress. Emergency Restoration system required for taking up the works in Multi Ckts Corridor (5062 kms) under the supervision of PGCIL. Hence, requested PGCIL on 10.06.2019 to inspect the spot and give the concurrence. PGCIL inspected the spot on 21.08.2019.
20	Devanahalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	100	0	0	0		DEC-21	DEC-21	Work in Progress.
21	Gulbarga - Afzalpur (Ganagapura)	D/C	220		0	0	0		SEP-19	SEP-19	Work is in tendering stage.
22	Hiriya (PG) - Hiriya S/S	S/C	220	16	18	0	0		APR-19	DEC-19	work to be taken up.(Only stringing work to be done in the existing corridor conductor supplied)
23	Honnali - Channagiri (Benikere/Nallur)	D/C	220	95	191	43	37	0	MAR-19	DEC-19	DC court, Davangere issued orders on 27.05.2019 for land compensation for tower foot area and line corridor for both 220kV and 66kV new lines. On 16.7.19 the land compensation proposal sent to DGM Tech from CEE, Tz. Land compensation approved on 02.08.19.
24	Hoondy 200 kv - EPIP GIS 200 kv station (UG Cable)	S/C	220		0	0	0			MAR-19	
25	Hosadurga - CN Halli line	D/C	220		0	0	0			DEC-18	Letter of intent to be issued.
26	Hosadurga (Madure) - Benikere	D/C	220	83	156	62	17		SEP-18	DEC-19	Severe row issues in Nagenahalli, Ailpura, Gangasamudra. Approached and letter addressed to DC, Chitradurga for issuing land compensation. work under progress.
27	Itagi - Kudligi (Badeladaku) line	D/C	220	65	119	112	95	0	AUG-19	DEC-19	RoW issues at Loc nos 88,109,113,114. Farmers are Demanding for higher compensation and also they are not allowing to enter their field as there are standing crops. Requested for police protection.
28	Jagalur (Hiremallanahole) - Chitradurga	M/C	220	71	154	82	52	1	MAY-21	MAY-21	Work in Progress.
29	Jagalur (Hiremallanahole) - Kudligi line	D/C	220	83	159	159	159	83	JUL-19	MAY-20	Commissioned 05/20.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
30	Kolar - Malur at Somanahalli	D/C	220	180	280	271	267	146	MAR-18	DEC-19	Malur-Kolar line charged (42 Ckm). Line from Malur end upto Loc 137 charged (68.98 Ckm).Line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Work short closed and LOI issued on 15.09.2017 for balance portion of work. Case pending in High Court: (i) Loc 84, 85, 86, 88 & 89: Case filed by KPTCL in DC Court on 27.01.2014 , LHD: 14.02.2017. Posted for orders. (ii) Loc 84, 85, 86 : Case filed by party in Court of Civil Judge (Jr Dv), Anekal .LHD: 14.06.2018 . NHD:10.08.2018. (iii) Loc 88 & 89: Case filed by KPTCL in DC Court Bangalore Urban District on 27.01.2014 LHD: 14.02.2017 posted for orders. (iv) Loc 88 & 89: Case filed by party in Court of Junior Civil Judge, Bangalore Rural District on 11.02.2014 . LHD: 10.01.2018. NHD: 11.07.2018
31	LILO from Kothipura - Tubinakere at Channapatna	D/C	220	6	28	0	0			DEC-19	approval obtained form DGM (T), KPTCL to pay necessary charges to PWD on 17.06.2019. Letter addressed to firm to pay charges on 29.06.2019/16.07.2019. Approval obtained to pay BG to PWD on 12.07.2019. BG and 297L paid to EE, PWD to issue NOC on 31.07.2019. NOC issued on 21.08.2019 but site was not handed over. PWD is seeking clarification regarding security and safety. Letter to be addressed to EE PWD regarding security and safety. Note: CKt. Kms has been changed (3.25km to 3.35 km) as per check survey approval on 29.03.2019.
32	LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)	D/C	220	35	68	65	64	22		MAR-20	Agency has stopped the work. Letter addressed to Agency to restart the work on 01.02.2019,26.03.19 & 29.03.19. Letter addressed to ADLR, Hassan to submit the sketch and RTC and all the associated documents pertaining to survey numbers coming under line corridor on 03.04.19. Awaited for sketch.
33	LILO line from 220kV Varahi-Kemar S/C line at Heggurje (Mabdarthi Line)	M/C	220	2	9	6	0			NOV-19	Forest issue: Location : AP 9 to AP 10 - BILLADI BLOCK - 1.0325 ha forest area. AP 17 to AP 18 - KORGU - HESKATTURU BLOCK - 0.728 Ha forest area. Application submitted on 24-05-2019. Proposal returned with obsevation dtd 15.06.2019. The observations received from PCCF, Aranya Bhavan bengalur are attended and proposal to be re submitted.
34	LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S	M/C	220	7	12	0	0			DEC-19	The work is delayed due to land issue. M/s DP Jain & Co Infrastrcture Pvt. Ltd. has stopped the work of removal or murrum. Hence, the CCE TZ has directed to procure alternative land vide Ltr. No. 3436-37Dtd:17.07.2019. New land to be identified.
35	LILO of existing 220kV S/C Lingpur-Kushatagi and 220kV Lingapur-Sindhaur lines to the proposed 220/110/11kV Gangavathi (Sulekal) s/s	M/C	220	52	0	0	0	52		FEB-22	Commissioned 01/22.
36	LILO of existing Hiriyur -Gowribidaur line to the proposed 220kV at Sira S/S	D/C	220	25	0	0	0	25		DEC-21	Commissioned 12/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
37	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	2	2	1		OCT-19	Electrical Inspectorate Approval obtained on 25.07.19.
38	LILO of Hoody-Kolar at Hoskote	D/C	220	27	55	35	31	0	MAR-18	MAR-20	Land compensation issue: Meeting was conducted by SEE (Tr.) Works circle on 11.07.2019 to convince M/s L&T for arranging land compensation payment . However the agency disagreed. Proposal for making payment from KPTCL end submitted to corporate office for approval on 07.08.2019. Approval awaited.
39	LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s	M/C	220								
40	LILO of HSR- NIMHANS to proposed at Koramangala	S/C	220	5	0	0	0		SEP-17	OCT-19	6/6 section cable laying completed. Cable charged on 20.05.19.
41	LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s	S/C	220		0	0	0		SEP-19	MAR-20	
42	LILO of Mylasandra to the 220kV Somanhalli-Malur	M/C	220		0	0	0		SEP-17	SEP-19	Detailed check survey under progress.
43	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	68	65	64	22	JAN-18	JAN-19	Work under progress. ROW issues: Cases filed in DC Court: a) At loc. No. 49 (Sy.No: 151/2): Case filed by Sri. K.Narayan & Sri.Srinivasa on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received. b) At Loc.No.47-48 (Sy.No.350/1): Case filed by Sri.G.R.Shivaram on 17.09.2016. Case cleared on 15.09.2017 . Order copy yet to be received.
44	LILO of Thubinkere - Ramnagara to Maddur	D/C	220						SEP-19	MAR-20	
45	Manyatha-(GIS in premises of existing HBR Layout	D/C	220	9	0	0	0		JAN-22	JAN-22	
46	Melasandra (New electronic city) - Yerandanahalli	M/C	220	27	35	35	35	27	JUN-21	SEP-21	Commissioned 08/21.
47	Mylasandra - Somanahalli line	S/C	220	1	0	0	0			DEC-19	Check survey approved. The work to be taken p duly procuring excess materials by TK agency for 220kV DC UG cable which is not envisaged in DWA. One number of 220kV MC Cable terminating tower foundation work completed. Note: As per check survey approved route length is 1.775Kms and single ckt. has been revised to double ckts.
48	Mylasandra - Somanahalli-Naganthapura-HSR Layout	M/C	220	20	38	38	38	20	SEP-17	SEP-21	Commissioned 08/21.
49	Nagamangala- Anchepalya	D/C	220						SEP-19	MAR-20	
50	Nagamangala-Tubinkere	D/C	220						SEP-19	MAR-20	
51	Nelamangala - Peenya S/s	M/C	220						SEP-18	MAR-19	
52	Nelmangala - Brindavan Alloys	D/C	220	1	7	7	7	1	SEP-17	OCT-19	Work completed. CEIG approval to be obtained.
53	Peenya - A Station UG Cable	S/C	220	0					SEP-18	MAR-19	
54	Ramanagara (Kothipura) - Bidadi line	M/C	220	73	89	63	2			DEC-19	There is no alternate power supply arrangement for Bidadi-Ramanagara down stream stations, hence the work will be taken up after commissioning of the Kothipura Station.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
55	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	16	34	34	32	9	MAR-18	DEC-19	LOI issued for balance portion of work on 10.06.2019. Revenue Survey work under progress, 4.5 kms survey completed out of 7.76 kms.
56	Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetaSC line Corridor	M/C	220	27					SEP-18	MAR-19	
57	Somanahalli- Subramanyapura (M/C M/V)	M/C	220						SEP-18	MAR-19	
58	Somanahalli - T.K. Halli SC line to DC	D/C	220		0	0	0		SEP-17	NOV-20	LOI issued on 03-Aug-19. Activity Chart submitted on 28.08.2019 and under verification.
59	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0	MAR-18	MAR-18	Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018
60	Tubinakere - Ramnagar (Kothipura) line	D/C	220	142	290	290	290	142	JUN-09	MAY-20	Commissioned 05/20.
61	Vajamangala - Kadakola	D/C	220	40	70	49	45	0	MAR-18	DEC-19	Work terminated on 19-Sep-15. Balance works to be retendered at CEE, Trz, Mysore. Resurvey to be carried out. Letter sent to Corporate office for approval of Re-survey for the subject work on 03.06.2019. Ltr received from DGM (Tech.) on 17.06.2019 to place the subject before CPC. PC agenda sent to Corporate office on 24.7.19 for approval of detailed re-survey.
62	Vajamangala -Kodakola and Vajamangala-Varun M/C lines	M/C	220	9	23	23	23	10		OCT-19	Line work completed. The 220kV D/C line on MCMV towers from Loc-04(3) to 21 will be commissioned after completion of 220kV double circuit link line on both Vajamangala (loc No.1 to 3) and Kadakola (loc No. 21 to 70) ends. 220kv 4.567 kms. only 66kV DC line commissioned on 31-03-16. 66kV Line. 4.852kms Terminal Bay: Commissioned on 03-Feb-16.
63	Yelanhanka(KPTCL)- Yelanhanka(PG)	D/C	220	6	0	0	0	12		AUG-18	Commissioned on 14.09.2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KERALA STATE ELECTRICITY BOARD(KSEB)											
1	Malaparamba - Areakode line	D/C	400	78	118	118	118	79			commissioned on 11.02.2021
2	Kanhirode - Mylatti line	D/C	220	178	303	163	68	17	JAN-22	JAN-22	Work in Progress.
3	Karukadom - Kothamangalam line	M/C	220	14	10	10	10	14		AUG-19	Charged on 11.12.19
4	Kattakkada-Vizhinjam	D/C	220	39	0	0	0	39	APR-21	NOV-21	Commissioned 09/21 (Late Reported).
5	Kodungallur - Irinjalakuda	D/C	220	24	60	54	54	22	MAY-21	FEB-22	Work in Progress.
6	Kottayam - Ettumanoor	D/C	220	13	25	24	24	8	JUN-21	JAN-22	Work in progress
7	Kottayam - Thuravoor (Kottayam Dist Alapuzha Dist)	D/C	220	45	69	67	67	43	JUN-21	JAN-22	work in progress.
8	LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line	D/C	220	15	0	0	0		JAN-21	JAN-21	Work in Progress.
9	LILO of 220kV Lower Periyar - Madakathara at Chalakundy line	D/C	220	24	0	0	0		APR-20		
10	LILO of Areakode-Kaniyambetta - Kunnamngalam	D/C	220	15	0	0	0		APR-21	APR-21	Work in Progress.
11	LILO of PL -AM - Kottayam at Kottayam	M/C	220	13	17	17	17	16		JAN-22	work in progress.
12	Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam	D/C	220	206	276	276	274	189		JAN-21	Charged on 26.12.2020.Commissioned on 11.02.2021
13	Malayamma - Kunnamangalam	M/C	220	15	29	29	29	15	JUL-21	AUG-21	Commissioned 07/21.
14	Mundayad - Thalasseri line	D/C	220	43	83	74	74	28	JUL-21	MAY-22	Work in Progress.
15	Mylatti-Vidyanagar	D/C	220	23	0	0	0		DEC-21	DEC-21	Work in Progress.
16	Palikkara - Aluva	D/C	220	23	45	45	45	23		SEP-21	charged on 31/03/21.
17	Pallivasal - Aluva line	D/C	220	166	265	264	264	163	JUL-21	FEB-21	Work in Progress.
18	Wadakkanchery - Kunnamkulam	D/C	220	44	83	76	72	29	MAY-21	MAR-22	Work in Progress.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)											
1	Babhaleshwar - Kudus	D/C	400	447	726	622	546	182		DEC-22	Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: ?GMRT NOC, MOU received. GMRT,Pune Office visited on dt.09.09.2021, for NOC. GMRT insisted for supervision in 30Km vicinity. RoW: A) Nashik Zone: 32cases for erection filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. Out of these, for 13 cases negotiated with farmers and work in progress at 13 locs. Stringing span ROW at 8 locs, cases filed. Hearing is rescheduled on 08.02.2022.. Also, ROW cases 5 nos filed at SDO Sangamner. B) Vashi Zone: Major ROW problems due to nonpayment of compensation as per SDO order.
2	Jejuri - Hinjewadi - I and II	D/C	400	207	277	204	187	70			Pkg-I: ROW :dtd 03-06-16 : SDO Bhore- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.
3	Jejuri - Lonand	D/C	400	20					MAR-19		
4	JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)	D/C	400	0	0	0	0				Not in STU Plan.
5	LILLO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	273	269	239	126	MAR-22	DEC-22	Work in progress.
6	LILLO of both Ckts. of Lonikand-II - Girvali line at Karjat S/S	M/C	400	25	0	0	0	25		FEB-22	Commissioned 01/22.
7	LILLO of Karad - Lonikand at Jejuri	D/C	400	20					MAR-19		
8	LILLO of one ckt Dhule - Sardar Sarovar at Balsane (PS)	D/C	400	36					MAR-20		
9	LILLO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II	D/C	400	5					MAR-19		
10	LILLO om Solapur (PG) - Karad at Tembhurni	S/C	400	20					MAR-22		
11	LILLO on 220kV Mhaisal - Jath at 400kV Alkud	D/C	400	45	77	61	20	0	SEP-21	SEP-22	Work in Progress.
12	LILLO on Chandrapur I - Parli 3rd Ckt at Warora	D/C	400	50					MAR-22		
13	LILLO on Kolshet-Wada and Padghe-Wada line at Kudus S/s	M/C	400	31	50	29	26	5	DEC-21	DEC-22	Forest : DCF visited on 18.09.2021 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. The reply in this matter is awaited from D.C.F. Thane.
14	Shevgaon / Pathardi - Tapti Thanda	D/C	400	120	198	198	198	109	MAR-22	MAR-22	Work in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	220 kV M/C LILO of one Ckt. of 220 kV Tarapur -Borivali and Boisar- Ghodbandar line on M/C toweres at 400kV Kudus S/S	M/C	220	117	124	91	67	0	DEC-19	DEC-22	Work is in progress under police protection. Forest :The (11 Ha/2 tower) Revised online forest proposal submitted on 05.08.2020. ?RFO ACF Palghar has carried out joint site visit on Dt.16.11.2021 and submitted report to DCF Dahanu on 02.12.2021. DCF Dahanu (Nodal) has requested CCF Thane for confirmation of CA Land on Dt.3.12.2021 CCF Thane vide letter Dt.08.12.2021 requested CCF Pune for consent of C.A. land. Now, the proposal is at DCF Dahanu.
16	2nd ckt Dodaicha - Shahada	S/C + D/C	220	27	0	0	0		MAR-18		Tenderization under process.
17	2nd ckt stringing of 220 kV Valve - Jamde SCDC line	S/C	220	13	0	0	0	13	APR-21	MAY-21	Commissioned 04/21.
18	2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)	S/C on D/C	220	13	0	0	0		MAR-21		
19	2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji	S/C + D/C	220	35	0	0	0	22	MAR-23	FEB-21	Balance line charged on 09.02.2021.
20	Ambazari - Mankapur (UG)	M/C	220	36					MAR-23		
21	Amrapur - Thaptitanda line	D/C	220	114	198	198	198	109	AUG-21	MAR-22	Work in progress.
22	Aurangabad (PG) - Bidkin	D/C	220	40					MAR-22		
23	Babhaleshwar - Kopargaon LILO Point	M/C	220	36	118	90	2	0	MAR-18		ROW at 13 nos loc. Railway crossings involved.
24	Balsane (Shivajinagar) (T Conductor) - Shivanjinagar	D/C	220	36					MAR-20		
25	Boisar (PG)-Wada	S/C on D/C	220	50	211	173	165	28	MAR-22	MAR-19	The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.
26	Butibori - III - Addl. Butibori	D/C	220	20					MAR-23		
27	Chinchwad - II for reorientation of existing line at Chinchwad - II	D/C	220	12	4	4	2	0	DEC-19	MAR-20	Work in progress.
28	Colourchem - Kolshet	D/C	220	8					MAR-21		
29	Deoli (PGCIL) - Yavatmal	D/C	220	84	140	137	137	67	JUN-19	MAR-22	5.72 Ha Involved. Work in progress.
30	Dondaicha - Nandurbar	D/C	220	80					MAR-23		
31	Eklahare - Pimpalgaon	D/C	220	87	158	158	158	75		MAR-22	alance stringing work is in progress. ROW: For loc. No. 1 to 20- Police Protection letter submitted to CP , Nashik V. L no 1560 , Dt 26.08.21. Police protection awaited. For loc. No.128, 34, 35 Police Protection awaited.
32	Indapur MIDC (Loni Deokar) - Tembhurni	D/C	220	30	0	0	0		MAR-18		Scheme under revision.
33	Kalmeshwar - Warud	D/C	220	170	309	308	282	120		JUN-22	Work is in progress.
34	Kandalgaon - Dasturi SCDC line	S/C on D/C	220	75	236	92	0	0		MAR-19	Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
35	Khapakheda - Uppalwadi	D/C	220	7					MAR-19		
36	Kopargaon tap - Babhaleshwar	M/C	220	144	118	90	2	0		DEC-20	ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.
37	Koradi II - Butibori	D/C on M/C	220	106	189	155	124	22	MAR-11	OCT-22	For balance work, order placed on M/s B.G. Shirke. Work in progress now.
38	Koradi-II - Uppalwadi UG and O/Hline	D/C	220	15	13	8	3	0	DEC-21	JUN-22	Cable laying 5.95/8 Ckm completed. . CE (O&M) MSPGCL, Koradi has requested to re-route the transmission line in the premises of 3*660 MW MSPGCL Koradi due to proposed new railway track. Work of 5 Locations held up by farmers, adjoining MSPGCL ash band, due to water logging in their field. Detailed survey for revised route done on 16.12.21 and report submitted on 29.12.2021.
39	Kumbhargaon (Nanded) - Kurunda	D/C	220	110	219	194	187	83	SEP-21	JUN-22	ROW Issue at Loc. No. 124,125,126.
40	Lamboti - Karkamb	D/C	220	60					MAR-20		
41	LILO of 220 kV Uran- JNPT MUSS line at 220 kV JNPT SEZ S/S	S/C	220	5	0	0	0	5		SEP-21	Commissioned 08/21.
42	LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
43	LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)	D/C	220	5					MAR-23		
44	LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)	D/C	220	0	0	0	0				Not yet tenderised.
45	LILO of one Ckt. Ahmednagar Bhose at Supa	D/C	220	40					MAR-22		
46	LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)	D/C	220	16					MAR-19		
47	LILO of one Ckt. borivali - Boisar at Boisar (PG)	D/C	220	5					MAR-20		
48	LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S	D/C	220	31	50	29	26	5	DEC-21	DEC-22	Forest: ?DCF Thane has done joint site inspection on 18.09.21 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. ? Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. The reply in this matter is awaited from D.C.F. Thane.
49	LILO of one Ckt. Padegaon - Paithan line at Chitegaon	D/C	220	5					MAR-19		
50	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07		The work is stopped due to1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.
51	LILO on Babhaleshwar - Nashik at Sinnar	D/C	220	20					MAR-20		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	LILO on Boisar (M) - Versova at Boisar	S/C + D/C	220	1					MAR-20		
53	LILO on Boisar - Kopri at Chikhal Dongri	D/C	220	4					MAR-19		
54	LILO on Boisar - Nalasopara at Palghar	D/C	220	20	4	2	2	0	MAR-19	JUN-22	Forest involved. RFO submitted his report to ACF on 10.03.21. ACF visited on 17.3.21. DCF Dahanu visited site on 03.06.2021. Proposal submitted to CCF on 06.09.2021 Involvement of Defence observed. Requested to provide an NOC. Efforts have been under progress for taking NOC. Also, Parallel resurvey was carried out to avoid Defence and required changes will be accommodated in forest proposal which is under progress.
55	LILO on Boisar - Varsova at Virar	D/C	220	4	0	0	0		MAR-20		Not in STU Plan.
56	LILO on Boisar - Vasai Loc No. A	D/C	220	7					MAR-20		
57	LILO on both ckts. of Uran-Kharghar Ulwe Node	D/C	220	18	0	0	0		DEC-21	DEC-21	1st ckt charged on 03.09.2021 & second ckt charged on 24-09-2021.
58	LILO on Kandalgaon -Lanand at Kesurdi	S/C	220	10					MAR-22		
59	LILO on Loc No. A (MC Towers) - Kopri (Virar E)	M/C	220	5					MAR-20		
60	LILO on Nalasopara- Boisar line at Palghar	D/C	220	1	4	2	2	0	JUN-21	MAR-22	Forest involved. RFO submitted his report to ACF on 10.03.21. ACF visited on 17.3.21. DCF Dahanu visited site on 03.06.2021. Proposal submitted to CCF on 06.09.2021 Involvement of Defence observed. Requested to provide an NOC. Efforts have been under progress for taking NOC. Also, Parallel resurvey was carried out to avoid Defence and required changes will be accommodated in forest proposal which is under progress.
61	LILO on narrow base towers Boisar - Varsova Loc No. A	2xD/C	220	2					MAR-20		
62	LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner	D/C	220	1	2	2	2	0	MAR-19	APR-19	Line commissioned on 25-03-2019.
63	LILO on one Ckt. of Eklahare - Navsari at Girnare	D/C	220	10					MAR-22		
64	LILO on Padghe - Wada at Kudus	D/C	220	10	50	29	26	5	MAR-18	DEC-22	Forest : DCF Thane has done joint site inspection on 18.09.21 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. The reply in this matter is awaited from D.C.F. Thane..
65	LILO on two ckts Boisar (M) - Borivalli at Kudus	D/C on M/C	220	100	124	85	50	0	MAR-19	DEC-21	Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 11 Ha (Appr). Revised proposal submitted on 05.08.2020

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	LILO on two ckts Boisar - borivalli at Boisar	M/C	220	1	7	7	7	4	MAR-20	JUL-20	Line commissioned on 16/07/2020.
67	LILO on Vita - Miraj at Kupwad s/s	S/C	220	1					MAR-22		
68	Mangaon CCPP(Vile)- Bhagad	D/C	220	4	0	0	0				commissioned 03/16
69	Nagothane - Wadkhal	D/C	220	30	104	56	44	52			Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.
70	Raymonds - Girnare	D/C	220	30					MAR-22		
71	Second Ckt. stringing Padegaon - Sawangi line	S/C on D/C	220	15	4	4	4	15	DEC-17	SEP-21	Commissioned 08/21.
72	Solapur (PG) - Narangwadi	D/C	220	148	247	247	247	148	SEP-21	SEP-21	Commissioned 08/21.
73	Uppalwadi - Mankapur	M/C	220	32				0			Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .
74	Uppalwadi - New Pardi	M/C	220	54	0	0	0			JUN-22	12.51/26 ckm cable laying completed. Work in progress.
75	Vairag - Paranda	S/C + D/C	220	40	0	0	0		MAR-20		Not in STU Plan.
76	Vashi - Pawane	D/C	220	3					MAR-22		
77	Vishwind- Bhenda	D/C	220	84	0	0	0		JUN-21	JUL-21	Work in Progress.
78	Wani - Pandharkawda line	D/C	220	29	190	113	95	36	JAN-20	JUN-22	Work in progress.
79	Wardha (PGCIL) - Ghatodi	D/C	220	322	551	455	340	86		DEC-22	Work in progress.
80	Yavatmal Tap - Ghatodi Line	D/C	220	25					MAR-21		
81	2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)	S/C + D/C	132	0	2	2	1	28		OCT-20	Line commissioned on 30/09/2020.
82	2nd Ckt. Stringing of Georai - Beed (GEC-I)	S/C on D/C	132	0	0	0	0	32		NOV-19	Line commissioned on 28/11/2019.
83	2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)	S/C on D/C	132	0	0	0	0				Line under GEC-I cancelled. MBR sanctioned for MSETCL scheme.
84	2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)	S/C	132	0	0	0	0				Space is not available at 132kV Kharda S/s, and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.
85	2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)	S/C + D/C	132	0	1	1	1	29		JUL-19	Line commissioned on 03/06/2019.
86	2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I)	D/C	132	0	3	3	3	44		MAR-20	Line commissioned on 08/03/2020.
87	2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)	S/C + D/C	132	0	2	2	2	40		MAR-20	Line commissioned on 07/03/2020.
88	2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)	D/C	132	0	0	0	0	23		DEC-19	Line commissioned on 16/11/2019.
89	2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)	D/C	132	0	0	0	0	26		MAR-19	Line commissioned on 18.03.2019.
90	Ahmednagar - Ahmednagar MIDC line (GEC-I)	D/C	132	0	0	0	0				This line's MBR sanctioned as MSETCL scheme, scope under GEC-I stands cancelled.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
91	Ahmednagar - Supa line (GEC-I)	D/C	132	0	65	64	62	33		MAR-22	Work in progress.
92	Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)	D/C	132	0	186	171	81	30		JUN-22	Stringing work in Rahuri Krishi Vidyapeeth is stopped by Registrar.Matter is taken up with SDM Shrirampur, Order received. Still Regstar of Krishi Vidyapeeth is resisting the work. Applied for police protection.
93	Kadegon - Kirloskawadi line (GEC-I)	S/C + D/C	132	0	56	56	56	29		DEC-20	Line commissioned on 19.10.20
94	Kavthemahankal - Jath line (GEC-I)	D/C	132	0	108	108	108	64		JUN-21	Line charged on 28.05.2021.
95	Kavthemahankal - Savlaj line (GEC-I)	S/C + D/C	132	0	96	96	96	25		JUN-19	Commissioned on 31.03.2019.
96	Kharda - Ashta (D/C partly on M/C Tower (GEC-I)	D/C	132	0	168	161	153	58		JUN-22	ROW cases under section 16 filed for Loc.no. 129, 130 and 136 at SDO Patoda.
97	LILO of Ashti - Kharda at Patoda (GEC-II)	D/C	132	0	0	0	0				
98	LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
99	LILO of Mul Ashti at - Chamorashi	D/C on M/C	132	30	56	56	56	14	MAR-20	DEC-19	Line commissioned on dtd. 30.12.2019
100	LILO of Myani - Dighnchi line at Mhaswad (GEC-I)	S/C	132	0	0	0	0				Line cancelled.
101	LILO of Padegaon -s Sillod at Phulambri line (GEC-I)	S/C	132	0	0	0	0				The lines are not required as revised necessity is verified by STU.
102	LILO of Sawangi - Pishor at Phulambri line (GEC-I)	N/A	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
103	LILO on Kalwan - Dindori at Lakhampur	D/C	132	20					MAR-23		
104	LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable)	D/C	132	4					MAR-19		
105	LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)	S/C	132	0	24	24	24	10		JUN-20	Line LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) commissioned on 05/05/2020.
106	Patoda - Raimoha (GEC-II)	S/C on D/C	132	0	0	0	0				Yet to be tenderized.
107	Sawantwadi - Kudal line (GEC-I)	D/C	132	0	0	0	0				The line is not required as revised necessity is verified by STU.
108	Vish Wind - Bhenda (GEC-I)	D/C	132	0	140	133	117	29	MAR-21	MAR-22	Work in progress.
109	LILO on Kalwa - Vashi at Pawane	D/C	110	1	1	0	0	0	MAR-20	MAR-22	340/460 meter cable trench completed. CTT foundation completed & HDD work is started.
110	LILO on Padghe - Vasai	UG Cable	110	42					MAR-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
MEGHALAYA ENERGY CORP. LTD.(MeECL)											
1	2nd Ckts. of 132 kV Nagalbibra-Agia line	D/C	132	92	316	316	316	92		FEB-18	1.Date of award of contract is 20.01.2014. 2.Schedule date of completion was 30.01.2016. 3.Actual date of completion was 20.01.2018. 4. The line was commissioned on 25.11.2021 5. Reason for delay: a) ROW issues for compensation of crop damage b) Ground clearance in some sections c) Bay construction at Agia S/s was delayed by AEGCL d) Delay in obtaining clearance from PTCC
2	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	22		MAY-17	1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.
3	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5		DEC-15	1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.
4	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5		DEC-19	1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOME has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed.
5	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1		NOV-15	1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.
6	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	7	7	7	3		DEC-19	1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019
7	LILO of Rongkhon - Ampati at Praharnagar	D/C	132	20	30	0	0	0		MAR-20	Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66		DEC-11	1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92		AUG-13	1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.
10	New Umtru HEP - Norbong (EPIP-II)	D/C	132	1	7	7	7	1		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.
11	New Umtru - Umtru HEP	S/C	132	0	1	1	1	0		MAR-17	1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line.
12	Rongkhon S/S - Ampati	D/C	132	33	102	102	102	32		DEC-18	1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)											
1	Sailana - Ratlam	D/C	220								

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)											
1	Ashta - Ujjian (GEC-I)	DCDS	400	179	258	248	232	87	JUN-21	JUN-22	Construction activities got hampered due to COVID-19 and monsoon rains.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80							
3	DBTPS - Vindhyachal PS (Quad) line	D/C	400	0							
4	Handia - Ashta(2nd stage)	D/C	400	180							
5	Indore (PGCIL) - Ujjian (GEC-I)	DCDS	400	91	130	130	129	86	MAR-22	MAR-22	Work in Progress.
6	LILO of Damoh - Bhopal at Sagar	D/C	400	40							
7	LILO of Indira Sagar - Satpura at Handia	D/C	400	40							
8	LILO of Indore - Itarsi at Handia	D/C	400	40							
9	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	3	8	8	8	3	MAY-21	MAR-22	
10	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400								
11	Moondi Pooling Point - Handia	D/C	400	240							
12	Pithampur - Moondi Pooling Point	D/C	400	280							
13	REVA TPP - Moondi Pooling Point	D/C	400	70							
14	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40							
15	Ashta - Shajapur	D/C	220	95							
16	Badod - Nipaniya line PS	D/C	220	9	0	0	0			MAR-19	
17	Badod - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
18	Badwar PS - PGCIL S/s	D/C	220	4	4	4	4	2		MAR-19	CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019
19	Chhatarpur - Tikamgarh 220 KV Line	DCDS	220	92	298	298	298	92	DEC-21	OCT-21	Commissioned 09/21.
20	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	2		DEC-18	Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018
21	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		DEC-18	Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018
22	Julwaniya - Kukshi line	DCDS	220	133	218	218	218	133	JUN-21	NOV-21	Commissioned 10/21.
23	Katni - Damoh	D/C	220	220							
24	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8							
25	LILO of both ckt of Ratlam - Badnagar at Badnagar	D/C	220	40	0	0	0				double entry
26	LILO of Handia - Barwaha at Handia	D/C	220	40							

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20							
28	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2							
29	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10							
30	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10							
31	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13							
32	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4							
33	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6							
34	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10							
35	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230							
36	Morena - Malapur	D/C	220	80							
37	Morena SP - Morena s/s (ISTS) line (GEC-II)	D/C	220	0							
38	Pithampur - Gandhinagar	D/C	220	60							
39	Rajgarh (B) - Susner (Nalkheda)	DCDS	220	124	205	205	205	124	AUG-21	JUL-21	Commissioned 06/21.
40	Rajgarh - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
41	Rewa UMSP- Sidhi line	DCDS	220	100	200	163	156	45	MAR-22	JUN-22	Heavy forest involved.
42	Ujjain - Dewas	D/C	220	90							
43	Ujjain - Susner (GEC-I)	D/C	220	0	0	0	0				Double Entry
44	Ujjain - Susner (Nalkheda) (GEC)	DCDS	220	160	253	253	253	160	JUN-21	JUL-21	Commissioned 06/21.
45	2nd Circuiting of Mahidpur - Zarda (GEC-I)	S/C	132	0	0	0	0	23			Line Charged on 31.03.2019
46	Kanwan (220) - Kanwan (132) (GEC-I)	D/C	132	26	42	42	42	30		MAR-19	2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019
47	Kanwan (220) - Teesgaon (GEC-I)	D/C	132	24	44	44	44	25		MAR-19	Line Charged on 26.03.2019
48	Sendhwa (220) - Sendhwa (132) (GEC-I)	D/C	132	12	15	15	15	10		MAR-19	1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)											
1	Bolangir - Kesinga line	D/C	220	170	329	329	329	75	MAY-21	FEB-22	
2	Cuttack (OPTCL) - Pratapsasan	D/C	220	96	173	122	67	14		NOV-22	Total no. of location may be changed to 174 nos.
3	Kaonjhar (PG) - Turumunga S/s	D/C	220	35	66	33	24			FEB-22	
4	Katapalli-Kiakata	D/C	220	250	445	282	259	60	JAN-20	JUN-22	The no. of Towers may be revised to 440 nos.
5	Kesinga - Baliguda	D/C	220	200	376	322	299		JUN-17	JUN-22	Delayed due to forest clearance issue. The total locations may be revised to 382 due to site requirement.
6	LILO of Balimela-Malkangiri at Gobindpalli	S/C + D/C	220	80	146	146	146	21	MAR-20	MAY-22	The S/s charged through "T"connection. The line is delayed due Forest clearance issue.
7	LILO of Budhipadar - Tarkera at Bamra	S/C	220	13	37	36	23		DEC-21	MAR-22	the ckm should be 11.6 ckm. Schedule Completion may be made Dec 21
8	LILO of Budhipadar - Tarkera at Kuanramunda	S/C	220	61	65	53	48	4	OCT-21	MAY-22	The ckm should be 30.036 ckm. Schedule Completion may be made May 20
9	LILO of Duburi - Balasore at Dhamra	S/C	220	70	133	52	40			JUN-22	Schedule of Completion may be made as June 20
10	LILO of Joda -TTPS at Keonjhar (OPTCL)	D/C	220	31	52	12	0			MAR-22	
11	LILO of Joda-TTPS line at Telkoi	D/C	220	29	56	56	56	29	MAY-21	JUN-21	Commissioned 05/21.
12	LILO of Narendrapur - Therubali at Aska S/S	D/C	220	86	161	99	90		FEB-22	MAR-22	
13	LILO of Narendrapur - Therubali line at Gunupur S/S	D/C	220	27	53	52	48		AUG-21	MAR-22	
14	LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla	D/C	220	60	113	106	91	33	FEB-22	MAR-22	
15	LILO of one Ckt. of Budhipadar-Basundhara at Lephripara s/s	D/C	220	9	20	20	20	9	MAY-21	SEP-21	Commissioned 08/21.
16	LILO of one ckt of Rengali-Barkote line at Deogarh	S/C	220	25	50	50	50	25	JUN-21	SEP-21	Commissioned 08/21.
17	LILO of one ckt of Rengali - Tarkera at Deogarh	S/C	220	24					MAR-21		
18	Malkangiri - Kalimela	S/C	220	67	128	128	128	0	JAN-22	JUN-22	Delayed due to forest clearance issue
19	Pandiabili PGCIL - Pratapsasan line	D/C	220	58	114	112	106	49	AUG-21	MAR-22	Work in Progress.
20	LILO of Aska - Bhanjanagar at Aska line	S/C	132	12	0	0	0		MAR-18		May be deleted as it is 132kV voltge level

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)											
1	2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang	S/C	132	105							Concept Note is being submitted
2	Bairabi to W.Phaileng via Mamit	D/C	132	74	0	0	0				Sanction received from NEC. Preliminary survey started
3	Bawktlang (Kolasib) S/S - Sihhmui S/S	D/C	132	47	135	135	135	47		DEC-16	The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed.
4	LILO of 2nd ckt of Tuirial-Aizwal at Kolasib	D/C	132	105	0	0	0				Funding of project is yet to be identified
5	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	0		DEC-13	Approval from State Govt. obtained
6	Luangmual to Sihhmui	D/C	132	16							Work progress is 28 percent due to ROW problem since the line is to be constructed through city area
7	Melriat to Khumtung	D/C	132	25							Proposal stage
8	Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line	S/C	132	11							Proposal stage. Fund will be sought from NEC/DoNER
9	Tuirial HEP - Bawktlang (Kolasib) S/S	S/C	132	42	85	85	85	42		FEB-17	Line completed on Mar-17.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)											
1	Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)	D/C	400	184	220	45	0	0		DEC-21	Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest.
2	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0			The work at Pala Maneri HEP stopped as per GOI order.
3	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400	2	0	0	0				Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.
4	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0			The work at Loharinagpala HEP stopped as per GOI order.
5	Pipalkoti HEP (THDC) - Pipalkoti (Kuwari Pass) Switching Substation T/line	D/C	400	2	0	0	0		SEP-19	DEC-21	Construction of line shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.
6	Srinagar(Khandukhal)-Kashipur (Rampura)	D/C	400	362	0	0	0	0		DEC-21	Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti(HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21.
7	Tapovan Vishnugadh - Kunwari Pass (Pipalkoti)	D/C	400	36	48	13	4		DEC-21	DEC-21	Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.
8	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
9	Almora-Pithoragarh	D/C	220	146	0	0	0	0		DEC-20	Revised DPR under preperation.
10	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0		MAR-20	Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.
11	Devsari-Karanprayag	D/C	220	52	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.
12	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0		MAR-18	Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.
13	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40	0	0	0			DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
14	Lakhwar- Dehradun	D/C	220	60	110	57	52	0		JUN-20	Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
15	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0		DEC-21	Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).
16	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	DEC-19	MAY-21	Work held up due to COVID-19.
17	LILLO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi)	D/C	220	22	0	0	0		JUN-21	MAY-20	Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.
18	LILLO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	8	17	17	17	8	MAY-20	APR-21	Commissioned 03/21.
19	LILLO of Lakhwar- Dehradun at Vyasi	D/C	220	71	113	100	88	24	JUN-21	DEC-21	Work in progress.
20	LILLO of Mori - Dehradun line at Nogaon	D/C	220	10	39	1	0	0		MAY-20	Target date of Completion 31.05.2020.
21	LILLO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0			Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.
22	LILLO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0		DEC-18	Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12%
23	Mori -Dehradun	D/C	220	200	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
24	Naitwar Mori HEP - Mori SS	D/C	220	0	0	0	0	0		DEC-21	Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.
25	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	8	0	0			DEC-22	Pertains with L&T HEP.
26	Puhana - Imlikhera (Pirankaliyar) line	D/C	220	14					NOV-19		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)											
1	Jassa Singh - HMEL 400kV Switching Station at Village Behman	D/C	400	34	53	53	53	34	APR-21	OCT-21	Work Completed. & will be commissioned by Oct.2021
2	LILO of 400kV Talwandi Sabo-Moga Ckts. at Switching Station at Behman Jassa Singh	D/C	400	32	50	50	50	22	APR-21	OCT-21	Work in Progress.
3	LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha	2xD/C	400	22					MAR-18		
4	LILO of both lines Rajpura s/s- Lalru s/s at Mohali	D/C	400	14					MAR-18		
5	Gaunsgarh - Ladhowal	D/C	220	34	61	55	55	26	MAY-21	DEC-21	Court Case-ROW issue
6	LILO of 220kV Sarna Wadala - Granthian at Gurdaspur	D/C	220	16	31	0	0	0	DEC-21	DEC-21	Work not started yet due to ROW problem
7	LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point)	D/C	220	26					MAR-18		
8	LILO of Ckt. one RSP - Sarna at Shahpur Kandi PH-I and PH-II	S/C on D/C	220	0	0	0	0	0		AUG-24	
9	Makhu - Taran Tarn	D/C	220	60							
10	Malout - Abohar	S/C on D/C	220	30	102	101	95	20	DEC-21	DEC-21	Work in Progress.
11	RSD - Shahpur Kandi PH-I	S/C on D/C	220	20	0	0	0			AUG-24	
12	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0			Work deferred for the timebeing.
13	Shahpur Kandi PG-II - Sarna with HTLS conductor of 1200 A Capacity	S/C on D/C	220	18	0	0	0			AUG-24	
14	Shahpur Kandi PH-I - Shahpur Kandi PH-II	S/C on D/C	220	4	0	0	0	0		AUG-24	PSTCL to fund the upfront payment for this work .

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)											
1	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	676	469	MAR-22		1. Work order awarded to M/s Aster Chennai. 2. 02 nos. tower at Loc. 34/12 & 35/0 were collapsed on dated 16.04.2019, Work has been stalled wef 02.11.19. 3. Stay against termination of contract issued by court. 4. Matter is under the jurisdiction of court. Next hearing date is in Feb 2022.
2	GSS Basni (Jodhpur) - GSS NPH (U/C) Jodhpur	D/C	220	3	18	18	18	3	JUN-21	FEB-22	1. W.O. issued to M/S Transrail on 14.12.17. 2. Cable laid. 06/12 Nos. Cable termination installed. 3. 06Nos.Tremination work under progress. 4. One No.Straight Through Joint completed.
3	Jodhpur (400 kV GSS) - Banar	D/C	220	21	39	37	36	18	OCT-12	FEB-22	1. WO to M/s Hi-tech & contractor, Jaisalmer on 17.10.2019. 2. At loc. No. 03, tower erection work has been stopped by JDA. 3. Stay taken by farmer against JDA for shifting of tower. 4. Court case filed by RVPN to vacate the stay. Next hearing date is 09.02.2022.
4	Jodhpur CHB - Soorsagar	D/C	220	16	32	32	32	15		DEC-21	Work order issued on dated 10.05.2018 to M/S Astvinayak. Work completed on 31.03.2019

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)											
1	LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity)	D/C	400	1	2	2	12	1		FEB-17	Completed.
2	Dikchu HEP - Dikchu Pool	D/C	132		0	0	0				Yet to award

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	347	500	500	500	347	MAY-21	MAR-22	All works completed. Will be energised on commissioning of Ariyalur 765 KV SS.
2	NCTPS Stage-III - North Chennai (PS) line	D/C	765	13	20	17	17	9	JUN-21	MAR-22	Work under progress. RoW issues in 3 locations and are being followed up.
3	North Chennai PS - Ariyalur	D/C	765	542	799	799	799	548	JUN-21	JAN-22	All works completed. Will be energised on commissioning of North Chennai 765 KV Pooling station
4	Uppur SCTPP - Virudhunagar	D/C	765	204	0	0	0		MAR-21		Tender to be floated.
5	Virudhnagar - Coimbatore	D/C	765	498	725	363	250	29	MAR-21	MAR-22	Work under progress.
6	Ennore SEZ - North Chennai Pooling Station	D/C	400	33	51	39	36	8	SEP-21	DEC-22	Work is under progress. RoW issues involved. Railway/PWD approval awaited for 13 Locations.
7	ETPS exp.- Ennore SEZ	D/C	400	24	22	21	19	5	APR-19	SEP-22	Work is under progress. Railway approval awaited.
8	ETPS exp. - North Chennai Pooling Station	D/C	400	24	9	8	8	2	SEP-18	SEP-23	Work is under progress.
9	ETPS to Tondiarpet point ATS	D/C	400	18	5	5	5	1	SEP-17	SEP-23	Work is under progress. Line stringing pending for want of LC.
10	LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi	D/C	400	167	246	242	235	125	SEP-21	MAY-22	Work under progress RoW issue-3 Nos, Railway crossing-2 Nos.
11	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	60	29	JUN-21	MAR-22	Stringing work pending as land owners are demanding compensation in advance. Negotiation in progress.
12	LILO of Pugalur - Kalivanthapattu line at Ariyalur	2xD/C	400	15	15	15	15	15	MAY-21	DEC-21	Work completed. Will be energised on commissioning of Ariyalur 765 KV SS
13	LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)	D/C	400	16	44	44	44	28		MAR-22	Works are under progress. Enter Upon awaited from District Collector.
14	Manali - Pulianthoppe	D/C	400	9	64	64	63	18		MAR-22	Work in Progress. Court case at one location. Awaiting Enter Upon permission from District Collector/Chennai
15	Manali - Pulianthoppe	D/C	400	19	64	64	63	9	JUN-21	DEC-21	Work in Progress. Court case at one location. Awaiting Entaupon permission from District Collector/Chennai.
16	Manjakuppam - Korattur	D/C	400	22	0	0	0		APR-17	NOV-22	Work awarded on 27.5.20. Route survey Completed. Route drawing approved.
17	NCTPS Stage-II to Pulianthope Rearranging of North Chennai Pooling station to Pulianthope	D/C	400	44	0	0	0		SEP-17	DEC-21	Tender is under process.
18	Parali - Karamadai line	D/C	400	0	0	0	0				Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor.
19	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	379	564	564	564	379	AUG-21	MAR-22	Line work completed. Tree cutting under progress.
20	Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S	D/C	400	40	48	19	19			MAR-22	23 Locations invloved in Marsh Land. Court case involved. Proposal for UG cable for 9.5 Kms instead of OH line is under approval.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
21	Sholinganallur - Guindy	D/C	400	12	0	0	0			MAY-22	UG cable work from Perumbakkam Jn to Guindy Work awarded on 27.05.20. As per field route length is 9 Kms.
22	Thervaikandigai - Korattur	D/C	400	5	9	9	9		APR-15	OCT-17	line Energised on 23.07.17.
23	Thervaikandikai - Korattur	D/C	400	74	113	103	81	20	DEC-19	MAR-22	SEW Aster Contract terminated due to slow progress of Work and Balnace work awarded to M/s.L&T on 20.04.21. Work in progress. Forest approval-7 loc, 2 loc - Enter upon permission awaited from DC. EOT upto 19.05.22
24	Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)	D/C	400	21	0	0	0		SEP-17	MAR-18	BLTC Note for award of work is under approval.
25	Udangudi - Ottapidaram (QM ACSR Conductor) line	D/C	400	0	200	68	34				Check survey submitted and approved - 38.809Km. Soil investigation Approved-77 Loc.
26	Udangudi - Samugarengapuram (QM ACSR Conductor) line	D/C	400	0	154	0	0				Estimate approval under process.
27	Udangudi - Virudhunagar (QM ACSR Conductor) line	D/C	400	0	0	0	0				
28	Vellavedu - Guindy 400 kV S/S (U/G Cable)	D/C	400	40	0	0	0			MAY-23	Work awarded on 27.05.20. Route map approved . Obtaining statutory approvals in process. DI issued for 8.6 kms of cables.survey completed. Route drawing to be submitted by M/s LS cables.
29	Virudhnagar - Kamuthi	D/C	400	114	0	0	0		MAR-21		Tender to be floated. Revised estimate under preparation.
30	Virudhnagar - Kayathar	D/C	400	158	201	169	162	29	MAR-21	AUG-21	Work under Progress. RoW issues involved due to Vivasayigal Sangam.
31	Virudhnagar - Thappagundu	D/C	400	160	0	0	0		MAR-21		Tender to be floated.
32	Basin Bridge - TNEB HQ (UG Cable)	S/C	230	7	0	0	0	0	JUN-21	MAR-22	Total section 15. Laying work for section 13/15 completed. Joints 24/42 completed. Work under progress and OD termination.
33	Checkanurani - Sembatty feeder	S/C on D/C	230	26	103	103	103	30	SEP-18	JUN-21	Work Completed.
34	CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)	S/C	230	3	0	0	0		SEP-17	JUN-21	Tender to be floated.
35	CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)	S/C	230	9	0	0	0		SEP-17	MAR-22	Total sections: 19. Laying 17/19 completed. Joints 21/54 completed. Work under progress.
36	Dharmapuri (Palavadi) - Udanapally 230 kV S	D/C	230	115	247	247	247	115	JUN-21	AUG-21	Commissioned 07/21.
37	KPSHEP - Parali lines on M/C towers	S/C	230	0	238	0	0			JUN-21	Tender in process for reach 1 & 2. Tender to be floated for reach 3
38	LILo in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS	D/C	230	50	43	41	39	9	SEP-18	MAR-22	Work under progress. ROW issue in respect of land compensation.
39	LILo in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS	D/C	230	30	3	3	3	1	SEP-18	JUN-21	Energised On 26.07.18
40	LILo in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS	D/C	230	136	247	247	247	114	SEP-18	DEC-21	Energised on 03.07.2021

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
41	LILO of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS	S/C on D/C	230	75	299	290	248	34	SEP-18	DEC-21	Work held up due to enhancement of crop compensation and approval is under scrutiny.
42	LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
43	LILO of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)	D/C	230	28	0	0	0		MAR-18	DEC-20	UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed. Joints 27/33 completed.
44	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	230	1	0	0	0	0		SEP-20	Dropped. Scheme will be completed while making LILO of CMRL Central to Mylapore feeder at TNEB HQ
45	LILO the existing 230 kV Alundur - Thanjavur at the proposed Thuvankudy	M/C	230	30	61	61	61	30	JUN-21	OCT-21	Commissioned 09/21.
46	LILO the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS	D/C	230	30	0	0	0		SEP-18	MAR-22	Revised administrative approval is under process.
47	LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS	D/C	230	31	0	0	0		SEP-18	MAR-22	Revised administrative approved is under process.
48	Neyveli - TS-II to the proposed Neyveli 230/110 kV SS	D/C	230	2	20	20	20	10	SEP-18	JUN-21	Work completed. Energised on 26.12.19
49	N.T. Kudy - Karaikudi line	S/C on D/C	230	104	370	370	359	96	SEP-21	JAN-22	Work under progress.Row issues in 3 locations.
50	Palavady - Thirupathur line	D/C	230	75	299	290	248	34	AUG-21	MAR-23	Work held up due to enhancement of crop compensation and approval is under scrutiny.
51	Palladam - Ingur	S/C on D/C	230	62	249	239	209	41	APR-13	MAR-23	Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe Row issue between Loc no 160 - 190 .Court case pending in High Court.Case to be listed.
52	Sholinganallur - KITS	D/C	230	24	50	47	44	21		DEC-21	6 Locations under RF issue. Pending at Regional Office. Also, Court case in 4 locations. (Marsh land) Hence proposal for UG Cable submitted for approval awaid mars land.
53	Sriperumbudur -Korattur (Changing of conductor)	S/C	230	20	70	0	0	12	SEP-06	DEC-20	Line work is under modification. Revised administrative approval is under process.
54	Thiruvalam - Singarapet Feeder (Loc1 to 4)	D/C	230	2	0	0	0	2		AUG-21	Commissioned 07/21.
55	Vellalavidhuthi 400 kV SS - Nemmeli Thippayakudy 230 kV SS	S/C	230	23	93	93	93	23	SEP-21	MAR-22	Work completed.
56	Vellalaviduthi 400 kV SS - Thuvakudy 230 kV SS	S/C on D/C	230	33	125	125	125	33	SEP-21	MAR-22	Work completed.
57	Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS	S/C on D/C	230	90	354	352	352	87	SEP-18	DEC-22	Work under progress. RoW issue-1 loc., Court case-1 loc. Railway crossings - 3 Nos.
58	Vellalaviduthi - existing Pudukottaai 230 kV SS	S/C on D/C	230	21	85	85	85	21	SEP-21	MAR-22	Work under progress. Railway crossing approval awaited.
59	Villupuram - Ulundurpet	S/C	230	55	183	181	124	20	SEP-21	MAR-23	Work could not be taken up further due to issues invloved and revised route is under study.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
60	Basin Bride - Pulianthope (UG Cable)	S/C	220	2	0	0	0			DEC-21	Work awarded. Can be taken up only on completion of pulianthope 400 .KV GIS SSWork to be taken up on completion of Pulianthope 400 KV GIS SS.
61	Common Point (from Karamadai) - Thudialur (2nd Circuit)	S/C	220	20	68	68	68	39	AUG-15	JUN-21	Both the Ckts energised on 19.12.16 and 06.02.17
62	Ingur - Arasur (PGCIL)	S/C	220	54	228	226	220	33	SEP-21	MAR-22	1.No progress for last 2 years due to severe ROW issues demanding High Land compensation payment. 2 .2 No Loc enter upon permission already received from collector, Tiruppur. Foundation work to be completed with Police protection.
63	Kilpauk - CMRL Central Jail	S/C	220	10	0	0	0			DEC-21	Tender finalised. Work to be awarded.
64	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	111	110	56	SEP-21	MAR-23	Work under progress. PWD approval obtained for river crossing at 6 locations. Work commenced and stub completed for 2 locations. But due to water discharge from 22.05.2021, work couldnot be proceeded for balance locations.
65	LILO of the exisiting 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S	D/C	220	50	59	59	52	1		MAR-23	Court case involved. Land owners are demanding yield compensation. Being followed up with Revenue officials.
66	LILO of the exisiting 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS	D/C	220	46	93	91	91	38	SEP-21	MAR-23	Work held up due to Cultivation.
67	Ottiyambakkam - Kits S/s	D/C	220	24	50	47	44	21		DEC-21	6 Locations under RF issue. Pending at Regional Office. Also, Court case in 4 locations. (Marsh land). Hence, proposal for laying of UG Cable to avoid Marsh Land is submitted and approval is in Process.
68	Ottiyambakkam - Omega	D/C	220	70	150	147	147	68	APR-14	MAR-22	Line work completed except RF portion. RF stage I clearance issued for 3 locations. Advice issued by forest department .

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)											
1	Chilakaluripeta (PG) to Chilakaluripeta (AP)	D/C	400	64	0	0	0		AUG-19	SEP-20	Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order issued on 30.05.2019.
2	Elluru-Gudivada (Q)	D/C	400	160	0	0	0		AUG-19		This line is cancelled as the contract for construction of 400kV SS at Eluru is rescinded.
3	Gudivada-Chilakaluripeata (Q)	D/C	400	206	0	0	0		AUG-19		The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.
4	Jammalamdugu-Gani (QM)	D/C	400	240	0	0	0		AUG-19		The Scheme is under revision.
5	LILO of 400kV Kalpaka-Vemagiri at Kalpaka	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
6	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I	D/C	400	40	0	0	0		AUG-20		The scheme not yet formulated
7	LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II	D/C	400	40	0	0	0		AUG-21		The scheme not yet formulated
8	LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS	D/C	400	20	0	0	0		AUG-18	MAR-20	Administrative Approval issued for the LILO of existing VTS-Sattenapalli at proposed Thallayaplem SS.
9	LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18	0	0	0				Not pertains to APTRANSCO
10	LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14	0	0	0				Not pertains to APTRANSCO
11	LILO of Vemagiri-I Sattenpali at Eluru	D/C	400	40	0	0	0		AUG-18	NOV-20	The scope of the work is modified as the contract for construction of 400kV SS at Eluru is rescinded.
12	MAilavaram - Kondapura (Jammalamadugu) (GEC-II)	D/C	400	21	0	0	0		JUL-20		The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
13	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	0	0	0		JUL-20	JUL-20	The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammamalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.
14	Narnoor-Aspiri (QM)	D/C	400	180	0	0	0		AUG-19		The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.
15	NTTPS, Vijayawada TPS-existing Sattenapalli SS	D/C	400	120	0	0	0		AUG-18	MAR-20	Instead of taking up seperate Evacuation line from VTPS -stage-V, it is proposed to take up Replacement of ACSR Moose conductor with INVAR conductor from 400kV VTS - Sattenapalli DC line and Renovation of existing VTPS -I&II Feeder Bays at Sattenapalli SS . Tenders will be called soon.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16	Polavaram-Kamavarapukota (QM)	D/C	400	140	0	0	0		AUG-19	AUG-20	The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line.Tenders floated with revised scope of work on 28.01.2019.Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO.
17	Urvakonda-Urvakonda-II	D/C	400	100	0	0	0		AUG-18		May be deleted that CEA , during 42nd standing committee meeting recommended to take up 400/220kV Urvakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Urvakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.
18	Vemagiri - Kamavarapukota	D/C	400	185	268	235	202	92	SEP-21	JUN-21	Works are being executed in slow pace due to ROW issues and due to limited working season (45 days only) at 137 Locations
19	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-17	
20	Garividi-Bobbili	D/C	220	75	130	126	115	51		DEC-16	Works are under progress
21	Garividi - Garividi	D/C	220	70							
22	Garividi - Pydibhimavaram	D/C	220	100	169	169	169	46		FEB-21	Works under progress
23	Hindupur (400) - Hindupur (220)(GEC-I)	D/C	220	31	54	14	2	0	SEP-21	SEP-21	Tower foundations & Tower erection works are under progress.
24	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	257	0	0	0	SEP-21	SEP-21	Work in Progress.
25	Hindupur - Penukonda	D/C	220	54	100	18	10	0	SEP-21	SEP-21	work is under progress
26	Jammalamadugu (400) - Tadipatri (220) (GEC-I)	D/C	220	80							
27	Jammalamadugu - Betamacherla	D/C	220	152	259	241	214	37	MAY-21	MAY-21	Works are under progress.
28	Jammalamadugu - Porumamilla	D/C	220	198	338	328	327	193	JAN-15	OCT-18	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
29	Kalyandurg-Anantapur	S/C	220	61						DEC-16	
30	Kamavarapukota - Kamavarapukota	D/C	220	30	16	7	0	0		DEC-20	Works are under progress
31	LILO of onc Ckt. of 220kV Undi-Eluru (Gudivada) line to proposed S/S at Akiveedu in West Godavari District	S/C	220	3	0	0	0	3		JUN-21	Commissioned 05/21.
32	LILO of Urvakonda - Kalyandurga at Borampalli	D/C	220	22	0	0	0				Charged on 19.09.2020
33	Maradam (from 400kV Maradam) - Pydibhimavaram line	D/C	220	46	169	169	169	46	JUN-21	JUN-21	Commissioned 05/21.
34	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						DEC-16	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
35	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
36	Narketpally_Suryapet	S/C on D/C	220	60						DEC-16	
37	Narsapur-Doultabad	S/C	220	15						DEC-16	
38	Narsapur-Manoharabad	S/C	220	15						DEC-16	
39	Nirmal-Nandipeta	S/C	220	20						DEC-16	
40	Nizamabad-Janakampeta	S/C	220	10						DEC-16	
41	Oddugudem-Koyagudem	D/C	220	20						DEC-16	
42	Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS	D/C	220	36						DEC-16	
43	Peddapuram-Koruprolu	D/C	220	130						MAR-17	
44	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84	0	0	0				Charged on 29.03.2017
45	Somayajulapalli - Gani/Panyam S/S	D/C	220	20							
46	Uravakonda - Kalyanduring	D/C	220	100	160	147	137	42	NOV-14	OCT-19	Works are under progress.
47	Badvel-Porumamilla (2nd Ckt) (GEC-I)	S/C on D/C	132	0	0	0	0				Charged on 21.08.2018
48	LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)	M/C	132	4	0	0	0			AUG-19	line charged on 28.8.19
49	LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I)	M/C	132	24	35	35	33	0	MAR-18	APR-21	Work in Progress.
50	Penukonda(220) - Penukonda (132)	D/C	132	20	0	0	0				

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
Transmission Corporation of Telangana Limited(TSTRANSCO)											
1	Vadarevu - Amangal	S/C	765	240	0	0	0	0		AUG-16	
2	Chandlapur SS to Tukkapur SS (TMDC)	D/C	400	60					SEP-17		
3	Damacherla TPP - Choutuppal	D/C	400	300					SEP-18		
4	Damacherla TPP - Dindi	D/C	400	280					SEP-18		
5	Damaracherla TPP - Jangaon	D/C	400	310					SEP-18		
6	Damaracherla TPP - Maheswaram (TS)	D/C	400	310					SEP-18		
7	Julurupadu - Kamalapuram line	D/C	400	79	123	123	123	79	FEB-20	DEC-21	Commissioned 11/21.
8	Kethireddypally-Rayadurg (GIS)	D/C	400	83	0	0	0	83		FEB-22	Commissioned 01/22.
9	Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)	D/C	400	53	79	79	79	54	JUN-21	DEC-21	charged on 13.01.2022
10	LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)	M/C	400	164					SEP-17		
11	LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli	M/C	400	40					SEP-17		
12	LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)	D/C	400	72					SEP-17		
13	LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS	M/C	400	32					SEP-17		
14	LILO of existing 400kV Khammam - Mamidipally TMDC line - Choutuppal S/S	D/C	400	0	48	38	0				Tower Foundation works are under progress.
15	LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS	D/C	400	120					SEP-18		
16	Narlapur SS - Yedula SS	D/C	400	60	92	77	57		AUG-21	DEC-21	
17	Narsapur SS to Tukkapur SS (TMDC)	D/C	400	140					SEP-17		
18	NTPC - Ramadugu (QMDC) line	D/C	400	104	161	161	161	98	AUG-19	JAN-20	
19	Ramadugu SS to Tippapur SS (QMDC)	D/C	400	40					SEP-17		
20	Ramdugu SS - Medaram SS (QMDC)	D/C	400	42					SEP-17		
21	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171	492	492	492	347	FEB-19	JAN-20	
22	Telangana STPP - Narsapur	D/C	400	354	492	492	492	354	DEC-19	SEP-21	Commissioned 08/21.
23	Telangana STPP - Ramadugu	D/C	400	104	161	161	161	104	DEC-19	SEP-21	Commissioned 08/21.
24	Tippapur SS to Chandlapur SS (QMDC)	D/C	400	42					SEP-17		
25	Vattem SS - Uddandapur SS	D/C	400	100					SEP-18		
26	Veltoor SS - Yedula SS	D/C	400	100	139	139	135		AUG-21	NOV-21	

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	Yadadri TPP Switchyard - Choutuppal S/S	D/C	400	0	259	220	115				Tower Foundation and Erection works are under progress.
28	Yadadri TPP switchyard - Damaracherla S/S	D/C	400	0							
29	Yadadri TPP Switchyard - Dindi s/s	D/C	400	0	290	219	160	39			Tower foundation,Erection & Stringing works are under progress.
30	Yadadri TPP switchyard - Jangaon S/S	D/C	400	0							
31	Yedula SS - Maheswaram SS	D/C	400	260					SEP-18		
32	Yedula SS - Vатtem SS	D/C	400	68	90	90	90	37	AUG-21	NOV-21	
33	2nd ckt. Stringing on existing line from Malyalpally - Jagityal line	S/C	220	58	0	0	0	58		AUG-21	Commissioned 11/18 (Late Reported),
34	400/220 kV Janagaon s/s -220/132/33 Janagaon s/s	D/C	220	7	0	0	0	7		AUG-21	Commissioned 05/19 (Late Reported).
35	Akkaram-Markook	D/C	220	18	0	0	0	18		JUL-21	Commissioned 04/20 (Late Reported).
36	Asupaka - Aswaroapet line	D/C	220	40	73	73	73	40	NOV-17	AUG-21	Commissioned 04/18 (Late Reported).
37	Chilakallu - Narketpally	D/C	220	25	42	42	42	25		JUL-19	It is 220kV LILO of Chilakallu - Narketpally to the 220kV Huzurnagar SS. This Line charged on 05.12.2018.
38	Dindi -Existing Kondamallepally line	D/C	220	66	118	118	116	54	JUN-21	JAN-22	Work under Progress.
39	Dindi - Nagarkurnool	S/C	220	79	138	138	138	79	JUN-17	AUG-21	Commissioned 04/19 (Late Reported).
40	Existing 220kV from Proposed Damaracharla -Huzurnagar	D/C	220	77	136	110	72	0	JAN-22	JUN-22	Works under progress.
41	Existing TMDC line form Proposed S/S Damaracharla-Miryalaguda	D/C	220	34	63	61	48	0	JUL-21	JUN-22	Works under progress.
42	Gajwel - Akkaram (TMDC)	D/C	220	14	0	0	0	14		AUG-21	Commissioned 02/20 (Late Reported).
43	Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)	D/C	220	66	132	130	125	53	SEP-19	MAR-22	work under progress
44	Ghanapur s/s -CPRI (220kV Monopole DC/SC line)	D/C+S/C	220	9	0	0	0		NOV-21	MAY-22	Permission from National highways, HGCL,Forest Authority under process
45	Janagon -Husnabad Proposed line	D/C	220	84	139	139	131	21	DEC-21	MAR-22	Works under progress.
46	Julurupadu - Pedagopathi line	D/C	220	90	74	74	74	90	SEP-18		Commissioned 12/18 (Late Reported).
47	Kalwakurthy-Dindi 3rd line	S/C	220	24						DEC-16	
48	Kamareddy-Bhumpally	S/C	220	15						DEC-16	
49	Kethireddypalli (Manikonda) - Kanakamamidi DC line	D/C	220	10	22	22	22	10	JUN-17		Line charged on 13.12.2018
50	Kethireddypalli (Manikonda) SS to Kanakamamidi SS	M/C	220	5	16	16	16	5	SEP-17		Line charged on 14.11.2018.
51	Kethireddypally (Manikonda) - Kankamamidi line	D/C	220	9	0	0	0	9		AUG-21	Commissioned 12/18 (Late Reported).
52	LILO of 220kV Gachibowli - Miyapur line at Rayadurg GIS (UG Cable)	D/C	220	7	0	0	0	7		DEC-21	Commissioned 12/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
53	LILO of 220kV Gachibowli - Shapurnagar line at Rayadurg GIS (UG Cable)	D/C	220	9	0	0	0	9		DEC-21	Commissioned 12/21.
54	LILO of 220kV XLPE UG cable Chandrayangutta - Imilibun to the proposed Chanchalguda	S/C	220	1	0	0	0	1	SEP-18		Line charged on 26.02.2020
55	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
56	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	4	1		OCT-18	Line charged on 07.06.2017
57	LILO of both Ckts. Durshed-Sirchilla line at Ramadugu	D/C	220	48	32	32	32	48	SEP-19	AUG-21	Commissioned 03/20 (Late Reported).
58	LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram	D/C	220	18					SEP-17		
59	LILO of both Proposed Ckts. of existing 220kV Malkaram-Narketpally at Choutuppal s/s	M/C	220	62	63	56	52	1	DEC-21	MAY-22	Works under progress.
60	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13		
61	LILO of Dindi - Maheshwaram at Madugula	D/C	220	6	0	0	0	6		AUG-21	Commissioned 08/18 (Late Reported).
62	LILO of Durshed - Seddipet at Nadunuru line	D/C	220	20					SEP-17		
63	LILO of existing 220kV Salivagu-Bheemghanpur (Twin Mosse) line at Ramappa proposed point at KTHPP s/s	D/C	220	44	83	67	47	0	FEB-21	DEC-21	Works under progress.
64	LILO of existing 220kV (Twin Moose) Pudukurthy-Bheemghanpur (Twin Mosse) line at Ramappa Point KTHPP s/s	D/C	220	48	88	87	82	13	FEB-21	DEC-21	Works under progress.
65	LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)	S/C	220	24	0	0	0		SEP-19		Work cancelled as new 220/11kV Rampur is taken up
66	LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram	D/C	220	4	0	0	0		SEP-18		Works yet to be taken up
67	LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line	D/C	220	4					SEP-18		
68	LILO of Nirmal - Renzal at Mupkal	S/C	220	1	0	0	0	1		JUL-21	Commissioned 05/20 (Late Reported).
69	LILO of Oglapur - Durshad at Huzurabad	D/C	220	20	0	0	0	20		AUG-21	Commissioned 07/17 (Late Reported).
70	LILO of one Ckt. of 220kV Mahabubabad-Warangal proposed line at Ammavaripet	D/C	220	64	111	99	82	0	MAY-21	DEC-21	Works under progress.
71	LILO of one Ckt. of Mamidipally - Shadnagar at Kothur S/S	D/C	220	1	4	4	4	1	JUN-19	JUL-21	Commissioned 10/20 (Late Reported).
72	LILO of one Ckt. of Shamshabad - Kethireddypalli (Manikonda) at Kothur S/S	D/C	220	19	36	36	36	19	JUN-19	JUL-21	Commissioned 10/20 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
73	LILO of Regumangadda - Gudipalligattu at Yelluru Water Grid s/s	D/C	220	7	0	0	0	7		AUG-21	Commissioned 11/17 (Late Reported).
74	LILO of RSS -Bheemgal Feeder at Rampur s/s	D/C	220	2	0	0	0	2		AUG-21	Commissioned 05/19 (Late Reported).
75	LILO of RSS -Nagaram at Ramagundam Fertilizers and Chemicals Limited (RFCL)	D/C	220	22	0	0	0	22		AUG-21	Commissioned 03/19 (Late Reported).
76	LILO of RSS -Nirmal at Jagityal line	D/C	220	3	0	0	0	3		AUG-21	Commissioned 11/19 (Late Reported).
77	LILO of Shamshabad-Yeddumailaram line and Shadnagar-Shankerpally line to proposed at Kethireddypally	D/C	220	14	0	0	0	14		AUG-21	Commissioned 11/18 (Late Reported).
78	LILO of Vemnur-Nirmal to 220kv Jagityal s/s	D/C	220	3	0	0	0	3		AUG-21	Commissioned 11/19 (Late Reported).
79	LILO of V-Lower Sileru-II - proposed Pump House-1 at B.G. Kottur	D/C	220	40	74	74	74	33	FEB-20	JAN-20	
80	LILO of Yelluru - Gudipalligattu at Gouridevipally	S/C	220	4	0	0	0	4		AUG-21	Commissioned 12/17 (Late Reported).
81	LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line	M/C	220	24	20	20	20	24	JUN-17		Line charged on 29.01.2018
82	Maheshwaram 400/220 kV SS to Fabcity 220kV SS	D/C	220	47				47	SEP-17	AUG-21	Commissioned 08/17 (Late Reported).
83	Manuguru - BTPS	D/C	220	46	0	0	0	46			Commissioned 09/20 (Late Reported).
84	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14	0	0	0	8		MAY-19	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
85	Narketpally - Udaya Samudram (LIS)	D/C	220	18	0	0	0	18		AUG-21	Commissioned 03/18 (Late Reported).
86	Narsapur -Bowrampet on Monopole towers (Part of 220kV Narsapur-Bowrampet D/C line)	D/C	220	7	21	0	0		NOV-21	MAY-22	Survey work under progress. Monopole structure revised design approval under process.
87	Narsapur -Bowrampet with 220 kV 1200 Swmm XLPE UG Cable (Part of 220kV Narsapur-Bowrampet D/C line)	D/C	220	7	1	0	0		NOV-21	MAY-22	"Detailed Survey approved.cable manufacture clearance under progress . 220 KV DC line from 400 KV Narsapur to 220kV Bowrampet is taken up in three parts i.e M/C - over head line (136ckm) +7 ckm UG Cable + 7 ckm Line on Monopoles"
88	Narsapur -Meenajipet line	D/C	220	48	0	0	0	48		AUG-21	Commissioned 02/20 (Late Reported).
89	Narsapur- Proposed Bowrampet line	D/C	220	136	136	132	123	27	NOV-21	DEC-21	work under progress
90	Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line	D/C	220	79	0	0	0		DEC-17		Works yet to be taken up
91	Nirmal - Indravelly (Utnoor) proposed line at Adilabad District	D/C	220	199	345	345	345	199	JUN-21	SEP-21	Commissioned 08/21.
92	Nirmal -Renzal line	D/C	220	136	0	0	0	136		AUG-21	Commissioned 02/20 (Late Reported).
93	Nirmal s/s - Existing 220/132kV Nirmal s/s	D/C	220	9	0	0	0	9		AUG-21	Commissioned 12/17 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
94	Nirmal Upgraded 220/132kV Ranjal SS	D/C	220	136	228	228	228	136	NOV-17		Line charged on 15.02.2020
95	Parigi SS to Lakshmidhevipalli	D/C	220	20					SEP-17		
96	Ramadugu - Rampur	D/C	220	70	0	0	0	70		JUL-21	Commissioned 06/20 (Late Reported).
97	Rampur -Rajeshwar Rao Peta s/s	D/C	220	72	0	0	0	72		AUG-21	Commissioned 06/19 (Late Reported).
98	RC Puram 400kV to Raidurg 220kV	D/C	220	10					SEP-17		
99	Sitapuram -Huzurnagar line	D/C	220	59	0	0	0	59		AUG-21	Commissioned 12/18 (Late Reported).
100	Sundilla - Annaram line	D/C	220	58	0	0	0	58		AUG-21	Commissioned 09/18 (Late Reported).
101	Sundilla - Medigadda line	D/C	220	148	0	0	0	148		AUG-21	Commissioned 09/18 (Late Reported).
102	Thimmajipet to Jadcherla DC line	D/C	220	40	0	0	0		SEP-17		As per the field condition, not yet taken up.
103	Timmajipet - Balanagar	D/C	220	60					SEP-17		
104	Yeddumailram - Pargi	D/C	220	135	137	137	137	90		MAR-19	Works are in progress
105	Yellampalli - Goliwada	D/C	220	1					SEP-17		
106	Yellampalli - Sundla	D/C	220	30					SEP-17		
107	Yellampalli to Kaleshwaram	D/C	220	60					SEP-17		

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)											
1	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0		MAR-17	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
2	AGTP - Agartala line	D/C	132								
3	AGTP - Kumarghat line	S/C	132								
4	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17		SEP-13	ROW problems affected the work
5	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0		JUN-15	
6	Monarchak - Surajmani Nagar	D/C	132	43	154	145	128	15		AUG-20	RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power.
7	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17		MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
8	Surajmani Nagar - Badarghat	D/C	132	6	0	0	0	0		AUG-16	Fund proposed in World Bank.
9	Surajmani Nagar - Rokhia	D/C	132	20	80	68	56	7		DEC-18	RoW issue
10	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0		JUN-15	Proposed under NEC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)											
1	Agra - Gr. Noida line	S/C	765	200	411	411	411	159			charged on 18.03.2021
2	Agra (UP) - Greater Noida (UP)	S/C	765	0	0	0	0				To be deleted
3	Anpara D - Unnao	S/C	765	426	1225	1225	1225	426	AUG-19	DEC-21	Commissioned 11/21.
4	Ghatampur TPS-Agra line	S/C	765	240	579	579	579	229			Energized (Antitheft) from Agra end on 30.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd . Anti theft charged
5	Ghatampur TPS - Agra (UP)	S/C	765	0	0	0	0				To be deleted
6	Ghatampur TPS - Hapur	S/C	765	0	0	0	0				To be deleted
7	Ghatampur TPS-Hapur Line	S/C	765	400	1052	1052	1049	408		DEC-21	Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
8	LILO of Anpara D-Unnao line at Obra	S/C	765	40	28	28	28	8			Work completed , Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress..
9	LILO of Mainpuri - G Noida at Jawaharpur TPS	S/C	765	30	66	66	66	22			Work completed. Being constructed in TBCB mode by PGCIL.
10	aligarh - Shamli Line	D/C	400	180	739	698	614	220		DEC-21	1) Gang work in progress, Foundation-04 gangs, Erection-07 gang & Stringing-03. 2) Contract termination vide letter no. 233 dt. 14.02.2020, termination being put on hold.
11	Badaun-Sambhal Line	D/C	400	90	224	224	224	77			All work completed, Line expected to be charged shortly.
12	Ballia (PG)-Rasra Line	S/C	400	35	0	0	0				To be deleted
13	Ghatampur TPS - Kanpur (PG) line	D/C	400	0	0	0	0				To be deleted
14	Ghatampur TPS-Kanpur PG Line	D/C	400	120	138	138	138	98			765 KV PG at Rania Sub-station 01 nos. Bay has been energized by PGCIL on 13.05.2021 and completed both the circuits of the line and connected to Gantry at Rania end.Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work in progress.
15	Gonda - Shahjehanpur (PG)	D/C	400	460	543	296	140	0			The project was being developed under TBCB mode.
16	Jawahapur TPS-Firozabad Line	D/C	400	80	204	204	204	70			Energized (Antitheft) on 07 and 08.07.2021. Being constructed in TBCB mode by PGCIL.
17	LILO of 400 kV Aligarh-Sikandrabad at Harduaganj TPS Line	D/C	400	61	84	84	84	61		JUN-21	Commissioned 05/21.
18	LILO of ckt-II of Kursi Rd PG- Unnao line at Hardoi Rd (Jehata)	D/C	400	25	45	45	45	25	APR-21	SEP-21	Commissioned 08/21.
19	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	57	57	57	34	APR-21	SEP-21	Commissioned 08/21.
20	LILO of Ckt.-I of Unchahar (NTPC) - Fatehpur PGCIL line at Raebareli	D/C	400	65	106	106	106	65	OCT-21		1) Line charged at 33kV as an Anti-theft measure on 11.10.2021 2) Only LILO point connection and dead end to gantry stringing work is left due non availability of S/s Gantry.
21	LILO of Gorakhpur (PG) - Lucknow (PG) line Ckt.-III at Basti	D/C	400	47	79	79	79	47	MAR-20	AUG-21	Commissioned 07/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO of Ibrahim Patti (PGCIL) - Kasaramau (Mau) at Rasra	D/C	400	74	115	115	115	74	JUN-21	AUG-21	Commissioned 07/21.
23	LILO of jaunpur -Gajokhar at Junpur LIne	S/C	400	60	0	0	0				There is no such line. Please remove this from the list.
24	LILO of one ckt. Fatehpur-Unchahar at Malwan	D/C	400	58	124	124	124	52	JAN-20	DEC-21	Work in progress. OPGW stringing in OPGW.
25	LILO of one Ckt Obra C -Jaunpur at Obra	D/C	400	30	0	0	0				To be deleted
26	Mathura - Jawaharpuram	D/C	400	220	0	0	0				To be deleted.
27	Obra-C-Jaunpur Line	D/C	400	400	459	418	194	214		DEC-21	Work in progress.
28	Panki TPS-Panki Line	D/C	400	6	0	0	0			DEC-21	Work in progress.
29	Panki TPS - Panki s/s	D/C	400	0	0	0	0				to be deleted
30	Roza TPS-Badaun Line	D/C	400	90	221	221	221	85			energized on 02.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd. Line charged on 02.04.2021
31	Sambhal-Moradabad Line	D/C	400	100	0	0	0				There is no such line. Please remove this from the list.
32	Simbholi-Meerut Line	D/C	400	40	79	78	78	42		MAR-22	Work in progress.
33	Simbholi-Muradnagar-II Line	D/C	400	50	214	160	132	26		MAR-22	Work in progress.
34	Simbholi-Simbholi Line	D/C	400	15	0	0	0				To be deleted.
35	Tanda TPS Extn- Basti (Q)	S/C	400	43	137	137	137	88	OCT-19		Line energised on 14/03/2021. DC line.
36	Varanasi (PG)-Jaunpur Line	D/C	400	145	212	207	206	134	OCT-21	DEC-21	1) Foundation-01 gang, Erection-01 gang, Stringing-01 gang. 2) OPGW-17.25/72.695. 3) Approval of estimation of Dead end multickt tower is under process at PGCIL end.
37	Anandnagar-Maharajganj Line	D/C	220	50	0	0	0				To be deleted
38	Aurai - Mizapur	S/C	220	43	152	129	77	0		MAY-22	Line has been withdrawn from HQ tender specification no. 329 & proposal from level is still awaited.
39	Aurai - Phoolpur	S/C	220	71	223	212	178	41		MAY-22	Line has been withdrawn from HQ tender specification no. 329 & proposal from level is still awaited.
40	Badhaikalan (Muzaffarnagar) - Shamli line	D/C	220	66	113	113	101	2	JUN-21	JAN-22	Work in progress. Foundation & Erection work under progress.
41	Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)	S/C	220	0	140	68	15	0			To be constructed in deposit scheme as par fund availability.
42	Barabanki - Satrikh Road line	D/C	220	49	79	79	77	28	AUG-21	JAN-22	Sever ROW at 02 locs.
43	Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)	S/C	220	0	0	0	0				To be constructed in deposit scheme as par fund availability.
44	Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II)	S/C	220	0	182	93	83	0			To be constructed in deposit scheme as par fund availability.
45	Bhopal Road-Khatauli Line	D/C	220	60	0	0	0				To be deleted.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Firozabad (400)-Tundla	D/C	220	50	0	0	0				220 kV s/s Tundla is sanctioned on 21/01/2019 with connectivity thru' LILO of 220 kV Agra PG(765) - Firozabad(400) at Tundla(220).
47	Gorakhpur-Anandnagar Line	D/C	220	100	0	0	0				Line Cancelled by TWC on dt. 09.09.2020.
48	Greater Noida (765) - Integrated township Gr. Noida line	D/C	220	80	159	159	159	80	APR-21	JUL-21	Commissioned 06/21.
49	Hamirppur-Banda Line	D/C	220	140	0	0	0			DEC-21	220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt inter connectivity.
50	Hamirpur-Sarh Line	D/C	220	140	0	0	0				To be deleted.
51	Hardoi Road-Lucknow Line	D/C	220	20				0			
52	Hardoi Road-Sandila Line	D/C	220	60	0	0	0				To be deleted
53	Indirapuram - Pratap Vihar	D/C	220	16	38	33	28	10		DEC-21	Stay order due to vendor applied case. Supreme court hearing is on 14.12.2021. High court hearing date is awaited.
54	Jeheta (400)- Hardoi Rd (220) Interconnector	D/C	220	19	39	35	25		MAY-21	DEC-21	Work in progress, Severe ROW at loc no 15 & 17. Administration support required.
55	LILO Firozabad (400) (TBCB) - Agra PG (765) line at Tundla	D/C	220	1	0	0	0	1		JAN-22	Commissioned 11/21.
56	LILO of 220 kV C.B. Ganj (220)- Budaun (220) line	D/C	220	2	4	4	4	2	MAR-21		Line energised on 31/03/2021.
57	LILO of 220kV Gonda- Basti line at Bhaukhari	D/C	220	26	0	0	0	26		JUN-21	Commissioned 05/21.
58	LILO of 220kV Nanauta -Shamli line at Shamli (400) (GIS)	D/C	220	12	0	0	0	12		FEB-22	commissioned 01/22.
59	LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun	D/C	220	36	58	58	58	36	MAR-21		Line energised on 31/03/2021.
60	LILO of 220kV Rasra (220) - Gaipur S/C line at Rasra	D/C	220	26	49	49	49	26	APR-21		Line energised on 25/03/2021.
61	LILO of Agra-Bharatpur Line	D/C	220	20	0	0	0				PGCIL scope. Line is energised.
62	LILO of Banda-Karvi at Chittrakoot Line	S/C	220	8	0	0	0				To be deleted.
63	LILO of Ckt.-I Mainpuri (PG) - Neebkarori line at Farrukhabad	D/C	220	16	0	0	0	16		AUG-21	Commissioned 07/21.
64	LILO of Nibkarori-Mainpuri PG Fatehgarh Line	D/C	220	60	0	0	0				To be deleted
65	LILO of One ckt 220 kV Sohawal (PG) -New Tanda line at Ayodhya (220)	D/C	220	27	56	56	56	27	APR-21		Line will be energized in this month.
66	LILO of One ckt Laitpur TPS -Dunara line at Babina	D/C	220	15	25	25	25	15	MAR-21		Line energised on 23.08.2019
67	LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan	D/C	220	46	74	74	74	44	MAR-21		Line energised on 21/08/2020.
68	LILO of Saharanpur-Nakur Line	S/C	220	10	13	13	13	7			Line charged on 05.05.2018
69	LILO of Shahjahanpur - Nighasan line at Gola (220)	D/C	220	7	0	0	0	7		JAN-22	Commissioned 11/21.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
70	Mallawan (220) - Hardoi(220)	D/C	220	81	143	143	143	83	SEP-21	DEC-21	work in progress. Foundation & Erection work completed. Stringing of OPGW in progress.
71	Meerut by pass-Modipuram Line	D/C	220	70	0	0	0				To be deleted.
72	Meerut-Gr. Noida-II Line	D/C	220	200	0	0	0			MAR-23	220 kV Substation Gr. Noida-II is planned for year 2022-23.
73	Modipura-II-Bagpat PG Line	D/C	220	70	133	133	130	46		MAR-22	WIP, PGCIL xing & NHAI NOC received, approved for Railway xing under process.
74	Modipuram-II-Modipuram Line	D/C	220	60	0	0	0			MAR-22	To be deleted
75	Modipuram-II-Shamli Line	D/C	220	120	262	248	180	0		MAR-22	Work in progress., NHAI crossing under process, power grid xing NOC received.
76	Muradabad-Tajpur Line	D/C	220	60	0	0	0				to be deleted
77	Nehtaur-Tajpur Line	D/C	220	100	0	0	0				To be deleted
78	Nighasan-Lakhimpur Line	D/C	220	120	0	0	0				To be deleted
79	Rae Bareli (400)-(Amethi (220)	D/C	220	89	147	147	147	89	OCT-21		Commissioned 10/21. (Line length ckm- 89.358)
80	Raebareli-Amethi Line	D/C	220	89					OCT-21		
81	Rasra (400) - Bhadaura (Gazipur) line	D/C	220	108	184	173	128	15	APR-21	MAR-22	Foundation, Erection & Stringing work under progress.
82	Shahjahanpur PG (400)- Azizpur line	D/C	220	49	95	95	95	49	APR-21	AUG-21	Commissioned 07/21.
83	Shamli-Khatauli Line	D/C	220	50	0	0	0				To be deleted.
84	132 kV D/C Agra cantt. - 400 kV Agra (South)	D/C	132	24	44	44	44	24			Line energised on 25/07/2017.
85	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129			Line energised on 13.09.2017.
86	Bhadrekhi (Orai) - Jalaun line (GEC-II)	S/C	132	0	108	108	108	37			Line energised on 30/06/2021.
87	Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	105	105	105	70			Line charged on 11.04.2018. (69.600 ckm)
88	Dumariaganj- - Utraula	S/C	132		114	114	114	40			Line energised on 18.01.2019
89	Gujrai (Solar Plant) - Pukhraya line (GEC-II)	D/C	132	0	71	0	0				To be constructed in deposit scheme as par fund availability.
90	Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				To be constructed in deposit scheme as par fund availability.
91	Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)	D/C	132	0	38	38	38	15			Line charged on 07.03.2018
92	LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)	D/C	132	12	19	19	19	12			Line energised on 28/07/2017.
93	LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)	D/C	132	12	25	25	25	6			Energised on 06/11/2017
94	LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)	D/C	132	12	22	22	22	12			Line energised on 25/07/2017
95	LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauli (Solar Plant) (GEC-II)	D/C	132	0	0	0	0				To be constructed in deposit scheme as par fund availability.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
96	Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	0	0	0				To be constructed in deposit scheme as par fund availability.
97	Meja - Kosda Kala (Solar plant) Meja line (GEC-II)	D/C	132	0	132	132	132	30			Line Length 30 ckm. Energised in Feb, 2018.
98	Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II)	D/C	132	0	54	0	0				To be constructed in deposit scheme as par fund availability.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)											
1	Baramwari (GIS)-Srinagar S/S	D/C	220	180	228	210	182	72	DEC-19	DEC-19	Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station.But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP.This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)											
1	Gokarna - New Chanditala	D/C	400	360	532	521	510	327	SEP-21	JAN-22	work in progress
2	Bankura - New Bishnupur line (GEC-II)	D/C	220	0							
3	East Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
4	Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba	D/C	220	62						MAR-18	
5	Establishment of Rajarhat (PG) - New Town-III utilising Barasat - Kasba	D/C	220	2						MAR-18	
6	LILO of Arambag - Domjur at Mayapur	D/C	220	36						MAR-20	
7	LILO of BKTPP - Satgachia at Mahachhanda	D/C	220	14						MAR-19	
8	LILO ofc arambag - Midnapur at C.K. Road	D/C	220	232						MAR-21	
9	LILO of Sadaipur - Gokarna at Kotasur	D/C	220	8						MAR-20	
10	LILO of STPS - Durgapur at Asansole	S/C	220	60	122	53	38	0		APR-22	Work under Progress.
11	Rajarhat (PG) - New Town-II	D/C on M/C	220	56	58	2	2	1		MAR-19	Work of main line yet to be commenced due to mass resistance by the villagers
12	Satgachia - Rishra	D/C	220	15	36	36	36	15	JUL-21	FEB-22	Commissioned 01/22.
13	STPS - Raghunathpur	D/C	220	100						MAR-21	
14	West Mednipur - Kharagpur line (GEC-II)	D/C	220	0							
15	LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP	D/C	132	20	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval from WBERC."
16	Rammam III - Chalsa	D/C	132	130	0	0	0		APR-19	DEC-21	"Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval from WBERC."

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING- 2021-22

As on 31-JAN-2022

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ADANI POWER LTD.(APL)											
1	Bhuj PS - Lakadia PS	D/C	765	215	280	269	257	83	NOV-21	MAR-22	Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing APMC rates.
2	Bikaner (PG) - Khetri S/S	D/C	765	481	621	621	621	481	MAY-21	SEP-21	Commissioned 08/21.
3	Ghatampur TPS-Hapur (WUPPTCL) line	S/C	765	411	1052	1052	1052	411	JUN-21	DEC-21	Commissioned 12/21.
4	Lakadia PS - Banaskantha PS	D/C	765	352	472	470	460	300	NOV-21	FEB-22	Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing APMC rates.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Jaunpur -Obra (Twin)	D/C	400	334	464	441	436	295	JUL-21	MAR-22	a) NBWLclearance is critical for the completion of the balance work. During the NBWL meeting dated 18-02-21, the NBWL formed committee for the checking the feasibility of the bunching of the transmission line in wild life areas and during NBWL meeting dated 11-06-21, the proposal recommended. Subsequently, demand note towards compliance was received on 24.07.21 and payment done on 30.07.21. However,Kaimur wildlife Division raised additional demand Note against lease rent amounting to ~11.20 Cr on 05.08.2021. Payment done and Working Permission received on 01-12-2021.
6	LILO of Bhachau - EPGL (Tiple) line at Lakadia PS	D/C	400	77	121	110	102	21	NOV-21	MAR-22	Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing prevailing APMC rates.
7	LILO of both ckt. of Ranchi - Maithon- RB line at Dhanbad (NKTL-TBCB)	D/C	400	5	10	10	10	5	MAY-21	AUG-21	Commissioned 07/21.
8	North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB)	M/C	400	52	42	22	22	9	JAN-22	NOV-22	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)	D/C	400	50	73	52	52	13	JAN-22	NOV-22	a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.
10	North Karanpura - Gaya line (NKTL - TBCB)	D/C	400	185	286	138	114	36	SEP-19	JUN-23	a) Covid-19: Project progress including Statutory proposals affected due to 1st & 2nd wave of COVID-19. b) Forest Clearance: Delay in receipt of Forest clearance, around 895 days (Since 20-07-19) passed against 300 days. The proposal has been accepted by Nodal officer after 408 days i.e. on 06.08.20 & presently proposal is pending with DFO for further processing. in meeting of 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-G line in 12 months from the date of forest clearance. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20 & 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support. However, in CS/RS Certificate some land patches shown as GM/JJ Land this resulted in additional 3.25HA Forest areas and revision in Forest proposal and requirement of FRA certificate & GM/JJ Land NOC for additional Area.
ATHENA CHHATTISGARH POWER LIMITED(ACPL)											
1	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400								
BAJAJ ENERGY PVT. LTD.(BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.
CORPORATE POWER LTD.(CPL)											
1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					AUG-16	
2	Latehar - Namkum	D/C	400	216	320	293	274	132		AUG-16	
D.B. POWER CORP. LTD.(DBPCL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30		MAY-13	Line completed. (Interim)
DIRANG ENERGY PVT. LTD.(DEPL)											
1	Gongri - Dinchang Pooling Station	D/C	220								
ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)											
1	Navbharat TPP - Angul P.S. (PG)	D/C	400								
2	Tori - Jhharkhand Pooling Station	D/C	400								
Essel Infraprojects Ltd.(ESSEL)											
1	Hyderabad - Kurnool (WKTL- TBCB)	D/C	765	332	422	337	183		FEB-20	FEB-20	Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.
2	Warangal (New) - Chilakaluripeta (WKTL - TBCB)	D/C	765	395	565	446	341		FEB-20	FEB-20	Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18.
3	Warangal (New) - Hyderabad (WKTL - TBCB)	D/C	765	265	344	312	247		DEC-19	DEC-19	RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	Warora (Pool) - Warangal (New) (WKTL - TBCB)	D/C	765	645	827	773	423	59	DEC-19	NOV-19	Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wild life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020.
5	Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB)	D/C	400	221	299	265	215	1	MAR-22	MAR-22	Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.
6	Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)	D/C	400	81	106	16	0		DEC-19	DEC-19	1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited.Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt.2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 .
7	Sohwal - Lucknow (TTL -TBCB)	D/C	400	240	0	0	0				MoP has already dropped the project.
8	Tanda - Sohwal (TTL - TBCB)	D/C	400	186	0	0	0				MoP has already dropped the project.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)	D/C	400	95	130	9	0		FEB-20	FEB-20	Forest : Nil
GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)											
1	LILO of one circuit of Chujachen - Rangpo line at Bhasmay	2xS/C	220	10						MAY-18	Work yet to be awarded.
GMR ENERGY LIMITED(GMR ENERG)											
1	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1		MAY-12	For start up power,work completed 5/12.
2	Alaknanda HEP - Joshimath	D/C	220								
GUPTA ENERGY PVT. LTD.(GEPL)											
1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400								
IDEAL ENERGY PROJECTS LTD.(IEPL)											
1	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0		NOV-12	Completed (Interim)
IND BHARATH POWER INFRA LIMITED(IBPIL)											
1	Ind Barath TPP - Tuticorin (PS)	D/C	400	200							
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47		JUN-15	
ISPAT ENERGY LTD(ISPAT)											
1	Haldia TPP - Egra	D/C	220	180							Under planning stage by WBSETCL.
JAIN ENERGY TRADING LTD(JAIN ETL)											
1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400							MAR-17	
JAL POWER CORP. LTD.(JPCL)											
1	Rangit IV - New Melli line	D/C	220	7	15					MAR-19	Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
KORBA WEST POWER COMPANY LIMITED(KWPCL)											
1	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10		DEC-13	Interim arrangement.
KVK ENERGY PVT. LTD.(KVK)											
1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0		JUN-16	Work yet to Start.
LANCO ENERGY (P) LTD.,(LEPP)											
1	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16					MAR-17	
2	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0		DEC-16	Work yet to start.
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0		JUN-16	
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0		DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220							MAR-19	Work in generation project is stopped for since 2013.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25							Detail survey completed section 164 approval received. Work yet to started.
MALANA POWER COMPANY LIMITED(MPCL)											
1	Ka Dogri - Jangi Pooling Station	D/C	400								
2	Chango Yangthang - Ka Dogri Pooling Station	D/C	220								
MONNET POWER COMPANY LIMITED(MPCL)											
1	Malibrahmani - Angul	D/C	400	62	108	100	80	20		JUL-16	
M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)											
1	Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0							
2	Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)	D/C	220	0							
3	SPP - Bhadla (PS) (GEC-II)	D/C	220	0							
NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)											
1	Bareilly - Meerut (NKTL - TBCB)	S/C	765	240	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
2	Lucknow - Bareilly (NKTL - TBCB)	S/C	765	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
3	Agra - Gurgaon (NKTL - TBCB)	D/C	400	220	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
4	Gurgaon - Gurgaon (PG) (NKTL - TBCB)	D/C	400	20	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
5	Sipat/Korba (PS) Seoni (NKTL - TBCB)	S/C	400	334	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)											
1	NSL TPP - Angul	D/C	400	46	0	0	0	0			Project Authority intimated that PGCIL yet to award construction of work.
2	LILO of Kasang - Bhaba at Tidong-I	D/C	220	32	57	0	0			DEC-22	Being Executed by M/s Statkraft.
RELIANCE POWER TRANSMISSION LTD.(RPTL)											
1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Sohwal - Lucknow Line (TBCB-TTCL)	D/C	400	176							
3	Tanda - Sohwal Line (TBCB-TTCL)	D/C	400	173							
RKM POWERGEN PVT. LIMITED(RKMPPL)											
1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400		73	73	73	39			Commissioned (Interim Arrangement). De-LILO activity completed.
Shekhawati Transmission Service Company Limited(SKHWTTSC)											
1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	73	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	48	0	FEB-15	DEC-20	court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.
SIKKIM HYDRO POWER LIMITED(SHPL)											
1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220								
South East UP Power Transmission Company Limited(SEUPPTCL)											
1	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
3	Bara - Karchana	D/C	400	80	124	0	0	0		JUN-16	Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0		JUN-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18	0	0			JUL-16	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
7	Rewa Road - Karchana	D/C	400	58	102	0	0			OCT-16	Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	Tanda TPS Extn - Gonda	S/C	400	100	241	97	54	0		OCT-18	"Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation."
STERLITE GRID LTD.(SGL)											
1	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)	D/C	765	140	178	70	27	0	DEC-21	DEC-21	1. Delay in grant of forest clearance for Diversion of 137.014 Ha of Forest land. Forest proposal has been forwarded by Govt of Chhattisgarh to Regional MoEFCC for consideration in upcoming REC Meeting. Secretary, MOEFCC support is required to clear the forest file. Timely approval will enable timely commencement and completion of balance works in the Project 2. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs
2	Khandwa Pool - Dhule Line (KTL - TBCB)	D/C	765	383	492	492	492	383	JUN-21	DEC-21	Commissioned 12/21.
3	Lakadia - Vadodara Transmission line	D/C	765	658					DEC-21		
4	LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB)	D/C	400	0	233	2	0			APR-22	1.Delay in getting forest and wildlife clearances. State Govt had returned the proposal to nodal officer seeking the details that whether the user agency is utilizing the corridor of existing defunct 110kV Ambewadi Ponda line or not at possible extent. The user agency confirmed that they are utilizing the corridor of defunct 110kV line at the maximum possible extent. Therefore, support is required from PCCF / Nodal officer and Chief Wildlife Warden, Karnataka to recommend the proposal with mitigation measures 2. The progress is suffered due to petition filed by Goa Foundation in CEC constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as CIL event

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	110	148	14	2		OCT-21	OCT-21	1. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as Change in law event
6	Xeldem - Mapusa (quad) line (G-TTPL -TBCB)	D/C	400	0	0	0	0				
7	Xeldem (Existing) - Xeldem (New) Transmission line	D/C	220	40					OCT-21		
8	AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)	D/C	132	167	236	236	236	167	MAR-20	FEB-21	Commissioned and declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021
9	Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)	D/C	132	134	211	211	207	126	MAR-20	MAR-21	1.The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequenices otherwise the line cant be charged 2. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
10	LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB)	D/C	132	17	30	30	30	16	MAR-20	MAR-21	1.Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO line 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 3. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event
TALCHER TRANSMISSION CO. LTD.(TTCL)											
1	Behrampur - Gazuwaka (T-II TL - TBCB)	D/C	400	290	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
2	Talcher II - Behrampur (T-II TL - TBCB)	D/C	400	220	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
3	Talcher II - Rourkela (T-II TL - TBCB)	D/C	400	161	0	0	0		OCT-12	SEP-13	Case pending in Supreme Court.
TEESTA URJA LTD.(TUL)											
1	Teesta III - Kishanganj	D/C	400	427	590	586	581	392		OCT-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt.
TORRENT POWER LTD(TOR. POW. (UNOSUGEN))											
1	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400								
2	DGEN - Vadodara (DGEN TL - TBCB)	D/C	400								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
3	Sandila TPP - ATS not defin	D/C	400								
4	Navseri - Bhasten (DGEN TL - TBCB)	D/C	220								Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.
VANDANA VIDYUT LTD.(VVL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84					MAR-17	Target Commissioning date will be provided after approval/receipet of loan from lenders.
<u>VEDANTA LIMITED(VEDANTA)</u>											
1	Sterlite TPP - Jharsuguda (LILO-II to Jharsuguda)	D/C	400	40	0	0	0		NOV-16		Transmission work not started yet. SEL will approach CEA for approval of continuing the LILO-II.
<u>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</u>											
1	Khammam-Hyderabad Line-1	D/C	765	772						MAR-15	
2	Khammam - Hyderabad line -I	D/C	765	410					APR-15		Bidding process to be taken up
3	Vemagiri Pooling Station -Khammam Line -1	D/C	765	852						MAR-15	
4	Vemagiri Pooling Station - Khammam line -I	D/C	765	455					APR-15		Bidding process to be taken up
<u>VISA POWER LTD(VISA)</u>											
1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0		JUN-15	Work is under Construction.