

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

As on 31-DEC-2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMODAR VALLEY CORPORATION (DVC)

1	DSTPS ICT-II S/s	400/220	315		100	100	50	50				400KV infrastructure is ready & its 220KV infrastructure is under construction.
2	Burdwan GIS along with associated line bays at Parulia S/s	220/132	2x160		100	0	0	0				Indent placed on 10.08.17 & under tendering action.
3	Dhanbad (Auto-Xmer)	220/132	320		100	80	80	80				Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17.
4	Jamshedpur(Auto Xmer- Replacement)	220/132	160		100	80	80	80				Land Acquisition not required as it is an augmentation programme of the existing transformer. Other related work 80% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWERGRID (Consultancy Work) (PGCONSULTANCY)

1	(Sikkim) Khamdong (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	0			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	0			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	0		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(J and K) Khalsti S/S	220/66	50		100	100	100	100	50	SEP-17	NOV-17	Commissioned 10/2017 (Late Reported).
25	(J and K) Leh S/S	220/66	125		100	100	100	100	125	SEP-17	NOV-17	Commissioned 11/2017.
26	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified,Price negotiation underway.
27	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
28	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
29	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
31	(Nagaland) Kohima (New) S/S	220/132	0		0	0	0	0		DEC-18		
32	(Sikkim) Legship Pool (New) S/S	220/132	0			0	0	0		DEC-18	MAY-19	
33	(Assam) Rangia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
34	(Assam) Tinsukia (Extn.)	220	0		100	0	0	0		DEC-18	NOV-18	
35	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	0		100	0	0	0		DEC-18	APR-19	
36	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	0		0	0	0	0		DEC-18		
37	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	0		0	0	0	0		DEC-18		Yet to be awarded.
38	(Sikkim) Chungthang (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be acquire.
39	(Sikkim) Samardong (New) S/S	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
40	(Sikkim) Singhik (New) S/s	132/66/11	0		0	0	0	0		DEC-18		Yet to be awarded.
41	(Sikkim) Namchi (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to awarded.
42	(Sikkim) Parbing (New) S/S	132/66	0		0	0	0	0		DEC-18		Yet to be awarded.
43	(Sikkim) Dikchu pool (new) S/S	132/33/11	0			0	0	0		DEC-18	MAY-19	
44	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
45	(Tripura) Rokhia (Extn.) S/S	132/33/11	0		100	0	0	0		DEC-18	NOV-19	
46	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
47	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
48	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
50	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
52	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
53	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
56	(Arunachal Pradesh) Jairampur S/S	132/33	0		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
57	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
58	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
59	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
61	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
62	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
63	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
64	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
65	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
66	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
67	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
68	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
69	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
70	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
71	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
72	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
73	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
74	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
75	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
76	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
77	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
78	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
79	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		
81	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
83	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
84	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
85	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
86	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
87	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
88	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	(Manipur) Kongba (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		
90	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
91	(Manipur) Tamenglong (New) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
92	(Manipur) Thoubal (Extn.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
93	(Manipur) Ukhrul (Aug.) S/S	132/33	0		0	0	0	0		DEC-18		Yet to be awarded.
94	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		
95	(Mizoram) Lungsan S/S	132/33	25		0	0	0	0		DEC-18		
96	(Mizoram) Marpara (new) S/S	132/33	0		0	0	0	0		DEC-18		
97	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
98	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
99	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
100	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
101	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
102	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
103	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
104	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
105	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
106	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
107	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
108	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
109	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
110	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
111	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
114	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	0		100	0	0	0		DEC-18	MAY-18	
118	(Arunachal Pradesh) Along (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
119	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	0		0	0	0	0		DEC-18	AUG-19	
120	(Arunachal Pradesh) Deomali (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
121	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18	OCT-19	land available
122	(Arunachal Pradesh) Pasighat Old (Extn.)	132	0			0	0	0		DEC-18	MAY-18	acquisition under process
123	(Arunachal Pradesh) Roing (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
124	(Arunachal Pradesh) Tezu (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
125	(Arunachal Pradesh) Zero (Extn.)	132	0		0	0	0	0		DEC-18		Yet to be awarded.
126	(Assam) Dhemaji (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
127	(Assam) Kahalipara (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
128	(Assam) Kamakhya S/S (Extn.)	132	0		100	0	0	0		DEC-18	MAR-19	
129	(Assam) Rupai (Extn.)	132	0		100	0	0	0		DEC-18	DEC-18	
130	(Assam) Sonabali (Extn.)	132	0		100	0	0	0		DEC-18	NOV-18	
131	(MAGHALAYA) Ampati (Extn.) S/S	132	0		100	0	0	0		DEC-18	OCT-18	
132	(Manipur) Imphal (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
133	(Manipur) Kakching (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
134	(Manipur) Ningthoukhong (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
135	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
136	(Manipur) Yaingangpokpi (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.
137	(Nagaland) Mokokchung (State) (Extn.) S/S	132	0		0	0	0	0		DEC-18		
138	(Nagaland) Tuensang (Extn.) S/S	132	0		0	0	0	0		DEC-18		
139	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
140	(Sikkim) Rangpo (PG) (Extn.) S/S	132	0		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
2	Champa and Kurukshetra HVDC S/S (Pole - II)	800	1500		100	100	100	100	1500	JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned 03/17 and Pole-II Commissioned 06/17
3	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	77	45	18			JUN-18	Work under progress.
4	Raigarh and Pugalur HVDC Station	800	6000		100	14	0	0		NOV-19	NOV-19	Award placed in Jun'16. Civil work commenced. Court case resolved in Dec'16.
5	Agra S/S	765/400	500					0			JUL-17	
6	Ajmer S/S	765/400	2x1500		100	100	100	100	3000	MAR-18	DEC-17	Commissioned 12/2017.
7	Aligarh Switching Stn. (GIS)	765/400	0		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
8	Angul S/S (Bus Arrangment)	765/400	2x1500		0	0	0	0				Scpoe deleted.
9	Banaskanta S/S	765/400	2x500							APR-18		Deleted in Scope.
10	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	0		100	95	95	75		MAR-18	MAY-17	Work under progress.
11	Bay Extn. at 765/400KV Hyderabad S/stn for 765KV D/C Nizamabad - Hyderabad line	765/400	0		100	90	95	75		JUL-17	DEC-17	Work under progress.
12	Bay Extn. at 765/400KV Kanpur GIS	765/400	0		100	100	85	90		OCT-17	MAR-17	Award placed in Feb'14. Work under progress.
13	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
14	Bay Extn. at 765KV Jabalpur Pooling Station. (Gadarwara Part A)	765/400	0		100	95	95	75		MAY-17	MAY-17	Work under progress.
15	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	0		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
16	Bhadla S/S	765/400	3x1500		100	60	25	0		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
17	Bhuj Pooling Station	765/400	2x1500		100	80	70	45		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.
18	Bikaner S/S	765/400	2x1500		100	55	35	2		MAY-19	MAY-19	Work under progress. Unauthorised mining affect site progress. State/Distt. admn. help required.
19	Chilakaluripeta S/S (PSITL - TBCB)	765/400	3500		100	65	25	20		APR-19	APR-19	Award placed in Dec'16. Work under progress.
20	Chittorgarh S/S	765/400	2x1500		100	100	100	100	3000	MAR-18	DEC-17	Commissioned 12/2017.
21	Cuddapah S/s	765/400	2x1500		100	90	100	80		JUL-18	JUL-18	Work under under progress. Efforts being made for priority 400KV portion matching Hindupur Wind Gen. (expected in Jan'18).
22	Extn. at 765/400/220KV Fatehpur Sub station	765/400	0		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
23	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	Extn. Ranchi S/S	765/400	0		100	94	92	84		MAR-17	MAY-17	Work under progress.
25	Extn. Tuticorin S/S	765/400	0		100	85	90	60		SEP-14	DEC-16	Work under progress.
26	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
27	Gaya (ICT) S/S	765/400	500		100	100	0	0			MAR-18	ICT expected to be dispatched by Mar'18.
28	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-I)	765/400	1x1500		100	100	100	100	1500	MAR-18	JUL-17	Commissioned 07/2017.
29	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-II)	765/400	1x1500		100	100	100	100	1500		SEP-17	Commissioned 09/2017.
30	Jeerat (New) S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
31	Jharsuguda (Sundargarh) S/S (Addl.)	765/400	2x1500		100	40	40	30		APR-19	APR-19	Supply, civil work & erection under progress. 400KV portion targetted for commissioning in earlier.
32	Jhatikara S/S	765/400	500									
33	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
34	Medinipur S/s (PM-JTL -TBCB)	765/400	2x1500		0	0	0	0		JUL-20	JUL-20	Award placed in Sep'17. Engg. in progress.
35	Meerut (Aug.)	765/400	1500		100	96	90	70		MAR-18	JUN-18	Work under progress.
36	Nellore	765/400	3000		0	0	0	0		MAR-17	JUN-19	Extn. at Nellore- Award placed in Mar'17. Engg. in progress.
37	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 04/2017
38	Orai S/S	765/400	2x1000		100	95	100	90		APR-18	MAR-18	Work under progress.
39	Padghe S/S GIS	765/400	2x1500		100	100	100	100	3000	DEC-17	DEC-17	Commissioned 12/2017.
40	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	80	55	25		JAN-18	JAN-18	Work under progress.
41	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
42	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	MAY-18	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Srikakulam-Gauvari line (under TBCB rout).
43	Tehri PS (GIS)	765/400	4x800		100	85	55	0		MAR-18	JUN-18	Award placed in Mar'15. Engg., civil work and supply under progress.
44	Vindhyachal Pooling Station	765/400	1500		100	100	100	100	1500	JUL-17	JUL-17	Commissioned 07/2017.
45	Warora PS (PWTL-TBCB)	765/400	2x1500		100	98	99	90		NOV-17	JAN-18	Work under progress. Work affected due to interference from local political since Oct'17.
46	Aligarh (PG) 765kV GIS (creation of 400kV Level)	765	2x1500		100	96	100	95		JUN-19	MAR-18	Work under progress.
47	Bay Extn. at 765/400/220KV KanpurS/stn.	765	0		100	100	100	100		MAY-17	MAR-17	Bay commissioned.
48	Bay Extn. at 765/400/220KV Lucknow S/stn.	765	0		100	100	100	100		MAY-17	MAR-15	Commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
49	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	0		100	95	99	95		DEC-17	DEC-17	work under progress.
50	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	0		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
51	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	0		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
52	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	0							MAR-19		
53	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	0		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
54	Bay Extn. at 765KV Solapur S/stn.	765	0		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
55	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	0		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
56	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	0		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
57	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	0		100	55	50	35		APR-18	APR-18	Work under progress.
58	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
59	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	0		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
60	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	0		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
61	Bay Extn. Tuticorin PS	400/230	0		100	75	60	50			MAY-18	Work under progress.
62	Extn at Arasur S/s	400/230	500		100	50	30	10		APR-19	APR-19	Work under progress.
63	Extn at Karaikudi s/s	400/230	500		100	55	35	5		APR-19	APR-19	Work under progress.
64	Extn at Pondicherry S/s	400/230	500		100	53	40	10		APR-19	APR-19	Work under progress.
65	Extn at Tirunelveli S/s	400/230	500		100	50	35	0		APR-19	APR-19	Work under progress.
66	Agra (Extn.) s/s	400/220	315		100	100	100	100	315	JUL-17	JUN-17	Commissioned 06/17.
67	Alipurduar HVDC S/S	400/220	630		100	100	100	100	630	JUN-17	MAR-17	Both ICT's commissioned in Mar'17
68	Aurangabad (Extn.)	400/220	630		100	98	100	98	630	OCT-12	JUN-18	Sub station commisisoned alongwith both ICT's in Jan'14. Balance works under progress. Commissioned matching with line.
69	Ballabgharh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	100	100	100	370	SEP-17	JUN-17	ICT-I & II commissioned 02/16 & 09/16 and ICT-III and IV commissioned 06/17.
70	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
71	Bay Extn Alipurduar s/s	400/220	0		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
72	Bay Extn. Allahabad S/S	400/220	0		100	100	98	95			FEB-18	Work under progress.
73	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0							MAR-18		
74	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	0		100	45	43	25		MAR-18	MAR-18	Work under progress.
75	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
76	Bay Extn. Bhinamal S/S	400/220	0		100	100	100	100			APR-17	Bay commissioned in April 2017.
77	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.
78	Bay Extn. Biharshariff	400/220	0		100	80	75	55			JUN-17	Work under progress.
79	Bay Extn. Biharshariff S/S	400/220	0		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
80	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
81	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
82	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
83	Bay extn. Deharadun S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
84	Bay Extn. Dehar S/S	400/220	0		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
85	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
86	Bay Extn. Dichpally S/S	400/220	0		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
87	Bay extn. Dubri (Mendhasal) S/S	400/220	0		100	100	100	100				Bay commissioned in Aug'15.
88	Bay Extn. Farakka S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
89	Bay Extn. Gokarna S/S	400/220	0		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
90	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
91	Bay Extn. Gwalior S/S	400/220	0		100	8	2	0		APR-18	SEP-17	Work under progress.
92	Bay Extn. Indore (Khandwa) S/S	400/220	0		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
93	Bay Extn. Kaithal S/S	400/220	0		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
94	Bay extn. Kishanpur S/S	400/220	0		100	97	96	90		JUN-17	JUN-17	Works under progress.
95	Bay extn. Kishenpur S/S	400/220	0		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
96	Bay extn. Kota S/S	400/220	0		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
97	Bay Extn. Kota S/S	400/220	0		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
98	Bay Extn. Kota S/S (PG)	400/220	0		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
99	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
100	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
101	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
102	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
103	Bay extn. Navsari S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
104	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
105	Bay Extn. Orai S/s	400/220	0		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
106	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
107	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
108	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
109	Bay Extn. Sasaram S/S	400/220	0		100	90	78	55			DEC-17	work under progress.
110	Bay Extn. Satna S/S	400/220	0		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
111	Bay Extn. Singrauli S/s	400/220	0		100	75	85	40		FEB-18	FEB-18	work under progress.
112	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
113	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
114	Bay Extn. Trissur S/S	400/220	0		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
115	Bay extn. Vapi S/S	400/220	0		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
116	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
117	Bay Extn. Wagoora S/S	400/220	0		100	25	20	0		MAR-18	MAR-18	Work under progress.
118	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
119	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	0		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
120	Betul (GIS) S/S	400/220	630		100	100	100	100	630	JUL-17	JUL-17	Commissioned 07/2017.
121	Bhadla S/S	400/220	1500		100	60	25	0		JAN-19	JAN-19	Work under progress.
122	Bhuj Pooling Station	400/220	2x500		100	80	70	45		JUL-18	JUL-18	Award placed in Mar'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
123	Bongaigaon (2nd ICT) S/s.	400/220	315		100	60	50	45		DEC-17	MAR-18	Award placed in Nov'15. Work under progress.
124	Cuddapah (Extn.)	400/220	500		100	90	80	70		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
125	Daltonganj	400/220	2x315		100	92	95	85		DEC-17	JAN-18	Award placed in May'16 after re-tendering. Supply, civil works & erection under progress.Due to delay in handing over land, M/s Alstom not agree to take up the work. Down stream network also delayed by JSTCL.
126	Dwarka -I (GIS) S/S	400/220	2000		100	70	35	5		SEP-18	SEP-18	Award placed in Dec'16. Land acquired in Aug'16. Work under progress.
127	Extn at Boisar S/s (4th ICT)	400/220	500		100	25	10	0		SEP-19	SEP-19	Work under progress.
128	Extn at Deharadun s/s	400/220	0							SEP-17		
129	Extn at Dehgam s/s (3rd ICT)	400/220	500		100	20	10	0		SEP-19	SEP-19	Work under progress.
130	Extn at Durgapur S/s (3rd ICT)	400/220	1x315		100	0	10	0		JUN-19	JUN-19	Supply under progress.
131	Extn at Gaya s/s	400/220	500		100	8	0	0		JUN-19	JUN-19	Award placed in Jun'17. Civil works under progress.
132	Extn at Jeypore s/s	400/220	630		100	5	0	0		JUN-19	JUN-19	Award placed in Mar'17. Civil work under progress.
133	Extn at Kala S/s (3rd ICT)	400/220	500		100	20	10	0		SEP-19	SEP-19	Work under progress.
134	Extn at Khandwa S/s (3rd ICT)	400/220	500		100	20	10	0		SEP-19	SEP-19	Work under progress.
135	Extn at Kozhikode S/s	400/220	500		100	53	40	10		APR-19	APR-19	Work under progress.
136	Extn at New Siliguri s/s (3rd ICT)	400/220	315		100	0	0	0		JUN-19	JUN-19	Award placed in Jun'17 Engg. in progress.
137	Extn at Rourkela S/s	400/220	630		100	10	5	0		JUN-19	JUN-19	Award place in Mar'17. Work under progress.
138	Extn. at Sikar S/S	400/220	500		100	98	96	86		JAN-18	FEB-18	Supply & civil work under progress. Issue needs to be take up with State for construction of 220KV line. RRVPNL yet to start construction work for down stream.
139	Extn. at Tumkur (Pavagada) PS s/s	400/220	1000		100	15	20	0		JAN-19	JAN-19	Work under progress.
140	Extn. at Tumkur (Vasanthnarsapur) S/s	400/220	500		100	20	20	0		JAN-19	JAN-19	Work under progress.
141	Extn. Bachau S/S	400/220	0		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.
142	Extn. Baharampur S/S	400/220	0		100	20	0	0			APR-18	Award placed in Aug'16. work under progress.
143	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
144	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
145	Extn. Daltonganj S/S	400/220	2x160		100	90	90	80		NOV-17	JAN-18	Award placed in Jul'16. Work under progress.
146	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
147	Extn. Farakka S/S	400/220	0		100	7	0	0			APR-18	Award placed in Aug'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
148	Extn. Hindupur S/S	400/220	0		100	0	0	0		JUL-18	JUL-18	To be implementation by APTRANSCO.
149	Extn. Indore S/s	400/220	2x500		100	85	75	60		JUL-18	JUL-18	Award placed in Jan'16. work under progress.
150	Extn. Jalandhar (Samba)	400/220	0		100	50	35	25		NOV-18	NOV-18	Work under progress.
151	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	0		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
152	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
153	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
154	Extn. Madugiri S/S	400/220	500		100	100	100	100			MAR-18	Work completed. Matching with TBCB line.
155	Extn. NP Kunta S/s	400/220	500		100	60	40	25		NOV-17	JAN-18	Work under progress. Efforts being made for earlier completion in view of NP Kunta Gen.
156	Extn. NP Kunta S/S	400/220	0		100	50	40	0			JUL-18	Work under progress.
157	Extn. Parli Switching Station	400/220	0		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
158	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
159	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
160	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
161	Extn. Sankhari S/S	400/220	0		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
162	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
163	Extn. Tuticoring Pooling Stn. (Kudukulom)	400/220	0		100	75	60	50		MAY-18	MAY-18	Work under progress.
164	Extn. Tuticorin Pooling Station	400/220	0		100	4	0	0		APR-17	APR-17	Award placed in Apr'15. Work under progress.
165	Extn. Vadodara S/S (GIS)	400/220	1000		100	100	100	100	1000	JUL-16	APR-17	Commissioned 03/2017 (Late Reported)
166	Extn. Vemagiri (PG) S/S	400/220	0		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
167	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
168	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			MAR-18	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge rfeused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned ot Farakka.
169	Gooty (Extn.)	400/220	500		100	90	80	70		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
170	Gurgaon S/s 4th-ICT (Aug.) (under NRSS-XXXII)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
171	Gurgaon S/S - (ICT)	400/220	500		100	100	100	100	500	FEB-18	DEC-17	Commissioned 12/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
172	Hamirpur (Extn.)	400/220	315		100	70	40	30		JUL-17	JAN-18	Work under progress. Down stream line delayed. Critical.
173	Itarsi S/S	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017.
174	Jamshedpur S/S	400/220	315		100	100	100	100	315		DEC-17	Commissioned 12/2017.
175	Jauljivi (GIS) s/s	400/220	735		100	0	0	0		DEC-19	DEC-19	Award placed in Mar'17. Engg. in progress.
176	Kaithal s/s (Extn.)	400/220	315		100	100	100	100	315	JUL-17	OCT-17	Ready for Commissioning 10/2017.
177	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	100	100	100	630	JUL-17	AUG-17	Commissioned 07/2017 (Late Reported).
178	Khammam (Extn.)	400/220	500		100	90	80	70		FEB-17	MAR-18	Works under progress. Transformer supply delayed due to failure in testing.
179	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
180	Kotputli S/S	400/220	630		0	0	0	0				
181	Kurukshetra S/S	400/220	2x500		100	100	100	100	1000	JUN-15		Boths ICT's commissioned in Mar'17.
182	Mainpuri Extn.	400/220	500		100	100	100	100	500	JAN-18	AUG-17	Commissioned 08/2017.
183	Maithon S/S (Replacement of ICT-II) (500-315)	400/220	185		100	100	100	100	185		OCT-17	Commissioned 10/2017.
184	Mapusa (ICT) S/S	400/220	315		100	100	100	100				ICT commissioned in oct'13.
185	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	30	25	0			MAY-18	GIS portion award in Jun'16 and AIS portion in Jul'16. Work under progress.
186	Misa (Extn.) S/S	400/220	315		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
187	Narendra S/S - (ICT-I) Repl.	400/220	185		100	100	100	100	185	FEB-17	DEC-17	Commissioned 12/2017.
188	Navi Mumbai (GIS)	400/220	630		100	100	100	100		DEC-17	JUN-18	Sub station is ready. Commissioning matching with LILO line (under ROW) now planned to be completed using under ground cable. Cable trench work under progress. Severe ROW problem. Critical.Due to severe ROW portion at Navi-Mumbai end, Line was decided to be terminated at Kudus S/Stn. of MSETCL. Also 220KV down stream system (under MSETCL scope) delayed. Critical.
189	Parbati S/S (PS)	400/220	630		100	100	100	100	630	SEP-17	DEC-17	Commissioned 12/2017.
190	Parli Switching Station (Additional)	400/220	1000		100	60	55	15		JUL-18	JUL-18	Work under progress. Availability of down stream network by MSETCL. Critical.
191	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	68	72	60	185		MAR-18	ICT-I commissioned in Sep'16 Balance work under progress. Transformer supply delayed due to failure in testing.
192	Pusali (Aug.) (500-315)	400/220	370		100	78	70	60	185		MAR-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
193	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			JUN-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled due to protest by locals.
194	Rajarhat (GIS) S/S	400/220	2x315		100	90	95	85		APR-16	JUN-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled due to protest by locals.
195	Rajghat S/S (GIS)	400/220	2000		100	0	0	0		JUN-19	JUN-19	Rajghat S/stn. anuled. Additional bays at Maharaniabag in placed of Rajghat S/S under tendering.
196	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100		NOV-13		Commissioned.
197	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	1000		100	10	0	0		JUN-19	JUN-19	Award placed in Mar'17. Work under progress.
198	Rewa s/s	400/220	1x1500		100	95	85	85		OCT-17	JAN-18	Work under progress. Matching with Generation.
199	Satna s/s (Extn.)	400/220	500		100	100	100	100	500		OCT-17	Commissioned 10/2017.
200	Silchar (New) S/s	400/220	400		100	99	100	99			FEB-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
201	Silchar S/S (New)	400/220	200		100	40	35	25		DEC-12	JUL-18	Engg., supply, civil work and erection under progress. Spare ICT (200MVA) procured & available for use in Sep'17.
202	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
203	Somannm S/S	400/220	2x500		0	0	0	0				
204	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	0		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
205	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
206	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
207	Tirunelveli Pooling station (GIS)	400/220	2x500		100	97	95	70		MAR-18	MAR-18	Award placed in Apr'15. work under progress. To be match Generation.
208	Trichy (Extn.)	400/220	500		100	100	100	100	500	FEB-17	JUN-17	Commissioned 06/17.
209	Tughlakabad S/S (GIS)	400/220	2000		100	75	40	5		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress. Efforts being made to complete earlier.
210	Tumkur (Pavagada) Pooling Station (ICT-I)	400/220	500		100	100	100	100	500	DEC-18	OCT-17	Ready for Commissioning 10/2017.
211	Tumkur (Pavagada) PS (ICT-II and III)	400/220	1000		100	80	90	65	500	DEC-18	DEC-18	Sub station alongwith ICT-I ready for commissioning in Dec'17. Balance work under progress.
212	Uttra (Pindiabil) S/S	400/220	630		100	100	100	100		MAR-16		Sub station completed in Jun'16. Commissioned in Jul'16.
213	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
214	Warangal (Extn.)	400/220	500		100	90	80	70		FEB-17	MAR-18	Work under progress. Transformer supply delayed due to failure in testing.
215	Yelahanka (GIS)	400/220	2x500		100	99	99	98		JUN-13	JAN-18	Completion matching with line.
216	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
217	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
218	Imphal (3rd ICT)	400/132	200		100	20	10	0			JUL-18	Award placed in Jul'16. Work under progress.
219	Imphal S/S (upgradation)	400/132	2x315		100	60	40	20			MAY-18	Award placed in Jul'16. Work under progress. Efforts are being made to complete Silcher bay at Imphal early.
220	P.K. Bari s/s (NER II TL - TBCB)	400/132	630							JUL-20		
221	Surajmaninagar s/s (NER II TL - TBCB)	400/132	630							JUL-20		
222	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	0		100	99	99	98		DEC-17	DEC-17	work under progress.
223	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	0		100	85	80	70		NOV-17	AUG-17	Work under progress.
224	Bay Extn. at 400/220KV Sholapur S/stn.	400	0		100	60	50	20		MAR-17	SEP-17	Award placed in Jun'15. Work under progress.
225	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	0		100	60	50	15		JAN-18	SEP-17	Work under progress.
226	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	0		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
227	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	0		0	0	0	0		DEC-17		
228	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	0		100	80	70	55		MAR-18	MAR-18	Work under progress.
229	Bays extension at Garividi s/s (PSITL-TBCB)	400	0							APR-19		
230	Pugalur and North Trichur VSC based HVDC Station	320	2000		100	5	0	0		APR-20	APR-20	Award placed in Mar'17. Civil work under progress.
231	UT Chandigarh (GIS) s/s	220/66	2x160		100	15	0	0		FEB-19	FEB-19	Award placed in Mar'17. Civil work under progress.
232	Phursungi S/S	220/33	200		0	0	0	0				
233	Anuppur S/S	220/132	160									
234	Balipara S/S -ICT-I (Repl. 1x160-1x50)	220/132	110		100	100	100	100	110	DEC-17	SEP-17	Commissioned 09/2017.
235	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
236	Bay Extn. Kishanganj S/S	220/132	0		100	100	100	100			NOV-16	Bay commissioned.
237	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
238	Bay Extn. Siliguri (Purena) S/S	220/132	0		100	85	90	75			MAY-17	work under progress.
239	Kopili S/S	220/132	110		100	50	40	38			JUN-18	Award placed in Nov'15. Work under progress.
240	Kopli (Extn.) S/S	220/132	160		100	5	15	0		JUL-18	JUL-18	Award placed in Jul'16. Work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
241	Legship S/S	220/132	100		0	0	0	0				
242	Raebareli SS (Repl. of 100 MVA to 200MVA)- ICT-1	220/132	100		100	100	100	100	100	MAR-19	NOV-17	Ready for commissioning 11/2017.
243	RPH (Aug). S/S	220/132	60		0	0	0	0				
244	Mokokchung (ICT)	220	315		100	10	15	2			JUL-18	Award placed in Jul'16. Work under progress. progress.
245	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
246	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	90	85	70			FEB-18	Supply, civil works and erection under progress. Completion matching with line.
247	Namsai S/S	132/33	2x15		100	75	100	40			FEB-18	Work under progress. Completion matching with associated lines. Critical.
248	Nirijuli (Extn.) S/S	132/33	50		100	5	15	0			JUL-18	Award placed in Jul'16. Work under progress.
249	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
250	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
251	Tezu S/S	132/33	2x15		100	100	100	100			SEP-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Kukumara S/S (2x50)	220/132	100		100	90	100	98			JUN-16	completed
2	Rangia S/S (2x100)	220/132	200		100	100	100	100	200	JUN-12	JUN-17	SS completed/charged on 24.06.2013 but could not commissioned due to non completion of the line.
3	Sonapur (2x100)	220/132	200		100	50	92	92	0	MAR-13	JUN-17	75 percent completed
4	Azara s/s	132/33	2x16		100	78	90	82	0		MAR-16	One 16 MVA transformer will be charged soon
5	Barpeta	132/33	2x25		100	30	20	0	0		FEB-18	Civil and other field work is in progress. overall progress 30 percent
6	Dhekiajuli	132/33	2x25		100	75	30	20			JUL-17	GTP and drawing approval of major equipments done. DI issued for major equipments. Overall completion 55 percent, SS and 132kV structure erected. CR building 85 percent
7	Hatchingmari	132/33	2x25		100	0	0	0	0			Site survey is undergoing. Preliminary works are in progress
8	Kamakhya s/s	132/33	2x40		100	60	100	80	0		JUN-17	80 percent completed
9	Karimganj	132/33	2x25		100	85	100	0	0		APR-17	All equipment erected. Equipment foundation completed. Transformer foundation completed , control room 90 percent completed , Equipment structure 95 percent completed, Earth filling 85 percent completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160									
2	Jakkanpur (GIS) s/s	400/220/132	2x500+3x160+4x80									
3	Naubatpur (GIS) s/s	400/220/132	2x500+2x160+2x80									
4	Bhusaula (GIS) s/s	220/33	2x100									
5	Bihta (GSS) S/S	220/132/33	320		100	40	40	0			DEC-17	work under progress
6	Laukahi (Supaul new)	220/132/33	320		100	75	85	30		MAR-17	JAN-18	work under progress and slow due to heavy rain and flood in this area
7	Motipur (GSS) (Bikhanpura new) S/S	220/132/33	320		100	100	100	100	320	FEB-17	JUL-17	Commissioned 06/2017.
8	Musahari S/S	220/132/33	320		100	100	100	100	320	DEC-16	JUL-17	Commissioned 06/2017.
9	Pusauli S/S	220/132/33	300		100	100	100	98			MAY-16	
10	Barauni (TPS) (ICT)	220/132	300		0	0	0	0				Award under process.
11	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	
12	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	
13	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	
14	Dumraon (GIS) s/s	220/132	480									
15	Karamnasha (New) s/s	220/132	4x100									
16	Korha (New) s/s	220/132	200									
17	Raxaul (New) s/s	220/132	4x100									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			APR-18	
2	Dhamtri S/s	400/220	630		100	0	0	0		SEP-19	SEP-19	Work order issued.
3	Jagdalpur (ICT-I)	400/220	315		100	100	100	100	315	SEP-17	NOV-17	Commissioned 09/2017 (Late Reported).
4	Jagdalpur S/s	400/220	630		100	100	100	100		NOV-14	AUG-17	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
5	NSPCL (2x315 MVA) ICT-II	400/220	630		100	100	100	100			MAR-17	Failed during S C test. Under repair.
6	Borjhara S/S	220/132	2x160		100	22	40	40		DEC-17	DEC-17	Civil work under progress.
7	Dharsiwa s/s	220/132	2x160		100	13	0	0		JUN-18	JUN-18	Civil work under progress.
8	Dherdehi (Bilaspur) s/s	220/132	2x160		100	7	0	0		JUN-18	JUN-18	Civil work under progress.
9	Jagdalpur	220/132	160		100	15	0	0		MAR-18	MAR-18	Civil Work under progress.
10	Kawardha s/s	220/132	2x160		100	13	0	0		JUN-18	JUN-18	Civil work under progress.
11	Narayanpur s/s	220/132	1x160		100	3	0	0		JUN-18	JUN-18	Civil work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka S/S (Addl.)	400/220	315		0	0	0	0			MAR-18	
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budella S/S	220/66	320		0	0	0	0			MAR-18	
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Chandrawal GIS	220/66	300		0	0	0	0			MAR-19	
11	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
12	Gopalpur GIS	220/66	320		0	0	0	0			MAR-18	
13	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
14	Pappankalan-III	220/66	320		100	80	95	75		MAR-17	AUG-17	1.Erection of 220 kV & 66 kV Gantry tower and stringing work completed.2.Construction of Control room building is in progress.3.Erection of 220 kV and 66 kV equipment is completed.4. Erection of 2x 160 MVA Pr. is in progress. 5. Earthing and Cabling work is completed. 6. 220kV & 66 kV C&R panel erected.
15	R.K. Puram GIS	220/66	160		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 160 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
16	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320		0	0	0	0			MAR-19	
17	Shalimarbagh GIS	220/66	220							MAR-21		
18	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
19	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
20	Tughlakabad S/S	220/66	320		100	0	0	0				
21	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Dev Nagar GIS	220/33	3x100							MAR-20		
23	Geeta Colony (Addl.)	220/33	100		0	0	0	0			MAR-17	
24	Goplapur S/S	220/33	1x100							MAR-21		
25	Jasola GIS	220/33	320		0	0	0	0			MAR-20	
26	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
27	Lodhi Road GIS (Addl.)	220/33	100		100	100	100	100	100	JUL-12	AUG-17	Commissioned 08/2017.
28	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
29	Masjid Moth (Addl.)	220/33	100		100	100	100	100	100	JUN-14	JUN-17	Commissioned 06/17.
30	Mehrauli (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
31	Najafgarh (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
33	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
34	Okhla (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
35	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
36	Patparganj (Addl.)	220/33	100		0	0	0	0		JUN-16	MAY-16	
37	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
38	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
39	Peeragarhi (Addl.)	220/33	100		100	100	100	100	100	JUN-16	AUG-17	Commissioned 07/2017.
40	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100							MAR-20		
41	R.K.Puram GIS	220/33	100		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
42	Sarita Vihar (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
43	Wazirpur with associated bays	220/33	1x100		100	100	100	100	100	MAR-19	MAY-17	Commissioned 05/2017.
44	Zakhira GIS	220/33	3x100							MAR-20		
45	220 KV bay at Masjid moth (2 nos.)	220	0		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
46	220 KV Bays at Shalimar Bagh (2 Nos.)	220	0		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
47	220 KV Bays at Vasant Kunj (2 Nos.)	220	0		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Thoubal S/S	400/132	1x315		0	0	0	0		APR-18		Completed and equipment testing in progress
2	Imphal (PG) 2 nos bay extension	400	0							MAR-18		
3	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
4	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
5	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
6	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
3	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
4	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
5	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
6	Verna GIS	220/110	2x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Achchhalia S/S	400/220	2x315		100	0	0	0				Yet to do NIT
2	Bhachunda GIS (Dist. Kutch)	400/220	1500		100	0	0	0			MAR-20	WIP
3	Bhogat GIS (Dist. Jamnagar)	400/220	2x500		100	0	0	0			MAR-20	Tender on WEB
4	Bhogat S/S	400/220	1500		100	0	0	0			MAR-20	Tender on WEB
5	Charanka S/S	400/220	2x315		100	100	100	100	630		MAR-16	Commercially commissioned on Dt: 30.03.16. Remote SCADA work completed.
6	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
7	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
8	Hadala (Aug.)	400/220	500		100	100	100	100	500		DEC-17	Commissioned
9	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
10	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
11	Keshod S/S	400/220	1000		0	0	0	0			MAR-21	
12	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
13	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
14	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
15	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0			MAR-19	WIP
16	Achhalia S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
17	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
18	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
19	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
20	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
21	Shapar S/s	400/200	1000		0	0	0	0			MAR-21	
22	Soja S/s	400/200	500		0	0	0	0			MAR-18	
23	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
24	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
25	Asodar S/S	220/66	1x100		0	0	0	0				Dropped
26	Babara (Dist. Amreli) S/S	220/66	780		100	0	0	0			MAR-19	Tender on WEB

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
27	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
28	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
29	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
30	Barejdi S/s	220/66	320		100	0	0	0			MAR-19	Same as Gatrad
31	Bechraji S/S	220/66	2x100		100	100	100	100	200		JUL-17	Ready for commissioning 06/2017.
32	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			JUL-18	WiP
33	Bhat (up-gradation of 66 kv to 220 kv GIS)	220/66	320		0	0	0	0			MAR-20	
34	Bhestan S/S	220/66	3x100		100	100	100	100	300		JUL-17	Commissioned 06/2017.
35	Bhogat GIS (Dist. Jamnagar)	220/66	2x160		100	0	0	0			MAR-20	Tender on WEB
36	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
37	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
38	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
39	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
40	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
41	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
42	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	0			DEC-19	WIP
43	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
44	Kalawad	220/66	100		100	0	0	0			DEC-19	WIP
45	Kerala S/S	220/66	2x100		100	0	0	0				
46	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
47	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
48	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
49	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
50	Mesanka (Gariyadhar)	220/66	320		0	0	0	0			MAR-19	
51	Methoda S/S	220/66	320		0	0	0	0			MAR-22	
52	Moti Gop S/S	220/66	3x160		100	25	0	0			NOV-18	WIP
53	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
54	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
55	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
56	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
57	Rupkheda (Zalod) S/s	220/66	320		100	45	0	0			MAR-20	NIT to be done for electrical works
58	Sanand	220/66	320		100	91	64	55			MAR-18	WIP
59	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
60	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
61	Shapar S/s	220/66	320		0	0	0	0			MAR-20	
62	Suva	220/66	200		100	100	100	100	200		JUN-16	Commissioned
63	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
64	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
65	Vallabhipur S/S	220/66	100		100	100	100	100	100		JUL-17	Commissioned 02/2015 (Late Reported)
66	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
68	Virpore S/s	220/66	320		0	0	0	0			MAR-19	
69	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
70	Vondh S/s	220/66	300		100	100	100	100	300		MAR-15	Commissioned
71	Vyankatpura	220/66	100		100	100	100	100	100		JUN-16	Commissioned
72	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
73	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
74	Kawant S/s	220/132/66	620		100	85	40	40			MAR-18	WIP
75	Babara (Dist. Amreli) S/S	220/132	2x150		100	0	0	0			MAR-19	Tender on WEB
76	Bhat S/s	220/132	300		100	100	100	100	300		MAR-16	Commissioned
77	Jasdan	220/132	200		0	0	0	0			DEC-12	Dropped
78	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
79	Nani Hamirpur S/S	220/11	50		100	100	100	100	50		MAR-15	Commissioned
80	Rajula S/s	220	320		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated
2	Bakana S/s	220/66	320		0	0	0	0				NIT yet to be floated.
3	Gurgaon Sector - 20 (Aug.)	220/66	100		100	100	10	100	100		SEP-17	Commissioned 09/2017.
4	Gurgaon Sector - 33 S/s	220/66	160		100	100	100	100	160		JUN-17	Commissioned 06/17.
5	Gurgoan Sector -57	220/66	200		100	93	100	95			MAR-18	The contract has been terminated .Balance work in progress
6	Gurugram Sec-20 (GIS)	220/66	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
7	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100	100		APR-17	Commissioned 04/2017
8	Meerpur Kurali s/s (ICT-2)	220/66	100		100	85	98	80	100		JAN-18	Work in progress. 1 no. 12.5/16 MVA 66/11 kV T/F commissioned on 02.05.2017. One 100 MVA, 220/33 kV T/F commissioned on 29.04.2017
9	Panchgaon	220/66	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
10	Panchkula Sector- 32 S/S	220/66	200		100	100	100	100	200		DEC-17	Commissioned 12/2017.
11	Pinjore s/s	220/66	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
12	Rajokheri S/s	220/66	320		0	0	0	0				NIT floated. Tender enquiry under process
13	Roj-Ka-Meo	220/66	2x160		100	25	15	5			MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
14	Sec-1 IMT Manesar s/s	220/66	60		100	100	100	100	60		APR-17	Commissioned 04/2017
15	Sonta s/s (2nd T/F)	220/66	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
16	GIS Sector 78 Faridabad S/s	220/33	200		0	0	0	0				NIT floated. Tender enquiry under process
17	Karnal s/s	220/33	2x25		100	100	100	100	50		JUL-17	Commissioned 07/2017.
18	Panchgaon S/S	220/33	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
19	Prithala S/s	220/33	320		0	0	0	0				NIT yet to be floated
20	RGEC, Sonipat S/S	220/33	200		100	80	75	60			MAR-18	Progress of work is slow. Firm has been requested to expedite the progress. contract termination under process.
21	Roj-Ka-Meo	220/33	100		100	40	40	5			MAR-18	The contract has been terminated .Re-tendering of balance work is in process.
22	Sector -6 Sonipat S/S	220/33	100		100	100	100	100	100		JUN-17	Commissioned 06/17.
23	Barhi S/S	220/132	200		100	88	96	70			DEC-17	Contract terminated. Balance work is to be done by departmentally.
24	Deroli Ahir S/s	220/132	520		0	0	0	0				NIT yet to be floated
25	GIS Rai S/s	220/132	520		0	0	0	0				NIT yet to be floated
26	GIS Sector -46 Faridabad S/s	220/132	320		100	26	2	0			SEP-18	work awarded to M/S SPML infra. Civil work in progress
27	GIS Sector-58 Faridabad S/s	220/132	320		0	0	0	0				Tender enquiry under process

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	HSI IDC Rai S/S	220/132	200		0	0	0	0			MAR-19	Physical possession of land not given by HSI IDC. Proposal for alternate site is approved. NIT yet to be floated
29	Isherwal (Aug)	220/132	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
30	Jorian (Aug) S/s	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/17.
31	Lohari/Jattal S/s	220/132	200		0	0	0	0				NIT yet to be floated
32	Malsari Khera S/s	220/132	260		0	0	0	0				Tender enquiry under process
33	Mehna Khera S/s	220/132	300		0	0	0	0				Tender enquiry under process
34	Neemwala S/s	220/132	223		0	0	0	0				Tender enquiry under process
35	Nonand S/s	220/132	520		0	0	0	0				NIT yet to be floated
36	Pahari S/s	220/132	200		0	0	0	0				NIT yet to be floated
37	Sector-107 GIS Gurgoan S/s	220/132	200		0	0	0	0				Tender enquiry under process
38	Sector -65 GIS Gurgaon S/s	220/132	200		100	35	10	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
39	Sector-69 GIS S/s	220/132	200		0	0	0	0				Tender enquiry under process
40	Sector - 85 GIS S/s	220/132	200		100	7	0	0			DEC-18	Work awarded to M/S kalpatharu. work in progress
41	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				NIT yet to be floated
42	Sector - 95 GIS S/s	220/132	200		100	26	7	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
43	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	18	5	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
44	Transport Hub Scetor-8 Manesar S/s	220/132	300		0	0	0	0				Work yet to be initiated

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Gumma S/S	400/220	1x315		100	50	0	0				
2	Lahal S/S	400/220	630		100	15	0	0		JAN-18	JUN-18	
3	Pragati Nagar (2nd Trf)	400/220	315		0	0	0	0		JUL-16	JAN-18	
4	Pragati Nagar S/S	400/220	315		0	0	0	0		JUL-16		
5	Wangtoo (GIS) S/S	400/220	630		100	25	0	0			DEC-17	
6	Mandhala	220/66	100		0	0	0	0				
7	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
8	Charor S/s	220/33	100		0	0	0	0				
9	Karian S/S	220/33	63		100	70	100	0		MAR-13	OCT-16	Trf. transportation issued due to narrow road/bridge.
10	Lahal S/S	220/33	63		0	0	0	0		JAN-17	DEC-16	
11	Dehan S/S	220/132	200		0	0	0	0				
12	Koti S/S	220/132	200		0	0	0	0				
13	Mazra GIS	220/132	2x100		0	0	0	0				Under planning stage.
14	Sunda S/S	220/132	100		0	0	0	0		MAR-17	DEC-16	Substation is being constructed with funds sourced from ADB.
15	Taran tulla (Addl.)	220/132	100		0	0	0	0				
16	Hatkoti Switching Station	220	0		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
2	Latehar S/S	400/220/132	2x315		100	5	40	0				Land handed over to PGCIL on 31.05.2017 vide letter no. 681.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
6	GSS Mander s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
7	Patratu (New) S/S	400/220	2x315		100	0	30	0				Land given to PGCIL Design work started. Severe ROW problem at site. Work could not be started.
8	Chatra S/S	220/132/33	400		100	100	100	100				GSS is ready, Back charged on 01.04.2016. Final commissioning is awaited due to non-completion of transmission line.
9	Giridih S/S	220/132/33	400		100	90	75	10			MAR-18	LOI issued in September 16.
10	Govindpur (New) S/S	220/132/33	400		100	100	100	100				Ready for commissioning. Charging clearance received from Electrical Inspector, Dept of Energy GOJ
11	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
12	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
13	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
14	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
15	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
16	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
17	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
18	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
19	Jainamore (Bokaro) S/S	220/132/33	400		100	20	50	30				LOI issued in February 2016. Work is in progress.
20	Jasidih S/S	220/132/33	400		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
21	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
22	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
23	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
24	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
25	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
26	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
27	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) M/s REC PTCL has been appointed as BPC . RFQ has been released on 23.09.2017.
28	Lohardaga S/S	220/132	2x150		100	30	40	20				Land given to PGCIL In Nov. 2015.
29	Ratu	220/132	400		100	66	45	20				LOI issued in November 2016.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkharbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	(PMDP) Bay at Kargil (PGCIL) S/S	220/66	1x100							MAR-19		
13	(PMDP) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19		Land identified. Acquisition/ Handing over of land taken up with the concerned departments. NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial Bids opened. Evaluation of the techno-commercial bids under progress
14	(PMDP) Bay at Phyang (PGCIL)	220/33	1x100							MAR-19		
15	(PMDP) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	MAR-18	E-NIT floated by PGCIL for the three works on 09-10-2017.
16	(PMDP) Diskit (Nubra) S/S	220/33	1x50							MAR-19		
17	(PMDP) Kathua-II (Ghatti) S/S	220/33	160		0	0	0	0		MAR-19	JAN-18	E-NIT floated by PGCIL for the three works on 09-10-2017.
18	(PMDP) Lassipora (GIS)	220/33	160		0	0	0	0		MAR-19		NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial Bids opened. Evaluation of the techno-commercial bids under progress.
19	(PMDP) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19	JAN-18	Revised final comments submitted to RECTPCL for publication. e-NIT to be floated on 23-11-2017.
20	(PMDP) Padum S/S	220/33	1x50							MAR-19		
21	(PMDP) Samba S/S	220/33	160		0	0	0	0		MAR-19	JAN-18	E-NIT floated by PGCIL for the three works on 09-10-2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Alusteng S/S	220/132	320		100	70	80	20				220 kV level put on Hold for want of revised funds. Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds.
23	Budgam (Aug.)	220/132	160		100	99	100	100			DEC-16	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
24	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
25	Lassipora S/S	220/132	320		0	0	0	0			MAR-17	Work included in the draft Transmission Plan. funding agency to be identified.
26	Mirbazar (Aug.)	220/132	160		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
27	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
28	Zainkote (Aug.)	220/132	3x150		100	0	0	0		DEC-12	MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
29	(PMDP) Janipur (Aug) S/S	132/66/33	3x50 + 2x50		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
30	(PMDP) Kathua (Aug) S/S	132/66/33	(3x50) - (2x50+1x20)		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
31	(PMDP) Miran Sahib (Aug)	132/66/33	[(3x50) - (1x50 + 2x20)]		0	0	0	0		MAR-19	MAR-18	LOA issued Date of Completion 31-03-2018 LOA issued, Date of completion 20-05-2018
32	(PMDP) Pounichak (Aug) S/S	132/66/33	150		0	0	0	0		MAR-19	MAR-18	LOA issued, Date of Completion 31-03-2018.
33	(PMDP) Sidhra (Aug) S/S	132/66/33	2x50 + 2x20		0	0	0	0		MAR-19	MAR-18	(I)LOA issued Date of Completion 31-03-2018 (II) E-NIT floated vide No: GCD/J/07,dated: 17-10-2017 Last Date of submission of e-bid :21-11-2017
34	(PMDP) Bemina (Aug(200-150)	132/33	1x50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. . Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids for balance works under evaluation.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
35	(PMDP) Chadoora (Aug) (100-50)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids for the balance works under evaluation.
36	(PMDP) Chatha Grid S/S	132/33	100		0	0	0	0		MAR-19		E-NIT floated vide No: TLMD-I/J/31,dated: 27-09-2017 Extended Date of submission of e-bid: 15-11-2017. The e-NIT cancelled vide No: CE/S&O/J/9579-82, dated:15-11-2017 due to change in BOQ and shall be re-floated in next week. Completion of Job (18 months from LOA).
37	(PMDP) Cheshmashahi (Aug) (140-105)	132/33	1x35		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids for the balance works under evaluation.
38	(PMDP) Khrew (Aug) (150-100)	132/33	50		0	0	0	0		MAR-20		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Techno-Commercial bids opened on 15-12-2017.Techno-Commercial Bids for the balance works under evaluation.
39	(PMDP) Khsnysr (GIS)	132/33	100		0	0	0	0		MAR-20		land identified. NIT issued on 09-10-2017 by PGCIL. E-Bids received. Techno-Commercial Bids opened. Evaluation of the techno-commercial bids under progress .
40	(PMDP) Tengpora (GIS)	132/33	150		0	0	0	0		MAR-20		SBD being finalized by RECTPCL. NIT shall be floated shortly.
41	(PMDP) Zainakote (Aug) (125-75)	132/33	50		0	0	0	0		MAR-19		LOI for Purchase of Power Transformers decided by the purchase committee-I PDD and LOI issued to M/S ECE Industries Pvt. Ltd. Sonipat for 40/50 MVA Transformers by Chief Engineer, EP&D J&K. Request for purchase of Power Transformer for Zainakote Grid S/S submitted to Chief Engineer, EP&D J&K. NIT for balance related works floated on 31-07-2017 and 03 extensions granted in view of poor response. Last date for receipt of Bids again extended up to 12.12.2017 .

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	
2	Devanahalli	400/220	1500		0	0	0	0				
3	Dhoni (Gadag)	400/220	500		100	24	65	10		SEP-18		All station tower foundations & erection completed 2)All Equipment foundation & erection completed. Erection: 1No of ICT (500MVA) erection work completed & 1No of 63MVAR reactor work under progress, 2 No of ICT (500Mva) erection work under progress.
4	Electronic city S/S	400/220	2x500		0	0	0	0			MAR-18	Revised DPR approved on 30-Jan-17. Land under dispute and the matter is in High Court. Line work: To be tendered.
5	Gadag (Doni) S/S	400/220	2x500		100	40	95	60				All materials supplied except Power Transformers. Levelling & security fencing completed. Control room 1st floor roof slab concreting completed and 2nd floor roof slab under progress. All Station tower foundation completed. All equipment foundation completed. 2 Nos of transformers foundation completed and 1no Reactor foundation under progress
6	Gulbarga S/S	400/220	1000		100	0	0	0		SEP-19		Land is in pocession of KPTCL. Preliminary survey work of 400kV line is completed. Estimate to be prepared.
7	Jagalur S/S	400/220	2x500		100	65	100	50			OCT-17	Station structure foundation & erection completed. 500MVA Power Transformer oil filtration under progress. Reactor erection under progress. 400 kV bay foundation completed / 220 kV side under progerss. Erection of mounting structure under progress, Isolator / CB erection under progress. 220KV Jack bus stringing completed.structure for equipments work in progress.
8	Benkikere	220/66	200		0	0	0	0		SEP-17	JUL-18	Site leveling work 80% completed. Retaining wall work under progress. Control room excavation work under progress. Transformer No: 1 foundation work completed & Transformer No: 2 under progress. All 2T1 & 2T2 Foundation completed. All 6T2 Foundation completed and 6T1 foundation under progress. 200kV Bus PI foundation work under progress.
9	Brindavan Alloys	220/66	150		0	0	0	0		SEP-17	SEP-17	
10	Chinthamani (Aug.)	220/66	100		100	100	100	100	100	JUL-16	MAR-17	Commissioned 03/2017 (Late Reported).
11	Exora	220/66	150		0	0	0	0		SEP-19	SEP-19	
12	Golahalli	220/66	100		100	10	0	0		SEP-17	SEP-17	Site leveling work is under progress, control room foundation excavation under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
13	Hosadurga S/S	220/66	2x100		0	0	0	0		SEP-17		DPR to be prepared.
14	ITI	220/66	150		100	5	0	0		SEP-17	NOV-18	Levelling work under progress. Site office construction completed. Civil Works: SSM foundation for retaining wall for a length of about 60 m is completed. 220kV GIS hall excavation, PCC and raft for 8 columns is completed. 2 nos of borewell drilled.
15	Jigani (2x150)	220/66	300		100	95	100	100		MAR-13	MAR-18	220 kV side: PC tests to be completed. Incoming line scheme changed. Source line awaited.
16	Koramangala	220/66	300		100	5	0	0		SEP-17	NOV-18	Excavation, PCC and column raft for 5 columns 220kV GIS hall is completed. Excavation for remaining foundations to be taken up.
17	Kudligi (Badeladaku) S/S	220/66	200		100	90	100	90		MAY-14	DEC-17	Control room completed in all respect. Septic tank, Oil sump tank and soak Pit works completed. Approach road work under progress. Storm water drainage to be taken up. Micro levelling work under progress and jelly spreading to be taken up in both 220KV and 66KV yard. 2x100MVA Power transformers and 1x12.5MVA Power Transformer erected, yard lighting mast erected, NCT of 2X100MVA, 1X12.5MVA erected
18	Kumbalgod	220/66	150		0	0	0	0		SEP-18	SEP-18	
19	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	
20	Magadi	220/66	2x100		100	100	100	100	200	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
21	Mallat (Manvi) S/S	220/66	200		100	90	87	84		AUG-14	JUN-17	Control room, approach road, Formation of Cable duct in 220/110 KV bays, 11KV switch gear platform with shelter. Auxiliary Trf bed, Drainage works & Compound wall completed.
22	Manyatha	220/66	150		0	0	0	0				
23	Mittemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	220kV Mittemari Station: All the equipments erection completed except 2 Nos 220KV NCT's (supplied at site). Cable laying work 95% completed, 66KV rigid bus bar formation 80% completed. 66 KV TB at Somenahalli: All Structures erection completed. TB work at Gowribidanur S/S: All Structures erection completed. All terminal bay equipments erected except C&R panel. Flexible bus bar formation under progress.
24	Nagmangala	220/66	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	Transformers received and erected. Earthing of equipments and cable duct completed. Cable laying under progress. Terminal bays at 220 KV Madhugiri station:Works completed.P.C test conducted by agency, to be witnessed by RT officials.
26	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	MAR-18	Stn :All works at both 220kV and 66kV side completed.2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work,LOI to be issued.220KV TB at Tubinakere:PC tests completed except bus stability test.220 KV TB at Bidadi:All equipment erected except 1 No CTs, & 8 Nos of BPI. 80% Cable termination completed. C & R Panel erected. Retaining wall, Storm water drain, equipment earthing completed.
27	Shivanasamudram S/S	220/66	2x100		0	0	0	0				DPR to be prepared.
28	Srinivasapura	220/66	100		0	0	0	0		SEP-19	SEP-19	
29	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	
30	Koppal S/S	220/110	2x100		100	0	0	0			MAR-18	Work short closed vide O.M. No.: CEE/TZ/GLB/ SEE(O)/AEE-3/2014-15/3830-37, Dated: 12.09.2014 of Chief Engineer Electy., Transmission Zone, KPTCL., Gulbarga. To be retendered.
31	Mughalkod S/S	220/110	2x100		0	0	0	0				Estimate to be prepared.
32	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kanjikkod (Add.Tr.)	220/110	50		0	0	0	0				This work is not included in the Plan for 2015-16. May be deleted.
2	Manjeri s/s	220/110	2x100		0	0	0	0			DEC-17	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500							MAR-20		
3	Chakan Addl	400/220	1x315							MAR-19		
4	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
5	Chandrapur-II	400/220	1000		100	97	96	85			AUG-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard- erection of ICT1 done, Testing and commissioning in progress for ICT-I and balance for ICT-2.
6	Hinjewadi ICT	400/220	2x500							MAR-18		
7	Hinjewadi II (GIS)	400/220	2x500		100	100	100	99			DEC-16	Outdoor GIS at Hinjewadi -II test charged on 19.12.2015. 400/220/33kV,167 MVA ICT's & its bays, 400 kV & 220 kV GIS Bays test charged on 30.05.2016. 400 kV line side jumpering is balance for want of completion of line.
8	Jejuri Addl ICT	400/220	3x167							MAR-19		
9	Kalwa add ICT	400/220	3x167							MAR-18		
10	Khorda - ICT	400/220	2x500							MAR-22		
11	Kudus New S/S - (ICT-I)	400/220	500		100	100	100	100	500		DEC-17	Commissioned 12/2017.
12	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
13	Padghe - II (Kudus) ICT	400/220	2x500		0	0	0	0		MAR-18		
14	Padhge ICT Repl(500-315)	400/220	185		100	100	100	100	185	MAR-18	NOV-17	Commissioned 11/2017.
15	Tembhurni ICT	400/220	7x167							MAR-22		
16	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
17	Anjangaon S/S	220/33	50		100	100	100	100	50		DEC-17	Commissioned 12/2017.
18	Beed (Aug.)	220/33	25		100	100	100	100	25	MAR-18	OCT-17	Commissioned 10/2017.
19	Bhokardhan (2nd Trf.)	220/33	50		100	100	100	100	50	AUG-12	JUL-17	Commissioned 09/2015 (Late Reported).
20	Bidkin T/f	220/33	1x100							MAR-22		
21	Butibori Addl T/F	220/33	2x50							MAR-21		
22	Chamorshi T/F	220/33	2x25							MAR-22		
23	Chimur T/F	220/33	2x25							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	Five Star MIDC T/F	220/33	1x50		100	0	0	0		MAR-19		Tender not accepted by agency so cancelled. New Tender will be floated shortly.
25	Girnare T/F	220/33	2x50							MAR-20		
26	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
27	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
28	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
29	Hinjewadi T/F	220/33	2x100							MAR-18		
30	Jalkot T/f	220/33	2x25							MAR-18		
31	Jamner (Kekatnimbhora) T/F	220/33	2x50							MAR-19		
32	Kaudgaon T/f	220/33	2x50							MAR-21		
33	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
34	Khandeshwar T/F	220/33	2x50							MAR-20		
35	Kharghar S/s	220/33	1x50		100	100	100	100	50		JUN-17	Commissioned 06/17.
36	Kupwad T/F	220/33	1x100							MAR-19		
37	Lakhampur / Dindori T/F	220/33	2x50							MAR-20		
38	Manjarsumba (Addl)	220/33	25							MAR-18		
39	Mhaisal s/s (Addl-2)	220/33	1x25		100	100	100	100	25		JUL-17	Commissioned 07/2017.
40	Mhaisal s/s (Addl)	220/33	1x25		100	100	100	100	25		MAY-17	Commissioned 05/2017.
41	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
42	Narangwadi T/f	220/33	2x25							MAR-20		
43	Ner (Watfali) T/F s/s	220/33	2x25		100	39	25	4		MAR-19	JAN-18	All drawings are approved. Foundation Bolts , PLCC Panel , 220 kV CB, 220 KV ISO, 33 kV ISO , 33 kV CT, 33 kV PT,220 kV Gantry, Coupling device received at site.
44	ONGC Panvel Addl T/F	220/33	1x50							MAR-19		
45	Palghar T/F	220/33	2x50							MAR-19		
46	Parbhani s/s	220/33	100		100	20	0	0		MAR-18		Work in progress.
47	Pardi T/F	220/33	2x50							MAR-19		
48	R S Kharghar Addl T/F	220/33	1x50							DEC-19		
49	Shendra (DMIC) T/f	220/33	1x100							MAR-19		
50	SICOM Chandrapur Addl T/F	220/33	1x50		100	30	25	0		MAR-18		Work in progress.
51	Slinnar (Datali) T/F	220/33	2x50							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
53	Ulwe Node T/F	220/33	2x50							MAR-20		
54	Waluj (Aug.) (100-50)	220/33	1x50		100	100	100	100	50	MAR-18	OCT-17	Commissioned 10/2017.
55	Wardha - I T/F	220/33	2x50		100	0	0	0		MAR-19		tender under process.
56	Washi T/f	220/33	2x25							MAR-22		
57	WAtwate T/F	220/33	2x50							MAR-22		
58	Airoli Knowledge Park s/s	220/22	50		100	100	100	100	50		MAY-17	Commissioned 04/2017 (Late Reported).
59	Dighi T/F	220/22	2x50							MAR-21		
60	Eon Kharadi T/F	220/22	2x50							MAR-19		
61	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
62	Hinjewadi Trf repl. (100-50)	220/22	50		100	100	100	100		MAR-18	DEC-17	Commissioned 12/2017
63	Jambhul T/F	220/22	2x50							MAR-18		
64	Kaman (Vasai) T/F	220/22	2x50							MAR-19		
65	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
66	Pawane T/F	220/22	2x50							MAR-20		
67	Temghar Replacement T/F	220/22	1x50		100	0	0	0		MAR-19		LOA issued recently.
68	Temghar Replacement T/F (1x (100-50)	220/22	1x50							MAR-18		
69	Vasai T/F	220/22	2x50		100	0	0	0		MAR-18		Tender under process.
70	Vashi T/F	220/22	2x50							MAR-22		
71	Vile Bhagad s/s (ICT-II)	220/22	25		100	100	100	100	25		APR-17	Commissioned 04/2017
72	Virar (East) Kopari T/F	220/22	2x50							MAR-20		
73	Virar (West) (Chikhal Dongari) T/F	220/22	2x50							MAR-19		
74	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
75	Krishnoor S/S	220/132/33	200		100	75	65	50			MAR-18	Earthmat welding work is in progress. Equipment riser welding work is in progress. Fabrication of equipment structure is in progress. Main & Aux. Bus stringing work in progress.
76	Mankapur S/S	220/132/33	2x100+2x50		100	13	80	0				Agency has stopped work since 2014. Contract cancellation is in process. To be considered in phase-III as per BR no 112/12 dtd 02.12.16

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
77	Uppalwadi S/S	220/132/33	2x100+2x50		100	58	80	25			MAR-18	Slow progress. Tenderization for modification in control room is in process at civil circle.
78	Ahmednagar Addl ICT	220/132	2x100		100	95	100	85		MAR-18		ICT erection completed. Nitrogen injection system work balance.
79	Bhenda (Replacement)ICT	220/132	2x100							MAR-19		
80	Chalishaon Addl ICT	220/132	2x100		100	90	60	20		MAR-18		Civil work in progress.
81	Chamorshi - ICT	220/132	2x100							MAR-22		
82	Chimur-ICT	220/132	2x100							MAR-21		
83	Chinchwad-II (Addl-ICT) s/s	220/132	2x100		100	100	100	100	200		MAY-17	Commissioned 05/2017.
84	Chitegaon (Repl ICT)	220/132	2x100		0	0	0	0		MAR-19		Deferred in Board Meeting.
85	Georai ICT	220/132	2x100							DEC-22		
86	Girnare ICT	220/132	2x100							MAR-20		
87	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
88	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
89	Jalkot ICT s/s	220/132	2x100		100	53	30	27		MAR-18	MAR-18	All Drawings are approved. 220kV & 132kV Isolator, 220kV & 132kV Breaker, PLCC Panels, 220kV & 132kV Gantry material, 220kV & 132kV C&R Panels, 220kV & 132kV BPI received at site. Work is in progress.
90	Jalna (Addl ICT-I)	220/132	1x100							MAR-18		
91	Jalna MIDC (Nagewadi) (ICT) s/s	220/132	2x200		100	94	85	81		MAR-18	MAR-18	All material received at site except 33kV CB. ii)2 x 100MVA ICTs and 2 x 50MVA EMCO make T/F received at site along with accessories All equipment erection completed except 33kV CB 132kV CT testing work completed.
92	Jalna MIDC (Nagewadi) T/f	220/132	1x100							MAR-18		
93	Jamner (Kekatinimbhora) ICT	220/132	2x100							MAR-19		
94	Karanja ICT	220/132	2x100							MAR-21		
95	Khorda ICT-I	220/132	2x100							MAR-22		
96	Krishnoor Addl ICT	220/132	1x100							MAR-20		
97	Krishnoor s/s	220/132	1x100							MAR-21		
98	Kurunda - ICT	220/132	2x100							MAR-21		
99	Lakhampur/Dindori ICT	220/132	2x100							MAR-20		
100	Malegaon S/S	220/132	2x100		100	100	100	100	200	DEC-12	AUG-17	Commissioned 08/2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
101	Malkapur - ICT s/s	220/132	2x100		100	42	45	3		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 completed. 4) Equipment FDN work is in WIP 5) T/F Plint:- 2 no of raft is completed.
102	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
103	Manjarsumba ICT	220/132	1x100							MAR-20		
104	Miraj (Aug.) (200-100)	220/132	1x100		100	100	100	100	100		OCT-17	Commissioned 10/2017.
105	Naldurg ICT	220/132	2x100							MAR-21		
106	Nandgaon Peth (ICT)	220/132	1x100							MAR-18		
107	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
108	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
109	Narangwadi ICT	220/132	2x100							MAR-20		
110	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
111	New Pardi S/S	220/132	200		100	63	95	79				Work in progress.
112	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014. Balance works- Bus and earthwire stringing, cable termination, Earthmat/ Earthpits, PLCC works,SCADA, testing works.
113	Shahada Addl ICT	220/132	1x100		100	90	25	7		MAR-18		Work in progress
114	Shevgaon/Pathardi	220/132	2x200							MAR-22		
115	Shevgaon / Pathardi ICT	220/132	2x200							MAR-22		
116	Slinnar (Datali) T/F	220/132	2x200							MAR-21		
117	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
118	Viroda ICT	220/132	2x200		100	6	0	0		MAR-18	SEP-18	Civil work is in progress.
119	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
120	Wani ICT	220/132	1x100							MAR-19		
121	Warud S/S	220/132	200		100	100	100	100	200		JUL-17	Commissioned 02/2014 (Late Reported).
122	Washi ICT	220/132	2x100							MAR-22		
123	Watwate ICT	220/132	2x100							MAR-22		
124	Yawatmal (Addl ICT)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 09/2017.
125	Yawatmal Addl T/F	220/132	1x100		100	90	75	40		MAR-18		Addl T/F- 220/33kV, 50 MVA :- Civil work almost completed . Electrical work is in progress.
126	Pandharpur Replacement ICT T/F	220/110	1x100							MAR-19		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
127	Wadhkal Addl ICT	220/110	100							MAR-19		
128	Palghar ICT	220/100	2x100							MAR-19		
129	Pawane ICT	220/100	2x100							MAR-21		
130	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100							MAR-20		
131	Vasai Replacement ICT	220/100	1x100							MAR-19		
132	Vashi - ICT	220/100	2x100							MAR-22		
133	Wadkhal ICT	220/100	1x100							MAR-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015.4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013.5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	80	92	70			MAR-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is March 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Overall progress of the sub-station is 75% completed.
3	Lad Nongkrem S/S	132/33	40		100	70	80	50			MAR-18	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.03.2018. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Overall progress is 65% completed.
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			SEP-18	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is September 2018.
8	Rongkhon (Aug.) S/S	132/33	50		100	90	90	90	15		MAR-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March 2018. 4. Overall progress of the project is 90% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Badnawar (2x315)	400/220	630		100	23	21	0				Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0				Work under progress.
3	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	92	80	31			MAR-18	Work under progress.
4	Chhegaon Addl. (Distt. Khandwa) (Makhan)	400/220	315		100	100	100	100	315		NOV-17	Commissioned 11/2017.
5	Handia S/S	400/220	630		0	0	0	0				
6	Mandsaur S/S	400/220	0		0	0	0	0				
7	Sagar S/S	400/220	630		0	0	0	0				
8	Ujjain S/S	400/220	630		0	0	0	0				
9	Nagda (Bus Reactor 1x125MVAR)	400	0		100	100	100	100				Charges on 09.08.2016.
10	Adampur	220/33	100		100	34	0	0				work under progress.
11	Badwar Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
12	Barsitadesh Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
13	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	0	0	0			MAR-18	
14	Suwasara (Gujarkhed) S/s	220/33	300		100	0	0	0			SEP-17	
15	Barwaha S/S	220/132	160		0	0	0	0				
16	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0				Work in progress.
17	Bhopal S/S	220/132	160		0	0	0	0				
18	Gandhinagar S/S	220/132	160		0	0	0	0				
19	Gorabazar S/S	220/132	160		0	0	0	0				
20	Gudgaon S/S	220/132	0		0	0	0	0				
21	Hoshangabad S/S	220/132	160		0	0	0	0				
22	Indore S/S	220/132	160		0	0	0	0				
23	Jaora (Upgradation)	220/132	0		0	0	0	0				
24	Kanwan S/S	220/132	0		0	0	0	0				
25	Kukshi S/S	220/132	160		100	56	0	0				Work under progress.
26	Mangliya S/s	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
27	Morena (new) s/s	220/132	160		100	100	100	100	100		APR-17	Commissioned 03/2017 (Late Reported)
28	Pandhurna S/S	220/132	160		100	100	100	100	160		NOV-17	Commissioned 11/2017.
29	Ratangarh S/S	220/132	0		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Sailana S/S	220/132	0		0	0	0	0				
31	Sendhwa S/S	220/132	0		0	0	0	0				
32	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
33	Susner S/S	220/132	0		0	0	0	0				
34	Suwasara S/S	220/132	320		100	67	42	13			MAR-18	Work under progress.
35	Upgradation of Chapda 132Kv S/s to 220kv with 1x160MVA	220/132	160		100	12	0	0				Work under progress.
36	Upgradation of Shahdol S/s	220/132	160		100	52	0	0			DEC-17	Work under progress.
37	Upgration of Depalpur 132 Kv S/s 220kv with 1x160MVA	220/132	160		100	46	0	0				Work under progress.
38	Nalkheda(Aug.)	132/33	40		0	0	0	0				
39	Vijaipur (Aug.)	132/33	40		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Lapanga S/S	400/220	630		100	90	90	90		NOV-16	MAR-18	
2	Mendhasal ICT -III	400/220	315		100	95	100	95			MAR-18	Completed
3	Paradeep	400/220	1000		100	80	80	70		SEP-21	OCT-12	Work is in progress.
4	Baliguda S/S	220/33	40		100	80	70	40		JUN-17	JUN-18	
5	Bonai (2nd Trf.)	220/33	20		100	100	100	100	20		OCT-17	Commissioned 10/2017.
6	Bonai S/S (ICT-1)	220/33	20		100	100	100	100	20		APR-17	Commissioned 04/2017
7	Kalimela S/S	220/33	40		100	80	55	40		SEP-19	JUN-18	
8	Kasipur S/S	220/33	40		100	98	99	99			FEB-18	
9	Keonjhar GIS S/S	220/33	80		100	90	75	40		JUN-17	MAR-18	
10	Laxmipur S/S	220/33	20		100	95	90	90			MAR-18	
11	Narasinghpur S/S	220/33	40		100	85	90	90			MAR-18	
12	Bargarh (New) S/S	220/132/33	320		100	99	95	95		AUG-16	MAR-18	
13	Dhamara S/S	220/132/33	200		100	0	0	0				The work oredr placed on M/s Tesla Transformers on 17.07.2013 on M/s Tesla Transformers was cancelled and may be deleted at present
14	Pratapassan S/S	220/132/33	320		100	50	50	0		DEC-16	DEC-18	May be deleted now as the contarct is force closed
15	Aska S/S	220/132	2x100		100	85	80	70		JUN-17	JUN-18	
16	Balasore (3rd Trf.)	220/132	160		100	100	100	100	160		OCT-17	Commissioned 10/2017.
17	Goda S/S	220/132	2x100		100	70	55	35		MAR-17	JUN-18	
18	Jaypatna S/S	220/132	2x100		100	72	10	10		FEB-18	JUN-18	
19	Kesinga S/S	220/132	2x160		100	90	80	65			DEC-18	
20	Kuanrmunda S/S	220/132	200		100	40	45	0				May be deleted at present.As the revival process has been approved and a new contract will be signed for balance work to be executed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)												
1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Pipalkot (THDC)	400/220	2x315		0	0	0	0				Acquisition of land for Pipalkoti substation is under process with THDC which would be resolved by Sep-17.
2	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
3	Pipalkoti (GIS)	400/132	630		100	0	0	0			DEC-16	Tender is under process.
4	Baram (Jauljibi) New	230/33	50		0	0	0	0		MAR-17	DEC-17	Contract awarded to M/s capital electech Pvt. Ltd.
5	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-18	Work awarded to M/s Simens.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Harrawala (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
8	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
9	Jaffarpur S/S	220/33	100		0	0	0	0			JUN-16	Work awarded to M/s Varigant Project Pvt. Ltd., Hyderabad and M/s Kanhor Electrical Ltd. Meerut.
10	Mori (GIS)	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
11	Nogaon	220/33	100		0	0	0	0			MAR-18	Construction of Substation as per Connectivity schedule of generators in Yamuna Valley.
12	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
13	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
14	Baramwari (GIS)	220/132	100		0	0	0	0			DEC-18	Revised Drawings has been submitted by M/s Siemens and has been approved.Total progress 4%.
15	Ghansali (GIS)	220/132	60		100	0	0	0			AUG-17	contract terminated with M/S CGL,retendering is in progress
16	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
17	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Dhuri (New) (Addl.)	400/220	500		100	100	100	100	500	FEB-17	JUL-17	Commissioned 07/2017.
2	Bagha Purana (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	T/F commissioned on no-load on 16.06.2017 and loaded on 22.06.2017.
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Bahadurgarh (Bhater) (Aug.)	220/66	100		100	100	100	100	160	MAY-12	JUL-17	planning was replacement of existing 100 MVA, 220/66 KV T/F with 160 MVA, 220/66 KV T/F, which has been commissioned on-load on 16.02.2017
5	Bassi (Said Pura)- ICT-III	220/66	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
6	Bhawanigarh s/s	220/66	160		100	100	100	100	160	DEC-16	MAY-17	Commissioned 05/2017.
7	Dharamkot (Addl)	220/66	1x100		100	100	100	100	100		JUN-17	Commissioned on no-load on 30/06/17 and loaded on 14.07.2017.
8	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				no such work exists.
9	Kanjli (2nd Addl. Trf.)	220/66	100		100	100	100	100	100	DEC-16	OCT-17	Commissioned 10/2017.
10	Kotla Jagan s/s	220/66	60		100	100	100	100	160		MAY-17	Commissioned 05/2017.
11	Ladowal	220/66	160		100	95	95	95	160	MAR-17	MAR-18	Work is in progress.
12	Mahilpur (Addl)	220/66	1x100		100	100	100	100	100		JUL-17	Commissioned 07/2017.
13	Sarna S/S (ICT-II)	220/66	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
14	Talwandi Bhai (Addl)	220/66	160		100	100	100	100				Commissioned 08/2017
15	Bhai S/S	220/132	100		100	100	100	100	160		SEP-17	T/F commissioned on no-load on 03.08.2017 and loaded on 30.09.2017.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Anta GSS (ICT-3)	765/400	1500		100	100	100	100	1500		APR-17	Commissioned 09/2016 (Late Reported)
2	Akal (Aug.)	400/220	500		0	0	0	0				
3	Babai S/S	400/220	630		100	100	96	96			JUN-17	W.O. awarded to M/s A2Z. Transformer Mail send to Mr. Vashist (Alstom), from ZCE(T&C), Ajmer on dt. 31.07.17 for urgent deliver of 19 Nos. CT's at site by latest Sep-17 for GSS Charging and also to be complete SCADA by Sep-17. CRM testing of Isolator has been completed & relay testing work under progress. SCADA team not reached till date. Slow progress by firm
4	Bhadia Pooling Station	400/220	945		100	96	100	100	1500			W.O. awarded to M/s Alstom. ADB funded scheme. 500MVA Trf. Test Charge on 18.03.17 & comm. on 22.07.17. 2 nos Trf. Charged on 18.08.17
5	Bhadla (Distt. Jodhpur)-ICT-1	400/220	500		100	100	100	100	500		AUG-17	Commissioned 07/2017(Late Reported).
6	Bhadla (Distt Jhodpur)-ICT-II	400/220	500		100	100	100	100	500		SEP-17	Commissioned 08/2017 (Late Reported).
7	Jaisalmer -2 S/S	400/220	2x500		100	70	50	15			MAR-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
8	Jodhpur (New) S/S	400/220	2x315		100	45	20	10				Earlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
9	Ramgarh S/S	400/220	1500		100	100	100	100			MAR-18	W.O awarded to M/s Techno Pvt Ltd. . 3*500 MVA 400/220 KV X-Mers received. All three transformers charged from 220kV side .220/132 kv 160 MVA Trans commissioned. ICT 3 commissioned on 21.09.17 & ICT 1 & 2 commissioned on 10.10.17 . 3 Nos reactors installed.
10	Bherunda S/S	220/132/33	160		100	95	85	82			FEB-18	W.O. awarded to M/s Karni Electricals. Work under progress.
11	NPH Jodhpur S/S	220/132/33	320		100	100	100	100				W.O. awarded to M/s Balaji Enterprises. Work under progress.
12	Bajju S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
13	Bhadia Pooling Station	220/132	3x160		100	96	100	100				commissioned
14	Bhawanimandi S/S	220/132	160		100	100	100	95				Work order placed to M/S Kay Cee Electrical, Kota. 220/132, 160 MVA Transformer Comm & Charged on Dt.:06.03.2017 20/25 MVA Transformer Comm & Charged on Dt.:01.07.2017.
15	Chatrail S/S	220/132	160		100	0	0	0				Under KFW. Bid to be cancelled after receiving NOC from KFW.
16	Kolayat S/S	220/132	160		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.
17	Lakhesara S/S	220/132	160		0	0	0	0				Dropped

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Mandalgarh S/s	220/132	1x100		100	100	100	100	100		JUN-17	Commissioned 06/2017.
19	Nawalgarh s/s	220/132	100		0	0	0	0				PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines.
20	Pokaran S/S	220/132	160		100	0	0	0				SBG of tenders received and tender dropped.
21	Pratapgarh (Upgradation)(160-100)	220/132	60		100	100	100	100	60		JUN-17	Commissioned 06/2017.
22	Ramgarh S/S	220/132	3x160		0	0	0	0			MAR-17	
23	Undoo S/S	220/132	320		100	0	0	0				Under KFW. Bid is to be cancelled after receiving of NOC from KFW.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur S/S	765/400	2x1500		100	2	0	0	0		MAR-19	Work awarded on 31.03.17 and work commenced.
2	Coimbatore	765/400	3000		0	0	0	0		SEP-21	MAR-21	Administrative approval accorded. Land cost approved and land registration in under process
3	North Chennai PS (GIS)	765/400	3000		0	0	0	0		SEP-18	MAR-19	Price bid opened on 02.06.17 and under finalisaion
4	Virudhunagar	765/400	3000		0	0	0	0		MAR-21	MAR-22	Standing committee approval awaited
5	Anaikadavu SS	400/230/110	1030		100	100	100	100	1030	DEC-14	NOV-17	Commissioned 11/2017.
6	Edayarpalayam	400/230/110	2x315+3x200		0	0	0	0		SEP-18		Working estimate is under preparation for floating tender.
7	Guindy (GIS)	400/230/110	630		0	0	0	0		SEP-19	MAR-19	LOA is under perusal by M/s.L&T.
8	Korattur (GIS)	400/230/110	1030		0	0	0	0		SEP-19	MAR-19	Tender floated with opening due on 10.01.18.
9	Manali (GIS)	400/230/110	1030		100	100	100	100	1030	SEP-16	JUL-17	Commissioned 01/2017 (Late Reported).
10	Mylapore/Taramani	400/230/110	1030		0	0	0	0		SEP-19	MAR-20	Tender to be floated
11	Pavoorchatram (Tennampatty)	400/230/110	2x315+2x100		100	40	100	60			MAR-18	Work under progress. Equipment plinth at 400 KV, 230 KV and 110 KV side completed. Transformer Plinth work completed and 1 no 315 MVA and 1 no 200 MVA ICT placed on plinth.
12	Sholinganallur (Ottinmbakkam) S/S	400/230/110	2x315+1x200		100	100	100	100	830	DEC-17	DEC-17	Commissioned 12/2017.
13	Thennampatty	400/230/110	2x315+2x200		100	90	100	80		SEP-17	MAR-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
14	Thervaigandigai	400/230/110	2x315+1x200		100	100	100	100	830	SEP-17	JUL-17	Commissioned 04/2016 (Late Reported).
15	Vellalaviduthi	400/230/110	1030		0	0	0	0		SEP-18	MAR-19	Tender opened on 21.08.2017 and evalution of technical commercial bid under process.
16	Vellalaviduthi (Pudukkottai)	400/230/110	2x315+2x100		100	0	0	0				Tender opened on 21.08.17 and price bid to be opened.
17	Dharmapuri (Palavady)-ICT-II	400/230	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
18	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
19	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited
20	Ottapidaram	400/230	630		0	0	0	0		SEP-19	MAR-20	Sanction awaited
21	Rasipalayam S/S	400/230	1030		100	100	100	100	1030	NOV-15	JUL-17	Ready for Commissioning 06/2017.
22	Samugarengapuram	400/230	1030		0	0	0	0		SEP-19	MAR-20	Sanction awaited
23	Selvapuram	400/230	1030		0	0	0	0		SEP-20	MAR-18	Tender opened on 22.12.2017 and under process.
24	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Pulianthope (GIS)	400/220	3x315		100	0	0	0		SEP-17	MAR-20	Tender floated with due date for opening on 11.08.18
26	Alamathy	400/110	200		100	100	100	100	200	SEP-17	AUG-17	Commissioned 08/2017.
27	Dharmapuri (Palavady) 200MVA-ICT-II	400/110	2x100		100	100	100	100	200		SEP-17	Commissioned 09/2017.
28	K.R.Thoppur	400/110	200		0	0	0	0		SEP-17	SEP-17	Work under progress
29	Manali (Addl)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
30	Rasipalayam S/S (ICT-6)	400/110	200		100	100	100	100	100		AUG-17	Commissioned 08/2017.
31	Thoppankundu S/S	400/110	600		100	95	100	80		DEC-14	DEC-17	work under progress
32	Pugalur and North Trichur HVDC Terminal	320	2000							APR-20		
33	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up
34	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up
35	Central CMRL (GIS) (JICA)	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Ready for Commissioning 06/2017.
36	Eachangadu S/S	230/110	30		100	100	100	100	30		JUL-17	Commissioned 07/2017.
37	Erode	230/110	200		0	0	0	0		SEP-19	MAR-20	Tender to be floated.
38	Jambunathapuram	230/110	2x100		100	100	100	100	200	APR-16	NOV-17	Commissioned 11/2017.
39	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up
40	Kalivelampatty	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
41	Kanchipuram S/S	230/110	100		100	100	100	90		AUG-17	OCT-19	All civil works completed. Cable laying completed and termination 90% completed. Equipment testing under progress.
42	Karuppur	230/110	200		0	0	0	0		SEP-19	MAR-20	Sanction awaited
43	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	MAR-19	Sanction awaited
44	Kondagai	230/110	200		0	0	0	0		SEP-20	MAR-20	Sanction awaited
45	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
46	K.Pudur	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
47	Kumbakkonam (JICA) S/S	230/110	2x100		100	100	100	100	200	AUG-15	JUL-17	Commissioned 01/2017 (Late Reported).
48	Mambalam (GIS)	230/110	320		0	0	0	0		JUL-17	MAR-19	Pile 83/83 completed. Retender opened on 23.12.2017 and under process
49	Membalam (GIS)	230/110	2x160		0	0	0	0			MAR-19	Pile 83/83 completed.Retender floated with due date of opening on 15.12.17 for the balance works.
50	Mondipatty (1x80)	230/110	80		100	100	100	100	80	JUN-17	SEP-17	Commissioned 09/2017.
51	Narimanam S/S	230/110	2x100		100	0	0	0			JUN-19	Tender opened on 15.06.17 and under process.BLTC note for price bid opening is under approval.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
52	Neyveli S/S	230/110	480		100	30	20	0		APR-17	MAR-18	Control room first floor roof level completed. Earth mat 80% completed. Compound wall work under progress. Structure plinth beam work under progress.
53	Oragadam (3rd Auto) s/s	230/110	1x100		100	100	100	100	100		MAY-17	Commissioned 05/2017.
54	Poolavady	230/110	200		0	0	0	0		SEP-18	MAR-20	Tender to be floated
55	Porur UG (GIS)	230/110	300		100	30	0	0		APR-16	MAR-18	In GIS 230 KV control room 1 st floor roof and bricks works completed. RCC flooring completed for cable.
56	Samayanallur S/S	230/110	2x100		100	2	0	0			MAR-18	Work awarded. Control room work just commenced.
57	Sankarapuram S/S	230/110	200		0	0	0	0			MAR-19	Tender opened on 21.06.17. Techno commercial. Evalauton completed and price bid to be opened.
58	Sathumadurai	230/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
59	Savasapuram S/S	230/110	2x100		100	100	100	100		APR-17	MAR-18	Control room completed and SSE works are nearing completion 100 MVA transformer erection work completed.
60	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	MAR-18	Work are under progress. Transformer erection completed.
61	Taramani (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-20	Tender to be floated
62	Thirupattur S/S	230/110	200		0	0	0	0			MAR-19	Price evaluation completed and notes for seeking approval for award of works under preparation.
63	Thiruvannamiyur	230/110	200		0	0	0	0		SEP-18	MAR-19	Tender opened on 19.08.17. Technical evaluation completed and price bid opened.
64	Thuvakudy S/S	230/110	200		100	0	0	0		APR-17	MAR-19	Tender opened on 29.06.17 and evaluation is under process.
65	Tirupur (JICA)	230/110	2x100		100	70	80	50		APR-16	MAR-18	Work are under progress. Transformer received at site and erection work under progress.
66	TNEB HQ (GIS) (JICA) S/S	230/110	200		100	0	0	0		APR-12	MAR-18	SS building works in progress. Retender for GIS opened on 27.12.2017 and under process.
67	Uddanapally S/S	230/110	200		100	0	0	0		APR-16	MAR-18	Work awarded on 05.10.17 and commenced. Site grading work under progress.
68	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-21	Sanction awaited
69	Valayapatty	230/110	80		100	100	100	100	80	APR-15	JUL-17	Commissioned 07/2017.
70	Vannikonendal S/S	230/110	300		0	0	0	0			MAR-15	The substation may be deleted from from the list since the administrative approval for the same has been cancelled.
71	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up
72	Devigarh (Aug.) (2nd Addl.)	220/66	160		0	0	0	0				Not related to TANTRANSCO
73	RA Puram (GIS) UG (JICA)	220/33	200		100	100	100	100	200	JUL-15	APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
74	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	100	100			DEC-15	Commissioned 12/15.
75	Muppandal	220/110	200		0	0	0	0		SEP-18	MAR-19	Sanction awaited
76	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	Work to be taken up
77	Omega Industrial Estate s/s	220/110	200		100	100	100	100	200		APR-17	Commissioned 04/2017
78	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
79	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location indide the SS premises)	220/110	170		0	80	50	0		SEP-18	MAR-19	Work under progress.
80	Taramani (4th Auto Trf)	220/110	100		100	100	100	100	100		APR-17	Commissioned 04/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	MAR-20	
2	Jammalamudgu (ICT-II)	400/220/132	315		100	100	100	100	315		JUL-17	Commissioned 04/2017(Late Reported).
3	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	
4	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	
5	Aspiri S/s	400/220	945		0	0	0	0		AUG-18	MAR-20	
6	Eluru S/s	400/220	630		0	0	0	0		AUG-18	MAR-20	
7	Gani (3x500 - ICT-II)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	commissioned on 31.07.2017
8	Gani (3x500 - ICT-III)	400/220	500		100	100	100	100	500	JUL-17	JUL-17	Commissioned 07/2017
9	Garividi (Marala)	400/220	630		100	97	98	98			FEB-18	Substation name may please be corrected as Maradam (Garividi). Works under progress. All 578 Nos. Structure foundations ,700 Nos. Structure erection and 449 Nos. equipment erection completed. All other electrical and civil works are under progress.
10	Hindupur S/S	400/220	3x315		100	75	85	65		OCT-17	MAR-18	Works under progress. 703 Nos. out of 726 Nos.Structure foundations and 693 Nos structure erection out of 829 Nos.are completed and 306 Nos. out of 601 equipment erection are completed.
11	Inavolu S/s	400/220	1000		0	0	0	0		AUG-18	MAR-20	
12	Kalikiri	400/220	630		100	75	85	75		SEP-17	FEB-18	Site leveling works completed, 524 out of 524 Nos Foundations, 499 Nos. out of 524 Nos. structure erection and 392 Nos. out of 425 Nos. equipment erection completed. Civil works such as Retaining wall, Control Room, DG Room, Platforms, water tank and store room works under progress.
13	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20	AUG-21	
14	Kurnool S/S	400/220	2x315		0	0	0	0				This project is not approved in APTRANSCO and we have not proposed any new Sub-Station with the above name to CEA for approval.Hence this 400kV/220kV Sub-Station my please be deleted from the list.
15	Mylavarm S/s	400/220	945		0	0	0	0		AUG-18	JUN-19	
16	Podili S/S	400/220	630		100	55	50	30		AUG-17	JUN-18	Site leveling works completed. 439 No s out of 528 structure foundations completed. Structure erection 178 Nos. out of 629 Nos. completed. Control room,Platforms,DG room works are under progress.
17	Rachaganneru S/s	400/220	630		0	0	0	0		AUG-18	JUN-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
18	Talaricheruvu S/s	400/220	945		0	0	0	0		AUG-18	OCT-18	LOI issued on 24.05.2017.Detailed purchase orders issued on 09.06.2017. Site is handed over on 24.06.2017. Survey completed. Leveling, Control Room, Platforms, Compound Wall, Structure foundation works are under progress.
19	Uravakonda (Aug) (ICT-I)	400/220	500		100	100	100	100	500		JUL-17	Commissioned 05/2017 (Late Reported).
20	urvakonda-II S/s	400/220	1260		0	0	0	0		AUG-18	MAR-20	
21	Vemagiri (Aug) (ICT-III)	400/220	315		100	100	100	100	315		JUL-17	Commissioned 04/2017 (Late Reported).
22	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19	MAR-20	
23	Chakrayapet	220/132	200		100	2	0	0			MAR-17	Site handed over on 16.04.2016.Leveling of site works under progress.
24	Gollapuram	220/132	200		100	80	90	85			MAY-17	Works are under progress.
25	Jammalamadugu (220kV ICT-I)	220/132	160		100	100	100	100				Commissioned 07/2017 (Late reported)
26	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
27	Tirumalayapalli	220/132	300		100	60	85	50			JUN-17	Works are under progress.
28	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
29	Goddumarri	220/11	100		100	100	100	100	100		JUL-17	Commissioned 02/2016 (Late Reported).
30	Yellanur	220/11	50		100	100	100	100	50		JUL-17	Commissioned 03/2014 (Late Reported).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	Asupaka S/S	400/220	315		100	100	100	100	315	SEP-15	AUG-17	Commissioned 08/2017.
2	Dindi S/S	400/220	630		100	100	100	100	630		JUL-17	Commissioned 04/2017 (Late Reported).
3	Gajwel (Aug.)	400/220	315		100	90	95	70		SEP-17		Works are in progress
4	Julurupadu S/S	400/220	630		100	100	100	100			OCT-17	bus I and Bus II charged on 23.12.2017
5	Maheshwaram (2x500)-ICT-II	400/220	500		100	100	100	100	500		NOV-17	Commissioned 11/2017.
6	Maheswaram S/S	400/220	500		100	100	100	100	500		AUG-17	Commissioned 08/2017.
7	Narsapur (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
8	Narsapur-ICT-III	400/220	315		100	100	100	100	315	NOV-17	NOV-17	Commissioned 11/2017.
9	Nirmal S/S	400/220	630		100	98	98	95			OCT-17	work under progress.
10	Shankarpally (Extn.)	400/220	630		0	100	100	100			FEB-17	Works completed.Bays charged on 04.02.2017
11	Veltoor (Aug.)	400/220	315		100	100	100	100	315		JUL-17	Ready for Commissioning 06/2017.
12	400kV Suryapet Bay Extensions	400	0									
13	Chandulapur LI	400	500		0	0	0	0		NOV-17		
14	Choutuppal	400	1x1500		0	0	0	0		JUN-20		
15	Damacherla	400	1500		0	0	0	0		SEP-18		
16	Jangaon	400	1x1500		100	8	0	0		AUG-18		land leveling is Under progress. euipment erection Under progress .
17	Julurupadu 2nos 400kV bay	400	0							SEP-17		
18	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
19	Mydaram LI	400	1120		0	0	0	0		NOV-17		
20	Narlapur LI	400	1440		0	0	0	0		SEP-18		
21	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
22	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
23	Tippapur LI	400	480		0	0	0	0		NOV-17		
24	Tukkapur LI	400	400		0	0	0	0		NOV-17		
25	Uddandapur LI	400	900		0	0	0	0		SEP-18		
26	Vattem/Karvena	400	1440		0	0	0	0		SEP-18		
27	Yedula LI	400	1260		0	0	0	0		SEP-18		
28	Yellampalli LI	400	945		0	0	0	0		NOV-17		
29	Bonguloor S/S	220/132/33	200		0	0	0	0				1 no. 100MVA Transformer and line commissioned on 02.04.2015. balance works to be completed by 31.10.2015

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Huzumagar S/S	220/132/33	200		100	0	0	0			MAR-17	
31	Dichpally (Aug.)	220/132	315		100	100	100	100	315		JUL-17	Commissioned 03/2017 (Late Reported).
32	Jadcherla S/S	220/132	200		0	0	0	0				
33	Jangaon S/S	220/132	200		100	0	0	0				
34	Manikonda S/S	220/132	2x100		100	10	5	0			DEC-18	Works are in progress
35	Narsapur (ICT-I) (100 MVA)	220/132	1x100		100	100	100	100	100		SEP-17	Commissioned 07/2017 (Late Reported).
36	Narsapur (ICT-II) (160 MVA)	220/132	160		100	100	100	100	160		SEP-17	Commissioned 09/2017.
37	Thimmajipet S/S	220/132	200		0	0	0	0			MAR-17	
38	Aswaraopet SS upgradation from 132 kV	220	200		0	0	0	0		NOV-17		
39	Banswada	220	200		0	0	0	0		NOV-17		
40	Borampet GIS	220	480		0	0	0	0		DEC-17		
41	Chanchalguda	220	200		0	0	0	0		SEP-18		
42	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
43	Husnabad GIS	220	200		0	0	0	0		MAY-18		
44	Kachavanisingaram	220	200		0	0	0	0				
45	Kallur GIS	220	200		0	0	0	0		SEP-17		
46	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
47	Kothur	220	320		0	0	0	0		SEP-17		
48	Lakshmiddevipalli LI SS	220	240		0	0	0	0		SEP-17		
49	Madugula	220	200		0	0	0	0		MAY-17		
50	Mahabubabad (Ayyagaripally)	220	200		0	0	0	0		JUN-17		
51	Nagarkurnool	220	2x100		0	0	0	0		JUN-17		
52	Peddagopati GIS	220	200		0	0	0	0		NOV-17		
53	Raidurg	220	300		0	0	0	0		SEP-17		
54	Renjal GIS	220	200		0	0	0	0		NOV-17		
55	Sundilla LISS	220	400		0	0	0	0		SEP-17		
56	Toopran	220	2x100		0	0	0	0		SEP-17		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Obra C s/s	765/400	3000									
2	Modipuram S/s	765/400	3000		0	0	0	0			MAR-19	
3	Moradabad S/s	765/400	3000		0	0	0	0			MAR-20	
4	Unnao (Addl ICT- III) s/s	765/400	1000		100	100	100	100	1000		JUN-17	Commissioned 06/2017.
5	Agra (Aug) (500-315)	400/220	185		100	100	100	100	185		MAY-17	Commissioned 05/2017.
6	Azamgarh (ICT-1) (Aug 500-315)	400/220	185		100	100	100	100	185		APR-17	Commissioned in 04/2017
7	Badaun S/s	400/220	630		0	0	0	0			MAR-21	
8	Banda (New) (ICT-I)	400/220	315		100	100	100	100	315		MAY-17	Commissioned in 05/2017.
9	Bhopal Road S/s	400/220	630		0	0	0	0			MAR-20	
10	Firozabad S/s	400/220	1000		0	0	0	0			MAR-20	
11	ICT at Harduaganj Extn	400/220	630									
12	Jaunpur S/s	400/220	630		0	0	0	0			MAR-19	
13	LaluKheri S/s	400/220	630		0	0	0	0			MAR-20	
14	Maath Mathura (New) (ICT-II)	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
15	Maath (Mathura) s/s (ICT-1)	400/220	315		100	100	100	100	315	AUG-16	APR-17	Commissioned 04/2017
16	Moradabad (Aug.) S/S (500 - 315)	400/220	185		100	100	100	100	185		DEC-17	Commissioned 12/2017.
17	Muradnagar -II (Aug.) S/S (315-240)	400/220	75		100	100	100	100	75		DEC-17	Commissioned 12/2017.
18	Orai (New) (ICT-II)	400/220	315		100	100	100	100	315		NOV-17	Commissioned 11/2017.
19	Raebareli S/s	400/220	630		0	0	0	0			MAR-20	
20	Rasra S/s	400/220	630		0	0	0	0			MAR-19	
21	Sambhal S/s	400/220	630		0	0	0	0			MAR-21	
22	Shamli S/s	400/220	1000		0	0	0	0			MAR-20	
23	Simbholi S/s	400/220	1000		0	0	0	0			MAR-20	
24	Sultanpur (Additional) s/s	400/220	315		100	100	100	100	315		MAY-17	Commissioned 05/2017.
25	Sultanpur (Aug.) (315-240)	400/220	75		100	100	100	100	75		OCT-17	Commissioned 10/2017.
26	Agra (South) S/S	400/132	600		100	100	100	100	600	AUG-16		3x200 MVA, 400/132 KV ICTs energised on 10/07/2017
27	Kasara Mau (Addl ICT-III) S/s	400/132	200		100	100	100	100	200		JUN-17	Commissioned 06/2017.
28	Kanpur Road	220/33	3x60		100	99	100	100			JAN-18	over all prog 95%
29	Hapur (New) (ICT-I)	220/132/3 3	160		100	100	100	100	160			Energised on 01/08/2017

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	Hapur (New)(ICT-II)	220/132/33	180		100	100	100	100	180		JUN-17	3x60 MVA , 220/33 KV ICTs Commissioned in 06/2017 &160 MVA ,220/132 KV ICT-II on 15/07/2017 while 160 MVA ICT-I on 01/08/2017 .
31	Allahabad (Rewa Road) (Augmentation of 160MVA ICT-II)	220/132	40		100	100	100	100	40		MAY-17	Commissioned 05/2017.
32	Amroha (New) (ICT-I)	220/132	160		100	100	100	100	320			160 MVA ICT-I commissioned on 27/ 06/2017 & 160 MVAICT-II on 15/07/2017.
33	Amroha (New)(ICT-II)	220/132	1x160		100	100	100	100	160		AUG-17	Commissioned 07/2017 (Late Reported).
34	Bansi S/S	220/132	2x100		100	97	100	87			JAN-18	Work in Progress. Overall prog. 92%
35	Barahua/ Gorakhpur (Aug)	220/132	60		100	100	100	100	60		JUN-17	Commissioned in 06/2017.
36	Basti (ICT-1) (Aug 200-160)	220/132	40		100	100	100	100	40		APR-17	Commissioned in 04/2017
37	Bharthana (Etawah) (ICT-1)(Aug 160-100)	220/132	60		100	100	100	100	60		APR-17	Commissioned 04/2017
38	Bhelupur - (ICT -II)	220/132	60		100	100	100	100	60	JUN-12	MAY-17	Commissioned in 05/2017.
39	Chandausi (Sambhal) (ICT-II)	220/132	160		100	100	100	100	160			Commissioned in 04/2017
40	Chhata (Mathura) s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
41	Jahangirabad (Aug.) (150-100)	220/132	50		100	100	100	100	50		OCT-17	Commissioned 10/2017.
42	Madhuvan S/S	220/132	160		100	15	0	0			MAY-18	WIP 15%
43	Nanauta (ICT-I) (Aug200-100)	220/132	100		100	100	100	100	100		APR-17	Commissioned 04/2017
44	Nanauta (Aug.) S/S (200-160)	220/132	40		100	100	100	100	40		DEC-17	Commissioned 12/2017.
45	Noida Sec-148	220/132	1x160		100	93	80	28			JAN-18	WIP Overall prog. 64%
46	Noida Sec-148 S/S	220/132	160		100	93	80	28			JAN-18	WIP Overall prog. 64%. Repeated entry, may pl be deleted.
47	Noida Sec.-62 S/S (Aug.) (160-100)	220/132	60		100	100	100	100	60		DEC-17	Commissioned 12/2017.
48	Pilibhit ICT-I	220/132	100		100	100	100	100	100		NOV-17	Commissioned 11/2017.
49	Pilibhit (New) S/S (ICT-II)	220/132	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
50	Pratap Vihar S/S	220/132	1x160		100	14	0	0			AUG-18	WIP 24%
51	Sahibabad-II S/S	220/132	2x100		0	0	0	0			MAR-17	Scrapped due to non availability of land. May pl be removed from the list.
52	Sarnath (Aug.)	220/132	200		100	100	100	100	200		OCT-17	Commissioned 10/2017.
53	Shatabdinagar (Aug.) S/S (200-160)	220/132	40		100	100	100	100	40		DEC-17	Commissioned 12/2017.
54	Sitapur (Aug.) S/S (200-100)	220/132	1x100		100	100	100	100	100		DEC-17	Commissioned 12/2017.
55	Siyana S/S	220/132	2x160		100	56	90	15			AUG-18	Over all Progress 70
56	Agra Dayalbagh S/s	220	180		0	0	0	0			MAR-22	
57	Allahabad S/s	220	180		0	0	0	0			MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
58	Amethi S/s	220	320		100	21	0	0			FEB-18	Overall progress 19%
59	Anandnagar (Gorakhpur) S/s	220	320		0	0	0	0			MAR-21	
60	Awass Vikas Loni S/s	220	320		0	0	0	0			MAR-22	
61	Badaun Road S/s	220	320		0	0	0	0			MAR-21	
62	Ballia S/s	220	320		0	0	0	0			MAR-21	
63	BB Nagar S/s	220	320		0	0	0	0			MAR-19	
64	Bulandshahar Road S/s	220	320		0	0	0	0			MAR-21	
65	Chhaprauli S/s	220	320		0	0	0	0			MAR-20	
66	Faridpur (Bareilly) S/s	220	320		0	0	0	0			MAR-19	
67	Fatehgarh or Kannauj S/s	220	320		0	0	0	0			MAR-20	
68	Fatehpur New S/s	220	320		0	0	0	0			MAR-20	
69	Gr. Noida (II) S/s	220	180		0	0	0	0			MAR-22	
70	Hamirpur S/s	220	320		0	0	0	0			MAR-21	
71	Hardoi (New) S/s	220	320		0	0	0	0			MAR-21	
72	Kasganj S/s	220	320		0	0	0	0			MAR-22	
73	Khaga S/s	220	320		0	0	0	0			MAR-21	
74	Khalilabad S/s	220	320		0	0	0	0			MAR-21	
75	Khatauli S/s	220	320		0	0	0	0			MAR-20	
76	Kidwainagar S/s	220	180		0	0	0	0			MAR-22	
77	Kiraowli S/s	220	320		0	0	0	0			MAR-22	
78	Lakhimpur s/s	220	320		0	0	0	0			MAR-21	
79	Lucknow (Canal Road) S/s	220	180		0	0	0	0			MAR-21	
80	Lucknow Hardoi Road S/s	220	180		0	0	0	0			MAR-22	
81	Maharajganj S/s	220	320		0	0	0	0			MAR-21	
82	Mawana S/s	220	320		0	0	0	0			MAR-20	
83	Meerut By Pass S/s	220	180		0	0	0	0			MAR-21	
84	Modipuram-II S/s	220	320		0	0	0	0			MAR-22	
85	Moradabad-II (Kath) S/s	220	320		0	0	0	0			MAR-20	
86	Morta S/s	220	320		0	0	0	0			MAR-19	
87	Nehtaur New S/s	220	320		0	0	0	0			MAR-21	
88	Phahari (Chitrakoot) S/s	220	320		100	22	0	0			JAN-18	Work Progress 15%

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
89	Saharanpur New s/s	220	320		0	0	0	0			MAR-22	
90	Sandila S/s	220	320		0	0	0	0			MAR-21	
91	Sardhana S/s	220	320		0	0	0	0			MAR-19	
92	Sarsawa (Saharanpur)S/s	220	320		100	79	0	49			NOV-17	Overall progress 60%
93	SGPGI Road S/s	220	320		0	0	0	0			MAR-21	
94	Sidharth Nagar/Ind. Area Ghaziabad S/s	220	340		0	0	0	0			MAR-22	
95	Singhauri S/s	220	320		0	0	0	0			MAR-20	
96	Tajpur S/s	220	320		0	0	0	0			MAR-19	
97	Tundla S/s	220	320		0	0	0	0			MAR-19	
98	Unnao (Dahi Chowki) S/s	220	180		0	0	0	0			MAR-20	
99	Varanasi Cantt. S/s	220	180		0	0	0	0			MAR-22	
100	Vasundhara S/s	220	320		0	0	0	0			MAR-21	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	315		0	0	0	0			MAR-20	
3	New Chanditala 400kV- (ICT-II)	400/220	315		100	100	100	100	315		SEP-17	Commissioned 09/2017.
4	New Chanditala 400kV S/s	400/220	315		0	0	0	0			MAR-18	
5	New Chanditala s/s	400/220	630		100	100	100	100	630	AUG-17	JUL-17	Commissioned 03/07/17
6	New Haldia NIZ GIS	400/220	630		0	0	0	0			MAR-20	
7	New Katwa Aug.	400/220	315		0	0	0	0			MAR-22	
8	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
9	New Purulia (N.PPSP) Switching S/S	400	0		100	85	70	50		SEP-16	JUL-17	
10	New Town AA-III	220/33	50		100	100	100	100	50		AUG-17	Commissioned on 17/08/17
11	Alipurduar Aug.	220/132	160		0	0	0	0			MAR-20	
12	Alipurduar S/S	220/132	320		100	100	100	100	320	JUN-17	SEP-17	Substation back-charged on 30/08/17
13	Barasat Aug.	220/132	160		0	0	0	0			MAR-21	
14	Barasat GIS	220/132	320		100	75	90	80			APR-18	Work in Progress
15	Baruipur GIS	220/132	320		0	0	0	0			MAR-21	
16	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
17	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
18	Dharampur	220/132	160		0	0	0	0			MAR-18	
19	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
20	Foundray Park Aug.	220/132	160		0	0	0	0			MAR-20	
21	Gazol Aug.	220/132	160		0	0	0	0			MAR-22	
22	Gazol GIS	220/132	320		100	8	0	0			AUG-18	Land development & boundary wall work under progress.
23	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
24	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
25	Lakshmikantapur Aug.-I	220/132	80		0	0	0	0			MAR-18	
26	Lakshmikantapur Aug.-II	220/132	40		0	0	0	0			MAR-19	
27	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
28	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
29	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
30	New Sagardighi GIS	220/132	320		100	40	35	0			FEB-18	
31	New Town AA-IIC GIS	220/132	320		100	25	0	0			MAY-18	
32	New Town AA-III Aug.	220/132	160		0	0	0	0			MAR-22	
33	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
34	Rejinagar Aug.	220/132	160		0	0	0	0			MAR-21	
35	Rejinagar GIS	220/132	320		100	35	0	0			AUG-18	Work of Boundary wall & control room building is in progress.
36	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
37	Sadaipur s/s (ICT-1)	220/132	160		100	100	100	100	160		APR-17	Commissioned 04/2017
38	Sadaipur s/s (ICT-2)	220/132	160		100	100	100	100	160	APR-16		Commissioned on 21/04/2017
39	Satgachia	220/132	160		100	100	100	100	160		AUG-17	Commissioned on 31/08/17
40	Satgachia Aug.	220/132	160		0	0	0	0			MAR-18	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	765 kV Bay at Sipat s/s (STL-TBCB)	765	0							NOV-18		
2	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	0							NOV-18		
3	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	0		100	0	0	0		NOV-18	AUG-17	
4	Dhanbad s/s (NKTL-TBCB)	400/220	1000		0	0	0	0		MAY-19	MAY-19	Petition filled in CERC for Extension of Time.
5	Morena S/s (C-WRTL - TBCB)	400/220	2x315		100	90	96	85		MAY-18	JAN-18	
6	400 kV Bays (2 nos.) at Vindhyachal STPP switchyard (C-WRTL-TBCB)	400	0							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	0	0	0		NOV-19		1) 100% land purchased for Warangal Sub-station. 2) Soil investigation and contouring work is completed. 3) Substation basic design & engineering work is in progress.
2	Darbhangra (GIS) (DMTCL - TBCB)	400/220	1000		100	100	100	100	1000	JUN-16	MAR-17	Substation already Commissioned on 31-March-2017
3	Motihari (GIS) (DMTCL -TBCB)	400/132	2x200		100	100	100	100	400	AUG-16	AUG-17	Commissioned 08/2017.
4	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	0		0	0	0	0		DEC-19		
5	4 Nos of bays at Babai (RRVPL) S/s (NRSS-XXXVITL-TBCB)	400	0		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	Establishment of 2x500 MVA at New Kohima S/s (ATL-TBCB)	400/220	2x500							JUL-20		
---	---	---------	-------	--	--	--	--	--	--	--------	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
---	----------------------	---------	------	--	-----	----	-----	----	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Gonda AIS	400/220	630		100	100	100	100	630			Commissioned 05/2017 (Late Reported).
4	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Khandwa PS (KTL - TBCB)	765/400	2x1500		80	0	0	0		JUL-19	JUL-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
2	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	90		OCT-18	JAN-18	Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA
3	Kadarpur (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		0	0	0	0		MAY-19	MAR-19	a) Land Acquisition is in progress. b) Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs .
4	Prithala (Palwal) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		MAY-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
5	Sohna Road (Gurgaon) (GIS) (GPTL - TBCB)	400/220	2x500		100	0	0	0		SEP-19	MAR-19	Change in Law- Introduction of GST in place of Service Tax and it has been increased from 15% (Service Tax) to 18% (GST) w.e.f. 01st July 2017, same has been intimated to all LTTCs
6	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	0							JUN-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	0							JUN-18		
8	2 nos of 400kV bays at Dhanonda S/S	400	0							MAY-19		

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
2	Hapur AIS (ICT-II)	765/400	1x1500		100	100	100	100	1500		AUG-17	Commissioned 08/2017.
3	Ataur	400/220	500		100	100	100	100	500		SEP-17	Commissioned 09/2017.
4	Ataur (New)- ICT-II	400/220	500		100	100	100	100	500		NOV-17	Commissioned 11/2017.
5	Dasna GIS	400/220	630		100	100	100	100	630		NOV-17	Commissioned 11/2017.
6	Indirapuram (New)	400/220	2x500		100	100	100	100	1000		OCT-17	Commissioned 10/2017.
7	Nehtaur (Bijnor) (New) AIS	400/132	200		100	100	100	100	200		AUG-17	Commissioned 06/2017.
8	Ataur (3x60 MVA)	220/33	180		100	100	100	100	180		SEP-17	Commissioned 09/2017.