

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS PROGRAMME DURING 2015-2016

As on 30-NOV-2015

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Lengt h CKM	Construction progress Status				Target Date		Remark (Status of all statutory clearances particularly forest clearance and ROW problem, if any needs to be mentioned here.)
					Towers						
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)	Schedule	Revised/ Anticipate d	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Gola - Ranchi (PG)	D/C	220	112	216	149	96	0	NOV-14	MAR-16	Railway Crossing:SER, Ranchi approved in principle for 3 no.rail crossing on 24.11.2014. Demand note raised by SER has been paid. SER being persued for agreement in this respect.PTCC: proposal submitted to concerned authority on 27.8.14. Matter is being persued with H'bag, BSNL & Ranchi, BSNL. Forest Clearance: Working Clearance issued on 22.5.2015. Progress affected due to non-availability of tower materials. In order to solve fund crisis faced by Contractor (M/s ECI-SEW), approval has been arranged for payment to the sub-vendor directly & subsequently 234 MT of tower materials has been delivered at site.
2	Kodarma-Giridih	D/C	220	212	324	324	324	212	FEB-10	AUG-15	Commissioned 08/15.
3	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	79	55	0	0		MAR-16	Severe ROW problem in 17 no locations. SE Railway has given in principle clearance of crossing. Around 24 no. locations outside the ISP premises are being diverted again due to severe ROW problem. Contractual issues cropped up due to repeated route diversion. Presently work is held up.
4	Mejia TPS - Gola	D/C	220	342	552	541	509	148	DEC-08	MAR-16	Forest: Working clearance obtained on 6.3.2013 from GOJ. Contractual issues cropped up due to delay in obtaining forest clearance as well as theft of materials (100 Ckm.) from erected line. Rectification work of the theft portion of the line has been completed. 54 km (i.e 108 ckm) of line charged at 220 KV from MTPS end on 09.9.15.
5	Raghunathpur TPS -Ranchi (PG)	D/C	400	311	439	439	436	274	AUG-10	MAR-16	Forest: Working clearance obtained in January 2013.PTCC clearance:issued on 18.2.14. Aviation clearance: Obtained. Slow progress due to non-availability of working gang due to fund crunch of Contractor (M/s Jyoti Structures). Approval has been arranged for payment to the sub-vendor directly to solve above fund crisis of M/s JSL which has subsequently resumed work in Sep 2015 for the balance portion.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOLE	±800	3506	4369	4369	4369	3506	AUG-13	SEP-15	Ready for commissioning 09/15.
2	400 kV D/C trans. Line for swapping of Kahalgaon #1 bay with Sasaram# 1 bay at Biharshariff S/Stn.	D/C	400	20	38	38	38	20	APR-15	APR-15	Commissioned 04/15.
3	Ajmer (New) - Ajmer (RVPN) (Quad)	D/C	400	114	163	54	10	0	APR-17	APR-17	Work under progress.
4	Allahabad - Kanpur line	D/C	400	486	629	506	245	3	JUN-16	JUN-16	Stringing commenced from Nov'15. Work under progress.
5	Alusteng - Drass - Kargil - Khalsti-Leh	D/C	220	334	1072	319	108	0	JAN-17	MAY-17	
6	Angul - Jharsauguda line	D/C	765	570	790	667	285	44	DEC-15	DEC-16	ROW being faced. Hug forest involvement clearance awaited. Critical
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	270	510	510	510	270	MAR-13	JAN-16	Forest clearance received in May'14. Severe ROW in 32Loc/50Km at Angul end. Work being executed with police protection.
8	Aurangabad (PG) - Padghe (PG)	D/C	765	570	772	638	612	175	AUG-14	SEP-16	Forest clearance awaited.Critical
9	Aurangabad - Boisar line	D/C	400	654	896	674	589	314	JUL-14	JUN-16	Stage-I Forest clearance (138ha.) received in Aug'15. Severe ROW problem (involvement grape garden).
10	Aurangabad - III - Aurangabad (PG)	2xS/C	765								
11	Aurangabad - Solapur line	D/C	765	556	760	760	760	556	MAR-16	SEP-15	Commissioned 09/15.
12	Bairasuil HEP - Sarna	D/C	220	80							Work yet to started.
13	Balia - Varanasi	S/C	765	165	463	463	463	164	AUG-14	JAN-16	Completion matching with varansai S/stn.
14	Balipara - Biswanath Chariyali	D/C	400	114	165	165	165	114	AUG-13	SEP-15	Commissioned 09/15.
15	Banaskanta - Chittorgarh line	D/C	765	570	836	0	0	0	APR-18	APR-18	Award plected in Jul'15. Engg. & survey under progress.
16	Banaskanta - Sankhari line	D/C	400	52	130	0	0	0	APR-18	APR-18	Award placed in Jul'15. Engg. in progress.
17	Bareilly - Kashipur line (Quad)	D/C	400	202	282	282	282	202	APR-13	APR-15	Commissioned 04/15.
18	Barethi - Etawah	D/C	765								
19	Barh-II - Gorakhpur	D/C	400	698	944	944	944	698	AUG-14	MAY-15	Commissioned 05/15.
20	Betul - Khandwa (Quad) line	D/C	400	338	434	293	225	40	MAY-16	MAY-16	Work under progress.
21	Bhiwani - Hissar line	D/C	400	113	159	159	159	113	MAR-16	OCT-15	Commissioned 10/15.
22	Bhuj Pool - Banaskanta line	D/C	765	618	0	0	0	0	JUL-18	JUL-18	Award under progress.
23	Champa Pooling Station - Kurukshetra (HVDC)	BIPOLE	±800	2573	3474	3438	2250	850	JUN-15	JUN-16	Completion matching with Champa HVDC Station. Efforts being made for Pole-I in Mar'16. Stage-I forest clearance for WR-II portion obtain in Jun'15. Permission to work obtained in Sep'15.
24	Chittorgarh (New) - Chittorgarh (RVPN) (Quad) line	D/C	400	50	71	62	8	0	APR-17	APR-17	Work under progress.
25	Chittorgarh - Ajmer line	D/C	765	398	625	171	10	0	APR-18	APR-18	Work under progress.
26	Dehradun - Abdullapur	D/C	400	144	247	218	205	51	NOV-14	JUN-16	Severe ROW problem in Uttrakhand.
27	Dehradun - Bagpat	D/C	400	249	443	421	397	125	NOV-11	JUN-16	Severe ROW problem in western UP.
28	Dharamjaygarh - Jabalpur Pooling Station line	D/C	765	848	1138	1138	1138	848	MAR-13	SEP-15	Ready for Commissioning 09/15.
29	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	336	311	265	171	AUG-14	FEB-16	Severe ROW problem faced in Karnataka. Critical
30	Dulhasti - Kishenpur	D/C	400	242	340	307	272	65	NOV-14	JUN-16	Implementation affecetd due to delay in forest clearance(received in Feb'15).

31	Durgapur-Jamshedpur (Balance Portion)	D/C	400	314	434	434	434	314		JUL-13	Aportion of line (279 Ckm) commissioned in April'12. balance portion under hold due to ECL.
32	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	438	159	105	29	NOV-08	DEC-16	G.O issued by govt. of Kerela dated on 19.08.14 recommending additional compensation by land owner. Work to start after assessment of compensation & payment by state Govt./KSEB. Revised G.O. issued on Jan'15. Recently GO issued on 30.07.15 in which compensation is to be done on land value, to be finalised by concerned DC. DC yet to initiate action.
33	Essar Gujarat TPS - Bachau	D/C	400	450	605	596	593	424	FEB-14	DEC-15	Severe ROW problem being encountered.09 fdn. 10 TE & 3.5 Km stringing hold due to non-finalisation of gantry by Essar Power.
34	Ext. of one ckt Biharshariff - Sasaram at Varanasi (Q)	D/C	400	251	344	344	337	171	MAY-15	JAN-16	Completion matching with Varansai S/stn.
35	Farakka - Malda	D/C	400	86	0				NOV-16	NOV-16	Re-conductoring work under progress. Efforts being made to complete earlier.
36	Gadarwara - Jabalpor Pool line	D/C	765	203					NOV-17		Award under progress.
37	Gadarwara - Warora Pooling Station	D/C	765	640					NOV-17	NOV-17	Award under progress.
38	Gaya - Varanasi	S/C	765	246	738	730	716	225	AUG-14	FEB-16	Completion matching with S/stn. Varansi sub station critical due to delay in land acquisition.Severe ROW)Naxalite)problem faced.
39	Gola - Ranchi line	D/C	220	112							
40	Gooty - Madhugiri	D/C	400	418	575	572	572	418	JUN-14	NOV-15	Commissioned 11/15.
41	Gwalior - Jaipur (Ckt 1)	S/C	765	305	834	834	834	305	MAR-14	AUG-15	Commissioned 08/15.
42	Gwalior - Jaipur line (Ckt 2)	S/C	765	311	656	656	656	311	MAR-14	AUG-15	Commissioned 08/15.
43	Jabalpur PS - Orai	D/C	765	838	2095	318	75		APR-18	APR-18	Work under progress.
44	Jaipur (RVPNL) - Bhiwani (IInd Ckt) line	S/C	765	277	749	740	345	86	MAR-16	MAR-16	ROW problem on 8 nos. fdn.& 20 nos TE at Bhiwani end.
45	Jaipur - Bhiwani line	S/C	765	272	741	741	741	272	MAR-16	AUG-15	Commissioned 08/15.
46	Jharkhand Pool - Gaya (Quad) line	D/C	400	372	332	307	246	20	NOV-13	FEB-16	Stage-I forest clearance received in Dec'14 & permission to work received in May'15.
47	Jharsuguda - Dharamjaygarh line	D/C	765	312	296	252	133	11	DEC-15	DEC-16	Huge forest involvement.Critica
48	Kakrapar APP - Navsari line	D/C	400	76	108	87	58		OCT-16	OCT-16	work under progress.
49	Kakrapar APP - Vapi line	D/C	400	208	326	316	195	1	OCT-16	OCT-16	Stringing commenced from Nov'15. Work under progress.
50	Kameng - Balipara	D/C	400	110	149	136	102	0	AUG-13	DEC-16	ATS slowed-down to the extent possible to match with Gen. of Kameng. Gen. proj. delayed. (expected in 2016-17).
51	Kanpur (new) - Kanpur (exit)	D/C	400	41	62	62	62	38	OCT-14	MAR-16	Matching with Kanpur 765KV GIS.
52	Kanpur - Jhatikara	S/C	765	483	1265	1268	956	366	OCT-14	JUN-16	Efforts being made to complete earlier.
53	Kashipur - Roorkee line	S/C	400	302	420	420	418	296	APR-13	DEC-15	Severe ROW problem in Roorkee end.
54	Khamam - Nagarjunasagar line (Vzag TCL)	D/C	400	292	388	377	354	164	AUG-16	DEC-15	work under progress.
55	Khandwa - Indore line	D/C	400	360	490	432	330	215	MAY-16	MAY-16	Work under progress.
56	Khargone TPP-Indore	D/C	400							DEC-15	
57	Kishanganga - Amargarh	D/C	220	206	132	7			MAR-18	JUL-17	Award for tower pkgs. placed in march 2015. Engg. & survey under progress.
58	Kishanganga - Wagoora	D/C	220	78	336	17			MAR-18	MAR-18	Works under progress.

59	Kishanganj - Patna line (Quad)	D/C	400	692	915	915	914	687	NOV-13	DEC-15	Completion matching with Kishanganj s/stn. Land acquired in Aug'13.
60	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	394	390	366	182	JUL-13	JUN-16	Final forest clearance to be issue after cabinit meeting. Limited working period due to snow-bound area & flood affecting implementation. Critical
61	Kishenpur - Ratle, (Dulhasti- Kishenpur Second Ckt stringing extending up to Ratle HP)	S/C	400							JUN-16	
62	Kota - Jaipur (South)	D/C	400	360	529				NOV-17	NOV-17	Award placed in Aug'15. Engg. in progress.
63	Krishnapatnam UMPP - Gooty line (Quad)	D/C	400	632	788	788	788	578		MAR-13	400KV D/C Nellor-Gooty line commissioned in Mar'13. (early K'patnam UMPP - Gooty line)
64	Kurnool (New) - Raichur line	D/C	765	119	319	318	280	95	AUG-16	DEC-15	Work under progress.
65	Kurukshetra - Jalandhar (Ckt-I)	D/C	400	266	728	728	728	266	JUN-15	NOV-15	Ready for Commissioned 11/15.
66	Kurukshetra - Jalandhar (Ckt-II)	D/C	400	265							
67	Kurukshetra - Jind line (Q)	D/C	400	190	270	62	0	0	MAR-18	MAR-18	Work under progress.
68	LILO of Aurangabad - Pune at Pune	D/C	400	97	67	62	51	23	OCT-14	DEC-15	Severe ROW problem. Critical.
69	LILO of One Ckt Parbati Pooling Station - Amritsar at Jalandhar	D/C	400	17	42	13			JUL-17	JUL-17	Award placed in May'15.Work under progress.
70	LILO of One Ckt of Baripada - Mendhasal line at Dubri (OPTCL)	D/C	400	32	48	48	48	32	NOV-12	JUL-15	Commissioned 07/15.
71	LILO of 2nd ckt of Neyveli - Trichy at Nagapattnam	D/C	400	46	65	65	65	46	JUL-15	AUG-15	Ready for Commissioning 08/15.
72	LILO of Abdullapur - Karchan wangtoo at Kala Amb	D/C	400	2					JUL-17	JUL-17	Award under progress.
73	LILO of Abdullapur - Sonepat at Kurukshetra (Tripal)	D/C	400	30	45	45	45	30	JUN-15	NOV-15	Ready for Commissioning 11/15.
74	LILO of Agra - Bharatpur at Agra	S/C	220	120	300				JUL-17	JUL-17	Award placed in Mar'15.
75	LILO of Agra - Meerut at Aligarh	D/C	765		99				APR-18	APR-18	Award placed in Mar'15.Engg. & survey under progress.
76	LILO of Aizwol (PG) - Zemabawk at Melriat (PG)	D/C	132	30	45	0	0	0	DEC-12	JUN-16	Package under re-tendering.
77	LILO of Baripada - Mendhasal at Pindiabil	D/C	400	54	106	96	72	8		DEC-15	Completion matching with Sub station. Severe ROW problem being faced.
78	LILO of Bishwanath Chariali - Agra at Alipurduar	HVDC	±800	24	63	30	11		JAN-15	MAR-16	Gen. Project delayed (ant. in 2016-17). Work under progress. In order to commissioning of Alipurduar Terminal alongwith Pole-II of NEA-Agra completion is planned to be preponed.
79	LILO of Bongaigaon - Siliguri at Alipurduar	D/C	400	13	23	11	7		JAN-15	MAR-16	Work under progress.
80	LILO of Both Ckt of Bawana - Mandola at Rajgarh	D/C	400						MAY-17	MAY-17	Award under progress.
81	LILO of Both Ckt of Bmanauli - Samaypur at Tughlakabad	D/C	400	70	150				JUL-17	JUL-17	Award under progress.
82	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	78	35	0	0	NOV-12	MAR-16	Severe ROW problem in western UP.Line proposed for deletion as advised by State Govt. (referred to CEA). Completion Uncertain
83	LILO of Dadri - Malerkotla at Kaithal	D/C	400	50	67	17			JUN-16	JUN-16	Work under progress.
84	LILO of Dehar - Bhiwani at Rajpura (PSTCL)	S/C	400	29	43	43	43	29	AUG-14	JUL-15	Commissioned 07/15.
85	LILO of Gangtok - Melli at Rangpo	S/C	132	19							
86	LILO of Gangtok - Rangit at Rangpo	S/C	132	7	21	21	21	7	NOV-14	NOV-14	Commissioned 11/14.
87	LILO of Gaya - Fatehpur at Varanasi line	S/C	765	7	9	9	9	6	MAY-15	DEC-15	Commissioning matching with S/stn.
88	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	85	4			JUN-14	NOV-17	Work under progress.

89	LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400	7	15				MAR-18	MAR-18	Award placed in Mar'15.Engg. & survey in progress.
90	LILO of Jiribam - Aizawl at Turial	D/C	132								
91	LILO of Kadapa (Cuddapah) - Kolar at Kunta Pooling Station	D/C	400	21	30	24			MAY-16	MAY-16	Work under progress.
92	LILO of Kanpur - Jhatikara at Aligarh	D/C	765	35	99				APR-18	APR-18	Award placed in Mar'15.Engg. & survey under progress.
93	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	1	5	5	5	1	DEC-12	MAR-13	Commissioned 03/13.
94	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	18	25	25	24	15	SEP-10	FEB-16	Balance protion of line using under ground cable. Award placed in Sep'13.ROW problem for laying of cable continue. Critical
95	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	177	174	106	FEB-12	DEC-15	Completion matching with Bagpat S/Stn. (delay in land acqisition). Severe ROW problem.
96	LILO of Moga - Bhiwani at Hissar line	D/C	400	4	4	4	4	4	MAR-16	JUN-15	Commissioned 06/15.
97	LILO of Neelamangla - Hoddy line and LILO of Somanhally - Hoddy at Yelahanka	D/C	400	34	25	25	25	25	JUL-12	DEC-15	Completion uncertain. ROW problem. Critical.Petition filed in Karnataka High Court for now resolved on 31.07.13. Work commenced in Jan'14. However work again stopped due to agitation.
98	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	45					MAY-17	MAY-17	Award under progress.
99	LILO of Rajarhat - Purnea at Gokarana	D/C	400	906	1341	773	332	60	APR-16	APR-16	work under progress.
100	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	114	77	77	77	114	AUG-13	OCT-15	Commissioned 10/15.
101	LILO of Sarna - Hiranagar at Samba	S/C	220	34	57	18			JUL-17	JUL-17	Work under progress. Efforts being made to complete earlier.
102	LILO of Sasaram - Allahabad at Varanasi (Q)	D/C	400	237	342	342	337	100	OCT-14	MAR-16	Completion matching with Varansai S/stn.
103	LILO of Siliguri (Existing) - Purnea at Kishanganj	D/C	400	8	25	25	25	6	JAN-13	DEC-15	Completion matching with kishenganj S/S.
104	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	69	68	35	JAN-13	DEC-15	Completion matching with Kishenganj S/S.
105	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	25	25	25	25	25	DEC-15	JUN-16	ROW problem. Critical.State Govt. help required for resolution of compensation issue.
106	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	11	10	2	APR-16	APR-16	Work under progress. Stringing commenced from Nov'15.
107	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	41	84	26	14	5	NOV-13	JAN-16	Works was held up. Severe ROW problem issue.Now started. Construction of 01 LILO deferred.
108	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
109	LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP	D/C	400							MAR-15	Investment approval pending.
110	LILO of Wardha - Parli at Warora PS (Q)	2xD/C	400	180					NOV-17		
111	LILO of boht ckt RAPP - Kankroli at Chittorgarh	D/C	400	48	54				JUN-16	JUN-16	Award placed in May'14 LILO only one ckt is to be carried out scheme has been revised.
112	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	90	120	120	120	90	APR-15	NOV-15	Commissioned 11/15.
113	LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.	D/C	400								.
114	LILO of one ckt of Satna - Gwalior at Orai	D/C	765	160	222	22	0	0	APR-18	APR-18	Work under progress.
115	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	307	16	10		APR-17	APR-17	Work under progress.
116	Lara STPS - Raigarh (Kotra) line	D/C	400	36	50	22	22		APR-17	JUN-16	Work under progress.
117	Leh-Kharu (And LILO of Leh-Nimmo)	D/C	66	17	0	0	0	0		MAY-17	Route alignment completed, check survey copleted.

118	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	334	444	329	228	64	AUG-13	MAR-15	Completion uncertain. Works stand still on a/c of localm disturbance /agitation against big dam. Generation uncertain.
119	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	340	465	327	196	35	AUG-13	MAR-16	Completion uncertaion.Works stand still on a/c of local disturbancec /agitation against big dam. Gen. schedule uncertain.
120	Lucknow - Kanpur	D/C	400	320	454	110	5		JUN-16	JUN-16	Work under progress.
121	Madhugiri - Yelhanka	D/C	400	122	177	131	103		JUN-14	JUN-16	Completion uncertain due to severe ROW problem in Karnataka. Critical.
122	Mariani (New) - Mokikchung (PG)	D/C	220	97	163	163	163	97	DEC-12	JUN-15	Ready for Commissioning 06/15.
123	Mauda-II - Betul (Quad) line	D/C	400	386	537	419	280	72	MAY-16	MAY-16	Work under progress.
124	Meerut - Moga line	S/C	765	337	922	922	922	337	MAR-15	MAY-15	Commissioned 05/15.
125	Meja - Allahabad line	D/C	400	56	81	79	59	5	JUL-15	JUN-16	Work slowed down to the extent feasible matching with Generation project.
126	Melriat (New) - Sihmui line	D/C	132	12	30	0	0	0	DEC-12	JUN-16	Stage-I forest clearance awaited.package under re-tendering.
127	Mokokchung (PG) - Mokokchung (Nagaland) line	D/C	132	2	11	11	11	2	DEC-12	JUL-15	Line commissioned in Jul'15.
128	Mysore - Kozhikode	D/C	400	420	614	614	614	420	DEC-07	SEP-15	Ready for Commissioning 09/15.
129	NCC gen Sw Yd. - Nellore PS line (Q)	D/C	400	33	101	101	96	25	FEB-17	MAR-16	Work under progress.
130	Nagapattinam Pooling Station - Salem (NMTCL)	D/C	765	534	543	428	302	63	MAR-15	DEC-15	Work under progress.
131	Narendra (New, Kudgi) - Kolhapur (new)	D/C	765	374	489	489	489	374	APR-15	NOV-15	Ready for Commissioned 11/15.
132	Narendra (New, Kudgi) - Narendra (Existing)	D/C	400	354	464	464	462	354	APR-15	NOV-15	Ready for Commissioning 11/15.
133	Navsari - Boisor	D/C	400	432	599	483	452	290	OCT-12	JUN-16	Contigrncy arrangement to connect Navsari-Boisar with Vapi-Navi Mumbai line by passing forest area to form Vapi-Navsari line (212 Ckm) commissioned in Mar'13.For balance portion, forest clearance awaited. Critical. Severe ROW problem being faced.
134	Neyveli TS-II - Neyveli TS-I	D/C	400	14					JUL-15	NOV-15	Commissioned 11/15.
135	Nizamabad - Dichpali	D/C	400	22	55				MAY-18	MAY-18	Award placed in Mar'15. Engg. & survey under progress.
136	Orai - Aligarh	D/C	765	600	892				APR-18	APR-18	Award Placed in Mar'15.Engg. & survey under progress.
137	Orai - Orai (Q)	D/C	400	76	100				APR-18	APR-18	Award placed in Mar'15.Engg. in progress.
138	Padghe (PG) - Kudus line	D/C	400	34	46	45	44	27	AUG-14	JUN-16	Commissioning of Kuddus S/S by MSETCL critical. Completion matching with Aurangabad-Padghe line.
139	Padghe (PG) - Padhe (PG)	D/C	400	50	46	45	44	27	AUG-14	SEP-16	Completion of Kudus S/S by MSETCL critical.Completion matching Aurangabad - Padghe line.
140	Panchkula - Patiala	D/C	400	131	183	163	86	10	JUN-16	JUN-16	Work under progress.
141	Parli - Parli (Q)	D/C	400	40					JAN-18	JAN-18	Award under progress.
142	Parli - Solapur	D/C	765	294					NOV-17		Award under progress.
143	Pasighat - Roing line.	S/C on D/C	132	70	345	345	344	101	DEC-12	FEB-16	Readiness of up stream & down stream system being implemented by Arunachal Pradesh Govt. Critical for commissioning of line.
144	Pipalkoti HEP - Pipalkoti (THDC) (Kuwari Pass)	D/C	400								
145	Punatsangchu-I - Alipurduar	D/C	400	128	174	152	135	24	JAN-15	DEC-16	Gen. expected beyound 2017-18. Wild life sanctuary involved. Case under process at NBWL.
146	RAPP - Kota line	D/C	400	104	130	40	16		MAR-15	DEC-16	Forest clearance for Bundi & Kota Div. are awaited.77nos. location are in

										forest. Critical
147 Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	247	247	96	MAY-14	MAY-15	Commissioned 05/15.
148 Raipur Pooling station - Wardha line -II	D/C	765	713	961	741	595	202	JAN-15	JUN-16	Stage-I Forest clearance (295 Ha)received in Jun'15. Permission to work obtained in July 15.
149 Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	921	921	920	340	AUG-14	JAN-16	Permission to work in forest received in May'15.
150 Ranchi - Jharkhand Pool line (Quad)	D/C	400	136	195	195	195	138	NOV-13	FEB-16	Testing under progress. Completion matching with Jharkhand Pool & Jharkhand Pool bey at line.
151 Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/M/C)	D/C	220	54	115	115	115	54	NOV-13	MAY-15	Commissioned 05/15.
152 Rihand - Vindhyachal Pooling Station (2nd Ckt)	D/C	765	31	91	91	91	31	NOV-12	AUG-15	Ready for Commissioning in 08/15.
153 Roing - Tezu line	S/C on D/C	132	60	244	212	180	31	APR-12	MAR-16	Progress affected due to severe ROW problem.Critical
154 Roorkee - Saharanpur line (Quad)	D/C	400	76	100	98	98	66	APR-13	JAN-16	ROW problem in western UP.
155 Salem - Madhugiri	D/C	765	217	574	245	114		DEC-15	MAR-16	Work under progress.
156 Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	244	645	605	564	97	SEP-14	MAR-16	Severe ROW being faced in Karnataka. Critical.
157 Salem Pooling Station - Salem	D/C	400	120	165	165	165	120	SEP-14	AUG-15	Ready for commissioning 08/15.
158 Sasan - Vindhyachal (PS)	S/C	765	6	18	18	18	6	APR-15	APR-15	Commissioned 04/15.
159 Sasaram - Allahabad line	D/C	400	4	11	11	10	5	MAY-15	JAN-16	
160 Sasaram - Deltonganj line	D/C	400	392	523	512	475	295	NOV-12	DEC-16	Completion matching with Daltanganj S/S delayed due to non-availability of S/S land (land acquired in May'15).
161 Sholapur STPP - Sholapur line - II	D/C	400	22	35	8			MAR-17	MAR-17	Foundation commenced from Nov'15.
162 Sholapur STPP - Sholapur line-I	D/C	400	22	35	35	35	22	OCT-15	APR-15	Ready for commissioning 04/15.
163 Sikar - Jaipur line	D/C	400	336	480	470	438	205	AUG-12	MAR-16	Contract reviewed through assignement to JV partner.
164 Silchar - Hailakandi (Contingency arrangement)	D/C	132	50	65	65	65	39		JUN-12	Line test charged in Jun'12.
165 Silchar - Melriat (New) line (charged at 132KV)	D/C	400	286	436	366	211	101	DEC-12	JUN-16	Major portion of line in forest. severe ROW in vicinity of Aizwl town due to stiff resistance from influential local owner. package under re-tendering.
166 Silchar - Purba Kanchan Bari line (charged at 132KV)	D/C	400	254	373	373	373	254	DEC-12	JUL-15	Commissioned 07/15.
167 Siliguri - Purnea	D/C	400						SEP-13	SEP-15	
168 Singrauli - Allahabad line	D/C	400	170	422	150	65		JUN-16	JUN-16	Work under progress.
169 Srikakulam PP - Vemagiri - II Pooling Station (Vizag TCL)	D/C	765	668	877	719	470	87	AUG-16	AUG-16	Work under progress.
170 Srikakulam Pooling Station - Angul line	D/C	765	552	726	594	447	131	JUN-15	AUG-16	Stage - I forest clearance awaited (99 Ha.).1 package under re-tended & awarded in Jun'15. Completion matching with Srikakulam - Vimagiri being executed under TBCB route (sch. Aug'16).
171 Suraj mani nagar - North Comilla (Indian portion)	D/C	400	46	63	57	42	14		DEC-15	Efforts being made to complete by Dec'15.
172 Tapovan Vishnugadh - Kunwari Pass	D/C	400							MAR-17	Investment approval pending.
173 Tehri Gen. - Tehri Pooling Station (Q)	D/C	400	14	50				NOV-17	OCT-17	Award placed in Feb'15.Engg. & survey under progress.
174 Tehri Pooling Station - Meerut	D/C	765	4	10				NOV-17	OCT-15	Award placed in Feb'15. Engg in progress.

175	Tezu - Namsai line.	S/C on D/C	132	90	332	213	153	32	DEC-12	JUN-16	Progress affectd due to severe ROW problem.
176	Tirunelveli PS - Tuitcorin PS (Quad) line-1	D/C	400	116	232	23	0	0	APR-17	APR-17	Work under progress.
177	Tirunelveli PS - Tuitcorin PS (Quad) line-2	D/C	400	114	228	0	0	0	APR-17	APR-17	Award placed in Apr'15. Engg. & survey under progress.
178	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	739	1000	995	675	145	SEP-14	JUN-16	Contractual issue.
179	Unchahar - Fatehpur	D/C	400	60	145	126	79	0	SEP-16	JUN-16	Work under progress.
180	Vapi (PG) - Kala - Kudus	D/C	400	236	346	205	185	90		JUN-16	Due to severe ROW problem at Novi Mumbai end, line was decided to be terminatedat Kudus S/stn.of MSETCL. Forest clearancereceived on Aug'15 Contingency arrangement to connect Vapi-Navi Mumbai with Navsari-Boiser line bypassing ROW area to form Vapi-Navsari line(24 ckm) comm. in Mar'13. 400 kV D/C Vapi-Kala portion comm. in Mar'14 (61 ckm) Balance to complete by Mar'16. Kudus s/s being implemeted by MSETCL. CRITICAL
181	Vapi (PG) - Navi Mumbai	D/C	400	258	346	205	185	90	SEP-10	JUN-16	Due to severe ROW portion at Navi-Mumbai end,Line now decided to the terminated at Kudus S/stn. of MSETCL. Forest clearance (Stage-I) received in Aug'14. Contigency arrangement to connect Vapi-Navi Mumbai with Navsari-Boisar line by passing ROW area to form Vapi-Navsari line (24 Ckm) commissioned in Mar'13.40KV D/C Vapi-Kala portion (61 Ckm0 commissioned in Mar'14. Balance matching with readiness of Kudus S/S by MSETCL.
182	Vapi-Boisar	D/C	400	258	0	0	0	0			
183	Varanasi - Kanpur	D/C	765	652	885	882	876	414	OCT-14	MAR-16	Completion matching with Varansai sub station critical. Balance land for varansai GIS acquired in Jun'14.
184	Vijayawada - Nellore line	D/C	400	661	887	887	887	661	NOV-14	JUL-15	Commissioned 07/15.
185	Vindhyachal - Jabalpur	D/C	765	1520					JUN-18	JUN-18	Award under progress.
186	Vindhyachal Pooling Station - Satna Ckt-II	S/C	765	271	586	586	586	271		AUG-15	Commissioned 08/15.
187	Wardha - Aurangabad (on 1200 kV)	D/C	1200	700	961	875	678	196	OCT-12	DEC-16	Contract terminated 01 out of 02 nos due to unsatisfactory performanc and fresh tender being taken up.The pkg. has been bifurcated into two pkgs.. 01 pkg. award in Dec'14 & 2nd pkg. awarded in Feb'15.Remaning 01 pkg. also terminated in Aug'15 due to poor performance & fresh tender is being taken up.
188	Wardha - Hyderabad line	D/C	765	1032	1474	378	56		MAY-18	MAY-18	Work under progress.
189	Warora Pooling Station - Parli	D/C	765	640					NOV-17	JAN-18	Award under progress.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Agia - Matia (Dudhnoi) line	S/C on D/C	132	23	87	87	87	23	NOV-13	MAY-15	completed/ Ready to be charged.
2	BTPS - Kokrajhar line	S/C on D/C	132	10	39	37	28	5	DEC-13	JAN-16	Frequent Bandhs in BTAD area, forest clearance received, RoW at Loc 21,22 in forest area etc. are making the project slipped.
3	Bongaigaon TPS - Rangia (Salakati)	D/C	220	327	517	494	452	77	JAN-13	JUN-16	1. Delay due to re alignment of line such as proposed airport at BTAD area, 800 kV line of PGCIL, ROW, Local Problem etc. are attributing to the delay. Now there is almost settlement of RoW and compensation related issues, the Erection work is going on smoothly. How ever in Mushalpur areas (Baksa) District there has been serious law and order issues and construction work is carried out by deploying Security personnel.
4	Kokrajhar - Bilashipara - Gauripur	S/C on D/C	132	63	203	199	121	22	SEP-13	FEB-16	Work in progress. Clearance and RoW
5	Kukurmara - Azara line	S/C on D/C	132	5	24		0	0	DEC-11	MAR-16	Check survey done. Profile drawing approved.
6	Kukurmara - Boko line	S/C on D/C	132	25	162	0	0	0		DEC-14	Project has been abandoned
7	LILO of One Ckt Langpi - Sarusajai at Sonapur	D/C	220	2	1	1	1	2	JAN-13	AUG-15	Commissioned 08/15.
8	LILO of Jorhat - Bokakhat at Jorhat (West) S/S	D/C	132	10	9	9	9	3	NOV-13	AUG-15	Completed on 06.07.2015.
9	LILO of Namrup - Tinsukia at Bordubi S/S	D/C	132	4	9	9	8	5	NOV-13	MAY-15	completed 13.07.2015.
10	LILO of both ckt of Balipara (PG) Samaguri at Sonabil	2xD/C	220	14	6	6	5	2	DEC-13	JUN-16	in progress.
11	LILO of both ckt of Depota - Gohapur at Sonabil S/S	2xD/C	132	5	6	6	6	1	NOV-13	JUN-16	in progress.
12	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	55	41	31	0	0	DEC-13	JUN-16	RoW & Water logging problems adversely affected erection work.
13	LILO of one ckt of Tinsukia - Margherita at Rupai (Doomdooma) S/S	D/C	132	59	109	109	109	59	JAN-13	JUN-16	commissioned on July 2015.
14	Namrup - Mariani	S/C on D/C	220	145	448	448	448	145	DEC-13	JAN-16	Railway Crossing & Gantry is not ready at Namrup GSS.
15	Nazira - Mariani (Garmur) line	S/C	132	34	237	237	137	69		APR-13	completed.
16	Samaguri - Lanka line (2nd Ckt)	S/C	132	61	205	205	205	61	NOV-13	JUN-16	Completed/ Charged on 04.12.2015.
17	Samaguri - Nagaon line	S/C on D/C	132	42	142	142	142	42	JAN-13	DEC-13	completed in Dec' 2013.
18	Sonapur - Chandrapur line	D/C	132	28	51	39	11	0	NOV-13	JUN-16	In progress Railway crossing/ ROW/ compensation issue..
19	Sonapur - Jagirod line	D/C	132	52	86	40	25	0	NOV-13	JUN-16	In progress (compensation issue)..

BEAS VALLEY POWER CORPORATION LIMITED (BVPCL)

1	Uhl-III - Hamir Pur	S/C on D/C	132
---	---------------------	---------------	-----

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Barauni TPS Exte. - Hazipur	D/C	220	200	350	0	0	0	JUN-16	JUN-16	Work yet to start.
2	Begusarai-Purnea	D/C	220	366	564	551	172	16	SEP-03	DEC-14	
3	Bihta (New) - Bihta	D/C	220	34					JUL-15		No Progress.
4	Bihta - Sipara	D/C	220	108						SEP-15	
5	Darbhangha - Darbhanga	D/C	220	20	16	3	0	0	MAR-16	MAR-16	
6	Darbhangha - Motipur	D/C	220	200	397	230	86	0	DEC-15	DEC-15	
7	Darbhangha - Samastipur (New)	D/C	220	50	178	4	0	0	MAR-16	MAR-16	
8	Darbhangha - Supaul/Lokhi	D/C	220	190	326	0	0	0	JUN-16	JUN-16	
9	Gaurichak - Bihta (New)	D/C	220	118	207	89	81	11			
10	Gaya (PG) - Sonenagar (New)	D/C	220	200	299	252	188	0	JAN-16	JAN-16	
11	Kanti - Gopalganj (2nd Ckt.)	S/C	220	101						MAR-16	Severe ROW issues.
12	Kishanganj (New) - Madhepura	D/C	220	250					JUN-16	JUN-15	Detailed survey of APO to AP 18 done, rest under progress.
13	Kishanganj (PG) - Kishanganj (New)	D/C	220	16	29	0	0	0	FEB-15	FEB-16	
14	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220	4					MAY-15		Likely to start soon.
15	LILO of Begusarai - Kanti at Samastipur	D/C	220	60	53	6	0	0	JAN-16	JAN-16	
16	LILO of Both Ckt of Purnea - Begusarai at BTPS Extn	D/C	220								work yet to be awarded
17	LILO of Both ckt of Biharsharif - Begusarai at BTPS Extn.	D/C	220	4	9	5	2	0		AUG-15	
18	LILO of Darbhanga - Kanti at Motipur	D/C	220	140	251	197	142	0	DEC-15	DEC-15	
19	LILO of Darbhanga - Kanti at Musahari	D/C	220	84	166	7	0	0	MAR-16	JUN-16	
20	LILO of Pusouli (PG) - Ara (PG) at Pusouli (New)	D/C	220	5	19	19	19	5	MAY-15	AUG-15	Ready for Commissioning 08/15.
21	Madhepura - Lokhi	D/C	220	150						AUG-16	Detailed survey of APO to AP 14 done, rest under progress.
22	Patna (PG) - Gourichak	D/C	220	1						AUG-15	Not yet decided due to incorporation of Multi-Ckt. Towers in the scope of work.
23	Pusouli (New) - Dehri	D/C	220	62	199	125	23	5	MAY-15		

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Chhuri - Mopka (Bilaspur)	D/C	220	189	345	345	345	189	FEB-11	NOV-15	Ready for Commissioning 11/15.
2	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155				48	JUN-15	MAR-16	Work is under progress.
3	LILO of One ckt of Korba (W) - Khedamara at Marwa	D/C	400	116	161	161	161	116	MAR-13	MAY-15	Commissioned 05/15.
4	LILO of Korba - Vishrampur at Churri	D/C	220	30	30	30	30	30	JUL-14	APR-15	Commissioned 04/15.
5	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	220	18	46	46	46	18	FEB-14	AUG-15	Commissioned 08/15.
6	Raita - Jagadalpur	D/C	400	658	901	848	810	404	MAY-14	MAR-16	Work is under progress. 2nd Phase forest clearance obtained. Compliance of Avifauna as per forest office letter no. 1085 dtd. 01.05.2015 is under process. Work in forest is under progress.

DELHI TRANSCO LIMITED (DTL)

1	Bawana-Rohini -II (Sec -29)	D/C	220	12	38	30	19	0	MAR-15	¿Case for extension of time upto 28.02.15 was processed and approval of same is awaited.	
2	Harsh Vihar - Patparganj line	D/C	220	180							
3	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	35	35	35	11	JUL-15	Commissioned 07/15.	
4	Mundka -Peeragarhi U/G 200 mm, 250 MW	D/C	220	26				26	MAY-11	APR-15	Commissioned 04/15.
5	Peeragarhi-Wazirpur U/G 1000 mm, 200 MW	D/C	220	17					MAR-15		.Cable laid in 13 Sections out of 19 Sections. 42 Joints made out of 108 Joints. .Delay in RBI permission to M/s TBEA to open INR account in India received in Nov,13. .¿ROW charges amounting to Rs. 7.6 Crore deposited to Railways . The permission is expected within a week. ¿ Work has been stopped by TBEA and their sub-contractor for approx. last 4 months on account of pending INR payments. Finance deptt. is not releasing payments amounting to Rs. 2.7 Crore citing WCT/Taxation issues.

DEPARTMENT OF POWER ARUNACHAL PRADESH ()

1 LILO of Ranganadi - Nirjuli at Pare HEP D/C 132

.

GOA ELECTRICITY DEPARTMENT (ED- GOA)

1	Colvale-Cuncolim	D/C	220	30				APR-17	Under planning Stage.
2	Ponda - Verna	D/C	220	90	0	0	0	APR-17	Administration and expenditure approval has been accorded and placing of award likely by March 2015.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amerli-Jasdan	D/C	220	110		0	0	0	MAR-16	Line dropped as scheme changed
2	Amreli - Kasor line	D/C	400	470	676	584	471	0	MAR-16	W I P / Severe RoW problems
3	Amreli - Sukhpar line	D/C	220	80	126	126	126	80	OCT-15	Commissioned 10/15.
4	BECL (Padva) - Botad line	D/C	220	188	292	138	87	0	MAR-16	WIP
5	Bhachau - Radhanpur	D/C	220	340		0	0	0	JUN-15	Yet to award.
6	Bhadreshwar - Varsana line	D/C	220	104				104	NOV-15	Commissioned 11/15.
7	Bhatiya-Kalwad line	D/C	220	238	373	101	59	0	APR-14	W I P / Severe RoW problems
8	Bhogat-Kalavad	D/C	400	240		0	0	0	MAR-16	Yet to award
9	Chanranka - Veloda	D/C	400	199	275	217	192	53	MAR-16	
10	Charanka - Jangral	D/C	220	193	302	302	302	193	JUN-15	Ready for Commissioning 06/15.
11	Charanka - Langral	D/C	220	191	302	302	302	193	JUN-15	Line test charged on 01.06.2015 from Jangral to AP-13.
12	Chhara -Keshod	D/C	400	200		0	0	0	MAR-17	Yet to award
13	Chharodi - Ford line	D/C	220	38	33	33	33	38	OCT-15	OCT-15 Commissioned 10/15.
14	Chhatral - Dhanaj	D/C	220	40		0	0	0	MAR-16	Yet to award
15	Chikhli - Bhilad	D/C	220	170		0	0	0	MAR-17	Yet to award
16	Chorania - Botad	D/C	220	160	196	36	0	0	OCT-15	WIP
17	Choraniya - Viramgam	D/C	220	71		0	0	0	MAR-15	Yet to award
18	Fedra - Botad	D/C	220	120		0	0	0	MAR-15	Yet to award
19	GPPC (Pipavav)- Dhokadva	D/C	220	94	152	152	152	70	MAR-12	OCT-15 Severe ROW Problem.
20	Gavasad - Salejada line	D/C	220	194	313	245	96	0	MAR-16	wip
21	Hadala - Rajkot-II	D/C	220	50		0	0	0	MAR-15	Yet to award
22	Halvad - Charadva	D/C	220	60		0	0	0	MAR-17	Yet to award
23	Halvad-Sadla	D/C	220	76	124	97	87	31	DEC-15	W I P / Severe RoW problems
24	Hazaira (GSEC) - Mota	D/C	220	111	182	107	94	20	MAR-16	W I P/Row problems
25	Jasdan - Gondal	D/C	220	100		0	0	0	MAR-17	Yet to award
26	Kalawad-Kangasiyali	D/C	220	112	191	154	129	56	DEC-15	W I P / Severe RoW problems
27	Kasor - Herang	D/C	400	37	73	71	71	38	OCT-15	WIP
28	Keshod - Keshod	D/C	220	10		0	0	0	MAR-15	Yet to award
29	Keshod - Timbdi	D/C	220	140		0	0	0	MAR-16	Yet to award
30	Keshod - Visavadar	D/C	220	120		0	0	0	MAR-15	Yet toaward
31	Kosamba- Achhalia	D/C	400	140		0	0	0	MAR-17	Yet to award
32	LILO of SSP- Asoj & SSP -Kasor lines at Achhalia	D/C	400	80		0	0	0	MAR-16	Yet to award

S/S									
33	LILO of Asoj - Karamsad at Mogar S/S	D/C	220	15			15	APR-15	Commissioned 04/15.
34	LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia	D/C	220	40		0	0	MAR-15	Yet to award
35	LILO of Chorania - Gondal at Rajkot-II	D/C	220	50		0	0	MAR-15	Yet to award
36	LILO of Chorania - Gondal at Shapar	D/C	220	40		0	0	MAR-17	Yet to award
37	LILO of Essar-Hadala line at Kalavad S/S	D/C	400	100	695	26	1	MAR-16	WIP
38	LILO of Godhra -Kadana line at Lunawada	D/C	220	5				MAR-15	
39	LILO of Hadala - Sartanpar - Halvad at Tankara	D/C	220	50		0	0	MAR-17	Yet to award
40	LILO of Jambuva - Karamsad at Asodar	D/C	220	2		0	0	MAR-17	Yet to award
41	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	APR-15	Yet to be awarded.
42	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	170	162	MAR-16	WIP. Case of 6 locations is pending in district court
43	LILO of Jetpur - Rajkot at Metoda	D/C	220	10		0	0	MAR-15	yet to award
44	LILO of Kangasiyali - Nyara at Hadala	D/C	220	33	69	69	69	AUG-15	Commissioned 08/15.
45	LILO of Karamsad - Vartej at Fedra	D/C	220	20	33	0	0	MAR-16	AT given on 10.07.15
46	LILO of Karmsad -Vartej at Dhuvaran	D/C	220	60	152	143	94	DEC-15	Work in Progress.
47	LILO of Kasor - Vertej at Fedra	D/C	220	20	33	0	0	MAR-16	AT given on 10.07.2015
48	LILO of Kasor-Amerli line at Fedra	D/C	400	80				MAR-16	
49	LILO of Kasor-Boated at Dhuvaran Ccppp-III	D/C	220	82	148	145	144	DEC-15	WIP
50	LILO of Morbi - Hadala at Tankara	D/C	220	24		0	0	MAR-16	Yet to award
51	LILO of Mundra (Adani)- Zerda line at Sankhari	D/C	400	200	45	0	0	MAR-16	WIP
52	LILO of Mundra - Hadala at Halvad.	D/C	400	89	126	124	67	APR-16	W I P / Severe RoW problems
53	LILO of Navsari - Vav at Popada	D/C	220	17					
54	LILO of Navsari-Talangpore line at Utran	D/C	220			0	0	APR-15	Yet to award
55	LILO of Radhanpur - Mehsana at Sankhari	D/C	220	50		0	0	MAR-15	Yet to award
56	LILO of Ranasan - Karamsad at Gatrad	D/C	220	1		0	0	MAR-16	Yet to award
57	LILO of Salejada - Bhat at Kerala	D/C	220	10		0	0	MAR-16	Yet to award
58	LILO of Sankhari - Jangral at Sankhar	D/C	220	50	53	42	2	MAR-16	WIP
59	LILO of Savarkundla - Visavadar at Bagasara	D/C	220	50		0	0	MAR-15	Yet to award
60	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	APR-09	APR-15 Sever ROW problem. Tender reinvited for remaining portion
61	LILO of Shivilakha - Deodhar line at PS-2	D/C	220	56				APR-15	Commissioned 04/15.
62	LILO of Tappar - Hadala at Navlakhi	D/C	220	10		0	0	MAR-17	Yet to award
63	LILO of Ukat (Th) - Achhalia at Achhalia	D/C	220	20		0	0	MAR-15	Yet to award
64	LILO of Vadavi-Zerda at Sankhari	D/C	400	100	45	4		DEC-15	WIP
65	LILO of Wanakbori -Soja line at Dehgam (PG) S/S	D/C	400	28		0	0	MAR-16	Yet to award

66	LILO of one ckt Halvad - Morbi line to Bhimasar (PG) at Charadava S/S	D/C	220	2	5	5	5	2		AUG-15	Ready for Commissioning 08/15.
67	LILO of one ckt Kosamba-Chorania line at Fedra	D/C	400	80		0	0	0		MAR-16	Yet to award
68	LILO of one ckt Wanakbori -Soja line at Prantji S/S	D/C	400	80		0	0	0		MAR-17	Yet to award
69	LILO of one ckt of Wanakbori - Asoj at Vyankatpura (Jarod)	D/C	220	28							
70	LILO on one ckt of Jamanwada - Varsana line at Ukheda S/s	D/C	220	10	18	18	18	10		OCT-15	Commissioned 10/15.
71	Mundra (Adani) - Zerda line 1	D/C	400	664	997	453	275	0		JUN-16	WIP/Severe RoW Issue
72	Mundra (Adani) - Zerda line 2	D/C	400	664	956	956	950	595		DEC-15	WLine terminated at 400kV Varsana S/s (2x80.26kM) on 31.03.2015 under stop gap arrangement. W I P (Severe RoW problems)
73	Nanikhakhar - Varsana - Chitrod	D/C	220	290		0	0	0		MAR-16	Yet to award
74	Palitana - Talaja	D/C	220	90		0	0	0		MAR-15	yet to award
75	Pipavav-Amreli	D/C	400	150		0	0	0		MAR-17	Yet to award
76	Pirana (PG) - Gatrad	D/C	220	50		0	0	0		MAR-17	Yet to award
77	Pooling station -Sankhari	D/C	400	218	275	217	192	53		MAR-16	WIP
78	Prantij - Agiyol	D/C	220	60		0	0	0		MAR-16	Yet to award
79	Prantij - Dhansura	D/C	220	70		0	0	0		MAR-16	Yet to award
80	SSNNL PS-I - PS-2 (ACSR Zebra conductor)	D/C	220	22	38	38	38	22	JUL-13	JUN-15	Commissioned 06/15.
81	Salaya (EPGCL generating station)-Halvad	D/C	400	350		0	0	0		MAR-18	Will be in line with generation project which is delayed
82	Sankhari-Prantij	D/C	400	200		0	0	0		MAR-17	Yet to award
83	Shapoorji Pallonji generating station	D/C	400	220		0	0	0		MAR-16	Generation project is delayed so this evacuation line will be in line with the generation project
84	Sikka - Moti Paneli line	D/C	220	157	259	259	259	157		AUG-15	Commissioned 08/15.
85	Soja-Zerda	D/C	400	280		0	0	0		MAR-16	Yet to award
86	Suva - Achhalia	D/C	220	140		0	0	0		MAR-15	Yet to award
87	Termination of GPEC - Haldarva at Achhalia	D/C	220	90		0	0	0		MAR-16	Yet to award
88	Termination of one Achhalia- Jambuva line at Jarod	D/C	220	60	125	88	70			MAR-16	WIP
89	Utran - Kosamba Line-II	D/C	220	86					DEC-09		
90	Vadavi - Chhatral	D/C	220	13	88	39	32	0		MAR-16	WIP
91	Vadavi - Dhanaj	D/C	220	38		0	0	0		MAR-16	Yet to award
92	Vadavi - Viramgam	D/C	220	53		0	0	0		MAR-14	Yet to award
93	Vadavi-Halvad	D/C	400	240	394	127	87	0		DEC-15	WIP
94	Vadinar(Essar)- Amreli (Balance)	D/C	400	239	365	309	256	113	NOV-09	JUN-15	W I P
95	Varsana - Jamanwada line	D/C	220	348	565	565	565	348		OCT-15	Commissioned 10/15.
96	Varsana - Mokha	D/C	220	109	230	230	230	109		NOV-15	Commissioned 11/15.
97	Varsana-Bhachau	D/C	220	60		0	0	0		APR-16	Yet to award

98	Varsana-halvad	D/C	400	220	378	110	38	0	MAY-16	WIP
99	Visavadar - Timbdi	D/C	220	120	295	268	251	64	MAR-16	WIP
100	Wanakbori S/y -Wanakbori S/y (existing)	D/C	400	2		0	0	0	APR-16	Yet to award
101	Wanakbori TPS-Soja	D/C	400	200	0	0	0	0	JUN-15	Yet to award

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	A5(Faridabad) - A4(Faridabad)	D/C	220	15	33	33	33	15		DEC-15	Line almost completed.Only stringing pending between tower location no. 46 to 48 as the matter pending in Lok Adalat, Faridabad.
2	Bhiwani - Bhiwani	D/C	220	15	0	0	0	0			Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
3	Bhiwani - Isharwal	D/C	220	65	218	61	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
4	Deepalpur - Sonapat	D/C	220	5	27	15	8	0		DEC-15	Work under progress.
5	Deepalpur-Sonapat HSIIDC Rai	M/C	220	42	113	101	28	0	MAY-13	JAN-16	Due to dismal progress of contractor the firm has been blacklisted. The work was re-awarded in January 2015 with schedule completion period of one year. Work in progress.
6	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 72 (HVPNL)	D/C	220	1				1		APR-15	Commissioned 04/15.
7	Gurgaon Sector 72 (PGCIL) - Gurgaon Sector 33 (HVPNL)	D/C	220	7	19	19	19	7		APR-15	Commissioned 04/15.
8	Gurgaon Sector 72 - Nuh - Rangla Raipur (Ckt-I & II)	D/C	220	146	318	318	318	146	APR-11	SEP-15	Commissioned 09/15.
9	LILO of Badshahpur - Bhiwadi - Mau line at Panchgaon	D/C	220	3				3		APR-15	Commissioned 04/15.
10	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	84	165	132	22	0	JUL-13	MAR-16	Due to dismal progress of contractor the firm was blacklisted. Contract for balance work has been re-awarded. Work under progress.Work under progress. Firm has been requested to expedite the progress of work.
11	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5						JUN-16	Work is to be re-awarded as the contractor to whom the work was awarded has been blacklisted
12	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2				2	JAN-11	AUG-15	Ready for Commissioning 08/15.
13	LILO of Narwana - Mund at Khatkar (Jind)	2xD/C	220	44	0	0	0	0		MAR-16	Work awarded to Inabensa Bharat Ltd. Contractual problem.Court case.
14	LILO of both Ckt of Cheeka - Durala at Sonta	D/C	220	80	128	102	70	0	JUL-13	NOV-15	work under progress
15	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1						SEP-15	Work yet to be award.
16	Masudpur-Samain line	D/C	220	91	182	182	182	91		MAY-15	Commissioned 05/15.
17	Mau - Balwal	D/C	220	37	64	64	64	37		JUL-15	Commissioned 07/15.
18	Palwal (Meghpur) - Meerpur Kurali	D/C	220	52	106	106	106	53		DEC-15	RoW on account of Railway crossing and NHAI crossing. Approval of railway authorities for crossing between TL No. 47 & 48 has been accorded. Highway crossing is involved between TL No. 44, 45 and the matter is being pursued with the NHAI and same will be resolved shortly.
19	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15						AUG-16	The contractor has been blacklisted. Work is yet to be re-awarded.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Barsaini -Banala	D/C	220	100					MAR-17	MAR-17	Delay FAC approval.
2	Dehan-Hamirpur	D/C	220	110					MAR-18	MAR-17	
3	Hatkoti-Pragati Nagar	D/C	220	54					MAR-17	MAR-16	Delay FAC approval.
4	Kairan-Chamera II (PG)	D/C	220	4	20	11	7	0	OCT-15	DEC-15	
5	Kashang - Bhaba	D/C	220	78	100	100	100	62	OCT-15	DEC-15	out of 2 ckt, one ckt completed and charged on 7/2011.
6	Kashang - Jangi Pooling Station	D/C	220								3 gangs working Jhangi Pooling Station yet to be awarded.
7	Koti-Karian	S/C	220	35						MAR-17	Delay FCA approval.
8	LILO Jhakri A/Pur	D/C	400	6						MAR-14	.
9	LILO of Nalagarh-Baddi at Mandhala S/S	D/C	220	8						SEP-14	
10	LILO of AD Hydro-Nalagarh at Fozal	D/C	220	13	24	24	24	13		JUL-15	Commissioned 07/15.
11	LILO of Kasang - Bhbaba at Tidong-I	D/C	220							DEC-16	Work yet to start
12	LILO of Parbati III - Parbati Pooling station at Sainj	D/C	400							APR-14	Yet to award.
13	LILO of one ckt of Nathpa Jhakri - Abdullapur at Swara Kuddu	D/C	400						MAR-17	JUL-16	Delay FAC approval pending for the lest three year. Stage -I clearance in July 2015.
14	Lahal -Budhil HEP	D/C	220	3					OCT-16	SEP-16	Delay FCA approval. (Work awarded).
15	Lahal-Chamera	D/C	400	72					OCT-18	MAR-17	Delay FCA approval.
16	Nalagarh -Kunihar	S/C	400	33						APR-14	.
17	Rauri-Kunihar	D/C	220	28						APR-14	
18	Shongtong Karcham HEP - Wangtoo (Quad)	D/C	400	18							
19	Snail -Hatkoti (Swara Kudu)	D/C	220	24					MAR-17	MAR-16	
20	Sunda-Hatkoti	D/C	220	54					MAR-17	DEC-16	Delay FCA approval.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	140	140	140	31		JUN-14	Commissioned.
2	Chutak HEP-Gramthong -II	S/C	66	5	29	29	29	5		SEP-12	Commissioned.
3	Chutak HEP-Kargil-I	S/C	66	10	55	55	55	10		OCT-12	Commissioned.
4	Delina - Wahipora-Kishanganga	D/C	220	80							Fund yet to be tied up.
5	Ganglas - Leh Army base	S/C	66	9	46	22	0	0		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
6	Gramthong -II - Sankoo	S/C	66	27	154	154	154	27		SEP-14	Commissioned.
7	Khangral - Mulbek -II	S/C	66	23	117	117	117	23		SEP-14	Commissioned
8	Kharu S/S - Himya S/S	S/C	66	51	242	239	204	36		SEP-14	Slow progress.
9	LILO of Wagoora - Mirbazar at Lassipora	D/C	220	12							Fund yet to be tied up.
10	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		JAN-16	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
11	Leh (C.P.) - Kharu S/S	S/C	66	25	107	107	107	25		SEP-14	Commissioned.
12	Leh III - Ganglas	S/C	66	10	53	29	8	2		SEP-15	Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.
13	Mulbek-II - Kargil -I	S/C	66	28	124	124	124	28		SEP-14	Commissioned.
14	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	SEP-14	Stringing completed.The line could not be charged due to dipute between PSTCL and JKPDD on sharing of cost of bay at Shahpur Khadi.
15	Udhampur- Gladni	S/C	220	48	165	165	165	48	APR-08	SEP-14	Severe RoW and Court case.
16	Wagoora-Budgam- Zainkote	D/C	220	60	118	103	82	17	MAR-09	SEP-14	ROW issue at Dangarpورا.Original Project provision exhausted.
17	Wagoora-Mirbazar	D/C	220	104	177	175	170	49		SEP-14	ROW issues and slow pace of execution of work by contractor due to paddy cultivation.
18	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	410	68	0	MAR-10	SEP-14	Slow pace of execution of work in Zainkote-Alusteng section. Original Project cost provision exhausted, For Alusteng - Miarbazar section contract case sent to Govt for approval.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80	130	109	88	18	APR-09	MAR-16	Due to poor progress of working agency, the work order is cancelled.
2	Chatra - Latehar	D/C	220	208	320	187	82	0		AUG-15	Delay due to Forest Clearance, Coal Block of TUBED coal mines under transmission corridor, ROW, non-availability of fund.
3	Chatra - PBCMP (Barkagaon)	D/C	220	114	171	34	10	0		AUG-15	Delay due to Forest Clearance, ROW, non- availability of fund.
4	Daltonganj - Garhwa	D/C	220	66	111	24	0	0		MAR-15	Delay due to Coal Block of Usha Martin under transmission corridor, ROW, non - availability of fund.
5	Dumka - Jasidih	D/C	220	160						SEP-16	
6	Dumka - Rupnarayanpur	D/C	220	147	242	242	242	147		JUN-15	Ready for commissioning 06/15.
7	Essar (Latehar) - Latehar	D/C	400	82	114	98	79	21		DEC-15	
8	Govindpur - Dumka	D/C	220	204	330	266	192	0		APR-16	ROW problems.
9	Hatia - Namkum (PGCIL)	D/C	220	66	125	51	39	0		MAR-16	Critical ROW.
10	Jasidih - Giridih	D/C	220	180						SEP-16	
11	LILO of one ckt TTPS - Govindpur at Phase-III	D/C	220	70						SEP-16	
12	Latehar (JSEB) - PTPS	D/C	400	218	305	251	216	54		DEC-15	Latehar & PTPS end S/S not finalized and forest clearance in process.
13	PTPS - Bero (New Ranchi)	D/C	400	100	139	129	125	70		APR-15	PTPS end S/S not finalized and forest clearance in process.
14	TTPS - Govindpur	D/C	120	180	282	117	69	0		MAR-16	

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Bagalkot - Gadag	D/C	220	186	380	380	380	101	JUL-15	NOV-15	Work under progress.
2	Beerenahalli - Thallak (Chitradurga) (Balance portion)	D/C	220	41	73	50	26	0	AUG-07	FEB-16	Check survey approved. 5 location excavated. Work under progress.
3	Bellary (PS) - C.N. Hally	D/C	400							MAR-17	Tender invited on 7.3.2015. Detailed survey under progress.
4	Bellary (PS) - New Madhugiri (near Tumakur)	D/C	400	437	498	347	311	75		DEC-16	Work under progress.
5	Bellary (TPS) - Bellary (PS)	D/C	400	5						AUG-16	LOI issued on 25-Aug-15.
6	Chikkodi-Kudachi	D/C	220	70	120	120	90	40	SEP-06	DEC-15	Work short closed.For balance works LOI issued to M/s Shivakumar & Co., Belagavi on 19-11-2015.
7	HSR Layout - Nimhans S/S	UG Cable	220	11	0	0	0	9		DEC-15	21/21 sections laid, 20/20 joints completed. Cable testing to be taken up by the agency for which opening of link boxes is required. BBMP permission awaited. Satisfactory restoration certificate to be obtained from BBMP /BDA/Nimhans. Balance works : 1. OFC cable to be laid in 11th section (approx 510Mtrs). 2. Jointing and termination of OFC cable. 3. Fixing of balance Link box at JB-1. 4. Testing and commissioning of cable.
8	Ittagi - Kudligi line	D/C	220	65	119	60	51	0		DEC-15	Work under progress.
9	JSW TPS - Bellary (PS)	D/C	400	20						MAR-16	Tender invited on 28.4.2015.
10	Kapnoor - Humnabad line	D/C	220	106	191	175	154	6	JAN-16	JAN-16	Work under progress.
11	LILO of Arasikere -Kanthenahalli at Arasikere S/S	D/C	220	8	21	21	21	10		DEC-15	Work completed and to be commissioned.
12	LILO of Both ckt of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
13	LILO of Gadag - Lingapur at Koppal	D/C	220	1	2	1				MAR-15	Work short closed vide O.M No. CEE/TZ/GLB/SEE(O)/AEE-3/2014-15/3830.37 dtd 12.09.2014 of Chief Engineer, Elec, Transmission zone, Gulbarga . To be retendered.
14	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	35	31	0	SEP-07	MAR-16	Work under progress.(1) ROW problems at corridor between 4 & 5 pending in JMFC, Hoskote, Additional Civil Judge(Junior division) since 9.12.10. (2)Loc 4 & 5: Case filed by party at High court vide Writ Petition: 46532-533/2012 dtd: 19.11.2012 seeking injunction. (3) Loc 4 : The petitioner has obtained stay order vide WP 32606-32607/2013 from the Hon'ble High Court against the proceedings in the OS No: 253/2010 on 02.09.13. (4) Loc 36 : Case No: MAG(CR)/1/13-14 at DC Court, B'lore Rural.Reserved for Orders.Being pursued.
15	LILO of Hubli - Lingapur 2nd Ckt at Gadag	D/C on M/C	220	16					JUL-15	NOV-15	Work under progress.
16	LILO of RTPS - Btps at YTPS	D/C	400	33	43	43	43	33		JUN-15	Commissioned 06/15.
17	LILO of RTPS - Lingasugur S/C line at Mallat (Manvi)	D/C	220	6	13	12	10	0		DEC-15	Work under progress.

18	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22	FEB-08	FEB-16	Forest clearance required for 3.836 hectares in locations 25,34 &35. Stage-I approval received on 20.04.11. NPV & compensatory afforestation charges of Rs.28,01,923/- paid on June-2011.Additional NPV & compensatory afforestation charges of Rs.4,04,973/- paid on 01.10.2011.Demarkation of the line corridor in the forest land done on 01.04.2013.Letter addressed on 01.04.2013 to forest authorities to process for stage-II. Payment of Rs.7,61,404 made on 06.11.2014 to KFDC, Chikkamagalur for stage-II clearance. The file was forwarded to DCF, Hassan on 14.11.2014 and from there to CCF, Hassan on 08.12.2014 and then to APCCF , Aranya Bhavan, Bengaluru on 23.12.2014. Intimation received from the Principal Chief Conservator of forest, Hassan to accord Stage-II clearance in view of clearing the required payments by KPTCL on 20.04.2015.Stage-II clearance approval awaited.
19	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	32	27	23	0	JUN-11	DEC-15	Work under progress. (1) Local ROW problems at locations: (i)9,10,14A,16,- being pursued. (2) DC COURT: For corridor 8-9 & 10-11: Case filed in DC court on 27.05.2013. Being pursued. (ii) Loc 16: Case filed at DC Court on 26.11.2014. Being pursued.
20	Madhugiri - Pavagada	D/C	220	120	214	155	140	18		MAR-16	Work under progress. Railway crossing :There is a Tumkur -Rayadurga railway corridor problem. Correspondence made with the railway authorities. A meeting was held by Deputy Commissioner, Tumkur with Railway authorities and KPTCL and directed to shift the line from the railway track. (loc No 2 to 5, Loc No 30 to 37, Loc No 62 to 81). Total 9 towers to be deviated (Loc 63,64,65,75,76,77,78,80 erected to be deviated and Loc 79 concreted to be deviated). Revised survey submitted by agency on 23.08.14. Cost implication and revised detailed survey is under approval.
21	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	34	32	9	SEP-09	OCT-15	Work under progress.
22	Somanahalli - Malur - Kolar	D/C	220	180	272	267	267	140	MAR-08	MAR-16	Malur-Kolar line charged (42 Ckm). The line from Malur end upto Loc 137 charged (68.98 Ckm).The line from Somanahalli end upto Loc 55 charged (23.64 Ckm). Total line charged 134.62 Ckm. Balance work under progress.Case pending in High Court: (i) At Loc 59 (for stub concreting) : Case disposed. (ii)Loc 84,85,86,88 & 89: Case filed by KPTCL in DC Court on 27.01.2014. Being pursued. (iii) Loc 84,85,86,88 & 89 : Case filed by party in Court of Junior Civil Judge , Bangalore Rural district on 11.02.2014. Being pursued. (iv) Loc 135,135A,135B, 135C & 136 : case filed in High Court by party (India International School) on 19.06.2013. Being pursued.
23	Somananahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		MAR-16	Line work short closed vide OM No CEE/TZB/SEE(O)/AE-3/15-16/925-31 dated: 12.08.2015

											Due to severe ROW problems for the earlier awarded line routes, new proposal of converting SC Singarpet line to MC line from crossing point of Somanahalli-Malur line to Yerandanahalli S/s & DC line from Bommasandra I/A to Jigani s/s in the KIADB road median has been submitted. Estimate for MC line submitted to P&C on 25.10.2014 and for UG cable on 08.01.2015. DPR approved for 220kV MC line on 01.06.2015.
24	Termination of Nelamangala - Talaguppa at CN Halli	D/C	400							DEC-16	Detailed survey under progress.
25	Tubinakere- Kothipura	D/C	220	137	278	278	257	87	JUN-09	MAR-16	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (2)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. 220-66 kV MC line from 220 kV Kothipura to Bidadi S/s: (1) ROW problems pending in DC Court Ramanagar for Loc 15 : Case filed on 19-07-2012. (2) ROW problems to be solved locally at 8 locations 2,3,4,4A,5,6,33 & 77
26	Vajamangala - Kadakola	D/C	220	39	55	49	45	0		MAR-16	Work under progress.
27	Varahi -Khemar- Kavoor in the existing 110 kV corridor(balance portion)	D/C on M/C	220	245	420	420	420	245	JUL-08	MAR-16	Varahi-Khemar 150 Ckm (75 km route length) charged on 22.07.2010. Work of 220 kV line completed. Inspection report with observations received from CEIG, B'lore vide Lr.No: CEIG/ACEI/EI-2/AEI-4/24043/15-16 Dtd: 18.11.2015 ROW problem pending at Civil court : (i) For Corridor between 2-3A-2A, case filed in Civil Judge (Jr. Division) Mangalore, Interim order received against KPTCL on 24.01.2014. Miscellaneous appeal filed at the Court of Civi Judge (Sr. Division), Mangalore, MA no. 11/2014. Being pursued.
28	Vasanthanarasapura - Antharasanahally	D/C	220	38	97	43	1	0	JAN-16	JUL-16	Work under progress.
29	Vasanthanarasapura - Madhugiri	D/C	220	89	209	0	0	0	JUL-16	JUL-16	Work under progress.
30	Yelahanka - Chikkabettahalli	M/C	220	25	42	41	36	2	JUL-15	DEC-15	Work under progress.
31	Yermarus TPS - Bellary Pooling Station	D/C	400	284							LOI issued on 19-Oct-15. Work to be taken up.
32	Yermarus TPS - Gulbarga	D/C	400							DEC-15	Estimate under preparation.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	LILO of Idukki-Udumalpet at Pallivasal HEP	D/C	220	5	0	0	0	MAR-16	ATS of Pallivasal Extension HEP. Work is yet to start.	
2	LILO of Ldukki - Kozikode at Kodakpara	D/C	220						ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.	
3	Pothencode - Kattakkada	D/C	220	57	108	103	72	0	MAR-16	Re-tendering in Dec,15
4	Thottiyar - Kodakpara	D/C	220						MAR-17	ATS of Thottiar HEP. May be deleted, as the work is not targeted in the Annual Plan of 2015-16.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Shajapur	D/C	220	95	72	17	13	32	MAR-16	Work under progress.About 12% work completed.
2	Dada Dhuniwale TPP - Moondi Pooling Point	D/C	400	80						
3	Damoh - Tikamgarh (2nd Ckt)	D/C	220	158				158	JUN-15	Commissioned 06/15.
4	Handia - Ashta(2nd stage)	D/C	400	180						
5	Julwania - Kukshi	D/C	220	160						
6	Katni - Damoh	D/C	220	220						
7	LILO of Bina - Guna at Ashoknagar	D/C	220	8	14	14	13	0	DEC-15	Work under progress.
8	LILO of Bhilai - Seoni at Balaghat / Kirnapur	D/C	400	30						
9	LILO of Bina - Gwalior at Datia	D/C	220	2				2	APR-15	Commissioned 04/15.
10	LILO of Both ckt of Badod - Ujjain at Ujjain	D/C	220	40						
11	LILO of Damoh - Bhopal at Sagar	D/C	400	40						
12	LILO of Handia - Barwaha at Handia	D/C	220	40						
13	LILO of Indira Sagar - Satpura at Handia	D/C	400	40						
14	LILO of Indore - Itarsi at Handia	D/C	400	40						
15	LILO of Indore-II - Ashta at Shankargarh	D/C	220	20						
16	LILO of Jabalpur - Amarkantak at Gorabazar	D/C	220	4						
17	LILO of Khandwa (PGCIL) - Rajgarh at Chhegaon	D/C	400	20						
18	LILO of Nagda - Rajgarh at Badnawar	D/C	400	40						
19	LILO of Ratlam - Badnagar at Badnawar	D/C	220	40						
20	LILO of Rewa - Ton at Sirmour	D/C	220	10	20	20	20	10	JUN-15	Ready for Commissioning 06/15.
21	LILO of both ckt Indore - Pithampur at Indore	D/C	220	8						
22	LILO of both ckt Nagda - Ujjain at Ujjain	D/C	220	40						
23	LILO of both ckt of Ratlam - Badnagar at Badnawar	D/C	220	40						
24	LILO of one ckt of Bina - Gwalior at Datia	D/C	220	10	7	6	5	0	MAR-16	Work under progress.About 45% work completed.
25	LILO of one ckt Bhopal - Ashta at Mugalia Chhap.	D/C	220	40						
26	LILO of one ckt of Bansagar (Tons) - Satna at Sirmour	D/C	220	2						
27	LILO of one ckt of Bina - Sagar at Bina	D/C	220	10						
28	LILO of one ckt of Indore - Barwaha at Simrol	D/C	220	13						
29	LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	D/C	400	20						
30	LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar	D/C	220	4						
31	LILO of one ckt of Vindhychal - Satna at Nigrie	D/C	400							
32	LILO of second ckt of Auraiya - Malanpur at Mehgaon	D/C	220	6						

33	LILO of second ckt of Damoh - Tikamgarh at Damoh	D/C	220	10	0	0	0	0	
34	Maheshwar (HEP) - Rajgarh (Dhar)	D/C	220	230					Double entry previously as Maheshwar - Rajgarh
35	Moondi Pooling Point - Handia	D/C	400	240					
36	Morena - Malapur	D/C	220	80					
37	Nagda - Ujjain line	D/C	400	150					Double entry previously as Nagda - Ujjain
38	Nigri TPP - Satna	D/C	400						
39	Pithampur - Badnawar DCDS	D/C	400	150					
40	Pithampur - Gandhinagar	D/C	220	60					
41	Pithampur - Moondi Pooling Point	D/C	400	280					
42	REVA TPP - Moondi Pooling Point	D/C	400	70					
43	Satna - Chhatarpur (2nd ckt)	S/C	220	160			15	MAR-16	
44	Shri Singaji TPP - Moondi Pooling Point	D/C	400	40					.
45	Ujjain - Dewas	D/C	220	90					

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Ahmednagar - Jeur (Kaudgaon)	S/C	220	53				53		APR-15	Commissioned 04/15.
2	Ambazari - Mankapur	M/C	220	44	37	0	0	0		MAR-16	Agency is not ready to carry out the work. Order awaited for U/G cable (3.7 KM)
3	Ambazari - New Buttibori-II	M/C	220	184	0	0	0	0		APR-16	line is to be deleted. As line is not possible due to major ROW problem as line passeing through N.A. and defence land only.
4	Apatapa - Anjangaon	D/C	220	104	172	77	65	0		MAR-16	Arbitral award- Group C. Tender being processed for balance work.
5	Aurangabad (Ektuni - III) - Aurangabad -II (Thaptitanda) Ckt-II	S/C	400	5				5		MAY-15	Commissioned 05/15.
6	Babhaleshwar - Jeur (Kaudgaon)	S/C	220	87				87		APR-15	Commissioned 04/15.
7	Babhaleshwar - Kudus	D/C	400	447	708	547	481	173		MAR-16	Forest Involved: Nashik Zone - 32 Hec (27 locations) Vashi Zone - 116 hec (60 locations) Forest Proposal pending at CCF, Nashik, Pune & Thane. ROW: (Nasik Zone) For 39 locations: Cases filed. Hon. Collector Pune delegated the powers to SDO Revenue Manchar. Loc. No. 33 - Due to GMRT issue and intervene of MLA Junnar, SDO Revenue Manchar has instructed that unless this issue is resolved, orders will not be issued. (Vashi Zone) ROW cases for 27 locations pending at Collector, Thane office. Rly Crossing: 100KV Railway crossing involved for total 4 Nos. Loc(Mumbai-Nashik central railway near Vashind, Tadavali):- On 12.08.2015 reminder letter given to Sr. DEN, CST w/r to track crossing approval on dtd. 12.08.2015. PTCC: Proposal forwarded to BSNL, Mumbai. Telecom details awaited.
8	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07	MAR-16	Work stopped due to severe ROW problems.
9	Boisar II-Borivali	M/C	220	329	261	260	253	323	DEC-11	MAR-16	Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec). ROW at Loc. No. 9/0: Case pending at Collector Palghar.
10	Bridgestone-II - Chakan-II	M/C	220	24	27	25	15	0		MAR-16	Work in Progress.
11	Chandrapur II - MIDC - Ballarshah	D/C	220	40	66	66	60	3		MAR-16	Work in progress.
12	Chandrapur II - Tadali	D/C	220	40	89	65	48	16		MAR-16	ROW cases to be filed for 19 locations. For 16 locations. Order passed and police protection is needed.
13	Chinchwad - Apta	M/C	220	30				30		JUN-15	Commissioned 06/15.
14	Eklahare - Pimpalgaon	D/C	220	87	158	135	119	12		MAR-16	Collector order received for balance foundations. Police Protection can be made available, agency is not deploying the sufficient required manpower.
15	Ghatodi - Hingoli line	S/C	220	86	269	269	269	86	MAR-11	OCT-15	Commissioned 10/15.
16	Jejuri - Hinjewadi - I	D/C	400	93	146	105	94	30		MAR-16	Forest: 1] Combined proposal for both (Package I, Pacage II) submitted by EHVCD-2. Compliance yet to be submitted . 2] Forest proposal initiated as per Ltr. No. EE/EHV/Constn /Dn-II/PN/1183 dt. 25/6/13. Final forest proposal submitted online in lock mode on dt 19.03.15 to nodal officer Nagpur. Hard copies are submitted to forest authority vide T.O.Lr. No. 562 dt 13.04.15

17	Jejuri - Hinjewadi -II	D/C	400	114	127	88	76	16	MAR-16	Highway Crossing:Involved however, Loc No. are not identified as survey is pending due to ROW. Forest1] Combined proposal for both (Package I, Pacage II) submitted by EHVC2-2. Compliance yet to be submitted . 2] Forest proposal initiated as per Ltr. No. EE/EHV/Constn /Dn-II/PN/1183 dt. 25/6/13. Final forest proposal submitted online in lock mode on dt 19.03.15 to nodal officer Nagpur. Hard copies are submitted to forest authority vide T.O.Lr. No. 562 dt 13.04.15 ROW: 4 Nos of location order received, police protection needed.
18	Kalmeshwar - Warud	D/C	220	170	277	159	72	0	MAR-16	ROW: For 18 locations, Cases filed at Collector office, Nagpur. Hearing under process.
19	Kalwa-Borivali	M/C	220	68	52	52	20	16	MAR-16	Forest permission received on 14.01.2013 for SGNP(81.42 Hec) and on 17.09.2012 for teritorial forest(117.28 Hec).
20	Khanapur length tap to Vita - Lamboti line	D/C	220	47				47	OCT-15	Commissioned 10/15
21	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0	MAR-16	L.No. 2133 dt. 13.11.13 has given to agency to start the work. But agency has given a letter for cancellation of work on 13.11.13.
22	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-16 Forest Involved: 10.36 Ha Received FRA certificate. After compliances proposal along with FRA again submitted from Nodal to GoM on dt: 05.05.2015. ROW: Cases filed for 17 locations at Collector office, Nagpur. 13 no. of cases closed for orders on Dt: 01.10.15. Orders yet to be received. Agency stopped work since 24.01.2014. National Highway (NH-69) crossing: Reminder letter given to NHAI regarding approval of long pending cases vide no:3162 Dt:26.08.15.
23	Koradi TPS - Wardha	D/C	400	239	336	336	336	231	APR-11	MAR-16 Forest: 16.9392 Ha (Wardha :3.85 & Nagpur:13.0892) In-Principal approval received on dt: 04.03.14. Permission for tree cutting and work commencement letter received from CCF, Nagpur vide letter no: 3831 Dt: 09.10.15 Compliance for Stage-I submitted and final approval awaited. ROW: 2 locations (Loc. No. 30/0, 16/0) Closed for order on Dt:01.10.15. Order yet to be received. National Highway (NH-69) crossing: Reminder letter given to NHAI regarding approval of long pending cases vide no:3162 Dt:26.08.15.
24	Koradi TPS-New Khaparkheda	D/C	220	29	72	71	70	22	DEC-13	MAR-16 Forest area involved 4.122 Ha. In-principal approval received on Dt: 11.09.15. Permission for tree falling and work commencement letter awaited from CCF, Nagpur. ROW: Work stopped. Police protection required.
25	Koradi-II - Koradi-III	D/C	400	239	111	81	63	2	MAR-16	Forest: Area involved 0.5523 Ha Proposal Submitted to DCF Nagpur vide ltr no. 1159 dt: 06.05.2015.Approved on dt.30.10.15 ROW: (Total 15 locations) 06 no. cases closed for orders on Dt:15.10.15. Orders yet to be received. PTCC:Proposal submitted vide l.no:1284 Dt: 10.07.15 and forwarded by Corporate Office, Mumbai to PTCC Office vide Ltr No. 10038 Dtd 29.07.2015.

										Telecom & railway details awaited.	
										Highway: In principle approval received on dt. 13.10.15.	
26	LILO (Tapping) of Dhule - Malegaon at Sayne	S/C	220	5	18	18	18	5		JUN-15	Commissioned 06/15.
27	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	99	99	99	49		MAR-16	Work in progress.
											ROW at total 03 locations (Loc. No. 79, 67-68). Cases filed at collector office on 06.07.2015.
28	LILO of Bhugaon - Pusad at Wardha (PG)	D/C	220	14	33	14	13	0		MAR-16	ROW: For total 13 locations order is awaited.
											PTCC: Order awaited.
29	LILO of Bhugaon - Warora-I at Warora	D/C	220	50	42	22	12	2		MAR-16	ROW: Nil at present.
30	LILO of Chinchwad - Phursungi at Kondhwa	D/C	220	1				1		AUG-15	Ready for Commissioning 08/15.
31	LILO of Kandalgaon - Lonand at Lonand MIDC	D/C	220	8	11	11	11	8		JUL-15	Commissioned 07/15.
32	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	42	39	8		MAR-16	Work in progress.
											ROW: order passed for Loc. No. 2, 42.
											Continuous persuance with District Collector, S. P. Kolhapur, SDM, Tahasildar, Kagal & Murgud police station.
											Very poor response / follow up from agency M/s Jyoti.
33	LILO of Mhaisal - Jath at Mendhegiri S/S (Ckt-I)	D/C	220	20				20		AUG-15	Commissioned 08/15.
34	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	11	20	20	20	11		NOV-15	Commissioned 11/15.
35	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	11	MAR-07	MAR-16	Forest land involved in the route at Loc. No. 16A, proposal yet to be approved.
											The proposal is returned by Nodal Officer, Nagpur to Dahanu forest dn. for compliances of Dwellers Act. Obtaining of NOC under Dwellers Act is in process from concerned Grampanchayats.
											Work stopped due to severe ROW problem.
36	LILO of Waluj Bahaleshwar - Deogaon Rangari S/S	D/C	220	26				26		APR-15	Commissioned 04/15.
37	LILO of Warora - Wardha at Warora	D/C	220	50	42	22	12	2		MAR-16	ROW: Nil at Present.
38	LILO of both ckt Bhusawal II - Aurangabad I at Aurangabad-II (Ckt-II)	D/C	400	154					MAY-12	NOV-15	
39	LILO of both ckt Parli (GCR) - Beed at Parli	D/C	220								.
40	LILO point of IEPL to LILO point of Warora-Wardha line	D/C	400	97				97		MAY-15	Commissioned 05/15.
41	Malegaon - Kalwan	D/C	220	97	171	156	128	0		MAR-16	Work in progress.
42	Nagothane - Wadkhal	D/C	220	30	93	56	44	0		MAR-16	Work is carried out by M/s JSW under ORC. Fresh tenderisation is held up due to non receipt of assurance payment from ISPAT.
43	Nanded - Bhokar	D/C	220	73	122	122	115	69		MAR-16	Slow work by agency. Forest NOC received.
44	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated
45	Nanded - Narsi	D/C	220	32	50	22	0	0		MAR-16	Arbitral award- Group C. Tender for balance work to be refloated.
46	Nanded - Waghala	D/C	220	30	52	51	51	30		AUG-15	Ready for Commissioning 08/15.
47	Nasik TPP - Nasik (MSETCL)	D/C	400							MAR-15	Work yet to be started by MSETCL.
48	New Bhusawal - Chalisgaon	D/C	220	258	431	431	431	258	MAR-11	NOV-15	Commissioned 11/15.
49	Padghe - Tarapur	D/C	400	30	12	3	0	0		MAR-16	ROW: Cases filed for 8 locations at Add. collector Jawhar office.
											Forest land confirmation is awaited from DCF Dahanu, Forest department.
											PTCC:Proposal forwarded to BSNL, Mumbai. Telecom details awaited.

50	Sawangi - Bhokardhan	D/C	220	134	224	224	224	134	SEP-15	Commissioned 09/15.
51	Shedyal - Jath line	D/C	220	37				37	JUN-15	Commissioned 06/15.
52	Shivajinagar - Malegaon	S/C	220	114				114	JUN-15	Commissioned 06/15.
53	Shivajinagar - Satana	S/C	220	96				96	JUN-15	Commissioned 06/15.
54	Tapping on Lonand Kandalgaon for Lonand MIDC	S/C	220	1				1	APR-15	Commissioned 04/15.
55	Uppalwadi - Mankapur	M/C	220	32	28	1	0	0	MAR-16	ROW at total 15 locations. Cases filed at Collector office on dt. 01.10.2015.
56	Uppalwadi - New Pardi	M/C	220	54	45	0	0	0	MAR-16	Work not started by agency. RAILWAY-Loc. no. 3&4 & Loc. no. 21 & 22 Proposal yet to be prepared by Agency. Regular follow up being done.
57	Wardha (PGCIL) - Ghatodi	D/C	220	322	547	345	204	0	MAR-16	Work in progress. ROW: Cases to be filed for 6 locations. For 28 locations, Cases filed at Collector office. Order is awaited.
58	Warora - Wardha	D/C	220	165	289	260	250	98	MAR-16	ROW: Total 9 locations - Order is awaited.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	19	19	19	9	DEC-15	No issues of forest clearance and no court cases. Work is under progress.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	9	9	5	JAN-14	Work completed and line charged on 28.01.2014.
3	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	16	15	15	5	MAR-16	No issue on forest clearance and no court cases.Work held up due to ROW problem. The PHED,GOMe has complained and filed and FIR against Loc No. 3 to 8. Overall status is 90% completed.
4	LILO of NEHU - Khliehriat line at Mustem	D/C	132	1	4	4	4	1	NOV-15	Work completed & commissioned on 20.11.2015.
5	LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem	D/C	132	6	9	0	0	0	JUL-16	No issues on forest clearance. Materials procurement is in process.
6	LILO of Rongkhon - Ampati at Praharinagar	D/C	132	20	34	0	0	0	DEC-16	Land for the substation has been identified and procurement of the same is in progress.
7	LILO of one ckt Palatana - Bongaigaon at Byrnihat line	D/C	400	4	10	10	10	4	MAY-15	Commissioned 05/15.
8	Mawngap - Sumer	D/C	132	66	102	102	102	66	DEC-11	Work completed and line charged on 21.12.2011.
9	Nangalbibra - Agia	S/C	132	92	316	316	316	92	AUG-13	Work Completed and line charged on 06.08.2013.
10	New Umtru - Umtru HEP	S/C	132						MAR-16	No issues of forest clearance. Survey works completed. Re-survey done due to construction of a new building in the corridor of the approved profile survey & due to crossing of the 132kV D/C Killing-EPIP-II line. Material procurement is under process. Inspection of column & beams done on 31.03.2015.
11	New Umtru HEP - Norbong (EPIP-II)	D/C	132	6	9	0	0	0	MAR-16	No issues of forest clearance. Survey works completed. Re-survey done due to construction of a new building in the corridor of the approved profile survey & due to crossing of the 132kV D/C Killing-EPIP-II line. Material procurement is under process. Inspection of column & beams done on 31.03.2015.
12	Rongkhon S/S - Ampati	D/C	132	33	102	97	86	12	MAR-16	No issues on forest clearance and no court cases. ROW problem resolved. Work delayed presently due to fund constraint.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Atri - Pandiabil	D/C	220	45	88	88	88	45	APR-15	JUN-15	Commissioned 06/15. (By passing Pandiabil S/S)
2	Bidanasi -Cuttack	D/C	220	20	38	31	31	5	DEC-09	MAR-16	Work for river bed piling was held up due to flood in the river.However work has already resumed
3	Bolangir - Kesinga	D/C	220	160	315	189	0	0	JAN-15	SEP-16	Forest clearance pending with DFO Bolangir & Kalahandi North for Demarcation of forest land and enumeration of trees coming in the corridor of 220 kV Kesinga-Bolangir D/C line.
4	Cuttack (OPTCL) - Pratapsasan	D/C	220	64						MAR-16	Re-routing required due to acute ROW proble. Survey completed. Location details is being worked out
5	Ib-Meramundali	D/C	220	470	625	625	625	470		DEC-15	One circuit from lapanga to Meramundali(Part of Ib-Meramundali line) was charged in the month of October 2014. But immediately after charging theft of conductot taken place for which th e line is again under restoration and the portion from Lapanga to Meramundali is expected to be charged in the month of December 2015.After charging of this portion the balace portion from Lapanga to Ib will be taken up through other mode of execution
6	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	0	0	0		MAR-16	Repeated. already at sl. 6. This may be deleted.
7	LILO of (Existing) Budhipadar-Burla at Lapanga	D/C	220	16	19	19	19	6		DEC-15	
8	LILO of (Existing) Bhanjanagar - Meramundali at Narasinghpur	D/C	220	8						SEP-16	The survey work is in progress
9	LILO of (Existing) Budhipadar - Tarkera at Kuanrmunda.	D/C	220	29					SEP-15	OCT-15	Work offloaded from Contractors scope.
10	LILO of Duburi - Balasore at Dhamara	D/C	220	79					DEC-16	DEC-16	Survey in progress. Location details is being worked out. It is decided to defer the project right now.
11	LILO of IB- Thermal-Meramandali at Lapanga	D/C	400	11					JUN-13	FEB-16	The line work will be taken through other modalities. Survey in progress. However S/s order already placed on M/s Alsthom
12	LILO of Indravati - Theruvali at Kasipur	D/C	220	4					AUG-16	AUG-16	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
13	LILO of Katapalli - Bolangir at Bargarh (New)	D/C	220	10					MAR-17	MAR-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
14	LILO of Meramundali - Duburi at Dhenkanal (New)	D/C	220	10					MAR-17	MAR-17	The project is likely to be taken up on a later date. Tendering not done
15	LILO of Narendrapur - Mendhasal at Attri (Old Karadagadia)	D/C	220	7	8	8	7	0		DEC-15	Work in progress.
16	LILO of Rengali - TTPS at Chendipada	D/C	220	36						MAR-16	Work is deffered. May be deleted for now.
17	LILO of Rengali - Tarkera at Bonai	D/C	220	6	17	17	0	0		MAR-16	All foundation work completed. Since the balance work of S/s is re-tendered even though line is completed total project can not be completed.However line work is taken up through OPTCL empanelled contractor
18	LILO of one ckt of Indravati - Thervali line at Jaypatna	D/C	220	28					DEC-17	DEC-17	Work order just placed for S/s. The line work tendering not done. The completion schedule mentioned is for S/s.
19	LILO of one ckt of Rengali - Tarkera at Deogarh	D/C	220	60					JUN-13	MAR-17	The project is likely to be taken up on a later date. Tendering not done
20	Lapanga (PGCIL) - Sundergarh.	D/C	400	44						MAR-15	The project is not taken up right now.May be deleted.
21	Malibrahmani - Angul	D/C	400	62	108	100	80	20		MAR-16	There is no such project under OPTCL. May be deleted
22	Meramundali-Duburi (1st Ckt)	D/C	400	192	279	279	279	192		AUG-15	Ready for Commissioning 08/15.

23

Puri (Samangra) - Pandiabil

D/C

220

92

155

155

155

92

JUL-15

Commissioned 07/15. (By passing Pandiabil S/S).

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED Mizo)

1	LILO of Zemabawk - W.Phaileng at Sihhmui	S/C	132	5	0	0	0	DEC-13
2	Turial HEP - Aizawl	S/C	132					MAR-14

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Almora-Pithoragarh	D/C	220	146	0	0	0	0	JUN-16	DPR prepared. DPR submission to funding agency is in progress.
2	Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni	D/C	220	94	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
3	Devsari-Karanprayag	D/C	220	52	0	0	0	0	NOV-17	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
4	Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori	D/C	220	76	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
5	Joshimath - Kunwari Pass (Pipalkoti)	D/C	220	40					JUN-18	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd., contract effective date is 14.10.11 and GMVN has not given the permission to cross the Auli Ropeway, hence crossing by underground cable is proposed at Joshimath. Land sliding zone being encountered at village Malli Tangri and Talli Tangri the survey and forest case yet to be completed. Forest Case of 51.3 Hect. is under preparation. Total Progress 6%.
6	Kuwari Pass (Pipalkoti)-Karanprayag -Srinagar	D/C	400	184	0	0	0	0	JUN-16	Retendering is under Process.
7	LILO of Muzaffarnagar - Vishnu Prayag at Kuwari Pass (Pipalkoti)	D/C	400	2	6	0	0	0	DEC-15	Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 and will be taken after award of 400 KV Pipalkoti S/s. Total Progress 11%.
8	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5	0	0	0	0	OCT-16	Construction of line as per Schedule of construction of Singoli HEP and to be constructed by L&T.
9	LILO of Kashipur - Pantnagar line at Jaffarpur	D/C	220	12					JUN-15	Tendering is under process.
10	LILO of Loharinagpala - Koteswar at Pala - Maneri	D/C	400	10	0	0	0	0		The work at Pala Maneri HEP stopped as per GOI order.
11	LILO of Mori - Dehradun line at Nogaon	D/C	220	10					MAR-18	Construction of line as per connectivity schedule of generators in Yamuna Valley
12	LILO of Nandprayag -Karanprayag at Langrasu	D/C	220	16	0	0	0	0	NOV-17	Construction of line as per Schedule of construction of Langrasu.
13	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	0	0	0	MAR-15	Tendering is under process.
14	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10					MAR-16	
15	LILO of Roshnabad -Puhana at Pirankaliyar S/S	D/C	220	10	0	0	0	0	DEC-16	LoA is to be issued.
16	LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S	D/C	220	70	0	0	0	0	APR-16	Tender has been floated.
17	Lata Tapovan- Joshimath	D/C	220	24	36	0	0	0	DEC-15	Regarding Forest land Transfer proposal nodal officer Dehradun raised queries vide letter no 3042 dated 01-06-2013. Reply of the same is being done. Total progress 13%
18	Loharinagpala-Koteswar line	D/C	400	180	0	0	0	0		The work at Loharinagpala HEP stopped as per GOI order.
19	Mori -Dehradun	D/C	220	200	0	0	0	0	MAR-18	Construction of line as per Connectivity Schedule of Generators in Yamuna Valley.
20	Rudrapur(Brahmwani) - Ghansali-Srinagar line	D/C	220	182	248	0	0	0	DEC-16	Forest approval granted on 02.04.2013.Tender scrapped retendering is under progress
21	Srinagar HEP - Sringar 400 kV S/S.	D/C	400	28	39	9	0	0	DEC-15	
22	Sringar - Kashipur	D/C	400	304	0	0	0	0	DEC-18	Survey work is in progress in the alternative route proposed by M//s

									cobra.The go ahead was issued through this alternate route on dated 24/12/2014.detailed surey of 189 Km completed.Forest case preparation in progress and profile potting in progress
23	Twin Zebra - Dehradun (PGCIL)	D/C	220	12	21	1	0		MAR-16 Tower foundation-1/21 and Tower erection-0/21.Total progress-11%
24	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0	DEC-15 Contract has been awarded on 06.05.11 to M/s TATA Project Ltd. contract effective date is 03.09.11 Forest case prepared for 43.694 Hect. and submitted to DFO Joshimath/ DM Chamoli. NOC from 04 Nos. village panchyat Naurakh Agthalla, Tangri Talli and Tangri Malli is pending. Matter is being pursued GOU/District Administration.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bajakhana - Bagha Purana	D/C	220	71	103	103	103	64	JAN-16	Work is in progress.
2	Balchak - Naraingranth	D/C	220	33	58	58	56	18	JAN-16	1. Work is in progress. 2. Forest and railway case approved.
3	Bhatinda - Mukatsar (2nd CKt)	D/C	220	23				23	MAY-15	Commissioned 05/15.
4	Goindwal Sahib - Bottianwala	D/C	220	80	201	152	123	0	JUN-16	Work is in progress.
5	Goindwal Sahib - Chola Sahib	D/C	220	55	92	92	92	55	JAN-16	Work in progress.
6	Kanjali - Jalandhar	D/C	220	29	54	53	32		MAR-16	Work is in progress. Forest case cleared. Railway case pending. ROW problem at PTU Jalandhar.
7	LILO of Both Ckt Malerkotla - Barnala at Sandhaur	D/C	220	12	25	25	25	12	APR-15	Commissioned 04/15.
8	LILO of Both Ckt Malerkotla - Pakhowal at Sandhaur	D/C	220	13	25	25	25	13	APR-15	Commissioned 04/15.
9	LILO of Dhuri - Bangan at Chhajali (Loop in)	D/C	220	29				29	JUL-15	Commissioned 07/15.
10	LILO of Ferozepur - Talwandi Bhai line at Sadiq	D/C	220	48	80	80	79	48	JAN-16	Work is in progress.Shifting of PSPCL 11 KV lines involved.
11	LILO of GGSSTP - Jsmsheer at Jadla	D/C	220	21	41	21	19	6	MAR-16	Work is in progress. Forest case sent to sector-31 for approval
12	LILO of Ganguwal - Mohali at Majra	D/C	220	21	40	40	35	15	JAN-16	Work is in progress.
13	LILO of Malout - GNDTP Bhatinda at Badal	D/C	220	50	82	78	52	3	MAY-16	Work is in progress. Forest case approved by DFO Bhatinda and DFO Mukatsar, case submitted to MOEF, sector-32, Chandigarh.
14	LILO of Patial - Mondri Gobindgarh at Rajpura	D/C	220	68	109	109	109	67	FEB-16	Loop out work completed.Further work is in progress.
15	LILO of one ckt of Ganguwal - Gobindgarh-II at Bhari	D/C	220	12	13	13	9	1	MAR-16	Work is in progress. In principle approval for forest case given by PCCF, Sector-68, Chandigarh. Railway clearance not required.
16	Ludhiana - Doraha	D/C	220	28	95	95	78	13	MAR-16	Work is in progress.
17	Makhu - Algaon	D/C	220	101	159	47	42	0	JUN-16	Work is in progress. Forest & Railway cases pending
18	Makhu - Rashiana	D/C	220	92	146	121	73	26	MAR-16	Work is in progress.Work also exist at sr. no 7.
19	Makhu - Taran Tarn	D/C	220	60	146	121	73	26	MAR-16	Also exist at Sr.no.28. Work is in progress.
20	Malout - Abohar	D/C	220	30	95	40	11		JUN-16	Work is in progress. Forest and Railway cases pending.
21	Moga - Mehal Kalan	D/C	220	105	170	120	72		JUN-16	Work is in progress. forest case pending.
22	Mukatsar - Abohar	D/C	220	87	134	134	134	87	AUG-15	Commissioned 08/15.
23	Mukatsar - Kotkapura	D/C	220	76	129	66	52	0	JUN-16	Forest and railway cases pending.
24	Mukatsar - Malout	D/C	220	47	83	72	38		JUL-16	Work is in progress. Forest case pending.Railway case not involved.
25	Nabha -Bhawanigarh	S/C on D/C	220	84	80	44	11	10	JUN-16	Work is in progress.
26	Nakodar - Ladhowal	D/C	220	134	122	102	88	0	JUN-16	Work is in Progress.Forest & Railway cases pending.
27	Nakodar - Rehana	D/C	220	71	121	121	92	12	JAN-16	Work is in progress.
28	Rajpura - Devigarh	D/C	220	37	114	101	31	0	MAR-16	Work in progress. Forest case pending.
29	Rajpura - Lalru	D/C	220	59	98	98	87	46	FEB-16	Work is in progress.
30	Sarana- Kotli Surat Malli line	S/C	220	62	185	70	0	0	MAY-16	Work deferred for the time being

on D/C

31 Talwandi - Dharamkot

D/C

220

63

113

113

113

63

JUN-15 Commissioned 06/15.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	80							
2	Akal (1)- Jaisalmer -2	D/C	400	50						MAR-15	
3	Akal -Jodhpur (New)	D/C	400	480	650	230	148			MAR-17	
4	Anta -Kota (PG) (Extension)	D/C	400	45	141	41				MAR-16	W.O. earlier placed to M/s Trans- Era has been cancelled
5	Badisid-Aau	D/C	220	100	196	196	160	54		MAR-16	
6	Badisid-Bap	D/C	220	30						MAR-15	
7	Banswara (Switching Station) - Pratapgarh	D/C	220	160	313					MAR-16	W.O. to M/s Hythro Power on turnkey has been cancelled , further order yet to be placed.
8	Banswara TPS - Banswara	D/C	220	20					SEP-09		
9	Banswara TPS- Chittorgarh	D/C	400	360						MAR-17	
10	Banswara TPS- Udaipur	D/C	400	320						MAR-17	
11	Barmer-Bhinmal (PG)	D/C	400	280						MAR-16	
12	Bhadla-Bikaner	D/C	400	379	512	492	476	230		MAR-16	1. Forest Clearance required at 22 locations at Indira Gandhi Canal crossings in three districts. Distt. Jodhpur- Loc 4 nos, Area 3.204 ha. Distt. Jaisalmer- Loc 2 nos, Area 1.631 ha. Distt. Bikaner- Loc 16 nos, Area 17.58 ha 2. Clearance taken from DFO(Bikaner,Jaisalmer,Jodhpur) and CCF. Now pending at APCCF(FCA),Jaipur. 3. Severe ROW issues- There is a court case by land owner at 2 nos location in Distt. Bikaner, sought for diversion of line route.
13	Bhadla-Kanasar	D/C	220	50	83	41	25			MAR-16	
14	Bhilwara TPS -Ajmer	D/C	400	320	432	432	415	56	APR-14	MAR-16	
15	Bhinmal - Sayla line	D/C	220	100	132	131	131	74	JAN-12	OCT-15	Work held up due to court stay. 2 No bays at 400 kV GSS Bhinmal are to be provided by PGCIL.
16	Bikaner -Sikar (PG)	D/C	400	420						MAR-17	
17	Bikaner- Merta	S/C	400	172	465	465	465	172	MAR-14	NOV-15	Commissioned 11/15.
18	Chatrail-Ramgarh	D/C	220	120	146	145	140	40		MAR-16	
19	Chittorgarh - Sawa	D/C	220	53	91	90	88	42			
20	Chittorgarh-Bhilwara	D/C	400	99	134	134	127	12		DEC-15	W.O. issued to SPML Infra Ltd., work progress slow.
21	Dahanu - Degchu GSS	D/C	132								.
22	Debari - Salumber (2nd Ckt)	D/C	220	64	5	5	5	64	DEC-13	SEP-15	Commissioned 09/15.
23	Dhod-Danta Ramgarh	S/C	220	31	101	44				MAR-16	ROW problem at Loc. no. 9-10 & 12 to 63.
24	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	APR-14	Stringing completed.
25	Gajner -Kolayat	D/C	220	30						MAR-16	
26	Heerapura -Chambal (Cable)	D/C	220	14						MAR-16	
27	Hindaun -Chonkarwada	D/C	220	72	122	122	122	72		NOV-15	Commissioned 11/15.
28	Indira Gandhi Nagar - Jawahar Nagar	S/C	220	12					AUG-13		
29	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220	16	29	29	19	0		NOV-15	Shifting work of 11 KV feeder by JVVNL completed on dt. 29.9.15.

Balance work under progress.											
30	Jaipur North (400 kV GSS) - Manoharpur (Turnkey)	D/C	220	62	141	137	126	3	JAN-13	MAR-16	
31	Jaisalmer -2 -Barmer	D/C	400	260						MAR-16	
32	Jalore - Sayla	S/C	220	54	177	177	177	54	JAN-12	OCT-15	Commissioned 10/15.
33	Jethana - Ajmer line	D/C	220	120	203	201	188	92	DEC-12	JAN-16	Actual line length is 119.652 Ckm
34	Jodhpur (400 kV GSS) - Banar	D/C	220	21	35	33	25		OCT-12		
35	Jodhpur (New) - Barli (TK)	D/C	220	90	142	140	125	23	APR-10		
36	Jodhpur (New) - Jhalamand (TK)	D/C	220	40	65	61	60	34	APR-10		
37	Jodhpur - NPH Jodhpur	D/C	220	12							
38	Jodhpur -Bhadwasia	D/C	220	22	0	0	0	0		MAR-16	
39	Jodhpur CHB - Soorsagar	D/C	220	16	31	19	0	0		MAR-16	M/s Classic Coal, work stopped due to ROW problem.
40	Kotputli (PG) - Bansur	D/C	220	84	141	141	141	84		AUG-15	Ready for Commissioning 08/15.
41	Kunda ki dhani-Purana Ghat (upgradation)	D/C	220	14						MAR-15	
42	LILO of Kolayat -Bajju at Kolayat	D/C	220	20						MAR-16	
43	LILO of 2nd Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6						MAR-14	
44	LILO of Aau -Phalodi at Aau	D/C	220	10						MAR-16	
45	LILO of Ajmer -Kishangarh line at Ajmer	D/C	220	11	15	15	15	11	MAR-14	JUN-15	Ready for commissioning 06/15.
46	LILO of Alwar -Kotputli at Bansur	D/C	220	2	5	5	5	2		NOV-15	Commissioned 11/15.
47	LILO of Amberi - Debari at Udaipur	D/C	220	10							
48	LILO of Chabra TPS -Dahra at Anta (2nd ckt)	D/C	400	1	4	4	3			MAR-16	W.O order earlier placed to M/s Trans- Era has been cancelled
49	LILO of Chandan- Pokaran at Pokaran	D/C	220	20						MAR-16	
50	LILO of Chittorgarh - Debari at Udaipur	D/C	220	10							
51	LILO of Heerapura - Babai at Niwana	D/C	220	1	4	4	4	1	JUL-13		Work under progress.
52	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6	6	6	3	2		MAR-16	work held up due to court stay on 132kV line
53	LILO of Jodhpur - Merta line at Jodhpur (New)	D/C	400	99	140	140	139	76	AUG-09	NOV-15	W.O. to M/s R.S. Infra Projects.
54	LILO of Jodhpur -Jodhpur interconnectorl at Jhalamand	D/C	220	2						MAR-16	
55	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	320	608	139	52			MAR-16	.
56	LILO of KTPS - Sanganer line at Vatika	D/C	220	11	21	21	21	11		AUG-15	Ready for Commissioning 08/15.
57	LILO of Kankroli (PG) -Debari at Amberi	D/C	220	30	60	60	60	29		FEB-16	Court stay for stringing at Loc. No. 22-23 and next hearing on 3.11.15
58	LILO of Khetri - Heerapura line at Babai	D/C	220	5	13	13	13	5		JUN-15	Ready for Commissoining 06/15.
59	LILO of Kota (PG) -Bhilwara at Mandalgarh	D/C	220	36	76	76	76	39		DEC-15	Line work completed except gantry work.
60	LILO of Kuchamancity -Dhod at Deedwana	D/C	220	88	146	146	146	88		JUN-15	Commissioned 06/15.
61	LILO of Mandawar -Nadbai- Bharatpur at Chonkarwada	D/C	220	5	10	10	10	5		JUL-15	Commissioned 07/15.
62	LILO of Nagaur -Merta at Kuchera	D/C	220	24	36	28	28	17		DEC-15	Gantry & bay work pending.

63	LILO of PS 1- Bajju at PS 1/Bajju	D/C	220	20						MAR-16	
64	LILO of VKIA - Kukas at Jaipur (North) (Turnkey)	D/C	220								
65	LILO of both ckts Ramgarh GTPS -Dechu at Ramgarh	D/C	220	1	1	1	1	1		APR-15	
66	LILO of both ckts Ramgarh GTPP -Dechu line at Pokaran	D/C	220	20						MAR-16	
67	LILO of existing Jodhpur GSS - Pali at Jodhpur (New)	D/C	220	16	18	18	17				
68	LILO of one ckt Jaipur (South) to Chaksu at Goner	D/C	220	56	101	101	70	0		MAR-16	
69	LILO of one ckt Kotputli -Manoharpur at Kotputli (PG)	D/C	220	12	26	26	26	12		MAY-15	Commissioned 05/15.
70	LILO of one ckt Neemrana -Kotputli at Behror	D/C	220	31	53	53	53	31		MAY-15	Commissioned 05/15.
71	LILO of one ckt Raj west -Jodhpur at Jodhpur (New)	D/C	400	103	138	138	138	102		MAR-17	W.O. to M/s Megha Hyderabad.
72	LILO of one ckt of Ramgarh GTPS - Dechu at Amarasagar	D/C	220	33	59	58	46	0			
73	Mansarovar - Chambal (Cable System)	D/C	220	5							
74	Mansarovar - Jawahar Nagar	S/C	220	11						AUG-13	
75	Neemrana-(PG)-Behror	D/C	220	54	100	100	100	54	MAR-15	OCT-15	Ready for Commissioning 10/15.
76	PS 1 /Bajju -Bhadla	D/C	220	40	107	105	98	24		MAR-16	
77	Phagi GSS (Jaipur) - Heerpura	D/C	400	86	128	124	115	47	SEP-12	MAR-16	(i)Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. (ii) One no. NHAI crossing approval awaited.
78	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	283	257	184	0	SEP-12	MAR-16	(i)Work order withdrawn from M/s. GET and placed to M/s Varsana Ispat on 02.02.15. (ii)Two nos. NHAI crossing & one no. railway crossing approval awaited.
79	Pratapgarh- Chittorgarh	D/C	220	240	407	183	46			JAN-16	
80	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	200	293	132	95			MAR-16	
81	Ramgarh -Bhadla	D/C	400	360	440	368	181	23		MAR-16	
82	Renwal -Danta Ramgarh	S/C	220	33	113	111	101			MAR-16	
83	Sanganer- Sitapura (Upgradation) Ckt-II	D/C	220	11	40	40	40	11	MAR-14	APR-15	Commissioned 04/15.
84	Sanganer-Chaksu (Upgradation)	D/C	220	66	144	144	144	66	OCT-12	NOV-15	Commissioned 11/15.
85	Sirohi-Pindwara	S/C	220	25	106	64				MAR-16	
86	Sitapura- Sitapura (Existing) (Upgradation)	D/C	220	1	3	3	3	1		JUN-15	Line work completed / commissioned on 132kV voltage level on 24.07.15.
87	Soorpara - Banar line	D/C	220	11	35	33	27	12	AUG-11	MAR-16	
88	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	640	555	521	125		MAR-16	W.O. to M/s SPIC- SMO, case for diverting route due to air force is under process.
89	Suratgarh TPS- Bikaner	D/C	400	340						MAR-17	
90	Tehandesar(proposed)-Bandnu	S/C	220	32	111	111	111	32		OCT-15	Commissioned 10/15.
91	Undoo - Pokaran	D/C	220	140							

SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)

1	Dikchu - Gangtok	D/C	132
2	Dikchu - Mangan	D/C	132

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy - Koyembedu	D/C	400							MAR-16	Koladi - PH Road: OH Line work under progress. Stub: 47/76, TE:46/76 completed. Stringing: 15/23.For cable laying from PH road to Koyambedu,One circuit to be terminated at Koyembedu (CMRL) for which work awarded and to be taken up and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender is under process.
2	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	39	169	169	169	39	JUN-12	JUN-15	Commissioned 06/15.
3	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		SEP-15	Cable energised on 01.09.15
4	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		DEC-15	Tender is to be floated
5	Kadapperi - Guindy (UG Cable)	S/C	220	14				14		APR-15	Commissioned 04/15.
6	Kalivanthapattu - Sholinganallur	S/C	400	52	88	72	67	27		DEC-15	Issues involved and is being followed up. (i) 2 locations : severe ROW issue. Work will be taken up under DCW basis. (ii) 12 Locations: Case at National Green tirubunal. Case cleared and work is being taken up. Subsequently stay obtained by the villagers and hearing on 14.07.15 postponed and next hearing date is awaited. (iii) 4 locations: Court case. Status quo maintained.
7	Kanarpatty - Kayathar	D/C	400	24	39	36	33	17		DEC-15	Works are under progress. ROW issues at 3 locations. Work held up by the contrator.
8	Karaikudi - Sembatty	S/C	220	140	554	548	491	84	DEC-11	SEP-15	Issues involved at 3 locations : (i) Since the land owner has objected for erecting the tower at loc.No.137, representation has been sent to the District Collector/Madurai and enter upon permission is awaited. (ii) Due to severe objections/threatening by the land owners, tower foundation work at loc.No.215 & loc.No.249 are pending. Representation sent to local Police for protection and they assured to give police protection at the time of taking up the work. Further,the contractor M/s.GET has not turned up for work. Hence one month notice issued to contractor for termination. Balance work will be carried out by GCC for which tender is to be floated.
9	Karaikudi-Pugalur	D/C	400	320	460	460	460	320		JUN-15	Commissioned 06/15.
10	Koladi - PH Road	D/C	220	23	76	65	61	22		DEC-15	work under progress for 2 reaches and work awarded and to be taken up for 3rd reach.
11	LILO of Alamathy - CMRL Koyembedu at Thiruverkkadu	D/C	220	9				9		OCT-15	Commissioned 10/15.
12	LILO of Alamathy - Koyembedut Thiruverkkadu	D/C	220	2	1	1	1	2		JUL-15	Commissioned 07/15.
13	LILO of Arasur (PG) - Karamadai at Karuvalur	D/C	220	6							Work awarded and is being commenced
14	LILO of Chekkanurani - Kayather at Kinnimangalam	D/C	220	12							Tender finalised and work is being awarded.
15	LILO of Chekkanurani - TTPS-I at Kinnimangalam	D/C	220	8						MAR-16	Tender finalised and work is being awarded.
16	LILO of Chilakallu - Narketpally at Huzumnagar.	D/C	220							DEC-15	Not related to TANTRANSCO
17	LILO of K.R. Thoppur - Ingur at Thingalur	D/C	220	32	99	99	98	21		FEB-16	Works are under progress. Objections cleraed at Loc 41. Meanwhile, the land owner got injunction order from High court chennai and work stopped. Last hearing on 27.10.15 and posted to next week. It is being followed up.

18	LILO of Kalivanthapattu - Veerapuram at OMEGA	D/C	220	39	75	75	75	39	JUL-15	Commissioned 07/15.
19	LILO of Kalpakkam - Arani at Purisai	D/C	220	20	49	20			APR-16	Work under progress.
20	LILO of Korattur - Koyambedu at Alamathy	D/C	220	6				6	AUG-15	Commissioned 08/15.
21	LILO of Korattur - Koyambedu at Alamathy (Balance Portion)	D/C	220	23				23	SEP-15	Commissioned 09/15.
22	LILO of Korattur - Koyembedu at Ambattur (3rd Main Road)	D/C	220	6	5	4	2		DEC-15	Works are under progress.
23	LILO of Manali - Basin Bridge (BBGTP) at Vyasarpadi	D/C	220	1	6	6	6	1	AUG-15	Ready for Commissioning 08/15.
24	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	81	56	5	FEB-16	Work under progress. Objection encountered from loc.1 to 119. Action is being taken for getting entry permission from District Collector/Tiruppur and DC/Karur. Objection involved at entire line work vide WP No:23265/2015 and is being followed up. Enquiry conducted on 10.09.15 and orders awaited.
25	LILO of Neyveli Zero unit - Neyveli - TS-II at Ulundurpet	S/C	220	52	90	90	90	52	JUL-15	Commissioned 07/15.
26	LILO of Shoolagiri - Singarapet at Gurabarapally	D/C	220	2	3	3	3	2	JUL-15	Commissioned 07/15.
27	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	14	14	13	2	NOV-15	Work under progress.
28	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	220	12	28	10	3	0	DEC-10	MAR-16 Due to long pending Court case, revised route is under study.
29	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	D/C	220	18	0	0	0	0		MAR-16 Work awarded and to be commenced.Road cut advice received from High ways and HR submitted.
30	LILO of Thatchankurichi - Eachangadu at Poiyur	D/C	220	20						Work awarded on 03.09.15
31	LILO of Thiruvarur - Kadalangudi at Kumbakkonam	D/C	220	40					MAR-16	Tender finalised and work is being awarded.
32	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	220	1	0	0	0	0	DEC-15	Cable already laid.
33	LILO of Ulundurpet - STCMS at Ulundurpet	D/C	220	68	153	153	153	68	JUL-15	Commissioned 07/15.
34	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0	JUN-16	Dharmapuri 400 KV SS has been sanctioned. Hence, work will be taken up according to that BP.
35	MTPS Stage-III - Thiruvalem (Ckt-II) (Balance)	D/C	400	338				338	MAY-15	Commissioned 05/15.
36	MTPS-Malco 50th tower-New common point towards Thingalur	D/C	220	39	0	0	0	38	SEP-14	Work completed.
37	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0	DEC-15	Work under progress. Cable laying work completed in 21/26 sections.
38	Ottiyambakkam - Omega	D/C	220	70	153	141	131	26	MAR-16	At present,SC line works are under progress.
39	PH Road - Koyambedu (UG Cable)	D/C	220	6	0	0	0	0	MAR-16	One circuit to be terminated at Koyembedu (CMRL) for which work awarded and commenced and another one circuit to be terminated at Alandur(CMRL) for which revised administrative approval is accorded and tender opened on 17.07.15. Evaluation is under process.
40	Palladam - Ingur	S/C on D/C	220	62	249	236	208		MAR-16	Work under progress. Objection by land owners involved at locations 160 to 190. Issues are being followed up. Multi circuit tower involved at loc.236 to 249. Loc 94: ROW issue involved and enter upon permission awaited from District Collector. Location :187court case. Last hearing on 20.08.15. Issues are being followed up.
41	Rasipalayam - Anaikadavu	D/C	400	86	115	115	115	77	SEP-15	Line work completed. Will be energised along with the commissioning of

										the SS.	
42	Rasipalayam - Salem	D/C	765	390	556	544	543	337		MAR-16	Works are under progress. ROW issues involved at 14 locations. Distict collectors Tiruppur, Erode and Dharmapuri approached for solving the issues.
43	Sholinganallur - KITS	D/C	220	1	50	39	30	4		DEC-15	Stub setting and tower erection is under progress.
44	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAY-13	Line work is under modification. Revised administrative approval is under process.
45	Thappakundu - Anaikadavu	D/C	400	358	501	499	499	339		MAR-16	works are under progress.Court case and Railway crossing involved and issues are being followed up.
46	Thingalur Common point - MTPS & MALCO line	D/C	220	17	39	39	39	9		NOV-14	Line work completed.
47	Thingalur Common Point-Gobi	S/C	220	40						MAR-14	Work completed
48	Thiruvalam - Almathy	D/C	400	143	198	198	198	143		AUG-15	Ready for Commissioning 08/15.
49	Tirunelveli (Abishekapatty) - Kanarpatty	S/C	400	16	56	46	37	14		MAR-16	Work under progress. ROW issue at one location. Enter upon permission awaited from District collector/Tirunelveli. 7 nos. Locations are under water logging area.
50	Villupuram - Ulundurpet	S/C	220	55	183	164	8	0		DEC-15	Due to poor progress by the contractor, termination notice issued for termination of the contract.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Appannadorapalem - Bobbili (Ckt-I)	D/C	220	84	269	269	269	84		NOV-15	Commissioned 11/15.
2	Chittoor 400 kV SS-Mananapalli	D/C	220	130						MAR-15	
3	Gaddamvaripalli- Goddumari	D/C	220	9	31	31	29	4	DEC-10	DEC-15	Works under progress
4	Garividi - Garividi	D/C	220	70							
5	Garividi - Pydibhimavaram	D/C	220	100							
6	Garividi-Bobbili	D/C	220	75	125	86	0	0		OCT-16	Tenders called and LOI issued on 01.10.2015 with the completion period of 12 months
7	Jammalamadugu - Betamacherla	D/C	220	136							
8	Jammalamadugu - Chakrayapet	D/C	220	172	296	283	281	164	JAN-15	JAN-16	Line works are under progress and expected to be completed by Jan,2016.
9	Jammalamadugu - Narnur Kurnool Dist	D/C	400	202	282	281	279	182	JUL-15	DEC-15	Works under progress.
10	Jammalamadugu - Porumamilla	D/C	220	198	338	320	314	173	JAN-15	DEC-15	Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.
11	Jammalamadugu - Tirumalayapalli	D/C	220	54	88	72	47		JUL-14	MAR-16	works are under progress.
12	Jammalamadugu - Uravakonda	D/C	400	264	347	280	221	77	JUL-15	DEC-15	Works under progress.
13	Kalpaka - Proposed Garividi S/S	D/C	400	300	358	135	24	0		MAR-16	Works under progress.
14	Kalyandurg-Anantapur	S/C	220	61						MAR-14	
15	Kamavarapukota - Kamavarapukota	D/C	220	30							
16	Kamavarapukota - Nuziveedu	D/C	220	90							
17	Kamavarrapukota - Surypet (Kamavarrapukota - Chinnakorukondi)	D/C	400	212	248	142	111	35	SEP-15	MAR-16	Due to standing crops and people are demanding hug compensation than the compenasion fixed up by Revenue authories and not allowing the works to be carried out in their locations. The frequent rains are also the reason for dlealy to take up the line works.
18	Krishnapatnam TPS- Chittoor(Balance)	D/C	400	180				180		JUL-15	Commissioned 07/15.
19	Kurnool (Narnoor) - Gani S/S	D/C	400	60	50						The Check survey is in progress.
20	LILO of Both ckt Pulivendula - Hindupur at Gollapuram	D/C	220	200	93	35	0	0	DEC-14	SEP-16	Works are under progress.
21	LILO of Pendurthy - Garividi at Garividi	D/C	220	140							
22	LILO of Podili - Nellore at Atmakur	D/C	220	80							
23	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	12	19	19	19	12		MAR-14	Shadnagar - Yeddumailaram line commissioned on 07.03.2014
24	LILO of Uravakonda - Kalyandurga at Borampalli	D/C	220	22							
25	Muddanur (RTPP) - Dharmavaram	D/C	220	200							
26	Muddanur-Anantapur (3rd line)	S/C on D/C	220	100						MAR-14	
27	Narketpally_Suryapet	S/C on D/C	220	60						MAR-14	
28	Narsapur-Doultabad	S/C	220	15						MAR-15	

29	Narsapur-Manoharabad	S/C	220	15							MAR-15	
30	Nirmal-Nandipeta	S/C	220	20							MAR-15	
31	Nizamabad-Janakampeta	S/C	220	10							MAR-15	
32	Numa - Juyarni	D/C	400	112	166	165	162	70			SEP-15	
33	Oddugudem-Koyagudem	D/C	220	20							MAR-15	
34	Oglapur(Warangal 400 kV SS)-Warangal 220 kV SS	D/C	220	36							MAR-15	
35	Pulivendula-Hindupur	D/C	220	250	393	393	389	242	JUN-11	DEC-15	All foundation works completed. 4 Nos tower erection and 8 ckm of Strining is under progress	
36	Purushottapatnam (Nunna) - Jujjuru	D/C	400	112				112	DEC-15	OCT-15	Commissioned 10/15.	
37	Rentachintala - Macherla S/S	S/C	132	17	58	58	58	15		MAR-13	Commissioned 3/13.	
38	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	34	34	16		AUG-14	Commissioned 08/14.	
39	Sattenapalli - Guntur	D/C	220	110								
40	Somayajulapalli - Gani/Panyam S/S	D/C	220	20								
41	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10	SEP-15	Charged on 09/15. (Reported late).	
42	Tungabhadra river - Yemmiganur	D/C	400	43	58	54	54	33	JUL-15	OCT-15	Works under progress.	
43	Uravakonda - Borampalli	D/C	220	72	111	22	0	0	MAR-15	SEP-16	Works are under progress.	
44	Uravakonda - Kalyanduring	D/C	220	100	160	123	98	0	NOV-14	MAR-16	Works are under progress.	
45	Uravakonda - Vajrakarur	D/C	220	32	57	44	33	0	DEC-14	DEC-15	ROW problem resolved. Works under progress.	
46	Vemagiri - Kamavarapukota	D/C	400								LOI issued on 04.09.2015.	
47	Vizag TPP - KamavarapukotaKota	D/C	400	712	964	380	138	10	NOV-15	MAR-16	The works are getting delayed due to severe resistance from farmers and land Owners through their lands. These people are demanding huge compensation that the compenasion fixed up by Revenue authories and not allowing the works to be carried out. Water logged areas, collasable soil, existing crops and frequent rains are also the reasons for delay to take up the line works. However, construction activity is being continued with the help of Revenue and other conerned authorites.	
48	Vizag TPP - Kalpaka	D/C	400	14				14		JUL-15	Commissioned 07/15.	
49	Yemmiganur - Uravakonda	D/C	400	205	271	271	271	205	JUL-15	OCT-15	Ready for Commissioning 10/15.	
50	ppannadorapalem - Bobbili (Ckt-II)	D/C	220	84								

TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)

1	Budidampadu - Bhongiri (2nd Ckt)	D/C	220	14	24	24	24	14	DEC-14	
2	Chilakallu - Narketpally	D/C	220	25	42	41	41	15	DEC-15	
3	Chinnakorukondi - Suryapet	D/C	400	170	234	233	197	48	DEC-15	
4	Gajwel - Narsapur	D/C	400	200	0	0	0	0	MAR-15	Preliminary survey completed. Detailed survey to be awarded. Estimates under scrutiny.
5	Ghanapur - Marripally	D/C	220	36	72	71	67	10	OCT-15	Works are under progress
6	Jagityal - Nirmal	D/C	400	145	210	24	6	0	MAR-17	work under progress
7	Jaipuram - Jagityal	D/C	400	144	201	10	0	0	MAR-17	work under progress.
8	Kalwakurthy-Dindi 3rd line	S/C	220	24					MAR-14	
9	Kamareddy-Bhumpally	S/C	220	15					MAR-15	
10	Kamavarrapukota - Surypet (Chinnakorukondi - Suryapet)	D/C	400	212	234	223	197	48	SEP-15	DEC-15
11	LILO of VTS - Malkaram (Ckt-I) at Suryapet	D/C	400	8	12	12	12	7	NOV-15	Stringing under progress
12	LILO of 1st ckt of Shapurnagar - Gachibowly line at Miyapur	D/C	220	2				2	APR-15	Commissioned 04/15.
13	LILO of Bhoothpur - Kalwakurthy at Thimmajipet	D/C	220	2	4	4	0	0	SEP-15	
14	LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)	D/C	220	2	4	4	0	0	SEP-15	
15	LILO of Budidampadu - Bhongiri at Waddekothapally	D/C	220	14					DEC-13	
16	LILO of Ghanapur - Malkaram at Moulali	D/C	220	18						Cable laying and jointing completed. OFC cable works in progress.
17	LILO of Kalpaka - Khammam at Asupaka	D/C	400	34	49	49	49	34	OCT-15	Commissioned 10/15.
18	LILO of RSS - Warangal at Manthani	D/C	220	60						
19	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				19	MAY-15	Commissioned 05/15.
20	LILO of Srisailam - Hyderabad (Ckt-I) atYeddumailaram (Shankarapally)	D/C	400	158	221	221	221	158	OCT-14	NOV-15 Commissioned 11/15.
21	LILO of Vizag - Khammam (Ckt-I) at Asupaka	D/C	400	34	49	49	49	34	JAN-16	P.O.issued on 18.05.2013.Work completed.Substation works yet to be completed.
22	LILO of Wanaparthy - Ragimanagadda at Singotam X Road SS	D/C	220	11	17	15	14		OCT-14	Works are under progress.
23	LILO of both ckt Dindi - Chandrayangutta at Bonguloor	D/C	220	2				2	JUL-15	Commissioned 07/15.
24	Lower Jurala HEP - Upper Jurala	D/C	220	22	36	34	34	21	OCT-15	Erection of 2 towers for Krishna river crossing are balance and casting of pile foundation is under progress.
25	Mamidipally - Fab city	D/C	220	6				6	APR-15	Commissioned 04/15.
26	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	37	37	11	JUL-14	All works completed and line commissioned on 03.11.2014
27	Marripally common point- Hayatnagar S/S XLPE cable	DC UG cable	220	14				8	MAR-15	Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress
28	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				18	AUG-14	Works are under progress.Cable laying work completed. Joint works completed. cable along with substation is expected to be charged by October-2015

29	Nagole - Ghanapur	M/C	220	36					OCT-15
30	Nandiwanaparathi - Shankarpalli	D/C	400	222	315	291	223	8	MAR-16 Severe R.O. W Problem
31	Pulichintala - Huzumnagar	D/C	220	74	130	117	102	16	DEC-15 Terminated at 220 kV Sitapuram S/S for power evacuation from Pulichintala HEP.
32	Singareni - Nirmal	D/C	400	298				174	JUN-17 Work awarded to L&T/KEC in 9/2015 with completion period of 15 months.
33	Singareni TPS (Jaipur TPP) - Gajwel	D/C	400	325	459	459	459	325	NOV-15 Commissioned 11/15.
34	Suryapet - Nandiwanaparathi	D/C	400	240	343	342	341	236	DEC-15
35	Suryapet - Shankarpalli	D/C	400	462	656	626	553	240	NOV-15
36	Vadarevu - Amangal	S/C	765	240	0	0	0	0	AUG-16
37	Veltoor - Thungabhadra	D/C	400	147	200	189	175	12	MAR-16 R.O.W problem.
38	Veltur-Thimmajipet	S/C	220	84	129	52	0	0	MAY-15
39	Yeddumailram - Pargi	D/C	220	135	137	137	137	90	Works are in progress

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	AGTP - Agartala line	D/C	132							
2	AGTP - Kumarghat line	S/C	132							
3	Gamai Tilla - Dhalabil	S/C	132	31	107	101	78	17	SEP-13	ROW problems affected the work
4	LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak	D/C	132	20	40	0	0	0	JUN-15	
5	Monarchak - Surajmani Nagar	D/C	132	42	150	49	38	6	MAR-15	Work in progress.
6	P.K. Bari - Kanchanpur	S/C	132	47	113	109	99	17	MAR-15	All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.
7	Surajmani Nagar - Agartala 79 Tilla Grid S/S	D/C	132	18	71	71	71	18	SEP-13	Completed 9/13
8	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0	MAR-15	Fund proposed in World Bank.
9	Surajmani Nagar - Rabindra nagar	D/C	132	3	13	13	13	3	SEP-13	Completed 9/13
10	Surajmani Nagar - Rokhia	D/C	132	20	80	32	5	0	DEC-14	3.598 KM line in forest land for which TSECL will apply for forest clearance. LOA issued
11	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0	JUN-15	Proposed under NEC.
12	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0	MAR-15	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	220 kV LOC 49 of Roza-Hardoi to 220 Shahjehanpur	D/C	220	20						SEP-15	Commissioned 09/15.
2	Agra (UP) - Mathura line	S/C	400	142	388	265	195	0	AUG-16	MAR-16	WIP.
3	Agra(UP) - Agra (South)	D/C	400	142	190	164	105	0	AUG-16	MAY-16	WIP.
4	Aligarh - Atrauli	D/C	220	69	125	73	68	2	MAR-16	JAN-16	Tower material reached at site.
5	Aligarh - Sikandarabad	D/C	400	190	258	254	254	166		DEC-15	Seperate Agency finalized for DFCC diversion work. 2. 09 no. tower had collapsed and 04 no. tower foundation to be cast at Sikandarabad end. Expected date of completion is 31.01.2016.
6	Allahabad (PG) - Rewa Road (Allahabad)	D/C	400								Work yet to be awarded.
7	Anpara - jhusi	S/C	765	274	542	367	318	73		JUN-16	1.Forest Clearance a. Kamoor wild life b. Reserved forest area 2. Railway xing 3. Power line xing 4. Foundation
8	Anpara B-Anpara D	D/C	400	10	23	23	21	6		OCT-15	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI issued on 30.12.14 by SE, Mirzapur for the balance work. Work in progress.
9	Anpara D - Unnao	S/C	765	416	1215	1039	989	300	JAN-12	DEC-15	1.Apnara D - Jhusi section. (a) Forest clearance b. Reserved forest area 2 Railway xing 3. Power line xing 4. Foundation b. Jhunsi - Unnao section 1. forest clearance 2. Railway xing 3. Power line xing
10	Aurai - Mizapur	S/C	220	43	147	129	82	0		MAR-16	1.Termination point at 400KV S/s Aurai not yet decided. 2. River crossing work to be taken up. 3.Severe ROW at 15 locations being persued.
11	Aurai - Phoolpur	S/C	220	71	216	210	195	48		JAN-16	1. Termination point at 400kV s/s Aurai(PPP) not yet decided. Last 2 Sections work held up due to this. 2. ROW at loc. 2/1,3/0,4/0,5/0,12/0,12/1,12/2,17/5,39/3,53/0,53/1,53/3 being pursued. Expected date of completion is 31.01.2016.
12	Badaun - Sambhal	S/C	220	86	250	250	250	86		NOV-15	Commissioned 11/15.
13	Baghpat - Baghpat	S/C	220	13	49	45	32	0		DEC-15	Letter written from MD, UPPTCL to DM baghpat regarding ROW, being pursued locally. Charged on 31.10.11
14	Balrampur - Utraula	S/C	132	19	56	56	56	18			
15	Banda - Allahabad (Rewa Road) DCQ	D/C	400	350	484	446	184	0		MAR-16	New firm started the fdn work in banda- allahabad line.
16	Banda - Orai DCQ	D/C	400	216	295	211	130	0		OCT-16	Work is in progress of check survey by the new agency. The physical verification of previous firm is held up on the level of reconciliation field.
17	Barkhera (Bajaj) - Dohna	D/C	132		203	203	203	129		MAR-15	Line energized on 26.05.14. Barkhera-pilibhit Section,I ckt. Energised on10.02.12.II ckt. On 14.2.12

18	Bayas - Dohna	D/C	132								
19	Bayas - Pilibhit	D/C	132								
20	Bhognipur - Gatampur	S/C	765								
21	Bhognipur - Jawarharpur	S/C	765								
22	Bhognipur - Moradabad/Rampur	S/C	765								
23	Bhognipur - Orai (PG)	2xS/C	765								
24	Bilhaur - Sandila	S/C	765								
25	Bilhaur - Kanpur (PG)	D/C	400								
26	Chhatta - Mathura	D/C	220	60	114	11	0	0	MAR-16	work stopped in diwali to be started with in 3 days.	
27	Dasna (400) - Faridnagar	S/C	220	40	0	0	0	0	DEC-15	Route Alignment submitted. Approval awaited to submit Detail Profile.	
28	Deoria - Rasra	S/C	220	83	253	253	252	82	DEC-15	WIP.	
29	Dohna - C.B. Ganj	S/C	220	48	92	92	83	29	DEC-15	1. Payment of pending crop compensation cases to be done by Div. on priority. 2. Approval of 1 nos. Rly xing being pursued, PTCC clearance ir required by Rly. 3. Balance work to be taken up after completion of 220kV Shajahanpur-Nighasan line. Expected date of completion is 30.12.2015.	
30	Dopaha - Anpara	D/C	765								
31	Dopaha - Ghazipur	D/C	765								
32	Dopaha - Varanasi / Jaunpur	D/C	765								
33	Dumariaganj- - Utraula	S/C	132		114	109	107	32	DEC-15	Fdn WIP, Fdn ROW at loc. No. 32,under court case, next hearing on 01.12.15.	
34	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	132	37	AUG-09	DEC-15	work on Railway xing span remaining, letter written from MD, UPPTCL to DRM, NR.
35	Ghatampur - Moradabad / Rampur	2xS/C	765								
36	Ghatampur - Kanpur (PG)	D/C	400								
37	Ghazipur - Varanasi / Jaunpur	S/C	400								
38	Gokul-Mitai(Hathras)	S/C	220	41	135	135	129	15	DEC-15		
39	Gonda - Shahjehanpur (PG)	D/C	400	460							
40	Gr. Noida - JPSK	S/C	220	23	0	0	0	0			
41	Gr. Noida - Noida (Quad)	D/C	400	88	140	93	66	1	DEC-15	Fdn row in loc. 125-146(Gr. noida authority) & loc no. 70-75, 82,84,86,87,88,89 (by local farmer) Land of 220 kV S/s Pratap vihar not finalized.	
42	Indirapuram - Pratap Vihar	D/C	220	16	0	0	0	0			
43	Jawaharpur - G Noida	D/C	765								
44	Jawaharpur - Agra (UP)	D/C	765								
45	Jawarpur - Mainpuri	D/C	765								
46	Jhusi - Unnao	D/C	765	239	673	672	671	227	DEC-15	1.Forest Clearance 2. Railway xing 3. Power line xing	
47	Khurja - Hapur	S/C	765								

48	LILO Mainpuri (PG) - Harduaganj at Jwrpur	D/C	220								
49	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	107	50	10		DEC-15	1. 01 no. Fdn gang, 01 no. Erec. Gang & 02 no. Str gangs are working. 2. Another Er gang to be deployed by 21.11.15.3. Tower Parts delievered. The proposed date of complition 15.01.16
50	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	60	9	0	AUG-16	MAR-16	WIP.
51	LILO of Agra - Muradnagar at Kurja	D/C	4.4								
52	LILO of Aligarh - Sikandarabad	D/C	400		258	254	254	166		DEC-15	1.The remaining work is held up due to DFCC work and the restoration work is progress on 09 no. tower.
53	LILO of Anpara - Mau at Ghazipur	D/C	400								
54	LILO of Azamgarh - Sultanpur at Tanda	D/C	400	120							Work not Started.
55	LILO of Bhauti - Orai at Sikandara	D/C	220	90	105	42	0	0		DEC-15	FDN WIP.
56	LILO of Bhognipur - Mbd at Bilhaur	D/C	765								
57	LILO of Ghatampur - Mbd at Sandila	D/C	765								
58	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	155	58	12	0		DEC-15	Only 01 fdn gang working at site although firm asured total 03 no. fdn gangs to be deployed by 26.11.15.. The proposed date of completion is 31.03.16.
59	LILO of Harduagani - Hathras at Aligarh	D/C	220	43	71	71	69	39		DEC-15	WIP.
60	LILO of Harduaganj- Khair (Aligarh) line at Boner	D/C	220	6				6		SEP-15	Commissioned 09/15.
61	LILO of Hathras - Gokul at Mathura	D/C	220	30	221					DEC-15	Survey under progress.
62	LILO of Mainpur (765) Aligarh (400) at Jwrpur	D/C	400								
63	LILO of Mainpur - Etah at Jwrpur	D/C	220								
64	LILO of Mainpuri - Gr Noida at Khurja	D/C	765								
65	LILO of Meza - Rewa Road at Masuli (Allahabad)	D/C	400	60	90	22	0	0		JUL-16	Foundation WIP.
66	LILO of Mohanpur - Behat line	S/C	220	104							.
67	LILO of Muradnagar - Loni at Ataur	S/C	220	30	91	9	0	0		DEC-15	
68	LILO of Muradnagar - Shamli at Baghpat	S/C	220	9	20	15	12	0		DEC-15	Letter written from MD, UPPTCL to DM Baghpat regarding ROW, being pursued locally.
69	LILO of Muzaffarnagar - Nara II at Jansath Ckt-II	D/C	220	20				20		APR-15	Commissioned 04/15.
70	LILO of Orai - Bhauti at Orai	S/C	220	6	15	13	8	0		NOV-15	Rly Xing Case at Loc. 17-18 Submitted to DRM Jhansi.Work stopped from several Months. Proposal for withdrawal of line moved.
71	LILO of Orai - Mainpuri at Bah	S/C	220	100	258	258	258	154		MAY-14	Line charged on 14.02.14
72	LILO of Panki - Muradnagar at Jwrpur	D/C	400								.
73	LILO of Sarnath (400) - Azamgarh at Harhua	S/C	220	42	75	75	74	35		DEC-15	2nd Rly block availed on 26.11.15. and Rly xing completed , 02 no stringing gangs are working at site, Stringing at loc.57-61.
74	LILO of Sarnath - Azamgarh at Varanasi / Jaunpur	D/C	400								Work not Started.
75	LILO of Shajahanpur - Hardoi line at Rosa	S/C	220	18	52	52	52	18	MAR-11	SEP-15	Line charged on 11.09.2015 at 20.55 Hrs.
76	LILO of Sultanpur - Phoolpur at Pratapgarh	D/C	220	48	80	80	80	46		DEC-15	Stringing at ROW Loc no. 76-78 is being pursued.
77	LILO of Unnao - Bareilly at Shahjahanpur	D/C	400	12							
78	LILO of Unnao - Mainpur at Bilhaur	D/C	765								.

79	LILO of existing Agra (UP) - Agra (PG) at Agra (UP)	D/C	400	68	100	58	27	0	AUG-16	MAY-16	WIP.
80	LILO of existing Agra (UP) - Muradnagar at Agra (UP)	D/C	400	158	212	116	60	0	AUG-16	MAY-16	WIP.
81	LILO of khurja-NAPP-I line at Debai	D/C	220	1				1		SEP-15	Commissioned 09/15.
82	Lalitpur - Lalitpur TPS (Ckt-II)	D/C	220	19				19		APR-15	Commissioned 04/15.
83	Lalitpur TPS - Agra (UP) Ckt-I	S/C	765	332	955	763	518	19	AUG-16	MAR-16	Foundation, Erection & Stringing WIP.
84	Lalitpur TPS - Agra (UP) Ckt-II	S/C	765	334	889	737	588	6	AUG-16	MAR-16	FDN, Ere, Stringing work in progress.
85	Lucknow PG (400) - Kursi Road	D/C	220	50	66	66	20	0		DEC-15	1.01 no. erection gang is working 2. IInd Erec. gang was to be deployed by 25.11.15
86	Mathura - Jawaharpuram	D/C	400	220							
87	Meja - Bargarh	D/C	765								
88	Morti - Pratap Vihar	D/C	220	36	0	0	0	0			Land of 220 kV S/s Pratap vihar not finalized.
89	Muradnagar-Agra line	D/C	400	0				0		SEP-15	Charged on 30/09/15.
90	Muzaffarnagar - Nara Ckt-II	D/C	220	12				12		APR-15	Commissioned 04/15.
91	Rosa - Dohna	D/C	220	216	340	340	340	216		DEC-15	Line completed OPGW stringing work held up due ROW at loc. 326, Tree cutting is also required.
92	Saharanpur (PG)-Behat	D/C	220	104						NOV-15	
93	Sahupuri-Bhelupur	D/C	220	18	39	39	38	15		DEC-15	Agency not taking interest in work.
94	Sandila - Farrukhabad	S/C	400								
95	Sandila - Lucknow Hardoi Road	S/C	400								
96	Shahjahanpur - Nighasan	S/C	220	121	369	369	365	104		DEC-15	Stringing of river xing completed. 2 nos. Erection/ Stringing gang working at site.
97	Sitapur - Nighasan	S/C	220	110	336	335	318	85		DEC-15	1. ROW at Loc no.-84, tree cutting is to be done with the help of police force, which shall available after Panchayat election. 2. Balance work to be taken up after completion of 220 KV Shajahanpur-Nighasan line. Expected date of completion is 31.12.2015.
98	Sohawal - Tanda	D/C	220	185	348	338	253	24		DEC-15	Fdn ROW at 09 locs loc no-11,12,23,29,183,190,248,249 & 250, Er ROW at loc no-145, Str ROW at loc no-92, as per joint inspection of OPGW between M/s PNC, M/s Sterlite and field unit, in the m/o June 15 there is no any issue of OPGW & H/ws, .Stringing of OPGW is in the scope of M/s PNC.
99	Tanda - Gonda	D/C	400	200							
100	Varanasi / Jaunpur - Gorakhpur	D/C	400								
101	Varanasi/Jaunpur - Aurai	D/C	400								
102	Varanasi/Jaunpur - Azamgarh	D/C	400								
103	Varanasi/Jaunpur - Meja	D/C	765								

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Alipurduar - Alipurduar (PG)	D/C	220	13	0	0	0	0	MAY-17	MAR-16	
2	Gokarna - Krishnanagar	D/C	220	210	389	389	389	210	JUN-14	NOV-15	Commissioned 11/15.
3	Gokarna - N. Chanditala	D/C	400	340	514	167	0	0	JAN-17	FEB-16	
4	Kharagpur - Egra	D/C	220	107	205	152	135	20	APR-16	APR-16	
5	Kharagpur - N. Chanditala	D/C	400	277	405	357	232	14	SEP-16	FEB-16	
6	Kharagpur - Vidyasagar Park	D/C	220	92	133	133	133	92	APR-14	OCT-15	Ready for Commissioning 10/15.
7	LILO of Arambagh -Rishra at Singur	D/C	220	20	37	10	2	0	AUG-08	MAR-16	Server RoW issue rerouting line is proposed.
8	LILO of Bakreswar - Gokarna at Sadaipur	D/C	220	13	27	1	0	0	SEP-16	MAR-16	
9	LILO of Jeerat - Rishra at Dharampur	D/C	220	9	21	0	0	0		FEB-16	
10	Sagardighi - Gokarna	D/C	400	89	154	130	52	0	JUL-15	FEB-16	
11	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08		PGCIL is executing the work as a deposit work of WBPDCIL. The work is stalled due to repeated theft. WBPDCIL asked PGCIL to take up with the present vendor for resumption of work or deploy a new vendor by cancelling the existing contract.
12	Sushasgram- Saintala	D/C	220	25	51	51	51	25	MAR-10	NOV-14	Line commissioned on 02/12/2014.
13	Teest LDP -III - Teesta LDP-IV	S/C	220	21	94	83	67	6	SEP-08	DEC-15	
14	Teesta LDP - IV - New Jalpaiguri (NJP)	D/C	220	145	250	250	250	138	SEP-08	SEP-15	

XYZ ()

1	Bhavanapaddu TPP - Sri Kakulam	D/C	400	.
2	Bilaspur (PS) - Dhanwahi (PS)	D/C	765	
3	CSPL TPS - Raigarh Pooling Station (Near Kotra)	D/C	400	.
4	Champa (Pool) - Dharamjaigarh 2nd Ckt	S/C	765	
5	Chitrangi TPS - Vindhyachal Pooling Station	D/C	765	.
6	Dwarkesh Energy TPP - Indore	D/C	765	
7	Ellora TPP - Seoni	D/C	765	
8	Gadarwara STPS - Jabalpur Pool	D/C	765	
9	Gadarwara STPS - Warora	D/C	765	
10	Gwalior - Morena	D/C	765	
11	HEGCL TPP - Pune (AIS) (PG)	D/C	400	110
12	Karchanna - Rewa Road Allahabad	D/C	400	
13	LILO of Both ckt Jabalpur - Orai at Dhanwahi (PS)	2xD/C	765	
14	LILO of Both ckt Wardha - Parli (PG) at Warora	D/C	400	
15	LILO of Gazuwaka - Behrampur at Bhavanapaddu TPP	D/C	400	
16	LILO of Lonikhand - Kalwa at HEGCL TPP	D/C	400	
17	LILO of Raipur/Bhilai - Bhadrawati at Rajnandgaon	D/C	400	
18	LILO of Tuticorin - Madurai at Ind Barath TPP (madras)	D/C	400	.
19	LILO of Vindhyachal - Jabalpur at Dhanwahi (PS)	2xD/C	400	
20	LILO of one ckt of Aurangabad - Padghe at Pune	D/C	765	
21	Maheshwaram (PG) - Mahboob Nagar	D/C	400	
22	Mohindergarh - Bhiwani	D/C	400	
23	NCC Power TPP - Nellore Pooling Station (PG)	D/C	400	.
24	NNTPS - Villupuram (Ginjee)	D/C	400	
25	Nizamabad - Yeddumailaram (Shankarapalli)	D/C	400	
26	Orrisa UMPP - Jharsuguda Pooling Station	D/C	765	.
27	PLNGL TPP - Vadodra	D/C	400	.
28	Parli (New) - Parli (PG)	D/C	400	
29	Parli (New) - Solapur	D/C	765	
30	Raigarh (Kotra) - Champa (Pool) 2nd Ckt	S/C	765	
31	Raigarh TPS - Raigarh Pooling Station (Near Tamnar)	D/C	400	.
32	Raipur (Pool) - Rajnandgaon	D/C	765	
33	Rajnandgaon - Warora	D/C	765	

34	Reliable TPP - Vindhyachal Pooling Station	D/C	765							.
35	SJK TPS - Jabalpur Pooling Station	D/C	400	107	339	330	292	59		.
36	Sasan UMPP - Vindhyachal (PS)	S/C	765							
37	Sipat - Bilaspur (3rd PS)	S/C	765							
38	Suzlon wind farm - Bhachau (PG)	D/C	220							.
39	TRN TPP - Raighar (near Tamnar) Pooling Station	D/C	400	30					JUN-15	Line under construction.
40	Vindhyachal (PS) - Jabalpur (PS)	D/C	765							
41	Vindhyachal STPP - Vindhyachal (2nd Quad)	D/C	400							
42	Warora (PS) - Parli (New)	D/C	765							
43	Welspun Anuppur TPS - Vindhyachal Pooling Station	D/C	400							

ADANI POWER LTD. (APL)

1	LILO of Korba-Mopka at Swastic TPP	D/C	132	132	Commissioned
---	------------------------------------	-----	-----	-----	--------------

ATHENA CHHATTISGARH POWER LIMITED ()

1	Athena Singhitarai - Raigarh Pooling Station (near Kotra)	D/C	400	50	75	75	73	40	SEP-15
2	LILO of one ckt of MSCTL - Chandrapur at Singhitrai	D/C	400						.

BAJAJ ENERGY PVT. LTD. (BEPL)

1 Balrampur-Utraula line

D/C

132

Existing line.

BHARAT ALUMINIUM CO. LTD. (BALCO)

1	Balco - Dharamjaygar Pooling Station	D/C	400	46	72	72	70	42	OCT-15	Stage-I Clearance is awaited.
---	--------------------------------------	-----	-----	----	----	----	----	----	--------	-------------------------------

CORPORATE POWER LTD. (CPL)

1	Corporate TPP - Jharkhand Pooling Station	D/C	400	6	11					DEC-12
2	Latehar - Namkum	D/C	400	216	320	293	274	132		DEC-12 .

Costal Energen Private Limited (CEPL)

1	Mutiara TPP - Tuticorin Pooling Station	D/C	400	76	32	32	32	22	DEC-15	The total length of line is 38 KM and line will be extended from 22 ckm is completed of Mudrai - Tuticorin LILO line.
---	---	-----	-----	----	----	----	----	----	--------	---

D.B.POWER CORP. LTD. (DBPCL)

1	LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP (Interim arrangement)	D/C	400	30	44	44	44	30	MAY-13	Line completed. (Interim)
---	---	-----	-----	----	----	----	----	----	--------	---------------------------

DANS ENERGY PVT. LTD. (DEPL)

1	Jorethang HEP - New Melli	S/C	220	20	35	35	35	20	AUG-15	220 kv line from Jorethang switchyard to interconnection point has been completed as in interim arrangement.
---	---------------------------	-----	-----	----	----	----	----	----	--------	--

DIRANG ENERGY PVT. LTD. (DEPL)

1	Gongri - Dinchang Pooling Station	D/C	220
---	-----------------------------------	-----	-----

Darbhanga Motihari Transmission Company Limited ()

1	LILO of both ckt Barh - Gorakhpur at Motihar	D/C	400	152	209	138	68	6	JUL-16	AUG-16	1) As per RFP, there was no forest in the route of transmission line. Involvement of forest is a deviation from RFP Documents. 2) Line has approx. 9 Km. of river bed. The unexpected increase in water level has affected the site work. 3) The no of power line crossings increased from 8 Nos. to 14 nos. w.r t RFP document. 4) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 5) Due to ongoing Assembly elections, material and manpower movement at locations was severely affected leading to slow progress in Nov'15. 6) Swachh Bharat cess @ 0.5 % is imposed on service tax.
2	Muzaffarpur - Darbhanga line	D/C	400	129	173	128	125	40	JUL-16	JUN-16	1) As per RFP, there was no forest in the route of transmission line. Involvement of forest is a deviation from RFP Documents. 2) There is change in co-ordinates at Muzaffarpur S/S end. 3) The no of power line crossings increased from 2 Nos. to 8 nos. w.r t RFP document. 4) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 5)Due to ongoing Assembly elections,material and manpower movement at locations was severely affected, leading to slow progress in Nov'15. 6)Swachh Bharat cess @ 0.5% is imposed on service tax. 7) Very high no. of fruit bearing trees in the route of transmission line severely affecting the site progress.

ESSAR POWER TRANSMISSION CO. LTD. (EPTCL)

1	Mahan -Sipat	D/C	400	670	942	938	909	394	JUN-15	Contractor is remobilising and work is getting started.
2	Navbharat TPP - Angul P.S. (PG)	D/C	400							.
3	Tori - Jhharkhand Pooling Station	D/C	400							.

GATI INFRASTRUCTURE LTD. (GATI)

1	Chujachen HEP - Rangpo PS	D/C	132							Line commissioned.
2	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	91	91	47	APR-13	Commissioned 04/13. (Interim arrangement)
3	LILO of one circuit of Rongnichu - Randpo at Bhasmay	S/C	220						APR-13	.

GMR ENERGY LIMITED (GMR ENERG)

1	Alaknanda HEP - Joshimath	D/C	220							
2	LILO of Talchar -Meramundli at Kamalanga TPP	D/C	400	1	3	3	3	1	MAY-12	For start up power,work completed 5/12.
3	Raikheda (GMR) - Raipur Pooling Station	D/C	400	131	181	181	181	131	JUL-15	Commissioned in February 2014. Reported in July 2015.

GUPTA ENERGY PVT. LTD. (GEPL)

1	LILO of one ckt of Bhadrawati -Parli at GEPL TPS	D/C	400
---	--	-----	-----

.

HIMACHAL SORANG POWERGEN PVT. LIMITED (HSPPL)

1	LILO of one ckt Karcham wangto - Abdullapur at Sorang HEP	D/C	400	7	11	11	11	7	OCT-15	Commissioned 10/15.
---	---	-----	-----	---	----	----	----	---	--------	---------------------

HIMGIRI HYDRO ENERGY PVT LTD (HHEPL)

1 Panan HEP - Mangan

2xD/C

220

IDEAL ENERGY PROJECTS LTD. (IEPL)

1	LILO of Koradi II- Wardh(PG) at Bela TPP	D/C	400	50	75	75	75	50	DEC-15	The progress of Koradi-Wardha line is slow . Forest clearence awaited.
2	LILO of Mouda - Wardha at Bela	D/C	400	0	2	2	2	0	NOV-12	Completed (Interim)

IND BHARATH POWER INFRA LIMITED (IBPIL)

1	Ind Barath - Jharsuguda pooling Station	D/C	400	84	125	120	117	60	NOV-15	Progress of line has been affected due to severe ROW issue as land owner are demanding hefty amount for crop/land compensation.
2	LILO of Rouekila - Raigarh at Ind Barath	D/C	400	47	72	72	72	47	JUN-15	

INDIABULLS POWER LTD. (IBPL)

1	Nasik - Bobleshwar (2nd Ckt)	D/C	400	57	152	152	152	57	AUG-15	Ready for commissioning 08/15.
---	------------------------------	-----	-----	----	-----	-----	-----	----	--------	--------------------------------

JAIN ENERGY TRADING LTD (JAIN ETL)

1	Jain Energy TPS - Dharamjaygarh Korba Pooling station	D/C	400
---	---	-----	-----

.

JAL POWER CORP. LTD. (JPCL)

1 Rangit IV - New Melli line

D/C

220

JHABUA POWER LTD. (JHAPL)

1	Jhabua Power TPS - Jabalpur Pooling Station.	D/C	400	131	207	207	207	131	MAY-15	Commissioned 05/15.
---	--	-----	-----	-----	-----	-----	-----	-----	--------	---------------------

KORBA WEST POWER COMPANY LIMITED (KWPCL)

1	Avantha Bhandar TPS (Korba West) - Raigarh (Kotra)	D/C	400	42	64	64	60	22	NOV-15	There are RoW issues involved at 8 locations.
2	LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west) TPS	D/C	400	10	22	22	22	10	DEC-13	Interim arrangement.

KSK ENERGY VENTURE LTD. (KSK LTD.)

1	KSK Mahanadi (Warda Power) - Champa Pooling Station	2xD/C	400	105	164	164	164	105	JUN-15	Ready for Commissioning 06/15.
2	LILO of both ckt, of Raigarh - Raipur at Akaltara TPP	2xD/C	400	71	118	118	118	71	APR-15	Commissioned 04/15. (Interim)

KVK ENERGY PVT. LTD. (KVK)

1	LILO of Mendasal - Baripada at Nilanchal TPP	D/C	400	16	0	0	0	0	JUN-16	Work yet to Start.
---	--	-----	-----	----	---	---	---	---	--------	--------------------

Kudgi Transmission Company Limited (KTCL)

1	Kudgi STPS - Narendra	2xD/C	400	36	46	46	46	36	FEB-15	AUG-15	Ready for Commissioning 08/15.
2	Madhugiri - Bidadi	D/C	400	186	256	229	216	50	DEC-15	DEC-15	The villagers are not allowing for any construction work at the respective locations and asking for huge compensation. Matter is brought to the notice of District Administration. These locations are nearer to 400/220 kV POWERGRID Bidadi substation. Being terminating point, no alternatives available for re-routing the line.
3	Narendra (New) - Madhugiri	D/C	765	758	870	800	789	470	DEC-15	DEC-15	

LANCO ENERGY (P) LTD,. (LEPP)

1	Babandh TPP - Angul Pooling Station	D/C	400	48	72	0	0	0	DEC-16	Work yet to start.
2	LILO of Seoni - Wardha at Lanco Vidarbha TPS	D/C	765	15	16				DEC-13	
3	Lanco Amarkantak - Champa Pooling Station	D/C	400	95	158	96	12	0	APR-16	.
4	Phata HEP-Baramwari (Rudrpur)	D/C	220	8	20	0	0	0	DEC-16	
5	Routing of one circuit of Jorthong - New Melli via Rangit - IV	D/C	220						DEC-13	.
6	Teesta VI HEP - Rangpo Pooling Station	D/C	220	25						Detail survey completed section 164 approval received. Work yet to started.

MADHYA BHARAT POWER CORPORATION LIMITED (MBPCL)

1	Rongnichu - Rangpo Pooling Station	D/C	220
---	------------------------------------	-----	-----

MALANA POWER COMPANY (MPCL)

1	Chango Yangthang - Ka Dogri Pooling Station	D/C	220
2	Ka Dogri - Jangi Pooling Station	D/C	400

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Byrnihat - Azara (1st ckt)	D/C	400	42	124	124	124	42	JUL-14	Stringing Completed but cannot be commissioned since loop out arrangement by Meghalaya State Electricity Board is not ready at Byrnihat 400 kV S/S.
---	----------------------------	-----	-----	----	-----	-----	-----	----	--------	---

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220	NOV-13	SEP-15
2	Bareilly - Meerut	S/C	765	240	NOV-13	SEP-15
3	Gurgaon - Gurgaon (PG)	D/C	400	20	NOV-13	SEP-15
4	Lucknow - Bareilly	S/C	765	220	NOV-13	SEP-15
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334	NOV-13	SEP-15

NRSS XXXI (B) Transmission Limited (NRSSXXXI(B))

1	Kurukshetra - Malerkotla line	D/C	400	278	375	257	160	27	SEP-16	SEP-16	1) Due to change in co-ordinates at Malerkotla S/S end, the line length is increased by 1.5 Km. 2) Double level Gantry to be considered at Malerkotla end for termination of Kurukshetra & Amritsar lines. The same was not specified in the RFP. This leads to use of Multi Circuit towers. 3) As per RFP Documents, there is no involvement of forest in the route of line. However during survey, forest was found in the route of the line. Also, additional expenditure towards 'Greening Punjab Mission' is being incurred. 4) The no. of power line crossings increased to 19 nos. from 15 nos. w.r.t RFP Document. 5) Court case at Location No. 35/0 & 13/2. 6) Severe RoW at Malerkotla end. 7) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 8) Swachh Bharat cess @0.5% is imposed extra on service tax. 9) NH Proposal is required to be endorsed by CEA.The same is required by NH officials. 10) Power line approval is taking capital time to be cleared by HVPNL.
2	Malerkotal - Amritsar line	D/C	400	298	412	235	185	15	SEP-16	SEP-16	1) Double level Gantry to be considered at Malerkotla end for termination of Kurukshetra & Amritsar lines. The same was not specified in the RFP. This leads to use of Multi Circuit towers. 2) As per RFP Documents, there is no involvement of forest in the route of line. However during survey, forest was found in the route of the line. Also, additional expenditure towards 'Greening Punjab Mission' is being incurred. 3) Severe ROW at Malerkotla end. 4) Increase in water level in Beas River has affected the pile work progress in Sep & Oct 2015. 5) ED increased to 12.5% from 12.36% and service tax to 14% from 12.36%. 6) Swachh Bharat cess @0.5% is imposed extra on service tax. 7) NH Proposal is required to be endorsed by CEA.The same is required by NH officials.

NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)

1	NSL TPP - Angul	D/C	400	46	0	0	0	0	Project Authority intimated that PGCIL yet to award construction of work.
---	-----------------	-----	-----	----	---	---	---	---	---

PATRAN TRANSMISSION COMPANY LIMITED (PATRANTCL)

1 LILO of both ckt of Patiala - Kaithal at Patran D/C 400

MAR-16

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Moti Khavdi TPP - Jam Nagar	D/C	400								
2	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	486	654	651	651	482	JUN-11	MAR-16	Progress stalled due to non-availability of MP state Forest Clearance (Stage-II) & Wildlife Clearance.
3	Rosa - Shahjehanpur (PG)	D/C	400	16				16		JUL-15	Commissioned in March 2012. reported in july 2015.(Line Charged by passing Shahjehanpur S/S).

RKM POWERGEN PVT. LIMITED (RKMPPL)

1	LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement)	D/C	400							Commissioned (Interim Arrangement)
2	Uchpinda - Raigarh line	D/C	400	57	88	88	87	41	JAN-16	D/C portion of line is complete but the multi ckt portion of line is balance.

SHIGA ENERGY PVT. LTD. ()

1	Legship - New Malli	D/C	220	20	33	0	0	0	MAR-16	
2	Tashiding - Legship	D/C	220	14	21	0	0	0		Detailed survey along the selected transmission line route has been completed. Actions for land acquisition and obtaining various clearances as well as finalizing the design consultant are in progress. Prior approval from CEA for installation of overhead transmission line has also been received.Land acquisition for the first 7 towers is completed and Tower foundation work was started during the month on 4 tower locations.

SIKKIM HYDRO POWER LIMITED (SHPL)

1	LILO of one ckt of Legship - New Melli at Rangit-II	D/C	220
---	---	-----	-----

SKS POWER GENERATION LTD. (SKS)

1	Binjkote - Raigarh (Kotra) Pooling Station	D/C	400	55	93	93	93	55	MAY-15	Commissioned 05/15.
2	LILO of one ckt of Raigarh - Raipur at Binjkote TPP	D/C	400							Interim arrangement removed.

STERLITE ENERGY LIMITED (SEL)

1 Sterlite TPP - Jharsuguda

2xD/C

400

Construction of line yet to be started from LILO Point to Jhasugda S/S.

STERLITE GRID LTD. (SGL)

1	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	758	992	992	992	758	MAR-14	SEP-15	Commissioned 09/15.
2	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	MAR-14	JUN-15	Commissioned 06/15.
3	Jabalpur - Bina (JTCL)	S/C	765	245	610	610	610	245	MAR-14	JUN-15	Commissioned 06/15.
4	Jullandhar - Samba line	D/C	400	270	356	283	245	48	AUG-18	FEB-16	Transmission licensee granted by CERC.Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept.of Finance,Govt.of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated 15.10.2015 for payment of additional Row compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.
5	Kharagpur (WBSETCL) - Chaibasa (PG)	D/C	400		421	356	325	104	MAR-16	FEB-16	Force Majeure event: Delay in forest clearance.Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC.Kharagpur S/s & Chaibasa S/s bays orientation has been shifted & project has been delayed due to shifting of bays.Resurvey has to be done for route & forest identification.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iii.Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP No.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and corridor in addition to crop compensation.The same has been intimated to all LTTCs.
6	LILO of Both ckt Uri - Wagoora at Amargarh	D/C	400	6					AUG-18	AUG-17	Trans.licensee granted by CERC. Tariff adoption done by CERC.Force mejure events flood,Border Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Change in Law:i.As per notification SRO-105 by Dept. of Finance,Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015. iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No.3/7/2015-Trans dated15.10.2015for payment of additional RoW compensation for Tower Base Area and corridor in addition to Crop Compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Sec.164 under EA2003.
7	Purulia PSP (WB) - Ranchi (PG)	D/C	400	370	302	96	61	0	MAR-16	APR-16	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC. Project execution plan submitted to CEA & lead LTTC. Bays at Purulia S/s & Ranchi S/s has been shifted by the respective Utilities due to which project has been delayed as resurvey has to be done again for route & forest identification.In this regard Notice has been served to LTTC's.Multiple changes in substation gantry coordinates and Issues is pending with WBSETCL.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f

											01.03.2015. ii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015. iii. Custom duty has been changed due to Finance Act. iv.New Guidelines by MoP no.3/7/2015-Trans dated:15.10.2015 for payment of additional RoW compensation for Tower Base Area and Corridor in addition to Crop compensation. The same has been intimated to all LTTCs.
8	RAPP - Shujalpur	D/C	400	310	521	521	521	402	FEB-16	DEC-15	Force Majeure event: Delay in forest clearance. Transmission licensee granted by CERC. Tariff adoption done by CERC.CERC has granted Liberty for extension of COD and additional tariff.TSP has started the work. Project execution plan submitted to CEA & lead LTTC. Critical RoW Issues Dist. Kota & Jhalawar in Rajasthanand Dist. Agar Malwa & Rajgarh in Madhya Pradesh.Change in Law: i.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 1st March 2015. ii.Service tax has been increased 12.36% to 14% w.e.f 1st June 2015. iii.Custom duty has been changed due to Finance Act. iv. New Guidelines by MoP no.3/7/2015-Trans dated:15.10.2015 for payment of additional Row compensation for tower base area and corridor in addition to crop compensation. The same has been intimated to all LTTCs. v. Increase in Chareges by West Central Railway for Plan & Drawings,departmental supervision and Site Survey Charges and Power,Traffic Blockage Charges to be taken from Power Supply Company & Concern.
9	Samba - Amargarh line	D/C	400	574	783	72	0	0	AUG-18	AUG-17	Transmission licensee granted by CERC. Tariff adoption done by CERC. Forest Diversion &Wild Life Clearance Proposals submitted.Force mejure events flood,Border,Ceasefire violation, unseasonal heavy snow fall,rain fall and land slides notices sent to all LTTC's.Wild Life proposal is pending with NBWL.Change in Law:i.As per notification SRO-105 by Dept. of Finance, Govt. of J&K GST has been changed from 10% to 12 % w.e.f 01.04.2015.ii.Central Excise duty has been increased 12.36% to 12.5 % w.e.f 01.03.2015.iii.Service tax has been increased 12.36% to 14% w.e.f 01.06.2015.iv.Custom duty has been changed due to Finance Act.v.New Guidelines by MoP No. 3/7/2015-Trans dated 15.10.2015for payment of additional RoW compensation for Tower base area and corridor in addition to crop compensation,same has been intimated to all LTTCs.Force Majeure event:Delayed in approval of Section 164 under EA2003.

Shekhawati Transmission Service Company Limited (SKHWTT SCL)

1	Jhunjhunu - Nawalgarh line	S/C	220	32	108	77	68	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.
2	Sikar - Nawalgarh line	S/C	220	22	76	55	40	0	FEB-15	DEC-15	court case pending, severe ROW problem, Railway crossing pending.

South East UP Power Transmission Company Limited (SEUPPTCL)

1	Bara - Karchana	D/C	400	80	124	0	0	0	FEB-16	Karchana gantry not finalised
2	Gonda - Shahjanpur	D/C	400	442	542	279	140	0	FEB-16	
3	LILO 400 Orai - Mainpur at Bah	D/C	400	92	135	133	131	51	FEB-16	2/0 & 2A/0 stringing under hold due to construction of engineering college in the line corridor. Matter is pending with DM Mainpuri.
4	LILO of Obra - Sultanpur at Aurai	S/C	400	1	5	0	0	0	FEB-16	
5	LILO of Panki - Obra at Rewa Road	S/C	400	1	2	2	2	1	FEB-16	Completed.
6	LILO of Sarojini Nagar - Kursi RD at Sultanpur RD	D/C	400	14	18				FEB-16	
7	Mainpuri - Aligarh	D/C	400	186	219	215	204	24	FEB-16	
8	Mainpuri - Bara Ckt-I	S/C	765	375	889	609	318	0	FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
9	Mainpuri - Bara Ckt-II	S/C	765	750	899	830	721	125	FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri. Approx 3.8 km route of each line passing through proposed refinery of BPCL near Bara. Matter is pending with High Power committee as per directives of High Courte Allahabad.
10	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	254	0	FEB-16	3 locations are under hold since long due to land allocated for women PAC camp in line corridor at Mainpuri. Matter has been taken up with DM Mainpuri.
11	Meja - Bara	D/C	400	64	83	83	83	64	FEB-16	Completed.
12	Rewa Road - Karchana	D/C	400	58	102				FEB-16	Karchana gantry not defined.
13	Rewa Road - Meza	D/C	400	68	91	91	91	68	FEB-16	Completed
14	Tanda - Gonda line	D/C	400	188	241	92	54	0	FEB-16	

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290	OCT-12	SEP-13
2	Talcher II - Behrampur	D/C	400	220	OCT-12	SEP-13
3	Talcher II - Rourkela	D/C	400	161	OCT-12	SEP-13

TEESTA URJA LTD. (TUL)

1	Teesta III - Kishanganj	D/C	400	424	571	393	371	160	MAR-16	GOKE Territorial Forest, MANJHA UCC Reserve Forest, GHUM SIMANA Reserve Forest (Darjeeling & Kurseong division) - " In principle Approval (Stage-I)" has been accorded by MoEF, New Delhi on 28.05.2013. (30 Towers, Total Area 47.4932 Ha.) Stage-II clearance for WB portion is pending. Kishanganj S/S of PGCIL is expected to commission by Dec.15.
2	Teesta III - Rangpo line	D/C	400	72	98	94	91	26	DEC-15	Work in progress.

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	DGEN - Vadodara	D/C	400
2	DGEN TPS - Bharuch/Dahej Pooling Station	D/C	400
3	Navseri - Bhasten	D/C	220
4	Sandila TPP - ATS not defin	D/C	400

Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

.

Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.

VANDANA VIDYUT LTD. (VVL)

1	Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station	D/C	400	60	84
---	--	-----	-----	----	----

MAR-17 Yet to start construction of 400 kV D/C line from Salora TPS - Dhranjaygarh (70 KM). Interim arrangement available. LOI has been issued to M/s EBPL Ventures Pvt. Ltd. , Bhilai. The line is expected to be completed by March, 2017.

VEMAGIRI TRANSMISSION SYSTEM LIMITED (VTSL)

1	Khammam - Hyderabad line -I	D/C	765	410	APR-15	Bidding process to be taken up
2	Vemagiri Pooling Station - Khammam line -I	D/C	765	455	APR-15	Bidding process to be taken up

VISA POWER LTD (VISA)

1	Visa Power TPP - Raigarh Pooling Station	D/C	400	26	37	33	26	0	JUN-15	Work is under Construction.
---	--	-----	-----	----	----	----	----	---	--------	-----------------------------

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Ataur-Indirapuram	D/C	400	16	54	8	2	0	DEC-15	Approval u/s 164 received
2	Greater Noida-Noida (Sec -148)	D/C	400	46	130	66	16	0	DEC-15	Approval u/s 164 received
3	Greater Noida-Sikandrabad	D/C	400	17	53	53	53	17	NOV-15	Approval u/s 164 received
4	Hapur-Ataur	D/C	400	53	154	127	97	2	DEC-15	Approval u/s 164 received
5	Hapur-Greater Noida	S/C	765	66	187	168	103	0	DEC-15	
6	Hapur-dasna	D/C	400	14	44	28	14	0	DEC-15	Approval u/s 164 received
7	LILO of Meerut -Agra at Greater Noida	S/C	765	11	35	35	35	11	NOV-15	
8	LILO of Moradabad-Muradnagar at Hapur	D/C	400	2	7	7	2	0	DEC-15	Approval u/s 164 received
9	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	17	0	0	DEC-15	Approval u/s 164 received
10	LILO of Rishikesh -Kashipur at Nehtaur (Bijnor)	D/C	400	15	44	0	0	0	DEC-15	Approval u/s 164 yet received
11	Mainpuri-Greater Noida	S/C	765	180	494	494	494	180	NOV-15	
12	Mainpuri-Hapur	S/C	765	217	602	590	546	89	DEC-15	