



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2017-18)

(As on 30.04.2018)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi**

INDEX

S.no.	Transmission Utility Name	Page no.	
		Transmission Lines	Substations
	CENTRAL SECTOR		
1	Damodar Valley Corporation (DVC)	1	
2	Power Grid Corporation of India Limited (PGCIL)	1	1
	STATE SECTOR		
3	Assam Electricity Grid Corp. Limited (AEGCL)	4	2
4	Bihar State Power Transmission Corp. Limited (BSPTCL)	4	2
5	Chhattishgarh State Power Transmission Corp. Limited (CSPTCL)	4	2
6	Dadra and Nagar Haveli Electricity Department (DNH)	4	2
7	Daman and Diu Electricity Department (D&D)	4	2
8	Delhi Transco Limited (DTL)	4	2
9	Gujarat Energy Transmission Corp. Limited (GETCO)	4	2
10	Haryana Vidyut Prasaran Nigam Limited (HVPNL)	5	2
11	Himachal Pradesh Power Transmission Corp. Limited (HPPTCL)	5	3
12	J&K Power Development Department (JKPDD)	5	3
13	Jharkhand Urja Sancharan Nigam Limited (JUSNL)	5	3
14	Karnataka Power Transmission Corp. Limited (KPTCL)	5	3
15	Kerala State Electricity Board (KSEB)	6	4
16	Madhya Pradesh Power Transmission Corp. Limited (MPPTCL)	6	4
17	Maharashtra State Electricity Transmission Company Limited (MSETCL)	7	4
18	Odisha Power Transmission Corp. Limited (OPTCL)	7	4
19	Power Transmission Corp. of Uttarakhand Limited (PTCUL)	7	4
20	Punjab State Transmission Corp. Limited (PSTCL)	7	4
21	Rajasthan Vidyut Prasaran Nigam Limited (RVPNL)	8	4
22	Sikim Power Development Corporation Ltd.		
23	Tamilnadu Transmission Corp. Limited (TANTRANSCO)	8	5
24	Transmission Corp. of Andhra Pradesh Limited (APTRANSCO)	9	5

25	Transmission Corp. of Telangana (TCTL)	9	5
26	Uttar Pradesh Transmission Corp. Limited (UPPTCL)	9	5
27	West Bengal State Electricity Transmission Corp. Limited (WBSETCL)	9	5
	PRIVATE SECTOR		
28	Teesta Valley Power Transmission Co. Ltd.(TVTPL)	10	
29	Sterlite Grid Ltd. (SGL)	10	
30	South East UP Power Transmission Company Limited (SEUPPTCL)	10	5
31	Western UP Power Transmission Company Limited (WUPPTCL)	10	5

REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) IN RFD PROGRAMME DURING- 2018-19

As on 30-APR-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CENTRAL SECTOR											
DAMODAR VALLEY CORPORATION (DVC)											
1	LILO of Parulia - Dtps at Durgapur steel TPS	D/C	220	20	17	11	0			DEC-18	Contract for Electrical work terminated on 17.04.18, matter is under subjudice. Tendering process for fresh contract initiated to execute the leftover work. Revised completion target : December, 2018.
2	Ramgarh - Ranchi (PG) (Bypassing Gola SS) (Balance portion)	S/C	220	95	355	338	290	37		AUG-18	220 KV substation at Gola has been dropped. The MTPS-Gola-Ramagarh line and Gola-Ranchi line are nearing completion. To utilise the said up-coming 220 KV lines to the best extent possible, a revised plan vide letter no. EDCON/SPE/CEA-07 Dated. 05.01.17 was proposed bypassing the Gola S/S (now dropped) and due discussed in 19th Standing Committee Meeting on Power System Planning of ER. As per revised plan said 220 KV line will be rearranged as i) MTPS-Ranchi ii) MTPS-Ramgarh & iii) Ranchi- Ramgarh. From Ramgarh S/S to dead end tower at Gola portion has already been charged on 22.04.14.
POWERGRID (Consultancy Work) (PGCONSULTANCY)											
1	(JandK) Drass - Kargil (Part of Alusteng-Drass-Kargil-Khalsti-Leh)	S/C	220	60	203	203	203	55	JAN-17	SEP-18	Work under progress.
2	(JnK) Alusteng-Drass ((Part of Alusteng - Drass -Kargil - Khalsti-Leh)	S/C	220	115	425	364	277	49	SEP-17	SEP-18	WIP
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)											
1	Angul - Jharsauguda line	D/C	765	590	790	779	768	450	DEC-15	JUN-18	Severe ROW being faced near Angul end. Huge forest involvement (461.13 Ha.). Working permission issued from Apr'17 to Aug'17.
2	Banaskanta - Chittorgarh line	D/C	765	604	841	831	807	410	APR-18	SEP-18	Gen. proj. delayed (ant. by Sep'18). Works slowed down to the extent possible to match Generation. Forest clearance also awaited.
3	Banaskanta - Sankhari line	D/C	400	43	59	59	59	42	APR-18	SEP-18	Gen. proj. delayed (ant. by Sep'18). Commissioning matching with Generation.
4	Bhadla - Bikaner line	D/C	765	350	455	332	159			JAN-19	Work under progress.
5	Bhadla (PG) - Bhadla (RVPN) line	D/C	400	52	74	69	53	23		JAN-19	Work under progress.
6	Bhuj Pool - Banaskanta line	D/C	765	583	755	702	640	302	JUL-18	SEP-18	Severe ROW problem faced.
7	Biharshariff (Ckt III and IV) - Kahalgaon (NTPC)	D/C	400	26	42	37	36	20		JUN-18	Completion of bay by NTPC delayed.
8	Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).	D/C	220	52	56	49	39		FEB-19	FEB-19	
9	Cuddapah - Hindupur (Q)	D/C	400	338	483	483	483	338		JUL-18	Erection completed. Testing/rectification under progress. Commissioning earlier matching with Wind Gen. at Hindupur.
10	Cuddapah - Madhugiri (QM) (PSITL - TBCB)	D/C	400	487	649	592	565	279	APR-19	FEB-19	ROW being faced. Forest clearance awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	296	447	337	288	102	NOV-08	SEP-18	Severe ROW problem (long pending). Problem being addressed progressively as per latest Revised G.O. of 30.07.15 (compensation to be done on land value, to be finalised by concerned DC with the suport of State Govt.). Works under progress. Site is getting police protection as per requirement from State admn. Foundation works affcted due to non-availability of aggregate. Matter has been taken up Secy. level.
12	Farakka - Baharampur (Twin HTLS)	D/C	400	164	229	202	182	90		JUN-18	Work under progress.
13	Gadarwara - Warora PS (PWTL-TBCB)	D/C	765	627	837	837	832	594	NOV-17	MAY-18	Severe ROW being faced in Maharastra. Work was stalled at waivre due to Law & order problem created. Work restared, progress slow.
14	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	400	388	273	DEC-15	JUN-18	Huge forest involvement (213 Ha.). Working permission issued in Nov'17 for WR portion.
15	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	86	84	61	20	JUL-17	SEP-18	Major portion in forest. Working permission obtained in Feb'18. Tree cutting permission in delhi awaited. Critical.
16	LILO of Farakka - Jeerat line at Baharampur	S/C	400	3	5	0	0	0		AUG-18	Award placed in Apr'16. Engg. & survey under progress.
17	LILO of Farakka - Jeerat line at Sagahdighi	S/C	400	30	54	53	52	46		JUN-18	Work under progress.
18	LILO of Kurnool - Thirvualam line at Cuddapah	D/C	765	194	267	267	265	186		JUL-18	Work under progress.
19	LILO of One Ckt of Bamnauli - Jhattikara at Dwarka-I	D/C	400	17	37	4	0		MAY-17	OCT-18	Award placed, Work under progress. Commissioning matching with Sub station. Delay in land acqurisation (land hand-over in Aug'16).
20	LILO of Sagardighi - Subhasgram line at Jeerat	S/C	400	2	5	0	0	0		JUN-18	Award placed in Apr'16. Engg. & survey underprogress.
21	LILO of Subhashgram - Jeerat at Rajarhat	S/C	400	8	16	16	16	8	APR-16	DEC-18	Trans. Line completed. Work at Rajarhat S/S. held up due to persistent protest by locals.
22	Mohindergarh - Bhiwani line	D/C	400	130	181	104	33			AUG-18	Forest clearance awaited.
23	Mundra UMPP - Bhuj Pool line	D/C	400	190	272	166	143	39		DEC-18	Severe ROW problem.
24	NLC - Karaikal line	D/C	220	190	317	283	268	89		JUN-18	ROW problem affecting in implementation.
25	Rajarhat - Purnea (excl. Farakka-Gokarna portion)	D/C	400	645	1223	1197	1188	770	APR-16	DEC-18	Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Severe ROW problem at Rajarhat area. Processing of forest case in Jharkhand slow. Work in Rajarhat was hold since last 16 months. Work resumed in Oct'17 again stopped on 01.12.17 due to protest. Matter being folowed up at all levels for early resolution & efforts being made to complete earlier.
26	Srikakulam - Garividi (QM) (PSITL - TBCB)	D/C	400	288	393	385	378	213	FEB-19	FEB-19	Efforts being made to complete earlier.
27	Tehri Pooling Station - Meerut (Remaining part)	D/C	765	2	8	8	7		NOV-17	SEP-18	being expedited for system improvement
28	Tumkur (Pavagada) Pool - Hiriyr	D/C	400	218	302	302	301	154		DEC-18	Slow progress due to ROW problem.
29	Vindhyachal PS - Jabalpur PS (PJTL - TBCB)	D/C	765	748	1010	914	838	400	JUN-18	JUN-18	ROW being faced in Vindhyachal area. Working permission in Wildlife awaited. Issue highlight to PMO level.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
30	Warora PS - Parli (PPTL-TBCB)	D/C	765	694	919	920	919	692	JAN-18	MAY-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	513	511	243	JAN-13	MAR-18	"1 . All normal Foundations have been completed, 2. Out of total 10 nos., 6 nos. of Pile foundations completed, work of 2nos. Are being in progress and rest 2 nos. of Pile Foundation work are held up due to Erosion. 3. 128.024 ckm of line are idle charged."
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	403	400	210	JUN-16	MAY-18	ROW in 2 KM Stringing
2	Begusarai-Purnea line	D/C	220	372	586	574	560	305	SEP-03	JUN-18	work under progress
3	Gaurichak - Bihta (New) line	D/C	220	86	146	146	143	78		MAY-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	DCDS Mungeli - Kawardha	D/C	220	77	123	120	109	27	MAR-18	JUN-18	Work under progress.
2	LILO of Mopka - Bharatpur at Dherdehi (Bilaspur) (on Multi circuit tower)	D/C	220	64	128	55	0		MAR-20	JUN-18	Work under progress.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	
DELHI TRANSCO LIMITED (DTL)											
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5						MAR-17	
2	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
3	Okhla - Tughlakabad	D/C	220	3						MAR-18	
4	Shalimarbagh - Sanjay Gandhi Transport Nagar	M/C	220	8						MAR-19	
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)											
1	Yurembam - Thoubal via Nambol	D/C	400	90	137	116	106	40	FEB-18		
GOA ELECTRICITY DEPARTMENT (ED-GOA)											
1	Colvale - Kadamba - Verna - Cuncolim line	D/C	220	120						MAR-19	Proposals have been forwarded to Government. The apprcal is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Kheralu - Dharewada (DFCC) line	D/C	220	53	97	65	52	0	NOV-15	MAR-19	Tender to be invited at Risk & Cost of Contractor
2	LILO of both ckt. of Mobha - Mangrol at Amod	M/C	220	57	66	30	3	0	MAR-18	MAR-18	WIP.
3	LILO of Both ckt of Tebhda - Nyara line at Moti Gop S/S (M/C line AL-59)	2xD/C	220	59	59	44	33			MAR-19	WIP
4	LILO of one ckt of Hadala - Sartanpar line at Wankaner (M/C tower by replacement of existing 132 kV towers) (AL-59)	D/C	220	13	16	14	14			MAR-18	WIP

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Palanpur - Amarigadh (DFCC) line	D/C	220	80	144	110	64	0	MAY-16	MAR-18	Work in progress.
6	Soja - Joumang (DFCC) line	D/C	220	43	75	51	33	0	AUG-15	MAR-18	Tender to be invited at Risk & Cost of Contractor.
7	Soja-Zerda Line	D/C	400	268	447	348	325	95		NOV-18	WIP
8	Wanakbori TPS-Soja	D/C	400	212	343	240	239	100		MAY-18	WIP
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	LILO of both ckt. Fatehabad - Rania line at Mehna Khera S/s	D/C	220	28	82	81	77	22		JUL-18	Work allocated to M/s Infra Projects Ltd. Work in progress.
2	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	40	26	0		DEC-18	Work in progress.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Charor -Banala	D/C	220	38	63	49	36	4	MAR-17	JUN-18	
2	Hatkoti - Gumma	D/C	220	52	80	80	79	46		DEC-18	
3	LILO of both ckt. Jhakri Abdullapur at pragati Nagar	D/C	400	6						MAR-17	
4	LILO of Wangtoo - Abdullapur line at Wangtoo	D/C	400	1							
5	Snail(Swara Kudu) -Hatkoti	D/C	220	28	38	26	11		MAR-17	NOV-18	
6	Sunda-Hatkoti	D/C	220	50	69	41	13		MAR-17	AUG-18	Delay FCA approval.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)											
1	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
2	Hatia - Namkum (PGCIL)	D/C	220	65	127	90	76	21		DEC-17	37/127 foundation, 51/127 erection and 22.062/32.5 Km stringing balance. Forest proposal (13.22 Ha) at Regional Office, MOEF. Query of MOEF has been submitted on 12.05.2017. REC raised few query in meeting on 01.06.17. Compliance to queries have been submitted in DFO Ranchi on 12.09.2017.
3	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
4	TTPS - Govindpur	D/C	220	181	295	230	220	68		FEB-18	65/295 foundation, 75/295 erection and 56.72/90.72 Km stringing balance, forest proposal (103.67 Ha) forwarded on 30.05.2017 to MoEF. RMOEF raised few queries on 06.06.17 . POWERGRID submitted compliance on 24.07.2017 to DFO Bokaro, Dhanbad & Hazaribagh. Compliance of quires have been submitted to RMOEF on 23.09.17
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)											
1	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
2	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
3	Zainkote-Alusteng-Mirbazar	D/C	220	254	441	423	91	9	MAR-10	JUN-18	Tendering of Alusteng-Mirbazar section under process. Anticipated target date for physical and financial closure will be around 18 months from the date of availability of revised funds.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)											
1	Gowribidnur - Mitemari	D/C	220	91	189	173	160	55	SEP-17	JUL-18	Work under progress
2	Honnali - Channagiri (Benkikere)	D/C	220	95	188	9	1		MAR-19		Work under progress.
3	Kolar (PGCIL) - Gollahalli	D/C	220	55	161	91	0		SEP-17	MAR-19	Work under progress.
4	LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)	M/C	400	130	186	181	175	86	SEP-18	MAR-19	Work is in progress.
5	LILO one ckt of Narendra-Haveri at 220kV Bidnal (GEC-I)	D/C	220	31					MAR-18		
6	Madhugiri - Pavagada line	D/C	220	121	214	213	213	76	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
7	Tubinakere- Kothipura	D/C	220	138	278	278	257	87	JUN-09	JUN-18	220 kV DC line from 220 kV Tubinakere S/s to Kothipura S/s :(1) (i) ROW problems pending in JMFC Ramanagara for- (a) Loc 81 since 2009 (ii) ROW problems pending in JMFC Channapatna for - (a)Loc 129-130 since 20092)ROW problems pending in DC Court Ramanagar for (a) Loc 133: Case filed on 24-08-2011.Reserved for orders on 09.02.2016. (3)ROW problems at locations 208: being pursued locally. final Notice issued to M/s ABB & M/s Deepak cables for termination of the contract on 14.12.2015 by CEE, Tz. The contract is terminated on 25.01.2016. The Joint inventory along with M/s ABB & M/s Deepak Cable completed. Re-Tendered on 20.12.2016 for balance work.
KERALA STATE ELECTRICITY BOARD (KSEB)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Karukadom - Kothamangalam	D/C	220	14					FEB-19		
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)											
1	Badnera - Ner (Loni/Renkapur)	S/C + D/C	220	42					DEC-18		
2	Eklahare - Pimpalgaon	D/C	220	87	158	155	127	13		MAR-18	Work in progress.
3	Jejuri - Hinjewadi - I and II	D/C	400	207	275	203	186	71		DEC-18	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
4	Kumbhari S/S - Bale	D/C	220	108	134	128	90	47		SEP-18	ROW:Cases filed but order awaited [2]. Loc. No. 88 - Filed civil suit in session court & hearing is under process.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	169	273	240	212	92		JUN-18	Work in progress. Tower material available at site.
6	LILO of Boisar - Borivali at Boisar(PG)	D/C	220	4					MAR-20		
7	LILO of one ckt. Paras - Balapur at Malkapur s/s	M/C	220	146	230	201	156	48	MAR-19	JUN-18	Work in progress. Loc. No. AP 17- AP 18 (Loc.no. 88-89) Proposal Submitted to DRM, C.R. Bhusawal Railway vide L. No. 3788 dt 18.9.2017.Inspection done on 23.12.2017.Demand note awaited.
8	LILO of Pandharpur - Malinagar at Bhalwani S/S	D/C	220	40	67	65	58	12		JUN-18	Work in progress.ROW cases filed Order awaited[1]. Tower material & disc insulator received at site,
9	LILO of Parli - Osmanabad line at Parli (PG)	S/C	220	5	13	9	0	0	MAR-19	JUN-18	
10	LILO on both ckt Parli - Harangul line at Parli (PG)	D/C	220	26	56	11	3	0	MAR-19	JUN-18	
11	Nanded - Jalkot line	D/C	400	107	166	166	165	106	MAR-18	JUN-18	Line is 220kV Nanded- Jalkot D/C line.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)											
1	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		JUN-18	Work to be commenced.
2	Betul - Gudgaon (GEC-I)	D/C	220	94	158	130	72			MAR-19	
3	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	13	13	5		MAY-18	Work under progress.
4	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	24	24	11		APR-18	Commissioned 02/18 (Late Reported).
5	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	16	16	15			MAY-18	Work under progress.
6	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	37	28	23			MAY-18	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)											
1	IB - Lapanga	D/C	400	40	62	62	60	20	JUN-13	JUN-18	
2	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	17	37	37	37	10		JUN-18	
3	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	90	72	0	MAR-17	NOV-18	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)											

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Rishikesh-Dehradun at Harrawala	D/C	220	1	0	1	1	0		OCT-17	Work awarded to M/s Kanohar Electricals Ltd. Noida
2	Puhana- Imlekhera (Pirankaliyar) (LILO of Roshanabad - Puhana)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)											
1	LILO of 2nd Ckt. of PGCIL Jalandhar - Kotla Jangan (nakodar) line at Kartarpur	D/C	220	4					OCT-18		
2	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	JUN-18	Work in progress. Forest case approved, court case pending
3	LILO ofs - Jagraon at Ajital	D/C	220	6					SEP-18		
4	Makhu - Algaon	D/C	220	101	159	157	155	96		NOV-18	Work is in progress. Forest case - 1 case approval received, other case-in principle approval received. Court case pending
5	Makhu - Rashiana	D/C	220	92	148	145	143	86		JUN-18	Work is in progress. Forest case- approved, Railway case approved
6	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Work is in Progress. Forest case and both Railway cases approved. Court case pending
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)											
1	Ajmer (400 kV) - Bherunda (TK)	D/C	220	100	170	164	161	83		MAY-18	LOI has been issued vide 716 dt. 10.01.17 to M/s. Moji Construction, Jaipur. Work under Progress.
2	Akal -Jodhpur (New)	D/C	400	445	620	620	617	444		JUN-18	"W.O awarded to M/S TATA Project Ltd. Work execution permission received from Railways on 08.03.2017. Work is under progress. NHAI : Final approval pending"
3	Chittorgarh-Bhilwara	D/C	400	99	135	135	135	99		MAY-18	W.O. awarded to M/s SPML Infra.Delayed on contractor part. OPGW work at PGCIL line crossing is pending.
4	Dhod-Danta Ramgarh	S/C	220	31	109	102	81	2		JUL-18	W.O. awarded to M/s Ramjee Power. Work was stopped due to severe ROW problem at Loc. no. 9-10 & 12 to 63. The firm restarted the work. work under progress.
5	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	551	547	386		JUN-18	W.O. awarded to M/s TATA Project.,Aviation , NHAI & PTCC approval pending. Work U.P. Line route is realigned near Kurja Village for approx 7 Km. Due to re-routing of line new 25 locations are to be casted . 19 Loc. Out of 25 stub setting completed on dated 23.04.2018 and 2 tower erection completed in re routing work.
6	Ramgarh -Bhadla	D/C	400	320	446	437	418	198		AUG-18	W/O awarded to M/S SEW Hyderabad Aviation approval awaited.Forest involved.Approval awaited.
7	Sirohi-Pindwara	S/C	220	23	106	65	62	10		JUL-18	W/O awarded to M/S Moji Construction , Permission to Work from Forest Deptt issued on 28.03.2018. Work under progress.
8	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	672	395	JAN-13	JUL-18	"Work order awarded to M/s Aster Chennai. work under progress PTCC :Pending with BSNL for details. "
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)											
1	Ariyalur - Thiruvalam PGCIL	D/C	765	350	499	482	459	194		JUN-18	Work awarded to M/s.Transrail Works are under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	692	683	320	SEP-16	MAY-18	Work under progress. ROW issues involved in line work. 11 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
3	Dharmapuri (Palavadi) - Udanapally 230 kV SS	D/C	230	114	245	160	50		MAR-19	DEC-18	Work under progress.
4	Kayathar - Thennamapatti	D/C	400	48	76	58	19			JUL-18	Work are under progress.
5	LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S	D/C	400	40	60	60	48	4		JUN-18	Word under progress. ROW issued involved.
6	Shoolagiri - Hosur S/s	D/C	220	60	93	87	85	24		JUN-18	Work under progress.
7	Thervaikandikai - Korattur	D/C	400	74	104	85	59		APR-15	JUL-18	Court cases involved and is being followed up. Enterupon permission granted by District Collector for 22 Locations. Forest clearance awaited for 7 Location.
8	Villupuram - Ulundurpet	S/C	230	55	183	180	121	18	MAR-12	JUN-18	Termination notice issued to M/s GET by the head quarters. work awarded for balance work are under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)											
1	Hindupur - Uravakonda	D/C	400	253	350	327	319	177	OCT-17	JUL-18	Works under progress.
2	LILO of both the Ckt.of Uravakonda-Jammalamadugu to Talaricheruvu SS	D/C	400	2	6	0	0		AUG-18	SEP-18	Line Survey works are completed.Please change the line length as in ckm as 1.6 km).Foundation works under progress
3	Sattenapalli 400kV s/s - Podili s/s	D/C	400	215	299	296	286	129	JUL-17	JUL-18	Works under progress.
4	Vemagiri - Kamavarapukota	D/C	400	185	268	112	93	17	OCT-17	DEC-18	Works under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)											
1	Jangaon - Tippapur LI	D/C	400	138	200	119	29		SEP-18		Profiles handed over on 27.02.2017, 64.343 Kms check survey completed
2	Julurupadu - Jangaon	D/C	400	349	489	298	166	0	SEP-18	SEP-18	Detailed survey profile for174.72 kms was handed over to contractor on 31.03.2017
3	LILO of both Ckt. of Suryapet - Shankarpally(ckt-II) Kethireddypalli (Manikonda) SS	M/C	220	41	59	30	12	0	JUL-17		
4	Sirichilla (NTPC) Common Point) - Narsapur	D/C	400	171					FEB-19		
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)											
1	Anpara D - Unnao	S/C	765	416	1225	1187	1104	346	JAN-12	JUN-18	Work in progress.
2	Ataur - Mandola Vihar line	D/C	220	33	0	0	0	33		APR-18	Commissioned 04/18.
3	Banda-Chitrakoot Line	D/C	220	226	362	360	352	200		MAY-18	Work is in progress.Line length is 226 ckm.
4	Banda - Orai DCQ	D/C	400	216	297	297	297	212		MAY-18	stringing work in progress.
5	Fatehpur PGCIL - Sarh	D/C	220	150					JUL-18		
6	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	173	168	98		APR-18	Route diversion due to Yamuna Expressway. Work in progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	LILO of Bhauti - Orai at Sikandara	D/C	220	62	105	101	0	43		APR-18	Work in progress.Line length is 62 ckm.
8	Mohangadda-PGCIL-Sarsawa Line	D/C	220	22	38	21	9	0		FEB-18	ROW issues still not resolved, being pursued with help of administration.
9	Rewa Road (GIS)-Chitrakoot Line	D/C	220	250	367	358	244	35		APR-18	Work in progress.
10	Sikandarabad - Rookhi (Siyana)	D/C	220	116					AUG-18		
11	Sohawal - Tanda	D/C	220	226	349	341	328	172		APR-18	At present 02 nos erection & 1 no. stringing gang are working.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)											
1	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	13	MAY-17	JUN-18	Line has been completed will be charged after tree trimming
2	LILO of Arambag - Durgapur 400 kV S/C at N. Chanditala	D/C	400	94	134	132	127	87	FEB-17	JUN-18	Suffering at New Chanditala SS end due to acute ROW issue.
3	LILO of Gokarna Sagardighi TPS at Sagardighit (GIS)	D/C	220	21	21	20	18	9	FEB-17	JUN-18	Balance 1 location are held up due to court case.
4	N. Chanditala - Domjur	D/C	220	17	31	30	29	9		JUN-18	Work in Progress
5	Sagardighi TPS - Gokarna line	D/C	400	89	154	153	152	84	JUL-15	JUN-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
6	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	93	19	SEP-08	JUN-18	Work has been resumed and under progress

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PRIVATE SECTOR											
ADANI POWER LTD. (APL)											
1	Champa (Pool) - Dharamiaygarh (Quad) (C-WRTL - TBCB)	S/C	765	49	150	149	149	46	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Stage I approval received on 21.09.2017. Stage II approval awaited. c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Champa and Dharamjaygarh being constructed by PGCIL to be matched.
2	LILO of one ckt of Aurangabad - Padghe (hexa) at Pune (C-WRTL - TBCB)	D/C	765	128	179	141	120	47	MAR-19	DEC-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Completion of interconnected facility at Pune being constructed by PGCIL to be matched.
3	Raigarh (Kotra) - Champa (Pool) (Quad) (C-WRTL-TBCB)	S/C	765	94	261	255	252	79	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis b) Forest/Wildlife clearance issue: Nil c) SDO, Janjgir-Champa has issued an order on 08.12.2016 notifying the procedure for releasing compensation to landowners. As per order, the assessment for affected land is to be done by Tehsildar and compensation for the affected area shall be assessed by revenue circle officer. Thereafter newspaper publication is to be made with waiting period of 30 days post which 100% amount is to be deposited in account of revenue officer who in turn will disburse the amount to landowner. The said procedure is time consuming and has affected the progress badly. d) Completion of interconnected bays at Raigarh and Champa being constructed by PGCIL to be matched with lines.
4	Rajnandgaon - Warora (hexa) (RRWTL - TBCB)	D/C	765	532	688	550	516	201	NOV-18	NOV-18	a) RoW issue: Severe ROW being faced in Maharashtra and taken up on case-to-case basis. b) Forest/Wildlife clearance issue: Force Majeure notice submitted to LTTCs on 31.01.2018 on account of Dealy in Forest approval (MH portion). Stage I approval received on 26.03.2018, however, working permission still awaited. c) Completion of interconnected upstream / downstream facilities being constructed by PGCIL under Gadarwara A and Gadarwara B projects along with Switchable Line Reactors with Bays being constructed by Essel Infra under Warangal project to be matched with completion of line. d) Connection agreement submitted on 18.12.2017 which is yet to be signed. e) PTCC approval awaited.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
5	Sipat STPS - Bilaspur (Quad) (STL-TBCB)	S/C	765	24	73	73	71	23	NOV-18	MAY-18	a) RoW issue: Severe ROW being faced and taken up on case-to-case basis. b) Dealy in PTCC approval. c) Completion of interconnection facility of bays at Bilaspur being constructed by PGCIL to be matched with line schedule. d) Connection agreement submitted on 29.11.2017 which is yet to be signed.
KALPATARU POWER TRANSMISSION LIMITED (KPTL)											
1	Kishanganj(PG) - Darbhanga (DMTCL) (ATL - TBCB)	D/C	400	418	545	488	422	72	MAR-19		Low Lying Area Near supaul section & ROW near S/S ends. total Line length 208 KM & 545 Locations
STERLITE GRID LTD. (SGL)											
1	Samba - Amargarh line (NRSS-XXIX TL - TBCB)	D/C	400	562	761	761	752	537	OCT-18	JUN-18	1. RoW Issue at Location No. 33/5, 34/0 and 35/0 in Village Gazipur Kullian, Tehsil R.S. Pura, District Jammu. Help required from District Collector, Jammu for police protection so that work can be started and Location No. 459-469 in Tehsil Chadoora, Khansahab and District Budgam. Help required from District Collector, Budgam for police protection. 2. PTCC Approval is pending 4. Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs

**REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD
PROGRAMME DURING 2018-19**

As on 30-APR-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
DAMODAR VALLEY CORPORATION (DVC)												
1	Dhanbad (Auto-Xmer)	220/132	320		100	80	40	40			MAR-19	Main tank will be placed on existing plinth. Foundation of radiator bank to be newly constructed/modified. Order of Transformer placed on 08.09.17 with schedule delivery of 365 days.
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Banaskanta S/S	765/400	2x500		100	92	90	65		APR-18	SEP-18	Award placed in Mar'17. Work under progress.
2	Bhadla S/S	765/400	3x1500		100	78	60	20		JAN-19	JAN-19	Award Placed in Aug'16. Work under progress.
3	Bhuj Pooling Station	765/400	2x1500		100	85	75	55		JUL-18	SEP-18	Award placed in Mar'16. Work under progress.
4	Champa and Kurukshetra HVDC Station (Addl.) (Pole-3 and 4)	800	3000		100	89	66	32			MAR-19	Work under progress.
5	Chandigarh UT (GIS) s/s	220/66	2x160		100	50	35	25		FEB-19	FEB-19	Award placed in Mar'17. Work under progress.
6	Cuddapah (Extn.)	400/220	500		100	90	98	98		FEB-17	JUN-18	Work under progress. Transformer supply delayed due to failure in testing.
7	Cuddapah S/s	765/400	2x1500		100	95	100	90		JUL-18	JUL-18	Efforts being made to completion earlier matching Hindupur Wind Gen. .
8	Dwarka -I (GIS) S/S	400/220	2000		100	85	65	25		SEP-18	OCT-18	Land acquired in Aug'16. Work under progress.
9	Farakka (Aug.) (500-315)	400/220	185		100	85	75	50			JUN-19	Supply, civil work & erection under progress. Shifting of ICT from Pusali under progress. However, ICT held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur. *Scope was earlies proposed to be deleted from scheme. Now again proposal to be transporated via different route & commissioned ot Farakka.
10	Gooty (Extn.)	400/220	500		100	90	98	98		FEB-17	JUN-18	Work under progress. Transformer supply delayed due to failure in testing.
11	Imphal S/S (upgradation)	400/132	2x315		100	80	70	45			MAY-18	Efforts are being made to complete Silcher bay at Imphal early.
12	Meerut (Aug.)	765/400	1500		100	96	94	85		MAR-18	SEP-19	Work under progress.
13	Misa (Aug.) S/S (Replacement 4x105 MVA by 2x500 MVA)	400/220	2x500		100	60	50	25			MAY-18	Work under progress.
14	Parli (New) S/s (PPTL -TBCB)	765/400	2x1500		100	100	100	100		JAN-18	APR-18	Commissioned 04/18.
15	Patna (Replacement of ICT-II) (500-315)	400/220	185		100	68	72	60			JUN-18	ICT-I commissioned in Sep'16 & 3rd ICT (500 MVA) commissioned in Feb'18. Balance work under progress. Transformer supply delayed due to failure in testing.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16	Pusali (Aug.) (500-315)	400/220	370		100	80	95	65			JUN-18	ICT-I commissioned in Mar'16. Balance work under progress. Transformer supply delayed due to failure in testing.
17	Rajarhat (GIS) S/S	400/220	2x500		100	90	95	85			DEC-18	Work under completion. However, work was standstill due to severe ROW problem since Jan'17 & protest by locals, who were not allowing to enter in Rajarhat S/S. Land acquired in Feb'14. work resumed in Oct/Nov'17 but again stalled from 01.12.17 due to protest by locals.
18	Silchar (New) S/s	400/220	1x315		100	99	100	99			JUN-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance Work under progress.
19	Sitarganj (Extn.)	220/133	1x100							MAR-19		
20	Srikakulam S/S	765/400	2x1500		100	98	98	98		JUN-15	MAY-18	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Srikakulam-Gauvari line (under TBCB rout).
21	Tehri PS (GIS)	765/400	4x800		100	88	75	0		MAR-18	SEP-19	Award placed in Mar'15. Engg., civil work and supply under progress.
22	Tughlakabad S/S (GIS)	400/220	1000		100	95	90	75		OCT-18	OCT-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress. Efforts being made to complete earlier.
23	Tumkur (Pavagada) PS ICT-III	400/220	500		100	25	30	0		JAN-19	JAN-19	Work under progress.
STATE SECTOR												
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												
1	Bihta (GSS) S/S	220/132/33	320		100	82	45	0			JUN-18	work under progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Borjhara S/S	220/132	2x160		100	51	95	95		DEC-17	JUN-18	work under progress.
2	Dharsiwa s/s	220/132	2x160		100	38	90	90		JUN-18	JUN-18	work under progress.
3	Jagdulpur	220/132	160		100	44	0	0		MAR-18	JUN-18	Civil Work under progress.
4	Kawardha s/s	220/132	2x160		100	52	80	80		JUN-18	JUN-18	work under progress.
DELHI TRANSCO LIMITED (DTL)												
1	R.K. Puram - I (GIS)	220/66	320		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 160 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	R.K.Puram -II (GIS)	220/33	2x100		100	70	45	10				1. 220 kV GIS Hall roof slab casted. Control room building roof s;lab casted.2. 66 kV GIS hall building roof slab completed. 3. 33 kV GIS hall building finishing work completed. Indoor trench work is in progress. 4. Both 100 MVA Trf. reached at site. 5. work for laying of earthing mat is in progress. 6. 220kV & 66 kV GIS under inspection. 33 kV GIS reached at site & erection is under progress. 7. o2 nos.Trf. foundation block completed
3	Tughlakabad S/S	220/66	320		100	0	0	0				
GOA ELECTRICITY DEPARTMENT (ED-GOA)												
1	Verna GIS	220/110	1x160		100	0	0	0	0		MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			JUL-18	WiP
2	Kawant S/s	220/66	320		100	85	40	40			MAR-18	WIP
3	Sanand (ICT-II) s/s	400/220	500									
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi S/S	220/132	200		100	90	97	73			JUN-18	Contract terminated. Balance work is to be done by departmentally.
2	GIS Sector -46 Faridabad S/s	220/132	320		100	50	20	0			SEP-18	work awarded to M/S SPML infra. Civil work in progress
3	Gurgoan Sector -57	220/66	200		100	97	100	98			MAY-18	The contract has been terminated .Balance work will be done by departmentally. 1x100 MVA , 220/66 kV T/F has been commissioned on 14.04.2018.
4	RGEC Sonipat S/S	220/33	200		100	81	79	61			JUN-18	Firm has been blacklisted. Balance work to be done by HVPNL.
5	Sector -65 GIS Gurgaon S/s	220/132	200		100	41	50	0			SEP-18	Work awarded to M/S kalpataru. Civil work is in progress.
6	Sector - 95 GIS S/s	220/132	200		100	35	75	0			SEP-18	Work awarded to M/S kapataru. Civil work is in progress.
7	Sectro - 77 GIS Gurgaon S/s	220/132	200		100	32	10	0			DEC-18	Work awarded to M/S kalpataru. Work in progress
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Pragati Nagar (Gumma) S/S	400/220	315		100	90	90	90		JUL-16	JUL-18	
2	Wangtoo (GIS) S/S	400/220	630		100	65	70	4			DEC-18	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												
1	Jainamore (Bokaro) S/S	220/132	400		100	30	75	50				LOI issued in February 2016. Work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Lohardaga S/S	220/132	2x150		100	30	60	40				Contract short closed due to delay in handing over of land. Fresh contract awarded to M/S GE. Work in progress. Letter given from JUSNL for land handing over on 27.02.2016. Foundation and other civil works are in progress.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	Alusteng S/S	220/132	320		100	70	80	20				Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds. Tendering of some works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Golahalli	220/66	100		100	30	10	0		SEP-17	MAY-18	Transformer foundation, Yard leveling works and retaining wall work completed. Earthmat, Fencing, CRB column rising works under progress
2	Jagalur S/S	400/220	2x500		100	65	100	50			OCT-17	Station work: Station structure foundation & erection completed. 500MVA Power Transformer erected. Reactor oil filtration under progress. 400 kV bay foundation completed / 220 kV side under progress. Erection of mounting structure under progress, Isolator / CB erection completed. 220 kV Jack bus stringing completed.
3	Mittemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	All the equipments erected. Cable termination, 66KV rigid bus bar formation & Road formation under progress.
4	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	All equipments erected. PC tests started on 20.01.18 and is under progress.
5	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	MAR-18	Stn :All works at both 220kV and 66kV side completed.2nd 100 MVA Tr to be allotted. Contract is terminated on 25.01.2016.ReTendered on 20.12.2016 for balance work,LOI to be issued.220KV TB at Tubinakere:PC tests completed except bus stability test.220 KV TB at Bidadi:All equipment erected except 1 No CTs, & 8 Nos of BPI. 80% Cable termination completed. C & R Panel erected. Retaining wall, Storm water drain, equipment earthing completed.
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Chandrapur (ICT-II)	400/220	500									
2	Jalkot ICT s/s	220/132	2x100		100	70	90	84		MAR-18	JUN-18	Work is in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Malkapur - ICT s/s	220/132	2x100		100	49	45	3		MAR-19		1)land development is 65% is done 2) For 220 kv gantry :- 31/31 is completed. 3) for 132 Gantry:- 12/41 completed. 4) Equipment FDN work is in WIP 5) T/F Plint:- 2 no of raft is completed.
4	Ner (Watfali) T/F s/s	220/33	2x25		100	50	25	7		MAR-19	SEP-18	All drawings are approved. Foundation Bolts , PLCC Panel , 220 kV CB, 220 KV ISO, 33 kV ISO , 33 kV CT, 33 kV PT,220 kV Gantry, Coupling device received at site.
5	New Pardi S/S	220/132	200		100	76	95	88				Work in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Badnawar (2x315)	400/220	630		100	23	21	0	0			Work under progress.
2	Balaghat / Kimapur S/S	400/220	315		100	30	24	0	0			Work under progress.
3	Betul Addl. 160 MVA X-mer	220/132	160		100	37	23	0	0			Work in progress.
4	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	100	100	99			JUN-18	Work under progress.
5	Jaora (Upgradation) (GEC-I)	220/132	2x160		100	54	0	0			JUL-19	
6	Suwasara S/S	220/132	320		100	98	95	88			JUN-18	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bargarh New S/S	220/132	160									
2	Kasipur S/S	220/33	1x20		100	98	99	99			MAY-18	
3	Keonjhar GIS S/S	220/33	1x20		100	95	95	95		JUN-17	MAY-18	
4	Kesinga S/S	220/132	160		100	90	80	65			DEC-18	
5	Lapanga S/S	400/220	315		100	93	93	93		NOV-16	JUL-18	
6	Narasinghpur S/S	220/33	1x20		100	90	90	90			JUN-18	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Harrawala (Dehradun) (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
2	Imlikhera (2x50)	220/33	100		0	0	0	0			MAR-17	contract done with M/S Safety and control devices. Total Progress 50%
3	Imlikhera (Pirankaliyar) (Extn.)	220/132	2x100									
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Badni Kalan (New) s/s	220/66	1x100							DEC-18		
2	Ladowal	220/66	160		100	95	95	95		MAR-17	JUN-18	Work is in progress.
3	Maur (New) s/s	220/66	1x100							JUL-18		
4	Muktsar (Aug.)	400/220	500							MAR-19		
5	Verpal Repl. (100-50)	220/66	50		100	100	100	100			APR-18	Commissioned 04/18.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bherunda S/S	220/132	160		100	95	90	85			JUN-18	W.O. awarded to M/s Karni Electricals. Work under progress.
2	Jaisalmer -2 S/S	400/220	2x500		100	95	90	60			SEP-18	W.O. awarded to M/s Siemens. KFW funded scheme. Work under progress.
3	Jodhpur (New) S/S	400/220	500+315		100	80	80	80			JUN-18	Earlier issued W.O. withEarlier issued W.O. withdrawn. W.O awarded to M/s Techno Pvt Ltd. Work under progress.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Kanchipuram S/S	230/110	100		100	100	100	90		AUG-17	MAY-18	All civil works completed. Cable laying completed and termination 90% completed. Equipment testing under progress.
2	Neyveli S/S	230/110	480		100	60	50	30		APR-17	JUN-18	Control room 1st floor roof level completed. Earth mat 80% completed. Compound wall work under progress.Structure plinth beam work completed. Equipment plinth work under progress.
3	Porur UG (GIS)	230/110	300		100	30	0	0		APR-16	MAY-18	33 KV bus commissioned and feeders are connected. 230 KV GIS erected and testing is under progress.Transformer erection under progress.
4	Samayanallur S/S	230/110	2x100		100	30	0	0			MAR-18	Work awarded. Control room work under progress. SSE: Retender to be floated.
5	Shenpagapudur (JICA)	230/110	2x100		100	90	75	75		JUN-15	DEC-18	Work are under progress.
6	Thennamapatty	400/230/110	2x315+2x200		100	90	100	80		SEP-17	MAY-18	All tower and equipment foundation work completed. 4 Nos. Transformer Received and 1 No. 315 MVA ICT erection completed.
7	Thoppankundu S/S	400/110	600		100	95	100	80		DEC-14	JUN-18	work under progress
8	Tirupur (JICA)	230/110	2x100		100	90	80	50		APR-16	AUG-18	Work are under progress. Control room finishinh is in Progress.Cable trench in Progress.
9	Uddanapally S/S	230/110	200		100	40	30	0		APR-16	JAN-19	Work awarded on 05.10.17 and commenced. Site grading and compound wall and yard work under progress.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Hindupur S/S	400/220	630		100	85	85	70		OCT-17	JUL-18	Works under progress. 723 Nos. out of 726 Nos.Structure foundations and 787 Nos structure erection out of 825 Nos.are completed and 565 Nos. out of 601 equipment erection are completed.
2	Kalikiri	400/220	630		100	92	95	90		SEP-17	MAY-18	All 524 Nos structure foundations completed.506 Nos. out of 524 Nos. structure erection and 407 Nos. out of 425 Nos. equipment erection completed. 400kV fedder bays Chitoor-I & II charged on 31.03.2018 from line end.ICT-II erection works and other civil works are under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
3	Podili S/S	400/220	630		100	75	65	60		AUG-17	JUL-18	Site leveling works completed. 519Nos out of 528 structure foundations completed. 467 Nos out of 629 Nos.Structure erection completed. 3 Nos out of 414 Nos Equipmnet erection are completed.Control room,Platforms,DG room works are under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Jangaon	400	500		100	8	0	0		AUG-18		land leveling is Under progress. euipment erection Under progress .
2	kethireddypalli (Manikonda)	400	630		100	50	30	10		MAR-18		Works are in progress
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Amethi S/s	220/132	320		100	23	0	0			JUN-18	Overall progress 22%
2	Barabanki s/s	220/132	2x100									
3	Madhuvan S/S	220/132	160		100	17	0	0			SEP-18	WIP 15%
4	Mandola Vihar (Ghaziabad)	220/33	180									
5	Masauli (Allahabad)	400/132	600									
6	Phahari (Chitrakoot) S/s	220/132	320		100	83	75	38			JUN-18	Work Progress51%
7	Pratap Vihar S/S	220/132	1x160		100	14	0	0			JUN-18	WIP 24%
8	Sarh (Kanpur Dehat)	220/132	320									
9	Sarsawa New (Saharanpur) ICT-I	220/132	160		100	100	100	100			APR-18	Commissioned 04/18.
10	Sarsawa (Saharanpur) (ICT-II) S/S	220/132	320									
11	Sikandara (Kanpur Dehat)	220/132	2x100									
12	Siyana S/S	220/132	2x160		100	70	90	39			AUG-18	Over all Progress 73
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Barasat GIS	220/132	320		100	100	100	100			APR-18	Commissioned on 28/04/2018
2	New Sagardighi GIS	220/132	320		100	65	65	40			JUN-18	
3	Rejinagar GIS	220/132	320		100	70	85	40			AUG-18	Work in progress
PRIVATE SECTOR												
STERLITE GRID LTD. (SGL)												
1	Amargarh (GIS) S/S (NRSS-XXIX TL - TBCB)	400/220	630		100	100	100	100		OCT-18	MAR-18	Received Approval for Energisation certificate from Electrical Inspector on 9-3-2018 Change in Law- Finance Dept. Govt of Jammu & Kashmir vide notification No. ET/Estt/119/2017 dated 08th July 2017 by sub-section (2) of Section 1 of J&K Goods and Services Tax Act, 2017 has introduced GST w.e.f. 08-07-2017 and it is @18%, same has been intimated to all LTTCs and CEA