



सत्यमेव जयते



ISO: 9001-2008

Monthly Progress report of Transmission Lines & Substations covered in RFD Program (2017-18)

(As on 31.03.2018)

**Government of India
Ministry Power
Central Electricity Authority
Power System Project Monitoring Division
New Delhi
11th Apr, 2018**

INDEX

S.no.	Transmission Utility Name	Page no.	
		Transmission Lines	Substations
	CENTRAL SECTOR		
1	Damodar Valley Corporation (DVC)	1	
2	Power Grid Corporation of India Limited (PGCIL)	1	1
	STATE SECTOR		
3	Assam Electricity Grid Corp. Limited (AEGCL)	4	2
4	Bihar State Power Transmission Corp. Limited (BSPTCL)	4	2
5	Chhattishgarh State Power Transmission Corp. Limited (CSPTCL)	4	2
6	Dadra and Nagar Haveli Electricity Department (DNH)	4	2
7	Daman and Diu Electricity Department (D&D)	4	2
8	Delhi Transco Limited (DTL)	4	2
9	Gujarat Energy Transmission Corp. Limited (GETCO)	4	2
10	Haryana Vidyut Prasaran Nigam Limited (HVPNL)	5	2
11	Himachal Pradesh Power Transmission Corp. Limited (HPPTCL)	5	3
12	J&K Power Development Department (JKPDD)	5	3
13	Jharkhand Urja Sancharan Nigam Limited (JUSNL)	5	3
14	Karnataka Power Transmission Corp. Limited (KPTCL)	5	3
15	Kerala State Electricity Board (KSEB)	6	4
16	Madhya Pradesh Power Transmission Corp. Limited (MPPTCL)	6	4
17	Maharashtra State Electricity Transmission Company Limited (MSETCL)	7	4
18	Odisha Power Transmission Corp. Limited (OPTCL)	7	4
19	Power Transmission Corp. of Uttarakhand Limited (PTCUL)	7	4
20	Punjab State Transmission Corp. Limited (PSTCL)	7	4
21	Rajasthan Vidyut Prasaran Nigam Limited (RVPNL)	8	4
22	Sikim Power Development Corporation Ltd.		
23	Tamilnadu Transmission Corp. Limited (TANTRANSCO)	8	5
24	Transmission Corp. of Andhra Pradesh Limited (APTRANSCO)	9	5
25	Transmission Corp. of Telangana (TCTL)	9	5

26	Uttar Pradesh Transmission Corp. Limited (UPPTCL)	9	5
27	West Bengal State Electricity Transmission Corp. Limited (WBSETCL)	9	5
	PRIVATE SECTOR		
28	Teesta Valley Power Transmission Co. Ltd.(TVTPL)	10	
29	Sterlite Grid Ltd. (SGL)	10	
30	South East UP Power Transmission Company Limited (SEUPPTCL)	10	5
31	Western UP Power Transmission Company Limited (WUPPTCL)	10	5

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE)
IN RFD PROGRAMME DURING- 2017-18**

As on 31-MAR-2018

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
CENTRAL SECTOR											
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)											
1	Ajmer (New) - Ajmer (RVPN) (Quad) line	D/C	400	131	200	200	200	131	APR-17	DEC-17	Commissioned 12/2017.
2	Allahabad - Kanpur line	D/C	400	481	652	652	652	481	JUN-16	SEP-17	Commissioned 09/2017.
3	Aurangabad - Boisar	D/C	400	690	860	860	860	676	JUL-14	SEP-17	Ready for commissioned 09/2017.
4	Aurangabad (PG) - Padghe (PG) line	D/C	765	570	773	773	773	570	AUG-14	DEC-17	Commissioned 12/2017.
5	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400kV line at Vimagiri-i (AP) shall be LILOed at Vimagiri-II (PG)	D/C	400	28	39	39	39	28		FEB-18	Ready for Commissioning 02/18.
6	Chittorgarh - Ajmer line	D/C	765	422	577	577	577	422	APR-18	DEC-17	Commissioned 12/2017.
7	Chittorgarh (New) - Chittorgarh (RVPN) (Q)	D/C	400	97	136	136	136	97	APR-17	NOV-17	Ready for Commissioning 11/2017.
8	Darlipalli TPS - Jharsuguda (Sundergarh) PS line	D/C	765	41	61	61	61	41		APR-17	Ready for Commissioning 04/2017
9	Dharmapuri (Salem New) - Somanahalli	D/C	400	244	335	332	307	197	AUG-14	JUN-18	Severe ROW problem faced in Karnataka. With the support of state Govt. ROW issues are being resolved.
10	Gadarwara - Jabalpor Pool line (Balance Portion from LILO of Seoni - Bina to Jabalpur) (PWTL-TBCB)	D/C	765	187	271	271	271	187	NOV-17	MAY-17	Commissioned 05/17.
11	Jabalpur PS - Orai Substation	D/C	765	714	969	969	969	714	APR-18	AUG-17	Ready for commissioned 08/2017.
12	Kakarapar APP - Navsari line	D/C	400	77	109	109	109	77	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
13	Kakrapar APP - Vapi line	D/C	400	234	326	326	326	234	OCT-16	MAY-17	Commissioned 05/17. (01 Ckt. commissioned & 2nd ckt. ready. Pending completion of Kakrapar APP).
14	Kameng - Balipara line	D/C	400	114	151	151	151	114	AUG-13	MAR-18	Commissioned 03/18.
15	Kishanganga - Amargarh line	D/C	220	85	150	150	150	85	JUL-17	FEB-18	Commissioned 02/2018.
16	Kishanganga - Wagoora	D/C	220	228	252	234	174	127	MAR-18	SEP-18	Slow progress to resolve compensation issue. State/MOP help required to resolve compensation issues. Critical. All efforts are being made to complete earlier.
17	Lara STPS - Champa Pooling Station line (Q)	D/C	400	224	306	306	306	224	APR-17	JUL-17	Ready for commissioning 06/17
18	Legship - New Malli	D/C	220	20	35	35	35	20		OCT-17	Work completed. Tashiding HEP expected to commission by Nov-17.
19	LILO of Agra - Bharatpur 220kv S/C at Agra	S/C	220	109	184	183	183	104	JUL-17	MAY-18	Severe ROW problem at 01 location. State admn. help being taken .
20	LILO of Agra - Meerut at Aligarh	S/C	765	22	34	34	34	22	APR-18	MAR-18	Commissioned 03/18.
21	LILO of Both Ckt Cuddapah - Hindupur line (Q) at NP Kunta S/S	D/C	400	18	27	27	27	18		FEB-18	Ready for Commissioning 02/18.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO of Both Ckt of Bamnauli - Samaypur at Tughlakabad	M/C	400	108	37				JUL-17	JAN-20	Award placed in Mar'17. Line under deletion.
23	LILO of Kanpur - Jhatikara at Aligarh	S/C	765	22	34	34	34	22	APR-18	MAR-18	Commissioned 03/18.
24	LILO of Karcham Wangtoo - Abdullapur at Kala Amb (PKATL-TBCB)	D/C	400	2	4	4	4	2	JUL-17	AUG-17	Commissioned 08/2017.
25	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	16	25	25	25	16	SEP-10	DEC-18	Balance portion (02 Kms) of line being executed using under ground cable. Work affected due to water logging. Severe ROW problem being encountered at Navi Mumbai end. Commissioning linked to availability of State down stream system at Navi Mumbai . Critical.
26	LILO of one ckt. of Satna- Gwalior 765KV 2xS/C line at Orai	2xS/C	765	73	104	104	104	73	APR-18	MAR-18	Commissioned 03/18.
27	LILO of Vindhyachal - Jabalpur line (Q) (II Ckt.) at Rewa PS	D/C	400	116	169	169	169	116		FEB-18	Ready for Commissioning 02/18.
28	LILO of Wardha - Parli at Warora PS (PWTL-TBCB)	2xD/C	400	196	269	269	269	196	NOV-17	MAR-18	Erection works completed
29	Loop out (Kurnool - Maheshwaram portion of LILO of Hyderabad - Kurnool at Maheshwaram	S/C	400	4	13	13	13	4	MAR-18	JUL-17	Commissioned 07/2017.
30	Nabinagar-II - Gaya (Q)	D/C	400	184	245	245	245	184		FEB-18	Ready for Commissioning 02/18.
31	Nizamabad - Hyderabad line (Part of Wardha - Hyderabad line)	D/C	765	486	664	664	664	486		JUL-17	Commissioned 07/2017.
32	Orai - Aligarh line	D/C	765	664	906	906	906	664	APR-18	MAR-18	Commissioned 03/18.
33	Orai - Orai line (Q)	D/C	400	84	115	115	115	84	APR-18	FEB-18	Ready for Commissioning 02/18.
34	Padghe (PG) - Padghe (Kudus) line (Q) line	D/C	400	32	46	46	46	32	AUG-14	DEC-17	Commissioned 12/2017.
35	Salem - Madhugiri (PNMTL-TBCB)	S/C	765	219	575	571	565	148	DEC-15	JUN-18	Severe ROW problem being faced in Karnataka. Issue highlight to PMO lavel, issues remain unsolved.
36	Salem Pooling Station - Madhugiri Pooling Station line	S/C	765	245	644	644	644	215	SEP-14	SEP-18	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
37	Sasaram - Deltonganj line	D/C	400	392	523	523	523	392	NOV-12	FEB-18	Ready for Commissioning 02/18.
38	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	288	451	444	422	224	DEC-12	JUN-18	Major portion of line is in forest (60%). Delay in tree cutting affecting site progress.
39	Singrauli - Allahabad line	S/C	400	153	436	392	355	98	JUN-16	SEP-17	ROW at Singrauli end. Also work affected due to poor performance by executing agency.
40	Solapur STPP - Solapur line - II (Q)	D/C	400	25	40	40	40	25		SEP-17	Commissioned 09/2017.
41	Vapi (PG) - Kala - Kudus (balance Portion) line	D/C	400	149	241	241	241	149		DEC-17	Commissioned 12/2017.
42	Wardha - Aurangabad (on 1200 kV)	D/C	1200	696	961	960	937	536	OCT-12	DEC-18	Contract terminated 01 out of 02 packages due to unsatisfactory performance and fresh tender taken up. The package subsequently bifurcated into two part. Ist part awarded in Dec'14 and second part in Feb'15. The remaning 01 pkg. also terminated in Aug'15 due to poor performance. However contract was revived in Feb'16. Severe ROW being encountered.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STATE SECTOR											
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)											
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	517	513	511	223	JAN-13	MAR-18	1 . All normal Foundations have been completed, 2. Out of total 10 nos., 6 nos. of Pile foundations completed, work of 2nos. Are being in progress and rest 2 nos. of Pile Foundation work are held up due to Erosion. 3. 128.024 ckm of line are idle charged.
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	43	43	43	27	DEC-13	MAR-18	Commissioned 03/18.
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)											
1	Barauni TPS Exte. - Hazipur	D/C	220	214	403	401	397	204	JUN-16	APR-18	ROW at 1 location and at 1 location foundation in progress
2	Bihta-Sipara (New)	D/C	220	118	207	126	111	12		NOV-17	
3	Darbhang(DMTCL) - Supaul/Laukahi (BSPTCL)	D/C	220	176	327	327	327	176	JUN-16	MAR-18	Ready for Commissioning 03/18.
4	Madhepura - Laukahi(BSPTCL)	D/C	220	124	216	216	216	123		APR-18	In Progress
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)											
1	Korba (E) - Vishrampur 2nd Ckt.	D/C	220	155	0	0	0	138	DEC-17	JUN-18	Work under progress.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)											
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5						MAR-18	
DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)											
1	Magarwada - Ringanwada	D/C	220	12	0	0	0	2		MAR-18	Commissioned 03/18.
DELHI TRANSCO LIMITED (DTL)											
1	LILO of Badarpur TPS - Mehrauli at Tughlakabad	D/C	220	3						MAR-18	
2	Okhla - Tughlakabad	D/C	220	10						MAR-18	
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)											
1	Halvad-Sadla line	D/C	220	76	124	101	101	60		MAR-18	W I P / Severe RoW problems
2	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	130	124	124	31		FEB-18	WIP
3	LILO of Amreli - dhasa line at Botad S/s	D/C	220	100	186	151	146	53	MAY-15	MAR-18	Work in progress.
4	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	117	189	189	189	117		MAR-18	Commissioned 03/18.
5	LILO of Mundra - Hadala at Halvad.	D/C	400	89	136	124	85	1		MAR-18	WIP (Repeated)
6	LILO of one ckt of 400 kV D/C Kosamba - Choraina line at 400 kv Sanand-II GIDC S/s	D/C	400	90	132	117	116	68	MAY-16	MAR-18	WIP
7	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	31	45	45	43	31		DEC-17	Commissioned 12/2017

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
8	LILO of Sankhari-Jangral at Veloda (Sankhari)	MC+D/C	220	61	53	53	53	54		SEP-17	Commissioned 09/2017.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)											
1	Jajji - Rai line	D/C	220	102	110	110	110	102		OCT-17	Commissioned 10/2017.
2	Kirori - Jind line (Ckt-I)	D/C	400	50	149	149	149	50		JUL-17	Ready for commissioning 06/2017.
3	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	72	38	23	0		APR-18	Progress of work is slow. Firm has been requested to expedite the work.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)											
1	Kairan-Chamera - II (PG)	D/C	220	4	20	20	20	40	OCT-15	MAR-18	Commissioned 03/18.
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)											
1	Chatra - Latehar	D/C	220	208	327	327	327	165	FEB-17	MAR-18	Proposal uploaded via ref no FR/JH/TRANS/1908/2014.Proposal is at MOEF office Ranchi.MoEF stage-I approval is expected by November-2017
2	Essar (Latehar) - Latehar	D/C	400	81	115	108	88	22		FEB-18	07/118 foundation, 27/118 erection and 29.62/40Km. stringing balance. Forest proposal (81.84 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
3	Latehar (JSEB) - PTPS	D/C	400	220	306	265	249	70		FEB-18	41/309 foundation, 57/309 erection balance.Forest proposal (124.42 Ha) at Nodal Office. NOC & FRA of dhurwa and Bhajkum village awaited from DC, Latehar. Last Gram Sabha meeting was conducted with DC, Latehar and villagers on 19.08.2017. Survey for diversion has been started on 22.08.2017 and completed 05.09.2017. Application submitted for NOC/FRA of JJ land to DC Latehar.
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)											
1	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	17	4	1	0		DEC-17	Progress at 2 locations have been affected due to severe RoW issue and matter in court for one location.
2	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12	0	0	0	12		MAR-18	Ready for Commissioning 03/18.
3	Wagoora-Budgam- Zainkote	D/C	220	60	123	105	82	17	MAR-09	JAN-18	ROW issue at Dangarpura resolved and the contract for 4 nos multi-Circuit towers awarded to the successful bidder. Laying of the rest of the foundations is under execution. The target date for physical & financial closure will be 6 months from the date of availability of revised funds.
4	Wagoora-Mirbazar	D/C	220	104	177	177	171	49		JAN-18	ROW and Compensation issues delaying completion.Anticipated target date for physical and financial closure will be 6 months from the date of availability of revised funds.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)											
1	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	80	99	99	99	80	JUN-17	DEC-17	Commissioned 12/2017.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
2	Madhugiri - Pavagada line	D/C	220	121	214	213	213	76	APR-17	AUG-18	Work under progress. ROW issue: Local ROW in Andhrapradesh Limits being resolved. Stringing under progress.
3	Vasanthanarasapura - Antharasanahally	D/C	220	38	97	97	97	38	AUG-17	FEB-18	Ready for Commissioning 02/2018.
4	Vasanthanarasapura - Madhugiri	D/C	220	89	209	202	202	84	MAY-17	DEC-17	Work under progress. ROW issues: (i) KIADB issue: At locations 1,2,3,37,38,39 to be resolved. Gazette notification is awaited for acquiring land. (ii) Local ROW: Location 60: Farmer requesting to divert the route. Negotiations are on.
5	Yermarus TPS - Bellary Pooling Station (BPS)	D/C	400	285	392	392	392	285	AUG-17	MAR-18	Ready for Commissioning 03/18.
KERALA STATE ELECTRICITY BOARD (KSEB)											
1	Pothencode - Kattakkada	D/C	220	57	108	108	108	57		FEB-18	Commissioned 07/2017 (Late Reported).
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)											
1	Eklahare - Pimpalgaon	D/C	220	87	158	155	127	13		MAR-18	Work in progress.
2	Jejuri - Hinjewadi - I & II	D/C	400	207	275	203	185	71		JUN-18	ROW problem at 21 locations. Forest of 17.25 Ha involved. Compliance submitted to DCF Pune. DCF Pune filled Part-II but pending for want of FRA Certificate(FRA certificate to be obtained from Collector Pune).Gram Sabha resolution is awaited from village Man.
3	Koradi II - Butibori	D/C on M/C	220	106	189	133	117	22	MAR-11	MAR-18	Forest Involved: 10.36 Ha In-Principal approval received vide 2394 dtd 7/09/17. Letter for demand note sent to DCF NGR vide 1722 dtd 20/09/17. ROW Case Filed, Order Awaited [3] : 4, 53, 138P.O. Order Received [13] : 13, 13A, 29, 48, 51/52, 142A, 143, 144, 156, 31, 99, 102, 120. Agency has applied for short closure. Work is stopped. The proposal for carrying out balance work on risk and cost is under process at C.O.
4	Kumbhari S/S - Bale	D/C	220	84	134	128	89	47		MAR-18	ROW:Cases filed but order awaited [2]. Loc. No. 88 - Filed civil suit in session court & hearing is under process.
5	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	273	240	211	88		MAR-18	Work in progress. Tower material available at site.
6	LILO on Both circuits of Waluj - Jalna at Taptitanda s/s	2xD/C	220	32	41	41	41	32		MAY-17	Commissioned 05/2017.
7	Nanded - Krishnoor	M/C	220	32	54	54	50	20		MAR-18	Work in progress.
8	Phaltan - Walchandnagar	D/C	220	114	178	178	178	114		AUG-17	Commissioned 08/2017.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)											
1	400 kV Betul s/s - 220 kV Betul s/s	D/C	220	4	4	4	4	4		JUL-17	Commissioned 07/2017.
2	Badwar PS - PGCIL S/s	D/C	220	4	8	1	0	0		MAR-18	Work to be commenced.
3	DCDS Barsitadesh PS - PGCIL S/s	D/C	220	2	7	7	7	0		MAR-18	Work under progress.
4	DCDS Ramnagar pahad PS - PGCIL S/s	D/C	220	5	13	9	4	0		MAR-18	Work under progress.
5	LILO of 2nd Ckt. Birsinghpur - Amarkantak line at Shahdol S/s	D/C	220	11	24	23	21			MAR-19	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
6	LILO of 2nd Ckt. Damoh - Sagar line at Damoh S/s	D/C	220	1	3	3	3	1		AUG-17	Ready for commissioned 08/2017.
7	LILO of 2nd Ckt. of Bansagar - Satna line at Kotar	D/C	220	11	21	21	21	11	MAR-17	OCT-17	Commissioned 10/2017.
8	LILO of Both ckt Badod -Kota - Modak at Suwasara S/s	D/C	220	28	18	16	2	0		MAR-18	Work under progress.
9	LILO of Indore - Indore - II (Jaitpura) line at Mangliya S/s	D/C	220	1	3	3	3	1		FEB-18	Commissioned 10/2017 (Late Reported).
10	LILO of one Ckt. Malanpur - Mehgaon line at CWRTL (Adani) S/s	D/C	220	26	26	26	26	26		FEB-18	Commissioned 01/2018 (Late Reported).
11	LILO of second ckt. Nagda - Neemuch line at Daloda s/s	D/C	220	25	37	27	8			MAR-18	Work under progress.
12	Satna - Chhatarpur (2nd ckt)	S/C	220	160	0	0	0	26		MAR-18	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)											
1	Pandiabili PGCIL - Pratapasan line	D/C	220	58	107	89	72	0	MAR-17	NOV-18	
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)											
1	LILO of Roshanabad - Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	21	21	19			DEC-17	Tower Foundation 21/21, Tower Erection 19/21, Total Progress 88%
2	Vishnugad - Kuwari Pass (Pipalkoti)	D/C	400	40	62	0	0	0		DEC-18	Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)											
1	Goindwal Sahib - Bottianwala	D/C	220	129	203	203	203	124		APR-18	Work completed. Forest case approval received. Railway approved, tree cutting pending
2	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	94	94	94	52	DEC-16	JAN-18	Commissioned 01/18.
3	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	44	37	37	19	DEC-16	JUN-18	Work in progress. Forest case pending in PCCF, Sector-68 for in-principle approval.
4	Ludhiana - Doraha	D/C	220	28	96	96	96	28		MAR-18	Ready for Commissioning 03/18.
5	Makhu - Algaon	D/C	220	101	159	157	155	91		NOV-18	Work is in progress. Forest case - FZR - submitted. ASR case-in principle approval received.
6	Makhu - Rashiana	D/C	220	92	148	145	141	86		JUN-18	Work is in progress. Forest case- in principle approval received both cases; Railway case approved
7	Malout - Abohar	D/C	220	30	101	98	71	0		JUN-18	Work is in progress. Forest case pending and Railway case approved
8	Moga - Mehal Kalan	D/C	220	105	170	170	170	105		MAY-18	Work completed. Forest case approved. But commissioning pending due to tree cutting
9	Mukatsar - Kotkapura Ckt.-I	S/C on D/C	220	39	132	132	132	39		FEB-18	Ready for Commissioning 02/2018.
10	Mukatsar - Malout	D/C	220	47	81	81	81	47		FEB-18	Commissioned 10/2017 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
11	Nakodar - Ladhowal	D/C	220	67	127	121	121	58		OCT-18	Work is in Progress. In-principle approval for Ludhiana and Phillaur Forest case has been received. both Railway cases approved.
12	Rajpura - Devigarh	D/C	220	74	116	116	116	63		MAY-18	Work completed. Railway case approved. Forest case submitted to PCCF Chandigarh Sec-68 by DFO. Subject to the decision of court case.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)											
1	Anta -Kota (PG) (Extension)	D/C	400	45	135	135	133	44		APR-18	W.O. placed M/s Unique Structures & Towers Ltd. Forest: Forest involved. In-Principal approval issued on dt. 28.7.2017. Permission to work received on Dt.:-18.10.17. ROW at one location. court case at 1 location. Next Hearing on 09.04.2018. PTCC: approval received
2	Kalisindh TPS - Bhawanimandi	S/C	220	34	108	108	108	34		SEP-17	Commissioned 08/2017 (Late Reported).
3	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	557	547	547	386		JUN-18	ADB funded scheme. W.O. awarded to M/s TATA Project.,Aviation , NHAi & PTCC approval pending. Work U.P. Line route is realign near Kurja Village for approx 7 Km., So final route length is revised details check survey compltd, due to re-routing of line new 25 locations are to be casted for which soil investigation is complete. Also already 15 nos towers will be dismantelled due to route diversion. 3 out of new 25 stubs casted in the revised route.
4	Ramgarh -Bhadla	D/C	400	320	446	437	417	192		AUG-18	W/O awarded to M/S SEW Hyderabad Aviation approval awaited.Forest involved.Approval awaited
5	Ramgarh (Jaisalmer)-Akai (Jaisalmer)	D/C	400	198	278	278	278	198		DEC-17	Ready for Commissioning 12/2017.
6	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	676	676	670	386	JAN-13	APR-18	Work order awarded to M/s Aster Chennai. work under progress PTCC :Pending with BSNL for details.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)											
1	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	706	690	681	320	SEP-16	MAY-18	Work under progress. ROW issues involved in line work. 12 Foundations under ROW/Reserve Forest/ Railway Approval.6 Erections pending due to pole shifting/dismantlingapproval/shutdown approval.
2	Dharmapuri (Palavady) - Gurubarapally	S/C	220	58	232	232	232	58	FEB-16	SEP-17	Commissioned 09/2017.
3	Ingur - Arasur (PGCIL)	S/C	220	54	229	185	166	28	SEP-16	JUL-18	Work under progress. Severe ROW issue.Enter upon permission requested from the District collector Tirupur. 18 Nos writ petition pending at High Court, chennai and yet to be listed.
4	Kavanoor - Karaikudi (Existing)	D/C	220	170	326	326	326	130	MAR-15	MAR-18	Work under progress.LC applied for OH Line crossing.
5	Kayathar - Tuticorin S/S	D/C	220	130	230	230	230	110	DEC-16	MAR-18	Work under progress. Railway crossing approval awaited. Court case at one location and is being followed up. All other works are completed.
6	LILO of Arasur - Karamadai at Shenbagapudur S/S	D/C	220	75	126	126	126	75	AUG-15	SEP-17	Commissioned 09/2017.
7	LILO of Existing Paramathi - Alundur at Valayapatty	D/C	220	60	116	112	110	44		JUL-18	Work under progress.PWD approval awaited for river crossing at 6 locations.
8	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	124	124	124	62		APR-18	Work under progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
9	LILO of Thiruvarur - Kadalangudi at Kumbakonam	D/C	220	46	92	92	92	46		SEP-17	Commissioned 09/2017.
10	Palladam - Ingur	S/C on D/C	230	62	249	239	209	38	APR-13	MAR-18	Severe Row issue between Loc NO 160-190. Committee suggested to execute the work in the original route.
11	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	560	495	429	80	JUN-17	MAY-17	Work under progress. Row issues involved.
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)											
1	Hindupur - Uravakonda	D/C	400	253	350	311	304	161	OCT-17	JUN-18	Works under progress.
2	Kalpaka - Proposed Garividi S/S	D/C	400	226	358	354	353	219	JUL-17	APR-18	Works are nearing to completion
3	Sattenapalli 400kV s/s - Podili s/s	D/C	400	213	299	296	277	110	JUL-17	JUN-18	Works under progress.
4	Vemagiri - Kamavarapukota	D/C	400	185	268	108	93	17	OCT-17	DEC-18	Works under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)											
1	Julurupadu - KTPS (Stage-VII)	D/C	400	78	119	119	119	78	MAR-17	FEB-18	Ready for Commissioning 02/18.
2	Julurupadu (QM) - Suryapet S/s	D/C	400	219	306	306	306	219	MAR-17	OCT-17	Commissioned 12/2017(Late Reported)
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)											
1	Aligarh - Atrauli	D/C	220	69	126	126	126	69	MAR-16	APR-18	Work in progress.
2	Allahabad - Banda Line	D/C	400	355	484	484	484	355		MAY-17	Commissioned 05/17.
3	Anpara D - Unnao	S/C	765	416	1225	1182	1103	347	JAN-12	JUN-18	Work in progress.
4	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	185	173	168	98		APR-18	Route diversion due to Yamuna Expressway. Work in progress
5	LILO of Agra - Muradnagar at Mathura	D/C	400	64	88	88	88	64	AUG-16	JUL-17	Commissioned 06/2017.
6	Sohawal - Tanda	D/C	220	185	349	341	328	172		APR-18	At present 02 nos erection & 1 no. stringing gang are working.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)											
1	Alipurduar - Alipurduar (PG)	D/C	220	13	26	26	26	12	MAY-17	DEC-17	Work is being delayed due to acute ROW problem.
2	Kharagpur - N. Chanditala	D/C	400	277	406	406	406	277	SEP-16	SEP-17	Commissioned 09/2017.
3	LILO of Arambag - Rishra at N. Chanditala	D/C	220	31	63	49	48	16	AUG-17	DEC-17	Work under progress at slow pace due to ROW problem.
4	LILO of Howrah - Foundry Park at N. Chanditala.	M/C	220	36	36	36	36	36	FEB-17	FEB-18	Commissioned 08/2018 (Late Reported).
5	Sagardighi - Gokarna	D/C	400	82	154	153	152	84	JUL-15	FEB-18	Work Delayed due to poor performance of the vendor (Jyoti Structures Ltd.).
6	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	94	94	93	19	SEP-08	DEC-17	Work is almost stalled due to acute ROW problem.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PRIVATE SECTOR											
NSL NAGAPATNAM POWER PVT. LTD. (NSLNPPL)											
1	LILO of Kasang - Bhababa at Tidong-I	D/C	220	32	57	0	0			DEC-17	St-I FC received, St-II under progress
South East UP Power Transmission Company Limited (SEUPPTCL)											
1	Gonda - Shahjanpur	D/C	400	442	542	295	140	0		DEC-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	LILO of Orai - Mainpur at Bah	D/C	400	92	135	135	135	92		FEB-18	Commissioned 09/17 (Late Reported).
3	Mainpuri - Bara Ckt-I	S/C	765	375	889	613	346	0		JUN-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
4	Mainpuri - Unnao (Quad)	S/C	765	188	449	380	274	0		JUL-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
5	Tanda - Gonda line	D/C	400	188	241	97	54	0		OCT-17	The project is at stand still pending of a time extension requested to UPPTCL in June 2015
STERLITE GRID LTD. (SGL)											
1	OPGC - Jharsuguda (OGP-IITL - TBCB)	D/C	400	103	152	152	152	103	JUL-17	AUG-17	Ready for commissioned 08/2017.
TEESTA URJA LTD. (TUL)											
1	Teesta III - Kishanganj	D/C	400	430	590	565	548	342		MAR-18	Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 13.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) line section is complete but could not be charged due to ROW near tower no. AP 36A in vicinity of church. Due to the unavailability of statutory electrical clearance, some part of the Elim Church in East Sikkim at tower no. 36A needs to be dismantled. An agreement has been reached with Church authorities for demolition of part of church on 18.11.2017 with the help of GoS. Based on Demand note issued by District Collector - East Sikkim, TPTL has deposited compensation amount on 24.01.2018 with DC- East Sikkim. Demolition of the Church has commenced ROW in Bihar is being resolved with the help of District Authority. AP 311 AP 322 : line charged successfully of 10.8 Kms on 13.11.2017, 18:36 hrs for anti theft purpose. AP 302 AP 311 : line charged successfully of 7.66 Kms on 13.02.2018, for anti theft purpose.
WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)											
1	Ataur-Indirapuram line	D/C	400	31	54	54	54	31		OCT-17	Commissioned 10/2017.
2	Greater Noida-Noida Sec -148 line	D/C	400	94	131	131	131	94		MAY-17	Ready for Commissioning 05/2017.
3	Hapur-Ataur	D/C	400	106	155	155	155	106		JUL-17	Ready for Commissioning 06/2017.
4	Hapur-dasna	D/C	400	29	44	44	44	29		JUL-17	Ready for Commissioning 06/2017.
5	Hapur-Greater Noida line	S/C	765	66	187	187	187	66		MAY-17	Commissioned 05/2017.
6	LILO of Muradnagar -Muzzafarnagar at Ataur	D/C	400	15	48	48	48	15		FEB-18	Commissioned 10/17 (Late Reported).

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)	Progress Status of Transmission				Target Date		Remarks
					Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
7	LILO of Rishikesh -Kashipur line at Nehtaur s/s	D/C	400	15	44	44	44	15		MAY-17	Commissioned 05/2017.
8	Mainpuri-Hapur line	S/C	765	217	602	602	602	217		MAY-17	Ready for commissioning 05/2017.

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE) IN RFD PROGRAMME DURING 2017-18

As on 31-MAR-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
CENTRAL SECTOR												
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)												
1	Agra (Extn.) s/s	400/220	315		100	100	100	100		JUL-17	JUN-17	Commissioned 06/17.
2	Ajmer S/S	765/400	2x1500		100	100	100	100		MAR-18	DEC-17	Commissioned 12/2017.
3	Alipurduar and Agra (Extn) HVDC S/S (Pole -4)	800	1500		100	100	100	100			SEP-17	Commissioned 09/2017.
4	Balipara S/S -ICT-I (Repl. 1x160-1x50)	220/132	110		100	100	100	100		DEC-17	SEP-17	Commissioned 09/2017.
5	Ballabgarh S/S (Replacement of ICT-III and ICT-IV) ((500-315)	400/220	370		100	100	100	100		SEP-17	JUN-17	ICT-I & II commissioned 02/16 & 09/16 and ICT-III and IV commissioned 06/17.
6	Bongaigaon (2nd ICT) S/s.	400/220	315		100	80	62	57		DEC-17	MAR-18	engg, supply & civil work under progress.
7	Champa and Kurukshetra HVDC S/S (Pole - II)	800	1500		100	100	100	100		JUL-15	JUN-17	Pole-I alongwith HVDC line commissioned 03/17 and Pole-II Commissioned 06/17
8	Chittorgarh S/S	765/400	2x1500		100	100	100	100		MAR-18	DEC-17	Commissioned 12/2017.
9	Daltonganj (ICT-I)	400/220	1x315		100	100	100	100		DEC-17	MAR-18	Commissioned 03/18.
10	Extn. at Sikar S/S	400/220	500		100	100	100	100		JAN-18	MAR-18	Commissioned 03/18.
11	Extn. NP Kunta S/s	400/220	500		100	90	100	100		NOV-17	APR-18	testing under progress.
12	Hyderabad (Maheshwaram) (GIS) S/S - (ICT-I)	765/400	1x1500		100	100	100	100		MAR-18	JUL-17	Commissioned 07/2017.
13	Kaithal s/s (Extn.)	400/220	315		100	100	100	100		JUL-17	OCT-17	Ready for Commissioning 10/2017.
14	Kala Amb S/S (PKATL-TBCB)	400/220	630		100	100	100	100		JUL-17	AUG-17	Commissioned 07/2017 (Late Reported).
15	Kopili S/S	220/132	110		100	54	45	40			JUN-18	engg, supply & civil work under progress.
16	Mainpuri Extn.	400/220	500		100	100	100	100		JAN-18	AUG-17	Commissioned 08/2017.
17	Narendra S/S - (ICT-I) Repl.	400/220	185		100	100	100	100		FEB-17	DEC-17	Commissioned 12/2017.
18	Nizamabad s/s (ICT-II)	765/400	1500		100	100	100	100			APR-17	Commissioned 04/2017
19	Orai (ICT-I)	765/400	1000		100	100	100	100		APR-18	MAR-18	Commissioned 03/18.
20	Padghe S/S GIS	765/400	2x1500		100	100	100	100		DEC-17	DEC-17	Commissioned 12/2017.
21	Rewa (ICT-I and II)	400/220	1000		100	100	100	100		OCT-17	MAR-18	Commissioned 03/18.
22	Tughlakabad S/S (GIS)	400/220	2000		100	92	85	55		OCT-18	JUN-18	Award placed in Dec'16. Land acquired in Jul'16. Work under progress. Efforts being made to complete earlier.
23	Vindhyachal Pooling Station	765/400	1500		100	100	100	100		JUL-17	JUL-17	Commissioned 07/2017.
STATE SECTOR												
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)												
1	Sonapur (2x100)	220/132	200		100	50	92	92		MAR-13	JUN-17	75 percent completed
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)												

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Bihta (GSS) S/S	220/132/33	320		100	78	45	0			JUN-18	work under progress
2	Laukahi (Supaul new)	220/132/33	320		100	85	95	75		MAR-17	MAY-18	work under progress
3	Motipur (GSS) (Bikhanpura new) S/S	220/132/33	320		100	100	100	100		FEB-17	JUL-17	Commissioned 06/2017.
4	Musahari S/S	220/132/33	320		100	100	100	100		DEC-16	JUL-17	Commissioned 06/2017.
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)												
1	Jagdulpur S/s	400/220	630		100	100	100	100		NOV-14	AUG-17	1x315 MVA Transformer charged and sub-station commissioned on 10.09.017.
DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)												
1	Vaghchippa s/s	220/66	320		0	0	0	0	0		MAR-18	
DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)												
1	Ringanwada s/s	220/66	260		0	0	0	0	0		MAR-18	
DELHI TRANSCO LIMITED (DTL)												
1	Pappankalan-III	220/66	320		100	100	100	100		MAR-17	FEB-18	Commissioned 12/2017 (Late Reported).
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)												
1	Bhachunda GIS (Dis. Kutch)	220/66	2x160		100	89	25	10			JUL-18	WiP
2	Hadala (Aug.)	400/220	500		100	100	100	100			DEC-17	Commissioned
3	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
4	Kawant S/s	220/132/66	620		100	85	40	40			MAR-18	WIP
5	Sanand	220/66	1x160		100	100	100	100			MAR-18	Commissioned 03/18.
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)												
1	Barhi S/S	220/132	200		100	90	97	72			JUN-18	Contract terminated. Balance work is to be done by departmentally.
2	Gurgaon Sector - 20 (Aug.)	220/66	100		100	100	10	100			SEP-17	Commissioned 09/2017.
3	Gurgoan Sector -57	220/66	200		100	96	100	98			APR-18	The contract has been terminated .Balance work will be done by departmentally.
4	Meerpur Kurali s/s (ICT-1)	220/66	100		100	100	100	100			APR-17	Commissioned 04/2017
5	Meerpur Kurali s/s (ICT-2)	220/66	100		100	100	100	100			MAR-18	Commissioned 03/18.
6	Panchgaon S/S	220/33	1x100		100	100	100	100			JUL-17	Commissioned 07/2017.
7	RGEC, Sonipat S/S	220/33	200		100	81	79	61			JUN-18	Firm has been blacklisted. Balance work to be done by HVPNL.
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)												
1	Karian S/S	220/33	63		100	100	100	100		MAR-13	FEB-18	Commissioned 02/2018.
2	Pragati Nagar S/S	400/220	315		100	90	90	90		JUL-16	JUL-18	
JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)												

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Govindpur (New) S/S	220/132/33	400		100	100	100	100				Ready for commissioning. Charging clearance received from Electrical Inspector, Dept of Energy GOJ
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)												
1	Alusteng S/S	220/132	320		100	70	80	20				Due to non performance of the contractor, relevant clause of the contract invoked and balance works of 132/33 kV level being completed at the contractor's risk and cost. Slow progress of balance works due to non-availability of funds. Tendering of some works under progress.
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)												
1	Mallat (Manvi) S/S	220/66	200		100	90	87	84		AUG-14	JUN-17	Control room, approach road, Formation of Cable duct in 220/110 KV bays, 11KV switch gear platform with shelter. Auxiliary Trf bed, Drainage works & Compound wall completed.
2	Mitemari S/S	220/66	200		100	90	100	95		JUL-15	DEC-17	All the equipments erected. Cable termination, 66KV rigid bus bar formation & Road formation under progress.
3	Pavagada S/S	220/66	2x100		100	50	100	100		JUL-14	JAN-18	All equipments erected. PC tests started on 20.01.18 and is under progress.
KERALA STATE ELECTRICITY BOARD (KSEB)												
1	Manjeri s/s	220/110	2x100		0	0	0	0	0		DEC-17	
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)												
1	Chandrapur-II (Addl.)	400/220	500		100	97	96	85			AUG-17	Priority Bay 410, 426, 408 (Tie Bay) and 409 ,411, 412, 428, 429, 404, 405 commissioned from 30.12.2013 to 13.3.2014. In 400KV Switchyard-erection of ICT-2 is balance. ICT-I (500 MVA) commissioned on 31-03-2018.
2	Hinjewadi II (GIS)	400/220	2x500		100	100	100	100			FEB-18	Commissioned 01/2017 (Late Reported).
3	Kudus New S/S - (ICT-I)	400/220	500		100	100	100	100			DEC-17	Commissioned 12/2017.
4	Malegaon S/S	220/132	2x100		100	100	100	100		DEC-12	AUG-17	Commissioned 08/2017.
5	New Pardi S/S	220/132	200		100	76	95	88				Work in progress.
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)												
1	Bhopal (Sukhi Sewaniya) Addl. 315 MVA X-mer (Distt.Bhopal)	400/220	315		100	100	98	63			MAR-18	Work under progress.
2	Chhegaon Addl. (Distt. Khandwa) (Makhan)	400/220	315		100	100	100	100			NOV-17	Commissioned 11/2017.
3	Mangliya S/s	220/132	160		100	100	100	100			OCT-17	Commissioned 10/2017.
4	Suwasara S/S	220/132	320		100	98	92	13			MAR-18	Work under progress.
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)												
1	Bargarh New (ICT-I)	220/132/33	1x100		100	100	100	100		AUG-16	MAR-18	Commissioned 03/18.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
2	Mendhasal ICT -III	400/220	315		100	100	100	100			MAY-18	Completed but is expected to be charged in May 18
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)												
1	Harrawala (GIS)	220/33	100		0	0	0	0			AUG-17	contract done with M/s Kanohar Electricals lim work is in progress. Total Progress 75%
2	Piran Kaliyar (GIS)	220/132	300		0	0	0	0			AUG-17	Tender is under process.
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)												
1	Bhawanigarh s/s	220/66	160		100	100	100	100		DEC-16	MAY-17	Commissioned 05/2017.
2	Kanjli (2nd Addl. Trf.)	220/66	100		100	100	100	100		DEC-16	OCT-17	Commissioned 10/2017.
3	Ladowal	220/66	160		100	95	95	95		MAR-17	APR-18	Work is in progress.
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)												
1	Bhadla (Distt. Jodhpur)-ICT-1	400/220	500		100	100	100	100			AUG-17	Commissioned 07/2017(Late Reported).
2	Bherunda S/S	220/132/33	160		100	95	90	85			JUN-18	W.O. awarded to M/s Karni Electricals. Work under progress.
3	Nawalgarh s/s	220/132	100		0	0	0	0			MAY-18	PPP mode. Work of GSS delayed/ not started due to ROW problem of associated transmission lines. Petition has been filed by firm in RERC for extension of SCOD and same has been dismissed by RERC on dated 22.02.18.
4	Pratapgarh (Upgradation)(160-100)	220/132	60		100	100	100	100			JUN-17	Commissioned 06/2017.
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)												
1	Kanchipuram S/S	230/110	100		100	100	100	90		AUG-17	MAY-18	All civil works completed. Cable laying completed and termination 90% completed. Equipment testing under progress.
2	Manali (GIS)	400/230/110	1030		100	100	100	100		SEP-16	JUL-17	Commissioned 01/2017 (Late Reported).
3	Mondipatty (1x80)	230/110	80		100	100	100	100		JUN-17	SEP-17	Commissioned 09/2017.
4	Savasapuram	230/110	1x100		100	100	100	100		APR-17	MAR-18	Commissioned 03/18.
5	Thoppankundu S/S	400/110	600		100	95	100	80		DEC-14	MAY-18	work under progress
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED (APTRANSCO)												
1	Gani (3x500 - ICT-II)	400/220	500		100	100	100	100		JUL-17	JUL-17	commissioned on 31.07.2017
2	Garividi (Marala)	400/220	630		100	100	100	100			MAR-18	.Sub-Station is charged from 220kV end on 15.03.2018 by making LILO of 220kV Bobbili-BD Pallem.ICT-I is commissioned on 15.03.2018 and ICT-II is commissioned on 20.03.2018
3	Gollapuram	220/132	200		100	80	90	85	0		MAY-17	Works are under progress.
4	Hindupur S/S	400/220	3x315		100	85	85	75		OCT-17	JUN-18	Works under progress. 723 Nos. out of 726 Nos.Structure foundations and 783 Nos structure erection out of 825 Nos.are completed and 565 Nos. out of 601 equipment erection are completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
5	Tirumalayapalli	220/132	300		100	60	85	50	0		JUN-17	Works are under progress.
Transmission Corporation of Telangana Limited (TSTRANSCO)												
1	Julurupadu S/S	400/220	630		100	100	100	100			OCT-17	bus I and Bus II charged on 23.12.2017
2	Nirmal S/S	400/220	630		100	98	98	95			OCT-17	work under progress.
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)												
1	Banda (New) (ICT-I)	400/220	315		100	100	100	100			MAY-17	Commissioned in 05/2017.
2	Bansi Siddharth Nagar (New)	220/132	1x100		100	100	100	100			MAR-18	Commissioned 03/18.
3	Kanpur Road	220/33	3x60		100	99	100	100			APR-18	over all prog 95%
4	Noida Sec-148 (New)	220/132	1x160		100	100	100	100			MAR-18	Commissioned 03/18.
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)												
1	Alipurduar S/S	220/132	320		100	100	100	100		JUN-17	FEB-18	Commissioned 03/2017 (Late Reported).
2	New Chanditala 400kV S/s	400/220	315		0	0	0	0	0		MAR-18	
3	New Chanditala ICT-III	220/132	315		100	100	100	100		AUG-17	FEB-18	Commissioned 07/2017 (Late Reported).
PRIVATE SECTOR												
South East UP Power Transmission Company Limited (SEUPPTCL)												
1	Gonda AIS	400/220	630		100	100	100	100				Commissioned 05/2017 (Late Reported).
WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)												
1	Ataur	400/220	500		100	100	100	100			SEP-17	Commissioned 09/2017.
2	Dasna GIS	400/220	630		100	100	100	100			NOV-17	Commissioned 11/2017.
3	Hapur AIS (ICT-II)	765/400	1x1500		100	100	100	100			AUG-17	Commissioned 08/2017.
4	Nehtaur (Bijnor) (New) AIS	400/132	200		100	100	100	100			AUG-17	Commissioned 06/2017.