



Monthly progress Report of Central Funded Schemes

- (1) North-Eastern Region Power System Improvement Project (NERPSIP)**
- (2) Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim**
- (3) 220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil, Khalsti and Leh Sub-station in Jammu & Kashmir (J&K))**
- (4) Prime Minister Development Package-2015**

(As on 31.07.2018)

**Govt. of India
Ministry of Power
Central Electricity Authority
New Delhi
July, 2018**

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

Contents

Sl. No.	Transmission Project	Executing agency	Page No.
1.	North-Eastern Region Power System Improvement Project for Assam, Manipur, Meghalaya, Mizoram, Nagaland and Tripura (NERPSIP)	PGCIL	3
2.	Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim	PGCIL	89
3.	220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil, Khalsti and Leh Sub-station in Jammu & Kashmir (J&K)	PGCIL	136
4.	Prime Minister Development Package-2015	RECTPCL, JKPDD, PGCIL	147

Total Transmission Projects	:	04
Transmission Projects Completed	:	0
Transmission Projects Cancelled	:	0
Transmission Projects yet to be awarded	:	0*
Transmission Projects under construction	:	3
Transmission Projects whose construction is yet to start	:	1

* Some of the transmission works (Line & S/S) under transmission projects at Sl. No. 1, 2&4 are yet to be awarded.

1. North-Eastern Region Power System Improvement Project (NERPSIP)

Background

Presently, all the six NER States are connected to transmission network at 220 kV, 132 KV and below. The 33 kV system is the backbone of power distribution system in the six NER States. In order to reduce the gap between the requirement and availability of the intra-state transmission and distribution system, it is necessary to provide 132 KV / 220 KV connectivity to all the six NER States for proper voltage management and lower distribution losses. Similarly, the distribution system in all six NER States which mainly relies on 33 KV network would be strengthened substantially. As the Intra-State Transmission and Distribution systems in the North-Eastern States have remained very weak, the Central Electricity Authority (CEA) has proposed a comprehensive scheme for the North East Region (NER) in consultation with the POWERGRID (PGCIL) and respective state power utility. Implementation of this project will create a reliable State power grid and improve its connectivity to the upcoming load centres, and thus extend the benefits of the grid connected power to all the consumers. The project would also provide the required grid connectivity to such villages and towns of the States, where development of distribution system at the downstream level has been taking place under Gol sponsored RGGVY/ APDRP/ R-APDRP schemes.

General Details

Date of Govt. approval	: Nov, 2014	
Implementing Agency	: PGCIL,	
Estimated Cost (Rs. crs)	: 5111	
Funding	: 50:50 (Govt. of India: World Bank)	
Phasing of expenditure	: Year 2014-15	200.00 Cr.
	Year 2015-16	749.80 Cr.
	Year 2016-17	1268.04 Cr.
	Year 2017-18	1562.78 Cr.
	Year 2018-19	998.34 Cr.
	Year 2019-20	332.37 Cr.
	Total	5111.33 Cr.
Completion schedule	: December, 2018 (48 months from date of release of 1 st instalment)	

Summary

State	Packages						
	Transmission Lines	Substations	Distribution Systems	Transformers	Pile Works for Transmission Lines	Telecom Equipment	Total
Assam	5 (TW-02, TW-04, TW-05, TW-07, OPGW live line stringing and cable package)	4 (SS-01 to SS-04)	4 (DMS-01 to DMS-04)	1 (Transformer)	1 (Pile)		16
Meghalaya	2 (TW-01 , TW-02)	2 (SS-01, SS-02)	3 (DMS-01 to DMS-03)				7
Manipur	Clubbed with Nagaland TW-06	3 (SS-01 to SS-03)	4 (DMS-01 to DMS-04)				7
Mizoram	1 (TW-01)	2 (SS-01, SS-02)					3
Nagaland	3 (TW-01, TW-05, TW-06)	4 (SS-01 to SS-04)	4 (DMS-01 to DMS-04)			1 (Telecom Equip.)	12
Tripura	3 (TW-01 to TW-03)	3 (SS-01 to SS-03)	5 (DMS-01 to DMS-05)				11

Details of Packages:

ASSAM:

1. ASSAM SS – 01 :

- i. 132/33 kV Silapathar S/S
- ii. 132/33 kV Tezpur S/S
- iii. Extension of 132/33 kV Dhemaji S/S
- iv. Extension of 132/33 kV Existing Sonabil S/S
- v. Augmentation of 220 kV Samaguri S/S

2. ASSAM SS – 02 :

- i. 220/132 kV Behiating S/S
- ii. 132/33 kV Chapakhowa S/S
- iii. 132/33 kV Sarupathar S/S
- iv. 132/33kV Toek S/S
- v. 220kV Tinsukia S/S Extn
- vi. 132/33kV Rupai S/S Extn

3. ASSAM SS – 03 :

- i. 132/33 kV Tangla S/S
- ii. 132/33 kV Hazo S/S
- iii. 132/33 kV Kahilipara S/S Extn
- iv. 132/33 kV Daligaon S/S Augmentation
- v. 220/132 kV Rangia S/S Extn

4. ASSAM SS – 04 :

- i. 132/33kV GIS at Paltanbazar
- ii. 132/33kV GIS at GMCH
- iii. 220/132/33kV GIS at Amingaon
- iv. Extn of 132 kV Kamakhya SS

5. ASSAM DMS– 01 :

- 1) 33/11kV Silapathar-II (New)s/s-2X5 MVA
- 2) 33/11kV Hathimurah-2 (New)s/s-2X5 MVA
- 3) 33/11kV Mailo(New)s/s-2X5 MVA
- 4) 33/11kV LGM hospital (New) s/s - 2X10 MVA
- 5) Bay addition at Parowa existing SS -1no.
- 6) Bay addition at Dolabari Existing s/s -1 no.
- 7) Samguri Existing 132/kv S/s -1no
- 8) Bay addition at Existing Shakardeo nagar 220/132/33 SS-1no.
- 9) 33kV bay addition at existing Silapathar s/s-1no.
- 10) 33kV line on ACSR WOLF from 132/33kV Tezpur (New) s/s to 33/11kV LGM hospital (New)s/s -2 x 10MVA -7 KM.
- 11) 33kV line on ACSR WOLF from 132/33kV Tezpur (New) s/s to Parowa Existing s/s-7KM
- 12) 33kV line on ACSR WOLF from 132/33kV Tezpur (New) s/s to Dolabari Existing s/s-5 KM.
- 13) 33kV line on ACSR WOLF3 from 132/33kV Silapathar (New) s/s to Silapathar-II (New) S/s-35km
- 14) 33kV line ACSR WOLF3 from 132/33kV Silapathar (New) s/s to existing Silapathar- 5km
- 15) 33kV line on ACSR WOLF from 132/33kV Existing Samaguri s/s to 33/11kV Hathimurah-2 (New)s/s-30KM
- 16) 33kV line on ACSR WOLF from Existing Shakardeo nagar 220/132/33 SS to 33/11kV Mailo (New)s/s -30 KM
- 17) Fibre Optic cable installation on above lines 12 that includes 48kms. OPGW & 71kms. Aerial FO Cable).
- 18) Telecom Equipments of all sub-station pkgs

6. ASSAM DMS– 02 :

- 1) 33/11kV Romai (New)s/s-2X10 MVA
- 2) 33/11kV Bogibil (New)s/s-2X5 MVA
- 3) 33/11kV Dibugarh (New)s/s-2X10 MVA
- Bay addition at each following Existing 132/kv S/s**
- 4) Dibugarh Existing 132/kv S/s -1nos

Bay addition each at following Existing 33/11kV S/s.

- 5) Chapakhowa Existing 33/11kV S/s-1nos.
- 6) Barapathar Existing 33/11kV S/s-1no.
- 7) Sarupathar Existing 33/11kV S/s-1no.
- 8) Sariajhan Existing 33/11kV S/s-1no.
- 9) Teok Existing 33/11kV S/s-1no.
- 10) Kakojaan Existing 33/11kV S/s-1no.
- 11) Zangi Existing 33/11kV S/s-1no.
- 12) Pragati Existing 33/11kV S/s-1no.
- 13) 33kV line on ACSR WOLF from 132/33kV Existing Dibrugarh s/s to 33/11kV Romai (New)s/s -17 KM
- 14) 33kV line on ACSR WOLF from 220/132kV Behiating (New) s/s to 33/11kV Bogibil (New)s/s -10 KM
- 15) 33kV line on ACSR WOLF from 220/132kV Behiating (New) s/s to 33/11kV Dibrugarh (New)s/s -15 KM
- 16) 33kV line on ACSR WOLF from 132/33 kV Chapakhowa (New) s/s to 33/11kV Chapakhowa existing s/s -10 KM.
- 17) 33kV line on ACSR WOLF from 132/33kV Sarupathar (New) s/s to Barapathar Existing 33/11kV S/s-12KM.
- 18) 33kV line on ACSR WOLF from132/33kV Sarupathar (New) s/s to Sarupathar Existing 33/11kV S/s-5KM.
- 19) 33kV line on ACSR WOLF from132/33kV Sarupathar (New) s/s to Sariajhan Existing 33/11kV S/s-20KM.
- 20) 33kV line on ACSR WOLF from132/33kV Teok (New) s/s to Teok Existing 33/11kV S/s-5KM.
- 21) 33kV line on ACSR WOLF from132/33kV Teok (New) s/s to Kakojaan Existing 33/11kV S/s-15KM.
- 22) 33kV line on ACSR WOLF from132/33kV Teok (New) s/s to Zangi Existing 33/11kV S/s-15KM.
- 23) 33kV line on ACSR WOLF from132/33kV Teok (New) s/s to Pragati Existing 33/11kV S/s-22KM.
- 24) Fibre Optic cable installation on above lines that includes 75 kms. OPGW & 111 kms. Aerial FO Cable)

7. ASSAM DMS- 03 :

- 1) 33/11kV Harsingha (New)s/s-2X5 MVA
- 2) 33/11kV Sesa (New)s/s-2X5 MVA
- 3) 33/11kV Ramdiya (New)s/s-2X5 MVA
- 4) 33/11kV domdoma-hazo (New)s/s-2X5 MVA
- 5) 33/11kV Chabipool -(New) s/s-2X10 MVA2 .

Bay addition at following Existing 33/11kV S/s.

- 6) Paneri Existing 33/11kV S/s-1nos.
- 7) Kalaigaon Existing 33/11kV S/s -1nos.
- 8) Khairabari Existing 33/11kV S/s-1nos.
- 9) Tangla Existing 33/11kV S/s-1nos.
- 10) Bay addition at 33/11kV Mukalmuwa existing s/s -1nos.
- 11) Bay addition at Existing paltan bazaar S/s-2 nos2.
- 12) Bay addition at Existing judes field S/s-1nos2.
- 13) Bay addition at Existing Jail(Fency bazaar) S/s-1nos2.

- 14) Bay addition at Existing Ullobari S/s-2nos.
- 15) 33kV line on ACSR WOLF from 132/33kV Tangla (New) s/s to harsingha (New)s/s -12 km
- 16) 33kV line on ACSR WOLF from 132/33kV Tangla (New) s/s to Paneri Existing 33/11kV S/s -20 km
- 17) 33kV line on ACSR WOLF from 132/33kV Tangla (New) s/s to Existing Kalaigaon 33/11kV S/s -20 km
- 18) 33kV line on ACSR WOLF from 132/33kV Tangla (New) s/s to Existing Khairabari 33/11kV S/s -10 km
- 19) 33kV line on ACSR WOLF from 132/33kV Tangla (New) s/s to Existing Tangla 33/11kV S/s -10 km
- 20) 33kV line on ACSR WOLF from 132/33 kV Hazo (New) s/s to 33/11kV Sesa (New)s/s -15 KM
- 21) 33kV line on ACSR WOLF from 132/33 kV Hazo (New) s/s to 33/11kV Ramdiya (New)s/s -12 KM
- 22) 33kV line on ACSR WOLF from 132/33 kV Hazo (New) s/s to 33/11kV domdoma-hazo (New)s/s -10 KM
- 23) 33kV line on ACSR WOLF from 132/33 kV Hazo (New) s/s to 33/11kV Mukalmuwa existing s/s -25 KM
- 24) Fibre Optic cable installation on above lines that includes 54 kms. OPGW & 80 kms. Aerial FO Cable)

8. ASSAM DMS- 04 :

- 1) 33/11kV GS Road -(New) GIS s/s-2X10 MVA
- 2) 33/11kV GMC-2 -(New) GIS s/s-2X10 MVA
- 3) 33/11kV Tarun Nagar -(New) GIS s/s-2X10 MVA
- 4) 33/11kV - Arya College (New) GIS s/s-2X10 MVA
- 5) Bay addition at Existing GMC S/s-1nos.
- 6) Bay addition at Existing Ullobari S/s-2nos.
- 7) 33kv U/G cabling from 132/33kV Guwahati M.C. (New) s/s to GS Road -(New) GIS s/s-14KM
- 8) 33kv U/G cabling from 132/33kV Guwahati M.C. (New) s/s to GMC-2-(New) GIS s/s-10KM
- 9) 33kv U/G cabling from 132/33kV Guwahati M.C. (New) s/s to Tarun Nagar -(New) GIS s/s-10KM
- 10) 33kv U/G cabling from 132/33kV Guwahati M.C. (New) s/s to Arya College - (New) GIS s/s-12KM
- 11) 33kv U/G cabling from 132/33kV Guwahati M.C. (New) s/s to GMC Existing s/s-5KM
- 12) 33kv U/G cabling-(double circuit) from 132/33kV Guwahati M.C. (New) s/s to Ullobari Existing s/s-10KM
- 13) 33kv U/G cabling from 132/33kV Paltanbazar (New) s/s to Chabipool -(New) s/s -4 KM
- 14) 33kv U/G cabling-(double circuit) from 132/33kV Paltanbazar (New) s/s to Existing paltan bazaar s/s-2 KM
- 15) 33kv U/G cabling from 132/33kV Paltanbazar (New) s/s to Judes field Existing s/s-5 KM

- 16) 33kv U/G cabling from 132/33kV Paltanbazar (New) s/s to Jail(Fency bazaar) Existing s/s-4 KM
- 17) 33kv U/G cabling-(double circuit) from 132/33kV Paltanbazar (New) s/s to Ullobari Existing s/s-4 KM
- 18) Fibre Optic cable installation on above lines that includes 80 kms. of Under Ground FO Cable

9. ASSAM TR– 01 :

- 1) 2 x 160MVA, 220/132kV 3-Ph Auto Transformer at Amingaon (New) GIS s/s
- 2) 2 x160MVA, 220/132kV 3-Ph Auto Transformer at Samaguri s/s (Augm)
- 3) 2 x 100MVA, 220/132kV 3-Ph Auto Transformer at Behiating (New) s/s
- 4) 2 x50MVA, 132/33kV 3-Ph Power Transformer at Dhaligaon s/s (Augm)
- 5) 2x50MVA, 132/33kV 3-Ph Power Transformer at Guwahti Medical College (GMC) (New) GIS
- 6) 2 x50MVA, 132/33kV 3-Ph Power Transformer at Paltanbazar (New) GIS
- 7) 2 x 50MVA, 132/33kV 3-Ph Power Transformer at New Tejpur (New) s/s
- 8) 1 x40MVA, 132/33kV 3-Ph Power Transformer at Samaguri s/s (Augm)
- 9) 2 x31.5MVA, 132/33kV 3-Ph Power Transformer at Hazo (New) s/s
- 10) 2 x31.5MVA, 132/33kV 3-Ph Power Transformer at Tangla (New) s/s
- 11) 2 x31.5MVA, 132/33kV 3-Ph Power Transformer at Silapathar (New) s/s
- 12) 2 x31.5MVA, 132/33kV 3-Ph Power Transformer at Teok (New) s/s
- 13) 2 x25MVA, 132/33kV 3-Ph Power Transformer at Sarupathar (New) s/s
- 14) 4 x8.33MVA, 132/33kV 1-Ph Power Transformer at Chapakhowa (New) s/s

10. ASSAM TW-02:

- i. Tinsukia – Behiating (new Dibrugarh) 220 kV D/C line

11. ASSAM TW-04:

- i. Dhemaji – Silapathar 132 kV S/c on D/c line

12. ASSAM TW-05:

- i. Rupai – Chapakhowa 132 kV S/c on D/c line

13. ASSAM TW-07:

- i. Rangia – Amingaon 220 kV D/C line
- ii. Kahilipara – Guwahati Medical college 132 kV D/C line (including 2 km cable)
- iii. LILO of one circuit of Rangia – Rowta 132 kV D/c line at Tangla
- iv. Amingaon – Hazo 132 kV D/c line
- v. LILO of Kamalpur – Sishugram 132kV S/c line at Amingaon 220/132kV S/s
- vi. LILO of Kamalpur – Kamakhya 132kV S/c line at Amingaon 220/132kV S/s
- vii. LILO of Golaghat – Bokajan 132 kV S/c line at Sarupathar
- viii. Sonabil – Tezpur (New) 132 kV D/c line
- ix. LILO of Jorhat (Gormur) – Nazira 132 kV S/c on D/c at Teok

MEGHALAYA:

1. MEGHALAYA SS – 01

- i. 132/33 kV Substation at Mynkre
- ii. 132/33 kV Substation at Phulbari
- iii. 132 kV Ampati (Extension) Substations (2no's 132 KV Bays)

2 MEGHALAYA SS – 02:

- i. 220 /132 kV GIS Substation at Mawangap
- ii. 220 /132 kV GIS Substation at New Shillong
- iii. 220kV Byrnihat (Killing) AIS Substation Extension

3 MEGHALAYA DMS – 01:

- i. 33/11 kV Mynkree (New Substation)
- ii. 33/11 kV Rymbai (New Substation)
- iii. 33/11 kV Latyrke (New Substation)
- iv. 33/11 kV Byndihati (New Substation)

Lines under Meghalaya DMS-01 package:

- i. 132/33 kV S/s at Mynkre to Mynkre 6 KM
- ii. 132/33 kV S/s at Mynkre to Rymbai 15 KM
- iii. 132/33 kV S/s at Mynkre to Lumshnong 10 KM
- iv. 132/33 kV S/s at Mynkre to Latyrke 25 KM

4 MEGHALAYA DMS – 02:

- i. 33/11 kV Chibinang(New Substation)
- ii. 33/11 kV Raksambre (Potamati) (New Substation)
- iii. 33/11 kV Rajabala (New Substation)
- iv. 33/11 kV Phulbari (Augmentation)
- v. 33/11 kV Tirkila (Bay Extension)

Lines under DMS-02 package:

- i. 132/33 kV S/s at Phulbari to Rajballa Bhaitbari 10KM
- ii. 132/33 kV S/s at Phulbari to Chibinang 6 KM
- iii. 132/33 kV S/s at Phulbari to 33/11 kV Phulbari Existing S/s 6 KM
- iv. 132/33 kV S/s at Phulbari to Tapping point on existing 33 kV Tikrikila-Phulbari line 6 KM
- v. Reconductoring (From Racoon to Wolf) Part of existing 33 kV Tikrila-Phulbari line from tapping point to Tikrikila S/s 30 KM
- vi. Existing 33/11 kV S/s at Tikrikila to Raksambre 35 KM

5 MEGHALAYA DMS – 03 :

- i. 33/11 kV Mawkynrew (New Substation)
- ii. 33/11 kV Mawpat (New Substation)
- iii. 33/11 kV Mawrenkneng (New Substation)
- iv. 33/11 kV New Shillong (2x10 MVA) (NewSubstation)
- v. 33/11 kV SE Falls (from 5 MVA to 10 MVA) (Augmentation)
- vi. 33/11 kV Jongsha (Bay Extension)

Lines under DMS-03 package

- i. 220/132/33 kV S/s at New Shillong to Mawpat 25KM.
- ii. 220/132/33 kV S/s at New Shillong to New Shillong 6 KM.
- iii. 220/132/33 kV S/s at New Shillong to Mawryngkneng 29 KM
- iv. Existing 33/11 kV S/s at Jongksha to Mawkynrew 8 KM.
- v. Existing 33/11 kV S/s at SE Falls to Mawpat 10 KM
- vi. LILO of existing Jowai-Landnongkrem to Mawryngkneng 4 KM

6 MEGHALAYA TW – 01

- i. 220 kV D/C Byrnihat-Mawngap-New Shillong TL(122 Kms)

7 MEGHALAYA TW -02

- i. 132 kV D/C Phulbari-Ampati TL (69 Kms.)
- ii. LILO of both circuits of 132kV D/C MLHEP-Khleihriat line at Mynkre (34 Kms.)

TRIPURA:

1 TRIPURA SS – 01 :

- i. 132/33KV Belonia
- ii. 132/33KV Bagafa
- iii. 132/33 KV Sabroom
- iv. 132/33 KV Satchand

2 TRIPURA SS – 02 :

- i. 132/33kV Rabindra nagar
- ii. 132/33kV Gokul Nagar
- iii. 132/33 kV Rokhia (Extn.)
- iv. 132/33 kV Udaipur (Extn.)
- v. 132/33 kV Jirania (Augm.)

3 TRIPURA SS – 03 :

- i. 132/33kV Mohonpur
- ii. 132/33kV Manu
- iii. 132/33 kV Amarpur
- iv. 132/33 KV Kailasahar
- v. 132/33 KV Dharamnagar (Extn.)
- vi. 132/33 KV Ambassa (Augm.)
- vii. 132/33 KV Dhalabil (Augm.)

4 TRP--DMS -01:

- i. 07 nos. 33/11 kV New S/s at Karbook, Muhuripur, Dalak(Chelagang), Chittamara, Maharani, Chechua, Garjee
- ii. 33 kV Bay addition/augmentation at Rani, Joliabari, Jatanbari, Udaipur, belonia
- iii. 11 nos. 33kV lines (181 Kms)

5 TRP--DMS -02:

- i. 06 nos. 33/11 kV New S/s at Manughat, Srinagar, Rupaichari, Ekinpur, Gabardi, Barpathari
- ii. 33 kV Bay addition/augmentation at Hrishyamukh, Rajnagar, Jolaibari, Silachari S/s.
- iii. 13 nos. 33kV lines (226 Kms)

6 TRP--DMS -03:

- i. 05 nos. 33/11 kV New S/s at Sekerkote, Golaghati, Durganagar, Nidaya, Nalchar
- ii. 33 kV Bay addition/augmentation at Madhupur, Kathalia, Melagarh, , Takarjala, Jangalia, Bishramganj-1, Bishramganj-2 S/s.
- iii. 16 nos. 33kV lines (244 Kms)

7 TRP--DMS -04:

- i. 10 nos. 33/11 kV New S/s at Khowai, Simna, Barkathal, Bamutia, Lembucherra, Champak Nagar, Ranirbazar, ADC Head Qtr, Taidu, Mugiakami
- ii. 33 kV Bay addition/augmentation at Khayerpur, Hezamara, Durjoynagar, Ampura, Telimura, Dhalabil, Jirania S/s.
- iii. 20 nos. 33kV lines (247 Kms)

8 TRP--DMS -05:

- i. 06 nos. 33/11 kV New S/s at Jawhar Nagar, Chailengta, Dhumachhera, 82 mile, Tilla Bazar, Durga Chowmohani
- ii. 33 kV Bay addition at Gandacherra , Chawmanu(Salema), Rangrung, P K Bari, Kalaisahar S/s.
- iii. 11 nos. 33kV lines (193 Kms)

9 TRP-TW-01:

- i. Udaipur - Bagafa 132 kV D/C line
- ii. Bagafa – Belonia 132 kV D/C line
- iii. Bagafa – Satchand 132 kV S/c on D/C line
- iv. 132kV Interconnecting portion of 132kV Sabroom - Satchand at Satchand end

10 TRP-TW-02: (Technofab)

- i. Rabindra Nagar – Rokhia 132 kV D/C line
- ii. LILO of one circuit of Surajmaninaqar - Rokhia 132 kV D/c line at Gokulnagar
- iii. Rabindra Nagar – Belonia 132 kV D/C line
- iv. Belonia – Sabroom 132 kV D/C line
- v. 132kV Interconnecting portion of 132kV Sabroom - Satchand at Sabroom end

11 TRP-TW-03:

- i. LILO of Ambassa – P. K. Bari 132 kV S/C at Manu
- ii. Kailasahar – Dharmanagar 132 kV D/C line

- iii. LILO of Agartala (79 Tilla) - Dhalabil (Khowai) 132 kV S/C line
- iv. Udaipur- Amarpur 132 kV D/C line
- v. 132kV Interconnection portion from Manu (Old) S/S to Manu (New) S/S for charging of 132kV Manu - Chawmanu TL

MANIPUR:

1 Manipur-DMS -01:

- i. 07 nos. 33/11 kV New S/s at Pishum (GIS), Lamphel, Hiyangthang, Andro, Takyel, keithelmanbi, Top Khongangkhang
- ii. 33 kV Bay addition at Chandel, Mongsangei, Iroisemba, Kongba S/s.
- iii. 07 nos. 33kV lines (58 Kms)

2 Manipur-DMS-02:

- i. 33/11 kV New S/s at Kwakta
- ii. 33/11 kV New S/s at Leimapokpam
- iii. Capacity augmentation of existing 8 nos. S/s at Jiribam, Khoupum, Khwairakpan, Moirang Khunou, Nambol, Ningthoukhong, Tamenglong, Yaingangpokpi
- iv. Bay addition at Existing 33/11 kV Nambol s/s
- v. LILO of existing 33 kV Moirang - Moirang Khunow line at Kwakta (10 Kms)
- vi. From existing 33/11 kV Nambol s/s to Leimapokpam (10 Kms.)

3 Manipur-DMS-03:

- i. 33/11 kV New S/s at Porompat
- ii. 33/11 kV New S/s at Thangal
- iii. Capacity augmentation of existing 6 nos. S/s Kamjong, Khuman Lampak, Litan, Napetpalli, New Chayang & Saikul
- iv. Bay addition at Existing 33/11 kV Khumanlampak s/s & Existing 33/11 kV Khoupom s/s
- v. From existing 33/11 kV Khumanlampak s/s to Porompat (3 Kms)
- vi. From existing 33/11 kV Khoupom s/s to Thangal (20 Kms)

4 Manipur-DMS-04:

- i. 33/11 kV New S/s at Sanjenbam
- ii. 33/11 kV New S/s at
- iii. Capacity augmentation of existing 3 nos. S/s Karong, Maram & Tadubi
- iv. Bay addition at Existing 33/11 kV Napetpalli s/s
- v. 33kV line from from existing 33/11 kV Napetpalli s/s to Sanjenbam (10 Kms)
- vi. LILO of existing 33 kV Ccpur-Singhat line at Tuilaphai(10 Kms.)

MAN-Tower package scope: Clubbed with Nagaland TW-06 package, NIT issued on 25th Sept'17.

- i. Renovation of Yurembum – Karong - Mao (Manipur-Nagaland border) section of Yurembum-Karong-Kohima 132kV S/c line
- ii. LILO of Yurembam(Imphal-State) – Karong 132 kV line at Gamphajol
- iii. Stringing of Yaingangpokpi - Kongba 132kV line (2ndckt)
- iv. Stringing of Kakching - Kongba 132kV line (2ndckt)
- v. LILO of one circuit of Kongba – Kakching 132 kV D/c line (one ckt existing & other ckt under this scheme) at Thoubal 132/33kV substation
- vi. Imphal (PG) - Ningthoukhong 132 kV D/c line
- vii. Rengpang-Tamenlong 132kV S/C line on D/C tower

5 MAN-SS-01:

- i. 2x20 MVA, 132/33 kV Gamphajol new sub-station
- ii. Augmentation of Ningthoukhong by addition of 2nd transformer
- iii. 132kV Imphal (PG) (Extension) Substation

6 MAN-SS-02:

- i. Augmentation of Kongba by addition of 3rd transformer
- ii. 132/33kV Thoubal (Extension) Substation
- iii. 132kV Kakching (Extension) Substation
- iv. 132kV Yaingangpokpi (Extension) Substation
- v. 132/33kV Ukhrul (Augmentation) Substation

7 MAN-SS-03:

- i. 132/33 kV Tamenglong (New) Substation
- ii. Augmentation of Rengpang by addition of 2nd transformer
- iii. Augmentation of Jiribam by addition of 2nd transformer

NAGALAND:

1 Nagaland-DMS -01:

- i. 02 nos. 33/11 kV New S/s at Longtho, Longleng Town
- ii. 33 kV Bay addition at Longnak S/s.
- iii. 03 nos. 33kV lines (7.5 Kms)

2 Nagaland-DMS -02:

- i. 03 nos. 33/11 kV New S/s at Mokochung Town Power House, Mokochung Town Hospital Area, Zunheboto south point
- ii. 33 kV Bay addition at Suruhuto, Akuloto, Pughoboto, Torogonyu, Mokochung S/s.
- iii. 05 nos. 33kV lines (54 Kms)

3 NAG-DMS -03:

- i. 33/11 kV New S/s at Lalamati
- ii. 33/11 kV New S/s at Zhadima (New Kohima)
- iii. 33/11 kV New S/s at Pfutsero
- iv. Capacity augmentation of existing 3 nos. S/s Botsa, Chakabhama & ITI Kohima
- v. 33kV line from 220/132/33kV S/s at New Kohima (under construction by state) to Proposed 33 kV S/s at Zhadima (New Kohima) (1 Kms)

- vi. 33kV line from Proposed 132/33 KV S/s at Pfutsero to Proposed 33 kV S/s at Pfutsero (4 Kms.)
- 4 NAG-DMS -04:**
- i. 33/11 kV New S/s at Padam Pukhri
 - ii. 33/11 kV New S/s at Tizit
 - iii. Bay addition at Existing 132/66/33 kV Nagarjan S/s
 - iv. Capacity augmentation of existing 2 nos. S/s Industrial Estate & Refferal Hospital
 - v. 33kV line from Nagarjan 132/66/33 kv (existing) S/s to Proposed 33 kV S/s at Padam Pukhri (10 Kms)
- 5 NAG-TW-01:**
- i. New Kohima – Mokokchung (PG) 220 kV S/c line on D/c tower
- 6. NAG-TW-05:**
- New Kohima (Zadima) – New Secretariat Complex Kohima 132 kV D/c line
- 7. NAG-TW-06:**
- i. Wokha (Doyang River) - Zunheboto – Mokokchung (Nagaland) 132 kV S/c on D/c line
 - ii. LILO of Mokokchung (Nagaland) - Mariani (Assam) 132 kV D/c line at Longnak
 - iii. Tuensang – Longleng 132 kV S/c on D/c line
 - iv. LILO of Kohima – Wokha 132 kV S/c line at New Kohima
 - v. LILO of Kohima – Meluri (Kiphire) 132 kV S/c line at Pfutsero
- 8. NAG-SS-01:**
- i. 2x25 MVA, 132/33 kV new sub-station at Longnak (Mongkolemba Junction)
 - ii. 2x10 MVA, 132/33 kV new sub-station at Longleng
- 9. NAG-SS-02:**
- i. 2x25 MVA, 132/33 kV new sub-station at Zunheboto
 - ii. 132kV Tuensang Substation Extension
 - iii. 132kV Mokokchung(State) Substation Extension
 - iv. 220kV Mokokchung (POWERGRID) Substation Extn
- 10. NAG-SS-03:**
- i. 2x25 MVA, 132/33 kV new sub-station at New Secretariat Complex Kohima
 - ii. 220/132kV New Kohima Substation (extension)
- 11. NAG-SS-04:**
- i. 2x25 MVA, 132/33 kV new sub-station at Pfutsero
 - ii. 1x25 MVA, 132/33 kV transformer at Wokha (extension)
- 12. Nagaland Tel. Equip. Package:**

Supply, commission & maintenance of Communication Equipment's for Nagaland, Manipur, Mizoram & Tripura i.e.

SDH:- 160 Nos.

PDH:- 180 Nos.

Mizoram

1. MIZ-TW-01:

- i. Lungsens – Chawngte 132 kV S/c line (charged at 33 kV)
- ii. Chawngte – S. Bungtlang 132 kV S/c line via S. Diltlang (charged at 33 kV)
- iii. 132 kV S/C Lunglei-Lungsens Interconnection

2. MIZ-SS-02:

- i. W. Phaileng – Marpara 132 kV S/c line on D/c tower

3. MIZ-SS-01:

- i. New sub-station at Lungsens with 132/33 kV, 2x12.5 MVA transformer
- ii. Augmentation of Lunglei sub-station by replacing existing 2x12.5 MVA, 132/33 kV transformer with 2x25 MVA 132/33 kV transformer

4. MIZ-SS-02:

- i. New sub-station at W. Phaileng with 132/33 kV, 2x12.5 MVA transformer
- ii. New 132/33kV sub-station at Marpara

State wise detail progress:

Assam

Total no. of Packages: 16

No. of Awarded Packages: 14

Sl. No	Packages	Description	Remarks
1.	5 (TW-02, TW-04, TW-05, TW-07, OPGW live line stringing, Cable package)	Transmission Lines	4 packages: Awarded 1 package (OPGW): Fresh NIT issued. Techno-commercial bids opened on 21 st May'18. Bids under evaluation. 1 package (Cable): NIT to be issued.
2.	4 (SS-01 to SS-04)	Sub-stations	All awarded
3.	4 (DMS-01 to DMS-04)	Distribution system	All awarded
4.	1 (Transformer)	Transformers	Awarded
5.	1 (Pile)	Pile work for TL	Awarded

Transmission line Package Status

1. ASSAM TW-02: Awarded to JV of RCC and Power Mac on 10th Oct'17

i. Tinsukia – Behiating (new Dibrugarh) 220 kV D/C line (55 Kms.)

Line Length(km)	:	55 (Check survey is in progress)
Tower Locations(nos)	:	169
Foundation completed(nos)	:	39 nos.
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	April'20
Constraint if any:		

2. ASSAM TW-04: Awarded to M/s Teems India on 8th Sept'17

i. Dhemaji – Silapathar 132 kV S/c on D/c line (36 Kms.)

Line Length(km)	:	36 (Check survey completed)
Tower Locations(nos)	:	119
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	March'20
Constraint if any:		

3. ASSAM TW-05: Awarded to JV of RCC and Power Mac on 1st Sept'17

i. Rupai – Chapakhowa 132 kV S/c on D/c line (53 Kms.)

Line Length(km)	:	53(Check survey completed)
Tower Locations(nos)	:	167
Foundation completed(nos)	:	28 nos.
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

4. ASSAM TW-07: Awarded to M/s Simplex on 30th May'18

i. Rangia – Amingaon 220 kV D/C line (33 Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

ii. Kahilipara – Guwahati Medical college 132 kV D/C line (3 Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

iii. LILO of one circuit of Rangia – Rowta 132 kV D/c line at Tangla (10 Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

iv. Amingaon – Hazo 132 kV D/c line (16 Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

v. LILO of Kamalpur – Sishugram 132kV S/c line at Amingaon 220/132kV S/s (1Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

vi. LILO of Kamalpur – Kamakhya 132kV S/c line at Amingaon 220/132kV S/s (1Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

vii. LILO of Golaghat – Bokajan 132 kV S/c line at Sarupathar (5 Kms.)

Yet to start work

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

viii. Sonabil – Tezpur (New) 132 kV D/c line (15Kms.)

Line Length(km)	:	Yet to start work
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	

ix. LILO of Jorhat (Gormur) – Nazira 132 kV S/c on D/c at Teok (5 Kms.)

Line Length(km)	:	Yet to start	work
Tower Locations(nos)	:		
Foundation completed(nos)	:		
Tower Erected(nos)	:		
Stringing completed(kms)	:		
Scheduled date of completion	:	Dec'18	
Anticipated date of completion	:		

5. SS-04: Awarded to M/s Techno on 6th May'17

i. Kamakhya – Paltan Bazar 132 kV S/C Underground Cable (6 Kms.)

Length of cable (km)	:	Route survey completed
No. of Joints	:	
No. of joints completed	:	
Cable laid (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraints if any	:	

ii. 220kV Underground cable from Amingaon to Rangia (2 Kms.)

Length of cable (km)	:	Route survey is in progress
No. of Joints	:	
No. of joints completed	:	
Cable laid (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraints if any	:	

6. Cable package: NIT to be issued

132kV Underground cable from GMCH to Kahilipara (6.4 Kms.)

Sub-station (New)

Sub-station

ASM-SS-01: Awarded to M/s Neccon Power & Infra. Pvt. Ltd. on 12/08/2016

1. 2x31.5 MVA, 132/33 kV new sub-station at Silapathar

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling completed, Boundary wall,

Control Room foundation, Tower and Equipment Foundation and Transformer foundation in progress.

Equipment received (%)	:	CT, CVT, Isolator, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

2. 2x50 MVA, 132/33 kV new sub-station at Tezpur (New)

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Tower foundation, transformer foundation and Equipment foundation completed. Control Room foundation and Boundary wall in progress.
Equipment received (%)	:	CT, CVT, Isolator, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

3. Augmentation of Samaguri 220/132 kV sub-station by replacing existing 2x50 MVA, 200/132 kV transformer by 2x160 MVA, 220/132 kV transformer

Land acquisition	:	Acquired
Civil work (%)	:	Equipment and Transformer foundation completed.
Equipment received (%)	:	Transformer foundation completed for 160 MVA
Equipment erected (%)	:	Transformer erection in progress
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

4. 132kV Dhemaji (Extension) Substation

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Equipment foundation completed, Transit camp in progress.
Equipment received (%)	:	CT, CB, CVT, Isolator, LA
Equipment erected (%)	:	Equipment Erection completed.
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	
Constraint if any		

5. 132kV Sonabali (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation completed.
Equipment received (%)	:	CT, CB, CVT, Isolator, LA
Equipment erected (%)	:	Equipment erection is in progress.
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'18
Constraint if any		

ASM-SS-02: Awarded to M/s Neccon Power & Infra. Pvt. Ltd. on 12/08/2016

6. 2x31.5 MVA, 132/33 kV new Sub-station at Teok

Land acquisition	:	Acquired
Civil work (%)	:	78% Site leveling completed. Boundary wall, Tower foundation, Equipment foundation, Transformer foundation and Control Room foundation in progress.
Equipment received (%)	:	CT, CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

7. 2x100 MVA, 220/132 kV substation at Behiating (New Dibrugarh)

Land acquisition	:	Acquired
Civil work (%)	:	75% Site leveling completed. Tower & Equipment foundation completed. Transformer foundation in progress.
Equipment received (%)	:	CB, CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

8. 2x25 MVA, 132/33 kV new sub-station at Sarupathar

Land acquisition	:	Acquired
Civil work (%)	:	48% Site leveling and Tower foundation completed. Boundary Wall, Equipment foundation, Transformer foundation and Control Room Foundation in progress.
Equipment received (%)	:	CT, CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

9. 4x8.33 MVA (Single Phase), 132/33 kV new sub-station at Chapakhowa

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling completed. Boundary wall completed. Tower foundation, equipment foundation, Control room foundation and Transit camp in progress.
Equipment received (%)	:	CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

10. 220kV Tinsukia (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Tower foundation in progress
Equipment received (%)	:	CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion:	:	Mar'19
Constraint if any		

11. 132kV Rupai (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Tower foundation in progress
Equipment received (%)	:	CVT
Equipment erected (%)	:	
Scheduled date of completion:	:	Dec'18
Constraint if any		

ASM-SS-03: Awarded to M/s Neccon Power & Infra. Pvt. Ltd. on 12/08/2016

12. 2x31.5 MVA, 132/33 kV new sub-station at Tangla

Land acquisition	:	Acquired
Civil work (%)	:	88% Site leveling completed. Boundary wall, Control Room Foundation, Tower foundation, Equipment foundation and Transformer foundation in progress.
Equipment received (%)	:	CT, CVT
Equipment erected (%)	:	
Scheduled date of completion:	:	Dec'18
Anticipated date of completion:	:	Mar'19
Constraint if any		

13. 2x31.5 MVA, 132/33 kV new sub-station at Hazo

Land acquisition	:	Acquired
Civil work (%)	:	60%site leveling completed. Tower foundation, Control room Building work is in progress.
Equipment received (%)	:	CT, CVT
Equipment erected (%)	:	
Scheduled date of completion:		Dec'18
Anticipated date of completion:		Mar'19
Constraint if any		

14. 220kV Rangia (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation completed.
Equipment received (%)	:	CB, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'18
Constraint if any		

15. 132kV Kahalipara (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Tower & Equipment foundation & erection completed.
Equipment received (%)	:	CT,CB, CVT, Isolator, LA
Equipment erected (%)	:	Erection completed.
Scheduled date of completion:		Dec'18
Constraint if any		

16. Augmentation of Dhaligaon 132/33 kV sub-station by replacing existing 2x25 MVA

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation and Transformer foundation in progress. 132 KV structure fitting work under progress.
Equipment received (%)	:	CT,CB, CVT, Isolator, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any		

ASM-SS-04: Awarded to Joint Venture (JV) of Techno & Seiyuan on 6th May'16.

17. 2x50 MVA, 132/33 kV new sub-station at Paltan Bazar (GIS)

Land acquisition	:	Acquired
		GIS building construction and fire-wall completed.

Civil work (%)	:	Transformer foundation, Equipment foundation and Control room building work under progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any	:	

18. 2x50 MVA, 132/33 kV new sub-station at Guwahati Medical College (GIS)

Land acquisition	:	Acquired
Civil work (%)	:	50 % Site leveling completed, Boundary wall, Control room building and GIS Building & Transit camp work in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any	:	

19. 2x160 MVA, 220/132 kV GIS at Amingaon

Land acquisition	:	The soil condition of Land handed is very poor (Swampy land). Land development cost is apprehended to be very high. Govt. of Assam has been requested to provide alternate land.
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19
Constraint if any	:	

20. 132kV Kamakhya s/s (Extn) Substation

Land acquisition	:	Scope deleted
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

ASSAM DMS

ASM-DMS-01: Awarded to M/s Neccon on 20th Oct'16.

21. 2X5 MVA, 33/11kV new sub-station at Silapathar-II

Land acquisition	:	Acquired
Civil work (%)	:	Boundary wall in progress
Equipment received (%)	:	CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19
Constraint if any	:	

22. 2X5 MVA, 33/11kV at Hathimurah-2

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Transformer foundation completed. Boundary wall, Tower foundation, Equipment foundation, & Control room foundation in progress.
Equipment received (%)	:	CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19
Constraint if any	:	

23. 2X5 MVA, 33/11kV new sub-station at Mailo

Land acquisition	:	Acquired
Civil work (%)	:	Site Leveling and Transformer foundation completed, Boundary wall, Tower foundation, Equipment foundation & Control room foundation in progress
Equipment received (%)	:	CT, PT, Isolator
Equipment erected (%) :	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19
Constraint if any	:	

24. 2X10 MVA, 33/11kV new sub-station at LGM hospital

Land acquisition	:	Acquired
Civil work (%)	:	75 % Site leveling is completed, Transformer foundation completed. Boundary wall, Control room foundation, Equipment foundation and Tower foundation in progress.
Equipment received (%)	:	CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19
Constraint if any	:	

25. Extn. of Parowa existing S/S

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19
Constraint if any :

26. Extn. of Dolabari existing S/S

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19
Constraint if any :

27. Extn. of Samguri existing S/S

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19
Constraint if any :

28. Extn. of Shankardev nagar existing S/S

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19
Constraint if any :

29. Extn. of Silapatahar existing S/S

Land acquisition : Acquired
Civil work (%) : Tower foundation in progress
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18

Anticipated date of completion : Jul'19
Constraint if any :

ASM-DMS-02: Awarded to M/s S& W on 23rd Dec'16

30. 2X10 MVA, 33/11kV new sub-station at Romai

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) : Site leveling completed , Boundary wall, Control room building, Equipment foundation and Transformer foundation in progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19
Constraint if any :

31. 2X5 MVA, 33/11kV new sub-station at Bogibil

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) : Site leveling & Transformer foundation completed, Boundary wall, Control room building, Equipment foundation in progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

32. 2X10 MVA, 33/11kV new sub-station at Dibrugarh

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) : Site leveling, Tower foundation & transformer foundation completed. Control room building & Equipment foundation in progress
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

33. Extn. of Dibrugarh 132/33kV S/s

Land acquisition : Acquired (contour survey completed)
Civil work (%) : Equipment foundation in progress.
Equipment received (%) :

foundation

Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

34. Extn. of Samaguri 132/33kV S/s

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

35. Extn. of Chapakhowa 33/11kV S/s

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

36. Extn. of Barapathar 33/11kV S/s

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

37. Extn. of Sarupathar 33/11kV S/s

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Sep'19
Constraint if any :

38. Extn. of Sariajhan 33/11kV S/s

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion:		Sep'19
Constraint if any	:	

39. Extn. of Teok 33/11kV S/s

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19
Constraint if any		

40. Extn. of Kakojaan 33/11kV S/s

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19
Constraint if any		

41. Extn. of Zangi 33/11kV S/s

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19
Constraint if any		

42. Extn. of Pragati 33/11kV S/s

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19

43. 2X5 MVA, 33/11kV new sub-station at Harsingha

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Control room and Transformer foundation under progress.
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19
Constraint if any		

44. 2X5 MVA, 33/11kV new sub-station at Sesa

Land acquisition	:	Acquired (Soil investigation Completed)
Civil work (%)	:	Tower foundation, Transformer foundation and Control room foundation in progress.
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19

45. 2X5 MVA, 33/11kV new sub-station at Ramdiya

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Transformer foundation and Control room foundation in progress.
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19

46. 33/11kV new sub-station at Domdoma-Hazo

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Control room and Transformer foundation foundation in progress.
Equipment received (%)	:	
Equipment erected (%) :		
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Sep'19

47. 2X10 MVA2, 33/11kV new sub-station at Chabipool

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	

Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

48. Extn. Paneri Existing 33/11kV S/S

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

49. Kalaigaon Existing 33/11kV S/S

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

50. Tangla Existing 33/11kV S/S

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

51. Khairabari Existing 33/11 kV

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Tower foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

52. 33/11kV Mukalmuwa existing S/S

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	

Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19

53. Existing Paltanbazaar S/S

Land acquisition : Acquired (Soil investigation completed)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19

54. Existing Judges Field S/S

Land acquisition : Acquired (Soil investigation completed)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19

55. Existing Jail (Fancy bazaar) S/S

Land acquisition : Acquired (Soil investigation completed)
 Civil work (%) : Tower foundation completed
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19

ASM-DMS-04: Awarded to M/s NECCON on 8th July'16

56. 2X10 MVA, 33/11kV new sub-station at GS Road

Land acquisition : Acquired
 Civil work (%) : Site leveling completed. Transformer foundation and Control room foundation under progress
 Equipment received (%) : CT, PT
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'19

57. 2X10 MVA, 33/11kV new sub-station at GMC-2

Land acquisition	:	Acquired
Civil work (%)	:	20%Site leveling completed, Transformer foundation and Control room foundation under progress.
Equipment received (%)	:	CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any

58. 2X10 MVA 33/11kV new sub-station at Tarun Nagar

Land acquisition	:	Acquired
Civil work (%)	:	Contour Survey & soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any

59. 2X10 MVA, 33/11kV new sub-station at Arya College (New) GIS s/s

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Transformer foundation completed. Control room foundation in progress.
Equipment received (%)	:	CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any

60. Extn. of Existing GMC S/S

Land acquisition	:	Acquired (Soil investigation completed)
Civil work (%)	:	Equipment foundation is in progress
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any

61. Extn. of Existing Ulubari S/S

Land acquisition : Acquired (Soil investigation completed)
 Civil work (%) : Equipment foundation is in progress

Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'19
 Constraint if any:

Meghalaya:

Total no. of Packages: 7

No. of Awarded Packages: 7

Sl. No	Packages	Description	Remarks
1.	2 (TW-01 , TW-02)	Transmission Lines	All awarded
2.	2 (SS-01, SS-02)	Sub-stations	
3.	3 (DMS-01 to DMS-03)	Distribution system	

Transmission line:**MEG-TW-01:** Awarded to M/s Unique on 29th June'16.**1. Byrnihat (Killing) – Mawngap – New Shillong 220 kV D/c line**

Line Length(km) : 122
 Tower Locations(nos) : 369
 Foundation completed(nos) : 75
 Tower Erected(nos) : 7
 Stringing completed(kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19
 Constraint if any:

MEG-TW-02: Awarded to M/s Unique on 29th June'16**2. LILO of both circuits of MLHEP – Khliehriat 132 kV D/c line at Mynkre**

Line Length(km) : 17
 Tower Locations(nos) : 99
 Foundation completed(nos) : 53
 Tower Erected(nos) :
 Stringing completed(kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Sep'19
 Constraint if any:

3. Phulbari – Ampati 132 kV D/c line

Line Length(km)	:	69
Tower Locations(nos)	:	239
Foundation completed(nos)	:	119
Tower Erected(nos)	:	26
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19
Constraint if any:		

Sub-station :

MEG-SS-01: Awarded to M/s Neccon Power & Infra. Pvt. Ltd. on 12/08/2016

1. 2x50 MVA, 132/33 kV new sub-station at Mynkre

Land acquisition	:	Acquired
Civil work (%)	:	85% Site leveling completed, Control room foundation, Boundary wall, Transformer Foundation and Tower foundation in Progress.
Equipment received (%)	:	CVT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

2. 2x50 MVA, 132/33 kV new sub-station at Phulbari

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Tower foundation completed. Boundary wall, Transformer Foundation, , Equipment foundation and Control room foundation in progress.
Equipment received (%)	:	CVT
Equipment erected (%)	:	Tower erection in progress
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

3. 132kV Ampati (Extension) Substation

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Oct'18

Constraint if any

MEG-SS-02: Awarded to Joint Venture (JV) of Techno & Seiyuan on 6th June'16

4. 2x160 MVA, 220/132 kV Mawngap GIS

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation, GIS building work and tower Foundation completed, , Equipment Foundation and Road inside the Substation in Progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

5. 2x160 MVA, 220/132 kV + 2x50 MVA, 132/33 kV GIS at New Shillong

Land acquisition	:	Acquired (Soil investigation completed).
Civil work (%)	:	Transformer foundation & Switch gear room Completed. Boundary wall, Tower foundation, GIS building work in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

6. 220kV Byrnihat (Killing) AIS Substation Extension

Land acquisition	:	Acquired (Soil investigation completed).
Civil work (%)	:	Tower foundation and Equipment Foundation completed. Cable trench work in Progress.
Equipment received (%)	:	
Equipment erected (%)	:	Equipment erection in progress.
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

DMS Substation

MEG-DMS-01 : Awarded to M/s Neccon on 13th July'16

7. 33/11 kV new sub-station at Mynkre

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Transformer foundation completed. Boundary wall, and Control room building under progress
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

8. 33/11 kV new sub-station at Rymbai

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Boundary wall and Transformer foundation completed. Tower foundation, Equipment foundation and Control room building in progress.
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	Transformer erection completed
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

9. 33/11 kV new sub-station at Latyrke

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling completed, Tower foundation, Equipment foundation, control room foundation, Transformer foundation, Boundary wall is in progress.
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

10. 33/11 kV new sub-station at Byndihati

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Transformer foundation & Boundary wall completed, Tower foundation, Equipment foundation, control room foundation in progress.
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19
Constraint if any	:	

MEG-DMS-02 : Awarded to M/s Neccon on 13th July'16

11. 33/11 kV new sub-station at Chibinang

Land acquisition	:	Acquired
Civil work (%)	:	Site Leveling, Tower foundation, Transformer foundation Completed. Control room foundation, Equipment and Boundary Wall in progress.
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraint if any	:	

12. 33/11 kV new sub-station at Raksambre (Potamati)

Land acquisition	:	Acquired
Civil work (%)	:	Site Leveling, Tower foundation, Equipment Foundation and Transformer foundation Completed. Boundary Wall, Tower foundation and Control room foundation under progress.
Equipment received (%)	:	Transformer, CT, PT, Isolator
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18

Anticipated date of completion : Feb'19

Constraint if any

13. 33/11 kV new sub-station at Rajabala

Land acquisition : Acquired
Civil work (%) : Soil investigation under progress
Equipment received (%) : Transformer, CT, PT, Isolator
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Feb'19

Constraint if any :

14. Extn. of 33/11 kV Phulbari S/s

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Feb'19

Constraint if any :

15. Extn. of 33/11 kV Trikila S/s

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Feb'19

Constraint if any :

MEG-DMS-03 : Awarded to M/s Neccon on 27th May'16

16. 33/11 kV new sub-station at Mawkynrew

Land acquisition : Acquired
Civil work (%) : Site leveling, Boundary wall and Transformer foundation completed. Control room foundation and Tower foundation work in progress.

Equipment received (%)	:	Transformer, CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraint if any	:	

17. 33/11 kV new sub-station at Mawpat

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation completed. Site leveling, Boundary wall, Tower foundation and Control Room work under progress.
Equipment received (%)	:	Transformer, CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraint if any	:	

18. 33/11 kV new sub-station at Mawrenkneng

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Boundary wall and Transformer Foundation completed, Tower foundation and Control room foundation Work in progress.
Equipment received (%)	:	Transformer, CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraint if any	:	

19. 2x10 MVA , 33/11 kV new sub-station at New Shillong

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Tower foundation, Transformer foundation, equipment foundation and Boundary wall completed. Control room Foundation in progress.
Equipment received (%)	:	Transformer, CT, PT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19
Constraint if any	:	

20. (5 MVA to 10 MVA), 33/11 kV SE Falls (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

21. Extn. of 33/11 kV Jongksha S/s

Land acquisition	:	Acquired
Civil work (%)	:	Control room foundation is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

Manipur

Total no. of Packages: 7

No. of Awarded Packages: 7

Sl. No	Packages	Description	Remarks
1.	Tower packages	Transmission Lines	Awarded
2.	3 (SS-01 to SS-03)	Sub-stations	All awarded
3.	4 (DMS-01 to DMS-04)	Distribution system	All awarded

Transmission line

MAN-Tower package scope: Awarded to Shyama Power on 31st May'18.

- Renovation of Yurembum – Karong - Mao (Manipur-Nagaland border) section of Yurembum-Karong-Kohima 132kV S/c line (91 Kms.)
- LILO of Yurembam(Imphal-State) – Karong 132 kV line at Gamphajol (6 Kms.)
- Stringing of Yaingangpokpi - Kongba 132kV line (2ndckt) (33 Kms.)
- Stringing of Kakching - Kongba 132kV line (2ndckt) (16 Kms.)
- LILO of one circuit of Kongba – Kakching 132 kV D/c line (one ckt existing & other ckt under this scheme) at Thoubal 132/33kV substation (45 Kms.)

- vi. Imphal (PG) - Ningthoukhong 132 kV D/c line (34 Kms.)
- vii. Rengpang-Tamenlong 132kV S/C line on D/C tower (29 Kms.)

Sub-station (New)

1. MAN-SS-01: Awarded on 3rd Jan'18 to M/s Sterling 7 Wilson

i. 2x20 MVA, 132/33 kV Gamphajol new sub-station

Land acquisition	:	Acquired (Contour survey completed)
Civil work (%)	:	Soil investigation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

ii. Augmentation of Ningthoukhong by addition of 2nd transformer

Land acquisition	:	Acquired (Contour survey completed)
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

iii. 132kV Imphal (PG) (Extension) Substation.

Land acquisition	:	Acquired (Contour survey completed))
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

2. MAN-SS-02: Awarded on 8th Dec'17 to M/s Shyama Power

i. Augmentation of Kongba by addition of 3rd transformer

Land acquisition	:	Acquired (Contour survey and Soil investigation completed)
Civil work (%)	:	
Equipment received (%)	:	

Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

ii. 132/33kV Thoubal (Extension) Substation

Land acquisition	:	Acquired (Contour survey and Soil investigation completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

iii. 132kV Kakching (Extension) Substation

Land acquisition	:	Acquired (Contour survey and Soil investigation completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

iv. 132kV Yaingangpokpi (Extension) Substation

Land acquisition	:	Acquired (Contour survey and Soil investigation completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

v. 132/33kV Ukhrul (Augmentation) Substation

Land acquisition	:	Acquired (Contour survey and Soil investigation completed).
Civil work (%)	:	

Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

3. **MAN-SS-03:** Awarded on 3rd Jan'18 to M/s Sterling 7 Wilson

i. 132/33 kV Tamenglong (New) Substation

Land acquisition	:	Acquired (Contour survey completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

ii. Augmentation of Rengpang by addition of 2nd transformer

Land acquisition	:	Acquired (Contour survey completed)
Civil work (%)	:	Soil investigation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

iii. Augmentation of Jiribam by addition of 2nd transformer

Land acquisition	:	Acquired (Contour survey completed)
Civil work (%)	:	Soil investigation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

DMS Substataion

MAN-DMS-01 : Awarded to M/s Winpower on 3rd Mar'17

1. 33/11 kV new sub-station at Pishum (GIS)

Land acquisition	:	Not available
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

2. 33/11 kV new sub-station at Lamphel

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling completed, Boundary wall In progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

3. 33/11 kV new sub-station at Hiyangthang

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling completed, 35%Boundary wall, 18% CRB completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

4. 33/11 kV new sub-station at Andro

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling, 15%Boundary wall completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'19

Constraint if any

5. 33/11 kV new sub-station at Takyel

Land acquisition	:	Soil condition of handed over land is very poor. Alternate land yet to be handed over.
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	
Constraint if any		

6. 33/11 kV new sub-station at Keithelmanbi

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation completed. 90%Site leveling completed, 28%Control room Foundation completed, 60%Boundary wall Completed. Equipment foundation and Tower foundation is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

7. 33/11 kV new sub-station at Top Khongangkhang

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling completed, 10%Control room Foundation completed and 10%Boundary wall Completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

8. Extn. of 33/11 kV Yariopok S/s

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

9. Extn. of 33/11 kV Mongsangei S/s

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

10. Extn. of 33/11 kV Iroisemba S/s

Land acquisition	:	Acquired
Civil work (%)	:	Equipment and Tower foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

11. Extn. of 33/11 kV Porompat S/s

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation and Tower foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	
Constraint if any	:	

12. Thoubal (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer & equipment foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion:	:	Dec'18

13. Wangjing (Augmentation)

Land acquisition	:	Acquired
------------------	---	----------

Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

14. Leimakhong*_(Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer completed. equipment foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

15. Kangpokpi* (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer & equipment foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

MAN-DMS-02 : Awarded to M/s Winpower on 16th Dec'16

16. 33/11 kV New Substation at Kwakta

Land acquisition	:	Acquired
Civil work (%)	:	90% Site leveling completed, 95% Boundary wall, 60 % Control room foundation and Transformer foundation, Tower and Equipment foundation is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

17. 33/11 kV New Substation at Leimapokpam

Land acquisition	:	Acquired
Civil work (%)	:	95% Site leveling completed, 95% Boundary wall & 60 % Control room foundation. Transformer, Tower and equipment foundation is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion :		Sep'19

Constraint if any

18. Ningthoukhong (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Equipment and Transformer foundation completed. Cable trench is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion :		Sep'19

Constraint if any

19. Yaingangpokpi (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion :		Sep'19

Constraint if any

20. Nambol(Augmentation)

Land acquisition	:	Acquired
------------------	---	----------

Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

21. Khwairakpan (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

22. Moirang Khunou(Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

23. Jiribam(Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

24. Khoupum (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
		Transformer foundation and Equipment foundation and Cable trench in progress
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19
Sept'19		
Constraint if any		

25. Tamenglong (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation and Equipment Foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19
Constraint if any		

26. Extn. of Existing Moriang s/s

Land acquisition	:	Acquired
Civil work (%)	:	Equipment foundation work completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any

MAN-DMS-03: Awarded to M/s Siddartha on 18th Mar'16

27. 33/11 kV New Substation at Porompat

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Tower foundation, Equipment foundation and Transformer Foundation completed. Control room foundation and Boundary wall under progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Tower erection completed. Equipment erection in progress
Scheduled date of completion	:	Dec'18
Constraint if any		

28. 33/11 kV New Substation at Thangal

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Equipment foundation, Tower foundation, Transformer Foundation are completed. Boundary wall and Control room foundation under progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Tower erection completed. Equipment erection in progress
Scheduled date of completion	:	Dec'18
Constraint if any		

29. Extn. of Existing 33/11kV Khuman Lampak

Land acquisition	:	Acquired
Civil work (%)	:	Transformer, Tower, Cable trench and Equipment foundation Completed.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

30. Extn. of Existing 33/11kV Khoupom

Land acquisition	:	Acquired
Civil work (%)	:	Tower and Equipment foundation Completed.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

31. 1x5 MVA. Napetpalli (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer, Tower and Equipment foundation Completed.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

32. 1x3.15 MVA Kamjong (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation Completed Tower and Equipment foundation under progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

33. 1x3.15 MVA Saikul (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer, Tower and Equipment foundation Completed. Earth mat work in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Transformer erected
Scheduled date of completion	:	Dec'18
Constraint if any		

34. 1x3.15 MVA New Chayang (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer, Tower and Equipment foundation Completed. Earth mat work in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Transformer erected
Scheduled date of completion	:	Dec'18

Constraint if any

35. 1x3.15 MVA Litan (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer, Tower and Equipment foundation Completed. Earth mat work in progress.
.		
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Transformer erected
Scheduled date of completion	:	Dec'18
Constraint if any	:	

MAN-DMS-04: Awarded to M/s Siddartha on 18th Mar'16

36. 33/11 kV New S/s at Sanjenbam

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Transformer foundation completed. 45% Control room foundation completed, 90% Tower & Equipment foundation completed and 95% Boundary wall work completed.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any	:	

37. 33/11 kV New S/s at Tuilaphai

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Equipment foundation, Tower Foundation, Transformer Foundation completed. Control room foundation and Boundary wall in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	Tower erection completed. Equipment erection is in progress.
Scheduled date of completion	:	Dec'18
Constraint if any	:	

38. Extn. of Existing 33/11kV Napetpalli S/S

Land acquisition	:	Acquired
Civil work (%)	:	Tower and Equipment Foundation completed. Earth mat work in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

39. 1x5 MVA Karong (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation, Tower foundation And Equipment Foundation completed. Cable Trench is in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

40. 1x3.15 MVA Tadubi (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation, Tower foundation And Equipment Foundation completed. Cable Trench is in progress.
Equipment received (%)	:	All major equipment received
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Constraint if any		

41. 1x3.15 MVA Maram (Augmentation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation, Tower foundation And Equipment Foundation completed. Cable Trench and earth mat work in progress.

. Equipment received (%) : All major equipment received
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Constraint if any

Mizoram

Total no. of Packages: 3

No. of Awarded Packages: All awarded

Sl. No	Packages	Description	Remarks
1.	1 (TW-01)	Transmission Lines	Awarded
2.	2 (SS-01, SS-02)	Sub-stations	Awarded
3.		Distribution system	Included in SS-02

Transmission line

1. MIZ-TW-01: Awarded to KSA on 20th Sept'17

i. Lungsan – Chawngte 132 kV S/c line (charged at 33 kV) (39 Kms)

Line Length(km) : 39 (Check survey under progress)
 Tower Locations(nos) :
 Foundation completed(nos)
 Tower Erected(nos) :
 Stringing completed(kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'20

ii. Chawngte – S. Bungtlang 132 kV S/c line via S. Diltlang (charged at 33 kV) (45 Kms)

Line Length(km) : 45 (Detail survey under progress)
 Tower Locations(nos) :
 Foundation completed(nos)
 Tower Erected(nos) :
 Stringing completed(kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'20

iii. 132 kV S/C Lunglei-Lungsen Interconnection (1 Kms)

Line Length(km)	:	1
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

2. **MIZ-SS-02: Awarded to S&W on 13th Oct'17**

i. W. Phaileng – Marpara 132 kV S/c line on D/c tower (59 Kms)

Line Length(km)	:	59 (Route survey in progress).
Tower Locations(nos)	:	145
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'20

Sub-station

1. **MIZ-SS-01: Awarded to KSA on 2nd Nov'17**

i. New sub-station at Lungsen with 132/33 kV, 2x12.5 MVA transformer

Land acquisition	:	Acquired (Contour survey approved)
Civil work (%)	:	Site leveling is in progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'20

Constraint if any

ii. Augmentation of Lunglei sub-station by replacing existing 2x12.5 MVA, 132/33 kV transformer with 2x25 MVA 132/33 kV transformer

Land acquisition	:	Acquired (Contour survey completed)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	

Scheduled date of completion : Dec'18
Anticipated date of completion : May'20

Constraint if any

2. MIZ-SS-02: Awarded to S&W on 13th Oct'17

i. New sub-station at W. Phaileng with 132/33 kV, 2x12.5 MVA transformer

Land acquisition : Acquired
Civil work (%) : Soil investigation completed.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'20

Constraint if any

ii. New 132/33kV sub-station at Marpa

Land acquisition : Acquired
Civil work (%) : Soil investigation completed.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'20

Constraint if any

Distribution

1. MIZ-SS-02: Awarded to S&W on 13th Oct'17

i. 33/11 kV South Bungleng (New) Substation S/S

Land acquisition : Acquired
Civil work (%) : Soil investigation completed.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'20

Constraint if any

ii. Aug. 33kV West Paileng SS - addition of 2 new 33kV bays

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18

Anticipated date of completion : Apr'20

Constraint if any

Nagaland

Total no. of Packages: 12

No. of Awarded Packages: 11

Sl. No	Packages	Description	Remarks
1.	3 (TW-0,TW-05 & TW-06)	Transmission Lines	All awarded.
2.	4 (SS-01 to SS-04)	Sub-stations	All awarded.
3.	4 (DMS-01 to DMS-04)	Distribution system	All awarded.
4.	1 (Telecom Equip.)	Telecom Equipment	Package annulled, Re-NIT issued in 23 rd May'18. Techno-commercial bids under evaluation.

Transmission line:

- 1 **NAG-TW-01:** Awarded to M/s Shyama Power on 20th Sept'17
 - i. New Kohima – Mokokchung (PG) 220 kV S/c line on D/c tower (92 Kms.)

Line Length(km) : 92 (Detail survey in progress)

Tower Locations(nos)	:	252
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

2 **NAG-TW-05: Awarded to M/s Shyama Power on 21st Sept'17**

- ii. New Kohima (Zadima) – New Secretariat Complex Kohima 132 kV D/c line (28 Kms.)

Line Length(km)	:	28 (Detail survey in progress).
Tower Locations(nos)	:	93
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

3 **NAG-TW-06: Awarded to Shyama Power on 31st May'18**

- i. Wokha (Doyang River) - Zunheboto – Mokokchung (Nagaland) 132 kV S/c on D/c line (97 Kms.)

Line Length(km)	:	
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	

- ii. LILO of Mokokchung (Nagaland) - Mariani (Assam) 132 kV D/c line at Longnak (.5 Kms.)

Line Length(km)	:	
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	

- iii. Tuensang – Longleng 132 kV S/c on D/c line (36 Kms.)

Line Length(km)	:	
Tower Locations(nos)	:	
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	

iv. LILO of Kohima – Wokha 132 kV S/c line at New Kohima (15 Kms.)

Line Length(km)	:
Tower Locations(nos)	:
Foundation completed(nos)	:
Tower Erected(nos)	:
Stringing completed(kms)	:

v. LILO of Kohima – Meluri (Kiphire) 132 kV S/c line at Pfutsero (16 Kms.)

Line Length(km)	:
Tower Locations(nos)	:
Foundation completed(nos)	:
Tower Erected(nos)	:
Stringing completed(kms)	:

Sub-station:

1. NAG-SS-01: Awarded to M/s Techno on 5th Dec'17

i. 2x25 MVA, 132/33 kV new sub-station at Longnak (Mongkolemba Junction)

Land acquisition	:	Acquired (Contour Survey completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'20

Constraint if any

ii. 2x10 MVA, 132/33 kV new sub-station at Longleng

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'20

Constraint if any

2. NAG-SS-02: Awarded to M/s Power Mech on 30th Nov'17

i. 2x25 MVA, 132/33 kV new sub-station at Zunheboto

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation in progress
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'20

Constraint if any

ii. 132kV Tuensang Substation Extension

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'20

Constraint if any

iii. 132kV Mokokchung(State) Substation Extension

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'20

Constraint if any

iv. 220kV Mokokchung (POWERGRID) Substation Extn

Land acquisition	:	Acquired
Civil work (%)	:	Contour survey in progress
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	May'20

Constraint if any

3. NAG-SS-03: Awarded to M/s ShyamaPower on 13th Dec'17

i. 2x25 MVA, 132/33 kV new sub-station at New Secretariat Complex Kohima

Land acquisition	:	Acquired
Civil work (%)	:	Contour survey completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'20

Constraint if any

ii. 220/132kV New Kohima Substation (extension)

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18

Anticipated date of completion : Jun'20
Constraint if any

4. NAG-SS-04: Awarded to M/s PowerMech on 14th Dec'17

i. 2x25 MVA, 132/33 kV new sub-station at Pfutsero

Land acquisition : Acquired
Civil work (%) : Contour survey & soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jun'20

Constraint if any

ii. 1x25 MVA, 132/33 kV transformer at Wokha (extension)

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jun'20
Constraint if any : Insufficeint space for extension

DMS Substations

NAG-DMS-01 : Awarded to JV of Techno & Rausheena on 12th Feb'18

1. 33/11 kV New S/s at Longtho

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'20

Constraint if any

2. 33/11 kV New S/s at Longleng Town

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'20

Constraint if any

3. 33kV Bay extension at Longnak

Land acquisition	:	Acquired (Contour survey completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'20

Constraint if any

4. **Augmentation of 33kV Changtongya S/S**

Land acquisition	:	Acquired (Contour survey completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'20

Constraint if any

5. **Augmentation of 33kV Mangkolemba S/S**

Land acquisition	:	Acquired (Contour survey completed).
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'20

Constraint if any

NAG-DMS-02 : Awarded to JV of Techno & Rausheena on 11th Jan'18

6. **33/11 kV New S/s at Mokochung Town Power House**

Land acquisition	:	Acquired (land yet to be demarcated)
Civil work (%)	:	Contour survey approved
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Oct'20

Constraint if any

7. 33/11 kV New S/s at Mokochung Town Hospital Area

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Oct'20
Constraint if any

8. 33/11 kV New S/s at Zunheboto south point

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Oct'20
Constraint if any

9. 33kV Bay extension at Mokochung

Land acquisition : Acquired (Contour survey completed).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Oct'20
Constraint if any

10. 33kV Bay extension at Suruhuto

Land acquisition : Acquired (Contour survey completed).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Oct'20
Constraint if any

11. 33kV Bay extension at Akuloto

Land acquisition : Acquired (Contour survey completed).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Oct'20
Constraint if any

12. 33kV Bay extension at Pughoboto

Land acquisition : Acquired (Contour survey completed).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Oct'20

Constraint if any

13. 33kV Bay extension at Torogonyu

Land acquisition : Acquired
Civil work (%) : Contour survey completed
Equipment received (%) :
Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Oct'20

Constraint if any

NAG-DMS-03: Awarded to M/s S&W on 22nd Sep'16

14. 33/11 kV New S/s at Lalamati

Land acquisition : Acquired
Civil work (%) : Site leveling and Transformer foundation completed. Boundary Wall, and Control room building in Progress.

Equipment received (%) : Transformer, isolator, CT
Equipment erected (%) : Transformer Erection completed

Scheduled date of completion : Dec'18

Anticipated date of completion : Jun'19

Constraint if any

15. 33/11 kV New S/s at Zhadima (New Kohima)

Land acquisition : Acquired
Civil work (%) : Site leveling and Transformer foundation completed. Boundary wall and Control room building in Progress.

Equipment received (%) : Transformer, isolator, CT
 Equipment erected (%) : Transformer Erection completed
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jun'19
 Constraint if any

16. 33/11 kV New S/s at Pfutsero

Land acquisition : Acquired
 Civil work (%) : 62% Boundary wall completed and Transformer Foundation completed.
 Equipment received (%) : Transformer, isolator, CT
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jun'19
 Constraint if any

17. Botsa (Augementation)

Land acquisition : Acquired
 Civil work (%) : Transformer foundation completed and Control room foundation in progress.

 Equipment received (%) : Transformer, isolator, CT
 Equipment erected (%) : Transformer Erection completed
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jun'19
 Constraint if any

18. Chakabhama (Augementation)

Land acquisition : Acquired
 Civil work (%) : Transformer foundation completed and Control room foundation in progress

 Equipment received (%) : Transformer, isolator, CT
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jun'19
 Constraint if any

19. ITI Kohima (Augementation)

Land acquisition : Acquired
Civil work (%) :

Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jun'19
Constraint if any

NAG-DMS-04 : Awarded to M/s S&W on 22nd Sep'16

20. 33/11 kV New S/s at Padam Pukhri

Land acquisition : Acquired
Civil work (%) : Transformer foundation completed.
Boundary wall and Control room foundation in progress.
Equipment received (%) : Transformer, isolator, CT
Equipment erected (%) : Transformer erected
Scheduled date of completion : Dec'18
Anticipated date of completion : Jun'19
Constraint if any

21. 33/11 kV New S/s at Tizit

Land acquisition : Acquired
Civil work (%) : Transformer foundation completed.
Boundary wall in progress.
Equipment received (%) : Transformer, isolator, CT
Equipment erected (%) : Transformer erected
Scheduled date of completion : Dec'18
Anticipated date of completion : Jun'19
Constraint if any

22. Extn. of Existing 33/11kV Nagarjan

Land acquisition : Acquired
Civil work (%) : Soil Investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : June'19
Constraint if any

23. Industrial Estate SS (Augementation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'19
Constraint if any		

24. Refferal Hospital SS (Augementation)

Land acquisition	:	Acquired
Civil work (%)	:	Transformer foundation completed.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'19
Constraint if an		

Tripura

Total no. of Packages: 11

No. of Awarded Packages:11

Sl. No	Packages	Description	Remarks
1.	3 (TW-01 to TW-03)	Transmission Lines	All awarded
2.	3 (SS-01 to SS-03)	Sub-stations	All awarded
3.	5 (DMS-01 to DMS-05)	Distribution system	All awarded

Transmission line:

All packages awarded to M/s EMC on 12th June'17.(Route survey works completed, Detailed and check Survey under progress)

1. TRP-TW-01:

i. Udaipur - Bagafa 132 kV D/C line (32 Kms.)

Line Length(km)	:	32
Tower Locations(nos)	:	107 (Check Survey Completed)
Foundation completed(nos)	:	1
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

ii. Bagafa – Belonia 132 kV D/C line (14 Kms.)

Line Length(km)	:	14
Tower Locations(nos)	:	51 (Detail survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

iii. Bagafa – Satchand 132 kV S/c on D/C line (40 Kms.)

Line Length(km)	:	40
Tower Locations(nos)	:	130 (Detail survey completed).
Foundation completed(nos)	:	6
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

- vi. 132kV Interconnecting portion of 132kV Sabroom - Satchand at Satchand end (1 Kms.)

Line Length(km)	:	1
Tower Locations(nos)	:	2 (Check survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

2. TRP-TW-02:

- i. Rabindra Nagar – Rokhia 132 kV D/C line (24 Kms.)

Line Length(km)	:	24
Tower Locations(nos)	:	87 (Check Survey in progress).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

- ii. LILO of one circuit of Surajmaninaqar - Rokhia 132 kV D/c line at Gokulnagar (5 Kms.)

Line Length(km)	:	5
Tower Locations(nos)	:	18 (Check Survey completed).
Foundation completed(nos)	:	4
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

- iii. Rabindra Nagar – Belonia 132 kV D/C line (40 Kms.)

Line Length(km)	:	40
Tower Locations(nos)	:	135 (Check Survey in progress).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

iv. Belonia – Sabroom 132 kV D/C line (42 Kms.)

Line Length(km)	:	42
Tower Locations(nos)	:	132 (Detail Survey in progrss).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

v. 132kV Interconnecting portion of 132kV Sabroom - Satchand at Sabroom end (1 Kms.)

Line Length(km)	:	1
Tower Locations(nos)	:	2 (Check Survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

3. TRP-TW-03:

i. LILO of Ambassa – P. K. Bari 132 kV S/C at Manu (4 Kms.)

Line Length(km)	:	4
Tower Locations(nos)	:	17 (Check survey completed).
Foundation completed(nos)	:	1
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

ii. Kailasahar – Dharmanagar 132 kV D/C line (24 Kms.)

Line Length(km)	:	24
Tower Locations(nos)	:	81 (Check Survey in progress)
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

iii. LILO of Agartala (79 Tilla) - Dhalabil (Khowai) 132 kV S/C line (2 Kms.)

Line Length(km)	:	2
-----------------	---	---

Tower Locations(nos)	:	7 (Check Survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

iv. Udaipur- Amarapur 132 kV D/C line (30 Kms.)

Line Length(km)	:	30
Tower Locations(nos)	:	105 (Check Survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

vi. 132kV Interconnection portion from Manu (Old) S/S to Manu (New) S/S for charging of 132kV Manu - Chawmanu TL (2 Kms.)

Line Length(km)	:	2
Tower Locations(nos)	:	7 (Detail Survey completed).
Foundation completed(nos)	:	
Tower Erected(nos)	:	
Stringing completed(kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Feb'20

Sub-station

TRP-SS-01: Awarded to SPML on 4th Nov'16

1. 2x31.5 MVA, 132/33 kV new sub-station at Satchand

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Boundary wall, Tower Foundation, Transformer foundation, Equipment foundation and Control room foundation under Progress.
Equipment received (%)	:	CB, CVT, CT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

2. 2x31.5 MVA, 132/33 kV new sub-station at Sabroom

Land acquisition : Acquired (Soil investigation completed).
Civil work (%) : Site leveling, Tower foundation & Control Room work under Progress.
Equipment received (%) : CB, CVT, CT
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

3. 2x50 MVA, 132/33 kV new sub-station at Belonia

Land acquisition : Acquired
Civil work (%) : Site leveling, Control room foundation, Equipment Foundation, Transformer foundation and Tower Foundation under progress.
Equipment received (%) : CB, CVT, CT
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : 2 nos. towers of existing 66 kV line to be shifted

4. 2x50 MVA, 132/33 kV new sub-station at Bagafa

Land acquisition : Acquired
Civil work (%) : Site leveling, Transformer foundation, Tower foundation, Equipment foundation Boundary wall and Control room Foundation in Progress.
Equipment received (%) : CB, CVT, CT
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

TRP-SS-02: Awarded to SPML on 4th Nov'16

5. 2x50 MVA, 132/33 kV new sub-station at Rabindra Nagar

Land acquisition : Acquired
Civil work (%) : Site leveling, Boundary wall, Tower foundation Equipment Foundation & Control room work Under progress.

Equipment received (%)	:	CB, CVT, CT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

6. 2x50 MVA, 132/33 kV new sub-station at Gokulnagar

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling, Tower Foundation, Equipment foundation, Transformer foundation and Control room under Progress.
Equipment received (%)	:	CB, CVT, CT
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

7. Augmentation of Udaipur sub-station

Land acquisition	:	Acquired
Civil work (%)	:	Levelling Work and Tower foundation under Progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any : Existing 132 kV Tower, 11 kV poles with OH line to be removed from the site

8. Augmentation of Jirania sub-station

Land acquisition	:	Acquired
Civil work (%)	:	Tower & Equip. foundation in progress. Transformer foundation work started.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

9. 132/33/11 kV Rokhia (Extn) Substation

Land acquisition	:	Acquired
------------------	---	----------

Civil work (%) : Tower foundation under progress

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

TRP-SS-03: Awarded to SPML on 4th Nov'16

10. 2x50 MVA, 132/33 kV new sub-station at Manu

Land acquisition : Acquired

Civil work (%) : 80% Site leveling completed, Boundary wall , control room, Tower foundation under progress.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

11. 2x31.5 MVA, 132/33 kV new sub-station at Mohonpur (Hezamara)

Land acquisition : Acquired

Civil work(%) : Site leveling, Boundary wall, Tower Foundation, Transformer foundation, Equipment foundation and control room foundation under Progress.

Equipment received (%) : CB, CVT, CT

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

12. 2x31.5 MVA, 132/33 kV new Substation at Amarpur

Land acquisition : Acquired

Civil work (%) : 70% Site leveling completed and Boundary wall in Progress.

Equipment received (%) : CB, CVT, CT

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

13. Replacement of existing 2x7.5 MVA, 132/33 kV transformer by 2x50 MVA, 132/33 kV transformer at Kailasahar,

Land acquisition : Acquired
Civil work (%) : Site leveling and Tower foundation in Progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : 11 kV gantry to be shifted.

14. Augmentation of Ambassa sub-station by addition of 1x31.5, 132/33 kV transformer, 2x10 MVA, 33/11 kV transformer & 2x250 KVA 11/0.4 kV transformer including extension of control room

Land acquisition : Acquired
Civil work (%) : Site leveling and Tower foundation in Progress
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : Existing 11 kV line to be shifted

15. Augmentation of Dhalabil (Khowai) sub-station by addition of 2x31.5, 132/33 kV transformer, 2x10 MVA, 33/11 kV transformer & 2x250 KVA 11/0.4 kV transformer including extension of control room-

Land acquisition : Acquired
Civil work (%) : Soil investigation completed
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

16. 132/33/11 kV Dharmanagar (Extn.) Substation

Land acquisition : Acquired

Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

Tripura –DMS

TRP-DMS-01: Awarded to Technofab on 22nd Feb'17

1. 33/11 kV New S/s at Karbook

Land acquisition	:	Acquired
Civil work (%)	:	Site levelling completed, 70% boundary wall & 12% CRB completed. Transformer foundation started
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

2. 33/11 kV New S/s at Muhuripur

Land acquisition	:	Acquired
Civil work (%)	:	Contour survey and Soil investigation completed
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

3. 33/11 kV New S/s at Dalak (Chelagang)

Land acquisition	:	ROW, new land may be provided
Civil work (%)	:	Soil investigation completed, 10% Site leveling completed and 5% Boundary wall completed.
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

4. 33/11 kV New S/s at Chittamara

Land acquisition : Acquired

Civil work (%) : Contour survey and Soil investigation completed

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

5. 33/11 kV New S/s at Maharani

Land acquisition : Acquired

Civil work (%) : 30% Site levelling ,80% boundary wall & 30% CRB work completed

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

6. 33/11 kV New S/s at Chechua

Land acquisition : Acquired

Civil work (%) : 10% Site levelling , 65% boundary wall completed & CRB work started

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

7. 33/11 kV New S/s at Garjee

Land acquisition : Acquired

Civil work (%) : 10% Site leveling completed, 75% Boundary wall &

7% CRB work completed. Transformer foundation started.

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

8. 33 kV Joliabari S/s (Cap. Aug.)

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

9. 33 kV Rani S/s (Cap. Aug.)

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

10. 33 kV S/s extension at Jatanbari

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

11. 33 kV S/s extension at 132/33kV Udaipur (existing)

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

12. 33 kV S/s extension at Belonia

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

TRP-DMS-02: Awarded to Technofab on 20th Jan'17

13.33/11 kV New S/s at Manughat

Land acquisition : Acquired
Civil work (%) : Contour survey and Soil investigation Completed
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : Work kept under hold by forest department

14.33/11 kV New S/s at Srinagar

Land acquisition : Acquired (Soil investigation Completed).
Civil work (%) : Site leveling, Boundary wall , Control room Foundation under progress.
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

15.33/11 kV New S/s at Gabardi

Land acquisition : Acquired
Civil work (%) : 70% Boundary wall completed, 20% CRB Completed. Tower foundation in progress.
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

16.33/11 kV New S/s at Rupaichari

Land acquisition : Acquired

Civil work (%) : 65% boundary wall completed, 47% CRB completed, 2% tower fdn. completed, & 75% Transformer foundation completed..

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

17.33/11 kV New S/s at Ekinpur

Land acquisition : Acquired

Civil work (%) : Site leveling completed, 65% Boundary wall Completed, 85% Transformer foundation Completed. Control room foundation work started.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any : Work kept under hold by forest department

:

18.33/11 kV New S/s at Barpathari

Land acquisition : Acquired

Civil work (%) : Site leveling ,Boundary wall, Control room Foundation, Tower foundation and transformer foundation in progress

Equipment received (%) : CT, PT, LA

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any : Work kept under hold by forest department

19.33 kV S/s extension at Rajnagar

Land acquisition : Acquired (Soil investigation is in progress)

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

20.33 kV S/s extension at Jolaibari

Land acquisition	:	Acquired (Soil investigation is in progress)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

21.33 kV S/s extension at Silachari

Land acquisition	:	Acquired (Soil investigation is in progress)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

22.33 kV S/s extension at Hridhyamukh

Land acquisition	:	Acquired (Soil investigation is in progress)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

TRP-DMS-03: Awarded to Technofab on 22nd Feb'17

23.33/11 kV New S/s at Sekerkote

Land acquisition	:	Acquired
Civil work (%)	:	Contour survey and Soil investigation Completed
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

24.33/11 kV New S/s at Golaghati

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed, Site leveling and

Boundary wall in progress.

Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

25.33/11 kV New S/s at Durganagar

Land acquisition : Acquired
Civil work (%) : Contour survey and Soil investigation Completed
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : S/S Lands to be shifted due to Tahashil

26.33/11 kV New S/s at Nidaya

Land acquisition : Acquired (Soil investigation completed)
Civil work (%) : Site leveling, Control room foundation and Boundary wall in progress
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : Work kept under hold by forest department

27.33/11 kV New S/s at Nalchar

Land acquisition : ROW, New land may be provided
Civil work (%) : Contour survey and Soil investigation Completed
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any : S/S Lands to be shifted due to Tahashil

28.33kV S/s Takarjala - Capacity Augmentation

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

29.33kV S/s Madhupur - Capacity Augmentation

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

30.33kV S/s Melaghar - Capacity Augmentation

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

31.33 kV S/s Kathalia - Capacity Augmentation

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

32.33 kV S/s extension at Takarjala

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

33.33 kV S/s extension at Madhupur

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

34.33 kV S/s extension at Bishramganj-1

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

35.33 kV S/s extension at Bishramganj-2

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

36.33 kV S/s extension at Melaghar

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

37.33 kV S/s extension at Kathalia

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

38.33 kV S/s extension at Jangalia

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

TRP-DMS-04: Awarded to Technofab on 20th Jan'17

39.33/11 kV New S/s at Khowai

Land acquisition : Acquired
Civil work (%) : 80% Boundary wall completed.
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

40.33/11 kV New S/s at Simna

Land acquisition : Acquired
Civil work (%) : Site leveling, Control room foundation ,
Transformer foundation & boundary wall in
Progress.
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

41.33/11 kV New S/s at Barkathal

Land acquisition : Acquired
Civil work (%) : Boundary wall, Control room building foundation
and Transformer foundation in progress.
Equipment received (%) : CT, PT, LA
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :

42. 33/11 kV New S/s at Bamutia

Land acquisition : Acquired
 Civil work (%) : Boundary wall, Control room foundation and Transformer foundation in progress
 Equipment received (%) : CT, PT, LA
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

43. 33/11 kV New S/s at Lembucherra

Land acquisition : Acquired
 Civil work (%) : Soil investigation completed
 Equipment received (%) : CT, PT, LA
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any : Work under hold due to public resistance

44. 33/11 kV New S/s at Champak Nagar

Land acquisition : Acquired
 Civil work (%) : Boundary wall, Control room building, Transformer foundation and Transformer foundation in progress.
 Equipment received (%) : CT, PT, LA
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

45. 33/11 kV New S/s at Ranirbazar

Land acquisition : Acquired
 Civil work (%) : Soil investigation completed
 Equipment received (%) : CT, PT, LA
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

46. 33/11 kV New S/s at ADC Head Qtr

Land acquisition	:	Acquired
Civil work (%)	:	Boundary wall, Tower foundation, Control Room building and Transformer foundation in progress.
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

47. 33/11 kV Mungiakami S/s

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed, Boundary wall and Control room foundation in progress.
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

48. 33/11 kV Taidu S/s

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19
Constraint if any	:	

49. 33 kV S/s extension at 132/33 kV s/s Dhalabil

Land acquisition	:	Acquired
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

50. 33 kV S/s extension at 33/11 kV S/s Durjoynagar

Land acquisition	:	Acquired
Civil work (%)	:	

Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

51.33 kV S/s extension at Jirania

Land acquisition : Acquired
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

52.33 kV S/s extension & Cap. Aug. at Hezamara

Land acquisition : Acquired
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

53.33 kV S/s extension at Ampura

Land acquisition : Acquired
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

54.33 kV S/s extension at Telimura

Land acquisition : Acquired
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19

Constraint if any :

55.33 kV Khayerpur S/S (Cap. Aug)

Land acquisition : Acquired

Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

TRP-DMS-05: Awarded to Technofab on 22nd Feb'17

56.33/11 kV New S/s at Jawahar Nagar

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation Completed, Site leveling and Boundary wall is in progress.
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

57.33/11 kV New S/s at Chailengta

Land acquisition	:	Acquired
Civil work (%)	:	Soil investigation completed
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

58.33/11 kV New S/s at Dhumachhera

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling in progress
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if any :

59.33/11 kV New S/s at 82 mile

Land acquisition	:	Acquired
Civil work (%)	:	Site leveling and Boundary wall and Transformer foundation in progress
Equipment received (%)	:	CT, PT, LA
Equipment erected (%)	:	

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

60. 33/11 kV New S/s at Tilla Bazar

Land acquisition : Acquired but Soil condition is very poor

Civil work (%) : Site leveling and Boundary wall in progress

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

61. 33/11 kV New S/s at Durga Chowmohani

Land acquisition : Alternate land to be provided by TSECL

Civil work (%) : Site leveling and Boundary wall and CRB was in Progress.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraints (if any) :

62. 33 kV S/s extension at 132/33 kV S/s P K Bari

Land acquisition : Acquired

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

63. 33 kV S/s extension at Kalaisahar

Land acquisition : Acquired

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if any :

64. 33 kV S/s extension at Gandacherra

Land acquisition : Acquired

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :
65.33 kV S/s extension at Chawmanu
Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any :
66.33 kV S/s extension at Rangrung
Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :

Financial Status of NERPSIP as on 31st July'18:

Sl. No.	Particulars	Project head (in crs.)	Other than Project cost (in crs.)	Total (in crs.)
1	Amount received	Rs. 771.80	Rs. 211.38	Rs. 983.18
2	Amount spent	Rs. 637.05	Rs. 125.89	Rs. 762.94
3	Amount available	Rs. 134.75	Rs. 85.49	Rs. 220.24

Requirement of fund projected for FY 2018-19 : Rs 1500 Cr

2. Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim

Background:

Presently, only 5 out of 20 districts of Arunachal Pradesh are connected to transmission network at 132/220 KV. The 33 KV system is the backbone of power distribution system in the State. Due to low population density spread over its geographical area of 84,000 sq.km, power demand in Arunachal Pradesh is scattered over large distances. Hence, it is necessary to provide 132 KV connectivity in the state for proper voltage management and lower distribution losses. Similarly, the distribution system in Sikkim mainly relies on 66 KV network, which needs to be strengthened substantially.

In view of this, it is proposed to take up projects for strengthening intra-state T&D systems of the two States through 31 new 132 KV sub-stations, 14 substations of 66/11 KV, 2035 km of transmission lines (132 & 220 KV) and 2204 km of transmission lines (33 & 66 KV). The project would be implemented through PGCIL

General Details:

Date of Govt. approval	: Sep, 2014
Implementing Agency	: PGCIL,
Estimated Cost (Rs. crs)	: 4754.42 Cr.
Funding	:
Phasing of expenditure	: Year 2014-15 - 233.68Cr. Year 2015-16 - 928.61Cr. Year 2016-17 - 1085.63Cr. Year 2017-18 - 1641.64Cr. Year 2018-19 - <u>864.86Cr.</u>
Total	4754.42Cr.
Completion schedule	: Dec, 2018 (48 months)

Summary

State	Packages			Total
	Transmission Lines	Substations	Distribution Systems	
Sikkim	3 (TW-01, TW-02 & TW-04)	7 (SS-01, SS-03, SS-04, SS-06 to SS-09)	NA	10
Arunachal Pradesh	19 (TW-01 to TW-03, TW-05 to TW-06, TW-08 to TW-13, TW-19, TW-21, & TW-24-26, OPGW –supply, OPGW Erect, Telecom	6 (SS-01A, SS-01B, SS-02 to SS-05)	8 (DMS-01A, DMS-01B, DMS-02 to DMS-04, DMS-05A to DMS-05C)	33

Details of Packages:

Arunachal Pradesh

- 1. TW-01 (M/s. Angelique International Limited)**
 - i. 132kV S/C on D/C Tower Likabali – Niglok
- 2. TW-02: (M/s. Angelique International Limited)**
 - i. 132kV S/C on D/C Tower Pasighat Old – Mariyang
- 3. TW-03: (M/s. Angelique International Limited)**
 - i. 132kV S/C on D/C Tower Niglok-Pasighat New (Napit)
- ii. 132kV D/C Pasighat New (Napit) – Pasighat Old
- 4. TW-05(JV of M/s. PLR &RCC)**
 - i. 132kV S/C on D/C Tower Seppa-Rilo
- 5. TW-06 (M/s Mohan energy Corporation)**
 - i. 132kV S/C on D/C Tower Rilo – Seijosa
- 6. TW-08 (M/s. Vishal system Pvt Limited)**
 - i. 132kV S/C on D/C Tower Sagali-Naharlagun
- 7. TW-09(M/s. KEC international Limited)**
 - i. 132kV S/C on D/C Tower Naharlagun - Banderdewa
 - ii. 132kV S/C on D/C Tower Chimpu (Itanagar)- Holongi
- 8. TW-10: (M/s. KEC international Limited)**
 - i. 132kV S/C on D/C Tower Rilo – Sagali
- 9. TW-11(JV of M/s PLR & RCC)**
 - i. 132kV S/C on D/C Tower Gerukamukh – Likabali
- 10. TW-12: (including pile)(JV of Aster and Tamchi)**
 - i. 132kV S/C on D/C Tower Naharlagun - Gerukamukh
- 11. TW-13:**
 - i. 132kV S/C Ziro – Palin (S/C on D/C Tower)
 - ii. 132kV S/C on D/C Tower Daporijo – Nacho
 - iii. 132kV S/C Palin – Koloriang (S/C on D/C Tower)
- 12. TW-19 (JV of Aster and HiTech Engineering):**
 - i. 132kV S/C Jairampur – Maio

13. TW-21: (including pile)

- i. 132kV S/C on D/C Tower Roing – Dambuk
- ii. 132kV S/C on D/C Tower Tezu – Halaipani
- iii. 132kV S/C on D/C Tower Roing – Anini

14. TW-24 (Combining TW-04,TW-07,TW-23 & new element)

- i. 132kV S/C on D/C Tower Khupi – Seppa)
- ii. 132kV S/C on D/C Tower Seppa – Bameng
- iii. 132kV S/C on D/C Tower Tawang – Lumla
- iv. 132 KV S/C line on D/C tower Khupi - Bomdila
- v. 132 KV S/C line on D/C tower Bomdila - Tawang
- vi. 132 KV S/C line Bomdila - Kalakthang (new element
- vii. 132/33kV,4x10 MVA substation at Bomdila
- viii. 132/33kV,4x10 MVA substation at Tawang
- ix. 132/33kV,4x5 MVA substation at Kalaktang
- x. 132kV Bay extension at Khupi S/S

15. TW-25 (M/s EMC Pvt Ltd)

- i) 132kV S/C Deomali - Khonsa
- ii) 132kV S/C Changlang – Jairampur
- iii) 132kV S/C on D/C Tower Khonsa – Longding
- iv) 132kV S/C Changlang – Jairampur
- v) 132kV S/C on D/C Tower Miao – Namsai

16. TW-26

- i. 132kV S/C on D/C Tower Along- Kambang
- ii. 132kV S/C on D/C Tower Kambang- Mechuka
- iii. 132kV S/C on D/C Tower Along – Yingkiong
- iv. 132kV S/C on D/C Tower Yingkiong- Tuting

17. OPGW supply (M/s LS Cable India Ltd.)

18. OPGW Erection

19. Telecom Equipment (M/s Tejas Networks Ltd.)

20. ARP-SS01A: (M/s Neccon)

- i. 132/33kV Niglok Substation
- ii. 132/33kV Napit Substation (Pasighat New)
- iii. 132/33kV Pasighat Old Substation (Ext.) at Durakorang
- iv. 132/33kV Likabali Substation

21. ARP-SS01B: (M/s TATA Projects)

- i. 132/33 kV Basar (New) Substation
- ii. 132/33kV Ziro (New) Substation

- iii. 132/33kV Gerukamukh (New) Substation
- iv. 132kV Ziro (PG) (Extension) Substation
- v. 132kV D/C Ziro (PG) – Ziro (New)
- vi. LILO of 132kV S/C Daporijo – Along at Basar

22. ARP-SS02: (M/s Shayama)

- i. 132/33kV Seppa (New) S/S.
- ii. 132/33kV Rilo (New) S/S.
- iii. 132/33kV Sijosa(New) S/S.
- iv. 132/33kV Bameng (New) S/S
- v. 132/33kV Khupi (Extn) S/S

23. ARP-SS03: (M/s KEC)

- i. 132/33kV Naharlagun (New) S/S
- ii. 132/33kV Sagali (New) S/S
- iii. 132/33kV Banerdewa (New) S/S
- iv. 132/33kV Holongi (New) S/S
- v. 132kV Chimpu (Itanagar) S/S (Extn.)

24. ARP-SS04: (M/s KEI)

- i. 132/33kV Khonsa (New) s/s
- ii. 132/33kV Changlang (New) s/s
- iii. 132/33kV Jairampur (New) s/s
- iv. 132/33kV Maio (New) s/s
- v. 132kV Deomali (Extn) s/s
- vi. 132kV Namsai (Extn) s/s

25. ARP-SS05:

- i. 132/33 kV Halaipani (New) Substation
- ii. 132/33 kV Dambuk (New) Substation
- iii. 132/33 kV Palin (New) Substation
- iv. 132/33 kV Koloriang (New) Substation
- v. 132/33 kV Yingkiong (New) Substation
- vi. 132/33 kV Kambang (New) Substation
- vii. 132 kV Tezu (PG) Extn. Substation
- viii. 132 kV Roing (PG) Extn. Substation
- ix. 132 kV Daporijo Extn. Substation
- x. 132 kV Along Ext Substation

26. ARP-DMS -01A (Tata):

- i. 09 nos. 33/11 kV New S/s at All India Radio, Jeying, Likabali, Mebo, Napit, Nari, Ngopok, Oyan, Ruksin
- ii. 33 kV Bay addition at Old Passighat S/s.

- iii. 09 nos. 33kV lines (183 Kms)

27. ARP-DMS -01B (Tata):

- i. 08 nos. 33/11 kV New S/s at Gensi, Gerukamukh, Hapoli, Igo, Koyu, Raga, Tirbin, Yazali
- ii. 12 nos. 33kV lines (371 Kms)
- iii. 132kV Along Extn. Substation

28. ARP-DMS -02: (Technofab)

- i. 07 nos. 33/11 kV New S/s at Balem, Bana, Khenwa, Pipu, Rilo, Seijosa, Thriziono
- ii. 33 kV Bay addition at existing Bameng S/s & 33 kV existing Khuppi s/s
- iii. 33kV line from 132/33 kV Tenzing Gaon S/s being undertaken by DoP, Aurnachal Pradesh to Balem (60 Kms)
- iv. LILO of Seppa - khuppi line at Bana (2 Kms)
- v. 33kV line from 33/11 kV existing S/s at Bameng to Khenwa (25 Kms)
- vi. 33kV line from Proposed 132/33 kV Seppa S/s to Pipu (30 Kms)
- vii. 33kV line from 33/11 kV existing S/s at Khuppi to Thriziono (50 Kms)

29. ARP-DMS -03: (TATA)

- i. 11 nos. 33/11 kV New S/s at AP Secretariate, Doimukh, Gohpur Tinali, Jote, Klimtao (Bumla), Leporiang, Lumla, Mukta, Pappu Nallah, Raj Bhawan, Thimbu
- ii. 33 kV Bay addition at existing Bameng S/s & 33 kV existing Khuppi s/s
- iii. 33kV line from Existing 132/33kV Chimpu S/S to AP Secretariate:
- iv. 33kV line from Existing 132/33kV Chimpu S/S to Raj Bhawan: Route Survey including Pole Spotting completed on 11th Nov'16.
- v. 33kV line from Existing 132/33kV Chimpu S/S to Gohpur Tinali:
- vi. 33kV line from Proposed 33/11kV Jote S/S to Gohpur Tinali:
- vii. 33kV line from Proposed 132/33kV Naharlagun S/S to Pappu Nallah:
- viii. 33kV line from Proposed 132/33kV Naharlagun S/S to Doimukh:
- ix. 33kV line from Existing 33/11kV Sagalee S/S to Leporiang: Survey verified by PGCIL, Nirjuli. Profile to be submitted.
- x. 33kV line from 132kV Tawang S/s (Under Construction) to Klimtao (Bumla)
- xi. 33kV line from Existing 33/11kV Jang S/S to Mukta
- xii. 33kV line from Existing 33/11kV Jang S/S to Thimbu

30. ARP-DMS -04: (Technofab)

- i. 11 nos. 33/11 kV New S/s at Changlang, Khonsa, Kanubari, Kharsang, Khimiyong, Longding, Manmao, Diyun, Choukham, Deomali, Namsai
- ii. 33 kV Bay addition 220/132/33 kV existing Deomali s/s
- iii. 33kV line from Proposed 132/33 kV Miao S/s to Diyun (15 Kms)
- iv. 33kV line from 132/33 kV Namsai S/s of POWERGRID to Diyun (30 Kms)
- v. 33kV line from Proposed 132/33 kV Miao S/s to Kharsang (40 Kms)
- vi. 33kV line from Proposed 132/33 kV Changlang S/s to Khimiyong (40 Kms)

- vii. 33kV line from Proposed 132/33 kV Jairam Pur S/s to Manmao (25 Kms)
- viii. 33kV line from 132/33 kV Namsai S/s of POWERGRID to Choukham (25 Kms)
- ix. 33kV line from 132/33 kV Namsai S/s of POWERGRID to Namsai (10 Kms)
- x. 33kV line from Existing 220/132/33 kV Deomali S/s to Kanubari (50 Kms)
- xi. 33kV line from Proposed 132/33 kV Khonsa S/s to Longding (45 Kms)

31. ARP-DMS-5A:

- i. 08 nos. 33/11 kV New S/s at Giba, Maro, Murimugli, Nacho, Nyapin, Sippi, Tali, Thalia
- ii. 33 kV Bay addition at Sangram S/s.
- iii. 08 nos. 33kV lines (273 Kms)

32. ARP-DMS-5B:

- i. 9 nos. 33/11 kV New S/s at Boleng, Geku, Jengging, Kaying, Koreng, Maryang, Mechuka, Rumgong, Tuting
- ii. 33 kV Bay addition Goku & Along S/s.
- iii. 09 nos. 33kV lines (192 Kms)

33. ARP-DMS-5C:

- i. 07 nos. 33/11 kV New S/s at Anini, Bijari, Bolung, Etalin, Halaipani, Hawaii, Wallong
- ii. 33 kV Bay addition at Simari, Wakro, Roing, Tezu, Hayuliang S/s.
- iii. 08 nos. 33kV lines (205 Kms)

SIKKIM

1. SIKKIM TK-01 : (KEC)

- i. 220 kV D/C Rangpo (Samardong)-Dikchu Pool
- ii. 220 kV D/C Rangpo-Samardong) Transmission Line
- iii. 220 kV D/C New Melli-Legship Pool Transmission Line

2. SIKKIM TK-02 : (L&T)

- i. 132 kV D/C Dikchu-Parbing TL
- ii. 66 kV S/C Khamdong-Temi TL
- iii. 66 kV D/C Dikchu pool-Makha TL
- iv. 66 kV S/C Khamdong-Makha TL
- v. 66 kV S/C Samardong-Namthong TL
- vi. 66 kV S/C Samardong-Mamring TL
- vii. 66 kV D/C Samardong-Kumrek TL
- viii. 66 kV D/C Kumrek-Rorathang TL
- ix. 66 kV D/C Rorathang - LiLo point on Pakyong - Rongli Line
- x. 66 kV S/C Parbing – sichay TL
- xi. 66 kV S/C Parbing - Tadong TL

- xii. 66 kV D/C Parbing – Pangthang TL220 kV D/C Rangpo (Samardong)-Dikchu Pool

3. SIKKIM TK-04 : (KEC)

- i. 220kV D/C Dikchu-Singhik TL
- ii. 220 kV D/C Singhik-Chungthang TL
- iii. 66 kV S/C Singhik-Passingdong TL
- iv. 66 kV S/C Singhik-Mangan TL
- v. 66 kV D/C Chungthang-Lachen TL
- vi. 66 kV D/C Chungthang-LILO point on Rabon-Malting line

4. SIKKIM SS – 01 : (EMC)

- i. 132/66/11 kV Dikchu Pool (New) S/S
- ii. 220 / 132 kV Legship pool (New) S/S
- iii. 66/11 kV Makha(New) S/S
- iv. 66 / 11kV Temi (New) S/S
- v. 66 / 11kV Khamdong (New) S/S
- vi. 66 / 11kV Kumrek (New) S/S
- vii. 66/11kV Namthang (New) S/S
- viii. 66 / 11kV Rorathang(New) S/S
- ix. 66 / 11 kV Mamring(Extn) S/S

5. SIKKIM SIK-SS03 : (Angelique) Annulled & under Re-tendering

- i. 132/66/11kV Chungthang (New) s/s
- ii. 132/66/11kV Singhik (New) s/s
- iii. 66/33kV Lachen (New) s/s
- iv. 66/11kV Passingdong (New) s/s
- v. 66/11kV Mangan s/s Extn.

6. SIKKIM SS – 04 : (KEC)

- i. 132/66/11kV Samardong(New) GIS S/S
- ii. 132/66kV Parbing GIS (New) S/S
- iii. 132kV Rangpo (PG) GIS (Extn.) S/s

7. SIKKIM-SS06: (S&W)

- i. 66/11kV Richenpong (New) s/s
- ii. LILO of 132kV S/C Rangit – Melli line at Legship Pool (2 kMs.)
- iii. Termination of Sagbari - Gayzing 132kV S/C line at Legship Pool so as to form Legship pool - Gayzing 132kV S/C line (2kMs.)
- iv. 66kV D/C Rinchenpong-LILO point on existing Namchi-Gayzing line (2kMs.)

8. SIKKIM SS-07: (M/s Reliance Elektrik works)

- i. 66/11kV Rellichu (New) S/S

- ii. 66/11kV Sombaria (New) S/S
- iii. 66/11kV Rohthak (Extn.) S/S
- iv. 66/11kV Pelling (Extn.) S/S
- v. 66 kV S/C Pelling-Rellichu TL (25km)
- vi. LILO of 66kV S/C Rothak – Sombaria TL (2 kMs.)
- vii. OPGW installation (25 kms)

9. SIKKIM-SS08: (Angelique)

- i. 66/11kV Pangthang (New) s/s
- ii. 66/11kV Sichey s/s Extn.
- iii. 66/11kV Tadong s/s Extn.

10. Substation Package SIK-SS09: (S&W)

- i. 132/66kV Namchi (New) S/S.
- ii. 66/11kV New Namchi s/s Extn. Including 66kV UG FO cable & Power cable.
- iii. 66kV Old Namchi S/S extn.
- iv. LILO of 132 kV S/C Rangit-Melli (Power deptt. Sikkim) at Namchi (7kMs)
- v. 66 kV S/C Namchi- Old Namchi TL (3kMs.)
- vi. 66 kV S/C Namchi- New Namchi TL (5kMs.)

Substation Package SIK-SS05: (to be executed through diversion of materials)

- i. 220 kV New Melli (PG) GIS S/S (Extn.)

State wise Progress:

Sikkim

Total no. of packages: 10

No. of packages awarded: 9

Sl. No	Packages	Description	Remarks
1.	3 (TW-01, TW-02, TW-04)	Transmission Lines	3 packages : awarded
2.	7 (SS-01, SS-03, SS-04, SS-06 to SS-09)	Sub-stations	6 packages : awarded 1 package : Annulled, under re-tendering

Note: 1 package: SS-03 package has been annulled & under re-tendering

Transmission line:

SIK-TK-01: Awarded to M/s KEC on 16th Mar'16

- 1. 220 kV D/C line Rangpo (Samardong) - Dikchu twin moose conductor (to be operated initially at 132 kV)

Route alignment completed & Detail survey under progress.

Line Length (kms)	:	24.39
Tower Location (nos)	:	105
Stub Supplied (nos)	:	107
Tower Supplied (nos)	:	102
Foundation completed (nos)	:	42
Tower Erected (nos)	:	16
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'18

Constraint if any:

2. 220 kV D/C Legship pool – New Melli line twin moose conductor

The line commissioned on 12.10.2017

3. 220 kV D/C line Rangpo(PG) – Samardong (to be operated initially at 132kV)

Route alignment completed & Detail survey submitted.

Line Length (kms)	:	2.70
Tower Location (nos)	:	12
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	02
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'18

Constraint if any:

SIK-TK-02: Awarded to M/s L&T on 16th Mar'16

4. Dikchu – Parbing line 132kV D/C line

. Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	20.30
Tower Location (nos)	:	94
Stub Supplied (nos)	:	57
Tower Supplied (nos)	:	
Foundation completed (nos)	:	22
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

5. 66 kV S/C Khamdong-Temi Transmission Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	7.23
Tower Location (nos)	:	46
Stub Supplied (nos)	:	43
Tower Supplied (nos)	:	
Foundation completed (nos)	:	23
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

6. 66 kV D/C Dikchu pool-Makha Transmission Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	9.05
Tower Location (nos)	:	44
Stub Supplied (nos)	:	46
Tower Supplied (nos)	:	23
Foundation completed (nos)	:	29
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

7. 66 kV S/C Khamdong-Makha Transmission Line

Route alignment approved & Detail Survey completed.

Line Length (kms)	:	3.40
Tower Location (nos)	:	25
Stub Supplied (nos)	:	19
Tower Supplied (nos)	:	
Foundation completed (nos)	:	11
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

8. 66 kV S/C Samardong-Namthong Transmission Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	8.56
Tower Location (nos)	:	63
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

9. 66 kV S/C Samardong-Mamring Transmission Line

Route alignment approved & Detail Survey completed.

Line Length (kms)	:	5.35
Tower Location (nos)	:	25
Stub Supplied (nos)	:	20
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

10. 66 kV D/C Samardong-Kumrek Transmission Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	11.69
Tower Location (nos)	:	63
Stub Supplied (nos)	:	84
Tower Supplied (nos)	:	
Foundation completed (nos)	:	01
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

11. 66 kV D/C Kumrek-Rorathang Transmission Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	4.75
Tower Location (nos)	:	29
Stub Supplied (nos)	:	57
Tower Supplied (nos)	:	24
Foundation completed (nos)	:	18
Tower Erected (nos)	:	03
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

12. 66 kV D/C Rorathang - LiLo point on Pakyong - Rongli Line

Route alignment approved & Detail Survey under progress.

Line Length (kms)	:	4.47
Tower Location (nos)	:	21
Stub Supplied (nos)	:	38
Tower Supplied (nos)	:	22
Foundation completed (nos)	:	16
Tower Erected (nos)	:	03
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

13. 66 kV S/C Parbing – Sichey Transmission Line

Route alignment Not finalised & Detail survey yet to start.

Line Length (kms)	:	5.31
Tower Location (nos)	:	17
Stub Supplied (nos)	:	23
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

14. 66 kV S/C Parbing - Tadong Transmission Line

Route alignment not yet finalised & Detail survey yet to start.

Line Length (kms)	:	4.28
Tower Location (nos)	:	24
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	

Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'19

Constraint if any:

15. 66 kV D/C Parbing – Pangthang Transmission Line

Route alignment approved & Detail Survey under progress.
 Line Length (kms) : 7.30
 Tower Location (nos) : 11
 Stub Supplied (nos) : 21
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Mar'19

Constraint if any:

SIK-TK-04: Awarded to M/s KEC on 23rd June'16

16. Singhik – Chungthang twin moose conductor (to be operated initially at 132kV) 220 kV D/C line

Both Route alignment & Detail Survey under progress.
 Line Length (kms) : 23.87
 Tower Location (nos) : 120
 Stub Supplied (nos) : 30
 Tower Supplied (nos) : 30
 Foundation completed (nos) : 14
 Tower Erected (nos) : 03
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jul'19

Constraint if any:

17. 220 kV D/C line Dikchu - Singhik twin moose conductor (to be operated initially at 132kV)

Route alignment completed & Detail Survey under progress.
 Line Length (kms) : 23.50
 Tower Location (nos) : 120
 Stub Supplied (nos) : 80

Tower Supplied (nos)	:	60
Foundation completed (nos)	:	27
Tower Erected (nos)	:	06
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19

Constraint if any:

18. 66 kV S/C Singhik-Passidong Transmission Line-

Route alignment completed & Detail survey yet to start.

Line Length (kms)	:	4.5
Tower Location (nos)	:	29
Stub Supplied (nos)	:	25
Tower Supplied (nos)	:	25
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19

Constraint if any:

19. 66 kV S/C Singhik-Mangan Transmission Line -

Route alignment completed & Detail survey yet to start.

Line Length (kms)	:	1.3
Tower Location (nos)	:	10
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jul'19

Constraint if any:

20. 66 kV D/C Chungthang-Lachen Transmission Line-

Route alignment completed & Detail Survey under progress.

Line Length (kms)	:	7.41
Tower Location (nos)	:	34
Stub Supplied (nos)	:	25
Tower Supplied (nos)	:	25
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		

Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19

Constraint if any:

21. 66 kV D/C Chungthang-LILO of Rabon-Malting line

Route alignment could not be done due to non-finalization of sub-station land

Line Length (kms) : 4
Tower Location (nos) : 23
Stub Supplied (nos) :
Tower Supplied (nos) :
Foundation completed (nos) :
Tower Erected (nos) :
Stringing completed (kms) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19

Constraint if any:

SIK-SS-06: Awarded to M/s S&W on 17th Mar'17

22. 66 kV LILO of Gayzing – New Namchi line to Rinchenpong.

Route Alignment approved & Detail survey completed.

Line Length (kms) : 0.588
Tower Location (nos) :
Stub Supplied (nos) :
Tower Supplied (nos) :
Foundation completed (nos) :
Tower Erected (nos) :
Stringing completed (kms) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Mar'19

Constraint if any:

23. LILO of 132kV existing Sagberi – Melli terminated at Legship pool

Route Alignment approved & Detail survey completed.

Line Length (kms) : 2.319
Tower Location (nos) :
Stub Supplied (nos) :
Tower Supplied (nos) :
Foundation completed (nos) :
Tower Erected (nos) :
Stringing completed (kms) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Mar'19

Constraint if any:

132 kV D/C Existing Sagberi – Gayzing terminated at Legship pool

Route Alignment approved & Detail survey completed.

Line Length (kms)	:	1.848
Tower Location (nos)	:	
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

Note:

SIK-SS-07: Awarded to M/s Reliance Elektrik works on 02nd Feb'18.

24.LILO of 66 kV S/C Rohthak – Sombaria TL

Route Alignment & detail survey (1.7 Km) submitted.

Line Length (kms)	:	02
Tower Location (nos)	:	
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'19

Constraint if any:

Note:

25.66 kV S/C Pelling – Rellichu TL

Route Alignment completed & Detailed survey yet to start.

Line Length (kms)	:	25
Tower Location (nos)	:	
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	

Stringing completed (kms) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Mar'19

Constraint if any:

Note:

SIK-SS-09: Awarded to M/s S&W on 17th Mar'17

25 LILO of 132 kV S/C Rangit-Melli (Power Deptt., Sikkim) at Namchi

Route Alignment approved & Detailed survey yet to start.

Line Length (kms) : 2.217

Tower Location (nos) :

Stub Supplied (nos) :

Tower Supplied (nos) :

Foundation completed (nos) :

Tower Erected (nos) :

Stringing completed (kms) :

Scheduled date of completion : Dec'18

Anticipated date of completion : May'19

Constraint if any:

Note:

26 66 kV S/C Namchi-Old Namchi TL

Route Alignment approved & Detailed survey yet to start.

Line Length (kms) : 3.94

Tower Location (nos) :

Stub Supplied (nos) :

Tower Supplied (nos) :

Foundation completed (nos) :

Tower Erected (nos) :

Stringing completed (kms) :

Scheduled date of completion : Dec'18

Anticipated date of completion : May'19

Constraint if any:

Note:

27. 66 kV S/C Namchi-New Namchi TL

Route Alignment approved & Detailed survey yet to start.

Line Length (kms) : 3.358

Tower Location (nos) :

Stub Supplied (nos) :

Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19

Constraint if any:

Note:

Sub-station

SIK-SS-01: Awarded to M/s EMC Limited on 08th July'16

1. 220/132 kV Legship Pool (New) s/s :

Land acquisition : Identified (Soil Investigation u/p)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19

Constraint if any :

2. 132/66/11 kV Dikchu pool (new) s/s

Land acquisition : Handed over (Contouring & SI done).
 Civil work (%) : B/wall & site Leveling and approach road development completed.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19

Constraint if any :

3. 66/11 kV Temi (New) s/s

Land acquisition : Handed over (Contouring & SI done)
 Civil work (%) : B/wall and site leveling under progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19

Constraint if any :

4. 66/11 kV Khamdong (New) s/s

Land acquisition : Handed Over (Contouring done)
Civil work (%) : Site Leveling Started.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

5. 66/11 kV Kumrek (New) s/s

Land acquisition : Handed over (Contour survey & SI completed, LUP finalized)
Civil work (%) : B/wall & site Leveling and approach road development work under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

6. 66/11 kV Namthang (New) s/s

Land acquisition : Identified (Contouring done & SI in progress).
Civil work (%) : Site leveling under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

7. 66/11 kV Rorathang (New) s/s

Land acquisition : Handed over (Contour survey & SI completed, LUP issued)
Civil work (%) : Site Leveling, B/wall & CRB work under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

8. 66/11 kV Makha (New) s/s

Land acquisition : Handed over (Contour survey & SI completed)
Civil work (%) : Site Leveling, Boundary wall & Control room
building work under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

9. 66/11 kV Mamring s/s Extn:

Land acquisition : Contouring & SI completed (Electrical layout approved).

Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any :

SIK-SS-04: Awarded to M/s KEC on 23rd Dec'16

10. 132/66/11 kV Samardong (New) S/s

Land acquisition : Handed over (Contouring & SI done, GA & LUP issued)
Civil work (%) : Boundary wall under Progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19

Constraint if any :

11. 132/66kV Parbing (New) S/s

Land acquisition : Identified (Contouring & SI approved).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19

Constraint if any :

12. 132kV Rangpo (PG) s/s Extn

Land acquisition : Acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Jul'19

Constraint if any

SIK-SS-06: Awarded to M/s S&W on 17th Mar'17

13. 66/11kV Richenpong (New) s/s-

Land acquisition : Handed over (LUP & GA approved Contouring done & SI Approved).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Mar'19

Constraint if any :

SIK-SS-07: Awarded to M/s Reliance Elektrik works on 02nd Feb'18.

1. 66/11kV Sombaria (New) s/s

Land acquisition : Handed over (Contouring Approved, SLD & Electric layout submitted).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Feb'20

Constraint if any

2. 66/11kV Rellichu (New) S/S

Land acquisition : Identified (Contouring done).
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18

Anticipated date of completion : Feb'20

Constraint if any

3. 66/11kV Rohthak S/S Extn.

Land acquisition : (Contouring Approved, SLD & Electric layout submitted).

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Feb'20

Constraint if any

4. 66/11kV Pelling S/S Extn.

Land acquisition : (Contouring completed, SLD & Electric layout submitted).

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Feb'20

Constraint if any

SIK-SS-08: Awarded to M/s ANGELIQUE on 17th Mar'17

5. 66/11kV Pangthang (New) s/s -

Land acquisition : Handed over. Contour survey & SI completed

Civil work (%) : Site Levelling, Boundary wall, CR Building & Tower foundation work under progress.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Mar'19

Constraint if any

6. 66/11kV Sichey s/s Extn -

Land acquisition : Handed over (Contouring & SI Completed)

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Mar'19

Constraint if any

7. 66/11kV Tadong s/s Extn. –

Land acquisition : Handed over (Contouring & SI Completed, Outdoor
LPD & Layout, SLD Submitted)

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Mar'19

Constraint if any

SIK-SS-09: Awarded to M/s S&W on 16th May'17

8. 132/66kV Namchi (New) S/S

Land acquisition : Identified (Contouring & SI done).

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : May'19

Constraint if any

9. 66/11kV New Namchi s/s Extn

Land acquisition : Available (Contouring & SI completed. SLD & LUP
drawings approved)

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : May'19

Constraint if any

10. 66kV Old Namchi S/S extn

Land acquisition :

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : May'19

Constraint if any

11. **SIK-SS-05:** Extension of 220kV New Melli (PG) GIS S/S to be executed through diversion of materials

12. **SIK-SS-03:** **Fresh tender to be issued :**

132/66/11kV Singhik s/s
132/66/11kV Chungthang s/s
66/33kV Lachen s/s
66/11kV Passingdong s/s
Bay Extension at 66/11kV Mangan (Sikkim)

Arunachal Pradesh

Total no. of Packages: 33

No. of Awarded Packages: 24

S.N	Packages	Description	Remarks
1.	19 (TW-01 to TW-03, TW-05 to TW-06, TW-08 to TW-13, TW-19, TW-21, & TW-24 to TW-26, OPGW – supply, OPGW Erect, Telecom	Transmission Lines	14 package : Awarded 5 packages : NIT issued
2.	6 (SS-01A, SS-01B, SS-02 to SS-05)	Sub-stations	5 package : awarded 1 package : NIT to be issued
3.	8 (DMS-01A, DMS-01B, DMS-02 to DMS-04, DMS-5A to DMS-5C)	Distribution system	5 packages: Awarded 3 packages: NIT to be issued

Transmission line:

1. **ARP-TW-01:** Likabali – Niglok 132 kV S/c line on D/c tower:

Awarded to M/s Angelique on 18th May'17

Both Route survey and Detail survey Approved.

Line Length (kms) : 66.05

Tower Location (nos) : 228

Stub Supplied (nos) : 79

Tower Supplied (nos) : 79

Foundation completed (nos) : 31

Tower Erected (nos) :

Stringing completed (kms) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Sep'19

Constraint if any:

2. **ARP-TW-02:** Pasighat Old – Mariyang 132 kV S/c line on D/c tower

Awarded to M/s Angelique on 18th May'17

Route survey Completed & Detail survey yet to start.

Line Length (kms)	:	47.77	
Tower Location (nos)	:	270	
Stub Supplied (nos)	:	55	
Tower Supplied (nos)	:	55	
Foundation completed (nos)	:		
Tower Erected (nos)	:		
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	Sep'19

Constraint if any:

3. ARP-TW-03: Niglok - Pasighat New (Napit) 132 kV S/c line on D/c tower**Awarded to M/s Angelique on 5th June'17**

Revised route survey & detailed survey Approved.

Line Length (kms)	:	20.49	
Tower Location (nos)	:	74	
Stub Supplied (nos)	:	38	
Tower Supplied (nos)	:	35	
Foundation completed (nos)	:	26	
Tower Erected (nos)	:	01	
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	Sep'19

Constraint if any:

4. ARP-TW-03: Pasighat New (Napit) - Pasighat Old 132 kV S/c line on D/c tower**Awarded to M/s Angelique on 5th June'17**

Revised route survey & Detail survey approved.

Line Length (kms)	:	13.16	
Tower Location (nos)	:	45	
Stub Supplied (nos)	:		
Tower Supplied (nos)	:		
Foundation completed (nos)	:		
Tower Erected (nos)	:		
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	Sep'19

Constraint if any:

5. ARP-TW-05: Seppa-Rilo 132 kV S/c line on D/c tower

Awarded to M/s JV of M/s PLR & RCC on 11th Sept'17

Both Route survey approved & Detail survey completed.

Line Length (kms)	:	35.14
Tower Location (nos)	:	189
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

Constraint if any:

6. ARP-TW-06: Rilo – Seijosa 132 kV S/c line on D/c tower-

Awarded to M/s Mohan Energy on 31st Mar'17

Route survey approved & Detail survey completed.

Line Length (kms)	:	39
Tower Location (nos)	:	250
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Sep'19

Constraint if any:

7. ARP-TW-08: Sagali-Naharlagun 132 kV S/c line on D/c tower

Awarded to JV of M/s Vishal on 15th June'17

Route survey approved and Detail survey under progress (37.77 Km).

Line Length (kms)	:	38.57
Tower Location (nos)	:	160
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Jun'19

Constraint if any:

8. ARP-TW-09: (i) Naharlagun – Banderdewa 132 kV S/c line on D/c tower

Awarded to M/s KEC on 18th May'17

Route alignment submitted & detail survey yet to be start.

Line Length (kms)	:	17	
Tower Location (nos)	:	85	
Stub Supplied (nos)	:	24	
Tower Supplied (nos)	:		
Foundation completed (nos)	:		
Tower Erected (nos)	:		
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	May'19

Constraint if any:

9. **ARP-TW-09: (ii)** Chimpu (Itanagar)- Holongi 132 kV S/c line on D/c tower

Awarded to M/s KEC on 18th May'17

Both Route alignment Approved & Detail survey completed.

Line Length (kms)	:	15	
Tower Location (nos)	:	60	
Stub Supplied (nos)	:	35	
Tower Supplied (MT)	:	182	
Foundation completed (nos)	:		
Tower Erected (nos)	:		
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	May'19

Constraint if any:

10. **ARP-TW-10:** Rilo-Sagali 132 kV S/c line on D/c tower

Awarded to M/s KEC on 18th May'17

Route survey approved & Detail survey under progress (23 Km).

Line Length (kms)	:	33	
Tower Location (nos)	:	138	
Stub Supplied (nos)	:	53	
Tower Supplied (MT)	:	255	
Foundation completed (nos)	:		
Tower Erected (nos)	:		
Stringing completed (kms)	:		
	Scheduled date of completion	:	Dec'18
	Anticipated date of completion	:	Nov'19

Constraint if any:

11. **ARP-TW-11:** Gerukamukh – Likabali 132 kV S/c line on D/c tower –

Awarded to M/s JV of M/s PLR & RCC on 21st Sept'17

Both Route survey & Detail survey approved.

Line Length (kms)	:	52
Tower Location (nos)	:	205
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

Constraint if any:

12. ARP-TW-12: Naharlagun – Gerukamukh 132 kV S/c line on D/c tower -

Awarded to M/s Aster on 21st Sept'17

Route alignment submitted & detailed survey yet to be start.

Line Length (kms)	:	90.58
Tower Location (nos)	:	305
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Mar'20

Constraint if any:

13. ARP-TW-19: Jairampur – Maio 132 kV S/c line on D/c tower

Awarded to M/s Aster on 23rd Oct'17

Route alignment approved & detailed survey completed.

Line Length (kms)	:	34
Tower Location (nos)	:	138
Stub Supplied (nos)	:	
Tower Supplied (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'20

Constraint if any:

14. ARP-TW-25: (i) Deomali – Khonsa 132 kV S/c line

Awarded to M/s EMC on 2nd Feb'18

Route alignment approved & detailed survey yet to start.

Line Length (kms)	:	29.5
-------------------	---	------

Tower Location (nos) : 145
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jan'20
 Constraint if any:

15. ARP-TW-25: (ii) Khonsa – Changlang 132 kV S/c line

Awarded to M/s EMC on 2nd Feb'18

Route alignment is under progress (17 Km) & detailed survey under progress.

Line Length (kms) : 45
 Tower Location (nos) : 155
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jan'20
 Constraint if any:

16. ARP-TW-25: (iii) Khonsa – Longding 132 kV S/c line on D/c tower

Awarded to M/s EMC on 2nd Feb'18

Route alignment is under progress (15.7 Km) & detailed survey under progress.

Line Length (kms) : 45
 Tower Location (nos) : 152
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jan'20
 Constraint if any:

17. ARP-TW-25: (iv) Maio - Namsai (PG) 132 kV S/c line on D/c tower

Awarded to M/s EMC on 2nd Feb'18

Route alignment approved & detailed survey under progress (19.4 Km).

Line Length (kms) : 41.1
 Tower Location (nos) : 155
 Stub Supplied (nos) :
 Tower Supplied (nos) :

Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jan'20
 Constraint if any:

18. ARP-TW-25: (v) Changlang – Jairampur 132 kV S/c line

Awarded to M/s EMC on 2nd Feb'18

Route alignment yet to start.
 Line Length (kms) :
 Tower Location (nos) :
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Jul'20
 Constraint if any:

19. SS-01B: (i) 132 kV D/C Ziro (PG) - Ziro (New) Line

Awarded to M/s EMC on 28th Feb'18

Route alignment yet to start.
 Line Length (kms) : 25
 Tower Location (nos) :
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Aug'20
 Constraint if any:

20. SS-01B: (ii) LILO of 132v kV Daporijo - Along line

Awarded to M/s EMC on 28th Feb'18

Route alignment yet to start.
 Line Length (kms) : 31
 Tower Location (nos) :
 Stub Supplied (nos) :
 Tower Supplied (nos) :
 Foundation completed (nos) :
 Tower Erected (nos) :
 Stringing completed (kms) :
 Scheduled date of completion : Dec'18

Anticipated date of completion : Aug'20

Constraint if any:

21. **ARP-TW-13:** Ziro (PG) – Palin 132 kV S/c line on D/c tower **-tendered**
22. **ARP-TW-13:** Palin – Koloriang 132 kV S/c line on D/c tower **-tendered**
23. **ARP-TW-13:** Daporijo – Nacho 132 kV S/c line on D/c tower **-tendered**
24. **ARP-TW-21:** Tezu (PG) – Halaipani 132 kV S/c line on D/c tower **-tendered**
25. **ARP-TW-21:** Roing (PG) – Dambuk 132 kV S/c line on D/c tower **-tendered**
26. **ARP-TW-21:** Roing (PG) – Anini 132 kV S/c line on D/c tower **-tendered**
27. **ARP-TW-24:** Tawang – Lumla 132 kV S/c line on D/c tower **–Re-tendered**
28. **ARP-TW-24:** Kuppi-Seppa 132 kV S/c line on D/c tower **-Re-Tendered**
29. **ARP-TW-24:** Seppa- Bameng 132 kV S/c line on D/c tower **-Re-Tendered**
30. **ARP-TW-24:** Khupi-Bomdila 132 kV S/c line on D/c tower **-Tendered**
31. **ARP-TW-24:** Bomdila-Tawang 132 kV S/c line on D/c tower **-Tendered**
32. **ARP-TW-24:** Tawang-Lumla 132 kV S/c line on D/c tower **-Tendered**
33. **ARP-TW-24:** Bomdila SS **-tendered**
34. **ARP-TW-24:** Kalakthang SS **-tendered**
35. **ARP-TW-24:** Tawang SS **-tendered**
36. **ARP-TW-24:** Kuppi (extension)SS **-tendered**
37. **ARP-TW-26:** Along – Kambang 132 kV S/c line on D/c tower **-tendered**
38. **ARP-TW-26:** Kambang – Mechuka 132 kV S/c line on D/c tower **-tendered**
39. **ARP-TW-26:** Along – Yingkiong 132 kV S/c line on D/c tower **-tendered**
40. **ARP-TW-26:** Yingkiong – Tuting 132 kV S/c line on D/c tower **-tendered**

Sub-station

ARP-SS01A: Awarded to M/s Neccon on 7th Jan'16

1. 63 MVA, 132/33 kV at Niglok:

Land acquisition : Handed over on 22.03.2016
Civil work (%) : Tower erection completed, Site leveling (50%), Boundary wall (85%), CRB work & equipment foundation work under progress.
Equipment received (%) : Supply under progress
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

2. 20 MVA, 132/33 kV at Pasighat New (Napit)

Land acquisition : Handed over on 23.01.2017
Civil work (%) : Site leveling-90% and B/wall-25%
completed, Tower/equipment
Foundation & Control room building in progress.
Reactor foundation completed.
Equipment received (%) : Supply under progress

Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

3. 15 MVA, 132/33 kV at Likabali

Land acquisition : Handed over on 31.08.2016
Civil work (%) : Reactor placed, Site leveling-80%, Boundary wall-85%, Tower/equipment foundations and control room building, FFPH & Firewall in progress.
Equipment received (%) : Supply under progress
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

4. 132kV Pasighat Old (Extn):

Land acquisition : Demarcation done on 30.05.2018
Civil work (%) : To be commenced
Equipment received (%) : Supply under progress
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

ARP-SS02: Awarded to M/s Shyama on 1st Feb'16

5. 15 MVA, 132/33 kV at Seppa

Land acquisition : Handed over on 09.09.2017
Civil work (%) : Boundary & Retaining wall in Progress. Foundations of Tower & Equipment and CRB in progress.
Reactor & transformer foundation completed.
Equipment received (%) : Supply started
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

6. 15 MVA, 132/33 kV at Rilo

Land acquisition : Handed over on 10.02.2017
Civil work (%) : Site leveling & Reactor Foundation completed and transformer foundation under progress.
Equipment received (%) : Supply started
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

7. 15 MVA, 132/33 kV at Seijosa:

Land acquisition : Yet to be handed over.
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Nov'18
Constraint if any :

8. 15 MVA, 132/33 kV at Bameng

Land acquisition : Handed over on 16.12.2017
Civil work (%) : 85% Site leveling completed
Equipment received (%) : Supply started
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

9. 132kV Khupi (Extn):

Land acquisition : Acquired (100%) (Contour survey and soil investigation completed)
Civil work (%) : Tower & Equip. erection work completed.
Equipment received (%) : Supply under progress.
Equipment erected (%) : Started
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'18

Constraint if any :

ARP-SS03: Awarded to M/s KEC on 31st Oct '16

10. 15 MVA, 132/33 kV at Sagali

Land acquisition : Handed over on 27th Dec'17 (Soil Investigation approved)

Civil work (%) : Site leveling (80%) under progress

Equipment received (%) : Supply Started

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Aug'19

Constraint if any :

11. 63 MVA, 132/33 kV at Naharlagun

Land acquisition : Handed over on 25.01.2018

Civil work (%) : Site Leveling under progress

Equipment received (%) : Supply Started

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Aug'19

Constraint if any :

12. 63 MVA, 132/33 kV at Banderdewa

Land acquisition : Yet to be handed over

Civil work (%) :

Equipment received (%) : Supply Started

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Aug'19

Constraint if any :

13. 20 MVA, 132/33 kV at Holongi

Land acquisition : Handed over in Oct'17

Civil work (%) : Site leveling & boundary wall completed.

Tower/Equipment Fdn. & Control room & Transformer Fdn. in progress.

Equipment received (%) : Supply Started

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Aug'19

Constraint if any :

14. 132kV Chimpu (Itanagar) Extn.

Land acquisition : Handed over

Civil work (%) : Equipment erection work under in progress(09/12 Nos.).
 Equipment received (%) : Supply Started
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Aug'19
 Constraint if any :

ARP-SS04: Awarded to M/s KEI on 9th Dec'16

15. 15 MVA, 132/33 kV at Khonsa

Land acquisition : Handed over on 14.02.2017
 Civil work (%) : Site leveling (90%), Tower Fdn., Control room & Boundary wall under progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19

Constraint if any :
 :

16. 15 MVA, 132/33 kV at Changlang

Land acquisition : Handed over on 15.02.2017
 Civil work (%) : Site leveling, Tower Foundation, Control room & Boundary wall work in progress.
 Equipment received (%) : Started
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19

Constraint if any :

17. 15 MVA, 132/33 kV at Jairampur

Land acquisition : Handed over On 05.10.2017 (Contour survey & SI Approved)
 Civil work (%) : Site leveling, Boundary wall & raft column, Control room, Equipment & Tower foundation in progress.
 Equipment received (%) : Started
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19

Constraint if any :

18. 15 MVA, 132/33 kV at Miao

Land acquisition : Handed over on 07.05.2017

Civil work (%) : Site Leveling, Boundary wall, CRB, Tower &
 Equipment foundation work in progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19
 Constraint if any :

19. 132kV Deomali (Extn.)

Land acquisition : Available
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19
 Constraint if any :

20. 132kV Namsai (PG) Extn.

Land acquisition : Available
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Oct'19
 Constraint if any :

DMS Substation & Lines

ARP-DMS-02: Awarded to M/s Technofab on 2nd Sep'16

21. 33/11 kV New substation at Balem

Land acquisition : Handed over (Contour survey and SI Approved)
 Civil work (%) : Site leveling, B/wall, Transformer Foundation & control
 room work under progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19
 Constraint if any :

22. 33/11 kV New substation at Bana

Land acquisition : Handed over (Contour survey & SI submitted)
 Civil work (%) :

Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19
 Constraint if any

23. 33/11 kV New substation at Khenwa

Land acquisition : Handed over (Contour survey and SI approved)
 Civil work (%) : Site leveling & B/wall under progress
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19
 Constraint if any

24. 33/11 kV New substation at Pipu

Land acquisition : Handed over (Topographical
 Contour survey and SI approved)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19
 Constraint if any

25. 33/11 kV New substation at Rilo

Land acquisition : Handed over on 20.10.2017 (Contour survey and SI
 approved)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : May'19
 Constraint if any

26. 33/11 kV New substation at Seijosa

Land acquisition : Yet to be identified
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18

Anticipated date of completion : May'19
Constraint if any

27. 33/11 kV New substation at Thriziono

Land acquisition : Handed over (Contour survey & SI submitted)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

28. Extn. of Existing 33/11 kV Bameng S/S

Land acquisition : Available
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

29. Extn. of Existing 33/11kV Khuppi S/S

Land acquisition : Available
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

DMS Lines – Total- 5 lines (167 kms)

Survey Completed in 04 nos. lines.
Line Length (kms) : 167 km
Route survey - : 131.8 km completed
Tower Location (nos) :
Foundation completed (nos) :
Tower Erected (nos) :
Stringing completed (kms) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any:

ARP-DMS-03: Awarded to M/s TATA on 30th Sep'16

30. 33/11 kV New substation at AP Secretariat

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Work interrupted due to local people
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

31. 33/11 kV New substation at Doimukh

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Site Leveling & B/wall (90%) completed and CRB
(65%) completed, Transformer & Gantry Tower foundation work is completed.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

32. 33/11 kV New substation at Gohpur Tinali

Land acquisition : Handed over
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

33. 33/11 kV New substation at Jote

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Site leveling (100%), boundary wall (90%) & CRB
(28%) work under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

34. 33/11 kV New substation at Klimtao (Bumla)

Land acquisition : Handed over (Contour survey approved & SI submitted)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

35. 33/11 kV New substation at Leporiang

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Site leveling in progress (80%),
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

36. 33/11 kV New substation at Lumla

Land acquisition : Handed over (Contour survey and SI Submitted for approval)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

37. 33/11 kV New substation at Mukta

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Site leveling (43%) under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19

Constraint if any

38. 33/11 kV New substation at Pappu Nallah

Land acquisition : Yet to be identified
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19
Constraint if any

39. 33/11 kV New substation at Raj Bhawan

Land acquisition : Handed over (Contour survey & SI approved)
Civil work (%) : Site leveling completed and CRB (40%) work in progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19
Constraint if any

40. 33/11 kV New substation at Thimbu

Land acquisition : Not acquired (Contour Survey approved & SI submitted)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19
Constraint if any

41. Extn. of Existing 33/11kV Tawang S/S

Land acquisition : Available
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : May'19
Constraint if any

42. Extn. of Existing 33/11kV Jang SS S/S

Land acquisition	:	Available
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'19

Constraint if any

DMS Lines – Total- 10 lines (201 kms)

Line Length (kms)	:	106.95 km
Route survey -	:	100.95 km Completed
Tower Location (nos)	:	2697
Foundation completed (nos)	:	
Tower Erected (nos)	:	815 completed
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	May'19

Constraint if any:

ARP-DMS-04: Awarded to M/s Technofab on 26th Aug'16

43. 33/11 kV New substation at Changlang

Land acquisition	:	Handed over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19

Constraint if

44. 33/11 kV New substation at Khonsa

Land acquisition	:	Handed over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19

Constraint if

45. 33/11 kV New substation at Kanubari

Land acquisition	:	Not acquired
------------------	---	--------------

Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
	Scheduled date of completion :	Dec'18
	Anticipated date of completion :	Apr'19

Constraint if

46. 33/11 kV New substation at Kharsang

Land acquisition	:	Handed over (Contour survey and SI approved)
Civil work (%)	:	Site Leveling (50%) completed. B/wall brick & plastering work (75%), Transformer Foundation (10%) & CRB work under progress (12%).
Equipment received (%)	:	
Equipment erected (%)	:	
	Scheduled date of completion :	Dec'18
	Anticipated date of completion :	Apr'19

Constraint if

47. 33/11 kV New substation at Khimiyong

Land acquisition	:	Handed over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
	Scheduled date of completion :	Dec'18
	Anticipated date of completion :	Apr'19

Constraint if

48. 33/11 kV New substation at Longding

Land acquisition	:	Handed Over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
	Scheduled date of completion :	Dec'18
	Anticipated date of completion :	Apr'19

Constraint if

49. 33/11 kV New substation at Manmao

Land acquisition	:	Handed Over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
	Scheduled date of completion :	Dec'18
	Anticipated date of completion :	Apr'19

Constraint if

50. 33/11 kV New substation at Diyun

Land acquisition : Not acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'19

Constraint if

51. 33/11 kV New substation at Choukham

Land acquisition : Handed over (Contour survey and SI Approved)
Civil work (%) : Site Leveling completed. B/wall brick & Plastering work (80%), Transformer Foundation (25%) & CRB plinth beam work under progress (27%).
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'19

Constraint if

52. 33/11 kV New substation at Deomali

Land acquisition : Handed Over (Contour survey and SI approved)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'19

Constraint if

53. 33/11 kV New substation at Namsai

Land acquisition : Handed over (Contour survey and SI approved)
Civil work (%) : Site Leveling completed. B/wall plastering work (80%), Transformer Foundation (80%) & CRB work (28%) under progress.
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Apr'19

Constraint if

54. 33kV Miao (Augmentation)

Land acquisition	:	Available
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19

Constraint if any

55. Extn. of Existing 33/11kV Deomali S/S

Land acquisition	:	Available
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19

Constraint if any

DMS Lines – Total- 09 lines (282 kms)

Survey completed in 05 nos. lines & 01no. line under progress.

Line Length (kms)	:	280 Km
Route survey -	:	110.640 km completed
Tower Location (nos)	:	
Foundation completed (nos)	:	
Tower Erected (nos)	:	
Stringing completed (kms) :		
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Apr'19

Constraint if any:

ARP-DMS-1A: Awarded to M/s TATA on 2nd Mar'17

56. 33/11 kV New substation at All India Radio

Land acquisition	:	Handed over (Contour survey submitted and SI yet to start)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion	:	Dec'18
Anticipated date of completion	:	Nov'19

Constraint if

57. 33/11 kV New substation at Jeying

Land acquisition	:	Not acquired (Contour survey completed.)
------------------	---	--

Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19
 Constraint if

58. 33/11 kV New substation at Likabali

Land acquisition : Handed over (Contour survey & SI approved)
 Civil work (%) : Site leveling & transformer Fdn. completed, B/wall (83%) & CRB (68%), Tower & Equipment foundation work in progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19
 Constraint if

59. 33/11 kV New substation at Mebo

Land acquisition : Handed over (Contouring submitted & SI completed.)
 Civil work (%) :
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19
 Constraint if

60. 33/11 kV New substation at Napit

Land acquisition : Handed over (Contour survey & SI approved)
 Civil work (%) : Site leveling & Transformer Fdn. completed, B/wall (55%) & CRB (65%), Tower & Equipment bolts fixing work in progress.
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18
 Anticipated date of completion : Nov'19
 Constraint if

61. 33/11 kV New substation at Nari

Land acquisition : Handed over (Contour survey submitted & SI completed)
 Civil work (%) : Site leveling completed
 Equipment received (%) :
 Equipment erected (%) :
 Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if

62. 33/11 kV New substation at Ngopok

Land acquisition : Handed over (Contour survey approved and SI Completed.)
Civil work (%) : Site leveling Under progress
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

63. 33/11 kV New substation at Oyan

Land acquisition : Handed over (Contour survey & SI completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

64. 33/11 kV New substation at Ruksin

Land acquisition : Handed over (SI & Contouring under progress completed)
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

65. Extn. of Existing 33/11kV Old Passighat S/s.

Land acquisition : Not acquired
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

DMS Lines – Total- 09 lines (183 kms)

Survey completed in 07 nos. lines.

Line Length (kms)	:	183 Km
Route survey -	:	154 Km completed
Tower Location (nos)	:	3407
Foundation completed (nos)	:	
Tower Erected (nos)	:	1257 completed.
Stringing completed (kms) :		5.1 Km
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Nov'19

Constraint if any:

ARP-DMS-1B: Awarded to M/s TATA on 2nd Mar'17

66. 33/11 kV New substation at Gensi

Land acquisition	:	Handed over
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Nov'19

Constraint if

67. 33/11 kV New substation at Gerukamukh

Land acquisition	:	Handed over (contour survey & SI submitted)
Civil work (%)	:	
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Nov'19

Constraint if

68. 33/11 kV New substation at Hapoli

Land acquisition	:	Handed Over (Contour survey and SI approved)
Civil work (%)	:	Site Leveling completed, Transformer Fdn. & Tower/equip. Fdn. And CRB under progress.
Equipment received (%)	:	
Equipment erected (%)	:	
Scheduled date of completion :		Dec'18
Anticipated date of completion :		Nov'19

Constraint if

69. 33/11 kV New substation at Igo

Land acquisition : Handed Over (Contour survey
approved and SI approved)

Civil work (%) :

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Nov'19

Constraint if

70. 33/11 kV New substation at Koyu

Land acquisition : Handed over (Contour Survey
approved & SI submitted)

Civil work (%) : Site leveling in progress

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if

71. 33/11 kV New substation at Raga

Land acquisition : Handed Over (Contour survey
and SI approved)

Civil work (%) : Site leveling completed.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18

Anticipated date of completion : Nov'19

Constraint if

72. 33/11 kV New substation at Tirbin,

Land acquisition : Handed Over (Contour survey
and SI approved)

Civil work (%) : Site Leveling completed & Boundary wall under
progress.

Equipment received (%) :

Equipment erected (%) :

Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

73. 33/11 kV New substation at Yazali

Land acquisition : Handed over
Civil work (%) :
Equipment received (%) :
Equipment erected (%) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if

DMS Lines – Total- 12 lines (414 kms)

All 12 nos. lines survey completed & 09 nos. lines pole erection in progress.

Line Length (kms) : 371 Km
Route survey - : Completed
Tower Location (nos) : 9874
Foundation completed (nos) :
Tower Erected (nos) : 550
Stringing completed (kms) :
Scheduled date of completion : Dec'18
Anticipated date of completion : Nov'19

Constraint if any:

ARP-SS-1B: to be re tendered

- 74. 15 MVA, 132/33 kV at Gerukhamukh
- 75. 15 MVA, 132/33 kV at Basar
- 76. 15 MVA, 132/33 kV at Ziro New
- 77. 132kV Zero (Extn)

ARP-SS-05: High altitude area-under hold

- 78. 15 MVA, 132/33 kV at Halaipani
- 79. 15 MVA, 132/33 kV at Dambuk
- 80. 15 MVA, 132/33 kV at Palin
- 81. 15 MVA, 132/33 kV at Koloriang
- 82. 15 MVA, 132/33 kV at Yingkiong
- 83. 15 MVA, 132/33 kV at Kambang
- 84. 132kV Tezu (Extn.)
- 85. 132kV Roing (Extn.)
- 86. Augmentation** 15 MVA, 132/33 kV at Daporijo

87. 132kV Along Ext

Comprehensive Scheme of Transmission & Distribution System in Arunachal Pradesh & Sikkim:

Fund position against Project head:

Sl. No.	Particulars	Amount (in Cr.)
1.	Amount received for Project head till 31 st July'18	Rs. 778.38
2.	Amount spent in Project head till 31 st July'18	Rs. 682.14
3.	Amount available for Project head as on 31 st July'18	Rs. 96.24

Fund position against Consultancy Fee & applicable Tax:

Sl. No.	Particulars	Amount (in Cr.)
1.	Amount received against Consultancy Fee & applicable Tax till 31 st July'18	Rs. 192.67
2.	Amount spent against Consultancy Fee & applicable Tax till 31 st July'18	Rs. 141.22
3.	Amount available against Consultancy Fee & applicable Tax till 31 st July'18	Rs. 51.45

3. 220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil, Khalsti and Leh Sub-station in Jammu & Kashmir (J&K))

Background

Govt. of India has approved a proposal for construction of a 220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil and Khalsti 220/66kV PGCIL substations) and 66kV Power Grid Corporation of India Limited (PGCIL) interconnection system for Drass, Kargil, Khalsti and Leh substations in Jammu & Kashmir (J&K). The transmission project shall provide grid connectivity and reliable power supply to the strategically important Ladakh region. The electric supply system of Ladakh Region in the State of J&K is currently isolated from the Northern Grid and is fed through local small hydro generation and diesel generator sets. Being an area of defence establishments and strategic importance, there is a need to improve the reliability of power supply through inter-connection with the Northern Grid. Accordingly, a 220KV Transmission System has been planned. The difficult terrain has left the Ladakh region isolated with no electrical connectivity with the rest of the grid. The region is experiencing an energy shortage of about 95 percent. The cost of local diesel generation is very high (about Rs 16-17/unit). Being an area of strategic importance, reliable power supply arrangement is very crucial.

General Details

Date of Govt. approval	: Jan, 2014
Implementing Agency	: PGCIL,
Estimated Cost (Rs. crs)	: 1788.41 Crore
Funding	:
Phasing of expenditure	: Year 2013-14 - 68.84 Cr. Year 2014-15 - 357.68 Cr. Year 2015-16 - 470.26 Cr. Year 2016-17 - 536.53 Cr. Year 2017-18 - 355.10 Cr. Total 1788.41Cr.
Completion schedule	: Sep, 2017(42 months)

Summary:

Particulars	State
	Jammu & Kashmir
Total no. of Transmission Projects (Line & S/S)	12
Transmission Projects awarded	12
Transmission Projects yet to be awarded	nil
Transmission Projects under construction	11
Transmission Projects whose construction is yet to start	01

Scope of Transmission Project

Transmission lines

1. Alusteng (Srinagar) – Baltal 220kV S/C Line
2. Baltal – Drass 220kV S/C Line
3. Drass – Kargil 220kV S/C Line
4. Kargil – Khalsti 220kV S/C Line
5. Khalsti – Leh 220kV S/C Line
6. Underground cable near Sonmarg & Zozilla Pass
7. LILO of 66kV Leh – Nimmo line
8. LILO of 66kV Leh – Kharu line

Sub-station

1. 50MVA, 220/66kV Drass (GIS)
2. 50MVA, 220/66kV Kargil (GIS)
3. 50MVA, 220/66kV Khalsti (GIS)
4. 50MVA, 220/66kV Leh (GIS)

Status of progress of Transmission Project

Transmission lines

1. Alusteng (Srinagar) – Baltal 220kV S/C line

Awarded to M/s Transrail. Letter of Award (LOA) issued on Aug,2014

Length of line(km)	:	70
Tower Location(nos)	:	261
Foundation completed(nos)	:	251
Tower Erected(nos)	:	241
Stringing done(Km)	:	50
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept'18

2. Baltal – Drass 220kV S/C line

Awarded to M/s L&T, Letter of Award (LOA) issued on Dec,2014

Length of line(km)	:	44
Tower Location(nos)	:	164
Foundation completed(nos)	:	149
Tower Erected(nos)	:	139
Stringing done(Km)	:	27.3
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept'18

3. Drass – Kargil 220kV S/C line

Awarded to M/s KPTL, Letter of Award (LOA) on Dec,2014

Line Length(kms)	:	60
Tower Location(nos)	:	203
Foundation completed(nos)	:	203
Tower Erected(nos)	:	203
Stringing completed(Km)	:	60
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Aug'18

4. Kargil – Khalsti 220kV S/C line

Awarded to M/s TATA, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	96.65
Tower Location(nos)	:	307
Foundation completed(nos)	:	307
Tower Erected(nos)	:	307
Stringing completed(Km)	:	96.65
Scheduled date of completion	:	Sept' 17
Line completed in Dec'17, ready for charging.		

5. Khalsti – Leh 220kV S/C line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	61.5
Tower Location(nos)	:	211
Foundation completed(nos)	:	211
Tower Erected(nos)	:	211
Stringing completed(Km)	:	61.5
Scheduled date of completion	:	Sept' 17
Constraint if any:		

Line test charged on 31st Oct'17

6. Underground cable near Sonmarg & Zozilla Pass

Excavation and Cable trench work done. Cable laying under progress.

7. LILO of 66kV Leh – Nimmo line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	2.15
Tower Location(nos)	:	14
Foundation completed(nos)	:	14
Tower Erected(nos)	:	14
Stringing completed(Km)	:	2.21
Scheduled date of completion	:	Sept' 17
Line test charged on 31 st Oct'17		

8. LILO of 66kV Leh – Kharu line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	15
Tower Location(nos)	:	98
Foundation completed(nos)	:	98
Tower Erected(nos)	:	98
Stringing completed(Km)	:	15.5
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept'18

Sub-station

1. 50MVA, 220/66kV GIS at Drass : (Ready for charging)

Awarded to JV of M/s Hyosung and M/s KEC and Letter of Award (LOA) issued on Mar'2015

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100
Equipment erected (%)	:	100
Scheduled date of completion	:	Aug'18
Constraint if any	:	

All work completed, ready for charging.

2. 50MVA, 220/66kV GIS at Kargil

Awarded to JV of M/s Hyosung and M/s KEC International and Letter of Award issued on Mar'2015

Land acquisition	:	Land hand over in Dec'16
Civil work (%)	:	85
Equipment received (%)	:	98
Equipment erected (%)	:	85
Scheduled date of completion	:	Aug' 18
Constraint if any	:	

3. 50MVA, 220/66 kV GIS at Khalsti

Awarded to JV of M/s Hyosung and M/s KEC, Letter of Award (LOA) issued on Mar'15

Sub-station test charged on 1st Nov'17.

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100

Equipment erected (%)	:	100
Scheduled date of completion	:	Oct'17
Constraint if any	:	

Charged on 1st Nov'17.

4. 50MVA, 220/66 kV GIS at Leh

Awarded to JV of M/s Hyosung and M/s KEC International and Letter of Award issued on Mar'15

Sub-station test charged on 31st Oct'17.

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100
Equipment erected (%)	:	100
Scheduled date of completion	:	Oct'17
Constraint if any	:	

Charged on 31st Oct'17.

Issues:

- i. Work held up in 2 locations in Ganderbal district due to Right of Way. Matter being followed up with the State Administration.
- ii. Tree cutting: to be expedited by Forest Dept., Govt. of J&K. Invoice for tree operation is yet to be given by State Forest Dept. Approximately 3500 trees to be felled for stringing.
- iii. **220 kV bay at Alusteng (Srinagar) Sub-station** are yet to be constructed for termination of Srinagar-Leh line.

Financial Status

Srinagar-Leh

Leh Sub-station in Jammu & Kashmir (J&K)

Background

Govt. of India has approved a proposal for construction of a 220kV Transmission System from Alusteng (Srinagar) to Leh (via Drass, Kargil and Khalsti 220/66kV PGCIL substations) and 66kV Power Grid Corporation of India Limited (PGCIL) interconnection system for Drass, Kargil, Khalsti and Leh substations in Jammu & Kashmir (J&K). The transmission project shall provide grid connectivity and reliable power supply to the strategically important Ladakh region. The electric supply system of Ladakh

Sl. No.	Particulars	Amount (in crs)
1	Total Estimated cost of the Project	Rs. 1788.41 [95% GOI Share (Rs. 1699 Cr.) & (5% Govt. of J&K share (Rs. 89.41 Crs))]
2	Amount received till 31.07.18	Rs. 1788.42 Cr. (Rs 1699 from Govt. of India & Rs. 89.42 Cr. from J&K Govt.)
3	Amount spent till 31.07.18	Rs 1528.12 Cr.
4	Amount available as 31.07.18	Rs. 260.30 Cr.

Region in the State of J&K is currently isolated from the Northern Grid and is fed through local small hydro generation and diesel generator sets. Being an area of defence establishments and strategic importance, there is a need to improve the reliability of power supply through inter-connection with the Northern Grid. Accordingly, a 220KV Transmission System has been planned. The difficult terrain has left the Ladakh region isolated with no electrical connectivity with the rest of the grid. The region is experiencing an energy shortage of about 95 percent. The cost of local diesel generation is very high (about Rs 16-17/unit). Being an area of strategic importance, reliable power supply arrangement is very crucial.

General Details

Date of Govt. approval	: Jan, 2014
Implementing Agency	: PGCIL,
Estimated Cost (Rs. crs)	: 1788.41 Crore
Funding	:
Phasing of expenditure	: Year 2013-14 - 68.84 Cr. Year 2014-15 - 357.68 Cr. Year 2015-16 - 470.26 Cr. Year 2016-17 - 536.53 Cr. Year 2017-18 - <u>355.10 Cr.</u> Total 1788.41Cr.
Completion schedule	: Sep, 2017(42 months)

Summary:

Particulars	State
	Jammu & Kashmir
Total no. of Transmission Projects (Line & S/S)	12
Transmission Projects awarded	12
Transmission Projects yet to be awarded	nil

Transmission Projects under construction	11
Transmission Projects whose construction is yet to start	01

Scope of Transmission Project

Transmission lines

9. Alusteng (Srinagar) – Baltal 220kV S/C Line
10. Baltal – Drass 220kV S/C Line
11. Drass – Kargil 220kV S/C Line
12. Kargil – Khalsti 220kV S/C Line
13. Khalsti – Leh 220kV S/C Line
14. Underground cable near Sonmarg & Zozilla Pass
15. LILO of 66kV Leh – Nimmo line
16. LILO of 66kV Leh – Kharu line

Sub-station

5. 50MVA, 220/66kV Drass (GIS)
6. 50MVA, 220/66kV Kargil (GIS)
7. 50MVA, 220/66kV Khalsti (GIS)
8. 50MVA, 220/66kV Leh (GIS)

Status of progress of Transmission Project

Transmission lines

9. Alusteng (Srinagar) – Baltal 220kV S/C line

Awarded to M/s Transrail. Letter of Award (LOA) issued on Aug,2014

Length of line(km)	:	70
Tower Location(nos)	:	261
Foundation completed(nos)	:	247
Tower Erected(nos)	:	237
Stringing done(Km)	:	45.5
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept' 18

10. Baltal – Drass 220kV S/C line

Awarded to M/s L&T, Letter of Award (LOA) issued on Dec,2014

Length of line(km)	:	44
Tower Location(nos)	:	164
Foundation completed(nos)	:	144
Tower Erected(nos)	:	114
Stringing done(Km)	:	22.7
Scheduled date of completion	:	Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept' 18

11. Drass – Kargil 220kV S/C line

Awarded to M/s KPTL, Letter of Award (LOA) on Dec,2014

Line Length(kms)	:	60
Tower Location(nos)	:	203
Foundation completed(nos)	:	203
Tower Erected(nos)	:	203
Stringing completed(Km)	:	58.2
Scheduled date of completion:		Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept'18

12. Kargil – Khalsti 220kV S/C line

Awarded to M/s TATA, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	96
Tower Location(nos)	:	307
Foundation completed(nos)	:	307
Tower Erected(nos)	:	307
Stringing completed(Km)	:	96.65
Scheduled date of completion:		Sept' 17

Line completed in Dec'17, ready for charging.

13. Khalsti – Leh 220kV S/C line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	61.5
Tower Location(nos)	:	211
Foundation completed(nos)	:	211
Tower Erected(nos)	:	211
Stringing completed(Km)	:	61.5
Scheduled date of completion:		Sept' 17

Constraint if any:

Line test charged on 31st Oct'17

14. Underground cable near Sonmarg & Zozilla Pass

Excavations and preparation of cable trench is in progress and 0.8km cable has already been laid. All materials including cables and accessories are available at site.

15. LILO of 66kV Leh – Nimmo line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	2.15
Tower Location(nos)	:	14
Foundation completed(nos)	:	14
Tower Erected(nos)	:	14
Stringing completed(Km)	:	2.21
Scheduled date of completion:		Sept' 17
Line test charged on 31 st Oct'17		

16. LILO of 66kV Leh – Kharu line

Awarded to M/s KEC, Letter of Award (LOA) on Sep'2014

Line Length(kms)	:	15
Tower Location(nos)	:	98
Foundation completed(nos)	:	98
Tower Erected(nos)	:	98
Stringing completed(Km)	:	12
Scheduled date of completion:		Sept' 17
Constraint if any:		
Anticipated date of completion	:	Sept' 18

Sub-station

5. 50MVA, 220/66kV GIS at Drass: (Ready for charging)

Awarded to JV of M/s Hyosung and M/s KEC and Letter of Award (LOA) issued on Mar'2015

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100
Equipment erected (%)	:	100
Scheduled date of completion:		Aug'18
Constraint if any	:	

All work completed, ready for charging.

6. 50MVA, 220/66kV GIS at Kargil

Awarded to JV of M/s Hyosung and M/s KEC International and Letter of Award issued on Mar'2015

Land acquisition	:	Land hand over in Dec'16
Civil work (%)	:	85
Equipment received (%)	:	98
Equipment erected (%)	:	80
Scheduled date of completion:		Aug' 18
Constraint if any	:	

7. 50MVA, 220/66 kV GIS at Khalsti

Awarded to JV of M/s Hyosung and M/s KEC, Letter of Award (LOA) issued on Mar'15

Sub-station test charged on 1st Nov'17.

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100
Equipment erected (%)	:	100
Scheduled date of completion	:	Oct'17
Constraint if any	:	

Charged on 1st Nov'17.

8. 50MVA, 220/66 kV GIS at Leh

Awarded to JV of M/s Hyosung and M/s KEC International and Letter of Award issued on Mar'15

Sub-station test charged on 31st Oct'17.

Land acquisition	:	Acquired (100%)
Civil work (%)	:	100
Equipment received (%)	:	100
Equipment erected (%)	:	100
Scheduled date of completion:	:	Oct'17
Constraint if any	:	

Charged on 31st Oct'17.

Issues:

- iv. Work held up in 2 locations in Ganderbal district due to Right of Way. Matter being followed up with the State Administration.
- v. Tree cutting: to be expedited by Forest Dept., Govt. of J&K in 2 locations in Baltal–Drass Section for foundation work. Invoice for tree operation is yet to be given by State Forest Dept. Approximately 3500 trees to be felled for stringing.
- vi. The allotted BE for FY 2018-19 is Rs. 500 crs. The projected budget against the project for the FY 2018-19 is Rs. 883.48 Crs from Ministry of Power since the project is scheduled to be completed by Sept'18.
- vii. **220 kV bay at Alusteng (Srinagar) Sub-station** are yet to be constructed for termination of Srinagar-Leh line

Financial Status

Srinagar-Leh

Sl. No.	Particulars	Amount (in crs)
1	Total Estimated cost of the Project	Rs. 1788.41 [95% GOI Share (Rs. 1699 Cr.) & (5% Govt. of J&K share (Rs. 89.41 Crs)]
2	Amount received till 30.06.2018	Rs. 1754.65 Cr. (Rs 1665.23 from Govt. of India & Rs. 89.42 Cr. from J&K Govt.)
3	Amount spent till 30.06.2018	Rs 1517.28 Cr.
4	Amount available as 30.06.2018	Rs. 237.37 Cr.

4. Prime Minister Development Package-2015

A. Transmission Package (132kV & above)

1.0 Background

In order to cater to a projected load demand of 3000MVA at the end of 13th five-year plan (2021-22) and for evacuation of power from upcoming generation projects proposed to be commissioned during this plan period, the existing transmission infrastructure needs to be upgraded by way of adding adequate transformation capacities at 220/132kV, 220/33kV and 132/33kV voltage levels and constructing new EHV transmission lines. Accordingly, a transmission plan had been prepared phasing out transmission works over a period starting from 2016-17 to 2021-22. The perspective transmission plan 2016-17 to 2021-22 has been integrated with the distribution plan up to 33 kV.

1.1 General Details

MoP approval : Jan'2017
Implementing agencies : PGCIL, JKPDD and REC
Estimated Cost : Rs. 1189.59 Crs
Funding : Sanction of GoI Grant Rs. 1065.30Cr (90% of approved project cost of Rs. 1183.67 Cr and Rs. 5.95 Cr (0.5% of approved project cost as Grant for Project Management Agency (PMA). This is in continuation of the sanction of Rs. 2570.14 Cr (Project Coast) for Distribution Projects under PMRP-2015.

Mechanism for release of grant:

- I. Release of 10% of eligible Grant Component (1st tranche) on Appointment of Project Management Agency (PMA) by the utility.
- II. Release of 20% of eligible Grant Component (2nd tranche) on achievement of following.
 - a) Placement of Award
 - b) Updating of web portal regarding award details
 - c) In case the award cost is lower vis-à-vis the approved project cost 2nd tranche shall be suitably adjusted
- III. Release of 60% of eligible Grant Component (3rd tranche) on submission of following:
 - a) Certificate from utility regarding utilization of 90% of grant released under 1st and 2nd tranche.
 - b) Receipt of 100% of utility contribution (10% of approved project cost)
 - c) Financial sanction of lenders (Fix/Banks) for 10% of approved project cost in case utility needs to avail loan for the project and /or commitment to bring its own fund.
 - d) Recommendation of PMA supported by a report on expenditure progress and constraints if any for timely completion of project.
- IV. Release of 10% OF ELIGIBLE Grant component (final tranche) on submission of following :
 - a) Projects Completion Certificate duly recommended by the Head of Utility in the stipulated format.
 - b) PMA report regarding Project Completion and expenditure incurred along with recommendation in accordance with the guidelines.

Completion schedule : Projects completion period shall be 30 months form date of sanction
Expenditure incurred after the sanction letter date shall only be eligible for Grant utilization.

The progress of the works would be monitored by PGCIL for the transmission work.

1.2 Summary of 220 kV/132kV Transmission works

Region/District	Transmission Lines	Substations	Augmentation	Bays
Jammu	7	5	5	-
Kashmir	8	4	5	-
Kargil	1	1	-	1
Leh	1	1	-	1

Note: Status of Distribution System under PMDP-2015 is attached at Annexure-I

B. PMDP-2015 scope of work:

1. Transmission Lines:

S. No.	Transmission Line	Ckt Type	Voltage	Length (Ckm)	Region
1	LILO of Canal - Miran Sahib at Chatha	D/C	132	16	Jammu
2	Hiranagar - Kathua line (Reconductoring)	D/C	132	152	Jammu
3	LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	Jammu
4	LILO of Hiranagar - Bishmah at Samba	D/C	220	16	Jammu
5	LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	Jammu
6	LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	Jammu
7	LILO of Barn - Kishanpur at Nagrota	S/C	220	10	Jammu
8	Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	Kashmir
9	LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	Kashmir
10	LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	Kashmir
11	LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	Kashmir
12	LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	Kashmir
13	New Wanpoh - Mir Bazar line	D/C	220	10	Kashmir
14	Replacement of Conductor in Pampore - Cheshmashahi	D/C	132	28	Kashmir
15	Habak - Khanyar (Cable)	D/C	132	28	Kashmir
16	Kargil - Padum (Zanaskar) line	S/C	220	207	Kargil
17	Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	Leh

2. Sub-Stations:

S. No.	Substation Name/ Element Name	Voltage Ratio	MVA	Region
1	Chatha Grid S/S	132/33	100	Jammu
2	Janipur (Aug) S/S	132/66/33	50	Jammu
3	Kathua (Aug) (50-20) S/S	132/66/33	30	Jammu
4	Miran Sahib (Aug) (50-20)	132/66/33	30	Jammu

5	Pounichak (Aug) S/S	132/66/33	50	Jammu
6	Sidhra (Aug) (2x50-2x20)	132/66/33	60	Jammu
7	Chowadhi S/S	220/33	160	Jammu
8	Kathua-II (Ghatti) S/S	220/33	160	Jammu
9	Samba S/S	220/33	160	Jammu
10	Nagrota S/S	220/33	2x50	Jammu
11	Bemina (Aug)(200-150)	132/33	50	Kashmir
12	Chadoora (Aug) (100-50)	132/33	50	Kashmir
13	Cheshmashahi (Aug) (140-105)	132/33	35	Kashmir
14	Khrew (Aug) (150-100)	132/33	50	Kashmir
15	Tengpora (GIS)	132/33	150	Kashmir
16	Zainakote (Aug) (125-75)	132/33	50	Kashmir
17	Batpora Tailbal (GIS)	220/33	160	Kashmir
18	Khanyar (GIS)	132/33	100	Kashmir
19	Lassipora (GIS)	220/33	160	Kashmir
20	Bay at Kargil	220/66	0	Kargil
21	Padum S/S	220/33	1x50	Kargil
22	Bay at Phyang	220/33	0	Leh
23	Diskit (Nubra)	220/33	1x50	Leh

C. Scope of work of PGCIL as Project Implementing Agency (PIA)

1. Transmission Lines:

S. No.	Transmission Line	Ckt Type	Voltage	Length (Ckm)	Project Management Agency (PMA)	Region
1	LILO of Hiranagar - Bishmah at Samba	D/C	220	16	RECTPCL	Jammu
2	LILO of Hiranagar - Gladni at Chowadhi	S/C	220	16	RECTPCL	Jammu
3	LILO of Thein - Hiranagar at Kathua-II (Ghatti)	D/C	220	12	RECTPCL	Jammu
4	Habak - Khanyar (Cable)	D/C	132	28	RECTPCL	Kashmir

2. Substations:

S. No.	Substation Name/ Element Name	Voltage Ratio	MVA	Project Management Agency (PMA)	Region
1	Chowadhi S/S	220/33	160	RECTPCL	Jammu
2	Kathua-II (Ghatti) S/S	220/33	160	RECTPCL	Jammu
3	Samba S/S	220/33	160	RECTPCL	Jammu
4	Batpora Tailbal (GIS)	220/33	160	RECTPCL	Kashmir
5	Khanyar (GIS)	132/33	100	RECTPCL	Kashmir

D. Scope of work of JKPDD as Project Implementing Agency (PIA)**1. Transmission Lines:**

S. No.	Transmission Line	Ckt Type	Voltage	Length (Ckm)	Project Management Agency (PMA)	Region
1	LILO of Canal - Miran Sahib at Chatha	D/C	132	16	RECTPCL	Jammu
2	Hiranagar - Kathua line (Reconductoring)	D/C	132	152	RECTPCL	Jammu
3	LILO of Hiranagar - Bishnah at Jatwal Grid station	D/C	220	12	RECTPCL	Jammu
4	Extension of Mirbazar - Alusteng line upto New Wanpoh	D/C	220	12	RECTPCL	Kashmir
5	LILO of Budgam - Bemina at Tengpora (Power Cable)	D/C	132	8	RECTPCL	Kashmir
6	LILO of one ckt. Alusteng - New Wanpoh at Tailbal	D/C	220	7	RECTPCL	Kashmir
7	LILO of Wagoora - Mirbazar line at Lassipora	D/C	220	12	RECTPCL	Kashmir
8	LILO of Zainkote - Delina at Kunzar (Sterlite S/S)	D/C	220	20	RECTPCL	Kashmir
9	New Wanpoh - Mir Bazar line	D/C	220	10	RECTPCL	Kashmir
10	Replacement of Conductor in Pampore - Cheshmashahi & Pampore – Khonmuh section	D/C	132	28	RECTPCL	Kashmir

2. Sub-Stations:

S. No.	Substation Name/ Element Name	Voltage Ratio	MVA	Project Management Agency (PMA)	Region
1	Chatha Grid S/S	132/33	100	RECTPCL	Jammu
2	Janipur (Aug) S/S	132/66/33	50	RECTPCL	Jammu
3	Kathua (Aug) (50-20) S/S	132/66/33	30	RECTPCL	Jammu
4	Miran Sahib (Aug) (50-20)	132/66/33	30	RECTPCL	Jammu
5	Pounichak (Aug) S/S	132/66/33	50	RECTPCL	Jammu
6	Sidhra (Aug) (2x50-2x20)	132/66/33	60	RECTPCL	Jammu
7	Bemina (Aug)(200-150)	132/33	50	RECTPCL	Kashmir
8	Chadoora (Aug) (100-50)	132/33	50	RECTPCL	Kashmir
9	Cheshmashahi (Aug) (140-105)	132/33	35	RECTPCL	Kashmir
10	Khrew (Aug) (150-100)	132/33	50	RECTPCL	Kashmir
11	Tengpora (GIS)	132/33	150	RECTPCL	Kashmir
12	Zainakote (Aug) (125-75)	132/33	50	RECTPCL	Kashmir

E. Scope of work of RECPTCL as Project Implementing Agency (PIA)

1. Transmission Lines:

S. No.	Transmission Line	Ckt Type	Voltage	Length (Ckm)	Project Management Agency (PMA)	Region
1	LILO of Barn - Kishanpur at Nagrota	S/C	220	10	PGCIL	Jammu
2	Kargil - Padum (Zanaskar) line	S/C	220	207	PGCIL	Kargil
3	Phyang (PGCIL) - Diskit (Nubrai) line	S/C	220	100	PGCIL	Leh

2. Sub-Stations:

S. No.	Substation Name/ Element Name	Voltage Ratio	MVA	Project Management Agency (PMA)	Region
1	Nagrota S/S	220/33	2x50	PGCIL	Jammu
2	Bay at Kargil	220/66	0	PGCIL	Kargil
3	Lassipora (GIS)	220/33	160	PGCIL	Kashmir
4	Padum S/S	220/33	1x50	PGCIL	Kargil
5	Bay at Phyang	220/33	0	PGCIL	Leh
6	Diskit (Nubra)	220/33	1x50	PGCIL	Leh

F. Status of progress of transmission projects of PGCIL as Project Implementing Agency (PIA)

1. Transmission Lines:

(i) LILO of Hiranagar - Bishmah at Samba 220kV D/C line

Total Length : 16ckm
 Tower Locations (nos.) :
 Foundations completed (nos.) :
 Tower Erected (nos.) :
 Stringing completed (ckm) :
 Scheduled Date of Completion : Mar'2019
 Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(ii) LILO of Hiranagar - Gladni at Chowadhi 220kV S/C line

Total Length : 16ckm
 Tower Locations (nos.) :
 Foundations completed (nos.) :
 Tower Erected (nos.) :
 Stringing completed (ckm) :
 Scheduled Date of Completion : Mar'2019
 Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(iii) LILO of Thein - Hiranagar at Kathua-II (Ghatti) 220kV D/C line

Total Length : 12ckm
Tower Locations (nos.) :
Foundations completed (nos.) :
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(iv) Habak - Khanyar (Cable) 132kV D/C line

Total Length : 28ckm
Tower Locations (nos.) :
Foundations completed (nos.) :
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2020
Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

2. Sub-Stations:

(i) Chowadhi S/S 220/33kV, 160MVA

Land Acquisition (in %) : Land handing over awaited from JKPDD
Civil Work Completed (in %) :
Equipment Received (in %) :
Equipment Erected (in %) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(ii) Kathua-II (Ghatti) S/S 220/33kV, 160MVA

Land Acquisition (in %) : Land handed over to POWERGRID
Civil Work Completed (in %) : Boundary Brick work Started.
Equipment Received (in %) :
Equipment Erected (in %) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(iii) Samba S/S 220/33kV, 160MVA

Land Acquisition (in %) : Land handed over to POWERGRID
Civil Work Completed (in %) :
Equipment Received (in %) :
Equipment Erected (in %) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Nov'2019

Remarks/ Constraint if any : Contract awarded

(iv) Batpora Tailbal (GIS) 220/33kV, 160MVA

Land Acquisition (in %) : Land handing over awaited from JKPDD
Civil Work Completed (in %) :
Equipment Received (in %) :
Equipment Erected (in %) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Nov'2020

Remarks/ Constraint if any : Contract awarded

(v) Khanyar (GIS) 132/33kV 100MVA

Land Acquisition (in %) : Land handing over awaited from JKPDD
Civil Work Completed (in %) :
Equipment Received (in %) :
Equipment Erected (in %) :
Scheduled Date of Completion : Mar'2020
Anticipated Date of Completion : Jan'2020

Remarks/ Constraint if any : Contract awarded

G. Status of progress of transmission projects of JKPDD as Project Implementing Agency (PIA)

1. Transmission Lines:

(i) LILO of Hiranagar - Bishnah at Jatwal Grid station 220kV D/C line

Total Length : 12ckm
Tower Locations (nos.) : 11
Foundations completed (nos.) : 8
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2019

Anticipated Date of Completion : Dec'2018

Remarks/ Constraint if any :

Ckt-1: LOA issued on 02-08-18, out of 11 locations 9 locations have been completed balance could not be completed due to ROW issues, matter has been taken up with Revenue authorities.

Ckt-2: Due to no response tender cancelled, matter has been taken up with RECTPCL for calling a meeting with prospective bidders for poor response. The meeting is scheduled on 03-08-2018.

(ii) LILO of Canal - Miran Sahib at Chatha 132kV D/C line (Length-16ckm)

Total Length : 16ckm
Tower Locations (nos.) :
Foundations completed (nos.) :
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion :

Remarks/ Constraint if any :

Technical Evaluation Completed, Price Bid shall be opened in a week's time.

(iii) Hiranagar - Kathua line (Reconductoring) 132kV D/C line

Total Length : 152ckm
Tower Locations (nos.) :
Foundations completed (nos.) :
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion : Mar'2019

Remarks/ Constraint if any :

A revised DPR amounting to Rs44.33 crore submitted to RECTPCL on 22-06-2018 for ACCC conductor for checking & vetting. RECTPCL submitted back with some points to be incorporated.

(iv) Extension of Mirbazar - Alusteng line upto New Wanpoh 220kV D/C line

Total Length : 12ckm
Tower Locations (nos.) :
Foundations completed (nos.) :
Tower Erected (nos.) :
Stringing completed (ckm) :
Scheduled Date of Completion : Mar'2019
Anticipated Date of Completion :

Remarks/ Constraint if any :

Contract committee meeting convened on 27th of June 2018. LOI to be issued on 14/08/2018.

(v) LILO of Budgam - Bemina at Tengpora (Power Cable) 132kV D/C line

Total Length : 8ckm

Tower Locations (nos.)	:	
Foundations completed (nos.)	:	
Tower Erected (nos.)	:	
Stringing completed (ckm)	:	
Scheduled Date of Completion	:	Mar'2020
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

RECTPCL has furnished their evaluation for review by PDD. Tender opening Committee meeting proposed to be held after taking over of land at Tengpora

(vi) LILO of one ckt. Alusteng - New Wanpoh at Tailbal 220kV D/C line

Total Length	:	7ckm
Tower Locations (nos.)	:	
Foundations completed (nos.)	:	
Tower Erected (nos.)	:	
Stringing completed (ckm)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Works for laying of Tower Foundations re-tendered again vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. Last date for submission of e-bids is 03-08-2018, 6 bids received expected to be open on 13/08/2018.

(vii)LILO of Wagoora - Mirbazar line at Lassipora 220kV D/C line

Total Length	:	12ckm
Tower Locations (nos.)	:	
Foundations completed (nos.)	:	
Tower Erected (nos.)	:	
Stringing completed (ckm)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Works for laying of Tower Foundations re-tendered again vide Executive Engineer GCD, Srinagar No. e-NIT GCD/02 of 2018 Dated: 07-06-2018. Last date for submission of e-bids is 03-08-2018, 6 bids received expected to be open on 13/08/2018.

(viii)LILO of Zainkote - Delina at Kunzar (Sterlite S/S) 220kV D/C line

Total Length	:	20ckm
Tower Locations (nos.)	:	13
Foundations completed (nos.)	:	13
Tower Erected (nos.)	:	13
Stringing completed (ckm)	:	20
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Work completed. Shutdown/approval from NRLDC awaited for charging. One Circuit Charged.

(ix) New Wanpoh - Mir Bazar line 220kV D/C line

Total Length	:	10km
Tower Locations (nos.)	:	
Foundations completed (nos.)	:	
Tower Erected (nos.)	:	
Stringing completed (ckm)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

LOA issued. Tower foundations completed.

(x) Replacement of Conductor in Pampore - Cheshmashahi & Pampore – Khonmuh of 132kV D/C line

Total Length	:	28km
Tower Locations (nos.)	:	
Foundations completed (nos.)	:	
Tower Erected (nos.)	:	
Stringing completed (ckm)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Retendered. Techno-Commercial Bids opened on 05-06-2018. Bids under evaluation. Clarification sought from bidders by RECTPCL.

2. Sub-Stations:**(i) Chatha Grid S/S 132/33kV, 100MVA**

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Technical Evaluation Completed, Price Bid shall be opened in a week's time.

(ii) Janipur (Aug) S/S 132/66/33kV, 50MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	

Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	
Remarks/ Constraint if any	:	

LOA Issued on 10.08.2017, approval of Trf. Drg. under process.

(iii)Kathua (Aug) (50-20) S/S 132/66/33kV, 30MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	
Remarks/ Constraint if any	:	

LOA Issued 10-08-2017. Approval of Trf. Drg. under process.

(iv) Miran Sahib (Aug) (50-20) 132/66/33kV, 30MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

(i) LOA for Miran Sahib-I issued on 10-08-2017, 50 MVA Transformer Commissioned on 16-03-2018.

(ii) LOA for Miran Sahib-II issued on 20-09-2017, Commissioned on 14-07-2018

(v) Pounichak (Aug) S/S 132/66/33kV, 50MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	
Remarks/ Constraint if any	:	

LOA Issued on 10-08-2017. Approval of Transformer drg under process.

(vii) Sidhra (Aug) (2x50-2x20) 132/66/33kV, 60MVA

Land Acquisition (in %)	:
Civil Work Completed (in %)	:
Equipment Received (in %)	:
Equipment Erected (in %)	:
Scheduled Date of Completion	: Mar'2019
Anticipated Date of Completion	:
Remarks/ Constraint if any	:

(I) LOA issued on 10-08-2017, 50 MVA Transformer Commissioned on 16-03-2018.

(II) 3 tenders received, Technical Evaluation is under process.

(viii) Bemina (Aug) (200-150) 132/33kV, 50MVA

Land Acquisition (in %)	:
Civil Work Completed (in %)	:
Equipment Received (in %)	:
Equipment Erected (in %)	:
Scheduled Date of Completion	: Mar'2019
Anticipated Date of Completion	:
Remarks/ Constraint if any	:

Bids evaluated for balance works and LoIs issued for the five augmentations on 24-05-2018.

(viii)Chadoora (Aug) (100-50) 132/33kV, 50MVA

Land Acquisition (in %)	:
Civil Work Completed (in %)	:
Equipment Received (in %)	:
Equipment Erected (in %)	:
Scheduled Date of Completion	: Mar'2020
Anticipated Date of Completion	:
Remarks/ Constraint if any	:

Bids evaluated for balance works and LoIs issued for the five augmentations on 24-05-2018.

(ix) Cheshmashahi (Aug) (140-105) 132/33kV, 1x35MVA

Land Acquisition (in %)	:
Civil Work Completed (in %)	:
Equipment Received (in %)	:
Equipment Erected (in %)	:
Scheduled Date of Completion	: Mar'2019
Anticipated Date of Completion	:

Remarks/ Constraint if any :

Bids evaluated for balance works and LoIs issued for the five augmentations on 24-05-2018.

(x) Khrew (Aug) (150-100) 132/33kV, 50MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2020
Anticipated Date of Completion	:	

Remarks/ Constraint if any : Retendered,3 tenders received, Technical Evaluation sheets forwarded to RECTPCL for vetting.

(xi) Tengpora (GIS) 132/33kV, 150MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2020
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Techno Commercial bids opened on 09.05.2018. Financial opened, JK Engineer in JV with Siemen India has emerged as L-1.Land identified near stockyard of UEED at Tengpora. Matter taken up with Deputy Commissioner Srinagar for transfer of land.

(xii)Zainakote (Aug) (125-75) 132/33kV, 50MVA

Land Acquisition (in %)	:	
Civil Work Completed (in %)	:	
Equipment Received (in %)	:	
Equipment Erected (in %)	:	
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

Bids evaluated for balance works and LoIs issued for the five augmentations on 24-05-2018.

H. Status of progress of transmission projects of RECPTCL as Project Implementing Agency (PIA)

1. Transmission Lines:

(i) LILO of Barn - Kishanpur at Nagrota 220kV S/C line

Total Length	:	5 KM
Tower Locations (nos.)	:	Not started
Foundations completed (nos.)	:	Not started
Tower Erected (nos.)	:	Not started
Stringing completed (ckm)	:	Not started
Scheduled Date of Completion	:	June' 2020

Anticipated Date of Completion : June '2020

Remarks/ Progress:

- Tendering process has already been completed, and Notification of Award (NOA) has been issued on 06.07.2018 to the successful bidder i.e. M/s JK Engineers in JV with Shreem Electric Ltd
- After handing over of the land by JKPDD to the RECTPCL, same will transferred to the contractor for initiating the site activities.
- Initial activities viz: layout finalization, L-1 Network finalization, Soil Investigation, FQP & MQP preparation etc has been initiated.

(ii) Drass - Padum (Zanaskar) line S/C 220kV (Length-207ckm)

Total Length	:	207 km
Tower Locations (nos.)	:	NA, as Approval of revised cost estimate awaited
Foundations completed (nos.)	:	NA
Tower Erected (nos.)	:	NA
Stringing completed (ckm)	:	NA
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any :

- Since allotment of work, it was decided that due to low estimated cost as per prelim examination, RECTPCL shall carry out the survey and re-estimate the cost.
- Survey work was completed in September 2017 and based on survey, BOQ and cost estimate of the transmission system was prepared and forwarded to JKPDD on 5th December 2017. The estimated cost as based on the site survey is Rs 1196.48 Crore.
- JKPDD vide letter dated 05.02.2018 had suggested to change the route Drass to Padum instead of Kargil to Padum line citing the reason that nearby area of Kargil Substation has become denser and JKPDD has faced severe ROW problem while executing 66 kV Line from Chutuk Power House advised RECTPCL to explore/re-survey the possibilities of taking this line to Padum(Zanskar) from under construction 220/66 kV, 50 MVA Grid at Drass s/s of PGCIL.
- Based on above observations RECTPCL has reworked the BOQ & Cost estimates.
- Revised cost estimate submitted to JKPDD after rerouting the line as Rs 1064.45 Crore on 21.02.2018(the length of the Drass-Padum line is 196 km against the 207 km Kargil – Padum line).
- JKPDD has forwarded the cost estimate to PGCIL (PMA for Project) on 20.03.2018. The cost estimates were explained to PGCIL by our Engineer in PGCIL's office on 21.03.2018.
- Comments from PGCIL received on 13.04.2018.
- Based on one of the comments of PGCIL, RECTPCL consulted Snow & Avalanche Study Establishment (SASE) of DRDO for exploring provision of UG Cable in Avalanche prone area. RECTPCL consulted SASE and they have recommended that these Transmission Line Projects

are in Pre-tendering stage and the alignments given in the *.kmz files are tentative in nature and may change at the time of detailed and check survey after the award of contract for construction. Hence, SASE inputs at this stage may not be fruitful because of change in the alignments at the stage of detail and check surveys and further suggested RECTPCL may involve SASE at the stage of detail and check surveys after the award of contract. They will accompany RECTPCL and contractor to finalize the location of each tower for both the transmission lines. As they have done for PGCIL in case of for 220 kV Srinagar- Leh Transmission Line.

- RECTPCL had attended the cost committee meeting held on 31.05.2018 and resubmitted their cost estimation to JKPDD on 01.06.2018 for their review. As decided in meeting, JKPDD has to review the estimate & submit final estimates to RECTPCL further necessary action. The same is still awaited from JKPDD.
- During meeting between Ministry of Power, GoI, and Energy Minister, J&K on 08.06.2018 in Mop, it was decided that considering the high cost of proposed transmission system, JKPDD shall submit detailed justification regarding criticality of this system for reliable power in the remote area of J&K for review and approval of revised project cost by Ministry of Power, GoI
- After finalization of the revised cost estimate tender document for above projects will be floated

(iii)Phyang (PGCIL) - Diskit (Nubra) line 220kV S/C line

Total Length	:	100km
Tower Locations (nos.)	:	NA, as Approval of revised cost estimate awaited.
Foundations completed (nos.)	:	NA
Tower Erected (nos.)	:	NA
Stringing completed (ckm)	:	NA
Scheduled Date of Completion	:	Mar'2019
Anticipated Date of Completion	:	

Remarks/ Constraint if any : Same as 1 (ii) above

2. Sub-Stations:

(i) Nagrota S/S 220/33kV, 2x50MVA

Land Acquisition (in %)	:	In Process
Civil Work Completed (in %)	:	NA as land demarcation is in process
Equipment Received (in %)	:	Not started
Equipment Erected (in %)	:	Not Stared
Scheduled Date of Completion	:	June' 2020
Anticipated Date of Completion	:	June' 2020

Remarks/ Progress: Same as 1 (i) above

(ii) Bay at Drass 220/66kV, 1x100MVA

Land Acquisition (in %)	:	NA, as Approval of revised cost estimate
-------------------------	---	--

awaited

Civil Work Completed (in %) : NA
 Equipment Received (in %) : NA
 Equipment Erected (in %) : NA
 Scheduled Date of Completion :
 Anticipated Date of Completion :

Remarks/ Constraint if any: same as 1. (ii) above

(iii) Padum S/S 220/33kV, 1x50MVA

Land Acquisition (in %) : NA, as Approval of revised cost estimate
 awaited
 Civil Work Completed (in %) : NA
 Equipment Received (in %) : NA
 Equipment Erected (in %) : NA
 Scheduled Date of Completion :
 Anticipated Date of Completion :

Remarks/ Constraint if any : same as 1. (ii) above

(iv) Lassipora (GIS) 220/33kV, 160MVA

Land Acquisition (in %) : Completed & handed over to M/s Siemens Ltd on
 27.07.2018
 Civil Work Completed (in %) : Not started
 Equipment Received (in %) : Not started
 Equipment Erected (in %) : Not started
 Scheduled Date of Completion : June 2020
 Anticipated Date of Completion : June 2020

Remarks/ Progress :

- Tendering process has already been completed and Notification of Award (NOA) has been issued on 16.07.2018 to the successful bidder i.e. M/s Siemens Ltd.
- Site has been handed over to RECTPCL by JKPDD on 26.07.2018 & same is transferred to contractor on 27.07.2018 for initiating the site activities.
- Initial activities viz: layout finalization, L-1 Network finalization, Soil Investigation, FQP & MQP preparation etc has been initiated.

(v) Bay at Phyang 220/33kV, 0MVA

Land Acquisition (in %) : NA, as Approval of revised cost estimate
 awaited
 Civil Work Completed (in %) : NA
 Equipment Received (in %) : NA
 Equipment Erected (in %) : NA

Scheduled Date of Completion :
Anticipated Date of Completion :

Remarks/ Constraint if any : same as 1. (ii) above

(vi)Diskit (Nubra) 220/33kV, 1x50MVA

Land Acquisition (in %) : NA, as Approval of revised cost estimate
awaited
Civil Work Completed (in %) : NA
Equipment Received (in %) : NA
Equipment Erected (in %) : NA
Scheduled Date of Completion :
Anticipated Date of Completion :

Remarks/ Constraint if any : same as 1. (ii) above

Status of Distribution System under PMDP-2015

Name of the District, Circle	Circle	Sanctioned Cost (Rs Cr)	PIA	PMA	Status of July18
Rajouri District (Rural)	JAMMU CIRCLE	34.34	JKPDD	RECPDCL	LOI issued on 26-06-18
Jammu District (Rural)	JAMMU CIRCLE	47.67	JKPDD	RECPDCL	LOI issued on 26-06-18
Kathua District (Rural)	JAMMU CIRCLE	44.6	JKPDD	RECPDCL	LOI issued on 18-06-18
Samba District (Rural)	JAMMU CIRCLE	29.62	JKPDD	RECPDCL	LOI issued on 28-06-18
Poonch District (Rural)	JAMMU CIRCLE	30.26	JKPDD	RECPDCL	LOI issued on 30-06-18
Kishtwar District (Rural)	JAMMU CIRCLE	24.88	JKPDD	RECPDCL	LOI issued on 28-06-18
Doda District (Rural)	JAMMU CIRCLE	33.13	JKPDD	RECPDCL	LOI issued on 28-06-18
Ramban District (Rural)	JAMMU CIRCLE	16.28	PGCIL	RECPDCL	Works Awarded on 09-02-2018, Pole erection in progress in 8 villages
Udhampur District (Rural)	JAMMU CIRCLE	39.47	PGCIL	RECPDCL	Works Awarded on 09-02-2018 ,13/23 villages Pole erection completed, others in progress
Reasi District (Rural)	JAMMU CIRCLE	73.14	PGCIL	RECPDCL	Works Awarded on 09-02-2018, 02/11 villages Pole erection completed, others in progress
Kulgam District (Rural)	KASHMIR CIRCLE	33.52	PGCIL	RECPDCL	Works Awarded on 09-02-2018, work in progress
Shopian District (Rural)	KASHMIR CIRCLE	28.37	PGCIL	RECPDCL	Works Awarded on 09-02-2018, work in progress
Pulwama District (Rural)	KASHMIR CIRCLE	35.03	PGCIL	RECPDCL	Works Awarded on 09-02-2018, work in progress
Leh District (Rural)	KASHMIR CIRCLE	37.34	PGCIL	RECPDCL	Works Awarded on 09-02-2018, works in progress
Kargil District (Rural)	KASHMIR CIRCLE	38.18	PGCIL	RECPDCL	Works Awarded on 09-02-2018, works in progress
Anantnag District (Rural)	KASHMIR CIRCLE	39.2	JKPDD	RECPDCL	LOI issued on 09-07-18
Ganderbal District (Rural)	KASHMIR CIRCLE	31.13	JKPDD	RECPDCL	LOI issued on 29-06-18
Baramulla District (Rural)	KASHMIR CIRCLE	27.3	JKPDD	RECPDCL	LOI issued on 29-06-18

Budgam District (Rural)	KASHMIR CIRCLE	40.37	JKPDD	RECPDCL	LOI issued on 29-06-18
Kupwara District (Rural)	KASHMIR CIRCLE	51	JKPDD	RECPDCL	LOI issued on 29-06-18
Bandipora District (Rural)	KASHMIR CIRCLE	30.96	JKPDD	RECPDCL	LOI issued on 29-06-18
Replacing Burbed wires/poles (Rural)	JAMMU CIRCLE	37	JKPDD	RECPDCL	95% work completed
Replacing Burbed wires/poles (Rural)	KASHMIR CIRCLE	46	JKPDD	RECPDCL	work completed
Replacing Burbed wires/poles (Rural)	LEH CIRCLE	4	JKPDD	RECPDCL	LOI issued on 29-06-18
Underground Cabling at Patnitop, Rural	JAMMU CIRCLE	12.58	JKPDD	RECPDCL	Over all Progress 40% ,Cable Trench Excavation: 4200 Mtrs (32.32% Complete) , Cable laying HT 24580 Mtrs (59.95% Complete) , Cable laying LT 8181 Mtr (34.9% Complete) , ROW of issues with Forest Department are being pursued by the Department in right earnest.
Underground Cabling at Sonmarg, Rural	KASHMIR CIRCLE	15.35	JKPDD	RECPDCL	80% work completed, Cable Trench Excavation: 5405Mts (37% Complete), Cable laying HT 23856mtrs (47% Complete), Cable laying LT 9462 m (64% Complete), Feeder Pillars 32nos (59% Complete),
Underground Cabling at Gulmarg, Urban	KASHMIR CIRCLE	25.17	JKPDD	RECPDCL	Over all progress 80%, Cable Trench Excavation: 12914Mts (70% Completed), Cable laying HT 51181 mtrs (51% completed), Cable laying LT 23566 m (40% Completed), Feeder Pillars 38 (52% Completed),
Underground Cabling at Pahalgam, Urban	KASHMIR CIRCLE	35.42	JKPDD	RECPDCL	Over all progress 95%, Cable Trench Excavation: 21831Mts (99% Completed), Cable laying HT 105408 mtrs (99%), Cable laying LT 84767 mtr (95% Completed), Feeder Pillars 184 (99%), RMU Foundations 24 (70% Completed) 33 kV charged and 11 kV feeders charged,

Underground Cabling at Katra, Urban	KASHMIR CIRCLE	47.26	JKPDD	RECPDCL	Tender for Katra and surrounding areas opened on 11-05-2018. Sent for precheck to director finance
Construction of 2x10MVA 33/11 KV S/s at Industrial Areas-Lassipora	KASHMIR CIRCLE	6.49	JKPDD	RECPDCL	LOI issued on 18-05-18
Construction of 2x10MVA 33/11 KV S/s at Industrial Areas-Khonmoh	JAMMU CIRCLE	6.37	JKPDD	RECPDCL	LOA for Khnomoh issued on 31-03-2018. Foundation Stone laid on 22-05-2018 in Khnomoh. Boundary walling under progress in Khnomoh
Electrical Infra at Shrines-12 locations	JAMMU CIRCLE	10.46	JKPDD	RECPDCL	LOI issued on 28-06-18 (Udampur, Reasi, Kathua), LOI in process-3 Location, Re tendering-04 Location, under evaluation-01 location, 01 location(Chandi mata) departmentally executed
Electrical Infra at Shrines-29 locations	KASHMIR CIRCLE	3.9	JKPDD	RECPDCL	11-nos work completed, 04-Nos under Re tendering, Work progress in others
Electrical Infra at Shrines-20 locations	LEH CIRCLE	3.99	JKPDD	RECPDCL	High quotes in Bids ,Under negotiations
Electrical Infra at Shrines-10 locations	KARGIL CIRCLE	2.11	JKPDD	RECPDCL	04 Nos-LOI issued, 06 Nos being issued
Consumer Metering--Nos(Rural)	JAMMU CIRCLE	57.24	RECPDCL	RECPDCL	PIA selection in progress
Consumer Metering--Nos (Rural)	KASHMIR CIRCLE	65.05	RECPDCL	RECPDCL	PIA selection in progress
Consumer Metering--Nos (Rural)	Leh CIRCLE	NA	NA	NA	NA
Kathua Circle (Urban)	JAMMU CIRCLE	30.51	JKPDD	RECPDCL	LOI issued to M/s Transrail lighting on 28.06.2018. Acceptance received on 10-07-18.
Rajouri Circle (Urban)	JAMMU CIRCLE	28.99	JKPDD	RECPDCL	LOI issued in favour of L1 i.e M/s Power Tech on 28.06.2018. Acceptance received on 06.07.18.
Batote Circle (excluding Katra, Reasi District under Batote Circle) (Urban)	JAMMU CIRCLE	37.02	JKPDD	RECTPCL	Approval of committee awaited
Kishtwar Circle (Urban)	JAMMU CIRCLE	12.83	JKPDD	RECPDCL	Approval of committee awaited
Pulwama Circle (Urban)	KASHMIR CIRCLE	44.28	JKPDD	RECPDCL	Suvery completed in 6/6 towns, work started

Bijbehara Circle (excluding UG cabling Pahalgam) (Urban)	KASHMIR CIRCLE	74.61	JKPDD	RECPDCL	Suvery completed in 19/19 towns, work started
Budgam Circle (Urban)	KASHMIR CIRCLE	28.08	JKPDD	RECPDCL	Suvery completed in 06/06 towns, work started
Jammu Circle (Urban)	JAMMU CIRCLE	399.34	RECPDCL	RECTPCL	To be awarded by 7th Aug 2018
Sopore Circle (excluding UG cabling Gulmarg) (Urban)	KASHMIR CIRCLE	56.62	RECPDCL	RECTPCL	To be awarded by 7th Aug 2018
Ganderbal Circle (Urban)	KASHMIR CIRCLE	18.56	RECPDCL	RECTPCL	To be awarded by 7th Aug 2018
Srinagar Circle (Urban)	KASHMIR CIRCLE	200.93	RECPDCL	RECTPCL	To be awarded by 7th Aug 2018
Leh Circle (Urban)	KASHMIR CIRCLE	27.47	RECPDCL	RECTPCL	To be awarded by 7th Aug 2018
Consumer Metering - 105,033, Nos, in Kashmir (Urban)	KASHMIR CIRCLE	43.38	JKPDD	RECPDCL	PIA selection in progress
Consumer Metering- 69,250 Nos, in Jammu (Urban)	Jammu CIRCLE		JKPDD	RECPDCL	PIA selection in progress
Consumer Metering--- Nos, in leh (Urban)	Leh CIRCLE		JKPDD	RECPDCL	PIA selection in progress
Smart Grid at 20 Locations in J&K	J&K	140.55	PGCIL	RECTPCL	PIA selection in progress
Smart Meters-2.0 lakh consumers	J&K	125.91	JKPDD	RECPDCL	PIA selection in progress
Meter Testing Labs- 33Nos	J&K	40.03	JKPDD	RECTPCL	Only single bidder qualified, out of 3 samples- only one has passed the test. Matter under subjudices