STATUS OF CONSTRUCTION OF HIGH CAPACITY TRANSMISSION CORRIDORS (As on 31st August 2017)

					Cons	truction	progress	Status	Targ	et Date		
SI No	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)	Voltage Level/ Voltage ratio	Total Length CKM/ Capacity in MVA	TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark	
1	2	3	4	5	6	7	8	9	10	11	12	
1	НСРТС-І											
ı	Transmission System for Phase-I Gener	ation pro	jects in Ori	ssa - Part-	A							
1	Angul Pooling Station - Jharsuguda Pooling Station line-I	S/C	765	274	743	743	743	274	MAY-14	Mar'15	Commisioned 03/15	
2	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	284	510	510	510	270	MAY-14	Jan'16	Commissioned 01/16	
	LILO of Rourkela - Raigarh at Jharsuguda Pooling Stn. Ckt-II	D/C	400	88	120	120	120	88	May' 14	Mar'13	Commissioned 05/13.	
4	LILO of Meramundli -Jeypore at Angul Pooling Station	D/C	400	9	14	14	14	9	May' 14	Mar'13	Commissioned 12/13.	
5	LILO of One Ckt of Talchar - Meramundali at Angul Pooling Station	D/C	400	34	52	52	52	34	May' 14	Mar'14	Commissioned 04/14.	
6	Jharsuguda Pooling station (2x1500)		765/400	1500	100%	100%	100%	100%		Jan'16	Commissioned 01/16	
7	Angul Pooling station		765/400	4x1500	100%	100%	100%	100%	Jun' 15	Jan'16	Commissioned 01/17	
II	II Transmission System for Phase-I Generation projects in Orissa - Part-B											
8	Dharamjaygarh - Jabalpur Pooling Station line	D/C	765	848	1138	1138	1138	848	JUL-14	Oct-15	Commissioned 10/15.	
9	Jharsuguda - Dharamjaygarh line	D/C	765	300	410	410	410	300	Jul' 14	JULY-14	Commissioned 7/14.	
10	LILO of Ranchi - Sipat (Bilaspur) Pooling Station at Dharamjaygarh / near Korba.	D/C	765	10	13	13	13	10	Jul' 14	,MAR-14	Commissioned 03/14.	
11	Jabalpur Pooling Station - Jabalpur (High Capacity) line	D/C	400	31	45	45	45	31	Jul' 14	DEC-13	Commissioned 12/13.	
12	Dharamjaygarh/Korba Substation		765/400	3000	100%	100%	100%	100%	Jul' 14	JUL-14	Commisisoned 07/14.	
13	Jabalpur Pooling station		765/400	1500	100%	100%	100%	100%	Jul' 14	Mar-14	commissioned in Mar'14	
III	Transmission System for Phase-I Gener	ation pro	jects in Ori	ssa - Part-	С							
14	Jabalpur Pooling Station - Bina line (JTCL)		765	460	616	616	616	460	Jul' 14	DEC-13	Commissioned 12/13.	
15	Bina - Gwalior line (3rd Ckt)	S/C	765	231	625	625	625	231	Jul' 14	MAY-14	Commissioned 05/14.	
16	Gwalior - Jaipur line (Ckt 2)	S/C	765	311	656	656	656	311	Dec' 15	Aug'15	Commissioned 08/15.	
17	Jaipur (RVPNL) - Bhiwani (IInd Ckt) line	S/C	765	272	741	741	741	272	Dec' 15	Aug'15	Commissioned 08/15.	
IV	Under Private Sector - Part-D (sterlite)		1		1 -	1	T	1				
18	Bhopal - Bhopal (BDTCL)	D/C	400	17	27	27	27	17	Mar'14	JUL-14	Commissioned 07/14.	
19	Jabalpur - Bhopal (BDTCL)	S/C	765	274	665	665	665	274	Mar'14	Jun'15	Commissioned 06/15.	
20	Bhopal-Indore (BDTCL)	S/C	765	176	455	455	455	176		Oct'14	Commissioned 10/14	

	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)	Voltage Level/ Voltage ratio	CKM/	Cons	truction	progress	Status	Targ	et Date	
SI No					TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
21	Bhopal Pooling station (BDTCL)		765/400	3000	100%	100%	100%	100%	Mar'14	JUL-14	Commisisoned 07/14.
2	HCPTC-II										
I	Transmission System for Phase-I Gener	ation Pro	jects in Jh	arkhand &	West Be	ngal : Pa	rt-A				
1	Ranchi - Gaya (Quad) line via pooling station proposed near Essar/ Corporate generation projects	D/C	400	372	527	527	527	372	Nov' 13	Jul'16	Commissioned 07/16
2	Ranchi (New) - Dharamjaygarh /Near Korba	S/C	765	341	921	921	921	341	SEP-14	Dec'15	Commissioned 12/15
3	400 kv Pooling Station (Jharkhand Pool) near Essar and Corporate generation projects (depending upon progress of Essar and Corporate IPPs). This will be a switching station without ICTs.		400		100%	100%	100%	100%	Nov' 13	Jul'16	Commissioned 07/16
II	Transmission System for Phase-I Gener	ation Pro	jects in Jh	arkhand &	West Be	ngal : Pa	rt-B				
4	Balia - Varanasi	S/C	765	165	463	463	463	165	SEP-14	Mar'16	Commissioned 03/16
5	Gaya - Varanasi	S/C	765	273	738	738	738	273	SEP-14	Apr'16	Commissioned 04/16
6	Kanpur (new) - Kanpur (exit)	D/C	400	43	62	62	62	43	NOV-14	Jul'16	Commissioned 07/16
7	Kanpur - Jhatikara	S/C	765	466	1269	1269	1269	466	NOV-14	Jul'16	Commissioned 07/16
8	Varanasi-Sarnath	D/C	400	214	306	306	304	214	Nov'14	Oct'16	Commissioned 10/16
9	LILO of Sasaram - Allabhadad at Varanasi (Q)	D/C	400	24	36	36	36	24	NOV-14	Mar'16	Commissioned 03/16
10	Varanasi - Kanpur	D/C	765	652	885	885	885	652	NOV-14	Jul'16	Commissioned 07/16
11	Kanpur S/S		765/400	2x1500	100%	100%	100%	100%	Oct' 14	Jul'16	Commissioned 07/16
12	Varanasi S/S		765/400	2x1500	100%	100%	100%	100%	Oct' 14	Mar'16	Commissioned 03/16
III	Common Strengthening Transmission S	ystem fo	r Transfer	of power fi	om gene	eration p	rojects in	Jharkhan	d to NR/WR	under the Sco	l pe of Private Sector.
13	Dhramjaygarh - Jabalpur (JTCL)	D/C	765	758	992	992	992	758	Mar'14	Sept'15	Commissioned 09/15
3	HCPTC-III				-						
	Transmission System for transfer of pov										

	Name of Transmission Lines/Substations		Voltage Level/ Voltage ratio	Total Length CKM/ Capacity in MVA	Cons	truction	progress	Status	Targ	et Date	
SI No		Ckts (S/C) & (D/C)			TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
1	LILO of Siliguri (Existing) - Purnea line (Q) at New Pooling Station at Kishanganj	D/C	400	16	25	25	25	16	MAY-13	Mar'16	Commissioned 03/16
	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	36	69	69	69	36	MAY-13	Mar'16	Commissioned 03/16
3	New Substation at Kishanganj along with associated bays		400/220	2x500	100%	100%	100%	100%		Oct'16	Commissioned 10/16
II	Transmission System for transfer of po	wer from	generation	projects i	n Sikkim	to NR/W	R part -B				
4	Kishanganj - Patna line (Quad)	D/C	400	692	915	915	915	691	NOV-13	Mar'16	Commissioned 03/16
5	LILO of Gangtok - Rangit at Rangpo	D/C	132	7	21	21	21	7	Nov' 13	Nov' 14	Commissioned 11/14
6	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	21	36	36	36	10	NOV-13	Mar'16	LILO - IN portion completed & test charged in Mar'16. LILO - OUT was proposed for deferement due to delayed clearance/Generation. Now it is taken up again and NIT has been floated.
7	LILO of Teesta-V Siliguri line at Rangpo (1 D/C & 1.5 M/C)	D/C	400	15	26	26	26	15	NOV-13	Oct'14	Commissioned 10/14
	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 M/C)	MC+D/C	220	52	115	115	115	54	NOV-13	May'15	Commissioned 05/15
9	Rangpo (GIS)		400 /220/132	16x105+3 x100		100%	100%	100%	Nov' 13	Mar'17	Commissioned 07/14
10	New Melli GAS Insulated substation		220/132		100%	100%	100%	100%	Nov' 13	May'15	Commissioned 05/15
4	HCPTC-IV										
ı	Transmission System Associated with I	PPs near	Bilaspur c	omplex in	Chhattis	garh & N	IP Project	s"			
1	Indore - Vadodara	S/C	765	320	909	909	909	320	Nov' 13	MAY-14	Commissioned 05/14
2	Vadodara - Pirana (Quad)	D/C	400	274	367	367	367	274	Nov' 13	MAR-14	Commissioned 03/14
3	Vadodra S/S		765/400	2x1500	100%	100%	100%	100%	Dec' 13	Jun'15	Commissioned 06/15
5	НСРТС-V										
ı	Common transmission sytem strengthe	ning to b	e implemer	ited by PO	WERGRI	D					
1	Raigarh Pooling Station (Near Kotra) - Raipur Pooling Station	D/C	765	480				480	May' 14	Jun' 14	Commissioned 6/14.
2	Aurangabad (PG) - Padghe (PG)	D/C	765	570	773	772	761	540	MAY-15	Dec'17	Commissioning matching with down stream Kudus (MSETCL) S/S. MSETCL S/S critical.
	Champa Pooling Station - Dharamjaygarh / Near Korba Switching Station line	S/C	765	62	153	153	153	62	MAY-14	MAY-14	Commissioned 05/14.
4	Champa Pooling Station - Kurukshetra (HVDC)	BIPOLE	±800	2574	3477	3477	3477	2574	DEC-15	Mar'17	Commissioned 03/17

			Voltage Level/ Voltage ratio		Cons	truction	progress	Status	Targ	et Date	
SI No	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)		Total Length CKM/ Capacity in MVA	TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
5	Champa Pooling Station - Raipur Pooling Station line	D/C	765	298	387	387	387	298	MAY-14	MAY-14	Commissioned 05/14.
6	Kurukshetra - Jallandhar	D/C	400	531	728	728	728	531	DEC-15	DEC-15	Commissioned 12/15.
7	Padghe (PG) - Kudus line(Q)	D/C	400	32	46	46	46	32	Aug'14	Dec'17	Line completed in Feb'17. Commissioning matching with A'bad-Padghe line & readiness of Kudus S/S of MSETCL.
8	Raigarh Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	96	247	247	247	96	MAY-14	May 15	Commissioned 05/15
9	Wardha - Aurangabad line	D/C	765	701	928	928	928	690	DEC-15	Jul'15	Commissioned 07/14
10	Raigarh Pooling Station (Near Kotra) - Raigarh line	D/C	765	98	133	133	133	98	May' 14	OCT-10	Commissioned 10/13.
11	Raipur Pooling Station - Wardha line-I	D/C	765	736	910	910	910	736	Dec' 15	OCT-14	Commissioned 11/14.
12	Raipur Pooling Station - Wardha Line -II	D/C	765	714	963	960	950	671	Dec' 15	Mar'17	Commissioned 03/17
13	Aurangabad (PG) - Boisor (Quad)	D/C	400	690	860	859	859	676	May' 15	Sep'17	Severe ROW problem being encountered in grape garden area being resolved progressively with support for State Govt.
14	Raipur Pooling Station - Raipur (PG) line	D/C	400	43	65	65	65	43		MAR-13	Commissioned 03/13
15	Raigarh Pooling Station (Near Kotra) - Raigarh Pooling Station (Near Tammar) line	D/C	400	13	22	22	22	13		APR-13	Commissioned 04/13
16	Vadodra - Asoj line	D/C	400	24	37	37	37	24	May' 15	MAR-14	Commissioned 03/14
17	Raigarh Pooling Station (Near Tamnar)		765/400	1500	100%	100%	100%	100%	May' 14	OCT-13	Commissioned 10/13.
18	Champa Pooling Station		765/400	6x1500	100%	100%	100%	100%	May' 14	Dec'16	Commissioned 12/16
19	Raipur Pooling Station		765/400	1500	100%	100%	100%	100%		Mar'17	Commissioned 03/17
20	Padghe (PG)		765/400	2x1500	100%	95%	95%	92%		Dec'17	Supply, civil works & erection under progress.
	Aurangabad (PG)		765/400	2x1500	100%	100%	100%	100%		JUL-14	Commissioned 7/14.
Stren	gthening in Northern Region										
22	LILO of Abdullapur - Sonepat at Kurukshetra (Tripal)	D/C	400	30	45	45	45	30	DEC-15	Nov'15	Commissioned 11/15
23	Kurukshetra		400/220	2x500	100%	99%	99%	99%		Feb'17	Commissioned 03/17
II	Common transmission sytem strengthe							1 .	T		
24	Aurangabad - Dhule (BDTCL)	S/C	765	192	509	509	509	192	Mar' 14	JUN-14	Commissioned 10/14.
25	Dhule - Vadodara (BDTCL)	S/C	765	263	680	680	680	263	Mar' 14	Feb'15	Commissioned 02/15.

				Total Length CKM/ Capacity in MVA	Cons	truction	progress	Status	Targ	et Date	
SI No	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)	Voltage Level/ Voltage ratio		TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
	Dhule (IPTC) - Dhule (MSETCL) (BDTCL)	D/C	400	35	56	56	56	35	Mar' 14	SEP-14	Commissioned 09/14.
27	Dhule S/S		765/400	2x1500	100%	100%	100%	100%	Mar' 14	SEP-14	Commissioned 09/14.
	HCPTC-VI										
I	Transmission System Associated with II	PPs in Kı	rishnapatna	m Area, A	ndhra Pr	adesh					
1	Kurnool - Raichur (IInd Ckt)	S/C	765	118	299	299	299	118		JUN-14	Commissioned 06/14.
2	Nellore Pooling Station - Kurnool	D/C	765	602	738	738	738	602	SEP-14	OCT-14	Commissioned 10/14.
	LILO of Abdullapur - Sonepat at Kurukshetra (Tripal)	D/C	400	15				15		,MAR-13	Commissioned 03/13.
4	Nellore Pooling Station (PG)		765/400	2x1500	100%	100%	100%	100%		OCT-14	commissioned in 10/14.
5	Associated 765 kV & 400 kV bays at Nellore Pooling station, Kurnool and Raichur stations		765		100%	100%	100%	100%		Jun' 14	Commissioned in 06/14
7	HCPTC-VII										
ı	Transmission System Associated with II	PPs in Tu	ıticorin Are	a, Tamil N	adu						
1	LILO of Tuticorin JV - Maduri at Coastal Energen TPS	D/C	400	9	16	16	16	9	Jan' 12	Sep' 13	Commissioned 09/13.
2	Salem (PS) - Madhugiri (NMTCL)	S/C	765	243	644	644	639	183	Sep'14	Dec'17	Severe ROW in Karnataka. Obstruction are being removed progressively with the help of Police protection.
3	Salem Pooling Station - Salem (Quad) line	D/C	400	120	165	165	165	120	Sep'14	Oct'16	Commissioned 10/16
4	Tuticorin Pooling Station - Salem Pooling Station	D/C	765	731	1000	1000	1000	731	Sep'14	Nov'16	Commissioned 11/16
5	Extn. at 765 kV pooling station in Tuticorin (initially charged at 400 kV)		765/400	100%	100%	100%	100%			Nov'16	Commissioned 11/16
6	765 kV pooling station in Salem (initially charged at 400 kV)		765/400	100%	100%	100%	100%			Oct'16	Commissioned 10/16
8	HCPTC-VIII										
ı	Transmission System Associated with II	PPs Proje	ects in Srik	akulam Ar	ea, Andh	ra Prade	sh				
1	Angul - Jharsauguda line	D/C	765	590	790	707	642	182	DEC-15	Mar'18	Severe ROW being faced near Angul end. Huge forest involvement. Stage-I issued in Dec'16. Working permission issued partly.
2	Jharsuguda - Dharamjaygarh line	D/C	765	300	407	340	331	169	DEC-15	Mar'18	Huge forest involvement. Forest clearance (StgI) for chattisgarh portion issued in Jul'17. permission to work awaited.
3	Srikakulam Pooling Station - Angul line	D/C	765	552	730	730	730	552	JUN-15	Jan'17	Commissioned 01/17
4	Pooling station at Srikakulam		765/400	2x1500	100%	98%	98%	96%		Dec'17	765KV Bay commissioned in Jan'17 matching with associated line. ICT's ready. Commissioning matching with Gen. / downstream line.

					Cons	truction	progress	Status	Targ	et Date	
SI No	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)	Voltage Level/ Voltage ratio	Total Length CKM/ Capacity in MVA	TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Schedule Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
5	Substation at Angul		765/400	1x1500	100%	100%	100%	100%	Dec' 15	May' 15	Commissioned 05/15.
6	Associated 400 kV bays at Srikakulam & Angul substations		400		100%	100%	100%	100%		Jan'17	Commissioned 01/17
7	Associated 765 kV bays at Angul, Jharsuguda & Dharamjaigarh substations		765		100%	95%	95%	89%		Mar'18	Supply, civil works & erection under progress. Completion matching with line.
9	HCPTC-IX										
I	Transmission System Associated with I	PPs Proje	ects in Sou	thern Regi	on, for tr	ansfer o	f power to	other reg	gions		
1	Sholapur - Pune	S/C	765	268	750	750	750	268	Oct' 14	Feb'15	Commissioned 02/15.
2	Jabalpur Pooling Station - Orai 765 kV S/C line	D/C	765	721	969	969	969	721	Apr'18	Mar'18	Line completed in 08/17 but associated substation would be completed by Mar'18.
3	Satna - Gwalier 765 kV D/C line	S/C	765	337	901	901	901	337	Nov' 12	Feb'14	Commissioned 02/14
4	Orai - Orai (UPPCL) (Quad) line 400 kV	D/C	400	84	115	115	110	68	Apr'18	Mar'18	Completion matching with Orai Substation.
5	Orai -Aligarh 765 kV D/C line	D/C	765	662	906	896	844	436	Apr'18	Apr'18	Effort being made to complete earlier in FY 2017-18. Severe ROW problem near urban area.
6	Kanpur - Jhatikara 765 kV S/C line	S/C	765	466	1269	1269	1269	466	Nov' 14	Jul'16	Commissioned 07/16
7	LILO of one ckt. of Satna-Gwalior at Orai	D/C	765	73	104	104	104	72	Apr'18	Mar'18	Completion matching with Orai Substation.
8	LILO of Agra- Meerut 765 kV S/C line at Aligarh	D/C	765	22	34	24	14		Apr'18	Apr'18	Effort being made to complete earlier. 01 loc. under ROW.
9	LILO of Kanpur - Jhatikara 765 kV S/C line at Aligarh	D/C	765	22	34	24	14		Apr'18	Apr'18	Effort being made to complete earlier. ROW clearance to be expedited at 09 locs
10	Orai S/S		765/400	2X1000	100%	75%	85%	65%	Apr'18	Mar'18	Supply, civil work & erection under progress.
11	Aligarh Switching stn. GIS		765/400		100%	75%	85%	60%	Apr'18	Apr'18	Engg., supply, civil work & erection under progress.
10	НСРТС-Х										
I	Transmission System Associated with I	PPs Proje	ects in Ver	agiri Area	, Andhra	Pradesh	1				
1	LILO of Gazuwaka - Vijayawada at Vemagiri	D/C	400	38	85	4			Jun' 14	Jun' 16	Line cancelled
2	Khammam - Hyderabad line -I	D/C	765	410							Line cancelled by CERC.
3	Hyderabad - Hyderabad (existing) (Quad) line	D/C									Line cancelled by CERC.
4	Khammam S/S - Khammam (existing) (Quad) line 400 kV	D/C	400								Line cancelled by CERC.
5	Hyderabad - Wardha line 765 kV	D/C	765	1072	1465	1465	1449	973	May' 18	Jul'17	Commissioned 07/17
	Vemagiri Pooling Station - Khammam	2xD/C	765	455							Line cancelled by CERC.
	Wardha - Jabalpur Pooling station	D/C									Scheme under review in view of CERC direction.
8	GIS Pooling station at Vemagiri		765/400	2X1500					Jun' 14		Being covered under another scheme.

			Voltage Level/ Voltage ratio	Total	Cons	truction	progress	Status	Targ	et Date	
SI No	Name of Transmission Lines/Substations	Ckts (S/C) & (D/C)		Length CKM/ Capacity	TL (Nos) /Land Acquisi tion	STC (Nos) /Civil work comple ted	TE (Nos) Eqpt. Recived	STG (cKM) /Eqpt. Erected	Schedule	Revised/ Anticipated	Remark
1	2	3	4	5	6	7	8	9	10	11	12
11	HCPTC-XI										
T	Transmission System Associated with I	PPs Proje	ects in Nag								
1	LILO of Neyveli - Trichy at Nagapattnam Pooling station	S/C	400	46	63	63	63	46	OCT-14	JUN-14	Commissioned 06/14.
2	Narendra (New, Kudgi) - Kolhapur (new)	D/C	765	374	489	489	489	374	APR-15	Nov'15	Commissioned 12/15
3	LILO of both ckt of Kolhapur - Mapusa at Kolhapur (new)	D/C	400	90	120	120	120	90	APR-15	Nov'15	Commissioned 11/14.
4	Salem - Madhugiri (NMTCL)	S/C	765	219	575	550	528	115	Dec'15	Mar'18	Severe ROW problem being faced due to work progress extremly slow. Two locations in wildlife to be cleared.
5	Narendra (Existing) - Narendra (New)	D/C	400	354	464	464	464	358	APR-15	Dec'15	Commissioned 12/15
6	Nagapathanam PS - Salem	D/C	765	406	543	543	540	380	DEC-15	Oct'16	Commissioned 10/16
7	Srikakulam PS - Vemagiri PS	D/C	765	668	877	877	877	668	Aug'16	Sep'16	Commissioned 01/17
8	Khammam - Nagarjunasagar	D/C	400	290	388	388	388	290	Dec'15	Dec'15	Commissioned 12/15
9	Narendra (New) - Madhugiri	D/C	765	758	867	867	867	758	Dec'15	Sep'16	Commissioned 09/16
	Kolhapur - Padghe	D/C	765								Line dropped.
11	GIS Pooling station at Nagapattinam		765/400	4x1500	100%	100%	100%	100%		Mar' 15	Commissioned 03/15.
12	GIS Pooling station at Kolhapur		765/400	4x1500	100%	100%	100%	100%	Apr' 15	Nov'15	Commissioned 11/15.
13	GIS Pooling station at Narendra		765/400	2x1500	100%	100%	100%	100%	Apr' 15	Nov'15	Commissioned 11/15.
14	Substations at Salem		765/400	2x1500	100%	100%	100%	100%	Dec' 14	Oct'16	Commissioned 10/16