



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

विद्युत प्रणाली परियोजना प्रबोधन प्रभाग

Power System Project Monitoring Division

सं. के.वि.प्रा. / पीएस / पीएसपीएम /7/7/

दिनांक : 15.06.2017

सेवा में / To,

(संलग्न सूची के अनुसार / As per attached list)

विषय : किशनगंगा एचईपी से जुड़े ट्रांसमिशन सिस्टम की प्रगति की समीक्षा के लिए मुख्य अभियंता (पीएसपीएम), के.वि.प्रा. द्वारा 12.06.2017 को की गई बैठक का कार्यवृत्त।

Subject: Minutes of the meeting taken by Chief Engineer (PSPM), CEA on 12.06.2017 to review the progress of transmission system associated with Kishanganga HEP.


महोदय / Sir,

किशनगंगा एचईपी से जुड़े ट्रांसमिशन सिस्टम की प्रगति की समीक्षा के लिए मुख्य अभियंता (पीएसपीएम), के.वि.प्रा. द्वारा 12.06.2017 को की गई बैठक का कार्यवृत्त संलग्न है।

Minutes of the meeting taken by Chief Engineer (PSPM), CEA on 12.06.2017 to review the progress of transmission system associated with Kishanganga HEP is enclosed herewith for information and necessary action.

Encl: a/a

भवदीय / Yours Sincerely,


(बी एस बैरवा/ B. S. Bairwa)

निदेशक / Director

प्रति सूचनार्थ :

1. Director (Trans.), MOP, Shram Shakti Bhawan, Rafi Marg, New Delhi-110001
2. PPS to Member (Hydro), CEA
3. PPS to Member (PS), CEA

Minutes of the meeting taken by Chief Engineer (PSPM), CEA on 12.06.2017 to review the progress of transmission system associated with Kishanganga HEP.

List of participants is attached at Annexure-I.

2. Chief Engineer (PSPM), CEA welcomed all the participants. He stated that in the meeting chaired by Member (Hydro), CEA on 30.05.2017 to review the progress of works of the Kishenganga Hydro Electric Project (3x110MW), it was pointed out that switchyard of HEP as well as its power equipment system may become critical. To review the progress of evacuation system, the meeting has been convened.

Brief of discussion is as follows:

A. National Hydro Power Corporation (NHPC)

Representative of NHPC informed that work of switchyard at Kishanganga HEP is progressing in full swing and civil work would be completed by July 2017.

Out of 32 number of structure towers in sub-station, 28 were to be completed on priority. However, upto 12.06.2017, concrete work had been completed for 10 towers and raft completed in 16 towers.

Similarly, for total 142 nos. of equipment foundations, 112 were to be completed on priority. Out of them, 24 had been completed.

Representative of NHPC stated that their units had been planned for commissioning in Nov'17, Dec'17 & Jan'18 respectively.

NHPC was requested to expedite the construction to match the commissioning with generating units. CE(PSPM) advised NHPC/PGCIL representative to coordinate properly to avoid any mismatching of termination arrangement of Kishanganga – Amargarh 400kV line.

B. Power Grid Corporation Limited (PGCIL)

Representative of POWERGRID stated that 220kV D/C Kishanganga- Amargarh and 220kV Kishanganga- Wagoora had been planned for evacuation of power from Kishenganga HEP. However, 220kV D/C Kishanganga- Amargarh line had been planned to be completed on priority by Nov'17 and the progress of the same was as follows:

Total length	:	85 Ckm
Tower Locations	:	150 nos (5 D/C + 145 M/C)
Foundation	:	111 nos. (111 M/C)
Tower Erections	:	81 nos.
Stringing	:	7.4 Ckm

The progress of the 220kV D/C Kishanganga-Wagoora line was as follows:

Total Length	:	232 Ckm
Tower Locations	:	397 nos. (252 D/C + 145 M/C)
Foundation	:	210 nos. (99 D/C + 111 M/C)
Tower Erections	:	128 nos. (47 D/C + 81 M/C)
Stringing	:	7.4 Ckm

Expected date of completion : March 2018

Representative of POWERGRID stated that in 220kV D/C Kishanganga-Amargarh line, out of 145 cases in of RoW, Price Negotiation Committee (PNC) had cleared 139 cases and compensation disbursed in 52 cases. For 220kV D/C Kishanganga- Wagoora line, out of 252 cases in of RoW, Price Negotiation Committee (PNC) had cleared 42 cases and compensation disbursed in 30 cases.

Since no representative from JKPDD was present in the meeting, latest status of works in J&K like readiness of downstream network from Amargarh s/s of SGL could not be ascertained but it was noted that JKPDD has issued NIT for LILO line (LILO of Delina- Zainkote 220kV line at Amargarh (SGL)) and award would be placed by end of June'2017. The length of line is 12 ckm. 2 nos 220kV bays at Delina (J&K) S/s are available for termination of Kishanganga – Amargarh 220kV line.

CE(PSPM) advised Director (PSPM) to call JKPDD officers separately to discuss the progress of Transmission & Distribution network in J&K.

The meeting ended with vote of thanks to the chair.

List of Participants

CEA

- | | |
|-----------------------|-----------------------|
| 1. B. K. Arya | Chief Engineer |
| 2. Awadhesh Kr. Yadav | Director |
| 3. B.S. Bairwa | Director |
| 4. Yadav Manoj Kumar | Assistant Director-II |

POWERGRID

- | | |
|------------------|-----------|
| 1. Prabhat Datre | DGM (CML) |
|------------------|-----------|

NHPC

- | | |
|-------------------|-------------|
| 1. R.K. Chaudhary | ED (T&RE) |
| 2. B.K. Sahu | AM (E) |
| 3. Rohit Saxena | Manager (E) |
| 4. Anish Gouraha | CE (E) |

List of Addressees

Sl. No.	Address	Tele/Fax No./email
1.	Chairman & Managing Director PGCIL, Corporate Office, Gurgaon, Haryana	Tel: 0124-2571800-900 M: 9810530571
2.	Commissioner/Secretary to Govt., Lottery Building, Behind Civil Power Dev. Department, Civil Secretariat, Srinagar, J&K	Tel: 0194-2452236, Fax: 0194-2452352
3.	Chairman & Managing Director N.H.P.C Office Complex, Sector-33, Faridabad - 121003 (Haryana)	<u>Tel:0129-2277920</u> Fax: 0129-2277941