



# भारत सरकार Government of India विद्युत मंत्रालय Ministry of Power केन्द्रीय विद्युत प्राधिकरण Central Electricity Authority विद्युत प्रणाली परियोजना प्रबोधन प्रभाग Power System Project Monitoring Division

सेवा में,

(संलग्न सूची के अनुसार)

विषय: एस्सार पावर ट्रांसिमशन कंपनी लिमिटेड के द्वारा बनाई जा रही " महान - सीपत 400 के वी डबल सिकेट लाइन " के निर्माण की प्रगति की सिमीक्षा करने के लिए मुख्य अभियंता (विद्युत प्रणाली परियोजना प्रबोधन प्रभाग) द्वारा 23.03.2018 को ली गई बैठक का कार्यवृत्त।

महोदय,

एस्सार पावर ट्रांसिमशन कंपनी लिमिटेड के द्वारा बनाई जा रही " महान - सीपत 400 के वी डबल सिर्केट लाइन " के निर्माण की प्रगति की समीक्षा करने के लिए मुख्य अभियंता (विद्युत प्रणाली) द्वारा 23.03.2018 को ली गई बैठक का कार्यवृत्त संलग्न है।

संलग्नक : यथोपरी ।

भवदीय.

(आर के तिवारी ) उप निदेशक

# प्रति सूचनार्थ:

- 1. संयुक्त सचिव (पारेषण), विद्युत मंत्रालय, श्रम शक्ति भवन, रफ़ी मार्ग, नई दिल्ली
- 2. सदस्य (विद्युत प्रणाली), केविप्रा के प्रधान निजी सचिव

# **List of Addressees:**

SI. No.	Organization	Address	Tele/Fax No./email
1	Essar Power	Shri Madan Gupta, Managing Director Essar Power MP Ltd Village- Bandhoura, Post- Karsualal, Tehsil Mada, Dist. Singrauli (MP)-486886	Madan.gupta@essarpower.co.in 9819731319
2	Essar Power	Shri Sachidanand Bhujade Vice President Essar Power Transmission Co. Ltd Village- Bandhoura, Post- Karsualal, Tehsil Mada, Dist. Singrauli (MP)-486886	Sachidanand.bhujade@essarpower.co.in 9909993545
3	Kalpataru Power Transmission Ltd.	Shri Rajeev Dalela, President (TL&SAARC) KPTL, Plot No. 101, Part-III GIDC, Estate Sector-28 Gandhinagar 382028 Gujarat	rajeev.dalela@kalpatarupower.com vipin.varshney@kalpatarupower.com Tele: 07923214000 Fax: 07923211951 7046111190 9924113375
4	Kalpataru Power Transmission Ltd.	Shri Pankaj Jaiswal, Vice President KPTL, Plot No. 101, Part-III GIDC, Estate Sector-28 Gandhinagar 382028 Gujarat	Pankaj.jaiswal@kalpatarupower.com

Minutes of Meeting taken by Chief Engineer (PSPM), CEA at New Delhi on 23.03.2018 to review the progress of Mahan – Sipat 400 KV D/C transmission line being implemented by Essar Power Transmission Company Ltd. (EPTCL)

- 1. Chief Engineer (PSPM) welcomed all the participants and expressed his concern on slow progress of Mahan- Sipat 400 kV transmission line. Further, CE(PSPM) took up the agenda of the meeting and sought the progress made by M/s EPTCL so far.
- 2. Representative of M/s EPTCL(Essar Power) submitted current status of progress of the line as under:

•	Total length	337 km
•	Total Tower locations	942 nos
•	Foundations completed	942 nos.
•	Tower erection	942 nos.

Stringing completed 296 km

Representative of M/s EPTCL stated that additional manpower resources have been deployed to complete the line by May'18. CE(PSPM) enquired specifically about the manpower deployed for stringing work. Representative of M/s KPTL (Katpataru Power Transmission Limited) submitted that at present, 4 TSE & 2 Manual gangs have been deployed by M/s KPTL and two teams have been working for Restoration works / crossings.

- 3. M/s KPTL also expressed their concern on unavailability of front for carrying out stringing works. M/s EPTCL informed that they have already contacted the District collectors, SPs and SDMs of Balrampur & Surajpur Districts of Chhattisgarh and Singrauli district of M.P. M/s EPTCL assured that for ensuring clear work front to M/s KPTL, following steps would be taken:
  - (i) EPTCL to remain in touch with local Tehsildars & Patwaris of concerned area to resolve the issue of RoW
  - (ii) EPTCL to line up security persons / police protection wherever required.
- 4. KPTL confirmed that with the available manpower as stated above, the stringing work shall be completed on best efforts by end of May' 2018 and submitted the plan of balance stringing work as under:
  - Mar'18 8.309 km
  - Apr'18 21.015 km
  - May'18 12.378 km

5. EPTCL has informed that Wireless Planning & Coordination Wing of Ministry of Communication (Department of Telecommunication) vide their letter dated 06/09/2012 had issued NoC for use of PLCC frequencies as proposed by EPTCL for the above transmission line. Although due to some unexpected conditions the construction of line got delayed and some frequencies allotted to this line have now been allotted to PGCIL by WPC. EPTCL vide their letter dated 25/09/2017 has again requested WPC and PCD Division (erstwhile Load Dispatch & communication Division), CEA to allot alternate frequencies. PCD Division, CEA vide their letter dated 12/10/17 has also requested WPC to allocate PLCC frequencies on priority basis. EPTCL representative requested to take up matter with WPC/CE(PCD).

Meeting ended with vote of thanks to the chair.

### Annexure-I

## **List of Participants**

### CEA

1. Sh. Shri B K Arya Chief Engineer (PSPM) – In Chair

2. Sh. RP Pradhan Director (PSPM)

Sh. R K Tiwari
 Deputy Director (PSPM)
 Sh. Rajesh
 Asstt. Director-I (PSPM)

### **EPTCL / EPMPL**

1. Sh. S Bhujade Executive Director

2. Sh. Akhil Mehta Joint General Manager

### **KPTL**

1. Sh. P Jagan Mohan Rao AVP & Regional Head

2. Sh. Pinakin Thakkar GM