



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

विद्युत प्रणाली परियोजना प्रबोधन प्रभाग

Power System Project Monitoring Division

सं: केविप्रा / पीएस/ पीएसपीएम/07/07/2018/ 657-61

दिनांक: 05.03.2018

सेवा मे

(पते की संलग्न सूची के अनुसार)

विषय: जम्मू-कश्मीर में प्रगति संचरण काम की समीक्षा के लिए 20.02.2018 को सीईए में आयोजित बैठक का कार्यवृत्त

महोदय,

जम्मू-कश्मीर में संचरण काम की प्रगति की समीक्षा के लिए मुख्य अभियंता (पीएसपीएम) की अध्यक्षता में सीईए में एक बैठक 20.02.18 को हुई थी। जेकेपीडीडी, पीजीसीआईएल और स्टर्लाइट पावर ट्रांसमिशन लिमिटेड के अधिकारी बैठक में भाग ले चुके थे। उपर्युक्त बैठक के मिनट संलग्नक पर संलग्न हैं।

संलग्न: ऊपरोक्त अनुसार

आपका आभारी


(अजितेश कुमार)

उप निदेशक

कॉपी

प्रतिलिपि जानकारी के लिए अग्रेषित;

1. संयुक्त सचिव (ट्रांस), विद्युत मंत्रालय, श्रम शक्ति भवन, नई दिल्ली
2. एसए सदस्य (पीएस), सीईए

Annexure

Minutes of meeting taken by Chief Engineer(PSPM, CEA on 20.02.2018 to review the progress transmission work in J&K

List of participants is attached at Annexure-I.

2. Chief Engineer (PSPM) welcomed all participants and stated that this meeting has been called to review the progress of transmission lines for evacuation of power from Kishanganga HEP (3x110 MW) in J&K and its further transmission Amargarh(Delina) onward. He further stated that completion of Srinagar(Alusteng)-Leh 220 kV S/C transmission line of PGCIL is expected by Sept, 2018 and Srinagar(Alusteng) 220/132 kV substation and associated 220 kV line would be required in same time frame. He expressed his concern on the slow progress of transmission work in J&K by JKPDD. The progress of all the associated transmission lines in J&K were discussed in details. The gist of action points as emerged during discussions are as under:

(a) Amargarh (Delina)-Zainkote 220 kV D/C line and augmentation of transformation capacity at Amargarh(Delina) S/s

Only one ckt of Amargarh(Delina)-Zainkote 220 kV D/C line has been commissioned and both the ckts of 220 kV D/C line would be needed for smooth evacuation of power from Kishanganga HEP. Shri Khurshid, CE(JKPDD) informed that one circuit of this 220 kV D/C line was commissioned in June, 2013. Work on other circuit is completed but ckt could not be charged due to compensation issue at one location. He further stated that the matter of compensation issue has been reported to higher authority and expecting to resolve compensation issue soon. He stated that 2nd ckt of 220 kV D/C line would be commissioned by March, 2018. Sh Khurshid informed that Amargarh(Delina) is major load center and 220/132 kV substation at Delina has total capacity of 160 MVA, which is being augmented to 320 MVA. The augmentation work has been kept in the current transmission plan at an estd cost of Rs. 18.74 crs. Chief Engineer (PSPM) requested CE(JKPDD) to make effort for early commissioning of second ckt of Amargarh (Delina)-Zainkote 220 kV D/C line to avoid constraints in further transmission of power from Amargarh(Delina) after synchronization of Kishanganga HEP with the grid.

(b) LILO of Amargarh (Delina)-Zainkote 220 kV D/C line at Amargarh(Sterlite)

Chief Engineer(JKPDD) informed that construction of this 220 kV LILO line had been placed to Sterlite Grid. The representative of Sterlite Grid informed that all foundation and tower erection work has already been completed. The total length of lines(2xD/C) is about 3.2 km. Out of which 0.6 Km stringing has been completed. Representative of Sterlite Grid informed that LILO line would be commissioned by 07.03.18.

(c) Wagoora-Budgam-Zainkote 220 kV D/C line:

CE(JKPDD) informed that Construction work of this line has been affected due to severe ROW issues at Dangerpora in Budgam District. However, Wagoora to Budgam link would be completed using multi circuit tower by utilizing the existing corridor. JKPDD submitted details of RoW at under;

Tower No.	Village	Tehsil	District	Issue
2&3 of loop out Budgam tap	Budgam	Budgam	Budgam	Objections by the concerned land owner who demands change in alignment of line. Matter is subjudice.
31	Chandoora	Chandoora	Chandoora	Award of land compensation not finalized in PNC yet

The progress of line is as under;

Length of line	31 km
Location	123
PNC done	107
Foundation completed	105
Tower erection completed	82
Stringing completed	8.7 km

(d) Wagoora-Mirbazar 220 kV D/C line:

CE(JKPDD) submitted progress of line as under;

Length of line	52 km
Location	177
PNC done	174
Foundation completed	177
Tower erection completed	171
Stringing completed	24.8 km

He informed that construction work is affected due to ROW issue and submitted detail of row issue as under;

Tower No.	Village	Tehsil	District	Issue
131	Gadoora	Newa	Pulwama	The location is in dense fruit orchards and stiff objection from land owner is being faced. DDC Pulwama and SSP Pulwama were requested several time to provide security but assistance is not provided
172	Wagoora	Chandoora	Budgam	The compensation yet to be disbursed due to dispute in family.

(e) Zainkote-Alusteng-Mirbazar 220 kV D/C line:

CE(JKPDD) submitted progress of line as under;

Length of line	127 km
Location	442

PNC done	412
Foundation completed	423
Tower erection completed	91
Stringing completed	0 km

CE(JKPDD) stated that construction of line was affected due severe RoW issue and submitted detail of progress & RoW line section-wise as under;

Zainkote-Alusteng section

Work stopped due to non-availability of fund and ECI shall resume work by first week of April 18 with the commissioning schedule of 10/2018.

Location-159, foundation casted-147, Tower erected – 91, stringing done-10km

Tower No.	Village	Tehsil	District	Issue
15C	Soibug	Narbal	Budgam	Foundation casted but due to non-settlement of compensation issue, land owner is not allowing erection of tower. PNC done but land owner is not accepting rate. The issue has been taken up again with Dy. Commissioner, Budgam to conduct PNC again to finalise compensation issue
21C, 22A, 23D, 24C, 25C, 30C, 31C	Darmuna	do	do	do
32A	Gotipura	do	do	do
43D	Gagarpora	Singhpora	Baramulla	Land notified. DC Baramulla fixed PNC many times but land owner neither attend meeting nor allowing construction work
46C	Narbal	do	do	do
47A	Narbal	do	do	do
50A	Sozeith	Narbal	Budgam	PNC is pending
75D	Gund Roshan	Tulmulla	Ganderbal	Compensation yet to be released.
79A	Dub	Wakoora	do	Land owner not allowing tower erection and not accepting compensation
88A	Wakoora	Wakoora	do	land owner namely Ab. Rashid objecting casting of foundation.

131D, 132C, 133A, 134D, 136C, 137D, 138C	Sarch Shahpora	Ganderbal	Ganderbal	Line was realigned as line stretch passing along the side of village. The revenue papers submitted Collector Land PDD Srinagar for re-surveyed route on 29-12-217 for issuance of notification under Section-4.
------------------------------------------------------------	-------------------	-----------	-----------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Alusteng - Mirbazar section

Work stopped due to non-availability of fund. Balance work has been retendered and work is expected to be allotted by last of April 18 with the commissioning schedule of 10/2019.

Location-283, foundation casted-276, Tower erected – 0, stringing done - 0km

Tower No.	Village	Tehsil	District	Issue
35C	Saidpora	Srinagar North	Srinagar	Land owners of loc no.35&36 have refused to attend PNC as such the committee on 05-06-2017 decided to proceed for land acquisition under compulsory mode. Necessary action are being initiated.
36C	Danihama	do	do	do
44D	Harwan	do	do	The tower foundation has been encroached upon by the police department for construction of Police Station Harwan. The police had agreed to pay the funds for relocation of tower outside their periphery which despite repeated follow up are still awaited.
47C	do	do	do	Foundation falls in wildlife area and got clearance from Supreme Court however, formal order from Administrative Department Forest is awaited.
72C	Brane	do	do	PNC yet to be done
73C	do	do	do	PNC yet to be done

(f) 220/132 kV Alusteng S/S:

CE(JKPDD) stated that erection of structure on 132 kV and 33 kV side has been done and commissioning of 2x50 MVA, 132/33 kV S/S is expected by Jun, 18 by LILO of existing USHP-Habbak 132 kV line at alusteng. CE(JKPDD) stated that work at substation had been stopped in 2014 due to paucity of fund and also contractor(Jyoti structure) had withdrawn his man and machine from site due to companies internal financial problem . JKPDD has already terminated the contract and the balance are being executed by JKPDD at the risk and cost of the contractor. He further stated that fund has now been received and 220/132 kV Alusteng S/S is targeted to commission in Oct, 2018.

M/s PGCIL informed that completion of Alusteng-Leh 220 kV line is expected by Sep, 2018 and 220 kV bays at Alusteng S/S would be required for its termination. CE(PSPM) reiterated that commissioning of 220/132 kV Alusteng S/S along with associated 220 kV lines by Sept, 2018 is prerequisite for commission of Alusteng-leh 220 kV line of PGCIL. CE(JKPDD) ensured that commissioning of Zainkote - Alusteng 220 kV line and 220/132 kV Alusteng S/S would match commissioning of Srinagar – Leh line.

(g) Kishenganga – Amargarh(Delina) 220 kV D/C line & Kishenganga - Wagoora 220 kV D/C line

Regarding progress of Kishenganga- Amargarh 220 kV D/C line, PGCIL informed that stringing of 3.41 Km is left and same would be completed. The line would be back charged by 23.02.2018. Regarding, issue of about 6 cm sinking observed at 1 no. tower, PGCIL informed that they have planned to by-pass this tower and only one double ckt would be strung in the span. He stated that there would not be any electrical clearance issue. At the sinking tower location, the tower would be dismantled and piling foundation would be casted. PGCIL representative stated that Kishenganga - Wagoora 220 kV D/C line would be completed by Jun, 2018. PGCIL representative stated that JKPDD may ensure further transmission of power from Delina s/s onward. CE(JKPDD) stated that second circuiting of Delina-Zainkote 220 KV line would also be completed by M/s JKPDD by Mar, 2018 for evacuation of power from Kishenganga HEP.

(h) LILO of Uri-Wagoora 400 kV line at Amargarh (SGL):

M/s Sterlite Grid Limited informed that foundation and tower erection work for this line is complete and string has been done in 5.8 km out of 6.8 km. Shut down will be required for final stretch stringing. Target for completion is by first week of March, 2018.

Meeting end with thanks to Chair.

Subject: Minutes of meeting to review the progress of termination work of Srinagar- Leh 220 kV line at Alusteng S/S and transmission network associated with Alusteng S/S held in CEA on 20.02.2018.

List of Participants

S. NO.	NAME	DESIGNATION
CEA		
1.	SHRI B. K. ARYA	CHIEF ENGGINEER (IN CHAIR)
2.	SHRI AWDHESH KR. YADAV	DIRECTOR
3.	SHRI AJITESH KUMAR	DY. DIRECTOR
4.	SHRI R. K TIWARI	DY. DIRECTOR
5.	SHRI RAVI KANT	ASST. DIRECTOR
J&K PDD		
1.	SHRI KHURSHID AHMED BADOO	CHIEF ENGINEER (S&O)
PGCIL		
1.	SHRI A. K. VAISH	CONSULTANT
STERLITE POWER TRANSMISSION LIMITED		
1.	SHRI ROHIT GERA	ASSOCIATE MANAGER

List of addresses

1. Chairman and Managing Director,
Powergrid Corporation of India Limited,
Saudamini, Plot No.2, Sector 29, Near IFFCO Chowk,
Gurgaon (Haryana) – 122001.

2. Shri Khurshid Ahmed Badoo,
Chief Engineer,
System and Operation Wing ,
J&K Power Development Department,
Lottery Building, Behind Civil Secretariat, Srinagar, J&K
Tel: 0194-2491340
Telefax:0194-2494125

3. Sh T A N Reddy,
COO & Business Head,
Sterlite Power Transmission Limited,
F-1 Mira Corporate Suits, 1&2 floor, Mathura Road, Ishwar Nagar
New Delhi, 110065