



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विधुत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division


सेवा में,
(संलग्न सूची के अनुसार)

विषय: अलीपुरद्वार-सिलीगुड़ी 400 केवी डी/सी ट्रांसमिशन लाइन में आर.ओ.डब्ल्यू. (राइट ऑफ वे) के मुद्दे की समीक्षा करने करने के लिए मुख्य अभियंता (पीएसपीए) द्वारा 08.10.2018 को ली गई बैठक का कार्यवृत्त ।

महोदय,
अलीपुरद्वार-सिलीगुड़ी 400 केवी डी/सी ट्रांसमिशन लाइन में आर.ओ.डब्ल्यू. (राइट ऑफ वे) के मुद्दे की समीक्षा करने करने के लिए मुख्य अभियंता (पीएसपीए) द्वारा 08.10.2018 को ली गई बैठक का कार्यवृत्त संलग्न है ।

संलग्नक : यथोपरी ।

भवदीय,


15.10.2018.

(संजय जैन)

निदेशक

प्रति सूचनार्थः

1. संयुक्त सचिव (पारेषण), विद्युत मंत्रालय, श्रम शक्ति भवन, रफ़ी मार्ग, नई दिल्ली
2. सदस्य (विद्युत प्रणाली), केविप्रा के प्रधान निजी सचिव

पते की सूची:

Sl. No.	Address	Tele/Fax No./email
1	District Magistrate, Jalpaiguri DM Office Building, Jalpaiguri, West Bengal 735101	Ph: 9434078888 Fax: 03561-230127 dm- jpg@wb.nic.in dm-jlp@nic.in
2	District Magistrate, Alipurduar, New Administrative Building, Alipurduar Court, Alipurduar, West Bengal 736122	Ph: 03564-255062 Fax: 03564-255286 dm.alpdr-wb@gov.in dmapd20@gmail.com
3	Managing Director South Bihar Power Distribution Company Ltd. Second Floor, Vidyut Bhawan Bailey Road, Patna 800 001	Ph: 0612-2504045 md.sbpdcl@gmail.com
4	Senior Vice President (PPP Division and Long Term Assets) Kalpataru Power Transmission Limited, B-5, Tower-3, 3rd Floor, Okaya Business Centre, Sector-62, Noida, (U.P.) 201306, India.	Email id: - saurabh.gupta@kalpatarupow er.com ajay.tripathi@kalpatarupow er.com Ph: 9811826807
5	Mr. Rajeev Dalela, President-TLD Kalpataru Power Transmission Limited, Kalpa Vriksha Learning Centrep 1 st Floor Plot No-A-1 & A-2 Near Kalpaseva Arogya Kendra & B/H- EQDC Circle Sector 25, GIDC Electronics Estate Gandhinagar- 382016	Ph: 7046111190, 9810941229 Rajeev.dalela@kalpatarupower.com

Annexure-I

Minutes of Meeting taken by Chief Engineer (PSPM), CEA on dated 08.10.2018 to review Progress of 400 kV D/C Quad. Transmission Lines from Alipurduar – Siliguri and Kishanganj - Darbhanga and Construction of 2Nos Bay including Installation of 80MVAR Switchable Line Reactors (with 400 ohm NGR) in each circuit at Darbhanga Sub-station (DMTCL) of Kishanganj- Darbhanga 400kV D/C (Quad) Transmission Line of M/S Alipurduar Transmission Limited (ATL) being constructed by M/S KPTL.

List of participants is attached at Annexure-II.

No representative from district administration of Jalpaiguri and Alipurduar districts attended the meeting.

2. Chief Engineer (PSPM), CEA welcome participants. After brief introduction, he discussed agenda of the meeting and requested ATL & KPTL Officials to brief the progress of 400kV D/C Quad. Transmission Line from Alipurduar to Siliguri and Kishanganj to Darbhanga and Construction of 2Nos Bay including Supply & Installation of 80MVAR Switchable Line Reactors (with 400 ohm NGR) in each circuit at Darbhanga Sub-station (DMTCL) of Kishanganj- Darbhanga 400 Kv D/C (quad) Transmission Line of M/S Alipurduar Transmission Limited (ATL) being constructed by M/S KPTL and issues.
3. Director (PSPM), CEA conveyed districts administration of Jalpaiguri & Alipurduar districts to attend the schedule meeting as the main agenda of the meeting was related to Right of Way (RoW) problems in 400kV D/C Quad. Alipurduar – Siliguri Transmission Line in West Bengal (Under the jurisdiction of Alipurduar & Jalpaiguri Districts) and both administrators had confirmed to depute concerned representative to participation in the said meeting.
4. ATL representative informed that as the project is very important to evacuate the power from the new HEPs in Bhutan to meet the deficiency of power in India and the schedule completion period of the project is 5th March, 2019, so the resolution for solving the critical ROW issues faster from district administrator level is needed.

KPTL & ATL officials briefed detailed progress status of the project and informed that 400KV D/C Quad Kishanganj – Darbhanga Transmission Line and bay construction at Darbhanga end expected to be completed by December '2018 and 400KV D/C Quad Alipurduar – Siliguri Transmission Line expected to be completed by February '2019 if the required support is being received from local administration timely.

Status of the current progress is as follows.

➤ **400kV D/C Quad. Alipurduar – Siliguri Transmission Line**



- Total Locations - 321 nos.
- Foundation Completed - 292 nos.
- Erection Completed - 230 nos.
- Line Length - 115.5 Kms
- Stringing Completed - 32.88 Kms

➤ **400kV D/C Quad. Kishanganj – Darbhanga Transmission Line**

- Total Locations - 545 nos.
- Foundation Completed - 545 nos.
- Erection Completed - 535 nos.
- Line Length - 209 Kms
- Stringing Completed - 162.4 Kms

400KV D/C Quad Alipurduar – Siliguri Transmission Line:

5. M/s ATL/KPTL raised the issues of Critical Right of Way in West Bengal area in which landowners are demanding very high crops & land compensations for all activities (i.e. foundation, erection, stringing). M/s ATL/KPTL representative informed that State Govt. of West Bengal is yet to adopt the Guideline issued by Ministry of Power in Oct 2015 for payment of compensation towards damages in regard to Right of Way for laying Transmission Lines.
6. M/s KPTL/ ATL highlighted that, many locations in West Bengal region having severe RoW issues throughout the line due to which the progress of the project hampered badly. Further several meetings with local authority of State Government (West Bengal) has been taken place to ensure availability of locations for construction works and the required importance from District Magistrate level need to be ensured.
7. M/s KPTL/ATL informed, CEA to support towards resolving the critical Right of Way issues especially in Dhupguri, Falakata & Alipurduar Sections. A series of communications has been made to the district administrators. Subsequently several meetings have been conducted with the block Offices at Dhupguri, Falakata & Alipurduar-I with the landowners in presence of SDO, BDO, MLA & IC towards finalization of compensation amount as the land owners are resisting to execute the works and demanding huge compensation amount as well as land value. However, outcome from the said meetings with local authorities were very limited and only few locations has been resolved on that way. As the existing process is very lengthy and taking long time to resolve a single area, M/s KPTL/ ATL requested CEA for their kind intervention to provide necessary instructions to the concern District Authorities for arrangement of stringent administrative support and police forces (if required) for executing the work at balance areas / locations in order to complete the project within the stipulated time. CEA assured that necessary support would be provided. M/s KPTL/ATL submitted all relevant

documents of landowner with other required details (District wise RoW Statement) and details of corresponding documents with the local District Administrators. CEA ensured to take up the issues with higher authority of State.

8. M/s KPTL/ATL informed CEA that, a massive resistance from the local community is anticipated during the stringing activity of Circuit-II of 400KV D/C Quad Alipurduar – Siliguri Transmission Line as a graveyard is coming in between Dead End Tower and connecting Bay at 400KV New Siliguri S/S of PGCIL and requested CEA to intervene to provide police protection for execution of work. M/s ATL/KPTL informed that due to the critical RoW Issues, the deployed manpower and other resources were detained for a prolonged period on account of which huge financial loss and loss of working season has been incurred. M/S ATL/KPTL ensured that all required data and documents would be submitted within the next 10 (Ten) days.³

400kV D/C Quad Kishanganj – Darbhanga Transmission Line & 400kV bays at Darbhanga S/S of DMTCL:

9. M/s ALT/KPTL intimated CEA regarding the severity of repetitive theft and sabotages especially in Kishanganj Area of 400KV D/C quad Kishanganj – Darbhanga Transmission Line and even after carrying out night patrolling with the help of local police and KPTL's staff. M/s KPTL & M/s ATL requested to CEA, for their kind intervention for providing anti-theft charging permission for completed section of line. Chief Engineer(PSPM) advised ATL/KPTL to submit a proposal to Chief Engineer(EI), CEA for anti-theft charging of line.
10. M/s KPTL/ATL representative from Sub-station division informed CEA regarding the criticalities facing for taking the approval of Shutdown of Bus Bar-1 & 2 for System Integration and System Mapping and Permission for Auxiliary Supply. CEA informed that, they will call a separate meeting at the earliest in response to the question raised by Sub Station Team. Further CEA asked to provide a request letter for all the problems, which is being faced by M/S ATL / KPTL.
11. CE(PSPM) suggested to call a meeting with the District Administration Authorities urgently and depute an officer from PSPM to take up right of ways issues with the respective district authority of Jalpaiguri and Alipurduar distt.

Meeting ended with thanks to chair.

List of Participants

CEA

- | | |
|-----------------------------|-----------------------------|
| 1. SHRI B. K. ARYA
CHAIR | CHIEF ENGINEER (PSPM)....IN |
| 2. SHRI SANJAY JAIN | DIRECTOR (PSPM) |
| 3. SHRI R.K. TIWARI | DEPUTY DIRECTOR (PSPM) |
| 4. SHRI DHANESH KUMAR | ASSISTANT DIRECTOR (PSPM) |

KPTL

- | | |
|------------------------|--------------|
| 1. SHRI PANKAJ JAISWAL | SR. VP (PMG) |
| 2. SHRI SAURABH GUPTA | SR. VP |
| 3. SHRI VIPIN VASHNEY | AVP (PMG) |
| 4. SHRI ATUL DUGGAL | MANAGER |
| 5. SHRI JAYANTA BASU | GM-PROJECTS |

ATL

- | | |
|-----------------------|-----------------|
| 1. SHRI AJAY TRIPATHI | GENERAL MANAGER |
| 2. SHRI ZAVED KAWSER | AGM-PROJECTS |