



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सेवा में/ To,

(संलग्न सूची के अनुसार)

विषय/Subject: Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss construction of inter-connecting elements / bays of AEGCL for commissioning of transmission scheme "Transmission System for NER System Strengthening Scheme-II (Part-B) and V" being implement by NER II Transmission Limited (NTL) under TBCB route - Regarding.

महोदय/Sir,

Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss construction of inter-connecting elements / bays of AEGCL for commissioning of transmission scheme "Transmission System for NER System Strengthening Scheme-II (Part-B) and V" being implement by NER II Transmission Limited (NTL) under TBCB route is enclosed at the Annexure.

भवदीय,

(U.M.Rao Bhogi)

Director

Phone NO. 011-26732332

Encl: as above.

प्रति सूचनार्थ/आवश्यक कार्रवाई हेतु:

1. Directot (Trans), Ministry of Power, Shram Shakti Bhawan, New Delhi – 110001
2. PPS to Member(PS), CEA

पते की सूची:

Sl. No.	Organization	Address	Tele/Fax No./email
1.	AEGCL	Managing Director, Assam Electricity Grid Corporation Ltd., Bijulee Bhawan, Paltan Bazar, Guwahati, Assam – 781 001,	Ph : 0361-2739520 Email: managing.director@aegcl.co.in ; md_aegcl@yahoo.co.in ;
2.	Sterlite Power	Head - Corporate Affairs & Business Devpt. Sterlite Grid Limited The Mira Corporate Suite, Plot No. 1 & 2, C Block, 2nd Floor, Ishwar Nagar, Mathura Road, New Delhi 110 065	Ph. : 49962200 (O), 9310490976 (M) Email: tan.reddy@sterlite.com ;

Annexure

Minutes of Meeting taken by Chief Engineer (PSPM), CEA on 10.08.2020 through video conferencing to discuss construction of inter-connecting elements / bays of AEGCL for commissioning of transmission scheme “Transmission System for NER System Strengthening Scheme-II (Part-B) and V” being implement by NER II Transmission Limited (NTL) under TBCB route.

1. List of Participants is enclosed as **Annexure-I**
2. Chief Engineer (PSPM), welcomed all the participants and stated that COVID-19/ lockdown has affected progress of transmission projects badly. Therefore, all transmission utilities have to put additional efforts to meet the annual targets for 2020-21.
3. Representative of NTL informed that in-spite of all challenges presented by COVID-19, monsoon and difficult North-Eastern geographical terrain, NTL is in advance stage of execution of all elements. For overall system utilization and power evacuation, we need readiness of upstream & downstream elements matching our completion schedule. The status of element related to AEGCL is given below:

LILO of one circuit of Biswanath Chariyalli (PG)) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL)

Length	: 16.97 ckm
Locations	: 30 nos.
Foundation completed	: 28 nos.
Tower erected	: 13 nos
Stringing completed	: 0 ckm
Anticipated COD	: Dec'20

4. Chief Engineer (PSPM) enquired about the progress of Gohpur 132kV Bays from AEGCL. Representative of AEGCL informed that they have already requested Govt. of Assam to release the amount towards financing the bay work but due to certain exigencies, State Govt. has curtailed the annual budgetary support to AEGCL. Therefore, AEGCL vide their letter dated 11-03-2020, had informed NTL that due to some financial issues there is a delay in execution of construction work pertaining to Gohpur Bays. AEGCL requested NTL to take up the construction of bay work and the amount will be reimbursed by AEGCL to NTL after completion of work. As this arrangement will help in expediting the commissioning of the project.
5. Representative of NTL stated that they never agreed for construction of above bays and reiterated that they can not do the construction of the bays. NTL also mentioned about the Minutes of Meeting held on 1st Feb 2020 at Guwahati under the chairmanship of Additional Secretary, Ministry of Power, wherein AEGCL was requested to share the LILO termination points at Gohpur Substation, so that NTL can complete their scope within stipulated time frame.

6. Representative of AEGCL stated that AEGCL has not received any response from NTL for their letter dated 11-03-2020 requesting for construction of 2 bays at Gohpur by NTL. The reluctance of M/s NTL to execute the bay work on their own (as per AEGCL's request) was discussed in the meeting. Chief Engineer (PSPM) requested NTL and AEGCL to share all the related correspondences with CEA and stated that basically it is AEGCL's responsibility to build the bays.
7. Representative of AEGCL mentioned that in view of NTL reluctance, the case will be referred to AEGCL's management so that fresh request is made to the Govt. of Assam for early release of the necessary amount.
8. Subsequent to the meeting, NTL submitted a copy of their letter dated 21-04-2020 (copy enclosed at **Annexure-II**) to CEA wherein AEGCL was informed that NTL is executing the construction work as per their scope of work mentioned in LOA.
9. In view of above, it was decided that the 2 No of 132kV bays at Gohpur has to be constructed by AEGCL immediately, so as to match with the LILO of one circuit of Biswanath Chariyalli (PG)) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL) of NTL.

Meeting ended with thanks to the chair.

Annexure-I

List of Participants

CEA

- | | |
|--------------------------|---------------------------|
| 1. SHRI V. K. SINGH | CHIEF ENGINEER (PSPM) |
| 2. SHRI U.M. RAO BHOGI | DIRECTOR (PSPM) |
| 3. SHRI R.K. MEENA | DEPUTY DIRECTOR (PSPM) |
| 4. SHRI RAJESH | ASSISTANT DIRECTOR (PSPM) |
| 5. SHRI YADAV MANOJKUMAR | ASSISTANT DIRECTOR (PSPM) |

AEGCL

- | | |
|--------------------|----------|
| 1. G. K. BHUYAN | GM (P&E) |
| 2. A. J. CHOUDHURY | AGM (HQ) |

STERLITE POWER

- | | |
|---------------------|----------------------------------|
| 1. T.A.N. REDDY | CHIEF - BUSINESS & REGULATORY |
| 2. ARUN SHARMA | CHIEF OPERATING OFFICER |
| 3. RAJESH SURI | SENIOR VP - DESIGN & ENGINEERING |
| 4. ANKIT BHARDWAJ | PROJECT DIRECTOR |
| 5. ANKUR VASHISHTHA | PROJECT DIRECTOR |
| 6. SANDIP MAITY | AVP - DESIGN & ENGINEERING |
| 7. B.K. SINGH | PROJECT DIRECTOR |
| 8. ROHIT GERA | MANAGER |